Facility Name: Isle Public School Bus Garage Date: 8/14/12 Inspector: S. Hansen

Summary of Significant Operational Compliance	In Compliance? N/A	Y	N
Release Prevention Compliance Measures		X	
Release Detection Compliance Measures Matrix			X
Both			X

Release Prevention Compliance Measures Matrix

Regulatory Subject Area		SOC Measure / Federal Citation	In Compliance? N/A	Y	N
I. Spill Prevention	1	Spill prevention device is present and functional. [280.20(c)(1)(i), 280.21(d)]		X	
II. Overfill Prevention	2	Overfill prevention device is present and operational. [280.20(c)(1)(ii), 280.21(d)] ☐ Automatic shutoff is operational (i.e., device not tampered with or inoperable). [280.20(c)(1)(ii)(A), 280.21(d)] ☐ Alarm is operational. [280.20(c)(1) (ii)(B), 280.21(d)] ☐ Alarm is audible or visible to delivery driver. [280.20(c)(1) (ii)(B), 280.21(d)] ☐ Ball float is operational. [280.20(c)(1)(ii)(B), 280.21(d)]		X	
III a. Operation and Maintenance	3	Repaired tanks and piping were tightness tested within 30 days of repair completion (not required w/internal inspections or if monthly monitoring is in use). [280.33(d)]	X		
III b. Operation and Maintenance of Corrosion Protection	4	CP systems were tested/inspected within 6 months of repair of any cathodically protected UST system. [280.33(e)]		X	
	5	Corrosion protection system is properly operated and maintained to provide continuous protection. [280.31(a)(b), 280.70(a)] ☐ UST system (Choose one) ☐ UST in operation ☐ UST in temporary closure ☐ CP System is properly operated and maintained ☐ CP system is performing adequately based on results of testing. [280.31(b)]; - or - ☐ CP system tested within required period and operator is conducting or has completed appropriate repair in response to test results reflecting CP system not providing adequate protection.		X	
	6	UST systems with impressed current cathodic protection are inspected every 60 days. [280.31(c)]	X		
	7	Lined tanks are inspected periodically and lining is in compliance. [280.21(b)(1)(ii)]	X		
IV. Tank and Piping Corrosion Protection	8	Buried metal tank and piping (which includes fittings, connections, etc.) is corrosion protected. [280.20(a), 280.20(b), 280.21(b), 280.21(c)] ☒ Buried metal piping components (such as swing joints, flex-connectors, etc.) are isolated from the ground or cathodically protected. For new USTs – tanks and piping installed after 12/22/88 [280.20(a), 280.20(b)]: ☐ Steel tank or piping is coated with suitable dielectric material and cathodically protected. [280.20(a)(2), 280.20(b)(2)] ☒ Tank is fiberglass, clad, or jacketed and piping is fiberglass or flexible plastic. [280.20(a)(1), 280.20(a)(3), 280.20(a)(5), 280.20(b)(1), 280.20(b)(4)] ☐ Records are available to document that CP is not necessary. [280.20(a)(4)(ii), 280.20(b)(3)(ii)] For existing USTs – tanks and piping installed on or before 12/22/88 [280.21(b), 280.21(c)]: ☐ Tank and piping meet new UST requirements. [280.21(a)(1)] ☐ Steel tank is internally lined. [280.21 (b)] ☐ Metal tank and piping are cathodically protected. [280.21(b)(2), 280.21(c)]		X	
		Overall SOC With Release Detection Compliance Measures:		X	

Release Detection Compliance Measures Matrix

Regulatory Subject Area		SOC Measure/ Federal Citation	In Compliance? N/A	Y	N
I. Release Detection Method Presence and Performance Requirements	1	**Release detection method is present. [280.40(a)]**		X	
	2	**Release detection system is operating properly (i.e., able to detect a release from any portion of the system that routinely contains product). [(280.40(a)(1)]**			X
	3	**Release detection system meets specific performance standards in 280.43 or 280.44 (reference worksheet below for applicable standards). [(280.40(a)(3)]**		X	
	4	**Implementing agency has been notified of suspected release as required. [(280.40(b)]** ☐ **Non-passing results reported and resolved in accordance with implementing agency's directions. [280.40(b)]**	X		
II. Release Detection Testing	5	**Tanks and piping are monitored monthly (or a periodic line tightness test is performed) for releases and records are available (must have records for the two most recent consecutive months and for 8 months of the last 12 months). [280.41(a)(b), and 280.45(b)]**			X
III. Hazardous UST	6	**Hazardous substance UST system leak detection meets the requirements (i.e., either secondarily contained or otherwise approved by the implementing agency). [280.42(b)]**	X		
IV. Temporary Closure	7	**Release detection requirements are complied with (i.e., method present, operational, releases investigated and reported as required) for UST systems containing product. [280.70(a)]**	X		
		Overall SOC With Release Detection Compliance Measures:			X

Worksheet - Commonly Used Release Detection Methods

(Use this worksheet to help determine compliance with the release detection matrix.)

Tank (1)	Pressurized Pipe (2)	Non-exempt Suction (1)	Release Detection Method (Applicable items below must be checked for compliance)
☐			**A. Inventory Control with Tank Tightness Testing (T.T.T.)** ☐ Inventory control is conducted properly. ☐ T.T.T. performed as required (See "D" below). ☐ Inventory volume measurements for inputs, withdrawals, and remaining amounts are recorded each operating day and reconciled as required. [280.43(a)(1), 280.43(a)(3)] ☐ Equipment is capable of 1/8-inch measurement. [280.43(a)(2)] ☐ Product dispensing is metered and recorded within local standards for meter calibration to required accuracy. [280.43(a)(5)] ☐ Water is monitored at least monthly. [280.43(a)(6)]
X			**B. Automatic Tank Gauge (ATG)** ☒ ATG is set up properly. [280.40(a)(2)] ☒ ATG can detect a 0.2 gal/hr leak rate from any portion of the tank routinely containing product. [280.43(d)(1)] ☒ ATG is checking portion of tank that routinely contains product. [280.40(a)(1)]
☐			**C. Manual Tank Gauging (MTG)** ☐ Tank size is appropriate for using MTG. [280.43(b)(5)] ☐ Tanks 1001 gals to 2000 gals (as per EPA memo) restricted to use with T.T.T. (See "D" below) ☐ Method is being conducted correctly. [280.43(b)(4)] ☐ No liquid was added to or taken out of the tank during the test. [280.43(b)(1)] ☐ Equipment is capable of 1/8-inch measurement. [280.43(b)(3)]
☐	☐	☐	**D. Tightness Testing (Safe Suction piping does not require testing)** ☐ Testing method is capable of detecting a 0.1 gal/hr leak rate from any portion of the UST routinely containing product. [280.43(c)] ☐ Tightness testing is conducted within specified time frames for method: ☐ **Tanks** (when combined with IC or MTG) – every 5 years [280.41(a)(1)] ☐ **Pressurized Piping** – annually [280.41(b)(1)(ii)] ☐ **Non-exempt suction piping** – every 3 years [280.41(b)(2)] ☐ Tightness testing is conducted following manufacturer's instructions. [280.40(a)(3)]
☐	☐	☐	**E. Ground Water or Vapor Monitoring** ☐ Ground water in the monitoring well is never more than 20 feet from the ground surface. [280.43(f)(2)] ☐ Vapor monitoring well is not affected by high ground water. [280.43(e)(3)] ☐ Site assessment has been done for vapor or ground water monitoring. [280.43(e)(6), 280.43(f)(7)] ☐ Wells are properly designed and positioned. [280.43(e)(6), 280.43(f)(7)]
☐	☐	☐	**F. Interstitial Monitoring** ☐ Secondary containment can be used to detect a release. [280.43(g)(1)], 280.43(g)(2)] ☐ Sensor properly positioned. [280.40(a)(2)]
	☐		**G. Automatic Line Leak Detector (ALLD)** ☐ ALLD is present and operational. [280.44(a)] ☐ Annual function test of the ALLD has been conducted and records are available. [280.44(a)]
☐	☐	☐	**H. Other Methods [e.g., Statistical Inventory Reconciliation (S.I.R.)]** ☐ The method can detect a 0.2 gallon per hour leak rate or a release of 150 gallons within a month and meet the 95/5 requirement [280.43(h)(1)]; or ☐ The implementing agency has approved the method as being as effective as tank tightness testing, automatic tank gauging, vapor monitoring, ground water monitoring, or interstitial monitoring and the operator complies with any conditions imposed by the implementing agency. [280.43(h)(2)] ☐ S.I.R. - Results are received within time frame established by implementing agency. [280.41(a) & 280.43(h)]