TestAmerica

THE LEADER IN ENVIRONMENTAL TESTING

ANALYTICAL REPORT

TestAmerica Laboratories, Inc.
TestAmerica Chicago
2417 Bond Street
University Park, IL 60484
Tel: (708)534-5200

TestAmerica Job ID: 500-65745-1
Client Project/Site: Ponds and Process Tanks

For:
Central Wire (Techalloy)
6509 Olson Road
Union, Illinois 60180

Attn: Robert Johnson

Sandie Fredrick

Authorized for release by:
11/4/2013 4:03:57 PM

Sandie Fredrick, Project Manager II
(920)261-1660
sandie.fredrick@testamericainc.com

LINKS

Review your project results through TotalAccess

Have a Question? Ask The Expert

Visit us at: www.testamericainc.com

The test results in this report meet all 2003 NELAC and 2009 TNI requirements for accredited parameters, exceptions are noted in this report. This report may not be reproduced except in full, and with written approval from the laboratory. For questions please contact the Project Manager at the e-mail address or telephone number listed on this page.

This report has been electronically signed and authorized by the signatory. Electronic signature is intended to be the legally binding equivalent of a traditionally handwritten signature.

Results relate only to the items tested and the sample(s) as received by the laboratory.

Table of Contents

Cover Page 1
Table of Contents 2
Definitions/Glossary 3
Case Narrative 4
Client Sample Results 5
Lab Chronicle 7
Certification Summary 8
Method Summary 9
Sample Summary 10
Chain of Custody 11
Receipt Checklists 12

Definitions/Glossary

Client: Central Wire (Techalloy)
Project/Site: Ponds and Process Tanks

TestAmerica Job ID: 500-65745-1

Qualifiers

GC/MS VOA

Qualifier	Qualifier Description
J	Result is less than the RL but greater than or equal to the MDL and the concentration is an approximate value.

General Chemistry

Qualifier	Qualifier Description
HF	Field parameter with a holding time of 15 minutes

Glossary

Abbreviation	These commonly used abbreviations may or may not be present in this report.
¤	Listed under the "D" column to designate that the result is reported on a dry weight basis
%R	Percent Recovery
CNF	Contains no Free Liquid
DER	Duplicate error ratio (normalized absolute difference)
Dil Fac	Dilution Factor
DL, RA, RE, IN	Indicates a Dilution, Re-analysis, Re-extraction, or additional Initial metals/anion analysis of the sample
DLC	Decision level concentration
MDA	Minimum detectable activity
EDL	Estimated Detection Limit
MDC	Minimum detectable concentration
MDL	Method Detection Limit
ML	Minimum Level (Dioxin)
NC	Not Calculated
ND	Not detected at the reporting limit (or MDL or EDL if shown)
PQL	Practical Quantitation Limit
QC	Quality Control
RER	Relative error ratio
RL	Reporting Limit or Requested Limit (Radiochemistry)
RPD	Relative Percent Difference, a measure of the relative difference between two points
TEF	Toxicity Equivalent Factor (Dioxin)
TEQ	Toxicity Equivalent Quotient (Dioxin)

Case Narrative

Client: Central Wire (Techalloy)
Project/Site: Ponds and Process Tanks

TestAmerica Job ID: 500-65745-1

Job ID: 500-65745-1

Laboratory: TestAmerica Chicago

Narrative

Job Narrative
500-65745-1

Comments
No additional comments.

Receipt
The samples were received on 10/29/2013 9:45 AM; the samples arrived in good condition, properly preserved and, where required, on ice.

GC/MS VOA
No other analytical or quality issues were noted.

Metals
No analytical or quality issues were noted.

General Chemistry
No analytical or quality issues were noted.

Client Sample Results

Client: Central Wire (Techalloy)
Project/Site: Ponds and Process Tanks

TestAmerica Job ID: 500-65745-1

Client Sample ID: P&T Effluent

Lab Sample ID: 500-65745-1
Date Collected: 10/28/13 11:30
Matrix: Ground Water
Date Received: 10/29/13 09:45

Method: 8260B - Volatile Organic Compounds (GC/MS)

Analyte	Result	Qualifier	RL	MDL	Unit	D	Prepared	Analyzed	Dil Fac
1,1,1-Trichloroethane	<0.20		1.0	0.20	ug/L			10/31/13 23:24	1
Tetrachloroethene	0.56	J	1.0	0.17	ug/L			10/31/13 23:24	1
Trichloroethene	1.1		0.50	0.19	ug/L			10/31/13 23:24	1

Surrogate	*%Recovery*	*Qualifier*	*Limits*	*Prepared*	*Analyzed*	*Dil Fac*
1,2-Dichloroethane-d4 (Surr)	*107*		*75 - 125*		*10/31/13 23:24*	*1*
4-Bromofluorobenzene (Surr)	*107*		*75 - 120*		*10/31/13 23:24*	*1*
Dibromofluoromethane	*92*		*75 - 120*		*10/31/13 23:24*	*1*
Toluene-d8 (Surr)	*92*		*75 - 120*		*10/31/13 23:24*	*1*

General Chemistry

Analyte	Result	Qualifier	RL	MDL	Unit	D	Prepared	Analyzed	Dil Fac
pH	7.81	HF	0.200	0.200	SU			10/29/13 12:58	1

Client Sample ID: North Pond

Lab Sample ID: 500-65745-2
Date Collected: 10/28/13 11:30
Matrix: Ground Water
Date Received: 10/29/13 09:45

Method: 6020 - Metals (ICP/MS) - Total Recoverable

Analyte	Result	Qualifier	RL	MDL	Unit	D	Prepared	Analyzed	Dil Fac
Iron	1100		100	18	ug/L		10/29/13 15:00	10/30/13 15:35	1
Lead	5.0		0.50	0.15	ug/L		10/29/13 15:00	10/30/13 15:35	1
Manganese	15		2.5	0.25	ug/L		10/29/13 15:00	10/30/13 15:35	1
Nickel	42		2.0	0.19	ug/L		10/29/13 15:00	10/30/13 15:35	1
Selenium	<0.46		2.5	0.46	ug/L		10/29/13 15:00	10/30/13 15:35	1

General Chemistry

Analyte	Result	Qualifier	RL	MDL	Unit	D	Prepared	Analyzed	Dil Fac
Nitrogen, Nitrate Nitrite	0.15		0.10	0.045	mg/L			10/31/13 13:28	1
pH	7.52	HF	0.200	0.200	SU			10/29/13 12:58	1

Client Sample ID: South Pond

Lab Sample ID: 500-65745-3
Date Collected: 10/28/13 11:30
Matrix: Ground Water
Date Received: 10/29/13 09:45

Method: 6020 - Metals (ICP/MS) - Total Recoverable

Analyte	Result	Qualifier	RL	MDL	Unit	D	Prepared	Analyzed	Dil Fac
Iron	560		100	18	ug/L		10/29/13 15:00	10/30/13 15:53	1
Lead	4.3		0.50	0.15	ug/L		10/29/13 15:00	10/30/13 15:53	1
Manganese	15		2.5	0.25	ug/L		10/29/13 15:00	10/30/13 15:53	1
Nickel	20		2.0	0.19	ug/L		10/29/13 15:00	10/30/13 15:53	1
Selenium	<0.46		2.5	0.46	ug/L		10/29/13 15:00	10/30/13 15:53	1

General Chemistry

Analyte	Result	Qualifier	RL	MDL	Unit	D	Prepared	Analyzed	Dil Fac
Nitrogen, Nitrate Nitrite	0.71		0.10	0.045	mg/L			10/31/13 13:30	1
pH	8.31	HF	0.200	0.200	SU			10/29/13 12:58	1

Client Sample Results

Client: Central Wire (Techalloy)
Project/Site: Ponds and Process Tanks

TestAmerica Job ID: 500-65745-1

Client Sample ID: Trip Blank

Lab Sample ID: 500-65745-4

Date Collected: 10/28/13 11:30
Date Received: 10/29/13 09:45

Matrix: Ground Water

Method: 8260B - Volatile Organic Compounds (GC/MS)

Analyte	Result	Qualifier	RL	MDL	Unit	D	Prepared	Analyzed	Dil Fac
1,1,1-Trichloroethane	<0.20		1.0	0.20	ug/L			11/01/13 16:52	1
Tetrachloroethene	<0.17		1.0	0.17	ug/L			11/01/13 16:52	1
Trichloroethene	<0.19		0.50	0.19	ug/L			11/01/13 16:52	1

Surrogate	*%Recovery*	*Qualifier*	*Limits*	*Prepared*	*Analyzed*	*Dil Fac*
1,2-Dichloroethane-d4 (Surr)	*100*		*75 - 125*		*11/01/13 16:52*	*1*
4-Bromofluorobenzene (Surr)	*91*		*75 - 120*		*11/01/13 16:52*	*1*
Dibromofluoromethane	*93*		*75 - 120*		*11/01/13 16:52*	*1*
Toluene-d8 (Surr)	*90*		*75 - 120*		*11/01/13 16:52*	*1*

Lab Chronicle

Client: Central Wire (Techalloy)
Project/Site: Ponds and Process Tanks

TestAmerica Job ID: 500-65745-1

Client Sample ID: P&T Effluent

Lab Sample ID: 500-65745-1
Matrix: Ground Water

Date Collected: 10/28/13 11:30
Date Received: 10/29/13 09:45

Prep Type	Batch Type	Batch Method	Run	Dilution Factor	Batch Number	Prepared or Analyzed	Analyst	Lab
Total/NA	Analysis	8260B		1	209663	10/31/13 23:24	BBS	TAL CHI
Total/NA	Analysis	SM 4500 H+ B		1	209231	10/29/13 12:58	JLE	TAL CHI

Client Sample ID: North Pond

Lab Sample ID: 500-65745-2
Matrix: Ground Water

Date Collected: 10/28/13 11:30
Date Received: 10/29/13 09:45

Prep Type	Batch Type	Batch Method	Run	Dilution Factor	Batch Number	Prepared or Analyzed	Analyst	Lab
Total Recoverable	Prep	3005A			209284	10/29/13 15:00	RLL	TAL CHI
Total Recoverable	Analysis	6020		1	209597	10/30/13 15:35	BJH	TAL CHI
Total/NA	Analysis	SM 4500 H+ B		1	209231	10/29/13 12:58	JLE	TAL CHI
Total/NA	Analysis	353.2		1	209892	10/31/13 13:28	BIS	TAL CHI

Client Sample ID: South Pond

Lab Sample ID: 500-65745-3
Matrix: Ground Water

Date Collected: 10/28/13 11:30
Date Received: 10/29/13 09:45

Prep Type	Batch Type	Batch Method	Run	Dilution Factor	Batch Number	Prepared or Analyzed	Analyst	Lab
Total Recoverable	Prep	3005A			209284	10/29/13 15:00	RLL	TAL CHI
Total Recoverable	Analysis	6020		1	209597	10/30/13 15:53	BJH	TAL CHI
Total/NA	Analysis	SM 4500 H+ B		1	209231	10/29/13 12:58	JLE	TAL CHI
Total/NA	Analysis	353.2		1	209892	10/31/13 13:30	BIS	TAL CHI

Client Sample ID: Trip Blank

Lab Sample ID: 500-65745-4
Matrix: Ground Water

Date Collected: 10/28/13 11:30
Date Received: 10/29/13 09:45

Prep Type	Batch Type	Batch Method	Run	Dilution Factor	Batch Number	Prepared or Analyzed	Analyst	Lab
Total/NA	Analysis	8260B		1	209830	11/01/13 16:52	BBS	TAL CHI

Laboratory References:

TAL CHI = TestAmerica Chicago, 2417 Bond Street, University Park, IL 60484, TEL (708)534-5200

Certification Summary

Client: Central Wire (Techalloy)
Project/Site: Ponds and Process Tanks

TestAmerica Job ID: 500-65745-1

Laboratory: TestAmerica Chicago

All certifications held by this laboratory are listed. Not all certifications are applicable to this report.

Authority	Program	EPA Region	Certification ID	Expiration Date
Alabama	State Program	4	40461	04-30-14
California	NELAP	9	01132CA	04-30-14
Georgia	State Program	4	N/A	04-30-14
Hawaii	State Program	9	N/A	04-30-14
Illinois	NELAP	5	100201	04-30-14
Indiana	State Program	5	C-IL-02	04-30-14
Iowa	State Program	7	82	05-01-14
Kansas	NELAP	7	E-10161	10-31-14 *
Kentucky	State Program	4	90023	12-31-13
Kentucky (UST)	State Program	4	66	04-30-14
Louisiana	NELAP	6	30720	06-30-14
Massachusetts	State Program	1	M-IL035	06-30-14
Mississippi	State Program	4	N/A	04-30-14
North Carolina DENR	State Program	4	291	12-31-13
North Dakota	State Program	8	R-194	04-30-14
Oklahoma	State Program	6	8908	08-31-14
South Carolina	State Program	4	77001	04-30-14
Texas	NELAP	6	T104704252-09-TX	02-28-14
USDA	Federal		P330-12-00038	02-06-15
Wisconsin	State Program	5	999580010	08-31-14
Wyoming	State Program	8	8TMS-Q	04-30-14

* Expired certification is currently pending renewal and is considered valid.

Method Summary

Client: Central Wire (Techalloy)
Project/Site: Ponds and Process Tanks

TestAmerica Job ID: 500-65745-1

Method	Method Description	Protocol	Laboratory
8260B	Volatile Organic Compounds (GC/MS)	SW846	TAL CHI
6020	Metals (ICP/MS)	SW846	TAL CHI
353.2	Nitrogen, Nitrate-Nitrite	MCAWW	TAL CHI
SM 4500 H+ B	pH	SM	TAL CHI

Protocol References:

MCAWW = "Methods For Chemical Analysis Of Water And Wastes", EPA-600/4-79-020, March 1983 And Subsequent Revisions.

SM = "Standard Methods For The Examination Of Water And Wastewater",

SW846 = "Test Methods For Evaluating Solid Waste, Physical/Chemical Methods", Third Edition, November 1986 And Its Updates.

Laboratory References:

TAL CHI = TestAmerica Chicago, 2417 Bond Street, University Park, IL 60484, TEL (708)534-5200

Sample Summary

Client: Central Wire (Techalloy)
Project/Site: Ponds and Process Tanks

TestAmerica Job ID: 500-65745-1

Lab Sample ID	Client Sample ID	Matrix	Collected	Received
500-65745-1	P&T Effluent	Ground Water	10/28/13 11:30	10/29/13 09:45
500-65745-2	North Pond	Ground Water	10/28/13 11:30	10/29/13 09:45
500-65745-3	South Pond	Ground Water	10/28/13 11:30	10/29/13 09:45
500-65745-4	Trip Blank	Ground Water	10/28/13 11:30	10/29/13 09:45

Chicago
2417 Bond Street

University Park, IL 60466
phone 708.534.5200 fax 708.534.5363

Chain of Custody Record, 1st & 2nd Month of Quarter

TestAmerica
THE LEADER IN ENVIRONMENTAL TESTING

TestAmerica Laboratories, Inc.

Client Contact	Project Manager: Robert Johnson	Site Contact: Robert Johnson	Date:	COC No:
Central Wire Union Plant	Tel/Fax: 815.923.4919; 815.923.2126	Lab Contact:	Carrier: UPS	___1___ of ___1___ COCs
6509 Olson Rd.	Analysis Turnaround Time			Job No. 500-65745
Union, IL 60180	Calendar (C) or Work Days (W) _____			
(815) 923-2131 Phone	TAT if different from Below _____			
(815) 923-2126 Fax	[X] 2 weeks			
1st 2 mos. of qtr	[ ] 1 week			
Union Plant	[ ] 2 days			
P O #	[ ] 1 day			500-65745 COC

	Sample Identification	Sample Date	Sample Time	Sample Type	Matrix	# of Cont.	Filtered Sample	VOCs (vials) 1, 2	Metals* (250 ml jars) 1, 4	N + N (500 ml vials) 1, 3	pH 1, 6	Sample Specific Notes:
1	P&T Effluent	10/28	11:30	G	GW	3	N	X				
	P&T pH	10/28	11:30	G	GW	1	N				X	
2	North Pond	10/28	11:30	G	GW	1	N		X			
	North Pond	10/28	11:30	G	GW	1	N			X		
	North Pond	10/28	11:30	G	GW	1	N				X	
3	South Pond	10/28	11:30	G	GW	1	N		X			
	South Pond	10/28	11:30	G	GW	1	N			X		
	South Pond	10/28	11:30	G	GW	1	N				X	
4	Trip Blank											

Preservation Used: 1= Ice, 2= HCl; 3= H2SO4; 4=HNO3; 5=NaOH; 6= Other _____

Possible Hazard Identification
[ ] *Non-Hazard* [ ] *Flammable* [ ] *Skin Irritant* *Poison B* [ ] *Unknown* [ ]

Sample Disposal (A fee may be assessed if samples are retained longer than 1 month)
[ ] *Return To Client* [X] *Disposal By Lab* [ ] *Archive For* _____ *Months*

Special Instructions/QC Requirements & Comments:

North Pond Metals: Iron (Fe), Lead (Pb), Manganese (Mn), Nickel (Ni) & Selenium (Se)
South Pond Metals: Iron (Fe), Lead (Pb), Manganese (Mn), Nickel (Ni) & Selenium (Se)
Rec Center Metals: EPA Method 6020A & pH - no preservative

Relinquished by:	Company:	Date/Time:	Received by:	Company:	Date/Time:
			[signature]	TestAm	10/29/13 0745
Relinquished by:	Company:	Date/Time:	Received by:	Company:	Date/Time:
Relinquished by:	Company:	Date/Time:	Received by:	Company:	Date/Time:

Login Sample Receipt Checklist

Client: Central Wire (Techalloy)

Job Number: 500-65745-1

Login Number: 65745
List Number: 1
Creator: Kelsey, Shawn M

List Source: TestAmerica Chicago

Question	Answer	Comment
Radioactivity wasn't checked or is </= background as measured by a survey meter.	N/A	
The cooler's custody seal, if present, is intact.	True	
Sample custody seals, if present, are intact.	True	
The cooler or samples do not appear to have been compromised or tampered with.	True	
Samples were received on ice.	True	
Cooler Temperature is acceptable.	True	
Cooler Temperature is recorded.	True	
COC is present.	True	
COC is filled out in ink and legible.	True	
COC is filled out with all pertinent information.	True	
Is the Field Sampler's name present on COC?	True	
There are no discrepancies between the containers received and the COC.	True	
Samples are received within Holding Time.	True	
Sample containers have legible labels.	True	
Containers are not broken or leaking.	True	
Sample collection date/times are provided.	True	
Appropriate sample containers are used.	True	
Sample bottles are completely filled.	True	
Sample Preservation Verified.	True	
There is sufficient vol. for all requested analyses, incl. any requested MS/MSDs	True	
Containers requiring zero headspace have no headspace or bubble is <6mm (1/4").	True	
Multiphasic samples are not present.	True	
Samples do not require splitting or compositing.	True	
Residual Chlorine Checked.	N/A	