February 6, 2007

RECEIVED
FEB 09 2007
6EN-W

Mr. Matt Rudolph
Water Enforcement Branch (6EN-WR)
EPA Region 6
1445 Ross Ave., Suite 1200
Dallas, Texas 75202-2733

Re: Administrative Order Docket Number CWA -06-2007-1708
Facility Number OKU000604

H4U Pond Remediation Project
Amended Facility Work Plan

Dear Mr. Rudolph,

By this correspondence Citation: (i) incorporates by reference all of the terms and provisions of the Original Plan as if it was fully restated herein: and (ii) amends and enhances the Original Plan for the West Pond Dam and surrounding area by establishing completion dates for each action item identified in the Original Plan.

Citation initiated activities (effective December 13, 2006) to accomplish the following tasks and projects a completion date for each as detailed below:

1. Re-contour the existing diversion levies in place above the pond to direct much of the rainfall away.
   Completion Date: February 1, 2007.

2. Lay a line to the Baumert disposal well, drain the pond and allow it to dry.
   Completion Date: March 15, 2007.

3. Enclose the pond and a small adjacent area with fencing to prevent access by non-Citation personnel. "No Trespassing" signs will be posted on access gates and along the fence line.
   Completion Date: April 1, 2007

4. The small area referenced above demonstrated a slightly elevated Chloride level and will be excavated, a 60 mil impervious liner will be installed and the area will receive clean topsoil dressed with grass seed.
   Completion Date: June 1, 2007

5. A 60 mil impervious HDPE liner will be installed throughout the interior of the re-designed pond.
   Completion Date: July 1, 2007

6. Rehabilitate the area surrounding the re-designed pond's perimeter with a backfill of clean soil and a top dressing of grass seed.
   Completion Date: July 15, 2007

7. Install an electric sump pump with an associated storage tank in order to maintain a safe water level within the pond thus assuring no further overflow events.
   Completion Date: August 1, 2007

8. Periodically pump water collected in the storage tank to a Citation owned disposal well.
   Commencement Date: August 1, 2007

9. Perform TDS sampling on a quarterly basis thereby creating a new baseline test document for the site.
   Commencement Date: August 1, 2007

Please Note: Adhering to these completion dates will be contingent upon the amount of rainfall received this spring and how quickly the pond area dries out.

Sincerely,

Paul Lankford

Paul Lankford
Manager, Regulatory Affairs