Status Call - RM 10.9 - 11/6

~ Dredging
914 of 983 intermodals at landfill
21,805 tons so far

Need to discuss ⊖ Post-dredge analytical samples - hand-pan/undercut area data in, most water samples in

~ Capping
Mobilized 11/5 - all units are there
11/7 will start "pilot test" to adjust operations
→ larger scale operations by Saturday



goal: cover 9,200 sf./day 188K sf total
⇒ 20 days total

hours: 6:30 - 5:00 (main work during daylight)

- Armor layer - still awaiting approval, not needed until end of Nov / start of Dec.

- ~3 wks of laying active layer, 6 ~~[illegible]~~ days/
- Only taking Thanksgiving day off

---

Rain - effect on carbon
freezing conditions - effect on clay } Contingency plans

1 COPC sample/week @ 2 transects (#'s 2+3) during capping operations ... or if high turbidity
~~(during placement of 1st layer)~~ (use same triggers as be