To: PicunasAE@cdmsmith.com[PicunasAE@cdmsmith.com]; Hoppe, Michael[Hoppe.Michael@epa.gov]
Cc: Ben Hammond[hammondbh@cdmsmith.com]; TsangC@cdmsmith.com[TsangC@cdmsmith.com]; Willard Potter[otto@demaximis.com]; Robert Law[rlaw@demaximis.com]; LaPoma, Jennifer[LaPoma.Jennifer@epa.gov]
From: John Rolfe
Sent: Fri 5/23/2014 9:33:42 PM
Subject: Passaic River RM 10.9 RA - Schedule May 24, 2014

Mike, Amy,

Work is scheduled to begin on Saturday May 24 at 7:30 AM. Scheduled work for Saturday includes continued placement of the habitat layer sand south of the no dredge zone.

Based upon today's delays we do not believe GLDD will be able to finish placement of the habitat layer by the end of the day on Sunday. As stated during this weeks teleconference, GLDD will work on Monday if the habitat layer is not complete. I will keep EPA and CDM updated on progress and of any changes in the schedule.

Today Friday May 23, GLDD placed habitat layer sand south of the no dredge zone. Work in the morning was limited due to problems with the excavator bucket. The hydraulic cylinder on the bucket was repaired and work restarted at approximatively 2:00 PM.

Please feel free to contact me if you have any questions.

John A. Rolfe
de maximis, inc.
186 Center Street, Suite 290
Clinton, NJ 08809
e-mail: jrolfe@demaximis.com
Phone: (908) 735-9315
Cell: (908) 347-0060
Fax: (908) 735-2132