To: Vaughn, Stephanie[Vaughn.Stephanie@epa.gov]
Cc: John Rolfe[jrolfe@demaximis.com]; Willard Potter[otto@demaximis.com]; Stan Kaczmarek[StanK@demaximis.com]; Basso, Ray[Basso.Ray@epa.gov]; Hoppe, Michael[Hoppe.Michael@epa.gov]; Dawn Monsen[dawn.monsen@klgates.com]; William Hyatt[william.hyatt@klgates.com]; Matt Stanton[mstanton@mbi-gs.com]; Mike Barbara[mab.consulting@verizon.net]
From: Robert Law
Sent: Fri 8/9/2013 2:32:47 PM
Subject: Re: RM 10.9 Removal Action Update - August 9, 2013

1. The transit of the full barge from the Removal Area to the Clean Earth Facility was completed earlier this morning - the barge arrived at 12:48 AM. Treatment of the sediment is expected to start later today.

2. Two empty barges are moving up river to the Removal Area and are expected to arrive around 1 PM this afternoon.

3. The Bridge Street Bridge motors have arrived, but the CPG understands that the couplings for the motors have not arrived. Hudson Co. has indicated that they will be taking BSB out service for several days to conduct the motor installation possibly early next week. In the event that the motor installation moves forward as planned, CPG and its contractors will be adjusting its barge movement to minimize the impacts to dredging and stabilization.

Please contact us with any questions.

Thank you.

R/
Rob

Robert Law, Ph.D.
de maximis, inc.
rlaw@demaximis.com
Voice: 908-735-9315
Fax: 908-735-2132