From:	Ferreira, Steve
To:	Gina Ferreira; Nancy Hamill
Subject:	FW: [EXT]:Remedial Action Progress Report for the Southeast Leg Pond Area Phase 1 Sample Results and Recommendations
Date:	Wednesday, May 12, 2021 11:16:00 AM
Attachments:	2021-05-04 SEL Pond Phase 1 Tables 7 and 8 Revised.pdf

Here's another submittal for review

From: Schindler, Jason <Jason.Schindler@WestonSolutions.com>
Sent: Tuesday, May 04, 2021 12:55 PM
To: Ferreira, Steve <Ferreira.Steve@epa.gov>; mfisher@elminc.com; ramin.ansari@lanxess.com; lisa.kirby@lanxess.com; eric.ostapczuk@tetratech.com
Cc: Sontag, John <John.Sontag@WestonSolutions.com>; Devorak, Coleen <coleen.devorak@westonsolutions.com>
Subject: RE: [EXT]:Remedial Action Progress Report for the Southeast Leg Pond Area Phase 1 Sample Results and Recommendations

All,
Following a review of the scope of work with the laboratory we have revised the following analytical methods to be used during the upcoming sampling event:

- Mercury analysis in surface water samples changed from USEPA 245.1 to SE-846 Method 7470A.
- Table 7 revised to show mercury analysis will be included for the surface soil samples. The original version only indicated mercury analysis for the sediment samples.
- Extractable petroleum hydrocarbon analysis for all samples changed from 8015B(M) to NJDEP EPH method. Analysis is non-fractionated.
- TAL metals analysis in soil and sediment samples changed from SW-846 6010D to SW-846 6020B. MDLs meet the NJDEP ESCs.
- Total organic carbon analysis changed from 9060A to Lloyd Kahn method.
- Preservation requirements for hexavalent chromium have been deleted from Table 8. No samples are proposed for hexavalent chromium analysis.

These revisions are consistent with previous sample analyses and do not impact the sampling program or intended data use. Revised tables 7 and 8, attached, replace the tables in the version provided on April 27, 2021.

Please contact me if you have any questions.

Thanks,
Jason

Jason Schindler
Principal Project Manager
Weston Solutions, Inc.
205 Campus Drive
Edison, NJ 08837
Tel: 732-417-5804
Cell: 732-740-5529
Fax: 732-417-5801

www.westonsolutions.com

From: coleen.devorak@westonsolutions.com <coleen.devorak@westonsolutions.com>
Sent: Tuesday, April 27, 2021 11:23 AM
To: eric.ostapczuk@tetratech.com; ramin.ansari@lanxess.com; mfisher@elminc.com; lisa.kirby@lanxess.com; ferreira.steve@epa.gov
Cc: Schindler, Jason <Jason.Schindler@WestonSolutions.com>; Sontag, John <John.Sontag@WestonSolutions.com>
Subject: [EXT]:Remedial Action Progress Report for the Southeast Leg Pond Area Phase 1 Sample Results and Recommendations

CAUTION: ***External Message***

coleen.devorak@westonsolutions.com sent you a secure message

Access message

Sent on behalf of Jason Schindler:

All,
Attached please find the final Remedial Action Progress Report for the Southeast Leg Pond Area Phase 1 Sample Results and Recommendations. We have tentatively scheduled the Phase 2 sampling activities for the week of May 10, 2021. Please contact me if you have any questions or if you need a hard copy of this document.
Thanks,
Jason

Jason Schindler
Principal Project Manager
Weston Solutions, Inc.
205 Campus Drive
Edison, NJ 08837
Tel: 732-417-5804

Cell: 732-740-5529
Fax: 732-417-5801
www.westonsolutions.com

Attachments expire on May 27, 2021

1 PDF
2021-04-27 SEL Pond Phase 1 Results.pdf

This message requires that you sign in to access the message and any file attachments.

CAUTION: This email originated outside of the organization. **DO NOT CLICK** links or open attachments unless you recognize the sender and know the content is safe.

CONFIDENTIALITY: This email and attachments may contain information which is confidential and proprietary. Disclosure or use of any such confidential or proprietary information without the written permission of Weston Solutions, Inc. is strictly prohibited. If you received this email in error, please notify the sender by return e-mail and delete this email from your system. Thank you.