APPENDIX B.12

LEACHATE COLLECTION MONITORING DATA SHEET
WASTE DISPOSAL, INC. SUPERFUND SITE

DATE: Monday 04/10/06

TECHNICIAN: Baltazar.

WELL ID	BOTTOM OF WELL [TOTAL DEPTH] (ft)	GAUGING TIME		DEPTH TO LIQUID (ft)		HEIGHT OF LIQUID COLUMN (ft)		VOLUME OF LIQUID REMOVED (ft)	COMMENTS
		Start	Finish	Start	Finish	Start	Finish		
LC-1	22.25								Well not sounded or bailed
LC-2	21.90	1125	1136	13.16	21.41				**Well sounded and bailed. Recharge test begins.**
LC-3	22.20								Well not sounded or bailed
LC-4	21.90	1258	1305	13.08	21.15				**Well sounded and**

TRC
Customer Focused Solutions

									bailed.

Date: **Monday 04/10/06**

Technician: Baltazar.

Well ID: **LC - 2**

Leachate Well Sounding

Start Time	Time Interval (Minutes)	Well Level (Feet)
1136	0	21.41
1146	10	19.92
1156	20	18.40
1236	60	16.30
1336	120	15.60
1536	240	14.89
1736.	360	14.60
1136	1440	13.96

TRC
Cu... focused Solutions

DAILY FIELD REPORT

JOB NAME: WDI	PROJECT NUMBER: 29022402	DATE: 4/10/06
LOCATION:	WEATHER: Cloudy.	DAY: MONDAY.
CONTRACTOR:	FOREMAN: Tom Dean.	
FIELD TECHNICIAN: Baltazar	INSPECTION/TESTING OF:	

SUMMARY OF OPERATIONS:

gauge well LC-2 and LC-4 and hand Bail. into a 55 gal Drum.

Did LC-2 recharge test.

Try to replace all cap's with new one's. but are cap's are to big.

TRC
Customer-Focused Solutions

DAILY FIELD REPORT
WASTE DISPOSAL, INC
SANTA FE SPRINGS, CALIFORNIA

TRC

FIGURE J.1