LEACHATE COLLECTION WELLS
INTERIM OM&M MONITORING AND BAILING DATA SHEET
WASTE DISPOSAL, INC. SUPERFUND SITE

DATE: April 19, 2007 Thursday

TECHNICIAN NAME: Loya

TECHNICIAN SIGNATURE

WELL ID	BOTTOM OF WELL AFTER CONSTRUCTED [TOTAL DEPTH] (ft)	MEASURED BOTTOM OF WELL [TOTAL DEPTH] (ft)	GAUGING TIME		DEPTH TO LIQUID (ft)						HEIGHT OF LIQUID COLUMN (ft)		VOLUME OF LIQUID REMOVED (gallons)	COMMENTS
			Start	Finish	Start			Finish			Start	Finish		
					1st Rdg.	2nd Rdg.	3rd Rdg.	1st Rdg.	2nd Rdg.	3rd Rdg.				
LC-1	22.25	22.24	0500	0525	20.45	20.45	20.45	21.84	21.84	21.84				
LC-2	21.90	21.90	0535	0555	13.60	13.60	13.60	21.18	21.18	21.18				
LC-3	22.20	22.18	0605	0610	21.28	21.28	21.28							less then one foot of Product
LC-4	21.90	21.90	0620	0635	13.45	13.45	13.45	21.22	21.22	21.22				

V:\InterimOpMain\Mon\LeachateCollection\WellsWork\Plan\FieldForms\February2007\Feb507LC-Wells3B(YFI).doc

TRC
Customer Focused Solutions

LEACHATE COLLECTION WELLS
INTERIM OM&M INSPECTION SHEET
WASTE DISPOSAL, INC. SUPERFUND SITE

INSPECTOR'S NAME	INSPECTOR'S SIGNATURE	INSPECTION TIME	INSPECTION DATE
LoyA		0500	April 19, 2007

ITEM OF POTENTIAL CONCERN	CONDITIONS OBSERVED				COMMENTS	CHECK (√) BELOW WHEN COMPLETED
	WELL ID LC-1	WELL ID LC-2	WELL ID LC-3	WELL ID LC-4		
Wellhead (well box, cover, gasket, concrete)	OK	OK		OK		√√√
Well Casing and Cap/Plug	OK	OK		OK		√√√
Liquid Present in Well Box	NO	NO		NO		√√√
Other:						
Other:						
Other:						

W:\InterimOpMain\Mon\LeachateCollectionWells\WorkPlans\Field\Forms\February2007\Feb107LC-WellsInspection(YF).doc

TRC
Customer Focused Solutions

DAILY FIELD REPORT

JOB NAME: WASTE DISPOSAL, INC. (WDI)	PROJECT NUMBER: 290316-01/1303A	DATE: 4/19/2007
LOCATION: Santa Fe Springs, California	WEATHER: Windy/cold	DAY: ~~Monday~~ Thursday
INTERIM OM&M CONTRACTOR: TRC	FOREMAN:	
FIELD TECHNICIAN: LoyA	INSPECTION/TESTING OF: LEACHATE MONITORING/CONTROL SYSTEM	

SUMMARY OF OPERATIONS/WORK PERFORMED::

Gauged and handbailed wells LC-1, LC-2, LC-3, LC-4. put water and crude oil into 55 gal drum and left drum on-site. Also pumped out 2 55 gals drums of ground water onto site property. Drove the perimeter to check the fence and to make sure site is secure.

TRC
CustomerFocused Solutions

Note: Specific System Data and Observations are Included on "Interim OM&M Inspection Sheets" and "Interim OM&M Monitoring and Bailing Data Sheets"

DAILY FIELD REPORT
WASTE DISPOSAL, INC
SANTA FE SPRINGS, CALIFORNIA

TRC

FIGURE J.1