To: McDaniel, Perry[McDaniel.Perry@epa.gov]
From: Harrell, Martin
Sent: Wed 1/22/2014 8:45:34 PM
Subject: Fw: HOTSITE REPORT: Update - Freedom Industries, Charleston, WV

From: Burns, Francis
Sent: Wednesday, January 22, 2014 1:41:30 PM
To: R3 HOTSITES
Subject: HOTSITE REPORT: Update - Freedom Industries, Charleston, WV

OSCs Linden and Sharma reported that the facility continues to monitor the boom along the river edge to ensure the ice does not build up. The facility's contractor has teams of two rotating every 45 minutes to inspect the boom condition and ice buildup. Ice has begun to form and the teams have been instructed to break the ice located between the river bank and boom.

There has been trouble with freezing in the tubes used for pumping out the sumps around the facility. Most of the sumps are frozen at this point, but water is still running on the outside of the secondary containment. The remediation contractor's, CEC, primary goal for today is to locate the source of the water and divert it around the facility property. WVDEP met with the facility about the remediation plan and locations for future sampling.