5.07
-76
1444
3.16
42
no cover

Name: D. Lindstrand / R. Stuart
N. Rivera, S. Del Valle

SQUIBB Quarterly Measurements
4 Q 2016

Date: 11/29/16

Building 5 Area							
Well #	Stick up, feet	Time	PID	Water level, feet, btc	Well depth, feet, btc	Screen range, btc	Notes/Comments
UP-1	-0.19	1220	0.5	1.38		4.0-14.0	
UP-2	-0.28	1211	0.5	4.42		4.0-14.0	
A-1R (4)	-0.28	1351	13.7	3.77		4.1-14.1	
A-2R (2)	-0.61	1354	0.0	3.08		2.7-12.7	
A-3	-0.15	—	—	—		8.4-18.4	
D-1R	-0.29	1052	0.6	7.29		6.1-16.1	
E-1R	-0.30	1033	0.4	6.43		5.7-20.7	
G-1R (3)	-0.35	1039	45-76	2.21		5.7-15.7	
S-28	-0.12	1052	0.0	7.70		9.8-19.8	
S-29R	-0.12	1027	0.1	5.76		11.4-21.4	
S-30	2.32	1016	0.0	7.43		12.6-22.6	
S-31R (2)	-0.39	1022	9.3	5.07		5.6-15.6	
S-32	2.66	1556	80.9	11.12		11.6-21.6	
S-33	2.73	1532	0.0	13.06		10.1-20.1	
S-34	1.82	1541	0.0	15.75		11.2-21.2	
S-35	2.39	1546	0.0	11.76		8.0-18.0	
S-35D	2.21	1543	0.0	9.63		24.98-34.98	S/S
S-36	2.04	1523	0.0	10.95		9.5-19.5	
S-37	2.70	1537	0.0	19.62		21.7-31.7	
S-38	-0.25	1401	0.0	3.59		4.0-14.0	
S-39S	1.65	1107	36.8	8.05		10.20-20.20	
S-39D	1.63	1106	0.0	8.10		19.80-29.80	S/S
S-40S	2.61	1529	0.0	9.64		13.50-23.50	
S-40D	2.35	1527	0.0	11.03		25.10-35.10	S/S
S-41S	2.55	1552	0.0	11.27		12.48-24.48	
S-41D	2.68	1530 1000 pm	0.0	8.83		23.49-33.49	S/S
S-42S	~~-0.28~~	~~1052~~	1.9	7.17		~~6.0-16.0~~	7.95-17.95
S-42D	-0.25	1000	0.6	7.02		15.80-25.80	S/S
S-43S	-0.28	1005	X —	3.22		8.05-18.05	15.43-25.43
S-43D	-0.23 ~~-0.24~~	1003	—	3.34		~~13-23 ???~~	S/S
RA-10S	-0.28	1411	0.4	4.30		4.12-14.2	
RA-10D	-0.480	1413	0.2	4.13		11.95-21.95	
Bridge		0953	—	8.05	NA		

Former Tank Farm							
Well #	Stick up, feet	Time	PID	Water level, feet	Well depth, feet	Screen range, btc	Notes/Comments
MW-3 *	2.45	1134	2.2	7.38		6.8-16.8	
MW-5 *	2.42	1144	0.5	6.15		5.3-15.3	intake at 10.55-12.55
MW-7 *	1.90	1452	0.0	3.07		6.7-16.7	
MW-11 *	3.47	1403	0.0	9.97		10.5-20.5	
MW-12	2.62	1138	1.6	7.72	24.30	20.9-25.9	
MW-13 *	-0.17	1446	0.1	3.16		5.0-15.0	
MW-14 *	-0.27	1507	0.6	2.99		5.8-15.8	
MW-15 *	-0.26	1153	0.2	3.78		7.5-17.5	
MW-16 *	-0.21	1501	0.0	5.07		6.4-16.4	
MW-17 *	-0.49	1148	41.1	3.10		3.67-13.7	
MW-18 *	-0.04	1127	0.2	2.86		4.0-14.0	

Name: D. Lindstrand, R. Stuart, N. Rivera, J. DeValle

SQUIBB Quarterly Measurements 4 Q 2016

Date: 11/29/16

MW-19 *	-0.29	1123	1587	0.38		4.01-14.01	
MW-20S	-0.29	1424	0.2	3.86		5.80-15.80	
MW-20D	-0.51	1421	0.3	3.74		11.79-21.79	SS screen
RW-1	1.55	1136	0.5	5.77		4.3-17.3	

Brule Area

Well #	Stick up, feet	Time	PID	Water level, feet	Well depth, feet	Screen range, btc	Notes/Comments
BR-1	-0.37	1205	62.1	3.96		2.8-12.8	
BR-2	-0.19	1202	0.0	4.62		2.7-12.7	
BR-3	-0.72	1200	0.0	3.78		1.6-12.6	
BR-4	-0.28	1208	0.0	6.49		5.95-15.95	

Upgradient

Well #	Stick up, feet	Time	PID	Water level, feet, btc	Well depth, feet, btc	Screen range, btc	Notes/Comments
MW-9	3.00	1117	0.0	6.81		10.6-20.6	

Release Assessment

Well #	Stick up, feet	Time	PID	Water level, feet, btc	Well depth, feet, btc	Screen range, btc	Notes/Comments
MW-21	-0.43	1449	0.9	3.79		7.98-17.98	
MW-22	-0.31	1445	0.3	3.23		4.46-14.46	
MW-23	-0.33	1438	0.2	3.15		3.57-13.57	

Off Site Wells

Well #	Stick up, feet	Time	PID	Water level, feet, btc	Well depth, feet, btc	Screen range, btc	Notes/Comments
OSMW-1S	-0.24	9:05	10.1	2.62		6.20-16.20	
OSMW-1D	-0.24	0917	2.8	2.11		16.80-21.08	
OSMW-2S	-0.35	0924	3.4	2.00		8.27-18.27	
OSMW-2D	-0.20	0922	0.5	1.73		17.88-27.88	
OSMW-3S	-0.39	0930	0.9	1.89		4.98-14.98	
OSMW-3D	-0.29	0931	5.5	1.51		15.23-25.23	
OSMW-4S	-0.34	0937	0.0	3.26		6.20-16.20	
OSMW-4D	-0.40	0935	2.8	2.70		15.70-25.70	
OSMW-5S	-0.27	0943	3.7	3.05		7.88-12.88	
OSMW-5D	-0.35	0944	0.2	2.74		14.93-24.93	
☆ OSMW-6S	-0.24	0953	0.5	4.48		4.85-14.85	Heavy pressure comes from the well. Took several minutes to water level stabilized.
OSMW-6D	-0.38	0951	0.6	4.35		13.88-23.88	