5/28/2019

Hardds Market

Facility ID No. 4260037

Tank release detection records were attached with monthly walkthrough inspection records.

Ryan and Larry Myers are primarily using the 0.2 gph tank test for monthly monitoring for tank release detection. They are also saving the liquid Status reports for tanks interstitial space.

Last Cathodic protection test/evaluation was on May 10, 2016. Ryan Myers provided a work order for Northwest Tank to perform CP Test scheduled for May 29, 2019. I let Ryan and Larry know to submit CP results as soon as possible when completed, so I can include in inspection notes.

June 3, 2019. Ryan and Larry Myers emailed me the CP test results performed by NW Tank. CP test/evaluation was conducted on May 29, 2019, as well as the Tank Monitor certification and ATG probe inspection. The CP test results were -882 Remote Voltage (on) at 4 Locations.

5/23/2019

Photo Log

1. Tank Monitor
2. Dispenser 1/2
3. UDC
4. UDC
5. Shear valve
6. Spill bucket (unleaded)
7. Vent