E. WATER ST. SEWER

60" R.C.P. from Sta. 0+00.0 to Sta. 3+75.3
48" R.C.P. from Sta. 3+75.3 to Sta. 17+88.7

South

Street Number	Station at Sewer	Station at Curb	Size of Conn.	Cut	When Measured	When Inspected	Inspector	Remarks
M.H.	0+00.0			13.2'				M.H. on Southside of E. Water St. @ ft. of Sullivan St. (18'± E. of W.L. Sullivan St. & 12'± N of S.L. E. Water St.)
Elbow	0+22.6							60° Elbow in ℄ of E. Water St.
one Holiday Plaza	0+89.8	0+89.8	?					Sewer for Motel Information from Drawing D-1-1903
M.H.	3+75.3			12.4'				M.H. int. with Orchard St. Sewer
Stub	3+75.3	3+75.3	12"					12" DIP - stubbed off behind sw. Information from Drawing D-1-1903
M.H.	7+29.5			12.4'				M.H. Eastside of Structure over 48" ACCMP Storm Sewer @ Washington St.
M.H.	7+37.7			12.4'				M.H. Westside of Structure over 48" ACCMP storm sewer @ Washington St.
Stub	7+37.7	7+37.7	12"					12" DIP - Stubbed off behind sw.
M.H.	11+03.2			12.3'				M.H. E. of Melvin Pl.
Stub	11+03.2	11+03.2	12"					12" A.B.S. pipe - stubbed off behind sw.
	13+38.8±	13+38.8±	6"					6" D.I.P. - Information from Drawing D-1-1903
	14+56.9±	14+56.9±	12"					12" D.I.P. - Information from Drawing D-1-1903
Center of Structure	14+73.2			12.2'				Center of Structure over 60" R.C.P. Storm Sewer @ Dewitt Ave. (Note: Structure has 2 M.H.'s - 6'N.± & 4.8'S± of ℄ of Structure)
	15+32.8±	15+32.8±	6"					6" D.I.P. - Information from Drawing D-1-1903
	16+54.8±	16+54.8±	?					Information from Drawing D-1-1903
	16+86.3±	16+86.3±	6"					6" D.I.P. - Information from Drawing D-1-1903
M.H.	17+45.0			13.0'				M.H. 10'± E. of E.L. Madison Ave.
M.H.	17+88.7			13.4'				M.H. center Madison Ave. & E. Water St.