CONCERNS @ 950 MW

- SUCTION PRESSURE OVERRIDE IN @ TIMES
- BBFP D/P LOW ALARM IN ~~PERIODICALLY~~
- SUCTION STRAINER D/P HIGH ALARMS (PERIODIC) ON "B" BBFP / "A" BBFP
  "B" CONDENSATE PP
- AUX POWER
  - A2 MAIN 15.3 MW
  - B2 MAIN 17.4 MW

CONCERNS @ 985 MWG

- SUCTION PRESSURE OVERRIDE
- B BFPT VIB (HP) 3.12 MILLS (LP) 2.73 MILLS
- ID FAN LINKS IN ALARM : A1, A2, B1, B2
- FD FAN FLOW ALARMS (PERIODIC) 960 KCFM
- AUX POWER
  - A2 16.5 MW
  - B2 18.3 MW
- At 990 MWs + 2400 psi
  PA Fan Dmprs VWO 98+99%
  Id Fans could not maintain ~~[illegible]~~ 1/2" negative furnace press.

IP7010194