RSM

Inner : Question 1st 1½ days testing INNER

Concerns Final outer reg. settings
effect on overall results

Future testing : set final reg doors to final position

Concern : Busted probe last day or trimer went out
should have moved inner probe to outer & finished

[23 mins per row]

4/25/92

RJM:

Comments

1) final recommendations on shroud positions?

Do to interrelations w/ inner + outer changes effecting each other

2) Wish we would have tested w/ registers in desired position

Have major concerns w/ actual operating conditions where we finally ~~[illegible]~~ ended up