Over Fire Air Duct Work

11-26-02

9th Floor, Unit 1

South East Corner

Electrical Tray:
- raise supports or tray.

Electrical box - elevate to normal position

Air line, Camera cooling, retract/insert
- need to relocate.

Vent Air Ducts,
- Raise to 10th floor (approx.)

North East Corner

Electrical Tray
- must raise
- smaller supports bars.

Mce for blower.
- remove empty box or completely relocate.

Lights on walkway.
- remove or relocate

North West Corner

Reheat line & Nozzle.

Need ladder raised from 8th floor on both sides of the boiler.

South West Corner

Electrical Banks (2)
- Rail (lower ~~at~~ of the way valve. more.
- Catwalk to ~~Feed~~ Feedwater
- Corner will be removed.
- Overhead walkway lights
- more.

General Notes:
- Must take into account differential thermal growth of elevt (SA verses Boiler)

IP7_036494