Location Birmingham AL Date 06/05/2014

Project / Client 35th Ave Removal

(DF) - Doug Fraley

0730 - start on site begin Downloading Air Data from 06/04/2014 — (DF)

Talked with additional sampling soil to 24" at parcel next to upcoming removal CV0090 — (DF)

0811 - start staging Air monitoring — (DF)

Residential Air monitoring delay because CV0085 is almost completed (less than 1hr) will be moving to removal CV0090 — (DF)

0852 - weather - 75°F with high today of 89°F wind is WSW at 8 mph humidity is 82% 0 inches of Rain last 24 hr. — (DF)

0930 - started to pull hand Auging of CV0091B — (DF)

1112 - Aliquot - B1 - Brown silty loam 0-6"

Aliquot - B2 - Brown silty loam 0-6" with a bit of clay

Aliquot - B3 - Brown silty loam 0-6"

Aliquot - B4 - Brown silty loam 0-6"

Aliquot - B5 - Brown silty loam 0-6"

Doug Fraley

6/5/2014

Location Birmingham AL Date 06/05/2014

Project / Client 35th Ave Removal

(DF) - Doug Fraley

1116 - Aliquot - B1 6-12 Brown silty loam with chunks of coal — (DF)

Aliquot - B2/6-12/Brown silty loam with Bits of glass & clay

Aliquot - B3/6-12/light Brown silty loam with clay — (DF)

Aliquot - B4/6-12/Brown silty loam with clay & coal — (DF)

Aliquot - B5/6-12/light Brown silty loam with clay — (DF)

Aliquot - B1/12-18/mostly Clay w/Brown silty soil — (DF)

Aliquot - B2/12-18/Brown silty soil

Aliquot - B3/12-18/Refusal at 15" - brown silty soil w/clay

Aliquot - B4/12-18/orang Clay with some silty soil — (DF)

Aliquot - B5/12-18/Brown/orange Clay w/coal — (DF)

Aliquot B1/18-24/Bright orang Clay with some brown silty soil — (DF)

Doug Fraley

6/5/2014

Location Birmingham Al Date 6/5/2014

Project / Client 35th Ave Removal

(DF) - Doug Fraley

1126 - Aliquot - B2/18-24/ Bright orange clay (DF)

Aliquot B3/18-24/ Refused

Aliquot B4/18-24/ orange clay (DF)

Aliquot B5/18-24/orange clay

1128 - collected CV0091B-CS6"

1137 - collected CV0091B-CS12"

1143 - collected CV0091B-CS18"

1153 - collected CV0091B-CS24"

1309 - Begin to XRF collected samples

XRF #31 - Blank Pb - nd ± 4 / As - nd ± 3

#32 - RRCRA - Pb - 455 ± 19 As - 421 ± 19

#33 - CV0091B-CS6" - Pb 390 ± 16

As - 33 ± 13 (DF)

#34 - CV0091B-CS12" - Pb 380 ± 15

As - nd ± 18

#35 - CV0091B-CS18" Pb 264 ± 13

As - 22 ± 10

#36 - CV0091B-CS24" Pb 74 ± 7 As 13 ± 6

1329 - Finished Processing Samples (DF)

Doug Fraley

6/5/2014

Location Birmingham Al Date 6/5/2014

Project / Client 35th Ave Removal

(DF) - Doug Fraley

1555 - Late note: No air sampling happened at Residential because of EERS having a very late start on CV0090 and sample activities on CV0091

1630 - make FEDEX Drop Started (DF)

1706 - Drop shipment offsite End of Day

Doug Fraley

06/05/2014