## BreitBurn Operating, L.P.

| | | | |
|---|---|---|---|
| Operator | BreitBurn Operating, L.P. | State Permit No. | 44968 |
| Address | 1165 Elkview Drive | EPA Permit No. | MI-135-2D-P002 |
| Gaylord, MI 49735 | | Date of Test | 1/25/2013 |
| Well Name: St. Elmer 1-5 SWD | | Type | 2-D |
| Location | SW 1/4 | NE 1/4 | NE 1/4 of |
| Section | 5 Township | 28N Range | 02E |
| Township Name | Elmer | County Name | Oscoda |
| Company Rep | | Field Inspector | |
| Type Pressure Gauge | 3" Inch Face | | PSI Full Scale PSI |
| Increments | | | |
| New Gauge | 10 PSI 0-600 | | (If No, Date Of Calibration Test) |
| Calibration Certification Submitted | | | |
| Results | | | |

| Time | Pressure (PSIG) Annulus | Tubing |
|---|---|---|
| 1:09 pm | 390 | |
| 1:19 pm | 390 | |
| 1:29 pm | 390 | |
| 1:39 pm | 390 | |
| 1:45 pm | 390 | |

| | |
|---|---|
| Casing | 5 1/2" |
| Tubing | 2 7/8" |
| Packer Type | Tandom & ADL |
| Packer @ | 1613' & 2535' |
| Fluid Returns @ | 2 qts |
| Comment | Technical Directive |

Test Pressure
Max. Allowable Pressure Change: Test Pressure *0.03 11.7 PSI
Half Hour Pressure Change ø PSI

Test Passed ✓ Test Failed
(If failed, no injection may occur until corrections have been made and well passes)

B A Woodhouse — 1/25/13
Signature of Company Representative — Date

1-25-13
Signature of Inspector — Date