Niagara Falls Boulevard
Niagara County, New York
2019 Removal Action Daily Report

Date: Thursday, December 12, 2019

Personnel On-Site:
EPA OSC – Peter Lisichenko
START V – Sean Quinn, & Thomas O'Donnell
ERRS Contractor: Guardian Environmental Services (GES)

Weather: Mostly cloudy, 0% chance of rain, Lo: 26°F, High: 31°F, Winds: 5 to 10 mph, due S, 84% humidity.

Health and Safety: Safety topics included: being aware of slips, trips, and falls, site traffic and heavy equipment awareness, cold stress, using proper personal protective equipment (PPE), high winds, and radiation hazards.

Activities Completed:

1. ERRS completed backfilling the second half WH-2.
2. ERRS moved items from warehoused 2 to warehouse 3 in preparation for concreate placement.
3. START V continued to process samples in the HGPe.
4. START V continued air monitoring in WH-2 with a RadeCo, AreaRae and Dataram.
5. START V conducted calibration check of the Ludlum 2241-2
6. At the end of the work day, START V uploaded field data to the EPA internet SharePoint site designated for the Site.

Planned Activities for December 13, 2019:

1. ERRS will begin perorations for concrete in WH-2.
2. START V will continue to process samples in HPGe.
3. Air monitoring will continue in work areas.

Niagara Falls Boulevard
Niagara County, New York
2019 Removal Action Daily Report

Soil Excavation & Backfill Data:

Soil Volume Excavated Today (In Cubic Yards)	**0**
Cumulative Soil Volume Excavated (In Cubic Yards)[1]	**3,492.5**
Total Number of Disposal Trucks Today	**25**
Total Number of Disposal Trucks to Date	**171**
Soil Volume Transferred to Disposal Trucks	**575**
Cumulative Disposal Volume Removed To Date (In Tons)	**3,910**
Number of Backfill Trucks Today	**0**
Number of Backfill Trucks to Date	**243**
Backfill Received Today (In Tons)	**604.71**
Cumulative Backfill Volume to Date (In Tons)	**8737.72**

[1] Corrected value based on ERRS reported totals for each area.

Site Photographs

A view of ERRS conducting backfilling operations in WH-2.

View of ERRS placing backfill in WH-2.