RIG NUMBER 46

HOLE NUMBER OWB2

HOLE ANGLE 90

Stewart Brothers DRILLING CO.
DRILL REPORT

PRESS HARD - You are making 4 copies

DATE 8-21-97

PAGE 1 OF 1 PAGES

CLIENT BHP

JOB Florence COUNTY Pinal STATE Az

TIME	DEPTH	REMARKS
1200		WOC
1400		Tripin 1½ triming pipe, cement at 160 2
1430		mix cement
1530		cement hole
1645		mix cement, lay down 40 Ft of 1½
1715		cement hole
1800		mix cement
1845		cement hole
1915		lay down 1½ trim pipe
1930		Run 1½ in casing to Flush out hole
2000		mix SAP
2015		pump SAP in hole
2100		pump Freash water in hole
2115		lay down pipe.
2145		Rig down 7 3/4

TOTAL SHIFT FOOTAGE 0 TOTAL SHIFT HOURS 12 TOTAL LOADS OF WATER 1

MATERIALS	DESCRIPTION	UNIT	QTY	DESCRIPTION	UNIT	QTY	DESCRIPTION	UNIT	QTY
	AZ. Port cement	94lb	55						
	SAP	50lb	1						

PAYROLL					
	EMPLOYEE #				
	NAME	J. Stansbery	P. Hollar	R. DeRosier	
	HOURS	13	13	13	

TOOLPUSHER _____ CLIENT [signature]

STEWART BROTHERS DRILL REPORT • EPEA PRINTING 5/95

RIG NUMBER 46

HOLE NUMBER OWB-2

HOLE ANGLE

Stewart Brothers DRILLING CO.
DRILL REPORT

PRESS HARD - You are making 4 copies

DATE 8/21/97

PAGE 1 OF 1 PAGES

CLIENT BHP

JOB FLORENCE COUNTY PINAL STATE AZ

TIME	DEPTH	REMARKS
2400		LAY DOWN PIPE
0130	219.59	TRIP IN 1 1/2 PIPE
0515	420	RUN PVC
0630		POUR SILICA SAND
0830		MIX CEMENT 8
0930		WAIT ON CEMENT
1200		LOG OUT 2 1/2

TOTAL SHIFT FOOTAGE _____ TOTAL SHIFT HOURS 12 TOTAL LOADS OF WATER _____

MATERIALS	DESCRIPTION	UNIT	QTY	DESCRIPTION	UNIT	QTY	DESCRIPTION	UNIT	QTY
	SCREEN	1	1						
	BLANK	10	10						
	SILICA SAND	100	15						
	CEMENT	100	9						

PAYROLL					
	EMPLOYEE #				
	NAME	J PEREDA	R SALCIDO	R CARLOS	
	HOURS	13	13	13	

TOOLPUSHER [signature] CLIENT [signature]

STEWART BROTHERS DRILL REPORT • EPEA PRINTING 5/95