Well #	Stick up, feet	Time	PID	Water level, feet, btc	Well depth, feet, btc	Screen range, btc	Notes/Comments
				Building 5 Area			
UP-1	-0.19					4.0-14.0	
UP-2	-0.28					4.0-14.0	
A-1R (4)	-0.28					4.1-14.1	
A-2R (2)	-0.61					2.7-12.7	
A-3	-0.15					8.4-18.4	
D-1R	-0.29					6.1-16.1	
E-1R	-0.30					5.7-20.7	
G-1R (3)	-0.35					5.7-15.7	
S-28	-0.12	1345	–	8.55		9.8-19.8	
S-29R	-0.12	1007	–	6.81		11.4-21.4	
S-30	2.32	1011		8.30		12.6-22.6	
S-31R (2)	-0.39	–	–	—		5.6-15.6	OUTER casing Repaired [illegible]
S-32	2.66					11.6-21.6	
S-33	2.73					10.1-20.1	
S-34	1.82					11.2-21.2	
S-35S	2.39	1605		13.18		8.0-18.0	
S-35D	2.21	1603		10.36		24.98-34.98	SS screen
S-36	2.04					9.5-19.5	
S-37	2.70					21.7-31.7	
S-38	-0.25					4.0-14.0	
S-39S	1.65	1205		9.01		10.20-20.20	
S-39D	1.63	1202		9.07		19.80-29.80	SS screen
S-40S	2.61	16.07		11.72		13.50-23.50	
S-40D	2.35	16.08		11.96		25.10-35.10	SS screen
S-41S	2.55	~~16.00~~	1601	~~9.59~~ 12.94		12.48-24.48	
S-41D	2.68	16.00		9.59		23.49-33.49	SS screen
S-42S	0.28	~~16.01~~		~~13.59~~		6.0-16.0	CAP on top
S-42D	-0.25	9.41		7.58		15.80-25.80	SS screen
S-43S	-0.28	9.47		3.80		8.05-18.05	
S-43D	-0.23	9.50		4.00		15.43-25.73	SS screen
RA-10S	-0.28					4.12-14.2	
RA-10D	-0.480					11.95-21.95	
Bridge					NA		

Former Tank Farm

Generated by CamScanner from intsig.com

Name: _____

SQUIBB Quarterly Measurements

___ Q 20___

Date: _____

MW-19	-0.29					4.01-14.01	
MW-20S	-0.29	1138		4.63		5.80-15.80	
MW-20D	-0.51	1141		4.46		11.79-21.79	SS screen
RW-1	1.55					4.3-17.3	

Brule Area

Well #	Stick up, feet	Time	PID	Water level, feet	Well depth, feet	Screen range, btc	Notes/Comments
BR-1	-0.37					2.8-12.8	
BR-2	-0.19					2.7-12.7	
BR-3	-0.72					1.6-12.6	
BR-4	-0.28					5.95-15.95	

Upgradient

Well #	Stick up, feet	Time	PID	Water level, feet, btc	Well depth, feet, btc	Screen range, btc	Notes/Comme
MW-9	3.00					10.6-20.6	

Generated by CamScanner from intsig.com

MW-22	-0.31					4.46-14.46	
MW-23	-0.33					3.57-13.57	

Well #	Stick up, feet	Time	PID	Off Site Wells Water level, feet, btc	Well depth, feet, btc	Screen range, btc	Notes/Comments
OSMW-1S	-0.24	1420		3.47		6.20-16.20	
OSMW-1D	-0.24	1421		2.88		16.80-21.08	
OSMW-2S	-0.35	1438		2.62		8.27-18.27	
OSMW-2D	-0.20	1437		2.42		17.88-27.88	
OSMW-3S	-0.39	1445		2.43		4.98-14.98	
OSMW-3D	-0.29	1445		2.22		15.23-25.23	
OSMW-4S	-0.34	1454		3.58		6.20-16.20	
OSMW-4D	-0.40	1454		3.10		15.70-25.70	
OSMW-5S	-0.27	1513		4.22		7.88-12.88	w/bubbles; Raising under pressure] SM
OSMW-5D	-0.35	1510		3.41	3.07 (1512)	14.93-24.93	SN
OSMW-6S	-0.24	1520		4.88		4.85-14.85	w/ bubbles, Raising]
OSMW-6D	-0.38	1519		5.08		13.88-23.88	SAME AS SD] Sm
OSMW-7S		1346		4.18	0.30 cap		
OSMW-7D	-0.37	1348		3.70			
OSMW-8S		1400		3.27			
OSMW-8D		1402		2.34			
OSMW-9S		1423		4.29			
OSMW-9D		1423		3.68			
OSMW-10S		1540		4.66			level Raising
OSMW-10D		1542		4.41			"
OSMW-11S		1429		5.01			
OSMW-11D		1430		3.31			
OSMW-12S		1410		4.55			

Name: _____

SQUIBB Quarterly Measurements

__Q 20___

OSMW-12D		1/4M		4.46		

Piezometro ~~0.20~~ 1403 2.22

0.20

Generated by CamScanner from intsig.com

Name: Del Valle
N. Rivera

SQUIBB Quarterly Measurements
~~Q20~~

Date: May 5, 2017

Building 5 Area							
Well #	Stick up, feet	Time	PID	Water level, feet, btc	Well depth, feet, btc	Screen range, btc	Notes/Comments
UP-1	-0.19					4.0-14.0	
UP-2	-0.28					4.0-14.0	
A-1R (4)	-0.28					4.1-14.1	
A-2R (2)	-0.61					2.7-12.7	
A-3	-0.15					8.4-18.4	
D-1R	-0.29					6.1-16.1	
E-1R	-0.30					5.7-20.7	
G-1R (3)	-0.35					5.7-15.7	
S-28	-0.12	1345	–	8.55		9.8-19.8	
S-29R	-0.12	1007	–	6.81		11.4-21.4	
S-30	2.32	1011		8.30		12.6-22.6	
S-31R (2)	-0.39	–	–	—		5.6-15.6	OUTER casing Repaired
S-32	2.66					11.6-21.6	
S-33	2.73					10.1-20.1	
S-34	1.82					11.2-21.2	
S-35S	2.39	1605		13.18		8.0-18.0	
S-35D	2.21	1603		10.36		24.98-34.98	SS screen
S-36	2.04					9.5-19.5	
S-37	2.70					21.7-31.7	
S-38	-0.25					4.0-14.0	
S-39S	1.65	1205		9.01		10.20-20.20	
S-39D	1.63	1202		9.07		19.80-29.80	SS screen
S-40S	2.61	16.07		11.72		13.50-23.50	
S-40D	2.35	16.08		11.96		25.10-35.10	SS screen
S-41S	2.55	~~16.00~~	1601	~~[illegible]~~ 12.94		12.48-24.48	
S-41D	2.68	16.00		9.59		23.49-33.49	SS screen
S-42S	0.28	~~[illegible]~~		~~[illegible]~~		6.0-16.0	CAP on top
S-42D	-0.25	9.41		7.58		15.80-25.80	SS screen
S-43S	-0.28	9.47		3.80		8.05-18.05	
S-43D	-0.23	950		4.00		15.43-25.73	SS screen
RA-10S	-0.28					4.12-14.2	
RA-10D	-0.480					11.95-21.95	
Bridge					NA		

Generated by CamScanner from intsig.com