STATUS REPORT FOR WEEKLY SUBMISSION
LILCO SPCC'S

2-17-88

1000 hrs.
WEST Babylon Facility
- New design in Truck off loading area. Facility off loading area appears to be well rounded by concrete diking, fibre glass splash walls. Area drains into 3' x 3' x 4' concrete sump.
- 2 - 500,000 gallon tanks exist. One is proposed to be removed.
- The Containment floor is "Enviromat"
- The Enviromat is covered by 6" of cover

1130 hrs

- E.F. BARRETT FACILITY
  - Loading Rack Area appears in good condition. Corrugated fibre glass needs to be finished. Structure made in, however. the fibre glass has not been installed.
  - Rack had a spill in January 88 and was contained. Spill was 30 gal.

333567