SEMS DocID 2261200

SHAFFER
EQUIP

RECORD

7530-00-222-3525
FEDERAL SUPPLY SERVICE
(GPO)

001-85 12 FEB 85

0800- MK1 BALLARGEON & DC1 SNYDER E/R SITE FROM HOTEL W/RAM-CHARGER TO LOCATE ALTERNATE ROUTE TO SITE.

ORIGINAL (Red)

0815- MKCS CHAPPELL & BM2 MONTGOMERY E/R SITE W/ COMMAND POST & INTERNATIONAL TRACTOR O/H DECON TRAILER, 1 TRUCK VAN & 1 CAR E/R SITE

0900- O/H PUTTING DECON TRAILER IN PLACE BEHIND SHOP ON SITE. 215 CAT O/S ON LOWBOY

0915- AST PUT C/P NEXT TO OFFICE TRAILER.

0920- O/H UNLOADING 215. & OFF LOADING SUPPLIES FROM TRUCK TO DECON AREA. O/H LOWBOY & 2 TRACTORS DEPART SITE E/R HOME OFFICE.

1100- ELECTRICIAN O/S WIRING UP DECON TRAILER.

1145- AST DEPARTS SITE FOR LUNCH, O/H STILL PREPARING AREA FOR WORK

1315- AST AT C/P. DECON TRAILER WAS HOOKED UP TO ELECTRICITY

1400- ELECTRICIAN STATED HE COULD HOOKED UP ELECTRIC UP TO C/P ON 13 FEB 85

12 FEB 85

1545 - AST DEPARTS SITE

END LOG DAY FOR 12 FEB 85

ORIGINAL
(Red)

13 FEB 85

0700 - AST AT C/P APPROX 1FT OF SNOW IS ON THE GROUND & SNOW IS STILL CONTINUEING TO FALL. TEMP 18° / WINDS 20MPH.

0750 - DCI & MKCS DEPART SITE TO LOCATE OHM & FIND GAS FOR GENERATOR.

ORIGINAL (Red)

0800 - DCI/MKCS & 2 O/H MEN ARRIVE AT SITE

0810 - L. STAUFFER OF OHM STATED THERE WAS NOTHING HE COULD DO TODAY & THAT THE LOAD OF DRUMS THAT WAS TO ARRIVE TODAY WILL NOT BE HERE. HE WOULD SEE TO IT THAT AST GENERATOR WOULD BE KEPT FULL OF FUEL.

0835 - O/H DEPARTS SITE

0845 - AST DEPARTS SITE

END LOG DAY FOR 13 FEB 85

14 FEB 85

0730 - AST AT C/P

0735 - O/H AT C/P SAFETY MEETING BEING HELD

0800 - MKCS/MKL E/R ORIGINAL (Red) TO ATTEMPT TO FREE IH TRACTOR FROM SNOW. 5 O/H MEN DEPART SITE TO DO THE SAME TO THE O/H TRACTOR/LOW-BOY. REMAINING O/H MEN PREPARING TO TRANSFER LIQUID FROM TRANSFORMERS TO OVERPACKS.

0820 - TATS AT C/P /OSC AT C/P

0830 - O/H DRESSING OUT

0835 - MKI BACK AT SITE. ~~0~~ gm

0845 - O/H SETING UP DECON AREA.

1025 - OVER PACK TRUCK O/S.

1145 - OVERPACK TRUCK OFFLOADED 150 OVERPACKS AND DEPARTED SITE.

1300 - O/H ENTERS ~~SIEVET~~ gm SITE FOR LIQUID TRANSFER.

1725 - ALL PERSONNEL OFF-SITE.

1800 - ALL PERSONNEL DEPART SITE

END LOG DAY 14 FEB 85

15 FEB 85

0730- AST AT C/P

0800- SAFETY MEETING ORIGINAL (R~~H~~)ELD W/OHM.

0810- 2 O/H MEN DRESSING OUT

0825- OH ENTERS SITE TO CONTINUE REMOVING LIQUID FROM TRANSFORMERS

1030- DUNN CONTRACTOR O/S TO MOVE MAIN WATER LINE

1050- 215 MOVING TO WATER LINE LOCATION

1105- ONE LOAD OF STONE ARRIVES O/S

1210- 50k FUNDING INCREASE APPROVED DUNN CONSTRUCTION CO. HIT A POWER POLE GUIDE WIRE WITH A PIECE OF EQUIP POWER CO. IS SENDING A REP OUT. NO APPARENT DAMAGE CAUSED.

1220- POWER CO. O/S TO INSPECT LINE

1230- GAS CO. O/S TO ROUTE GAS LINE FOR TAT. PIPE FOR WATER LINE O/S

1245- TOW CO O/S TO MOVE AST C/P

1320- AST C/P SET-UP IN NEW LOCATION

1400- 215 TRENCHING W/4 DUNN PERSONNEL CAT 930 LOADER (DUNN) O/S

1510- INTERNATIONAL D7 DOZIER O/S W/LOWBOY

1600- 215 CAT BROKE GAS LINE WHILE TRENCHING GAS CO. NOTIFIED

1610- GAS CO. O/S

15 FEB 85

1625 - GAS LEAK SECURED

1645 - ADDITIONAL FUNDING INCREASE APPROVED.

1708 - TRUCK ARRIVE O/S WITH FUEL TANK FOR KERESENE STORAGE

ORIGINAL (Red)

1740 - OSC, AST, TAT & OH HOLD SAFETY MEETING.

1800 - ALL PERSONNEL DEPART SITE EXCEPT 1 O/H TECH FOR SECURITY

END LOG DAY 15 FEB 85

16 FEB 85

0740 - AST AT C/P DUNN CONTRACTOR O/S

0750 - SAFETY MEETING HELD

0800 - 4 DUNN PERSONNEL, (Red) O/H EIR PIPELINE OPS

0805 - 1 OH TRACTOR TRAILER O/S TO DROP OFF EQUIP ORDERED BY OSC OH MEN DRESSING OUT

0835 - 215/930 TRENCHING FOR PIPE LINE

0850 - WATER CO. STATED THEY HAD TO INSPECT THE WATER LINE BEFORE IT WAS COVERED UP 215 NOW REMOVING DIRT FROM 3 SECTIONS OF PIPE WHICH WAS PREVIOUSLY COVERED UP

0930 - FUEL TRUCK O/S TO FILL UP STORAGE TANK (550 GALS)

1015 - WATER LINE COMPLETELY UNCOVERED & INSPECTED BY WATER CO. PIPE BEING COVERED UP 930 LOADER INOP DUE TO TRANSMISSION LEAK

1050 - DCI/TAT STATED WORK COULD NOT CONTINUE UNTIL THE 930 WAS REPAIRED.

1055 - PRESS O/S.

1110 - 930 LOADER REPAIRED. MOVING STONE TO FILL IN TRENCH.

16 FEB 85

1110 - D7 INTERNATIONAL DOZIER MOVING SOIL INTO DITCH

1154 - OH STARTING TO FLUSH TRANSFORMERS

1350 - D7 DOZIER INOP DUE TO ELECTRICAL PROBLEM ORIGINAL (Red)

1405 - D7 OPERATIONAL

1500 - 215 STRUCK 3/4" PVC WATER LINE WATER CO. MAN MADE NECESSARY REPAIRS

1545 - TAT'S DRESSING OUT

1605 - DUNN CONTRACTOR RUN OUT OF STONE FOR WATER LINE

1610 - TAT'S OFF SITE

1625 - ALL PERSONNEL OFF SITE
O/H PERSONNEL MOVING SNOW FENCE ON WEST END OF SITE IN APPROX 3-4FT

~~1700 - WATERLINE OPS SECURED~~

LATE ENTRY 1630 - DUNN CONSTRUCTION 215 AT C/P

1710 - O/H 215 CHANGING BUCKETS WITH OTHER 215. WATERLINE OPS SECURED
13 SECTIONS OF PIPE IN PLACE.

1735 - OSC/TAT/AST & OH HAD GENERAL MEETING

1800 - ALL PERSONNEL EXIT SITE.
END LOG DAY 16 FEB 85

17 FEB 85

0800 - AST AT C/P. SAFETY MEETING HELD D7 DOZER/930 LOADER/ BANTAM BACKHOE IS TO WORK ON WATERLINE. 215 W/SCRAP GRAPPLER TO MOVE JUNK ON SITE. 2 OH MEN TO CONTINUE TO FLUSH TRANSFORMERS.

0930 - 215 O/S MOVING SCRAP METAL

1000 - BANTAM BACKHOE HAVING DIFFICULTY TRENCHING DUE TO FROZEN GROUND.

ORIGINAL (Red)

LATE ENTRY 0800 - WATER DEPT O/S TO OVERSEE LAYING OF WATERLINE.

1100 - BANTAM BROKE 6" PVC WATER MAIN. THE PIPE WAS APPROX 6" BELOW SURFACE AND WAS FROZEN IN SOIL. WATER CO. E/R TO SHUT DOWN SUPPLY.
3 GRAVEL TRUCKS O/S.

1120 - WATER SUPPLY SECURED. DUNN PERSONNEL SECURES FOR LUNCH ~~DUNN~~ GM

1200 - DUNN & WATER CO. REPAIRING LINE.

~~1410~~ 1320 - OH SECURES FOR LUNCH

1520 - WATER SUPPLY IN OPERATION. 215 REMOVING SCRAP GRAPNER & PUTTING ON DRUM GRAPNER

1700 - DUNN CO. LAYING LAST PIECE OF PIPE FOR DAY (1 SECTIONS)

1730 - EPA/TAT/AST & OHM HOLD SAFETY MEETING

17 FEB 85

1800 - ALL PERSONNEL DEPART SITE.

END LOG DAY 17 FEB 85

ORIGINAL
(Red)

18 FEB 85

0745 - AST AT C/P

0850 - OHM/AST HOLD SAFETY MEETING

0800 - PERSONNEL DRESSING OUT.

0840 - 955 CAT & TRACTOR/LOWBOY O/S

0830 - 215 IS STAGING DRUMS
930/D7 & BANTAM HOE IS
PUTING IN WATERLINE

0930 - ~~215~~ pm 955 CAT STAGING DRUMS
BEHIND OHM C/P

ORIGINAL (Red)

1150 - PATTETS ARRIVING O/S FOR
SHIPMENT OF DRUMS/TRANS-
FORMERS

1225 - SECURE FOR LUNCH

1300 - SECURE FROM LUNCH.

~~1550 - TRENCHI~~ pm

1405 - DUNN CO. LOCATED GAS LINE AT
N. END OF SITE

1550 - DUNN CO. COMPLETED TRENCHING
FOR DAY. SETING UP PUMPS
FOR 19 FEB 85.

1700 - 955 COMPLETED STAGING OF
DRUMS/TRANSFORMERS.

1745 - OHM/EPA/OSC/TAT & AST HAD MEETING
ABOUT FUTURE PLANS & ACTIVITIES.

1800 - ALL PERSONNEL DEPART SITE EXCEPT
SECURITY

END LOG DAY 18 FEB 84.

19 FEB 84

0645 - AST AT C/P

0650 - SAFTY MEET HELD

0700 - O/H DRESSING OUT/WATER CHAMBER O/S

0710 - D7, 930, 215 & 955 OPERATIONAL

0800 - EPA ENFORCEMENT O/S

ORIGINAL (Red)

OHM SETTING UP PUMPS FOR DEWATERING. TRUCK O/S TO HAUL OUT DRUMS TRANSFORMERS

1100 - MS SHAFFER EXPRESSED CONCERNS ON USING BRIDGE AT NORTH END OF SITE DUE TO IT NOT BEING STRONG ENOUGH TO SUPPORT HEAVY EQUIP. OSC DISCUSSED THIS WITH HER.

1300 - DUNN CO. CONTINUEING TO TRENCH FOR WATER LINE

1340 -

20 FEB 85

0645 - AST AT C/P

0650 - SAFETY MEETING HELD

0700 - PERSONNEL DRESSING OUT

0735 - BANTAM BROKE W/OIL LEAK

0820 - BANTAM OPERATIONAL

0930 - 215 CHANGING FROM DRUM HEAD TO SCRAP HEAD.
OHM LAYING GRAVEL AROUND C/P AREA & CLEANING SITE.

ORIGINAL (Red)

1015 - 215 MOVING JUNK ON SITE.

1105 - TAT & 2 AST MEMBERS DEPART SITE. DUNN SECURES FOR LUNCH

1220 - DUNN SECURES FROM LUNCH
DUNN MAKING FINAL CONNECTIONS TO MAIN WATER LINE

1430 - CEMENT TRUCK O/S TO POUR INTO WATERLINE VALVES
OHM CONTINUEING TO MOB 12" & 6" PUMPS TO SOUTH END OF SITE. FOR PUMPING ON 21 FEB 85.

1500 - 955 ENTERS SITE. 215/955 MOVING SCRAP ON SITE, AST MOVED OHM C/P.

1800 - PERSONNEL EXIT SITE
PUBLIC MEETING AT 1900.
END LOG DAY 20 FEB 85

21 FEB 85

0645 - AST AT C/P.

0650 - SAFETY MEETING HELD

0705 - BANTAM HOE FILLING IN AROUND WATERLINE MAN-HOLES.
215 TRENCHING ON SITE FOR SEWAGE LINE. 955 MOVING SCRAP ON SITE.

0830 - 930/BANTAM HOE/D7 DOZER PUTTING IN WATER LINE AT SOUTH END OF SITE.

1000 - OHM CLEANING UP DECON AREA. GAS Co. O/S.

ORIGINAL (Red)

1300 - OHM MOVING SCRAP METAL ON SITE. DUNN Co. PREPARING TO PUMP STREAM ON 21 FEB 85.

22 FEB 85

0645 - AST AT C/P.

0650 - SAFETY MEETING HELD

0700 - 215/955 WORKING ON SITE MOVING SCRAP. DUNN CO. TO CROSS STREAM AT SOUTH END OF SITE.

ORIGIN (Red)

0900 - PUMPING OPS COMMENCED. WATER FLOW IN STREAM HAS INCREASED. PUMPS HAVING PROBLEMS KEEPING UP. GAS CO. O/S.

1330 - TRUCK & TRAILER O/S TO HAVE TRAILER BODY DECONNED DUE TO OIL SPILLAGE ON PREVIOUS TRIP TO GE. DUNN CO. EXCAVATING CLAY FROM OTHER END OF SITE TO PUT IN STREAM BED SO PIPE LINE CAN BE LAYED.

1400 - 215 CAT DIGGING CONTAINMENT POND.

1430 - 955 MOVING SOIL/STOCKPILING ON SITE.

1700 - DUNN CO. COMPLETED STREAM CROSSING. AWAITING CEMENT TRUCK.

1710 - CEMENT TRUCK O/S.

1800 - SECURE WORK

END LOG DAY 22 FEB 85

23 FEB 85

0640 - AST AT C/P

0650 - SAFETY MEETING HELD

0730 - DUNN CO. LOCATED WATER MAIN AT SOUTH END OF SITE & IS CONNECTING VALVES. O/H PERSONNEL MOVING PUMPS FROM SOUTH END OF WATER LINE TO DECON AREA FOR DECONTAMINATION

ORIGINAL

1000 - DUNN CO. COMPLETED WORK ON WATERLINE FOR DAY. BANTAM SHAPING UP ROADWAY. RED DOG SOIL ARRIVING ON SITE FOR ROADWAY

1230 - OHM DISASSEMBLING DECON FOR SOIL REMOVAL.

1530 - ALL PERSONNEL SECURE WORK FOR DAY END LOG DAY 23 FEB 85

24 FEB 85

0650 - SAFETY MEETING HELD

0710 - DUNN CO FINISHING UP WATER LINE AT SOUTH END OF SITE. 215 ON SITE EXCAVATING CONTAMINATED SOIL.

1000 - OHM CONSTRUCTING DECON PAD.

1230 - OHM CONSTRUCTING DECON POND BEHIND SHAFFER GARAGE.

ORIGINAL (Red)

1300 - DUNN CO PUTTING IN WATER SUPPLY LINE TO SHAFFER GARAGE.

1530 - 930 CAT PLACING STONE AT C/P PARKING AREA/DRIVE-WAY.

1630 - 930 MOVING CLARIFIER INTO POSITION.

1845 ALL PERS SECURED WORK

25 FEB 85

0700 SAFETY meeting Held
0710 OHm CON'T CONSTRUCTION OF DECON PAD
0715: O.H.M. CON'T SET UP OF WATER CLARIFIER
0720: O.H.M. USED CAT 930 TO RE-ESTABLISH FOUNDATION OF COAST GUARD / EPA C/P
0900: CONCRETE TRUCK ARRIVED
1030: BANTOM 451 DEMOB'ED
1240: O.H.M. PERSONNEL ON LUNCH BREAK
1315: O.H.M. PERSONNEL BACK TO WORK, CON'T CONSTRUCTION OF DECON PAD AND SETTING UP CLARIFIER AND SECOND 12,000 GAL POOL
1610: SECURED FOR DAY
END LOG DAY

MK1 M.D. Ballangee

26 FEB 85

0645 - AST AT C/P

0650 - SAFETY MEETING HELD ORIGINAL

0700 - OHM CLEANING UP (Red) OIL IN DITCH BEHIND C/P

TRUCK & TRAILER O/S TO DEMOB PUMPS & MISC EQUIP

0800 - OHM PUMPING OIL & WATER FROM ONE POOL TO ANOTHER.

1230 - ONE OHM MAN CAME TO THE C/P & STATED HE HAD FALLEN ON THE C/P STEPS & CUT HIS FINGER. OHM TAKING HIM TO THE HOSPITAL.

1330 - CLARIFIER BEING SET-UP FOR WATER TREATMENT

1800 - ALL PERSONNEL DEPART SITE

END LOG DAY 26 FEB 85

27 FEB 85

0650 - AST AT C/P. SAFETY MEETING HELD

0700 - OHM TRANSFERING WATER FROM SITE TO CONTAINMENT POOLS.

ORIGINAL (Red)

0900 - DECON BEING STAGED IN DIFFERENT AREA.

1000 - BERWIND LAND CO. ATTORNEYS O/S TO LOOK AT THERE PROPERTY.

1130 - LAND CO. ATTORNEYS DEPARTS SITE.

1530 - OSC, AST, TAT & OHM HELD MEETING ABOUT FUTURE WORK SCHEDULES & DECISION ON LAND SETTLEMENTS.

1630 - ALL PERSONNEL DEPART SITE.

END LOG DAY 27 FEB 85

28 FEB 85

0650 - AST AT C/P. SAFETY MEETING HELD

0820 - CASE 14 DOZER ARRIVES O/S.

1000 - 215, 955 & CASE 14 DOZER BEGAN EXCAVATING BERW ~~ORIGINAL~~ (Red) PROPERTY. G. ARAI & B HOLCOMB O/S AS SPOTTER & TECHNICAL SUPPORT.

215 - EXCAVATING

CASE 14 - PUSHING SOIL FROM CLEAN AREA

955 - STOCKPILING CONTAMINATED SOIL IN STAGING AREA.

1005 - OHM CONSTRUCTING 50,000 GAL POOL.

1230 - ALL EQUIP/PERSONNEL SECURE FOR LUNCH

1305 - 215, 955 & CASE 14 DOZER BACK TO WORK EXCAVATING BERWIND PROPERTY. 1 OHM SPOTTER O/S.

1400 - G. ARAI ENTERS SITE FOR TECHNICAL SUPPORT

1530 - OHM COMPLETED EXCAVATING OF BERWIND PROPERTY

1635 - CASE 14 DOZER MAKING CELL FOR SOIL.

1800 - CASE 14 SECURED

1830 - ALL PERSONNEL SECURE FOR DAY.

01 MAR 85

0645 - AST AT C/P
0650 - SAFETY MEETING HELD
0720 - OHM EXCAVATING THE TWO HOT SPOTS ON R/R PROPERTY.
0845 - DUNN CO. TRUCK & TRAILER O/S TO DEMOB D7 OFF SITE
0800 - LATE ENTRY - BERWIND LAND CO O/S TO INSPECT ORIGINAL (Red) THEIR PROPERTY & HOW MUCH SOIL WAS EXCAVATED.
0930 - BERWIND LAND CO. DEPARTS SITE.
1130 - D7 DOZER DEPARTS SITE E/R DUNN HOME BASE
1300 - D14 BEING DECONNED.
1330 - 50,000 GAL POOL 50% COMPLETE.
1615 - D14 DOZER IS STUCK IN ROADWAY NEAR HOUSE # 318.
1640 - 215 ~~CASE~~ CAT BEING DECONNED TO PULL D14 OUT
1730 - D14 MOBILE AGAIN
1800 - ALL PERSONNEL DEPART SITE
END LOG DAY 01 MAR 85

02 MAR 85

0655- SAFETY MEETING HELD

0800- OHM WAS DIVIDED INTO TWO WORK GROUPS. HALF WOULD WORK TODAY & HALF ON 03 MAR 85
CLARIFIER BEING SET-UP FOR PUMPING

1200- SECURE FOR LUNCH ORIGINAL (Red)

1230- SECURE FROM LUNCH

1300- CLARIFIER OPERATIONAL. PUMPING INTO 50,000 GAL POOL.

1700- ALL PERSONNEL DEPART SITE
END LOG DAY 02 MAR 85

03 MAR 85

0650 - SAFETY MEETING HELD
0730 - 215 MOVING TRANSFORMERS.
CLARIFIER OPERATIONAL
1230 Secured For Lunch
1250 Con't CLARIFIER OPERATION
3 OHM PERS working
1600 Secured

ORIGINAL
(Red)

04 MAR 85

0700 SAFETY Meeting held
0730 CLARIFIER OPERATION on going
Con't ~~PROPERING~~ Building STAGING
AREA.
1220 Secured For Lunch
1250 Returned to work
1315 CLAY Trucks STARTED ARRIVING
~~THE~~

ORIGINAL
(Red)

1300 955- UNLOADING CLAY
215- SPREADING CLAY

1400 CASE 14 MOVING CLAY
1500 CASE 14 Secured
1715 955- 215 Secured
1800 Secured

Note - 2 more Trucks
ARRIVED AT APPROX
1630 AND Dump CLAY.

05 MAR 85

0700 Held Safety meeting
0715 955 started hauling Clay To site
0845 Dump Trucks started arriving

0850 - Waste oil Co started pumping Old Drums
1130 - Waste oil Co Finishes " " "
1200 Secured For Lunch
1230 Work Commenced
1400 Completed pumping Approx 30,000 gals of water that was Cleaned. Pump back into Arbuckle Creek

ORIGINAL (Red)

1800 Secured

06 MAR 85

0700 held SAFety meeting
0730 STARTED DECONING CASE 14
955 UNLOADING AND stock piling
CLAY FOR STAGING PAD
TRUCKS BEGAN DELIVERING CLAY
1100 BEGAN LAYING VISQUEEN FOR CELL
1200 SECURED FOR LUNCH
1230 BEGAN WORKING.
1550 OH BEGINS MOVING CLAY TO CELL.
1700 SECURED

ORIGINAL
(Red)

07 MAR 85

0700 HELD SAFETY MTG.
INFORMED LAZER BROKE DOWN, WILL TRY TO REPAIR TODAY. OH TO CONTINUE PUTTING CLAY IN THE CELL WITH 955

1020 ~~980~~ W26B ENTERING SITE WITH CLAY

1215 SECURED FOR LUNCH

1300 OH BEGINS WORK ON CELL WITH W26B AND 955

ORIGINAL (Red)

1420 OH BEGINS STAGING CONTAMINATED SOIL IN CELL WITH W26B.

1533 955 OFF SITE, CELL COMPLETED

1520 W26B NOT WORKING AT THIS TIME BUT STILL ON SITE.

1540 ~~W26B~~ 955 STAGING SOIL AGAIN.

1620 215 AND W26B NOW ON SITE STAGING SOIL.
SECURED

1805 OH STARTING TO SECURE FOR THE DAY.
AST SECURED.

8 MAR 85

0700 held SAFety meeting
0730 Equipment RUNNING.
0930 RAining - hAD To stop working
LARge Equip. - CAUSing cell
To mess up.
Continued pumping water
operations.

ORIGINAL
(Red)

1100 · Secured Except pumping.

9 MAR 85

0700 Held Safety meeting
Assessed Area.
Decided Ground To wet To
move on Cell Area
1015 215 Continued Digging Contaimante
Area Around Berwind Side
1200 215 Secured
1200 Secured For Lunch
1300 D-7 working on back Filling
Berwind Roadway.
Pumping ops Continuing

ORIGINAL (Red)

1700 Deconed 215
Deconed Bull Dozer

1830 Secured

10 MAR 85

0700 held Safety meeting
0730 CASE 14 working on BERWIND ROADWAY
1315 OH WORKING ON SITE STAGING SOIL WITH 215 AND W26B
1730 SECURED

ORIGINAL
(Red)

11 MAR 85

0700 held Safety meeting
0830 Due to heavy Rain OSC + ERCS Decided to close Down until wx Better.
Demobing Pers.
1200 Secured For Lunch ORIGINAL (Red)
1300 PREP FOR DEMOB, CONT TREATMENT OF WATER
1545 EPA + AST DEPART (SECURED)

M.D. Ballargeon

12 MAR 85

0700 HELD SAFETY MEETING
4 OHM PERSONNEL & 1 AST STILL
IN ~~DE~~ MDB TOWN, ALL OTHERS DEMOB TILL SITE
DRIES ENOUGH TO WORK AGAIN
0710 2 OHM PERSONNEL MAINTAINING WATER
TREATMENT PLANT.
1330 SECURED FROM WATER TREATMENT
FOR THE DAY, SECURED 3" TRASH (Pad) AND DOUBLE
DIAPHRAM PUMPS
1645 SECURED FOR DAY

MKI Baillargeon

WED 13 MAR 85

0700 - AST O/S
0730 - DAY CREW ARRIVED
0731 - HELD SAFETY MEETING
1130 - WAS TOLD BY AST TO RETURN
E-CITY
1230 - DEPARTED

ORIGINAL
(Red)

MIT, Baillargeon

SAT 16 MAR 85

0645 - AST O/S
0700 - 10 O.H. PERSONNEL O/S
0705 - HELD SAFETY MEETING
0715 - TAT O/S
0715 - CONTRACT PERSONNEL CON'T W/ WATER ~~TEA~~ MDB TREATMENT, ALSO CON'T CONSTRUCTION OF CLAY HOLDING CELL.
ORIGINAL (Red)
1530 - CLAY CELL COMPLETED
1535 - CONSTRUCTING BERM AROUND CELL
1545 - STARTED TRANSFERING CONTAMINATED SOIL FROM PILES INTO ~~CLAY~~ CELL.
1830 - SECURED FROM MOVING SOIL, SECURED ALL EQUIPMENT. CON'T PERSONNEL COVERING PILES WITH VISQUEEN
1850 - ALL PERSONNEL OFF SITE
1910 - SECURED FOR DAY
END LOG DAY 16 MAR 85

MKI Baillargeon

SUN 17 MAR 85

0645: AST O/S
0655: OHM CREW O/S
0700: HELD SAFETY MEETING
0715: TAT O/S
0730: OHM CREW ON SITE REMOVING VISQUEEN OFF OF SOIL PILES,
0800: OHM EQUIPMENT RUNNING AND CON'T WITH TRANSFER OF SOIL TO HOLDING CELL
0830: BEGAN DECON OF EQUIPMENT ORIGINAL (Red) (CAT 980 EQ)
0950: (CAT 980 EQUIV.) OFF SITE
LATE ENTRY 0835 BEGAN TREATMENT OF WATER
1135: ALL PILED SOIL HAS BEEN MOVED TO HOLDING CELL AREA
1300: CASE 14 BEING DECONNED
1430: CASE 14 OFF SITE TO BE TRACKED TO BACK SIDE OF SITE TO BE USED FOR BACK FILLING
1700: SECURED EXCAVATION, SECURED CASE 14 CAT 955, CAT 215.
1720: CONTRACT PERSONNEL ON SITE TO COVER PILE AND WORK AREA WITH VISQUEEN
1810: ALL PERSONNEL OFF SITE
1820 SECURED FOR DAY
END OF LOG DAY

MKI Beullargeon

MON 18 MAR 85

0655: AST ON SITE 10 OHM PER. O/S
0700: HELD SAFETY MEETING
0705: TAT ON SITE
0730: O.H. PERSONNEL O/S REMOVING VISQUEEN FOR SOIL PILE & WORK AREA
0800: O.H. PERSONNEL CON'T WITH WATER TREATMENT, SCRAPING AREA AROUND HOLDING CELL WASH UNUSED DRUM AND REMOVING THEM FROM HOT ZONE.
1200: SECURED FOR LUNCH
1230: BACK TO WORK, WATER TREATMENT, SOIL TRANSFER
1245: CASE 14 DOZER ON BACK SIDE, BACK FILLING BURWINS PROPERTY WITH RED DOG
1430: DUMP TRUCK STARTED BRINGING IN RED DOG FOR BACK FILL
1800: O.H.M. PERSONNEL SECURED FROM ABOVE ACTIVITIES AND STARTED COVERING SOIL PILE WITH VISQUEEN
1900: SECURED ALL PERSONNEL OFF SITE END LOG DAY

MK1 AMD Baillargeon

ORIGINAL

TUE 19 MAR 05

0650: AST ARRIVED
0650: OHM PERSONNEL ARRIVED
0700: TAT ARRIVED
0700: HELD SAFETY MEETING
0745: OHM PERSONNEL O/S TO UNCOVER SOIL PILE, 3 TRUCKS BRING IN RED DOG AROUND BACK SIDE FOR BACK FILL, CASE 14 DOZER DOING BACKFILLING
ORIGINAL (Red)
1300: CAT 955 GOING THROW DECON
1400: CAT 955 OFF SITE
1420: CAT 955 HELPING CASE 14 DOING BACKFILL OPERATIONS
1700: CASE 14 SECURED OPS, EQUIPMENT RUNNING HOT WILL CLEAN RADIATOR W/ H.P. LAZER TOM. AM
1730: CAT 955 SECURED
1800: ALL PERSONNEL OFF SITE
1810: SECURED FOR THIS DATE
END OF LOG DAY

MKI M.D. Baillargeon

: TOTAL OF 141 TRUCK LOADS OF RED DOG DEL. THIS DATE

(WED) 20 MAR 85

0650 : AST O/S
0655 : CONTRACT PERSONNEL O/S
0700 : HELD SAFETY MEETING
0715 : RADIATOR OF CASE 14 BEING CLEANED
0720 : CAT 955 SPREADING BACKFILL
0725 : REST OF WATER LEFT ON SITE NOW BEING PUMPED THROW WATER TREATMENT SYSTEM

ORIGINAL (Red)

0730 : RED DOG BACKFILL BEING DELIVERED.
0900 : SECURED FROM RED DOG DELIVERY + EQUIPMENT USEAGE IN AREA OF SOIL PILE UNTILL PILE IS COVERED
1030 : O.H. PERSONNEL O/S COVERING PILE WITH VISQUEEN
1030 : SECURED FROM PUMPING WATER OFF SITE BUT WATER TREATMENT CONTINUEING.
1200 : SECURED FOR LUNCH
1230 : 955 & CASE 14 SPREADING BACKFILL, SOIL PILE IS NOW COVERED. WATER TREATMENT CONTINUES.
1400 : RCVD LAST LOAD OF RED DOG
~~1600 : STARTED RCVD RECIEVING DELIVERYS OF CLAY FOR BURM.~~ MDB
1600 : STARTED TRUCKING CLAY FROM STOCK PILE NEAR 50,000 GAL POLE TO BURM AROUND SOIL PILE
1800 : SECURED, ALL PERSONNEL OFF SITE
1810 : END LOG DAY

MKI Baillargeon

21 MAR 85 (THRR)

0650: AST O/S
0655: OHM PERSONNEL O/S
0700: HELD SAFETY MEETING
0715: PUMP REMAINING WATER FROM SITE TO WATER TREATMENT SYSTEM, STARTED DECON OF 215, RED DOG CON'T TO BE DELIVERED CASE 14 BACKFILLING, ORGANICS (Red) SCRAPPING + CLEANING AREA AROUND STAGGED CLAY PILES, O.H. PERSONNEL ALSO PICK UP AREA, DECONNING EQUIPMENT AND PUTTING IT AWAY
0900 - DECON OF 215 COMPLETE, O.H. PERSONNEL BEGAN DISASSEMBLY + DECON OF #2 12,000 GAL POOL.
1200 - SECURED FOR LUNCH
1230 - O.H. PERSONNEL CON'T WITH CLEAN-UP OF SITE AREA, DISASSEMBLY OF #2 12,000 GAL POOL, RED DOG CON'T TO BE DELIVERED AND CASE 14 BACKFILLING
1300 - COMMENCED TRANSFER OF CLAY FROM STOCK PILE TO SOIL PILE
1530 - DISCONTINUED DELIVERY OF RED DOG
1545 - STARTED DELIVERY OF STONE
1600 - DUG HOLE IN SOIL PILE TO PUMP SLUDGE FROM POOL INTO
1610 - STARTED PUMPING SLUDGE
1630 - DISCONTINUED TRANSFER OF CLAY
1710 - 955 MOVING CLAY ON SITE FOR

THURS. CON'T
21 MAR 85 8

FINAL BURN AROUND SOIL PILE

1800: O.H. PERSONNEL COVERING PILE W/ VISQUEEN

1845: POOL # 1 DECONED, DISASSEMBLED AND STAGGED FOR DEMOB

1900: ALL PERSONNEL OFF SITE, SECURED FOR DAY, END LOG DAY

ORIGINAL
(Red)

MK1 M.D. Barlarson

FRIDAY 22 MAR 85

0650: AST O/S
0655: OHM PERSONNEL O/S
0700: HELD SAFETY MEETING
0710: DELIVERYS OF RED DOG CONTINUE, PERSONNEL DECONNING AND PUT AWAY GEAR
0730: TAT O/S
1000: LAST LOAD OF RED DOG ARRIVES
1215: BREAK FOR LUNCH
1245: CREW BACK TO WORK, ORIGINAL'T WITH WATER TREATMENT AND PREP (Red) FOR DEMOB, TRUCK LOAD OF #2 STONE ARRIVED AND DUMPED LOAD
1300: STONE BEING PLACED IN SEDIMENT TRAP BY 955, 215 & CASE 14
1400: SEDIMENT TRAP & UNDER DAM SYSTEM COMPLETE
1545: STARTED PUMPING 50,000 GAL POOL CONTENTS INTO CREEK, POOL APPROX 90% FULL BEFORE PUMPING
1700: STARTED PUMPING SLUDGE FROM #2 POOL TO SOIL PILE
1830: SECURED PUMPING SLUDGE, SOIL PILE HAVING TROUBLE HOLDING SLUDGE
1845: NITE CREW TO FINISH PUMPING WATER FROM 50,000 GAL POOL IN CREEK, THEN DISASSEMBLEM AND STAGE IT FOR DEMOB.
1900 DAY SHIFT SECURED
END LOG DAY

MK1 M.D. Baillargeon

SAT 23 MAR 85

0655: AST O/S
0655: OHM CREW O/S
0700: HELD SAFETY MEETING
0710: TAT O/S
0715: PUMPING OF SLUDGE FOR POOL # 2 CONTINUES, DECOM AND STAGGING OF GEAR FOR DEMOB CONTINUES
0730: VISQUEEN BEING ROLLED OUT AND SEAMED TOGETHER FOR FINAL VISQUEEN COVER ~~OF~~ OVER HOLDING CELL ORIGINAL (Red)
0800: SECURED FROM PUMPING SLUDGE
0830: STARTED DISASSEMBLY OF POOL # 2 OVERPACKING POOL LINER IN OVERPACKS
0915: STARTED FINAL CLEANING (DECON) OF CASE 14 PREP FOR DEMOB
0950: SECURED FROM DECON OF CASE 14, CASE 14 OFF SITE, WATER FROM DECON OF CASE 14 PUMPED STRAIGHT INTO CLARIFIER
1030: UTILIZING CAT 955 TO BRING OVERPACKS (THAT ARE FILLED WITH DIRTY LINER FROM 50K POOL) AND POOL PANELS FROM AREA THAT 50K POOL WAS SET UP TO DEMOB STAGGING AREA.
1230: CREW BREAK FOR LUNCH
1255: CAT 215 BEING UTALIZED TO FURTHER SPREADING OF SMALL GRAVEL IN WATER FILTERIZATION SYSTEN
1300: CREW BACK TO WORK, CON'T CLEANING AND STAGGING GEAR FOR DEMOB
1330: CAT 215 BEING UTALIZE TO DIG HOLE

SAT MAR 23 CON'T

IN TOP OF SOIL PILE TO PUMP SLUDGE FROM CLARIFIER INTO.

1415: COMMENCED PUMPING SLUDGE FROM CLARIFIER TO SOIL PILE

1510: SECURED PUMPING FROM CLARIFIER TO SOIL PILE

ORIGINAL (Red)

1515: COMMENCED FINAL DECON OF CAT 215, WATER FROM DECON BEING PUMPED INTO SOIL PILE

1600: COMPLETED DECON OF 215

1605: 215 BEING UTALIZED TO TEAR DOWN CLARIFIER SYSTEM AND TO STAGE CLARIFIER IN DEMOB STAGGING AREA.

1610: 3 PEOPLE ON SOIL PILE COVERING IT WITH VISQUEEN.

1700: ALL PERSONNEL OUT OF HOT ZONE, SECURED FOR DAY.

END LOG DAY

MKI M.D. Baillergeon

MON. 25 MAR 85

0650: AST O/S
0655: O.H.M. O/S
0700: T.A.T. O/S
0701: HELD SAFETY MEETING
0715: O.H.M. PERSONNEL TO WORK, CON'T TO STORE + CLEAN GEAR IN PREP FOR DEMOB. CON'T SEEMING VISQUEEN TOGETHER ~~PERIMAL~~ FINAL (Red) COVER
0800: FLATBED TRACTOR TRAILER O/S TO PICK UP LEFT OVER TRANSFORMER SHELLS
0810: LOWBOY TRACTOR TRAILER O/S TO DEMOB CASE 14
0830: CASE 14 OFF SITE
1200: TRACTOR TRAILER W/ TRANSFORMERS DEPARTS
1215: SECURED FOR LUNCH BREAK
1245: BACK TO WORK, CON'T SEEMING VISQUEEN, CON'T CLEANING + STORING GEAR FOR DEMOB.
1800: COMPLETED SEEMING VISQUEEN
1801: ALL ERCS PERSONNEL DRESSING OUT LEVEL "C" TO PULL VISQUEEN OVER PILE
1845: PILE COVERED WITH VISQUEEN
1900: SECURED FOR DAY
END LOG DAY

MKI M.D. Baillargeon

(TUES) 26 MAR 85

0650: AST O/S
0700: O.H.M. + TAT O/S
0705: HELD SAFETY MEETING.
0715: O.H.M. PERSONNEL TO WORK, ONE ADDITION SMALL PIECE OF VISQUEEN TO SEEM IN GEO-TECH FABRIC BEING ROLLED OUT AS PREP FOR FINAL COVER OVER PILE

ORIGINAL (Red)

0720: AST STARTING PREP FOR C/P DEMOB
0745: VISQUEEN COVER COMPLETE
0900: C.G. C/P HOOKED UP TO TRACTOR AND POWER + PHONE HAVE BEEN DISCONNECTED.
0930: O.H. PERSONNEL DRUG OVER FIRST PIECE OF GEO-TECH FABRIC
1000: O.H. PERSONNEL DRUG OVER FINAL PIECE OF GEO-TECH FABRIC
1005: CAT 215 BEING UTALIZED TO CLEAN-UP DECON PAD AREA
1030: CAT 955 BEING UTALIZED TO MOVE SOME OF THE HEAVIER ITEM TO THE DEMOB STAGGING AREA
1030: CAT 215 SECURED
1200: SECURED FOR LUNCH
1230: BACK TO WORK, CON'T PREP FOR DEMOB
1245: FIRST LOAD OF STONE ARRIVES FOR DRIVE-WAY
1300: Utilizing 955 to spread stone in driveway
1330: Two trucks of stone arrive for driveway
1335 ADDITION 3 TRUCKS ARRIVE
1345 FINAL 2 TRUCKS ARRIVE

1545 - MKCS DEPARTED WITH C/P
1550 - SECURED 955
1730 - ERCS SECURED FOR DAY
1800 - TAT & AST SECURED FOR DAY
END LOG DAY

ORIGINAL
(Red)

MKI Bailey