ANCHOR QEA

DAILY REPORT

PROJECT	San Jacinto River Waste Pits TCRA Maintenance	**CONTRACT NO.**	
CONTRACTOR	Benchmark Ecological Services, Inc. USA Environment, LP	**SUPERINTENDENT**	N/A
DAY OF WEEK & DATE:	Thursday, March 24, 2016	**REPORT NO.**	11
WEATHER	Thunderstorms in the morning, sunny and clear in the afternoon. NNW winds at 15-20 knots	**TEMPERATURE**	L: 48 H: 69 degrees F

NUMBER/CLASS OF CONTRACTOR'S PERSONNEL:	**MAJOR EQUIPMENT ON JOB (Size/capacity and hours):**
2 – Benchmark Ecological Services 5 – NCS 2 – Doskocil	
TIDE INFORMATION:	**HEALTH AND SAFETY INFORMATION:**
Time: n/a **Height:** n/a	No incidents or near misses on this date.

CHRONOLOGICAL ACCOUNT OF DAY'S WORK:

0700 to 0810 – Anchor QEA and Benchmark Ecological (Benchmark) personnel arrive at Site.

0830 – Benchmark health and safety meeting.

0840 to 1305 – Benchmark and AQ staff resume cap maintenance activities. Five locations completed. Two additional locations were not accessible due to high winds.

0920 to 0930 – NCS personnel arrive at Site.

0935 – NCS health and safety meeting.

0940 – NCS begins security camera installation at CAM-01.

0950 to 1045 – Lightning in the area. All site activities are shut down, and personnel take shelter in vehicles.

1045 to 1835 – NCS continues security camera installation at all three locations.

1250 to 1625 – Continued cap maintenance activities.

1500 to 1615 – Doskocil onsite to deploy additional buoys.

1650 – Benchmark offsite.

1710 – R. Coupe offsite.

1920 – NCS and H. Samaha offsite.

Summary of Progress on this Date:

- Completed cap maintenance activities at 5 additional locations identified during QC review of probing data.

- Doskcocil installed 12 additional buoys.
- NCS continued installation of security camera system.

Persons Onsite on this Date:
Rick Coupe, Holly Samaha (Anchor QEA)
Matthew Jay, Kevin Kicheline (Benchmark)
Valmichael Leos (USEPA)
NCS personnel
Doskocil personnel

Material Delivery Summary as of this Date:

Material	Units	Delivered (units)	Delivery Verification Method	Preceding Delivered Total	Total Delivered for Project
Type C	cubic yards	0	Truck bed measure	18-20	18-20
Pea Gravel	Tons	0	Truck bed measure	14	14

TESTS PERFORMED: None

PHONE LOG:
0844 – H. Samaha call with D. Keith to discuss 3/23 daily report and camera installation activities.
0855, 1154, 1210, 1700 – R. Coupe calls with W. Mears to discuss maintenance activities.
1344, 1710 – H. Samaha calls with W. Mears to discuss security camera installation progress.
1633 – H. Samaha call with V. Leos to discuss security camera instllation progress.
1635 – R. Coupe call with V. Leos to discuss maintenance activity progress.

SITE PHOTOS/VIDEOS TAKEN: (attached below)	**FORCE ACCOUNT WORK/ CHANGES ENCOUNTERED:**
Five photographs with captions	None

QA REPRESENTATIVE	Rick Coupe	HRS	9	DATE	3/24/2016
QA REPRESENTATIVE	Holly Samaha	HRS	12	DATE	3/24/2016

Photograph 1 – Type C armor rock loaded on pontoon barge for placement during cap maintenance.

Photograph 2 – Placing type C armor stone during cap maintenance activities.

Photograph 3 – View of cap repair location at low tide.

Photograph 4 – Doskocil installing additional buoys around perimeter of cap.

Photograph 5 – NCS installing security camera system at CAM-01.