Site Name: Task Order 62 CES Environmental	Operational Period: Date: 4-13-2015	U.S. EPA Region 6 DAILY WORK ORDER mergency and Rapid Response Service
Branch: Federal	Division/ Group: Response	

WORK AUTHORIZED:

Continue to pump water on site as necessary, depending on rainfall.

Continue development of profiles and disposal of sludge, liquids, and solids.

Continue removal of water, oil, sludge, and waste, from the ASTs, Frac Tanks, Totes, and Drums.

Site Cerclis:#	TXD 008950461	On-Scene Coordinator:	ERRS Response Manager
Contract Number:	EP – S6 - 07 -02	Gary Moore, USEPA	LeRoy Cassidey, CB&I Federal
Task Order:	062	Date: 4.13.2015 Time:1700	Date: 4.13.2015 Time: 1700

PERSONNEL ON-SITE:	QTY	Used	Unused
Response Manager	1	1	
Foreman	1	1	
	0	0	
Truck Driver/Equip Op	1	1	
Laborer	2	2	
Health and Safety Manager	0	0	
PERSONNEL OFF-SITE			
Subcontract Manager	1	1	
Transport and Disposal Coord	1	1	
Field Cost Accountant	1	1	

EQUIPMENT ON-SITE:	QTY	USED	Unused
Pick –up Truck	2	2	
Generator	2	2	
Trash Pumps	2	2	
Utility Trailer	0	0	
Frac Tank w Liner	1	1	
4,000 PSI Pressure Washer	1	1	
Open Top Roll Off	8	8	
Vacuum Truck Air Mover	1	1	
Carbon Vapor Unit	1	1	
Skid Steer	0	0	
Vacuum/OT Boxes	22	22	
9,000 lb Overhead Lift	1	1	
Storage Trailer	1	1	
Myers (Bean) Pump	1	1	
Air Compressor	1	1	
Acid Pump	1	1	

WORK ACCOMPLISHED / AMENDMENTS *(problem areas, general comments, summary)(Input for day's 1, 900-5Pon5):*

The RM continued processing of operational-H/Safety paperwork, procurements, invoices, and status/projection spreadsheets. Continued work on setting up ST 1 and FT 1004 activities.

T&D Coordinator continued to work with Lonestar, US Ecology, Veolia, and Clean Harbor on present and future waste streams. Continue to work with Test America on the waste stream analytical reports and detection limits.

The crew set up and pumped water from the middle pond to the North sump. Set up and started removal of sludge from ST 1. 11.5 drums filled and labeled.

OSC Gary Moore	Date: 4/14/15	Time: 0907	RM LeRoy Cassidey	Date: 4.14.2015	Time:0800

Next OPERATIONAL PERIOD *(administrative, tactical / status changes, special instructions, H&S)(Input for next DWO):*

Crew will pump water from the middle pond to the North sump, pump water from the South pond. Continue removal of sludge from ST 1.

Manage procurement for FT 1004 cleaning through review processes. US Ecology boxes OT 25319 and OT 25134 set up for pick up on 4/16/2015.

9858485