Site Name:	Operational Period:	U.S. EPA Region 6
Task Order 62 CES Environmental	Date: 3-24-2015	**DAILY WORK ORDER**
Branch: Federal	Division/ Group: Response	mergency and Rapid Response Service

WORK AUTHORIZED:

Continue to pump water on site as necessary, depending on rainfall.

Continue development of profiles and disposal of sludge, liquids, and solids.

Continue removal of water, oil, sludge, and waste, from the ASTs, Frac Tanks, Totes, and Drums.

Site Cerclis:#	TXD 008950461	On-Scene Coordinator:	ERRS Response Manager
Contract Number:	EP – S6 - 07 -02	Gary Moore, USEPA	LeRoy Cassidey, CB&I Federal
Task Order:	062	Date: 3.25.2015 Time:1700	Date: 3.25.2015 Time: 1700

PERSONNEL ON-SITE:	QTY	Used	Unused
Response Manager	1	1	
Foreman	1	1	
	0	0	
Truck Driver/Equip Op	1	1	
Laborer	3	3	
Health and Safety Manager	0	0	
PERSONNEL OFF-SITE			
Subcontract Manager	1	1	
Transport and Disposal Coord	1	1	
Field Cost Accountant	1	1	

EQUIPMENT ON-SITE:	QTY	USED	Unused
Pick –up Truck	2	2	
Generator	1	1	
Trash Pumps	1	1	
Utility Trailer	0	0	
Frac Tank w Liner	1	1	
4,000 PSI Pressure Washer	1	1	
Open Top Roll Off	8	8	
Vacuum Truck Air Mover	1	1	
Carbon Vapor Unit	1	1	
Skid Steer	0	0	
Vacuum/OT Boxes	22	22	
9,000 lb Overhead Lift	1	1	
Storage Trailer	1	1	
Myers (Bean) Pump	1	1	
Air Compressor	1	1	
Acid Pump	1	1	

WORK ACCOMPLISHED / AMENDMENTS *(problem areas, general comments, summary)(Input for day's 1, 900-5Pon5):*

The RM continued processing of operational-H/Safety paperwork, procurements, and status spreadsheets. Continued analysis of ST 1 sludge options. Worked with T&D Coordinator on disposal of waste. Continued work with Test America on analytical results.

T&D Coordinator continued to work with Lonestar, US Ecology, Veolia, and Clean Harbor on present and future waste streams. Continued work with Test America on analytical results.

The crew continued removal of residual sludge from FT 1004. Material transferred to VB 25274, VB 25206 and finally VB 25229.

TIBC picked up one load of wastewater from Lonestar Ecology from FT 30335.

OSC	Date:	Time:	RM	Date: 3.25.2015	Time:0900
Gary Moore	3/25/15	1257			

Next OPERATIONAL PERIOD *(administrative, tactical / resource status changes, special instructions, H&S)(Input for next DWO):*

Continue sludge removal from FT 1004. Open ST 1 for examination of sludge material. Pump water from rain event removing the water from the South Pond to the Middle Pond.

Complete operational plan for ST 1. Provide access and materials for USEPA audit.

9858501