Site Name:	Operational Period:	U.S. EPA Region 6
Task Order 62 CES Environmental	Date: 11-20-2014	**DAILY WORK ORDER**
Branch: Federal	Division/ Group: Response	mergency and Rapid Response Service

WORK AUTHORIZED:

Continue to pump water on site as necessary depending on rainfall.

Continue development of profiles and disposal of sludge, liquids, and solids.

Start removal of water, oil, and sludge from the ASTs

Site Cerclis:#	TXD 008950461	On-Scene Coordinator:		ERRS Response Manager	
Contract Number:	EP – S6 - 07 -02	Gary Moore, USEPA		LeRoy Cassidey, CB&I Federal	
Task Order:	062	Date: 11.20.2014	Time:1700	Date: 11.20.2014	Time: 1700

PERSONNEL ON-SITE:	QTY	Used	Unused
Response Manager	1	1	
Foreman	1	1	
Health and Safety Manager	1	1	
Truck Driver/Equip Oper	1	1	Air Mover/Backhoe
Laborer	3	3	
PERSONNEL OFF-SITE			
Subcontract Manager	1	1	
Health and Safety Manager	0	0	
Transport and Disposal Coord	1	1	
Field Cost Accountant	1	1	

EQUIPMENT ON-SITE:	QTY	USED	Unused
Pick –up Truck	2	2	
Generator	1	1	
Trash Pumps	2	2	
Multiple Gas Monitor	1	1	
Frac Tank w Liner	1	1	
4,000 PSI Pressure Washer	1	1	
Open Top Roll Off	4	4	
Vacuum Truck Air Mover	1	1	
Carbon Vapor Unit	1	1	
Skid Steer	1	1	
Vacuum Boxes	10	10	
10,000 lb Overhead Lift	1	1	
Storage Trailer	1	1	

WORK ACCOMPLISHED / AMENDMENTS *(problem areas, general comments, summary)(Input for day's 1900-5Pon5):*

Crew continued cleaning the South AST containment Water was removed by vacuum truck and transfer to FT 5180. Debris was piled at one corner and the floor was pressure washed.

VB 25242 and VB 25229 were transported to Veolia ES Technical Solutions for incineration by Sprint Waste. One load of Class 2 water from OT-2 was transported to EcoServe by Environmental Evolutions. Five loads of Class 2 water from OT-6 and OT-3 were transported to Lonestar Ecology, LLC

RM coordinated site activities with the Foreman. He completed the daily paperwork including manifest for waste shipments. He discussed site progress and daily plans with the onsite OSC. He assisted the T&D Coordinator with disposal options, schedule, and procurements.

OSC	Date:	Time:	RM	Date:	Time:
Gary Moore	11/24/14	1535	LeRoy Cassidey	11.21.2014	1030

Next OPERATIONAL PERIOD *(administrative, tactical / resource status changes, special instructions, H&S)(Input for next DWO):*

Continue removal of oily sludge from the South Containment. Transfer petroleum to FT 506 water to FT 5180

One VB scheduled for pick up by Sprint Transport for Veolia ES Technical Solutions.

Six loads of water from North OT 3, TT 407, TT 408 and WMU 123 set up for disposal at Lone Star Ecology.

Continue to remove water from the North Pond to the sanitary sewer.

9858687