ENVIRONMENTAL RESTORATION LLC.

Daily Work Order No. 32
U.S. EPA, Region 6

DAILY WORK ORDER

Operating Period: 12/16/18	Task Order: 0618F0308		Page 1 of 1
Project Name: F.J. Doyle Salvage Site	OSC: Gary Moore/Paige Delgado		
Location (City, State): Leonard, Texas	Shift: [1] 2	Start Time: 07:00	Stop Time: 17:30

1. Work Authorized for the Period

1) Continue/complete re-excavations in Grid No. DRA028;
2) Commence excavations in Grid No. EAS06;
3) Transfer C&D debris stockpile to Grid No. FJD04-01;
4) Continue initial restoration in Grid(s) No. FJD05-03A, FJD05-04A, EAS03, EAS04 and EAS05;

Work Accomplished for the Period

1) Complete: Re-excavations in Grid No. DRA028;
2) In Progress: Excavations in Grid No. EAS06;
3) Complete: Transfer of C&D debris stockpile to non-hazardous, non-regulated soil stockpile in Grid No. FJD04-01;
4) In Progress: Restoration in Grid(s) No. FJD05-03A, FJD05-04A, EAS03, EAS04 and EAS05..

OSC Signature: Gary Moore	Date: 12/17/18	OSC Signature: Gary Moore	Date: 12/17/18
RM Signature: Paul W Elgington	Date: 12/16/18	RM Signature: Paul W Elgington	Date: 12/16/18

2. Upcoming Work Authorized

Continue excavations in Grid No. EAS06, commence excavations in Grid No. FJD03-06; resume off-site T&D of non-hazardous, non-regulated soils; sample drums and pails, courier to laboratory.

3. Quantity / Volume Tracking:

Description:	Current Period:	Total to Date:
2"– 3" Limestone Rock (Haul Road)		5 Truck Loads – 47.25 tons
Non-regulated, non-hazardous soils		71 Truck Loads – 1,756.20 tons
Select Backfill, Wolf Creek Plant (12–15 PI)		59 Truck Loads – 1,435.25 tons
C&D Debris (wooden portions of building stored in roll-off box)		1 30-yd. open-top box ≈5 tons

4. Number of Personnel Authorized Current Period

Personnel Category:	Quantity:	Personnel Category:	Quantity:
Response Manager	1	Operator	3
FCA	1	Laborer	3
Foreman	1	Truck Driver/Laborer	1

5. Equipment Authorized for Current Period

Item	Qty	Used	Not Used / or Down	Item	Qty	Used	Not Used / or Down
½ ton crew-cab pickup (RM)	1	1		Portable toilets	3	3	
½ ton extended-cab	2	2		Hand-wash station	1	1	
¾ ton crew-cab flatbed w/ fuel cell	1	1		Skid steer with bucket/forks Bobcat TS90	1	1	
1-ton dump-truck	1	1		Mini-excavator (Bobcat E85)	1	1	
½ -ton extended cab (POV)	1	1		2,000-gallon Water Truck	1	1	
40' x 8' office trailer	1	1		Excavator (JD 210G)	1	1	
70 kW Generator	1	1		Front End Loader (JD 544K)	1	1	
Passenger car, FCA	1	1		Bulldozer (JD 650K-XLT)	1	1	
20' Conex Box	1	1		2" centrifugal pump/hoses	2	2	

6. Comments / Amendments (Include Time)

Signature of OSC	Date	Signature of RM	Date

9975184