RISK-BASED REMEDIATION PLAN FOR PCB-CONTAMINATED CONCRETE

SPX LINDBERG FACILITY

304 HART STREET

WATERTOWN, WISCONSIN

DELTA PROJECT NO. 9M0909245

Prepared for:

SPX Corporation
13515 Ballantyne Corporate Place
Charlotte, North Carolina 28277
(704) 752-4430

Prepared by:

Delta Consultants
5910 Rice Creek Parkway, Suite 100
Shoreview, Minnesota 55126
(651) 639-9449

August 11, 2010

TABLE OF CONTENTS

1.0 INTRODUCTION 1
1.1 Purpose 1
1.2 Background Information 1

2.0 NATURE OF CONTAMINATION 2
2.1 PCB Wipe Sampling 3
2.2 PCB Bulk Concrete Sampling 4

3.0 CLEANUP PLAN 6
3.1 Bulk PCB Remediation Waste Removal and Disposal 7
3.2 Continued Use Authorization 8
3.2.1 PCB Source Control 8
3.2.2 Decontamination and Coating Methods 9
3.2.3 Disposal 10
3.3 Subpart S Cleaning 10
3.4 Schedule 11

4.0 RECORDKEEPING 11

5.0 REMARKS 12

List of Tables

Table 1 PCB Wipe Sample Analytical Results
Table 2 PCB Bulk Concrete Analytical Results

List of Figures

Figure 1 Site Location Map
Figure 2 PCB Wipe Sample Results Map
Figure 3 Concrete Sample Location Map
Figure 4 PCB Results – 0-1 Inch
Figure 5 PCB Results – Deeper Samples
Figure 6 Proposed Areal Extent of Remediation
Figure 7 Proposed Remediation Methods

List of Appendices

Appendix A Photograph Log
Appendix B Wipe Sample Analytical Reports
Appendix C Bulk Concrete Sample Analytical Reports
(Contained on CD in rear cover)

RISK-BASED REMEDIATION PLAN FOR PCB-CONTAMINATED CONCRETE

SPX LINDBERG FACILITY
304 HART STREET
WATERTOWN, WISCONSIN
DELTA PROJECT NO. 9M0909245

1.0 INTRODUCTION

1.1 Purpose

Delta Consultants (Delta), on behalf of SPX Corporation (SPX), is pleased to present this *Risk-based Remediation Plan for PCB-Contaminated Concrete* for management of polychlorinated biphenyl (PCB)-contaminated concrete at the SPX Lindberg facility located at 304 Hart Street in Watertown, Wisconsin (**Figure 1**). The purpose of this report is to fulfill the application requirements of the Environmental Protection Agency (EPA) Toxic Substance Control Act (TSCA) PCB regulations, 40 CFR 761.61(c) *Risk-based disposal approval* for PCB remediation waste. This report presents the following:

- Site characterization data collected to date;
- Proposed cleanup plan for the facility; and
- Plan for future management of the PCB-contaminated soil and concrete.

Since the proposed cleanup plan includes off-site disposal of PCB remediation waste, engineered controls, and a deed restriction to limit exposure, this Risk-based Remediation Plan is being submitted with the goal of allowing PCB remediation waste to remain at the facility at a concentration of 10 milligrams per kilogram (mg/kg) PCBs.

1.2 Background Information

The SPX Lindberg facility is located 1,000 feet east of the Rock River and immediately south of the Chicago, Milwaukee, St. Paul and Pacific railroad in Watertown, Jefferson County, Wisconsin (**Figure 1**). The subject property consists of approximately 5.3 acres of land that is occupied by an approximately 174,000 square foot manufacturing and office building. The Subject Property is bordered by a storage warehouse and railroad tracks to the north, a JohnsonDiversey (formerly U.S. Chemical Company) facility to the east, Hart Street and a parking lot to the south, and residential buildings to the west.

The subject property was originally developed in the early 1920s as a woodworking/ manufacturing facility. The majority of the current building infrastructure was constructed in the 1950s, when it was occupied by Hevi-Duty Electric Company, a manufacturer of electrical transformers, heat treating furnaces, and hot plates. According to historical documents, the combined operations of transformer and furnace manufacturing were moved to Watertown, Wisconsin in 1953. In 1962, a limited portion of the Watertown facility produced the larger transformers with a maximum rating of 2000 KVA. All transformer production at the facility ended in 1971.

According to nonresponsiv, former manufacturing supervisor at the facility and facility employee since 1973, recent operations consisted of the manufacture of a wide array of industrial ovens, refrigeration units, environmental test chambers, industrial manufacturing furnaces, and custom products. Manufacturing operations were terminated at the facility in late 2005. The facility is currently unoccupied and largely vacant and is being placed on the market for sale. The potential future facility use is anticipated to remain industrial.

No PCB releases have been reported or are known to have occurred within the facility. The presence of PCB-contaminated concrete was discovered during routine Phase II Environmental Assessment (EA) activities performed on October 1, 2009, prior to SPX placing the facility up for sale. Sampling activities were performed to evaluate for the potential presence of PCBs on the concrete floor surface. Surface wipe sampling was performed in an approximate 60-foot square-based grid pattern throughout the facility. Of the 49 surface wipe samples collected during the initial testing, five samples indicated PCB concentrations greater than 10 micrograms (µg) per 100 square centimeters (cm^2) total PCBs.

2.0 NATURE OF CONTAMINATION

Between October 2009 and May 2010, Delta has performed six PCB delineation events at the SPX Lindberg facility to assess the extent and magnitude of PCBs on top of and within the concrete floor. These sampling events included both PCB wipe and bulk concrete sampling and occurred on October 1, October 27, and December 28-30, 2009 and January 25-28, March 16-April 2, and May 4-11, 2010. Photographs taken during the sampling events are presented in **Appendix A**.

2.1 PCB Wipe Sampling

In order to initially characterize the horizontal extent of PCBs on the concrete floor surface, a PCB wipe sampling program was performed. A total of 72 wipe samples were collected from the floor in an approximate 60-foot square-based grid pattern throughout the facility. The sample locations are shown on **Figure 2**. No floor coverings were compromised during sample collection; sample locations which were proposed in areas covered with carpeting were moved to the nearest non-carpeted area.

The wipe samples were collected using hexane-preserved sorbent pads provided by Pace Analytical Services, Inc. (Pace). The procedure for obtaining a wipe sample for PCB analysis consisted of rubbing the hexane-soaked pad within a 10 cm by 10 cm (100 cm^2) sample area, using a prescribed wiping pattern that followed the horizontal and vertical axes of the area. The pad was then placed into a 4-ounce amber glass container and the cover was secured tightly on the jar. The wipe samples were submitted to Pace for analysis for PCBs by EPA Method 8082. Laboratory analytical reports for the wipe samples are presented in **Appendix B**.

Analytical results for surface wipe samples are summarized on **Table 1** and **Figure 2**. PCB concentrations ranged from less than the laboratory reporting limit of 1.0 µg per 100 cm^2 to 59.7 µg/100 cm^2. The PCB concentrations were compared against the TSCA PCB surface cleanup standard of 10 µg/100 cm^2. Twenty-six of the wipe samples did not indicate the presence of PCBs. Thirty-six wipe samples contained PCBs at concentrations between 1 and 10 µg/100 cm^2. Ten wipe samples indicated PCB concentrations greater than 10 µg/100 cm^2. These samples included:

- B1 (59.7 µg/100 cm^2) and W3 (13.0 µg/100 cm^2), located near the northeast corner of the "Big Bay" area in the vicinity of a loading area;
- W5 (11.7 µg/100 cm^2), B4 (23.7 µg/100 cm^2), W9 (14.4 µg/100 cm^2), B6 (23.2 µg/100 cm^2), and W10 (10.8 µg/100 cm^2), located along the "Heavy Assembly Materials" storage corridor;
- B7 (11.5 µg/100 cm^2) and W33 (12.4 µg/100 cm^2), located south of the "Heavy Assembly Materials" storage corridor near the old shipping office; and
- A8 (10.4 µg/100 cm^2), located in a loading dock area near the southwest corner of the facility.

According to nonrespo, the "Heavy Assembly Materials" area, an approximately 16-foot wide by 315-foot room located in the west-central portion of the facility, was formerly used

as a staging area for parts and equipment prior to being moved into the product assembly rooms.

2.2 PCB Bulk Concrete Sampling

In order to evaluate whether PCBs have penetrated the concrete floor, 585 bulk concrete samples were collected from 406 locations throughout the facility. The locations of these samples are shown on **Figure 3**.

- Concrete samples B1, B4, B6, B7, and A8 were collected at five locations previously sampled using PCB wipe sampling techniques and exhibiting PCB concentrations exceeding the surface standard of 10 µg/100 cm^2 PCBs.
- Concrete samples 1 through 36 were collected within three areas (the northwest loading area, the southwest loading dock, and the "Heavy Assembly Materials" corridor) previously sampled using PCB wipe sampling techniques and exhibiting PCB concentrations exceeding the surface standard of 10 µg/100 cm^2 PCBs.
- Concrete samples 37 through 171 were collected at approximately 10-foot intervals to expand on the areas where PCB impacted concrete was previously identified at concentrations greater than the bulk concrete standard of 1 mg/kg PCBs.
- Concrete samples 172 through 273 were collected at approximately 20-foot intervals to expand on the areas where PCB impacted concrete was previously identified at concentrations greater than the bulk concrete standard of 1 mg/kg PCBs.
- Concrete samples 274 through 401 were collected at approximately 20-foot intervals throughout the remaining manufacturing portions of the facility.

All manufacturing areas of the facility were sampled with the exception of an 11,000-square foot room in the eastern side and a 1,600-square foot room on the northern side. According to nonrespo the room on the eastern side was constructed circa 1978, which was after the date that transformer production ended at the facility (1971), and was used for oven assembly. The room to the north was added in the early 1990s and was used as a cutting room.

Bulk concrete samples were collected in general accordance with EPA Region 1 *Standard Operating Procedure for Sampling Concrete in the Field* (December 30, 1997). The sample holes were advanced using a hand-held rotary hammer/impact drill equipped with 1-inch and ½-inch masonry bits. The 0-1 inch sample was collected by advancing a hole into the concrete to a depth of one inch using the 1-inch bit. Concrete dust generated from the

drilling of the sample interval was collected using clean disposable sampling tools and placed into a sample jar. The drill hole was vacuumed thoroughly to prevent cross-contamination between sampling intervals. The hole was further advanced to a depth of either 3 (or 4) inches using the ½-inch bit and the concrete dust was collected for the 1-3 (or 2-4) inch sample. The drill bits were decontaminated between holes using a soap and water solution and potable water rinse. Three to four holes were advanced at each sample location to obtain a sufficient sample weight for analysis. The bulk concrete samples were submitted for laboratory analysis for PCBs by EPA Method 8082. Laboratories utilized throughout this project include Pace Analytical Services (Minneapolis, Minnesota), TestAmerica (Watertown, Wisconsin), and New Age/Landmark Mobile Analytical Services (New Haven, Michigan). Laboratory analytical reports for the bulk concrete samples are presented in **Appendix C**.

Analytical results for the bulk concrete samples are summarized on **Table 2** and **Figures 4 and 5**. PCBs were detected throughout the manufacturing portion of the facility. PCB concentrations in the bulk concrete samples ranged from below the detection limit to 3,310 mg/kg.

The bulk concrete sample PCB concentrations were compared against the EPA cleanup level of 1 mg/kg PCBs for bulk remediation waste in high occupancy (an average of 6.7 hours or more a week) areas. Of the 406 near-surface (0 to 1 inch deep) concrete samples collected, 294 samples exhibited PCB concentrations above 1 mg/kg PCBs. Deeper samples (1 to 3 inches deep or 2 to 4 inches deep) were collected from 177 of these locations. PCB concentrations were observed to decrease with depth at 176 of the 177 locations, with only 19 of the deeper samples exhibiting PCB concentrations above 1 mg/kg PCBs.

Two locations which exhibited PCB concentrations above 1 mg/kg PCBs at a depth of 1 to 3 inches were sampled from a depth of 3 to 6 inches. Concrete 31, located in the northwest loading area, contained 3,310 mg/kg PCBs in the 0 to 1 inch deep sample and 1,440 mg/kg in the 1 to 3 inch deep sample. No PCBs were detected in the bulk concrete sample collected at a depth of 3 to 6 inches (reporting limit of 0.1 mg/kg for each Aroclor). Concrete sample B6, located near the center of the "Heavy Assembly Materials" area, contained 7.53 mg/kg PCBs in the 0 to 1 inch deep sample and 2.49 mg/kg in the 1 to 3 inch deep sample. No PCBs were detected in the bulk concrete sample collected at a depth of 3 to 6 inches (reporting limit of 0.1 mg/kg for each Aroclor).

Bulk concrete samples were collected from 3 areas located on the outside of the facility: the loading ramp near the southwest corner; the truck ramp located on the east side; and the rail spur loading area on the north side. Four of the six samples collected from the rail spur loading area (Concrete 36, 39, 40, and 41) contained PCBs at concentrations exceeding 1 mg/kg PCBs. None of the samples collected from the other two areas contained PCBs at concentrations above 1 mg/kg PCBs.

3.0 CLEANUP PLAN

The SPX Lindberg facility is a manufacturing and office building. PCB-contaminated concrete is present throughout the manufacturing portion of the facility. Should a self-implementing cleanup be conducted, a cleanup level for bulk PCB remediation waste of ≤1 mg/kg would be required without further conditions per 40 CFR 761.61(a)(4)(i)(A). However, an alternative, risk-based cleanup level may be used, pending EPA approval, in accordance with 40 CFR 761.61(c). Based on preliminary conversations with personnel from EPA Region 5 and the Wisconsin Department of Natural Resources (WDNR), a risk-based cleanup level of ≤10 mg/kg PCBs may be an acceptable site-specific cleanup level for this facility.

A quantitative human health or environmental risk assessment has not been conducted. With the exception of the concrete pad in the rail spur loading area, the PCB contamination is located within the confines of the facility building. Vertical bulk concrete sampling results demonstrate that the PCBs have not penetrated the concrete floor to the underlying soil. Since the contaminated areas which will remain at the property following the proposed cleanup are confined within the physical enclosure of the building, no associated risks to the environment are anticipated. Access to the contaminated areas is provided by entrance doors which are currently locked. Under potential future use conditions, the anticipated use of the building is industrial. The potential occupational exposure in this scenario stems primarily from dermal contact with the contaminated floor.

The proposed site cleanup presented below includes off-site disposal, engineered controls, and a deed restriction to limit exposure. Based on its industrial use and limited accessibility, a risk-based cleanup level of ≤10 mg/kg is being requested for this facility. Approximately 20,650 square feet of concrete contains PCBs at concentrations greater than 10 mg/kg (**Figure 6**).

The following remediation methods are proposed for the facility in order to address the PCBs at concentrations greater than 10 mg/kg:

- Bulk PCB Remediation Waste removal and off-site disposal of the 700 square-foot concrete pad in the rail spur loading area.
- Continued Use Authorization, which includes cleaning per Subpart S and two coats of epoxy, for the in-place management of 12,150 square feet of PCB-contaminated, bare concrete flooring.
- Continued Use Authorization, which includes superficial cleaning and two coats of epoxy, for the in-place management of 7,000 square feet of PCB-contaminated, epoxy-coated concrete flooring.
- Cleaning per Subpart S for the in-place management of approximately 800 square-feet of PCB-contaminated concrete flooring located at 8 non-contiguous locations.

The locations within the facility proposed to be cleaned by these remediation methods are shown in **Figure 7**.

3.1 Bulk PCB Remediation Waste Removal and Disposal

A 16-foot by 43-foot concrete pad located in the in the rail spur loading area to the north the facility building was found to contain PCBs at concentrations greater than 10 mg/kg (**Figure 7; Appendix A, Photograph 1**). A bulk concrete sample collected from Concrete 36 contained 201 mg/kg PCBs in the 0 to 1 inch sample interval. In order to manage the PCBs in this area, SPX will remove the entire concrete pad in accordance with 40 CFR 761.61(a)(5)(i). The bulk PCB remediation wastes will be managed and disposed off-site according to the applicable waste classification and disposal regulations as specified under 40 CFR 761.61(a)(5)(i)(B)(*2*).

Following removal of the concrete pad, a confirmation sample will be collected from the soil beneath the location of Concrete 36. This sample will be analyzed for PCBs by EPA Method 8082. A bulk concrete sample previously collected from Concrete 36 contained 2.29 mg/kg PCBs in the 1 to 3 inch sample interval. Bulk concrete samples collected from the other five locations in the concrete pad did not detect the presence of PCBs at a depth of 1 to 3 inches, so no additional confirmation sampling will be performed beneath the concrete pad.

3.2 Continued Use Authorization

The 40 CFR 761.30(p) *continued use of porous surfaces contaminated with PCBs regulated for disposal by spills of liquid PCBs* authorization will be implemented for the in-place management of 19,150 square feet of PCB-contaminated concrete located within the facility. The proposed cleanup level for the work described in this section is ≤10 mg/kg PCBs.

The proposed cleanup area has been subdivided into two distinct areas with respect to the surface condition of the concrete. The first area consists of 12,150 square feet of bare concrete flooring stretching from the north end of the facility to approximately 440 feet to the south, including the loading dock located on the west side of the building (**Figure 7; Appendix A, Photographs 2 through 5 and 8**). The second area consists of a 7,000-square foot former assembly area near the southern end of the facility (**Figure 7; Appendix A, Photographs 6 and 7**). The floor in this area is covered with a white epoxy coating.

3.2.1 PCB Source Control

The first step of implementing the 761.30(p) continued use authorization requires the removal of the source causing the release of PCBs. No PCB releases have been reported or are known to have occurred within the facility. The results of the investigation discussed above do not indicate a point source of the PCB contamination. The results of a Phase I Environmental Site Assessment (EA) performed at the facility indicated the potential historical presence of PCBs related to the former manufacture of electrical transformers at the facility. According to information presented in the EA report, dated September 23, 2009:

> *The second suspect REC consists of the former manufacture of electric transformers at the Subject Property by the Hevi-Duty Company in the 1950's. Historically, manufacturers of transformers were known to employ dielectric fluids containing polychlorinated biphenyls (PCBs). This condition is characterized as a suspect REC since no direct evidence in the form of spills or releases of transformer fluids are known, nor have any indications of the use of PCB-containing fluids been directly identified at the Subject Property. However, the manufacturing of electric transformers at the Subject Property is indicated in a 1956 Sanborn map and the Hevi-Duty Company is known to have historically used PCB containing transformer fluids at other facility locations in the United States.*

Information regarding Hevi-Duty Company historical operations was obtained from the SolaHD website (http://www.solaheviduty.com). According to the company's historical summary, the combined operations of transformer and furnace manufacturing were moved

to Watertown, Wisconsin in 1953. In 1962, a limited portion of the Watertown facility produced the larger transformers with a maximum rating of 2000 KVA. All transformer production at the facility ended in 1971.

3.2.2 Decontamination and Coating Methods

Prior to the initiation of cleanup activities at the facility, all moveable equipment and materials will be removed from the areas to be cleaned. The 12,150 square feet of bare, PCB-contaminated concrete floor will be cleaned in accordance with the double wash/rinse procedure described in 40 CFR 761 Subpart S. This procedure is intended for the decontamination of non-porous surfaces, but 761.30(p) requires that this method be used to prepare PCB-contaminated concrete for encapsulation. Following an initial vacuum to remove loose dust and bird waste, the surface washing steps in this area will include 1) high-pressure steam wash with concrete cleaner/degreaser, 2) potable water rinse, 3) power scrub with a cleaning/degreasing and muriatic acid etchant solution, and 4) high-pressure steam rinse.

The 7,000 square feet of epoxy-coated, PCB-contaminated concrete floors will be cleaned in a manner less stringent that the double wash/rinse procedure. The reason for this is that while bulk concrete samples collected from below the epoxy-coated surface in this area contained elevated levels of PCBs, wipe samples taken from the top of the epoxy-coated surface did not exhibit PCBs above 10 µg/100 cm^2. Following an initial vacuum to remove loose dust and bird waste, the surface washing steps in this area will include a 1) high-pressure steam wash with concrete cleaner/degreaser, 2) a light scuffing of the epoxy-coated surface with 100+ grit sandpaper, and 3) a final vacuum and rinse.

Following the surface washing activities and once the surface has been allowed to dry for a minimum of 24 hours, an epoxy encapsulant will be placed on the concrete surface according to the requirements of 40 CFR 761.30(p)(1)(iii)(A). Two coats of epoxy will be applied to the floor surface. The two coats of epoxy will consist of contrasting colors so that any wearing of the topcoat can be detected. In the area where a white epoxy coating already exists, one additional coat will be applied in a contrasting color.

Once the epoxy has dried, labels will be placed on the encapsulated floor surfaces to indicate that PCBs remain in the underlying concrete as specified under 40 CFR

761.30(p)(1)(iii)(B). The labels, described in 761.45, will be applied at the entrances, corners, and central portions of the encapsulated area.

3.2.3 Disposal

Wastes generated during the double wash/rinse procedure and encapsulation may include water mixed with detergent, water mixed with spent degreaser, used absorbent materials, and other equipment. These wastes will be managed according to applicable waste classification and disposal regulations as specified under 40 CFR 761.378(c).

3.3 Subpart S Cleaning

Besides the 19,150 square feet of PCB-contaminated concrete described above, there were eight non-contiguous concrete sample locations exhibiting PCB concentrations greater than 10 mg/kg (**Figure 7**). These locations include the following:

- Concrete 53 - 12.67 mg/kg PCBs at 0-1 inch, 1.06 mg/kg PCBs at 1-3 inches (Wipe B5 had 2.0 µg/100 cm^2 PCBs),
- Concrete 103 – 40.0 mg/kg PCBs at 0-1 inch, non-detect at 1-3 inches,
- Concrete 178 – 11.00 mg/kg PCBs at 0-1 inch (Wipe A7 had 4.6 µg/100 cm^2 PCBs),
- Concrete 230 – 11.50 mg/kg PCBs at 0-1 inch, non-detect at 2-4 inches (Wipe C3 had 5.6 µg/100 cm^2 PCBs),
- Concrete 239 – 22.0 mg/kg PCBs at 0-1 inch, (Wipe C6 was non-detect),
- Concrete 252 – 11.0 mg/kg PCBs at 0-1 inch, non-detect at 2-4 inches,
- Concrete 272 – 10.3 mg/kg PCBs at 0-1 inch, non-detect at 2-4 inches (Wipe C4 had 4.5 µg/100 cm^2), and
- Concrete 370 – 16.0 mg/kg PCBs at 0-1 inch.

Given the limited areal and vertical extent of PCBs in these eight locations, the Subpart S double wash/rinse procedure will be used to decontaminate the shallow concrete. A 10-foot by 10-foot (100-square foot) area surrounding each sample location will be cleaned using the method for bare floors as described in **Section 3.2.2**. Following the surface washing activities, confirmation bulk concrete samples will be collected from 0 to 1 inch in each of these areas and analyzed for PCBs by EPA Method 8082. Should the sample result indicate a PCB concentration of ≤10 mg/kg, the cleanup will be considered complete. If the sample result should indicate a PCB concentration greater than 10 mg/kg PCBs, an epoxy encapsulant will be placed on the 100 square-foot area as described in **Section 3.2.2**.

3.4 Schedule

It is anticipated that the cleanup will begin within approximately one month of EPA authorization and will take approximately one month to complete. The following is an estimated timeline to complete the site cleanup:

Item	***Date***
EPA Approval	*October 2010*
Initiate Site Cleanup	*November 2010*
Complete Site Cleanup	*December 2010*
Reporting and Deed Restriction Filing	*February 2011*

4.0 RECORDKEEPING

As requested in 40 CFR 761.61(a)(3)(i)(E), a file containing all sampling plans, sample collection procedures, sample preparation procedures, extraction procedures, and instrumental/chemical analysis procedures used to assess the PCB contamination at the facility will be maintained at the facility and will be available for EPA inspection. The written certification, signed by a representative of SPX as both property owner and party conducting the cleanup, will be submitted as a separate document.

Because cleanup activities include the use of an encapsulant and PCB-contaminated concrete will remain at concentrations which exceed the regulatory cleanup levels, a deed restriction will be recorded within 60 days of the completion of the cleanup activities in accordance with 40 CFR 761.61(a)(8)(i). A written certification indicating that the deed restriction has been filed will be submitted to the EPA Regional Manager.

Long-term management of the PCB-affected concrete will be necessary. An operations and maintenance management plan will be developed to maximize employee protection. Components of the management plan will include training information for facility workers to inspect the encapsulant for wear and damage, procedures for repairing the encapsulant as needed, and a safety plan for workers in the event that they need to penetrate the encapsulant and drill into the concrete. The management plan will also include a plan for addressing the ultimate removal and disposal of PCB-contaminated concrete and soil remaining beneath the encapsulant for the point in time when the property is adapted for another use or the building demolished.

5.0 REMARKS

The recommendations contained in this report represent Delta's professional opinions based upon the currently available information and are arrived at in accordance with currently acceptable professional standards. This report is based upon a specific scope of work requested by the client. The contract between Delta and its client, SPX Corporation, outlines the scope of work, and only those tasks specifically authorized by that contract or outlined in this report were performed. This report is intended only for the use of Delta's client and anyone else specifically identified in writing as a user this report. Delta will not and cannot be liable for unauthorized reliance by any other third party. Other than as contained in this paragraph, Delta makes no express or implied warranty as to the contents of this report.

This report was prepared by **DELTA CONSULTANTS.**

Karen J. Thole, P.G.
Project Hydrogeologist

Date: August 11, 2010

Peter J. Schwalbach
Project Manager

Date: August 11, 2010

TABLES

TABLE 1
PCB Wipe Sample Analytical Results
SPX Lindberg Facility
304 Hart Street
Watertown, Wisconsin
Delta Project No. 9M0909245

Surface wipe sample location	Sample collection date	Total PCBs (µg per 100 cm^2)
W1	10/27/09	8.1
W2	10/27/09	9.6
W3	10/27/09	**13.0**
W4	10/27/09	4.7
W5	10/27/09	**11.7**
W6	10/27/09	8.1
W8	10/27/09	Not Detected
W9	10/27/09	**14.4**
W10	10/27/09	**10.8**
W11	10/27/09	6.4
W12	10/27/09	7.4
W13	10/27/09	1.7
W14	10/27/09	6.6
W15	10/27/09	3.8
W16	10/27/09	5.7
W17	10/27/09	6.3
W18	10/27/09	Not Detected
W19	10/27/09	7.4
W20	10/27/09	Not Detected
W23	10/27/09	4.7
W24	10/27/09	Not Detected
W25	10/27/09	9.9
W33	10/27/09	**12.4**
Field blank	10/27/09	Not Detected
TSCA surface cleanup standard for new PCB spills		10.0

Abbreviations:

PCBs	polychlorinated biphenyls
µg	microgram
cm^2	square centimeter
Not Detected	Not detected at or above 1.0 µg per 100 cm^2 PCBs
TSCA	Toxic Substance Control Act
Bold	Exceedance of TSCA standard

TABLE 2
PCB Bulk Concrete Analytical Results
SPX Lindberg Facility
304 Hart Street
Watertown, Wisconsin
Delta Project No. 9M0909245

Bulk Concrete Sample Location	Sample Collection Date	Sample Depth Interval (inches below floor)	Total PCBs (mg per kg)
B1	10/27/09	0 - 1	**10.89**
		1 - 3	Not Detected
B4	10/27/09	0 - 1	**15.20**
		1 - 3	0.42
B6	10/27/09	0 - 1	**7.53**
		1 - 3	**2.49**
	12/29/09	3 - 6	Not Detected
B7	10/27/09	0 - 1	**12.10**
		1 - 3	0.22
A8	10/27/09	0 - 1	**16.40**
		1 - 3	Not Detected
Concrete 1	12/28/09	0 - 1	**11.50**
		1 - 3	0.51
Concrete 2	12/28/09	0 - 1	**16.60**
		1 - 3	0.56
Concrete 3	12/28/09	0 - 1	**6.68**
		1 - 3	0.05
Concrete 4	12/28/09	0 - 1	**16.70**
		1 - 3	0.79
Concrete 5	12/28/09	0 - 1	**12.60**
		1 - 3	0.28
Concrete 6	12/28/09	0 - 1	**18.90**
		1 - 3	0.95
Concrete 7	12/28/09	0 - 1	**7.48**
		1 - 3	0.15
Concrete 8	12/28/09	0 - 1	**10.50**
		1 - 3	0.24
Concrete 9	12/28/09	0 - 1	**25.70**
		1 - 3	0.27
Concrete 10	12/29/09	0 - 1	**18.30**
		1 - 3	0.17
Concrete 11	12/29/09	0 - 1	**14.60**
		1 - 3	**1.83**
Concrete 12	12/29/09	0 - 1	**21.30**
		1 - 3	**3.65**
Concrete 13	12/29/09	0 - 1	**7.58**
		1 - 3	Not Detected
Concrete 14	12/29/09	0 - 1	**2.93**
		1 - 3	Not Detected
Concrete 15	12/29/09	0 - 1	**20.40**
		1 - 3	**1.90**
Concrete 16	12/29/09	0 - 1	**20.30**
		1 - 3	0.68
Concrete 17	12/29/09	0 - 1	**7.01**
		1 - 3	Not Detected
Concrete 18	12/29/09	0 - 1	**6.84**
		1 - 3	Not Detected
Concrete 19	12/29/09	0 - 1	**9.30**
		1 - 3	**3.31**
Concrete 20	12/29/09	0 - 1	**55.40**
		1 - 3	**1.41**
Concrete 21	12/29/09	0 - 1	**10.50**
		1 - 3	**7.21**

TABLE 2
PCB Bulk Concrete Analytical Results
SPX Lindberg Facility
304 Hart Street
Watertown, Wisconsin
Delta Project No. 9M0909245

Bulk Concrete Sample Location	Sample Collection Date	Sample Depth Interval (inches below floor)	Total PCBs (mg per kg)
Concrete 22	12/29/09	0 - 1	**14.90**
		1 - 3	Not Detected
Concrete 23	12/30/09	0 - 1	**25.20**
		1 - 3	**5.11**
Concrete 24	12/30/09	0 - 1	**6.29**
		1 - 3	Not Detected
Concrete 25	12/30/09	0 - 1	**10.20**
		1 - 3	Not Detected
Concrete 26	12/30/09	0 - 1	**35.10**
		1 - 3	0.11
Concrete 27	12/30/09	0 - 1	**9.70**
		1 - 3	Not Detected
Concrete 28	12/30/09	0 - 1	0.38
		1 - 3	Not Detected
Concrete 29	12/30/09	0 - 1	0.31
		1 - 3	Not Detected
Concrete 30	12/30/09	0 - 1	0.40
		1 - 3	Not Detected
Concrete 31	12/30/09	0 - 1	**3310.00**
		1 - 3	**1440.00**
	01/26/10	3 - 6	Not Detected
Concrete 32	12/30/09	0 - 1	**10.70**
		1 - 3	**1.89**
Concrete 33	12/30/09	0 - 1	**11.30**
		1 - 3	0.42
Concrete 34	12/30/09	0 - 1	**12.80**
		1 - 3	Not Detected
Concrete 35	12/30/09	0 - 1	**1.18**
		1 - 3	Not Detected
Concrete 36	12/30/09	0 - 1	**201.00**
		1 - 3	**2.29**
Concrete 37	01/25/10	0 - 1	Not Detected
		1 - 3	Not Detected
Concrete 38	01/25/10	0 - 1	Not Detected
		1 - 3	Not Detected
Concrete 39	01/25/10	0 - 1	**2.09**
		1 - 3	Not Detected
Concrete 40	01/25/10	0 - 1	**1.18**
		1 - 3	Not Detected
Concrete 41	01/25/10	0 - 1	**2.57**
		1 - 3	Not Detected
Concrete 42	01/25/10	0 - 1	**4.46**
		1 - 3	Not Detected
Concrete 43	01/25/10	0 - 1	**7.12**
		1 - 3	0.12
Concrete 44	01/25/10	0 - 1	**13.90**
		1 - 3	**1.83**
Concrete 45	01/26/10	0 - 1	**1.98**
		1 - 3	Not Detected
Concrete 46	01/26/10	0 - 1	**3.45**
		1 - 3	Not Detected
Concrete 47	01/26/10	0 - 1	0.17
		1 - 3	Not Detected

TABLE 2
PCB Bulk Concrete Analytical Results
SPX Lindberg Facility
304 Hart Street
Watertown, Wisconsin
Delta Project No. 9M0909245

Bulk Concrete Sample Location	Sample Collection Date	Sample Depth Interval (inches below floor)	Total PCBs (mg per kg)
Concrete 48	01/26/10	0 - 1	0.23
		1 - 3	Not Detected
Concrete 49	01/26/10	0 - 1	**10.80**
		1 - 3	0.97
Concrete 50	01/26/10	0 - 1	**115.39**
		1 - 3	**8.89**
Concrete 51	01/26/10	0 - 1	**7.62**
		1 - 3	Not Detected
Concrete 52	01/26/10	0 - 1	**6.68**
		1 - 3	0.32
Concrete 53	01/26/10	0 - 1	**12.67**
		1 - 3	**1.06**
Concrete 54	01/27/10	0 - 1	**1.78**
		1 - 3	Not Detected
Concrete 55	01/27/10	0 - 1	**7.79**
		1 - 3	Not Detected
Concrete 56	01/27/10	0 - 1	**2.43**
		1 - 3	Not Detected
Concrete 57	01/27/10	0 - 1	**8.17**
		1 - 3	0.17
Concrete 58	01/27/10	0 - 1	**17.14**
		1 - 3	0.16
Concrete 59	01/27/10	0 - 1	**6.52**
		1 - 3	Not Detected
Concrete 60	01/27/10	0 - 1	**13.99**
		1 - 3	Not Detected
Concrete 61	01/27/10	0 - 1	**10.73**
		1 - 3	**1.33**
Concrete 62	01/27/10	0 - 1	**17.74**
		1 - 3	0.26
Concrete 63	01/27/10	0 - 1	**1.82**
		1 - 3	Not Detected
Concrete 64	01/27/10	0 - 1	**39.10**
		1 - 3	**1.34**
Concrete 65	01/27/10	0 - 1	**1.53**
		1 - 3	Not Detected
Concrete 66	01/28/10	0 - 1	**20.47**
		1 - 3	**1.03**
Concrete 67	01/28/10	0 - 1	**6.18**
		1 - 3	Not Detected
Concrete 68	01/28/10	0 - 1	**21.60**
		1 - 3	0.86
Concrete 69	01/28/10	0 - 1	**12.70**
		1 - 3	No Sample Collected
Concrete 70	01/27/10	0 - 1	**3.25**
		1 - 3	0.51
Concrete 71	01/25/10	0 - 1	0.41
		1 - 3	Not Detected
Concrete 72	01/25/10	0 - 1	0.18
		1 - 3	Not Detected
Concrete 73	01/28/10	0 - 1	**10.80**
		1 - 3	Not Detected

TABLE 2
PCB Bulk Concrete Analytical Results
SPX Lindberg Facility
304 Hart Street
Watertown, Wisconsin
Delta Project No. 9M0909245

Bulk Concrete Sample Location	Sample Collection Date	Sample Depth Interval (inches below floor)	Total PCBs (mg per kg)
Concrete 74	03/16/10	0 - 1	0.75
Concrete 75	03/16/10	0 - 1	0.17
Concrete 76	03/16/10	0 - 1	0.87
Concrete 77	03/16/10	0 - 1	0.75
Concrete 78	03/16/10	0 - 1	**3.08**
Concrete 79	03/16/10	0 - 1	**11.76**
	05/11/10	2 - 4	Not Detected
Concrete 80	03/16/10	0 - 1	**1.86**
Concrete 81	03/16/10	0 - 1	**1.86**
Concrete 82	03/16/10	0 - 1	**11.62**
	05/11/10	2 - 4	Not Detected
Concrete 83	03/16/10	0 - 1	**13.94**
	05/11/10	2 - 4	Not Detected
Concrete 84	03/16/10	0 - 1	**17.30**
	05/11/10	2 - 4	Not Detected
Concrete 85	03/16/10	0 - 1	**57.21**
	05/11/10	2 - 4	Not Detected
Concrete 86	03/16/10	0 - 1	**14.48**
	05/11/10	2 - 4	Not Detected
Concrete 87	03/16/10	0 - 1	**1.31**
	03/17/10	2 - 4	Not Detected
Concrete 88	03/16/10	0 - 1	**19.39**
	03/17/10	2 - 4	Not Detected
Concrete 89	03/16/10	0 - 1	0.96
	03/17/10	2 - 4	Not Detected
Concrete 90	03/16/10	0 - 1	0.25
	03/17/10	2 - 4	Not Detected
Concrete 91	03/16/10	0 - 1	**4.85**
	03/17/10	2 - 4	Not Detected
Concrete 92	03/16/10	0 - 1	**2.88**
	03/17/10	2 - 4	Not Detected
Concrete 93	03/16/10	0 - 1	**3.73**
	03/17/10	2 - 4	Not Detected
Concrete 94	03/16/10	0 - 1	0.26
	03/17/10	2 - 4	Not Detected
Concrete 95	03/16/10	0 - 1	**3.26**
	03/17/10	2 - 4	Not Detected
Concrete 96	03/16/10	0 - 1	**8.22**
	03/17/10	2 - 4	Not Detected
Concrete 97	03/16/10	0 - 1	**2.87**
	03/17/10	2 - 4	Not Detected
Concrete 98	03/17/10	0 - 1	**15.40**
	03/31/10	2 - 4	Not Detected
Concrete 99	03/21/10	0 - 1	**1.75**
	03/22/10	2 - 4	Not Detected

TABLE 2
PCB Bulk Concrete Analytical Results
SPX Lindberg Facility
304 Hart Street
Watertown, Wisconsin
Delta Project No. 9M0909245

Bulk Concrete Sample Location	Sample Collection Date	Sample Depth Interval (inches below floor)	Total PCBs (mg per kg)
Concrete 100	03/21/10	0 - 1	**2.10**
Concrete 101	03/21/10	0 - 1	**2.80**
	03/22/10	2 - 4	Not Detected
Concrete 102	03/21/10	0 - 1	**7.10**
	03/22/10	2 - 4	Not Detected
Concrete 103	03/21/10	0 - 1	**40.00**
	03/22/10	2 - 4	Not Detected
Concrete 104	03/21/10	0 - 1	**3.50**
	03/22/10	2 - 4	0.20
Concrete 105	03/21/10	0 - 1	**36.00**
	03/29/10	2 - 4	Not Detected
Concrete 106	03/21/10	0 - 1	**2.20**
Concrete 107	03/21/10	0 - 1	**26.00**
	05/11/10	2 - 4	Not Detected
Concrete 108	03/21/10	0 - 1	**9.20**
	03/31/10	2 - 4	Not Detected
Concrete 109	03/21/10	0 - 1	**1.60**
	03/31/10	2 - 4	Not Detected
Concrete 110	03/21/10	0 - 1	**2.62**
	03/22/10	2 - 4	0.12
Concrete 111	03/21/10	0 - 1	**57.30**
	04/01/10	2 - 4	0.15
Concrete 112	03/21/10	0 - 1	**4.72**
	04/01/10	2 - 4	Not Detected
Concrete 113	03/21/10	0 - 1	**5.50**
Concrete 114	03/21/10	0 - 1	**17.00**
	03/22/10	2 - 4	Not Detected
Concrete 115	03/22/10	0 - 1	**1.75**
	03/22/10	2 - 4	Not Detected
Concrete 116	03/22/10	0 - 1	0.60
	03/22/10	2 - 4	Not Detected
Concrete 117	03/22/10	0 - 1	**2.10**
	03/22/10	2 - 4	0.34
Concrete 118	03/22/10	0 - 1	**16.00**
	03/31/10	2 - 4	Not Detected
Concrete 119	03/22/10	0 - 1	**1.60**
	03/31/10	2 - 4	Not Detected
Concrete 120	03/22/10	0 - 1	**3.60**
	03/29/10	2 - 4	Not Detected
Concrete 121	03/22/10	0 - 1	**5.60**
	03/29/10	2 - 4	Not Detected
Concrete 122	03/22/10	0 - 1	0.98
Concrete 123	03/22/10	0 - 1	0.72
Concrete 124	03/23/10	0 - 1	**9.00**
	03/29/10	2 - 4	Not Detected
Concrete 125	03/23/10	0 - 1	**13.00**
	03/29/10	2 - 4	Not Detected

TABLE 2
PCB Bulk Concrete Analytical Results
SPX Lindberg Facility
304 Hart Street
Watertown, Wisconsin
Delta Project No. 9M0909245

Bulk Concrete Sample Location	Sample Collection Date	Sample Depth Interval (inches below floor)	Total PCBs (mg per kg)
Concrete 126	03/23/10	0 - 1	**22.00**
	03/29/10	2 - 4	**2.17**
Concrete 127	03/23/10	0 - 1	**15.00**
	03/29/10	2 - 4	Not Detected
Concrete 128	03/23/10	0 - 1	**18.00**
	03/29/10	2 - 4	0.81
Concrete 129	03/23/10	0 - 1	**35.00**
	03/31/10	2 - 4	Not Detected
Concrete 130	03/23/10	0 - 1	**6.00**
	03/31/10	2 - 4	Not Detected
Concrete 131	03/23/10	0 - 1	**62.00**
	04/01/10	2 - 4	Not Detected
Concrete 132	03/23/10	0 - 1	**2.10**
	04/01/10	2 - 4	Not Detected
Concrete 133	03/23/10	0 - 1	**35.00**
	04/02/10	2 - 4	Not Detected
Concrete 134	03/23/10	0 - 1	**28.00**
	04/02/10	2 - 4	Not Detected
Concrete 135	03/23/10	0 - 1	**100.00**
	04/02/10	2 - 4	Not Detected
Concrete 136	03/23/10	0 - 1	**19.00**
	04/02/10	2 - 4	Not Detected
Concrete 137	03/23/10	0 - 1	**5.20**
Concrete 138	03/23/10	0 - 1	**4.40**
	03/29/10	2 - 4	Not Detected
Concrete 139	03/23/10	0 - 1	**1.82**
	03/29/10	2 - 4	Not Detected
Concrete 140	03/23/10	0 - 1	**1.90**
Concrete 141	03/23/10	0 - 1	0.90
Concrete 142	03/23/10	0 - 1	**9.00**
	03/31/10	2 - 4	Not Detected
Concrete 143	03/23/10	0 - 1	**4.60**
Concrete 144	03/23/10	0 - 1	0.30
Concrete 145	03/23/10	0 - 1	**22.00**
	03/29/10	2 - 4	Not Detected
Concrete 146	03/23/10	0 - 1	**28.00**
	03/29/10	2 - 4	Not Detected
Concrete 147	03/23/10	0 - 1	**7.40**
	03/29/10	2 - 4	Not Detected
Concrete 148	03/24/10	0 - 1	**6.20**
	04/02/10	2 - 4	Not Detected
Concrete 149	03/24/10	0 - 1	**50.00**
	04/02/10	2 - 4	Not Detected
Concrete 150	03/24/10	0 - 1	**64.00**
	04/02/10	2 - 4	**2.26**
Concrete 151	03/24/10	0 - 1	**68.00**
	04/02/10	2 - 4	**3.60**

TABLE 2
PCB Bulk Concrete Analytical Results
SPX Lindberg Facility
304 Hart Street
Watertown, Wisconsin
Delta Project No. 9M0909245

Bulk Concrete Sample Location	Sample Collection Date	Sample Depth Interval (inches below floor)	Total PCBs (mg per kg)
Concrete 152	03/24/10	0 - 1	**7.40**
	04/02/10	2 - 4	Not Detected
Concrete 153	03/24/10	0 - 1	**5.20**
Concrete 154	03/24/10	0 - 1	0.34
Concrete 155	03/24/10	0 - 1	**2.00**
	03/29/10	2 - 4	Not Detected
Concrete 156	03/24/10	0 - 1	**4.40**
	03/29/10	2 - 4	Not Detected
Concrete 157	03/24/10	0 - 1	**5.00**
	03/29/10	2 - 4	Not Detected
Concrete 158	03/24/10	0 - 1	Not Detected
Concrete 159	03/24/10	0 - 1	**4.50**
Concrete 160	03/24/10	0 - 1	0.78
Concrete 161	03/24/10	0 - 1	**28.00**
	03/29/10	2 - 4	Not Detected
Concrete 162	03/24/10	0 - 1	**34.00**
	03/29/10	2 - 4	Not Detected
Concrete 163	03/24/10	0 - 1	**440.00**
	03/30/10	2 - 4	0.14
Concrete 164	03/24/10	0 - 1	**15.00**
	03/30/10	2 - 4	Not Detected
Concrete 165	03/24/10	0 - 1	**22.00**
	03/30/10	2 - 4	Not Detected
Concrete 166	03/24/10	0 - 1	**88.00**
	04/02/10	2 - 4	Not Detected
Concrete 167	03/24/10	0 - 1	**100.00**
	04/02/10	2 - 4	Not Detected
Concrete 168	03/24/10	0 - 1	**1.70**
	04/02/10	2 - 4	**2.80**
Concrete 169	03/24/10	0 - 1	**48.00**
	03/30/10	2 - 4	Not Detected
Concrete 170	03/25/10	0 - 1	**1.40**
Concrete 171	03/25/10	0 - 1	**4.40**
Concrete 172	03/25/10	0 - 1	**2.40**
	03/29/10	2 - 4	Not Detected
Concrete 173	03/25/10	0 - 1	**2.20**
	03/29/10	2 - 4	Not Detected
Concrete 174	03/25/10	0 - 1	**3.00**
	03/29/10	2 - 4	Not Detected
Concrete 175	03/25/10	0 - 1	0.64
Concrete 176	03/25/10	0 - 1	**9.40**
	03/29/10	2 - 4	Not Detected
Concrete 177	03/25/10	0 - 1	**1.00**
	03/29/10	2 - 4	Not Detected

TABLE 2
PCB Bulk Concrete Analytical Results
SPX Lindberg Facility
304 Hart Street
Watertown, Wisconsin
Delta Project No. 9M0909245

Bulk Concrete Sample Location	Sample Collection Date	Sample Depth Interval (inches below floor)	Total PCBs (mg per kg)
Concrete 178	03/25/10	0 - 1	**11.00**
Concrete 179	03/25/10	0 - 1	0.82
Concrete 180	03/25/10	0 - 1	**30.00**
	03/30/10	2 - 4	Not Detected
Concrete 181	03/25/10	0 - 1	**48.00**
	03/30/10	2 - 4	Not Detected
Concrete 182	03/25/10	0 - 1	**11.00**
	03/30/10	2 - 4	Not Detected
Concrete 183	03/25/10	0 - 1	**640.00**
	03/30/10	2 - 4	0.16
Concrete 184	03/25/10	0 - 1	**2.00**
Concrete 185	03/25/10	0 - 1	**1.20**
Concrete 186	03/25/10	0 - 1	**2.60**
Concrete 187	03/25/10	0 - 1	**4.20**
Concrete 188	03/25/10	0 - 1	**10.00**
Concrete 189	03/25/10	0 - 1	**7.70**
Concrete 190	03/25/10	0 - 1	**7.00**
Concrete 191	03/25/10	0 - 1	**2.40**
Concrete 192	03/26/10	0 - 1	**2.20**
Concrete 193	03/26/10	0 - 1	**2.20**
Concrete 194	03/26/10	0 - 1	**4.60**
Concrete 195	03/26/10	0 - 1	**110.00**
	03/30/10	2 - 4	Not Detected
Concrete 196	03/26/10	0 - 1	**55.80**
	03/30/10	2 - 4	Not Detected
Concrete 197	03/26/10	0 - 1	**3.20**
	04/01/10	2 - 4	Not Detected
Concrete 198	03/26/10	0 - 1	**1.40**
	04/01/10	2 - 4	Not Detected
Concrete 199	03/26/10	0 - 1	0.70
Concrete 200	03/26/10	0 - 1	**1.60**
	04/01/10	2 - 4	Not Detected
Concrete 201	03/26/10	0 - 1	**2.70**
Concrete 202	03/26/10	0 - 1	**3.60**
Concrete 203	03/26/10	0 - 1	**1.70**

TABLE 2
PCB Bulk Concrete Analytical Results
SPX Lindberg Facility
304 Hart Street
Watertown, Wisconsin
Delta Project No. 9M0909245

Bulk Concrete Sample Location	Sample Collection Date	Sample Depth Interval (inches below floor)	Total PCBs (mg per kg)
Concrete 204	03/26/10	0 - 1	0.60
Concrete 205	03/29/10	0 - 1	0.46
Concrete 206	03/29/10	0 - 1	**1.50**
Concrete 207	03/29/10	0 - 1	0.50
Concrete 208	03/29/10	0 - 1	0.94
Concrete 209	03/29/10	0 - 1	**5.60**
Concrete 210	03/29/10	0 - 1	**3.50**
Concrete 211	03/29/10	0 - 1	**2.10**
Concrete 212	03/29/10	0 - 1	**2.30**
Concrete 213	03/29/10	0 - 1	**1.90**
Concrete 214	03/29/10	0 - 1	**1.50**
Concrete 215	03/29/10	0 - 1	**7.30**
Concrete 216	03/29/10	0 - 1	**2.60**
Concrete 217	03/30/10	0 - 1	**120.00**
	03/30/10	2 - 4	Not Detected
Concrete 218	03/30/10	0 - 1	**27.20**
	03/30/10	2 - 4	Not Detected
Concrete 219	03/30/10	0 - 1	**1.40**
	04/01/10	2 - 4	0.74
Concrete 220	03/30/10	0 - 1	**1.60**
	04/01/10	2 - 4	0.11
Concrete 221	03/30/10	0 - 1	**1.10**
	04/01/10	2 - 4	Not Detected
Concrete 222	03/30/10	0 - 1	**1.46**
Concrete 223	03/30/10	0 - 1	0.76
Concrete 224	03/30/10	0 - 1	**2.40**
Concrete 225	03/30/10	0 - 1	Not Detected
Concrete 226	03/30/10	0 - 1	**2.00**
Concrete 227	03/30/10	0 - 1	**4.10**
Concrete 228	03/30/10	0 - 1	1.00
Concrete 229	03/30/10	0 - 1	**10.00**

TABLE 2
PCB Bulk Concrete Analytical Results
SPX Lindberg Facility
304 Hart Street
Watertown, Wisconsin
Delta Project No. 9M0909245

Bulk Concrete Sample Location	Sample Collection Date	Sample Depth Interval (inches below floor)	Total PCBs (mg per kg)
Concrete 230	03/30/10	0 - 1	**11.50**
	05/11/10	2 - 4	Not Detected
Concrete 231	03/30/10	0 - 1	**3.60**
Concrete 232	03/30/10	0 - 1	**2.40**
Concrete 233	03/30/10	0 - 1	**4.80**
Concrete 234	03/30/10	0 - 1	**13.70**
	05/11/10	2 - 4	Not Detected
Concrete 235	03/30/10	0 - 1	**8.10**
Concrete 236	03/31/10	0 - 1	**2.20**
Concrete 237	03/31/10	0 - 1	0.92
Concrete 238	03/31/10	0 - 1	**1.40**
Concrete 239	03/31/10	0 - 1	**22.00**
Concrete 240	03/31/10	0 - 1	**4.50**
Concrete 241	03/31/10	0 - 1	**10.00**
Concrete 242	03/31/10	0 - 1	**1.40**
Concrete 243	03/31/10	0 - 1	**5.20**
Concrete 244	03/31/10	0 - 1	**6.30**
Concrete 245	03/31/10	0 - 1	0.44
Concrete 246	03/31/10	0 - 1	0.96
Concrete 247	03/31/10	0 - 1	**2.80**
Concrete 248	03/31/10	0 - 1	**12.00**
	05/11/10	2 - 4	Not Detected
Concrete 249	03/31/10	0 - 1	**17.50**
	05/11/10	2 - 4	Not Detected
Concrete 250	03/31/10	0 - 1	**3.90**
Concrete 251	03/31/10	0 - 1	**1.10**
Concrete 252	03/31/10	0 - 1	**11.00**
	05/11/10	2 - 4	Not Detected
Concrete 253	03/31/10	0 - 1	**1.40**
Concrete 254	03/31/10	0 - 1	**2.50**
Concrete 255	03/31/10	0 - 1	**2.40**

TABLE 2
PCB Bulk Concrete Analytical Results
SPX Lindberg Facility
304 Hart Street
Watertown, Wisconsin
Delta Project No. 9M0909245

Bulk Concrete Sample Location	Sample Collection Date	Sample Depth Interval (inches below floor)	Total PCBs (mg per kg)
Concrete 256	04/01/10	0 - 1	**9.30**
Concrete 257	04/01/10	0 - 1	**12.30**
	05/11/10	2 - 4	Not Detected
Concrete 258	04/01/10	0 - 1	**8.00**
Concrete 259	04/01/10	0 - 1	**1.90**
Concrete 260	04/01/10	0 - 1	**1.40**
Concrete 261	04/01/10	0 - 1	**1.70**
Concrete 262	04/01/10	0 - 1	**3.80**
Concrete 263	04/01/10	0 - 1	0.50
Concrete 264	04/01/10	0 - 1	**1.70**
Concrete 265	04/01/10	0 - 1	**1.80**
Concrete 266	04/01/10	0 - 1	0.76
Concrete 267	04/01/10	0 - 1	**2.20**
Concrete 268	04/01/10	0 - 1	0.93
Concrete 269	04/01/10	0 - 1	**2.20**
Concrete 270	04/01/10	0 - 1	**2.40**
Concrete 271	04/01/10	0 - 1	**1.70**
Concrete 272	04/01/10	0 - 1	**10.30**
	05/11/10	2 - 4	Not Detected
Concrete 273	04/01/10	0 - 1	**3.10**
Concrete 274	05/04/10	0 - 1	0.58
Concrete 275	05/04/10	0 - 1	Not Detected
Concrete 276	05/04/10	0 - 1	0.18
Concrete 277	05/04/10	0 - 1	0.49
Concrete 278	05/04/10	0 - 1	**1.90**
Concrete 279	05/04/10	0 - 1	0.36
Concrete 280	05/04/10	0 - 1	**3.00**
Concrete 281	05/04/10	0 - 1	**5.90**

TABLE 2
PCB Bulk Concrete Analytical Results
SPX Lindberg Facility
304 Hart Street
Watertown, Wisconsin
Delta Project No. 9M0909245

Bulk Concrete Sample Location	Sample Collection Date	Sample Depth Interval (inches below floor)	Total PCBs (mg per kg)
Concrete 282	05/04/10	0 - 1	0.62
Concrete 283	05/04/10	0 - 1	**3.30**
Concrete 284	05/04/10	0 - 1	**2.90**
Concrete 285	05/04/10	0 - 1	0.91
Concrete 286	05/04/10	0 - 1	0.20
Concrete 287	05/04/10	0 - 1	**3.90**
Concrete 288	05/04/10	0 - 1	**3.00**
Concrete 289	05/04/10	0 - 1	0.69
Concrete 290	05/04/10	0 - 1	0.42
Concrete 291	05/04/10	0 - 1	**1.19**
Concrete 292	05/04/10	0 - 1	0.67
Concrete 293	05/04/10	0 - 1	1.00
Concrete 294	05/04/10	0 - 1	0.57
Concrete 295	05/04/10	0 - 1	**1.70**
Concrete 296	05/04/10	0 - 1	**2.50**
Concrete 297	05/04/10	0 - 1	**1.50**
Concrete 298	05/04/10	0 - 1	**1.30**
Concrete 299	05/04/10	0 - 1	**2.30**
Concrete 300	05/04/10	0 - 1	**2.60**
Concrete 301	05/04/10	0 - 1	**2.30**
Concrete 302	05/04/10	0 - 1	Not Detected
Concrete 303	05/04/10	0 - 1	0.63
Concrete 304	05/04/10	0 - 1	0.23
Concrete 305	05/04/10	0 - 1	0.15
Concrete 306	05/04/10	0 - 1	0.23
Concrete 307	05/04/10	0 - 1	0.10

TABLE 2
PCB Bulk Concrete Analytical Results
SPX Lindberg Facility
304 Hart Street
Watertown, Wisconsin
Delta Project No. 9M0909245

Bulk Concrete Sample Location	Sample Collection Date	Sample Depth Interval (inches below floor)	Total PCBs (mg per kg)
Concrete 308	05/04/10	0 - 1	Not Detected
Concrete 309	05/04/10	0 - 1	Not Detected
Concrete 310	05/04/10	0 - 1	Not Detected
Concrete 311	05/04/10	0 - 1	Not Detected
Concrete 312	05/04/10	0 - 1	0.13
Concrete 313	05/04/10	0 - 1	0.14
Concrete 314	05/04/10	0 - 1	Not Detected
Concrete 315	05/04/10	0 - 1	Not Detected
Concrete 316	05/04/10	0 - 1	0.39
Concrete 317	05/04/10	0 - 1	Not Detected
Concrete 318	05/04/10	0 - 1	Not Detected
Concrete 319	05/04/10	0 - 1	Not Detected
Concrete 320	05/04/10	0 - 1	Not Detected
Concrete 321	05/04/10	0 - 1	**3.20**
Concrete 322	05/04/10	0 - 1	**2.00**
Concrete 323	05/04/10	0 - 1	Not Detected
Concrete 324	05/04/10	0 - 1	Not Detected
Concrete 325	05/04/10	0 - 1	Not Detected
Concrete 326	05/04/10	0 - 1	**1.10**
Concrete 327	05/04/10	0 - 1	Not Detected
Concrete 328	05/04/10	0 - 1	1.00
Concrete 329	05/04/10	0 - 1	Not Detected
Concrete 330	05/04/10	0 - 1	Not Detected
Concrete 331	05/04/10	0 - 1	**3.50**
Concrete 332	05/04/10	0 - 1	Not Detected
Concrete 333	05/04/10	0 - 1	Not Detected

TABLE 2
PCB Bulk Concrete Analytical Results
SPX Lindberg Facility
304 Hart Street
Watertown, Wisconsin
Delta Project No. 9M0909245

Bulk Concrete Sample Location	Sample Collection Date	Sample Depth Interval (inches below floor)	Total PCBs (mg per kg)
Concrete 334	05/04/10	0 - 1	**1.90**
Concrete 335	05/04/10	0 - 1	Not Detected
Concrete 336	05/04/10	0 - 1	1.00
Concrete 337	05/04/10	0 - 1	0.66
Concrete 338	05/04/10	0 - 1	**7.10**
Concrete 339	05/04/10	0 - 1	0.22
Concrete 340	05/04/10	0 - 1	0.37
Concrete 341	05/04/10	0 - 1	**3.80**
Concrete 342	05/06/10	0 - 1	**2.00**
Concrete 343	05/06/10	0 - 1	**3.40**
Concrete 344	05/06/10	0 - 1	**1.70**
Concrete 345	05/06/10	0 - 1	**3.50**
Concrete 346	05/06/10	0 - 1	Not Detected
Concrete 347	05/06/10	0 - 1	Not Detected
Concrete 348	05/06/10	0 - 1	Not Detected
Concrete 349	05/06/10	0 - 1	Not Detected
Concrete 350	05/06/10	0 - 1	Not Detected
Concrete 351	05/06/10	0 - 1	Not Detected
Concrete 352	05/06/10	0 - 1	**7.00**
Concrete 353	05/06/10	0 - 1	**2.00**
Concrete 354	05/06/10	0 - 1	1.00
Concrete 355	05/06/10	0 - 1	**1.90**
Concrete 356	05/06/10	0 - 1	Not Detected
Concrete 357	05/06/10	0 - 1	Not Detected
Concrete 358	05/06/10	0 - 1	Not Detected
Concrete 359	05/06/10	0 - 1	1.00

TABLE 2
PCB Bulk Concrete Analytical Results
SPX Lindberg Facility
304 Hart Street
Watertown, Wisconsin
Delta Project No. 9M0909245

Bulk Concrete Sample Location	Sample Collection Date	Sample Depth Interval (inches below floor)	Total PCBs (mg per kg)
Concrete 360	05/06/10	0 - 1	**2.60**
Concrete 361	05/06/10	0 - 1	**2.00**
Concrete 362	05/06/10	0 - 1	**1.30**
Concrete 363	05/06/10	0 - 1	**3.70**
Concrete 364	05/06/10	0 - 1	Not Detected
Concrete 365	05/06/10	0 - 1	Not Detected
Concrete 366	05/06/10	0 - 1	Not Detected
Concrete 367	05/06/10	0 - 1	Not Detected
Concrete 368	05/06/10	0 - 1	**1.20**
Concrete 369	05/06/10	0 - 1	**2.30**
Concrete 370	05/06/10	0 - 1	**16.00**
Concrete 371	05/06/10	0 - 1	Not Detected
Concrete 372	05/06/10	0 - 1	**2.00**
Concrete 373	05/06/10	0 - 1	**2.50**
Concrete 374	05/06/10	0 - 1	Not Detected
Concrete 375	05/06/10	0 - 1	**1.90**
Concrete 376	05/06/10	0 - 1	**1.90**
Concrete 377	05/06/10	0 - 1	Not Detected
Concrete 378	05/06/10	0 - 1	**2.50**
Concrete 379	05/06/10	0 - 1	**2.70**
Concrete 380	05/06/10	0 - 1	Not Detected
Concrete 381	05/06/10	0 - 1	1.00
Concrete 382	05/06/10	0 - 1	**6.40**
Concrete 383	05/06/10	0 - 1	**18.30**
Concrete 384	05/06/10	0 - 1	**1.90**
Concrete 385	05/06/10	0 - 1	1.00

TABLE 2
PCB Bulk Concrete Analytical Results
SPX Lindberg Facility
304 Hart Street
Watertown, Wisconsin
Delta Project No. 9M0909245

Bulk Concrete Sample Location	Sample Collection Date	Sample Depth Interval (inches below floor)	Total PCBs (mg per kg)
Concrete 386	05/06/10	0 - 1	1.00
Concrete 387	05/07/10	0 - 1	**4.00**
Concrete 388	05/07/10	0 - 1	**1.50**
Concrete 389	05/07/10	0 - 1	**4.10**
Concrete 390	05/07/10	0 - 1	**7.50**
Concrete 391	05/07/10	0 - 1	**2.90**
Concrete 392	05/07/10	0 - 1	**3.20**
Concrete 393	05/07/10	0 - 1	**3.00**
Concrete 394	05/07/10	0 - 1	Not Detected
Concrete 395	05/07/10	0 - 1	Not Detected
Concrete 396	05/07/10	0 - 1	Not Detected
Concrete 397	05/07/10	0 - 1	**1.80**
Concrete 398	05/07/10	0 - 1	**5.40**
Concrete 399	05/07/10	0 - 1	**1.40**
Concrete 400	05/07/10	0 - 1	**1.10**
Concrete 401	05/07/10	0 - 1	Not Detected
Bulk PCB Remediation Waste Cleanup Level for High Occupancy Areas			1.00

Abbreviations:

PCBs	Polychlorinated biphenyls
mg	Milligram per kilogram
Not Detected	Not detected at or above the laboratory reporting limit
Bold	Exceedance of cleanup level

FIGURES



WATERTOWN QUADRANGLE
WISCONSIN
7.5 MINUTE SERIES (TOPOGRAPHIC)

SCALE 1:24000

FIGURE 1
SITE LOCATION MAP
SPX LINDBERG FACILITY
304 HART STREET
WATERTOWN, WISCONSIN

PROJECT NO.	PREPARED BY	DRAWN BY	
9M0909245	KT	DD	
DATE	REVIEWED BY	FILE NAME	
9/30/09		Watertown-2	DELTA



LEGEND:

- UNUSED DOORWAY
- CURRENT DOORWAY
- PCB WIPE SAMPLE LOCATION (LESS THAN 10 MICROGRAMS PER 100 SQUARE CENTIMETERS)
- PCB WIPE SAMPLE LOCATION (GREATER THAN OR EQUAL TO 10 MICROGRAMS PER 100 SQUARE CENTIMETERS)
- 8.1 – PCB WIPE SAMPLE RESULT (IN MICROGRAMS PER 100 SQUARE CENTIMETERS)
- ND – NOT DETECTED AT OR ABOVE 1 $\mu g/100cm^2$

FIGURE 2
PCB WIPE SAMPLE RESULTS MAP
SPX LINDBERG FACILITY
304 HART STREET
WATERTOWN, WISCONSIN

PROJECT NO.	PREPARED BY	DRAWN BY
9M0909245	KT	DD
DATE	REVIEWED BY	FILE NAME
1/12/09		Watertown–4

DELTA®



LEGEND:

- UNUSED DOORWAY
- CURRENT DOORWAY
- CONCRETE SAMPLE LOCATION

North

0 40

SCALE IN FEET

FIGURE 3
CONCRETE SAMPLE LOCATION MAP
SPX LINDBERG FACILITY
304 HART STREET
WATERTOWN, WISCONSIN

PROJECT NO.	PREPARED BY	DRAWN BY	
9M0909245	KT	DD	DELTA
DATE	REVIEWED BY	FILE NAME	
5/21/10		Watertown-7	



LEGEND:

- UNUSED DOORWAY
- CURRENT DOORWAY
- CONCRETE SAMPLE LOCATION
- 10.89 – PCB SAMPLE RESULTS IN MILLIGRAMS PER KILOGRAM (mg/kg)
- ND – NOT DETECTED

North

0 40

SCALE IN FEET

FIGURE 4
PCB RESULTS – 0–1 INCH
SPX LINDBERG FACILITY
304 HART STREET
WATERTOWN, WISCONSIN

PROJECT NO.	PREPARED BY	DRAWN BY	
9M0909245	KT	DD	DELTA
DATE	REVIEWED BY	FILE NAME	
6/1/10		Watertown–8	


OFFICES
OVEN
TRUCK RAMP
BOILER ROOM
LOADING RAMP
COMPRESSOR ROOM
OFFICE
2-STORY OFFICE
LAB AND OFFICE
No Sample - Thin Concrete
1-3" 1440.00
3-6" ND
1"-3" 2.49
3"-6" ND
LEGEND:
– UNUSED DOORWAY
– CURRENT DOORWAY
– 1–3" DEEP CONCRETE SAMPLE LOCATION
– 2–4" DEEP CONCRETE SAMPLE LOCATION
– LOCATION HAS 0–1" SAMPLE WITH RESULT LESS THAN OR EQUAL TO 1 mg/kg PCBs – NO DEEP SAMPLE COLLECTED
– LOCATION HAS 0–1" SAMPLE WITH RESULT LESS THAN OR EQUAL TO 10 mg/kg PCBs – NO DEEP SAMPLE COLLECTED
5.11 – PCB SAMPLE RESULTS IN MILLIGRAMS PER KILOGRAM (mg/kg)
ND – NOT DETECTED AT OR ABOVE THE LABORATORY REPORTING LIMIT
North
0
40
SCALE IN FEET
FIGURE 5
PCB RESULTS – DEEPER SAMPLES
SPX LINDBERG FACILITY
304 HART STREET
WATERTOWN, WISCONSIN
PROJECT NO. 9M0909245
PREPARED BY KT
DRAWN BY DD
DATE 7/20/10
REVIEWED BY
FILE NAME Watertown–9
DELTA



LEGEND:

- UNUSED DOORWAY
- CURRENT DOORWAY
- CONCRETE SAMPLE LOCATION
- 10.89 – PCB SAMPLE RESULTS IN MILLIGRAMS PER KILOGRAM (mg/kg)
- ND – NOT DETECTED
- PCB RESULTS WARRANTING REMEDIATION

North

0 40

SCALE IN FEET

FIGURE 6
PROPOSED AREAL EXTENT OF REMEDIATION
SPX LINDBERG FACILITY
304 HART STREET
WATERTOWN, WISCONSIN

PROJECT NO.	PREPARED BY	DRAWN BY
9M0909245	KT	DD
DATE	REVIEWED BY	FILE NAME
7/9/10		Watertown-8

DELTA®


OFFICES
OVEN
TRUCK RAMP
BOILER ROOM
LOADING RAMP
COMPRESSOR ROOM
OFFICE
2-STORY OFFICE
LAB AND OFFICE
LEGEND:
– UNUSED DOORWAY
– CURRENT DOORWAY
– COMPLETE CONCRETE REMOVAL
– WASH/RINSE AND EPOXY ENCAPSULANT
– DOUBLE WASH/RINSE (SUBPART S) AND EPOXY ENCAPSULANT
– DOUBLE WASH/RINSE (SUBPART S) NO EPOXY
North
0
40
SCALE IN FEET
FIGURE 7
PROPOSED REMEDIATION METHODS
SPX LINDBERG FACILITY
304 HART STREET
WATERTOWN, WISCONSIN
PROJECT NO. 9M0909245
PREPARED BY KT
DRAWN BY DD
DATE 7/9/10
REVIEWED BY
FILE NAME Watertown-8
DELTA

APPENDIX A

Photograph Log

Photograph 1. Rail spur loading area on north side of facility, facing southwest.

Photograph 2. Northwest loading dock, facing east.



Photograph 3. Heavy Assembly Materials Storage Corridor, facing south from the northern end.

Photograph 4. Heavy Assembly Materials Storage Corridor ramp, facing south.

Photograph 5. Southern extent of concrete sampling near Old Shipping Office, facing south.

Photographs 6 and 7. Epoxy-coated floor in Environmental Assembly Room, near southwest corner of facility.

Photograph 8. Southwest loading dock, facing north.

APPENDIX B

Wipe Sample Analytical Reports

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

October 12, 2009

Ms. Karen Thole
Delta Consultants
5910 Rice Creek Parkway
Saint Paul, MN 55126

RE: Project: SPX LINDBERG 9M0909245
Pace Project No.: 10113975

Dear Ms. Thole:
Enclosed are the analytical results for sample(s) received by the laboratory on October 03, 2009. The results relate only to the samples included in this report. Results reported herein conform to the most current NELAC standards, where applicable, unless otherwise narrated in the body of the report.

If you have any questions concerning this report, please feel free to contact me.

Sincerely,

Carolynne Trout

Carolynne Trout

carolynne.trout@pacelabs.com
Project Manager

Enclosures

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

CERTIFICATIONS

Project: SPX LINDBERG 9M0909245
Pace Project No.: 10113975

Minnesota Certification IDs

Alaska Certification #: UST-078
1700 Elm Street SE, Suite 200 Minneapolis, MN 55414
California Certification #: 01155CA
Florida/NELAP Certification #: E87605
Illinois Certification #: 200011
Iowa Certification #: 368
Kansas Certification #: E-10167
Louisiana Certification #: 03086
Louisiana Certification #: LA080009
Maine Certification #: 2007029
Minnesota Certification #: 027-053-137
Montana Certification #: MT CERT0092
New Jersey Certification #: MN-002
New York Certification #: 11647
North Carolina Certification #: 530
North Dakota Certification #: R-036
Oregon Certification #: MN200001
Pennsylvania Certification #: 68-00563
Tennessee Certification #: 02818
Washington Certification #: C754
Wisconsin Certification #: 999407970
Arizona Certification #: AZ-0014

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

SAMPLE SUMMARY

Project: SPX LINDBERG 9M0909245
Pace Project No.: 10113975

Lab ID	Sample ID	Matrix	Date Collected	Date Received
10113975001	**A1**	Wipe	10/01/09 10:30	10/03/09 09:50
10113975002	**A.5-2**	Wipe	10/01/09 10:45	10/03/09 09:50
10113975003	**A3**	Wipe	10/01/09 10:55	10/03/09 09:50
10113975004	**A.5-4**	Wipe	10/01/09 11:00	10/03/09 09:50
10113975005	**A5**	Wipe	10/01/09 11:10	10/03/09 09:50
10113975006	**A5.6**	Wipe	10/01/09 11:15	10/03/09 09:50
10113975007	**A7**	Wipe	10/01/09 02:15	10/03/09 09:50
10113975008	**A8**	Wipe	10/01/09 04:15	10/03/09 09:50
10113975009	**A9**	Wipe	10/01/09 04:20	10/03/09 09:50
10113975010	**A10**	Wipe	10/01/09 04:25	10/03/09 09:50
10113975011	**B1**	Wipe	10/01/09 10:40	10/03/09 09:50
10113975012	**B2**	Wipe	10/01/09 11:20	10/03/09 09:50
10113975013	**B3**	Wipe	10/01/09 10:50	10/03/09 09:50
10113975014	**B4**	Wipe	10/01/09 02:00	10/03/09 09:50
10113975015	**B5**	Wipe	10/01/09 11:05	10/03/09 09:50
10113975016	**B6**	Wipe	10/01/09 02:10	10/03/09 09:50
10113975017	**B7**	Wipe	10/01/09 02:20	10/03/09 09:50
10113975018	**B8**	Wipe	10/01/09 03:55	10/03/09 09:50
10113975019	**B9**	Wipe	10/01/09 04:05	10/03/09 09:50
10113975020	**A.5-9.5**	Wipe	10/01/09 04:10	10/03/09 09:50
10113975021	**C2**	Wipe	10/01/09 11:30	10/03/09 09:50
10113975022	**C.5-2.5**	Wipe	10/01/09 11:35	10/03/09 09:50
10113975023	**C3**	Wipe	10/01/09 01:30	10/03/09 09:50
10113975024	**C4**	Wipe	10/01/09 01:35	10/03/09 09:50
10113975025	**C5**	Wipe	10/01/09 01:50	10/03/09 09:50
10113975026	**C6**	Wipe	10/01/09 02:30	10/03/09 09:50
10113975027	**C.5-6.5**	Wipe	10/01/09 12:55	10/03/09 09:50
10113975028	**C7**	Wipe	10/01/09 02:35	10/03/09 09:50
10113975029	**C8**	Wipe	10/01/09 02:40	10/03/09 09:50
10113975030	**C.5-8.5**	Wipe	10/01/09 02:55	10/03/09 09:50
10113975031	**C9**	Wipe	10/01/09 02:50	10/03/09 09:50
10113975032	**C.5-9**	Wipe	10/01/09 03:15	10/03/09 09:50
10113975033	**D2**	Wipe	10/01/09 11:40	10/03/09 09:50
10113975034	**D3**	Wipe	10/01/09 12:30	10/03/09 09:50
10113975035	**D4**	Wipe	10/01/09 12:40	10/03/09 09:50
10113975036	**D5**	Wipe	10/01/09 12:45	10/03/09 09:50
10113975037	**D6**	Wipe	10/01/09 12:50	10/03/09 09:50

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

SAMPLE SUMMARY

Project: SPX LINDBERG 9M0909245
Pace Project No.: 10113975

Lab ID	Sample ID	Matrix	Date Collected	Date Received
10113975038	**D7**	Wipe	10/01/09 01:00	10/03/09 09:50
10113975039	**D8**	Wipe	10/01/09 03:00	10/03/09 09:50
10113975040	**D9**	Wipe	10/01/09 03:05	10/03/09 09:50
10113975041	**A.5-8.5**	Wipe	10/01/09 04:00	10/03/09 09:50
10113975042	**E2**	Wipe	10/01/09 11:45	10/03/09 09:50
10113975043	**E.5-2.5**	Wipe	10/01/09 11:50	10/03/09 09:50
10113975044	**D.5-3.5**	Wipe	10/01/09 01:20	10/03/09 09:50
10113975045	**E6**	Wipe	10/01/09 03:35	10/03/09 09:50
10113975046	**E7**	Wipe	10/01/09 03:30	10/03/09 09:50
10113975047	**E8**	Wipe	10/01/09 03:25	10/03/09 09:50
10113975048	**E9**	Wipe	10/01/09 03:20	10/03/09 09:50
10113975049	**C.5-4.5**	Wipe	10/01/09 01:40	10/03/09 09:50
10113975050	**FIELD BLANK**	Wipe	10/01/09 04:30	10/03/09 09:50

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

SAMPLE ANALYTE COUNT

Project: SPX LINDBERG 9M0909245
Pace Project No.: 10113975

Lab ID	Sample ID	Method	Analysts	Analytes Reported
10113975001	A1	EPA 8082	KL1	10
10113975002	A.5-2	EPA 8082	KL1	10
10113975003	A3	EPA 8082	KL1	10
10113975004	A.5-4	EPA 8082	KL1	10
10113975005	A5	EPA 8082	KL1	10
10113975006	A5.6	EPA 8082	KL1	10
10113975007	A7	EPA 8082	KL1	10
10113975008	A8	EPA 8082	KL1	10
10113975009	A9	EPA 8082	KL1	10
10113975010	A10	EPA 8082	KL1	10
10113975011	B1	EPA 8082	KL1	10
10113975012	B2	EPA 8082	KL1	10
10113975013	B3	EPA 8082	KL1	10
10113975014	B4	EPA 8082	KL1	10
10113975015	B5	EPA 8082	KL1	10
10113975016	B6	EPA 8082	KL1	10
10113975017	B7	EPA 8082	KL1	10
10113975018	B8	EPA 8082	KL1	10
10113975019	B9	EPA 8082	KL1	10
10113975020	A.5-9.5	EPA 8082	KL1	10
10113975021	C2	EPA 8082	KL1	10
10113975022	C.5-2.5	EPA 8082	KL1	10
10113975023	C3	EPA 8082	KL1	10
10113975024	C4	EPA 8082	KL1	10
10113975025	C5	EPA 8082	KL1	10
10113975026	C6	EPA 8082	KL1	10
10113975027	C.5-6.5	EPA 8082	KL1	10
10113975028	C7	EPA 8082	KL1	10
10113975029	C8	EPA 8082	KL1	10
10113975030	C.5-8.5	EPA 8082	KL1	10
10113975031	C9	EPA 8082	KL1	10
10113975032	C.5-9	EPA 8082	KL1	10
10113975033	D2	EPA 8082	KL1	10
10113975034	D3	EPA 8082	KL1	10
10113975035	D4	EPA 8082	KL1	10
10113975036	D5	EPA 8082	KL1	10
10113975037	D6	EPA 8082	KL1	10

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

SAMPLE ANALYTE COUNT

Project: SPX LINDBERG 9M0909245
Pace Project No.: 10113975

Lab ID	Sample ID	Method	Analysts	Analytes Reported
10113975038	**D7**	EPA 8082	KL1	10
10113975039	**D8**	EPA 8082	KL1	10
10113975040	**D9**	EPA 8082	KL1	10
10113975041	**A.5-8.5**	EPA 8082	KL1	10
10113975042	**E2**	EPA 8082	KL1	10
10113975043	**E.5-2.5**	EPA 8082	KL1	10
10113975044	**D.5-3.5**	EPA 8082	KL1	10
10113975045	**E6**	EPA 8082	KL1	10
10113975046	**E7**	EPA 8082	KL1	10
10113975047	**E8**	EPA 8082	KL1	10
10113975048	**E9**	EPA 8082	KL1	10
10113975049	**C.5-4.5**	EPA 8082	KL1	10
10113975050	**FIELD BLANK**	EPA 8082	KL1	10

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

ANALYTICAL RESULTS

Project: SPX LINDBERG 9M0909245
Pace Project No.: 10113975

Sample: A1 **Lab ID: 10113975001** Collected: 10/01/09 10:30 Received: 10/03/09 09:50 Matrix: Wipe

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8082 GCS PCB Wipe	Analytical Method: EPA 8082 Preparation Method: EPA 3580 (Wipe)							
PCB-1016 (Aroclor 1016)	ND	Total ug	1.0	1	10/06/09 14:51	10/07/09 21:45	12674-11-2	
PCB-1221 (Aroclor 1221)	ND	Total ug	1.0	1	10/06/09 14:51	10/07/09 21:45	11104-28-2	
PCB-1232 (Aroclor 1232)	ND	Total ug	1.0	1	10/06/09 14:51	10/07/09 21:45	11141-16-5	
PCB-1242 (Aroclor 1242)	ND	Total ug	1.0	1	10/06/09 14:51	10/07/09 21:45	53469-21-9	
PCB-1248 (Aroclor 1248)	ND	Total ug	1.0	1	10/06/09 14:51	10/07/09 21:45	12672-29-6	
PCB-1254 (Aroclor 1254)	ND	Total ug	1.0	1	10/06/09 14:51	10/07/09 21:45	11097-69-1	
PCB-1260 (Aroclor 1260)	**2.1**	Total ug	1.0	1	10/06/09 14:51	10/07/09 21:45	11096-82-5	
PCB-1268 (Aroclor 1268)	ND	Total ug	1.0	1	10/06/09 14:51	10/07/09 21:45	11100-14-4	
Tetrachloro-m-xylene (S)	87	%	47-150	1	10/06/09 14:51	10/07/09 21:45	877-09-8	
Decachlorobiphenyl (S)	75	%	40-150	1	10/06/09 14:51	10/07/09 21:45	2051-24-3	

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

ANALYTICAL RESULTS

Project: SPX LINDBERG 9M0909245
Pace Project No.: 10113975

Sample: A.5-2 **Lab ID: 10113975002** Collected: 10/01/09 10:45 Received: 10/03/09 09:50 Matrix: Wipe

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8082 GCS PCB Wipe	Analytical Method: EPA 8082 Preparation Method: EPA 3580 (Wipe)							
PCB-1016 (Aroclor 1016)	ND	Total ug	1.0	1	10/06/09 14:51	10/07/09 22:01	12674-11-2	
PCB-1221 (Aroclor 1221)	ND	Total ug	1.0	1	10/06/09 14:51	10/07/09 22:01	11104-28-2	
PCB-1232 (Aroclor 1232)	ND	Total ug	1.0	1	10/06/09 14:51	10/07/09 22:01	11141-16-5	
PCB-1242 (Aroclor 1242)	ND	Total ug	1.0	1	10/06/09 14:51	10/07/09 22:01	53469-21-9	
PCB-1248 (Aroclor 1248)	ND	Total ug	1.0	1	10/06/09 14:51	10/07/09 22:01	12672-29-6	
PCB-1254 (Aroclor 1254)	ND	Total ug	1.0	1	10/06/09 14:51	10/07/09 22:01	11097-69-1	
PCB-1260 (Aroclor 1260)	**4.1**	Total ug	1.0	1	10/06/09 14:51	10/07/09 22:01	11096-82-5	
PCB-1268 (Aroclor 1268)	ND	Total ug	1.0	1	10/06/09 14:51	10/07/09 22:01	11100-14-4	
Tetrachloro-m-xylene (S)	78	%	47-150	1	10/06/09 14:51	10/07/09 22:01	877-09-8	
Decachlorobiphenyl (S)	66	%	40-150	1	10/06/09 14:51	10/07/09 22:01	2051-24-3	

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

ANALYTICAL RESULTS

Project: SPX LINDBERG 9M0909245
Pace Project No.: 10113975

Sample: A3 **Lab ID: 10113975003** Collected: 10/01/09 10:55 Received: 10/03/09 09:50 Matrix: Wipe

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8082 GCS PCB Wipe	Analytical Method: EPA 8082 Preparation Method: EPA 3580 (Wipe)							
PCB-1016 (Aroclor 1016)	ND	Total ug	1.0	1	10/06/09 14:51	10/07/09 22:17	12674-11-2	
PCB-1221 (Aroclor 1221)	ND	Total ug	1.0	1	10/06/09 14:51	10/07/09 22:17	11104-28-2	
PCB-1232 (Aroclor 1232)	ND	Total ug	1.0	1	10/06/09 14:51	10/07/09 22:17	11141-16-5	
PCB-1242 (Aroclor 1242)	ND	Total ug	1.0	1	10/06/09 14:51	10/07/09 22:17	53469-21-9	
PCB-1248 (Aroclor 1248)	ND	Total ug	1.0	1	10/06/09 14:51	10/07/09 22:17	12672-29-6	
PCB-1254 (Aroclor 1254)	ND	Total ug	1.0	1	10/06/09 14:51	10/07/09 22:17	11097-69-1	
PCB-1260 (Aroclor 1260)	**1.9**	Total ug	1.0	1	10/06/09 14:51	10/07/09 22:17	11096-82-5	
PCB-1268 (Aroclor 1268)	ND	Total ug	1.0	1	10/06/09 14:51	10/07/09 22:17	11100-14-4	
Tetrachloro-m-xylene (S)	102	%	47-150	1	10/06/09 14:51	10/07/09 22:17	877-09-8	
Decachlorobiphenyl (S)	87	%	40-150	1	10/06/09 14:51	10/07/09 22:17	2051-24-3	

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

ANALYTICAL RESULTS

Project: SPX LINDBERG 9M0909245
Pace Project No.: 10113975

Sample: A.5-4 **Lab ID: 10113975004** Collected: 10/01/09 11:00 Received: 10/03/09 09:50 Matrix: Wipe

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8082 GCS PCB Wipe	Analytical Method: EPA 8082 Preparation Method: EPA 3580 (Wipe)							
PCB-1016 (Aroclor 1016)	ND	Total ug	1.0	1	10/06/09 14:51	10/07/09 22:33	12674-11-2	
PCB-1221 (Aroclor 1221)	ND	Total ug	1.0	1	10/06/09 14:51	10/07/09 22:33	11104-28-2	
PCB-1232 (Aroclor 1232)	ND	Total ug	1.0	1	10/06/09 14:51	10/07/09 22:33	11141-16-5	
PCB-1242 (Aroclor 1242)	ND	Total ug	1.0	1	10/06/09 14:51	10/07/09 22:33	53469-21-9	
PCB-1248 (Aroclor 1248)	ND	Total ug	1.0	1	10/06/09 14:51	10/07/09 22:33	12672-29-6	
PCB-1254 (Aroclor 1254)	ND	Total ug	1.0	1	10/06/09 14:51	10/07/09 22:33	11097-69-1	
PCB-1260 (Aroclor 1260)	**2.4**	Total ug	1.0	1	10/06/09 14:51	10/07/09 22:33	11096-82-5	
PCB-1268 (Aroclor 1268)	ND	Total ug	1.0	1	10/06/09 14:51	10/07/09 22:33	11100-14-4	
Tetrachloro-m-xylene (S)	85	%	47-150	1	10/06/09 14:51	10/07/09 22:33	877-09-8	
Decachlorobiphenyl (S)	77	%	40-150	1	10/06/09 14:51	10/07/09 22:33	2051-24-3	

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

ANALYTICAL RESULTS

Project: SPX LINDBERG 9M0909245
Pace Project No.: 10113975

Sample: A5 **Lab ID: 10113975005** Collected: 10/01/09 11:10 Received: 10/03/09 09:50 Matrix: Wipe

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8082 GCS PCB Wipe	Analytical Method: EPA 8082 Preparation Method: EPA 3580 (Wipe)							
PCB-1016 (Aroclor 1016)	ND	Total ug	1.0	1	10/06/09 14:51	10/07/09 22:49	12674-11-2	
PCB-1221 (Aroclor 1221)	ND	Total ug	1.0	1	10/06/09 14:51	10/07/09 22:49	11104-28-2	
PCB-1232 (Aroclor 1232)	ND	Total ug	1.0	1	10/06/09 14:51	10/07/09 22:49	11141-16-5	
PCB-1242 (Aroclor 1242)	ND	Total ug	1.0	1	10/06/09 14:51	10/07/09 22:49	53469-21-9	
PCB-1248 (Aroclor 1248)	ND	Total ug	1.0	1	10/06/09 14:51	10/07/09 22:49	12672-29-6	
PCB-1254 (Aroclor 1254)	ND	Total ug	1.0	1	10/06/09 14:51	10/07/09 22:49	11097-69-1	
PCB-1260 (Aroclor 1260)	**1.5**	Total ug	1.0	1	10/06/09 14:51	10/07/09 22:49	11096-82-5	
PCB-1268 (Aroclor 1268)	ND	Total ug	1.0	1	10/06/09 14:51	10/07/09 22:49	11100-14-4	
Tetrachloro-m-xylene (S)	77	%	47-150	1	10/06/09 14:51	10/07/09 22:49	877-09-8	
Decachlorobiphenyl (S)	71	%	40-150	1	10/06/09 14:51	10/07/09 22:49	2051-24-3	

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

ANALYTICAL RESULTS

Project: SPX LINDBERG 9M0909245
Pace Project No.: 10113975

Sample: A5.6 **Lab ID: 10113975006** Collected: 10/01/09 11:15 Received: 10/03/09 09:50 Matrix: Wipe

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8082 GCS PCB Wipe	Analytical Method: EPA 8082 Preparation Method: EPA 3580 (Wipe)							
PCB-1016 (Aroclor 1016)	ND	Total ug	1.0	1	10/06/09 14:51	10/07/09 23:05	12674-11-2	
PCB-1221 (Aroclor 1221)	ND	Total ug	1.0	1	10/06/09 14:51	10/07/09 23:05	11104-28-2	
PCB-1232 (Aroclor 1232)	ND	Total ug	1.0	1	10/06/09 14:51	10/07/09 23:05	11141-16-5	
PCB-1242 (Aroclor 1242)	ND	Total ug	1.0	1	10/06/09 14:51	10/07/09 23:05	53469-21-9	
PCB-1248 (Aroclor 1248)	ND	Total ug	1.0	1	10/06/09 14:51	10/07/09 23:05	12672-29-6	
PCB-1254 (Aroclor 1254)	ND	Total ug	1.0	1	10/06/09 14:51	10/07/09 23:05	11097-69-1	
PCB-1260 (Aroclor 1260)	ND	Total ug	1.0	1	10/06/09 14:51	10/07/09 23:05	11096-82-5	
PCB-1268 (Aroclor 1268)	ND	Total ug	1.0	1	10/06/09 14:51	10/07/09 23:05	11100-14-4	
Tetrachloro-m-xylene (S)	80	%	47-150	1	10/06/09 14:51	10/07/09 23:05	877-09-8	
Decachlorobiphenyl (S)	74	%	40-150	1	10/06/09 14:51	10/07/09 23:05	2051-24-3	

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

ANALYTICAL RESULTS

Project: SPX LINDBERG 9M0909245
Pace Project No.: 10113975

Sample: A7 **Lab ID: 10113975007** Collected: 10/01/09 02:15 Received: 10/03/09 09:50 Matrix: Wipe

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8082 GCS PCB Wipe	Analytical Method: EPA 8082 Preparation Method: EPA 3580 (Wipe)							
PCB-1016 (Aroclor 1016)	ND	Total ug	1.0	1	10/06/09 14:51	10/07/09 23:21	12674-11-2	
PCB-1221 (Aroclor 1221)	ND	Total ug	1.0	1	10/06/09 14:51	10/07/09 23:21	11104-28-2	
PCB-1232 (Aroclor 1232)	ND	Total ug	1.0	1	10/06/09 14:51	10/07/09 23:21	11141-16-5	
PCB-1242 (Aroclor 1242)	ND	Total ug	1.0	1	10/06/09 14:51	10/07/09 23:21	53469-21-9	
PCB-1248 (Aroclor 1248)	**1.2**	Total ug	1.0	1	10/06/09 14:51	10/07/09 23:21	12672-29-6	
PCB-1254 (Aroclor 1254)	ND	Total ug	1.0	1	10/06/09 14:51	10/07/09 23:21	11097-69-1	
PCB-1260 (Aroclor 1260)	**3.4**	Total ug	1.0	1	10/06/09 14:51	10/07/09 23:21	11096-82-5	
PCB-1268 (Aroclor 1268)	ND	Total ug	1.0	1	10/06/09 14:51	10/07/09 23:21	11100-14-4	
Tetrachloro-m-xylene (S)	77	%	47-150	1	10/06/09 14:51	10/07/09 23:21	877-09-8	
Decachlorobiphenyl (S)	71	%	40-150	1	10/06/09 14:51	10/07/09 23:21	2051-24-3	

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

ANALYTICAL RESULTS

Project: SPX LINDBERG 9M0909245
Pace Project No.: 10113975

Sample: A8 **Lab ID: 10113975008** Collected: 10/01/09 04:15 Received: 10/03/09 09:50 Matrix: Wipe

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8082 GCS PCB Wipe	Analytical Method: EPA 8082 Preparation Method: EPA 3580 (Wipe)							
PCB-1016 (Aroclor 1016)	ND	Total ug	1.0	1	10/06/09 14:51	10/08/09 00:25	12674-11-2	
PCB-1221 (Aroclor 1221)	ND	Total ug	1.0	1	10/06/09 14:51	10/08/09 00:25	11104-28-2	
PCB-1232 (Aroclor 1232)	ND	Total ug	1.0	1	10/06/09 14:51	10/08/09 00:25	11141-16-5	
PCB-1242 (Aroclor 1242)	ND	Total ug	1.0	1	10/06/09 14:51	10/08/09 00:25	53469-21-9	
PCB-1248 (Aroclor 1248)	ND	Total ug	1.0	1	10/06/09 14:51	10/08/09 00:25	12672-29-6	
PCB-1254 (Aroclor 1254)	ND	Total ug	1.0	1	10/06/09 14:51	10/08/09 00:25	11097-69-1	
PCB-1260 (Aroclor 1260)	**10.4**	Total ug	1.0	1	10/06/09 14:51	10/08/09 00:25	11096-82-5	
PCB-1268 (Aroclor 1268)	ND	Total ug	1.0	1	10/06/09 14:51	10/08/09 00:25	11100-14-4	
Tetrachloro-m-xylene (S)	78	%	47-150	1	10/06/09 14:51	10/08/09 00:25	877-09-8	
Decachlorobiphenyl (S)	72	%	40-150	1	10/06/09 14:51	10/08/09 00:25	2051-24-3	

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

ANALYTICAL RESULTS

Project: SPX LINDBERG 9M0909245
Pace Project No.: 10113975

Sample: A9 **Lab ID: 10113975009** Collected: 10/01/09 04:20 Received: 10/03/09 09:50 Matrix: Wipe

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8082 GCS PCB Wipe	Analytical Method: EPA 8082 Preparation Method: EPA 3580 (Wipe)							
PCB-1016 (Aroclor 1016)	ND	Total ug	1.0	1	10/06/09 14:51	10/08/09 00:41	12674-11-2	
PCB-1221 (Aroclor 1221)	ND	Total ug	1.0	1	10/06/09 14:51	10/08/09 00:41	11104-28-2	
PCB-1232 (Aroclor 1232)	ND	Total ug	1.0	1	10/06/09 14:51	10/08/09 00:41	11141-16-5	
PCB-1242 (Aroclor 1242)	ND	Total ug	1.0	1	10/06/09 14:51	10/08/09 00:41	53469-21-9	
PCB-1248 (Aroclor 1248)	ND	Total ug	1.0	1	10/06/09 14:51	10/08/09 00:41	12672-29-6	
PCB-1254 (Aroclor 1254)	ND	Total ug	1.0	1	10/06/09 14:51	10/08/09 00:41	11097-69-1	
PCB-1260 (Aroclor 1260)	**5.3**	Total ug	1.0	1	10/06/09 14:51	10/08/09 00:41	11096-82-5	
PCB-1268 (Aroclor 1268)	ND	Total ug	1.0	1	10/06/09 14:51	10/08/09 00:41	11100-14-4	
Tetrachloro-m-xylene (S)	77	%	47-150	1	10/06/09 14:51	10/08/09 00:41	877-09-8	
Decachlorobiphenyl (S)	72	%	40-150	1	10/06/09 14:51	10/08/09 00:41	2051-24-3	

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

ANALYTICAL RESULTS

Project: SPX LINDBERG 9M0909245
Pace Project No.: 10113975

Sample: A10 **Lab ID: 10113975010** Collected: 10/01/09 04:25 Received: 10/03/09 09:50 Matrix: Wipe

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8082 GCS PCB Wipe	Analytical Method: EPA 8082 Preparation Method: EPA 3580 (Wipe)							
PCB-1016 (Aroclor 1016)	ND	Total ug	1.0	1	10/06/09 14:51	10/08/09 00:56	12674-11-2	
PCB-1221 (Aroclor 1221)	ND	Total ug	1.0	1	10/06/09 14:51	10/08/09 00:56	11104-28-2	
PCB-1232 (Aroclor 1232)	ND	Total ug	1.0	1	10/06/09 14:51	10/08/09 00:56	11141-16-5	
PCB-1242 (Aroclor 1242)	ND	Total ug	1.0	1	10/06/09 14:51	10/08/09 00:56	53469-21-9	
PCB-1248 (Aroclor 1248)	ND	Total ug	1.0	1	10/06/09 14:51	10/08/09 00:56	12672-29-6	
PCB-1254 (Aroclor 1254)	ND	Total ug	1.0	1	10/06/09 14:51	10/08/09 00:56	11097-69-1	
PCB-1260 (Aroclor 1260)	**6.6**	Total ug	1.0	1	10/06/09 14:51	10/08/09 00:56	11096-82-5	
PCB-1268 (Aroclor 1268)	ND	Total ug	1.0	1	10/06/09 14:51	10/08/09 00:56	11100-14-4	
Tetrachloro-m-xylene (S)	88	%	47-150	1	10/06/09 14:51	10/08/09 00:56	877-09-8	
Decachlorobiphenyl (S)	81	%	40-150	1	10/06/09 14:51	10/08/09 00:56	2051-24-3	

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

ANALYTICAL RESULTS

Project: SPX LINDBERG 9M0909245
Pace Project No.: 10113975

Sample: B1 **Lab ID: 10113975011** Collected: 10/01/09 10:40 Received: 10/03/09 09:50 Matrix: Wipe

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8082 GCS PCB Wipe	Analytical Method: EPA 8082 Preparation Method: EPA 3580 (Wipe)							
PCB-1016 (Aroclor 1016)	ND	Total ug	1.0	1	10/06/09 14:51	10/08/09 01:12	12674-11-2	
PCB-1221 (Aroclor 1221)	ND	Total ug	1.0	1	10/06/09 14:51	10/08/09 01:12	11104-28-2	
PCB-1232 (Aroclor 1232)	ND	Total ug	1.0	1	10/06/09 14:51	10/08/09 01:12	11141-16-5	
PCB-1242 (Aroclor 1242)	ND	Total ug	1.0	1	10/06/09 14:51	10/08/09 01:12	53469-21-9	
PCB-1248 (Aroclor 1248)	ND	Total ug	1.0	1	10/06/09 14:51	10/08/09 01:12	12672-29-6	
PCB-1254 (Aroclor 1254)	ND	Total ug	1.0	1	10/06/09 14:51	10/08/09 01:12	11097-69-1	
PCB-1260 (Aroclor 1260)	**59.7**	Total ug	5.0	5	10/06/09 14:51	10/09/09 00:42	11096-82-5	
PCB-1268 (Aroclor 1268)	ND	Total ug	1.0	1	10/06/09 14:51	10/08/09 01:12	11100-14-4	
Tetrachloro-m-xylene (S)	89	%	47-150	1	10/06/09 14:51	10/08/09 01:12	877-09-8	
Decachlorobiphenyl (S)	78	%	40-150	1	10/06/09 14:51	10/08/09 01:12	2051-24-3	

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

ANALYTICAL RESULTS

Project: SPX LINDBERG 9M0909245
Pace Project No.: 10113975

Sample: B2 **Lab ID: 10113975012** Collected: 10/01/09 11:20 Received: 10/03/09 09:50 Matrix: Wipe

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8082 GCS PCB Wipe	Analytical Method: EPA 8082 Preparation Method: EPA 3580 (Wipe)							
PCB-1016 (Aroclor 1016)	ND	Total ug	1.0	1	10/06/09 14:51	10/08/09 01:28	12674-11-2	
PCB-1221 (Aroclor 1221)	ND	Total ug	1.0	1	10/06/09 14:51	10/08/09 01:28	11104-28-2	
PCB-1232 (Aroclor 1232)	ND	Total ug	1.0	1	10/06/09 14:51	10/08/09 01:28	11141-16-5	
PCB-1242 (Aroclor 1242)	ND	Total ug	1.0	1	10/06/09 14:51	10/08/09 01:28	53469-21-9	
PCB-1248 (Aroclor 1248)	ND	Total ug	1.0	1	10/06/09 14:51	10/08/09 01:28	12672-29-6	
PCB-1254 (Aroclor 1254)	ND	Total ug	1.0	1	10/06/09 14:51	10/08/09 01:28	11097-69-1	
PCB-1260 (Aroclor 1260)	**9.2**	Total ug	1.0	1	10/06/09 14:51	10/08/09 01:28	11096-82-5	
PCB-1268 (Aroclor 1268)	ND	Total ug	1.0	1	10/06/09 14:51	10/08/09 01:28	11100-14-4	
Tetrachloro-m-xylene (S)	75	%	47-150	1	10/06/09 14:51	10/08/09 01:28	877-09-8	
Decachlorobiphenyl (S)	60	%	40-150	1	10/06/09 14:51	10/08/09 01:28	2051-24-3	

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

ANALYTICAL RESULTS

Project: SPX LINDBERG 9M0909245
Pace Project No.: 10113975

Sample: B3 **Lab ID: 10113975013** Collected: 10/01/09 10:50 Received: 10/03/09 09:50 Matrix: Wipe

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8082 GCS PCB Wipe	Analytical Method: EPA 8082 Preparation Method: EPA 3580 (Wipe)							
PCB-1016 (Aroclor 1016)	ND	Total ug	1.0	1	10/06/09 14:51	10/08/09 01:44	12674-11-2	
PCB-1221 (Aroclor 1221)	ND	Total ug	1.0	1	10/06/09 14:51	10/08/09 01:44	11104-28-2	
PCB-1232 (Aroclor 1232)	ND	Total ug	1.0	1	10/06/09 14:51	10/08/09 01:44	11141-16-5	
PCB-1242 (Aroclor 1242)	ND	Total ug	1.0	1	10/06/09 14:51	10/08/09 01:44	53469-21-9	
PCB-1248 (Aroclor 1248)	ND	Total ug	1.0	1	10/06/09 14:51	10/08/09 01:44	12672-29-6	
PCB-1254 (Aroclor 1254)	ND	Total ug	1.0	1	10/06/09 14:51	10/08/09 01:44	11097-69-1	
PCB-1260 (Aroclor 1260)	ND	Total ug	1.0	1	10/06/09 14:51	10/08/09 01:44	11096-82-5	
PCB-1268 (Aroclor 1268)	ND	Total ug	1.0	1	10/06/09 14:51	10/08/09 01:44	11100-14-4	
Tetrachloro-m-xylene (S)	82	%	47-150	1	10/06/09 14:51	10/08/09 01:44	877-09-8	
Decachlorobiphenyl (S)	75	%	40-150	1	10/06/09 14:51	10/08/09 01:44	2051-24-3	

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

ANALYTICAL RESULTS

Project: SPX LINDBERG 9M0909245
Pace Project No.: 10113975

Sample: B4 **Lab ID: 10113975014** Collected: 10/01/09 02:00 Received: 10/03/09 09:50 Matrix: Wipe

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8082 GCS PCB Wipe	Analytical Method: EPA 8082 Preparation Method: EPA 3580 (Wipe)							
PCB-1016 (Aroclor 1016)	ND	Total ug	1.0	1	10/06/09 14:51	10/08/09 02:00	12674-11-2	
PCB-1221 (Aroclor 1221)	ND	Total ug	1.0	1	10/06/09 14:51	10/08/09 02:00	11104-28-2	
PCB-1232 (Aroclor 1232)	ND	Total ug	1.0	1	10/06/09 14:51	10/08/09 02:00	11141-16-5	
PCB-1242 (Aroclor 1242)	ND	Total ug	1.0	1	10/06/09 14:51	10/08/09 02:00	53469-21-9	
PCB-1248 (Aroclor 1248)	ND	Total ug	1.0	1	10/06/09 14:51	10/08/09 02:00	12672-29-6	
PCB-1254 (Aroclor 1254)	ND	Total ug	1.0	1	10/06/09 14:51	10/08/09 02:00	11097-69-1	
PCB-1260 (Aroclor 1260)	**23.7**	Total ug	1.0	1	10/06/09 14:51	10/08/09 02:00	11096-82-5	
PCB-1268 (Aroclor 1268)	ND	Total ug	1.0	1	10/06/09 14:51	10/08/09 02:00	11100-14-4	
Tetrachloro-m-xylene (S)	78	%	47-150	1	10/06/09 14:51	10/08/09 02:00	877-09-8	
Decachlorobiphenyl (S)	80	%	40-150	1	10/06/09 14:51	10/08/09 02:00	2051-24-3	

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

ANALYTICAL RESULTS

Project: SPX LINDBERG 9M0909245
Pace Project No.: 10113975

Sample: B5 **Lab ID: 10113975015** Collected: 10/01/09 11:05 Received: 10/03/09 09:50 Matrix: Wipe

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8082 GCS PCB Wipe	Analytical Method: EPA 8082 Preparation Method: EPA 3580 (Wipe)							
PCB-1016 (Aroclor 1016)	ND	Total ug	1.0	1	10/06/09 14:51	10/08/09 02:16	12674-11-2	
PCB-1221 (Aroclor 1221)	ND	Total ug	1.0	1	10/06/09 14:51	10/08/09 02:16	11104-28-2	
PCB-1232 (Aroclor 1232)	ND	Total ug	1.0	1	10/06/09 14:51	10/08/09 02:16	11141-16-5	
PCB-1242 (Aroclor 1242)	ND	Total ug	1.0	1	10/06/09 14:51	10/08/09 02:16	53469-21-9	
PCB-1248 (Aroclor 1248)	ND	Total ug	1.0	1	10/06/09 14:51	10/08/09 02:16	12672-29-6	
PCB-1254 (Aroclor 1254)	ND	Total ug	1.0	1	10/06/09 14:51	10/08/09 02:16	11097-69-1	
PCB-1260 (Aroclor 1260)	**2.0**	Total ug	1.0	1	10/06/09 14:51	10/08/09 02:16	11096-82-5	
PCB-1268 (Aroclor 1268)	ND	Total ug	1.0	1	10/06/09 14:51	10/08/09 02:16	11100-14-4	
Tetrachloro-m-xylene (S)	79	%	47-150	1	10/06/09 14:51	10/08/09 02:16	877-09-8	
Decachlorobiphenyl (S)	73	%	40-150	1	10/06/09 14:51	10/08/09 02:16	2051-24-3	

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

ANALYTICAL RESULTS

Project: SPX LINDBERG 9M0909245
Pace Project No.: 10113975

Sample: B6 **Lab ID: 10113975016** Collected: 10/01/09 02:10 Received: 10/03/09 09:50 Matrix: Wipe

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8082 GCS PCB Wipe	Analytical Method: EPA 8082 Preparation Method: EPA 3580 (Wipe)							
PCB-1016 (Aroclor 1016)	ND	Total ug	1.0	1	10/06/09 14:51	10/08/09 02:32	12674-11-2	
PCB-1221 (Aroclor 1221)	ND	Total ug	1.0	1	10/06/09 14:51	10/08/09 02:32	11104-28-2	
PCB-1232 (Aroclor 1232)	ND	Total ug	1.0	1	10/06/09 14:51	10/08/09 02:32	11141-16-5	
PCB-1242 (Aroclor 1242)	ND	Total ug	1.0	1	10/06/09 14:51	10/08/09 02:32	53469-21-9	
PCB-1248 (Aroclor 1248)	ND	Total ug	1.0	1	10/06/09 14:51	10/08/09 02:32	12672-29-6	
PCB-1254 (Aroclor 1254)	ND	Total ug	1.0	1	10/06/09 14:51	10/08/09 02:32	11097-69-1	
PCB-1260 (Aroclor 1260)	**23.2**	Total ug	1.0	1	10/06/09 14:51	10/08/09 02:32	11096-82-5	
PCB-1268 (Aroclor 1268)	ND	Total ug	1.0	1	10/06/09 14:51	10/08/09 02:32	11100-14-4	
Tetrachloro-m-xylene (S)	82	%	47-150	1	10/06/09 14:51	10/08/09 02:32	877-09-8	
Decachlorobiphenyl (S)	70	%	40-150	1	10/06/09 14:51	10/08/09 02:32	2051-24-3	

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

ANALYTICAL RESULTS

Project: SPX LINDBERG 9M0909245
Pace Project No.: 10113975

Sample: B7 **Lab ID: 10113975017** Collected: 10/01/09 02:20 Received: 10/03/09 09:50 Matrix: Wipe

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8082 GCS PCB Wipe	Analytical Method: EPA 8082 Preparation Method: EPA 3580 (Wipe)							
PCB-1016 (Aroclor 1016)	ND	Total ug	1.0	1	10/06/09 14:51	10/08/09 03:20	12674-11-2	
PCB-1221 (Aroclor 1221)	ND	Total ug	1.0	1	10/06/09 14:51	10/08/09 03:20	11104-28-2	
PCB-1232 (Aroclor 1232)	ND	Total ug	1.0	1	10/06/09 14:51	10/08/09 03:20	11141-16-5	
PCB-1242 (Aroclor 1242)	ND	Total ug	1.0	1	10/06/09 14:51	10/08/09 03:20	53469-21-9	
PCB-1248 (Aroclor 1248)	ND	Total ug	1.0	1	10/06/09 14:51	10/08/09 03:20	12672-29-6	
PCB-1254 (Aroclor 1254)	ND	Total ug	1.0	1	10/06/09 14:51	10/08/09 03:20	11097-69-1	
PCB-1260 (Aroclor 1260)	**11.5**	Total ug	1.0	1	10/06/09 14:51	10/08/09 03:20	11096-82-5	
PCB-1268 (Aroclor 1268)	ND	Total ug	1.0	1	10/06/09 14:51	10/08/09 03:20	11100-14-4	
Tetrachloro-m-xylene (S)	85	%	47-150	1	10/06/09 14:51	10/08/09 03:20	877-09-8	
Decachlorobiphenyl (S)	71	%	40-150	1	10/06/09 14:51	10/08/09 03:20	2051-24-3	

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

ANALYTICAL RESULTS

Project: SPX LINDBERG 9M0909245
Pace Project No.: 10113975

Sample: B8 **Lab ID: 10113975018** Collected: 10/01/09 03:55 Received: 10/03/09 09:50 Matrix: Wipe

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8082 GCS PCB Wipe	Analytical Method: EPA 8082 Preparation Method: EPA 3580 (Wipe)							
PCB-1016 (Aroclor 1016)	ND	Total ug	1.0	1	10/06/09 14:51	10/08/09 03:36	12674-11-2	
PCB-1221 (Aroclor 1221)	ND	Total ug	1.0	1	10/06/09 14:51	10/08/09 03:36	11104-28-2	
PCB-1232 (Aroclor 1232)	ND	Total ug	1.0	1	10/06/09 14:51	10/08/09 03:36	11141-16-5	
PCB-1242 (Aroclor 1242)	ND	Total ug	1.0	1	10/06/09 14:51	10/08/09 03:36	53469-21-9	
PCB-1248 (Aroclor 1248)	ND	Total ug	1.0	1	10/06/09 14:51	10/08/09 03:36	12672-29-6	
PCB-1254 (Aroclor 1254)	ND	Total ug	1.0	1	10/06/09 14:51	10/08/09 03:36	11097-69-1	
PCB-1260 (Aroclor 1260)	**2.1**	Total ug	1.0	1	10/06/09 14:51	10/08/09 03:36	11096-82-5	
PCB-1268 (Aroclor 1268)	ND	Total ug	1.0	1	10/06/09 14:51	10/08/09 03:36	11100-14-4	
Tetrachloro-m-xylene (S)	75	%	47-150	1	10/06/09 14:51	10/08/09 03:36	877-09-8	
Decachlorobiphenyl (S)	75	%	40-150	1	10/06/09 14:51	10/08/09 03:36	2051-24-3	

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

ANALYTICAL RESULTS

Project: SPX LINDBERG 9M0909245
Pace Project No.: 10113975

Sample: B9 **Lab ID: 10113975019** Collected: 10/01/09 04:05 Received: 10/03/09 09:50 Matrix: Wipe

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8082 GCS PCB Wipe	Analytical Method: EPA 8082 Preparation Method: EPA 3580 (Wipe)							
PCB-1016 (Aroclor 1016)	ND	Total ug	1.0	1	10/06/09 14:51	10/08/09 03:52	12674-11-2	
PCB-1221 (Aroclor 1221)	ND	Total ug	1.0	1	10/06/09 14:51	10/08/09 03:52	11104-28-2	
PCB-1232 (Aroclor 1232)	ND	Total ug	1.0	1	10/06/09 14:51	10/08/09 03:52	11141-16-5	
PCB-1242 (Aroclor 1242)	ND	Total ug	1.0	1	10/06/09 14:51	10/08/09 03:52	53469-21-9	
PCB-1248 (Aroclor 1248)	ND	Total ug	1.0	1	10/06/09 14:51	10/08/09 03:52	12672-29-6	
PCB-1254 (Aroclor 1254)	ND	Total ug	1.0	1	10/06/09 14:51	10/08/09 03:52	11097-69-1	
PCB-1260 (Aroclor 1260)	ND	Total ug	1.0	1	10/06/09 14:51	10/08/09 03:52	11096-82-5	
PCB-1268 (Aroclor 1268)	ND	Total ug	1.0	1	10/06/09 14:51	10/08/09 03:52	11100-14-4	
Tetrachloro-m-xylene (S)	100	%	47-150	1	10/06/09 14:51	10/08/09 03:52	877-09-8	
Decachlorobiphenyl (S)	91	%	40-150	1	10/06/09 14:51	10/08/09 03:52	2051-24-3	

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

ANALYTICAL RESULTS

Project: SPX LINDBERG 9M0909245
Pace Project No.: 10113975

Sample: A.5-9.5 **Lab ID: 10113975020** Collected: 10/01/09 04:10 Received: 10/03/09 09:50 Matrix: Wipe

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8082 GCS PCB Wipe	Analytical Method: EPA 8082 Preparation Method: EPA 3580 (Wipe)							
PCB-1016 (Aroclor 1016)	ND	Total ug	1.0	1	10/06/09 14:51	10/08/09 04:08	12674-11-2	
PCB-1221 (Aroclor 1221)	ND	Total ug	1.0	1	10/06/09 14:51	10/08/09 04:08	11104-28-2	
PCB-1232 (Aroclor 1232)	ND	Total ug	1.0	1	10/06/09 14:51	10/08/09 04:08	11141-16-5	
PCB-1242 (Aroclor 1242)	ND	Total ug	1.0	1	10/06/09 14:51	10/08/09 04:08	53469-21-9	
PCB-1248 (Aroclor 1248)	ND	Total ug	1.0	1	10/06/09 14:51	10/08/09 04:08	12672-29-6	
PCB-1254 (Aroclor 1254)	ND	Total ug	1.0	1	10/06/09 14:51	10/08/09 04:08	11097-69-1	
PCB-1260 (Aroclor 1260)	ND	Total ug	1.0	1	10/06/09 14:51	10/08/09 04:08	11096-82-5	
PCB-1268 (Aroclor 1268)	ND	Total ug	1.0	1	10/06/09 14:51	10/08/09 04:08	11100-14-4	
Tetrachloro-m-xylene (S)	88	%	47-150	1	10/06/09 14:51	10/08/09 04:08	877-09-8	
Decachlorobiphenyl (S)	78	%	40-150	1	10/06/09 14:51	10/08/09 04:08	2051-24-3	

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

ANALYTICAL RESULTS

Project: SPX LINDBERG 9M0909245
Pace Project No.: 10113975

Sample: C2 **Lab ID: 10113975021** Collected: 10/01/09 11:30 Received: 10/03/09 09:50 Matrix: Wipe

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8082 GCS PCB Wipe	Analytical Method: EPA 8082 Preparation Method: EPA 3580 (Wipe)							
PCB-1016 (Aroclor 1016)	ND	Total ug	1.0	1	10/06/09 14:50	10/08/09 18:02	12674-11-2	
PCB-1221 (Aroclor 1221)	ND	Total ug	1.0	1	10/06/09 14:50	10/08/09 18:02	11104-28-2	
PCB-1232 (Aroclor 1232)	ND	Total ug	1.0	1	10/06/09 14:50	10/08/09 18:02	11141-16-5	
PCB-1242 (Aroclor 1242)	ND	Total ug	1.0	1	10/06/09 14:50	10/08/09 18:02	53469-21-9	
PCB-1248 (Aroclor 1248)	ND	Total ug	1.0	1	10/06/09 14:50	10/08/09 18:02	12672-29-6	
PCB-1254 (Aroclor 1254)	ND	Total ug	1.0	1	10/06/09 14:50	10/08/09 18:02	11097-69-1	
PCB-1260 (Aroclor 1260)	**3.0**	Total ug	1.0	1	10/06/09 14:50	10/08/09 18:02	11096-82-5	
PCB-1268 (Aroclor 1268)	ND	Total ug	1.0	1	10/06/09 14:50	10/08/09 18:02	11100-14-4	
Tetrachloro-m-xylene (S)	69	%	47-150	1	10/06/09 14:50	10/08/09 18:02	877-09-8	
Decachlorobiphenyl (S)	64	%	40-150	1	10/06/09 14:50	10/08/09 18:02	2051-24-3	

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

ANALYTICAL RESULTS

Project: SPX LINDBERG 9M0909245
Pace Project No.: 10113975

Sample: C.5-2.5 **Lab ID: 10113975022** Collected: 10/01/09 11:35 Received: 10/03/09 09:50 Matrix: Wipe

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8082 GCS PCB Wipe	Analytical Method: EPA 8082 Preparation Method: EPA 3580 (Wipe)							
PCB-1016 (Aroclor 1016)	ND	Total ug	1.0	1	10/06/09 14:50	10/08/09 18:18	12674-11-2	
PCB-1221 (Aroclor 1221)	ND	Total ug	1.0	1	10/06/09 14:50	10/08/09 18:18	11104-28-2	
PCB-1232 (Aroclor 1232)	ND	Total ug	1.0	1	10/06/09 14:50	10/08/09 18:18	11141-16-5	
PCB-1242 (Aroclor 1242)	ND	Total ug	1.0	1	10/06/09 14:50	10/08/09 18:18	53469-21-9	
PCB-1248 (Aroclor 1248)	ND	Total ug	1.0	1	10/06/09 14:50	10/08/09 18:18	12672-29-6	
PCB-1254 (Aroclor 1254)	ND	Total ug	1.0	1	10/06/09 14:50	10/08/09 18:18	11097-69-1	
PCB-1260 (Aroclor 1260)	**4.0**	Total ug	1.0	1	10/06/09 14:50	10/08/09 18:18	11096-82-5	
PCB-1268 (Aroclor 1268)	ND	Total ug	1.0	1	10/06/09 14:50	10/08/09 18:18	11100-14-4	
Tetrachloro-m-xylene (S)	70	%	47-150	1	10/06/09 14:50	10/08/09 18:18	877-09-8	
Decachlorobiphenyl (S)	67	%	40-150	1	10/06/09 14:50	10/08/09 18:18	2051-24-3	

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

ANALYTICAL RESULTS

Project: SPX LINDBERG 9M0909245
Pace Project No.: 10113975

Sample: C3 **Lab ID: 10113975023** Collected: 10/01/09 01:30 Received: 10/03/09 09:50 Matrix: Wipe

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8082 GCS PCB Wipe	Analytical Method: EPA 8082 Preparation Method: EPA 3580 (Wipe)							
PCB-1016 (Aroclor 1016)	ND	Total ug	1.0	1	10/06/09 14:50	10/08/09 18:34	12674-11-2	
PCB-1221 (Aroclor 1221)	ND	Total ug	1.0	1	10/06/09 14:50	10/08/09 18:34	11104-28-2	
PCB-1232 (Aroclor 1232)	ND	Total ug	1.0	1	10/06/09 14:50	10/08/09 18:34	11141-16-5	
PCB-1242 (Aroclor 1242)	ND	Total ug	1.0	1	10/06/09 14:50	10/08/09 18:34	53469-21-9	
PCB-1248 (Aroclor 1248)	ND	Total ug	1.0	1	10/06/09 14:50	10/08/09 18:34	12672-29-6	
PCB-1254 (Aroclor 1254)	ND	Total ug	1.0	1	10/06/09 14:50	10/08/09 18:34	11097-69-1	
PCB-1260 (Aroclor 1260)	**5.6**	Total ug	1.0	1	10/06/09 14:50	10/08/09 18:34	11096-82-5	
PCB-1268 (Aroclor 1268)	ND	Total ug	1.0	1	10/06/09 14:50	10/08/09 18:34	11100-14-4	
Tetrachloro-m-xylene (S)	78	%	47-150	1	10/06/09 14:50	10/08/09 18:34	877-09-8	
Decachlorobiphenyl (S)	64	%	40-150	1	10/06/09 14:50	10/08/09 18:34	2051-24-3	

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

ANALYTICAL RESULTS

Project: SPX LINDBERG 9M0909245
Pace Project No.: 10113975

Sample: C4 **Lab ID: 10113975024** Collected: 10/01/09 01:35 Received: 10/03/09 09:50 Matrix: Wipe

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8082 GCS PCB Wipe	Analytical Method: EPA 8082 Preparation Method: EPA 3580 (Wipe)							
PCB-1016 (Aroclor 1016)	ND	Total ug	1.0	1	10/06/09 14:50	10/08/09 18:50	12674-11-2	
PCB-1221 (Aroclor 1221)	ND	Total ug	1.0	1	10/06/09 14:50	10/08/09 18:50	11104-28-2	
PCB-1232 (Aroclor 1232)	ND	Total ug	1.0	1	10/06/09 14:50	10/08/09 18:50	11141-16-5	
PCB-1242 (Aroclor 1242)	ND	Total ug	1.0	1	10/06/09 14:50	10/08/09 18:50	53469-21-9	
PCB-1248 (Aroclor 1248)	ND	Total ug	1.0	1	10/06/09 14:50	10/08/09 18:50	12672-29-6	
PCB-1254 (Aroclor 1254)	ND	Total ug	1.0	1	10/06/09 14:50	10/08/09 18:50	11097-69-1	
PCB-1260 (Aroclor 1260)	**4.5**	Total ug	1.0	1	10/06/09 14:50	10/08/09 18:50	11096-82-5	
PCB-1268 (Aroclor 1268)	ND	Total ug	1.0	1	10/06/09 14:50	10/08/09 18:50	11100-14-4	
Tetrachloro-m-xylene (S)	87	%	47-150	1	10/06/09 14:50	10/08/09 18:50	877-09-8	
Decachlorobiphenyl (S)	73	%	40-150	1	10/06/09 14:50	10/08/09 18:50	2051-24-3	

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

ANALYTICAL RESULTS

Project: SPX LINDBERG 9M0909245
Pace Project No.: 10113975

Sample: C5 **Lab ID: 10113975025** Collected: 10/01/09 01:50 Received: 10/03/09 09:50 Matrix: Wipe

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8082 GCS PCB Wipe	Analytical Method: EPA 8082 Preparation Method: EPA 3580 (Wipe)							
PCB-1016 (Aroclor 1016)	ND	Total ug	1.0	1	10/06/09 14:50	10/08/09 19:06	12674-11-2	
PCB-1221 (Aroclor 1221)	ND	Total ug	1.0	1	10/06/09 14:50	10/08/09 19:06	11104-28-2	
PCB-1232 (Aroclor 1232)	ND	Total ug	1.0	1	10/06/09 14:50	10/08/09 19:06	11141-16-5	
PCB-1242 (Aroclor 1242)	ND	Total ug	1.0	1	10/06/09 14:50	10/08/09 19:06	53469-21-9	
PCB-1248 (Aroclor 1248)	ND	Total ug	1.0	1	10/06/09 14:50	10/08/09 19:06	12672-29-6	
PCB-1254 (Aroclor 1254)	ND	Total ug	1.0	1	10/06/09 14:50	10/08/09 19:06	11097-69-1	
PCB-1260 (Aroclor 1260)	ND	Total ug	1.0	1	10/06/09 14:50	10/08/09 19:06	11096-82-5	
PCB-1268 (Aroclor 1268)	ND	Total ug	1.0	1	10/06/09 14:50	10/08/09 19:06	11100-14-4	
Tetrachloro-m-xylene (S)	79	%	47-150	1	10/06/09 14:50	10/08/09 19:06	877-09-8	
Decachlorobiphenyl (S)	73	%	40-150	1	10/06/09 14:50	10/08/09 19:06	2051-24-3	

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

ANALYTICAL RESULTS

Project: SPX LINDBERG 9M0909245
Pace Project No.: 10113975

Sample: C6 **Lab ID: 10113975026** Collected: 10/01/09 02:30 Received: 10/03/09 09:50 Matrix: Wipe

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8082 GCS PCB Wipe	Analytical Method: EPA 8082 Preparation Method: EPA 3580 (Wipe)							
PCB-1016 (Aroclor 1016)	ND	Total ug	1.0	1	10/06/09 14:50	10/08/09 19:22	12674-11-2	
PCB-1221 (Aroclor 1221)	ND	Total ug	1.0	1	10/06/09 14:50	10/08/09 19:22	11104-28-2	
PCB-1232 (Aroclor 1232)	ND	Total ug	1.0	1	10/06/09 14:50	10/08/09 19:22	11141-16-5	
PCB-1242 (Aroclor 1242)	ND	Total ug	1.0	1	10/06/09 14:50	10/08/09 19:22	53469-21-9	
PCB-1248 (Aroclor 1248)	ND	Total ug	1.0	1	10/06/09 14:50	10/08/09 19:22	12672-29-6	
PCB-1254 (Aroclor 1254)	ND	Total ug	1.0	1	10/06/09 14:50	10/08/09 19:22	11097-69-1	
PCB-1260 (Aroclor 1260)	ND	Total ug	1.0	1	10/06/09 14:50	10/08/09 19:22	11096-82-5	
PCB-1268 (Aroclor 1268)	ND	Total ug	1.0	1	10/06/09 14:50	10/08/09 19:22	11100-14-4	
Tetrachloro-m-xylene (S)	83	%	47-150	1	10/06/09 14:50	10/08/09 19:22	877-09-8	
Decachlorobiphenyl (S)	77	%	40-150	1	10/06/09 14:50	10/08/09 19:22	2051-24-3	

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

ANALYTICAL RESULTS

Project: SPX LINDBERG 9M0909245
Pace Project No.: 10113975

Sample: C.5-6.5 **Lab ID: 10113975027** Collected: 10/01/09 12:55 Received: 10/03/09 09:50 Matrix: Wipe

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8082 GCS PCB Wipe	Analytical Method: EPA 8082 Preparation Method: EPA 3580 (Wipe)							
PCB-1016 (Aroclor 1016)	ND	Total ug	1.0	1	10/06/09 14:50	10/08/09 19:38	12674-11-2	
PCB-1221 (Aroclor 1221)	ND	Total ug	1.0	1	10/06/09 14:50	10/08/09 19:38	11104-28-2	
PCB-1232 (Aroclor 1232)	ND	Total ug	1.0	1	10/06/09 14:50	10/08/09 19:38	11141-16-5	
PCB-1242 (Aroclor 1242)	ND	Total ug	1.0	1	10/06/09 14:50	10/08/09 19:38	53469-21-9	
PCB-1248 (Aroclor 1248)	ND	Total ug	1.0	1	10/06/09 14:50	10/08/09 19:38	12672-29-6	
PCB-1254 (Aroclor 1254)	ND	Total ug	1.0	1	10/06/09 14:50	10/08/09 19:38	11097-69-1	
PCB-1260 (Aroclor 1260)	ND	Total ug	1.0	1	10/06/09 14:50	10/08/09 19:38	11096-82-5	
PCB-1268 (Aroclor 1268)	ND	Total ug	1.0	1	10/06/09 14:50	10/08/09 19:38	11100-14-4	
Tetrachloro-m-xylene (S)	79	%	47-150	1	10/06/09 14:50	10/08/09 19:38	877-09-8	
Decachlorobiphenyl (S)	75	%	40-150	1	10/06/09 14:50	10/08/09 19:38	2051-24-3	

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

ANALYTICAL RESULTS

Project: SPX LINDBERG 9M0909245
Pace Project No.: 10113975

Sample: C7 **Lab ID: 10113975028** Collected: 10/01/09 02:35 Received: 10/03/09 09:50 Matrix: Wipe

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8082 GCS PCB Wipe	Analytical Method: EPA 8082 Preparation Method: EPA 3580 (Wipe)							
PCB-1016 (Aroclor 1016)	ND	Total ug	1.0	1	10/06/09 14:50	10/08/09 20:42	12674-11-2	
PCB-1221 (Aroclor 1221)	ND	Total ug	1.0	1	10/06/09 14:50	10/08/09 20:42	11104-28-2	
PCB-1232 (Aroclor 1232)	ND	Total ug	1.0	1	10/06/09 14:50	10/08/09 20:42	11141-16-5	
PCB-1242 (Aroclor 1242)	ND	Total ug	1.0	1	10/06/09 14:50	10/08/09 20:42	53469-21-9	
PCB-1248 (Aroclor 1248)	ND	Total ug	1.0	1	10/06/09 14:50	10/08/09 20:42	12672-29-6	
PCB-1254 (Aroclor 1254)	ND	Total ug	1.0	1	10/06/09 14:50	10/08/09 20:42	11097-69-1	
PCB-1260 (Aroclor 1260)	**1.8**	Total ug	1.0	1	10/06/09 14:50	10/08/09 20:42	11096-82-5	
PCB-1268 (Aroclor 1268)	ND	Total ug	1.0	1	10/06/09 14:50	10/08/09 20:42	11100-14-4	
Tetrachloro-m-xylene (S)	77	%	47-150	1	10/06/09 14:50	10/08/09 20:42	877-09-8	
Decachlorobiphenyl (S)	71	%	40-150	1	10/06/09 14:50	10/08/09 20:42	2051-24-3	

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

ANALYTICAL RESULTS

Project: SPX LINDBERG 9M0909245
Pace Project No.: 10113975

Sample: C8 **Lab ID: 10113975029** Collected: 10/01/09 02:40 Received: 10/03/09 09:50 Matrix: Wipe

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8082 GCS PCB Wipe	Analytical Method: EPA 8082 Preparation Method: EPA 3580 (Wipe)							
PCB-1016 (Aroclor 1016)	ND	Total ug	1.0	1	10/06/09 14:50	10/08/09 20:58	12674-11-2	
PCB-1221 (Aroclor 1221)	ND	Total ug	1.0	1	10/06/09 14:50	10/08/09 20:58	11104-28-2	
PCB-1232 (Aroclor 1232)	ND	Total ug	1.0	1	10/06/09 14:50	10/08/09 20:58	11141-16-5	
PCB-1242 (Aroclor 1242)	ND	Total ug	1.0	1	10/06/09 14:50	10/08/09 20:58	53469-21-9	
PCB-1248 (Aroclor 1248)	ND	Total ug	1.0	1	10/06/09 14:50	10/08/09 20:58	12672-29-6	
PCB-1254 (Aroclor 1254)	ND	Total ug	1.0	1	10/06/09 14:50	10/08/09 20:58	11097-69-1	
PCB-1260 (Aroclor 1260)	**7.2**	Total ug	1.0	1	10/06/09 14:50	10/08/09 20:58	11096-82-5	
PCB-1268 (Aroclor 1268)	ND	Total ug	1.0	1	10/06/09 14:50	10/08/09 20:58	11100-14-4	
Tetrachloro-m-xylene (S)	85	%	47-150	1	10/06/09 14:50	10/08/09 20:58	877-09-8	
Decachlorobiphenyl (S)	79	%	40-150	1	10/06/09 14:50	10/08/09 20:58	2051-24-3	

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

ANALYTICAL RESULTS

Project: SPX LINDBERG 9M0909245
Pace Project No.: 10113975

Sample: C.5-8.5 **Lab ID: 10113975030** Collected: 10/01/09 02:55 Received: 10/03/09 09:50 Matrix: Wipe

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8082 GCS PCB Wipe	Analytical Method: EPA 8082 Preparation Method: EPA 3580 (Wipe)							
PCB-1016 (Aroclor 1016)	ND	Total ug	1.0	1	10/06/09 14:50	10/08/09 21:14	12674-11-2	
PCB-1221 (Aroclor 1221)	ND	Total ug	1.0	1	10/06/09 14:50	10/08/09 21:14	11104-28-2	
PCB-1232 (Aroclor 1232)	ND	Total ug	1.0	1	10/06/09 14:50	10/08/09 21:14	11141-16-5	
PCB-1242 (Aroclor 1242)	ND	Total ug	1.0	1	10/06/09 14:50	10/08/09 21:14	53469-21-9	
PCB-1248 (Aroclor 1248)	ND	Total ug	1.0	1	10/06/09 14:50	10/08/09 21:14	12672-29-6	
PCB-1254 (Aroclor 1254)	ND	Total ug	1.0	1	10/06/09 14:50	10/08/09 21:14	11097-69-1	
PCB-1260 (Aroclor 1260)	ND	Total ug	1.0	1	10/06/09 14:50	10/08/09 21:14	11096-82-5	
PCB-1268 (Aroclor 1268)	ND	Total ug	1.0	1	10/06/09 14:50	10/08/09 21:14	11100-14-4	
Tetrachloro-m-xylene (S)	79	%	47-150	1	10/06/09 14:50	10/08/09 21:14	877-09-8	
Decachlorobiphenyl (S)	75	%	40-150	1	10/06/09 14:50	10/08/09 21:14	2051-24-3	

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

ANALYTICAL RESULTS

Project: SPX LINDBERG 9M0909245
Pace Project No.: 10113975

Sample: C9 **Lab ID: 10113975031** Collected: 10/01/09 02:50 Received: 10/03/09 09:50 Matrix: Wipe

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8082 GCS PCB Wipe	Analytical Method: EPA 8082 Preparation Method: EPA 3580 (Wipe)							
PCB-1016 (Aroclor 1016)	ND	Total ug	1.0	1	10/06/09 14:50	10/08/09 21:30	12674-11-2	
PCB-1221 (Aroclor 1221)	ND	Total ug	1.0	1	10/06/09 14:50	10/08/09 21:30	11104-28-2	
PCB-1232 (Aroclor 1232)	ND	Total ug	1.0	1	10/06/09 14:50	10/08/09 21:30	11141-16-5	
PCB-1242 (Aroclor 1242)	ND	Total ug	1.0	1	10/06/09 14:50	10/08/09 21:30	53469-21-9	
PCB-1248 (Aroclor 1248)	ND	Total ug	1.0	1	10/06/09 14:50	10/08/09 21:30	12672-29-6	
PCB-1254 (Aroclor 1254)	ND	Total ug	1.0	1	10/06/09 14:50	10/08/09 21:30	11097-69-1	
PCB-1260 (Aroclor 1260)	ND	Total ug	1.0	1	10/06/09 14:50	10/08/09 21:30	11096-82-5	
PCB-1268 (Aroclor 1268)	ND	Total ug	1.0	1	10/06/09 14:50	10/08/09 21:30	11100-14-4	
Tetrachloro-m-xylene (S)	77	%	47-150	1	10/06/09 14:50	10/08/09 21:30	877-09-8	
Decachlorobiphenyl (S)	70	%	40-150	1	10/06/09 14:50	10/08/09 21:30	2051-24-3	

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

ANALYTICAL RESULTS

Project: SPX LINDBERG 9M0909245
Pace Project No.: 10113975

Sample: C.5-9 **Lab ID: 10113975032** Collected: 10/01/09 03:15 Received: 10/03/09 09:50 Matrix: Wipe

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8082 GCS PCB Wipe	Analytical Method: EPA 8082 Preparation Method: EPA 3580 (Wipe)							
PCB-1016 (Aroclor 1016)	ND	Total ug	1.0	1	10/06/09 14:50	10/08/09 21:46	12674-11-2	
PCB-1221 (Aroclor 1221)	ND	Total ug	1.0	1	10/06/09 14:50	10/08/09 21:46	11104-28-2	
PCB-1232 (Aroclor 1232)	ND	Total ug	1.0	1	10/06/09 14:50	10/08/09 21:46	11141-16-5	
PCB-1242 (Aroclor 1242)	ND	Total ug	1.0	1	10/06/09 14:50	10/08/09 21:46	53469-21-9	
PCB-1248 (Aroclor 1248)	ND	Total ug	1.0	1	10/06/09 14:50	10/08/09 21:46	12672-29-6	
PCB-1254 (Aroclor 1254)	ND	Total ug	1.0	1	10/06/09 14:50	10/08/09 21:46	11097-69-1	
PCB-1260 (Aroclor 1260)	ND	Total ug	1.0	1	10/06/09 14:50	10/08/09 21:46	11096-82-5	
PCB-1268 (Aroclor 1268)	ND	Total ug	1.0	1	10/06/09 14:50	10/08/09 21:46	11100-14-4	
Tetrachloro-m-xylene (S)	79	%	47-150	1	10/06/09 14:50	10/08/09 21:46	877-09-8	
Decachlorobiphenyl (S)	73	%	40-150	1	10/06/09 14:50	10/08/09 21:46	2051-24-3	

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

ANALYTICAL RESULTS

Project: SPX LINDBERG 9M0909245
Pace Project No.: 10113975

Sample: D2 **Lab ID: 10113975033** Collected: 10/01/09 11:40 Received: 10/03/09 09:50 Matrix: Wipe

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8082 GCS PCB Wipe	Analytical Method: EPA 8082 Preparation Method: EPA 3580 (Wipe)							
PCB-1016 (Aroclor 1016)	ND	Total ug	1.0	1	10/06/09 14:50	10/08/09 22:02	12674-11-2	
PCB-1221 (Aroclor 1221)	ND	Total ug	1.0	1	10/06/09 14:50	10/08/09 22:02	11104-28-2	
PCB-1232 (Aroclor 1232)	ND	Total ug	1.0	1	10/06/09 14:50	10/08/09 22:02	11141-16-5	
PCB-1242 (Aroclor 1242)	ND	Total ug	1.0	1	10/06/09 14:50	10/08/09 22:02	53469-21-9	
PCB-1248 (Aroclor 1248)	ND	Total ug	1.0	1	10/06/09 14:50	10/08/09 22:02	12672-29-6	
PCB-1254 (Aroclor 1254)	ND	Total ug	1.0	1	10/06/09 14:50	10/08/09 22:02	11097-69-1	
PCB-1260 (Aroclor 1260)	ND	Total ug	1.0	1	10/06/09 14:50	10/08/09 22:02	11096-82-5	
PCB-1268 (Aroclor 1268)	ND	Total ug	1.0	1	10/06/09 14:50	10/08/09 22:02	11100-14-4	
Tetrachloro-m-xylene (S)	91	%	47-150	1	10/06/09 14:50	10/08/09 22:02	877-09-8	
Decachlorobiphenyl (S)	87	%	40-150	1	10/06/09 14:50	10/08/09 22:02	2051-24-3	

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

ANALYTICAL RESULTS

Project: SPX LINDBERG 9M0909245
Pace Project No.: 10113975

Sample: D3 **Lab ID: 10113975034** Collected: 10/01/09 12:30 Received: 10/03/09 09:50 Matrix: Wipe

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8082 GCS PCB Wipe	Analytical Method: EPA 8082 Preparation Method: EPA 3580 (Wipe)							
PCB-1016 (Aroclor 1016)	ND	Total ug	1.0	1	10/06/09 14:50	10/08/09 22:18	12674-11-2	
PCB-1221 (Aroclor 1221)	ND	Total ug	1.0	1	10/06/09 14:50	10/08/09 22:18	11104-28-2	
PCB-1232 (Aroclor 1232)	ND	Total ug	1.0	1	10/06/09 14:50	10/08/09 22:18	11141-16-5	
PCB-1242 (Aroclor 1242)	ND	Total ug	1.0	1	10/06/09 14:50	10/08/09 22:18	53469-21-9	
PCB-1248 (Aroclor 1248)	ND	Total ug	1.0	1	10/06/09 14:50	10/08/09 22:18	12672-29-6	
PCB-1254 (Aroclor 1254)	ND	Total ug	1.0	1	10/06/09 14:50	10/08/09 22:18	11097-69-1	
PCB-1260 (Aroclor 1260)	ND	Total ug	1.0	1	10/06/09 14:50	10/08/09 22:18	11096-82-5	
PCB-1268 (Aroclor 1268)	ND	Total ug	1.0	1	10/06/09 14:50	10/08/09 22:18	11100-14-4	
Tetrachloro-m-xylene (S)	78	%	47-150	1	10/06/09 14:50	10/08/09 22:18	877-09-8	
Decachlorobiphenyl (S)	75	%	40-150	1	10/06/09 14:50	10/08/09 22:18	2051-24-3	

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

ANALYTICAL RESULTS

Project: SPX LINDBERG 9M0909245
Pace Project No.: 10113975

Sample: D4 **Lab ID: 10113975035** Collected: 10/01/09 12:40 Received: 10/03/09 09:50 Matrix: Wipe

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8082 GCS PCB Wipe	Analytical Method: EPA 8082 Preparation Method: EPA 3580 (Wipe)							
PCB-1016 (Aroclor 1016)	ND	Total ug	1.0	1	10/06/09 14:50	10/08/09 22:34	12674-11-2	
PCB-1221 (Aroclor 1221)	ND	Total ug	1.0	1	10/06/09 14:50	10/08/09 22:34	11104-28-2	
PCB-1232 (Aroclor 1232)	ND	Total ug	1.0	1	10/06/09 14:50	10/08/09 22:34	11141-16-5	
PCB-1242 (Aroclor 1242)	ND	Total ug	1.0	1	10/06/09 14:50	10/08/09 22:34	53469-21-9	
PCB-1248 (Aroclor 1248)	ND	Total ug	1.0	1	10/06/09 14:50	10/08/09 22:34	12672-29-6	
PCB-1254 (Aroclor 1254)	ND	Total ug	1.0	1	10/06/09 14:50	10/08/09 22:34	11097-69-1	
PCB-1260 (Aroclor 1260)	ND	Total ug	1.0	1	10/06/09 14:50	10/08/09 22:34	11096-82-5	
PCB-1268 (Aroclor 1268)	ND	Total ug	1.0	1	10/06/09 14:50	10/08/09 22:34	11100-14-4	
Tetrachloro-m-xylene (S)	79	%	47-150	1	10/06/09 14:50	10/08/09 22:34	877-09-8	
Decachlorobiphenyl (S)	75	%	40-150	1	10/06/09 14:50	10/08/09 22:34	2051-24-3	

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

ANALYTICAL RESULTS

Project: SPX LINDBERG 9M0909245
Pace Project No.: 10113975

Sample: D5 **Lab ID: 10113975036** Collected: 10/01/09 12:45 Received: 10/03/09 09:50 Matrix: Wipe

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8082 GCS PCB Wipe	Analytical Method: EPA 8082 Preparation Method: EPA 3580 (Wipe)							
PCB-1016 (Aroclor 1016)	ND	Total ug	1.0	1	10/06/09 14:50	10/08/09 22:50	12674-11-2	
PCB-1221 (Aroclor 1221)	ND	Total ug	1.0	1	10/06/09 14:50	10/08/09 22:50	11104-28-2	
PCB-1232 (Aroclor 1232)	ND	Total ug	1.0	1	10/06/09 14:50	10/08/09 22:50	11141-16-5	
PCB-1242 (Aroclor 1242)	ND	Total ug	1.0	1	10/06/09 14:50	10/08/09 22:50	53469-21-9	
PCB-1248 (Aroclor 1248)	ND	Total ug	1.0	1	10/06/09 14:50	10/08/09 22:50	12672-29-6	
PCB-1254 (Aroclor 1254)	ND	Total ug	1.0	1	10/06/09 14:50	10/08/09 22:50	11097-69-1	
PCB-1260 (Aroclor 1260)	ND	Total ug	1.0	1	10/06/09 14:50	10/08/09 22:50	11096-82-5	
PCB-1268 (Aroclor 1268)	ND	Total ug	1.0	1	10/06/09 14:50	10/08/09 22:50	11100-14-4	
Tetrachloro-m-xylene (S)	82	%	47-150	1	10/06/09 14:50	10/08/09 22:50	877-09-8	
Decachlorobiphenyl (S)	80	%	40-150	1	10/06/09 14:50	10/08/09 22:50	2051-24-3	

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

ANALYTICAL RESULTS

Project: SPX LINDBERG 9M0909245
Pace Project No.: 10113975

Sample: D6 **Lab ID: 10113975037** Collected: 10/01/09 12:50 Received: 10/03/09 09:50 Matrix: Wipe

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8082 GCS PCB Wipe	Analytical Method: EPA 8082 Preparation Method: EPA 3580 (Wipe)							
PCB-1016 (Aroclor 1016)	ND	Total ug	1.0	1	10/06/09 14:50	10/08/09 23:38	12674-11-2	
PCB-1221 (Aroclor 1221)	ND	Total ug	1.0	1	10/06/09 14:50	10/08/09 23:38	11104-28-2	
PCB-1232 (Aroclor 1232)	ND	Total ug	1.0	1	10/06/09 14:50	10/08/09 23:38	11141-16-5	
PCB-1242 (Aroclor 1242)	ND	Total ug	1.0	1	10/06/09 14:50	10/08/09 23:38	53469-21-9	
PCB-1248 (Aroclor 1248)	ND	Total ug	1.0	1	10/06/09 14:50	10/08/09 23:38	12672-29-6	
PCB-1254 (Aroclor 1254)	ND	Total ug	1.0	1	10/06/09 14:50	10/08/09 23:38	11097-69-1	
PCB-1260 (Aroclor 1260)	**1.0**	Total ug	1.0	1	10/06/09 14:50	10/08/09 23:38	11096-82-5	
PCB-1268 (Aroclor 1268)	ND	Total ug	1.0	1	10/06/09 14:50	10/08/09 23:38	11100-14-4	
Tetrachloro-m-xylene (S)	81	%	47-150	1	10/06/09 14:50	10/08/09 23:38	877-09-8	
Decachlorobiphenyl (S)	74	%	40-150	1	10/06/09 14:50	10/08/09 23:38	2051-24-3	

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

ANALYTICAL RESULTS

Project: SPX LINDBERG 9M0909245
Pace Project No.: 10113975

Sample: D7 **Lab ID: 10113975038** Collected: 10/01/09 01:00 Received: 10/03/09 09:50 Matrix: Wipe

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8082 GCS PCB Wipe	Analytical Method: EPA 8082 Preparation Method: EPA 3580 (Wipe)							
PCB-1016 (Aroclor 1016)	ND	Total ug	1.0	1	10/06/09 14:50	10/08/09 23:54	12674-11-2	
PCB-1221 (Aroclor 1221)	ND	Total ug	1.0	1	10/06/09 14:50	10/08/09 23:54	11104-28-2	
PCB-1232 (Aroclor 1232)	ND	Total ug	1.0	1	10/06/09 14:50	10/08/09 23:54	11141-16-5	
PCB-1242 (Aroclor 1242)	ND	Total ug	1.0	1	10/06/09 14:50	10/08/09 23:54	53469-21-9	
PCB-1248 (Aroclor 1248)	ND	Total ug	1.0	1	10/06/09 14:50	10/08/09 23:54	12672-29-6	
PCB-1254 (Aroclor 1254)	ND	Total ug	1.0	1	10/06/09 14:50	10/08/09 23:54	11097-69-1	
PCB-1260 (Aroclor 1260)	**3.1**	Total ug	1.0	1	10/06/09 14:50	10/08/09 23:54	11096-82-5	
PCB-1268 (Aroclor 1268)	ND	Total ug	1.0	1	10/06/09 14:50	10/08/09 23:54	11100-14-4	
Tetrachloro-m-xylene (S)	86	%	47-150	1	10/06/09 14:50	10/08/09 23:54	877-09-8	
Decachlorobiphenyl (S)	79	%	40-150	1	10/06/09 14:50	10/08/09 23:54	2051-24-3	

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

ANALYTICAL RESULTS

Project: SPX LINDBERG 9M0909245
Pace Project No.: 10113975

Sample: D8 **Lab ID: 10113975039** Collected: 10/01/09 03:00 Received: 10/03/09 09:50 Matrix: Wipe

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8082 GCS PCB Wipe	Analytical Method: EPA 8082 Preparation Method: EPA 3580 (Wipe)							
PCB-1016 (Aroclor 1016)	ND	Total ug	1.0	1	10/06/09 14:50	10/09/09 00:10	12674-11-2	
PCB-1221 (Aroclor 1221)	ND	Total ug	1.0	1	10/06/09 14:50	10/09/09 00:10	11104-28-2	
PCB-1232 (Aroclor 1232)	ND	Total ug	1.0	1	10/06/09 14:50	10/09/09 00:10	11141-16-5	
PCB-1242 (Aroclor 1242)	ND	Total ug	1.0	1	10/06/09 14:50	10/09/09 00:10	53469-21-9	
PCB-1248 (Aroclor 1248)	ND	Total ug	1.0	1	10/06/09 14:50	10/09/09 00:10	12672-29-6	
PCB-1254 (Aroclor 1254)	ND	Total ug	1.0	1	10/06/09 14:50	10/09/09 00:10	11097-69-1	
PCB-1260 (Aroclor 1260)	ND	Total ug	1.0	1	10/06/09 14:50	10/09/09 00:10	11096-82-5	
PCB-1268 (Aroclor 1268)	ND	Total ug	1.0	1	10/06/09 14:50	10/09/09 00:10	11100-14-4	
Tetrachloro-m-xylene (S)	84	%	47-150	1	10/06/09 14:50	10/09/09 00:10	877-09-8	
Decachlorobiphenyl (S)	80	%	40-150	1	10/06/09 14:50	10/09/09 00:10	2051-24-3	

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

ANALYTICAL RESULTS

Project: SPX LINDBERG 9M0909245
Pace Project No.: 10113975

Sample: D9 **Lab ID: 10113975040** Collected: 10/01/09 03:05 Received: 10/03/09 09:50 Matrix: Wipe

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8082 GCS PCB Wipe	Analytical Method: EPA 8082 Preparation Method: EPA 3580 (Wipe)							
PCB-1016 (Aroclor 1016)	ND	Total ug	1.0	1	10/06/09 14:50	10/09/09 00:26	12674-11-2	
PCB-1221 (Aroclor 1221)	ND	Total ug	1.0	1	10/06/09 14:50	10/09/09 00:26	11104-28-2	
PCB-1232 (Aroclor 1232)	ND	Total ug	1.0	1	10/06/09 14:50	10/09/09 00:26	11141-16-5	
PCB-1242 (Aroclor 1242)	ND	Total ug	1.0	1	10/06/09 14:50	10/09/09 00:26	53469-21-9	
PCB-1248 (Aroclor 1248)	ND	Total ug	1.0	1	10/06/09 14:50	10/09/09 00:26	12672-29-6	
PCB-1254 (Aroclor 1254)	ND	Total ug	1.0	1	10/06/09 14:50	10/09/09 00:26	11097-69-1	
PCB-1260 (Aroclor 1260)	ND	Total ug	1.0	1	10/06/09 14:50	10/09/09 00:26	11096-82-5	
PCB-1268 (Aroclor 1268)	ND	Total ug	1.0	1	10/06/09 14:50	10/09/09 00:26	11100-14-4	
Tetrachloro-m-xylene (S)	90	%	47-150	1	10/06/09 14:50	10/09/09 00:26	877-09-8	
Decachlorobiphenyl (S)	82	%	40-150	1	10/06/09 14:50	10/09/09 00:26	2051-24-3	

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

ANALYTICAL RESULTS

Project: SPX LINDBERG 9M0909245
Pace Project No.: 10113975

Sample: A.5-8.5 **Lab ID: 10113975041** Collected: 10/01/09 04:00 Received: 10/03/09 09:50 Matrix: Wipe

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8082 GCS PCB Wipe	Analytical Method: EPA 8082 Preparation Method: EPA 3580 (Wipe)							
PCB-1016 (Aroclor 1016)	ND	Total ug	1.0	1	10/06/09 15:53	10/07/09 18:49	12674-11-2	
PCB-1221 (Aroclor 1221)	ND	Total ug	1.0	1	10/06/09 15:53	10/07/09 18:49	11104-28-2	
PCB-1232 (Aroclor 1232)	ND	Total ug	1.0	1	10/06/09 15:53	10/07/09 18:49	11141-16-5	
PCB-1242 (Aroclor 1242)	ND	Total ug	1.0	1	10/06/09 15:53	10/07/09 18:49	53469-21-9	
PCB-1248 (Aroclor 1248)	ND	Total ug	1.0	1	10/06/09 15:53	10/07/09 18:49	12672-29-6	
PCB-1254 (Aroclor 1254)	ND	Total ug	1.0	1	10/06/09 15:53	10/07/09 18:49	11097-69-1	
PCB-1260 (Aroclor 1260)	**1.1**	Total ug	1.0	1	10/06/09 15:53	10/07/09 18:49	11096-82-5	
PCB-1268 (Aroclor 1268)	ND	Total ug	1.0	1	10/06/09 15:53	10/07/09 18:49	11100-14-4	
Tetrachloro-m-xylene (S)	70	%	47-150	1	10/06/09 15:53	10/07/09 18:49	877-09-8	
Decachlorobiphenyl (S)	66	%	40-150	1	10/06/09 15:53	10/07/09 18:49	2051-24-3	

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

ANALYTICAL RESULTS

Project: SPX LINDBERG 9M0909245
Pace Project No.: 10113975

Sample: E2 **Lab ID: 10113975042** Collected: 10/01/09 11:45 Received: 10/03/09 09:50 Matrix: Wipe

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8082 GCS PCB Wipe	Analytical Method: EPA 8082 Preparation Method: EPA 3580 (Wipe)							
PCB-1016 (Aroclor 1016)	ND	Total ug	1.0	1	10/06/09 15:53	10/07/09 19:05	12674-11-2	
PCB-1221 (Aroclor 1221)	ND	Total ug	1.0	1	10/06/09 15:53	10/07/09 19:05	11104-28-2	
PCB-1232 (Aroclor 1232)	ND	Total ug	1.0	1	10/06/09 15:53	10/07/09 19:05	11141-16-5	
PCB-1242 (Aroclor 1242)	ND	Total ug	1.0	1	10/06/09 15:53	10/07/09 19:05	53469-21-9	
PCB-1248 (Aroclor 1248)	ND	Total ug	1.0	1	10/06/09 15:53	10/07/09 19:05	12672-29-6	
PCB-1254 (Aroclor 1254)	ND	Total ug	1.0	1	10/06/09 15:53	10/07/09 19:05	11097-69-1	
PCB-1260 (Aroclor 1260)	ND	Total ug	1.0	1	10/06/09 15:53	10/07/09 19:05	11096-82-5	
PCB-1268 (Aroclor 1268)	ND	Total ug	1.0	1	10/06/09 15:53	10/07/09 19:05	11100-14-4	
Tetrachloro-m-xylene (S)	75	%	47-150	1	10/06/09 15:53	10/07/09 19:05	877-09-8	
Decachlorobiphenyl (S)	71	%	40-150	1	10/06/09 15:53	10/07/09 19:05	2051-24-3	

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

ANALYTICAL RESULTS

Project: SPX LINDBERG 9M0909245
Pace Project No.: 10113975

Sample: E.5-2.5 **Lab ID: 10113975043** Collected: 10/01/09 11:50 Received: 10/03/09 09:50 Matrix: Wipe

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8082 GCS PCB Wipe	Analytical Method: EPA 8082 Preparation Method: EPA 3580 (Wipe)							
PCB-1016 (Aroclor 1016)	ND	Total ug	1.0	1	10/06/09 15:53	10/07/09 19:21	12674-11-2	
PCB-1221 (Aroclor 1221)	ND	Total ug	1.0	1	10/06/09 15:53	10/07/09 19:21	11104-28-2	
PCB-1232 (Aroclor 1232)	ND	Total ug	1.0	1	10/06/09 15:53	10/07/09 19:21	11141-16-5	
PCB-1242 (Aroclor 1242)	ND	Total ug	1.0	1	10/06/09 15:53	10/07/09 19:21	53469-21-9	
PCB-1248 (Aroclor 1248)	ND	Total ug	1.0	1	10/06/09 15:53	10/07/09 19:21	12672-29-6	
PCB-1254 (Aroclor 1254)	ND	Total ug	1.0	1	10/06/09 15:53	10/07/09 19:21	11097-69-1	
PCB-1260 (Aroclor 1260)	ND	Total ug	1.0	1	10/06/09 15:53	10/07/09 19:21	11096-82-5	
PCB-1268 (Aroclor 1268)	ND	Total ug	1.0	1	10/06/09 15:53	10/07/09 19:21	11100-14-4	
Tetrachloro-m-xylene (S)	77	%	47-150	1	10/06/09 15:53	10/07/09 19:21	877-09-8	
Decachlorobiphenyl (S)	70	%	40-150	1	10/06/09 15:53	10/07/09 19:21	2051-24-3	

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

ANALYTICAL RESULTS

Project: SPX LINDBERG 9M0909245
Pace Project No.: 10113975

Sample: D.5-3.5 **Lab ID: 10113975044** Collected: 10/01/09 01:20 Received: 10/03/09 09:50 Matrix: Wipe

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8082 GCS PCB Wipe	Analytical Method: EPA 8082 Preparation Method: EPA 3580 (Wipe)							
PCB-1016 (Aroclor 1016)	ND	Total ug	1.0	1	10/06/09 15:53	10/07/09 19:37	12674-11-2	
PCB-1221 (Aroclor 1221)	ND	Total ug	1.0	1	10/06/09 15:53	10/07/09 19:37	11104-28-2	
PCB-1232 (Aroclor 1232)	ND	Total ug	1.0	1	10/06/09 15:53	10/07/09 19:37	11141-16-5	
PCB-1242 (Aroclor 1242)	ND	Total ug	1.0	1	10/06/09 15:53	10/07/09 19:37	53469-21-9	
PCB-1248 (Aroclor 1248)	ND	Total ug	1.0	1	10/06/09 15:53	10/07/09 19:37	12672-29-6	
PCB-1254 (Aroclor 1254)	ND	Total ug	1.0	1	10/06/09 15:53	10/07/09 19:37	11097-69-1	
PCB-1260 (Aroclor 1260)	ND	Total ug	1.0	1	10/06/09 15:53	10/07/09 19:37	11096-82-5	
PCB-1268 (Aroclor 1268)	ND	Total ug	1.0	1	10/06/09 15:53	10/07/09 19:37	11100-14-4	
Tetrachloro-m-xylene (S)	73	%	47-150	1	10/06/09 15:53	10/07/09 19:37	877-09-8	
Decachlorobiphenyl (S)	69	%	40-150	1	10/06/09 15:53	10/07/09 19:37	2051-24-3	

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

ANALYTICAL RESULTS

Project: SPX LINDBERG 9M0909245
Pace Project No.: 10113975

Sample: E6 **Lab ID: 10113975045** Collected: 10/01/09 03:35 Received: 10/03/09 09:50 Matrix: Wipe

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8082 GCS PCB Wipe	Analytical Method: EPA 8082 Preparation Method: EPA 3580 (Wipe)							
PCB-1016 (Aroclor 1016)	ND	Total ug	1.0	1	10/06/09 15:53	10/07/09 19:53	12674-11-2	
PCB-1221 (Aroclor 1221)	ND	Total ug	1.0	1	10/06/09 15:53	10/07/09 19:53	11104-28-2	
PCB-1232 (Aroclor 1232)	ND	Total ug	1.0	1	10/06/09 15:53	10/07/09 19:53	11141-16-5	
PCB-1242 (Aroclor 1242)	ND	Total ug	1.0	1	10/06/09 15:53	10/07/09 19:53	53469-21-9	
PCB-1248 (Aroclor 1248)	ND	Total ug	1.0	1	10/06/09 15:53	10/07/09 19:53	12672-29-6	
PCB-1254 (Aroclor 1254)	ND	Total ug	1.0	1	10/06/09 15:53	10/07/09 19:53	11097-69-1	
PCB-1260 (Aroclor 1260)	ND	Total ug	1.0	1	10/06/09 15:53	10/07/09 19:53	11096-82-5	
PCB-1268 (Aroclor 1268)	ND	Total ug	1.0	1	10/06/09 15:53	10/07/09 19:53	11100-14-4	
Tetrachloro-m-xylene (S)	90	%	47-150	1	10/06/09 15:53	10/07/09 19:53	877-09-8	
Decachlorobiphenyl (S)	83	%	40-150	1	10/06/09 15:53	10/07/09 19:53	2051-24-3	

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

ANALYTICAL RESULTS

Project: SPX LINDBERG 9M0909245
Pace Project No.: 10113975

Sample: E7 **Lab ID: 10113975046** Collected: 10/01/09 03:30 Received: 10/03/09 09:50 Matrix: Wipe

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8082 GCS PCB Wipe	Analytical Method: EPA 8082 Preparation Method: EPA 3580 (Wipe)							
PCB-1016 (Aroclor 1016)	ND	Total ug	1.0	1	10/06/09 15:53	10/07/09 20:09	12674-11-2	
PCB-1221 (Aroclor 1221)	ND	Total ug	1.0	1	10/06/09 15:53	10/07/09 20:09	11104-28-2	
PCB-1232 (Aroclor 1232)	ND	Total ug	1.0	1	10/06/09 15:53	10/07/09 20:09	11141-16-5	
PCB-1242 (Aroclor 1242)	ND	Total ug	1.0	1	10/06/09 15:53	10/07/09 20:09	53469-21-9	
PCB-1248 (Aroclor 1248)	ND	Total ug	1.0	1	10/06/09 15:53	10/07/09 20:09	12672-29-6	
PCB-1254 (Aroclor 1254)	ND	Total ug	1.0	1	10/06/09 15:53	10/07/09 20:09	11097-69-1	
PCB-1260 (Aroclor 1260)	**3.5**	Total ug	1.0	1	10/06/09 15:53	10/07/09 20:09	11096-82-5	
PCB-1268 (Aroclor 1268)	ND	Total ug	1.0	1	10/06/09 15:53	10/07/09 20:09	11100-14-4	
Tetrachloro-m-xylene (S)	80	%	47-150	1	10/06/09 15:53	10/07/09 20:09	877-09-8	
Decachlorobiphenyl (S)	73	%	40-150	1	10/06/09 15:53	10/07/09 20:09	2051-24-3	

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

ANALYTICAL RESULTS

Project: SPX LINDBERG 9M0909245
Pace Project No.: 10113975

Sample: E8 **Lab ID: 10113975047** Collected: 10/01/09 03:25 Received: 10/03/09 09:50 Matrix: Wipe

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8082 GCS PCB Wipe	Analytical Method: EPA 8082 Preparation Method: EPA 3580 (Wipe)							
PCB-1016 (Aroclor 1016)	ND	Total ug	1.0	1	10/06/09 15:53	10/07/09 20:25	12674-11-2	
PCB-1221 (Aroclor 1221)	ND	Total ug	1.0	1	10/06/09 15:53	10/07/09 20:25	11104-28-2	
PCB-1232 (Aroclor 1232)	ND	Total ug	1.0	1	10/06/09 15:53	10/07/09 20:25	11141-16-5	
PCB-1242 (Aroclor 1242)	ND	Total ug	1.0	1	10/06/09 15:53	10/07/09 20:25	53469-21-9	
PCB-1248 (Aroclor 1248)	ND	Total ug	1.0	1	10/06/09 15:53	10/07/09 20:25	12672-29-6	
PCB-1254 (Aroclor 1254)	ND	Total ug	1.0	1	10/06/09 15:53	10/07/09 20:25	11097-69-1	
PCB-1260 (Aroclor 1260)	ND	Total ug	1.0	1	10/06/09 15:53	10/07/09 20:25	11096-82-5	
PCB-1268 (Aroclor 1268)	ND	Total ug	1.0	1	10/06/09 15:53	10/07/09 20:25	11100-14-4	
Tetrachloro-m-xylene (S)	74	%	47-150	1	10/06/09 15:53	10/07/09 20:25	877-09-8	
Decachlorobiphenyl (S)	72	%	40-150	1	10/06/09 15:53	10/07/09 20:25	2051-24-3	

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

ANALYTICAL RESULTS

Project: SPX LINDBERG 9M0909245
Pace Project No.: 10113975

Sample: E9 **Lab ID: 10113975048** Collected: 10/01/09 03:20 Received: 10/03/09 09:50 Matrix: Wipe

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8082 GCS PCB Wipe	Analytical Method: EPA 8082 Preparation Method: EPA 3580 (Wipe)							
PCB-1016 (Aroclor 1016)	ND	Total ug	1.0	1	10/06/09 15:53	10/08/09 04:24	12674-11-2	
PCB-1221 (Aroclor 1221)	ND	Total ug	1.0	1	10/06/09 15:53	10/08/09 04:24	11104-28-2	
PCB-1232 (Aroclor 1232)	ND	Total ug	1.0	1	10/06/09 15:53	10/08/09 04:24	11141-16-5	
PCB-1242 (Aroclor 1242)	ND	Total ug	1.0	1	10/06/09 15:53	10/08/09 04:24	53469-21-9	
PCB-1248 (Aroclor 1248)	ND	Total ug	1.0	1	10/06/09 15:53	10/08/09 04:24	12672-29-6	
PCB-1254 (Aroclor 1254)	ND	Total ug	1.0	1	10/06/09 15:53	10/08/09 04:24	11097-69-1	
PCB-1260 (Aroclor 1260)	**1.0**	Total ug	1.0	1	10/06/09 15:53	10/08/09 04:24	11096-82-5	
PCB-1268 (Aroclor 1268)	ND	Total ug	1.0	1	10/06/09 15:53	10/08/09 04:24	11100-14-4	
Tetrachloro-m-xylene (S)	84	%	47-150	1	10/06/09 15:53	10/08/09 04:24	877-09-8	
Decachlorobiphenyl (S)	77	%	40-150	1	10/06/09 15:53	10/08/09 04:24	2051-24-3	

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

ANALYTICAL RESULTS

Project: SPX LINDBERG 9M0909245
Pace Project No.: 10113975

Sample: C.5-4.5 **Lab ID: 10113975049** Collected: 10/01/09 01:40 Received: 10/03/09 09:50 Matrix: Wipe

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8082 GCS PCB Wipe	Analytical Method: EPA 8082 Preparation Method: EPA 3580 (Wipe)							
PCB-1016 (Aroclor 1016)	ND	Total ug	1.0	1	10/06/09 15:53	10/08/09 04:40	12674-11-2	
PCB-1221 (Aroclor 1221)	ND	Total ug	1.0	1	10/06/09 15:53	10/08/09 04:40	11104-28-2	
PCB-1232 (Aroclor 1232)	ND	Total ug	1.0	1	10/06/09 15:53	10/08/09 04:40	11141-16-5	
PCB-1242 (Aroclor 1242)	ND	Total ug	1.0	1	10/06/09 15:53	10/08/09 04:40	53469-21-9	
PCB-1248 (Aroclor 1248)	ND	Total ug	1.0	1	10/06/09 15:53	10/08/09 04:40	12672-29-6	
PCB-1254 (Aroclor 1254)	ND	Total ug	1.0	1	10/06/09 15:53	10/08/09 04:40	11097-69-1	
PCB-1260 (Aroclor 1260)	ND	Total ug	1.0	1	10/06/09 15:53	10/08/09 04:40	11096-82-5	
PCB-1268 (Aroclor 1268)	ND	Total ug	1.0	1	10/06/09 15:53	10/08/09 04:40	11100-14-4	
Tetrachloro-m-xylene (S)	87	%	47-150	1	10/06/09 15:53	10/08/09 04:40	877-09-8	
Decachlorobiphenyl (S)	81	%	40-150	1	10/06/09 15:53	10/08/09 04:40	2051-24-3	

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

ANALYTICAL RESULTS

Project: SPX LINDBERG 9M0909245
Pace Project No.: 10113975

Sample: FIELD BLANK **Lab ID: 10113975050** Collected: 10/01/09 04:30 Received: 10/03/09 09:50 Matrix: Wipe

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8082 GCS PCB Wipe	Analytical Method: EPA 8082 Preparation Method: EPA 3580 (Wipe)							
PCB-1016 (Aroclor 1016)	ND	Total ug	1.0	1	10/06/09 15:53	10/08/09 04:56	12674-11-2	
PCB-1221 (Aroclor 1221)	ND	Total ug	1.0	1	10/06/09 15:53	10/08/09 04:56	11104-28-2	
PCB-1232 (Aroclor 1232)	ND	Total ug	1.0	1	10/06/09 15:53	10/08/09 04:56	11141-16-5	
PCB-1242 (Aroclor 1242)	ND	Total ug	1.0	1	10/06/09 15:53	10/08/09 04:56	53469-21-9	
PCB-1248 (Aroclor 1248)	ND	Total ug	1.0	1	10/06/09 15:53	10/08/09 04:56	12672-29-6	
PCB-1254 (Aroclor 1254)	ND	Total ug	1.0	1	10/06/09 15:53	10/08/09 04:56	11097-69-1	
PCB-1260 (Aroclor 1260)	ND	Total ug	1.0	1	10/06/09 15:53	10/08/09 04:56	11096-82-5	
PCB-1268 (Aroclor 1268)	ND	Total ug	1.0	1	10/06/09 15:53	10/08/09 04:56	11100-14-4	
Tetrachloro-m-xylene (S)	63	%	47-150	1	10/06/09 15:53	10/08/09 04:56	877-09-8	
Decachlorobiphenyl (S)	59	%	40-150	1	10/06/09 15:53	10/08/09 04:56	2051-24-3	

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

QUALITY CONTROL DATA

Project: SPX LINDBERG 9M0909245
Pace Project No.: 10113975

QC Batch: OEXT/11661 Analysis Method: EPA 8082
QC Batch Method: EPA 3580 (Wipe) Analysis Description: 8082 GCS PCB Wipe
Associated Lab Samples: 10113975001, 10113975002, 10113975003, 10113975004, 10113975005, 10113975006, 10113975007, 10113975008, 10113975009, 10113975010, 10113975011, 10113975012, 10113975013, 10113975014, 10113975015, 10113975016, 10113975017, 10113975018, 10113975019, 10113975020

METHOD BLANK: 692567 Matrix: Wipe
Associated Lab Samples: 10113975001, 10113975002, 10113975003, 10113975004, 10113975005, 10113975006, 10113975007, 10113975008, 10113975009, 10113975010, 10113975011, 10113975012, 10113975013, 10113975014, 10113975015, 10113975016, 10113975017, 10113975018, 10113975019, 10113975020

Parameter	Units	Blank Result	Reporting Limit	Analyzed	Qualifiers
PCB-1016 (Aroclor 1016)	Total ug	ND	1.0	10/07/09 21:13	
PCB-1221 (Aroclor 1221)	Total ug	ND	1.0	10/07/09 21:13	
PCB-1232 (Aroclor 1232)	Total ug	ND	1.0	10/07/09 21:13	
PCB-1242 (Aroclor 1242)	Total ug	ND	1.0	10/07/09 21:13	
PCB-1248 (Aroclor 1248)	Total ug	ND	1.0	10/07/09 21:13	
PCB-1254 (Aroclor 1254)	Total ug	ND	1.0	10/07/09 21:13	
PCB-1260 (Aroclor 1260)	Total ug	ND	1.0	10/07/09 21:13	
PCB-1268 (Aroclor 1268)	Total ug	ND	1.0	10/07/09 21:13	
Decachlorobiphenyl (S)	%	99	40-150	10/07/09 21:13	
Tetrachloro-m-xylene (S)	%	111	47-150	10/07/09 21:13	

LABORATORY CONTROL SAMPLE & LCSD: 692568 692569

Parameter	Units	Spike Conc.	LCS Result	LCSD Result	LCS % Rec	LCSD % Rec	% Rec Limits	RPD	Max RPD	Qualifiers
PCB-1016 (Aroclor 1016)	Total ug	10	10.6	10.7	106	107	75-146	1	20	
PCB-1260 (Aroclor 1260)	Total ug	10	10.4	10.6	104	106	75-142	2	20	
Decachlorobiphenyl (S)	%				106	106	40-150			
Tetrachloro-m-xylene (S)	%				130	138	47-150			

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

QUALITY CONTROL DATA

Project: SPX LINDBERG 9M0909245
Pace Project No.: 10113975

QC Batch: OEXT/11662 Analysis Method: EPA 8082
QC Batch Method: EPA 3580 (Wipe) Analysis Description: 8082 GCS PCB Wipe
Associated Lab Samples: 10113975021, 10113975022, 10113975023, 10113975024, 10113975025, 10113975026, 10113975027, 10113975028, 10113975029, 10113975030, 10113975031, 10113975032, 10113975033, 10113975034, 10113975035, 10113975036, 10113975037, 10113975038, 10113975039, 10113975040

METHOD BLANK: 692636 Matrix: Wipe
Associated Lab Samples: 10113975021, 10113975022, 10113975023, 10113975024, 10113975025, 10113975026, 10113975027, 10113975028, 10113975029, 10113975030, 10113975031, 10113975032, 10113975033, 10113975034, 10113975035, 10113975036, 10113975037, 10113975038, 10113975039, 10113975040

Parameter	Units	Blank Result	Reporting Limit	Analyzed	Qualifiers
PCB-1016 (Aroclor 1016)	Total ug	ND	1.0	10/08/09 17:30	
PCB-1221 (Aroclor 1221)	Total ug	ND	1.0	10/08/09 17:30	
PCB-1232 (Aroclor 1232)	Total ug	ND	1.0	10/08/09 17:30	
PCB-1242 (Aroclor 1242)	Total ug	ND	1.0	10/08/09 17:30	
PCB-1248 (Aroclor 1248)	Total ug	ND	1.0	10/08/09 17:30	
PCB-1254 (Aroclor 1254)	Total ug	ND	1.0	10/08/09 17:30	
PCB-1260 (Aroclor 1260)	Total ug	ND	1.0	10/08/09 17:30	
PCB-1268 (Aroclor 1268)	Total ug	ND	1.0	10/08/09 17:30	
Decachlorobiphenyl (S)	%	97	40-150	10/08/09 17:30	
Tetrachloro-m-xylene (S)	%	109	47-150	10/08/09 17:30	

LABORATORY CONTROL SAMPLE & LCSD: 692637 692638

Parameter	Units	Spike Conc.	LCS Result	LCSD Result	LCS % Rec	LCSD % Rec	% Rec Limits	RPD	Max RPD	Qualifiers
PCB-1016 (Aroclor 1016)	Total ug	10	10.7	10.5	107	105	75-146	2	20	
PCB-1260 (Aroclor 1260)	Total ug	10	10.2	10.5	102	105	75-142	2	20	
Decachlorobiphenyl (S)	%				103	103	40-150			
Tetrachloro-m-xylene (S)	%				130	125	47-150			

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

QUALITY CONTROL DATA

Project: SPX LINDBERG 9M0909245
Pace Project No.: 10113975

QC Batch: OEXT/11664 — Analysis Method: EPA 8082
QC Batch Method: EPA 3580 (Wipe) — Analysis Description: 8082 GCS PCB Wipe
Associated Lab Samples: 10113975041, 10113975042, 10113975043, 10113975044, 10113975045, 10113975046, 10113975047, 10113975048, 10113975049, 10113975050

METHOD BLANK: 692713 — Matrix: Wipe
Associated Lab Samples: 10113975041, 10113975042, 10113975043, 10113975044, 10113975045, 10113975046, 10113975047, 10113975048, 10113975049, 10113975050

Parameter	Units	Blank Result	Reporting Limit	Analyzed	Qualifiers
PCB-1016 (Aroclor 1016)	Total ug	ND	1.0	10/07/09 18:17	
PCB-1221 (Aroclor 1221)	Total ug	ND	1.0	10/07/09 18:17	
PCB-1232 (Aroclor 1232)	Total ug	ND	1.0	10/07/09 18:17	
PCB-1242 (Aroclor 1242)	Total ug	ND	1.0	10/07/09 18:17	
PCB-1248 (Aroclor 1248)	Total ug	ND	1.0	10/07/09 18:17	
PCB-1254 (Aroclor 1254)	Total ug	ND	1.0	10/07/09 18:17	
PCB-1260 (Aroclor 1260)	Total ug	ND	1.0	10/07/09 18:17	
PCB-1268 (Aroclor 1268)	Total ug	ND	1.0	10/07/09 18:17	
Decachlorobiphenyl (S)	%	97	40-150	10/07/09 18:17	
Tetrachloro-m-xylene (S)	%	107	47-150	10/07/09 18:17	

LABORATORY CONTROL SAMPLE & LCSD: 692714 692715

Parameter	Units	Spike Conc.	LCS Result	LCSD Result	LCS % Rec	LCSD % Rec	% Rec Limits	RPD	Max RPD	Qualifiers
PCB-1016 (Aroclor 1016)	Total ug	10	10.1	11.6	101	116	75-146	14	20	
PCB-1260 (Aroclor 1260)	Total ug	10	10.1	11.3	101	113	75-142	10	20	
Decachlorobiphenyl (S)	%				104	110	40-150			
Tetrachloro-m-xylene (S)	%				118	130	47-150			

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

QUALIFIERS

Project: SPX LINDBERG 9M0909245
Pace Project No.: 10113975

DEFINITIONS

DF - Dilution Factor, if reported, represents the factor applied to the reported data due to changes in sample preparation, dilution of the sample aliquot, or moisture content.

ND - Not Detected at or above adjusted reporting limit.

J - Estimated concentration above the adjusted method detection limit and below the adjusted reporting limit.

MDL - Adjusted Method Detection Limit.

S - Surrogate

1,2-Diphenylhydrazine (8270 listed analyte) decomposes to Azobenzene.

Consistent with EPA guidelines, unrounded data are displayed and have been used to calculate % recovery and RPD values.

LCS(D) - Laboratory Control Sample (Duplicate)

MS(D) - Matrix Spike (Duplicate)

DUP - Sample Duplicate

RPD - Relative Percent Difference

NC - Not Calculable.

Pace Analytical is NELAP accredited. Contact your Pace PM for the current list of accredited analytes.

U - Indicates the compound was analyzed for, but not detected.

BATCH QUALIFIERS

Batch: GCSV/6068

[M5] A matrix spike/matrix spike duplicate was not performed for this batch due to insufficient sample volume.

Batch: GCSV/6069

[M5] A matrix spike/matrix spike duplicate was not performed for this batch due to insufficient sample volume.

Batch: GCSV/6077

[M5] A matrix spike/matrix spike duplicate was not performed for this batch due to insufficient sample volume.

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

1013975

Chain of Custody Record

DELTA

On-site Time:	8:30AM	Temp:	indoors
Off-site Time:	5:30PM	Temp:	NA
Sky Conditions:	indoors		
Meteorological Events:	NA		
Wind Speed and Direction:	NA		

Project Name

State of Lead Regulatory Agency Wisconsin

YEAR **2009**

Requested Due Date (mm/dd/yy) Standard TAT

COC TRACKING No.

Lab Name:	Pace Analytical Services, Inc.	Facility No.	SPX Lindberg	Consultant	Delta Consultants
Lab Address:	1700 Elm Street, Ste. 200	Facility Address	304 Hart Street, Watertown, WI 53094	Address:	5910 Rice Creek Parkway, Ste. 10
	Minneapolis, MN 55414	Delta Project No.	9M0909245		Shoreview, MN 55126
Lab PM:	Carolynne Trout			e-mail EDD report to:	kthole@deltaenv.com
Telephone	(612) 607-1700	Reimbursement Project	Non-Reimbursement Proj / Mark one	Delta Project Mgr	Karen Thole
Fax		Invoice to:	Karen Thole, Delta PM	Delta Tele/Fax:	651-697-5203 / 651-639-9473
Lab PM Email	ctrout@pacelabs.com	Phase		Delta Contact:	Karen Thole / Adam McIlheran
	INVOICE INFORMATION	Subphase/Task		Hardcopy Report Needed	Y/N Circle One
		Cost Element		Report Type and QC level:	

Lab Bottle Order No:

Item No.	Sample ID	Time	Date	Soil	Water	Wipe	Laboratory Tracking Number	No. of containers	Unpreserved	H2SO4	HNO3	HCl	Hexane	Other	PCB by 8082	Sample Point Lat/Long Comments
1	A1	10:30 AM	10/1/09			X		1					X		X	001
2	A.5-2	10:45 AM	10/1/09			X		1					X		X	002
3	A3	10:55 AM	10/1/09			X		1					X		X	003
4	A.5-4	11:00 AM	10/1/09			X		1					X		X	004
5	A5	11:10 AM	10/1/09			X		1					X		X	005
6	A.5-6	11:15 AM	10/1/09			X		1					X		X	006
7	A7	2:15 AM	10/1/09			X		1					X		X	007
8	A8	4:15 PM	10/1/09			X		1					X		X	008
9	A9	4:20 PM	10/1/09			X		1					X		X	009
10	A10	4:25 PM	10/1/09			X		1					X		X	010

		Relinquished By / Affiliation	Date	Time	Accepted By / Affiliation	Date	Time
Sampler's Name:	Adam McIlheran	Adam D. McIlheran	10/2/09	9:30 AM	[illegible]	10/13	0950
Sampler's Company:	Delta Consultants						
Shipment Date:	10/2/09						
Shipment Method:	Fedex						
Shipment Tracking No:							

Special Instructions:

Custody seals in place (circle one)	Y	N	Temp Blank (circle one)	Y	N	Cooler Temperature on Receipt	1.0	F	C	(circle one)	Trip Blank?	Y / N (circle one)

2.2

1011397 5

Chain of Custody Record

DELTA

On-site Time:	8:30AM	Temp:	indoors
Off-site Time:	5:30PM	Temp:	NA
Sky Conditions:	indoors		
Meteorological Events:	NA		
Wind Speed and Direction:	NA		

Project Name

State of Lead Regulatory Agency Wisconsin

YEAR **2009**

Requested Due Date (mm/dd/yy) Standard TAT

COC TRACKING No.

Lab Name:	Pace Analytical Services, Inc.	Facility No.	SPX Lindberg	Consultant	Delta Consultants
Lab Address:	1700 Elm Street, Ste. 200	Facility Address	304 Hart Street, Watertown, WI 53094	Address:	5910 Rice Creek Parkway, Ste. 10
	Minneapolis, MN 55414	Delta Project No.	9M0909245		Shoreview, MN 55126
Lab PM:	Carolynne Trout			e-mail EDD report to:	kthole@deltaenv.com
Telephone	(612) 607-1700	Reimbursement Project	Non-Reimbursement Proj / Mark one	Delta Project Mgr	Karen Thole
Fax		Invoice to:	Karen Thole, Delta PM	Delta Tele/Fax:	651-697-5203 / 651-639-9473
Lab PM Email	ctrout@pacelabs.com	Phase		Delta Contact:	Karen Thole / Adam McIlheran
	INVOICE INFORMATION	Subphase/Task		Hardcopy Report Needed	Y/N Circle One
		Cost Element		Report Type and QC level:	

Lab Bottle Order No:

Item No.	Sample ID	Time	Date	Soil	Water	Wipe	Laboratory Tracking Number	No. of containers	Unpreserved	H2SO4	HNO3	HCl	Hexane	Other	PCB by 8082	Sample Point Lat/Long Comments
1	B1	10:40 AM	10/1/09			X		1					X		X	011
2	B2	11:20 AM	10/1/09			X		1					X		X	012
3	B3	10:50 AM	10/1/09			X		1					X		X	013
4	B4	2:00 PM	10/1/09			X		1					X		X	014
5	B5	11:05 AM	10/1/09			X		1					X		X	015
6	B6	2:10 PM	10/1/09			X		1					X		X	016
7	B7	2:20 PM	10/1/09			X		1					X		X	017
8	B8	3:55 PM	10/1/09			X		1					X		X	018
9	B9	4:05 PM	10/1/09			X		1					X		X	019
10	A.5-9.5	4:10 PM	10/1/09			X		1					X		X	020

		Relinquished By / Affiliation	Date	Time	Accepted By / Affiliation	Date	Time
Sampler's Name:	Adam McIlheran						
Sampler's Company:	Delta Consultants		10/2/09	9:30 AM		10/5	0950
Shipment Date:	10/2/09						
Shipment Method:	Fedex						
Shipment Tracking No:							

Special Instructions:

Custody seals in place (circle one)	Y	N	Temp Blank (circle one)	Y	N	Cooler Temperature on Receipt	1.0	F	C	(circle one)	Trip Blank? Y / N (circle one)

2.2

1013975

Chain of Custody Record

DELTA

YEAR 2009

Project Name

State of Lead Regulatory Agency Wisconsin

Requested Due Date (mm/dd/yy) Standard TAT

COC TRACKING No.

On-site Time:	8:30AM	Temp:	indoors
Off-site Time:	5:30PM	Temp:	NA
Sky Conditions:	indoors		
Meteorological Events:	NA		
Wind Speed and Direction:	NA		

Lab Name:	Pace Analytical Services, Inc.	Facility No.	SPX Lindberg	Consultant	Delta Consultants
Lab Address:	1700 Elm Street, Ste. 200	Facility Address	304 Hart Street, Watertown, WI 53094	Address:	5910 Rice Creek Parkway, Ste. 10
	Minneapolis, MN 55414	Delta Project No.	9M0909245		Shoreview, MN 55126
Lab PM:	Carolynne Trout			e-mail EDD report to:	kthole@deltaenv.com
Telephone	(612) 607-1700	Reimbursement Project	Non-Reimbursement Proj / Mark one	Delta Project Mgr	Karen Thole
Fax		Invoice to:	Karen Thole, Delta PM	Delta Tele/Fax:	651-697-5203 / 651-639-9473
Lab PM Email	ctrout@pacelabs.com	Phase		Delta Contact:	Karen Thole / Adam McIlheran
	INVOICE INFORMATION	Subphase/Task		Hardcopy Report Needed	Y/N Circle One
		Cost Element		Report Type and QC level:	

Lab Bottle Order No:

Item No.	Sample ID	Time	Date	Soil	Water	Wipe	Laboratory Tracking Number	No. of containers	Unpreserved	H2SO4	HNO3	HCl	Hexane	Other	PCB by 8082	Sample Point Lat/Long Comments
1	C2	11:30 AM	10/1/09			X		1					X		X	021
2	C.5-2.5	11:35 AM	10/1/09			X		1					X		X	022
3	C3	1:30 PM	10/1/09			X		1					X		X	023
4	C4	1:35 PM	10/1/09			X		1					X		X	024
5	C5	1:50 AM	10/1/09			X		1					X		X	025
6	C6	2:30 PM	10/1/09			X		1					X		X	026
7	C.5-6.5	12:55 PM	10/1/09			X		1					X		X	027
8	C7	2:35 PM	10/1/09			X		1					X		X	028
9	C8	2:40 PM	10/1/09			X		1					X		X	029
10	C.5-8.5	2:55 PM	10/1/09			X		1					X		X	030

		Relinquished By / Affiliation	Date	Time	Accepted By / Affiliation	Date	Time
Sampler's Name:	Adam McIlheran	Adam S. McIlheran	10/2/09	9:30 AM	[illegible] Pace	10/3	0950
Sampler's Company:	Delta Consultants						
Shipment Date:	10/2/09						
Shipment Method:	Fedex						
Shipment Tracking No:							

Special Instructions:

Custody seals in place (circle one) Y N | Temp Blank (circle one) Y N | Cooler Temperature on Receipt 1.0 F C (circle one) | Trip Blank? Y / N (circle one)

2.2

10113975

Chain of Custody Record

DELTA

On-site Time:	8:30AM	Temp:	indoors
Off-site Time:	5:30PM	Temp:	NA
Sky Conditions:	indoors		
Meteorological Events:	NA		
Wind Speed and Direction:	NA		

Project Name

State of Lead Regulatory Agency Wisconsin

YEAR **2009**

Requested Due Date (mm/dd/yy) Standard TAT

COC TRACKING No.

Lab Name:	Pace Analytical Services, Inc.	Facility No.	SPX Lindberg	Consultant	Delta Consultants
Lab Address:	1700 Elm Street, Ste. 200	Facility Address	304 Hart Street, Watertown, WI 53094	Address:	5910 Rice Creek Parkway, Ste. 10
	Minneapolis, MN 55414	Delta Project No.	9M0909245		Shoreview, MN 55126
Lab PM:	Carolynne Trout			e-mail EDD report to:	kthole@deltaenv.com
Telephone	(612) 607-1700	Reimbursement Project	Non-Reimbursement Proj / Mark one	Delta Project Mgr	Karen Thole
Fax		Invoice to:	Karen Thole, Delta PM	Delta Tele/Fax:	651-697-5203 / 651-639-9473
Lab PM Email	ctrout@pacelabs.com	Phase		Delta Contact:	Karen Thole / Adam McIlheran
	INVOICE INFORMATION	Subphase/Task		Hardcopy Report Needed	Y/N Circle One
		Cost Element		Report Type and QC level:	

Lab Bottle Order No:

Item No.	Sample ID	Time	Date	Soil	Water	Wipe	Laboratory Tracking Number	No. of containers	Unpreserved	H2SO4	HNO3	HCl	Hexane	Other	PCB by 8082	Sample Point Lat/Long Comments
1	C9	2:50 PM	10/1/09			X		1					X		X	031
2	C.5-9	3:15 PM	10/1/09			X		1					X		X	032
3	D2	11:40 AM	10/1/09			X		1					X		X	033
4	D3	12:30 PM	10/1/09			X		1					X		X	034
5	D4	12:40 PM	10/1/09			X		1					X		X	035
6	D5	12:45 PM	10/1/09			X		1					X		X	036
7	D6	12:50 PM	10/1/09			X		1					X		X	037
8	D7	1:00 PM	10/1/09			X		1					X		X	038
9	D8	3:00 PM	10/1/09			X		1					X		X	039
10	D9	3:05 PM	10/1/09			X		1					X		X	040

		Relinquished By / Affiliation	Date	Time	Accepted By / Affiliation	Date	Time
Sampler's Name:	Adam McIlheran	Adam S. McIlheran	10/2/09	9:30 AM	Pace	10/3	0950
Sampler's Company:	Delta Consultants						
Shipment Date:	10/2/09						
Shipment Method:	Fedex						
Shipment Tracking No:							

Special Instructions:

Custody seals in place (circle one) Y N | Temp Blank (circle one) Y N | Cooler Temperature on Receipt 4.0 2.2 F C (circle one) | Trip Blank? Y / N (circle one)

1013975

Chain of Custody Record

DELTA

On-site Time:	8:30AM	Temp:	indoors
Off-site Time:	5:30PM	Temp:	NA
Sky Conditions:	indoors		
Meteorological Events:	NA		
Wind Speed and Direction:	NA		

Project Name

State of Lead Regulatory Agency Wisconsin

YEAR **2009**

Requested Due Date (mm/dd/yy) Standard TAT

COC TRACKING No.

Lab Name:	Pace Analytical Services, Inc.	Facility No.	SPX Lindberg	Consultant	Delta Consultants
Lab Address:	1700 Elm Street, Ste. 200	Facility Address	304 Hart Street, Watertown, WI 53094	Address:	5910 Rice Creek Parkway, Ste. 10
	Minneapolis, MN 55414	Delta Project No.	9M0909245		Shoreview, MN 55126
Lab PM:	Carolynne Trout			e-mail EDD report to:	kthole@deltaenv.com
Telephone	(612) 607-1700	Reimbursement Project	Non-Reimbursement Proj / Mark one	Delta Project Mgr	Karen Thole
Fax		Invoice to:	Karen Thole, Delta PM	Delta Tele/Fax:	651-697-5203 / 651-639-9473
Lab PM Email	ctrout@pacelabs.com	Phase		Delta Contact:	Karen Thole / Adam McIlheran
	INVOICE INFORMATION	Subphase/Task		Hardcopy Report Needed	Y/N Circle One
		Cost Element		Report Type and QC level:	

Lab Bottle Order No:

Item No.	Sample ID	Time	Date	Soil	Water	Wipe	Laboratory Tracking Number	No. of containers	Unpreserved	H2SO4	HNO3	HCl	Hexane	Other	PCB by 8082	Sample Point Lat/Long Comments
1	A.5-8.5	4:00 PM	10/1/09			X		1					X		X	0941
2	E2	11:45 AM	10/1/09			X		1					X		X	0942
3	E.5-2.5	11:50 AM	10/1/09			X		1					X		X	0943
4	D.5-3.5	1:20 PM	10/1/09			X		1					X		X	0944
5	E6	3:35 PM	10/1/09			X		1					X		X	0945
6	E7	3:30 PM	10/1/09			X		1					X		X	0946
7	E8	3:25 PM	10/1/09			X		1					X		X	0947
8	E9	3:20 PM	10/1/09			X		1					X		X	0948
9	C.5-4.5	1:40 PM	10/1/09			X		1					X		X	0949
10	FIELD BLANK	4:30 PM	10/1/09			X		1					X		X	0950

		Relinquished By / Affiliation	Date	Time	Accepted By / Affiliation	Date	Time
Sampler's Name:	Adam McIlheran						
Sampler's Company:	Delta Consultants		10/2/09	9:30 AM	Pace	10/3	0950
Shipment Date:	10/2/09						
Shipment Method:	Fedex						
Shipment Tracking No:							

Special Instructions:

Custody seals in place (circle one) Y N | Temp Blank (circle one) Y N | Cooler Temperature on Receipt 2.2 °F °C (circle one) | Trip Blank? Y / N (circle one)

Sample Condition Upon Receipt

Pace Analytical

Client Name: DeHy-wi **Project #** 10113975

Courier: ☑ Fed Ex ☐ UPS ☐ USPS ☐ Client ☐ Commercial ☐ Pace Other _____

Tracking #: 797984837134, 796997185299

Custody Seal on Cooler/Box Present: ☑ yes ☐ no **Seals Intact:** ☑ yes ☐ no

Optional
Proj. Due Date:
Proj. Name:

Packing Material: ☐ Bubble Wrap ☑ Bubble Bags ☐ None ☐ Other _____ **Temp Blank:** Yes ✓ No _____

Thermometer Used ~~80344042 or~~ 179425 **Type of Ice:** Wet Blue None ☐ Samples on ice, cooling process has begun

Cooler Temperature 1.0c, 2.2c **Biological Tissue is Frozen:** Yes No

Temp should be above freezing to 6°C

Date and initials of person examining contents: 10/3/09

Comments:

Chain of Custody Present:	☑Yes ☐No ☐N/A	1.
Chain of Custody Filled Out:	☑Yes ☐No ☐N/A	2.
Chain of Custody Relinquished:	☑Yes ☐No ☐N/A	3.
Sampler Name & Signature on COC:	☑Yes ☐No ☐N/A	4.
Samples Arrived within Hold Time:	☑Yes ☐No ☐N/A	5.
Short Hold Time Analysis (<72hr):	☐Yes ☑No ☐N/A	6.
Rush Turn Around Time Requested:	☐Yes ☑No ☐N/A	7.
Sufficient Volume:	☑Yes ☐No ☐N/A	8.
Correct Containers Used:	☑Yes ☐No ☐N/A	9.
-Pace Containers Used:	☑Yes ☐No ☐N/A	
Containers Intact:	☑Yes ☐No ☐N/A	10.
Filtered volume received for Dissolved tests	☐Yes ☐No ☑N/A	11.
Sample Labels match COC:	☑Yes ☐No ☐N/A	12.
-Includes date/time/ID/Analysis Matrix: wipes		
All containers needing acid/base preservation have been checked. Noncompliance are noted in 13.	☐Yes ☐No ☑N/A	13. ☐ HNO3 ☐ H2SO4 ☐ NaOH ☐ HCl
All containers needing preservation are found to be in compliance with EPA recommendation.	☐Yes ☐No ☑N/A	Samp #
Exceptions: VOA,Coliform, TOC, Oil and Grease, WI-DRO (water)	☐Yes ☑No	Initial when completed / Lot # of added preservative
Samples checked for dechlorination:	☐Yes ☐No ☑N/A	14.
Headspace in VOA Vials (>6mm):	☐Yes ☐No ☑N/A	15.
Trip Blank Present:	☐Yes ☐No ☑N/A	16.
Trip Blank Custody Seals Present	☐Yes ☐No ☑N/A	
Pace Trip Blank Lot # (if purchased): _____		

Client Notification/ Resolution: Field Data Required? Y / N

Person Contacted: _____ Date/Time: _____

Comments/ Resolution: _____

Project Manager Review: CMt **Date:** 10/5/09

Note: Whenever there is a discrepancy affecting North Carolina compliance samples, a copy of this form will be sent to the North Carolina Services, Inc.

F-L213Rev.00, 05Aug2009

1700 Elm Street SE, Suite 200, Minneapolis, MN 55414

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

November 06, 2009

Ms. Karen Thole
Delta Consultants
5910 Rice Creek Parkway
Saint Paul, MN 55126

RE: Project: 9M0909245 SPX LINDBERG
Pace Project No.: 10115796

Dear Ms. Thole:
Enclosed are the analytical results for sample(s) received by the laboratory on October 29, 2009. The results relate only to the samples included in this report. Results reported herein conform to the most current NELAC standards, where applicable, unless otherwise narrated in the body of the report.

If you have any questions concerning this report, please feel free to contact me.

Sincerely,

Carolynne Trout

Carolynne Trout

carolynne.trout@pacelabs.com
Project Manager

Enclosures

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

CERTIFICATIONS

Project: 9M0909245 SPX LINDBERG
Pace Project No.: 10115796

Minnesota Certification IDs

1700 Elm Street SE, Suite 200 Minneapolis, MN 55414
Alaska Certification #: UST-078
Washington Certification #: C754
Tennessee Certification #: 02818
Pennsylvania Certification #: 68-00563
Oregon Certification #: MN200001
North Dakota Certification #: R-036
North Carolina Certification #: 530
New York Certification #: 11647
New Jersey Certification #: MN-002
Montana Certification #: MT CERT0092
Minnesota Certification #: 027-053-137
Maine Certification #: 2007029
Louisiana Certification #: LA080009
Louisiana Certification #: 03086
Kansas Certification #: E-10167
Iowa Certification #: 368
Illinois Certification #: 200011
Florida/NELAP Certification #: E87605
California Certification #: 01155CA
Arizona Certification #: AZ-0014
Wisconsin Certification #: 999407970

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

SAMPLE SUMMARY

Project: 9M0909245 SPX LINDBERG
Pace Project No.: 10115796

Lab ID	Sample ID	Matrix	Date Collected	Date Received
10115796001	**W1**	Wipe	10/27/09 10:15	10/29/09 09:48
10115796002	**W2**	Wipe	10/27/09 10:20	10/29/09 09:48
10115796003	**W3**	Wipe	10/27/09 10:25	10/29/09 09:48
10115796004	**W4**	Wipe	10/27/09 10:50	10/29/09 09:48
10115796005	**W5**	Wipe	10/27/09 11:00	10/29/09 09:48
10115796006	**W6**	Wipe	10/27/09 11:15	10/29/09 09:48
10115796007	**W7**	Wipe	10/27/09 11:30	10/29/09 09:48
10115796008	**W8**	Wipe	10/27/09 11:20	10/29/09 09:48
10115796009	**W9**	Wipe	10/27/09 11:35	10/29/09 09:48
10115796010	**W10**	Wipe	10/27/09 11:45	10/29/09 09:48
10115796011	**W11**	Wipe	10/27/09 11:50	10/29/09 09:48
10115796012	**W12**	Wipe	10/27/09 11:55	10/29/09 09:48
10115796013	**W13**	Wipe	10/27/09 12:00	10/29/09 09:48
10115796014	**W14**	Wipe	10/27/09 12:10	10/29/09 09:48
10115796015	**W15**	Wipe	10/27/09 12:20	10/29/09 09:48
10115796016	**W16**	Wipe	10/27/09 12:25	10/29/09 09:48
10115796017	**W17**	Wipe	10/27/09 12:30	10/29/09 09:48
10115796018	**W18**	Wipe	10/27/09 12:50	10/29/09 09:48
10115796019	**W19**	Wipe	10/27/09 12:55	10/29/09 09:48
10115796020	**W20**	Wipe	10/27/09 13:00	10/29/09 09:48
10115796021	**FIELD BLANK**	Wipe	10/27/09 00:00	10/29/09 09:48

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

SAMPLE ANALYTE COUNT

Project: 9M0909245 SPX LINDBERG
Pace Project No.: 10115796

Lab ID	Sample ID	Method	Analysts	Analytes Reported
10115796001	**W1**	EPA 8082	KL1	10
10115796002	**W2**	EPA 8082	KL1	10
10115796003	**W3**	EPA 8082	KL1	10
10115796004	**W4**	EPA 8082	KL1	10
10115796005	**W5**	EPA 8082	KL1	10
10115796006	**W6**	EPA 8082	KL1	10
10115796008	**W8**	EPA 8082	KL1	10
10115796009	**W9**	EPA 8082	KL1	10
10115796010	**W10**	EPA 8082	KL1	10
10115796011	**W11**	EPA 8082	KL1	10
10115796012	**W12**	EPA 8082	KL1	10
10115796013	**W13**	EPA 8082	KL1	10
10115796014	**W14**	EPA 8082	KL1	10
10115796015	**W15**	EPA 8082	KL1	10
10115796016	**W16**	EPA 8082	KL1	10
10115796017	**W17**	EPA 8082	KL1	10
10115796018	**W18**	EPA 8082	KL1	10
10115796019	**W19**	EPA 8082	KL1	10
10115796020	**W20**	EPA 8082	KL1	10
10115796021	**FIELD BLANK**	EPA 8082	KL1	10

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

ANALYTICAL RESULTS

Project: 9M0909245 SPX LINDBERG
Pace Project No.: 10115796

Sample: W1 **Lab ID: 10115796001** Collected: 10/27/09 10:15 Received: 10/29/09 09:48 Matrix: Wipe

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8082 GCS PCB Wipe	Analytical Method: EPA 8082 Preparation Method: EPA 3580 (Wipe)							
PCB-1016 (Aroclor 1016)	ND	Total ug	1.0	1	10/30/09 18:57	11/02/09 19:29	12674-11-2	
PCB-1221 (Aroclor 1221)	ND	Total ug	1.0	1	10/30/09 18:57	11/02/09 19:29	11104-28-2	
PCB-1232 (Aroclor 1232)	ND	Total ug	1.0	1	10/30/09 18:57	11/02/09 19:29	11141-16-5	
PCB-1242 (Aroclor 1242)	ND	Total ug	1.0	1	10/30/09 18:57	11/02/09 19:29	53469-21-9	
PCB-1248 (Aroclor 1248)	ND	Total ug	1.0	1	10/30/09 18:57	11/02/09 19:29	12672-29-6	
PCB-1254 (Aroclor 1254)	ND	Total ug	1.0	1	10/30/09 18:57	11/02/09 19:29	11097-69-1	
PCB-1260 (Aroclor 1260)	**8.1**	Total ug	1.0	1	10/30/09 18:57	11/02/09 19:29	11096-82-5	
PCB-1268 (Aroclor 1268)	ND	Total ug	1.0	1	10/30/09 18:57	11/02/09 19:29	11100-14-4	
Tetrachloro-m-xylene (S)	85	%	47-150	1	10/30/09 18:57	11/02/09 19:29	877-09-8	
Decachlorobiphenyl (S)	73	%	40-150	1	10/30/09 18:57	11/02/09 19:29	2051-24-3	

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

ANALYTICAL RESULTS

Project: 9M0909245 SPX LINDBERG
Pace Project No.: 10115796

Sample: W2 **Lab ID: 10115796002** Collected: 10/27/09 10:20 Received: 10/29/09 09:48 Matrix: Wipe

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8082 GCS PCB Wipe	Analytical Method: EPA 8082 Preparation Method: EPA 3580 (Wipe)							
PCB-1016 (Aroclor 1016)	ND	Total ug	1.0	1	10/30/09 18:57	11/02/09 19:45	12674-11-2	
PCB-1221 (Aroclor 1221)	ND	Total ug	1.0	1	10/30/09 18:57	11/02/09 19:45	11104-28-2	
PCB-1232 (Aroclor 1232)	ND	Total ug	1.0	1	10/30/09 18:57	11/02/09 19:45	11141-16-5	
PCB-1242 (Aroclor 1242)	ND	Total ug	1.0	1	10/30/09 18:57	11/02/09 19:45	53469-21-9	
PCB-1248 (Aroclor 1248)	ND	Total ug	1.0	1	10/30/09 18:57	11/02/09 19:45	12672-29-6	
PCB-1254 (Aroclor 1254)	ND	Total ug	1.0	1	10/30/09 18:57	11/02/09 19:45	11097-69-1	
PCB-1260 (Aroclor 1260)	**9.6**	Total ug	1.0	1	10/30/09 18:57	11/02/09 19:45	11096-82-5	
PCB-1268 (Aroclor 1268)	ND	Total ug	1.0	1	10/30/09 18:57	11/02/09 19:45	11100-14-4	
Tetrachloro-m-xylene (S)	86	%	47-150	1	10/30/09 18:57	11/02/09 19:45	877-09-8	
Decachlorobiphenyl (S)	70	%	40-150	1	10/30/09 18:57	11/02/09 19:45	2051-24-3	

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

ANALYTICAL RESULTS

Project: 9M0909245 SPX LINDBERG
Pace Project No.: 10115796

Sample: W3 **Lab ID: 10115796003** Collected: 10/27/09 10:25 Received: 10/29/09 09:48 Matrix: Wipe

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8082 GCS PCB Wipe	Analytical Method: EPA 8082 Preparation Method: EPA 3580 (Wipe)							
PCB-1016 (Aroclor 1016)	ND	Total ug	1.0	1	10/30/09 18:57	11/02/09 20:01	12674-11-2	
PCB-1221 (Aroclor 1221)	ND	Total ug	1.0	1	10/30/09 18:57	11/02/09 20:01	11104-28-2	
PCB-1232 (Aroclor 1232)	ND	Total ug	1.0	1	10/30/09 18:57	11/02/09 20:01	11141-16-5	
PCB-1242 (Aroclor 1242)	ND	Total ug	1.0	1	10/30/09 18:57	11/02/09 20:01	53469-21-9	
PCB-1248 (Aroclor 1248)	ND	Total ug	1.0	1	10/30/09 18:57	11/02/09 20:01	12672-29-6	
PCB-1254 (Aroclor 1254)	ND	Total ug	1.0	1	10/30/09 18:57	11/02/09 20:01	11097-69-1	
PCB-1260 (Aroclor 1260)	**13.0**	Total ug	1.0	1	10/30/09 18:57	11/02/09 20:01	11096-82-5	
PCB-1268 (Aroclor 1268)	ND	Total ug	1.0	1	10/30/09 18:57	11/02/09 20:01	11100-14-4	
Tetrachloro-m-xylene (S)	72	%	47-150	1	10/30/09 18:57	11/02/09 20:01	877-09-8	
Decachlorobiphenyl (S)	62	%	40-150	1	10/30/09 18:57	11/02/09 20:01	2051-24-3	

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

ANALYTICAL RESULTS

Project: 9M0909245 SPX LINDBERG
Pace Project No.: 10115796

Sample: W4 **Lab ID: 10115796004** Collected: 10/27/09 10:50 Received: 10/29/09 09:48 Matrix: Wipe

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8082 GCS PCB Wipe	Analytical Method: EPA 8082 Preparation Method: EPA 3580 (Wipe)							
PCB-1016 (Aroclor 1016)	ND	Total ug	1.0	1	10/30/09 18:57	11/02/09 20:17	12674-11-2	
PCB-1221 (Aroclor 1221)	ND	Total ug	1.0	1	10/30/09 18:57	11/02/09 20:17	11104-28-2	
PCB-1232 (Aroclor 1232)	ND	Total ug	1.0	1	10/30/09 18:57	11/02/09 20:17	11141-16-5	
PCB-1242 (Aroclor 1242)	ND	Total ug	1.0	1	10/30/09 18:57	11/02/09 20:17	53469-21-9	
PCB-1248 (Aroclor 1248)	ND	Total ug	1.0	1	10/30/09 18:57	11/02/09 20:17	12672-29-6	
PCB-1254 (Aroclor 1254)	ND	Total ug	1.0	1	10/30/09 18:57	11/02/09 20:17	11097-69-1	
PCB-1260 (Aroclor 1260)	**4.7**	Total ug	1.0	1	10/30/09 18:57	11/02/09 20:17	11096-82-5	
PCB-1268 (Aroclor 1268)	ND	Total ug	1.0	1	10/30/09 18:57	11/02/09 20:17	11100-14-4	
Tetrachloro-m-xylene (S)	72	%	47-150	1	10/30/09 18:57	11/02/09 20:17	877-09-8	
Decachlorobiphenyl (S)	60	%	40-150	1	10/30/09 18:57	11/02/09 20:17	2051-24-3	

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

ANALYTICAL RESULTS

Project: 9M0909245 SPX LINDBERG
Pace Project No.: 10115796

Sample: W5 **Lab ID: 10115796005** Collected: 10/27/09 11:00 Received: 10/29/09 09:48 Matrix: Wipe

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8082 GCS PCB Wipe	Analytical Method: EPA 8082 Preparation Method: EPA 3580 (Wipe)							
PCB-1016 (Aroclor 1016)	ND	Total ug	1.0	1	10/30/09 18:57	11/02/09 20:33	12674-11-2	
PCB-1221 (Aroclor 1221)	ND	Total ug	1.0	1	10/30/09 18:57	11/02/09 20:33	11104-28-2	
PCB-1232 (Aroclor 1232)	ND	Total ug	1.0	1	10/30/09 18:57	11/02/09 20:33	11141-16-5	
PCB-1242 (Aroclor 1242)	ND	Total ug	1.0	1	10/30/09 18:57	11/02/09 20:33	53469-21-9	
PCB-1248 (Aroclor 1248)	ND	Total ug	1.0	1	10/30/09 18:57	11/02/09 20:33	12672-29-6	
PCB-1254 (Aroclor 1254)	ND	Total ug	1.0	1	10/30/09 18:57	11/02/09 20:33	11097-69-1	
PCB-1260 (Aroclor 1260)	**11.7**	Total ug	1.0	1	10/30/09 18:57	11/02/09 20:33	11096-82-5	
PCB-1268 (Aroclor 1268)	ND	Total ug	1.0	1	10/30/09 18:57	11/02/09 20:33	11100-14-4	
Tetrachloro-m-xylene (S)	73	%	47-150	1	10/30/09 18:57	11/02/09 20:33	877-09-8	
Decachlorobiphenyl (S)	65	%	40-150	1	10/30/09 18:57	11/02/09 20:33	2051-24-3	

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

ANALYTICAL RESULTS

Project: 9M0909245 SPX LINDBERG
Pace Project No.: 10115796

Sample: W6 **Lab ID: 10115796006** Collected: 10/27/09 11:15 Received: 10/29/09 09:48 Matrix: Wipe

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8082 GCS PCB Wipe	Analytical Method: EPA 8082 Preparation Method: EPA 3580 (Wipe)							
PCB-1016 (Aroclor 1016)	ND	Total ug	1.0	1	10/30/09 18:57	11/02/09 20:48	12674-11-2	
PCB-1221 (Aroclor 1221)	ND	Total ug	1.0	1	10/30/09 18:57	11/02/09 20:48	11104-28-2	
PCB-1232 (Aroclor 1232)	ND	Total ug	1.0	1	10/30/09 18:57	11/02/09 20:48	11141-16-5	
PCB-1242 (Aroclor 1242)	ND	Total ug	1.0	1	10/30/09 18:57	11/02/09 20:48	53469-21-9	
PCB-1248 (Aroclor 1248)	ND	Total ug	1.0	1	10/30/09 18:57	11/02/09 20:48	12672-29-6	
PCB-1254 (Aroclor 1254)	ND	Total ug	1.0	1	10/30/09 18:57	11/02/09 20:48	11097-69-1	
PCB-1260 (Aroclor 1260)	**8.1**	Total ug	1.0	1	10/30/09 18:57	11/02/09 20:48	11096-82-5	
PCB-1268 (Aroclor 1268)	ND	Total ug	1.0	1	10/30/09 18:57	11/02/09 20:48	11100-14-4	
Tetrachloro-m-xylene (S)	72	%	47-150	1	10/30/09 18:57	11/02/09 20:48	877-09-8	
Decachlorobiphenyl (S)	61	%	40-150	1	10/30/09 18:57	11/02/09 20:48	2051-24-3	

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

ANALYTICAL RESULTS

Project: 9M0909245 SPX LINDBERG
Pace Project No.: 10115796

Sample: W8 **Lab ID: 10115796008** Collected: 10/27/09 11:20 Received: 10/29/09 09:48 Matrix: Wipe

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8082 GCS PCB Wipe	Analytical Method: EPA 8082 Preparation Method: EPA 3580 (Wipe)							
PCB-1016 (Aroclor 1016)	ND	Total ug	1.0	1	10/30/09 18:57	11/02/09 21:05	12674-11-2	
PCB-1221 (Aroclor 1221)	ND	Total ug	1.0	1	10/30/09 18:57	11/02/09 21:05	11104-28-2	
PCB-1232 (Aroclor 1232)	ND	Total ug	1.0	1	10/30/09 18:57	11/02/09 21:05	11141-16-5	
PCB-1242 (Aroclor 1242)	ND	Total ug	1.0	1	10/30/09 18:57	11/02/09 21:05	53469-21-9	
PCB-1248 (Aroclor 1248)	ND	Total ug	1.0	1	10/30/09 18:57	11/02/09 21:05	12672-29-6	
PCB-1254 (Aroclor 1254)	ND	Total ug	1.0	1	10/30/09 18:57	11/02/09 21:05	11097-69-1	
PCB-1260 (Aroclor 1260)	ND	Total ug	1.0	1	10/30/09 18:57	11/02/09 21:05	11096-82-5	
PCB-1268 (Aroclor 1268)	ND	Total ug	1.0	1	10/30/09 18:57	11/02/09 21:05	11100-14-4	
Tetrachloro-m-xylene (S)	73	%	47-150	1	10/30/09 18:57	11/02/09 21:05	877-09-8	
Decachlorobiphenyl (S)	67	%	40-150	1	10/30/09 18:57	11/02/09 21:05	2051-24-3	

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

ANALYTICAL RESULTS

Project: 9M0909245 SPX LINDBERG
Pace Project No.: 10115796

Sample: W9 **Lab ID: 10115796009** Collected: 10/27/09 11:35 Received: 10/29/09 09:48 Matrix: Wipe

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8082 GCS PCB Wipe	Analytical Method: EPA 8082 Preparation Method: EPA 3580 (Wipe)							
PCB-1016 (Aroclor 1016)	ND	Total ug	1.0	1	10/30/09 18:57	11/02/09 22:08	12674-11-2	
PCB-1221 (Aroclor 1221)	ND	Total ug	1.0	1	10/30/09 18:57	11/02/09 22:08	11104-28-2	
PCB-1232 (Aroclor 1232)	ND	Total ug	1.0	1	10/30/09 18:57	11/02/09 22:08	11141-16-5	
PCB-1242 (Aroclor 1242)	ND	Total ug	1.0	1	10/30/09 18:57	11/02/09 22:08	53469-21-9	
PCB-1248 (Aroclor 1248)	ND	Total ug	1.0	1	10/30/09 18:57	11/02/09 22:08	12672-29-6	
PCB-1254 (Aroclor 1254)	ND	Total ug	1.0	1	10/30/09 18:57	11/02/09 22:08	11097-69-1	
PCB-1260 (Aroclor 1260)	**14.4**	Total ug	1.0	1	10/30/09 18:57	11/02/09 22:08	11096-82-5	
PCB-1268 (Aroclor 1268)	ND	Total ug	1.0	1	10/30/09 18:57	11/02/09 22:08	11100-14-4	
Tetrachloro-m-xylene (S)	71	%	47-150	1	10/30/09 18:57	11/02/09 22:08	877-09-8	
Decachlorobiphenyl (S)	60	%	40-150	1	10/30/09 18:57	11/02/09 22:08	2051-24-3	

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

ANALYTICAL RESULTS

Project: 9M0909245 SPX LINDBERG
Pace Project No.: 10115796

Sample: W10 **Lab ID: 10115796010** Collected: 10/27/09 11:45 Received: 10/29/09 09:48 Matrix: Wipe

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8082 GCS PCB Wipe	Analytical Method: EPA 8082 Preparation Method: EPA 3580 (Wipe)							
PCB-1016 (Aroclor 1016)	ND	Total ug	1.0	1	10/30/09 18:57	11/02/09 22:24	12674-11-2	
PCB-1221 (Aroclor 1221)	ND	Total ug	1.0	1	10/30/09 18:57	11/02/09 22:24	11104-28-2	
PCB-1232 (Aroclor 1232)	ND	Total ug	1.0	1	10/30/09 18:57	11/02/09 22:24	11141-16-5	
PCB-1242 (Aroclor 1242)	ND	Total ug	1.0	1	10/30/09 18:57	11/02/09 22:24	53469-21-9	
PCB-1248 (Aroclor 1248)	ND	Total ug	1.0	1	10/30/09 18:57	11/02/09 22:24	12672-29-6	
PCB-1254 (Aroclor 1254)	ND	Total ug	1.0	1	10/30/09 18:57	11/02/09 22:24	11097-69-1	
PCB-1260 (Aroclor 1260)	**10.8**	Total ug	1.0	1	10/30/09 18:57	11/02/09 22:24	11096-82-5	
PCB-1268 (Aroclor 1268)	ND	Total ug	1.0	1	10/30/09 18:57	11/02/09 22:24	11100-14-4	
Tetrachloro-m-xylene (S)	77	%	47-150	1	10/30/09 18:57	11/02/09 22:24	877-09-8	
Decachlorobiphenyl (S)	65	%	40-150	1	10/30/09 18:57	11/02/09 22:24	2051-24-3	

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

ANALYTICAL RESULTS

Project: 9M0909245 SPX LINDBERG
Pace Project No.: 10115796

Sample: W11 **Lab ID: 10115796011** Collected: 10/27/09 11:50 Received: 10/29/09 09:48 Matrix: Wipe

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8082 GCS PCB Wipe	Analytical Method: EPA 8082 Preparation Method: EPA 3580 (Wipe)							
PCB-1016 (Aroclor 1016)	ND	Total ug	1.0	1	10/30/09 18:57	11/02/09 22:40	12674-11-2	
PCB-1221 (Aroclor 1221)	ND	Total ug	1.0	1	10/30/09 18:57	11/02/09 22:40	11104-28-2	
PCB-1232 (Aroclor 1232)	ND	Total ug	1.0	1	10/30/09 18:57	11/02/09 22:40	11141-16-5	
PCB-1242 (Aroclor 1242)	ND	Total ug	1.0	1	10/30/09 18:57	11/02/09 22:40	53469-21-9	
PCB-1248 (Aroclor 1248)	ND	Total ug	1.0	1	10/30/09 18:57	11/02/09 22:40	12672-29-6	
PCB-1254 (Aroclor 1254)	ND	Total ug	1.0	1	10/30/09 18:57	11/02/09 22:40	11097-69-1	
PCB-1260 (Aroclor 1260)	**6.4**	Total ug	1.0	1	10/30/09 18:57	11/02/09 22:40	11096-82-5	
PCB-1268 (Aroclor 1268)	ND	Total ug	1.0	1	10/30/09 18:57	11/02/09 22:40	11100-14-4	
Tetrachloro-m-xylene (S)	70	%	47-150	1	10/30/09 18:57	11/02/09 22:40	877-09-8	
Decachlorobiphenyl (S)	62	%	40-150	1	10/30/09 18:57	11/02/09 22:40	2051-24-3	

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

ANALYTICAL RESULTS

Project: 9M0909245 SPX LINDBERG
Pace Project No.: 10115796

Sample: W12 **Lab ID: 10115796012** Collected: 10/27/09 11:55 Received: 10/29/09 09:48 Matrix: Wipe

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8082 GCS PCB Wipe	Analytical Method: EPA 8082 Preparation Method: EPA 3580 (Wipe)							
PCB-1016 (Aroclor 1016)	ND	Total ug	1.0	1	10/30/09 18:57	11/02/09 22:56	12674-11-2	
PCB-1221 (Aroclor 1221)	ND	Total ug	1.0	1	10/30/09 18:57	11/02/09 22:56	11104-28-2	
PCB-1232 (Aroclor 1232)	ND	Total ug	1.0	1	10/30/09 18:57	11/02/09 22:56	11141-16-5	
PCB-1242 (Aroclor 1242)	ND	Total ug	1.0	1	10/30/09 18:57	11/02/09 22:56	53469-21-9	
PCB-1248 (Aroclor 1248)	ND	Total ug	1.0	1	10/30/09 18:57	11/02/09 22:56	12672-29-6	
PCB-1254 (Aroclor 1254)	ND	Total ug	1.0	1	10/30/09 18:57	11/02/09 22:56	11097-69-1	
PCB-1260 (Aroclor 1260)	**7.4**	Total ug	1.0	1	10/30/09 18:57	11/02/09 22:56	11096-82-5	
PCB-1268 (Aroclor 1268)	ND	Total ug	1.0	1	10/30/09 18:57	11/02/09 22:56	11100-14-4	
Tetrachloro-m-xylene (S)	61	%	47-150	1	10/30/09 18:57	11/02/09 22:56	877-09-8	
Decachlorobiphenyl (S)	57	%	40-150	1	10/30/09 18:57	11/02/09 22:56	2051-24-3	

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

ANALYTICAL RESULTS

Project: 9M0909245 SPX LINDBERG
Pace Project No.: 10115796

Sample: W13 **Lab ID: 10115796013** Collected: 10/27/09 12:00 Received: 10/29/09 09:48 Matrix: Wipe

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8082 GCS PCB Wipe	Analytical Method: EPA 8082 Preparation Method: EPA 3580 (Wipe)							
PCB-1016 (Aroclor 1016)	ND	Total ug	1.0	1	10/30/09 18:57	11/02/09 23:12	12674-11-2	
PCB-1221 (Aroclor 1221)	ND	Total ug	1.0	1	10/30/09 18:57	11/02/09 23:12	11104-28-2	
PCB-1232 (Aroclor 1232)	ND	Total ug	1.0	1	10/30/09 18:57	11/02/09 23:12	11141-16-5	
PCB-1242 (Aroclor 1242)	ND	Total ug	1.0	1	10/30/09 18:57	11/02/09 23:12	53469-21-9	
PCB-1248 (Aroclor 1248)	ND	Total ug	1.0	1	10/30/09 18:57	11/02/09 23:12	12672-29-6	
PCB-1254 (Aroclor 1254)	ND	Total ug	1.0	1	10/30/09 18:57	11/02/09 23:12	11097-69-1	
PCB-1260 (Aroclor 1260)	**1.7**	Total ug	1.0	1	10/30/09 18:57	11/02/09 23:12	11096-82-5	
PCB-1268 (Aroclor 1268)	ND	Total ug	1.0	1	10/30/09 18:57	11/02/09 23:12	11100-14-4	
Tetrachloro-m-xylene (S)	64	%	47-150	1	10/30/09 18:57	11/02/09 23:12	877-09-8	
Decachlorobiphenyl (S)	60	%	40-150	1	10/30/09 18:57	11/02/09 23:12	2051-24-3	

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

ANALYTICAL RESULTS

Project: 9M0909245 SPX LINDBERG
Pace Project No.: 10115796

Sample: W14 **Lab ID: 10115796014** Collected: 10/27/09 12:10 Received: 10/29/09 09:48 Matrix: Wipe

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8082 GCS PCB Wipe	Analytical Method: EPA 8082 Preparation Method: EPA 3580 (Wipe)							
PCB-1016 (Aroclor 1016)	ND	Total ug	1.0	1	10/30/09 18:57	11/02/09 23:28	12674-11-2	
PCB-1221 (Aroclor 1221)	ND	Total ug	1.0	1	10/30/09 18:57	11/02/09 23:28	11104-28-2	
PCB-1232 (Aroclor 1232)	ND	Total ug	1.0	1	10/30/09 18:57	11/02/09 23:28	11141-16-5	
PCB-1242 (Aroclor 1242)	ND	Total ug	1.0	1	10/30/09 18:57	11/02/09 23:28	53469-21-9	
PCB-1248 (Aroclor 1248)	ND	Total ug	1.0	1	10/30/09 18:57	11/02/09 23:28	12672-29-6	
PCB-1254 (Aroclor 1254)	ND	Total ug	1.0	1	10/30/09 18:57	11/02/09 23:28	11097-69-1	
PCB-1260 (Aroclor 1260)	**6.6**	Total ug	1.0	1	10/30/09 18:57	11/02/09 23:28	11096-82-5	
PCB-1268 (Aroclor 1268)	ND	Total ug	1.0	1	10/30/09 18:57	11/02/09 23:28	11100-14-4	
Tetrachloro-m-xylene (S)	70	%	47-150	1	10/30/09 18:57	11/02/09 23:28	877-09-8	
Decachlorobiphenyl (S)	63	%	40-150	1	10/30/09 18:57	11/02/09 23:28	2051-24-3	

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

ANALYTICAL RESULTS

Project: 9M0909245 SPX LINDBERG
Pace Project No.: 10115796

Sample: W15 **Lab ID: 10115796015** Collected: 10/27/09 12:20 Received: 10/29/09 09:48 Matrix: Wipe

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8082 GCS PCB Wipe	Analytical Method: EPA 8082 Preparation Method: EPA 3580 (Wipe)							
PCB-1016 (Aroclor 1016)	ND	Total ug	1.0	1	10/30/09 18:57	11/02/09 23:44	12674-11-2	
PCB-1221 (Aroclor 1221)	ND	Total ug	1.0	1	10/30/09 18:57	11/02/09 23:44	11104-28-2	
PCB-1232 (Aroclor 1232)	ND	Total ug	1.0	1	10/30/09 18:57	11/02/09 23:44	11141-16-5	
PCB-1242 (Aroclor 1242)	ND	Total ug	1.0	1	10/30/09 18:57	11/02/09 23:44	53469-21-9	
PCB-1248 (Aroclor 1248)	ND	Total ug	1.0	1	10/30/09 18:57	11/02/09 23:44	12672-29-6	
PCB-1254 (Aroclor 1254)	ND	Total ug	1.0	1	10/30/09 18:57	11/02/09 23:44	11097-69-1	
PCB-1260 (Aroclor 1260)	**3.8**	Total ug	1.0	1	10/30/09 18:57	11/02/09 23:44	11096-82-5	
PCB-1268 (Aroclor 1268)	ND	Total ug	1.0	1	10/30/09 18:57	11/02/09 23:44	11100-14-4	
Tetrachloro-m-xylene (S)	75	%	47-150	1	10/30/09 18:57	11/02/09 23:44	877-09-8	
Decachlorobiphenyl (S)	69	%	40-150	1	10/30/09 18:57	11/02/09 23:44	2051-24-3	

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

ANALYTICAL RESULTS

Project: 9M0909245 SPX LINDBERG
Pace Project No.: 10115796

Sample: W16 **Lab ID: 10115796016** Collected: 10/27/09 12:25 Received: 10/29/09 09:48 Matrix: Wipe

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8082 GCS PCB Wipe	Analytical Method: EPA 8082 Preparation Method: EPA 3580 (Wipe)							
PCB-1016 (Aroclor 1016)	ND	Total ug	1.0	1	10/30/09 18:57	11/03/09 00:00	12674-11-2	
PCB-1221 (Aroclor 1221)	ND	Total ug	1.0	1	10/30/09 18:57	11/03/09 00:00	11104-28-2	
PCB-1232 (Aroclor 1232)	ND	Total ug	1.0	1	10/30/09 18:57	11/03/09 00:00	11141-16-5	
PCB-1242 (Aroclor 1242)	ND	Total ug	1.0	1	10/30/09 18:57	11/03/09 00:00	53469-21-9	
PCB-1248 (Aroclor 1248)	ND	Total ug	1.0	1	10/30/09 18:57	11/03/09 00:00	12672-29-6	
PCB-1254 (Aroclor 1254)	ND	Total ug	1.0	1	10/30/09 18:57	11/03/09 00:00	11097-69-1	
PCB-1260 (Aroclor 1260)	**5.7**	Total ug	1.0	1	10/30/09 18:57	11/03/09 00:00	11096-82-5	
PCB-1268 (Aroclor 1268)	ND	Total ug	1.0	1	10/30/09 18:57	11/03/09 00:00	11100-14-4	
Tetrachloro-m-xylene (S)	72	%	47-150	1	10/30/09 18:57	11/03/09 00:00	877-09-8	
Decachlorobiphenyl (S)	66	%	40-150	1	10/30/09 18:57	11/03/09 00:00	2051-24-3	

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

ANALYTICAL RESULTS

Project: 9M0909245 SPX LINDBERG
Pace Project No.: 10115796

Sample: W17 **Lab ID: 10115796017** Collected: 10/27/09 12:30 Received: 10/29/09 09:48 Matrix: Wipe

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8082 GCS PCB Wipe	Analytical Method: EPA 8082 Preparation Method: EPA 3580 (Wipe)							
PCB-1016 (Aroclor 1016)	ND	Total ug	1.0	1	10/30/09 18:57	11/03/09 00:16	12674-11-2	
PCB-1221 (Aroclor 1221)	ND	Total ug	1.0	1	10/30/09 18:57	11/03/09 00:16	11104-28-2	
PCB-1232 (Aroclor 1232)	ND	Total ug	1.0	1	10/30/09 18:57	11/03/09 00:16	11141-16-5	
PCB-1242 (Aroclor 1242)	ND	Total ug	1.0	1	10/30/09 18:57	11/03/09 00:16	53469-21-9	
PCB-1248 (Aroclor 1248)	ND	Total ug	1.0	1	10/30/09 18:57	11/03/09 00:16	12672-29-6	
PCB-1254 (Aroclor 1254)	ND	Total ug	1.0	1	10/30/09 18:57	11/03/09 00:16	11097-69-1	
PCB-1260 (Aroclor 1260)	**6.3**	Total ug	1.0	1	10/30/09 18:57	11/03/09 00:16	11096-82-5	
PCB-1268 (Aroclor 1268)	ND	Total ug	1.0	1	10/30/09 18:57	11/03/09 00:16	11100-14-4	
Tetrachloro-m-xylene (S)	70	%	47-150	1	10/30/09 18:57	11/03/09 00:16	877-09-8	
Decachlorobiphenyl (S)	62	%	40-150	1	10/30/09 18:57	11/03/09 00:16	2051-24-3	

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

ANALYTICAL RESULTS

Project: 9M0909245 SPX LINDBERG
Pace Project No.: 10115796

Sample: W18 **Lab ID: 10115796018** Collected: 10/27/09 12:50 Received: 10/29/09 09:48 Matrix: Wipe

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8082 GCS PCB Wipe	Analytical Method: EPA 8082 Preparation Method: EPA 3580 (Wipe)							
PCB-1016 (Aroclor 1016)	ND	Total ug	1.0	1	10/30/09 18:57	11/03/09 01:04	12674-11-2	
PCB-1221 (Aroclor 1221)	ND	Total ug	1.0	1	10/30/09 18:57	11/03/09 01:04	11104-28-2	
PCB-1232 (Aroclor 1232)	ND	Total ug	1.0	1	10/30/09 18:57	11/03/09 01:04	11141-16-5	
PCB-1242 (Aroclor 1242)	ND	Total ug	1.0	1	10/30/09 18:57	11/03/09 01:04	53469-21-9	
PCB-1248 (Aroclor 1248)	ND	Total ug	1.0	1	10/30/09 18:57	11/03/09 01:04	12672-29-6	
PCB-1254 (Aroclor 1254)	ND	Total ug	1.0	1	10/30/09 18:57	11/03/09 01:04	11097-69-1	
PCB-1260 (Aroclor 1260)	ND	Total ug	1.0	1	10/30/09 18:57	11/03/09 01:04	11096-82-5	
PCB-1268 (Aroclor 1268)	ND	Total ug	1.0	1	10/30/09 18:57	11/03/09 01:04	11100-14-4	
Tetrachloro-m-xylene (S)	67	%	47-150	1	10/30/09 18:57	11/03/09 01:04	877-09-8	
Decachlorobiphenyl (S)	61	%	40-150	1	10/30/09 18:57	11/03/09 01:04	2051-24-3	

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

ANALYTICAL RESULTS

Project: 9M0909245 SPX LINDBERG
Pace Project No.: 10115796

Sample: W19 **Lab ID: 10115796019** Collected: 10/27/09 12:55 Received: 10/29/09 09:48 Matrix: Wipe

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8082 GCS PCB Wipe	Analytical Method: EPA 8082 Preparation Method: EPA 3580 (Wipe)							
PCB-1016 (Aroclor 1016)	ND	Total ug	1.0	1	10/30/09 18:57	11/03/09 01:20	12674-11-2	
PCB-1221 (Aroclor 1221)	ND	Total ug	1.0	1	10/30/09 18:57	11/03/09 01:20	11104-28-2	
PCB-1232 (Aroclor 1232)	ND	Total ug	1.0	1	10/30/09 18:57	11/03/09 01:20	11141-16-5	
PCB-1242 (Aroclor 1242)	ND	Total ug	1.0	1	10/30/09 18:57	11/03/09 01:20	53469-21-9	
PCB-1248 (Aroclor 1248)	ND	Total ug	1.0	1	10/30/09 18:57	11/03/09 01:20	12672-29-6	
PCB-1254 (Aroclor 1254)	ND	Total ug	1.0	1	10/30/09 18:57	11/03/09 01:20	11097-69-1	
PCB-1260 (Aroclor 1260)	**7.4**	Total ug	1.0	1	10/30/09 18:57	11/03/09 01:20	11096-82-5	
PCB-1268 (Aroclor 1268)	ND	Total ug	1.0	1	10/30/09 18:57	11/03/09 01:20	11100-14-4	
Tetrachloro-m-xylene (S)	65	%	47-150	1	10/30/09 18:57	11/03/09 01:20	877-09-8	
Decachlorobiphenyl (S)	60	%	40-150	1	10/30/09 18:57	11/03/09 01:20	2051-24-3	

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

ANALYTICAL RESULTS

Project: 9M0909245 SPX LINDBERG
Pace Project No.: 10115796

Sample: W20 **Lab ID: 10115796020** Collected: 10/27/09 13:00 Received: 10/29/09 09:48 Matrix: Wipe

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8082 GCS PCB Wipe	Analytical Method: EPA 8082 Preparation Method: EPA 3580 (Wipe)							
PCB-1016 (Aroclor 1016)	ND	Total ug	1.0	1	10/30/09 18:57	11/03/09 01:36	12674-11-2	
PCB-1221 (Aroclor 1221)	ND	Total ug	1.0	1	10/30/09 18:57	11/03/09 01:36	11104-28-2	
PCB-1232 (Aroclor 1232)	ND	Total ug	1.0	1	10/30/09 18:57	11/03/09 01:36	11141-16-5	
PCB-1242 (Aroclor 1242)	ND	Total ug	1.0	1	10/30/09 18:57	11/03/09 01:36	53469-21-9	
PCB-1248 (Aroclor 1248)	ND	Total ug	1.0	1	10/30/09 18:57	11/03/09 01:36	12672-29-6	
PCB-1254 (Aroclor 1254)	ND	Total ug	1.0	1	10/30/09 18:57	11/03/09 01:36	11097-69-1	
PCB-1260 (Aroclor 1260)	ND	Total ug	1.0	1	10/30/09 18:57	11/03/09 01:36	11096-82-5	
PCB-1268 (Aroclor 1268)	ND	Total ug	1.0	1	10/30/09 18:57	11/03/09 01:36	11100-14-4	
Tetrachloro-m-xylene (S)	71	%	47-150	1	10/30/09 18:57	11/03/09 01:36	877-09-8	
Decachlorobiphenyl (S)	66	%	40-150	1	10/30/09 18:57	11/03/09 01:36	2051-24-3	

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

ANALYTICAL RESULTS

Project: 9M0909245 SPX LINDBERG
Pace Project No.: 10115796

Sample: FIELD BLANK **Lab ID: 10115796021** Collected: 10/27/09 00:00 Received: 10/29/09 09:48 Matrix: Wipe

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8082 GCS PCB Wipe	Analytical Method: EPA 8082 Preparation Method: EPA 3580 (Wipe)							
PCB-1016 (Aroclor 1016)	ND	Total ug	1.0	1	10/30/09 18:57	11/03/09 01:52	12674-11-2	
PCB-1221 (Aroclor 1221)	ND	Total ug	1.0	1	10/30/09 18:57	11/03/09 01:52	11104-28-2	
PCB-1232 (Aroclor 1232)	ND	Total ug	1.0	1	10/30/09 18:57	11/03/09 01:52	11141-16-5	
PCB-1242 (Aroclor 1242)	ND	Total ug	1.0	1	10/30/09 18:57	11/03/09 01:52	53469-21-9	
PCB-1248 (Aroclor 1248)	ND	Total ug	1.0	1	10/30/09 18:57	11/03/09 01:52	12672-29-6	
PCB-1254 (Aroclor 1254)	ND	Total ug	1.0	1	10/30/09 18:57	11/03/09 01:52	11097-69-1	
PCB-1260 (Aroclor 1260)	ND	Total ug	1.0	1	10/30/09 18:57	11/03/09 01:52	11096-82-5	
PCB-1268 (Aroclor 1268)	ND	Total ug	1.0	1	10/30/09 18:57	11/03/09 01:52	11100-14-4	
Tetrachloro-m-xylene (S)	60	%	47-150	1	10/30/09 18:57	11/03/09 01:52	877-09-8	
Decachlorobiphenyl (S)	58	%	40-150	1	10/30/09 18:57	11/03/09 01:52	2051-24-3	

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

QUALITY CONTROL DATA

Project: 9M0909245 SPX LINDBERG
Pace Project No.: 10115796

QC Batch: OEXT/11819 Analysis Method: EPA 8082
QC Batch Method: EPA 3580 (Wipe) Analysis Description: 8082 GCS PCB Wipe
Associated Lab Samples: 10115796001, 10115796002, 10115796003, 10115796004, 10115796005, 10115796006, 10115796008, 10115796009, 10115796010, 10115796011, 10115796012, 10115796013, 10115796014, 10115796015, 10115796016, 10115796017, 10115796018, 10115796019, 10115796020, 10115796021

METHOD BLANK: 705646 Matrix: Wipe
Associated Lab Samples: 10115796001, 10115796002, 10115796003, 10115796004, 10115796005, 10115796006, 10115796008, 10115796009, 10115796010, 10115796011, 10115796012, 10115796013, 10115796014, 10115796015, 10115796016, 10115796017, 10115796018, 10115796019, 10115796020, 10115796021

Parameter	Units	Blank Result	Reporting Limit	Analyzed	Qualifiers
PCB-1016 (Aroclor 1016)	Total ug	ND	1.0	11/02/09 18:57	
PCB-1221 (Aroclor 1221)	Total ug	ND	1.0	11/02/09 18:57	
PCB-1232 (Aroclor 1232)	Total ug	ND	1.0	11/02/09 18:57	
PCB-1242 (Aroclor 1242)	Total ug	ND	1.0	11/02/09 18:57	
PCB-1248 (Aroclor 1248)	Total ug	ND	1.0	11/02/09 18:57	
PCB-1254 (Aroclor 1254)	Total ug	ND	1.0	11/02/09 18:57	
PCB-1260 (Aroclor 1260)	Total ug	ND	1.0	11/02/09 18:57	
PCB-1268 (Aroclor 1268)	Total ug	ND	1.0	11/02/09 18:57	
Decachlorobiphenyl (S)	%	102	40-150	11/02/09 18:57	
Tetrachloro-m-xylene (S)	%	107	47-150	11/02/09 18:57	

LABORATORY CONTROL SAMPLE & LCSD: 705647 705648

Parameter	Units	Spike Conc.	LCS Result	LCSD Result	LCS % Rec	LCSD % Rec	% Rec Limits	RPD	Max RPD	Qualifiers
PCB-1016 (Aroclor 1016)	Total ug	10	11.4	11.2	114	112	75-146	1	20	
PCB-1260 (Aroclor 1260)	Total ug	10	10.4	10.2	104	102	75-142	2	20	
Decachlorobiphenyl (S)	%				109	104	40-150			
Tetrachloro-m-xylene (S)	%				117	118	47-150			

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

QUALIFIERS

Project: 9M0909245 SPX LINDBERG
Pace Project No.: 10115796

DEFINITIONS

DF - Dilution Factor, if reported, represents the factor applied to the reported data due to changes in sample preparation, dilution of the sample aliquot, or moisture content.

ND - Not Detected at or above adjusted reporting limit.

J - Estimated concentration above the adjusted method detection limit and below the adjusted reporting limit.

MDL - Adjusted Method Detection Limit.

S - Surrogate

1,2-Diphenylhydrazine (8270 listed analyte) decomposes to Azobenzene.

Consistent with EPA guidelines, unrounded data are displayed and have been used to calculate % recovery and RPD values.

LCS(D) - Laboratory Control Sample (Duplicate)

MS(D) - Matrix Spike (Duplicate)

DUP - Sample Duplicate

RPD - Relative Percent Difference

NC - Not Calculable.

Pace Analytical is NELAP accredited. Contact your Pace PM for the current list of accredited analytes.

U - Indicates the compound was analyzed for, but not detected.

BATCH QUALIFIERS

Batch: GCSV/6149

[M5] A matrix spike/matrix spike duplicate was not performed for this batch due to insufficient sample volume.

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

November 13, 2009

Ms. Karen Thole
Delta Consultants
5910 Rice Creek Parkway
Saint Paul, MN 55126

RE: Project: 9M0909245 SPX Lindberg
Pace Project No.: 10115807

Dear Ms. Thole:
Enclosed are the analytical results for sample(s) received by the laboratory on October 29, 2009. The results relate only to the samples included in this report. Results reported herein conform to the most current NELAC standards, where applicable, unless otherwise narrated in the body of the report.

If you have any questions concerning this report, please feel free to contact me.

Sincerely,

Carolynne Trout

Carolynne Trout

carolynne.trout@pacelabs.com
Project Manager

Enclosures

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

CERTIFICATIONS

Project: 9M0909245 SPX Lindberg
Pace Project No.: 10115807

Minnesota Certification IDs

1700 Elm Street SE, Suite 200 Minneapolis, MN 55414
Alaska Certification #: UST-078
Washington Certification #: C754
Tennessee Certification #: 02818
Pennsylvania Certification #: 68-00563
Oregon Certification #: MN200001
North Dakota Certification #: R-036
North Carolina Certification #: 530
New York Certification #: 11647
New Jersey Certification #: MN-002
Montana Certification #: MT CERT0092
Minnesota Certification #: 027-053-137
Maine Certification #: 2007029
Louisiana Certification #: LA080009
Louisiana Certification #: 03086
Kansas Certification #: E-10167
Iowa Certification #: 368
Illinois Certification #: 200011
Florida/NELAP Certification #: E87605
California Certification #: 01155CA
Arizona Certification #: AZ-0014
Wisconsin Certification #: 999407970

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

SAMPLE SUMMARY

Project: 9M0909245 SPX Lindberg
Pace Project No.: 10115807

Lab ID	Sample ID	Matrix	Date Collected	Date Received
10115807003	**W23**	Wipe	10/27/09 10:40	10/29/09 09:48
10115807004	**W24**	Wipe	10/27/09 10:45	10/29/09 09:48
10115807005	**W25**	Wipe	10/27/09 10:55	10/29/09 09:48
10115807013	**W33**	Wipe	10/27/09 12:40	10/29/09 09:48

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

SAMPLE ANALYTE COUNT

Project: 9M0909245 SPX Lindberg
Pace Project No.: 10115807

Lab ID	Sample ID	Method	Analysts	Analytes Reported
10115807003	**W23**	EPA 8082	KL1	10
10115807004	**W24**	EPA 8082	KL1	10
10115807005	**W25**	EPA 8082	KL1	10
10115807013	**W33**	EPA 8082	KL1	10

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

ANALYTICAL RESULTS

Project: 9M0909245 SPX Lindberg
Pace Project No.: 10115807

Sample: W23 **Lab ID: 10115807003** Collected: 10/27/09 10:40 Received: 10/29/09 09:48 Matrix: Wipe

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8082 GCS PCB Wipe	Analytical Method: EPA 8082 Preparation Method: EPA 3580 (Wipe)							
PCB-1016 (Aroclor 1016)	ND	Total ug	1.0	1	11/09/09 20:09	11/10/09 14:05	12674-11-2	
PCB-1221 (Aroclor 1221)	ND	Total ug	1.0	1	11/09/09 20:09	11/10/09 14:05	11104-28-2	
PCB-1232 (Aroclor 1232)	ND	Total ug	1.0	1	11/09/09 20:09	11/10/09 14:05	11141-16-5	
PCB-1242 (Aroclor 1242)	ND	Total ug	1.0	1	11/09/09 20:09	11/10/09 14:05	53469-21-9	
PCB-1248 (Aroclor 1248)	**1.2**	Total ug	1.0	1	11/09/09 20:09	11/10/09 14:05	12672-29-6	
PCB-1254 (Aroclor 1254)	ND	Total ug	1.0	1	11/09/09 20:09	11/10/09 14:05	11097-69-1	
PCB-1260 (Aroclor 1260)	**3.5**	Total ug	1.0	1	11/09/09 20:09	11/10/09 14:05	11096-82-5	
PCB-1268 (Aroclor 1268)	ND	Total ug	1.0	1	11/09/09 20:09	11/10/09 14:05	11100-14-4	
Tetrachloro-m-xylene (S)	82	%	47-150	1	11/09/09 20:09	11/10/09 14:05	877-09-8	
Decachlorobiphenyl (S)	66	%	40-150	1	11/09/09 20:09	11/10/09 14:05	2051-24-3	

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

ANALYTICAL RESULTS

Project: 9M0909245 SPX Lindberg
Pace Project No.: 10115807

Sample: W24 **Lab ID: 10115807004** Collected: 10/27/09 10:45 Received: 10/29/09 09:48 Matrix: Wipe

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8082 GCS PCB Wipe	Analytical Method: EPA 8082 Preparation Method: EPA 3580 (Wipe)							
PCB-1016 (Aroclor 1016)	ND	Total ug	1.0	1	11/09/09 20:09	11/10/09 14:21	12674-11-2	
PCB-1221 (Aroclor 1221)	ND	Total ug	1.0	1	11/09/09 20:09	11/10/09 14:21	11104-28-2	
PCB-1232 (Aroclor 1232)	ND	Total ug	1.0	1	11/09/09 20:09	11/10/09 14:21	11141-16-5	
PCB-1242 (Aroclor 1242)	ND	Total ug	1.0	1	11/09/09 20:09	11/10/09 14:21	53469-21-9	
PCB-1248 (Aroclor 1248)	ND	Total ug	1.0	1	11/09/09 20:09	11/10/09 14:21	12672-29-6	
PCB-1254 (Aroclor 1254)	ND	Total ug	1.0	1	11/09/09 20:09	11/10/09 14:21	11097-69-1	
PCB-1260 (Aroclor 1260)	ND	Total ug	1.0	1	11/09/09 20:09	11/10/09 14:21	11096-82-5	
PCB-1268 (Aroclor 1268)	ND	Total ug	1.0	1	11/09/09 20:09	11/10/09 14:21	11100-14-4	
Tetrachloro-m-xylene (S)	63	%	47-150	1	11/09/09 20:09	11/10/09 14:21	877-09-8	
Decachlorobiphenyl (S)	58	%	40-150	1	11/09/09 20:09	11/10/09 14:21	2051-24-3	

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

ANALYTICAL RESULTS

Project: 9M0909245 SPX Lindberg
Pace Project No.: 10115807

Sample: W25 **Lab ID: 10115807005** Collected: 10/27/09 10:55 Received: 10/29/09 09:48 Matrix: Wipe

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8082 GCS PCB Wipe	Analytical Method: EPA 8082 Preparation Method: EPA 3580 (Wipe)							
PCB-1016 (Aroclor 1016)	ND	Total ug	1.0	1	11/09/09 20:09	11/10/09 14:37	12674-11-2	
PCB-1221 (Aroclor 1221)	ND	Total ug	1.0	1	11/09/09 20:09	11/10/09 14:37	11104-28-2	
PCB-1232 (Aroclor 1232)	ND	Total ug	1.0	1	11/09/09 20:09	11/10/09 14:37	11141-16-5	
PCB-1242 (Aroclor 1242)	ND	Total ug	1.0	1	11/09/09 20:09	11/10/09 14:37	53469-21-9	
PCB-1248 (Aroclor 1248)	ND	Total ug	1.0	1	11/09/09 20:09	11/10/09 14:37	12672-29-6	
PCB-1254 (Aroclor 1254)	ND	Total ug	1.0	1	11/09/09 20:09	11/10/09 14:37	11097-69-1	
PCB-1260 (Aroclor 1260)	**9.9**	Total ug	1.0	1	11/09/09 20:09	11/10/09 14:37	11096-82-5	
PCB-1268 (Aroclor 1268)	ND	Total ug	1.0	1	11/09/09 20:09	11/10/09 14:37	11100-14-4	
Tetrachloro-m-xylene (S)	66	%	47-150	1	11/09/09 20:09	11/10/09 14:37	877-09-8	
Decachlorobiphenyl (S)	56	%	40-150	1	11/09/09 20:09	11/10/09 14:37	2051-24-3	

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

ANALYTICAL RESULTS

Project: 9M0909245 SPX Lindberg
Pace Project No.: 10115807

Sample: W33 **Lab ID: 10115807013** Collected: 10/27/09 12:40 Received: 10/29/09 09:48 Matrix: Wipe

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8082 GCS PCB Wipe	Analytical Method: EPA 8082 Preparation Method: EPA 3580 (Wipe)							
PCB-1016 (Aroclor 1016)	ND	Total ug	1.0	1	10/30/09 18:57	11/02/09 15:56	12674-11-2	
PCB-1221 (Aroclor 1221)	ND	Total ug	1.0	1	10/30/09 18:57	11/02/09 15:56	11104-28-2	
PCB-1232 (Aroclor 1232)	ND	Total ug	1.0	1	10/30/09 18:57	11/02/09 15:56	11141-16-5	
PCB-1242 (Aroclor 1242)	ND	Total ug	1.0	1	10/30/09 18:57	11/02/09 15:56	53469-21-9	
PCB-1248 (Aroclor 1248)	ND	Total ug	1.0	1	10/30/09 18:57	11/02/09 15:56	12672-29-6	
PCB-1254 (Aroclor 1254)	ND	Total ug	1.0	1	10/30/09 18:57	11/02/09 15:56	11097-69-1	
PCB-1260 (Aroclor 1260)	**12.4**	Total ug	1.0	1	10/30/09 18:57	11/02/09 15:56	11096-82-5	
PCB-1268 (Aroclor 1268)	ND	Total ug	1.0	1	10/30/09 18:57	11/02/09 15:56	11100-14-4	
Tetrachloro-m-xylene (S)	55	%	47-150	1	10/30/09 18:57	11/02/09 15:56	877-09-8	
Decachlorobiphenyl (S)	47	%	40-150	1	10/30/09 18:57	11/02/09 15:56	2051-24-3	

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

QUALITY CONTROL DATA

Project: 9M0909245 SPX Lindberg
Pace Project No.: 10115807

QC Batch: OEXT/11875 Analysis Method: EPA 8082
QC Batch Method: EPA 3580 (Wipe) Analysis Description: 8082 GCS PCB Wipe
Associated Lab Samples: 10115807003, 10115807004, 10115807005

METHOD BLANK: 710649 Matrix: Wipe
Associated Lab Samples: 10115807003, 10115807004, 10115807005

Parameter	Units	Blank Result	Reporting Limit	Analyzed	Qualifiers
PCB-1016 (Aroclor 1016)	Total ug	ND	1.0	11/10/09 13:17	
PCB-1221 (Aroclor 1221)	Total ug	ND	1.0	11/10/09 13:17	
PCB-1232 (Aroclor 1232)	Total ug	ND	1.0	11/10/09 13:17	
PCB-1242 (Aroclor 1242)	Total ug	ND	1.0	11/10/09 13:17	
PCB-1248 (Aroclor 1248)	Total ug	ND	1.0	11/10/09 13:17	
PCB-1254 (Aroclor 1254)	Total ug	ND	1.0	11/10/09 13:17	
PCB-1260 (Aroclor 1260)	Total ug	ND	1.0	11/10/09 13:17	
PCB-1268 (Aroclor 1268)	Total ug	ND	1.0	11/10/09 13:17	
Decachlorobiphenyl (S)	%	99	40-150	11/10/09 13:17	
Tetrachloro-m-xylene (S)	%	110	47-150	11/10/09 13:17	

LABORATORY CONTROL SAMPLE & LCSD: 710650 710651

Parameter	Units	Spike Conc.	LCS Result	LCSD Result	LCS % Rec	LCSD % Rec	% Rec Limits	RPD	Max RPD	Qualifiers
PCB-1016 (Aroclor 1016)	Total ug	10	11.0	11.3	110	113	75-146	3	20	
PCB-1260 (Aroclor 1260)	Total ug	10	10.5	10.6	105	106	75-142	1	20	
Decachlorobiphenyl (S)	%				108	104	40-150			
Tetrachloro-m-xylene (S)	%				112	111	47-150			

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

QUALITY CONTROL DATA

Project: 9M0909245 SPX Lindberg
Pace Project No.: 10115807

QC Batch: OEXT/11820 | Analysis Method: EPA 8082
QC Batch Method: EPA 3580 (Wipe) | Analysis Description: 8082 GCS PCB Wipe
Associated Lab Samples: 10115807013

METHOD BLANK: 705649 | Matrix: Wipe
Associated Lab Samples: 10115807013

Parameter	Units	Blank Result	Reporting Limit	Analyzed	Qualifiers
PCB-1016 (Aroclor 1016)	Total ug	ND	1.0	11/02/09 15:24	
PCB-1221 (Aroclor 1221)	Total ug	ND	1.0	11/02/09 15:24	
PCB-1232 (Aroclor 1232)	Total ug	ND	1.0	11/02/09 15:24	
PCB-1242 (Aroclor 1242)	Total ug	ND	1.0	11/02/09 15:24	
PCB-1248 (Aroclor 1248)	Total ug	ND	1.0	11/02/09 15:24	
PCB-1254 (Aroclor 1254)	Total ug	ND	1.0	11/02/09 15:24	
PCB-1260 (Aroclor 1260)	Total ug	ND	1.0	11/02/09 15:24	
PCB-1268 (Aroclor 1268)	Total ug	ND	1.0	11/02/09 15:24	
Decachlorobiphenyl (S)	%	104	40-150	11/02/09 15:24	
Tetrachloro-m-xylene (S)	%	117	47-150	11/02/09 15:24	

LABORATORY CONTROL SAMPLE & LCSD: 705650 705651

Parameter	Units	Spike Conc.	LCS Result	LCSD Result	LCS % Rec	LCSD % Rec	% Rec Limits	RPD	Max RPD	Qualifiers
PCB-1016 (Aroclor 1016)	Total ug	10	11.5	11.9	115	119	75-146	4	20	
PCB-1260 (Aroclor 1260)	Total ug	10	10.8	10.7	108	107	75-142	1	20	
Decachlorobiphenyl (S)	%				110	131	40-150			
Tetrachloro-m-xylene (S)	%				136	143	47-150			

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

QUALIFIERS

Project: 9M0909245 SPX Lindberg
Pace Project No.: 10115807

DEFINITIONS

DF - Dilution Factor, if reported, represents the factor applied to the reported data due to changes in sample preparation, dilution of the sample aliquot, or moisture content.

ND - Not Detected at or above adjusted reporting limit.

J - Estimated concentration above the adjusted method detection limit and below the adjusted reporting limit.

MDL - Adjusted Method Detection Limit.

S - Surrogate

1,2-Diphenylhydrazine (8270 listed analyte) decomposes to Azobenzene.

Consistent with EPA guidelines, unrounded data are displayed and have been used to calculate % recovery and RPD values.

LCS(D) - Laboratory Control Sample (Duplicate)

MS(D) - Matrix Spike (Duplicate)

DUP - Sample Duplicate

RPD - Relative Percent Difference

NC - Not Calculable.

Pace Analytical is NELAP accredited. Contact your Pace PM for the current list of accredited analytes.

U - Indicates the compound was analyzed for, but not detected.

BATCH QUALIFIERS

Batch: GCSV/6147

[M5] A matrix spike/matrix spike duplicate was not performed for this batch due to insufficient sample volume.

Batch: GCSV/6177

[M5] A matrix spike/matrix spike duplicate was not performed for this batch due to insufficient sample volume.

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

APPENDIX C

Bulk Concrete Sample Analytical Reports

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

November 17, 2009

Ms. Karen Thole
Delta Consultants
5910 Rice Creek Parkway
Saint Paul, MN 55126

RE: Project: 9M0909245 SPX Lindberg
Pace Project No.: 10115805

Dear Ms. Thole:
Enclosed are the analytical results for sample(s) received by the laboratory on October 29, 2009. The results relate only to the samples included in this report. Results reported herein conform to the most current NELAC standards, where applicable, unless otherwise narrated in the body of the report.

If you have any questions concerning this report, please feel free to contact me.

Sincerely,

Carolynne Trout

Carolynne Trout

carolynne.trout@pacelabs.com
Project Manager

Enclosures

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

CERTIFICATIONS

Project: 9M0909245 SPX Lindberg
Pace Project No.: 10115805

Minnesota Certification IDs
1700 Elm Street SE, Suite 200 Minneapolis, MN 55414
Alaska Certification #: UST-078
Washington Certification #: C754
Tennessee Certification #: 02818
Pennsylvania Certification #: 68-00563
Oregon Certification #: MN200001
North Dakota Certification #: R-036
North Carolina Certification #: 530
New York Certification #: 11647
New Jersey Certification #: MN-002
Montana Certification #: MT CERT0092
Minnesota Certification #: 027-053-137
Maine Certification #: 2007029
Louisiana Certification #: LA080009
Louisiana Certification #: 03086
Kansas Certification #: E-10167
Iowa Certification #: 368
Illinois Certification #: 200011
Florida/NELAP Certification #: E87605
California Certification #: 01155CA
Arizona Certification #: AZ-0014
Wisconsin Certification #: 999407970

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

SAMPLE SUMMARY

Project: 9M0909245 SPX Lindberg
Pace Project No.: 10115805

Lab ID	Sample ID	Matrix	Date Collected	Date Received
10115805001	**B1, 0"-1"**	Solid	10/27/09 17:30	10/29/09 09:48
10115805002	**B4, 0"-1"**	Solid	10/27/09 18:00	10/29/09 09:48
10115805003	**B6, 0"-1"**	Solid	10/27/09 15:30	10/29/09 09:48
10115805004	**B7, 0"-1"**	Solid	10/27/09 14:45	10/29/09 09:48
10115805005	**A8, 0"-1"**	Solid	10/27/09 14:00	10/29/09 09:48
10115805006	**B1, 1"-3"**	Solid	10/27/09 17:45	10/29/09 09:48
10115805007	**B4, 1"-3"**	Solid	10/27/09 18:15	10/29/09 09:48
10115805008	**B6, 1"-3"**	Solid	10/27/09 16:00	10/29/09 09:48
10115805009	**B7, 1"-3"**	Solid	10/27/09 15:00	10/29/09 09:48
10115805010	**A8, 1"-3"**	Solid	10/27/09 14:15	10/29/09 09:48

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

SAMPLE ANALYTE COUNT

Project: 9M0909245 SPX Lindberg
Pace Project No.: 10115805

Lab ID	Sample ID	Method	Analysts	Analytes Reported
10115805001	**B1, 0"-1"**	% Moisture	JDL	1
		EPA 8082	KL1	11
10115805002	**B4, 0"-1"**	% Moisture	JDL	1
		EPA 8082	KL1	11
10115805003	**B6, 0"-1"**	% Moisture	JDL	1
		EPA 8082	KL1	11
10115805004	**B7, 0"-1"**	% Moisture	JDL	1
		EPA 8082	KL1	11
10115805005	**A8, 0"-1"**	% Moisture	JDL	1
		EPA 8082	KL1	11
10115805006	**B1, 1"-3"**	% Moisture	JDL	1
		EPA 8082	KL1	11
10115805007	**B4, 1"-3"**	% Moisture	JDL	1
		EPA 8082	KL1	11
10115805008	**B6, 1"-3"**	% Moisture	JDL	1
		EPA 8082	KL1	11
10115805009	**B7, 1"-3"**	% Moisture	JDL	1
		EPA 8082	KL1	11
10115805010	**A8, 1"-3"**	% Moisture	JDL	1
		EPA 8082	KL1	11

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

ANALYTICAL RESULTS

Project: 9M0909245 SPX Lindberg
Pace Project No.: 10115805

Sample: B1, 0"-1" **Lab ID: 10115805001** Collected: 10/27/09 17:30 Received: 10/29/09 09:48 Matrix: Solid

Results reported on a "dry-weight" basis

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8082 GCS PCB	Analytical Method: EPA 8082 Preparation Method: EPA 3550							
PCB-1016 (Aroclor 1016)	ND	ug/kg	333	10	11/02/09 13:02	11/05/09 19:53	12674-11-2	
PCB-1221 (Aroclor 1221)	ND	ug/kg	333	10	11/02/09 13:02	11/05/09 19:53	11104-28-2	
PCB-1232 (Aroclor 1232)	ND	ug/kg	333	10	11/02/09 13:02	11/05/09 19:53	11141-16-5	
PCB-1242 (Aroclor 1242)	ND	ug/kg	333	10	11/02/09 13:02	11/05/09 19:53	53469-21-9	
PCB-1248 (Aroclor 1248)	**590**	ug/kg	333	10	11/02/09 13:02	11/05/09 19:53	12672-29-6	
PCB-1254 (Aroclor 1254)	ND	ug/kg	333	10	11/02/09 13:02	11/05/09 19:53	11097-69-1	
PCB-1260 (Aroclor 1260)	**10300**	ug/kg	333	10	11/02/09 13:02	11/05/09 19:53	11096-82-5	
PCB-1262 (Aroclor 1262)	ND	ug/kg	333	10	11/02/09 13:02	11/05/09 19:53	37324-23-5	
PCB-1268 (Aroclor 1268)	ND	ug/kg	333	10	11/02/09 13:02	11/05/09 19:53	11100-14-4	
Tetrachloro-m-xylene (S)	0	%	30-150	10	11/02/09 13:02	11/05/09 19:53	877-09-8	S4
Decachlorobiphenyl (S)	0	%	30-150	10	11/02/09 13:02	11/05/09 19:53	2051-24-3	S4
Dry Weight	Analytical Method: % Moisture							
Percent Moisture	**0.95**	%	0.10	1		11/02/09 00:00		

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

ANALYTICAL RESULTS

Project: 9M0909245 SPX Lindberg
Pace Project No.: 10115805

Sample: B4, 0"-1" **Lab ID: 10115805002** Collected: 10/27/09 18:00 Received: 10/29/09 09:48 Matrix: Solid

Results reported on a "dry-weight" basis

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8082 GCS PCB	Analytical Method: EPA 8082 Preparation Method: EPA 3550							
PCB-1016 (Aroclor 1016)	ND	ug/kg	667	20	11/02/09 13:02	11/05/09 20:57	12674-11-2	
PCB-1221 (Aroclor 1221)	ND	ug/kg	667	20	11/02/09 13:02	11/05/09 20:57	11104-28-2	
PCB-1232 (Aroclor 1232)	ND	ug/kg	667	20	11/02/09 13:02	11/05/09 20:57	11141-16-5	
PCB-1242 (Aroclor 1242)	ND	ug/kg	667	20	11/02/09 13:02	11/05/09 20:57	53469-21-9	
PCB-1248 (Aroclor 1248)	ND	ug/kg	667	20	11/02/09 13:02	11/05/09 20:57	12672-29-6	
PCB-1254 (Aroclor 1254)	ND	ug/kg	667	20	11/02/09 13:02	11/05/09 20:57	11097-69-1	
PCB-1260 (Aroclor 1260)	**15200**	ug/kg	667	20	11/02/09 13:02	11/05/09 20:57	11096-82-5	
PCB-1262 (Aroclor 1262)	ND	ug/kg	667	20	11/02/09 13:02	11/05/09 20:57	37324-23-5	
PCB-1268 (Aroclor 1268)	ND	ug/kg	667	20	11/02/09 13:02	11/05/09 20:57	11100-14-4	
Tetrachloro-m-xylene (S)	0	%	30-150	20	11/02/09 13:02	11/05/09 20:57	877-09-8	S4
Decachlorobiphenyl (S)	0	%	30-150	20	11/02/09 13:02	11/05/09 20:57	2051-24-3	S4
Dry Weight	Analytical Method: % Moisture							
Percent Moisture	**1.0**	%	0.10	1		11/02/09 00:00		

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

ANALYTICAL RESULTS

Project: 9M0909245 SPX Lindberg
Pace Project No.: 10115805

Sample: B6, 0"-1" **Lab ID: 10115805003** Collected: 10/27/09 15:30 Received: 10/29/09 09:48 Matrix: Solid

Results reported on a "dry-weight" basis

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8082 GCS PCB	Analytical Method: EPA 8082 Preparation Method: EPA 3550							
PCB-1016 (Aroclor 1016)	ND	ug/kg	333	10	11/02/09 13:02	11/05/09 20:40	12674-11-2	
PCB-1221 (Aroclor 1221)	ND	ug/kg	333	10	11/02/09 13:02	11/05/09 20:40	11104-28-2	
PCB-1232 (Aroclor 1232)	ND	ug/kg	333	10	11/02/09 13:02	11/05/09 20:40	11141-16-5	
PCB-1242 (Aroclor 1242)	ND	ug/kg	333	10	11/02/09 13:02	11/05/09 20:40	53469-21-9	
PCB-1248 (Aroclor 1248)	ND	ug/kg	333	10	11/02/09 13:02	11/05/09 20:40	12672-29-6	
PCB-1254 (Aroclor 1254)	ND	ug/kg	333	10	11/02/09 13:02	11/05/09 20:40	11097-69-1	
PCB-1260 (Aroclor 1260)	**7530**	ug/kg	333	10	11/02/09 13:02	11/05/09 20:40	11096-82-5	
PCB-1262 (Aroclor 1262)	ND	ug/kg	333	10	11/02/09 13:02	11/05/09 20:40	37324-23-5	
PCB-1268 (Aroclor 1268)	ND	ug/kg	333	10	11/02/09 13:02	11/05/09 20:40	11100-14-4	
Tetrachloro-m-xylene (S)	0	%	30-150	10	11/02/09 13:02	11/05/09 20:40	877-09-8	S4
Decachlorobiphenyl (S)	0	%	30-150	10	11/02/09 13:02	11/05/09 20:40	2051-24-3	S4
Dry Weight	Analytical Method: % Moisture							
Percent Moisture	**1.0**	%	0.10	1		11/02/09 00:00		

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

ANALYTICAL RESULTS

Project: 9M0909245 SPX Lindberg
Pace Project No.: 10115805

Sample: B7, 0"-1" **Lab ID: 10115805004** Collected: 10/27/09 14:45 Received: 10/29/09 09:48 Matrix: Solid

Results reported on a "dry-weight" basis

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8082 GCS PCB	Analytical Method: EPA 8082 Preparation Method: EPA 3550							
PCB-1016 (Aroclor 1016)	ND	ug/kg	666	20	11/02/09 13:02	11/05/09 21:12	12674-11-2	
PCB-1221 (Aroclor 1221)	ND	ug/kg	666	20	11/02/09 13:02	11/05/09 21:12	11104-28-2	
PCB-1232 (Aroclor 1232)	ND	ug/kg	666	20	11/02/09 13:02	11/05/09 21:12	11141-16-5	
PCB-1242 (Aroclor 1242)	ND	ug/kg	666	20	11/02/09 13:02	11/05/09 21:12	53469-21-9	
PCB-1248 (Aroclor 1248)	ND	ug/kg	666	20	11/02/09 13:02	11/05/09 21:12	12672-29-6	
PCB-1254 (Aroclor 1254)	ND	ug/kg	666	20	11/02/09 13:02	11/05/09 21:12	11097-69-1	
PCB-1260 (Aroclor 1260)	**12100**	ug/kg	666	20	11/02/09 13:02	11/05/09 21:12	11096-82-5	
PCB-1262 (Aroclor 1262)	ND	ug/kg	666	20	11/02/09 13:02	11/05/09 21:12	37324-23-5	
PCB-1268 (Aroclor 1268)	ND	ug/kg	666	20	11/02/09 13:02	11/05/09 21:12	11100-14-4	
Tetrachloro-m-xylene (S)	0	%	30-150	20	11/02/09 13:02	11/05/09 21:12	877-09-8	S4
Decachlorobiphenyl (S)	0	%	30-150	20	11/02/09 13:02	11/05/09 21:12	2051-24-3	S4
Dry Weight	Analytical Method: % Moisture							
Percent Moisture	**0.94**	%	0.10	1		11/02/09 00:00		

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

ANALYTICAL RESULTS

Project: 9M0909245 SPX Lindberg
Pace Project No.: 10115805

Sample: A8, 0"-1" **Lab ID: 10115805005** Collected: 10/27/09 14:00 Received: 10/29/09 09:48 Matrix: Solid

Results reported on a "dry-weight" basis

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8082 GCS PCB	Analytical Method: EPA 8082 Preparation Method: EPA 3550							
PCB-1016 (Aroclor 1016)	ND	ug/kg	668	20	11/02/09 13:02	11/05/09 21:28	12674-11-2	
PCB-1221 (Aroclor 1221)	ND	ug/kg	668	20	11/02/09 13:02	11/05/09 21:28	11104-28-2	
PCB-1232 (Aroclor 1232)	ND	ug/kg	668	20	11/02/09 13:02	11/05/09 21:28	11141-16-5	
PCB-1242 (Aroclor 1242)	ND	ug/kg	668	20	11/02/09 13:02	11/05/09 21:28	53469-21-9	
PCB-1248 (Aroclor 1248)	ND	ug/kg	668	20	11/02/09 13:02	11/05/09 21:28	12672-29-6	
PCB-1254 (Aroclor 1254)	ND	ug/kg	668	20	11/02/09 13:02	11/05/09 21:28	11097-69-1	
PCB-1260 (Aroclor 1260)	**16400**	ug/kg	668	20	11/02/09 13:02	11/05/09 21:28	11096-82-5	
PCB-1262 (Aroclor 1262)	ND	ug/kg	668	20	11/02/09 13:02	11/05/09 21:28	37324-23-5	
PCB-1268 (Aroclor 1268)	ND	ug/kg	668	20	11/02/09 13:02	11/05/09 21:28	11100-14-4	
Tetrachloro-m-xylene (S)	0	%	30-150	20	11/02/09 13:02	11/05/09 21:28	877-09-8	S4
Decachlorobiphenyl (S)	0	%	30-150	20	11/02/09 13:02	11/05/09 21:28	2051-24-3	S4
Dry Weight	Analytical Method: % Moisture							
Percent Moisture	**1.2**	%	0.10	1		11/02/09 00:00		

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

ANALYTICAL RESULTS

Project: 9M0909245 SPX Lindberg
Pace Project No.: 10115805

Sample: B1, 1"-3" **Lab ID: 10115805006** Collected: 10/27/09 17:45 Received: 10/29/09 09:48 Matrix: Solid

Results reported on a "dry-weight" basis

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8082 GCS PCB	Analytical Method: EPA 8082 Preparation Method: EPA 3550							
PCB-1016 (Aroclor 1016)	ND	ug/kg	33.9	1	11/10/09 08:59	11/13/09 00:01	12674-11-2	
PCB-1221 (Aroclor 1221)	ND	ug/kg	33.9	1	11/10/09 08:59	11/13/09 00:01	11104-28-2	
PCB-1232 (Aroclor 1232)	ND	ug/kg	33.9	1	11/10/09 08:59	11/13/09 00:01	11141-16-5	
PCB-1242 (Aroclor 1242)	ND	ug/kg	33.9	1	11/10/09 08:59	11/13/09 00:01	53469-21-9	
PCB-1248 (Aroclor 1248)	ND	ug/kg	33.9	1	11/10/09 08:59	11/13/09 00:01	12672-29-6	
PCB-1254 (Aroclor 1254)	ND	ug/kg	33.9	1	11/10/09 08:59	11/13/09 00:01	11097-69-1	
PCB-1260 (Aroclor 1260)	ND	ug/kg	33.9	1	11/10/09 08:59	11/13/09 00:01	11096-82-5	
PCB-1262 (Aroclor 1262)	ND	ug/kg	33.9	1	11/10/09 08:59	11/13/09 00:01	37324-23-5	
PCB-1268 (Aroclor 1268)	ND	ug/kg	33.9	1	11/10/09 08:59	11/13/09 00:01	11100-14-4	
Tetrachloro-m-xylene (S)	90	%	30-150	1	11/10/09 08:59	11/13/09 00:01	877-09-8	
Decachlorobiphenyl (S)	79	%	30-150	1	11/10/09 08:59	11/13/09 00:01	2051-24-3	CL
Dry Weight	Analytical Method: % Moisture							
Percent Moisture	**2.7**	%	0.10	1		11/10/09 00:00		

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

ANALYTICAL RESULTS

Project: 9M0909245 SPX Lindberg
Pace Project No.: 10115805

Sample: B4, 1"-3" **Lab ID: 10115805007** Collected: 10/27/09 18:15 Received: 10/29/09 09:48 Matrix: Solid

Results reported on a "dry-weight" basis

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8082 GCS PCB	Analytical Method: EPA 8082 Preparation Method: EPA 3550							
PCB-1016 (Aroclor 1016)	ND	ug/kg	33.8	1	11/10/09 08:59	11/13/09 00:17	12674-11-2	
PCB-1221 (Aroclor 1221)	ND	ug/kg	33.8	1	11/10/09 08:59	11/13/09 00:17	11104-28-2	
PCB-1232 (Aroclor 1232)	ND	ug/kg	33.8	1	11/10/09 08:59	11/13/09 00:17	11141-16-5	
PCB-1242 (Aroclor 1242)	ND	ug/kg	33.8	1	11/10/09 08:59	11/13/09 00:17	53469-21-9	
PCB-1248 (Aroclor 1248)	ND	ug/kg	33.8	1	11/10/09 08:59	11/13/09 00:17	12672-29-6	
PCB-1254 (Aroclor 1254)	ND	ug/kg	33.8	1	11/10/09 08:59	11/13/09 00:17	11097-69-1	
PCB-1260 (Aroclor 1260)	**422**	ug/kg	33.8	1	11/10/09 08:59	11/13/09 00:17	11096-82-5	
PCB-1262 (Aroclor 1262)	ND	ug/kg	33.8	1	11/10/09 08:59	11/13/09 00:17	37324-23-5	
PCB-1268 (Aroclor 1268)	ND	ug/kg	33.8	1	11/10/09 08:59	11/13/09 00:17	11100-14-4	
Tetrachloro-m-xylene (S)	92	%	30-150	1	11/10/09 08:59	11/13/09 00:17	877-09-8	
Decachlorobiphenyl (S)	79	%	30-150	1	11/10/09 08:59	11/13/09 00:17	2051-24-3	CL
Dry Weight	Analytical Method: % Moisture							
Percent Moisture	**2.4**	%	0.10	1		11/10/09 00:00		

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

ANALYTICAL RESULTS

Project: 9M0909245 SPX Lindberg
Pace Project No.: 10115805

Sample: B6, 1"-3" **Lab ID: 10115805008** Collected: 10/27/09 16:00 Received: 10/29/09 09:48 Matrix: Solid

Results reported on a "dry-weight" basis

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8082 GCS PCB	Analytical Method: EPA 8082 Preparation Method: EPA 3550							
PCB-1016 (Aroclor 1016)	ND	ug/kg	33.8	1	11/10/09 08:59	11/13/09 00:33	12674-11-2	
PCB-1221 (Aroclor 1221)	ND	ug/kg	33.8	1	11/10/09 08:59	11/13/09 00:33	11104-28-2	
PCB-1232 (Aroclor 1232)	ND	ug/kg	33.8	1	11/10/09 08:59	11/13/09 00:33	11141-16-5	
PCB-1242 (Aroclor 1242)	ND	ug/kg	33.8	1	11/10/09 08:59	11/13/09 00:33	53469-21-9	
PCB-1248 (Aroclor 1248)	**60.2**	ug/kg	33.8	1	11/10/09 08:59	11/13/09 00:33	12672-29-6	
PCB-1254 (Aroclor 1254)	ND	ug/kg	33.8	1	11/10/09 08:59	11/13/09 00:33	11097-69-1	
PCB-1260 (Aroclor 1260)	**2430**	ug/kg	169	5	11/10/09 08:59	11/13/09 17:59	11096-82-5	
PCB-1262 (Aroclor 1262)	ND	ug/kg	33.8	1	11/10/09 08:59	11/13/09 00:33	37324-23-5	
PCB-1268 (Aroclor 1268)	ND	ug/kg	33.8	1	11/10/09 08:59	11/13/09 00:33	11100-14-4	
Tetrachloro-m-xylene (S)	94	%	30-150	1	11/10/09 08:59	11/13/09 00:33	877-09-8	
Decachlorobiphenyl (S)	80	%	30-150	1	11/10/09 08:59	11/13/09 00:33	2051-24-3	CL
Dry Weight	Analytical Method: % Moisture							
Percent Moisture	**2.4**	%	0.10	1		11/10/09 00:00		

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

ANALYTICAL RESULTS

Project: 9M0909245 SPX Lindberg
Pace Project No.: 10115805

Sample: B7, 1"-3" **Lab ID: 10115805009** Collected: 10/27/09 15:00 Received: 10/29/09 09:48 Matrix: Solid

Results reported on a "dry-weight" basis

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8082 GCS PCB	Analytical Method: EPA 8082 Preparation Method: EPA 3550							
PCB-1016 (Aroclor 1016)	ND	ug/kg	33.9	1	11/10/09 08:59	11/13/09 00:50	12674-11-2	
PCB-1221 (Aroclor 1221)	ND	ug/kg	33.9	1	11/10/09 08:59	11/13/09 00:50	11104-28-2	
PCB-1232 (Aroclor 1232)	ND	ug/kg	33.9	1	11/10/09 08:59	11/13/09 00:50	11141-16-5	
PCB-1242 (Aroclor 1242)	ND	ug/kg	33.9	1	11/10/09 08:59	11/13/09 00:50	53469-21-9	
PCB-1248 (Aroclor 1248)	ND	ug/kg	33.9	1	11/10/09 08:59	11/13/09 00:50	12672-29-6	
PCB-1254 (Aroclor 1254)	ND	ug/kg	33.9	1	11/10/09 08:59	11/13/09 00:50	11097-69-1	
PCB-1260 (Aroclor 1260)	**221**	ug/kg	33.9	1	11/10/09 08:59	11/13/09 00:50	11096-82-5	
PCB-1262 (Aroclor 1262)	ND	ug/kg	33.9	1	11/10/09 08:59	11/13/09 00:50	37324-23-5	
PCB-1268 (Aroclor 1268)	ND	ug/kg	33.9	1	11/10/09 08:59	11/13/09 00:50	11100-14-4	
Tetrachloro-m-xylene (S)	90	%	30-150	1	11/10/09 08:59	11/13/09 00:50	877-09-8	
Decachlorobiphenyl (S)	83	%	30-150	1	11/10/09 08:59	11/13/09 00:50	2051-24-3	CL
Dry Weight	Analytical Method: % Moisture							
Percent Moisture	**2.6**	%	0.10	1		11/10/09 00:00		

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

ANALYTICAL RESULTS

Project: 9M0909245 SPX Lindberg
Pace Project No.: 10115805

Sample: A8, 1"-3" **Lab ID: 10115805010** Collected: 10/27/09 14:15 Received: 10/29/09 09:48 Matrix: Solid

Results reported on a "dry-weight" basis

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8082 GCS PCB	Analytical Method: EPA 8082 Preparation Method: EPA 3550							
PCB-1016 (Aroclor 1016)	ND	ug/kg	33.7	1	11/10/09 08:59	11/13/09 01:06	12674-11-2	
PCB-1221 (Aroclor 1221)	ND	ug/kg	33.7	1	11/10/09 08:59	11/13/09 01:06	11104-28-2	
PCB-1232 (Aroclor 1232)	ND	ug/kg	33.7	1	11/10/09 08:59	11/13/09 01:06	11141-16-5	
PCB-1242 (Aroclor 1242)	ND	ug/kg	33.7	1	11/10/09 08:59	11/13/09 01:06	53469-21-9	
PCB-1248 (Aroclor 1248)	ND	ug/kg	33.7	1	11/10/09 08:59	11/13/09 01:06	12672-29-6	
PCB-1254 (Aroclor 1254)	ND	ug/kg	33.7	1	11/10/09 08:59	11/13/09 01:06	11097-69-1	
PCB-1260 (Aroclor 1260)	ND	ug/kg	33.7	1	11/10/09 08:59	11/13/09 01:06	11096-82-5	
PCB-1262 (Aroclor 1262)	ND	ug/kg	33.7	1	11/10/09 08:59	11/13/09 01:06	37324-23-5	
PCB-1268 (Aroclor 1268)	ND	ug/kg	33.7	1	11/10/09 08:59	11/13/09 01:06	11100-14-4	
Tetrachloro-m-xylene (S)	87	%	30-150	1	11/10/09 08:59	11/13/09 01:06	877-09-8	
Decachlorobiphenyl (S)	79	%	30-150	1	11/10/09 08:59	11/13/09 01:06	2051-24-3	CL
Dry Weight	Analytical Method: % Moisture							
Percent Moisture	**2.2**	%	0.10	1		11/10/09 00:00		

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

QUALITY CONTROL DATA

Project: 9M0909245 SPX Lindberg
Pace Project No.: 10115805

QC Batch: OEXT/11828 Analysis Method: EPA 8082
QC Batch Method: EPA 3550 Analysis Description: 8082 GCS PCB
Associated Lab Samples: 10115805001, 10115805002, 10115805003, 10115805004, 10115805005

METHOD BLANK: 706354 Matrix: Solid
Associated Lab Samples: 10115805001, 10115805002, 10115805003, 10115805004, 10115805005

Parameter	Units	Blank Result	Reporting Limit	Analyzed	Qualifiers
PCB-1016 (Aroclor 1016)	ug/kg	ND	33.0	11/05/09 19:05	
PCB-1221 (Aroclor 1221)	ug/kg	ND	33.0	11/05/09 19:05	
PCB-1232 (Aroclor 1232)	ug/kg	ND	33.0	11/05/09 19:05	
PCB-1242 (Aroclor 1242)	ug/kg	ND	33.0	11/05/09 19:05	
PCB-1248 (Aroclor 1248)	ug/kg	ND	33.0	11/05/09 19:05	
PCB-1254 (Aroclor 1254)	ug/kg	ND	33.0	11/05/09 19:05	
PCB-1260 (Aroclor 1260)	ug/kg	ND	33.0	11/05/09 19:05	
PCB-1262 (Aroclor 1262)	ug/kg	ND	33.0	11/05/09 19:05	
PCB-1268 (Aroclor 1268)	ug/kg	ND	33.0	11/05/09 19:05	
Decachlorobiphenyl (S)	%	77	30-150	11/05/09 19:05	
Tetrachloro-m-xylene (S)	%	93	30-150	11/05/09 19:05	

LABORATORY CONTROL SAMPLE: 706355

Parameter	Units	Spike Conc.	LCS Result	LCS % Rec	% Rec Limits	Qualifiers
PCB-1016 (Aroclor 1016)	ug/kg	667	575	86	49-150	
PCB-1260 (Aroclor 1260)	ug/kg	667	496	74	42-150	
Decachlorobiphenyl (S)	%			73	30-150	
Tetrachloro-m-xylene (S)	%			89	30-150	

MATRIX SPIKE & MATRIX SPIKE DUPLICATE: 706356 706357

Parameter	Units	10115805001 Result	MS Spike Conc.	MSD Spike Conc.	MS Result	MSD Result	MS % Rec	MSD % Rec	% Rec Limits	RPD	Max RPD	Qual
PCB-1016 (Aroclor 1016)	ug/kg	ND	673	673	1110	1110	165	165	38-150	0	30	M3
PCB-1260 (Aroclor 1260)	ug/kg	10300	673	673	10900	11000	81	99	30-150	1	30	
Decachlorobiphenyl (S)	%						0	0	30-150			S4
Tetrachloro-m-xylene (S)	%						0	0	30-150			S4

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

QUALITY CONTROL DATA

Project: 9M0909245 SPX Lindberg
Pace Project No.: 10115805

QC Batch: MPRP/18195 | Analysis Method: % Moisture
QC Batch Method: % Moisture | Analysis Description: Dry Weight/Percent Moisture
Associated Lab Samples: 10115805006, 10115805007, 10115805008, 10115805009, 10115805010

SAMPLE DUPLICATE: 710724

Parameter	Units	10116481008 Result	Dup Result	RPD	Max RPD	Qualifiers
Percent Moisture	%	11.2	10.2	9	30	

SAMPLE DUPLICATE: 710827

Parameter	Units	10116410001 Result	Dup Result	RPD	Max RPD	Qualifiers
Percent Moisture	%	21.9	22.3	2	30	

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

QUALITY CONTROL DATA

Project: 9M0909245 SPX Lindberg
Pace Project No.: 10115805

QC Batch: OEXT/11877 Analysis Method: EPA 8082
QC Batch Method: EPA 3550 Analysis Description: 8082 GCS PCB
Associated Lab Samples: 10115805006, 10115805007, 10115805008, 10115805009, 10115805010

METHOD BLANK: 711071 Matrix: Solid
Associated Lab Samples: 10115805006, 10115805007, 10115805008, 10115805009, 10115805010

Parameter	Units	Blank Result	Reporting Limit	Analyzed	Qualifiers
PCB-1016 (Aroclor 1016)	ug/kg	ND	33.0	11/12/09 12:49	
PCB-1221 (Aroclor 1221)	ug/kg	ND	33.0	11/12/09 12:49	
PCB-1232 (Aroclor 1232)	ug/kg	ND	33.0	11/12/09 12:49	
PCB-1242 (Aroclor 1242)	ug/kg	ND	33.0	11/12/09 12:49	
PCB-1248 (Aroclor 1248)	ug/kg	ND	33.0	11/12/09 12:49	
PCB-1254 (Aroclor 1254)	ug/kg	ND	33.0	11/12/09 12:49	
PCB-1260 (Aroclor 1260)	ug/kg	ND	33.0	11/12/09 12:49	
PCB-1262 (Aroclor 1262)	ug/kg	ND	33.0	11/12/09 12:49	
PCB-1268 (Aroclor 1268)	ug/kg	ND	33.0	11/12/09 12:49	
Decachlorobiphenyl (S)	%	89	30-150	11/12/09 12:49	
Tetrachloro-m-xylene (S)	%	98	30-150	11/12/09 12:49	

LABORATORY CONTROL SAMPLE: 711072

Parameter	Units	Spike Conc.	LCS Result	LCS % Rec	% Rec Limits	Qualifiers
PCB-1016 (Aroclor 1016)	ug/kg	667	590	89	49-150	
PCB-1260 (Aroclor 1260)	ug/kg	667	560	84	42-150	
Decachlorobiphenyl (S)	%			88	30-150	
Tetrachloro-m-xylene (S)	%			93	30-150	

MATRIX SPIKE & MATRIX SPIKE DUPLICATE: 711167 711168

Parameter	Units	10116547001 Result	MS Spike Conc.	MSD Spike Conc.	MS Result	MSD Result	MS % Rec	MSD % Rec	% Rec Limits	RPD	Max RPD	Qual
PCB-1016 (Aroclor 1016)	ug/kg	ND	842	842	ND	ND	105	116	38-150		30	
PCB-1260 (Aroclor 1260)	ug/kg	ND	842	842	ND	ND	98	124	30-150		30	
Decachlorobiphenyl (S)	%						81	94	30-150			
Tetrachloro-m-xylene (S)	%						61	66	30-150			D3

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

QUALITY CONTROL DATA

Project: 9M0909245 SPX Lindberg
Pace Project No.: 10115805

QC Batch: MPRP/18062 | Analysis Method: % Moisture
QC Batch Method: % Moisture | Analysis Description: Dry Weight/Percent Moisture
Associated Lab Samples: 10115805001, 10115805002, 10115805003, 10115805004, 10115805005

SAMPLE DUPLICATE: 706304

Parameter	Units	10116010007 Result	Dup Result	RPD	Max RPD	Qualifiers
Percent Moisture	%	2.1	1.6	26	30	

SAMPLE DUPLICATE: 706315

Parameter	Units	10116032001 Result	Dup Result	RPD	Max RPD	Qualifiers
Percent Moisture	%	23.8	22.9	4	30	

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

QUALIFIERS

Project: 9M0909245 SPX Lindberg
Pace Project No.: 10115805

DEFINITIONS

DF - Dilution Factor, if reported, represents the factor applied to the reported data due to changes in sample preparation, dilution of the sample aliquot, or moisture content.

ND - Not Detected at or above adjusted reporting limit.

J - Estimated concentration above the adjusted method detection limit and below the adjusted reporting limit.

MDL - Adjusted Method Detection Limit.

S - Surrogate

1,2-Diphenylhydrazine (8270 listed analyte) decomposes to Azobenzene.

Consistent with EPA guidelines, unrounded data are displayed and have been used to calculate % recovery and RPD values.

LCS(D) - Laboratory Control Sample (Duplicate)

MS(D) - Matrix Spike (Duplicate)

DUP - Sample Duplicate

RPD - Relative Percent Difference

NC - Not Calculable.

Pace Analytical is NELAP accredited. Contact your Pace PM for the current list of accredited analytes.

U - Indicates the compound was analyzed for, but not detected.

ANALYTE QUALIFIERS

CL	The continuing calibration for this compound is outside of Pace Analytical acceptance limits. The results may be biased low.
D3	Sample was diluted due to the presence of high levels of non-target analytes or other matrix interference.
M3	Matrix spike recovery was outside laboratory control limits due to matrix interferences.
S4	Surrogate recovery not evaluated against control limits due to sample dilution.

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

1131

Page 1 of 1 10115805

Chain of Custody Record

DELTA

YEAR 2009

Project Name

State of Lead Regulatory Agency Wisconsin

Requested Due Date (mm/dd/yy) Standard TAT

COC TRACKING No.

On-site Time:	8:30AM		50s F
Off-site Time:	7PM	Temp:	
Sky Conditions:	NA (inside building)		
Meteorological Events:	NA		
Wind Speed and Direction:	NA		

Lab Name:	Pace Analytical Services, Inc.	Facility No.	SPX Lindberg	Consultant	Delta Consultants
Lab Address:	1700 Elm Street, Ste. 200	Facility Address	304 Hart Street, Watertown, WI 53094	Address:	5910 Rice Creek Parkway, Ste. 10
	Minneapolis, MN 55414	Delta Project No.	9M0909245		Shoreview, MN 55126
Lab PM:	Carolynne Trout			e-mail EDD report to:	kthole@deltaenv.com
Telephone	(612) 607-1700	Reimbursement Project	Non-Reimbursement Proj / Mark one	Delta Project Mgr	Karen Thole
Fax		Invoice to:	Karen Thole, Delta PM	Delta Tele/Fax:	651-697-5203 / 651-639-9473
Lab PM Email	ctrout@pacelabs.com	Phase		Delta Contact:	Karen Thole / Adam McIlheran
	INVOICE INFORMATION	Subphase/Task		Hardcopy Report Needed	Y/N Circle One
		Cost Element		Report Type and QC level:	

Lab Bottle Order No:

Item No.	Sample ID	Time	Date	Soil	Water	Wipe	Laboratory Tracking Number	No. of containers	Unpreserved	H2SO4	HNO3	HCl	Hexane	Other	PCB by 8082	dry weight						Sample Point Lat/Long Comments
1	B1, 0"-1"	5:30PM	10/27/09	X				2	X						X	X						Extra sample Volume for Lab QA/QC 001
2	B4, 0"-1"	6:00PM	10/27/09	X				2	X						X	X						002
3	B6, 0"-1"	3:30PM	10/27/09	X				2	X						X	X						003
4	B7, 0"-1"	2:45PM	10/27/09	X				2	X						X	X						004
5	A8, 0"-1"	2:00PM	10/27/09	X				2	X						X	X						005
6	B1, 1"-3"	5:45PM	10/27/09	X				2	X						X	X						Hold analysis until approved 006
7	B4, 1"-3"	6:15PM	10/27/09	X				2	X						X	X						Hold analysis until approved 007
8	B6, 1"-3"	4:00PM	10/27/09	X				2	X						X	X						Hold analysis until approved 008
9	B7, 1"-3"	3:00PM	10/27/09	X				2	X						X	X						Hold analysis until approved 009
10	A8, 1"-3"	2:15PM	10/27/09	X				2	X						X	X						Hold analysis until approved 010

		Relinquished By / Affiliation	Date	Time	Accepted By / Affiliation	Date	Time
Sampler's Name:	Adam McIlheran						
Sampler's Company:	Delta Consultants	Adam S. McIlheran Delta Cons.	10/28/09	12 PM	[illegible signature]	10/29/09	9:45
Shipment Date:	10/28/09						
Shipment Method:	Fedex						
Shipment Tracking No:							

Special Instructions:

Custody seals in place (circle one)	Y	N	Temp Blank (circle one)	Y	N	Cooler Temperature on Receipt	25	F	C	(circle one)	Trip Blank? Y / N (circle one)

0002

Sample Condition Upon Receipt

Pace Analytical

Client Name: Delta **Project #** 10115805

Courier: ☑ Fed Ex ☐ UPS ☐ USPS ☐ Client ☐ Commercial ☐ Pace Other _____

Tracking #: 7960 7115 3715

Optional: Proj. Due Date: Proj. Name:

Custody Seal on Cooler/Box Present: ☑ yes ☐ no **Seals intact:** ☐ yes ☐ no

Packing Material: ☐ Bubble Wrap ☑ Bubble Bags ☐ None ☐ Other _____ **Temp Blank: Yes** ✓ **No** _____

Thermometer Used 80344042 or 179425 **Type of Ice:** (Wet) Blue None ☐ Samples on ice, cooling process has begun

Cooler Temperature 2.5 **Biological Tissue is Frozen:** Yes No

Temp should be above freezing to 6°C

Date and initials of person examining contents: 10/29/09 SL

Comments:

Chain of Custody Present:	☑Yes	☐No	☐N/A	1.
Chain of Custody Filled Out:	☑Yes	☐No	☐N/A	2.
Chain of Custody Relinquished:	☑Yes	☐No	☐N/A	3.
Sampler Name & Signature on COC:	☑Yes	☐No	☐N/A	4.
Samples Arrived within Hold Time:	☑Yes	☐No	☐N/A	5.
Short Hold Time Analysis (<72hr):	☐Yes	☑No	☐N/A	6.
Rush Turn Around Time Requested:	☐Yes	☑No	☐N/A	7.
Sufficient Volume:	☑Yes	☐No	☐N/A	8.
Correct Containers Used:	☑Yes	☐No	☐N/A	9.
-Pace Containers Used:	☑Yes	☐No	☐N/A	
Containers Intact:	☑Yes	☐No	☐N/A	10.
Filtered volume received for Dissolved tests	☐Yes	☑No	☐N/A	11.
Sample Labels match COC:	☑Yes	☐No	☐N/A	12.
-Includes date/time/ID/Analysis Matrix: SL				
All containers needing acid/base preservation have been checked. Noncompliance are noted in 13.	☐Yes	☐No	☑N/A	13. ☐ HNO3 ☐ H2SO4 ☐ NaOH ☐ HCl
All containers needing preservation are found to be in compliance with EPA recommendation.	☐Yes	☐No	☑N/A	Samp #
Exceptions: VOA,Coliform, TOC, Oil and Grease, WI-DRO (water)	☐Yes	☐No		Initial when completed / Lot # of added preservative
Samples checked for dechlorination:	☐Yes	☐No	☑N/A	14.
Headspace in VOA Vials (>6mm):	☐Yes	☐No	☑N/A	15.
Trip Blank Present:	☐Yes	☐No	☑N/A	16.
Trip Blank Custody Seals Present	☐Yes	☐No	☐N/A	
Pace Trip Blank Lot # (if purchased):				

Client Notification/ Resolution: Field Data Required? Y / N

Person Contacted: _____ Date/Time: _____

Comments/ Resolution: _____

Project Manager Review: [signature] **Date:** 10/29/09

Note: Whenever there is a discrepancy affecting North Carolina compliance samples, a copy of this form will be sent to the North Carolina DENR.

F-L213Rev.00, 05Aug2009

Pace Analytical Services, Inc.
1700 Elm Street SE, Suite 200, Minneapolis, MN 55414

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

January 06, 2010

Ms. Karen Thole
Delta Consultants
5910 Rice Creek Parkway
Saint Paul, MN 55126

RE: Project: 9M0909245 SPX WATERTOWN
Pace Project No.: 10119633

Dear Ms. Thole:
Enclosed are the analytical results for sample(s) received by the laboratory on December 29, 2009. The results relate only to the samples included in this report. Results reported herein conform to the most current NELAC standards, where applicable, unless otherwise narrated in the body of the report.

If you have any questions concerning this report, please feel free to contact me.

Sincerely,

Carolynne Trout

Carolynne Trout

carolynne.trout@pacelabs.com
Project Manager

Enclosures

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

CERTIFICATIONS

Project: 9M0909245 SPX WATERTOWN
Pace Project No.: 10119633

Minnesota Certification IDs
1700 Elm Street SE, Suite 200 Minneapolis, MN 55414
Alaska Certification #: UST-078
Washington Certification #: C754
Tennessee Certification #: 02818
Pennsylvania Certification #: 68-00563
Oregon Certification #: MN200001
North Dakota Certification #: R-036
North Carolina Certification #: 530
New York Certification #: 11647
New Jersey Certification #: MN-002
Montana Certification #: MT CERT0092
Minnesota Certification #: 027-053-137
Michigan DEQ Certification #: 9909
Maine Certification #: 2007029
Louisiana Certification #: LA080009
Louisiana Certification #: 03086
Kansas Certification #: E-10167
Iowa Certification #: 368
Illinois Certification #: 200011
Florida/NELAP Certification #: E87605
California Certification #: 01155CA
Arizona Certification #: AZ-0014
Wisconsin Certification #: 999407970

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

SAMPLE SUMMARY

Project: 9M0909245 SPX WATERTOWN
Pace Project No.: 10119633

Lab ID	Sample ID	Matrix	Date Collected	Date Received
10119633001	**CONCRETE 1 (0-1')**	Solid	12/28/09 11:05	12/29/09 09:29
10119633002	**CONCRETE 1 (1-3')**	Solid	12/28/09 11:46	12/29/09 09:29
10119633003	**CONCRETE 2 (0-1')**	Solid	12/28/09 12:10	12/29/09 09:29
10119633004	**CONCRETE 2 (1-3')**	Solid	12/28/09 12:28	12/29/09 09:29
10119633005	**CONCRETE 3 (0-1')**	Solid	12/28/09 12:56	12/29/09 09:29
10119633006	**CONCRETE 3 (1-3')**	Solid	12/28/09 13:26	12/29/09 09:29
10119633007	**CONCRETE 4 (0-1')**	Solid	12/28/09 13:44	12/29/09 09:29
10119633008	**CONCRETE 4 (1-3')**	Solid	12/28/09 14:00	12/29/09 09:29
10119633009	**CONCRETE 5 (0-1')**	Solid	12/28/09 14:56	12/29/09 09:29
10119633010	**CONCRETE 5 (1-3')**	Solid	12/28/09 15:10	12/29/09 09:29
10119633011	**CONCRETE 6 (0-1')**	Solid	12/28/09 15:21	12/29/09 09:29
10119633012	**CONCRETE 6 (1-3')**	Solid	12/28/09 15:33	12/29/09 09:29
10119633013	**CONCRETE 7 (0-1')**	Solid	12/28/09 15:55	12/29/09 09:29
10119633014	**CONCRETE 7 (1-3')**	Solid	12/28/09 16:09	12/29/09 09:29
10119633015	**CONCRETE 8 (0-1')**	Solid	12/28/09 16:22	12/29/09 09:29
10119633016	**CONCRETE 8 (1-3')**	Solid	12/28/09 16:41	12/29/09 09:29

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

SAMPLE ANALYTE COUNT

Project: 9M0909245 SPX WATERTOWN
Pace Project No.: 10119633

Lab ID	Sample ID	Method	Analysts	Analytes Reported
10119633001	**CONCRETE 1 (0-1')**	EPA 8082	KL1	11
		% Moisture	JDL	1
10119633002	**CONCRETE 1 (1-3')**	EPA 8082	KL1	11
		% Moisture	JDL	1
10119633003	**CONCRETE 2 (0-1')**	EPA 8082	KL1	11
		% Moisture	JDL	1
10119633004	**CONCRETE 2 (1-3')**	EPA 8082	KL1	11
		% Moisture	JDL	1
10119633005	**CONCRETE 3 (0-1')**	EPA 8082	KL1	11
		% Moisture	JDL	1
10119633006	**CONCRETE 3 (1-3')**	EPA 8082	KL1	11
		% Moisture	JDL	1
10119633007	**CONCRETE 4 (0-1')**	EPA 8082	KL1	11
		% Moisture	JDL	1
10119633008	**CONCRETE 4 (1-3')**	EPA 8082	KL1	11
		% Moisture	JDL	1
10119633009	**CONCRETE 5 (0-1')**	EPA 8082	KL1	11
		% Moisture	JDL	1
10119633010	**CONCRETE 5 (1-3')**	EPA 8082	KL1	11
		% Moisture	JDL	1
10119633011	**CONCRETE 6 (0-1')**	EPA 8082	KL1	11
		% Moisture	JDL	1
10119633012	**CONCRETE 6 (1-3')**	EPA 8082	KL1	11
		% Moisture	JDL	1
10119633013	**CONCRETE 7 (0-1')**	EPA 8082	KL1	11
		% Moisture	JDL	1
10119633014	**CONCRETE 7 (1-3')**	EPA 8082	KL1	11
		% Moisture	JDL	1
10119633015	**CONCRETE 8 (0-1')**	EPA 8082	KL1	11
		% Moisture	JDL	1
10119633016	**CONCRETE 8 (1-3')**	EPA 8082	KL1	11
		% Moisture	JDL	1

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

ANALYTICAL RESULTS

Project: 9M0909245 SPX WATERTOWN
Pace Project No.: 10119633

Sample: CONCRETE 1 (0-1') **Lab ID: 10119633001** Collected: 12/28/09 11:05 Received: 12/29/09 09:29 Matrix: Solid

Results reported on a "dry-weight" basis

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8082 GCS PCB	Analytical Method: EPA 8082 Preparation Method: EPA 3550							
PCB-1016 (Aroclor 1016)	ND	ug/kg	33.4	1	12/30/09 09:04	01/05/10 02:52	12674-11-2	
PCB-1221 (Aroclor 1221)	ND	ug/kg	33.4	1	12/30/09 09:04	01/05/10 02:52	11104-28-2	
PCB-1232 (Aroclor 1232)	ND	ug/kg	33.4	1	12/30/09 09:04	01/05/10 02:52	11141-16-5	
PCB-1242 (Aroclor 1242)	ND	ug/kg	33.4	1	12/30/09 09:04	01/05/10 02:52	53469-21-9	
PCB-1248 (Aroclor 1248)	ND	ug/kg	33.4	1	12/30/09 09:04	01/05/10 02:52	12672-29-6	
PCB-1254 (Aroclor 1254)	ND	ug/kg	33.4	1	12/30/09 09:04	01/05/10 02:52	11097-69-1	
PCB-1260 (Aroclor 1260)	**11500**	ug/kg	669	20	12/30/09 09:04	01/05/10 11:32	11096-82-5	
PCB-1262 (Aroclor 1262)	ND	ug/kg	33.4	1	12/30/09 09:04	01/05/10 02:52	37324-23-5	
PCB-1268 (Aroclor 1268)	ND	ug/kg	33.4	1	12/30/09 09:04	01/05/10 02:52	11100-14-4	
Tetrachloro-m-xylene (S)	106	%	30-150	1	12/30/09 09:04	01/05/10 02:52	877-09-8	
Decachlorobiphenyl (S)	79	%	30-150	1	12/30/09 09:04	01/05/10 02:52	2051-24-3	
Dry Weight	Analytical Method: % Moisture							
Percent Moisture	**1.3**	%	0.10	1		12/29/09 00:00		

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

ANALYTICAL RESULTS

Project: 9M0909245 SPX WATERTOWN
Pace Project No.: 10119633

Sample: CONCRETE 1 (1-3') **Lab ID: 10119633002** Collected: 12/28/09 11:46 Received: 12/29/09 09:29 Matrix: Solid

Results reported on a "dry-weight" basis

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8082 GCS PCB	Analytical Method: EPA 8082 Preparation Method: EPA 3550							
PCB-1016 (Aroclor 1016)	ND	ug/kg	34.0	1	12/30/09 09:04	01/05/10 02:04	12674-11-2	
PCB-1221 (Aroclor 1221)	ND	ug/kg	34.0	1	12/30/09 09:04	01/05/10 02:04	11104-28-2	
PCB-1232 (Aroclor 1232)	ND	ug/kg	34.0	1	12/30/09 09:04	01/05/10 02:04	11141-16-5	
PCB-1242 (Aroclor 1242)	ND	ug/kg	34.0	1	12/30/09 09:04	01/05/10 02:04	53469-21-9	
PCB-1248 (Aroclor 1248)	ND	ug/kg	34.0	1	12/30/09 09:04	01/05/10 02:04	12672-29-6	
PCB-1254 (Aroclor 1254)	ND	ug/kg	34.0	1	12/30/09 09:04	01/05/10 02:04	11097-69-1	
PCB-1260 (Aroclor 1260)	**506**	ug/kg	34.0	1	12/30/09 09:04	01/05/10 02:04	11096-82-5	
PCB-1262 (Aroclor 1262)	ND	ug/kg	34.0	1	12/30/09 09:04	01/05/10 02:04	37324-23-5	
PCB-1268 (Aroclor 1268)	ND	ug/kg	34.0	1	12/30/09 09:04	01/05/10 02:04	11100-14-4	
Tetrachloro-m-xylene (S)	110	%	30-150	1	12/30/09 09:04	01/05/10 02:04	877-09-8	
Decachlorobiphenyl (S)	100	%	30-150	1	12/30/09 09:04	01/05/10 02:04	2051-24-3	
Dry Weight	Analytical Method: % Moisture							
Percent Moisture	**2.9**	%	0.10	1		12/29/09 00:00		

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

ANALYTICAL RESULTS

Project: 9M0909245 SPX WATERTOWN
Pace Project No.: 10119633

Sample: CONCRETE 2 (0-1') **Lab ID: 10119633003** Collected: 12/28/09 12:10 Received: 12/29/09 09:29 Matrix: Solid

Results reported on a "dry-weight" basis

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8082 GCS PCB	Analytical Method: EPA 8082 Preparation Method: EPA 3550							
PCB-1016 (Aroclor 1016)	ND	ug/kg	33.5	1	12/30/09 09:04	01/05/10 03:08	12674-11-2	
PCB-1221 (Aroclor 1221)	ND	ug/kg	33.5	1	12/30/09 09:04	01/05/10 03:08	11104-28-2	
PCB-1232 (Aroclor 1232)	ND	ug/kg	33.5	1	12/30/09 09:04	01/05/10 03:08	11141-16-5	
PCB-1242 (Aroclor 1242)	ND	ug/kg	33.5	1	12/30/09 09:04	01/05/10 03:08	53469-21-9	
PCB-1248 (Aroclor 1248)	ND	ug/kg	33.5	1	12/30/09 09:04	01/05/10 03:08	12672-29-6	
PCB-1254 (Aroclor 1254)	ND	ug/kg	33.5	1	12/30/09 09:04	01/05/10 03:08	11097-69-1	
PCB-1260 (Aroclor 1260)	**16600**	ug/kg	670	20	12/30/09 09:04	01/05/10 11:48	11096-82-5	
PCB-1262 (Aroclor 1262)	ND	ug/kg	33.5	1	12/30/09 09:04	01/05/10 03:08	37324-23-5	
PCB-1268 (Aroclor 1268)	ND	ug/kg	33.5	1	12/30/09 09:04	01/05/10 03:08	11100-14-4	
Tetrachloro-m-xylene (S)	106	%	30-150	1	12/30/09 09:04	01/05/10 03:08	877-09-8	
Decachlorobiphenyl (S)	82	%	30-150	1	12/30/09 09:04	01/05/10 03:08	2051-24-3	
Dry Weight	Analytical Method: % Moisture							
Percent Moisture	**1.5**	%	0.10	1		12/29/09 00:00		

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

ANALYTICAL RESULTS

Project: 9M0909245 SPX WATERTOWN
Pace Project No.: 10119633

Sample: CONCRETE 2 (1-3') **Lab ID: 10119633004** Collected: 12/28/09 12:28 Received: 12/29/09 09:29 Matrix: Solid

Results reported on a "dry-weight" basis

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8082 GCS PCB	Analytical Method: EPA 8082 Preparation Method: EPA 3550							
PCB-1016 (Aroclor 1016)	ND	ug/kg	34.2	1	12/30/09 09:04	01/05/10 02:20	12674-11-2	
PCB-1221 (Aroclor 1221)	ND	ug/kg	34.2	1	12/30/09 09:04	01/05/10 02:20	11104-28-2	
PCB-1232 (Aroclor 1232)	ND	ug/kg	34.2	1	12/30/09 09:04	01/05/10 02:20	11141-16-5	
PCB-1242 (Aroclor 1242)	ND	ug/kg	34.2	1	12/30/09 09:04	01/05/10 02:20	53469-21-9	
PCB-1248 (Aroclor 1248)	ND	ug/kg	34.2	1	12/30/09 09:04	01/05/10 02:20	12672-29-6	
PCB-1254 (Aroclor 1254)	ND	ug/kg	34.2	1	12/30/09 09:04	01/05/10 02:20	11097-69-1	
PCB-1260 (Aroclor 1260)	**561**	ug/kg	34.2	1	12/30/09 09:04	01/05/10 02:20	11096-82-5	
PCB-1262 (Aroclor 1262)	ND	ug/kg	34.2	1	12/30/09 09:04	01/05/10 02:20	37324-23-5	
PCB-1268 (Aroclor 1268)	ND	ug/kg	34.2	1	12/30/09 09:04	01/05/10 02:20	11100-14-4	
Tetrachloro-m-xylene (S)	109	%	30-150	1	12/30/09 09:04	01/05/10 02:20	877-09-8	
Decachlorobiphenyl (S)	99	%	30-150	1	12/30/09 09:04	01/05/10 02:20	2051-24-3	
Dry Weight	Analytical Method: % Moisture							
Percent Moisture	**3.5**	%	0.10	1		12/29/09 00:00		

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

ANALYTICAL RESULTS

Project: 9M0909245 SPX WATERTOWN
Pace Project No.: 10119633

Sample: CONCRETE 3 (0-1') **Lab ID: 10119633005** Collected: 12/28/09 12:56 Received: 12/29/09 09:29 Matrix: Solid

Results reported on a "dry-weight" basis

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8082 GCS PCB	Analytical Method: EPA 8082 Preparation Method: EPA 3550							
PCB-1016 (Aroclor 1016)	ND	ug/kg	33.5	1	12/30/09 09:04	01/05/10 03:24	12674-11-2	
PCB-1221 (Aroclor 1221)	ND	ug/kg	33.5	1	12/30/09 09:04	01/05/10 03:24	11104-28-2	
PCB-1232 (Aroclor 1232)	ND	ug/kg	33.5	1	12/30/09 09:04	01/05/10 03:24	11141-16-5	
PCB-1242 (Aroclor 1242)	ND	ug/kg	33.5	1	12/30/09 09:04	01/05/10 03:24	53469-21-9	
PCB-1248 (Aroclor 1248)	ND	ug/kg	33.5	1	12/30/09 09:04	01/05/10 03:24	12672-29-6	
PCB-1254 (Aroclor 1254)	ND	ug/kg	33.5	1	12/30/09 09:04	01/05/10 03:24	11097-69-1	
PCB-1260 (Aroclor 1260)	**6680**	ug/kg	335	10	12/30/09 09:04	01/05/10 11:16	11096-82-5	P6
PCB-1262 (Aroclor 1262)	ND	ug/kg	33.5	1	12/30/09 09:04	01/05/10 03:24	37324-23-5	
PCB-1268 (Aroclor 1268)	ND	ug/kg	33.5	1	12/30/09 09:04	01/05/10 03:24	11100-14-4	
Tetrachloro-m-xylene (S)	104	%	30-150	1	12/30/09 09:04	01/05/10 03:24	877-09-8	
Decachlorobiphenyl (S)	72	%	30-150	1	12/30/09 09:04	01/05/10 03:24	2051-24-3	
Dry Weight	Analytical Method: % Moisture							
Percent Moisture	**1.6**	%	0.10	1		12/29/09 00:00		

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

ANALYTICAL RESULTS

Project: 9M0909245 SPX WATERTOWN
Pace Project No.: 10119633

Sample: CONCRETE 3 (1-3') **Lab ID: 10119633006** Collected: 12/28/09 13:26 Received: 12/29/09 09:29 Matrix: Solid

Results reported on a "dry-weight" basis

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8082 GCS PCB	Analytical Method: EPA 8082 Preparation Method: EPA 3550							
PCB-1016 (Aroclor 1016)	ND	ug/kg	34.3	1	12/30/09 09:04	01/05/10 02:36	12674-11-2	
PCB-1221 (Aroclor 1221)	ND	ug/kg	34.3	1	12/30/09 09:04	01/05/10 02:36	11104-28-2	
PCB-1232 (Aroclor 1232)	ND	ug/kg	34.3	1	12/30/09 09:04	01/05/10 02:36	11141-16-5	
PCB-1242 (Aroclor 1242)	ND	ug/kg	34.3	1	12/30/09 09:04	01/05/10 02:36	53469-21-9	
PCB-1248 (Aroclor 1248)	ND	ug/kg	34.3	1	12/30/09 09:04	01/05/10 02:36	12672-29-6	
PCB-1254 (Aroclor 1254)	ND	ug/kg	34.3	1	12/30/09 09:04	01/05/10 02:36	11097-69-1	
PCB-1260 (Aroclor 1260)	**51.9**	ug/kg	34.3	1	12/30/09 09:04	01/05/10 02:36	11096-82-5	
PCB-1262 (Aroclor 1262)	ND	ug/kg	34.3	1	12/30/09 09:04	01/05/10 02:36	37324-23-5	
PCB-1268 (Aroclor 1268)	ND	ug/kg	34.3	1	12/30/09 09:04	01/05/10 02:36	11100-14-4	
Tetrachloro-m-xylene (S)	108	%	30-150	1	12/30/09 09:04	01/05/10 02:36	877-09-8	
Decachlorobiphenyl (S)	96	%	30-150	1	12/30/09 09:04	01/05/10 02:36	2051-24-3	
Dry Weight	Analytical Method: % Moisture							
Percent Moisture	**3.7**	%	0.10	1		12/29/09 00:00		

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

ANALYTICAL RESULTS

Project: 9M0909245 SPX WATERTOWN
Pace Project No.: 10119633

Sample: CONCRETE 4 (0-1') **Lab ID: 10119633007** Collected: 12/28/09 13:44 Received: 12/29/09 09:29 Matrix: Solid

Results reported on a "dry-weight" basis

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8082 GCS PCB	Analytical Method: EPA 8082 Preparation Method: EPA 3550							
PCB-1016 (Aroclor 1016)	ND	ug/kg	33.4	1	12/30/09 09:04	01/05/10 03:40	12674-11-2	
PCB-1221 (Aroclor 1221)	ND	ug/kg	33.4	1	12/30/09 09:04	01/05/10 03:40	11104-28-2	
PCB-1232 (Aroclor 1232)	ND	ug/kg	33.4	1	12/30/09 09:04	01/05/10 03:40	11141-16-5	
PCB-1242 (Aroclor 1242)	ND	ug/kg	33.4	1	12/30/09 09:04	01/05/10 03:40	53469-21-9	
PCB-1248 (Aroclor 1248)	ND	ug/kg	33.4	1	12/30/09 09:04	01/05/10 03:40	12672-29-6	
PCB-1254 (Aroclor 1254)	ND	ug/kg	33.4	1	12/30/09 09:04	01/05/10 03:40	11097-69-1	
PCB-1260 (Aroclor 1260)	**16700**	ug/kg	669	20	12/30/09 09:04	01/05/10 12:04	11096-82-5	
PCB-1262 (Aroclor 1262)	ND	ug/kg	33.4	1	12/30/09 09:04	01/05/10 03:40	37324-23-5	
PCB-1268 (Aroclor 1268)	ND	ug/kg	33.4	1	12/30/09 09:04	01/05/10 03:40	11100-14-4	
Tetrachloro-m-xylene (S)	102	%	30-150	1	12/30/09 09:04	01/05/10 03:40	877-09-8	
Decachlorobiphenyl (S)	73	%	30-150	1	12/30/09 09:04	01/05/10 03:40	2051-24-3	
Dry Weight	Analytical Method: % Moisture							
Percent Moisture	**1.3**	%	0.10	1		12/29/09 00:00		

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

ANALYTICAL RESULTS

Project: 9M0909245 SPX WATERTOWN
Pace Project No.: 10119633

Sample: CONCRETE 4 (1-3') **Lab ID: 10119633008** Collected: 12/28/09 14:00 Received: 12/29/09 09:29 Matrix: Solid

Results reported on a "dry-weight" basis

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8082 GCS PCB	Analytical Method: EPA 8082 Preparation Method: EPA 3550							
PCB-1016 (Aroclor 1016)	ND	ug/kg	33.9	1	12/30/09 09:04	01/04/10 18:10	12674-11-2	
PCB-1221 (Aroclor 1221)	ND	ug/kg	33.9	1	12/30/09 09:04	01/04/10 18:10	11104-28-2	
PCB-1232 (Aroclor 1232)	ND	ug/kg	33.9	1	12/30/09 09:04	01/04/10 18:10	11141-16-5	
PCB-1242 (Aroclor 1242)	ND	ug/kg	33.9	1	12/30/09 09:04	01/04/10 18:10	53469-21-9	
PCB-1248 (Aroclor 1248)	ND	ug/kg	33.9	1	12/30/09 09:04	01/04/10 18:10	12672-29-6	
PCB-1254 (Aroclor 1254)	ND	ug/kg	33.9	1	12/30/09 09:04	01/04/10 18:10	11097-69-1	
PCB-1260 (Aroclor 1260)	**786**	ug/kg	33.9	1	12/30/09 09:04	01/04/10 18:10	11096-82-5	
PCB-1262 (Aroclor 1262)	ND	ug/kg	33.9	1	12/30/09 09:04	01/04/10 18:10	37324-23-5	
PCB-1268 (Aroclor 1268)	ND	ug/kg	33.9	1	12/30/09 09:04	01/04/10 18:10	11100-14-4	
Tetrachloro-m-xylene (S)	115	%	30-150	1	12/30/09 09:04	01/04/10 18:10	877-09-8	
Decachlorobiphenyl (S)	100	%	30-150	1	12/30/09 09:04	01/04/10 18:10	2051-24-3	
Dry Weight	Analytical Method: % Moisture							
Percent Moisture	**2.7**	%	0.10	1		12/29/09 00:00		

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

ANALYTICAL RESULTS

Project: 9M0909245 SPX WATERTOWN
Pace Project No.: 10119633

Sample: CONCRETE 5 (0-1') **Lab ID: 10119633009** Collected: 12/28/09 14:56 Received: 12/29/09 09:29 Matrix: Solid

Results reported on a "dry-weight" basis

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8082 GCS PCB	Analytical Method: EPA 8082 Preparation Method: EPA 3550							
PCB-1016 (Aroclor 1016)	ND	ug/kg	33.6	1	12/30/09 09:04	01/04/10 19:30	12674-11-2	
PCB-1221 (Aroclor 1221)	ND	ug/kg	33.6	1	12/30/09 09:04	01/04/10 19:30	11104-28-2	
PCB-1232 (Aroclor 1232)	ND	ug/kg	33.6	1	12/30/09 09:04	01/04/10 19:30	11141-16-5	
PCB-1242 (Aroclor 1242)	ND	ug/kg	33.6	1	12/30/09 09:04	01/04/10 19:30	53469-21-9	
PCB-1248 (Aroclor 1248)	ND	ug/kg	33.6	1	12/30/09 09:04	01/04/10 19:30	12672-29-6	
PCB-1254 (Aroclor 1254)	ND	ug/kg	33.6	1	12/30/09 09:04	01/04/10 19:30	11097-69-1	
PCB-1260 (Aroclor 1260)	**12600**	ug/kg	672	20	12/30/09 09:04	01/05/10 13:59	11096-82-5	
PCB-1262 (Aroclor 1262)	ND	ug/kg	33.6	1	12/30/09 09:04	01/04/10 19:30	37324-23-5	
PCB-1268 (Aroclor 1268)	ND	ug/kg	33.6	1	12/30/09 09:04	01/04/10 19:30	11100-14-4	
Tetrachloro-m-xylene (S)	107	%	30-150	1	12/30/09 09:04	01/04/10 19:30	877-09-8	
Decachlorobiphenyl (S)	77	%	30-150	1	12/30/09 09:04	01/04/10 19:30	2051-24-3	
Dry Weight	Analytical Method: % Moisture							
Percent Moisture	**1.8**	%	0.10	1		12/29/09 00:00		

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

ANALYTICAL RESULTS

Project: 9M0909245 SPX WATERTOWN
Pace Project No.: 10119633

Sample: CONCRETE 5 (1-3') **Lab ID: 10119633010** Collected: 12/28/09 15:10 Received: 12/29/09 09:29 Matrix: Solid

Results reported on a "dry-weight" basis

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8082 GCS PCB	Analytical Method: EPA 8082 Preparation Method: EPA 3550							
PCB-1016 (Aroclor 1016)	ND	ug/kg	34.1	1	12/30/09 09:04	01/04/10 18:26	12674-11-2	
PCB-1221 (Aroclor 1221)	ND	ug/kg	34.1	1	12/30/09 09:04	01/04/10 18:26	11104-28-2	
PCB-1232 (Aroclor 1232)	ND	ug/kg	34.1	1	12/30/09 09:04	01/04/10 18:26	11141-16-5	
PCB-1242 (Aroclor 1242)	ND	ug/kg	34.1	1	12/30/09 09:04	01/04/10 18:26	53469-21-9	
PCB-1248 (Aroclor 1248)	ND	ug/kg	34.1	1	12/30/09 09:04	01/04/10 18:26	12672-29-6	
PCB-1254 (Aroclor 1254)	ND	ug/kg	34.1	1	12/30/09 09:04	01/04/10 18:26	11097-69-1	
PCB-1260 (Aroclor 1260)	**275**	ug/kg	34.1	1	12/30/09 09:04	01/04/10 18:26	11096-82-5	
PCB-1262 (Aroclor 1262)	ND	ug/kg	34.1	1	12/30/09 09:04	01/04/10 18:26	37324-23-5	
PCB-1268 (Aroclor 1268)	ND	ug/kg	34.1	1	12/30/09 09:04	01/04/10 18:26	11100-14-4	
Tetrachloro-m-xylene (S)	107	%	30-150	1	12/30/09 09:04	01/04/10 18:26	877-09-8	
Decachlorobiphenyl (S)	101	%	30-150	1	12/30/09 09:04	01/04/10 18:26	2051-24-3	
Dry Weight	Analytical Method: % Moisture							
Percent Moisture	**3.2**	%	0.10	1		12/29/09 00:00		

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

ANALYTICAL RESULTS

Project: 9M0909245 SPX WATERTOWN
Pace Project No.: 10119633

Sample: CONCRETE 6 (0-1') **Lab ID: 10119633011** Collected: 12/28/09 15:21 Received: 12/29/09 09:29 Matrix: Solid

Results reported on a "dry-weight" basis

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8082 GCS PCB	Analytical Method: EPA 8082 Preparation Method: EPA 3550							
PCB-1016 (Aroclor 1016)	ND	ug/kg	33.4	1	12/30/09 09:04	01/04/10 19:46	12674-11-2	
PCB-1221 (Aroclor 1221)	ND	ug/kg	33.4	1	12/30/09 09:04	01/04/10 19:46	11104-28-2	
PCB-1232 (Aroclor 1232)	ND	ug/kg	33.4	1	12/30/09 09:04	01/04/10 19:46	11141-16-5	
PCB-1242 (Aroclor 1242)	ND	ug/kg	33.4	1	12/30/09 09:04	01/04/10 19:46	53469-21-9	
PCB-1248 (Aroclor 1248)	ND	ug/kg	33.4	1	12/30/09 09:04	01/04/10 19:46	12672-29-6	
PCB-1254 (Aroclor 1254)	ND	ug/kg	33.4	1	12/30/09 09:04	01/04/10 19:46	11097-69-1	
PCB-1260 (Aroclor 1260)	**18900**	ug/kg	669	20	12/30/09 09:04	01/05/10 14:15	11096-82-5	
PCB-1262 (Aroclor 1262)	ND	ug/kg	33.4	1	12/30/09 09:04	01/04/10 19:46	37324-23-5	
PCB-1268 (Aroclor 1268)	ND	ug/kg	33.4	1	12/30/09 09:04	01/04/10 19:46	11100-14-4	
Tetrachloro-m-xylene (S)	102	%	30-150	1	12/30/09 09:04	01/04/10 19:46	877-09-8	
Decachlorobiphenyl (S)	78	%	30-150	1	12/30/09 09:04	01/04/10 19:46	2051-24-3	
Dry Weight	Analytical Method: % Moisture							
Percent Moisture	**1.3**	%	0.10	1		12/29/09 00:00		

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

ANALYTICAL RESULTS

Project: 9M0909245 SPX WATERTOWN
Pace Project No.: 10119633

Sample: CONCRETE 6 (1-3') **Lab ID: 10119633012** Collected: 12/28/09 15:33 Received: 12/29/09 09:29 Matrix: Solid

Results reported on a "dry-weight" basis

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8082 GCS PCB	Analytical Method: EPA 8082 Preparation Method: EPA 3550							
PCB-1016 (Aroclor 1016)	ND	ug/kg	33.8	1	12/30/09 09:04	01/04/10 18:42	12674-11-2	
PCB-1221 (Aroclor 1221)	ND	ug/kg	33.8	1	12/30/09 09:04	01/04/10 18:42	11104-28-2	
PCB-1232 (Aroclor 1232)	ND	ug/kg	33.8	1	12/30/09 09:04	01/04/10 18:42	11141-16-5	
PCB-1242 (Aroclor 1242)	ND	ug/kg	33.8	1	12/30/09 09:04	01/04/10 18:42	53469-21-9	
PCB-1248 (Aroclor 1248)	ND	ug/kg	33.8	1	12/30/09 09:04	01/04/10 18:42	12672-29-6	
PCB-1254 (Aroclor 1254)	ND	ug/kg	33.8	1	12/30/09 09:04	01/04/10 18:42	11097-69-1	
PCB-1260 (Aroclor 1260)	**951**	ug/kg	33.8	1	12/30/09 09:04	01/04/10 18:42	11096-82-5	
PCB-1262 (Aroclor 1262)	ND	ug/kg	33.8	1	12/30/09 09:04	01/04/10 18:42	37324-23-5	
PCB-1268 (Aroclor 1268)	ND	ug/kg	33.8	1	12/30/09 09:04	01/04/10 18:42	11100-14-4	
Tetrachloro-m-xylene (S)	113	%	30-150	1	12/30/09 09:04	01/04/10 18:42	877-09-8	
Decachlorobiphenyl (S)	98	%	30-150	1	12/30/09 09:04	01/04/10 18:42	2051-24-3	
Dry Weight	Analytical Method: % Moisture							
Percent Moisture	**2.5**	%	0.10	1		12/29/09 00:00		

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

ANALYTICAL RESULTS

Project: 9M0909245 SPX WATERTOWN
Pace Project No.: 10119633

Sample: CONCRETE 7 (0-1') **Lab ID: 10119633013** Collected: 12/28/09 15:55 Received: 12/29/09 09:29 Matrix: Solid

Results reported on a "dry-weight" basis

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8082 GCS PCB	Analytical Method: EPA 8082 Preparation Method: EPA 3550							
PCB-1016 (Aroclor 1016)	ND	ug/kg	33.6	1	12/30/09 09:04	01/04/10 20:02	12674-11-2	
PCB-1221 (Aroclor 1221)	ND	ug/kg	33.6	1	12/30/09 09:04	01/04/10 20:02	11104-28-2	
PCB-1232 (Aroclor 1232)	ND	ug/kg	33.6	1	12/30/09 09:04	01/04/10 20:02	11141-16-5	
PCB-1242 (Aroclor 1242)	ND	ug/kg	33.6	1	12/30/09 09:04	01/04/10 20:02	53469-21-9	
PCB-1248 (Aroclor 1248)	ND	ug/kg	33.6	1	12/30/09 09:04	01/04/10 20:02	12672-29-6	
PCB-1254 (Aroclor 1254)	ND	ug/kg	33.6	1	12/30/09 09:04	01/04/10 20:02	11097-69-1	
PCB-1260 (Aroclor 1260)	**7480**	ug/kg	336	10	12/30/09 09:04	01/05/10 13:43	11096-82-5	
PCB-1262 (Aroclor 1262)	ND	ug/kg	33.6	1	12/30/09 09:04	01/04/10 20:02	37324-23-5	
PCB-1268 (Aroclor 1268)	ND	ug/kg	33.6	1	12/30/09 09:04	01/04/10 20:02	11100-14-4	
Tetrachloro-m-xylene (S)	109	%	30-150	1	12/30/09 09:04	01/04/10 20:02	877-09-8	
Decachlorobiphenyl (S)	79	%	30-150	1	12/30/09 09:04	01/04/10 20:02	2051-24-3	
Dry Weight	Analytical Method: % Moisture							
Percent Moisture	**1.7**	%	0.10	1		12/29/09 00:00		

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

ANALYTICAL RESULTS

Project: 9M0909245 SPX WATERTOWN
Pace Project No.: 10119633

Sample: CONCRETE 7 (1-3') **Lab ID: 10119633014** Collected: 12/28/09 16:09 Received: 12/29/09 09:29 Matrix: Solid

Results reported on a "dry-weight" basis

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8082 GCS PCB	Analytical Method: EPA 8082 Preparation Method: EPA 3550							
PCB-1016 (Aroclor 1016)	ND	ug/kg	34.2	1	12/30/09 09:04	01/04/10 18:58	12674-11-2	
PCB-1221 (Aroclor 1221)	ND	ug/kg	34.2	1	12/30/09 09:04	01/04/10 18:58	11104-28-2	
PCB-1232 (Aroclor 1232)	ND	ug/kg	34.2	1	12/30/09 09:04	01/04/10 18:58	11141-16-5	
PCB-1242 (Aroclor 1242)	ND	ug/kg	34.2	1	12/30/09 09:04	01/04/10 18:58	53469-21-9	
PCB-1248 (Aroclor 1248)	ND	ug/kg	34.2	1	12/30/09 09:04	01/04/10 18:58	12672-29-6	
PCB-1254 (Aroclor 1254)	ND	ug/kg	34.2	1	12/30/09 09:04	01/04/10 18:58	11097-69-1	
PCB-1260 (Aroclor 1260)	**149**	ug/kg	34.2	1	12/30/09 09:04	01/04/10 18:58	11096-82-5	
PCB-1262 (Aroclor 1262)	ND	ug/kg	34.2	1	12/30/09 09:04	01/04/10 18:58	37324-23-5	
PCB-1268 (Aroclor 1268)	ND	ug/kg	34.2	1	12/30/09 09:04	01/04/10 18:58	11100-14-4	
Tetrachloro-m-xylene (S)	111	%	30-150	1	12/30/09 09:04	01/04/10 18:58	877-09-8	
Decachlorobiphenyl (S)	100	%	30-150	1	12/30/09 09:04	01/04/10 18:58	2051-24-3	
Dry Weight	Analytical Method: % Moisture							
Percent Moisture	**3.5**	%	0.10	1		12/30/09 00:00		

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

ANALYTICAL RESULTS

Project: 9M0909245 SPX WATERTOWN
Pace Project No.: 10119633

Sample: CONCRETE 8 (0-1') **Lab ID: 10119633015** Collected: 12/28/09 16:22 Received: 12/29/09 09:29 Matrix: Solid

Results reported on a "dry-weight" basis

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8082 GCS PCB	Analytical Method: EPA 8082 Preparation Method: EPA 3550							
PCB-1016 (Aroclor 1016)	ND	ug/kg	33.6	1	12/30/09 09:04	01/04/10 20:18	12674-11-2	
PCB-1221 (Aroclor 1221)	ND	ug/kg	33.6	1	12/30/09 09:04	01/04/10 20:18	11104-28-2	
PCB-1232 (Aroclor 1232)	ND	ug/kg	33.6	1	12/30/09 09:04	01/04/10 20:18	11141-16-5	
PCB-1242 (Aroclor 1242)	ND	ug/kg	33.6	1	12/30/09 09:04	01/04/10 20:18	53469-21-9	
PCB-1248 (Aroclor 1248)	ND	ug/kg	33.6	1	12/30/09 09:04	01/04/10 20:18	12672-29-6	
PCB-1254 (Aroclor 1254)	ND	ug/kg	33.6	1	12/30/09 09:04	01/04/10 20:18	11097-69-1	
PCB-1260 (Aroclor 1260)	**10500**	ug/kg	671	20	12/30/09 09:04	01/05/10 14:31	11096-82-5	
PCB-1262 (Aroclor 1262)	ND	ug/kg	33.6	1	12/30/09 09:04	01/04/10 20:18	37324-23-5	
PCB-1268 (Aroclor 1268)	ND	ug/kg	33.6	1	12/30/09 09:04	01/04/10 20:18	11100-14-4	
Tetrachloro-m-xylene (S)	103	%	30-150	1	12/30/09 09:04	01/04/10 20:18	877-09-8	
Decachlorobiphenyl (S)	75	%	30-150	1	12/30/09 09:04	01/04/10 20:18	2051-24-3	
Dry Weight	Analytical Method: % Moisture							
Percent Moisture	**1.7**	%	0.10	1		12/30/09 00:00		

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

ANALYTICAL RESULTS

Project: 9M0909245 SPX WATERTOWN
Pace Project No.: 10119633

Sample: CONCRETE 8 (1-3') **Lab ID: 10119633016** Collected: 12/28/09 16:41 Received: 12/29/09 09:29 Matrix: Solid

Results reported on a "dry-weight" basis

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8082 GCS PCB	Analytical Method: EPA 8082 Preparation Method: EPA 3550							
PCB-1016 (Aroclor 1016)	ND	ug/kg	34.3	1	12/30/09 09:04	01/04/10 19:14	12674-11-2	
PCB-1221 (Aroclor 1221)	ND	ug/kg	34.3	1	12/30/09 09:04	01/04/10 19:14	11104-28-2	
PCB-1232 (Aroclor 1232)	ND	ug/kg	34.3	1	12/30/09 09:04	01/04/10 19:14	11141-16-5	
PCB-1242 (Aroclor 1242)	ND	ug/kg	34.3	1	12/30/09 09:04	01/04/10 19:14	53469-21-9	
PCB-1248 (Aroclor 1248)	ND	ug/kg	34.3	1	12/30/09 09:04	01/04/10 19:14	12672-29-6	
PCB-1254 (Aroclor 1254)	ND	ug/kg	34.3	1	12/30/09 09:04	01/04/10 19:14	11097-69-1	
PCB-1260 (Aroclor 1260)	**240**	ug/kg	34.3	1	12/30/09 09:04	01/04/10 19:14	11096-82-5	
PCB-1262 (Aroclor 1262)	ND	ug/kg	34.3	1	12/30/09 09:04	01/04/10 19:14	37324-23-5	
PCB-1268 (Aroclor 1268)	ND	ug/kg	34.3	1	12/30/09 09:04	01/04/10 19:14	11100-14-4	
Tetrachloro-m-xylene (S)	102	%	30-150	1	12/30/09 09:04	01/04/10 19:14	877-09-8	
Decachlorobiphenyl (S)	96	%	30-150	1	12/30/09 09:04	01/04/10 19:14	2051-24-3	
Dry Weight	Analytical Method: % Moisture							
Percent Moisture	**3.9**	%	0.10	1		12/30/09 00:00		

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

QUALITY CONTROL DATA

Project: 9M0909245 SPX WATERTOWN
Pace Project No.: 10119633

QC Batch: OEXT/12172 Analysis Method: EPA 8082
QC Batch Method: EPA 3550 Analysis Description: 8082 GCS PCB
Associated Lab Samples: 10119633001, 10119633002, 10119633003, 10119633004, 10119633005, 10119633006, 10119633007, 10119633008, 10119633009, 10119633010, 10119633011, 10119633012, 10119633013, 10119633014, 10119633015, 10119633016

METHOD BLANK: 732809 Matrix: Solid
Associated Lab Samples: 10119633001, 10119633002, 10119633003, 10119633004, 10119633005, 10119633006, 10119633007, 10119633008, 10119633009, 10119633010, 10119633011, 10119633012, 10119633013, 10119633014, 10119633015, 10119633016

Parameter	Units	Blank Result	Reporting Limit	Analyzed	Qualifiers
PCB-1016 (Aroclor 1016)	ug/kg	ND	33.0	12/31/09 14:49	
PCB-1221 (Aroclor 1221)	ug/kg	ND	33.0	12/31/09 14:49	
PCB-1232 (Aroclor 1232)	ug/kg	ND	33.0	12/31/09 14:49	
PCB-1242 (Aroclor 1242)	ug/kg	ND	33.0	12/31/09 14:49	
PCB-1248 (Aroclor 1248)	ug/kg	ND	33.0	12/31/09 14:49	
PCB-1254 (Aroclor 1254)	ug/kg	ND	33.0	12/31/09 14:49	
PCB-1260 (Aroclor 1260)	ug/kg	ND	33.0	12/31/09 14:49	
PCB-1262 (Aroclor 1262)	ug/kg	ND	33.0	12/31/09 14:49	
PCB-1268 (Aroclor 1268)	ug/kg	ND	33.0	12/31/09 14:49	
Decachlorobiphenyl (S)	%	101	30-150	12/31/09 14:49	
Tetrachloro-m-xylene (S)	%	111	30-150	12/31/09 14:49	

LABORATORY CONTROL SAMPLE: 732810

Parameter	Units	Spike Conc.	LCS Result	LCS % Rec	% Rec Limits	Qualifiers
PCB-1016 (Aroclor 1016)	ug/kg	667	657	99	49-150	
PCB-1260 (Aroclor 1260)	ug/kg	667	645	97	42-150	
Decachlorobiphenyl (S)	%			99	30-150	
Tetrachloro-m-xylene (S)	%			107	30-150	

MATRIX SPIKE & MATRIX SPIKE DUPLICATE: 732811 732812

Parameter	Units	10119633005 Result	MS Spike Conc.	MSD Spike Conc.	MS Result	MSD Result	MS % Rec	MSD % Rec	% Rec Limits	RPD	Max RPD	Qual
PCB-1016 (Aroclor 1016)	ug/kg	ND	678	678	697	687	103	101	38-150	1	30	
PCB-1260 (Aroclor 1260)	ug/kg	6680	678	678	5400	5790	-189	-131	30-150	7	30	E,P6
Decachlorobiphenyl (S)	%						70	68	30-150			
Tetrachloro-m-xylene (S)	%						99	98	30-150			

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

QUALITY CONTROL DATA

Project: 9M0909245 SPX WATERTOWN
Pace Project No.: 10119633

QC Batch: MPRP/18798 | Analysis Method: % Moisture
QC Batch Method: % Moisture | Analysis Description: Dry Weight/Percent Moisture
Associated Lab Samples: 10119633001, 10119633002, 10119633003, 10119633004, 10119633005, 10119633006, 10119633007, 10119633008, 10119633009, 10119633010, 10119633011, 10119633012, 10119633013

SAMPLE DUPLICATE: 732382

Parameter	Units	10119548001 Result	Dup Result	RPD	Max RPD	Qualifiers
Percent Moisture	%	1.1	1.1	0	30	

SAMPLE DUPLICATE: 732387

Parameter	Units	10119622005 Result	Dup Result	RPD	Max RPD	Qualifiers
Percent Moisture	%	5.0	4.6	8	30	

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

QUALITY CONTROL DATA

Project: 9M0909245 SPX WATERTOWN
Pace Project No.: 10119633

QC Batch: MPRP/18805 | Analysis Method: % Moisture
QC Batch Method: % Moisture | Analysis Description: Dry Weight/Percent Moisture
Associated Lab Samples: 10119633014, 10119633015, 10119633016

SAMPLE DUPLICATE: 732559

Parameter	Units	10119632001 Result	Dup Result	RPD	Max RPD	Qualifiers
Percent Moisture	%	41.6	40.6	3	30	

SAMPLE DUPLICATE: 732560

Parameter	Units	10119650005 Result	Dup Result	RPD	Max RPD	Qualifiers
Percent Moisture	%	41.1	41.0	0	30	

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

QUALIFIERS

Project: 9M0909245 SPX WATERTOWN
Pace Project No.: 10119633

DEFINITIONS

DF - Dilution Factor, if reported, represents the factor applied to the reported data due to changes in sample preparation, dilution of the sample aliquot, or moisture content.

ND - Not Detected at or above adjusted reporting limit.

J - Estimated concentration above the adjusted method detection limit and below the adjusted reporting limit.

MDL - Adjusted Method Detection Limit.

S - Surrogate

1,2-Diphenylhydrazine (8270 listed analyte) decomposes to Azobenzene.

Consistent with EPA guidelines, unrounded data are displayed and have been used to calculate % recovery and RPD values.

LCS(D) - Laboratory Control Sample (Duplicate)

MS(D) - Matrix Spike (Duplicate)

DUP - Sample Duplicate

RPD - Relative Percent Difference

NC - Not Calculable.

Pace Analytical is NELAP accredited. Contact your Pace PM for the current list of accredited analytes.

U - Indicates the compound was analyzed for, but not detected.

ANALYTE QUALIFIERS

E	Analyte concentration exceeded the calibration range. The reported result is estimated.
P6	Matrix spike recovery was outside laboratory control limits due to a parent sample concentration notably higher than the spike level.

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical®
www.pacelabs.com

CHAIN-OF-CUSTODY / Analytical Request Document

The Chain-of-Custody is a LEGAL DOCUMENT. All relevant fields must be completed accurately.

1d19633

Page: 1 of 2

1335202

Section A Required Client Information:

Company: Delta
Address: 5910 Rice Creek Pkwy
St. Paul, MN 55126
Email To: Kthole@deltaenv.com
Phone: 651 697-5203 Fax: 651 639-9473
Requested Due Date/TAT: normal

Section B Required Project Information:

Report To: Karen Thole
Copy To:
Purchase Order No.:
Project Name: SPX Watertown
Project Number: 9M0909245

Section C Invoice Information:

Attention: Karen Thole
Company Name: Delta
Address:
Pace Quote Reference:
Pace Project Manager:
Pace Profile #:

REGULATORY AGENCY

☐ NPDES ☐ GROUND WATER ☐ DRINKING WATER
☐ UST ☐ RCRA ☐ OTHER _____

Site Location STATE: WI

Section D Required Client Information

SAMPLE ID (A-Z, 0-9 / ,-) Sample IDs MUST BE UNIQUE

Matrix Codes MATRIX / CODE: Drinking Water DW; Water WT; Waste Water WW; Product P; Soil/Solid SL; Oil OL; Wipe WP; Air AR; Tissue TS; Other OT

Requested Analysis Filtered (Y/N): Analysis Test: EPA 8082

ITEM #	SAMPLE ID	MATRIX CODE (see valid codes to left)	SAMPLE TYPE (G=GRAB C=COMP)	COLLECTED Composite Start DATE	COLLECTED Composite Start ~~TIME~~	COLLECTED Composite End/Grab ~~DATE~~ time	COLLECTED Composite End/Grab TIME	SAMPLE TEMP AT COLLECTION	# OF CONTAINERS	Unpreserved	H_2SO_4	HNO_3	HCl	NaOH	$Na_2S_2O_3$	Methanol	Other	Analysis Test: EPA 8082	Residual Chlorine (Y/N)	Pace Project No./ Lab I.D.
1	Concrete 1 (0-1")	SL	G	12/28/09		1105			2	X								X		001
2	Concrete 1 (1-3")	SL	G	12/28/09		1146			2	X								X		002
3	Concrete 2 (0-1")	SL	G	12/28/09		1210			2	X								X		003
4	Concrete 2 (1-3")	SL	G	12/28/09		1228			2	X								X		004
5	Concrete 3 (0-1")	SL	G	12/28/09		1256			2	X								X		005
6	Concrete 3 (1-3")	SL	G	12/28/09		1326			2	X								X		006
7	Concrete 4 (0-1")	SL	G	12/28/09		1344			2	X								X		007
8	Concrete 4 (1-3")	SL	G	12/28/09		1400			2	X								X		008
9	Concrete 5 (0-1")	SL	G	12/28/09		1456			2	X								X		009
10	Concrete 5 (1-3")	SL	G	12/28/09		1510			2	X								X		010
11	Concrete 6 (0-1")	SL	G	12/28/09		1521			2	X								X		011
12	Concrete 6 (1-3")	SL	G	12/28/09		1533			2	X								X		012

ADDITIONAL COMMENTS	RELINQUISHED BY / AFFILIATION	DATE	TIME	ACCEPTED BY / AFFILIATION	DATE	TIME	SAMPLE CONDITIONS			
	Karen Clark / Delta	12/28	1655	Shannon Jarvis / Pace	12-29-09	0929	4.6°C 3.9°C 12-28-09	Y	N	Y

Temp in °C | Received on Ice (Y/N) | Custody Sealed Cooler (Y/N) | Samples Intact (Y/N)

ORIGINAL

SAMPLER NAME AND SIGNATURE
PRINT Name of SAMPLER: Karen Thole
SIGNATURE of SAMPLER: Karen Clark DATE Signed (MM/DD/YY): 12/28/09

*Important Note: By signing this form you are accepting Pace's NET 30 day payment terms and agreeing to late charges of 1.5% per month for any invoices not paid within 30 days.

F-ALL-Q-020rev.07, 15-May-2007

u31

10119633

Pace Analytical®
www.pacelabs.com

CHAIN-OF-CUSTODY / Analytical Request Document

The Chain-of-Custody is a LEGAL DOCUMENT. All relevant fields must be completed accurately.

Page: 2 of 2

1335201

Section A Required Client Information:	Section B Required Project Information:	Section C Invoice Information:
Company: Delta	Report To: Karen Thole	Attention: Karen Thole
Address: 5910 Rice Creek Pkwy St. Paul, MN 55126	Copy To:	Company Name: Delta
		Address:
Email To: kthole@deltaenv.com	Purchase Order No.:	Pace Quote Reference:
Phone: Fax:	Project Name: SPX Watertown	Pace Project Manager:
Requested Due Date/TAT: normal	Project Number: 9M0909245	Pace Profile #:

REGULATORY AGENCY

☐ NPDES ☐ GROUND WATER ☐ DRINKING WATER
☐ UST ☐ RCRA ☐ OTHER _____

Site Location STATE: WI

Section D Required Client Information

Matrix Codes MATRIX / CODE: Drinking Water DW; Water WT; Waste Water WW; Product P; Soil/Solid SL; Oil OL; Wipe WP; Air AR; Tissue TS; Other OT

SAMPLE ID (A-Z, 0-9 / ,-) Sample IDs MUST BE UNIQUE

Requested Analysis Filtered (Y/N)

ITEM #	SAMPLE ID	MATRIX CODE (see valid codes to left)	SAMPLE TYPE (G=GRAB C=COMP)	COLLECTED COMPOSITE START DATE	COLLECTED COMPOSITE START ~~TIME~~	COLLECTED COMPOSITE END/GRAB ~~DATE~~ Time	COLLECTED COMPOSITE END/GRAB TIME	SAMPLE TEMP AT COLLECTION	# OF CONTAINERS	Unpreserved	H_2SO_4	HNO_3	HCl	NaOH	$Na_2S_2O_3$	Methanol	Other	Analysis Test (Y/N)	EPA 8082	Residual Chlorine (Y/N)	Pace Project No./ Lab I.D.
1	Concrete 7 (0-1")	SL	G	12/28/09		1555			2	X									X		013
2	concrete 7 (1-3")	SL	G	12/28/09		1609			2	X									X		014
3	concrete 8 (0-1")	SL	G	12/28/09		1622			2	X									X		015
4	concrete 8 (1-3")	SL	G	12/28/09		1641			2	X									X		016
5																					
6																					
7																					
8																					
9																					
10																					
11																					
12																					

ADDITIONAL COMMENTS	RELINQUISHED BY / AFFILIATION	DATE	TIME	ACCEPTED BY / AFFILIATION	DATE	TIME	SAMPLE CONDITIONS: Temp in °C	Received on Ice (Y/N)	Custody Sealed Cooler (Y/N)	Samples Intact (Y/N)
	Karen Thole / Delta	12/28	1655	[signature] / Pace	12-29-09	0929	4.6°C	y	N	y

ORIGINAL

SAMPLER NAME AND SIGNATURE

PRINT Name of SAMPLER: Karen Thole

SIGNATURE of SAMPLER: [signature] DATE Signed (MM/DD/YY): 12/28/09

*Important Note: By signing this form you are accepting Pace's NET 30 day payment terms and agreeing to late charges of 1.5% per month for any invoices not paid within 30 days.

F-ALL-Q-020rev.07, 15-May-2007

Sample Condition Upon Receipt

Pace Analytical

Client Name: Delta **Project #** 10119633

Courier: ☐ Fed Ex ☒ UPS ☐ USPS ☐ Client ☐ Commercial ☐ Pace Other _____

Tracking #: 120X09X60383310304

Custody Seal on Cooler/Box Present: ☐ yes ☒ no Seals intact: ☐ yes ☒ no

Optional
Proj. Due Date:
Proj. Name:

Packing Material: ☒ Bubble Wrap ☒ Bubble Bags ☐ None ☐ Other _____ Temp Blank: Yes ____ No X

Thermometer Used 80344042 or 179425 **Type of Ice:** Wet Blue None ☐ Samples on ice, cooling process has begun

Cooler Temperature 4.6°c **Biological Tissue is Frozen:** Yes No

Temp should be above freezing to 6°C

Date and Initials of person examining contents: DB 12-29-09

Comments:

Chain of Custody Present:	☒Yes ☐No ☐N/A	1.
Chain of Custody Filled Out:	☒Yes ☐No ☐N/A	2.
Chain of Custody Relinquished:	☒Yes ☐No ☐N/A	3.
Sampler Name & Signature on COC:	☒Yes ☐No ☐N/A	4.
Samples Arrived within Hold Time:	☒Yes ☐No ☐N/A	5.
Short Hold Time Analysis (<72hr):	☐Yes ☒No ☐N/A	6.
Rush Turn Around Time Requested:	☐Yes ☒No ☐N/A	7.
Sufficient Volume:	☒Yes ☐No ☐N/A	8.
Correct Containers Used:	☒Yes ☐No ☐N/A	9.
-Pace Containers Used:	☒Yes ☐No ☐N/A	
Containers Intact:	☒Yes ☐No ☐N/A	10.
Filtered volume received for Dissolved tests	☐Yes ☐No ☒N/A	11.
Sample Labels match COC:	☒Yes ☐No ☐N/A	12.
-Includes date/time/ID/Analysis Matrix: SL		
All containers needing acid/base preservation have been checked. Noncompliance are noted in 13.	☐Yes ☐No ☒N/A	13. ☐ HNO3 ☐ H2SO4 ☐ NaOH ☐ HCl
All containers needing preservation are found to be in compliance with EPA recommendation.	☐Yes ☐No ☒N/A	Samp #
Exceptions: VOA,Coliform, TOC, Oil and Grease, WI-DRO (water	☐Yes ☒No	Initial when completed / Lot # of added preservative
Samples checked for dechlorination:	☐Yes ☒No ☐N/A	14.
Headspace in VOA Vials (>6mm):	☐Yes ☐No ☒N/A	15.
Trip Blank Present:	☐Yes ☒No ☐N/A	16.
Trip Blank Custody Seals Present	☐Yes ☐No ☒N/A	
Pace Trip Blank Lot # (if purchased): _____		

Client Notification/ Resolution: Field Data Required? Y / N

Person Contacted: _____ Date/Time: _____

Comments/ Resolution: _____

Project Manager Review: C Trust **Date:** 12/29/09

Note: Whenever there is a discrepancy affecting North Carolina compliance samples, a copy of this form will be sent to the North Carolina Services, Inc.

F-L213Rev.00, 05Aug2009

1700 Elm Street SE, Suite 200, Minneapolis, MN 55414

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

January 09, 2010

Ms. Karen Thole
Delta Consultants
5910 Rice Creek Parkway
Saint Paul, MN 55126

RE: Project: 9M0909245 SPX WATERTOWN
Pace Project No.: 10119724

Dear Ms. Thole:
Enclosed are the analytical results for sample(s) received by the laboratory on December 30, 2009. The results relate only to the samples included in this report. Results reported herein conform to the most current NELAC standards, where applicable, unless otherwise narrated in the body of the report.

If you have any questions concerning this report, please feel free to contact me.

Sincerely,

Carolynne Trout

Carolynne Trout

carolynne.trout@pacelabs.com
Project Manager

Enclosures

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

CERTIFICATIONS

Project: 9M0909245 SPX WATERTOWN
Pace Project No.: 10119724

Minnesota Certification IDs

Alaska Certification #: UST-078
1700 Elm Street SE, Suite 200 Minneapolis, MN 55414
California Certification #: 01155CA
Florida/NELAP Certification #: E87605
Illinois Certification #: 200011
Iowa Certification #: 368
Kansas Certification #: E-10167
Louisiana Certification #: 03086
Louisiana Certification #: LA080009
Maine Certification #: 2007029
Michigan DEQ Certification #: 9909
Minnesota Certification #: 027-053-137
Montana Certification #: MT CERT0092
New Jersey Certification #: MN-002
New York Certification #: 11647
North Carolina Certification #: 530
North Dakota Certification #: R-036
Oregon Certification #: MN200001
Pennsylvania Certification #: 68-00563
Tennessee Certification #: 02818
Washington Certification #: C754
Wisconsin Certification #: 999407970
Arizona Certification #: AZ-0014

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

SAMPLE SUMMARY

Project: 9M0909245 SPX WATERTOWN
Pace Project No.: 10119724

Lab ID	Sample ID	Matrix	Date Collected	Date Received
10119724001	**CONCRETE 9 (0-1')**	Solid	12/28/09 17:38	12/30/09 09:05
10119724002	**CONCRETE 9 (1-3')**	Solid	12/28/09 17:55	12/30/09 09:05
10119724003	**CONCRETE 10 (0-1')**	Solid	12/29/09 07:56	12/30/09 09:05
10119724004	**CONCRETE 10 (1-3')**	Solid	12/29/09 08:07	12/30/09 09:05
10119724005	**CONCRETE 11 (0-1')**	Solid	12/29/09 08:22	12/30/09 09:05
10119724006	**CONCRETE 11 (1-3')**	Solid	12/29/09 08:34	12/30/09 09:05
10119724007	**CONCRETE 12 (0-1')**	Solid	12/29/09 08:48	12/30/09 09:05
10119724008	**CONCRETE 12 (1-3')**	Solid	12/29/09 09:01	12/30/09 09:05
10119724009	**CONCRETE 13 (0-1')**	Solid	12/29/09 09:16	12/30/09 09:05
10119724010	**CONCRETE 13 (1-3')**	Solid	12/29/09 09:30	12/30/09 09:05
10119724011	**CONCRETE 14 (0-1')**	Solid	12/29/09 09:44	12/30/09 09:05
10119724012	**CONCRETE 14 (1-3')**	Solid	12/29/09 09:56	12/30/09 09:05
10119724013	**CONCRETE 15 (0-1')**	Solid	12/29/09 10:25	12/30/09 09:05
10119724014	**CONCRETE 15 (1-3')**	Solid	12/29/09 10:38	12/30/09 09:05
10119724015	**CONCRETE 16 (0-1')**	Solid	12/29/09 10:50	12/30/09 09:05
10119724016	**CONCRETE 16 (1-3')**	Solid	12/29/09 10:59	12/30/09 09:05
10119724017	**B6 (3-6')**	Solid	12/29/09 16:38	12/30/09 09:05
10119724018	**CONCRETE 17 (0-1')**	Solid	12/29/09 12:20	12/30/09 09:05
10119724019	**CONCRETE 17 (1-3')**	Solid	12/29/09 12:31	12/30/09 09:05
10119724020	**CONCRETE 18 (0-1')**	Solid	12/29/09 12:46	12/30/09 09:05
10119724021	**CONCRETE 18 (1-3')**	Solid	12/29/09 12:57	12/30/09 09:05
10119724022	**CONCRETE 19 (0-1')**	Solid	12/29/09 13:35	12/30/09 09:05
10119724023	**CONCRETE 19 (1-3')**	Solid	12/29/09 13:47	12/30/09 09:05
10119724024	**CONCRETE 20 (0-1')**	Solid	12/29/09 14:04	12/30/09 09:05
10119724025	**CONCRETE 20 (1-3')**	Solid	12/29/09 14:16	12/30/09 09:05
10119724026	**CONCRETE 21 (0-1')**	Solid	12/29/09 14:34	12/30/09 09:05
10119724027	**CONCRETE 21 (1-3')**	Solid	12/29/09 14:45	12/30/09 09:05
10119724028	**CONCRETE 22 (0-1')**	Solid	12/29/09 15:08	12/30/09 09:05
10119724029	**CONCRETE 22 (1-3')**	Solid	12/29/09 15:18	12/30/09 09:05

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

SAMPLE ANALYTE COUNT

Project: 9M0909245 SPX WATERTOWN
Pace Project No.: 10119724

Lab ID	Sample ID	Method	Analysts	Analytes Reported
10119724001	**CONCRETE 9 (0-1')**	EPA 8082	KL1	11
		% Moisture	JDL	1
10119724002	**CONCRETE 9 (1-3')**	EPA 8082	KL1	11
		% Moisture	JDL	1
10119724003	**CONCRETE 10 (0-1')**	EPA 8082	KL1	11
		% Moisture	JDL	1
10119724004	**CONCRETE 10 (1-3')**	EPA 8082	KL1	11
		% Moisture	JDL	1
10119724005	**CONCRETE 11 (0-1')**	EPA 8082	KL1	11
		% Moisture	JDL	1
10119724006	**CONCRETE 11 (1-3')**	EPA 8082	KL1	11
		% Moisture	JDL	1
10119724007	**CONCRETE 12 (0-1')**	EPA 8082	KL1	11
		% Moisture	JDL	1
10119724008	**CONCRETE 12 (1-3')**	EPA 8082	KL1	11
		% Moisture	JDL	1
10119724009	**CONCRETE 13 (0-1')**	EPA 8082	KL1	11
		% Moisture	JDL	1
10119724010	**CONCRETE 13 (1-3')**	EPA 8082	KL1	11
		% Moisture	JDL	1
10119724011	**CONCRETE 14 (0-1')**	EPA 8082	KL1	11
		% Moisture	JDL	1
10119724012	**CONCRETE 14 (1-3')**	EPA 8082	KL1	11
		% Moisture	JDL	1
10119724013	**CONCRETE 15 (0-1')**	EPA 8082	KL1	11
		% Moisture	JDL	1
10119724014	**CONCRETE 15 (1-3')**	EPA 8082	KL1	11
		% Moisture	JDL	1
10119724015	**CONCRETE 16 (0-1')**	EPA 8082	KL1	11
		% Moisture	JDL	1
10119724016	**CONCRETE 16 (1-3')**	EPA 8082	KL1	11
		% Moisture	JDL	1
10119724017	**B6 (3-6')**	EPA 8082	KL1	11
		% Moisture	JDL	1
10119724018	**CONCRETE 17 (0-1')**	EPA 8082	KL1	11
		% Moisture	JDL	1
10119724019	**CONCRETE 17 (1-3')**	EPA 8082	KL1	11

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

SAMPLE ANALYTE COUNT

Project: 9M0909245 SPX WATERTOWN
Pace Project No.: 10119724

Lab ID	Sample ID	Method	Analysts	Analytes Reported
		% Moisture	JDL	1
10119724020	**CONCRETE 18 (0-1')**	EPA 8082	KL1	11
		% Moisture	JDL	1
10119724021	**CONCRETE 18 (1-3')**	EPA 8082	KL1	11
		% Moisture	JDL	1
10119724022	**CONCRETE 19 (0-1')**	EPA 8082	KL1	11
		% Moisture	JDL	1
10119724023	**CONCRETE 19 (1-3')**	EPA 8082	KL1	11
		% Moisture	JDL	1
10119724024	**CONCRETE 20 (0-1')**	EPA 8082	KL1	11
		% Moisture	JDL	1
10119724025	**CONCRETE 20 (1-3')**	EPA 8082	KL1	11
		% Moisture	JDL	1
10119724026	**CONCRETE 21 (0-1')**	EPA 8082	KL1	11
		% Moisture	JDL	1
10119724027	**CONCRETE 21 (1-3')**	EPA 8082	KL1	11
		% Moisture	JDL	1
10119724028	**CONCRETE 22 (0-1')**	EPA 8082	KL1	11
		% Moisture	JDL	1
10119724029	**CONCRETE 22 (1-3')**	EPA 8082	KL1	11
		% Moisture	JDL	1

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

ANALYTICAL RESULTS

Project: 9M0909245 SPX WATERTOWN
Pace Project No.: 10119724

Sample: CONCRETE 9 (0-1') **Lab ID: 10119724001** Collected: 12/28/09 17:38 Received: 12/30/09 09:05 Matrix: Solid

Results reported on a "dry-weight" basis

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8082 GCS PCB	Analytical Method: EPA 8082 Preparation Method: EPA 3550							
PCB-1016 (Aroclor 1016)	ND	ug/kg	100	1	12/31/09 12:01	01/06/10 16:22	12674-11-2	
PCB-1221 (Aroclor 1221)	ND	ug/kg	100	1	12/31/09 12:01	01/06/10 16:22	11104-28-2	
PCB-1232 (Aroclor 1232)	ND	ug/kg	100	1	12/31/09 12:01	01/06/10 16:22	11141-16-5	
PCB-1242 (Aroclor 1242)	ND	ug/kg	100	1	12/31/09 12:01	01/06/10 16:22	53469-21-9	
PCB-1248 (Aroclor 1248)	ND	ug/kg	100	1	12/31/09 12:01	01/06/10 16:22	12672-29-6	
PCB-1254 (Aroclor 1254)	ND	ug/kg	100	1	12/31/09 12:01	01/06/10 16:22	11097-69-1	
PCB-1260 (Aroclor 1260)	**25700**	ug/kg	1000	10	12/31/09 12:01	01/07/10 14:00	11096-82-5	P6
PCB-1262 (Aroclor 1262)	ND	ug/kg	100	1	12/31/09 12:01	01/06/10 16:22	37324-23-5	
PCB-1268 (Aroclor 1268)	ND	ug/kg	100	1	12/31/09 12:01	01/06/10 16:22	11100-14-4	
Tetrachloro-m-xylene (S)	101	%	30-150	1	12/31/09 12:01	01/06/10 16:22	877-09-8	
Decachlorobiphenyl (S)	78	%	30-150	1	12/31/09 12:01	01/06/10 16:22	2051-24-3	
Dry Weight	Analytical Method: % Moisture							
Percent Moisture	**1.1**	%	0.10	1		01/04/10 00:00		

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

ANALYTICAL RESULTS

Project: 9M0909245 SPX WATERTOWN
Pace Project No.: 10119724

Sample: CONCRETE 9 (1-3') **Lab ID: 10119724002** Collected: 12/28/09 17:55 Received: 12/30/09 09:05 Matrix: Solid

Results reported on a "dry-weight" basis

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8082 GCS PCB	Analytical Method: EPA 8082 Preparation Method: EPA 3550							
PCB-1016 (Aroclor 1016)	ND	ug/kg	103	1	12/31/09 12:01	01/06/10 17:10	12674-11-2	
PCB-1221 (Aroclor 1221)	ND	ug/kg	103	1	12/31/09 12:01	01/06/10 17:10	11104-28-2	
PCB-1232 (Aroclor 1232)	ND	ug/kg	103	1	12/31/09 12:01	01/06/10 17:10	11141-16-5	
PCB-1242 (Aroclor 1242)	ND	ug/kg	103	1	12/31/09 12:01	01/06/10 17:10	53469-21-9	
PCB-1248 (Aroclor 1248)	ND	ug/kg	103	1	12/31/09 12:01	01/06/10 17:10	12672-29-6	
PCB-1254 (Aroclor 1254)	ND	ug/kg	103	1	12/31/09 12:01	01/06/10 17:10	11097-69-1	
PCB-1260 (Aroclor 1260)	**267**	ug/kg	103	1	12/31/09 12:01	01/06/10 17:10	11096-82-5	
PCB-1262 (Aroclor 1262)	ND	ug/kg	103	1	12/31/09 12:01	01/06/10 17:10	37324-23-5	
PCB-1268 (Aroclor 1268)	ND	ug/kg	103	1	12/31/09 12:01	01/06/10 17:10	11100-14-4	
Tetrachloro-m-xylene (S)	103	%	30-150	1	12/31/09 12:01	01/06/10 17:10	877-09-8	
Decachlorobiphenyl (S)	84	%	30-150	1	12/31/09 12:01	01/06/10 17:10	2051-24-3	
Dry Weight	Analytical Method: % Moisture							
Percent Moisture	**3.5**	%	0.10	1		01/04/10 00:00		

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

ANALYTICAL RESULTS

Project: 9M0909245 SPX WATERTOWN
Pace Project No.: 10119724

Sample: CONCRETE 10 (0-1') **Lab ID: 10119724003** Collected: 12/29/09 07:56 Received: 12/30/09 09:05 Matrix: Solid

Results reported on a "dry-weight" basis

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8082 GCS PCB	Analytical Method: EPA 8082 Preparation Method: EPA 3550							
PCB-1016 (Aroclor 1016)	ND	ug/kg	100	1	12/31/09 12:01	01/06/10 17:26	12674-11-2	
PCB-1221 (Aroclor 1221)	ND	ug/kg	100	1	12/31/09 12:01	01/06/10 17:26	11104-28-2	
PCB-1232 (Aroclor 1232)	ND	ug/kg	100	1	12/31/09 12:01	01/06/10 17:26	11141-16-5	
PCB-1242 (Aroclor 1242)	ND	ug/kg	100	1	12/31/09 12:01	01/06/10 17:26	53469-21-9	
PCB-1248 (Aroclor 1248)	ND	ug/kg	100	1	12/31/09 12:01	01/06/10 17:26	12672-29-6	
PCB-1254 (Aroclor 1254)	ND	ug/kg	100	1	12/31/09 12:01	01/06/10 17:26	11097-69-1	
PCB-1260 (Aroclor 1260)	**18300**	ug/kg	1000	10	12/31/09 12:01	01/07/10 14:16	11096-82-5	
PCB-1262 (Aroclor 1262)	ND	ug/kg	100	1	12/31/09 12:01	01/06/10 17:26	37324-23-5	
PCB-1268 (Aroclor 1268)	ND	ug/kg	100	1	12/31/09 12:01	01/06/10 17:26	11100-14-4	
Tetrachloro-m-xylene (S)	108	%	30-150	1	12/31/09 12:01	01/06/10 17:26	877-09-8	
Decachlorobiphenyl (S)	76	%	30-150	1	12/31/09 12:01	01/06/10 17:26	2051-24-3	
Dry Weight	Analytical Method: % Moisture							
Percent Moisture	**1.3**	%	0.10	1		01/04/10 00:00		

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

ANALYTICAL RESULTS

Project: 9M0909245 SPX WATERTOWN
Pace Project No.: 10119724

Sample: CONCRETE 10 (1-3') **Lab ID: 10119724004** Collected: 12/29/09 08:07 Received: 12/30/09 09:05 Matrix: Solid

Results reported on a "dry-weight" basis

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8082 GCS PCB	Analytical Method: EPA 8082 Preparation Method: EPA 3550							
PCB-1016 (Aroclor 1016)	ND	ug/kg	103	1	12/31/09 12:01	01/06/10 17:42	12674-11-2	
PCB-1221 (Aroclor 1221)	ND	ug/kg	103	1	12/31/09 12:01	01/06/10 17:42	11104-28-2	
PCB-1232 (Aroclor 1232)	ND	ug/kg	103	1	12/31/09 12:01	01/06/10 17:42	11141-16-5	
PCB-1242 (Aroclor 1242)	ND	ug/kg	103	1	12/31/09 12:01	01/06/10 17:42	53469-21-9	
PCB-1248 (Aroclor 1248)	ND	ug/kg	103	1	12/31/09 12:01	01/06/10 17:42	12672-29-6	
PCB-1254 (Aroclor 1254)	ND	ug/kg	103	1	12/31/09 12:01	01/06/10 17:42	11097-69-1	
PCB-1260 (Aroclor 1260)	**168**	ug/kg	103	1	12/31/09 12:01	01/06/10 17:42	11096-82-5	
PCB-1262 (Aroclor 1262)	ND	ug/kg	103	1	12/31/09 12:01	01/06/10 17:42	37324-23-5	
PCB-1268 (Aroclor 1268)	ND	ug/kg	103	1	12/31/09 12:01	01/06/10 17:42	11100-14-4	
Tetrachloro-m-xylene (S)	111	%	30-150	1	12/31/09 12:01	01/06/10 17:42	877-09-8	
Decachlorobiphenyl (S)	90	%	30-150	1	12/31/09 12:01	01/06/10 17:42	2051-24-3	
Dry Weight	Analytical Method: % Moisture							
Percent Moisture	**3.5**	%	0.10	1		01/04/10 00:00		

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

ANALYTICAL RESULTS

Project: 9M0909245 SPX WATERTOWN
Pace Project No.: 10119724

Sample: CONCRETE 11 (0-1') **Lab ID: 10119724005** Collected: 12/29/09 08:22 Received: 12/30/09 09:05 Matrix: Solid

Results reported on a "dry-weight" basis

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8082 GCS PCB	Analytical Method: EPA 8082 Preparation Method: EPA 3550							
PCB-1016 (Aroclor 1016)	ND	ug/kg	99.9	1	12/31/09 12:01	01/06/10 17:58	12674-11-2	
PCB-1221 (Aroclor 1221)	ND	ug/kg	99.9	1	12/31/09 12:01	01/06/10 17:58	11104-28-2	
PCB-1232 (Aroclor 1232)	ND	ug/kg	99.9	1	12/31/09 12:01	01/06/10 17:58	11141-16-5	
PCB-1242 (Aroclor 1242)	ND	ug/kg	99.9	1	12/31/09 12:01	01/06/10 17:58	53469-21-9	
PCB-1248 (Aroclor 1248)	ND	ug/kg	99.9	1	12/31/09 12:01	01/06/10 17:58	12672-29-6	
PCB-1254 (Aroclor 1254)	ND	ug/kg	99.9	1	12/31/09 12:01	01/06/10 17:58	11097-69-1	
PCB-1260 (Aroclor 1260)	**14600**	ug/kg	999	10	12/31/09 12:01	01/07/10 14:31	11096-82-5	
PCB-1262 (Aroclor 1262)	ND	ug/kg	99.9	1	12/31/09 12:01	01/06/10 17:58	37324-23-5	
PCB-1268 (Aroclor 1268)	ND	ug/kg	99.9	1	12/31/09 12:01	01/06/10 17:58	11100-14-4	
Tetrachloro-m-xylene (S)	106	%	30-150	1	12/31/09 12:01	01/06/10 17:58	877-09-8	
Decachlorobiphenyl (S)	80	%	30-150	1	12/31/09 12:01	01/06/10 17:58	2051-24-3	
Dry Weight	Analytical Method: % Moisture							
Percent Moisture	**0.87**	%	0.10	1		01/04/10 00:00		

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

ANALYTICAL RESULTS

Project: 9M0909245 SPX WATERTOWN
Pace Project No.: 10119724

Sample: CONCRETE 11 (1-3') **Lab ID: 10119724006** Collected: 12/29/09 08:34 Received: 12/30/09 09:05 Matrix: Solid

Results reported on a "dry-weight" basis

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8082 GCS PCB	Analytical Method: EPA 8082 Preparation Method: EPA 3550							
PCB-1016 (Aroclor 1016)	ND	ug/kg	101	1	12/31/09 12:01	01/06/10 18:14	12674-11-2	
PCB-1221 (Aroclor 1221)	ND	ug/kg	101	1	12/31/09 12:01	01/06/10 18:14	11104-28-2	
PCB-1232 (Aroclor 1232)	ND	ug/kg	101	1	12/31/09 12:01	01/06/10 18:14	11141-16-5	
PCB-1242 (Aroclor 1242)	ND	ug/kg	101	1	12/31/09 12:01	01/06/10 18:14	53469-21-9	
PCB-1248 (Aroclor 1248)	ND	ug/kg	101	1	12/31/09 12:01	01/06/10 18:14	12672-29-6	
PCB-1254 (Aroclor 1254)	ND	ug/kg	101	1	12/31/09 12:01	01/06/10 18:14	11097-69-1	
PCB-1260 (Aroclor 1260)	**1830**	ug/kg	101	1	12/31/09 12:01	01/06/10 18:14	11096-82-5	
PCB-1262 (Aroclor 1262)	ND	ug/kg	101	1	12/31/09 12:01	01/06/10 18:14	37324-23-5	
PCB-1268 (Aroclor 1268)	ND	ug/kg	101	1	12/31/09 12:01	01/06/10 18:14	11100-14-4	
Tetrachloro-m-xylene (S)	106	%	30-150	1	12/31/09 12:01	01/06/10 18:14	877-09-8	
Decachlorobiphenyl (S)	88	%	30-150	1	12/31/09 12:01	01/06/10 18:14	2051-24-3	
Dry Weight	Analytical Method: % Moisture							
Percent Moisture	**2.3**	%	0.10	1		01/04/10 00:00		

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

ANALYTICAL RESULTS

Project: 9M0909245 SPX WATERTOWN
Pace Project No.: 10119724

Sample: CONCRETE 12 (0-1') **Lab ID: 10119724007** Collected: 12/29/09 08:48 Received: 12/30/09 09:05 Matrix: Solid

Results reported on a "dry-weight" basis

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8082 GCS PCB	Analytical Method: EPA 8082 Preparation Method: EPA 3550							
PCB-1016 (Aroclor 1016)	ND	ug/kg	99.8	1	12/31/09 12:01	01/06/10 23:27	12674-11-2	
PCB-1221 (Aroclor 1221)	ND	ug/kg	99.8	1	12/31/09 12:01	01/06/10 23:27	11104-28-2	
PCB-1232 (Aroclor 1232)	ND	ug/kg	99.8	1	12/31/09 12:01	01/06/10 23:27	11141-16-5	
PCB-1242 (Aroclor 1242)	ND	ug/kg	99.8	1	12/31/09 12:01	01/06/10 23:27	53469-21-9	
PCB-1248 (Aroclor 1248)	ND	ug/kg	99.8	1	12/31/09 12:01	01/06/10 23:27	12672-29-6	
PCB-1254 (Aroclor 1254)	ND	ug/kg	99.8	1	12/31/09 12:01	01/06/10 23:27	11097-69-1	
PCB-1260 (Aroclor 1260)	**21300**	ug/kg	998	10	12/31/09 12:01	01/07/10 19:47	11096-82-5	
PCB-1262 (Aroclor 1262)	ND	ug/kg	99.8	1	12/31/09 12:01	01/06/10 23:27	37324-23-5	
PCB-1268 (Aroclor 1268)	ND	ug/kg	99.8	1	12/31/09 12:01	01/06/10 23:27	11100-14-4	
Tetrachloro-m-xylene (S)	106	%	30-150	1	12/31/09 12:01	01/06/10 23:27	877-09-8	
Decachlorobiphenyl (S)	79	%	30-150	1	12/31/09 12:01	01/06/10 23:27	2051-24-3	
Dry Weight	Analytical Method: % Moisture							
Percent Moisture	**0.79**	%	0.10	1		01/04/10 00:00		

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

ANALYTICAL RESULTS

Project: 9M0909245 SPX WATERTOWN
Pace Project No.: 10119724

Sample: CONCRETE 12 (1-3') **Lab ID: 10119724008** Collected: 12/29/09 09:01 Received: 12/30/09 09:05 Matrix: Solid

Results reported on a "dry-weight" basis

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8082 GCS PCB	Analytical Method: EPA 8082 Preparation Method: EPA 3550							
PCB-1016 (Aroclor 1016)	ND	ug/kg	101	1	12/31/09 12:01	01/06/10 23:43	12674-11-2	
PCB-1221 (Aroclor 1221)	ND	ug/kg	101	1	12/31/09 12:01	01/06/10 23:43	11104-28-2	
PCB-1232 (Aroclor 1232)	ND	ug/kg	101	1	12/31/09 12:01	01/06/10 23:43	11141-16-5	
PCB-1242 (Aroclor 1242)	ND	ug/kg	101	1	12/31/09 12:01	01/06/10 23:43	53469-21-9	
PCB-1248 (Aroclor 1248)	ND	ug/kg	101	1	12/31/09 12:01	01/06/10 23:43	12672-29-6	
PCB-1254 (Aroclor 1254)	ND	ug/kg	101	1	12/31/09 12:01	01/06/10 23:43	11097-69-1	
PCB-1260 (Aroclor 1260)	**3650**	ug/kg	101	1	12/31/09 12:01	01/06/10 23:43	11096-82-5	
PCB-1262 (Aroclor 1262)	ND	ug/kg	101	1	12/31/09 12:01	01/06/10 23:43	37324-23-5	
PCB-1268 (Aroclor 1268)	ND	ug/kg	101	1	12/31/09 12:01	01/06/10 23:43	11100-14-4	
Tetrachloro-m-xylene (S)	109	%	30-150	1	12/31/09 12:01	01/06/10 23:43	877-09-8	
Decachlorobiphenyl (S)	87	%	30-150	1	12/31/09 12:01	01/06/10 23:43	2051-24-3	
Dry Weight	Analytical Method: % Moisture							
Percent Moisture	**2.0**	%	0.10	1		01/04/10 00:00		

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

ANALYTICAL RESULTS

Project: 9M0909245 SPX WATERTOWN
Pace Project No.: 10119724

Sample: CONCRETE 13 (0-1') **Lab ID: 10119724009** Collected: 12/29/09 09:16 Received: 12/30/09 09:05 Matrix: Solid

Results reported on a "dry-weight" basis

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8082 GCS PCB	Analytical Method: EPA 8082 Preparation Method: EPA 3550							
PCB-1016 (Aroclor 1016)	ND	ug/kg	100	1	12/31/09 12:01	01/06/10 23:59	12674-11-2	
PCB-1221 (Aroclor 1221)	ND	ug/kg	100	1	12/31/09 12:01	01/06/10 23:59	11104-28-2	
PCB-1232 (Aroclor 1232)	ND	ug/kg	100	1	12/31/09 12:01	01/06/10 23:59	11141-16-5	
PCB-1242 (Aroclor 1242)	ND	ug/kg	100	1	12/31/09 12:01	01/06/10 23:59	53469-21-9	
PCB-1248 (Aroclor 1248)	ND	ug/kg	100	1	12/31/09 12:01	01/06/10 23:59	12672-29-6	
PCB-1254 (Aroclor 1254)	ND	ug/kg	100	1	12/31/09 12:01	01/06/10 23:59	11097-69-1	
PCB-1260 (Aroclor 1260)	**7580**	ug/kg	500	5	12/31/09 12:01	01/07/10 20:35	11096-82-5	
PCB-1262 (Aroclor 1262)	ND	ug/kg	100	1	12/31/09 12:01	01/06/10 23:59	37324-23-5	
PCB-1268 (Aroclor 1268)	ND	ug/kg	100	1	12/31/09 12:01	01/06/10 23:59	11100-14-4	
Tetrachloro-m-xylene (S)	104	%	30-150	1	12/31/09 12:01	01/06/10 23:59	877-09-8	
Decachlorobiphenyl (S)	79	%	30-150	1	12/31/09 12:01	01/06/10 23:59	2051-24-3	
Dry Weight	Analytical Method: % Moisture							
Percent Moisture	**1.1**	%	0.10	1		01/04/10 00:00		

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

ANALYTICAL RESULTS

Project: 9M0909245 SPX WATERTOWN
Pace Project No.: 10119724

Sample: CONCRETE 13 (1-3') **Lab ID: 10119724010** Collected: 12/29/09 09:30 Received: 12/30/09 09:05 Matrix: Solid

Results reported on a "dry-weight" basis

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8082 GCS PCB	Analytical Method: EPA 8082 Preparation Method: EPA 3550							
PCB-1016 (Aroclor 1016)	ND	ug/kg	102	1	12/31/09 12:01	01/07/10 00:15	12674-11-2	
PCB-1221 (Aroclor 1221)	ND	ug/kg	102	1	12/31/09 12:01	01/07/10 00:15	11104-28-2	
PCB-1232 (Aroclor 1232)	ND	ug/kg	102	1	12/31/09 12:01	01/07/10 00:15	11141-16-5	
PCB-1242 (Aroclor 1242)	ND	ug/kg	102	1	12/31/09 12:01	01/07/10 00:15	53469-21-9	
PCB-1248 (Aroclor 1248)	ND	ug/kg	102	1	12/31/09 12:01	01/07/10 00:15	12672-29-6	
PCB-1254 (Aroclor 1254)	ND	ug/kg	102	1	12/31/09 12:01	01/07/10 00:15	11097-69-1	
PCB-1260 (Aroclor 1260)	ND	ug/kg	102	1	12/31/09 12:01	01/07/10 00:15	11096-82-5	
PCB-1262 (Aroclor 1262)	ND	ug/kg	102	1	12/31/09 12:01	01/07/10 00:15	37324-23-5	
PCB-1268 (Aroclor 1268)	ND	ug/kg	102	1	12/31/09 12:01	01/07/10 00:15	11100-14-4	
Tetrachloro-m-xylene (S)	104	%	30-150	1	12/31/09 12:01	01/07/10 00:15	877-09-8	
Decachlorobiphenyl (S)	91	%	30-150	1	12/31/09 12:01	01/07/10 00:15	2051-24-3	
Dry Weight	Analytical Method: % Moisture							
Percent Moisture	**3.1**	%	0.10	1		01/04/10 00:00		

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

ANALYTICAL RESULTS

Project: 9M0909245 SPX WATERTOWN
Pace Project No.: 10119724

Sample: CONCRETE 14 (0-1') **Lab ID: 10119724011** Collected: 12/29/09 09:44 Received: 12/30/09 09:05 Matrix: Solid

Results reported on a "dry-weight" basis

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8082 GCS PCB	Analytical Method: EPA 8082 Preparation Method: EPA 3550							
PCB-1016 (Aroclor 1016)	ND	ug/kg	99.8	1	12/31/09 12:01	01/07/10 00:31	12674-11-2	
PCB-1221 (Aroclor 1221)	ND	ug/kg	99.8	1	12/31/09 12:01	01/07/10 00:31	11104-28-2	
PCB-1232 (Aroclor 1232)	ND	ug/kg	99.8	1	12/31/09 12:01	01/07/10 00:31	11141-16-5	
PCB-1242 (Aroclor 1242)	ND	ug/kg	99.8	1	12/31/09 12:01	01/07/10 00:31	53469-21-9	
PCB-1248 (Aroclor 1248)	ND	ug/kg	99.8	1	12/31/09 12:01	01/07/10 00:31	12672-29-6	
PCB-1254 (Aroclor 1254)	ND	ug/kg	99.8	1	12/31/09 12:01	01/07/10 00:31	11097-69-1	
PCB-1260 (Aroclor 1260)	**2930**	ug/kg	99.8	1	12/31/09 12:01	01/07/10 00:31	11096-82-5	
PCB-1262 (Aroclor 1262)	ND	ug/kg	99.8	1	12/31/09 12:01	01/07/10 00:31	37324-23-5	
PCB-1268 (Aroclor 1268)	ND	ug/kg	99.8	1	12/31/09 12:01	01/07/10 00:31	11100-14-4	
Tetrachloro-m-xylene (S)	102	%	30-150	1	12/31/09 12:01	01/07/10 00:31	877-09-8	
Decachlorobiphenyl (S)	78	%	30-150	1	12/31/09 12:01	01/07/10 00:31	2051-24-3	
Dry Weight	Analytical Method: % Moisture							
Percent Moisture	**0.82**	%	0.10	1		01/04/10 00:00		

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

ANALYTICAL RESULTS

Project: 9M0909245 SPX WATERTOWN
Pace Project No.: 10119724

Sample: CONCRETE 14 (1-3') **Lab ID: 10119724012** Collected: 12/29/09 09:56 Received: 12/30/09 09:05 Matrix: Solid

Results reported on a "dry-weight" basis

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8082 GCS PCB	Analytical Method: EPA 8082 Preparation Method: EPA 3550							
PCB-1016 (Aroclor 1016)	ND	ug/kg	101	1	12/31/09 12:01	01/07/10 00:47	12674-11-2	
PCB-1221 (Aroclor 1221)	ND	ug/kg	101	1	12/31/09 12:01	01/07/10 00:47	11104-28-2	
PCB-1232 (Aroclor 1232)	ND	ug/kg	101	1	12/31/09 12:01	01/07/10 00:47	11141-16-5	
PCB-1242 (Aroclor 1242)	ND	ug/kg	101	1	12/31/09 12:01	01/07/10 00:47	53469-21-9	
PCB-1248 (Aroclor 1248)	ND	ug/kg	101	1	12/31/09 12:01	01/07/10 00:47	12672-29-6	
PCB-1254 (Aroclor 1254)	ND	ug/kg	101	1	12/31/09 12:01	01/07/10 00:47	11097-69-1	
PCB-1260 (Aroclor 1260)	ND	ug/kg	101	1	12/31/09 12:01	01/07/10 00:47	11096-82-5	
PCB-1262 (Aroclor 1262)	ND	ug/kg	101	1	12/31/09 12:01	01/07/10 00:47	37324-23-5	
PCB-1268 (Aroclor 1268)	ND	ug/kg	101	1	12/31/09 12:01	01/07/10 00:47	11100-14-4	
Tetrachloro-m-xylene (S)	102	%	30-150	1	12/31/09 12:01	01/07/10 00:47	877-09-8	
Decachlorobiphenyl (S)	88	%	30-150	1	12/31/09 12:01	01/07/10 00:47	2051-24-3	
Dry Weight	Analytical Method: % Moisture							
Percent Moisture	**2.2**	%	0.10	1		01/04/10 00:00		

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

ANALYTICAL RESULTS

Project: 9M0909245 SPX WATERTOWN
Pace Project No.: 10119724

Sample: CONCRETE 15 (0-1') **Lab ID: 10119724013** Collected: 12/29/09 10:25 Received: 12/30/09 09:05 Matrix: Solid

Results reported on a "dry-weight" basis

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8082 GCS PCB	Analytical Method: EPA 8082 Preparation Method: EPA 3550							
PCB-1016 (Aroclor 1016)	ND	ug/kg	100	1	12/31/09 12:01	01/07/10 01:03	12674-11-2	
PCB-1221 (Aroclor 1221)	ND	ug/kg	100	1	12/31/09 12:01	01/07/10 01:03	11104-28-2	
PCB-1232 (Aroclor 1232)	ND	ug/kg	100	1	12/31/09 12:01	01/07/10 01:03	11141-16-5	
PCB-1242 (Aroclor 1242)	ND	ug/kg	100	1	12/31/09 12:01	01/07/10 01:03	53469-21-9	
PCB-1248 (Aroclor 1248)	ND	ug/kg	100	1	12/31/09 12:01	01/07/10 01:03	12672-29-6	
PCB-1254 (Aroclor 1254)	ND	ug/kg	100	1	12/31/09 12:01	01/07/10 01:03	11097-69-1	
PCB-1260 (Aroclor 1260)	**20400**	ug/kg	1000	10	12/31/09 12:01	01/07/10 20:03	11096-82-5	
PCB-1262 (Aroclor 1262)	ND	ug/kg	100	1	12/31/09 12:01	01/07/10 01:03	37324-23-5	
PCB-1268 (Aroclor 1268)	ND	ug/kg	100	1	12/31/09 12:01	01/07/10 01:03	11100-14-4	
Tetrachloro-m-xylene (S)	105	%	30-150	1	12/31/09 12:01	01/07/10 01:03	877-09-8	
Decachlorobiphenyl (S)	81	%	30-150	1	12/31/09 12:01	01/07/10 01:03	2051-24-3	
Dry Weight	Analytical Method: % Moisture							
Percent Moisture	**1.3**	%	0.10	1		01/04/10 00:00		

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

ANALYTICAL RESULTS

Project: 9M0909245 SPX WATERTOWN
Pace Project No.: 10119724

Sample: CONCRETE 15 (1-3') **Lab ID: 10119724014** Collected: 12/29/09 10:38 Received: 12/30/09 09:05 Matrix: Solid

Results reported on a "dry-weight" basis

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8082 GCS PCB	Analytical Method: EPA 8082 Preparation Method: EPA 3550							
PCB-1016 (Aroclor 1016)	ND	ug/kg	101	1	12/31/09 12:01	01/07/10 01:19	12674-11-2	
PCB-1221 (Aroclor 1221)	ND	ug/kg	101	1	12/31/09 12:01	01/07/10 01:19	11104-28-2	
PCB-1232 (Aroclor 1232)	ND	ug/kg	101	1	12/31/09 12:01	01/07/10 01:19	11141-16-5	
PCB-1242 (Aroclor 1242)	ND	ug/kg	101	1	12/31/09 12:01	01/07/10 01:19	53469-21-9	
PCB-1248 (Aroclor 1248)	ND	ug/kg	101	1	12/31/09 12:01	01/07/10 01:19	12672-29-6	
PCB-1254 (Aroclor 1254)	ND	ug/kg	101	1	12/31/09 12:01	01/07/10 01:19	11097-69-1	
PCB-1260 (Aroclor 1260)	**1900**	ug/kg	101	1	12/31/09 12:01	01/07/10 01:19	11096-82-5	
PCB-1262 (Aroclor 1262)	ND	ug/kg	101	1	12/31/09 12:01	01/07/10 01:19	37324-23-5	
PCB-1268 (Aroclor 1268)	ND	ug/kg	101	1	12/31/09 12:01	01/07/10 01:19	11100-14-4	
Tetrachloro-m-xylene (S)	106	%	30-150	1	12/31/09 12:01	01/07/10 01:19	877-09-8	
Decachlorobiphenyl (S)	89	%	30-150	1	12/31/09 12:01	01/07/10 01:19	2051-24-3	
Dry Weight	Analytical Method: % Moisture							
Percent Moisture	**2.5**	%	0.10	1		01/04/10 00:00		

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

ANALYTICAL RESULTS

Project: 9M0909245 SPX WATERTOWN
Pace Project No.: 10119724

Sample: CONCRETE 16 (0-1') **Lab ID: 10119724015** Collected: 12/29/09 10:50 Received: 12/30/09 09:05 Matrix: Solid

Results reported on a "dry-weight" basis

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8082 GCS PCB	Analytical Method: EPA 8082 Preparation Method: EPA 3550							
PCB-1016 (Aroclor 1016)	ND	ug/kg	100	1	12/31/09 12:01	01/07/10 01:35	12674-11-2	
PCB-1221 (Aroclor 1221)	ND	ug/kg	100	1	12/31/09 12:01	01/07/10 01:35	11104-28-2	
PCB-1232 (Aroclor 1232)	ND	ug/kg	100	1	12/31/09 12:01	01/07/10 01:35	11141-16-5	
PCB-1242 (Aroclor 1242)	ND	ug/kg	100	1	12/31/09 12:01	01/07/10 01:35	53469-21-9	
PCB-1248 (Aroclor 1248)	ND	ug/kg	100	1	12/31/09 12:01	01/07/10 01:35	12672-29-6	
PCB-1254 (Aroclor 1254)	ND	ug/kg	100	1	12/31/09 12:01	01/07/10 01:35	11097-69-1	
PCB-1260 (Aroclor 1260)	**20300**	ug/kg	1000	10	12/31/09 12:01	01/07/10 20:19	11096-82-5	
PCB-1262 (Aroclor 1262)	ND	ug/kg	100	1	12/31/09 12:01	01/07/10 01:35	37324-23-5	
PCB-1268 (Aroclor 1268)	ND	ug/kg	100	1	12/31/09 12:01	01/07/10 01:35	11100-14-4	
Tetrachloro-m-xylene (S)	105	%	30-150	1	12/31/09 12:01	01/07/10 01:35	877-09-8	
Decachlorobiphenyl (S)	80	%	30-150	1	12/31/09 12:01	01/07/10 01:35	2051-24-3	
Dry Weight	Analytical Method: % Moisture							
Percent Moisture	**1.3**	%	0.10	1		01/04/10 00:00		

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

ANALYTICAL RESULTS

Project: 9M0909245 SPX WATERTOWN
Pace Project No.: 10119724

Sample: CONCRETE 16 (1-3') **Lab ID: 10119724016** Collected: 12/29/09 10:59 Received: 12/30/09 09:05 Matrix: Solid

Results reported on a "dry-weight" basis

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8082 GCS PCB	Analytical Method: EPA 8082 Preparation Method: EPA 3550							
PCB-1016 (Aroclor 1016)	ND	ug/kg	101	1	12/31/09 12:01	01/07/10 11:12	12674-11-2	
PCB-1221 (Aroclor 1221)	ND	ug/kg	101	1	12/31/09 12:01	01/07/10 11:12	11104-28-2	
PCB-1232 (Aroclor 1232)	ND	ug/kg	101	1	12/31/09 12:01	01/07/10 11:12	11141-16-5	
PCB-1242 (Aroclor 1242)	ND	ug/kg	101	1	12/31/09 12:01	01/07/10 11:12	53469-21-9	
PCB-1248 (Aroclor 1248)	ND	ug/kg	101	1	12/31/09 12:01	01/07/10 11:12	12672-29-6	
PCB-1254 (Aroclor 1254)	ND	ug/kg	101	1	12/31/09 12:01	01/07/10 11:12	11097-69-1	
PCB-1260 (Aroclor 1260)	**684**	ug/kg	101	1	12/31/09 12:01	01/07/10 11:12	11096-82-5	
PCB-1262 (Aroclor 1262)	ND	ug/kg	101	1	12/31/09 12:01	01/07/10 11:12	37324-23-5	
PCB-1268 (Aroclor 1268)	ND	ug/kg	101	1	12/31/09 12:01	01/07/10 11:12	11100-14-4	
Tetrachloro-m-xylene (S)	103	%	30-150	1	12/31/09 12:01	01/07/10 11:12	877-09-8	
Decachlorobiphenyl (S)	90	%	30-150	1	12/31/09 12:01	01/07/10 11:12	2051-24-3	
Dry Weight	Analytical Method: % Moisture							
Percent Moisture	**2.3**	%	0.10	1		01/04/10 00:00		

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

ANALYTICAL RESULTS

Project: 9M0909245 SPX WATERTOWN
Pace Project No.: 10119724

Sample: B6 (3-6') **Lab ID: 10119724017** Collected: 12/29/09 16:38 Received: 12/30/09 09:05 Matrix: Solid

Results reported on a "dry-weight" basis

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8082 GCS PCB	Analytical Method: EPA 8082 Preparation Method: EPA 3550							
PCB-1016 (Aroclor 1016)	ND	ug/kg	104	1	12/31/09 12:01	01/07/10 11:28	12674-11-2	
PCB-1221 (Aroclor 1221)	ND	ug/kg	104	1	12/31/09 12:01	01/07/10 11:28	11104-28-2	
PCB-1232 (Aroclor 1232)	ND	ug/kg	104	1	12/31/09 12:01	01/07/10 11:28	11141-16-5	
PCB-1242 (Aroclor 1242)	ND	ug/kg	104	1	12/31/09 12:01	01/07/10 11:28	53469-21-9	
PCB-1248 (Aroclor 1248)	ND	ug/kg	104	1	12/31/09 12:01	01/07/10 11:28	12672-29-6	
PCB-1254 (Aroclor 1254)	ND	ug/kg	104	1	12/31/09 12:01	01/07/10 11:28	11097-69-1	
PCB-1260 (Aroclor 1260)	ND	ug/kg	104	1	12/31/09 12:01	01/07/10 11:28	11096-82-5	
PCB-1262 (Aroclor 1262)	ND	ug/kg	104	1	12/31/09 12:01	01/07/10 11:28	37324-23-5	
PCB-1268 (Aroclor 1268)	ND	ug/kg	104	1	12/31/09 12:01	01/07/10 11:28	11100-14-4	
Tetrachloro-m-xylene (S)	106	%	30-150	1	12/31/09 12:01	01/07/10 11:28	877-09-8	
Decachlorobiphenyl (S)	95	%	30-150	1	12/31/09 12:01	01/07/10 11:28	2051-24-3	
Dry Weight	Analytical Method: % Moisture							
Percent Moisture	**4.4**	%	0.10	1		01/04/10 00:00		

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

ANALYTICAL RESULTS

Project: 9M0909245 SPX WATERTOWN
Pace Project No.: 10119724

Sample: CONCRETE 17 (0-1') **Lab ID: 10119724018** Collected: 12/29/09 12:20 Received: 12/30/09 09:05 Matrix: Solid

Results reported on a "dry-weight" basis

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8082 GCS PCB	Analytical Method: EPA 8082 Preparation Method: EPA 3550							
PCB-1016 (Aroclor 1016)	ND	ug/kg	102	1	12/31/09 12:01	01/07/10 11:44	12674-11-2	
PCB-1221 (Aroclor 1221)	ND	ug/kg	102	1	12/31/09 12:01	01/07/10 11:44	11104-28-2	
PCB-1232 (Aroclor 1232)	ND	ug/kg	102	1	12/31/09 12:01	01/07/10 11:44	11141-16-5	
PCB-1242 (Aroclor 1242)	ND	ug/kg	102	1	12/31/09 12:01	01/07/10 11:44	53469-21-9	
PCB-1248 (Aroclor 1248)	ND	ug/kg	102	1	12/31/09 12:01	01/07/10 11:44	12672-29-6	
PCB-1254 (Aroclor 1254)	ND	ug/kg	102	1	12/31/09 12:01	01/07/10 11:44	11097-69-1	
PCB-1260 (Aroclor 1260)	**7010**	ug/kg	508	5	12/31/09 12:01	01/07/10 20:51	11096-82-5	
PCB-1262 (Aroclor 1262)	ND	ug/kg	102	1	12/31/09 12:01	01/07/10 11:44	37324-23-5	
PCB-1268 (Aroclor 1268)	ND	ug/kg	102	1	12/31/09 12:01	01/07/10 11:44	11100-14-4	
Tetrachloro-m-xylene (S)	112	%	30-150	1	12/31/09 12:01	01/07/10 11:44	877-09-8	
Decachlorobiphenyl (S)	93	%	30-150	1	12/31/09 12:01	01/07/10 11:44	2051-24-3	
Dry Weight	Analytical Method: % Moisture							
Percent Moisture	**2.6**	%	0.10	1		01/04/10 00:00		

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

ANALYTICAL RESULTS

Project: 9M0909245 SPX WATERTOWN
Pace Project No.: 10119724

Sample: CONCRETE 17 (1-3') **Lab ID: 10119724019** Collected: 12/29/09 12:31 Received: 12/30/09 09:05 Matrix: Solid

Results reported on a "dry-weight" basis

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8082 GCS PCB	Analytical Method: EPA 8082 Preparation Method: EPA 3550							
PCB-1016 (Aroclor 1016)	ND	ug/kg	102	1	12/31/09 12:01	01/07/10 12:00	12674-11-2	
PCB-1221 (Aroclor 1221)	ND	ug/kg	102	1	12/31/09 12:01	01/07/10 12:00	11104-28-2	
PCB-1232 (Aroclor 1232)	ND	ug/kg	102	1	12/31/09 12:01	01/07/10 12:00	11141-16-5	
PCB-1242 (Aroclor 1242)	ND	ug/kg	102	1	12/31/09 12:01	01/07/10 12:00	53469-21-9	
PCB-1248 (Aroclor 1248)	ND	ug/kg	102	1	12/31/09 12:01	01/07/10 12:00	12672-29-6	
PCB-1254 (Aroclor 1254)	ND	ug/kg	102	1	12/31/09 12:01	01/07/10 12:00	11097-69-1	
PCB-1260 (Aroclor 1260)	ND	ug/kg	102	1	12/31/09 12:01	01/07/10 12:00	11096-82-5	
PCB-1262 (Aroclor 1262)	ND	ug/kg	102	1	12/31/09 12:01	01/07/10 12:00	37324-23-5	
PCB-1268 (Aroclor 1268)	ND	ug/kg	102	1	12/31/09 12:01	01/07/10 12:00	11100-14-4	
Tetrachloro-m-xylene (S)	107	%	30-150	1	12/31/09 12:01	01/07/10 12:00	877-09-8	
Decachlorobiphenyl (S)	96	%	30-150	1	12/31/09 12:01	01/07/10 12:00	2051-24-3	
Dry Weight	Analytical Method: % Moisture							
Percent Moisture	**3.4**	%	0.10	1		01/04/10 00:00		

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

ANALYTICAL RESULTS

Project: 9M0909245 SPX WATERTOWN
Pace Project No.: 10119724

Sample: CONCRETE 18 (0-1') **Lab ID: 10119724020** Collected: 12/29/09 12:46 Received: 12/30/09 09:05 Matrix: Solid

Results reported on a "dry-weight" basis

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8082 GCS PCB	Analytical Method: EPA 8082 Preparation Method: EPA 3550							
PCB-1016 (Aroclor 1016)	ND	ug/kg	101	1	12/31/09 12:01	01/07/10 12:16	12674-11-2	
PCB-1221 (Aroclor 1221)	ND	ug/kg	101	1	12/31/09 12:01	01/07/10 12:16	11104-28-2	
PCB-1232 (Aroclor 1232)	ND	ug/kg	101	1	12/31/09 12:01	01/07/10 12:16	11141-16-5	
PCB-1242 (Aroclor 1242)	ND	ug/kg	101	1	12/31/09 12:01	01/07/10 12:16	53469-21-9	
PCB-1248 (Aroclor 1248)	ND	ug/kg	101	1	12/31/09 12:01	01/07/10 12:16	12672-29-6	
PCB-1254 (Aroclor 1254)	ND	ug/kg	101	1	12/31/09 12:01	01/07/10 12:16	11097-69-1	
PCB-1260 (Aroclor 1260)	**6840**	ug/kg	503	5	12/31/09 12:01	01/07/10 21:07	11096-82-5	
PCB-1262 (Aroclor 1262)	ND	ug/kg	101	1	12/31/09 12:01	01/07/10 12:16	37324-23-5	
PCB-1268 (Aroclor 1268)	ND	ug/kg	101	1	12/31/09 12:01	01/07/10 12:16	11100-14-4	
Tetrachloro-m-xylene (S)	102	%	30-150	1	12/31/09 12:01	01/07/10 12:16	877-09-8	
Decachlorobiphenyl (S)	79	%	30-150	1	12/31/09 12:01	01/07/10 12:16	2051-24-3	
Dry Weight	Analytical Method: % Moisture							
Percent Moisture	**1.7**	%	0.10	1		01/04/10 00:00		

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

ANALYTICAL RESULTS

Project: 9M0909245 SPX WATERTOWN
Pace Project No.: 10119724

Sample: CONCRETE 18 (1-3') **Lab ID: 10119724021** Collected: 12/29/09 12:57 Received: 12/30/09 09:05 Matrix: Solid

Results reported on a "dry-weight" basis

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8082 GCS PCB	Analytical Method: EPA 8082 Preparation Method: EPA 3550							
PCB-1016 (Aroclor 1016)	ND	ug/kg	103	1	12/31/09 12:02	01/07/10 22:11	12674-11-2	
PCB-1221 (Aroclor 1221)	ND	ug/kg	103	1	12/31/09 12:02	01/07/10 22:11	11104-28-2	
PCB-1232 (Aroclor 1232)	ND	ug/kg	103	1	12/31/09 12:02	01/07/10 22:11	11141-16-5	
PCB-1242 (Aroclor 1242)	ND	ug/kg	103	1	12/31/09 12:02	01/07/10 22:11	53469-21-9	
PCB-1248 (Aroclor 1248)	ND	ug/kg	103	1	12/31/09 12:02	01/07/10 22:11	12672-29-6	
PCB-1254 (Aroclor 1254)	ND	ug/kg	103	1	12/31/09 12:02	01/07/10 22:11	11097-69-1	
PCB-1260 (Aroclor 1260)	ND	ug/kg	103	1	12/31/09 12:02	01/07/10 22:11	11096-82-5	
PCB-1262 (Aroclor 1262)	ND	ug/kg	103	1	12/31/09 12:02	01/07/10 22:11	37324-23-5	
PCB-1268 (Aroclor 1268)	ND	ug/kg	103	1	12/31/09 12:02	01/07/10 22:11	11100-14-4	
Tetrachloro-m-xylene (S)	103	%	30-150	1	12/31/09 12:02	01/07/10 22:11	877-09-8	
Decachlorobiphenyl (S)	95	%	30-150	1	12/31/09 12:02	01/07/10 22:11	2051-24-3	
Dry Weight	Analytical Method: % Moisture							
Percent Moisture	**3.6**	%	0.10	1		01/04/10 00:00		

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

ANALYTICAL RESULTS

Project: 9M0909245 SPX WATERTOWN
Pace Project No.: 10119724

Sample: CONCRETE 19 (0-1') **Lab ID: 10119724022** Collected: 12/29/09 13:35 Received: 12/30/09 09:05 Matrix: Solid

Results reported on a "dry-weight" basis

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8082 GCS PCB	Analytical Method: EPA 8082 Preparation Method: EPA 3550							
PCB-1016 (Aroclor 1016)	ND	ug/kg	101	1	12/31/09 12:02	01/08/10 01:07	12674-11-2	
PCB-1221 (Aroclor 1221)	ND	ug/kg	101	1	12/31/09 12:02	01/08/10 01:07	11104-28-2	
PCB-1232 (Aroclor 1232)	ND	ug/kg	101	1	12/31/09 12:02	01/08/10 01:07	11141-16-5	
PCB-1242 (Aroclor 1242)	ND	ug/kg	101	1	12/31/09 12:02	01/08/10 01:07	53469-21-9	
PCB-1248 (Aroclor 1248)	ND	ug/kg	101	1	12/31/09 12:02	01/08/10 01:07	12672-29-6	
PCB-1254 (Aroclor 1254)	ND	ug/kg	101	1	12/31/09 12:02	01/08/10 01:07	11097-69-1	
PCB-1260 (Aroclor 1260)	**9300**	ug/kg	1010	10	12/31/09 12:02	01/07/10 23:31	11096-82-5	
PCB-1262 (Aroclor 1262)	ND	ug/kg	101	1	12/31/09 12:02	01/08/10 01:07	37324-23-5	
PCB-1268 (Aroclor 1268)	ND	ug/kg	101	1	12/31/09 12:02	01/08/10 01:07	11100-14-4	
Tetrachloro-m-xylene (S)	101	%	30-150	1	12/31/09 12:02	01/08/10 01:07	877-09-8	
Decachlorobiphenyl (S)	67	%	30-150	1	12/31/09 12:02	01/08/10 01:07	2051-24-3	
Dry Weight	Analytical Method: % Moisture							
Percent Moisture	**1.6**	%	0.10	1		01/04/10 00:00		

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

ANALYTICAL RESULTS

Project: 9M0909245 SPX WATERTOWN
Pace Project No.: 10119724

Sample: CONCRETE 19 (1-3') **Lab ID: 10119724023** Collected: 12/29/09 13:47 Received: 12/30/09 09:05 Matrix: Solid

Results reported on a "dry-weight" basis

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8082 GCS PCB	Analytical Method: EPA 8082 Preparation Method: EPA 3550							
PCB-1016 (Aroclor 1016)	ND	ug/kg	102	1	12/31/09 12:02	01/07/10 22:27	12674-11-2	
PCB-1221 (Aroclor 1221)	ND	ug/kg	102	1	12/31/09 12:02	01/07/10 22:27	11104-28-2	
PCB-1232 (Aroclor 1232)	ND	ug/kg	102	1	12/31/09 12:02	01/07/10 22:27	11141-16-5	
PCB-1242 (Aroclor 1242)	ND	ug/kg	102	1	12/31/09 12:02	01/07/10 22:27	53469-21-9	
PCB-1248 (Aroclor 1248)	ND	ug/kg	102	1	12/31/09 12:02	01/07/10 22:27	12672-29-6	
PCB-1254 (Aroclor 1254)	ND	ug/kg	102	1	12/31/09 12:02	01/07/10 22:27	11097-69-1	
PCB-1260 (Aroclor 1260)	**3310**	ug/kg	102	1	12/31/09 12:02	01/07/10 22:27	11096-82-5	
PCB-1262 (Aroclor 1262)	ND	ug/kg	102	1	12/31/09 12:02	01/07/10 22:27	37324-23-5	
PCB-1268 (Aroclor 1268)	ND	ug/kg	102	1	12/31/09 12:02	01/07/10 22:27	11100-14-4	
Tetrachloro-m-xylene (S)	108	%	30-150	1	12/31/09 12:02	01/07/10 22:27	877-09-8	
Decachlorobiphenyl (S)	75	%	30-150	1	12/31/09 12:02	01/07/10 22:27	2051-24-3	
Dry Weight	Analytical Method: % Moisture							
Percent Moisture	**3.4**	%	0.10	1		01/04/10 00:00		

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

ANALYTICAL RESULTS

Project: 9M0909245 SPX WATERTOWN
Pace Project No.: 10119724

Sample: CONCRETE 20 (0-1') **Lab ID: 10119724024** Collected: 12/29/09 14:04 Received: 12/30/09 09:05 Matrix: Solid

Results reported on a "dry-weight" basis

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8082 GCS PCB	Analytical Method: EPA 8082 Preparation Method: EPA 3550							
PCB-1016 (Aroclor 1016)	ND	ug/kg	100	1	12/31/09 12:02	01/08/10 01:23	12674-11-2	
PCB-1221 (Aroclor 1221)	ND	ug/kg	100	1	12/31/09 12:02	01/08/10 01:23	11104-28-2	
PCB-1232 (Aroclor 1232)	ND	ug/kg	100	1	12/31/09 12:02	01/08/10 01:23	11141-16-5	
PCB-1242 (Aroclor 1242)	ND	ug/kg	100	1	12/31/09 12:02	01/08/10 01:23	53469-21-9	
PCB-1248 (Aroclor 1248)	ND	ug/kg	100	1	12/31/09 12:02	01/08/10 01:23	12672-29-6	
PCB-1254 (Aroclor 1254)	ND	ug/kg	100	1	12/31/09 12:02	01/08/10 01:23	11097-69-1	
PCB-1260 (Aroclor 1260)	**55400**	ug/kg	5010	50	12/31/09 12:02	01/08/10 15:08	11096-82-5	
PCB-1262 (Aroclor 1262)	ND	ug/kg	100	1	12/31/09 12:02	01/08/10 01:23	37324-23-5	
PCB-1268 (Aroclor 1268)	ND	ug/kg	100	1	12/31/09 12:02	01/08/10 01:23	11100-14-4	
Tetrachloro-m-xylene (S)	103	%	30-150	1	12/31/09 12:02	01/08/10 01:23	877-09-8	
Decachlorobiphenyl (S)	80	%	30-150	1	12/31/09 12:02	01/08/10 01:23	2051-24-3	
Dry Weight	Analytical Method: % Moisture							
Percent Moisture	**1.3**	%	0.10	1		01/04/10 00:00		

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

ANALYTICAL RESULTS

Project: 9M0909245 SPX WATERTOWN
Pace Project No.: 10119724

Sample: CONCRETE 20 (1-3') **Lab ID: 10119724025** Collected: 12/29/09 14:16 Received: 12/30/09 09:05 Matrix: Solid

Results reported on a "dry-weight" basis

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8082 GCS PCB	Analytical Method: EPA 8082 Preparation Method: EPA 3550							
PCB-1016 (Aroclor 1016)	ND	ug/kg	101	1	12/31/09 12:02	01/07/10 22:43	12674-11-2	
PCB-1221 (Aroclor 1221)	ND	ug/kg	101	1	12/31/09 12:02	01/07/10 22:43	11104-28-2	
PCB-1232 (Aroclor 1232)	ND	ug/kg	101	1	12/31/09 12:02	01/07/10 22:43	11141-16-5	
PCB-1242 (Aroclor 1242)	ND	ug/kg	101	1	12/31/09 12:02	01/07/10 22:43	53469-21-9	
PCB-1248 (Aroclor 1248)	ND	ug/kg	101	1	12/31/09 12:02	01/07/10 22:43	12672-29-6	
PCB-1254 (Aroclor 1254)	ND	ug/kg	101	1	12/31/09 12:02	01/07/10 22:43	11097-69-1	
PCB-1260 (Aroclor 1260)	**1410**	ug/kg	101	1	12/31/09 12:02	01/07/10 22:43	11096-82-5	
PCB-1262 (Aroclor 1262)	ND	ug/kg	101	1	12/31/09 12:02	01/07/10 22:43	37324-23-5	
PCB-1268 (Aroclor 1268)	ND	ug/kg	101	1	12/31/09 12:02	01/07/10 22:43	11100-14-4	
Tetrachloro-m-xylene (S)	101	%	30-150	1	12/31/09 12:02	01/07/10 22:43	877-09-8	
Decachlorobiphenyl (S)	90	%	30-150	1	12/31/09 12:02	01/07/10 22:43	2051-24-3	
Dry Weight	Analytical Method: % Moisture							
Percent Moisture	**2.4**	%	0.10	1		01/04/10 00:00		

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

ANALYTICAL RESULTS

Project: 9M0909245 SPX WATERTOWN
Pace Project No.: 10119724

Sample: CONCRETE 21 (0-1') **Lab ID: 10119724026** Collected: 12/29/09 14:34 Received: 12/30/09 09:05 Matrix: Solid

Results reported on a "dry-weight" basis

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8082 GCS PCB	Analytical Method: EPA 8082 Preparation Method: EPA 3550							
PCB-1016 (Aroclor 1016)	ND	ug/kg	101	1	12/31/09 12:02	01/08/10 01:39	12674-11-2	
PCB-1221 (Aroclor 1221)	ND	ug/kg	101	1	12/31/09 12:02	01/08/10 01:39	11104-28-2	
PCB-1232 (Aroclor 1232)	ND	ug/kg	101	1	12/31/09 12:02	01/08/10 01:39	11141-16-5	
PCB-1242 (Aroclor 1242)	ND	ug/kg	101	1	12/31/09 12:02	01/08/10 01:39	53469-21-9	
PCB-1248 (Aroclor 1248)	ND	ug/kg	101	1	12/31/09 12:02	01/08/10 01:39	12672-29-6	
PCB-1254 (Aroclor 1254)	ND	ug/kg	101	1	12/31/09 12:02	01/08/10 01:39	11097-69-1	
PCB-1260 (Aroclor 1260)	**10500**	ug/kg	1010	10	12/31/09 12:02	01/08/10 00:03	11096-82-5	P6
PCB-1262 (Aroclor 1262)	ND	ug/kg	101	1	12/31/09 12:02	01/08/10 01:39	37324-23-5	
PCB-1268 (Aroclor 1268)	ND	ug/kg	101	1	12/31/09 12:02	01/08/10 01:39	11100-14-4	
Tetrachloro-m-xylene (S)	107	%	30-150	1	12/31/09 12:02	01/08/10 01:39	877-09-8	
Decachlorobiphenyl (S)	71	%	30-150	1	12/31/09 12:02	01/08/10 01:39	2051-24-3	
Dry Weight	Analytical Method: % Moisture							
Percent Moisture	**1.8**	%	0.10	1		01/04/10 00:00		

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

ANALYTICAL RESULTS

Project: 9M0909245 SPX WATERTOWN
Pace Project No.: 10119724

Sample: CONCRETE 21 (1-3') **Lab ID: 10119724027** Collected: 12/29/09 14:45 Received: 12/30/09 09:05 Matrix: Solid

Results reported on a "dry-weight" basis

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8082 GCS PCB	Analytical Method: EPA 8082 Preparation Method: EPA 3550							
PCB-1016 (Aroclor 1016)	ND	ug/kg	103	1	12/31/09 12:02	01/07/10 22:59	12674-11-2	
PCB-1221 (Aroclor 1221)	ND	ug/kg	103	1	12/31/09 12:02	01/07/10 22:59	11104-28-2	
PCB-1232 (Aroclor 1232)	ND	ug/kg	103	1	12/31/09 12:02	01/07/10 22:59	11141-16-5	
PCB-1242 (Aroclor 1242)	ND	ug/kg	103	1	12/31/09 12:02	01/07/10 22:59	53469-21-9	
PCB-1248 (Aroclor 1248)	ND	ug/kg	103	1	12/31/09 12:02	01/07/10 22:59	12672-29-6	
PCB-1254 (Aroclor 1254)	ND	ug/kg	103	1	12/31/09 12:02	01/07/10 22:59	11097-69-1	
PCB-1260 (Aroclor 1260)	**7210**	ug/kg	514	5	12/31/09 12:02	01/08/10 15:24	11096-82-5	
PCB-1262 (Aroclor 1262)	ND	ug/kg	103	1	12/31/09 12:02	01/07/10 22:59	37324-23-5	
PCB-1268 (Aroclor 1268)	ND	ug/kg	103	1	12/31/09 12:02	01/07/10 22:59	11100-14-4	
Tetrachloro-m-xylene (S)	108	%	30-150	1	12/31/09 12:02	01/07/10 22:59	877-09-8	
Decachlorobiphenyl (S)	75	%	30-150	1	12/31/09 12:02	01/07/10 22:59	2051-24-3	
Dry Weight	Analytical Method: % Moisture							
Percent Moisture	**3.6**	%	0.10	1		01/04/10 00:00		

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

ANALYTICAL RESULTS

Project: 9M0909245 SPX WATERTOWN
Pace Project No.: 10119724

Sample: CONCRETE 22 (0-1') **Lab ID: 10119724028** Collected: 12/29/09 15:08 Received: 12/30/09 09:05 Matrix: Solid

Results reported on a "dry-weight" basis

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8082 GCS PCB	Analytical Method: EPA 8082 Preparation Method: EPA 3550							
PCB-1016 (Aroclor 1016)	ND	ug/kg	100	1	12/31/09 12:02	01/08/10 01:55	12674-11-2	
PCB-1221 (Aroclor 1221)	ND	ug/kg	100	1	12/31/09 12:02	01/08/10 01:55	11104-28-2	
PCB-1232 (Aroclor 1232)	ND	ug/kg	100	1	12/31/09 12:02	01/08/10 01:55	11141-16-5	
PCB-1242 (Aroclor 1242)	ND	ug/kg	100	1	12/31/09 12:02	01/08/10 01:55	53469-21-9	
PCB-1248 (Aroclor 1248)	ND	ug/kg	100	1	12/31/09 12:02	01/08/10 01:55	12672-29-6	
PCB-1254 (Aroclor 1254)	ND	ug/kg	100	1	12/31/09 12:02	01/08/10 01:55	11097-69-1	
PCB-1260 (Aroclor 1260)	**14900**	ug/kg	1000	10	12/31/09 12:02	01/08/10 00:19	11096-82-5	
PCB-1262 (Aroclor 1262)	ND	ug/kg	100	1	12/31/09 12:02	01/08/10 01:55	37324-23-5	
PCB-1268 (Aroclor 1268)	ND	ug/kg	100	1	12/31/09 12:02	01/08/10 01:55	11100-14-4	
Tetrachloro-m-xylene (S)	103	%	30-150	1	12/31/09 12:02	01/08/10 01:55	877-09-8	
Decachlorobiphenyl (S)	80	%	30-150	1	12/31/09 12:02	01/08/10 01:55	2051-24-3	
Dry Weight	Analytical Method: % Moisture							
Percent Moisture	**1.1**	%	0.10	1		01/04/10 00:00		

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

ANALYTICAL RESULTS

Project: 9M0909245 SPX WATERTOWN
Pace Project No.: 10119724

Sample: CONCRETE 22 (1-3') **Lab ID: 10119724029** Collected: 12/29/09 15:18 Received: 12/30/09 09:05 Matrix: Solid

Results reported on a "dry-weight" basis

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8082 GCS PCB	Analytical Method: EPA 8082 Preparation Method: EPA 3550							
PCB-1016 (Aroclor 1016)	ND	ug/kg	102	1	12/31/09 12:02	01/07/10 23:15	12674-11-2	
PCB-1221 (Aroclor 1221)	ND	ug/kg	102	1	12/31/09 12:02	01/07/10 23:15	11104-28-2	
PCB-1232 (Aroclor 1232)	ND	ug/kg	102	1	12/31/09 12:02	01/07/10 23:15	11141-16-5	
PCB-1242 (Aroclor 1242)	ND	ug/kg	102	1	12/31/09 12:02	01/07/10 23:15	53469-21-9	
PCB-1248 (Aroclor 1248)	ND	ug/kg	102	1	12/31/09 12:02	01/07/10 23:15	12672-29-6	
PCB-1254 (Aroclor 1254)	ND	ug/kg	102	1	12/31/09 12:02	01/07/10 23:15	11097-69-1	
PCB-1260 (Aroclor 1260)	ND	ug/kg	102	1	12/31/09 12:02	01/07/10 23:15	11096-82-5	
PCB-1262 (Aroclor 1262)	ND	ug/kg	102	1	12/31/09 12:02	01/07/10 23:15	37324-23-5	
PCB-1268 (Aroclor 1268)	ND	ug/kg	102	1	12/31/09 12:02	01/07/10 23:15	11100-14-4	
Tetrachloro-m-xylene (S)	109	%	30-150	1	12/31/09 12:02	01/07/10 23:15	877-09-8	
Decachlorobiphenyl (S)	95	%	30-150	1	12/31/09 12:02	01/07/10 23:15	2051-24-3	
Dry Weight	Analytical Method: % Moisture							
Percent Moisture	**3.2**	%	0.10	1		01/04/10 00:00		

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

QUALITY CONTROL DATA

Project: 9M0909245 SPX WATERTOWN
Pace Project No.: 10119724

QC Batch: OEXT/12177 Analysis Method: EPA 8082
QC Batch Method: EPA 3550 Analysis Description: 8082 GCS PCB
Associated Lab Samples: 10119724001, 10119724002, 10119724003, 10119724004, 10119724005, 10119724006, 10119724007, 10119724008, 10119724009, 10119724010, 10119724011, 10119724012, 10119724013, 10119724014, 10119724015, 10119724016, 10119724017, 10119724018

METHOD BLANK: 732989 Matrix: Solid
Associated Lab Samples: 10119724001, 10119724002, 10119724003, 10119724004, 10119724005, 10119724006, 10119724007, 10119724008, 10119724009, 10119724010, 10119724011, 10119724012, 10119724013, 10119724014, 10119724015, 10119724016, 10119724017, 10119724018, 10119724019, 10119724020

Parameter	Units	Blank Result	Reporting Limit	Analyzed	Qualifiers
PCB-1016 (Aroclor 1016)	ug/kg	ND	33.0	01/06/10 15:50	
PCB-1221 (Aroclor 1221)	ug/kg	ND	33.0	01/06/10 15:50	
PCB-1232 (Aroclor 1232)	ug/kg	ND	33.0	01/06/10 15:50	
PCB-1242 (Aroclor 1242)	ug/kg	ND	33.0	01/06/10 15:50	
PCB-1248 (Aroclor 1248)	ug/kg	ND	33.0	01/06/10 15:50	
PCB-1254 (Aroclor 1254)	ug/kg	ND	33.0	01/06/10 15:50	
PCB-1260 (Aroclor 1260)	ug/kg	ND	33.0	01/06/10 15:50	
PCB-1262 (Aroclor 1262)	ug/kg	ND	33.0	01/06/10 15:50	
PCB-1268 (Aroclor 1268)	ug/kg	ND	33.0	01/06/10 15:50	
Decachlorobiphenyl (S)	%	95	30-150	01/06/10 15:50	
Tetrachloro-m-xylene (S)	%	104	30-150	01/06/10 15:50	

LABORATORY CONTROL SAMPLE: 732990

Parameter	Units	Spike Conc.	LCS Result	LCS % Rec	% Rec Limits	Qualifiers
PCB-1016 (Aroclor 1016)	ug/kg	667	676	101	49-150	
PCB-1260 (Aroclor 1260)	ug/kg	667	645	97	42-150	
Decachlorobiphenyl (S)	%			98	30-150	
Tetrachloro-m-xylene (S)	%			105	30-150	

MATRIX SPIKE & MATRIX SPIKE DUPLICATE: 732991 732992

Parameter	Units	10119724001 Result	MS Spike Conc.	MSD Spike Conc.	MS Result	MSD Result	MS % Rec	MSD % Rec	% Rec Limits	RPD	Max RPD	Qual
PCB-1016 (Aroclor 1016)	ug/kg	ND	2020	2020	2350	2260	116	112	38-150	4	30	
PCB-1260 (Aroclor 1260)	ug/kg	25700	2020	2020	21700	20400	-196	-261	30-150	6	30	E,P6
Decachlorobiphenyl (S)	%						80	75	30-150			
Tetrachloro-m-xylene (S)	%						104	100	30-150			

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

QUALITY CONTROL DATA

Project: 9M0909245 SPX WATERTOWN
Pace Project No.: 10119724

QC Batch: OEXT/12180 — Analysis Method: EPA 8082
QC Batch Method: EPA 3550 — Analysis Description: 8082 GCS PCB
Associated Lab Samples: 10119724021, 10119724022, 10119724023, 10119724024, 10119724025, 10119724026, 10119724027, 10119724028, 10119724029

METHOD BLANK: 733224 — Matrix: Solid
Associated Lab Samples: 10119724021, 10119724022, 10119724023, 10119724024, 10119724025, 10119724026, 10119724027, 10119724028, 10119724029

Parameter	Units	Blank Result	Reporting Limit	Analyzed	Qualifiers
PCB-1016 (Aroclor 1016)	ug/kg	ND	33.0	01/07/10 21:39	
PCB-1221 (Aroclor 1221)	ug/kg	ND	33.0	01/07/10 21:39	
PCB-1232 (Aroclor 1232)	ug/kg	ND	33.0	01/07/10 21:39	
PCB-1242 (Aroclor 1242)	ug/kg	ND	33.0	01/07/10 21:39	
PCB-1248 (Aroclor 1248)	ug/kg	ND	33.0	01/07/10 21:39	
PCB-1254 (Aroclor 1254)	ug/kg	ND	33.0	01/07/10 21:39	
PCB-1260 (Aroclor 1260)	ug/kg	ND	33.0	01/07/10 21:39	
PCB-1262 (Aroclor 1262)	ug/kg	ND	33.0	01/07/10 21:39	
PCB-1268 (Aroclor 1268)	ug/kg	ND	33.0	01/07/10 21:39	
Decachlorobiphenyl (S)	%	95	30-150	01/07/10 21:39	
Tetrachloro-m-xylene (S)	%	103	30-150	01/07/10 21:39	

LABORATORY CONTROL SAMPLE: 733225

Parameter	Units	Spike Conc.	LCS Result	LCS % Rec	% Rec Limits	Qualifiers
PCB-1016 (Aroclor 1016)	ug/kg	667	664	100	49-150	
PCB-1260 (Aroclor 1260)	ug/kg	667	648	97	42-150	
Decachlorobiphenyl (S)	%			99	30-150	
Tetrachloro-m-xylene (S)	%			104	30-150	

MATRIX SPIKE & MATRIX SPIKE DUPLICATE: 733226 — 733227

Parameter	Units	10119724026 Result	MS Spike Conc.	MSD Spike Conc.	MS Result	MSD Result	MS % Rec	MSD % Rec	% Rec Limits	RPD	Max RPD	Qual
PCB-1016 (Aroclor 1016)	ug/kg	ND	2040	2040	2290	2230	113	109	38-150	3	30	
PCB-1260 (Aroclor 1260)	ug/kg	10500	2040	2040	8100	7870	-116	-128	30-150	3	30	P6
Decachlorobiphenyl (S)	%						66	63	30-150			
Tetrachloro-m-xylene (S)	%						97	93	30-150			

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

QUALITY CONTROL DATA

Project: 9M0909245 SPX WATERTOWN
Pace Project No.: 10119724

QC Batch: MPRP/18832 | Analysis Method: % Moisture
QC Batch Method: % Moisture | Analysis Description: Dry Weight/Percent Moisture
Associated Lab Samples: 10119724001, 10119724002, 10119724003, 10119724004, 10119724005, 10119724006, 10119724007, 10119724008, 10119724009, 10119724010, 10119724011, 10119724012, 10119724013

SAMPLE DUPLICATE: 733498

Parameter	Units	10119812001 Result	Dup Result	RPD	Max RPD	Qualifiers
Percent Moisture	%	5.4	6.3	14	30	

SAMPLE DUPLICATE: 733514

Parameter	Units	10119812007 Result	Dup Result	RPD	Max RPD	Qualifiers
Percent Moisture	%	11.9	9.6	22	30	

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

QUALITY CONTROL DATA

Project: 9M0909245 SPX WATERTOWN
Pace Project No.: 10119724

QC Batch: MPRP/18836 | Analysis Method: % Moisture
QC Batch Method: % Moisture | Analysis Description: Dry Weight/Percent Moisture
Associated Lab Samples: 10119724014, 10119724015, 10119724016, 10119724017, 10119724018, 10119724019, 10119724020, 10119724021, 10119724022, 10119724023, 10119724024, 10119724025, 10119724026, 10119724027, 10119724028, 10119724029

SAMPLE DUPLICATE: 733527

Parameter	Units	10119759004 Result	Dup Result	RPD	Max RPD	Qualifiers
Percent Moisture	%	54.4	51.8	5	30	

SAMPLE DUPLICATE: 733529

Parameter	Units	10119759001 Result	Dup Result	RPD	Max RPD	Qualifiers
Percent Moisture	%	17.7	20.4	14	30	

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

QUALIFIERS

Project: 9M0909245 SPX WATERTOWN
Pace Project No.: 10119724

DEFINITIONS

DF - Dilution Factor, if reported, represents the factor applied to the reported data due to changes in sample preparation, dilution of the sample aliquot, or moisture content.

ND - Not Detected at or above adjusted reporting limit.

J - Estimated concentration above the adjusted method detection limit and below the adjusted reporting limit.

MDL - Adjusted Method Detection Limit.

S - Surrogate

1,2-Diphenylhydrazine (8270 listed analyte) decomposes to Azobenzene.

Consistent with EPA guidelines, unrounded data are displayed and have been used to calculate % recovery and RPD values.

LCS(D) - Laboratory Control Sample (Duplicate)

MS(D) - Matrix Spike (Duplicate)

DUP - Sample Duplicate

RPD - Relative Percent Difference

NC - Not Calculable.

Pace Analytical is NELAP accredited. Contact your Pace PM for the current list of accredited analytes.

U - Indicates the compound was analyzed for, but not detected.

ANALYTE QUALIFIERS

E	Analyte concentration exceeded the calibration range. The reported result is estimated.
P6	Matrix spike recovery was outside laboratory control limits due to a parent sample concentration notably higher than the spike level.

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical®
www.pacelabs.com

CHAIN-OF-CUSTODY / Analytical Request Document

The Chain-of-Custody is a LEGAL DOCUMENT. All relevant fields must be completed accurately.

10119724

1232800

Section A Required Client Information:

Company: Delta
Address: 5910 Rice Creek Pkwy St. Paul MN 55126
Email To: kthole@deltaenv.com
Phone: 651 697-5203 Fax:
Requested Due Date/TAT: normal

Section B Required Project Information:

Report To: Karen Thole
Copy To:
Purchase Order No.:
Project Name: SPX Watertown
Project Number: 9M0909245

Section C Invoice Information:

Attention: Karen Thole
Company Name: Delta
Address:
Pace Quote Reference:
Pace Project Manager:
Pace Profile #:

REGULATORY AGENCY

☐ NPDES ☐ GROUND WATER ☐ DRINKING WATER
☐ UST ☐ RCRA ☐ OTHER

Site Location STATE: WI

Section D Required Client Information

SAMPLE ID (A-Z, 0-9 / ,-) Sample IDs MUST BE UNIQUE

Matrix Codes (MATRIX / CODE): Drinking Water DW; Water WT; Waste Water WW; Product P; Soil/Solid SL; Oil OL; Wipe WP; Air AR; Tissue TS; Other OT

Requested Analysis Filtered (Y/N): Analysis Test: EPA 8082

ITEM #	SAMPLE ID	MATRIX CODE (see valid codes to left)	SAMPLE TYPE (G=GRAB C=COMP)	COMPOSITE START DATE	COMPOSITE START ~~TIME~~	COMPOSITE END/GRAB ~~DATE~~ time	COMPOSITE END/GRAB TIME	SAMPLE TEMP AT COLLECTION	# OF CONTAINERS	Unpreserved	H_2SO_4	HNO_3	HCl	NaOH	$Na_2S_2O_3$	Methanol	Other	Analysis Test (Y/N)	Residual Chlorine (Y/N)	Pace Project No./ Lab I.D.
1	Concrete 9 (0-1")	SL	G	12/28/09		1738			2	X								X		01
2	concrete 9 (1-3")	SL	G	12/28/09		1755			2	X								X		02
3	Concrete 10 (0-1")	SL	G	12/29/09		756			2	X								X		03
4	Concrete 10 (1-3")	SL	G	12/29/09		807			2	X								X		04
5	Concrete 11 (0-1")	SL	G	12/29/09		822			2	X								X		05
6	Concrete 11 (1-3")	SL	G	12/29/09		834			2	X								X		06
7	~~Concrete 11 (3-5")~~	~~SL~~	~~G~~	~~12/29/09~~					~~2~~	~~X~~								~~X~~		
8	concrete 12 (0-1")	SL	G	12/29/09		848			2	X								X		07
9	concrete 12 (1-3")	SL	G	12/29/09		901			2	X								X		08
10	~~Concrete 12 (3-5")~~	~~SL~~	~~G~~	~~12/29/09~~					~~2~~	~~X~~								X		
11	concrete 13 (0-1")	SL	G	12/29/09		916			2	X								X		09
12	Concrete 13 (1-3")	SL	G	12/29/09		930			2	X								X		10

151

ADDITIONAL COMMENTS	RELINQUISHED BY / AFFILIATION	DATE	TIME	ACCEPTED BY / AFFILIATION	DATE	TIME	SAMPLE CONDITIONS			
	Karen Thole / Delta	12/29/09	5:10	Pace	12/30	0905	0.2	Y	N	Y

ORIGINAL

SAMPLER NAME AND SIGNATURE

PRINT Name of SAMPLER: Karen Thole

SIGNATURE of SAMPLER: Karen Thole DATE Signed (MM/DD/YY): 12/29/09

Temp in °C | Received on Ice (Y/N) | Custody Sealed Cooler (Y/N) | Samples Intact (Y/N)

*Important Note: By signing this form you are accepting Pace's NET 30 day payment terms and agreeing to late charges of 1.5% per month for any invoices not paid within 30 days.

Pace Analytical®
www.pacelabs.com

CHAIN-OF-CUSTODY / Analytical Request Document

The Chain-of-Custody is a LEGAL DOCUMENT. All relevant fields must be completed accurately.

10119724

Page: 2 of 3

1232793

41 of 43

Section A Required Client Information:	Section B Required Project Information:	Section C Invoice Information:
Company: Delta	Report To: Karen Thole	Attention: Karen Thole
Address: 5910 Rice Creek Pkwy St. Paul MN 55126	Copy To:	Company Name: Delta
		Address:
Email To: kthole@deltaenv.com	Purchase Order No.:	Pace Quote Reference:
Phone: 651 697-5203 Fax:	Project Name: SPX Watertown	Pace Project Manager:
Requested Due Date/TAT: normal	Project Number: 9M0909245	Pace Profile #:

REGULATORY AGENCY: ☐ NPDES ☐ GROUND WATER ☐ DRINKING WATER ☐ UST ☐ RCRA ☐ OTHER

Site Location STATE: WI

Section D Required Client Information

Matrix Codes MATRIX / CODE: Drinking Water DW, Water WT, Waste Water WW, Product P, Soil/Solid SL, Oil OL, Wipe WP, Air AR, Tissue TS, Other OT

SAMPLE ID (A-Z, 0-9 / ,-) Sample IDs MUST BE UNIQUE

Requested Analysis Filtered (Y/N)

ITEM #	SAMPLE ID	MATRIX CODE (see valid codes to left)	SAMPLE TYPE (G=GRAB C=COMP)	COLLECTED COMPOSITE START DATE	COLLECTED COMPOSITE START ~~TIME~~	COLLECTED COMPOSITE END/GRAB ~~DATE~~ time	COLLECTED COMPOSITE END/GRAB TIME	SAMPLE TEMP AT COLLECTION	# OF CONTAINERS	Unpreserved	H_2SO_4	HNO_3	HCl	NaOH	$Na_2S_2O_3$	Methanol	Other	Analysis Test (Y/N)	EPA 8082	Residual Chlorine (Y/N)	Pace Project No./ Lab I.D.
1	~~Concrete 13 (3-5")~~	~~SL~~	~~G~~	~~12/29/09~~					~~2~~	~~X~~									~~X~~		
2	Concrete 14 (0-1")	SL	G	12/29/09		944			2	X									X		011
3	Concrete 14 (1-3")	SL	G	12/29/09		956			2	X									X		012
4	~~Concrete 14 (3-5")~~	~~SL~~	~~G~~	~~12/29/09~~					~~2~~	~~X~~									~~X~~		
5	Concrete 15 (0-1")	SL	G	12/29/09		1025			2	X									X		013
6	Concrete 15 (1-3")	SL	G	12/29/09		1038			2	X									X		014
7	~~Concrete 15 (3-5")~~	~~SL~~	~~G~~	~~12/29/09~~					~~2~~	~~X~~									~~X~~		
8	Concrete 16 (0-1")	SL	G	12/29/09		1050			2	X									X		015
9	Concrete 16 (1-3")	SL	G	12/29/09		1059			2	X									X		016
10	~~Concrete 16 (3-5")~~	~~SL~~	~~G~~	~~12/29/09~~					~~2~~	~~X~~									~~X~~		
11	B6 (3-6")	SL	G	12/29/09		1638			2	X									X		017
12																					

ADDITIONAL COMMENTS	RELINQUISHED BY / AFFILIATION	DATE	TIME	ACCEPTED BY / AFFILIATION	DATE	TIME	SAMPLE CONDITIONS: Temp in °C	Received on Ice (Y/N)	Custody Sealed Cooler (Y/N)	Samples Intact (Y/N)
	Karen Thole / Delta	12/29/09	5:10	[signature]	12/30	0905	0.2	Y	N	Y

ORIGINAL

SAMPLER NAME AND SIGNATURE

PRINT Name of SAMPLER: Karen Thole

SIGNATURE of SAMPLER: Karen Thole

DATE Signed (MM/DD/YY): 12/29/09

*Important Note: By signing this form you are accepting Pace's NET 30 day payment terms and agreeing to late charges of 1.5% per month for any invoices not paid within 30 days.

F-ALL-Q-020rev.07, 15-May-2007

Pace Analytical®
www.pacelabs.com

CHAIN-OF-CUSTODY / Analytical Request Document

The Chain-of-Custody is a LEGAL DOCUMENT. All relevant fields must be completed accurately.

1014724

Page: 3 of 3

1232794

42 of 43

Section A Required Client Information:

Company:	Delta
Address:	5910 RiceCreek Pkwy St. Paul MN 55126
Email To:	Kthole@deltaenv.com
Phone:	651 697-5203
Fax:	
Requested Due Date/TAT:	normal

Section B Required Project Information:

Report To:	Karen Thole
Copy To:	
Purchase Order No.:	
Project Name:	SPX Watertown
Project Number:	9M0909245

Section C Invoice Information:

Attention:	Karen Thole
Company Name:	Delta
Address:	
Pace Quote Reference:	
Pace Project Manager:	
Pace Profile #:	

REGULATORY AGENCY

☐ NPDES ☐ GROUND WATER ☐ DRINKING WATER
☐ UST ☐ RCRA ☐ OTHER

Site Location STATE: WI

Section D Required Client Information

Matrix Codes MATRIX / CODE: Drinking Water DW, Water WT, Waste Water WW, Product P, Soil/Solid SL, Oil OL, Wipe WP, Air AR, Tissue TS, Other OT

SAMPLE ID (A-Z, 0-9 / ,-) Sample IDs MUST BE UNIQUE

Requested Analysis Filtered (Y/N)

ITEM #	SAMPLE ID	MATRIX CODE (see valid codes to left)	SAMPLE TYPE (G=GRAB C=COMP)	COLLECTED COMPOSITE START DATE	COLLECTED COMPOSITE START ~~TIME~~	COLLECTED COMPOSITE END/GRAB ~~DATE~~ time	COLLECTED COMPOSITE END/GRAB TIME	SAMPLE TEMP AT COLLECTION	# OF CONTAINERS	Preservatives: Unpreserved	H_2SO_4	HNO_3	HCl	NaOH	$Na_2S_2O_3$	Methanol	Other	Analysis Test (Y/N)	EPA 8082	Residual Chlorine (Y/N)	Pace Project No./ Lab I.D.
1	Concrete 17 (0-1")	SL	G	12/29/09		1220			2	X									X		018
2	Concrete 17 (1-3")	SL	G			1231			2	X									X		019
3	Concrete 18 (0-1")	SL	G			1246			2	X									X		020
4	Concrete 18 (1-3")	SL	G			1257			2	X									X		021
5	Concrete 19 (0-1")	SL	G			1335			2	X									X		022
6	Concrete 19 (1-3")	SL	G			1347			2	X									X		023
7	Concrete 20 (0-1")	SL	G			1404			2	X									X		024
8	Concrete 20 (1-3")	SL	G			1416			2	X									X		025
9	Concrete 21 (0-1")	SL	G			1434			2	X									X		026
10	Concrete 21 (1-3")	SL	G			1445			2	X									X		027
11	Concrete 22 (0-1")	SL	G			1508			2	X									X		028
12	Concrete 22 (1-3")	SL	G			1518			2	X									X		029

ADDITIONAL COMMENTS	RELINQUISHED BY / AFFILIATION	DATE	TIME	ACCEPTED BY / AFFILIATION	DATE	TIME	SAMPLE CONDITIONS: Temp in °C	Received on Ice (Y/N)	Custody Sealed Cooler (Y/N)	Samples Intact (Y/N)
	Karen Thole / Delta	12/29/09	5:10	[signature] pace	12/30	0905	0.2	Y	N	Y

ORIGINAL

SAMPLER NAME AND SIGNATURE

PRINT Name of SAMPLER: Karen Thole

SIGNATURE of SAMPLER: [signature] DATE Signed (MM/DD/YY): 12/29/09

*Important Note: By signing this form you are accepting Pace's NET 30 day payment terms and agreeing to late charges of 1.5% per month for any invoices not paid within 30 days.

F-ALL-Q-020rev.07, 15-May-2007

Sample Condition Upon Receipt

Pace Analytical

Client Name: Delta **Project #** 10114724

Courier: ☐ Fed Ex ☑ UPS ☐ USPS ☐ Client ☐ Commercial ☐ Pace Other _____

Tracking #: 1Z0X09X603P9418287

Custody Seal on Cooler/Box Present: ☐ yes ☑ no **Seals Intact:** ☐ yes ☑ no

Optional
Proj. Due Date:
Proj. Name:

Packing Material: ☐ Bubble Wrap ☑ Bubble Bags ☐ None ☐ Other _____ Temp Blank: Yes / No _____

Thermometer Used 88344042 or 179425 **Type of Ice:** Wet Blue None ☐ Samples on ice, cooling process has begun

Cooler Temperature 0.2C **Biological Tissue is Frozen:** Yes No

Temp should be above freezing to 6°C

Date and Initials of person examining contents: 12/30/09

Comments:

Chain of Custody Present:	☑Yes ☐No ☐N/A	1.
Chain of Custody Filled Out:	☑Yes ☐No ☐N/A	2.
Chain of Custody Relinquished:	☑Yes ☐No ☐N/A	3.
Sampler Name & Signature on COC:	☑Yes ☐No ☐N/A	4.
Samples Arrived within Hold Time:	☑Yes ☐No ☐N/A	5.
Short Hold Time Analysis (<72hr):	☐Yes ☑No ☐N/A	6.
Rush Turn Around Time Requested:	☐Yes ☑No ☐N/A	7.
Sufficient Volume:	☑Yes ☐No ☐N/A	8.
Correct Containers Used:	☑Yes ☐No ☐N/A	9.
-Pace Containers Used:	☑Yes ☐No ☐N/A	
Containers Intact:	☑Yes ☐No ☐N/A	10.
Filtered volume received for Dissolved tests	☐Yes ☐No ☑N/A	11.
Sample Labels match COC:	☑Yes ☐No ☐N/A	12.
-Includes date/time/ID/Analysis Matrix: SL		
All containers needing acid/base preservation have been checked. Noncompliance are noted in 13.	☐Yes ☐No ☑N/A	13. ☐ HNO3 ☐ H2SO4 ☐ NaOH ☐ HCl
All containers needing preservation are found to be in compliance with EPA recommendation.	☐Yes ☐No ☑N/A	Samp #
Exceptions: VOA,Coliform, TOC, Oil and Grease, WI-DRO (water)	☐Yes ☑No	Initial when completed ____ Lot # of added preservative ____
Samples checked for dechlorination:	☐Yes ☐No ☑N/A	14.
Headspace in VOA Vials (>6mm):	☐Yes ☐No ☑N/A	15.
Trip Blank Present:	☐Yes ☐No ☑N/A	16.
Trip Blank Custody Seals Present	☐Yes ☐No ☑N/A	
Pace Trip Blank Lot # (if purchased): _____		

Client Notification/ Resolution: Field Data Required? Y / N

Person Contacted: _____ Date/Time: _____

Comments/ Resolution: _____

Project Manager Review: [signature] **Date:** 12/31/09

Note: Whenever there is a discrepancy affecting North Carolina compliance samples, a copy of this form will be sent to the North Carolina DEMNR, Inc.

F-L213Rev.00, 05Aug2009

1700 Elm Street SE, Suite 200, Minneapolis, MN 55414

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

January 11, 2010

Ms. Karen Thole
Delta Consultants
5910 Rice Creek Parkway
Saint Paul, MN 55126

RE: Project: 9M0909245 SPX Watertown
Pace Project No.: 10119823

Dear Ms. Thole:
Enclosed are the analytical results for sample(s) received by the laboratory on December 31, 2009. The results relate only to the samples included in this report. Results reported herein conform to the most current NELAC standards, where applicable, unless otherwise narrated in the body of the report.

If you have any questions concerning this report, please feel free to contact me.

Sincerely,

Carolynne Trout

Carolynne Trout

carolynne.trout@pacelabs.com
Project Manager

Enclosures

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

CERTIFICATIONS

Project: 9M0909245 SPX Watertown
Pace Project No.: 10119823

Minnesota Certification IDs

Alaska Certification #: UST-078
1700 Elm Street SE, Suite 200 Minneapolis, MN 55414
California Certification #: 01155CA
Florida/NELAP Certification #: E87605
Illinois Certification #: 200011
Iowa Certification #: 368
Kansas Certification #: E-10167
Louisiana Certification #: 03086
Louisiana Certification #: LA080009
Maine Certification #: 2007029
Michigan DEQ Certification #: 9909
Minnesota Certification #: 027-053-137
Montana Certification #: MT CERT0092
New Jersey Certification #: MN-002
New York Certification #: 11647
North Carolina Certification #: 530
North Dakota Certification #: R-036
Oregon Certification #: MN200001
Pennsylvania Certification #: 68-00563
Tennessee Certification #: 02818
Washington Certification #: C754
Wisconsin Certification #: 999407970
Arizona Certification #: AZ-0014

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

SAMPLE SUMMARY

Project: 9M0909245 SPX Watertown
Pace Project No.: 10119823

Lab ID	Sample ID	Matrix	Date Collected	Date Received
10119823001	**Concrete 23 (0-1")**	Solid	12/30/09 10:44	12/31/09 14:45
10119823002	**Concrete 23 (1-3")**	Solid	12/30/09 11:01	12/31/09 14:45
10119823003	**Concrete 24 (0-1")**	Solid	12/30/09 11:16	12/31/09 14:45
10119823004	**Concrete 24 (1-3")**	Solid	12/30/09 11:32	12/31/09 14:45
10119823005	**Concrete 25 (0-1")**	Solid	12/30/09 12:48	12/31/09 14:45
10119823006	**Concrete 25 (1-3")**	Solid	12/30/09 12:58	12/31/09 14:45
10119823007	**Concrete 26 (0-1")**	Solid	12/30/09 13:10	12/31/09 14:45
10119823008	**Concrete 26 (1-3")**	Solid	12/30/09 13:18	12/31/09 14:45
10119823009	**Concrete 27 (0-1")**	Solid	12/30/09 13:34	12/31/09 14:45
10119823010	**Concrete 27 (1-3")**	Solid	12/30/09 13:43	12/31/09 14:45
10119823011	**Concrete 28 (0-1")**	Solid	12/30/09 13:50	12/31/09 14:45
10119823012	**Concrete 28 (1-3")**	Solid	12/30/09 13:58	12/31/09 14:45
10119823013	**Concrete 29 (0-1")**	Solid	12/30/09 14:11	12/31/09 14:45
10119823014	**Concrete 29 (1-3")**	Solid	12/30/09 14:22	12/31/09 14:45
10119823015	**Concrete 30 (0-1")**	Solid	12/30/09 14:46	12/31/09 14:45
10119823016	**Concrete 30 (1-3")**	Solid	12/30/09 15:00	12/31/09 14:45
10119823017	**Concrete 31 (0-1")**	Solid	12/30/09 16:19	12/31/09 14:45
10119823018	**Concrete 31 (1-3")**	Solid	12/30/09 16:47	12/31/09 14:45
10119823019	**Concrete 32 (0-1")**	Solid	12/30/09 16:54	12/31/09 14:45
10119823020	**Concrete 32 (1-3")**	Solid	12/30/09 17:04	12/31/09 14:45
10119823021	**Concrete 33 (0-1")**	Solid	12/30/09 17:14	12/31/09 14:45
10119823022	**Concrete 33 (1-3")**	Solid	12/30/09 17:23	12/31/09 14:45
10119823023	**Concrete 34 (0-1")**	Solid	12/30/09 17:38	12/31/09 14:45
10119823024	**Concrete 34 (1-3")**	Solid	12/30/09 17:49	12/31/09 14:45
10119823025	**Concrete 35 (0-1")**	Solid	12/30/09 18:08	12/31/09 14:45
10119823026	**Concrete 35 (1-3")**	Solid	12/30/09 18:20	12/31/09 14:45
10119823027	**Concrete 36 (0-1")**	Solid	12/30/09 15:41	12/31/09 14:45
10119823028	**Concrete 36 (1-3")**	Solid	12/30/09 15:53	12/31/09 14:45

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

SAMPLE ANALYTE COUNT

Project: 9M0909245 SPX Watertown
Pace Project No.: 10119823

Lab ID	Sample ID	Method	Analysts	Analytes Reported
10119823001	**Concrete 23 (0-1")**	EPA 8082	KL1	11
		% Moisture	JDL	1
10119823002	**Concrete 23 (1-3")**	EPA 8082	KL1	11
		% Moisture	JDL	1
10119823003	**Concrete 24 (0-1")**	EPA 8082	KL1	11
		% Moisture	JDL	1
10119823004	**Concrete 24 (1-3")**	EPA 8082	KL1	11
		% Moisture	JDL	1
10119823005	**Concrete 25 (0-1")**	EPA 8082	KL1	11
		% Moisture	JDL	1
10119823006	**Concrete 25 (1-3")**	EPA 8082	KL1	11
		% Moisture	JDL	1
10119823007	**Concrete 26 (0-1")**	EPA 8082	KL1	11
		% Moisture	JDL	1
10119823008	**Concrete 26 (1-3")**	EPA 8082	KL1	11
		% Moisture	JDL	1
10119823009	**Concrete 27 (0-1")**	EPA 8082	KL1	11
		% Moisture	JDL	1
10119823010	**Concrete 27 (1-3")**	EPA 8082	KL1	11
		% Moisture	JDL	1
10119823011	**Concrete 28 (0-1")**	EPA 8082	KL1	11
		% Moisture	JDL	1
10119823012	**Concrete 28 (1-3")**	EPA 8082	KL1	11
		% Moisture	JDL	1
10119823013	**Concrete 29 (0-1")**	EPA 8082	KL1	11
		% Moisture	JDL	1
10119823014	**Concrete 29 (1-3")**	EPA 8082	KL1	11
		% Moisture	JDL	1
10119823015	**Concrete 30 (0-1")**	EPA 8082	KL1	11
		% Moisture	JDL	1
10119823016	**Concrete 30 (1-3")**	EPA 8082	KL1	11
		% Moisture	JDL	1
10119823017	**Concrete 31 (0-1")**	EPA 8082	KL1	11
		% Moisture	JDL	1
10119823018	**Concrete 31 (1-3")**	EPA 8082	KL1	10
		% Moisture	JDL	1
10119823019	**Concrete 32 (0-1")**	EPA 8082	KL1	11

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

SAMPLE ANALYTE COUNT

Project: 9M0909245 SPX Watertown
Pace Project No.: 10119823

Lab ID	Sample ID	Method	Analysts	Analytes Reported
		% Moisture	JDL	1
10119823020	**Concrete 32 (1-3")**	EPA 8082	KL1	11
		% Moisture	JDL	1
10119823021	**Concrete 33 (0-1")**	EPA 8082	KL1	11
		% Moisture	JDL	1
10119823022	**Concrete 33 (1-3")**	EPA 8082	KL1	11
		% Moisture	JDL	1
10119823023	**Concrete 34 (0-1")**	EPA 8082	KL1	11
		% Moisture	JDL	1
10119823024	**Concrete 34 (1-3")**	EPA 8082	KL1	11
		% Moisture	JDL	1
10119823025	**Concrete 35 (0-1")**	EPA 8082	KL1	11
		% Moisture	JDL	1
10119823026	**Concrete 35 (1-3")**	EPA 8082	KL1	11
		% Moisture	JDL	1
10119823027	**Concrete 36 (0-1")**	EPA 8082	KL1	11
		% Moisture	JDL	1
10119823028	**Concrete 36 (1-3")**	EPA 8082	KL1	11
		% Moisture	JDL	1

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

ANALYTICAL RESULTS

Project: 9M0909245 SPX Watertown
Pace Project No.: 10119823

Sample: Concrete 23 (0-1") **Lab ID: 10119823001** Collected: 12/30/09 10:44 Received: 12/31/09 14:45 Matrix: Solid

Results reported on a "dry-weight" basis

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8082 GCS PCB	Analytical Method: EPA 8082 Preparation Method: EPA 3550							
PCB-1016 (Aroclor 1016)	ND	ug/kg	100	1	01/05/10 20:06	01/08/10 12:22	12674-11-2	
PCB-1221 (Aroclor 1221)	ND	ug/kg	100	1	01/05/10 20:06	01/08/10 12:22	11104-28-2	
PCB-1232 (Aroclor 1232)	ND	ug/kg	100	1	01/05/10 20:06	01/08/10 12:22	11141-16-5	
PCB-1242 (Aroclor 1242)	ND	ug/kg	100	1	01/05/10 20:06	01/08/10 12:22	53469-21-9	
PCB-1248 (Aroclor 1248)	ND	ug/kg	100	1	01/05/10 20:06	01/08/10 12:22	12672-29-6	
PCB-1254 (Aroclor 1254)	ND	ug/kg	100	1	01/05/10 20:06	01/08/10 12:22	11097-69-1	
PCB-1260 (Aroclor 1260)	**25200**	ug/kg	2000	20	01/05/10 20:06	01/09/10 00:01	11096-82-5	
PCB-1262 (Aroclor 1262)	ND	ug/kg	100	1	01/05/10 20:06	01/08/10 12:22	37324-23-5	
PCB-1268 (Aroclor 1268)	ND	ug/kg	100	1	01/05/10 20:06	01/08/10 12:22	11100-14-4	
Tetrachloro-m-xylene (S)	105	%	30-150	1	01/05/10 20:06	01/08/10 12:22	877-09-8	
Decachlorobiphenyl (S)	85	%	30-150	1	01/05/10 20:06	01/08/10 12:22	2051-24-3	
Dry Weight	Analytical Method: % Moisture							
Percent Moisture	**1.1**	%	0.10	1		01/04/10 00:00		

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

ANALYTICAL RESULTS

Project: 9M0909245 SPX Watertown
Pace Project No.: 10119823

Sample: Concrete 23 (1-3") **Lab ID: 10119823002** Collected: 12/30/09 11:01 Received: 12/31/09 14:45 Matrix: Solid

Results reported on a "dry-weight" basis

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8082 GCS PCB	Analytical Method: EPA 8082 Preparation Method: EPA 3550							
PCB-1016 (Aroclor 1016)	ND	ug/kg	101	1	01/05/10 20:06	01/07/10 16:36	12674-11-2	
PCB-1221 (Aroclor 1221)	ND	ug/kg	101	1	01/05/10 20:06	01/07/10 16:36	11104-28-2	
PCB-1232 (Aroclor 1232)	ND	ug/kg	101	1	01/05/10 20:06	01/07/10 16:36	11141-16-5	
PCB-1242 (Aroclor 1242)	ND	ug/kg	101	1	01/05/10 20:06	01/07/10 16:36	53469-21-9	
PCB-1248 (Aroclor 1248)	ND	ug/kg	101	1	01/05/10 20:06	01/07/10 16:36	12672-29-6	
PCB-1254 (Aroclor 1254)	ND	ug/kg	101	1	01/05/10 20:06	01/07/10 16:36	11097-69-1	
PCB-1260 (Aroclor 1260)	**5110**	ug/kg	504	5	01/05/10 20:06	01/09/10 00:17	11096-82-5	
PCB-1262 (Aroclor 1262)	ND	ug/kg	101	1	01/05/10 20:06	01/07/10 16:36	37324-23-5	
PCB-1268 (Aroclor 1268)	ND	ug/kg	101	1	01/05/10 20:06	01/07/10 16:36	11100-14-4	
Tetrachloro-m-xylene (S)	107	%	30-150	1	01/05/10 20:06	01/07/10 16:36	877-09-8	
Decachlorobiphenyl (S)	86	%	30-150	1	01/05/10 20:06	01/07/10 16:36	2051-24-3	
Dry Weight	Analytical Method: % Moisture							
Percent Moisture	**1.8**	%	0.10	1		01/04/10 00:00		

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

ANALYTICAL RESULTS

Project: 9M0909245 SPX Watertown
Pace Project No.: 10119823

Sample: Concrete 24 (0-1") **Lab ID: 10119823003** Collected: 12/30/09 11:16 Received: 12/31/09 14:45 Matrix: Solid

Results reported on a "dry-weight" basis

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8082 GCS PCB	Analytical Method: EPA 8082 Preparation Method: EPA 3550							
PCB-1016 (Aroclor 1016)	ND	ug/kg	101	1	01/05/10 20:06	01/08/10 12:38	12674-11-2	
PCB-1221 (Aroclor 1221)	ND	ug/kg	101	1	01/05/10 20:06	01/08/10 12:38	11104-28-2	
PCB-1232 (Aroclor 1232)	ND	ug/kg	101	1	01/05/10 20:06	01/08/10 12:38	11141-16-5	
PCB-1242 (Aroclor 1242)	ND	ug/kg	101	1	01/05/10 20:06	01/08/10 12:38	53469-21-9	
PCB-1248 (Aroclor 1248)	ND	ug/kg	101	1	01/05/10 20:06	01/08/10 12:38	12672-29-6	
PCB-1254 (Aroclor 1254)	ND	ug/kg	101	1	01/05/10 20:06	01/08/10 12:38	11097-69-1	
PCB-1260 (Aroclor 1260)	**6290**	ug/kg	503	5	01/05/10 20:06	01/09/10 00:33	11096-82-5	
PCB-1262 (Aroclor 1262)	ND	ug/kg	101	1	01/05/10 20:06	01/08/10 12:38	37324-23-5	
PCB-1268 (Aroclor 1268)	ND	ug/kg	101	1	01/05/10 20:06	01/08/10 12:38	11100-14-4	
Tetrachloro-m-xylene (S)	108	%	30-150	1	01/05/10 20:06	01/08/10 12:38	877-09-8	
Decachlorobiphenyl (S)	87	%	30-150	1	01/05/10 20:06	01/08/10 12:38	2051-24-3	
Dry Weight	Analytical Method: % Moisture							
Percent Moisture	**1.6**	%	0.10	1		01/04/10 00:00		

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

ANALYTICAL RESULTS

Project: 9M0909245 SPX Watertown
Pace Project No.: 10119823

Sample: Concrete 24 (1-3") **Lab ID: 10119823004** Collected: 12/30/09 11:32 Received: 12/31/09 14:45 Matrix: Solid

Results reported on a "dry-weight" basis

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8082 GCS PCB	Analytical Method: EPA 8082 Preparation Method: EPA 3550							
PCB-1016 (Aroclor 1016)	ND	ug/kg	103	1	01/05/10 20:06	01/07/10 16:51	12674-11-2	
PCB-1221 (Aroclor 1221)	ND	ug/kg	103	1	01/05/10 20:06	01/07/10 16:51	11104-28-2	
PCB-1232 (Aroclor 1232)	ND	ug/kg	103	1	01/05/10 20:06	01/07/10 16:51	11141-16-5	
PCB-1242 (Aroclor 1242)	ND	ug/kg	103	1	01/05/10 20:06	01/07/10 16:51	53469-21-9	
PCB-1248 (Aroclor 1248)	ND	ug/kg	103	1	01/05/10 20:06	01/07/10 16:51	12672-29-6	
PCB-1254 (Aroclor 1254)	ND	ug/kg	103	1	01/05/10 20:06	01/07/10 16:51	11097-69-1	
PCB-1260 (Aroclor 1260)	ND	ug/kg	103	1	01/05/10 20:06	01/07/10 16:51	11096-82-5	
PCB-1262 (Aroclor 1262)	ND	ug/kg	103	1	01/05/10 20:06	01/07/10 16:51	37324-23-5	
PCB-1268 (Aroclor 1268)	ND	ug/kg	103	1	01/05/10 20:06	01/07/10 16:51	11100-14-4	
Tetrachloro-m-xylene (S)	106	%	30-150	1	01/05/10 20:06	01/07/10 16:51	877-09-8	
Decachlorobiphenyl (S)	90	%	30-150	1	01/05/10 20:06	01/07/10 16:51	2051-24-3	
Dry Weight	Analytical Method: % Moisture							
Percent Moisture	**3.5**	%	0.10	1		01/04/10 00:00		

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

ANALYTICAL RESULTS

Project: 9M0909245 SPX Watertown
Pace Project No.: 10119823

Sample: Concrete 25 (0-1") **Lab ID: 10119823005** Collected: 12/30/09 12:48 Received: 12/31/09 14:45 Matrix: Solid

Results reported on a "dry-weight" basis

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8082 GCS PCB	Analytical Method: EPA 8082 Preparation Method: EPA 3550							
PCB-1016 (Aroclor 1016)	ND	ug/kg	99.9	1	01/05/10 20:06	01/08/10 12:54	12674-11-2	
PCB-1221 (Aroclor 1221)	ND	ug/kg	99.9	1	01/05/10 20:06	01/08/10 12:54	11104-28-2	
PCB-1232 (Aroclor 1232)	ND	ug/kg	99.9	1	01/05/10 20:06	01/08/10 12:54	11141-16-5	
PCB-1242 (Aroclor 1242)	ND	ug/kg	99.9	1	01/05/10 20:06	01/08/10 12:54	53469-21-9	
PCB-1248 (Aroclor 1248)	ND	ug/kg	99.9	1	01/05/10 20:06	01/08/10 12:54	12672-29-6	
PCB-1254 (Aroclor 1254)	ND	ug/kg	99.9	1	01/05/10 20:06	01/08/10 12:54	11097-69-1	
PCB-1260 (Aroclor 1260)	**10200**	ug/kg	999	10	01/05/10 20:06	01/10/10 02:15	11096-82-5	
PCB-1262 (Aroclor 1262)	ND	ug/kg	99.9	1	01/05/10 20:06	01/08/10 12:54	37324-23-5	
PCB-1268 (Aroclor 1268)	ND	ug/kg	99.9	1	01/05/10 20:06	01/08/10 12:54	11100-14-4	
Tetrachloro-m-xylene (S)	105	%	30-150	1	01/05/10 20:06	01/08/10 12:54	877-09-8	
Decachlorobiphenyl (S)	83	%	30-150	1	01/05/10 20:06	01/08/10 12:54	2051-24-3	
Dry Weight	Analytical Method: % Moisture							
Percent Moisture	**0.93**	%	0.10	1		01/04/10 00:00		

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

ANALYTICAL RESULTS

Project: 9M0909245 SPX Watertown
Pace Project No.: 10119823

Sample: Concrete 25 (1-3") **Lab ID: 10119823006** Collected: 12/30/09 12:58 Received: 12/31/09 14:45 Matrix: Solid

Results reported on a "dry-weight" basis

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8082 GCS PCB	Analytical Method: EPA 8082 Preparation Method: EPA 3550							
PCB-1016 (Aroclor 1016)	ND	ug/kg	102	1	01/05/10 20:06	01/07/10 17:08	12674-11-2	
PCB-1221 (Aroclor 1221)	ND	ug/kg	102	1	01/05/10 20:06	01/07/10 17:08	11104-28-2	
PCB-1232 (Aroclor 1232)	ND	ug/kg	102	1	01/05/10 20:06	01/07/10 17:08	11141-16-5	
PCB-1242 (Aroclor 1242)	ND	ug/kg	102	1	01/05/10 20:06	01/07/10 17:08	53469-21-9	
PCB-1248 (Aroclor 1248)	ND	ug/kg	102	1	01/05/10 20:06	01/07/10 17:08	12672-29-6	
PCB-1254 (Aroclor 1254)	ND	ug/kg	102	1	01/05/10 20:06	01/07/10 17:08	11097-69-1	
PCB-1260 (Aroclor 1260)	ND	ug/kg	102	1	01/05/10 20:06	01/07/10 17:08	11096-82-5	
PCB-1262 (Aroclor 1262)	ND	ug/kg	102	1	01/05/10 20:06	01/07/10 17:08	37324-23-5	
PCB-1268 (Aroclor 1268)	ND	ug/kg	102	1	01/05/10 20:06	01/07/10 17:08	11100-14-4	
Tetrachloro-m-xylene (S)	104	%	30-150	1	01/05/10 20:06	01/07/10 17:08	877-09-8	
Decachlorobiphenyl (S)	92	%	30-150	1	01/05/10 20:06	01/07/10 17:08	2051-24-3	
Dry Weight	Analytical Method: % Moisture							
Percent Moisture	**2.6**	%	0.10	1		01/04/10 00:00		

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

ANALYTICAL RESULTS

Project: 9M0909245 SPX Watertown
Pace Project No.: 10119823

Sample: Concrete 26 (0-1") **Lab ID: 10119823007** Collected: 12/30/09 13:10 Received: 12/31/09 14:45 Matrix: Solid

Results reported on a "dry-weight" basis

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8082 GCS PCB	Analytical Method: EPA 8082 Preparation Method: EPA 3550							
PCB-1016 (Aroclor 1016)	ND	ug/kg	100	1	01/05/10 20:06	01/08/10 13:10	12674-11-2	
PCB-1221 (Aroclor 1221)	ND	ug/kg	100	1	01/05/10 20:06	01/08/10 13:10	11104-28-2	
PCB-1232 (Aroclor 1232)	ND	ug/kg	100	1	01/05/10 20:06	01/08/10 13:10	11141-16-5	
PCB-1242 (Aroclor 1242)	ND	ug/kg	100	1	01/05/10 20:06	01/08/10 13:10	53469-21-9	
PCB-1248 (Aroclor 1248)	ND	ug/kg	100	1	01/05/10 20:06	01/08/10 13:10	12672-29-6	
PCB-1254 (Aroclor 1254)	ND	ug/kg	100	1	01/05/10 20:06	01/08/10 13:10	11097-69-1	
PCB-1260 (Aroclor 1260)	**35100**	ug/kg	2000	20	01/05/10 20:06	01/10/10 02:31	11096-82-5	
PCB-1262 (Aroclor 1262)	ND	ug/kg	100	1	01/05/10 20:06	01/08/10 13:10	37324-23-5	
PCB-1268 (Aroclor 1268)	ND	ug/kg	100	1	01/05/10 20:06	01/08/10 13:10	11100-14-4	
Tetrachloro-m-xylene (S)	103	%	30-150	1	01/05/10 20:06	01/08/10 13:10	877-09-8	
Decachlorobiphenyl (S)	83	%	30-150	1	01/05/10 20:06	01/08/10 13:10	2051-24-3	
Dry Weight	Analytical Method: % Moisture							
Percent Moisture	**1.0**	%	0.10	1		01/04/10 00:00		

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

ANALYTICAL RESULTS

Project: 9M0909245 SPX Watertown
Pace Project No.: 10119823

Sample: Concrete 26 (1-3") **Lab ID: 10119823008** Collected: 12/30/09 13:18 Received: 12/31/09 14:45 Matrix: Solid

Results reported on a "dry-weight" basis

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8082 GCS PCB	Analytical Method: EPA 8082 Preparation Method: EPA 3550							
PCB-1016 (Aroclor 1016)	ND	ug/kg	101	1	01/05/10 20:06	01/07/10 17:23	12674-11-2	
PCB-1221 (Aroclor 1221)	ND	ug/kg	101	1	01/05/10 20:06	01/07/10 17:23	11104-28-2	
PCB-1232 (Aroclor 1232)	ND	ug/kg	101	1	01/05/10 20:06	01/07/10 17:23	11141-16-5	
PCB-1242 (Aroclor 1242)	ND	ug/kg	101	1	01/05/10 20:06	01/07/10 17:23	53469-21-9	
PCB-1248 (Aroclor 1248)	ND	ug/kg	101	1	01/05/10 20:06	01/07/10 17:23	12672-29-6	
PCB-1254 (Aroclor 1254)	ND	ug/kg	101	1	01/05/10 20:06	01/07/10 17:23	11097-69-1	
PCB-1260 (Aroclor 1260)	**107**	ug/kg	101	1	01/05/10 20:06	01/07/10 17:23	11096-82-5	
PCB-1262 (Aroclor 1262)	ND	ug/kg	101	1	01/05/10 20:06	01/07/10 17:23	37324-23-5	
PCB-1268 (Aroclor 1268)	ND	ug/kg	101	1	01/05/10 20:06	01/07/10 17:23	11100-14-4	
Tetrachloro-m-xylene (S)	103	%	30-150	1	01/05/10 20:06	01/07/10 17:23	877-09-8	
Decachlorobiphenyl (S)	92	%	30-150	1	01/05/10 20:06	01/07/10 17:23	2051-24-3	
Dry Weight	Analytical Method: % Moisture							
Percent Moisture	**2.1**	%	0.10	1		01/04/10 00:00		

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

ANALYTICAL RESULTS

Project: 9M0909245 SPX Watertown
Pace Project No.: 10119823

Sample: Concrete 27 (0-1") **Lab ID: 10119823009** Collected: 12/30/09 13:34 Received: 12/31/09 14:45 Matrix: Solid

Results reported on a "dry-weight" basis

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8082 GCS PCB	Analytical Method: EPA 8082 Preparation Method: EPA 3550							
PCB-1016 (Aroclor 1016)	ND	ug/kg	100	1	01/05/10 20:06	01/08/10 13:26	12674-11-2	
PCB-1221 (Aroclor 1221)	ND	ug/kg	100	1	01/05/10 20:06	01/08/10 13:26	11104-28-2	
PCB-1232 (Aroclor 1232)	ND	ug/kg	100	1	01/05/10 20:06	01/08/10 13:26	11141-16-5	
PCB-1242 (Aroclor 1242)	ND	ug/kg	100	1	01/05/10 20:06	01/08/10 13:26	53469-21-9	
PCB-1248 (Aroclor 1248)	ND	ug/kg	100	1	01/05/10 20:06	01/08/10 13:26	12672-29-6	
PCB-1254 (Aroclor 1254)	ND	ug/kg	100	1	01/05/10 20:06	01/08/10 13:26	11097-69-1	
PCB-1260 (Aroclor 1260)	**9700**	ug/kg	1000	10	01/05/10 20:06	01/10/10 02:47	11096-82-5	
PCB-1262 (Aroclor 1262)	ND	ug/kg	100	1	01/05/10 20:06	01/08/10 13:26	37324-23-5	
PCB-1268 (Aroclor 1268)	ND	ug/kg	100	1	01/05/10 20:06	01/08/10 13:26	11100-14-4	
Tetrachloro-m-xylene (S)	102	%	30-150	1	01/05/10 20:06	01/08/10 13:26	877-09-8	
Decachlorobiphenyl (S)	83	%	30-150	1	01/05/10 20:06	01/08/10 13:26	2051-24-3	
Dry Weight	Analytical Method: % Moisture							
Percent Moisture	**0.96**	%	0.10	1		01/04/10 00:00		

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

ANALYTICAL RESULTS

Project: 9M0909245 SPX Watertown
Pace Project No.: 10119823

Sample: Concrete 27 (1-3") **Lab ID: 10119823010** Collected: 12/30/09 13:43 Received: 12/31/09 14:45 Matrix: Solid

Results reported on a "dry-weight" basis

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8082 GCS PCB	Analytical Method: EPA 8082 Preparation Method: EPA 3550							
PCB-1016 (Aroclor 1016)	ND	ug/kg	102	1	01/05/10 20:06	01/07/10 17:39	12674-11-2	
PCB-1221 (Aroclor 1221)	ND	ug/kg	102	1	01/05/10 20:06	01/07/10 17:39	11104-28-2	
PCB-1232 (Aroclor 1232)	ND	ug/kg	102	1	01/05/10 20:06	01/07/10 17:39	11141-16-5	
PCB-1242 (Aroclor 1242)	ND	ug/kg	102	1	01/05/10 20:06	01/07/10 17:39	53469-21-9	
PCB-1248 (Aroclor 1248)	ND	ug/kg	102	1	01/05/10 20:06	01/07/10 17:39	12672-29-6	
PCB-1254 (Aroclor 1254)	ND	ug/kg	102	1	01/05/10 20:06	01/07/10 17:39	11097-69-1	
PCB-1260 (Aroclor 1260)	ND	ug/kg	102	1	01/05/10 20:06	01/07/10 17:39	11096-82-5	
PCB-1262 (Aroclor 1262)	ND	ug/kg	102	1	01/05/10 20:06	01/07/10 17:39	37324-23-5	
PCB-1268 (Aroclor 1268)	ND	ug/kg	102	1	01/05/10 20:06	01/07/10 17:39	11100-14-4	
Tetrachloro-m-xylene (S)	104	%	30-150	1	01/05/10 20:06	01/07/10 17:39	877-09-8	
Decachlorobiphenyl (S)	93	%	30-150	1	01/05/10 20:06	01/07/10 17:39	2051-24-3	
Dry Weight	Analytical Method: % Moisture							
Percent Moisture	**2.6**	%	0.10	1		01/04/10 00:00		

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

ANALYTICAL RESULTS

Project: 9M0909245 SPX Watertown
Pace Project No.: 10119823

Sample: Concrete 28 (0-1") **Lab ID: 10119823011** Collected: 12/30/09 13:50 Received: 12/31/09 14:45 Matrix: Solid

Results reported on a "dry-weight" basis

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8082 GCS PCB	Analytical Method: EPA 8082 Preparation Method: EPA 3550							
PCB-1016 (Aroclor 1016)	ND	ug/kg	100	1	01/05/10 20:06	01/08/10 13:42	12674-11-2	
PCB-1221 (Aroclor 1221)	ND	ug/kg	100	1	01/05/10 20:06	01/08/10 13:42	11104-28-2	
PCB-1232 (Aroclor 1232)	ND	ug/kg	100	1	01/05/10 20:06	01/08/10 13:42	11141-16-5	
PCB-1242 (Aroclor 1242)	ND	ug/kg	100	1	01/05/10 20:06	01/08/10 13:42	53469-21-9	
PCB-1248 (Aroclor 1248)	ND	ug/kg	100	1	01/05/10 20:06	01/08/10 13:42	12672-29-6	
PCB-1254 (Aroclor 1254)	ND	ug/kg	100	1	01/05/10 20:06	01/08/10 13:42	11097-69-1	
PCB-1260 (Aroclor 1260)	**381**	ug/kg	100	1	01/05/10 20:06	01/08/10 13:42	11096-82-5	
PCB-1262 (Aroclor 1262)	ND	ug/kg	100	1	01/05/10 20:06	01/08/10 13:42	37324-23-5	
PCB-1268 (Aroclor 1268)	ND	ug/kg	100	1	01/05/10 20:06	01/08/10 13:42	11100-14-4	
Tetrachloro-m-xylene (S)	97	%	30-150	1	01/05/10 20:06	01/08/10 13:42	877-09-8	
Decachlorobiphenyl (S)	83	%	30-150	1	01/05/10 20:06	01/08/10 13:42	2051-24-3	
Dry Weight	Analytical Method: % Moisture							
Percent Moisture	**1.2**	%	0.10	1		01/04/10 00:00		

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

ANALYTICAL RESULTS

Project: 9M0909245 SPX Watertown
Pace Project No.: 10119823

Sample: Concrete 28 (1-3") **Lab ID: 10119823012** Collected: 12/30/09 13:58 Received: 12/31/09 14:45 Matrix: Solid

Results reported on a "dry-weight" basis

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8082 GCS PCB	Analytical Method: EPA 8082 Preparation Method: EPA 3550							
PCB-1016 (Aroclor 1016)	ND	ug/kg	103	1	01/05/10 20:06	01/07/10 17:55	12674-11-2	
PCB-1221 (Aroclor 1221)	ND	ug/kg	103	1	01/05/10 20:06	01/07/10 17:55	11104-28-2	
PCB-1232 (Aroclor 1232)	ND	ug/kg	103	1	01/05/10 20:06	01/07/10 17:55	11141-16-5	
PCB-1242 (Aroclor 1242)	ND	ug/kg	103	1	01/05/10 20:06	01/07/10 17:55	53469-21-9	
PCB-1248 (Aroclor 1248)	ND	ug/kg	103	1	01/05/10 20:06	01/07/10 17:55	12672-29-6	
PCB-1254 (Aroclor 1254)	ND	ug/kg	103	1	01/05/10 20:06	01/07/10 17:55	11097-69-1	
PCB-1260 (Aroclor 1260)	ND	ug/kg	103	1	01/05/10 20:06	01/07/10 17:55	11096-82-5	
PCB-1262 (Aroclor 1262)	ND	ug/kg	103	1	01/05/10 20:06	01/07/10 17:55	37324-23-5	
PCB-1268 (Aroclor 1268)	ND	ug/kg	103	1	01/05/10 20:06	01/07/10 17:55	11100-14-4	
Tetrachloro-m-xylene (S)	100	%	30-150	1	01/05/10 20:06	01/07/10 17:55	877-09-8	
Decachlorobiphenyl (S)	88	%	30-150	1	01/05/10 20:06	01/07/10 17:55	2051-24-3	
Dry Weight	Analytical Method: % Moisture							
Percent Moisture	**3.7**	%	0.10	1		01/04/10 00:00		

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

ANALYTICAL RESULTS

Project: 9M0909245 SPX Watertown
Pace Project No.: 10119823

Sample: Concrete 29 (0-1") **Lab ID: 10119823013** Collected: 12/30/09 14:11 Received: 12/31/09 14:45 Matrix: Solid

Results reported on a "dry-weight" basis

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8082 GCS PCB	Analytical Method: EPA 8082 Preparation Method: EPA 3550							
PCB-1016 (Aroclor 1016)	ND	ug/kg	100	1	01/05/10 20:06	01/08/10 17:03	12674-11-2	
PCB-1221 (Aroclor 1221)	ND	ug/kg	100	1	01/05/10 20:06	01/08/10 17:03	11104-28-2	
PCB-1232 (Aroclor 1232)	ND	ug/kg	100	1	01/05/10 20:06	01/08/10 17:03	11141-16-5	
PCB-1242 (Aroclor 1242)	ND	ug/kg	100	1	01/05/10 20:06	01/08/10 17:03	53469-21-9	
PCB-1248 (Aroclor 1248)	ND	ug/kg	100	1	01/05/10 20:06	01/08/10 17:03	12672-29-6	
PCB-1254 (Aroclor 1254)	ND	ug/kg	100	1	01/05/10 20:06	01/08/10 17:03	11097-69-1	
PCB-1260 (Aroclor 1260)	**314**	ug/kg	100	1	01/05/10 20:06	01/08/10 17:03	11096-82-5	
PCB-1262 (Aroclor 1262)	ND	ug/kg	100	1	01/05/10 20:06	01/08/10 17:03	37324-23-5	
PCB-1268 (Aroclor 1268)	ND	ug/kg	100	1	01/05/10 20:06	01/08/10 17:03	11100-14-4	
Tetrachloro-m-xylene (S)	108	%	30-150	1	01/05/10 20:06	01/08/10 17:03	877-09-8	
Decachlorobiphenyl (S)	91	%	30-150	1	01/05/10 20:06	01/08/10 17:03	2051-24-3	
Dry Weight	Analytical Method: % Moisture							
Percent Moisture	**1.1**	%	0.10	1		01/04/10 00:00		

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

ANALYTICAL RESULTS

Project: 9M0909245 SPX Watertown
Pace Project No.: 10119823

Sample: Concrete 29 (1-3") **Lab ID: 10119823014** Collected: 12/30/09 14:22 Received: 12/31/09 14:45 Matrix: Solid

Results reported on a "dry-weight" basis

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8082 GCS PCB	Analytical Method: EPA 8082 Preparation Method: EPA 3550							
PCB-1016 (Aroclor 1016)	ND	ug/kg	103	1	01/05/10 20:06	01/07/10 18:12	12674-11-2	
PCB-1221 (Aroclor 1221)	ND	ug/kg	103	1	01/05/10 20:06	01/07/10 18:12	11104-28-2	
PCB-1232 (Aroclor 1232)	ND	ug/kg	103	1	01/05/10 20:06	01/07/10 18:12	11141-16-5	
PCB-1242 (Aroclor 1242)	ND	ug/kg	103	1	01/05/10 20:06	01/07/10 18:12	53469-21-9	
PCB-1248 (Aroclor 1248)	ND	ug/kg	103	1	01/05/10 20:06	01/07/10 18:12	12672-29-6	
PCB-1254 (Aroclor 1254)	ND	ug/kg	103	1	01/05/10 20:06	01/07/10 18:12	11097-69-1	
PCB-1260 (Aroclor 1260)	ND	ug/kg	103	1	01/05/10 20:06	01/07/10 18:12	11096-82-5	
PCB-1262 (Aroclor 1262)	ND	ug/kg	103	1	01/05/10 20:06	01/07/10 18:12	37324-23-5	
PCB-1268 (Aroclor 1268)	ND	ug/kg	103	1	01/05/10 20:06	01/07/10 18:12	11100-14-4	
Tetrachloro-m-xylene (S)	101	%	30-150	1	01/05/10 20:06	01/07/10 18:12	877-09-8	
Decachlorobiphenyl (S)	96	%	30-150	1	01/05/10 20:06	01/07/10 18:12	2051-24-3	
Dry Weight	Analytical Method: % Moisture							
Percent Moisture	**3.5**	%	0.10	1		01/04/10 00:00		

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

ANALYTICAL RESULTS

Project: 9M0909245 SPX Watertown
Pace Project No.: 10119823

Sample: Concrete 30 (0-1") **Lab ID: 10119823015** Collected: 12/30/09 14:46 Received: 12/31/09 14:45 Matrix: Solid

Results reported on a "dry-weight" basis

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8082 GCS PCB	Analytical Method: EPA 8082 Preparation Method: EPA 3550							
PCB-1016 (Aroclor 1016)	ND	ug/kg	116	1	01/05/10 20:06	01/08/10 17:19	12674-11-2	
PCB-1221 (Aroclor 1221)	ND	ug/kg	116	1	01/05/10 20:06	01/08/10 17:19	11104-28-2	
PCB-1232 (Aroclor 1232)	ND	ug/kg	116	1	01/05/10 20:06	01/08/10 17:19	11141-16-5	
PCB-1242 (Aroclor 1242)	ND	ug/kg	116	1	01/05/10 20:06	01/08/10 17:19	53469-21-9	
PCB-1248 (Aroclor 1248)	ND	ug/kg	116	1	01/05/10 20:06	01/08/10 17:19	12672-29-6	
PCB-1254 (Aroclor 1254)	ND	ug/kg	116	1	01/05/10 20:06	01/08/10 17:19	11097-69-1	
PCB-1260 (Aroclor 1260)	**402**	ug/kg	116	1	01/05/10 20:06	01/08/10 17:19	11096-82-5	
PCB-1262 (Aroclor 1262)	ND	ug/kg	116	1	01/05/10 20:06	01/08/10 17:19	37324-23-5	
PCB-1268 (Aroclor 1268)	ND	ug/kg	116	1	01/05/10 20:06	01/08/10 17:19	11100-14-4	
Tetrachloro-m-xylene (S)	100	%	30-150	1	01/05/10 20:06	01/08/10 17:19	877-09-8	
Decachlorobiphenyl (S)	86	%	30-150	1	01/05/10 20:06	01/08/10 17:19	2051-24-3	
Dry Weight	Analytical Method: % Moisture							
Percent Moisture	**14.4**	%	0.10	1		01/04/10 00:00		

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

ANALYTICAL RESULTS

Project: 9M0909245 SPX Watertown
Pace Project No.: 10119823

Sample: Concrete 30 (1-3") **Lab ID: 10119823016** Collected: 12/30/09 15:00 Received: 12/31/09 14:45 Matrix: Solid

Results reported on a "dry-weight" basis

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8082 GCS PCB	Analytical Method: EPA 8082 Preparation Method: EPA 3550							
PCB-1016 (Aroclor 1016)	ND	ug/kg	106	1	01/05/10 20:06	01/07/10 18:27	12674-11-2	
PCB-1221 (Aroclor 1221)	ND	ug/kg	106	1	01/05/10 20:06	01/07/10 18:27	11104-28-2	
PCB-1232 (Aroclor 1232)	ND	ug/kg	106	1	01/05/10 20:06	01/07/10 18:27	11141-16-5	
PCB-1242 (Aroclor 1242)	ND	ug/kg	106	1	01/05/10 20:06	01/07/10 18:27	53469-21-9	
PCB-1248 (Aroclor 1248)	ND	ug/kg	106	1	01/05/10 20:06	01/07/10 18:27	12672-29-6	
PCB-1254 (Aroclor 1254)	ND	ug/kg	106	1	01/05/10 20:06	01/07/10 18:27	11097-69-1	
PCB-1260 (Aroclor 1260)	ND	ug/kg	106	1	01/05/10 20:06	01/07/10 18:27	11096-82-5	
PCB-1262 (Aroclor 1262)	ND	ug/kg	106	1	01/05/10 20:06	01/07/10 18:27	37324-23-5	
PCB-1268 (Aroclor 1268)	ND	ug/kg	106	1	01/05/10 20:06	01/07/10 18:27	11100-14-4	
Tetrachloro-m-xylene (S)	103	%	30-150	1	01/05/10 20:06	01/07/10 18:27	877-09-8	
Decachlorobiphenyl (S)	95	%	30-150	1	01/05/10 20:06	01/07/10 18:27	2051-24-3	
Dry Weight	Analytical Method: % Moisture							
Percent Moisture	**6.7**	%	0.10	1		01/04/10 00:00		

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

ANALYTICAL RESULTS

Project: 9M0909245 SPX Watertown
Pace Project No.: 10119823

Sample: Concrete 31 (0-1") **Lab ID: 10119823017** Collected: 12/30/09 16:19 Received: 12/31/09 14:45 Matrix: Solid

Results reported on a "dry-weight" basis

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8082 GCS PCB	Analytical Method: EPA 8082 Preparation Method: EPA 3550							
PCB-1016 (Aroclor 1016)	ND	ug/kg	201000	2000	01/05/10 20:06	01/11/10 14:35	12674-11-2	
PCB-1221 (Aroclor 1221)	ND	ug/kg	201000	2000	01/05/10 20:06	01/11/10 14:35	11104-28-2	
PCB-1232 (Aroclor 1232)	ND	ug/kg	201000	2000	01/05/10 20:06	01/11/10 14:35	11141-16-5	
PCB-1242 (Aroclor 1242)	ND	ug/kg	201000	2000	01/05/10 20:06	01/11/10 14:35	53469-21-9	
PCB-1248 (Aroclor 1248)	ND	ug/kg	201000	2000	01/05/10 20:06	01/11/10 14:35	12672-29-6	
PCB-1254 (Aroclor 1254)	ND	ug/kg	201000	2000	01/05/10 20:06	01/11/10 14:35	11097-69-1	
PCB-1260 (Aroclor 1260)	**3310000**	ug/kg	201000	2000	01/05/10 20:06	01/11/10 14:35	11096-82-5	
PCB-1262 (Aroclor 1262)	ND	ug/kg	201000	2000	01/05/10 20:06	01/11/10 14:35	37324-23-5	
PCB-1268 (Aroclor 1268)	ND	ug/kg	201000	2000	01/05/10 20:06	01/11/10 14:35	11100-14-4	
Tetrachloro-m-xylene (S)	0	%	30-150	2000	01/05/10 20:06	01/11/10 14:35	877-09-8	D4,S4
Decachlorobiphenyl (S)	0	%	30-150	2000	01/05/10 20:06	01/11/10 14:35	2051-24-3	S4
Dry Weight	Analytical Method: % Moisture							
Percent Moisture	**1.2**	%	0.10	1		01/04/10 00:00		

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

ANALYTICAL RESULTS

Project: 9M0909245 SPX Watertown
Pace Project No.: 10119823

Sample: Concrete 31 (1-3") **Lab ID: 10119823018** Collected: 12/30/09 16:47 Received: 12/31/09 14:45 Matrix: Solid

Results reported on a "dry-weight" basis

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8082 GCS PCB	Analytical Method: EPA 8082 Preparation Method: EPA 3550							
PCB-1016 (Aroclor 1016)	ND	ug/kg	102000	1000	01/05/10 20:06	01/11/10 14:19	12674-11-2	
PCB-1221 (Aroclor 1221)	ND	ug/kg	102000	1000	01/05/10 20:06	01/11/10 14:19	11104-28-2	
PCB-1232 (Aroclor 1232)	ND	ug/kg	102000	1000	01/05/10 20:06	01/11/10 14:19	11141-16-5	
PCB-1242 (Aroclor 1242)	ND	ug/kg	102000	1000	01/05/10 20:06	01/11/10 14:19	53469-21-9	
PCB-1248 (Aroclor 1248)	ND	ug/kg	102000	1000	01/05/10 20:06	01/11/10 14:19	12672-29-6	
PCB-1254 (Aroclor 1254)	ND	ug/kg	102000	1000	01/05/10 20:06	01/11/10 14:19	11097-69-1	
PCB-1260 (Aroclor 1260)	**1440000**	ug/kg	102000	1000	01/05/10 20:06	01/11/10 14:19	11096-82-5	
PCB-1268 (Aroclor 1268)	ND	ug/kg	102000	1000	01/05/10 20:06	01/11/10 14:19	11100-14-4	
Tetrachloro-m-xylene (S)	0	%	30-150	1000	01/05/10 20:06	01/11/10 14:19	877-09-8	D4,S4
Decachlorobiphenyl (S)	0	%	30-150	1000	01/05/10 20:06	01/11/10 14:19	2051-24-3	S4
Dry Weight	Analytical Method: % Moisture							
Percent Moisture	**2.6**	%	0.10	1		01/04/10 00:00		

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

ANALYTICAL RESULTS

Project: 9M0909245 SPX Watertown
Pace Project No.: 10119823

Sample: Concrete 32 (0-1") **Lab ID: 10119823019** Collected: 12/30/09 16:54 Received: 12/31/09 14:45 Matrix: Solid

Results reported on a "dry-weight" basis

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8082 GCS PCB	Analytical Method: EPA 8082 Preparation Method: EPA 3550							
PCB-1016 (Aroclor 1016)	ND	ug/kg	101	1	01/05/10 20:06	01/08/10 17:51	12674-11-2	M3
PCB-1221 (Aroclor 1221)	ND	ug/kg	101	1	01/05/10 20:06	01/08/10 17:51	11104-28-2	
PCB-1232 (Aroclor 1232)	ND	ug/kg	101	1	01/05/10 20:06	01/08/10 17:51	11141-16-5	
PCB-1242 (Aroclor 1242)	ND	ug/kg	101	1	01/05/10 20:06	01/08/10 17:51	53469-21-9	
PCB-1248 (Aroclor 1248)	ND	ug/kg	101	1	01/05/10 20:06	01/08/10 17:51	12672-29-6	
PCB-1254 (Aroclor 1254)	ND	ug/kg	101	1	01/05/10 20:06	01/08/10 17:51	11097-69-1	
PCB-1260 (Aroclor 1260)	**10700**	ug/kg	1010	10	01/05/10 20:06	01/10/10 03:03	11096-82-5	P6
PCB-1262 (Aroclor 1262)	ND	ug/kg	101	1	01/05/10 20:06	01/08/10 17:51	37324-23-5	
PCB-1268 (Aroclor 1268)	ND	ug/kg	101	1	01/05/10 20:06	01/08/10 17:51	11100-14-4	
Tetrachloro-m-xylene (S)	73	%	30-150	1	01/05/10 20:06	01/08/10 17:51	877-09-8	
Decachlorobiphenyl (S)	63	%	30-150	1	01/05/10 20:06	01/08/10 17:51	2051-24-3	
Dry Weight	Analytical Method: % Moisture							
Percent Moisture	**2.0**	%	0.10	1		01/04/10 00:00		

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

ANALYTICAL RESULTS

Project: 9M0909245 SPX Watertown
Pace Project No.: 10119823

Sample: Concrete 32 (1-3") **Lab ID: 10119823020** Collected: 12/30/09 17:04 Received: 12/31/09 14:45 Matrix: Solid

Results reported on a "dry-weight" basis

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8082 GCS PCB	Analytical Method: EPA 8082 Preparation Method: EPA 3550							
PCB-1016 (Aroclor 1016)	ND	ug/kg	102	1	01/05/10 20:06	01/07/10 19:31	12674-11-2	
PCB-1221 (Aroclor 1221)	ND	ug/kg	102	1	01/05/10 20:06	01/07/10 19:31	11104-28-2	
PCB-1232 (Aroclor 1232)	ND	ug/kg	102	1	01/05/10 20:06	01/07/10 19:31	11141-16-5	
PCB-1242 (Aroclor 1242)	ND	ug/kg	102	1	01/05/10 20:06	01/07/10 19:31	53469-21-9	
PCB-1248 (Aroclor 1248)	ND	ug/kg	102	1	01/05/10 20:06	01/07/10 19:31	12672-29-6	
PCB-1254 (Aroclor 1254)	ND	ug/kg	102	1	01/05/10 20:06	01/07/10 19:31	11097-69-1	
PCB-1260 (Aroclor 1260)	**1890**	ug/kg	102	1	01/05/10 20:06	01/07/10 19:31	11096-82-5	
PCB-1262 (Aroclor 1262)	ND	ug/kg	102	1	01/05/10 20:06	01/07/10 19:31	37324-23-5	
PCB-1268 (Aroclor 1268)	ND	ug/kg	102	1	01/05/10 20:06	01/07/10 19:31	11100-14-4	
Tetrachloro-m-xylene (S)	83	%	30-150	1	01/05/10 20:06	01/07/10 19:31	877-09-8	
Decachlorobiphenyl (S)	68	%	30-150	1	01/05/10 20:06	01/07/10 19:31	2051-24-3	
Dry Weight	Analytical Method: % Moisture							
Percent Moisture	**3.3**	%	0.10	1		01/04/10 00:00		

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

ANALYTICAL RESULTS

Project: 9M0909245 SPX Watertown
Pace Project No.: 10119823

Sample: Concrete 33 (0-1") **Lab ID: 10119823021** Collected: 12/30/09 17:14 Received: 12/31/09 14:45 Matrix: Solid

Results reported on a "dry-weight" basis

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8082 GCS PCB	Analytical Method: EPA 8082 Preparation Method: EPA 3550							
PCB-1016 (Aroclor 1016)	ND	ug/kg	99.9	1	01/05/10 20:05	01/09/10 19:13	12674-11-2	
PCB-1221 (Aroclor 1221)	ND	ug/kg	99.9	1	01/05/10 20:05	01/09/10 19:13	11104-28-2	
PCB-1232 (Aroclor 1232)	ND	ug/kg	99.9	1	01/05/10 20:05	01/09/10 19:13	11141-16-5	
PCB-1242 (Aroclor 1242)	ND	ug/kg	99.9	1	01/05/10 20:05	01/09/10 19:13	53469-21-9	
PCB-1248 (Aroclor 1248)	ND	ug/kg	99.9	1	01/05/10 20:05	01/09/10 19:13	12672-29-6	
PCB-1254 (Aroclor 1254)	ND	ug/kg	99.9	1	01/05/10 20:05	01/09/10 19:13	11097-69-1	
PCB-1260 (Aroclor 1260)	**11300**	ug/kg	999	10	01/05/10 20:05	01/09/10 17:37	11096-82-5	
PCB-1262 (Aroclor 1262)	ND	ug/kg	99.9	1	01/05/10 20:05	01/09/10 19:13	37324-23-5	
PCB-1268 (Aroclor 1268)	ND	ug/kg	99.9	1	01/05/10 20:05	01/09/10 19:13	11100-14-4	
Tetrachloro-m-xylene (S)	108	%	30-150	1	01/05/10 20:05	01/09/10 19:13	877-09-8	
Decachlorobiphenyl (S)	81	%	30-150	1	01/05/10 20:05	01/09/10 19:13	2051-24-3	
Dry Weight	Analytical Method: % Moisture							
Percent Moisture	**0.87**	%	0.10	1		01/04/10 00:00		

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

ANALYTICAL RESULTS

Project: 9M0909245 SPX Watertown
Pace Project No.: 10119823

Sample: Concrete 33 (1-3") **Lab ID: 10119823022** Collected: 12/30/09 17:23 Received: 12/31/09 14:45 Matrix: Solid

Results reported on a "dry-weight" basis

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8082 GCS PCB	Analytical Method: EPA 8082 Preparation Method: EPA 3550							
PCB-1016 (Aroclor 1016)	ND	ug/kg	101	1	01/05/10 20:05	01/09/10 16:33	12674-11-2	
PCB-1221 (Aroclor 1221)	ND	ug/kg	101	1	01/05/10 20:05	01/09/10 16:33	11104-28-2	
PCB-1232 (Aroclor 1232)	ND	ug/kg	101	1	01/05/10 20:05	01/09/10 16:33	11141-16-5	
PCB-1242 (Aroclor 1242)	ND	ug/kg	101	1	01/05/10 20:05	01/09/10 16:33	53469-21-9	
PCB-1248 (Aroclor 1248)	ND	ug/kg	101	1	01/05/10 20:05	01/09/10 16:33	12672-29-6	
PCB-1254 (Aroclor 1254)	ND	ug/kg	101	1	01/05/10 20:05	01/09/10 16:33	11097-69-1	
PCB-1260 (Aroclor 1260)	**418**	ug/kg	101	1	01/05/10 20:05	01/09/10 16:33	11096-82-5	
PCB-1262 (Aroclor 1262)	ND	ug/kg	101	1	01/05/10 20:05	01/09/10 16:33	37324-23-5	
PCB-1268 (Aroclor 1268)	ND	ug/kg	101	1	01/05/10 20:05	01/09/10 16:33	11100-14-4	
Tetrachloro-m-xylene (S)	105	%	30-150	1	01/05/10 20:05	01/09/10 16:33	877-09-8	
Decachlorobiphenyl (S)	95	%	30-150	1	01/05/10 20:05	01/09/10 16:33	2051-24-3	
Dry Weight	Analytical Method: % Moisture							
Percent Moisture	**2.3**	%	0.10	1		01/04/10 00:00		

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

ANALYTICAL RESULTS

Project: 9M0909245 SPX Watertown
Pace Project No.: 10119823

Sample: Concrete 34 (0-1") **Lab ID: 10119823023** Collected: 12/30/09 17:38 Received: 12/31/09 14:45 Matrix: Solid

Results reported on a "dry-weight" basis

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8082 GCS PCB	Analytical Method: EPA 8082 Preparation Method: EPA 3550							
PCB-1016 (Aroclor 1016)	ND	ug/kg	101	1	01/05/10 20:05	01/09/10 19:29	12674-11-2	
PCB-1221 (Aroclor 1221)	ND	ug/kg	101	1	01/05/10 20:05	01/09/10 19:29	11104-28-2	
PCB-1232 (Aroclor 1232)	ND	ug/kg	101	1	01/05/10 20:05	01/09/10 19:29	11141-16-5	
PCB-1242 (Aroclor 1242)	ND	ug/kg	101	1	01/05/10 20:05	01/09/10 19:29	53469-21-9	
PCB-1248 (Aroclor 1248)	ND	ug/kg	101	1	01/05/10 20:05	01/09/10 19:29	12672-29-6	
PCB-1254 (Aroclor 1254)	ND	ug/kg	101	1	01/05/10 20:05	01/09/10 19:29	11097-69-1	
PCB-1260 (Aroclor 1260)	**12800**	ug/kg	1010	10	01/05/10 20:05	01/09/10 17:53	11096-82-5	
PCB-1262 (Aroclor 1262)	ND	ug/kg	101	1	01/05/10 20:05	01/09/10 19:29	37324-23-5	
PCB-1268 (Aroclor 1268)	ND	ug/kg	101	1	01/05/10 20:05	01/09/10 19:29	11100-14-4	
Tetrachloro-m-xylene (S)	96	%	30-150	1	01/05/10 20:05	01/09/10 19:29	877-09-8	
Decachlorobiphenyl (S)	71	%	30-150	1	01/05/10 20:05	01/09/10 19:29	2051-24-3	
Dry Weight	Analytical Method: % Moisture							
Percent Moisture	**1.7**	%	0.10	1		01/04/10 00:00		

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

ANALYTICAL RESULTS

Project: 9M0909245 SPX Watertown
Pace Project No.: 10119823

Sample: Concrete 34 (1-3") **Lab ID: 10119823024** Collected: 12/30/09 17:49 Received: 12/31/09 14:45 Matrix: Solid

Results reported on a "dry-weight" basis

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8082 GCS PCB	Analytical Method: EPA 8082 Preparation Method: EPA 3550							
PCB-1016 (Aroclor 1016)	ND	ug/kg	102	1	01/05/10 20:05	01/09/10 16:49	12674-11-2	
PCB-1221 (Aroclor 1221)	ND	ug/kg	102	1	01/05/10 20:05	01/09/10 16:49	11104-28-2	
PCB-1232 (Aroclor 1232)	ND	ug/kg	102	1	01/05/10 20:05	01/09/10 16:49	11141-16-5	
PCB-1242 (Aroclor 1242)	ND	ug/kg	102	1	01/05/10 20:05	01/09/10 16:49	53469-21-9	
PCB-1248 (Aroclor 1248)	ND	ug/kg	102	1	01/05/10 20:05	01/09/10 16:49	12672-29-6	
PCB-1254 (Aroclor 1254)	ND	ug/kg	102	1	01/05/10 20:05	01/09/10 16:49	11097-69-1	
PCB-1260 (Aroclor 1260)	ND	ug/kg	102	1	01/05/10 20:05	01/09/10 16:49	11096-82-5	
PCB-1262 (Aroclor 1262)	ND	ug/kg	102	1	01/05/10 20:05	01/09/10 16:49	37324-23-5	
PCB-1268 (Aroclor 1268)	ND	ug/kg	102	1	01/05/10 20:05	01/09/10 16:49	11100-14-4	
Tetrachloro-m-xylene (S)	111	%	30-150	1	01/05/10 20:05	01/09/10 16:49	877-09-8	
Decachlorobiphenyl (S)	100	%	30-150	1	01/05/10 20:05	01/09/10 16:49	2051-24-3	
Dry Weight	Analytical Method: % Moisture							
Percent Moisture	**2.6**	%	0.10	1		01/04/10 00:00		

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

ANALYTICAL RESULTS

Project: 9M0909245 SPX Watertown
Pace Project No.: 10119823

Sample: Concrete 35 (0-1") **Lab ID: 10119823025** Collected: 12/30/09 18:08 Received: 12/31/09 14:45 Matrix: Solid

Results reported on a "dry-weight" basis

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8082 GCS PCB	Analytical Method: EPA 8082 Preparation Method: EPA 3550							
PCB-1016 (Aroclor 1016)	ND	ug/kg	101	1	01/05/10 20:05	01/09/10 19:45	12674-11-2	
PCB-1221 (Aroclor 1221)	ND	ug/kg	101	1	01/05/10 20:05	01/09/10 19:45	11104-28-2	
PCB-1232 (Aroclor 1232)	ND	ug/kg	101	1	01/05/10 20:05	01/09/10 19:45	11141-16-5	
PCB-1242 (Aroclor 1242)	ND	ug/kg	101	1	01/05/10 20:05	01/09/10 19:45	53469-21-9	
PCB-1248 (Aroclor 1248)	ND	ug/kg	101	1	01/05/10 20:05	01/09/10 19:45	12672-29-6	
PCB-1254 (Aroclor 1254)	ND	ug/kg	101	1	01/05/10 20:05	01/09/10 19:45	11097-69-1	
PCB-1260 (Aroclor 1260)	**1180**	ug/kg	101	1	01/05/10 20:05	01/09/10 19:45	11096-82-5	
PCB-1262 (Aroclor 1262)	ND	ug/kg	101	1	01/05/10 20:05	01/09/10 19:45	37324-23-5	
PCB-1268 (Aroclor 1268)	ND	ug/kg	101	1	01/05/10 20:05	01/09/10 19:45	11100-14-4	
Tetrachloro-m-xylene (S)	82	%	30-150	1	01/05/10 20:05	01/09/10 19:45	877-09-8	
Decachlorobiphenyl (S)	71	%	30-150	1	01/05/10 20:05	01/09/10 19:45	2051-24-3	
Dry Weight	Analytical Method: % Moisture							
Percent Moisture	**2.3**	%	0.10	1		01/04/10 00:00		

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

ANALYTICAL RESULTS

Project: 9M0909245 SPX Watertown
Pace Project No.: 10119823

Sample: Concrete 35 (1-3") **Lab ID: 10119823026** Collected: 12/30/09 18:20 Received: 12/31/09 14:45 Matrix: Solid

Results reported on a "dry-weight" basis

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8082 GCS PCB	Analytical Method: EPA 8082 Preparation Method: EPA 3550							
PCB-1016 (Aroclor 1016)	ND	ug/kg	1020	10	01/05/10 20:05	01/10/10 03:19	12674-11-2	
PCB-1221 (Aroclor 1221)	ND	ug/kg	1020	10	01/05/10 20:05	01/10/10 03:19	11104-28-2	
PCB-1232 (Aroclor 1232)	ND	ug/kg	1020	10	01/05/10 20:05	01/10/10 03:19	11141-16-5	
PCB-1242 (Aroclor 1242)	ND	ug/kg	1020	10	01/05/10 20:05	01/10/10 03:19	53469-21-9	
PCB-1248 (Aroclor 1248)	ND	ug/kg	1020	10	01/05/10 20:05	01/10/10 03:19	12672-29-6	
PCB-1254 (Aroclor 1254)	ND	ug/kg	1020	10	01/05/10 20:05	01/10/10 03:19	11097-69-1	
PCB-1260 (Aroclor 1260)	ND	ug/kg	1020	10	01/05/10 20:05	01/10/10 03:19	11096-82-5	
PCB-1262 (Aroclor 1262)	ND	ug/kg	1020	10	01/05/10 20:05	01/10/10 03:19	37324-23-5	
PCB-1268 (Aroclor 1268)	ND	ug/kg	1020	10	01/05/10 20:05	01/10/10 03:19	11100-14-4	
Tetrachloro-m-xylene (S)	107	%	30-150	10	01/05/10 20:05	01/10/10 03:19	877-09-8	D3
Decachlorobiphenyl (S)	96	%	30-150	10	01/05/10 20:05	01/10/10 03:19	2051-24-3	
Dry Weight	Analytical Method: % Moisture							
Percent Moisture	**3.3**	%	0.10	1		01/04/10 00:00		

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

ANALYTICAL RESULTS

Project: 9M0909245 SPX Watertown
Pace Project No.: 10119823

Sample: Concrete 36 (0-1") **Lab ID: 10119823027** Collected: 12/30/09 15:41 Received: 12/31/09 14:45 Matrix: Solid

Results reported on a "dry-weight" basis

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8082 GCS PCB	Analytical Method: EPA 8082 Preparation Method: EPA 3550							
PCB-1016 (Aroclor 1016)	ND	ug/kg	1050	10	01/05/10 20:05	01/09/10 18:25	12674-11-2	
PCB-1221 (Aroclor 1221)	ND	ug/kg	1050	10	01/05/10 20:05	01/09/10 18:25	11104-28-2	
PCB-1232 (Aroclor 1232)	ND	ug/kg	1050	10	01/05/10 20:05	01/09/10 18:25	11141-16-5	
PCB-1242 (Aroclor 1242)	ND	ug/kg	1050	10	01/05/10 20:05	01/09/10 18:25	53469-21-9	
PCB-1248 (Aroclor 1248)	ND	ug/kg	1050	10	01/05/10 20:05	01/09/10 18:25	12672-29-6	
PCB-1254 (Aroclor 1254)	ND	ug/kg	1050	10	01/05/10 20:05	01/09/10 18:25	11097-69-1	
PCB-1260 (Aroclor 1260)	**201000**	ug/kg	21000	200	01/05/10 20:05	01/10/10 03:35	11096-82-5	
PCB-1262 (Aroclor 1262)	ND	ug/kg	1050	10	01/05/10 20:05	01/09/10 18:25	37324-23-5	
PCB-1268 (Aroclor 1268)	ND	ug/kg	1050	10	01/05/10 20:05	01/09/10 18:25	11100-14-4	
Tetrachloro-m-xylene (S)	106	%	30-150	10	01/05/10 20:05	01/09/10 18:25	877-09-8	D3
Decachlorobiphenyl (S)	110	%	30-150	10	01/05/10 20:05	01/09/10 18:25	2051-24-3	
Dry Weight	Analytical Method: % Moisture							
Percent Moisture	**5.6**	%	0.10	1		01/04/10 00:00		

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

ANALYTICAL RESULTS

Project: 9M0909245 SPX Watertown
Pace Project No.: 10119823

Sample: Concrete 36 (1-3") **Lab ID: 10119823028** Collected: 12/30/09 15:53 Received: 12/31/09 14:45 Matrix: Solid

Results reported on a "dry-weight" basis

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8082 GCS PCB	Analytical Method: EPA 8082 Preparation Method: EPA 3550							
PCB-1016 (Aroclor 1016)	ND	ug/kg	103	1	01/05/10 20:05	01/09/10 17:21	12674-11-2	
PCB-1221 (Aroclor 1221)	ND	ug/kg	103	1	01/05/10 20:05	01/09/10 17:21	11104-28-2	
PCB-1232 (Aroclor 1232)	ND	ug/kg	103	1	01/05/10 20:05	01/09/10 17:21	11141-16-5	
PCB-1242 (Aroclor 1242)	ND	ug/kg	103	1	01/05/10 20:05	01/09/10 17:21	53469-21-9	
PCB-1248 (Aroclor 1248)	ND	ug/kg	103	1	01/05/10 20:05	01/09/10 17:21	12672-29-6	
PCB-1254 (Aroclor 1254)	ND	ug/kg	103	1	01/05/10 20:05	01/09/10 17:21	11097-69-1	
PCB-1260 (Aroclor 1260)	**2290**	ug/kg	103	1	01/05/10 20:05	01/09/10 17:21	11096-82-5	
PCB-1262 (Aroclor 1262)	ND	ug/kg	103	1	01/05/10 20:05	01/09/10 17:21	37324-23-5	
PCB-1268 (Aroclor 1268)	ND	ug/kg	103	1	01/05/10 20:05	01/09/10 17:21	11100-14-4	
Tetrachloro-m-xylene (S)	104	%	30-150	1	01/05/10 20:05	01/09/10 17:21	877-09-8	
Decachlorobiphenyl (S)	89	%	30-150	1	01/05/10 20:05	01/09/10 17:21	2051-24-3	
Dry Weight	Analytical Method: % Moisture							
Percent Moisture	**3.7**	%	0.10	1		01/04/10 00:00		

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

QUALITY CONTROL DATA

Project: 9M0909245 SPX Watertown
Pace Project No.: 10119823

QC Batch: OEXT/12190 — Analysis Method: EPA 8082
QC Batch Method: EPA 3550 — Analysis Description: 8082 GCS PCB
Associated Lab Samples: 10119823001, 10119823002, 10119823003, 10119823004, 10119823005, 10119823006, 10119823007, 10119823008, 10119823009, 10119823010, 10119823011, 10119823012, 10119823013, 10119823014, 10119823015, 10119823016, 10119823017, 10119823018, 10119823019

METHOD BLANK: 733657 — Matrix: Solid
Associated Lab Samples: 10119823001, 10119823002, 10119823003, 10119823004, 10119823005, 10119823006, 10119823007, 10119823008, 10119823009, 10119823010, 10119823011, 10119823012, 10119823013, 10119823014, 10119823015, 10119823016, 10119823017, 10119823018, 10119823019, 10119823020

Parameter	Units	Blank Result	Reporting Limit	Analyzed	Qualifiers
PCB-1016 (Aroclor 1016)	ug/kg	ND	33.0	01/07/10 16:04	
PCB-1221 (Aroclor 1221)	ug/kg	ND	33.0	01/07/10 16:04	
PCB-1232 (Aroclor 1232)	ug/kg	ND	33.0	01/07/10 16:04	
PCB-1242 (Aroclor 1242)	ug/kg	ND	33.0	01/07/10 16:04	
PCB-1248 (Aroclor 1248)	ug/kg	ND	33.0	01/07/10 16:04	
PCB-1254 (Aroclor 1254)	ug/kg	ND	33.0	01/07/10 16:04	
PCB-1260 (Aroclor 1260)	ug/kg	ND	33.0	01/07/10 16:04	
PCB-1262 (Aroclor 1262)	ug/kg	ND	33.0	01/07/10 16:04	
PCB-1268 (Aroclor 1268)	ug/kg	ND	33.0	01/07/10 16:04	
Decachlorobiphenyl (S)	%	97	30-150	01/07/10 16:04	
Tetrachloro-m-xylene (S)	%	114	30-150	01/07/10 16:04	

LABORATORY CONTROL SAMPLE: 733658

Parameter	Units	Spike Conc.	LCS Result	LCS % Rec	% Rec Limits	Qualifiers
PCB-1016 (Aroclor 1016)	ug/kg	667	708	106	49-150	
PCB-1260 (Aroclor 1260)	ug/kg	667	675	101	42-150	
Decachlorobiphenyl (S)	%			97	30-150	
Tetrachloro-m-xylene (S)	%			109	30-150	

MATRIX SPIKE & MATRIX SPIKE DUPLICATE: 733659 733660

Parameter	Units	10119823019 Result	MS Spike Conc.	MSD Spike Conc.	MS Result	MSD Result	MS % Rec	MSD % Rec	% Rec Limits	RPD	Max RPD	Qual
PCB-1016 (Aroclor 1016)	ug/kg	ND	2040	2040	4350	4260	213	209	38-150	2	30	E,M3
PCB-1260 (Aroclor 1260)	ug/kg	10700	2040	2040	7280	7480	-170	-160	30-150	3	30	E,P6
Decachlorobiphenyl (S)	%						63	66	30-150			
Tetrachloro-m-xylene (S)	%						78	80	30-150			

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

QUALITY CONTROL DATA

Project: 9M0909245 SPX Watertown
Pace Project No.: 10119823

QC Batch: OEXT/12191 Analysis Method: EPA 8082
QC Batch Method: EPA 3550 Analysis Description: 8082 GCS PCB
Associated Lab Samples: 10119823021, 10119823022, 10119823023, 10119823024, 10119823025, 10119823026, 10119823027, 10119823028

METHOD BLANK: 733662 Matrix: Solid
Associated Lab Samples: 10119823021, 10119823022, 10119823023, 10119823024, 10119823025, 10119823026, 10119823027, 10119823028

Parameter	Units	Blank Result	Reporting Limit	Analyzed	Qualifiers
PCB-1016 (Aroclor 1016)	ug/kg	ND	33.0	01/09/10 16:01	
PCB-1221 (Aroclor 1221)	ug/kg	ND	33.0	01/09/10 16:01	
PCB-1232 (Aroclor 1232)	ug/kg	ND	33.0	01/09/10 16:01	
PCB-1242 (Aroclor 1242)	ug/kg	ND	33.0	01/09/10 16:01	
PCB-1248 (Aroclor 1248)	ug/kg	ND	33.0	01/09/10 16:01	
PCB-1254 (Aroclor 1254)	ug/kg	ND	33.0	01/09/10 16:01	
PCB-1260 (Aroclor 1260)	ug/kg	ND	33.0	01/09/10 16:01	
PCB-1262 (Aroclor 1262)	ug/kg	ND	33.0	01/09/10 16:01	
PCB-1268 (Aroclor 1268)	ug/kg	ND	33.0	01/09/10 16:01	
Decachlorobiphenyl (S)	%	99	30-150	01/09/10 16:01	
Tetrachloro-m-xylene (S)	%	105	30-150	01/09/10 16:01	

LABORATORY CONTROL SAMPLE: 733663

Parameter	Units	Spike Conc.	LCS Result	LCS % Rec	% Rec Limits	Qualifiers
PCB-1016 (Aroclor 1016)	ug/kg	667	717	108	49-150	
PCB-1260 (Aroclor 1260)	ug/kg	667	662	99	42-150	
Decachlorobiphenyl (S)	%			98	30-150	
Tetrachloro-m-xylene (S)	%			109	30-150	

MATRIX SPIKE & MATRIX SPIKE DUPLICATE: 733664 733665

Parameter	Units	3020562002 Result	MS Spike Conc.	MSD Spike Conc.	MS Result	MSD Result	MS % Rec	MSD % Rec	% Rec Limits	RPD	Max RPD	Qual
PCB-1016 (Aroclor 1016)	ug/kg	ND	846	846	806	771	95	91	38-150	4	30	
PCB-1260 (Aroclor 1260)	ug/kg	ND	846	846	771	742	91	88	30-150	4	30	
Decachlorobiphenyl (S)	%						84	85	30-150			
Tetrachloro-m-xylene (S)	%						97	95	30-150			

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

QUALITY CONTROL DATA

Project: 9M0909245 SPX Watertown
Pace Project No.: 10119823

QC Batch: MPRP/18837 | Analysis Method: % Moisture
QC Batch Method: % Moisture | Analysis Description: Dry Weight/Percent Moisture
Associated Lab Samples: 10119823001, 10119823002, 10119823003, 10119823004, 10119823005, 10119823006, 10119823007, 10119823008, 10119823009, 10119823010, 10119823011, 10119823012, 10119823013, 10119823014, 10119823015

SAMPLE DUPLICATE: 733532

Parameter	Units	10119763001 Result	Dup Result	RPD	Max RPD	Qualifiers
Percent Moisture	%	17.3	18.3	6	30	

SAMPLE DUPLICATE: 733543

Parameter	Units	10119799007 Result	Dup Result	RPD	Max RPD	Qualifiers
Percent Moisture	%	17.9	17.6	2	30	

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

QUALITY CONTROL DATA

Project: 9M0909245 SPX Watertown
Pace Project No.: 10119823

QC Batch: MPRP/18838 | Analysis Method: % Moisture
QC Batch Method: % Moisture | Analysis Description: Dry Weight/Percent Moisture
Associated Lab Samples: 10119823016, 10119823017, 10119823018, 10119823019, 10119823020, 10119823021, 10119823022, 10119823023, 10119823024, 10119823025, 10119823026, 10119823027, 10119823028

SAMPLE DUPLICATE: 733552

Parameter	Units	10119703005 Result	Dup Result	RPD	Max RPD	Qualifiers
Percent Moisture	%	5.9	6.4	7	30	

SAMPLE DUPLICATE: 733567

Parameter	Units	10119703001 Result	Dup Result	RPD	Max RPD	Qualifiers
Percent Moisture	%	12.0	11.4	5	30	

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

QUALIFIERS

Project: 9M0909245 SPX Watertown
Pace Project No.: 10119823

DEFINITIONS

DF - Dilution Factor, if reported, represents the factor applied to the reported data due to changes in sample preparation, dilution of the sample aliquot, or moisture content.

ND - Not Detected at or above adjusted reporting limit.

J - Estimated concentration above the adjusted method detection limit and below the adjusted reporting limit.

MDL - Adjusted Method Detection Limit.

S - Surrogate

1,2-Diphenylhydrazine (8270 listed analyte) decomposes to Azobenzene.

Consistent with EPA guidelines, unrounded data are displayed and have been used to calculate % recovery and RPD values.

LCS(D) - Laboratory Control Sample (Duplicate)

MS(D) - Matrix Spike (Duplicate)

DUP - Sample Duplicate

RPD - Relative Percent Difference

NC - Not Calculable.

Pace Analytical is NELAP accredited. Contact your Pace PM for the current list of accredited analytes.

U - Indicates the compound was analyzed for, but not detected.

ANALYTE QUALIFIERS

D3	Sample was diluted due to the presence of high levels of non-target analytes or other matrix interference.
D4	Sample was diluted due to the presence of high levels of target analytes.
E	Analyte concentration exceeded the calibration range. The reported result is estimated.
M3	Matrix spike recovery was outside laboratory control limits due to matrix interferences.
P6	Matrix spike recovery was outside laboratory control limits due to a parent sample concentration notably higher than the spike level.
S4	Surrogate recovery not evaluated against control limits due to sample dilution.

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical®
www.pacelabs.com

CHAIN-OF-CUSTODY / Analytical Request Document

The Chain-of-Custody is a LEGAL DOCUMENT. All relevant fields must be completed accurately.

1019823

Page: 1 of 3

1232795

Section A Required Client Information:

Company: Delta
Address: 5910 Rice Creek Pkwy St. Paul, MN 55126
Email To: Kthole@deltaenv.com
Phone: 651 699-5203 Fax:
Requested Due Date/TAT: normal

Section B Required Project Information:

Report To: Karen Thole
Copy To:
Purchase Order No.:
Project Name: SPX Watertown
Project Number: 9M0909245

Section C Invoice Information:

Attention: Karen Thole
Company Name: Delta
Address:
Pace Quote Reference:
Pace Project Manager:
Pace Profile #:

REGULATORY AGENCY

☐ NPDES ☐ GROUND WATER ☐ DRINKING WATER
☐ UST ☐ RCRA ☐ OTHER _____

Site Location STATE: WI

Section D Required Client Information

Matrix Codes (MATRIX / CODE): Drinking Water DW; Water WT; Waste Water WW; Product P; Soil/Solid SL; Oil OL; Wipe WP; Air AR; Tissue TS; Other OT

SAMPLE ID (A-Z, 0-9 / ,-) Sample IDs MUST BE UNIQUE

Requested Analysis Filtered (Y/N)

ITEM #	SAMPLE ID	MATRIX CODE (see valid codes to left)	SAMPLE TYPE (G=GRAB C=COMP)	COLLECTED COMPOSITE START DATE	COLLECTED COMPOSITE START TIME	COLLECTED COMPOSITE END/GRAB DATE (time)	COLLECTED COMPOSITE END/GRAB TIME	SAMPLE TEMP AT COLLECTION	# OF CONTAINERS	Preservatives: Unpreserved	H_2SO_4	HNO_3	HCl	NaOH	$Na_2S_2O_3$	Methanol	Other	Analysis Test (Y/N): PCB 8082	Residual Chlorine (Y/N)	Pace Project No./ Lab I.D.
1	Concrete 23 (0-1")	SL	G	12/30/09		1044			2	X								X		C01
2	Concrete 23 (1-3")	SL	G			1101			2	X								X		C02
3	Concrete 24 (0-1")	SL	G			1116			2	X								X		C03
4	Concrete 24 (1-3")	SL	G			1132			2	X								X		C04
5	Concrete 25 (0-1")	SL	G			1248			2	X								X		C05
6	Concrete 25 (1-3")	SL	G			1258			2	X								X		C06
7	Concrete 26 (0-1")	SL	G			1310			2	X								X		C07
8	Concrete 26 (1-3")	SL	G			1318			2	X								X		C08
9	Concrete 27 (0-1")	SL	G			1334			2	X								X		C09
10	Concrete 27 (1-3")	SL	G			1343			2	X								X		C10
11	Concrete 28 (0-1")	SL	G			1350			2	X								X		C11
12	Concrete 28 (1-3")	SL	G			1358			2	X								X		C12

ADDITIONAL COMMENTS	RELINQUISHED BY / AFFILIATION	DATE	TIME	ACCEPTED BY / AFFILIATION	DATE	TIME	SAMPLE CONDITIONS: Temp in °C	Received on Ice (Y/N)	Custody Sealed Cooler (Y/N)	Samples Intact (Y/N)
	Karen Thole / Delta	12/31/09	2:45	AH / Pace	12/31/09	1445	1.4	Y	N	Y

ORIGINAL

SAMPLER NAME AND SIGNATURE

PRINT Name of SAMPLER: Karen Thole

SIGNATURE of SAMPLER: Karen Thole DATE Signed (MM/DD/YY): 12/30/09

*Important Note: By signing this form you are accepting Pace's NET 30 day payment terms and agreeing to late charges of 1.5% per month for any invoices not paid within 30 days.

F-ALL-Q-020rev.07, 15-May-2007

Pace Analytical®
www.pacelabs.com

CHAIN-OF-CUSTODY / Analytical Request Document

The Chain-of-Custody is a LEGAL DOCUMENT. All relevant fields must be completed accurately.

10119823

Page: 2 of 3

1232796

Section A Required Client Information:	Section B Required Project Information:	Section C Invoice Information:
Company: Delta	Report To: Karen Thole	Attention: Karen Thole
Address: 5910 Rice Creek Pkwy St. Paul, MN 55126	Copy To:	Company Name: Delta
		Address:
Email To: Kthole@deltaenv.com	Purchase Order No.:	Pace Quote Reference:
Phone: 651 697-5203 Fax:	Project Name: SPX Watertown	Pace Project Manager:
Requested Due Date/TAT: normal	Project Number: 9M0909245	Pace Profile #:

REGULATORY AGENCY

☐ NPDES ☐ GROUND WATER ☐ DRINKING WATER
☐ UST ☐ RCRA ☐ OTHER _____

Site Location STATE: WI

Section D Required Client Information

Matrix Codes MATRIX / CODE: Drinking Water DW, Water WT, Waste Water WW, Product P, Soil/Solid SL, Oil OL, Wipe WP, Air AR, Tissue TS, Other OT

SAMPLE ID (A-Z, 0-9 / ,-) Sample IDs MUST BE UNIQUE

Requested Analysis Filtered (Y/N)

ITEM #	SAMPLE ID	MATRIX CODE (see valid codes to left)	SAMPLE TYPE (G=GRAB C=COMP)	COLLECTED COMPOSITE START DATE	COLLECTED COMPOSITE START ~~TIME~~	COLLECTED COMPOSITE END/GRAB ~~DATE~~ time	COLLECTED COMPOSITE END/GRAB TIME	SAMPLE TEMP AT COLLECTION	# OF CONTAINERS	Unpreserved	H_2SO_4	HNO_3	HCl	NaOH	$Na_2S_2O_3$	Methanol	Other	Analysis Test (Y/N)	EPA 8082	Residual Chlorine (Y/N)	Pace Project No./ Lab I.D.
1	Concrete 29 (0-1")	SL	G	12/30/09		1411			2	X									X		013
2	Concrete 29 (1-3")	SL	G			1422			2	X									X		014
3	Concrete 30 (0-1")	SL	G			1446			2	X									X		015
4	Concrete 30 (1-3")	SL	G			1500			2	X									X		016
5	Concrete 31 (0-1")	SL	G			1619			2	X									X		017
6	Concrete 31 (1-3")	SL	G			1647			2	X									X		018
7	Concrete 32 (0-1")	SL	G			1654			2	X									X		019
8	Concrete 32 (1-3")	SL	G			1704			2	X									X		020
9	Concrete 33 (0-1")	SL	G			1714			2	X									X		021
10	Concrete 33 (1-3")	SL	G			1723			2	X									X		022
11	Concrete 34 (0-1")	SL	G			1738			2	X									X		023
12	Concrete 34 (1-3")	SL	G			1749			2	X									X		024

ADDITIONAL COMMENTS	RELINQUISHED BY / AFFILIATION	DATE	TIME	ACCEPTED BY / AFFILIATION	DATE	TIME	SAMPLE CONDITIONS			
Sample 32 has extra for lab QAQC (0-1")	Karen Thole/Delta	12/31/09	2:45	[signature] / PAL	12/31/09	1445	14	Y	N	Y

ORIGINAL

SAMPLER NAME AND SIGNATURE

PRINT Name of SAMPLER: Karen Thole

SIGNATURE of SAMPLER: [signature] DATE Signed (MM/DD/YY): 12/30/09

Temp in °C | Received on Ice (Y/N) | Custody Sealed Cooler (Y/N) | Samples Intact (Y/N)

*Important Note: By signing this form you are accepting Pace's NET 30 day payment terms and agreeing to late charges of 1.5% per month for any invoices not paid within 30 days.

Pace Analytical®
www.pacelabs.com

CHAIN-OF-CUSTODY / Analytical Request Document

The Chain-of-Custody is a LEGAL DOCUMENT. All relevant fields must be completed accurately.

1d19823

Page: 3 of 3

1232797

Section A Required Client Information:

Company: Delta
Address: 5910 Rice Creek Pkwy, St. Paul, MN 55126
Email To: kthole@deltaenv.com
Phone: 694-5203 Fax:
Requested Due Date/TAT:

Section B Required Project Information:

Report To: Karen Thole
Copy To:
Purchase Order No.:
Project Name: SPX Watertown
Project Number: 9M0909245

Section C Invoice Information:

Attention: Karen Thole
Company Name: Delta
Address:
Pace Quote Reference:
Pace Project Manager:
Pace Profile #:

REGULATORY AGENCY

☐ NPDES ☐ GROUND WATER ☐ DRINKING WATER
☐ UST ☐ RCRA ☐ OTHER _____

Site Location STATE: _____

Section D Required Client Information

SAMPLE ID (A-Z, 0-9 / ,-) Sample IDs MUST BE UNIQUE

Matrix Codes MATRIX / CODE: Drinking Water DW; Water WT; Waste Water WW; Product P; Soil/Solid SL; Oil OL; Wipe WP; Air AR; Tissue TS; Other OT

Requested Analysis Filtered (Y/N): Analysis Test: EPA 8082

ITEM #	SAMPLE ID	MATRIX CODE (see valid codes to left)	SAMPLE TYPE (G=GRAB C=COMP)	COLLECTED Composite Start DATE	COLLECTED Composite Start TIME	COLLECTED Composite End/Grab DATE	COLLECTED Composite End/Grab TIME	SAMPLE TEMP AT COLLECTION	# OF CONTAINERS	Unpreserved	H_2SO_4	HNO_3	HCl	NaOH	$Na_2S_2O_3$	Methanol	Other	EPA 8082	Residual Chlorine (Y/N)	Pace Project No./ Lab I.D.
1	Concrete 35 (0-1")	SL	G	12/30/09		1808			2	X								X		025
2	Concrete 35 (1-3")	SL	G			1820			2	X								X		026
3	Concrete 36 (0-1")	SL	G			1541			2	X								X		027
4	Concrete 36 (1-3")	SL	G			1553			2	X								X		028
5	~~Concrete 37 (0-1")~~																			
6	~~Concrete 37 (1-3")~~																			
7																				
8																				
9																				
10																				
11																				
12																				

ADDITIONAL COMMENTS	RELINQUISHED BY / AFFILIATION	DATE	TIME	ACCEPTED BY / AFFILIATION	DATE	TIME	SAMPLE CONDITIONS			
	Karen Thole / Delta	12/31/09	2:45	AH / Pace	12/31/09	1445	1.4	Y	N	Y

ORIGINAL

SAMPLER NAME AND SIGNATURE

PRINT Name of SAMPLER: Karen Thole

SIGNATURE of SAMPLER: Karen Thole

DATE Signed (MM/DD/YY): 12/30/09

Temp in °C | Received on Ice (Y/N) | Custody Sealed Cooler (Y/N) | Samples Intact (Y/N)

*Important Note: By signing this form you are accepting Pace's NET 30 day payment terms and agreeing to late charges of 1.5% per month for any invoices not paid within 30 days.

Sample Condition Upon Receipt

Pace Analytical

Client Name: Delta **Project #** 1019823

Courier: ☐ Fed Ex ☐ UPS ☐ USPS ☑ Client ☐ Commercial ☐ Pace Other _____

Tracking #: _____

Optional
Proj. Due Date:
Proj. Name:

Custody Seal on Cooler/Box Present: ☐ yes ☑ no **Seals intact:** ☐ yes ☐ no

Packing Material: ☐ Bubble Wrap ☑ Bubble Bags ☐ None ☐ Other _____ Temp Blank: Yes ✓ No _____

Thermometer Used 80344042 or 179425 **Type of Ice:** (Wet) Blue None ☐ Samples on ice, cooling process has begun

Cooler Temperature 1.4 **Biological Tissue is Frozen:** Yes No

Temp should be above freezing to 6°C

Date and initials of person examining contents: 12/31/09

Comments:

Chain of Custody Present:	☑Yes ☐No ☐N/A	1.
Chain of Custody Filled Out:	☑Yes ☐No ☐N/A	2.
Chain of Custody Relinquished:	☑Yes ☐No ☐N/A	3.
Sampler Name & Signature on COC:	☑Yes ☐No ☐N/A	4.
Samples Arrived within Hold Time:	☑Yes ☐No ☐N/A	5.
Short Hold Time Analysis (<72hr):	☐Yes ☐No ☑N/A	6.
Rush Turn Around Time Requested:	☐Yes ☑No ☐N/A	7.
Sufficient Volume:	☑Yes ☐No ☐N/A	8.
Correct Containers Used:	☑Yes ☐No ☐N/A	9.
-Pace Containers Used:	☑Yes ☐No ☐N/A	
Containers Intact:	☑Yes ☐No ☐N/A	10.
Filtered volume received for Dissolved tests	☐Yes ☐No ☑N/A	11.
Sample Labels match COC:	☑Yes ☐No ☐N/A	12.
-Includes date/time/ID/Analysis Matrix: SI		
All containers needing acid/base preservation have been checked. Noncompliance are noted in 13.	☐Yes ☐No ☑N/A	13. ☐ HNO3 ☐ H2SO4 ☐ NaOH ☐ HCl Samp #
All containers needing preservation are found to be in compliance with EPA recommendation.	☐Yes ☐No ☑N/A	
Exceptions: VOA,Coliform, TOC, Oil and Grease, WI-DRO (water)	☐Yes ☑No	Initial when completed / Lot # of added preservative
Samples checked for dechlorination:	☐Yes ☐No ☑N/A	14.
Headspace in VOA Vials (>6mm):	☐Yes ☐No ☑N/A	15.
Trip Blank Present:	☐Yes ☐No ☑N/A	16.
Trip Blank Custody Seals Present	☐Yes ☐No ☑N/A	
Pace Trip Blank Lot # (if purchased): _____		

Client Notification/ Resolution: Field Data Required? Y / N

Person Contacted: _____ Date/Time: _____

Comments/ Resolution: _____

Project Manager Review: [signature] **Date:** 1/4/10

Note: Whenever there is a discrepancy affecting North Carolina compliance samples, a copy of this form will be sent to the North Carolina DENR.

F-L213Rev.00, 05Aug2009

Pace Analytical Services, Inc.
1700 Elm Street SE, Suite 200, Minneapolis, MN 55414

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

February 03, 2010

Ms. Karen Thole
Delta Consultants
5910 Rice Creek Parkway
Saint Paul, MN 55126

RE: Project: 9M0909245 SPX Watertown
Pace Project No.: 10121186

Dear Ms. Thole:
Enclosed are the analytical results for sample(s) received by the laboratory on January 26, 2010. The results relate only to the samples included in this report. Results reported herein conform to the most current NELAC standards, where applicable, unless otherwise narrated in the body of the report.

If you have any questions concerning this report, please feel free to contact me.

Sincerely,

Carol Davy for
Carolynne Trout
carolynne.trout@pacelabs.com
Project Manager

Enclosures

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

CERTIFICATIONS

Project: 9M0909245 SPX Watertown
Pace Project No.: 10121186

Minnesota Certification IDs

Montana Certification #: MT CERT0092
New Jersey Certification #: MN-002
Michigan DEQ Certification #: 9909
Maine Certification #: 2007029
Louisiana Certification #: LA080009
Louisiana Certification #: 03086
Kansas Certification #: E-10167
Iowa Certification #: 368
Illinois Certification #: 200011
Florida/NELAP Certification #: E87605
California Certification #: 01155CA
Arizona Certification #: AZ-0014
Alaska Certification #: UST-078
1700 Elm Street SE, Suite 200 Minneapolis, MN 55414
Wisconsin Certification #: 999407970
Washington Certification #: C754
Tennessee Certification #: 02818
Pennsylvania Certification #: 68-00563
Oregon Certification #: MN200001
North Dakota Certification #: R-036
North Carolina Certification #: 530
New York Certification #: 11647
Minnesota Certification #: 027-053-137

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

SAMPLE SUMMARY

Project: 9M0909245 SPX Watertown
Pace Project No.: 10121186

Lab ID	Sample ID	Matrix	Date Collected	Date Received
10121186001	**Concrete 37 (0-1")**	Solid	01/25/10 11:42	01/26/10 09:35
10121186002	**Concrete 37 (1-3")**	Solid	01/25/10 11:55	01/26/10 09:35
10121186003	**Concrete 38 (0-1")**	Solid	01/25/10 12:07	01/26/10 09:35
10121186004	**Concrete 38 (1-3")**	Solid	01/25/10 12:17	01/26/10 09:35
10121186005	**Concrete 39 (0-1")**	Solid	01/25/10 12:30	01/26/10 09:35
10121186006	**Concrete 39 (1-3")**	Solid	01/25/10 12:40	01/26/10 09:35
10121186007	**Concrete 40 (0-1")**	Solid	01/25/10 12:49	01/26/10 09:35
10121186008	**Concrete 40 (1-3")**	Solid	01/25/10 13:00	01/26/10 09:35
10121186009	**Concrete 41 (0-1")**	Solid	01/25/10 13:32	01/26/10 09:35
10121186010	**Concrete 41 (1-3")**	Solid	01/25/10 13:45	01/26/10 09:35
10121186011	**Concrete 42 (0-1")**	Solid	01/25/10 16:08	01/26/10 09:35
10121186012	**Concrete 42 (1-3")**	Solid	01/25/10 16:18	01/26/10 09:35
10121186013	**Concrete 43 (0-1")**	Solid	01/25/10 16:39	01/26/10 09:35
10121186014	**Concrete 43 (1-3")**	Solid	01/25/10 16:54	01/26/10 09:35
10121186015	**Concrete 44 (0-1")**	Solid	01/25/10 17:04	01/26/10 09:35
10121186016	**Concrete 44 (1-3")**	Solid	01/25/10 17:13	01/26/10 09:35
10121186017	**Concrete 71 (0-1")**	Solid	01/25/10 11:05	01/26/10 09:35
10121186018	**Concrete 71 (1-3")**	Solid	01/25/10 11:28	01/26/10 09:35
10121186019	**Concrete 72 (0-1")**	Solid	01/25/10 13:55	01/26/10 09:35
10121186020	**Concrete 72 (1-3")**	Solid	01/25/10 14:08	01/26/10 09:35

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

SAMPLE ANALYTE COUNT

Project: 9M0909245 SPX Watertown
Pace Project No.: 10121186

Lab ID	Sample ID	Method	Analysts	Analytes Reported
10121186001	**Concrete 37 (0-1")**	EPA 8082	KL1	11
		% Moisture	JDL	1
10121186002	**Concrete 37 (1-3")**	EPA 8082	KL1	11
		% Moisture	JDL	1
10121186003	**Concrete 38 (0-1")**	EPA 8082	KL1	11
		% Moisture	JDL	1
10121186004	**Concrete 38 (1-3")**	EPA 8082	KL1	11
		% Moisture	JDL	1
10121186005	**Concrete 39 (0-1")**	EPA 8082	KL1	11
		% Moisture	JDL	1
10121186006	**Concrete 39 (1-3")**	EPA 8082	KL1	11
		% Moisture	JDL	1
10121186007	**Concrete 40 (0-1")**	EPA 8082	KL1	11
		% Moisture	JDL	1
10121186008	**Concrete 40 (1-3")**	EPA 8082	KL1	11
		% Moisture	JDL	1
10121186009	**Concrete 41 (0-1")**	EPA 8082	KL1	11
		% Moisture	JDL	1
10121186010	**Concrete 41 (1-3")**	EPA 8082	KL1	11
		% Moisture	JDL	1
10121186011	**Concrete 42 (0-1")**	EPA 8082	KL1	11
		% Moisture	JDL	1
10121186012	**Concrete 42 (1-3")**	EPA 8082	KL1	11
		% Moisture	JDL	1
10121186013	**Concrete 43 (0-1")**	EPA 8082	KL1	11
		% Moisture	JDL	1
10121186014	**Concrete 43 (1-3")**	EPA 8082	KL1	11
		% Moisture	JDL	1
10121186015	**Concrete 44 (0-1")**	EPA 8082	KL1	11
		% Moisture	JDL	1
10121186016	**Concrete 44 (1-3")**	EPA 8082	KL1	11
		% Moisture	JDL	1
10121186017	**Concrete 71 (0-1")**	EPA 8082	KL1	11
		% Moisture	JDL	1
10121186018	**Concrete 71 (1-3")**	EPA 8082	KL1	11
		% Moisture	JDL	1
10121186019	**Concrete 72 (0-1")**	EPA 8082	KL1	11

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

SAMPLE ANALYTE COUNT

Project: 9M0909245 SPX Watertown
Pace Project No.: 10121186

Lab ID	Sample ID	Method	Analysts	Analytes Reported
		% Moisture	JDL	1
10121186020	**Concrete 72 (1-3")**	EPA 8082	KL1	11
		% Moisture	JDL	1

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

ANALYTICAL RESULTS

Project: 9M0909245 SPX Watertown
Pace Project No.: 10121186

Sample: Concrete 37 (0-1") **Lab ID: 10121186001** Collected: 01/25/10 11:42 Received: 01/26/10 09:35 Matrix: Solid

Results reported on a "dry-weight" basis

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8082 GCS PCB	Analytical Method: EPA 8082 Preparation Method: EPA 3550							
PCB-1016 (Aroclor 1016)	ND	ug/kg	102	1	01/27/10 13:23	02/02/10 13:41	12674-11-2	
PCB-1221 (Aroclor 1221)	ND	ug/kg	102	1	01/27/10 13:23	02/02/10 13:41	11104-28-2	
PCB-1232 (Aroclor 1232)	ND	ug/kg	102	1	01/27/10 13:23	02/02/10 13:41	11141-16-5	
PCB-1242 (Aroclor 1242)	ND	ug/kg	102	1	01/27/10 13:23	02/02/10 13:41	53469-21-9	
PCB-1248 (Aroclor 1248)	ND	ug/kg	102	1	01/27/10 13:23	02/02/10 13:41	12672-29-6	
PCB-1254 (Aroclor 1254)	ND	ug/kg	102	1	01/27/10 13:23	02/02/10 13:41	11097-69-1	
PCB-1260 (Aroclor 1260)	ND	ug/kg	102	1	01/27/10 13:23	02/02/10 13:41	11096-82-5	
PCB-1262 (Aroclor 1262)	ND	ug/kg	102	1	01/27/10 13:23	02/02/10 13:41	37324-23-5	
PCB-1268 (Aroclor 1268)	ND	ug/kg	102	1	01/27/10 13:23	02/02/10 13:41	11100-14-4	
Tetrachloro-m-xylene (S)	113	%	30-150	1	01/27/10 13:23	02/02/10 13:41	877-09-8	
Decachlorobiphenyl (S)	102	%	30-150	1	01/27/10 13:23	02/02/10 13:41	2051-24-3	
Dry Weight	Analytical Method: % Moisture							
Percent Moisture	**2.9**	%	0.10	1		01/27/10 00:00		

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

ANALYTICAL RESULTS

Project: 9M0909245 SPX Watertown
Pace Project No.: 10121186

Sample: Concrete 37 (1-3") **Lab ID: 10121186002** Collected: 01/25/10 11:55 Received: 01/26/10 09:35 Matrix: Solid

Results reported on a "dry-weight" basis

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8082 GCS PCB	Analytical Method: EPA 8082 Preparation Method: EPA 3550							
PCB-1016 (Aroclor 1016)	ND	ug/kg	102	1	01/27/10 13:23	02/01/10 16:55	12674-11-2	
PCB-1221 (Aroclor 1221)	ND	ug/kg	102	1	01/27/10 13:23	02/01/10 16:55	11104-28-2	
PCB-1232 (Aroclor 1232)	ND	ug/kg	102	1	01/27/10 13:23	02/01/10 16:55	11141-16-5	
PCB-1242 (Aroclor 1242)	ND	ug/kg	102	1	01/27/10 13:23	02/01/10 16:55	53469-21-9	
PCB-1248 (Aroclor 1248)	ND	ug/kg	102	1	01/27/10 13:23	02/01/10 16:55	12672-29-6	
PCB-1254 (Aroclor 1254)	ND	ug/kg	102	1	01/27/10 13:23	02/01/10 16:55	11097-69-1	
PCB-1260 (Aroclor 1260)	ND	ug/kg	102	1	01/27/10 13:23	02/01/10 16:55	11096-82-5	
PCB-1262 (Aroclor 1262)	ND	ug/kg	102	1	01/27/10 13:23	02/01/10 16:55	37324-23-5	
PCB-1268 (Aroclor 1268)	ND	ug/kg	102	1	01/27/10 13:23	02/01/10 16:55	11100-14-4	
Tetrachloro-m-xylene (S)	106	%	30-150	1	01/27/10 13:23	02/01/10 16:55	877-09-8	
Decachlorobiphenyl (S)	96	%	30-150	1	01/27/10 13:23	02/01/10 16:55	2051-24-3	
Dry Weight	Analytical Method: % Moisture							
Percent Moisture	**3.2**	%	0.10	1		01/27/10 00:00		

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

ANALYTICAL RESULTS

Project: 9M0909245 SPX Watertown
Pace Project No.: 10121186

Sample: Concrete 38 (0-1") **Lab ID: 10121186003** Collected: 01/25/10 12:07 Received: 01/26/10 09:35 Matrix: Solid

Results reported on a "dry-weight" basis

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8082 GCS PCB	Analytical Method: EPA 8082 Preparation Method: EPA 3550							
PCB-1016 (Aroclor 1016)	ND	ug/kg	103	1	01/27/10 13:23	02/02/10 13:56	12674-11-2	
PCB-1221 (Aroclor 1221)	ND	ug/kg	103	1	01/27/10 13:23	02/02/10 13:56	11104-28-2	
PCB-1232 (Aroclor 1232)	ND	ug/kg	103	1	01/27/10 13:23	02/02/10 13:56	11141-16-5	
PCB-1242 (Aroclor 1242)	ND	ug/kg	103	1	01/27/10 13:23	02/02/10 13:56	53469-21-9	
PCB-1248 (Aroclor 1248)	ND	ug/kg	103	1	01/27/10 13:23	02/02/10 13:56	12672-29-6	
PCB-1254 (Aroclor 1254)	ND	ug/kg	103	1	01/27/10 13:23	02/02/10 13:56	11097-69-1	
PCB-1260 (Aroclor 1260)	ND	ug/kg	103	1	01/27/10 13:23	02/02/10 13:56	11096-82-5	
PCB-1262 (Aroclor 1262)	ND	ug/kg	103	1	01/27/10 13:23	02/02/10 13:56	37324-23-5	
PCB-1268 (Aroclor 1268)	ND	ug/kg	103	1	01/27/10 13:23	02/02/10 13:56	11100-14-4	
Tetrachloro-m-xylene (S)	108	%	30-150	1	01/27/10 13:23	02/02/10 13:56	877-09-8	
Decachlorobiphenyl (S)	90	%	30-150	1	01/27/10 13:23	02/02/10 13:56	2051-24-3	
Dry Weight	Analytical Method: % Moisture							
Percent Moisture	**4.3**	%	0.10	1		01/27/10 00:00		

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

ANALYTICAL RESULTS

Project: 9M0909245 SPX Watertown
Pace Project No.: 10121186

Sample: Concrete 38 (1-3") **Lab ID: 10121186004** Collected: 01/25/10 12:17 Received: 01/26/10 09:35 Matrix: Solid

Results reported on a "dry-weight" basis

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8082 GCS PCB	Analytical Method: EPA 8082 Preparation Method: EPA 3550							
PCB-1016 (Aroclor 1016)	ND	ug/kg	104	1	01/27/10 13:23	02/01/10 17:11	12674-11-2	
PCB-1221 (Aroclor 1221)	ND	ug/kg	104	1	01/27/10 13:23	02/01/10 17:11	11104-28-2	
PCB-1232 (Aroclor 1232)	ND	ug/kg	104	1	01/27/10 13:23	02/01/10 17:11	11141-16-5	
PCB-1242 (Aroclor 1242)	ND	ug/kg	104	1	01/27/10 13:23	02/01/10 17:11	53469-21-9	
PCB-1248 (Aroclor 1248)	ND	ug/kg	104	1	01/27/10 13:23	02/01/10 17:11	12672-29-6	
PCB-1254 (Aroclor 1254)	ND	ug/kg	104	1	01/27/10 13:23	02/01/10 17:11	11097-69-1	
PCB-1260 (Aroclor 1260)	ND	ug/kg	104	1	01/27/10 13:23	02/01/10 17:11	11096-82-5	
PCB-1262 (Aroclor 1262)	ND	ug/kg	104	1	01/27/10 13:23	02/01/10 17:11	37324-23-5	
PCB-1268 (Aroclor 1268)	ND	ug/kg	104	1	01/27/10 13:23	02/01/10 17:11	11100-14-4	
Tetrachloro-m-xylene (S)	112	%	30-150	1	01/27/10 13:23	02/01/10 17:11	877-09-8	
Decachlorobiphenyl (S)	99	%	30-150	1	01/27/10 13:23	02/01/10 17:11	2051-24-3	
Dry Weight	Analytical Method: % Moisture							
Percent Moisture	**5.0**	%	0.10	1		01/27/10 00:00		

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

ANALYTICAL RESULTS

Project: 9M0909245 SPX Watertown
Pace Project No.: 10121186

Sample: Concrete 39 (0-1") **Lab ID: 10121186005** Collected: 01/25/10 12:30 Received: 01/26/10 09:35 Matrix: Solid

Results reported on a "dry-weight" basis

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8082 GCS PCB	Analytical Method: EPA 8082 Preparation Method: EPA 3550							
PCB-1016 (Aroclor 1016)	ND	ug/kg	103	1	01/27/10 13:23	02/02/10 14:29	12674-11-2	
PCB-1221 (Aroclor 1221)	ND	ug/kg	103	1	01/27/10 13:23	02/02/10 14:29	11104-28-2	
PCB-1232 (Aroclor 1232)	ND	ug/kg	103	1	01/27/10 13:23	02/02/10 14:29	11141-16-5	
PCB-1242 (Aroclor 1242)	ND	ug/kg	103	1	01/27/10 13:23	02/02/10 14:29	53469-21-9	
PCB-1248 (Aroclor 1248)	**298**	ug/kg	103	1	01/27/10 13:23	02/02/10 14:29	12672-29-6	
PCB-1254 (Aroclor 1254)	ND	ug/kg	103	1	01/27/10 13:23	02/02/10 14:29	11097-69-1	
PCB-1260 (Aroclor 1260)	**1790**	ug/kg	103	1	01/27/10 13:23	02/02/10 14:29	11096-82-5	
PCB-1262 (Aroclor 1262)	ND	ug/kg	103	1	01/27/10 13:23	02/02/10 14:29	37324-23-5	
PCB-1268 (Aroclor 1268)	ND	ug/kg	103	1	01/27/10 13:23	02/02/10 14:29	11100-14-4	
Tetrachloro-m-xylene (S)	114	%	30-150	1	01/27/10 13:23	02/02/10 14:29	877-09-8	
Decachlorobiphenyl (S)	89	%	30-150	1	01/27/10 13:23	02/02/10 14:29	2051-24-3	
Dry Weight	Analytical Method: % Moisture							
Percent Moisture	**4.0**	%	0.10	1		01/27/10 00:00		

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

ANALYTICAL RESULTS

Project: 9M0909245 SPX Watertown
Pace Project No.: 10121186

Sample: Concrete 39 (1-3") **Lab ID: 10121186006** Collected: 01/25/10 12:40 Received: 01/26/10 09:35 Matrix: Solid

Results reported on a "dry-weight" basis

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8082 GCS PCB	Analytical Method: EPA 8082 Preparation Method: EPA 3550							
PCB-1016 (Aroclor 1016)	ND	ug/kg	104	1	01/27/10 13:23	02/01/10 17:27	12674-11-2	
PCB-1221 (Aroclor 1221)	ND	ug/kg	104	1	01/27/10 13:23	02/01/10 17:27	11104-28-2	
PCB-1232 (Aroclor 1232)	ND	ug/kg	104	1	01/27/10 13:23	02/01/10 17:27	11141-16-5	
PCB-1242 (Aroclor 1242)	ND	ug/kg	104	1	01/27/10 13:23	02/01/10 17:27	53469-21-9	
PCB-1248 (Aroclor 1248)	ND	ug/kg	104	1	01/27/10 13:23	02/01/10 17:27	12672-29-6	
PCB-1254 (Aroclor 1254)	ND	ug/kg	104	1	01/27/10 13:23	02/01/10 17:27	11097-69-1	
PCB-1260 (Aroclor 1260)	ND	ug/kg	104	1	01/27/10 13:23	02/01/10 17:27	11096-82-5	
PCB-1262 (Aroclor 1262)	ND	ug/kg	104	1	01/27/10 13:23	02/01/10 17:27	37324-23-5	
PCB-1268 (Aroclor 1268)	ND	ug/kg	104	1	01/27/10 13:23	02/01/10 17:27	11100-14-4	
Tetrachloro-m-xylene (S)	118	%	30-150	1	01/27/10 13:23	02/01/10 17:27	877-09-8	
Decachlorobiphenyl (S)	106	%	30-150	1	01/27/10 13:23	02/01/10 17:27	2051-24-3	
Dry Weight	Analytical Method: % Moisture							
Percent Moisture	**4.7**	%	0.10	1		01/27/10 00:00		

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

ANALYTICAL RESULTS

Project: 9M0909245 SPX Watertown
Pace Project No.: 10121186

Sample: Concrete 40 (0-1") **Lab ID: 10121186007** Collected: 01/25/10 12:49 Received: 01/26/10 09:35 Matrix: Solid

Results reported on a "dry-weight" basis

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8082 GCS PCB	Analytical Method: EPA 8082 Preparation Method: EPA 3550							
PCB-1016 (Aroclor 1016)	ND	ug/kg	104	1	01/27/10 13:23	02/02/10 14:12	12674-11-2	
PCB-1221 (Aroclor 1221)	ND	ug/kg	104	1	01/27/10 13:23	02/02/10 14:12	11104-28-2	
PCB-1232 (Aroclor 1232)	ND	ug/kg	104	1	01/27/10 13:23	02/02/10 14:12	11141-16-5	
PCB-1242 (Aroclor 1242)	ND	ug/kg	104	1	01/27/10 13:23	02/02/10 14:12	53469-21-9	
PCB-1248 (Aroclor 1248)	ND	ug/kg	104	1	01/27/10 13:23	02/02/10 14:12	12672-29-6	
PCB-1254 (Aroclor 1254)	ND	ug/kg	104	1	01/27/10 13:23	02/02/10 14:12	11097-69-1	
PCB-1260 (Aroclor 1260)	**1180**	ug/kg	104	1	01/27/10 13:23	02/02/10 14:12	11096-82-5	
PCB-1262 (Aroclor 1262)	ND	ug/kg	104	1	01/27/10 13:23	02/02/10 14:12	37324-23-5	
PCB-1268 (Aroclor 1268)	ND	ug/kg	104	1	01/27/10 13:23	02/02/10 14:12	11100-14-4	
Tetrachloro-m-xylene (S)	114	%	30-150	1	01/27/10 13:23	02/02/10 14:12	877-09-8	
Decachlorobiphenyl (S)	100	%	30-150	1	01/27/10 13:23	02/02/10 14:12	2051-24-3	
Dry Weight	Analytical Method: % Moisture							
Percent Moisture	**5.1**	%	0.10	1		01/27/10 00:00		

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

ANALYTICAL RESULTS

Project: 9M0909245 SPX Watertown
Pace Project No.: 10121186

Sample: Concrete 40 (1-3") **Lab ID: 10121186008** Collected: 01/25/10 13:00 Received: 01/26/10 09:35 Matrix: Solid

Results reported on a "dry-weight" basis

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8082 GCS PCB	Analytical Method: EPA 8082 Preparation Method: EPA 3550							
PCB-1016 (Aroclor 1016)	ND	ug/kg	103	1	01/27/10 13:23	02/01/10 17:43	12674-11-2	
PCB-1221 (Aroclor 1221)	ND	ug/kg	103	1	01/27/10 13:23	02/01/10 17:43	11104-28-2	
PCB-1232 (Aroclor 1232)	ND	ug/kg	103	1	01/27/10 13:23	02/01/10 17:43	11141-16-5	
PCB-1242 (Aroclor 1242)	ND	ug/kg	103	1	01/27/10 13:23	02/01/10 17:43	53469-21-9	
PCB-1248 (Aroclor 1248)	ND	ug/kg	103	1	01/27/10 13:23	02/01/10 17:43	12672-29-6	
PCB-1254 (Aroclor 1254)	ND	ug/kg	103	1	01/27/10 13:23	02/01/10 17:43	11097-69-1	
PCB-1260 (Aroclor 1260)	ND	ug/kg	103	1	01/27/10 13:23	02/01/10 17:43	11096-82-5	
PCB-1262 (Aroclor 1262)	ND	ug/kg	103	1	01/27/10 13:23	02/01/10 17:43	37324-23-5	
PCB-1268 (Aroclor 1268)	ND	ug/kg	103	1	01/27/10 13:23	02/01/10 17:43	11100-14-4	
Tetrachloro-m-xylene (S)	113	%	30-150	1	01/27/10 13:23	02/01/10 17:43	877-09-8	
Decachlorobiphenyl (S)	101	%	30-150	1	01/27/10 13:23	02/01/10 17:43	2051-24-3	
Dry Weight	Analytical Method: % Moisture							
Percent Moisture	**4.0**	%	0.10	1		01/27/10 00:00		

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

ANALYTICAL RESULTS

Project: 9M0909245 SPX Watertown
Pace Project No.: 10121186

Sample: Concrete 41 (0-1") **Lab ID: 10121186009** Collected: 01/25/10 13:32 Received: 01/26/10 09:35 Matrix: Solid

Results reported on a "dry-weight" basis

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8082 GCS PCB	Analytical Method: EPA 8082 Preparation Method: EPA 3550							
PCB-1016 (Aroclor 1016)	ND	ug/kg	105	1	01/27/10 13:23	02/02/10 15:16	12674-11-2	
PCB-1221 (Aroclor 1221)	ND	ug/kg	105	1	01/27/10 13:23	02/02/10 15:16	11104-28-2	
PCB-1232 (Aroclor 1232)	ND	ug/kg	105	1	01/27/10 13:23	02/02/10 15:16	11141-16-5	
PCB-1242 (Aroclor 1242)	ND	ug/kg	105	1	01/27/10 13:23	02/02/10 15:16	53469-21-9	
PCB-1248 (Aroclor 1248)	ND	ug/kg	105	1	01/27/10 13:23	02/02/10 15:16	12672-29-6	
PCB-1254 (Aroclor 1254)	ND	ug/kg	105	1	01/27/10 13:23	02/02/10 15:16	11097-69-1	
PCB-1260 (Aroclor 1260)	**2570**	ug/kg	105	1	01/27/10 13:23	02/02/10 15:16	11096-82-5	
PCB-1262 (Aroclor 1262)	ND	ug/kg	105	1	01/27/10 13:23	02/02/10 15:16	37324-23-5	
PCB-1268 (Aroclor 1268)	ND	ug/kg	105	1	01/27/10 13:23	02/02/10 15:16	11100-14-4	
Tetrachloro-m-xylene (S)	110	%	30-150	1	01/27/10 13:23	02/02/10 15:16	877-09-8	
Decachlorobiphenyl (S)	87	%	30-150	1	01/27/10 13:23	02/02/10 15:16	2051-24-3	
Dry Weight	Analytical Method: % Moisture							
Percent Moisture	**5.3**	%	0.10	1		01/27/10 00:00		

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

ANALYTICAL RESULTS

Project: 9M0909245 SPX Watertown
Pace Project No.: 10121186

Sample: Concrete 41 (1-3") **Lab ID: 10121186010** Collected: 01/25/10 13:45 Received: 01/26/10 09:35 Matrix: Solid

Results reported on a "dry-weight" basis

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8082 GCS PCB	Analytical Method: EPA 8082 Preparation Method: EPA 3550							
PCB-1016 (Aroclor 1016)	ND	ug/kg	104	1	01/27/10 13:23	02/01/10 17:59	12674-11-2	
PCB-1221 (Aroclor 1221)	ND	ug/kg	104	1	01/27/10 13:23	02/01/10 17:59	11104-28-2	
PCB-1232 (Aroclor 1232)	ND	ug/kg	104	1	01/27/10 13:23	02/01/10 17:59	11141-16-5	
PCB-1242 (Aroclor 1242)	ND	ug/kg	104	1	01/27/10 13:23	02/01/10 17:59	53469-21-9	
PCB-1248 (Aroclor 1248)	ND	ug/kg	104	1	01/27/10 13:23	02/01/10 17:59	12672-29-6	
PCB-1254 (Aroclor 1254)	ND	ug/kg	104	1	01/27/10 13:23	02/01/10 17:59	11097-69-1	
PCB-1260 (Aroclor 1260)	ND	ug/kg	104	1	01/27/10 13:23	02/01/10 17:59	11096-82-5	
PCB-1262 (Aroclor 1262)	ND	ug/kg	104	1	01/27/10 13:23	02/01/10 17:59	37324-23-5	
PCB-1268 (Aroclor 1268)	ND	ug/kg	104	1	01/27/10 13:23	02/01/10 17:59	11100-14-4	
Tetrachloro-m-xylene (S)	112	%	30-150	1	01/27/10 13:23	02/01/10 17:59	877-09-8	
Decachlorobiphenyl (S)	101	%	30-150	1	01/27/10 13:23	02/01/10 17:59	2051-24-3	
Dry Weight	Analytical Method: % Moisture							
Percent Moisture	**5.0**	%	0.10	1		01/27/10 00:00		

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

ANALYTICAL RESULTS

Project: 9M0909245 SPX Watertown
Pace Project No.: 10121186

Sample: Concrete 42 (0-1") **Lab ID: 10121186011** Collected: 01/25/10 16:08 Received: 01/26/10 09:35 Matrix: Solid

Results reported on a "dry-weight" basis

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8082 GCS PCB	Analytical Method: EPA 8082 Preparation Method: EPA 3550							
PCB-1016 (Aroclor 1016)	ND	ug/kg	100	1	01/27/10 13:24	02/02/10 14:45	12674-11-2	
PCB-1221 (Aroclor 1221)	ND	ug/kg	100	1	01/27/10 13:24	02/02/10 14:45	11104-28-2	
PCB-1232 (Aroclor 1232)	ND	ug/kg	100	1	01/27/10 13:24	02/02/10 14:45	11141-16-5	
PCB-1242 (Aroclor 1242)	ND	ug/kg	100	1	01/27/10 13:24	02/02/10 14:45	53469-21-9	
PCB-1248 (Aroclor 1248)	**563**	ug/kg	100	1	01/27/10 13:24	02/02/10 14:45	12672-29-6	
PCB-1254 (Aroclor 1254)	ND	ug/kg	100	1	01/27/10 13:24	02/02/10 14:45	11097-69-1	
PCB-1260 (Aroclor 1260)	**3900**	ug/kg	100	1	01/27/10 13:24	02/02/10 14:45	11096-82-5	
PCB-1262 (Aroclor 1262)	ND	ug/kg	100	1	01/27/10 13:24	02/02/10 14:45	37324-23-5	
PCB-1268 (Aroclor 1268)	ND	ug/kg	100	1	01/27/10 13:24	02/02/10 14:45	11100-14-4	
Tetrachloro-m-xylene (S)	104	%	30-150	1	01/27/10 13:24	02/02/10 14:45	877-09-8	
Decachlorobiphenyl (S)	84	%	30-150	1	01/27/10 13:24	02/02/10 14:45	2051-24-3	
Dry Weight	Analytical Method: % Moisture							
Percent Moisture	**1.2**	%	0.10	1		01/27/10 00:00		

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

ANALYTICAL RESULTS

Project: 9M0909245 SPX Watertown
Pace Project No.: 10121186

Sample: Concrete 42 (1-3") **Lab ID: 10121186012** Collected: 01/25/10 16:18 Received: 01/26/10 09:35 Matrix: Solid

Results reported on a "dry-weight" basis

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8082 GCS PCB	Analytical Method: EPA 8082 Preparation Method: EPA 3550							
PCB-1016 (Aroclor 1016)	ND	ug/kg	103	1	01/27/10 13:24	01/28/10 17:05	12674-11-2	
PCB-1221 (Aroclor 1221)	ND	ug/kg	103	1	01/27/10 13:24	01/28/10 17:05	11104-28-2	
PCB-1232 (Aroclor 1232)	ND	ug/kg	103	1	01/27/10 13:24	01/28/10 17:05	11141-16-5	
PCB-1242 (Aroclor 1242)	ND	ug/kg	103	1	01/27/10 13:24	01/28/10 17:05	53469-21-9	
PCB-1248 (Aroclor 1248)	ND	ug/kg	103	1	01/27/10 13:24	01/28/10 17:05	12672-29-6	
PCB-1254 (Aroclor 1254)	ND	ug/kg	103	1	01/27/10 13:24	01/28/10 17:05	11097-69-1	
PCB-1260 (Aroclor 1260)	ND	ug/kg	103	1	01/27/10 13:24	01/28/10 17:05	11096-82-5	
PCB-1262 (Aroclor 1262)	ND	ug/kg	103	1	01/27/10 13:24	01/28/10 17:05	37324-23-5	
PCB-1268 (Aroclor 1268)	ND	ug/kg	103	1	01/27/10 13:24	01/28/10 17:05	11100-14-4	
Tetrachloro-m-xylene (S)	110	%	30-150	1	01/27/10 13:24	01/28/10 17:05	877-09-8	
Decachlorobiphenyl (S)	100	%	30-150	1	01/27/10 13:24	01/28/10 17:05	2051-24-3	
Dry Weight	Analytical Method: % Moisture							
Percent Moisture	**3.5**	%	0.10	1		01/27/10 00:00		

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

ANALYTICAL RESULTS

Project: 9M0909245 SPX Watertown
Pace Project No.: 10121186

Sample: Concrete 43 (0-1") **Lab ID: 10121186013** Collected: 01/25/10 16:39 Received: 01/26/10 09:35 Matrix: Solid

Results reported on a "dry-weight" basis

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8082 GCS PCB	Analytical Method: EPA 8082 Preparation Method: EPA 3550							
PCB-1016 (Aroclor 1016)	ND	ug/kg	99.9	1	01/27/10 13:24	02/02/10 15:01	12674-11-2	
PCB-1221 (Aroclor 1221)	ND	ug/kg	99.9	1	01/27/10 13:24	02/02/10 15:01	11104-28-2	
PCB-1232 (Aroclor 1232)	ND	ug/kg	99.9	1	01/27/10 13:24	02/02/10 15:01	11141-16-5	
PCB-1242 (Aroclor 1242)	ND	ug/kg	99.9	1	01/27/10 13:24	02/02/10 15:01	53469-21-9	
PCB-1248 (Aroclor 1248)	**832**	ug/kg	99.9	1	01/27/10 13:24	02/02/10 15:01	12672-29-6	
PCB-1254 (Aroclor 1254)	ND	ug/kg	99.9	1	01/27/10 13:24	02/02/10 15:01	11097-69-1	
PCB-1260 (Aroclor 1260)	**6290**	ug/kg	999	10	01/27/10 13:24	01/28/10 20:32	11096-82-5	
PCB-1262 (Aroclor 1262)	ND	ug/kg	99.9	1	01/27/10 13:24	02/02/10 15:01	37324-23-5	
PCB-1268 (Aroclor 1268)	ND	ug/kg	99.9	1	01/27/10 13:24	02/02/10 15:01	11100-14-4	
Tetrachloro-m-xylene (S)	101	%	30-150	1	01/27/10 13:24	02/02/10 15:01	877-09-8	
Decachlorobiphenyl (S)	74	%	30-150	1	01/27/10 13:24	02/02/10 15:01	2051-24-3	
Dry Weight	Analytical Method: % Moisture							
Percent Moisture	**0.92**	%	0.10	1		01/27/10 00:00		

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

ANALYTICAL RESULTS

Project: 9M0909245 SPX Watertown
Pace Project No.: 10121186

Sample: Concrete 43 (1-3") **Lab ID: 10121186014** Collected: 01/25/10 16:54 Received: 01/26/10 09:35 Matrix: Solid

Results reported on a "dry-weight" basis

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8082 GCS PCB	Analytical Method: EPA 8082 Preparation Method: EPA 3550							
PCB-1016 (Aroclor 1016)	ND	ug/kg	101	1	01/27/10 13:24	01/28/10 17:21	12674-11-2	
PCB-1221 (Aroclor 1221)	ND	ug/kg	101	1	01/27/10 13:24	01/28/10 17:21	11104-28-2	
PCB-1232 (Aroclor 1232)	ND	ug/kg	101	1	01/27/10 13:24	01/28/10 17:21	11141-16-5	
PCB-1242 (Aroclor 1242)	ND	ug/kg	101	1	01/27/10 13:24	01/28/10 17:21	53469-21-9	
PCB-1248 (Aroclor 1248)	ND	ug/kg	101	1	01/27/10 13:24	01/28/10 17:21	12672-29-6	
PCB-1254 (Aroclor 1254)	ND	ug/kg	101	1	01/27/10 13:24	01/28/10 17:21	11097-69-1	
PCB-1260 (Aroclor 1260)	**119**	ug/kg	101	1	01/27/10 13:24	01/28/10 17:21	11096-82-5	
PCB-1262 (Aroclor 1262)	ND	ug/kg	101	1	01/27/10 13:24	01/28/10 17:21	37324-23-5	
PCB-1268 (Aroclor 1268)	ND	ug/kg	101	1	01/27/10 13:24	01/28/10 17:21	11100-14-4	
Tetrachloro-m-xylene (S)	109	%	30-150	1	01/27/10 13:24	01/28/10 17:21	877-09-8	
Decachlorobiphenyl (S)	97	%	30-150	1	01/27/10 13:24	01/28/10 17:21	2051-24-3	
Dry Weight	Analytical Method: % Moisture							
Percent Moisture	**2.2**	%	0.10	1		01/27/10 00:00		

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

ANALYTICAL RESULTS

Project: 9M0909245 SPX Watertown
Pace Project No.: 10121186

Sample: Concrete 44 (0-1") **Lab ID: 10121186015** Collected: 01/25/10 17:04 Received: 01/26/10 09:35 Matrix: Solid

Results reported on a "dry-weight" basis

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8082 GCS PCB	Analytical Method: EPA 8082 Preparation Method: EPA 3550							
PCB-1016 (Aroclor 1016)	ND	ug/kg	100	1	01/27/10 13:24	02/02/10 15:33	12674-11-2	
PCB-1221 (Aroclor 1221)	ND	ug/kg	100	1	01/27/10 13:24	02/02/10 15:33	11104-28-2	
PCB-1232 (Aroclor 1232)	ND	ug/kg	100	1	01/27/10 13:24	02/02/10 15:33	11141-16-5	
PCB-1242 (Aroclor 1242)	ND	ug/kg	100	1	01/27/10 13:24	02/02/10 15:33	53469-21-9	
PCB-1248 (Aroclor 1248)	**6970**	ug/kg	1000	10	01/27/10 13:24	01/28/10 20:48	12672-29-6	
PCB-1254 (Aroclor 1254)	ND	ug/kg	100	1	01/27/10 13:24	02/02/10 15:33	11097-69-1	
PCB-1260 (Aroclor 1260)	**6930**	ug/kg	1000	10	01/27/10 13:24	01/28/10 20:48	11096-82-5	
PCB-1262 (Aroclor 1262)	ND	ug/kg	100	1	01/27/10 13:24	02/02/10 15:33	37324-23-5	
PCB-1268 (Aroclor 1268)	ND	ug/kg	100	1	01/27/10 13:24	02/02/10 15:33	11100-14-4	
Tetrachloro-m-xylene (S)	104	%	30-150	1	01/27/10 13:24	02/02/10 15:33	877-09-8	
Decachlorobiphenyl (S)	80	%	30-150	1	01/27/10 13:24	02/02/10 15:33	2051-24-3	
Dry Weight	Analytical Method: % Moisture							
Percent Moisture	**1.3**	%	0.10	1		01/27/10 00:00		

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

ANALYTICAL RESULTS

Project: 9M0909245 SPX Watertown
Pace Project No.: 10121186

Sample: Concrete 44 (1-3") **Lab ID: 10121186016** Collected: 01/25/10 17:13 Received: 01/26/10 09:35 Matrix: Solid

Results reported on a "dry-weight" basis

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8082 GCS PCB	Analytical Method: EPA 8082 Preparation Method: EPA 3550							
PCB-1016 (Aroclor 1016)	ND	ug/kg	103	1	01/27/10 13:24	01/28/10 17:37	12674-11-2	
PCB-1221 (Aroclor 1221)	ND	ug/kg	103	1	01/27/10 13:24	01/28/10 17:37	11104-28-2	
PCB-1232 (Aroclor 1232)	ND	ug/kg	103	1	01/27/10 13:24	01/28/10 17:37	11141-16-5	
PCB-1242 (Aroclor 1242)	ND	ug/kg	103	1	01/27/10 13:24	01/28/10 17:37	53469-21-9	
PCB-1248 (Aroclor 1248)	**1190**	ug/kg	103	1	01/27/10 13:24	01/28/10 17:37	12672-29-6	
PCB-1254 (Aroclor 1254)	ND	ug/kg	103	1	01/27/10 13:24	01/28/10 17:37	11097-69-1	
PCB-1260 (Aroclor 1260)	**637**	ug/kg	103	1	01/27/10 13:24	01/28/10 17:37	11096-82-5	
PCB-1262 (Aroclor 1262)	ND	ug/kg	103	1	01/27/10 13:24	01/28/10 17:37	37324-23-5	
PCB-1268 (Aroclor 1268)	ND	ug/kg	103	1	01/27/10 13:24	01/28/10 17:37	11100-14-4	
Tetrachloro-m-xylene (S)	112	%	30-150	1	01/27/10 13:24	01/28/10 17:37	877-09-8	
Decachlorobiphenyl (S)	98	%	30-150	1	01/27/10 13:24	01/28/10 17:37	2051-24-3	
Dry Weight	Analytical Method: % Moisture							
Percent Moisture	**3.6**	%	0.10	1		01/27/10 00:00		

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

ANALYTICAL RESULTS

Project: 9M0909245 SPX Watertown
Pace Project No.: 10121186

Sample: Concrete 71 (0-1") **Lab ID: 10121186017** Collected: 01/25/10 11:05 Received: 01/26/10 09:35 Matrix: Solid

Results reported on a "dry-weight" basis

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8082 GCS PCB	Analytical Method: EPA 8082 Preparation Method: EPA 3550							
PCB-1016 (Aroclor 1016)	ND	ug/kg	104	1	01/27/10 13:24	02/01/10 18:15	12674-11-2	
PCB-1221 (Aroclor 1221)	ND	ug/kg	104	1	01/27/10 13:24	02/01/10 18:15	11104-28-2	
PCB-1232 (Aroclor 1232)	ND	ug/kg	104	1	01/27/10 13:24	02/01/10 18:15	11141-16-5	
PCB-1242 (Aroclor 1242)	ND	ug/kg	104	1	01/27/10 13:24	02/01/10 18:15	53469-21-9	
PCB-1248 (Aroclor 1248)	ND	ug/kg	104	1	01/27/10 13:24	02/01/10 18:15	12672-29-6	
PCB-1254 (Aroclor 1254)	ND	ug/kg	104	1	01/27/10 13:24	02/01/10 18:15	11097-69-1	
PCB-1260 (Aroclor 1260)	**405**	ug/kg	104	1	01/27/10 13:24	02/01/10 18:15	11096-82-5	
PCB-1262 (Aroclor 1262)	ND	ug/kg	104	1	01/27/10 13:24	02/01/10 18:15	37324-23-5	
PCB-1268 (Aroclor 1268)	ND	ug/kg	104	1	01/27/10 13:24	02/01/10 18:15	11100-14-4	
Tetrachloro-m-xylene (S)	118	%	30-150	1	01/27/10 13:24	02/01/10 18:15	877-09-8	
Decachlorobiphenyl (S)	107	%	30-150	1	01/27/10 13:24	02/01/10 18:15	2051-24-3	
Dry Weight	Analytical Method: % Moisture							
Percent Moisture	**4.8**	%	0.10	1		01/27/10 00:00		

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

ANALYTICAL RESULTS

Project: 9M0909245 SPX Watertown
Pace Project No.: 10121186

Sample: Concrete 71 (1-3") **Lab ID: 10121186018** Collected: 01/25/10 11:28 Received: 01/26/10 09:35 Matrix: Solid

Results reported on a "dry-weight" basis

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8082 GCS PCB	Analytical Method: EPA 8082 Preparation Method: EPA 3550							
PCB-1016 (Aroclor 1016)	ND	ug/kg	105	1	01/27/10 13:24	01/28/10 17:53	12674-11-2	
PCB-1221 (Aroclor 1221)	ND	ug/kg	105	1	01/27/10 13:24	01/28/10 17:53	11104-28-2	
PCB-1232 (Aroclor 1232)	ND	ug/kg	105	1	01/27/10 13:24	01/28/10 17:53	11141-16-5	
PCB-1242 (Aroclor 1242)	ND	ug/kg	105	1	01/27/10 13:24	01/28/10 17:53	53469-21-9	
PCB-1248 (Aroclor 1248)	ND	ug/kg	105	1	01/27/10 13:24	01/28/10 17:53	12672-29-6	
PCB-1254 (Aroclor 1254)	ND	ug/kg	105	1	01/27/10 13:24	01/28/10 17:53	11097-69-1	
PCB-1260 (Aroclor 1260)	ND	ug/kg	105	1	01/27/10 13:24	01/28/10 17:53	11096-82-5	
PCB-1262 (Aroclor 1262)	ND	ug/kg	105	1	01/27/10 13:24	01/28/10 17:53	37324-23-5	
PCB-1268 (Aroclor 1268)	ND	ug/kg	105	1	01/27/10 13:24	01/28/10 17:53	11100-14-4	
Tetrachloro-m-xylene (S)	111	%	30-150	1	01/27/10 13:24	01/28/10 17:53	877-09-8	
Decachlorobiphenyl (S)	101	%	30-150	1	01/27/10 13:24	01/28/10 17:53	2051-24-3	
Dry Weight	Analytical Method: % Moisture							
Percent Moisture	**5.9**	%	0.10	1		01/27/10 00:00		

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

ANALYTICAL RESULTS

Project: 9M0909245 SPX Watertown
Pace Project No.: 10121186

Sample: Concrete 72 (0-1") **Lab ID: 10121186019** Collected: 01/25/10 13:55 Received: 01/26/10 09:35 Matrix: Solid

Results reported on a "dry-weight" basis

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8082 GCS PCB	Analytical Method: EPA 8082 Preparation Method: EPA 3550							
PCB-1016 (Aroclor 1016)	ND	ug/kg	104	1	01/27/10 13:24	02/01/10 18:31	12674-11-2	
PCB-1221 (Aroclor 1221)	ND	ug/kg	104	1	01/27/10 13:24	02/01/10 18:31	11104-28-2	
PCB-1232 (Aroclor 1232)	ND	ug/kg	104	1	01/27/10 13:24	02/01/10 18:31	11141-16-5	
PCB-1242 (Aroclor 1242)	ND	ug/kg	104	1	01/27/10 13:24	02/01/10 18:31	53469-21-9	
PCB-1248 (Aroclor 1248)	ND	ug/kg	104	1	01/27/10 13:24	02/01/10 18:31	12672-29-6	
PCB-1254 (Aroclor 1254)	ND	ug/kg	104	1	01/27/10 13:24	02/01/10 18:31	11097-69-1	
PCB-1260 (Aroclor 1260)	**182**	ug/kg	104	1	01/27/10 13:24	02/01/10 18:31	11096-82-5	
PCB-1262 (Aroclor 1262)	ND	ug/kg	104	1	01/27/10 13:24	02/01/10 18:31	37324-23-5	
PCB-1268 (Aroclor 1268)	ND	ug/kg	104	1	01/27/10 13:24	02/01/10 18:31	11100-14-4	
Tetrachloro-m-xylene (S)	122	%	30-150	1	01/27/10 13:24	02/01/10 18:31	877-09-8	
Decachlorobiphenyl (S)	110	%	30-150	1	01/27/10 13:24	02/01/10 18:31	2051-24-3	
Dry Weight	Analytical Method: % Moisture							
Percent Moisture	**5.2**	%	0.10	1		01/27/10 00:00		

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

ANALYTICAL RESULTS

Project: 9M0909245 SPX Watertown
Pace Project No.: 10121186

Sample: Concrete 72 (1-3") **Lab ID: 10121186020** Collected: 01/25/10 14:08 Received: 01/26/10 09:35 Matrix: Solid

Results reported on a "dry-weight" basis

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8082 GCS PCB	Analytical Method: EPA 8082 Preparation Method: EPA 3550							
PCB-1016 (Aroclor 1016)	ND	ug/kg	104	1	01/27/10 13:24	01/28/10 18:09	12674-11-2	
PCB-1221 (Aroclor 1221)	ND	ug/kg	104	1	01/27/10 13:24	01/28/10 18:09	11104-28-2	
PCB-1232 (Aroclor 1232)	ND	ug/kg	104	1	01/27/10 13:24	01/28/10 18:09	11141-16-5	
PCB-1242 (Aroclor 1242)	ND	ug/kg	104	1	01/27/10 13:24	01/28/10 18:09	53469-21-9	
PCB-1248 (Aroclor 1248)	ND	ug/kg	104	1	01/27/10 13:24	01/28/10 18:09	12672-29-6	
PCB-1254 (Aroclor 1254)	ND	ug/kg	104	1	01/27/10 13:24	01/28/10 18:09	11097-69-1	
PCB-1260 (Aroclor 1260)	ND	ug/kg	104	1	01/27/10 13:24	01/28/10 18:09	11096-82-5	
PCB-1262 (Aroclor 1262)	ND	ug/kg	104	1	01/27/10 13:24	01/28/10 18:09	37324-23-5	
PCB-1268 (Aroclor 1268)	ND	ug/kg	104	1	01/27/10 13:24	01/28/10 18:09	11100-14-4	
Tetrachloro-m-xylene (S)	105	%	30-150	1	01/27/10 13:24	01/28/10 18:09	877-09-8	
Decachlorobiphenyl (S)	94	%	30-150	1	01/27/10 13:24	01/28/10 18:09	2051-24-3	
Dry Weight	Analytical Method: % Moisture							
Percent Moisture	**4.6**	%	0.10	1		01/27/10 00:00		

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

QUALITY CONTROL DATA

Project: 9M0909245 SPX Watertown
Pace Project No.: 10121186

QC Batch: OEXT/12290 — Analysis Method: EPA 8082
QC Batch Method: EPA 3550 — Analysis Description: 8082 GCS PCB
Associated Lab Samples: 10121186001, 10121186002, 10121186003, 10121186004, 10121186005, 10121186006, 10121186007, 10121186008, 10121186009, 10121186010

METHOD BLANK: 741781 — Matrix: Solid
Associated Lab Samples: 10121186001, 10121186002, 10121186003, 10121186004, 10121186005, 10121186006, 10121186007, 10121186008, 10121186009, 10121186010

Parameter	Units	Blank Result	Reporting Limit	Analyzed	Qualifiers
PCB-1016 (Aroclor 1016)	ug/kg	ND	33.0	02/01/10 12:48	
PCB-1221 (Aroclor 1221)	ug/kg	ND	33.0	02/01/10 12:48	
PCB-1232 (Aroclor 1232)	ug/kg	ND	33.0	02/01/10 12:48	
PCB-1242 (Aroclor 1242)	ug/kg	ND	33.0	02/01/10 12:48	
PCB-1248 (Aroclor 1248)	ug/kg	ND	33.0	02/01/10 12:48	
PCB-1254 (Aroclor 1254)	ug/kg	ND	33.0	02/01/10 12:48	
PCB-1260 (Aroclor 1260)	ug/kg	ND	33.0	02/01/10 12:48	
PCB-1262 (Aroclor 1262)	ug/kg	ND	33.0	02/01/10 12:48	
PCB-1268 (Aroclor 1268)	ug/kg	ND	33.0	02/01/10 12:48	
Decachlorobiphenyl (S)	%	104	30-150	02/01/10 12:48	
Tetrachloro-m-xylene (S)	%	113	30-150	02/01/10 12:48	

LABORATORY CONTROL SAMPLE: 741782

Parameter	Units	Spike Conc.	LCS Result	LCS % Rec	% Rec Limits	Qualifiers
PCB-1016 (Aroclor 1016)	ug/kg	667	762	114	49-150	
PCB-1260 (Aroclor 1260)	ug/kg	667	713	107	42-150	
Decachlorobiphenyl (S)	%			93	30-150	
Tetrachloro-m-xylene (S)	%			103	30-150	

MATRIX SPIKE & MATRIX SPIKE DUPLICATE: 741831 741832

Parameter	Units	10121101001 Result	MS Spike Conc.	MSD Spike Conc.	MS Result	MSD Result	MS % Rec	MSD % Rec	% Rec Limits	RPD	Max RPD	Qual
PCB-1016 (Aroclor 1016)	ug/kg	ND	821	821	774	805	94	98	38-150	4	30	
PCB-1260 (Aroclor 1260)	ug/kg	ND	821	821	659	735	80	90	30-150	11	30	
Decachlorobiphenyl (S)	%						91	90	30-150			
Tetrachloro-m-xylene (S)	%						105	101	30-150			

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

QUALITY CONTROL DATA

Project: 9M0909245 SPX Watertown
Pace Project No.: 10121186

QC Batch: OEXT/12292 Analysis Method: EPA 8082
QC Batch Method: EPA 3550 Analysis Description: 8082 GCS PCB
Associated Lab Samples: 10121186011, 10121186012, 10121186013, 10121186014, 10121186015, 10121186016, 10121186017, 10121186018, 10121186019, 10121186020

METHOD BLANK: 741890 Matrix: Solid
Associated Lab Samples: 10121186011, 10121186012, 10121186013, 10121186014, 10121186015, 10121186016, 10121186017, 10121186018, 10121186019, 10121186020

Parameter	Units	Blank Result	Reporting Limit	Analyzed	Qualifiers
PCB-1016 (Aroclor 1016)	ug/kg	ND	33.0	01/28/10 16:33	
PCB-1221 (Aroclor 1221)	ug/kg	ND	33.0	01/28/10 16:33	
PCB-1232 (Aroclor 1232)	ug/kg	ND	33.0	01/28/10 16:33	
PCB-1242 (Aroclor 1242)	ug/kg	ND	33.0	01/28/10 16:33	
PCB-1248 (Aroclor 1248)	ug/kg	ND	33.0	01/28/10 16:33	
PCB-1254 (Aroclor 1254)	ug/kg	ND	33.0	01/28/10 16:33	
PCB-1260 (Aroclor 1260)	ug/kg	ND	33.0	01/28/10 16:33	
PCB-1262 (Aroclor 1262)	ug/kg	ND	33.0	01/28/10 16:33	
PCB-1268 (Aroclor 1268)	ug/kg	ND	33.0	01/28/10 16:33	
Decachlorobiphenyl (S)	%	101	30-150	01/28/10 16:33	
Tetrachloro-m-xylene (S)	%	114	30-150	01/28/10 16:33	

LABORATORY CONTROL SAMPLE: 741891

Parameter	Units	Spike Conc.	LCS Result	LCS % Rec	% Rec Limits	Qualifiers
PCB-1016 (Aroclor 1016)	ug/kg	667	659	99	49-150	
PCB-1260 (Aroclor 1260)	ug/kg	667	695	104	42-150	
Decachlorobiphenyl (S)	%			100	30-150	
Tetrachloro-m-xylene (S)	%			105	30-150	

MATRIX SPIKE & MATRIX SPIKE DUPLICATE: 741892 741893

Parameter	Units	10121186013 Result	MS Spike Conc.	MSD Spike Conc.	MS Result	MSD Result	MS % Rec	MSD % Rec	% Rec Limits	RPD	Max RPD	Qual
PCB-1016 (Aroclor 1016)	ug/kg	ND	2020	2020	2980	2940	148	145	38-150	2	30	
PCB-1260 (Aroclor 1260)	ug/kg	6290	2020	2020	8810	9040	125	137	30-150	3	30	
Decachlorobiphenyl (S)	%						104	102	30-150			
Tetrachloro-m-xylene (S)	%						108	106	30-150			

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

QUALITY CONTROL DATA

Project: 9M0909245 SPX Watertown
Pace Project No.: 10121186

QC Batch: MPRP/19059 | Analysis Method: % Moisture
QC Batch Method: % Moisture | Analysis Description: Dry Weight/Percent Moisture
Associated Lab Samples: 10121186001, 10121186002, 10121186003, 10121186004, 10121186005, 10121186006, 10121186007, 10121186008, 10121186009, 10121186010, 10121186011, 10121186012, 10121186013, 10121186014, 10121186015, 10121186016, 10121186017, 10121186018, 10121186019, 10121186020

SAMPLE DUPLICATE: 741826

Parameter	Units	10121186001 Result	Dup Result	RPD	Max RPD	Qualifiers
Percent Moisture	%	2.9	2.8	3	30	

SAMPLE DUPLICATE: 741827

Parameter	Units	10121186020 Result	Dup Result	RPD	Max RPD	Qualifiers
Percent Moisture	%	4.6	4.4	5	30	

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

QUALIFIERS

Project: 9M0909245 SPX Watertown
Pace Project No.: 10121186

DEFINITIONS

DF - Dilution Factor, if reported, represents the factor applied to the reported data due to changes in sample preparation, dilution of the sample aliquot, or moisture content.

ND - Not Detected at or above adjusted reporting limit.

J - Estimated concentration above the adjusted method detection limit and below the adjusted reporting limit.

MDL - Adjusted Method Detection Limit.

S - Surrogate

1,2-Diphenylhydrazine (8270 listed analyte) decomposes to Azobenzene.

Consistent with EPA guidelines, unrounded data are displayed and have been used to calculate % recovery and RPD values.

LCS(D) - Laboratory Control Sample (Duplicate)

MS(D) - Matrix Spike (Duplicate)

DUP - Sample Duplicate

RPD - Relative Percent Difference

NC - Not Calculable.

Pace Analytical is NELAP accredited. Contact your Pace PM for the current list of accredited analytes.

U - Indicates the compound was analyzed for, but not detected.

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

1132

Pace Analytical®
www.pacelabs.com

CHAIN-OF-CUSTODY / Analytical Request Document

The Chain-of-Custody is a LEGAL DOCUMENT. All relevant fields must be completed accurately.

10121186

Page: 1 of 2

1347007

Section A Required Client Information:

Company: Delta
Address: 5910 Rice Creek Pkwy St. Paul MN 55126
Email To: kthole@deltaenv.com
Phone: 651 697-5203 Fax: 651 639-9473
Requested Due Date/TAT: Normal

Section B Required Project Information:

Report To: Karen Thole
Copy To:
Purchase Order No.:
Project Name: SPX Watertown
Project Number: 9M0909245

Section C Invoice Information:

Attention: Karen Thole
Company Name: Delta
Address:
Pace Quote Reference:
Pace Project Manager:
Pace Profile #:

REGULATORY AGENCY: ☐ NPDES ☐ GROUND WATER ☐ DRINKING WATER ☐ UST ☐ RCRA ☐ OTHER

Site Location STATE: WI

Section D Required Client Information

Matrix Codes MATRIX / CODE: Drinking Water DW, Water WT, Waste Water WW, Product P, Soil/Solid SL, Oil OL, Wipe WP, Air AR, Tissue TS, Other OT

SAMPLE ID (A-Z, 0-9 / ,-) Sample IDs MUST BE UNIQUE

Requested Analysis Filtered (Y/N): Y/N; Analysis Test: PCB 8082

ITEM #	SAMPLE ID	MATRIX CODE (see valid codes to left)	SAMPLE TYPE (G=GRAB C=COMP)	COLLECTED Composite Start DATE	COLLECTED Composite Start TIME	COLLECTED Composite End/Grab DATE	COLLECTED Composite End/Grab TIME	SAMPLE TEMP AT COLLECTION	# OF CONTAINERS	Unpreserved	H_2SO_4	HNO_3	HCl	NaOH	$Na_2S_2O_3$	Methanol	Other	Analysis Test: PCB 8082	Residual Chlorine (Y/N)	Pace Project No./ Lab I.D.
1	Concrete 37 (0-1")	SL	G	1/25	1142				2	X								X		10121186001
2	Concrete 37 (1-3")	SL	G	1/25	1155				2	X								X		002
3	Concrete 38 (0-1")	SL	G	1/25	1207				2	X								X		003
4	Concrete 38 (1-3")	SL	G	1/25	1217				2	X								X		004
5	Concrete 39 (0-1")	SL	G	1/25	1230				2	X								X		005
6	Concrete 39 (1-3")	SL	G	1/25	1240				2	X								X		006
7	Concrete 40 (0-1")	SL	G	1/25	1249				2	X								X		007
8	Concrete 40 (1-3")	SL	G	1/25	1300				2	X								X		008
9	Concrete 41 (0-1")	SL	G	1/25	1332				2	X								X		009
10	Concrete 41 (1-3")	SL	G	1/25	1345				2	X								X		010
11	Concrete 42 (0-1")	SL	G	1/25	1608				2	X								X		011
12	Concrete 42 (1-3")	SL	G	1/25	1618				2	X								X		012

ADDITIONAL COMMENTS	RELINQUISHED BY / AFFILIATION	DATE	TIME	ACCEPTED BY / AFFILIATION	DATE	TIME	SAMPLE CONDITIONS			
	Karen Thole / Delta	1/25/10	1730	Matt Fry / Pace	1-26-10	0935	2.8°	Y	N	Y

ORIGINAL

SAMPLER NAME AND SIGNATURE

PRINT Name of SAMPLER: Karen Thole

SIGNATURE of SAMPLER: Karen Thole DATE Signed (MM/DD/YY): 1/25/10

Temp in °C | Received on Ice (Y/N) | Custody Sealed Cooler (Y/N) | Samples Intact (Y/N)

*Important Note: By signing this form you are accepting Pace's NET 30 day payment terms and agreeing to late charges of 1.5% per month for any invoices not paid within 30 days.

F-ALL-Q-020rev.07, 15-May-2007

Pace Analytical®
www.pacelabs.com

1133

CHAIN-OF-CUSTODY / Analytical Request Document

The Chain-of-Custody is a LEGAL DOCUMENT. All relevant fields must be completed accurately.

10121186

Page: 2 of 2

1347008

Section A Required Client Information:

Company: Delta
Address: 5910 Rice Creek Pkwy St. Paul MN 55126
Email To: kthole@deltaenv.com
Phone: 651 697-5203 Fax: 651 639-9473
Requested Due Date/TAT: Normal

Section B Required Project Information:

Report To: Karen Thole
Copy To:
Purchase Order No.:
Project Name: SPX Watertown
Project Number: 9M0909245

Section C Invoice Information:

Attention: Karen Thole
Company Name: Delta
Address:
Pace Quote Reference:
Pace Project Manager:
Pace Profile #:

REGULATORY AGENCY: ☐ NPDES ☐ GROUND WATER ☐ DRINKING WATER ☐ UST ☐ RCRA ☐ OTHER

Site Location STATE: WI

Section D Required Client Information

Matrix Codes (MATRIX / CODE): Drinking Water DW; Water WT; Waste Water WW; Product P; Soil/Solid SL; Oil OL; Wipe WP; Air AR; Tissue TS; Other OT

SAMPLE ID (A-Z, 0-9 / ,-) Sample IDs MUST BE UNIQUE

Requested Analysis Filtered (Y/N): Y/N

ITEM #	SAMPLE ID	MATRIX CODE (see valid codes to left)	SAMPLE TYPE (G=GRAB C=COMP)	COLLECTED Composite Start DATE	COLLECTED Composite Start TIME	COLLECTED Composite End/Grab DATE	COLLECTED Composite End/Grab TIME	SAMPLE TEMP AT COLLECTION	# OF CONTAINERS	Unpreserved	H_2SO_4	HNO_3	HCl	NaOH	$Na_2S_2O_3$	Methanol	Other	Analysis Test: PCB 8082	Residual Chlorine (Y/N)	Pace Project No./ Lab I.D.
1	Concrete 43 (0-1")	SL	G	1/25	1639				2	X								X		10121186013
2	Concrete 43 (1-3")	SL	G	1/25	1654				2	X								X		014
3	Concrete 44 (0-1")	SL	G	1/25	1704				2	X								X		015
4	Concrete 44 (1-3")	SL	G	1/25	1713				2	X								X		016
5	Concrete 71 (0-1")	SL	G	1/25	1105				2	X								X		017
6	Concrete 71 (1-3")	SL	G	1/25	1128				2	X								X		018
7	Concrete 72 (0-1")	SL	G	1/25	1355				2	X								X		019
8	Concrete 72 (1-3")	SL	G	1/25	1408				2	X								X		020
9																				
10																				
11																				
12																				

ADDITIONAL COMMENTS	RELINQUISHED BY / AFFILIATION	DATE	TIME	ACCEPTED BY / AFFILIATION	DATE	TIME	SAMPLE CONDITIONS			
	Karen Thole / Delta	1/25/10	1730	Matt [illegible] / Pace	1-26-10	0935	28°	Y	N	Y

ORIGINAL

SAMPLER NAME AND SIGNATURE
PRINT Name of SAMPLER: Karen Thole
SIGNATURE of SAMPLER: Karen Thole DATE Signed (MM/DD/YY): 1/25/10

Temp in °C | Received on Ice (Y/N) | Custody Sealed Cooler (Y/N) | Samples Intact (Y/N)

*Important Note: By signing this form you are accepting Pace's NET 30 day payment terms and agreeing to late charges of 1.5% per month for any invoices not paid within 30 days.

F-ALL-Q-020rev.07, 15-May-2007

Sample Condition Upon Receipt

Pace Analytical

Client Name: Delta **Project #** 10121186

Courier: ☐ Fed Ex ☒ UPS ☐ USPS ☐ Client ☐ Commercial ☐ Pace Other _____

Tracking #: 1Z0X09X6031825 5256

Custody Seal on Cooler/Box Present: ☒ yes ☒ no **Seals intact:** ☒ yes ☒ no

MI 1-26-10

Packing Material: ☐ Bubble Wrap ☒ Bubble Bags ☐ None ☐ Other _____ **Temp Blank: Yes** X **No** _____

Thermometer Used 80344042 or 179425 **Type of Ice:** Wet Blue None ☐ Samples on ice, cooling process has begun

Cooler Temperature 2.8° **Biological Tissue is Frozen:** Yes No

Temp should be above freezing to 6°C

Date and initials of person examining contents: 1-26-10 MI

Comments:

Chain of Custody Present:	☒Yes	☐No	☐N/A	1.
Chain of Custody Filled Out:	☒Yes	☐No	☐N/A	2.
Chain of Custody Relinquished:	☒Yes	☐No	☐N/A	3.
Sampler Name & Signature on COC:	☒Yes	☐No	☐N/A	4.
Samples Arrived within Hold Time:	☒Yes	☐No	☐N/A	5.
Short Hold Time Analysis (<72hr):	☐Yes	☒No	☐N/A	6.
Rush Turn Around Time Requested:	☐Yes	☒No	☐N/A	7.
Sufficient Volume:	☒Yes	☐No	☐N/A	8.
Correct Containers Used:	☒Yes	☐No	☐N/A	9.
-Pace Containers Used:	☒Yes	☐No	☐N/A	
Containers Intact:	☒Yes	☐No	☐N/A	10.
Filtered volume received for Dissolved tests	☐Yes	☐No	☒N/A	11.
Sample Labels match COC:	☒Yes	☐No	☐N/A	12.
-Includes date/time/ID/Analysis Matrix: SL				
All containers needing acid/base preservation have been checked. Noncompliance are noted in 13.	☐Yes	☐No	☒N/A	13. ☐ HNO3 ☐ H2SO4 ☐ NaOH ☐ HCl
All containers needing preservation are found to be in compliance with EPA recommendation.	☐Yes	☐No	☒N/A	Samp #
Exceptions: VOA,Coliform, TOC, Oil and Grease, WI-DRO (water)	☐Yes	☒No		Initial when completed / Lot # of added preservative
Samples checked for dechlorination:	☐Yes	☐No	☒N/A	14.
Headspace in VOA Vials (>6mm):	☐Yes	☐No	☒N/A	15.
Trip Blank Present:	☐Yes	☐No	☒N/A	16.
Trip Blank Custody Seals Present	☐Yes	☐No	☒N/A	
Pace Trip Blank Lot # (if purchased): _____				

Client Notification/ Resolution: **Field Data Required?** Y / N

Person Contacted: _____ Date/Time: _____

Comments/ Resolution: _____

Project Manager Review: _____ **Date:** 1/27/10

Note: Whenever there is a discrepancy affecting North Carolina compliance samples, a copy of this form will be sent to the North Carolina DENR.

F-L213Rev.00, 05Aug2009

Pace Analytical Services, Inc.
1700 Elm Street SE, Suite 200, Minneapolis, MN 55414

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

February 05, 2010

Ms. Karen Thole
Delta Consultants
5910 Rice Creek Parkway
Saint Paul, MN 55126

RE: Project: SPX Lindberg 9M0909245
Pace Project No.: 10121248

Dear Ms. Thole:
Enclosed are the analytical results for sample(s) received by the laboratory on January 27, 2010. The results relate only to the samples included in this report. Results reported herein conform to the most current NELAC standards, where applicable, unless otherwise narrated in the body of the report.

If you have any questions concerning this report, please feel free to contact me.

Sincerely,

Carol Davy for
Carolynne Trout
carolynne.trout@pacelabs.com
Project Manager

Enclosures

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

CERTIFICATIONS

Project: SPX Lindberg 9M0909245
Pace Project No.: 10121248

Minnesota Certification IDs

Montana Certification #: MT CERT0092
New Jersey Certification #: MN-002
Michigan DEQ Certification #: 9909
Maine Certification #: 2007029
Louisiana Certification #: LA080009
Louisiana Certification #: 03086
Kansas Certification #: E-10167
Iowa Certification #: 368
Illinois Certification #: 200011
Florida/NELAP Certification #: E87605
California Certification #: 01155CA
Arizona Certification #: AZ-0014
Alaska Certification #: UST-078
1700 Elm Street SE, Suite 200 Minneapolis, MN 55414
Wisconsin Certification #: 999407970
Washington Certification #: C754
Tennessee Certification #: 02818
Pennsylvania Certification #: 68-00563
Oregon Certification #: MN200001
North Dakota Certification #: R-036
North Carolina Certification #: 530
New York Certification #: 11647
Minnesota Certification #: 027-053-137

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

SAMPLE SUMMARY

Project: SPX Lindberg 9M0909245
Pace Project No.: 10121248

Lab ID	Sample ID	Matrix	Date Collected	Date Received
10121248001	**Concrete 31, 3"-6"**	Solid	01/26/10 10:15	01/27/10 09:19
10121248002	**Concrete 45, 0"-1"**	Solid	01/26/10 11:15	01/27/10 09:19
10121248003	**Concrete 45, 1"-3"**	Solid	01/26/10 11:30	01/27/10 09:19
10121248004	**Concrete 46, 1"-3"**	Solid	01/26/10 12:00	01/27/10 09:19
10121248005	**Concrete 46, 0"-1"**	Solid	01/26/10 11:50	01/27/10 09:19
10121248006	**Concrete 47, 0"-1"**	Solid	01/26/10 12:20	01/27/10 09:19
10121248007	**Concrete 47, 1"-3"**	Solid	01/26/10 12:30	01/27/10 09:19
10121248008	**Concrete 48, 0"-1"**	Solid	01/26/10 12:40	01/27/10 09:19
10121248009	**Concrete 48, 1"-3"**	Solid	01/26/10 13:00	01/27/10 09:19
10121248010	**Concrete 49, 0"-1"**	Solid	01/26/10 14:00	01/27/10 09:19
10121248011	**Concrete 49, 1"-3"**	Solid	01/26/10 14:15	01/27/10 09:19
10121248012	**Concrete 50, 0"-1"**	Solid	01/26/10 14:30	01/27/10 09:19
10121248013	**Concrete 50, 1"-3"**	Solid	01/26/10 14:45	01/27/10 09:19
10121248014	**Concrete 51, 0"-1"**	Solid	01/26/10 15:00	01/27/10 09:19
10121248015	**Concrete 51, 1"-3"**	Solid	01/26/10 15:15	01/27/10 09:19
10121248016	**Concrete 52, 0"-1"**	Solid	01/26/10 16:20	01/27/10 09:19
10121248017	**Concrete 52, 1"-3"**	Solid	01/26/10 16:30	01/27/10 09:19
10121248018	**Concrete 53, 0"-1"**	Solid	01/26/10 15:50	01/27/10 09:19
10121248019	**Concrete 53, 1"-3"**	Solid	01/26/10 16:00	01/27/10 09:19

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

SAMPLE ANALYTE COUNT

Project: SPX Lindberg 9M0909245
Pace Project No.: 10121248

Lab ID	Sample ID	Method	Analysts	Analytes Reported
10121248001	**Concrete 31, 3"-6"**	EPA 8082	KL1	11
		% Moisture	JDL	1
10121248002	**Concrete 45, 0"-1"**	EPA 8082	KL1	11
		% Moisture	JDL	1
10121248003	**Concrete 45, 1"-3"**	EPA 8082	KL1	11
		% Moisture	JDL	1
10121248004	**Concrete 46, 1"-3"**	EPA 8082	KL1	11
		% Moisture	JDL	1
10121248005	**Concrete 46, 0"-1"**	EPA 8082	KL1	11
		% Moisture	JDL	1
10121248006	**Concrete 47, 0"-1"**	EPA 8082	KL1	11
		% Moisture	JDL	1
10121248007	**Concrete 47, 1"-3"**	EPA 8082	KL1	11
		% Moisture	JDL	1
10121248008	**Concrete 48, 0"-1"**	EPA 8082	KL1	11
		% Moisture	JDL	1
10121248009	**Concrete 48, 1"-3"**	EPA 8082	KL1	11
		% Moisture	JDL	1
10121248010	**Concrete 49, 0"-1"**	EPA 8082	KL1	11
		% Moisture	JDL	1
10121248011	**Concrete 49, 1"-3"**	EPA 8082	KL1	11
		% Moisture	JDL	1
10121248012	**Concrete 50, 0"-1"**	EPA 8082	KL1	11
		% Moisture	JDL	1
10121248013	**Concrete 50, 1"-3"**	EPA 8082	KL1	11
		% Moisture	JDL	1
10121248014	**Concrete 51, 0"-1"**	EPA 8082	KL1	11
		% Moisture	JDL	1
10121248015	**Concrete 51, 1"-3"**	EPA 8082	KL1	11
		% Moisture	JDL	1
10121248016	**Concrete 52, 0"-1"**	EPA 8082	KL1	11
		% Moisture	JDL	1
10121248017	**Concrete 52, 1"-3"**	EPA 8082	KL1	11
		% Moisture	JDL	1
10121248018	**Concrete 53, 0"-1"**	EPA 8082	KL1	11
		% Moisture	JDL	1
10121248019	**Concrete 53, 1"-3"**	EPA 8082	KL1	11

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

SAMPLE ANALYTE COUNT

Project: SPX Lindberg 9M0909245
Pace Project No.: 10121248

Lab ID	Sample ID	Method	Analysts	Analytes Reported
		% Moisture	JDL	1

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

ANALYTICAL RESULTS

Project: SPX Lindberg 9M0909245
Pace Project No.: 10121248

Sample: Concrete 31, 3"-6" **Lab ID: 10121248001** Collected: 01/26/10 10:15 Received: 01/27/10 09:19 Matrix: Solid

Results reported on a "dry-weight" basis

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8082 GCS PCB	Analytical Method: EPA 8082 Preparation Method: EPA 3550							
PCB-1016 (Aroclor 1016)	ND	ug/kg	103	1	01/27/10 13:24	01/28/10 18:25	12674-11-2	
PCB-1221 (Aroclor 1221)	ND	ug/kg	103	1	01/27/10 13:24	01/28/10 18:25	11104-28-2	
PCB-1232 (Aroclor 1232)	ND	ug/kg	103	1	01/27/10 13:24	01/28/10 18:25	11141-16-5	
PCB-1242 (Aroclor 1242)	ND	ug/kg	103	1	01/27/10 13:24	01/28/10 18:25	53469-21-9	
PCB-1248 (Aroclor 1248)	ND	ug/kg	103	1	01/27/10 13:24	01/28/10 18:25	12672-29-6	
PCB-1254 (Aroclor 1254)	ND	ug/kg	103	1	01/27/10 13:24	01/28/10 18:25	11097-69-1	
PCB-1260 (Aroclor 1260)	ND	ug/kg	103	1	01/27/10 13:24	01/28/10 18:25	11096-82-5	
PCB-1262 (Aroclor 1262)	ND	ug/kg	103	1	01/27/10 13:24	01/28/10 18:25	37324-23-5	
PCB-1268 (Aroclor 1268)	ND	ug/kg	103	1	01/27/10 13:24	01/28/10 18:25	11100-14-4	
Tetrachloro-m-xylene (S)	110	%	30-150	1	01/27/10 13:24	01/28/10 18:25	877-09-8	
Decachlorobiphenyl (S)	99	%	30-150	1	01/27/10 13:24	01/28/10 18:25	2051-24-3	
Dry Weight	Analytical Method: % Moisture							
Percent Moisture	**3.9**	%	0.10	1		01/27/10 00:00		

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

ANALYTICAL RESULTS

Project: SPX Lindberg 9M0909245
Pace Project No.: 10121248

Sample: Concrete 45, 0"-1" **Lab ID: 10121248002** Collected: 01/26/10 11:15 Received: 01/27/10 09:19 Matrix: Solid

Results reported on a "dry-weight" basis

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8082 GCS PCB	Analytical Method: EPA 8082 Preparation Method: EPA 3550							
PCB-1016 (Aroclor 1016)	ND	ug/kg	100	1	01/27/10 13:24	02/03/10 12:35	12674-11-2	
PCB-1221 (Aroclor 1221)	ND	ug/kg	100	1	01/27/10 13:24	02/03/10 12:35	11104-28-2	
PCB-1232 (Aroclor 1232)	ND	ug/kg	100	1	01/27/10 13:24	02/03/10 12:35	11141-16-5	
PCB-1242 (Aroclor 1242)	ND	ug/kg	100	1	01/27/10 13:24	02/03/10 12:35	53469-21-9	
PCB-1248 (Aroclor 1248)	**379**	ug/kg	100	1	01/27/10 13:24	02/03/10 12:35	12672-29-6	
PCB-1254 (Aroclor 1254)	ND	ug/kg	100	1	01/27/10 13:24	02/03/10 12:35	11097-69-1	
PCB-1260 (Aroclor 1260)	**1980**	ug/kg	100	1	01/27/10 13:24	02/03/10 12:35	11096-82-5	
PCB-1262 (Aroclor 1262)	ND	ug/kg	100	1	01/27/10 13:24	02/03/10 12:35	37324-23-5	
PCB-1268 (Aroclor 1268)	ND	ug/kg	100	1	01/27/10 13:24	02/03/10 12:35	11100-14-4	
Tetrachloro-m-xylene (S)	108	%	30-150	1	01/27/10 13:24	02/03/10 12:35	877-09-8	
Decachlorobiphenyl (S)	84	%	30-150	1	01/27/10 13:24	02/03/10 12:35	2051-24-3	
Dry Weight	Analytical Method: % Moisture							
Percent Moisture	**1.4**	%	0.10	1		01/27/10 00:00		

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

ANALYTICAL RESULTS

Project: SPX Lindberg 9M0909245
Pace Project No.: 10121248

Sample: Concrete 45, 1"-3" **Lab ID: 10121248003** Collected: 01/26/10 11:30 Received: 01/27/10 09:19 Matrix: Solid

Results reported on a "dry-weight" basis

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8082 GCS PCB	Analytical Method: EPA 8082 Preparation Method: EPA 3550							
PCB-1016 (Aroclor 1016)	ND	ug/kg	102	1	01/27/10 13:24	01/28/10 18:41	12674-11-2	
PCB-1221 (Aroclor 1221)	ND	ug/kg	102	1	01/27/10 13:24	01/28/10 18:41	11104-28-2	
PCB-1232 (Aroclor 1232)	ND	ug/kg	102	1	01/27/10 13:24	01/28/10 18:41	11141-16-5	
PCB-1242 (Aroclor 1242)	ND	ug/kg	102	1	01/27/10 13:24	01/28/10 18:41	53469-21-9	
PCB-1248 (Aroclor 1248)	ND	ug/kg	102	1	01/27/10 13:24	01/28/10 18:41	12672-29-6	
PCB-1254 (Aroclor 1254)	ND	ug/kg	102	1	01/27/10 13:24	01/28/10 18:41	11097-69-1	
PCB-1260 (Aroclor 1260)	ND	ug/kg	102	1	01/27/10 13:24	01/28/10 18:41	11096-82-5	
PCB-1262 (Aroclor 1262)	ND	ug/kg	102	1	01/27/10 13:24	01/28/10 18:41	37324-23-5	
PCB-1268 (Aroclor 1268)	ND	ug/kg	102	1	01/27/10 13:24	01/28/10 18:41	11100-14-4	
Tetrachloro-m-xylene (S)	100	%	30-150	1	01/27/10 13:24	01/28/10 18:41	877-09-8	
Decachlorobiphenyl (S)	95	%	30-150	1	01/27/10 13:24	01/28/10 18:41	2051-24-3	
Dry Weight	Analytical Method: % Moisture							
Percent Moisture	**3.2**	%	0.10	1		01/27/10 00:00		

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

ANALYTICAL RESULTS

Project: SPX Lindberg 9M0909245
Pace Project No.: 10121248

Sample: Concrete 46, 1"-3" **Lab ID: 10121248004** Collected: 01/26/10 12:00 Received: 01/27/10 09:19 Matrix: Solid

Results reported on a "dry-weight" basis

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8082 GCS PCB	Analytical Method: EPA 8082 Preparation Method: EPA 3550							
PCB-1016 (Aroclor 1016)	ND	ug/kg	101	1	01/27/10 13:24	01/28/10 18:57	12674-11-2	
PCB-1221 (Aroclor 1221)	ND	ug/kg	101	1	01/27/10 13:24	01/28/10 18:57	11104-28-2	
PCB-1232 (Aroclor 1232)	ND	ug/kg	101	1	01/27/10 13:24	01/28/10 18:57	11141-16-5	
PCB-1242 (Aroclor 1242)	ND	ug/kg	101	1	01/27/10 13:24	01/28/10 18:57	53469-21-9	
PCB-1248 (Aroclor 1248)	ND	ug/kg	101	1	01/27/10 13:24	01/28/10 18:57	12672-29-6	
PCB-1254 (Aroclor 1254)	ND	ug/kg	101	1	01/27/10 13:24	01/28/10 18:57	11097-69-1	
PCB-1260 (Aroclor 1260)	ND	ug/kg	101	1	01/27/10 13:24	01/28/10 18:57	11096-82-5	
PCB-1262 (Aroclor 1262)	ND	ug/kg	101	1	01/27/10 13:24	01/28/10 18:57	37324-23-5	
PCB-1268 (Aroclor 1268)	ND	ug/kg	101	1	01/27/10 13:24	01/28/10 18:57	11100-14-4	
Tetrachloro-m-xylene (S)	107	%	30-150	1	01/27/10 13:24	01/28/10 18:57	877-09-8	
Decachlorobiphenyl (S)	98	%	30-150	1	01/27/10 13:24	01/28/10 18:57	2051-24-3	
Dry Weight	Analytical Method: % Moisture							
Percent Moisture	**2.4**	%	0.10	1		01/27/10 00:00		

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

ANALYTICAL RESULTS

Project: SPX Lindberg 9M0909245
Pace Project No.: 10121248

Sample: Concrete 46, 0"-1" **Lab ID: 10121248005** Collected: 01/26/10 11:50 Received: 01/27/10 09:19 Matrix: Solid

Results reported on a "dry-weight" basis

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8082 GCS PCB	Analytical Method: EPA 8082 Preparation Method: EPA 3550							
PCB-1016 (Aroclor 1016)	ND	ug/kg	99.9	1	01/27/10 13:24	02/03/10 12:51	12674-11-2	
PCB-1221 (Aroclor 1221)	ND	ug/kg	99.9	1	01/27/10 13:24	02/03/10 12:51	11104-28-2	
PCB-1232 (Aroclor 1232)	ND	ug/kg	99.9	1	01/27/10 13:24	02/03/10 12:51	11141-16-5	
PCB-1242 (Aroclor 1242)	ND	ug/kg	99.9	1	01/27/10 13:24	02/03/10 12:51	53469-21-9	
PCB-1248 (Aroclor 1248)	**657**	ug/kg	99.9	1	01/27/10 13:24	02/03/10 12:51	12672-29-6	
PCB-1254 (Aroclor 1254)	ND	ug/kg	99.9	1	01/27/10 13:24	02/03/10 12:51	11097-69-1	
PCB-1260 (Aroclor 1260)	**2790**	ug/kg	99.9	1	01/27/10 13:24	02/03/10 12:51	11096-82-5	
PCB-1262 (Aroclor 1262)	ND	ug/kg	99.9	1	01/27/10 13:24	02/03/10 12:51	37324-23-5	
PCB-1268 (Aroclor 1268)	ND	ug/kg	99.9	1	01/27/10 13:24	02/03/10 12:51	11100-14-4	
Tetrachloro-m-xylene (S)	112	%	30-150	1	01/27/10 13:24	02/03/10 12:51	877-09-8	
Decachlorobiphenyl (S)	96	%	30-150	1	01/27/10 13:24	02/03/10 12:51	2051-24-3	
Dry Weight	Analytical Method: % Moisture							
Percent Moisture	**0.88**	%	0.10	1		01/27/10 00:00		

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

ANALYTICAL RESULTS

Project: SPX Lindberg 9M0909245
Pace Project No.: 10121248

Sample: Concrete 47, 0"-1" **Lab ID: 10121248006** Collected: 01/26/10 12:20 Received: 01/27/10 09:19 Matrix: Solid

Results reported on a "dry-weight" basis

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8082 GCS PCB	Analytical Method: EPA 8082 Preparation Method: EPA 3550							
PCB-1016 (Aroclor 1016)	ND	ug/kg	100	1	01/27/10 13:24	02/01/10 18:47	12674-11-2	
PCB-1221 (Aroclor 1221)	ND	ug/kg	100	1	01/27/10 13:24	02/01/10 18:47	11104-28-2	
PCB-1232 (Aroclor 1232)	ND	ug/kg	100	1	01/27/10 13:24	02/01/10 18:47	11141-16-5	
PCB-1242 (Aroclor 1242)	ND	ug/kg	100	1	01/27/10 13:24	02/01/10 18:47	53469-21-9	
PCB-1248 (Aroclor 1248)	ND	ug/kg	100	1	01/27/10 13:24	02/01/10 18:47	12672-29-6	
PCB-1254 (Aroclor 1254)	ND	ug/kg	100	1	01/27/10 13:24	02/01/10 18:47	11097-69-1	
PCB-1260 (Aroclor 1260)	**174**	ug/kg	100	1	01/27/10 13:24	02/01/10 18:47	11096-82-5	
PCB-1262 (Aroclor 1262)	ND	ug/kg	100	1	01/27/10 13:24	02/01/10 18:47	37324-23-5	
PCB-1268 (Aroclor 1268)	ND	ug/kg	100	1	01/27/10 13:24	02/01/10 18:47	11100-14-4	
Tetrachloro-m-xylene (S)	116	%	30-150	1	01/27/10 13:24	02/01/10 18:47	877-09-8	
Decachlorobiphenyl (S)	99	%	30-150	1	01/27/10 13:24	02/01/10 18:47	2051-24-3	
Dry Weight	Analytical Method: % Moisture							
Percent Moisture	**1.2**	%	0.10	1		01/27/10 00:00		

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

ANALYTICAL RESULTS

Project: SPX Lindberg 9M0909245
Pace Project No.: 10121248

Sample: Concrete 47, 1"-3" **Lab ID: 10121248007** Collected: 01/26/10 12:30 Received: 01/27/10 09:19 Matrix: Solid

Results reported on a "dry-weight" basis

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8082 GCS PCB	Analytical Method: EPA 8082 Preparation Method: EPA 3550							
PCB-1016 (Aroclor 1016)	ND	ug/kg	102	1	01/27/10 13:24	01/28/10 19:44	12674-11-2	
PCB-1221 (Aroclor 1221)	ND	ug/kg	102	1	01/27/10 13:24	01/28/10 19:44	11104-28-2	
PCB-1232 (Aroclor 1232)	ND	ug/kg	102	1	01/27/10 13:24	01/28/10 19:44	11141-16-5	
PCB-1242 (Aroclor 1242)	ND	ug/kg	102	1	01/27/10 13:24	01/28/10 19:44	53469-21-9	
PCB-1248 (Aroclor 1248)	ND	ug/kg	102	1	01/27/10 13:24	01/28/10 19:44	12672-29-6	
PCB-1254 (Aroclor 1254)	ND	ug/kg	102	1	01/27/10 13:24	01/28/10 19:44	11097-69-1	
PCB-1260 (Aroclor 1260)	ND	ug/kg	102	1	01/27/10 13:24	01/28/10 19:44	11096-82-5	
PCB-1262 (Aroclor 1262)	ND	ug/kg	102	1	01/27/10 13:24	01/28/10 19:44	37324-23-5	
PCB-1268 (Aroclor 1268)	ND	ug/kg	102	1	01/27/10 13:24	01/28/10 19:44	11100-14-4	
Tetrachloro-m-xylene (S)	115	%	30-150	1	01/27/10 13:24	01/28/10 19:44	877-09-8	
Decachlorobiphenyl (S)	100	%	30-150	1	01/27/10 13:24	01/28/10 19:44	2051-24-3	
Dry Weight	Analytical Method: % Moisture							
Percent Moisture	**3.1**	%	0.10	1		01/27/10 00:00		

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

ANALYTICAL RESULTS

Project: SPX Lindberg 9M0909245
Pace Project No.: 10121248

Sample: Concrete 48, 0"-1" **Lab ID: 10121248008** Collected: 01/26/10 12:40 Received: 01/27/10 09:19 Matrix: Solid

Results reported on a "dry-weight" basis

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8082 GCS PCB	Analytical Method: EPA 8082 Preparation Method: EPA 3550							
PCB-1016 (Aroclor 1016)	ND	ug/kg	100	1	01/27/10 13:24	02/01/10 19:03	12674-11-2	
PCB-1221 (Aroclor 1221)	ND	ug/kg	100	1	01/27/10 13:24	02/01/10 19:03	11104-28-2	
PCB-1232 (Aroclor 1232)	ND	ug/kg	100	1	01/27/10 13:24	02/01/10 19:03	11141-16-5	
PCB-1242 (Aroclor 1242)	ND	ug/kg	100	1	01/27/10 13:24	02/01/10 19:03	53469-21-9	
PCB-1248 (Aroclor 1248)	ND	ug/kg	100	1	01/27/10 13:24	02/01/10 19:03	12672-29-6	
PCB-1254 (Aroclor 1254)	ND	ug/kg	100	1	01/27/10 13:24	02/01/10 19:03	11097-69-1	
PCB-1260 (Aroclor 1260)	**233**	ug/kg	100	1	01/27/10 13:24	02/01/10 19:03	11096-82-5	
PCB-1262 (Aroclor 1262)	ND	ug/kg	100	1	01/27/10 13:24	02/01/10 19:03	37324-23-5	
PCB-1268 (Aroclor 1268)	ND	ug/kg	100	1	01/27/10 13:24	02/01/10 19:03	11100-14-4	
Tetrachloro-m-xylene (S)	116	%	30-150	1	01/27/10 13:24	02/01/10 19:03	877-09-8	
Decachlorobiphenyl (S)	98	%	30-150	1	01/27/10 13:24	02/01/10 19:03	2051-24-3	
Dry Weight	Analytical Method: % Moisture							
Percent Moisture	**1.3**	%	0.10	1		01/27/10 00:00		

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

ANALYTICAL RESULTS

Project: SPX Lindberg 9M0909245
Pace Project No.: 10121248

Sample: Concrete 48, 1"-3" **Lab ID: 10121248009** Collected: 01/26/10 13:00 Received: 01/27/10 09:19 Matrix: Solid

Results reported on a "dry-weight" basis

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8082 GCS PCB	Analytical Method: EPA 8082 Preparation Method: EPA 3550							
PCB-1016 (Aroclor 1016)	ND	ug/kg	102	1	01/27/10 13:24	01/28/10 20:00	12674-11-2	
PCB-1221 (Aroclor 1221)	ND	ug/kg	102	1	01/27/10 13:24	01/28/10 20:00	11104-28-2	
PCB-1232 (Aroclor 1232)	ND	ug/kg	102	1	01/27/10 13:24	01/28/10 20:00	11141-16-5	
PCB-1242 (Aroclor 1242)	ND	ug/kg	102	1	01/27/10 13:24	01/28/10 20:00	53469-21-9	
PCB-1248 (Aroclor 1248)	ND	ug/kg	102	1	01/27/10 13:24	01/28/10 20:00	12672-29-6	
PCB-1254 (Aroclor 1254)	ND	ug/kg	102	1	01/27/10 13:24	01/28/10 20:00	11097-69-1	
PCB-1260 (Aroclor 1260)	ND	ug/kg	102	1	01/27/10 13:24	01/28/10 20:00	11096-82-5	
PCB-1262 (Aroclor 1262)	ND	ug/kg	102	1	01/27/10 13:24	01/28/10 20:00	37324-23-5	
PCB-1268 (Aroclor 1268)	ND	ug/kg	102	1	01/27/10 13:24	01/28/10 20:00	11100-14-4	
Tetrachloro-m-xylene (S)	119	%	30-150	1	01/27/10 13:24	01/28/10 20:00	877-09-8	
Decachlorobiphenyl (S)	103	%	30-150	1	01/27/10 13:24	01/28/10 20:00	2051-24-3	
Dry Weight	Analytical Method: % Moisture							
Percent Moisture	**3.3**	%	0.10	1		01/27/10 00:00		

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

ANALYTICAL RESULTS

Project: SPX Lindberg 9M0909245
Pace Project No.: 10121248

Sample: Concrete 49, 0"-1" **Lab ID: 10121248010** Collected: 01/26/10 14:00 Received: 01/27/10 09:19 Matrix: Solid

Results reported on a "dry-weight" basis

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8082 GCS PCB	Analytical Method: EPA 8082 Preparation Method: EPA 3550							
PCB-1016 (Aroclor 1016)	ND	ug/kg	99.7	1	01/27/10 13:24	02/03/10 13:07	12674-11-2	
PCB-1221 (Aroclor 1221)	ND	ug/kg	99.7	1	01/27/10 13:24	02/03/10 13:07	11104-28-2	
PCB-1232 (Aroclor 1232)	ND	ug/kg	99.7	1	01/27/10 13:24	02/03/10 13:07	11141-16-5	
PCB-1242 (Aroclor 1242)	ND	ug/kg	99.7	1	01/27/10 13:24	02/03/10 13:07	53469-21-9	
PCB-1248 (Aroclor 1248)	**5220**	ug/kg	997	10	01/27/10 13:24	01/28/10 23:44	12672-29-6	
PCB-1254 (Aroclor 1254)	ND	ug/kg	99.7	1	01/27/10 13:24	02/03/10 13:07	11097-69-1	
PCB-1260 (Aroclor 1260)	**5580**	ug/kg	997	10	01/27/10 13:24	01/28/10 23:44	11096-82-5	
PCB-1262 (Aroclor 1262)	ND	ug/kg	99.7	1	01/27/10 13:24	02/03/10 13:07	37324-23-5	
PCB-1268 (Aroclor 1268)	ND	ug/kg	99.7	1	01/27/10 13:24	02/03/10 13:07	11100-14-4	
Tetrachloro-m-xylene (S)	107	%	30-150	1	01/27/10 13:24	02/03/10 13:07	877-09-8	
Decachlorobiphenyl (S)	81	%	30-150	1	01/27/10 13:24	02/03/10 13:07	2051-24-3	
Dry Weight	Analytical Method: % Moisture							
Percent Moisture	**0.71**	%	0.10	1		01/27/10 00:00		

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

ANALYTICAL RESULTS

Project: SPX Lindberg 9M0909245
Pace Project No.: 10121248

Sample: Concrete 49, 1"-3" **Lab ID: 10121248011** Collected: 01/26/10 14:15 Received: 01/27/10 09:19 Matrix: Solid

Results reported on a "dry-weight" basis

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8082 GCS PCB	Analytical Method: EPA 8082 Preparation Method: EPA 3550							
PCB-1016 (Aroclor 1016)	ND	ug/kg	101	1	01/27/10 13:23	02/01/10 19:51	12674-11-2	
PCB-1221 (Aroclor 1221)	ND	ug/kg	101	1	01/27/10 13:23	02/01/10 19:51	11104-28-2	
PCB-1232 (Aroclor 1232)	ND	ug/kg	101	1	01/27/10 13:23	02/01/10 19:51	11141-16-5	
PCB-1242 (Aroclor 1242)	ND	ug/kg	101	1	01/27/10 13:23	02/01/10 19:51	53469-21-9	
PCB-1248 (Aroclor 1248)	**520**	ug/kg	101	1	01/27/10 13:23	02/01/10 19:51	12672-29-6	
PCB-1254 (Aroclor 1254)	ND	ug/kg	101	1	01/27/10 13:23	02/01/10 19:51	11097-69-1	
PCB-1260 (Aroclor 1260)	**448**	ug/kg	101	1	01/27/10 13:23	02/01/10 19:51	11096-82-5	
PCB-1262 (Aroclor 1262)	ND	ug/kg	101	1	01/27/10 13:23	02/01/10 19:51	37324-23-5	
PCB-1268 (Aroclor 1268)	ND	ug/kg	101	1	01/27/10 13:23	02/01/10 19:51	11100-14-4	
Tetrachloro-m-xylene (S)	111	%	30-150	1	01/27/10 13:23	02/01/10 19:51	877-09-8	
Decachlorobiphenyl (S)	96	%	30-150	1	01/27/10 13:23	02/01/10 19:51	2051-24-3	
Dry Weight	Analytical Method: % Moisture							
Percent Moisture	**1.5**	%	0.10	1		01/27/10 00:00		

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

ANALYTICAL RESULTS

Project: SPX Lindberg 9M0909245
Pace Project No.: 10121248

Sample: Concrete 50, 0"-1" **Lab ID: 10121248012** Collected: 01/26/10 14:30 Received: 01/27/10 09:19 Matrix: Solid

Results reported on a "dry-weight" basis

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8082 GCS PCB	Analytical Method: EPA 8082 Preparation Method: EPA 3550							
PCB-1016 (Aroclor 1016)	ND	ug/kg	996	10	01/27/10 13:23	02/01/10 22:47	12674-11-2	
PCB-1221 (Aroclor 1221)	ND	ug/kg	996	10	01/27/10 13:23	02/01/10 22:47	11104-28-2	
PCB-1232 (Aroclor 1232)	ND	ug/kg	996	10	01/27/10 13:23	02/01/10 22:47	11141-16-5	
PCB-1242 (Aroclor 1242)	ND	ug/kg	996	10	01/27/10 13:23	02/01/10 22:47	53469-21-9	
PCB-1248 (Aroclor 1248)	**107000**	ug/kg	9960	100	01/27/10 13:23	02/03/10 14:11	12672-29-6	
PCB-1254 (Aroclor 1254)	ND	ug/kg	996	10	01/27/10 13:23	02/01/10 22:47	11097-69-1	
PCB-1260 (Aroclor 1260)	**8390**	ug/kg	996	10	01/27/10 13:23	02/01/10 22:47	11096-82-5	
PCB-1262 (Aroclor 1262)	ND	ug/kg	996	10	01/27/10 13:23	02/01/10 22:47	37324-23-5	
PCB-1268 (Aroclor 1268)	ND	ug/kg	996	10	01/27/10 13:23	02/01/10 22:47	11100-14-4	
Tetrachloro-m-xylene (S)	111	%	30-150	10	01/27/10 13:23	02/01/10 22:47	877-09-8	D4
Decachlorobiphenyl (S)	94	%	30-150	10	01/27/10 13:23	02/01/10 22:47	2051-24-3	
Dry Weight	Analytical Method: % Moisture							
Percent Moisture	**0.63**	%	0.10	1		01/27/10 00:00		

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

ANALYTICAL RESULTS

Project: SPX Lindberg 9M0909245
Pace Project No.: 10121248

Sample: Concrete 50, 1"-3" **Lab ID: 10121248013** Collected: 01/26/10 14:45 Received: 01/27/10 09:19 Matrix: Solid

Results reported on a "dry-weight" basis

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8082 GCS PCB	Analytical Method: EPA 8082 Preparation Method: EPA 3550							
PCB-1016 (Aroclor 1016)	ND	ug/kg	102	1	01/27/10 13:23	02/01/10 20:07	12674-11-2	
PCB-1221 (Aroclor 1221)	ND	ug/kg	102	1	01/27/10 13:23	02/01/10 20:07	11104-28-2	
PCB-1232 (Aroclor 1232)	ND	ug/kg	102	1	01/27/10 13:23	02/01/10 20:07	11141-16-5	
PCB-1242 (Aroclor 1242)	ND	ug/kg	102	1	01/27/10 13:23	02/01/10 20:07	53469-21-9	
PCB-1248 (Aroclor 1248)	**8530**	ug/kg	508	5	01/27/10 13:23	02/03/10 13:55	12672-29-6	
PCB-1254 (Aroclor 1254)	ND	ug/kg	102	1	01/27/10 13:23	02/01/10 20:07	11097-69-1	
PCB-1260 (Aroclor 1260)	**364**	ug/kg	102	1	01/27/10 13:23	02/01/10 20:07	11096-82-5	
PCB-1262 (Aroclor 1262)	ND	ug/kg	102	1	01/27/10 13:23	02/01/10 20:07	37324-23-5	
PCB-1268 (Aroclor 1268)	ND	ug/kg	102	1	01/27/10 13:23	02/01/10 20:07	11100-14-4	
Tetrachloro-m-xylene (S)	112	%	30-150	1	01/27/10 13:23	02/01/10 20:07	877-09-8	
Decachlorobiphenyl (S)	99	%	30-150	1	01/27/10 13:23	02/01/10 20:07	2051-24-3	
Dry Weight	Analytical Method: % Moisture							
Percent Moisture	**2.5**	%	0.10	1		01/27/10 00:00		

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

ANALYTICAL RESULTS

Project: SPX Lindberg 9M0909245
Pace Project No.: 10121248

Sample: Concrete 51, 0"-1" **Lab ID: 10121248014** Collected: 01/26/10 15:00 Received: 01/27/10 09:19 Matrix: Solid

Results reported on a "dry-weight" basis

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8082 GCS PCB	Analytical Method: EPA 8082 Preparation Method: EPA 3550							
PCB-1016 (Aroclor 1016)	ND	ug/kg	100	1	01/27/10 13:23	02/03/10 13:23	12674-11-2	
PCB-1221 (Aroclor 1221)	ND	ug/kg	100	1	01/27/10 13:23	02/03/10 13:23	11104-28-2	
PCB-1232 (Aroclor 1232)	ND	ug/kg	100	1	01/27/10 13:23	02/03/10 13:23	11141-16-5	
PCB-1242 (Aroclor 1242)	ND	ug/kg	100	1	01/27/10 13:23	02/03/10 13:23	53469-21-9	
PCB-1248 (Aroclor 1248)	**462**	ug/kg	100	1	01/27/10 13:23	02/03/10 13:23	12672-29-6	
PCB-1254 (Aroclor 1254)	ND	ug/kg	100	1	01/27/10 13:23	02/03/10 13:23	11097-69-1	
PCB-1260 (Aroclor 1260)	**7160**	ug/kg	1000	10	01/27/10 13:23	02/01/10 23:03	11096-82-5	
PCB-1262 (Aroclor 1262)	ND	ug/kg	100	1	01/27/10 13:23	02/03/10 13:23	37324-23-5	
PCB-1268 (Aroclor 1268)	ND	ug/kg	100	1	01/27/10 13:23	02/03/10 13:23	11100-14-4	
Tetrachloro-m-xylene (S)	110	%	30-150	1	01/27/10 13:23	02/03/10 13:23	877-09-8	
Decachlorobiphenyl (S)	81	%	30-150	1	01/27/10 13:23	02/03/10 13:23	2051-24-3	
Dry Weight	Analytical Method: % Moisture							
Percent Moisture	**1.5**	%	0.10	1		01/27/10 00:00		

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

ANALYTICAL RESULTS

Project: SPX Lindberg 9M0909245
Pace Project No.: 10121248

Sample: Concrete 51, 1"-3" **Lab ID: 10121248015** Collected: 01/26/10 15:15 Received: 01/27/10 09:19 Matrix: Solid

Results reported on a "dry-weight" basis

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8082 GCS PCB	Analytical Method: EPA 8082 Preparation Method: EPA 3550							
PCB-1016 (Aroclor 1016)	ND	ug/kg	102	1	01/27/10 13:23	02/01/10 20:23	12674-11-2	
PCB-1221 (Aroclor 1221)	ND	ug/kg	102	1	01/27/10 13:23	02/01/10 20:23	11104-28-2	
PCB-1232 (Aroclor 1232)	ND	ug/kg	102	1	01/27/10 13:23	02/01/10 20:23	11141-16-5	
PCB-1242 (Aroclor 1242)	ND	ug/kg	102	1	01/27/10 13:23	02/01/10 20:23	53469-21-9	
PCB-1248 (Aroclor 1248)	ND	ug/kg	102	1	01/27/10 13:23	02/01/10 20:23	12672-29-6	
PCB-1254 (Aroclor 1254)	ND	ug/kg	102	1	01/27/10 13:23	02/01/10 20:23	11097-69-1	
PCB-1260 (Aroclor 1260)	ND	ug/kg	102	1	01/27/10 13:23	02/01/10 20:23	11096-82-5	
PCB-1262 (Aroclor 1262)	ND	ug/kg	102	1	01/27/10 13:23	02/01/10 20:23	37324-23-5	
PCB-1268 (Aroclor 1268)	ND	ug/kg	102	1	01/27/10 13:23	02/01/10 20:23	11100-14-4	
Tetrachloro-m-xylene (S)	107	%	30-150	1	01/27/10 13:23	02/01/10 20:23	877-09-8	
Decachlorobiphenyl (S)	92	%	30-150	1	01/27/10 13:23	02/01/10 20:23	2051-24-3	
Dry Weight	Analytical Method: % Moisture							
Percent Moisture	**2.7**	%	0.10	1		01/27/10 00:00		

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

ANALYTICAL RESULTS

Project: SPX Lindberg 9M0909245
Pace Project No.: 10121248

Sample: Concrete 52, 0"-1" **Lab ID: 10121248016** Collected: 01/26/10 16:20 Received: 01/27/10 09:19 Matrix: Solid

Results reported on a "dry-weight" basis

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8082 GCS PCB	Analytical Method: EPA 8082 Preparation Method: EPA 3550							
PCB-1016 (Aroclor 1016)	ND	ug/kg	100	1	01/27/10 13:23	02/03/10 13:39	12674-11-2	
PCB-1221 (Aroclor 1221)	ND	ug/kg	100	1	01/27/10 13:23	02/03/10 13:39	11104-28-2	
PCB-1232 (Aroclor 1232)	ND	ug/kg	100	1	01/27/10 13:23	02/03/10 13:39	11141-16-5	
PCB-1242 (Aroclor 1242)	ND	ug/kg	100	1	01/27/10 13:23	02/03/10 13:39	53469-21-9	
PCB-1248 (Aroclor 1248)	**761**	ug/kg	100	1	01/27/10 13:23	02/03/10 13:39	12672-29-6	
PCB-1254 (Aroclor 1254)	ND	ug/kg	100	1	01/27/10 13:23	02/03/10 13:39	11097-69-1	
PCB-1260 (Aroclor 1260)	**5920**	ug/kg	1000	10	01/27/10 13:23	02/01/10 23:19	11096-82-5	
PCB-1262 (Aroclor 1262)	ND	ug/kg	100	1	01/27/10 13:23	02/03/10 13:39	37324-23-5	
PCB-1268 (Aroclor 1268)	ND	ug/kg	100	1	01/27/10 13:23	02/03/10 13:39	11100-14-4	
Tetrachloro-m-xylene (S)	102	%	30-150	1	01/27/10 13:23	02/03/10 13:39	877-09-8	
Decachlorobiphenyl (S)	77	%	30-150	1	01/27/10 13:23	02/03/10 13:39	2051-24-3	
Dry Weight	Analytical Method: % Moisture							
Percent Moisture	**1.4**	%	0.10	1		01/27/10 00:00		

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

ANALYTICAL RESULTS

Project: SPX Lindberg 9M0909245
Pace Project No.: 10121248

Sample: Concrete 52, 1"-3" **Lab ID: 10121248017** Collected: 01/26/10 16:30 Received: 01/27/10 09:19 Matrix: Solid

Results reported on a "dry-weight" basis

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8082 GCS PCB	Analytical Method: EPA 8082 Preparation Method: EPA 3550							
PCB-1016 (Aroclor 1016)	ND	ug/kg	102	1	01/29/10 14:25	02/02/10 00:39	12674-11-2	
PCB-1221 (Aroclor 1221)	ND	ug/kg	102	1	01/29/10 14:25	02/02/10 00:39	11104-28-2	
PCB-1232 (Aroclor 1232)	ND	ug/kg	102	1	01/29/10 14:25	02/02/10 00:39	11141-16-5	
PCB-1242 (Aroclor 1242)	ND	ug/kg	102	1	01/29/10 14:25	02/02/10 00:39	53469-21-9	
PCB-1248 (Aroclor 1248)	ND	ug/kg	102	1	01/29/10 14:25	02/02/10 00:39	12672-29-6	
PCB-1254 (Aroclor 1254)	ND	ug/kg	102	1	01/29/10 14:25	02/02/10 00:39	11097-69-1	
PCB-1260 (Aroclor 1260)	**318**	ug/kg	102	1	01/29/10 14:25	02/02/10 00:39	11096-82-5	
PCB-1262 (Aroclor 1262)	ND	ug/kg	102	1	01/29/10 14:25	02/02/10 00:39	37324-23-5	
PCB-1268 (Aroclor 1268)	ND	ug/kg	102	1	01/29/10 14:25	02/02/10 00:39	11100-14-4	
Tetrachloro-m-xylene (S)	110	%	30-150	1	01/29/10 14:25	02/02/10 00:39	877-09-8	
Decachlorobiphenyl (S)	96	%	30-150	1	01/29/10 14:25	02/02/10 00:39	2051-24-3	
Dry Weight	Analytical Method: % Moisture							
Percent Moisture	**2.6**	%	0.10	1		01/28/10 00:00		

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

ANALYTICAL RESULTS

Project: SPX Lindberg 9M0909245
Pace Project No.: 10121248

Sample: Concrete 53, 0"-1" **Lab ID: 10121248018** Collected: 01/26/10 15:50 Received: 01/27/10 09:19 Matrix: Solid

Results reported on a "dry-weight" basis

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8082 GCS PCB	Analytical Method: EPA 8082 Preparation Method: EPA 3550							
PCB-1016 (Aroclor 1016)	ND	ug/kg	99.9	1	01/29/10 14:25	02/03/10 18:21	12674-11-2	
PCB-1221 (Aroclor 1221)	ND	ug/kg	99.9	1	01/29/10 14:25	02/03/10 18:21	11104-28-2	
PCB-1232 (Aroclor 1232)	ND	ug/kg	99.9	1	01/29/10 14:25	02/03/10 18:21	11141-16-5	
PCB-1242 (Aroclor 1242)	ND	ug/kg	99.9	1	01/29/10 14:25	02/03/10 18:21	53469-21-9	
PCB-1248 (Aroclor 1248)	**1870**	ug/kg	99.9	1	01/29/10 14:25	02/03/10 18:21	12672-29-6	
PCB-1254 (Aroclor 1254)	ND	ug/kg	99.9	1	01/29/10 14:25	02/03/10 18:21	11097-69-1	
PCB-1260 (Aroclor 1260)	**10800**	ug/kg	999	10	01/29/10 14:25	02/02/10 10:39	11096-82-5	
PCB-1262 (Aroclor 1262)	ND	ug/kg	99.9	1	01/29/10 14:25	02/03/10 18:21	37324-23-5	
PCB-1268 (Aroclor 1268)	ND	ug/kg	99.9	1	01/29/10 14:25	02/03/10 18:21	11100-14-4	
Tetrachloro-m-xylene (S)	106	%	30-150	1	01/29/10 14:25	02/03/10 18:21	877-09-8	
Decachlorobiphenyl (S)	79	%	30-150	1	01/29/10 14:25	02/03/10 18:21	2051-24-3	
Dry Weight	Analytical Method: % Moisture							
Percent Moisture	**0.91**	%	0.10	1		01/28/10 00:00		

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

ANALYTICAL RESULTS

Project: SPX Lindberg 9M0909245
Pace Project No.: 10121248

Sample: Concrete 53, 1"-3" **Lab ID: 10121248019** Collected: 01/26/10 16:00 Received: 01/27/10 09:19 Matrix: Solid

Results reported on a "dry-weight" basis

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8082 GCS PCB	Analytical Method: EPA 8082 Preparation Method: EPA 3550							
PCB-1016 (Aroclor 1016)	ND	ug/kg	1010	10	01/29/10 14:25	02/03/10 20:13	12674-11-2	
PCB-1221 (Aroclor 1221)	ND	ug/kg	1010	10	01/29/10 14:25	02/03/10 20:13	11104-28-2	
PCB-1232 (Aroclor 1232)	ND	ug/kg	1010	10	01/29/10 14:25	02/03/10 20:13	11141-16-5	
PCB-1242 (Aroclor 1242)	ND	ug/kg	1010	10	01/29/10 14:25	02/03/10 20:13	53469-21-9	
PCB-1248 (Aroclor 1248)	ND	ug/kg	1010	10	01/29/10 14:25	02/03/10 20:13	12672-29-6	
PCB-1254 (Aroclor 1254)	ND	ug/kg	1010	10	01/29/10 14:25	02/03/10 20:13	11097-69-1	
PCB-1260 (Aroclor 1260)	**1060**	ug/kg	1010	10	01/29/10 14:25	02/03/10 20:13	11096-82-5	
PCB-1262 (Aroclor 1262)	ND	ug/kg	1010	10	01/29/10 14:25	02/03/10 20:13	37324-23-5	
PCB-1268 (Aroclor 1268)	ND	ug/kg	1010	10	01/29/10 14:25	02/03/10 20:13	11100-14-4	
Tetrachloro-m-xylene (S)	103	%	30-150	10	01/29/10 14:25	02/03/10 20:13	877-09-8	D3
Decachlorobiphenyl (S)	84	%	30-150	10	01/29/10 14:25	02/03/10 20:13	2051-24-3	
Dry Weight	Analytical Method: % Moisture							
Percent Moisture	**2.1**	%	0.10	1		01/28/10 00:00		

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

QUALITY CONTROL DATA

Project: SPX Lindberg 9M0909245
Pace Project No.: 10121248

QC Batch: OEXT/12290 Analysis Method: EPA 8082
QC Batch Method: EPA 3550 Analysis Description: 8082 GCS PCB
Associated Lab Samples: 10121248011, 10121248012, 10121248013, 10121248014, 10121248015, 10121248016

METHOD BLANK: 741781 Matrix: Solid
Associated Lab Samples: 10121248011, 10121248012, 10121248013, 10121248014, 10121248015, 10121248016

Parameter	Units	Blank Result	Reporting Limit	Analyzed	Qualifiers
PCB-1016 (Aroclor 1016)	ug/kg	ND	33.0	02/01/10 12:48	
PCB-1221 (Aroclor 1221)	ug/kg	ND	33.0	02/01/10 12:48	
PCB-1232 (Aroclor 1232)	ug/kg	ND	33.0	02/01/10 12:48	
PCB-1242 (Aroclor 1242)	ug/kg	ND	33.0	02/01/10 12:48	
PCB-1248 (Aroclor 1248)	ug/kg	ND	33.0	02/01/10 12:48	
PCB-1254 (Aroclor 1254)	ug/kg	ND	33.0	02/01/10 12:48	
PCB-1260 (Aroclor 1260)	ug/kg	ND	33.0	02/01/10 12:48	
PCB-1262 (Aroclor 1262)	ug/kg	ND	33.0	02/01/10 12:48	
PCB-1268 (Aroclor 1268)	ug/kg	ND	33.0	02/01/10 12:48	
Decachlorobiphenyl (S)	%	104	30-150	02/01/10 12:48	
Tetrachloro-m-xylene (S)	%	113	30-150	02/01/10 12:48	

LABORATORY CONTROL SAMPLE: 741782

Parameter	Units	Spike Conc.	LCS Result	LCS % Rec	% Rec Limits	Qualifiers
PCB-1016 (Aroclor 1016)	ug/kg	667	762	114	49-150	
PCB-1260 (Aroclor 1260)	ug/kg	667	713	107	42-150	
Decachlorobiphenyl (S)	%			93	30-150	
Tetrachloro-m-xylene (S)	%			103	30-150	

MATRIX SPIKE & MATRIX SPIKE DUPLICATE: 741831 741832

Parameter	Units	10121101001 Result	MS Spike Conc.	MSD Spike Conc.	MS Result	MSD Result	MS % Rec	MSD % Rec	% Rec Limits	RPD	Max RPD	Qual
PCB-1016 (Aroclor 1016)	ug/kg	ND	821	821	774	805	94	98	38-150	4	30	
PCB-1260 (Aroclor 1260)	ug/kg	ND	821	821	659	735	80	90	30-150	11	30	
Decachlorobiphenyl (S)	%						91	90	30-150			
Tetrachloro-m-xylene (S)	%						105	101	30-150			

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

QUALITY CONTROL DATA

Project: SPX Lindberg 9M0909245
Pace Project No.: 10121248

QC Batch: OEXT/12292 Analysis Method: EPA 8082
QC Batch Method: EPA 3550 Analysis Description: 8082 GCS PCB
Associated Lab Samples: 10121248001, 10121248002, 10121248003, 10121248004, 10121248005, 10121248006, 10121248007, 10121248008, 10121248009, 10121248010

METHOD BLANK: 741890 Matrix: Solid
Associated Lab Samples: 10121248001, 10121248002, 10121248003, 10121248004, 10121248005, 10121248006, 10121248007, 10121248008, 10121248009, 10121248010

Parameter	Units	Blank Result	Reporting Limit	Analyzed	Qualifiers
PCB-1016 (Aroclor 1016)	ug/kg	ND	33.0	01/28/10 16:33	
PCB-1221 (Aroclor 1221)	ug/kg	ND	33.0	01/28/10 16:33	
PCB-1232 (Aroclor 1232)	ug/kg	ND	33.0	01/28/10 16:33	
PCB-1242 (Aroclor 1242)	ug/kg	ND	33.0	01/28/10 16:33	
PCB-1248 (Aroclor 1248)	ug/kg	ND	33.0	01/28/10 16:33	
PCB-1254 (Aroclor 1254)	ug/kg	ND	33.0	01/28/10 16:33	
PCB-1260 (Aroclor 1260)	ug/kg	ND	33.0	01/28/10 16:33	
PCB-1262 (Aroclor 1262)	ug/kg	ND	33.0	01/28/10 16:33	
PCB-1268 (Aroclor 1268)	ug/kg	ND	33.0	01/28/10 16:33	
Decachlorobiphenyl (S)	%	101	30-150	01/28/10 16:33	
Tetrachloro-m-xylene (S)	%	114	30-150	01/28/10 16:33	

LABORATORY CONTROL SAMPLE: 741891

Parameter	Units	Spike Conc.	LCS Result	LCS % Rec	% Rec Limits	Qualifiers
PCB-1016 (Aroclor 1016)	ug/kg	667	659	99	49-150	
PCB-1260 (Aroclor 1260)	ug/kg	667	695	104	42-150	
Decachlorobiphenyl (S)	%			100	30-150	
Tetrachloro-m-xylene (S)	%			105	30-150	

MATRIX SPIKE & MATRIX SPIKE DUPLICATE: 741892 741893

Parameter	Units	10121186013 Result	MS Spike Conc.	MSD Spike Conc.	MS Result	MSD Result	MS % Rec	MSD % Rec	% Rec Limits	RPD	Max RPD	Qual
PCB-1016 (Aroclor 1016)	ug/kg	ND	2020	2020	2980	2940	148	145	38-150	2	30	
PCB-1260 (Aroclor 1260)	ug/kg	6290	2020	2020	8810	9040	125	137	30-150	3	30	
Decachlorobiphenyl (S)	%						104	102	30-150			
Tetrachloro-m-xylene (S)	%						108	106	30-150			

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

QUALITY CONTROL DATA

Project: SPX Lindberg 9M0909245
Pace Project No.: 10121248

QC Batch: OEXT/12305 Analysis Method: EPA 8082
QC Batch Method: EPA 3550 Analysis Description: 8082 GCS PCB
Associated Lab Samples: 10121248017, 10121248018, 10121248019

METHOD BLANK: 742773 Matrix: Solid
Associated Lab Samples: 10121248017, 10121248018, 10121248019

Parameter	Units	Blank Result	Reporting Limit	Analyzed	Qualifiers
PCB-1016 (Aroclor 1016)	ug/kg	ND	33.0	02/01/10 23:51	
PCB-1221 (Aroclor 1221)	ug/kg	ND	33.0	02/01/10 23:51	
PCB-1232 (Aroclor 1232)	ug/kg	ND	33.0	02/01/10 23:51	
PCB-1242 (Aroclor 1242)	ug/kg	ND	33.0	02/01/10 23:51	
PCB-1248 (Aroclor 1248)	ug/kg	ND	33.0	02/01/10 23:51	
PCB-1254 (Aroclor 1254)	ug/kg	ND	33.0	02/01/10 23:51	
PCB-1260 (Aroclor 1260)	ug/kg	ND	33.0	02/01/10 23:51	
PCB-1262 (Aroclor 1262)	ug/kg	ND	33.0	02/01/10 23:51	
PCB-1268 (Aroclor 1268)	ug/kg	ND	33.0	02/01/10 23:51	
Decachlorobiphenyl (S)	%	95	30-150	02/01/10 23:51	
Tetrachloro-m-xylene (S)	%	111	30-150	02/01/10 23:51	

LABORATORY CONTROL SAMPLE: 742774

Parameter	Units	Spike Conc.	LCS Result	LCS % Rec	% Rec Limits	Qualifiers
PCB-1016 (Aroclor 1016)	ug/kg	667	596	89	49-150	
PCB-1260 (Aroclor 1260)	ug/kg	667	538	81	42-150	
Decachlorobiphenyl (S)	%			75	30-150	
Tetrachloro-m-xylene (S)	%			99	30-150	

MATRIX SPIKE & MATRIX SPIKE DUPLICATE: 742775 742776

Parameter	Units	10121385003 Result	MS Spike Conc.	MSD Spike Conc.	MS Result	MSD Result	MS % Rec	MSD % Rec	% Rec Limits	RPD	Max RPD	Qual
PCB-1016 (Aroclor 1016)	ug/kg	ND	2050	2050	2420	2390	118	117	38-150	1	30	
PCB-1260 (Aroclor 1260)	ug/kg	7670	2050	2050	7780	7690	5	1	30-150	1	30	M0
Decachlorobiphenyl (S)	%						94	92	30-150			
Tetrachloro-m-xylene (S)	%						115	112	30-150			

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

QUALITY CONTROL DATA

Project: SPX Lindberg 9M0909245
Pace Project No.: 10121248

QC Batch: MPRP/19065 | Analysis Method: % Moisture
QC Batch Method: % Moisture | Analysis Description: Dry Weight/Percent Moisture
Associated Lab Samples: 10121248001, 10121248002, 10121248003, 10121248004, 10121248005, 10121248006, 10121248007, 10121248008, 10121248009, 10121248010, 10121248011, 10121248012, 10121248013, 10121248014, 10121248015, 10121248016

SAMPLE DUPLICATE: 742066

Parameter	Units	10121275001 Result	Dup Result	RPD	Max RPD	Qualifiers
Percent Moisture	%	4.2	4.2	1	30	

SAMPLE DUPLICATE: 742067

Parameter	Units	10121248016 Result	Dup Result	RPD	Max RPD	Qualifiers
Percent Moisture	%	1.4	1.4	3	30	

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

QUALITY CONTROL DATA

Project: SPX Lindberg 9M0909245
Pace Project No.: 10121248

QC Batch: MPRP/19074 | Analysis Method: % Moisture
QC Batch Method: % Moisture | Analysis Description: Dry Weight/Percent Moisture
Associated Lab Samples: 10121248017, 10121248018, 10121248019

SAMPLE DUPLICATE: 742246

Parameter	Units	10121279001 Result	Dup Result	RPD	Max RPD	Qualifiers
Percent Moisture	%	83.3	83.3	0	30	

SAMPLE DUPLICATE: 742278

Parameter	Units	10121247001 Result	Dup Result	RPD	Max RPD	Qualifiers
Percent Moisture	%	13.9	16.5	17	30	

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

QUALIFIERS

Project: SPX Lindberg 9M0909245
Pace Project No.: 10121248

DEFINITIONS

DF - Dilution Factor, if reported, represents the factor applied to the reported data due to changes in sample preparation, dilution of the sample aliquot, or moisture content.

ND - Not Detected at or above adjusted reporting limit.

J - Estimated concentration above the adjusted method detection limit and below the adjusted reporting limit.

MDL - Adjusted Method Detection Limit.

S - Surrogate

1,2-Diphenylhydrazine (8270 listed analyte) decomposes to Azobenzene.

Consistent with EPA guidelines, unrounded data are displayed and have been used to calculate % recovery and RPD values.

LCS(D) - Laboratory Control Sample (Duplicate)

MS(D) - Matrix Spike (Duplicate)

DUP - Sample Duplicate

RPD - Relative Percent Difference

NC - Not Calculable.

Pace Analytical is NELAP accredited. Contact your Pace PM for the current list of accredited analytes.

U - Indicates the compound was analyzed for, but not detected.

ANALYTE QUALIFIERS

D3	Sample was diluted due to the presence of high levels of non-target analytes or other matrix interference.
D4	Sample was diluted due to the presence of high levels of target analytes.
M0	Matrix spike recovery and/or matrix spike duplicate recovery was outside laboratory control limits.

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical®
www.pacelabs.com

CHAIN-OF-CUSTODY / Analytical Request Document

The Chain-of-Custody is a LEGAL DOCUMENT. All relevant fields must be completed accurately.

10121248

Page: 1 of 2

1347010

Section A Required Client Information:

Company: Delta Consultants
Address: 5910 Rice Creek Parkway Ste 101, Shoreview, MN 55126
Email To: kthole@deltaenv.com
Phone: 651-697-5203 Fax:
Requested Due Date/TAT: Standard

Section B Required Project Information:

Report To: Karen Thole
Copy To:
Purchase Order No.:
Project Name: SPX Lindberg
Project Number: 9M0909245

Section C Invoice Information:

Attention: Same
Company Name:
Address:
Pace Quote Reference:
Pace Project Manager:
Pace Profile #:

REGULATORY AGENCY: ☐ NPDES ☐ GROUND WATER ☐ DRINKING WATER ☐ UST ☐ RCRA ☐ OTHER

Site Location STATE: WI

Section D Required Client Information

Matrix Codes (MATRIX / CODE): Drinking Water DW; Water WT; Waste Water WW; Product P; Soil/Solid SL; Oil OL; Wipe WP; Air AR; Tissue TS; Other OT

SAMPLE ID (A-Z, 0-9 / ,-) Sample IDs MUST BE UNIQUE

Requested Analysis Filtered (Y/N): Analysis Test: PCB by 8082 dry wt

ITEM #	SAMPLE ID	MATRIX CODE (see valid codes to left)	SAMPLE TYPE (G=GRAB C=COMP)	COLLECTED Composite Start DATE	Composite Start TIME	Composite End/Grab DATE	Composite End/Grab TIME	SAMPLE TEMP AT COLLECTION	# OF CONTAINERS	Unpreserved	H_2SO_4	HNO_3	HCl	NaOH	$Na_2S_2O_3$	Methanol	Other	Analysis Test (Y/N)	PCB by 8082	dry wt	Residual Chlorine (Y/N)	Pace Project No./ Lab I.D.
1	Concrete 31, 3"-6"	SL	G			1/26/10	10:15AM		2	X									X	X		001
2	Concrete 45, 0"-1"	SL	G			1/26/10	11:15AM		2	X									X	X		002
3	Concrete 45, 1"-3"	SL	G			1/26/10	11:30AM		2	X									X	X		003
4	Concrete 46, 1"-3"	SL	G			1/26/10	12PM		2	X									X	X		004
5	Concrete 46, 0"-1"	SL	G			1/26/10	11:50AM		2	X									X	X		005
6	Concrete 47, 0"-1"	SL	G			1/26/10	12:20PM		2	X									X	X		006
7	Concrete 47, 1"-3"	SL	G			1/26/10	12:30PM		2	X									X	X		007
8	Concrete 48, 0"-1"	SL	G			1/26/10	12:40PM		2	X									X	X		008
9	Concrete 48, 1"-3"	SL	G			1/26/10	1PM		2	X									X	X		009
10	Concrete 49, 0"-1"	SL	G			1/26/10	2PM		2	X									X	X		010
11	Concrete 49, 1"-3"	SL	G			1/26/10	2:15PM		2	X									X	X		011
12	Concrete 50, 0"-1"	SL	G			1/26/10	2:30PM		2	X									X	X		012

ADDITIONAL COMMENTS	RELINQUISHED BY / AFFILIATION	DATE	TIME	ACCEPTED BY / AFFILIATION	DATE	TIME	SAMPLE CONDITIONS			
	Adam S. McIlhoran / Delta Consultants	1/26/10	5PM	[signature]	1-27-10	0919	1.1	Y	N	Y

ORIGINAL

SAMPLER NAME AND SIGNATURE

PRINT Name of SAMPLER: Adam S. McIlhoran

SIGNATURE of SAMPLER: [signature] DATE Signed (MM/DD/YY): 1/26/10

Temp in °C | Received on Ice (Y/N) | Custody Sealed Cooler (Y/N) | Samples Intact (Y/N)

*Important Note: By signing this form you are accepting Pace's NET 30 day payment terms and agreeing to late charges of 1.5% per month for any invoices not paid within 30 days.

F-ALL-Q-020rev.07, 15-May-2007

Pace Analytical®
www.pacelabs.com

CHAIN-OF-CUSTODY / Analytical Request Document

The Chain-of-Custody is a LEGAL DOCUMENT. All relevant fields must be completed accurately.

10121248

Page: 2 of 2

1347009

Section A Required Client Information:

Company: Delta Consultants
Address: 5910 Rice Creek Pkwy Ste 101, Shoreview, MN 55126
Email To: kthole@deltaenv.com
Phone: 651-697-5203 Fax:
Requested Due Date/TAT:

Section B Required Project Information:

Report To: Karen Thole
Copy To:
Purchase Order No.:
Project Name: SPX Lindberg
Project Number: 9M0909245

Section C Invoice Information:

Attention: Same
Company Name:
Address:
Pace Quote Reference:
Pace Project Manager:
Pace Profile #:

REGULATORY AGENCY: ☐ NPDES ☐ GROUND WATER ☐ DRINKING WATER ☐ UST ☐ RCRA ☐ OTHER

Site Location STATE: WI

Section D Required Client Information

Matrix Codes MATRIX / CODE: Drinking Water DW, Water WT, Waste Water WW, Product P, Soil/Solid SL, Oil OL, Wipe WP, Air AR, Tissue TS, Other OT

SAMPLE ID (A-Z, 0-9 / ,-) Sample IDs MUST BE UNIQUE

Requested Analysis Filtered (Y/N): Analysis Test: PCB by 8082 dry wt

ITEM #	SAMPLE ID	MATRIX CODE (see valid codes to left)	SAMPLE TYPE (G=GRAB C=COMP)	COLLECTED Composite Start DATE	Composite Start TIME	Composite End/Grab DATE	Composite End/Grab TIME	SAMPLE TEMP AT COLLECTION	# OF CONTAINERS	Unpreserved	H_2SO_4	HNO_3	HCl	NaOH	$Na_2S_2O_3$	Methanol	Other	Analysis Test (Y/N)	PCB by 8082	dry wt	Residual Chlorine (Y/N)	Pace Project No./ Lab I.D.
1	Concrete 50, 1"-3"	SL	G			1/26/10	2:45PM		2	Y									X	X		013
2	Concrete 51, 0"-1"	SL	G			1/26/10	3PM		2	X									X	X		014
3	Concrete 51, 1"-3"	SL	G			1/26/10	3:15		2	X									X	X		015
4	Concrete 52, 0"-1"	SL	G			1/26/10	4:20PM		2	X									X	X		016
5	Concrete 52, 1"-3"	SL	G			1/26/10	4:30PM		2	X									X	X		017
6	Concrete 53, 0"-1"	SL	G			1/26/10	3:50PM		2	X									X	X		018
7	Concrete 53, 1"-3"	SL	G			1/26/10	4PM		2	X									X	X		019
8																						
9																						
10																						
11																						
12																						

ADDITIONAL COMMENTS	RELINQUISHED BY / AFFILIATION	DATE	TIME	ACCEPTED BY / AFFILIATION	DATE	TIME	SAMPLE CONDITIONS			
	Adam S. McIlheran, Delta Consultants	1/26/10	5PM	Pace MN	1-27-10	0919	1.1	Y	N	Y

ORIGINAL

SAMPLER NAME AND SIGNATURE

PRINT Name of SAMPLER: Adam S. McIlheran

SIGNATURE of SAMPLER: Adam S. McIlheran

DATE Signed (MM/DD/YY): 1/26/10

Temp in °C | Received on Ice (Y/N) | Custody Sealed Cooler (Y/N) | Samples Intact (Y/N)

*Important Note: By signing this form you are accepting Pace's NET 30 day payment terms and agreeing to late charges of 1.5% per month for any invoices not paid within 30 days.

F-ALL-Q-020rev.07, 15-May-2007

Sample Condition Upon Receipt

Pace Analytical™

Client Name: Delta **Project #** 10121248

Courier: ☐ Fed Ex ☑ UPS ☐ USPS ☐ Client ☐ Commercial ☐ Pace Other _____

Tracking #: 12-0X0-9X6-03-8550-5748

Custody Seal on Cooler/Box Present: ☐ yes ☑ no **Seals intact:** ☐ yes ☐ no

Packing Material: ☐ Bubble Wrap ☑ Bubble Bags ☐ None ☐ Other _____ **Temp Blank: Yes** ✓ **No** _____

Thermometer Used ~~80344042~~ or 179425 **Type of Ice:** (Wet) Blue None ☐ Samples on ice, cooling process has begun

Cooler Temperature 1.1 **Biological Tissue is Frozen:** Yes No

Temp should be above freezing to 6°C

Date and initials of person examining contents: 1-27-16

		Comments:
Chain of Custody Present:	☑Yes ☐No ☐N/A	1.
Chain of Custody Filled Out:	☑Yes ☐No ☐N/A	2.
Chain of Custody Relinquished:	☑Yes ☐No ☐N/A	3.
Sampler Name & Signature on COC:	☑Yes ☐No ☐N/A	4.
Samples Arrived within Hold Time:	☑Yes ☐No ☐N/A	5.
Short Hold Time Analysis (<72hr):	☐Yes ☐No ☑N/A	6.
Rush Turn Around Time Requested:	☐Yes ☑No ☐N/A	7.
Sufficient Volume:	☑Yes ☐No ☐N/A	8.
Correct Containers Used:	☑Yes ☐No ☐N/A	9.
-Pace Containers Used:	☑Yes ☐No ☐N/A	
Containers Intact:	☑Yes ☐No ☐N/A	10.
Filtered volume received for Dissolved tests	☐Yes ☐No ☑N/A	11.
Sample Labels match COC:	☑Yes ☐No ☐N/A	12.
-Includes date/time/ID/Analysis Matrix: SJ		
All containers needing acid/base preservation have been checked. Noncompliance are noted in 13.	☐Yes ☐No ☑N/A	13. ☐ HNO3 ☐ H2SO4 ☐ NaOH ☐ HCl
All containers needing preservation are found to be in compliance with EPA recommendation.	☐Yes ☐No ☑N/A	Samp #
Exceptions: VOA,Coliform, TOC, Oil and Grease, WI-DRO (water	☐Yes ☑No	Initial when completed / Lot # of added preservative
Samples checked for dechlorination:	☐Yes ☐No ☑N/A	14.
Headspace in VOA Vials (>6mm):	☐Yes ☐No ☑N/A	15.
Trip Blank Present:	☐Yes ☐No ☑N/A	16.
Trip Blank Custody Seals Present	☐Yes ☐No ☑N/A	
Pace Trip Blank Lot # (if purchased): _____		

Client Notification/ Resolution: **Field Data Required?** Y / N

Person Contacted: _____ Date/Time: _____

Comments/ Resolution: _____

Project Manager Review: CDut **Date:** 1/27

Note: Whenever there is a discrepancy affecting North Carolina compliance samples, a copy of this form will be sent to the North Carolina DEHNR.

F-L213Rev.00, 05Aug2009

Pace Analytical Services, Inc.
1700 Elm Street SE, Suite 200, Minneapolis, MN 55414

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

February 10, 2010

Ms. Karen Thole
Delta Consultants
5910 Rice Creek Parkway
Saint Paul, MN 55126

RE: Project: 9M0909245 SPX LINDBERG
Pace Project No.: 10121385

Dear Ms. Thole:
Enclosed are the analytical results for sample(s) received by the laboratory on January 28, 2010. The results relate only to the samples included in this report. Results reported herein conform to the most current NELAC standards, where applicable, unless otherwise narrated in the body of the report.

If you have any questions concerning this report, please feel free to contact me.

Sincerely,

Carolynne Trout

Carolynne Trout

carolynne.trout@pacelabs.com
Project Manager

Enclosures

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

CERTIFICATIONS

Project: 9M0909245 SPX LINDBERG
Pace Project No.: 10121385

Minnesota Certification IDs

Montana Certification #: MT CERT0092
New Jersey Certification #: MN-002
Michigan DEQ Certification #: 9909
Maine Certification #: 2007029
Louisiana Certification #: LA080009
Louisiana Certification #: 03086
Kansas Certification #: E-10167
Iowa Certification #: 368
Illinois Certification #: 200011
Florida/NELAP Certification #: E87605
California Certification #: 01155CA
Arizona Certification #: AZ-0014
Alaska Certification #: UST-078
1700 Elm Street SE, Suite 200 Minneapolis, MN 55414
Wisconsin Certification #: 999407970
Washington Certification #: C754
Tennessee Certification #: 02818
Pennsylvania Certification #: 68-00563
Oregon Certification #: MN200001
North Dakota Certification #: R-036
North Carolina Certification #: 530
New York Certification #: 11647
Minnesota Certification #: 027-053-137

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

SAMPLE SUMMARY

Project: 9M0909245 SPX LINDBERG
Pace Project No.: 10121385

Lab ID	Sample ID	Matrix	Date Collected	Date Received
10121385001	**CONCRETE 54 0"-1"**	Solid	01/27/10 12:00	01/28/10 10:05
10121385002	**CONCRETE 54 1"-3"**	Solid	01/27/10 12:20	01/28/10 10:05
10121385003	**CONCRETE 55 0"-1"**	Solid	01/27/10 12:45	01/28/10 10:05
10121385004	**CONCRETE 55 1"-3"**	Solid	01/27/10 12:50	01/28/10 10:05
10121385005	**CONCRETE 56 0"-1"**	Solid	01/27/10 13:40	01/28/10 10:05
10121385006	**CONCRETE 56 1"-3"**	Solid	01/27/10 13:50	01/28/10 10:05
10121385007	**CONCRETE 57 0"-1"**	Solid	01/27/10 14:00	01/28/10 10:05
10121385008	**CONCRETE 57 1"-3"**	Solid	01/27/10 14:15	01/28/10 10:05
10121385009	**CONCRETE 58 0"-1"**	Solid	01/27/10 14:30	01/28/10 10:05
10121385010	**CONCRETE 58 1"-3"**	Solid	01/27/10 14:45	01/28/10 10:05
10121385011	**CONCRETE 59 0"-1"**	Solid	01/27/10 15:00	01/28/10 10:05
10121385012	**CONCRETE 59 1"-3"**	Solid	01/27/10 15:10	01/28/10 10:05
10121385013	**CONCRETE 60 0"-1"**	Solid	01/27/10 15:25	01/28/10 10:05
10121385014	**CONCRETE 60 1"-3"**	Solid	01/27/10 15:30	01/28/10 10:05
10121385015	**CONCRETE 61 0"-1"**	Solid	01/27/10 15:45	01/28/10 10:05
10121385016	**CONCRETE 61 1"-3"**	Solid	01/27/10 16:00	01/28/10 10:05
10121385017	**CONCRETE 70 0"-1"**	Solid	01/27/10 16:10	01/28/10 10:05
10121385018	**CONCRETE 70 1"-3"**	Solid	01/27/10 16:20	01/28/10 10:05

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

SAMPLE ANALYTE COUNT

Project: 9M0909245 SPX LINDBERG
Pace Project No.: 10121385

Lab ID	Sample ID	Method	Analysts	Analytes Reported
10121385001	**CONCRETE 54 0"-1"**	EPA 8082	KL1	11
		% Moisture	JDL	1
10121385002	**CONCRETE 54 1"-3"**	EPA 8082	KL1	11
		% Moisture	JDL	1
10121385003	**CONCRETE 55 0"-1"**	EPA 8082	KL1	11
		% Moisture	JDL	1
10121385004	**CONCRETE 55 1"-3"**	EPA 8082	KL1	11
		% Moisture	JDL	1
10121385005	**CONCRETE 56 0"-1"**	EPA 8082	KL1	11
		% Moisture	JDL	1
10121385006	**CONCRETE 56 1"-3"**	EPA 8082	KL1	11
		% Moisture	JDL	1
10121385007	**CONCRETE 57 0"-1"**	EPA 8082	KL1	11
		% Moisture	JDL	1
10121385008	**CONCRETE 57 1"-3"**	EPA 8082	KL1	11
		% Moisture	JDL	1
10121385009	**CONCRETE 58 0"-1"**	EPA 8082	KL1	11
		% Moisture	JDL	1
10121385010	**CONCRETE 58 1"-3"**	EPA 8082	KL1	11
		% Moisture	JDL	1
10121385011	**CONCRETE 59 0"-1"**	EPA 8082	KL1	11
		% Moisture	JDL	1
10121385012	**CONCRETE 59 1"-3"**	EPA 8082	KL1	11
		% Moisture	JDL	1
10121385013	**CONCRETE 60 0"-1"**	EPA 8082	KL1	11
		% Moisture	JDL	1
10121385014	**CONCRETE 60 1"-3"**	EPA 8082	KL1	11
		% Moisture	JDL	1
10121385015	**CONCRETE 61 0"-1"**	EPA 8082	KL1	11
		% Moisture	JDL	1
10121385016	**CONCRETE 61 1"-3"**	EPA 8082	KL1	11
		% Moisture	JDL	1
10121385017	**CONCRETE 70 0"-1"**	EPA 8082	KL1	11
		% Moisture	JDL	1
10121385018	**CONCRETE 70 1"-3"**	EPA 8082	KL1	11
		% Moisture	JDL	1

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

ANALYTICAL RESULTS

Project: 9M0909245 SPX LINDBERG
Pace Project No.: 10121385

Sample: CONCRETE 54 0"-1" **Lab ID: 10121385001** Collected: 01/27/10 12:00 Received: 01/28/10 10:05 Matrix: Solid

Results reported on a "dry-weight" basis

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8082 GCS PCB	Analytical Method: EPA 8082 Preparation Method: EPA 3550							
PCB-1016 (Aroclor 1016)	ND	ug/kg	100	1	01/29/10 14:25	02/03/10 18:37	12674-11-2	
PCB-1221 (Aroclor 1221)	ND	ug/kg	100	1	01/29/10 14:25	02/03/10 18:37	11104-28-2	
PCB-1232 (Aroclor 1232)	ND	ug/kg	100	1	01/29/10 14:25	02/03/10 18:37	11141-16-5	
PCB-1242 (Aroclor 1242)	ND	ug/kg	100	1	01/29/10 14:25	02/03/10 18:37	53469-21-9	
PCB-1248 (Aroclor 1248)	ND	ug/kg	100	1	01/29/10 14:25	02/03/10 18:37	12672-29-6	
PCB-1254 (Aroclor 1254)	ND	ug/kg	100	1	01/29/10 14:25	02/03/10 18:37	11097-69-1	
PCB-1260 (Aroclor 1260)	**1780**	ug/kg	100	1	01/29/10 14:25	02/03/10 18:37	11096-82-5	
PCB-1262 (Aroclor 1262)	ND	ug/kg	100	1	01/29/10 14:25	02/03/10 18:37	37324-23-5	
PCB-1268 (Aroclor 1268)	ND	ug/kg	100	1	01/29/10 14:25	02/03/10 18:37	11100-14-4	
Tetrachloro-m-xylene (S)	110	%	30-150	1	01/29/10 14:25	02/03/10 18:37	877-09-8	
Decachlorobiphenyl (S)	89	%	30-150	1	01/29/10 14:25	02/03/10 18:37	2051-24-3	
Dry Weight	Analytical Method: % Moisture							
Percent Moisture	**1.2**	%	0.10	1		01/29/10 00:00		

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

ANALYTICAL RESULTS

Project: 9M0909245 SPX LINDBERG
Pace Project No.: 10121385

Sample: CONCRETE 54 1"-3" **Lab ID: 10121385002** Collected: 01/27/10 12:20 Received: 01/28/10 10:05 Matrix: Solid

Results reported on a "dry-weight" basis

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8082 GCS PCB	Analytical Method: EPA 8082 Preparation Method: EPA 3550							
PCB-1016 (Aroclor 1016)	ND	ug/kg	102	1	01/29/10 14:25	02/02/10 01:11	12674-11-2	
PCB-1221 (Aroclor 1221)	ND	ug/kg	102	1	01/29/10 14:25	02/02/10 01:11	11104-28-2	
PCB-1232 (Aroclor 1232)	ND	ug/kg	102	1	01/29/10 14:25	02/02/10 01:11	11141-16-5	
PCB-1242 (Aroclor 1242)	ND	ug/kg	102	1	01/29/10 14:25	02/02/10 01:11	53469-21-9	
PCB-1248 (Aroclor 1248)	ND	ug/kg	102	1	01/29/10 14:25	02/02/10 01:11	12672-29-6	
PCB-1254 (Aroclor 1254)	ND	ug/kg	102	1	01/29/10 14:25	02/02/10 01:11	11097-69-1	
PCB-1260 (Aroclor 1260)	ND	ug/kg	102	1	01/29/10 14:25	02/02/10 01:11	11096-82-5	
PCB-1262 (Aroclor 1262)	ND	ug/kg	102	1	01/29/10 14:25	02/02/10 01:11	37324-23-5	
PCB-1268 (Aroclor 1268)	ND	ug/kg	102	1	01/29/10 14:25	02/02/10 01:11	11100-14-4	
Tetrachloro-m-xylene (S)	105	%	30-150	1	01/29/10 14:25	02/02/10 01:11	877-09-8	
Decachlorobiphenyl (S)	94	%	30-150	1	01/29/10 14:25	02/02/10 01:11	2051-24-3	
Dry Weight	Analytical Method: % Moisture							
Percent Moisture	**2.6**	%	0.10	1		01/29/10 00:00		

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

ANALYTICAL RESULTS

Project: 9M0909245 SPX LINDBERG
Pace Project No.: 10121385

Sample: CONCRETE 55 0"-1" **Lab ID: 10121385003** Collected: 01/27/10 12:45 Received: 01/28/10 10:05 Matrix: Solid

Results reported on a "dry-weight" basis

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8082 GCS PCB	Analytical Method: EPA 8082 Preparation Method: EPA 3550							
PCB-1016 (Aroclor 1016)	ND	ug/kg	101	1	01/29/10 14:25	02/03/10 18:53	12674-11-2	
PCB-1221 (Aroclor 1221)	ND	ug/kg	101	1	01/29/10 14:25	02/03/10 18:53	11104-28-2	
PCB-1232 (Aroclor 1232)	ND	ug/kg	101	1	01/29/10 14:25	02/03/10 18:53	11141-16-5	
PCB-1242 (Aroclor 1242)	ND	ug/kg	101	1	01/29/10 14:25	02/03/10 18:53	53469-21-9	
PCB-1248 (Aroclor 1248)	**116**	ug/kg	101	1	01/29/10 14:25	02/03/10 18:53	12672-29-6	
PCB-1254 (Aroclor 1254)	ND	ug/kg	101	1	01/29/10 14:25	02/03/10 18:53	11097-69-1	
PCB-1260 (Aroclor 1260)	**7670**	ug/kg	1010	10	01/29/10 14:25	02/02/10 11:11	11096-82-5	M0
PCB-1262 (Aroclor 1262)	ND	ug/kg	101	1	01/29/10 14:25	02/03/10 18:53	37324-23-5	
PCB-1268 (Aroclor 1268)	ND	ug/kg	101	1	01/29/10 14:25	02/03/10 18:53	11100-14-4	
Tetrachloro-m-xylene (S)	114	%	30-150	1	01/29/10 14:25	02/03/10 18:53	877-09-8	
Decachlorobiphenyl (S)	92	%	30-150	1	01/29/10 14:25	02/03/10 18:53	2051-24-3	
Dry Weight	Analytical Method: % Moisture							
Percent Moisture	**2.4**	%	0.10	1		01/29/10 00:00		

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

ANALYTICAL RESULTS

Project: 9M0909245 SPX LINDBERG
Pace Project No.: 10121385

Sample: CONCRETE 55 1"-3" **Lab ID: 10121385004** Collected: 01/27/10 12:50 Received: 01/28/10 10:05 Matrix: Solid

Results reported on a "dry-weight" basis

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8082 GCS PCB	Analytical Method: EPA 8082 Preparation Method: EPA 3550							
PCB-1016 (Aroclor 1016)	ND	ug/kg	103	1	01/29/10 14:25	02/02/10 01:27	12674-11-2	
PCB-1221 (Aroclor 1221)	ND	ug/kg	103	1	01/29/10 14:25	02/02/10 01:27	11104-28-2	
PCB-1232 (Aroclor 1232)	ND	ug/kg	103	1	01/29/10 14:25	02/02/10 01:27	11141-16-5	
PCB-1242 (Aroclor 1242)	ND	ug/kg	103	1	01/29/10 14:25	02/02/10 01:27	53469-21-9	
PCB-1248 (Aroclor 1248)	ND	ug/kg	103	1	01/29/10 14:25	02/02/10 01:27	12672-29-6	
PCB-1254 (Aroclor 1254)	ND	ug/kg	103	1	01/29/10 14:25	02/02/10 01:27	11097-69-1	
PCB-1260 (Aroclor 1260)	ND	ug/kg	103	1	01/29/10 14:25	02/02/10 01:27	11096-82-5	
PCB-1262 (Aroclor 1262)	ND	ug/kg	103	1	01/29/10 14:25	02/02/10 01:27	37324-23-5	
PCB-1268 (Aroclor 1268)	ND	ug/kg	103	1	01/29/10 14:25	02/02/10 01:27	11100-14-4	
Tetrachloro-m-xylene (S)	105	%	30-150	1	01/29/10 14:25	02/02/10 01:27	877-09-8	
Decachlorobiphenyl (S)	96	%	30-150	1	01/29/10 14:25	02/02/10 01:27	2051-24-3	
Dry Weight	Analytical Method: % Moisture							
Percent Moisture	**3.9**	%	0.10	1		01/29/10 00:00		

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

ANALYTICAL RESULTS

Project: 9M0909245 SPX LINDBERG
Pace Project No.: 10121385

Sample: CONCRETE 56 0"-1" **Lab ID: 10121385005** Collected: 01/27/10 13:40 Received: 01/28/10 10:05 Matrix: Solid

Results reported on a "dry-weight" basis

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8082 GCS PCB	Analytical Method: EPA 8082 Preparation Method: EPA 3550							
PCB-1016 (Aroclor 1016)	ND	ug/kg	100	1	01/29/10 14:25	02/03/10 19:41	12674-11-2	
PCB-1221 (Aroclor 1221)	ND	ug/kg	100	1	01/29/10 14:25	02/03/10 19:41	11104-28-2	
PCB-1232 (Aroclor 1232)	ND	ug/kg	100	1	01/29/10 14:25	02/03/10 19:41	11141-16-5	
PCB-1242 (Aroclor 1242)	ND	ug/kg	100	1	01/29/10 14:25	02/03/10 19:41	53469-21-9	
PCB-1248 (Aroclor 1248)	ND	ug/kg	100	1	01/29/10 14:25	02/03/10 19:41	12672-29-6	
PCB-1254 (Aroclor 1254)	ND	ug/kg	100	1	01/29/10 14:25	02/03/10 19:41	11097-69-1	
PCB-1260 (Aroclor 1260)	**2430**	ug/kg	100	1	01/29/10 14:25	02/03/10 19:41	11096-82-5	
PCB-1262 (Aroclor 1262)	ND	ug/kg	100	1	01/29/10 14:25	02/03/10 19:41	37324-23-5	
PCB-1268 (Aroclor 1268)	ND	ug/kg	100	1	01/29/10 14:25	02/03/10 19:41	11100-14-4	
Tetrachloro-m-xylene (S)	112	%	30-150	1	01/29/10 14:25	02/03/10 19:41	877-09-8	
Decachlorobiphenyl (S)	89	%	30-150	1	01/29/10 14:25	02/03/10 19:41	2051-24-3	
Dry Weight	Analytical Method: % Moisture							
Percent Moisture	**1.2**	%	0.10	1		01/29/10 00:00		

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

ANALYTICAL RESULTS

Project: 9M0909245 SPX LINDBERG
Pace Project No.: 10121385

Sample: CONCRETE 56 1"-3" **Lab ID: 10121385006** Collected: 01/27/10 13:50 Received: 01/28/10 10:05 Matrix: Solid

Results reported on a "dry-weight" basis

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8082 GCS PCB	Analytical Method: EPA 8082 Preparation Method: EPA 3550							
PCB-1016 (Aroclor 1016)	ND	ug/kg	101	1	01/29/10 14:25	02/02/10 01:43	12674-11-2	
PCB-1221 (Aroclor 1221)	ND	ug/kg	101	1	01/29/10 14:25	02/02/10 01:43	11104-28-2	
PCB-1232 (Aroclor 1232)	ND	ug/kg	101	1	01/29/10 14:25	02/02/10 01:43	11141-16-5	
PCB-1242 (Aroclor 1242)	ND	ug/kg	101	1	01/29/10 14:25	02/02/10 01:43	53469-21-9	
PCB-1248 (Aroclor 1248)	ND	ug/kg	101	1	01/29/10 14:25	02/02/10 01:43	12672-29-6	
PCB-1254 (Aroclor 1254)	ND	ug/kg	101	1	01/29/10 14:25	02/02/10 01:43	11097-69-1	
PCB-1260 (Aroclor 1260)	ND	ug/kg	101	1	01/29/10 14:25	02/02/10 01:43	11096-82-5	
PCB-1262 (Aroclor 1262)	ND	ug/kg	101	1	01/29/10 14:25	02/02/10 01:43	37324-23-5	
PCB-1268 (Aroclor 1268)	ND	ug/kg	101	1	01/29/10 14:25	02/02/10 01:43	11100-14-4	
Tetrachloro-m-xylene (S)	107	%	30-150	1	01/29/10 14:25	02/02/10 01:43	877-09-8	
Decachlorobiphenyl (S)	95	%	30-150	1	01/29/10 14:25	02/02/10 01:43	2051-24-3	
Dry Weight	Analytical Method: % Moisture							
Percent Moisture	**2.1**	%	0.10	1		01/29/10 00:00		

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

ANALYTICAL RESULTS

Project: 9M0909245 SPX LINDBERG
Pace Project No.: 10121385

Sample: CONCRETE 57 0"-1" **Lab ID: 10121385007** Collected: 01/27/10 14:00 Received: 01/28/10 10:05 Matrix: Solid

Results reported on a "dry-weight" basis

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8082 GCS PCB	Analytical Method: EPA 8082 Preparation Method: EPA 3550							
PCB-1016 (Aroclor 1016)	ND	ug/kg	100	1	01/29/10 14:25	02/08/10 21:48	12674-11-2	
PCB-1221 (Aroclor 1221)	ND	ug/kg	100	1	01/29/10 14:25	02/08/10 21:48	11104-28-2	
PCB-1232 (Aroclor 1232)	ND	ug/kg	100	1	01/29/10 14:25	02/08/10 21:48	11141-16-5	
PCB-1242 (Aroclor 1242)	ND	ug/kg	100	1	01/29/10 14:25	02/08/10 21:48	53469-21-9	
PCB-1248 (Aroclor 1248)	**161**	ug/kg	100	1	01/29/10 14:25	02/08/10 21:48	12672-29-6	
PCB-1254 (Aroclor 1254)	ND	ug/kg	100	1	01/29/10 14:25	02/08/10 21:48	11097-69-1	
PCB-1260 (Aroclor 1260)	**7980**	ug/kg	1000	10	01/29/10 14:25	02/03/10 21:01	11096-82-5	
PCB-1262 (Aroclor 1262)	ND	ug/kg	100	1	01/29/10 14:25	02/08/10 21:48	37324-23-5	
PCB-1268 (Aroclor 1268)	ND	ug/kg	100	1	01/29/10 14:25	02/08/10 21:48	11100-14-4	
Tetrachloro-m-xylene (S)	106	%	30-150	1	01/29/10 14:25	02/08/10 21:48	877-09-8	
Decachlorobiphenyl (S)	93	%	30-150	1	01/29/10 14:25	02/08/10 21:48	2051-24-3	
Dry Weight	Analytical Method: % Moisture							
Percent Moisture	**1.3**	%	0.10	1		01/29/10 00:00		

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

ANALYTICAL RESULTS

Project: 9M0909245 SPX LINDBERG
Pace Project No.: 10121385

Sample: CONCRETE 57 1"-3" **Lab ID: 10121385008** Collected: 01/27/10 14:15 Received: 01/28/10 10:05 Matrix: Solid

Results reported on a "dry-weight" basis

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8082 GCS PCB	Analytical Method: EPA 8082 Preparation Method: EPA 3550							
PCB-1016 (Aroclor 1016)	ND	ug/kg	100	1	01/29/10 14:25	02/02/10 01:59	12674-11-2	
PCB-1221 (Aroclor 1221)	ND	ug/kg	100	1	01/29/10 14:25	02/02/10 01:59	11104-28-2	
PCB-1232 (Aroclor 1232)	ND	ug/kg	100	1	01/29/10 14:25	02/02/10 01:59	11141-16-5	
PCB-1242 (Aroclor 1242)	ND	ug/kg	100	1	01/29/10 14:25	02/02/10 01:59	53469-21-9	
PCB-1248 (Aroclor 1248)	ND	ug/kg	100	1	01/29/10 14:25	02/02/10 01:59	12672-29-6	
PCB-1254 (Aroclor 1254)	ND	ug/kg	100	1	01/29/10 14:25	02/02/10 01:59	11097-69-1	
PCB-1260 (Aroclor 1260)	**171**	ug/kg	100	1	01/29/10 14:25	02/02/10 01:59	11096-82-5	
PCB-1262 (Aroclor 1262)	ND	ug/kg	100	1	01/29/10 14:25	02/02/10 01:59	37324-23-5	
PCB-1268 (Aroclor 1268)	ND	ug/kg	100	1	01/29/10 14:25	02/02/10 01:59	11100-14-4	
Tetrachloro-m-xylene (S)	99	%	30-150	1	01/29/10 14:25	02/02/10 01:59	877-09-8	
Decachlorobiphenyl (S)	94	%	30-150	1	01/29/10 14:25	02/02/10 01:59	2051-24-3	
Dry Weight	Analytical Method: % Moisture							
Percent Moisture	**1.4**	%	0.10	1		01/29/10 00:00		

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

ANALYTICAL RESULTS

Project: 9M0909245 SPX LINDBERG
Pace Project No.: 10121385

Sample: CONCRETE 58 0"-1" **Lab ID: 10121385009** Collected: 01/27/10 14:30 Received: 01/28/10 10:05 Matrix: Solid

Results reported on a "dry-weight" basis

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8082 GCS PCB	Analytical Method: EPA 8082 Preparation Method: EPA 3550							
PCB-1016 (Aroclor 1016)	ND	ug/kg	101	1	01/29/10 14:25	02/08/10 22:04	12674-11-2	
PCB-1221 (Aroclor 1221)	ND	ug/kg	101	1	01/29/10 14:25	02/08/10 22:04	11104-28-2	
PCB-1232 (Aroclor 1232)	ND	ug/kg	101	1	01/29/10 14:25	02/08/10 22:04	11141-16-5	
PCB-1242 (Aroclor 1242)	ND	ug/kg	101	1	01/29/10 14:25	02/08/10 22:04	53469-21-9	
PCB-1248 (Aroclor 1248)	**235**	ug/kg	101	1	01/29/10 14:25	02/08/10 22:04	12672-29-6	
PCB-1254 (Aroclor 1254)	ND	ug/kg	101	1	01/29/10 14:25	02/08/10 22:04	11097-69-1	
PCB-1260 (Aroclor 1260)	**16900**	ug/kg	1010	10	01/29/10 14:25	02/03/10 21:17	11096-82-5	
PCB-1262 (Aroclor 1262)	ND	ug/kg	101	1	01/29/10 14:25	02/08/10 22:04	37324-23-5	
PCB-1268 (Aroclor 1268)	ND	ug/kg	101	1	01/29/10 14:25	02/08/10 22:04	11100-14-4	
Tetrachloro-m-xylene (S)	118	%	30-150	1	01/29/10 14:25	02/08/10 22:04	877-09-8	
Decachlorobiphenyl (S)	95	%	30-150	1	01/29/10 14:25	02/08/10 22:04	2051-24-3	
Dry Weight	Analytical Method: % Moisture							
Percent Moisture	**1.5**	%	0.10	1		01/29/10 00:00		

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

ANALYTICAL RESULTS

Project: 9M0909245 SPX LINDBERG
Pace Project No.: 10121385

Sample: CONCRETE 58 1"-3" **Lab ID: 10121385010** Collected: 01/27/10 14:45 Received: 01/28/10 10:05 Matrix: Solid

Results reported on a "dry-weight" basis

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8082 GCS PCB	Analytical Method: EPA 8082 Preparation Method: EPA 3550							
PCB-1016 (Aroclor 1016)	ND	ug/kg	102	1	01/29/10 14:25	02/02/10 02:15	12674-11-2	
PCB-1221 (Aroclor 1221)	ND	ug/kg	102	1	01/29/10 14:25	02/02/10 02:15	11104-28-2	
PCB-1232 (Aroclor 1232)	ND	ug/kg	102	1	01/29/10 14:25	02/02/10 02:15	11141-16-5	
PCB-1242 (Aroclor 1242)	ND	ug/kg	102	1	01/29/10 14:25	02/02/10 02:15	53469-21-9	
PCB-1248 (Aroclor 1248)	ND	ug/kg	102	1	01/29/10 14:25	02/02/10 02:15	12672-29-6	
PCB-1254 (Aroclor 1254)	ND	ug/kg	102	1	01/29/10 14:25	02/02/10 02:15	11097-69-1	
PCB-1260 (Aroclor 1260)	**155**	ug/kg	102	1	01/29/10 14:25	02/02/10 02:15	11096-82-5	
PCB-1262 (Aroclor 1262)	ND	ug/kg	102	1	01/29/10 14:25	02/02/10 02:15	37324-23-5	
PCB-1268 (Aroclor 1268)	ND	ug/kg	102	1	01/29/10 14:25	02/02/10 02:15	11100-14-4	
Tetrachloro-m-xylene (S)	108	%	30-150	1	01/29/10 14:25	02/02/10 02:15	877-09-8	
Decachlorobiphenyl (S)	97	%	30-150	1	01/29/10 14:25	02/02/10 02:15	2051-24-3	
Dry Weight	Analytical Method: % Moisture							
Percent Moisture	**2.8**	%	0.10	1		01/29/10 00:00		

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

ANALYTICAL RESULTS

Project: 9M0909245 SPX LINDBERG
Pace Project No.: 10121385

Sample: CONCRETE 59 0"-1" **Lab ID: 10121385011** Collected: 01/27/10 15:00 Received: 01/28/10 10:05 Matrix: Solid

Results reported on a "dry-weight" basis

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8082 GCS PCB	Analytical Method: EPA 8082 Preparation Method: EPA 3550							
PCB-1016 (Aroclor 1016)	ND	ug/kg	100	1	01/29/10 14:25	02/08/10 22:20	12674-11-2	
PCB-1221 (Aroclor 1221)	ND	ug/kg	100	1	01/29/10 14:25	02/08/10 22:20	11104-28-2	
PCB-1232 (Aroclor 1232)	ND	ug/kg	100	1	01/29/10 14:25	02/08/10 22:20	11141-16-5	
PCB-1242 (Aroclor 1242)	ND	ug/kg	100	1	01/29/10 14:25	02/08/10 22:20	53469-21-9	
PCB-1248 (Aroclor 1248)	**188**	ug/kg	100	1	01/29/10 14:25	02/08/10 22:20	12672-29-6	
PCB-1254 (Aroclor 1254)	ND	ug/kg	100	1	01/29/10 14:25	02/08/10 22:20	11097-69-1	
PCB-1260 (Aroclor 1260)	**6330**	ug/kg	1000	10	01/29/10 14:25	02/03/10 21:33	11096-82-5	
PCB-1262 (Aroclor 1262)	ND	ug/kg	100	1	01/29/10 14:25	02/08/10 22:20	37324-23-5	
PCB-1268 (Aroclor 1268)	ND	ug/kg	100	1	01/29/10 14:25	02/08/10 22:20	11100-14-4	
Tetrachloro-m-xylene (S)	115	%	30-150	1	01/29/10 14:25	02/08/10 22:20	877-09-8	
Decachlorobiphenyl (S)	96	%	30-150	1	01/29/10 14:25	02/08/10 22:20	2051-24-3	
Dry Weight	Analytical Method: % Moisture							
Percent Moisture	**1.4**	%	0.10	1		01/29/10 00:00		

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

ANALYTICAL RESULTS

Project: 9M0909245 SPX LINDBERG
Pace Project No.: 10121385

Sample: CONCRETE 59 1"-3" **Lab ID: 10121385012** Collected: 01/27/10 15:10 Received: 01/28/10 10:05 Matrix: Solid

Results reported on a "dry-weight" basis

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8082 GCS PCB	Analytical Method: EPA 8082 Preparation Method: EPA 3550							
PCB-1016 (Aroclor 1016)	ND	ug/kg	102	1	01/29/10 14:25	02/02/10 09:51	12674-11-2	
PCB-1221 (Aroclor 1221)	ND	ug/kg	102	1	01/29/10 14:25	02/02/10 09:51	11104-28-2	
PCB-1232 (Aroclor 1232)	ND	ug/kg	102	1	01/29/10 14:25	02/02/10 09:51	11141-16-5	
PCB-1242 (Aroclor 1242)	ND	ug/kg	102	1	01/29/10 14:25	02/02/10 09:51	53469-21-9	
PCB-1248 (Aroclor 1248)	ND	ug/kg	102	1	01/29/10 14:25	02/02/10 09:51	12672-29-6	
PCB-1254 (Aroclor 1254)	ND	ug/kg	102	1	01/29/10 14:25	02/02/10 09:51	11097-69-1	
PCB-1260 (Aroclor 1260)	ND	ug/kg	102	1	01/29/10 14:25	02/02/10 09:51	11096-82-5	
PCB-1262 (Aroclor 1262)	ND	ug/kg	102	1	01/29/10 14:25	02/02/10 09:51	37324-23-5	
PCB-1268 (Aroclor 1268)	ND	ug/kg	102	1	01/29/10 14:25	02/02/10 09:51	11100-14-4	
Tetrachloro-m-xylene (S)	110	%	30-150	1	01/29/10 14:25	02/02/10 09:51	877-09-8	
Decachlorobiphenyl (S)	96	%	30-150	1	01/29/10 14:25	02/02/10 09:51	2051-24-3	
Dry Weight	Analytical Method: % Moisture							
Percent Moisture	**2.8**	%	0.10	1		01/29/10 00:00		

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

ANALYTICAL RESULTS

Project: 9M0909245 SPX LINDBERG
Pace Project No.: 10121385

Sample: CONCRETE 60 0"-1" **Lab ID: 10121385013** Collected: 01/27/10 15:25 Received: 01/28/10 10:05 Matrix: Solid

Results reported on a "dry-weight" basis

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8082 GCS PCB	Analytical Method: EPA 8082 Preparation Method: EPA 3550							
PCB-1016 (Aroclor 1016)	ND	ug/kg	99.8	1	01/29/10 14:25	02/08/10 22:36	12674-11-2	
PCB-1221 (Aroclor 1221)	ND	ug/kg	99.8	1	01/29/10 14:25	02/08/10 22:36	11104-28-2	
PCB-1232 (Aroclor 1232)	ND	ug/kg	99.8	1	01/29/10 14:25	02/08/10 22:36	11141-16-5	
PCB-1242 (Aroclor 1242)	ND	ug/kg	99.8	1	01/29/10 14:25	02/08/10 22:36	53469-21-9	
PCB-1248 (Aroclor 1248)	**2090**	ug/kg	99.8	1	01/29/10 14:25	02/08/10 22:36	12672-29-6	
PCB-1254 (Aroclor 1254)	ND	ug/kg	99.8	1	01/29/10 14:25	02/08/10 22:36	11097-69-1	
PCB-1260 (Aroclor 1260)	**11900**	ug/kg	998	10	01/29/10 14:25	02/03/10 21:49	11096-82-5	
PCB-1262 (Aroclor 1262)	ND	ug/kg	99.8	1	01/29/10 14:25	02/08/10 22:36	37324-23-5	
PCB-1268 (Aroclor 1268)	ND	ug/kg	99.8	1	01/29/10 14:25	02/08/10 22:36	11100-14-4	
Tetrachloro-m-xylene (S)	121	%	30-150	1	01/29/10 14:25	02/08/10 22:36	877-09-8	
Decachlorobiphenyl (S)	98	%	30-150	1	01/29/10 14:25	02/08/10 22:36	2051-24-3	
Dry Weight	Analytical Method: % Moisture							
Percent Moisture	**0.83**	%	0.10	1		01/29/10 00:00		

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

ANALYTICAL RESULTS

Project: 9M0909245 SPX LINDBERG
Pace Project No.: 10121385

Sample: CONCRETE 60 1"-3" **Lab ID: 10121385014** Collected: 01/27/10 15:30 Received: 01/28/10 10:05 Matrix: Solid

Results reported on a "dry-weight" basis

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8082 GCS PCB	Analytical Method: EPA 8082 Preparation Method: EPA 3550							
PCB-1016 (Aroclor 1016)	ND	ug/kg	101	1	01/29/10 14:25	02/02/10 10:07	12674-11-2	
PCB-1221 (Aroclor 1221)	ND	ug/kg	101	1	01/29/10 14:25	02/02/10 10:07	11104-28-2	
PCB-1232 (Aroclor 1232)	ND	ug/kg	101	1	01/29/10 14:25	02/02/10 10:07	11141-16-5	
PCB-1242 (Aroclor 1242)	ND	ug/kg	101	1	01/29/10 14:25	02/02/10 10:07	53469-21-9	
PCB-1248 (Aroclor 1248)	ND	ug/kg	101	1	01/29/10 14:25	02/02/10 10:07	12672-29-6	
PCB-1254 (Aroclor 1254)	ND	ug/kg	101	1	01/29/10 14:25	02/02/10 10:07	11097-69-1	
PCB-1260 (Aroclor 1260)	ND	ug/kg	101	1	01/29/10 14:25	02/02/10 10:07	11096-82-5	
PCB-1262 (Aroclor 1262)	ND	ug/kg	101	1	01/29/10 14:25	02/02/10 10:07	37324-23-5	
PCB-1268 (Aroclor 1268)	ND	ug/kg	101	1	01/29/10 14:25	02/02/10 10:07	11100-14-4	
Tetrachloro-m-xylene (S)	106	%	30-150	1	01/29/10 14:25	02/02/10 10:07	877-09-8	
Decachlorobiphenyl (S)	97	%	30-150	1	01/29/10 14:25	02/02/10 10:07	2051-24-3	
Dry Weight	Analytical Method: % Moisture							
Percent Moisture	**1.6**	%	0.10	1		01/29/10 00:00		

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

ANALYTICAL RESULTS

Project: 9M0909245 SPX LINDBERG
Pace Project No.: 10121385

Sample: CONCRETE 61 0"-1" **Lab ID: 10121385015** Collected: 01/27/10 15:45 Received: 01/28/10 10:05 Matrix: Solid

Results reported on a "dry-weight" basis

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8082 GCS PCB	Analytical Method: EPA 8082 Preparation Method: EPA 3550							
PCB-1016 (Aroclor 1016)	ND	ug/kg	100	1	01/29/10 14:25	02/08/10 22:52	12674-11-2	
PCB-1221 (Aroclor 1221)	ND	ug/kg	100	1	01/29/10 14:25	02/08/10 22:52	11104-28-2	
PCB-1232 (Aroclor 1232)	ND	ug/kg	100	1	01/29/10 14:25	02/08/10 22:52	11141-16-5	
PCB-1242 (Aroclor 1242)	ND	ug/kg	100	1	01/29/10 14:25	02/08/10 22:52	53469-21-9	
PCB-1248 (Aroclor 1248)	**630**	ug/kg	100	1	01/29/10 14:25	02/08/10 22:52	12672-29-6	
PCB-1254 (Aroclor 1254)	ND	ug/kg	100	1	01/29/10 14:25	02/08/10 22:52	11097-69-1	
PCB-1260 (Aroclor 1260)	**10100**	ug/kg	1000	10	01/29/10 14:25	02/03/10 22:05	11096-82-5	
PCB-1262 (Aroclor 1262)	ND	ug/kg	100	1	01/29/10 14:25	02/08/10 22:52	37324-23-5	
PCB-1268 (Aroclor 1268)	ND	ug/kg	100	1	01/29/10 14:25	02/08/10 22:52	11100-14-4	
Tetrachloro-m-xylene (S)	115	%	30-150	1	01/29/10 14:25	02/08/10 22:52	877-09-8	
Decachlorobiphenyl (S)	88	%	30-150	1	01/29/10 14:25	02/08/10 22:52	2051-24-3	
Dry Weight	Analytical Method: % Moisture							
Percent Moisture	**1.2**	%	0.10	1		01/29/10 00:00		

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

ANALYTICAL RESULTS

Project: 9M0909245 SPX LINDBERG
Pace Project No.: 10121385

Sample: CONCRETE 61 1"-3" **Lab ID: 10121385016** Collected: 01/27/10 16:00 Received: 01/28/10 10:05 Matrix: Solid

Results reported on a "dry-weight" basis

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8082 GCS PCB	Analytical Method: EPA 8082 Preparation Method: EPA 3550							
PCB-1016 (Aroclor 1016)	ND	ug/kg	102	1	01/29/10 14:25	02/02/10 10:23	12674-11-2	
PCB-1221 (Aroclor 1221)	ND	ug/kg	102	1	01/29/10 14:25	02/02/10 10:23	11104-28-2	
PCB-1232 (Aroclor 1232)	ND	ug/kg	102	1	01/29/10 14:25	02/02/10 10:23	11141-16-5	
PCB-1242 (Aroclor 1242)	ND	ug/kg	102	1	01/29/10 14:25	02/02/10 10:23	53469-21-9	
PCB-1248 (Aroclor 1248)	**232**	ug/kg	102	1	01/29/10 14:25	02/02/10 10:23	12672-29-6	
PCB-1254 (Aroclor 1254)	ND	ug/kg	102	1	01/29/10 14:25	02/02/10 10:23	11097-69-1	
PCB-1260 (Aroclor 1260)	**1100**	ug/kg	102	1	01/29/10 14:25	02/02/10 10:23	11096-82-5	
PCB-1262 (Aroclor 1262)	ND	ug/kg	102	1	01/29/10 14:25	02/02/10 10:23	37324-23-5	
PCB-1268 (Aroclor 1268)	ND	ug/kg	102	1	01/29/10 14:25	02/02/10 10:23	11100-14-4	
Tetrachloro-m-xylene (S)	114	%	30-150	1	01/29/10 14:25	02/02/10 10:23	877-09-8	
Decachlorobiphenyl (S)	81	%	30-150	1	01/29/10 14:25	02/02/10 10:23	2051-24-3	
Dry Weight	Analytical Method: % Moisture							
Percent Moisture	**2.8**	%	0.10	1		01/29/10 00:00		

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

ANALYTICAL RESULTS

Project: 9M0909245 SPX LINDBERG
Pace Project No.: 10121385

Sample: CONCRETE 70 0"-1" **Lab ID: 10121385017** Collected: 01/27/10 16:10 Received: 01/28/10 10:05 Matrix: Solid

Results reported on a "dry-weight" basis

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8082 GCS PCB	Analytical Method: EPA 8082 Preparation Method: EPA 3550							
PCB-1016 (Aroclor 1016)	ND	ug/kg	99.8	1	01/29/10 14:12	02/03/10 19:57	12674-11-2	
PCB-1221 (Aroclor 1221)	ND	ug/kg	99.8	1	01/29/10 14:12	02/03/10 19:57	11104-28-2	
PCB-1232 (Aroclor 1232)	ND	ug/kg	99.8	1	01/29/10 14:12	02/03/10 19:57	11141-16-5	
PCB-1242 (Aroclor 1242)	ND	ug/kg	99.8	1	01/29/10 14:12	02/03/10 19:57	53469-21-9	
PCB-1248 (Aroclor 1248)	**475**	ug/kg	99.8	1	01/29/10 14:12	02/03/10 19:57	12672-29-6	
PCB-1254 (Aroclor 1254)	ND	ug/kg	99.8	1	01/29/10 14:12	02/03/10 19:57	11097-69-1	
PCB-1260 (Aroclor 1260)	**2770**	ug/kg	99.8	1	01/29/10 14:12	02/03/10 19:57	11096-82-5	
PCB-1262 (Aroclor 1262)	ND	ug/kg	99.8	1	01/29/10 14:12	02/03/10 19:57	37324-23-5	
PCB-1268 (Aroclor 1268)	ND	ug/kg	99.8	1	01/29/10 14:12	02/03/10 19:57	11100-14-4	
Tetrachloro-m-xylene (S)	110	%	30-150	1	01/29/10 14:12	02/03/10 19:57	877-09-8	
Decachlorobiphenyl (S)	82	%	30-150	1	01/29/10 14:12	02/03/10 19:57	2051-24-3	
Dry Weight	Analytical Method: % Moisture							
Percent Moisture	**0.82**	%	0.10	1		01/29/10 00:00		

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

ANALYTICAL RESULTS

Project: 9M0909245 SPX LINDBERG
Pace Project No.: 10121385

Sample: CONCRETE 70 1"-3" **Lab ID: 10121385018** Collected: 01/27/10 16:20 Received: 01/28/10 10:05 Matrix: Solid

Results reported on a "dry-weight" basis

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8082 GCS PCB	Analytical Method: EPA 8082 Preparation Method: EPA 3550							
PCB-1016 (Aroclor 1016)	ND	ug/kg	102	1	01/29/10 14:12	02/04/10 18:58	12674-11-2	
PCB-1221 (Aroclor 1221)	ND	ug/kg	102	1	01/29/10 14:12	02/04/10 18:58	11104-28-2	
PCB-1232 (Aroclor 1232)	ND	ug/kg	102	1	01/29/10 14:12	02/04/10 18:58	11141-16-5	
PCB-1242 (Aroclor 1242)	ND	ug/kg	102	1	01/29/10 14:12	02/04/10 18:58	53469-21-9	
PCB-1248 (Aroclor 1248)	ND	ug/kg	102	1	01/29/10 14:12	02/04/10 18:58	12672-29-6	
PCB-1254 (Aroclor 1254)	ND	ug/kg	102	1	01/29/10 14:12	02/04/10 18:58	11097-69-1	
PCB-1260 (Aroclor 1260)	**505**	ug/kg	102	1	01/29/10 14:12	02/04/10 18:58	11096-82-5	
PCB-1262 (Aroclor 1262)	ND	ug/kg	102	1	01/29/10 14:12	02/04/10 18:58	37324-23-5	
PCB-1268 (Aroclor 1268)	ND	ug/kg	102	1	01/29/10 14:12	02/04/10 18:58	11100-14-4	
Tetrachloro-m-xylene (S)	109	%	30-150	1	01/29/10 14:12	02/04/10 18:58	877-09-8	
Decachlorobiphenyl (S)	97	%	30-150	1	01/29/10 14:12	02/04/10 18:58	2051-24-3	
Dry Weight	Analytical Method: % Moisture							
Percent Moisture	**3.1**	%	0.10	1		01/29/10 00:00		

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

QUALITY CONTROL DATA

Project: 9M0909245 SPX LINDBERG
Pace Project No.: 10121385

QC Batch: OEXT/12305 Analysis Method: EPA 8082
QC Batch Method: EPA 3550 Analysis Description: 8082 GCS PCB
Associated Lab Samples: 10121385001, 10121385002, 10121385003, 10121385004, 10121385005, 10121385006, 10121385007, 10121385008, 10121385009, 10121385010, 10121385011, 10121385012, 10121385013, 10121385014, 10121385015, 10121385016

METHOD BLANK: 742773 Matrix: Solid
Associated Lab Samples: 10121385001, 10121385002, 10121385003, 10121385004, 10121385005, 10121385006, 10121385007, 10121385008, 10121385009, 10121385010, 10121385011, 10121385012, 10121385013, 10121385014, 10121385015, 10121385016

Parameter	Units	Blank Result	Reporting Limit	Analyzed	Qualifiers
PCB-1016 (Aroclor 1016)	ug/kg	ND	33.0	02/01/10 23:51	
PCB-1221 (Aroclor 1221)	ug/kg	ND	33.0	02/01/10 23:51	
PCB-1232 (Aroclor 1232)	ug/kg	ND	33.0	02/01/10 23:51	
PCB-1242 (Aroclor 1242)	ug/kg	ND	33.0	02/01/10 23:51	
PCB-1248 (Aroclor 1248)	ug/kg	ND	33.0	02/01/10 23:51	
PCB-1254 (Aroclor 1254)	ug/kg	ND	33.0	02/01/10 23:51	
PCB-1260 (Aroclor 1260)	ug/kg	ND	33.0	02/01/10 23:51	
PCB-1262 (Aroclor 1262)	ug/kg	ND	33.0	02/01/10 23:51	
PCB-1268 (Aroclor 1268)	ug/kg	ND	33.0	02/01/10 23:51	
Decachlorobiphenyl (S)	%	95	30-150	02/01/10 23:51	
Tetrachloro-m-xylene (S)	%	111	30-150	02/01/10 23:51	

LABORATORY CONTROL SAMPLE: 742774

Parameter	Units	Spike Conc.	LCS Result	LCS % Rec	% Rec Limits	Qualifiers
PCB-1016 (Aroclor 1016)	ug/kg	667	596	89	49-150	
PCB-1260 (Aroclor 1260)	ug/kg	667	538	81	42-150	
Decachlorobiphenyl (S)	%			75	30-150	
Tetrachloro-m-xylene (S)	%			99	30-150	

MATRIX SPIKE & MATRIX SPIKE DUPLICATE: 742775 742776

Parameter	Units	10121385003 Result	MS Spike Conc.	MSD Spike Conc.	MS Result	MSD Result	MS % Rec	MSD % Rec	% Rec Limits	RPD	Max RPD	Qual
PCB-1016 (Aroclor 1016)	ug/kg	ND	2050	2050	2420	2390	118	117	38-150	1	30	
PCB-1260 (Aroclor 1260)	ug/kg	7670	2050	2050	7780	7690	5	1	30-150	1	30	M0
Decachlorobiphenyl (S)	%						94	92	30-150			
Tetrachloro-m-xylene (S)	%						115	112	30-150			

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

QUALITY CONTROL DATA

Project: 9M0909245 SPX LINDBERG
Pace Project No.: 10121385

QC Batch: OEXT/12307 | Analysis Method: EPA 8082
QC Batch Method: EPA 3550 | Analysis Description: 8082 GCS PCB
Associated Lab Samples: 10121385017, 10121385018

METHOD BLANK: 743165 | Matrix: Solid
Associated Lab Samples: 10121385017, 10121385018

Parameter	Units	Blank Result	Reporting Limit	Analyzed	Qualifiers
PCB-1016 (Aroclor 1016)	ug/kg	ND	33.0	02/04/10 17:38	
PCB-1221 (Aroclor 1221)	ug/kg	ND	33.0	02/04/10 17:38	
PCB-1232 (Aroclor 1232)	ug/kg	ND	33.0	02/04/10 17:38	
PCB-1242 (Aroclor 1242)	ug/kg	ND	33.0	02/04/10 17:38	
PCB-1248 (Aroclor 1248)	ug/kg	ND	33.0	02/04/10 17:38	
PCB-1254 (Aroclor 1254)	ug/kg	ND	33.0	02/04/10 17:38	
PCB-1260 (Aroclor 1260)	ug/kg	ND	33.0	02/04/10 17:38	
PCB-1262 (Aroclor 1262)	ug/kg	ND	33.0	02/04/10 17:38	
PCB-1268 (Aroclor 1268)	ug/kg	ND	33.0	02/04/10 17:38	
Decachlorobiphenyl (S)	%	94	30-150	02/04/10 17:38	
Tetrachloro-m-xylene (S)	%	107	30-150	02/04/10 17:38	

LABORATORY CONTROL SAMPLE: 743166

Parameter	Units	Spike Conc.	LCS Result	LCS % Rec	% Rec Limits	Qualifiers
PCB-1016 (Aroclor 1016)	ug/kg	667	675	101	49-150	
PCB-1260 (Aroclor 1260)	ug/kg	667	666	100	42-150	
Decachlorobiphenyl (S)	%			93	30-150	
Tetrachloro-m-xylene (S)	%			101	30-150	

MATRIX SPIKE & MATRIX SPIKE DUPLICATE: 743167 743168

Parameter	Units	10121467016 Result	MS Spike Conc.	MSD Spike Conc.	MS Result	MSD Result	MS % Rec	MSD % Rec	% Rec Limits	RPD	Max RPD	Qual
PCB-1016 (Aroclor 1016)	ug/kg	ND	2030	2030	2330	2280	115	112	38-150	2	30	
PCB-1260 (Aroclor 1260)	ug/kg	1530	2030	2030	3730	3620	108	103	30-150	3	30	
Decachlorobiphenyl (S)	%						89	87	30-150			
Tetrachloro-m-xylene (S)	%						105	105	30-150			CH

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

QUALITY CONTROL DATA

Project: 9M0909245 SPX LINDBERG
Pace Project No.: 10121385

QC Batch: MPRP/19081 Analysis Method: % Moisture
QC Batch Method: % Moisture Analysis Description: Dry Weight/Percent Moisture
Associated Lab Samples: 10121385001, 10121385002, 10121385003

SAMPLE DUPLICATE: 742790

Parameter	Units	10121343001 Result	Dup Result	RPD	Max RPD	Qualifiers
Percent Moisture	%	10.7	10.1	6	30	

SAMPLE DUPLICATE: 742837

Parameter	Units	10121343039 Result	Dup Result	RPD	Max RPD	Qualifiers
Percent Moisture	%	15.9	14.9	6	30	

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

QUALITY CONTROL DATA

Project: 9M0909245 SPX LINDBERG
Pace Project No.: 10121385

QC Batch: MPRP/19087 | Analysis Method: % Moisture
QC Batch Method: % Moisture | Analysis Description: Dry Weight/Percent Moisture
Associated Lab Samples: 10121385004, 10121385005, 10121385006, 10121385007, 10121385008, 10121385009, 10121385010, 10121385011, 10121385012, 10121385013, 10121385014, 10121385015, 10121385016, 10121385017, 10121385018

SAMPLE DUPLICATE: 742869

Parameter	Units	10121385004 Result	Dup Result	RPD	Max RPD	Qualifiers
Percent Moisture	%	3.9	3.9	0	30	

SAMPLE DUPLICATE: 742870

Parameter	Units	10121370001 Result	Dup Result	RPD	Max RPD	Qualifiers
Percent Moisture	%	18.4	18.6	1	30	

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

QUALIFIERS

Project: 9M0909245 SPX LINDBERG
Pace Project No.: 10121385

DEFINITIONS

DF - Dilution Factor, if reported, represents the factor applied to the reported data due to changes in sample preparation, dilution of the sample aliquot, or moisture content.

ND - Not Detected at or above adjusted reporting limit.

J - Estimated concentration above the adjusted method detection limit and below the adjusted reporting limit.

MDL - Adjusted Method Detection Limit.

S - Surrogate

1,2-Diphenylhydrazine (8270 listed analyte) decomposes to Azobenzene.

Consistent with EPA guidelines, unrounded data are displayed and have been used to calculate % recovery and RPD values.

LCS(D) - Laboratory Control Sample (Duplicate)

MS(D) - Matrix Spike (Duplicate)

DUP - Sample Duplicate

RPD - Relative Percent Difference

NC - Not Calculable.

Pace Analytical is NELAP accredited. Contact your Pace PM for the current list of accredited analytes.

U - Indicates the compound was analyzed for, but not detected.

ANALYTE QUALIFIERS

CH	The continuing calibration for this compound is outside of Pace Analytical acceptance limits. The results may be biased high.
M0	Matrix spike recovery and/or matrix spike duplicate recovery was outside laboratory control limits.

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical®
www.pacelabs.com

CHAIN-OF-CUSTODY / Analytical Request Document

The Chain-of-Custody is a LEGAL DOCUMENT. All relevant fields must be completed accurately.

10121385

Page: 1 of 2

1347011

Section A Required Client Information:

Company: Delta Consultants
Address: 5910 Rice Creek Parkway Ste 101
Shoreview, MN 55126
Email To: kthole@deltaenv.com
Phone: 651-697-5203 Fax:
Requested Due Date/TAT:

Section B Required Project Information:

Report To: Karen Thole
Copy To:
Purchase Order No.:
Project Name: SPX Lindberg
Project Number: 9M0909245

Section C Invoice Information:

Attention: Same
Company Name:
Address:
Pace Quote Reference:
Pace Project Manager:
Pace Profile #:

REGULATORY AGENCY: ☐ NPDES ☐ GROUND WATER ☐ DRINKING WATER ☐ UST ☐ RCRA ☐ OTHER

Site Location STATE: WI

Section D Required Client Information

Matrix Codes MATRIX / CODE: Drinking Water DW, Water WT, Waste Water WW, Product P, Soil/Solid SL, Oil OL, Wipe WP, Air AR, Tissue TS, Other OT

SAMPLE ID (A-Z, 0-9 / ,-) Sample IDs MUST BE UNIQUE

Requested Analysis Filtered (Y/N): PCB by 8082 dry wt

ITEM #	SAMPLE ID	MATRIX CODE (see valid codes to left)	SAMPLE TYPE (G=GRAB C=COMP)	COLLECTED COMPOSITE START DATE	COLLECTED COMPOSITE START TIME	COLLECTED COMPOSITE END/GRAB DATE	COLLECTED COMPOSITE END/GRAB TIME	SAMPLE TEMP AT COLLECTION	# OF CONTAINERS	Preservatives: Unpreserved	H_2SO_4	HNO_3	HCl	NaOH	$Na_2S_2O_3$	Methanol	Other	Analysis Test (Y/N): PCB by 8082	dry wt	Residual Chlorine (Y/N)	Pace Project No./ Lab I.D.
1	Concrete 54, 0"-1"	SL	G			1/27/10	12 PM		2	X								X	X		001
2	Concrete 54, 1"-3"	SL	G			1/27/10	12:20PM		2	X								X	X		002
3	Concrete 55, 0"-1"	SL	G			1/27/10	12:45PM		2	X								X	X		Extra volume Lab QA/QC
4	Concrete 55, 1"-3"	SL	G			1/27/10	12:50 PM		2	X								X	X		004
5	Concrete 56, 0"-1"	SL	G			1/27/10	1:40 PM		2	X								X	X		005
6	Concrete 56, 1"-3"	SL	G			1/27/10	1:50 PM		2	X								X	X		006
7	Concrete 57, 0"-1"	SL	G			1/27/10	2PM		2	X								X	X		007
8	Concrete 57, 1"-3"	SL	G			1/27/10	2:15PM		2	X								X	X		008
9	Concrete 58, 0"-1"	SL	G			1/27/10	2:30PM		2	X								X	X		Extra volume, Lab QA/QC
10	Concrete 58, 1"-3"	SL	G			1/27/10	2:45PM		2	X								X	X		010
11	Concrete 59, 0"-1"	SL	G			1/27/10	3PM		2	X								X	X		011
12	Concrete 59, 1"-3"	SL	G			1/27/10	3:10PM		2	X								X	X		012

ADDITIONAL COMMENTS	RELINQUISHED BY / AFFILIATION	DATE	TIME	ACCEPTED BY / AFFILIATION	DATE	TIME	SAMPLE CONDITIONS			
	Adam S. McIlheran / Delta Consultants	1/27/10	4:45PM	DA / Pace	1/28/10	1005	30	Y	N	Y

ORIGINAL

SAMPLER NAME AND SIGNATURE

PRINT Name of SAMPLER: Adam S. McIlheran

SIGNATURE of SAMPLER: Adam S. McIlheran

DATE Signed (MM/DD/YY): 1/27/10

Temp in °C | Received on Ice (Y/N) | Custody Sealed Cooler (Y/N) | Samples Intact (Y/N)

*Important Note: By signing this form you are accepting Pace's NET 30 day payment terms and agreeing to late charges of 1.5% per month for any invoices not paid within 30 days.

F-ALL-Q-020rev.07, 15-May-2007

Pace Analytical®
www.pacelabs.com

CHAIN-OF-CUSTODY / Analytical Request Document

The Chain-of-Custody is a LEGAL DOCUMENT. All relevant fields must be completed accurately.

10/2/385

1347012

Section A Required Client Information:

Company: Delta Consultants
Address: 5110 Rice Creek Pkwy Ste 101, Shoreview, MN 55126
Email To: kthole@deltaenv.com
Phone: 651-697-5203 Fax:
Requested Due Date/TAT:

Section B Required Project Information:

Report To: Same / Karen Thole
Copy To:
Purchase Order No.:
Project Name: SPX Lindberg
Project Number: 9M0909245

Section C Invoice Information:

Attention: Same
Company Name:
Address:
Pace Quote Reference:
Pace Project Manager:
Pace Profile #:

REGULATORY AGENCY: ☐ NPDES ☐ GROUND WATER ☐ DRINKING WATER ☐ UST ☐ RCRA ☐ OTHER

Site Location STATE: WI

Section D Required Client Information

Matrix Codes (MATRIX / CODE): Drinking Water DW; Water WT; Waste Water WW; Product P; Soil/Solid SL; Oil OL; Wipe WP; Air AR; Tissue TS; Other OT

SAMPLE ID (A-Z, 0-9 / ,-) Sample IDs MUST BE UNIQUE

Requested Analysis Filtered (Y/N)

ITEM #	SAMPLE ID	MATRIX CODE (see valid codes to left)	SAMPLE TYPE (G=GRAB C=COMP)	COLLECTED Composite Start Date	Composite Start Time	Composite End/Grab Date	Composite End/Grab Time	SAMPLE TEMP AT COLLECTION	# OF CONTAINERS	Unpreserved	H_2SO_4	HNO_3	HCl	NaOH	$Na_2S_2O_3$	Methanol	Other	Analysis Test: PCB by 8082	Analysis Test: dry wt	Residual Chlorine (Y/N)	Pace Project No./ Lab I.D.
1	Concrete 60, 0"-1"	SL	G			1/27/10	3:25PM		2	X								X	X		13
2	Concrete 60, 1"-3"	SL	G			1/27/10	3:30PM		2	X								X	X		14
3	Concrete 61, 0"-1"	SL	G			1/27/10	3:45PM		2	X								X	X		15
4	Concrete 61, 1"-3"	SL	G			1/27/10	4PM		2	X								X	X		16
5	Concrete 70, 0"-1"	SL	G			1/27/10	4:10PM		2	X								X	X		17
6	Concrete 70, 1"-3"	SL	G			1/27/10	4:20PM		2	X								X	X		18
7																					
8																					
9																					
10																					
11																					
12																					

ADDITIONAL COMMENTS	RELINQUISHED BY / AFFILIATION	DATE	TIME	ACCEPTED BY / AFFILIATION	DATE	TIME	SAMPLE CONDITIONS			
	Adam S. McIlveran / Delta Cons.	1/27/10	4:45PM	[illegible]	1/28/10	1005	3.0	Y	N	Y

ORIGINAL

SAMPLER NAME AND SIGNATURE

PRINT Name of SAMPLER: Adam S. McIlveran

SIGNATURE of SAMPLER: [signature] DATE Signed (MM/DD/YY): 1/27/10

Temp in °C | Received on Ice (Y/N) | Custody Sealed Cooler (Y/N) | Samples Intact (Y/N)

*Important Note: By signing this form you are accepting Pace's NET 30 day payment terms and agreeing to late charges of 1.5% per month for any invoices not paid within 30 days.

Sample Condition Upon Receipt

Pace Analytical

Client Name: Delta **Project #** 10121385

Courier: ☐ Fed Ex ☑ UPS ☐ USPS ☐ Client ☐ Commercial ☐ Pace Other _____

Tracking #: 1Z0X09X6 0387510206

Custody Seal on Cooler/Box Present: ☐ yes ☑ no **Seals intact:** ☐ yes ☐ no

Packing Material: ☐ Bubble Wrap ☑ Bubble Bags ☐ None ☐ Other _____ **Temp Blank:** Yes ✓ No _____

Thermometer Used 80344042 or 179425 **Type of Ice:** Wet Blue None ☐ Samples on ice, cooling process has begun

Cooler Temperature 3.0 **Biological Tissue is Frozen:** Yes No

Temp should be above freezing to 6°C

Date and initials of person examining contents: 1/28/10 SN

Comments:

Chain of Custody Present:	☑Yes	☐No	☐N/A	1.
Chain of Custody Filled Out:	☑Yes	☐No	☐N/A	2.
Chain of Custody Relinquished:	☑Yes	☐No	☐N/A	3.
Sampler Name & Signature on COC:	☑Yes	☐No	☐N/A	4.
Samples Arrived within Hold Time:	☑Yes	☐No	☐N/A	5.
Short Hold Time Analysis (<72hr):	☐Yes	☑No	☐N/A	6.
Rush Turn Around Time Requested:	☐Yes	☑No	☐N/A	7.
Sufficient Volume:	☑Yes	☐No	☐N/A	8.
Correct Containers Used:	☑Yes	☐No	☐N/A	9.
-Pace Containers Used:	☑Yes	☐No	☐N/A	
Containers Intact:	☑Yes	☐No	☐N/A	10.
Filtered volume received for Dissolved tests	☐Yes	☐No	☑N/A	11.
Sample Labels match COC:	☑Yes	☐No	☐N/A	12.
-Includes date/time/ID/Analysis Matrix: SL				
All containers needing acid/base preservation have been checked. Noncompliance are noted in 13.	☐Yes	☐No	☑N/A	13. ☐ HNO3 ☐ H2SO4 ☐ NaOH ☐ HCl
All containers needing preservation are found to be in compliance with EPA recommendation.	☐Yes	☐No	☑N/A	Samp #
Exceptions: VOA,Coliform, TOC, Oil and Grease, WI-DRO (water	☐Yes	☑No		Initial when completed / Lot # of added preservative
Samples checked for dechlorination:	☐Yes	☐No	☑N/A	14.
Headspace in VOA Vials (>6mm):	☐Yes	☐No	☑N/A	15.
Trip Blank Present:	☐Yes	☐No	☑N/A	16.
Trip Blank Custody Seals Present	☐Yes	☐No	☑N/A	
Pace Trip Blank Lot # (if purchased): _____				

Client Notification/ Resolution: **Field Data Required?** Y / N

Person Contacted: _____ Date/Time: _____

Comments/ Resolution: _____

Project Manager Review: _____ **Date:** _____

Note: Whenever there is a discrepancy affecting North Carolina compliance samples, a copy of this form will be sent to the North Carolina DENR.

F-L213Rev.00, 05Aug2009

Pace Analytical Services, Inc.
1700 Elm Street SE, Suite 200, Minneapolis, MN 55414

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

February 10, 2010

Ms. Karen Thole
Delta Consultants
5910 Rice Creek Parkway
Saint Paul, MN 55126

RE: Project: SPX Watertown 9M0909245
Pace Project No.: 10121467

Dear Ms. Thole:
Enclosed are the analytical results for sample(s) received by the laboratory on January 29, 2010. The results relate only to the samples included in this report. Results reported herein conform to the most current NELAC standards, where applicable, unless otherwise narrated in the body of the report.

If you have any questions concerning this report, please feel free to contact me.

Sincerely,

Carolynne Trout

Carolynne Trout

carolynne.trout@pacelabs.com
Project Manager

Enclosures

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

CERTIFICATIONS

Project: SPX Watertown 9M0909245
Pace Project No.: 10121467

Minnesota Certification IDs

Montana Certification #: MT CERT0092
New Jersey Certification #: MN-002
Michigan DEQ Certification #: 9909
Maine Certification #: 2007029
Louisiana Certification #: LA080009
Louisiana Certification #: 03086
Kansas Certification #: E-10167
Iowa Certification #: 368
Illinois Certification #: 200011
Florida/NELAP Certification #: E87605
California Certification #: 01155CA
Arizona Certification #: AZ-0014
Alaska Certification #: UST-078
1700 Elm Street SE, Suite 200 Minneapolis, MN 55414
Wisconsin Certification #: 999407970
Washington Certification #: C754
Tennessee Certification #: 02818
Pennsylvania Certification #: 68-00563
Oregon Certification #: MN200001
North Dakota Certification #: R-036
North Carolina Certification #: 530
New York Certification #: 11647
Minnesota Certification #: 027-053-137

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

SAMPLE SUMMARY

Project: SPX Watertown 9M0909245
Pace Project No.: 10121467

Lab ID	Sample ID	Matrix	Date Collected	Date Received
10121467001	**Concrete 66, 0"-1"**	Solid	01/28/10 07:10	01/29/10 10:02
10121467002	**Concrete 66, 1"-3"**	Solid	01/28/10 07:20	01/29/10 10:02
10121467003	**Concrete 67, 0"-1"**	Solid	01/28/10 08:00	01/29/10 10:02
10121467004	**Concrete 67, 1"-3"**	Solid	01/28/10 08:10	01/29/10 10:02
10121467005	**Concrete 68, 0"-1"**	Solid	01/28/10 08:45	01/29/10 10:02
10121467006	**Concrete 68, 1"-3"**	Solid	01/28/10 08:45	01/29/10 10:02
10121467007	**Concrete 69, 0"-1"**	Solid	01/28/10 09:10	01/29/10 10:02
10121467008	**Concrete 73, 0"-1"**	Solid	01/28/10 09:30	01/29/10 10:02
10121467009	**Concrete 73, 1"-3"**	Solid	01/28/10 09:45	01/29/10 10:02
10121467010	**Concrete 62, 0"-1"**	Solid	01/27/10 17:45	01/29/10 10:02
10121467011	**Concrete 62, 1"-3"**	Solid	01/27/10 17:55	01/29/10 10:02
10121467012	**Concrete 63, 0"-1"**	Solid	01/27/10 18:15	01/29/10 10:02
10121467013	**Concrete 63, 1"-3"**	Solid	01/27/10 18:15	01/29/10 10:02
10121467014	**Concrete 64, 0"-1"**	Solid	01/27/10 18:30	01/29/10 10:02
10121467015	**Concrete 64, 1"-3"**	Solid	01/27/10 18:40	01/29/10 10:02
10121467016	**Concrete 65, 0"-1"**	Solid	01/27/10 18:50	01/29/10 10:02
10121467017	**Concrete 65, 1"-3"**	Solid	01/27/10 19:00	01/29/10 10:02

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

SAMPLE ANALYTE COUNT

Project: SPX Watertown 9M0909245
Pace Project No.: 10121467

Lab ID	Sample ID	Method	Analysts	Analytes Reported
10121467001	**Concrete 66, 0"-1"**	EPA 8082	KL1	11
		% Moisture	JDL	1
10121467002	**Concrete 66, 1"-3"**	EPA 8082	KL1	11
		% Moisture	JDL	1
10121467003	**Concrete 67, 0"-1"**	EPA 8082	KL1	11
		% Moisture	JDL	1
10121467004	**Concrete 67, 1"-3"**	EPA 8082	KL1	11
		% Moisture	JDL	1
10121467005	**Concrete 68, 0"-1"**	EPA 8082	KL1	11
		% Moisture	JDL	1
10121467006	**Concrete 68, 1"-3"**	EPA 8082	KL1	11
		% Moisture	JDL	1
10121467007	**Concrete 69, 0"-1"**	EPA 8082	KL1	11
		% Moisture	JDL	1
10121467008	**Concrete 73, 0"-1"**	EPA 8082	KL1	11
		% Moisture	JDL	1
10121467009	**Concrete 73, 1"-3"**	EPA 8082	KL1	11
		% Moisture	JDL	1
10121467010	**Concrete 62, 0"-1"**	EPA 8082	KL1	11
		% Moisture	JDL	1
10121467011	**Concrete 62, 1"-3"**	EPA 8082	KL1	11
		% Moisture	JDL	1
10121467012	**Concrete 63, 0"-1"**	EPA 8082	KL1	11
		% Moisture	JDL	1
10121467013	**Concrete 63, 1"-3"**	EPA 8082	KL1	11
		% Moisture	JDL	1
10121467014	**Concrete 64, 0"-1"**	EPA 8082	KL1	11
		% Moisture	JDL	1
10121467015	**Concrete 64, 1"-3"**	EPA 8082	KL1	11
		% Moisture	JDL	1
10121467016	**Concrete 65, 0"-1"**	EPA 8082	KL1	11
		% Moisture	JDL	1
10121467017	**Concrete 65, 1"-3"**	EPA 8082	KL1	11
		% Moisture	JDL	1

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

ANALYTICAL RESULTS

Project: SPX Watertown 9M0909245
Pace Project No.: 10121467

Sample: Concrete 66, 0"-1" **Lab ID: 10121467001** Collected: 01/28/10 07:10 Received: 01/29/10 10:02 Matrix: Solid

Results reported on a "dry-weight" basis

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8082 GCS PCB	Analytical Method: EPA 8082 Preparation Method: EPA 3550							
PCB-1016 (Aroclor 1016)	ND	ug/kg	100	1	01/29/10 14:12	02/08/10 18:52	12674-11-2	
PCB-1221 (Aroclor 1221)	ND	ug/kg	100	1	01/29/10 14:12	02/08/10 18:52	11104-28-2	
PCB-1232 (Aroclor 1232)	ND	ug/kg	100	1	01/29/10 14:12	02/08/10 18:52	11141-16-5	
PCB-1242 (Aroclor 1242)	ND	ug/kg	100	1	01/29/10 14:12	02/08/10 18:52	53469-21-9	
PCB-1248 (Aroclor 1248)	**470**	ug/kg	100	1	01/29/10 14:12	02/08/10 18:52	12672-29-6	
PCB-1254 (Aroclor 1254)	ND	ug/kg	100	1	01/29/10 14:12	02/08/10 18:52	11097-69-1	
PCB-1260 (Aroclor 1260)	**20000**	ug/kg	1000	10	01/29/10 14:12	02/03/10 04:53	11096-82-5	
PCB-1262 (Aroclor 1262)	ND	ug/kg	100	1	01/29/10 14:12	02/08/10 18:52	37324-23-5	
PCB-1268 (Aroclor 1268)	ND	ug/kg	100	1	01/29/10 14:12	02/08/10 18:52	11100-14-4	
Tetrachloro-m-xylene (S)	106	%	30-150	1	01/29/10 14:12	02/08/10 18:52	877-09-8	
Decachlorobiphenyl (S)	98	%	30-150	1	01/29/10 14:12	02/08/10 18:52	2051-24-3	
Dry Weight	Analytical Method: % Moisture							
Percent Moisture	**1.3**	%	0.10	1		02/02/10 00:00		

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

ANALYTICAL RESULTS

Project: SPX Watertown 9M0909245
Pace Project No.: 10121467

Sample: Concrete 66, 1"-3" **Lab ID: 10121467002** Collected: 01/28/10 07:20 Received: 01/29/10 10:02 Matrix: Solid

Results reported on a "dry-weight" basis

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8082 GCS PCB	Analytical Method: EPA 8082 Preparation Method: EPA 3550							
PCB-1016 (Aroclor 1016)	ND	ug/kg	100	1	01/29/10 14:12	02/04/10 19:14	12674-11-2	
PCB-1221 (Aroclor 1221)	ND	ug/kg	100	1	01/29/10 14:12	02/04/10 19:14	11104-28-2	
PCB-1232 (Aroclor 1232)	ND	ug/kg	100	1	01/29/10 14:12	02/04/10 19:14	11141-16-5	
PCB-1242 (Aroclor 1242)	ND	ug/kg	100	1	01/29/10 14:12	02/04/10 19:14	53469-21-9	
PCB-1248 (Aroclor 1248)	ND	ug/kg	100	1	01/29/10 14:12	02/04/10 19:14	12672-29-6	
PCB-1254 (Aroclor 1254)	ND	ug/kg	100	1	01/29/10 14:12	02/04/10 19:14	11097-69-1	
PCB-1260 (Aroclor 1260)	**1030**	ug/kg	100	1	01/29/10 14:12	02/04/10 19:14	11096-82-5	
PCB-1262 (Aroclor 1262)	ND	ug/kg	100	1	01/29/10 14:12	02/04/10 19:14	37324-23-5	
PCB-1268 (Aroclor 1268)	ND	ug/kg	100	1	01/29/10 14:12	02/04/10 19:14	11100-14-4	
Tetrachloro-m-xylene (S)	106	%	30-150	1	01/29/10 14:12	02/04/10 19:14	877-09-8	
Decachlorobiphenyl (S)	95	%	30-150	1	01/29/10 14:12	02/04/10 19:14	2051-24-3	
Dry Weight	Analytical Method: % Moisture							
Percent Moisture	**1.4**	%	0.10	1		02/02/10 00:00		

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

ANALYTICAL RESULTS

Project: SPX Watertown 9M0909245
Pace Project No.: 10121467

Sample: Concrete 67, 0"-1" **Lab ID: 10121467003** Collected: 01/28/10 08:00 Received: 01/29/10 10:02 Matrix: Solid

Results reported on a "dry-weight" basis

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8082 GCS PCB	Analytical Method: EPA 8082 Preparation Method: EPA 3550							
PCB-1016 (Aroclor 1016)	ND	ug/kg	100	1	01/29/10 14:12	02/08/10 19:08	12674-11-2	
PCB-1221 (Aroclor 1221)	ND	ug/kg	100	1	01/29/10 14:12	02/08/10 19:08	11104-28-2	
PCB-1232 (Aroclor 1232)	ND	ug/kg	100	1	01/29/10 14:12	02/08/10 19:08	11141-16-5	
PCB-1242 (Aroclor 1242)	ND	ug/kg	100	1	01/29/10 14:12	02/08/10 19:08	53469-21-9	
PCB-1248 (Aroclor 1248)	**252**	ug/kg	100	1	01/29/10 14:12	02/08/10 19:08	12672-29-6	
PCB-1254 (Aroclor 1254)	ND	ug/kg	100	1	01/29/10 14:12	02/08/10 19:08	11097-69-1	
PCB-1260 (Aroclor 1260)	**5930**	ug/kg	1000	10	01/29/10 14:12	02/03/10 05:09	11096-82-5	
PCB-1262 (Aroclor 1262)	ND	ug/kg	100	1	01/29/10 14:12	02/08/10 19:08	37324-23-5	
PCB-1268 (Aroclor 1268)	ND	ug/kg	100	1	01/29/10 14:12	02/08/10 19:08	11100-14-4	
Tetrachloro-m-xylene (S)	105	%	30-150	1	01/29/10 14:12	02/08/10 19:08	877-09-8	
Decachlorobiphenyl (S)	95	%	30-150	1	01/29/10 14:12	02/08/10 19:08	2051-24-3	
Dry Weight	Analytical Method: % Moisture							
Percent Moisture	**1.2**	%	0.10	1		02/02/10 00:00		

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

ANALYTICAL RESULTS

Project: SPX Watertown 9M0909245
Pace Project No.: 10121467

Sample: Concrete 67, 1"-3" **Lab ID: 10121467004** Collected: 01/28/10 08:10 Received: 01/29/10 10:02 Matrix: Solid

Results reported on a "dry-weight" basis

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8082 GCS PCB	Analytical Method: EPA 8082 Preparation Method: EPA 3550							
PCB-1016 (Aroclor 1016)	ND	ug/kg	100	1	01/29/10 14:12	02/04/10 18:10	12674-11-2	
PCB-1221 (Aroclor 1221)	ND	ug/kg	100	1	01/29/10 14:12	02/04/10 18:10	11104-28-2	
PCB-1232 (Aroclor 1232)	ND	ug/kg	100	1	01/29/10 14:12	02/04/10 18:10	11141-16-5	
PCB-1242 (Aroclor 1242)	ND	ug/kg	100	1	01/29/10 14:12	02/04/10 18:10	53469-21-9	
PCB-1248 (Aroclor 1248)	ND	ug/kg	100	1	01/29/10 14:12	02/04/10 18:10	12672-29-6	
PCB-1254 (Aroclor 1254)	ND	ug/kg	100	1	01/29/10 14:12	02/04/10 18:10	11097-69-1	
PCB-1260 (Aroclor 1260)	ND	ug/kg	100	1	01/29/10 14:12	02/04/10 18:10	11096-82-5	
PCB-1262 (Aroclor 1262)	ND	ug/kg	100	1	01/29/10 14:12	02/04/10 18:10	37324-23-5	
PCB-1268 (Aroclor 1268)	ND	ug/kg	100	1	01/29/10 14:12	02/04/10 18:10	11100-14-4	
Tetrachloro-m-xylene (S)	112	%	30-150	1	01/29/10 14:12	02/04/10 18:10	877-09-8	
Decachlorobiphenyl (S)	91	%	30-150	1	01/29/10 14:12	02/04/10 18:10	2051-24-3	
Dry Weight	Analytical Method: % Moisture							
Percent Moisture	**1.1**	%	0.10	1		02/02/10 00:00		

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

ANALYTICAL RESULTS

Project: SPX Watertown 9M0909245
Pace Project No.: 10121467

Sample: Concrete 68, 0"-1" **Lab ID: 10121467005** Collected: 01/28/10 08:45 Received: 01/29/10 10:02 Matrix: Solid

Results reported on a "dry-weight" basis

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8082 GCS PCB	Analytical Method: EPA 8082 Preparation Method: EPA 3550							
PCB-1016 (Aroclor 1016)	ND	ug/kg	100	1	01/29/10 14:12	02/08/10 19:24	12674-11-2	
PCB-1221 (Aroclor 1221)	ND	ug/kg	100	1	01/29/10 14:12	02/08/10 19:24	11104-28-2	
PCB-1232 (Aroclor 1232)	ND	ug/kg	100	1	01/29/10 14:12	02/08/10 19:24	11141-16-5	
PCB-1242 (Aroclor 1242)	ND	ug/kg	100	1	01/29/10 14:12	02/08/10 19:24	53469-21-9	
PCB-1248 (Aroclor 1248)	**3500**	ug/kg	100	1	01/29/10 14:12	02/08/10 19:24	12672-29-6	
PCB-1254 (Aroclor 1254)	ND	ug/kg	100	1	01/29/10 14:12	02/08/10 19:24	11097-69-1	
PCB-1260 (Aroclor 1260)	**18100**	ug/kg	1000	10	01/29/10 14:12	02/03/10 05:25	11096-82-5	
PCB-1262 (Aroclor 1262)	ND	ug/kg	100	1	01/29/10 14:12	02/08/10 19:24	37324-23-5	
PCB-1268 (Aroclor 1268)	ND	ug/kg	100	1	01/29/10 14:12	02/08/10 19:24	11100-14-4	
Tetrachloro-m-xylene (S)	100	%	30-150	1	01/29/10 14:12	02/08/10 19:24	877-09-8	
Decachlorobiphenyl (S)	95	%	30-150	1	01/29/10 14:12	02/08/10 19:24	2051-24-3	
Dry Weight	Analytical Method: % Moisture							
Percent Moisture	**1.1**	%	0.10	1		02/02/10 00:00		

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

ANALYTICAL RESULTS

Project: SPX Watertown 9M0909245
Pace Project No.: 10121467

Sample: Concrete 68, 1"-3" **Lab ID: 10121467006** Collected: 01/28/10 08:45 Received: 01/29/10 10:02 Matrix: Solid

Results reported on a "dry-weight" basis

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8082 GCS PCB	Analytical Method: EPA 8082 Preparation Method: EPA 3550							
PCB-1016 (Aroclor 1016)	ND	ug/kg	101	1	01/29/10 14:12	02/04/10 19:30	12674-11-2	
PCB-1221 (Aroclor 1221)	ND	ug/kg	101	1	01/29/10 14:12	02/04/10 19:30	11104-28-2	
PCB-1232 (Aroclor 1232)	ND	ug/kg	101	1	01/29/10 14:12	02/04/10 19:30	11141-16-5	
PCB-1242 (Aroclor 1242)	ND	ug/kg	101	1	01/29/10 14:12	02/04/10 19:30	53469-21-9	
PCB-1248 (Aroclor 1248)	**416**	ug/kg	101	1	01/29/10 14:12	02/04/10 19:30	12672-29-6	
PCB-1254 (Aroclor 1254)	ND	ug/kg	101	1	01/29/10 14:12	02/04/10 19:30	11097-69-1	
PCB-1260 (Aroclor 1260)	**444**	ug/kg	101	1	01/29/10 14:12	02/04/10 19:30	11096-82-5	
PCB-1262 (Aroclor 1262)	ND	ug/kg	101	1	01/29/10 14:12	02/04/10 19:30	37324-23-5	
PCB-1268 (Aroclor 1268)	ND	ug/kg	101	1	01/29/10 14:12	02/04/10 19:30	11100-14-4	
Tetrachloro-m-xylene (S)	97	%	30-150	1	01/29/10 14:12	02/04/10 19:30	877-09-8	
Decachlorobiphenyl (S)	101	%	30-150	1	01/29/10 14:12	02/04/10 19:30	2051-24-3	
Dry Weight	Analytical Method: % Moisture							
Percent Moisture	**1.7**	%	0.10	1		02/02/10 00:00		

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

ANALYTICAL RESULTS

Project: SPX Watertown 9M0909245
Pace Project No.: 10121467

Sample: Concrete 69, 0"-1" **Lab ID: 10121467007** Collected: 01/28/10 09:10 Received: 01/29/10 10:02 Matrix: Solid

Results reported on a "dry-weight" basis

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8082 GCS PCB	Analytical Method: EPA 8082 Preparation Method: EPA 3550							
PCB-1016 (Aroclor 1016)	ND	ug/kg	996	10	01/29/10 14:12	02/03/10 05:41	12674-11-2	
PCB-1221 (Aroclor 1221)	ND	ug/kg	996	10	01/29/10 14:12	02/03/10 05:41	11104-28-2	
PCB-1232 (Aroclor 1232)	ND	ug/kg	996	10	01/29/10 14:12	02/03/10 05:41	11141-16-5	
PCB-1242 (Aroclor 1242)	ND	ug/kg	996	10	01/29/10 14:12	02/03/10 05:41	53469-21-9	
PCB-1248 (Aroclor 1248)	ND	ug/kg	996	10	01/29/10 14:12	02/03/10 05:41	12672-29-6	
PCB-1254 (Aroclor 1254)	ND	ug/kg	996	10	01/29/10 14:12	02/03/10 05:41	11097-69-1	
PCB-1260 (Aroclor 1260)	**12700**	ug/kg	996	10	01/29/10 14:12	02/03/10 05:41	11096-82-5	
PCB-1262 (Aroclor 1262)	ND	ug/kg	996	10	01/29/10 14:12	02/03/10 05:41	37324-23-5	
PCB-1268 (Aroclor 1268)	ND	ug/kg	996	10	01/29/10 14:12	02/03/10 05:41	11100-14-4	
Tetrachloro-m-xylene (S)	104	%	30-150	10	01/29/10 14:12	02/03/10 05:41	877-09-8	D3
Decachlorobiphenyl (S)	99	%	30-150	10	01/29/10 14:12	02/03/10 05:41	2051-24-3	
Dry Weight	Analytical Method: % Moisture							
Percent Moisture	**0.60**	%	0.10	1		02/02/10 00:00		

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

ANALYTICAL RESULTS

Project: SPX Watertown 9M0909245
Pace Project No.: 10121467

Sample: Concrete 73, 0"-1" **Lab ID: 10121467008** Collected: 01/28/10 09:30 Received: 01/29/10 10:02 Matrix: Solid

Results reported on a "dry-weight" basis

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8082 GCS PCB	Analytical Method: EPA 8082 Preparation Method: EPA 3550							
PCB-1016 (Aroclor 1016)	ND	ug/kg	99.8	1	01/29/10 14:12	02/08/10 20:12	12674-11-2	
PCB-1221 (Aroclor 1221)	ND	ug/kg	99.8	1	01/29/10 14:12	02/08/10 20:12	11104-28-2	
PCB-1232 (Aroclor 1232)	ND	ug/kg	99.8	1	01/29/10 14:12	02/08/10 20:12	11141-16-5	
PCB-1242 (Aroclor 1242)	ND	ug/kg	99.8	1	01/29/10 14:12	02/08/10 20:12	53469-21-9	
PCB-1248 (Aroclor 1248)	**867**	ug/kg	99.8	1	01/29/10 14:12	02/08/10 20:12	12672-29-6	
PCB-1254 (Aroclor 1254)	ND	ug/kg	99.8	1	01/29/10 14:12	02/08/10 20:12	11097-69-1	
PCB-1260 (Aroclor 1260)	**9930**	ug/kg	998	10	01/29/10 14:12	02/08/10 20:44	11096-82-5	
PCB-1262 (Aroclor 1262)	ND	ug/kg	99.8	1	01/29/10 14:12	02/08/10 20:12	37324-23-5	
PCB-1268 (Aroclor 1268)	ND	ug/kg	99.8	1	01/29/10 14:12	02/08/10 20:12	11100-14-4	
Tetrachloro-m-xylene (S)	119	%	30-150	1	01/29/10 14:12	02/08/10 20:12	877-09-8	
Decachlorobiphenyl (S)	100	%	30-150	1	01/29/10 14:12	02/08/10 20:12	2051-24-3	
Dry Weight	Analytical Method: % Moisture							
Percent Moisture	**0.85**	%	0.10	1		02/02/10 00:00		

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

ANALYTICAL RESULTS

Project: SPX Watertown 9M0909245
Pace Project No.: 10121467

Sample: Concrete 73, 1"-3" **Lab ID: 10121467009** Collected: 01/28/10 09:45 Received: 01/29/10 10:02 Matrix: Solid

Results reported on a "dry-weight" basis

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8082 GCS PCB	Analytical Method: EPA 8082 Preparation Method: EPA 3550							
PCB-1016 (Aroclor 1016)	ND	ug/kg	101	1	01/29/10 14:12	02/04/10 18:26	12674-11-2	
PCB-1221 (Aroclor 1221)	ND	ug/kg	101	1	01/29/10 14:12	02/04/10 18:26	11104-28-2	
PCB-1232 (Aroclor 1232)	ND	ug/kg	101	1	01/29/10 14:12	02/04/10 18:26	11141-16-5	
PCB-1242 (Aroclor 1242)	ND	ug/kg	101	1	01/29/10 14:12	02/04/10 18:26	53469-21-9	
PCB-1248 (Aroclor 1248)	ND	ug/kg	101	1	01/29/10 14:12	02/04/10 18:26	12672-29-6	
PCB-1254 (Aroclor 1254)	ND	ug/kg	101	1	01/29/10 14:12	02/04/10 18:26	11097-69-1	
PCB-1260 (Aroclor 1260)	ND	ug/kg	101	1	01/29/10 14:12	02/04/10 18:26	11096-82-5	
PCB-1262 (Aroclor 1262)	ND	ug/kg	101	1	01/29/10 14:12	02/04/10 18:26	37324-23-5	
PCB-1268 (Aroclor 1268)	ND	ug/kg	101	1	01/29/10 14:12	02/04/10 18:26	11100-14-4	
Tetrachloro-m-xylene (S)	110	%	30-150	1	01/29/10 14:12	02/04/10 18:26	877-09-8	
Decachlorobiphenyl (S)	98	%	30-150	1	01/29/10 14:12	02/04/10 18:26	2051-24-3	
Dry Weight	Analytical Method: % Moisture							
Percent Moisture	**1.6**	%	0.10	1		02/02/10 00:00		

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

ANALYTICAL RESULTS

Project: SPX Watertown 9M0909245
Pace Project No.: 10121467

Sample: Concrete 62, 0"-1" **Lab ID: 10121467010** Collected: 01/27/10 17:45 Received: 01/29/10 10:02 Matrix: Solid

Results reported on a "dry-weight" basis

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8082 GCS PCB	Analytical Method: EPA 8082 Preparation Method: EPA 3550							
PCB-1016 (Aroclor 1016)	ND	ug/kg	100	1	01/29/10 14:12	02/08/10 20:28	12674-11-2	
PCB-1221 (Aroclor 1221)	ND	ug/kg	100	1	01/29/10 14:12	02/08/10 20:28	11104-28-2	
PCB-1232 (Aroclor 1232)	ND	ug/kg	100	1	01/29/10 14:12	02/08/10 20:28	11141-16-5	
PCB-1242 (Aroclor 1242)	ND	ug/kg	100	1	01/29/10 14:12	02/08/10 20:28	53469-21-9	
PCB-1248 (Aroclor 1248)	**335**	ug/kg	100	1	01/29/10 14:12	02/08/10 20:28	12672-29-6	
PCB-1254 (Aroclor 1254)	ND	ug/kg	100	1	01/29/10 14:12	02/08/10 20:28	11097-69-1	
PCB-1260 (Aroclor 1260)	**17400**	ug/kg	1000	10	01/29/10 14:12	02/09/10 14:37	11096-82-5	
PCB-1262 (Aroclor 1262)	ND	ug/kg	100	1	01/29/10 14:12	02/08/10 20:28	37324-23-5	
PCB-1268 (Aroclor 1268)	ND	ug/kg	100	1	01/29/10 14:12	02/08/10 20:28	11100-14-4	
Tetrachloro-m-xylene (S)	108	%	30-150	1	01/29/10 14:12	02/08/10 20:28	877-09-8	
Decachlorobiphenyl (S)	95	%	30-150	1	01/29/10 14:12	02/08/10 20:28	2051-24-3	
Dry Weight	Analytical Method: % Moisture							
Percent Moisture	**1.1**	%	0.10	1		02/02/10 00:00		

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

ANALYTICAL RESULTS

Project: SPX Watertown 9M0909245
Pace Project No.: 10121467

Sample: Concrete 62, 1"-3" **Lab ID: 10121467011** Collected: 01/27/10 17:55 Received: 01/29/10 10:02 Matrix: Solid

Results reported on a "dry-weight" basis

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8082 GCS PCB	Analytical Method: EPA 8082 Preparation Method: EPA 3550							
PCB-1016 (Aroclor 1016)	ND	ug/kg	101	1	01/29/10 14:12	02/04/10 19:46	12674-11-2	
PCB-1221 (Aroclor 1221)	ND	ug/kg	101	1	01/29/10 14:12	02/04/10 19:46	11104-28-2	
PCB-1232 (Aroclor 1232)	ND	ug/kg	101	1	01/29/10 14:12	02/04/10 19:46	11141-16-5	
PCB-1242 (Aroclor 1242)	ND	ug/kg	101	1	01/29/10 14:12	02/04/10 19:46	53469-21-9	
PCB-1248 (Aroclor 1248)	ND	ug/kg	101	1	01/29/10 14:12	02/04/10 19:46	12672-29-6	
PCB-1254 (Aroclor 1254)	ND	ug/kg	101	1	01/29/10 14:12	02/04/10 19:46	11097-69-1	
PCB-1260 (Aroclor 1260)	**255**	ug/kg	101	1	01/29/10 14:12	02/04/10 19:46	11096-82-5	
PCB-1262 (Aroclor 1262)	ND	ug/kg	101	1	01/29/10 14:12	02/04/10 19:46	37324-23-5	
PCB-1268 (Aroclor 1268)	ND	ug/kg	101	1	01/29/10 14:12	02/04/10 19:46	11100-14-4	
Tetrachloro-m-xylene (S)	112	%	30-150	1	01/29/10 14:12	02/04/10 19:46	877-09-8	
Decachlorobiphenyl (S)	101	%	30-150	1	01/29/10 14:12	02/04/10 19:46	2051-24-3	
Dry Weight	Analytical Method: % Moisture							
Percent Moisture	**1.7**	%	0.10	1		02/02/10 00:00		

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

ANALYTICAL RESULTS

Project: SPX Watertown 9M0909245
Pace Project No.: 10121467

Sample: Concrete 63, 0"-1" **Lab ID: 10121467012** Collected: 01/27/10 18:15 Received: 01/29/10 10:02 Matrix: Solid

Results reported on a "dry-weight" basis

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8082 GCS PCB	Analytical Method: EPA 8082 Preparation Method: EPA 3550							
PCB-1016 (Aroclor 1016)	ND	ug/kg	100	1	01/29/10 14:12	02/08/10 19:56	12674-11-2	
PCB-1221 (Aroclor 1221)	ND	ug/kg	100	1	01/29/10 14:12	02/08/10 19:56	11104-28-2	
PCB-1232 (Aroclor 1232)	ND	ug/kg	100	1	01/29/10 14:12	02/08/10 19:56	11141-16-5	
PCB-1242 (Aroclor 1242)	ND	ug/kg	100	1	01/29/10 14:12	02/08/10 19:56	53469-21-9	
PCB-1248 (Aroclor 1248)	ND	ug/kg	100	1	01/29/10 14:12	02/08/10 19:56	12672-29-6	
PCB-1254 (Aroclor 1254)	ND	ug/kg	100	1	01/29/10 14:12	02/08/10 19:56	11097-69-1	
PCB-1260 (Aroclor 1260)	**1820**	ug/kg	100	1	01/29/10 14:12	02/08/10 19:56	11096-82-5	
PCB-1262 (Aroclor 1262)	ND	ug/kg	100	1	01/29/10 14:12	02/08/10 19:56	37324-23-5	
PCB-1268 (Aroclor 1268)	ND	ug/kg	100	1	01/29/10 14:12	02/08/10 19:56	11100-14-4	
Tetrachloro-m-xylene (S)	108	%	30-150	1	01/29/10 14:12	02/08/10 19:56	877-09-8	
Decachlorobiphenyl (S)	87	%	30-150	1	01/29/10 14:12	02/08/10 19:56	2051-24-3	
Dry Weight	Analytical Method: % Moisture							
Percent Moisture	**1.1**	%	0.10	1		02/02/10 00:00		

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

ANALYTICAL RESULTS

Project: SPX Watertown 9M0909245
Pace Project No.: 10121467

Sample: Concrete 63, 1"-3" **Lab ID: 10121467013** Collected: 01/27/10 18:15 Received: 01/29/10 10:02 Matrix: Solid

Results reported on a "dry-weight" basis

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8082 GCS PCB	Analytical Method: EPA 8082 Preparation Method: EPA 3550							
PCB-1016 (Aroclor 1016)	ND	ug/kg	101	1	01/29/10 14:12	02/04/10 18:42	12674-11-2	
PCB-1221 (Aroclor 1221)	ND	ug/kg	101	1	01/29/10 14:12	02/04/10 18:42	11104-28-2	
PCB-1232 (Aroclor 1232)	ND	ug/kg	101	1	01/29/10 14:12	02/04/10 18:42	11141-16-5	
PCB-1242 (Aroclor 1242)	ND	ug/kg	101	1	01/29/10 14:12	02/04/10 18:42	53469-21-9	
PCB-1248 (Aroclor 1248)	ND	ug/kg	101	1	01/29/10 14:12	02/04/10 18:42	12672-29-6	
PCB-1254 (Aroclor 1254)	ND	ug/kg	101	1	01/29/10 14:12	02/04/10 18:42	11097-69-1	
PCB-1260 (Aroclor 1260)	ND	ug/kg	101	1	01/29/10 14:12	02/04/10 18:42	11096-82-5	
PCB-1262 (Aroclor 1262)	ND	ug/kg	101	1	01/29/10 14:12	02/04/10 18:42	37324-23-5	
PCB-1268 (Aroclor 1268)	ND	ug/kg	101	1	01/29/10 14:12	02/04/10 18:42	11100-14-4	
Tetrachloro-m-xylene (S)	113	%	30-150	1	01/29/10 14:12	02/04/10 18:42	877-09-8	
Decachlorobiphenyl (S)	101	%	30-150	1	01/29/10 14:12	02/04/10 18:42	2051-24-3	
Dry Weight	Analytical Method: % Moisture							
Percent Moisture	**2.0**	%	0.10	1		02/02/10 00:00		

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

ANALYTICAL RESULTS

Project: SPX Watertown 9M0909245
Pace Project No.: 10121467

Sample: Concrete 64, 0"-1" **Lab ID: 10121467014** Collected: 01/27/10 18:30 Received: 01/29/10 10:02 Matrix: Solid

Results reported on a "dry-weight" basis

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8082 GCS PCB	Analytical Method: EPA 8082 Preparation Method: EPA 3550							
PCB-1016 (Aroclor 1016)	ND	ug/kg	1000	10	01/29/10 14:12	02/08/10 23:08	12674-11-2	
PCB-1221 (Aroclor 1221)	ND	ug/kg	1000	10	01/29/10 14:12	02/08/10 23:08	11104-28-2	
PCB-1232 (Aroclor 1232)	ND	ug/kg	1000	10	01/29/10 14:12	02/08/10 23:08	11141-16-5	
PCB-1242 (Aroclor 1242)	ND	ug/kg	1000	10	01/29/10 14:12	02/08/10 23:08	53469-21-9	
PCB-1248 (Aroclor 1248)	ND	ug/kg	1000	10	01/29/10 14:12	02/08/10 23:08	12672-29-6	
PCB-1254 (Aroclor 1254)	ND	ug/kg	1000	10	01/29/10 14:12	02/08/10 23:08	11097-69-1	
PCB-1260 (Aroclor 1260)	**39100**	ug/kg	2000	20	01/29/10 14:12	02/08/10 23:24	11096-82-5	
PCB-1262 (Aroclor 1262)	ND	ug/kg	1000	10	01/29/10 14:12	02/08/10 23:08	37324-23-5	
PCB-1268 (Aroclor 1268)	ND	ug/kg	1000	10	01/29/10 14:12	02/08/10 23:08	11100-14-4	
Tetrachloro-m-xylene (S)	116	%	30-150	10	01/29/10 14:12	02/08/10 23:08	877-09-8	D3
Decachlorobiphenyl (S)	131	%	30-150	10	01/29/10 14:12	02/08/10 23:08	2051-24-3	
Dry Weight	Analytical Method: % Moisture							
Percent Moisture	**1.2**	%	0.10	1		02/02/10 00:00		

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

ANALYTICAL RESULTS

Project: SPX Watertown 9M0909245
Pace Project No.: 10121467

Sample: Concrete 64, 1"-3" **Lab ID: 10121467015** Collected: 01/27/10 18:40 Received: 01/29/10 10:02 Matrix: Solid

Results reported on a "dry-weight" basis

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8082 GCS PCB	Analytical Method: EPA 8082 Preparation Method: EPA 3550							
PCB-1016 (Aroclor 1016)	ND	ug/kg	100	1	01/29/10 14:12	02/04/10 20:02	12674-11-2	
PCB-1221 (Aroclor 1221)	ND	ug/kg	100	1	01/29/10 14:12	02/04/10 20:02	11104-28-2	
PCB-1232 (Aroclor 1232)	ND	ug/kg	100	1	01/29/10 14:12	02/04/10 20:02	11141-16-5	
PCB-1242 (Aroclor 1242)	ND	ug/kg	100	1	01/29/10 14:12	02/04/10 20:02	53469-21-9	
PCB-1248 (Aroclor 1248)	ND	ug/kg	100	1	01/29/10 14:12	02/04/10 20:02	12672-29-6	
PCB-1254 (Aroclor 1254)	ND	ug/kg	100	1	01/29/10 14:12	02/04/10 20:02	11097-69-1	
PCB-1260 (Aroclor 1260)	**1340**	ug/kg	100	1	01/29/10 14:12	02/04/10 20:02	11096-82-5	
PCB-1262 (Aroclor 1262)	ND	ug/kg	100	1	01/29/10 14:12	02/04/10 20:02	37324-23-5	
PCB-1268 (Aroclor 1268)	ND	ug/kg	100	1	01/29/10 14:12	02/04/10 20:02	11100-14-4	
Tetrachloro-m-xylene (S)	113	%	30-150	1	01/29/10 14:12	02/04/10 20:02	877-09-8	
Decachlorobiphenyl (S)	101	%	30-150	1	01/29/10 14:12	02/04/10 20:02	2051-24-3	
Dry Weight	Analytical Method: % Moisture							
Percent Moisture	**1.2**	%	0.10	1		02/02/10 00:00		

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

ANALYTICAL RESULTS

Project: SPX Watertown 9M0909245
Pace Project No.: 10121467

Sample: Concrete 65, 0"-1" **Lab ID: 10121467016** Collected: 01/27/10 18:50 Received: 01/29/10 10:02 Matrix: Solid

Results reported on a "dry-weight" basis

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8082 GCS PCB	Analytical Method: EPA 8082 Preparation Method: EPA 3550							
PCB-1016 (Aroclor 1016)	ND	ug/kg	101	1	01/29/10 14:12	02/03/10 03:49	12674-11-2	
PCB-1221 (Aroclor 1221)	ND	ug/kg	101	1	01/29/10 14:12	02/03/10 03:49	11104-28-2	
PCB-1232 (Aroclor 1232)	ND	ug/kg	101	1	01/29/10 14:12	02/03/10 03:49	11141-16-5	
PCB-1242 (Aroclor 1242)	ND	ug/kg	101	1	01/29/10 14:12	02/03/10 03:49	53469-21-9	
PCB-1248 (Aroclor 1248)	ND	ug/kg	101	1	01/29/10 14:12	02/03/10 03:49	12672-29-6	
PCB-1254 (Aroclor 1254)	ND	ug/kg	101	1	01/29/10 14:12	02/03/10 03:49	11097-69-1	
PCB-1260 (Aroclor 1260)	**1530**	ug/kg	101	1	01/29/10 14:12	02/03/10 03:49	11096-82-5	
PCB-1262 (Aroclor 1262)	ND	ug/kg	101	1	01/29/10 14:12	02/03/10 03:49	37324-23-5	
PCB-1268 (Aroclor 1268)	ND	ug/kg	101	1	01/29/10 14:12	02/03/10 03:49	11100-14-4	
Tetrachloro-m-xylene (S)	102	%	30-150	1	01/29/10 14:12	02/03/10 03:49	877-09-8	CH
Decachlorobiphenyl (S)	87	%	30-150	1	01/29/10 14:12	02/03/10 03:49	2051-24-3	
Dry Weight	Analytical Method: % Moisture							
Percent Moisture	**1.6**	%	0.10	1		02/02/10 00:00		

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

ANALYTICAL RESULTS

Project: SPX Watertown 9M0909245
Pace Project No.: 10121467

Sample: Concrete 65, 1"-3" **Lab ID: 10121467017** Collected: 01/27/10 19:00 Received: 01/29/10 10:02 Matrix: Solid

Results reported on a "dry-weight" basis

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8082 GCS PCB	Analytical Method: EPA 8082 Preparation Method: EPA 3550							
PCB-1016 (Aroclor 1016)	ND	ug/kg	101	1	01/29/10 14:12	02/03/10 03:33	12674-11-2	
PCB-1221 (Aroclor 1221)	ND	ug/kg	101	1	01/29/10 14:12	02/03/10 03:33	11104-28-2	
PCB-1232 (Aroclor 1232)	ND	ug/kg	101	1	01/29/10 14:12	02/03/10 03:33	11141-16-5	
PCB-1242 (Aroclor 1242)	ND	ug/kg	101	1	01/29/10 14:12	02/03/10 03:33	53469-21-9	
PCB-1248 (Aroclor 1248)	ND	ug/kg	101	1	01/29/10 14:12	02/03/10 03:33	12672-29-6	
PCB-1254 (Aroclor 1254)	ND	ug/kg	101	1	01/29/10 14:12	02/03/10 03:33	11097-69-1	
PCB-1260 (Aroclor 1260)	ND	ug/kg	101	1	01/29/10 14:12	02/03/10 03:33	11096-82-5	
PCB-1262 (Aroclor 1262)	ND	ug/kg	101	1	01/29/10 14:12	02/03/10 03:33	37324-23-5	
PCB-1268 (Aroclor 1268)	ND	ug/kg	101	1	01/29/10 14:12	02/03/10 03:33	11100-14-4	
Tetrachloro-m-xylene (S)	103	%	30-150	1	01/29/10 14:12	02/03/10 03:33	877-09-8	CH
Decachlorobiphenyl (S)	91	%	30-150	1	01/29/10 14:12	02/03/10 03:33	2051-24-3	
Dry Weight	Analytical Method: % Moisture							
Percent Moisture	**1.8**	%	0.10	1		02/02/10 00:00		

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

QUALITY CONTROL DATA

Project: SPX Watertown 9M0909245
Pace Project No.: 10121467

QC Batch: OEXT/12307 Analysis Method: EPA 8082
QC Batch Method: EPA 3550 Analysis Description: 8082 GCS PCB
Associated Lab Samples: 10121467001, 10121467002, 10121467003, 10121467004, 10121467005, 10121467006, 10121467007, 10121467008, 10121467009, 10121467010, 10121467011, 10121467012, 10121467013, 10121467014, 10121467015, 10121467016, 10121467017

METHOD BLANK: 743165 Matrix: Solid
Associated Lab Samples: 10121467001, 10121467002, 10121467003, 10121467004, 10121467005, 10121467006, 10121467007, 10121467008, 10121467009, 10121467010, 10121467011, 10121467012, 10121467013, 10121467014, 10121467015, 10121467016, 10121467017

Parameter	Units	Blank Result	Reporting Limit	Analyzed	Qualifiers
PCB-1016 (Aroclor 1016)	ug/kg	ND	33.0	02/04/10 17:38	
PCB-1221 (Aroclor 1221)	ug/kg	ND	33.0	02/04/10 17:38	
PCB-1232 (Aroclor 1232)	ug/kg	ND	33.0	02/04/10 17:38	
PCB-1242 (Aroclor 1242)	ug/kg	ND	33.0	02/04/10 17:38	
PCB-1248 (Aroclor 1248)	ug/kg	ND	33.0	02/04/10 17:38	
PCB-1254 (Aroclor 1254)	ug/kg	ND	33.0	02/04/10 17:38	
PCB-1260 (Aroclor 1260)	ug/kg	ND	33.0	02/04/10 17:38	
PCB-1262 (Aroclor 1262)	ug/kg	ND	33.0	02/04/10 17:38	
PCB-1268 (Aroclor 1268)	ug/kg	ND	33.0	02/04/10 17:38	
Decachlorobiphenyl (S)	%	94	30-150	02/04/10 17:38	
Tetrachloro-m-xylene (S)	%	107	30-150	02/04/10 17:38	

LABORATORY CONTROL SAMPLE: 743166

Parameter	Units	Spike Conc.	LCS Result	LCS % Rec	% Rec Limits	Qualifiers
PCB-1016 (Aroclor 1016)	ug/kg	667	675	101	49-150	
PCB-1260 (Aroclor 1260)	ug/kg	667	666	100	42-150	
Decachlorobiphenyl (S)	%			93	30-150	
Tetrachloro-m-xylene (S)	%			101	30-150	

MATRIX SPIKE & MATRIX SPIKE DUPLICATE: 743167 743168

Parameter	Units	10121467016 Result	MS Spike Conc.	MSD Spike Conc.	MS Result	MSD Result	MS % Rec	MSD % Rec	% Rec Limits	RPD	Max RPD	Qual
PCB-1016 (Aroclor 1016)	ug/kg	ND	2030	2030	2330	2280	115	112	38-150	2	30	
PCB-1260 (Aroclor 1260)	ug/kg	1530	2030	2030	3730	3620	108	103	30-150	3	30	
Decachlorobiphenyl (S)	%						89	87	30-150			
Tetrachloro-m-xylene (S)	%						105	105	30-150			CH

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

QUALITY CONTROL DATA

Project: SPX Watertown 9M0909245
Pace Project No.: 10121467

QC Batch: MPRP/19108 | Analysis Method: % Moisture
QC Batch Method: % Moisture | Analysis Description: Dry Weight/Percent Moisture
Associated Lab Samples: 10121467001, 10121467002, 10121467003, 10121467004, 10121467005, 10121467006, 10121467007, 10121467008, 10121467009, 10121467010, 10121467011

SAMPLE DUPLICATE: 743678

Parameter	Units	10121510001 Result	Dup Result	RPD	Max RPD	Qualifiers
Percent Moisture	%	6.1	6.6	8	30	

SAMPLE DUPLICATE: 743679

Parameter	Units	10121467001 Result	Dup Result	RPD	Max RPD	Qualifiers
Percent Moisture	%	1.3	1.2	7	30	

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

QUALITY CONTROL DATA

Project: SPX Watertown 9M0909245
Pace Project No.: 10121467

QC Batch: MPRP/19109 | Analysis Method: % Moisture
QC Batch Method: % Moisture | Analysis Description: Dry Weight/Percent Moisture
Associated Lab Samples: 10121467012, 10121467013, 10121467014, 10121467015, 10121467016, 10121467017

SAMPLE DUPLICATE: 743709

Parameter	Units	10121467012 Result	Dup Result	RPD	Max RPD	Qualifiers
Percent Moisture	%	1.1	1.1	6	30	

SAMPLE DUPLICATE: 743710

Parameter	Units	10121428001 Result	Dup Result	RPD	Max RPD	Qualifiers
Percent Moisture	%	2.4	2.2	8	30	

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

QUALIFIERS

Project: SPX Watertown 9M0909245
Pace Project No.: 10121467

DEFINITIONS

DF - Dilution Factor, if reported, represents the factor applied to the reported data due to changes in sample preparation, dilution of the sample aliquot, or moisture content.

ND - Not Detected at or above adjusted reporting limit.

J - Estimated concentration above the adjusted method detection limit and below the adjusted reporting limit.

MDL - Adjusted Method Detection Limit.

S - Surrogate

1,2-Diphenylhydrazine (8270 listed analyte) decomposes to Azobenzene.

Consistent with EPA guidelines, unrounded data are displayed and have been used to calculate % recovery and RPD values.

LCS(D) - Laboratory Control Sample (Duplicate)

MS(D) - Matrix Spike (Duplicate)

DUP - Sample Duplicate

RPD - Relative Percent Difference

NC - Not Calculable.

Pace Analytical is NELAP accredited. Contact your Pace PM for the current list of accredited analytes.

U - Indicates the compound was analyzed for, but not detected.

ANALYTE QUALIFIERS

CH	The continuing calibration for this compound is outside of Pace Analytical acceptance limits. The results may be biased high.
D3	Sample was diluted due to the presence of high levels of non-target analytes or other matrix interference.

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical®
www.pacelabs.com

CHAIN-OF-CUSTODY / Analytical Request Document

The Chain-of-Custody is a LEGAL DOCUMENT. All relevant fields must be completed accurately.

10121467

Page: 1 of 2

1347013

Section A Required Client Information:

Company: Delta Consultants
Address: 5910 Rice Creek Parkway, Ste. 101
Shoreview, MN 55126
Email To: kthole@delta-env.com
Phone: 651-697-5203 Fax:
Requested Due Date/TAT: Standard TAT

Section B Required Project Information:

Report To: Karen Thole
Copy To:
Purchase Order No.:
Project Name: SPX Watertown
Project Number: 9M0909245

Section C Invoice Information:

Attention: Same
Company Name:
Address:
Pace Quote Reference:
Pace Project Manager:
Pace Profile #:

REGULATORY AGENCY

☐ NPDES ☐ GROUND WATER ☐ DRINKING WATER
☐ UST ☐ RCRA ☐ OTHER _____

Site Location STATE: WI

Section D Required Client Information

Matrix Codes MATRIX / CODE

Drinking Water	DW
Water	WT
Waste Water	WW
Product	P
Soil/Solid	SL
Oil	OL
Wipe	WP
Air	AR
Tissue	TS
Other	OT

SAMPLE ID (A-Z, 0-9 / ,-) Sample IDs MUST BE UNIQUE

Requested Analysis Filtered (Y/N)

ITEM #	SAMPLE ID	MATRIX CODE (see valid codes to left)	SAMPLE TYPE (G=GRAB C=COMP)	COLLECTED DATE	COLLECTED TIME	COMPOSITE START DATE	COMPOSITE START TIME	COMPOSITE END/GRAB DATE	COMPOSITE END/GRAB TIME	SAMPLE TEMP AT COLLECTION	# OF CONTAINERS	Unpreserved	H_2SO_4	HNO_3	HCl	NaOH	$Na_2S_2O_3$	Methanol	Other	Analysis Test (Y/N)	PCB by 8082	dry wt	Residual Chlorine (Y/N)	Pace Project No./ Lab I.D.
1	Concrete 66, 0"-1"	SL	G					1/28/10	7:10AM		2	X									X	X		001
2	Concrete 66, 1"-3"	SL	G					1/28/10	7:20AM		2	X									X	X		002
3	Concrete 67, 0"-1"	SL	G					1/28/10	8AM		2	X									X	X		003
4	Concrete 67, 1"-3"	SL	G					1/28/10	8:10AM		2	X									X	X		004
5	Concrete 68, 0"-1"	SL	G					1/28/10	8:45AM		2	X									X	X		005
6	Concrete 68, 1"-3"	SL	G					1/28/10	8:50AM		2	X									X	X		006
7	Concrete 69, 0"-1"	SL	G					1/28/10	9:10AM		2	X									X	X		007
8	~~Concrete 69, 1"-3"~~	~~SL~~	~~G~~					~~1/28/10~~			~~2~~	~~X~~									~~X~~	~~X~~		
9	Concrete 73, 0"-1"	SL	G					1/28/10	9:30AM		2	X									X	X		008
10	Concrete 73, 1"-3"	SL	G					1/28/10	9:45AM		2	X									X	X		009
11																								
12																								

ADDITIONAL COMMENTS	RELINQUISHED BY / AFFILIATION	DATE	TIME	ACCEPTED BY / AFFILIATION	DATE	TIME	SAMPLE CONDITIONS			
	Adam S. McIlleran / Delta Consultants	1/28/10	1PM	[signature] MN	1-29-10	1002	1.0	4	4	4

Temp in °C | Received on Ice (Y/N) | Custody Sealed Cooler (Y/N) | Samples Intact (Y/N)

ORIGINAL

SAMPLER NAME AND SIGNATURE

PRINT Name of SAMPLER: Adam S. McIlleran

SIGNATURE of SAMPLER: [signature] DATE Signed (MM/DD/YY): 1/28/10

*Important Note: By signing this form you are accepting Pace's NET 30 day payment terms and agreeing to late charges of 1.5% per month for any invoices not paid within 30 days.

F-ALL-Q-020rev.07, 15-May-2007

Pace Analytical®
www.pacelabs.com

CHAIN-OF-CUSTODY / Analytical Request Document

The Chain-of-Custody is a LEGAL DOCUMENT. All relevant fields must be completed accurately.

10121467

Page: 2 of 2

1347014

Section A Required Client Information:

Company: Delta Consultants
Address: 5910 Rice Creek Parkway Ste 101, Shoreview, MN 55126
Email To: Kthole@deltaenv.com
Phone: 651-697-5203 Fax:
Requested Due Date/TAT: Standard TAT

Section B Required Project Information:

Report To: Karen Thole
Copy To:
Purchase Order No.:
Project Name: SPX Watertown
Project Number: 9M0909245

Section C Invoice Information:

Attention: Same
Company Name:
Address:
Pace Quote Reference:
Pace Project Manager:
Pace Profile #:

REGULATORY AGENCY

☐ NPDES ☐ GROUND WATER ☐ DRINKING WATER
☐ UST ☐ RCRA ☐ OTHER

Site Location STATE: WI

Section D Required Client Information

Matrix Codes (MATRIX / CODE): Drinking Water DW; Water WT; Waste Water WW; Product P; Soil/Solid SL; Oil OL; Wipe WP; Air AR; Tissue TS; Other OT

SAMPLE ID (A-Z, 0-9 / ,-) Sample IDs MUST BE UNIQUE

Requested Analysis Filtered (Y/N): PCB by 8082 dry wt

ITEM #	SAMPLE ID	MATRIX CODE (see valid codes to left)	SAMPLE TYPE (G=GRAB C=COMP)	COLLECTED Composite Start Date	Composite Start Time	Composite End/Grab Date	Composite End/Grab Time	SAMPLE TEMP AT COLLECTION	# OF CONTAINERS	Unpreserved	H_2SO_4	HNO_3	HCl	NaOH	$Na_2S_2O_3$	Methanol	Other	Analysis Test (Y/N) PCB by 8082	dry wt	Residual Chlorine (Y/N)	Pace Project No./ Lab I.D.
1	Concrete 62, 0"-1"	SL	G			1/27/10	5:45PM		2	X								X	X		010
2	Concrete 62, 1"-3"	SL	G			1/27/10	5:55PM		2	X								X	X		011
3	Concrete 63, 0"-1"	SL	G			1/27/10	6PM		2	X								X	X		012
4	Concrete 63, 1"-3"	SL	G			1/27/10	6:15PM		2	X								X	X		013
5	Concrete 64, 0"-1"	SL	G			1/27/10	6:30PM		2	X								X	X		014
6	Concrete 64, 1"-3"	SL	G			1/27/10	6:40PM		2	X								X	X		015
7	Concrete 65, 0"-1"	SL	G			1/27/10	6:50PM		2	X								X	X		016
8	Concrete 65, 1"-3"	SL	G			1/27/10	7PM		2	X								X	X		017
9																					
10																					
11																					
12																					

ADDITIONAL COMMENTS	RELINQUISHED BY / AFFILIATION	DATE	TIME	ACCEPTED BY / AFFILIATION	DATE	TIME	SAMPLE CONDITIONS			
	Adam S. McIlheran / Delta Cons.	1/28/10	1PM	[signature]	1-29-10	1002	1.0	y	y	y

ORIGINAL

SAMPLER NAME AND SIGNATURE
PRINT Name of SAMPLER: Adam S. McIlheran
SIGNATURE of SAMPLER: [signature] DATE Signed (MM/DD/YY): 1/28/10

Temp in °C | Received on Ice (Y/N) | Custody Sealed Cooler (Y/N) | Samples Intact (Y/N)

*Important Note: By signing this form you are accepting Pace's NET 30 day payment terms and agreeing to late charges of 1.5% per month for any invoices not paid within 30 days.

F-ALL-Q-020rev.07, 15-May-2007

Sample Condition Upon Receipt

Pace Analytical

Client Name: Delta Consultant **Project #** 10121467

Courier: ☐ Fed Ex ☐ UPS ☐ USPS ☐ Client ☐ Commercial ☐ Pace Other _____

Tracking #: 7932-2168-2246

Custody Seal on Cooler/Box Present: ☑ yes ☐ no **Seals intact:** ☐ yes ☐ no

Packing Material: ☐ Bubble Wrap ☑ Bubble Bags ☐ None ☐ Other _____ **Temp Blank:** Yes ✓ No _____

Thermometer Used 80344042 or 179425 **Type of Ice:** Wet Blue None ☐ Samples on ice, cooling process has begun

Cooler Temperature 1.0 **Biological Tissue is Frozen:** Yes No

Temp should be above freezing to 6°C

Date and initials of person examining contents: 1-25-10

Comments:

Chain of Custody Present:	☑Yes ☐No ☐N/A	1.
Chain of Custody Filled Out:	☑Yes ☐No ☐N/A	2.
Chain of Custody Relinquished:	☑Yes ☐No ☐N/A	3.
Sampler Name & Signature on COC:	☑Yes ☐No ☐N/A	4.
Samples Arrived within Hold Time:	☑Yes ☐No ☐N/A	5.
Short Hold Time Analysis (<72hr):	☐Yes ☐No ☑N/A	6.
Rush Turn Around Time Requested:	☐Yes ☑No ☐N/A	7.
Sufficient Volume:	☑Yes ☐No ☐N/A	8.
Correct Containers Used:	☑Yes ☐No ☐N/A	9.
-Pace Containers Used:	☑Yes ☐No ☐N/A	
Containers Intact:	☑Yes ☐No ☐N/A	10.
Filtered volume received for Dissolved tests	☐Yes ☐No ☑N/A	11.
Sample Labels match COC:	☑Yes ☐No ☐N/A	12.
-Includes date/time/ID/Analysis Matrix: SI		
All containers needing acid/base preservation have been checked. Noncompliance are noted in 13.	☐Yes ☐No ☑N/A	13. ☐ HNO3 ☐ H2SO4 ☐ NaOH ☐ HCl
All containers needing preservation are found to be in compliance with EPA recommendation.	☐Yes ☐No ☑N/A	Samp #
Exceptions: VOA,Coliform, TOC, Oil and Grease, WI-DRO (water)	☐Yes ☐No	Initial when completed — Lot # of added preservative
Samples checked for dechlorination:	☐Yes ☐No ☑N/A	14.
Headspace in VOA Vials (>6mm):	☐Yes ☐No ☑N/A	15.
Trip Blank Present:	☐Yes ☐No ☑N/A	16.
Trip Blank Custody Seals Present	☐Yes ☐No ☑N/A	
Pace Trip Blank Lot # (if purchased): —		

Client Notification/ Resolution: Field Data Required? Y / N

Person Contacted: _____ Date/Time: _____

Comments/ Resolution: _____

Project Manager Review: [signature] **Date:** 1/29/10

Note: Whenever there is a discrepancy affecting North Carolina compliance samples, a copy of this form will be sent to the North Carolina DENR.

F-L213Rev.00, 05Aug2009

Pace Analytical Services, Inc.
1700 Elm Street SE, Suite 200, Minneapolis, MN 55414

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

March 25, 2010

Ms. Karen Thole
Delta Consultants
5910 Rice Creek Parkway
Saint Paul, MN 55126

RE: Project: 9M0909245 SPX LINDBERG
Pace Project No.: 10124416

Dear Ms. Thole:
Enclosed are the analytical results for sample(s) received by the laboratory on March 17, 2010. The results relate only to the samples included in this report. Results reported herein conform to the most current NELAC standards, where applicable, unless otherwise narrated in the body of the report.

If you have any questions concerning this report, please feel free to contact me.

Sincerely,

Carolynne Trout

Carolynne Trout

carolynne.trout@pacelabs.com
Project Manager

Enclosures

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

CERTIFICATIONS

Project: 9M0909245 SPX LINDBERG
Pace Project No.: 10124416

Minnesota Certification IDs
1700 Elm Street SE, Suite 200 Minneapolis, MN 55414
Alaska Certification #: UST-078
Washington Certification #: C754
Tennessee Certification #: 02818
Pennsylvania Certification #: 68-00563
Oregon Certification #: MN200001
North Dakota Certification #: R-036
North Carolina Certification #: 530
New York Certification #: 11647
New Jersey Certification #: MN-002
Montana Certification #: MT CERT0092
Minnesota Certification #: 027-053-137
Michigan DEQ Certification #: 9909
Maine Certification #: 2007029
Louisiana Certification #: LA080009
Louisiana Certification #: 03086
Kansas Certification #: E-10167
Iowa Certification #: 368
Illinois Certification #: 200011
Florida/NELAP Certification #: E87605
California Certification #: 01155CA
Arizona Certification #: AZ-0014
Wisconsin Certification #: 999407970

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

SAMPLE SUMMARY

Project: 9M0909245 SPX LINDBERG
Pace Project No.: 10124416

Lab ID	Sample ID	Matrix	Date Collected	Date Received
10124416001	**CONCRETE 74 0"-1"**	Solid	03/16/10 09:30	03/17/10 10:10
10124416002	**CONCRETE 75 0"-1"**	Solid	03/16/10 09:40	03/17/10 10:10
10124416003	**CONCRETE 76 0"-1"**	Solid	03/16/10 10:00	03/17/10 10:10
10124416004	**CONCRETE 77 0"-1"**	Solid	03/16/10 10:15	03/17/10 10:10
10124416005	**CONCRETE 78 0"-1"**	Solid	03/16/10 10:45	03/17/10 10:10
10124416006	**CONCRETE 79 0"-1"**	Solid	03/16/10 11:00	03/17/10 10:10
10124416007	**CONCRETE 80 0"-1"**	Solid	03/16/10 11:15	03/17/10 10:10
10124416008	**CONCRETE 81 0"-1"**	Solid	03/16/10 11:30	03/17/10 10:10
10124416009	**CONCRETE 82 0"-1"**	Solid	03/16/10 11:52	03/17/10 10:10
10124416010	**CONCRETE 83 0"-1"**	Solid	03/16/10 12:45	03/17/10 10:10
10124416011	**CONCRETE 84 0"-1"**	Solid	03/16/10 13:00	03/17/10 10:10
10124416012	**CONCRETE 85 0"-1"**	Solid	03/16/10 13:15	03/17/10 10:10
10124416013	**CONCRETE 86 0"-1"**	Solid	03/16/10 13:30	03/17/10 10:10
10124416014	**CONCRETE 87 0"-1"**	Solid	03/16/10 13:45	03/17/10 10:10
10124416015	**CONCRETE 88 0"-1"**	Solid	03/16/10 14:45	03/17/10 10:10
10124416016	**CONCRETE 89 0"-1"**	Solid	03/16/10 15:00	03/17/10 10:10
10124416017	**CONCRETE 90 0"-1"**	Solid	03/16/10 15:15	03/17/10 10:10
10124416018	**CONCRETE 91 0"-1"**	Solid	03/16/10 15:30	03/17/10 10:10
10124416019	**CONCRETE 92 0"-1"**	Solid	03/16/10 15:45	03/17/10 10:10
10124416020	**CONCRETE 93 0"-1"**	Solid	03/16/10 16:00	03/17/10 10:10
10124416021	**CONCRETE 94 0"-1"**	Solid	03/16/10 16:30	03/17/10 10:10
10124416022	**CONCRETE 95 0"-1"**	Solid	03/16/10 16:45	03/17/10 10:10
10124416023	**CONCRETE 96 0"-1"**	Solid	03/16/10 16:50	03/17/10 10:10
10124416024	**CONCRETE 97 0"-1"**	Solid	03/16/10 17:00	03/17/10 10:10

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

SAMPLE ANALYTE COUNT

Project: 9M0909245 SPX LINDBERG
Pace Project No.: 10124416

Lab ID	Sample ID	Method	Analysts	Analytes Reported
10124416001	**CONCRETE 74 0"-1"**	EPA 8082	KL1	11
		% Moisture	JDL	1
10124416002	**CONCRETE 75 0"-1"**	EPA 8082	KL1	11
		% Moisture	JDL	1
10124416003	**CONCRETE 76 0"-1"**	EPA 8082	KL1	11
		% Moisture	JDL	1
10124416004	**CONCRETE 77 0"-1"**	EPA 8082	KL1	11
		% Moisture	JDL	1
10124416005	**CONCRETE 78 0"-1"**	EPA 8082	KL1	11
		% Moisture	JDL	1
10124416006	**CONCRETE 79 0"-1"**	EPA 8082	KL1	11
		% Moisture	JDL	1
10124416007	**CONCRETE 80 0"-1"**	EPA 8082	KL1	11
		% Moisture	JDL	1
10124416008	**CONCRETE 81 0"-1"**	EPA 8082	KL1	11
		% Moisture	JDL	1
10124416009	**CONCRETE 82 0"-1"**	EPA 8082	KL1	11
		% Moisture	JDL	1
10124416010	**CONCRETE 83 0"-1"**	EPA 8082	KL1	11
		% Moisture	JDL	1
10124416011	**CONCRETE 84 0"-1"**	EPA 8082	KL1	11
		% Moisture	JDL	1
10124416012	**CONCRETE 85 0"-1"**	EPA 8082	KL1	11
		% Moisture	JDL	1
10124416013	**CONCRETE 86 0"-1"**	EPA 8082	KL1	11
		% Moisture	JDL	1
10124416014	**CONCRETE 87 0"-1"**	EPA 8082	KL1	11
		% Moisture	JDL	1
10124416015	**CONCRETE 88 0"-1"**	EPA 8082	KL1	11
		% Moisture	JDL	1
10124416016	**CONCRETE 89 0"-1"**	EPA 8082	KL1	11
		% Moisture	JDL	1
10124416017	**CONCRETE 90 0"-1"**	EPA 8082	KL1	11
		% Moisture	JDL	1
10124416018	**CONCRETE 91 0"-1"**	EPA 8082	KL1	11
		% Moisture	JDL	1
10124416019	**CONCRETE 92 0"-1"**	EPA 8082	KL1	11

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

SAMPLE ANALYTE COUNT

Project: 9M0909245 SPX LINDBERG
Pace Project No.: 10124416

Lab ID	Sample ID	Method	Analysts	Analytes Reported
		% Moisture	JDL	1
10124416020	**CONCRETE 93 0"-1"**	EPA 8082	KL1	11
		% Moisture	JDL	1
10124416021	**CONCRETE 94 0"-1"**	EPA 8082	KL1	11
		% Moisture	JDL	1
10124416022	**CONCRETE 95 0"-1"**	EPA 8082	KL1	11
		% Moisture	JDL	1
10124416023	**CONCRETE 96 0"-1"**	EPA 8082	KL1	11
		% Moisture	JDL	1
10124416024	**CONCRETE 97 0"-1"**	EPA 8082	KL1	11
		% Moisture	JDL	1

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

ANALYTICAL RESULTS

Project: 9M0909245 SPX LINDBERG
Pace Project No.: 10124416

Sample: CONCRETE 74 0"-1" **Lab ID: 10124416001** Collected: 03/16/10 09:30 Received: 03/17/10 10:10 Matrix: Solid

Results reported on a "dry-weight" basis

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8082 GCS PCB	Analytical Method: EPA 8082 Preparation Method: EPA 3550							
PCB-1016 (Aroclor 1016)	ND	ug/kg	99.9	1	03/18/10 15:48	03/23/10 12:09	12674-11-2	
PCB-1221 (Aroclor 1221)	ND	ug/kg	99.9	1	03/18/10 15:48	03/23/10 12:09	11104-28-2	
PCB-1232 (Aroclor 1232)	ND	ug/kg	99.9	1	03/18/10 15:48	03/23/10 12:09	11141-16-5	
PCB-1242 (Aroclor 1242)	ND	ug/kg	99.9	1	03/18/10 15:48	03/23/10 12:09	53469-21-9	
PCB-1248 (Aroclor 1248)	**141**	ug/kg	99.9	1	03/18/10 15:48	03/23/10 12:09	12672-29-6	
PCB-1254 (Aroclor 1254)	ND	ug/kg	99.9	1	03/18/10 15:48	03/23/10 12:09	11097-69-1	
PCB-1260 (Aroclor 1260)	**607**	ug/kg	99.9	1	03/18/10 15:48	03/23/10 12:09	11096-82-5	
PCB-1262 (Aroclor 1262)	ND	ug/kg	99.9	1	03/18/10 15:48	03/23/10 12:09	37324-23-5	
PCB-1268 (Aroclor 1268)	ND	ug/kg	99.9	1	03/18/10 15:48	03/23/10 12:09	11100-14-4	
Tetrachloro-m-xylene (S)	87	%	30-150	1	03/18/10 15:48	03/23/10 12:09	877-09-8	
Decachlorobiphenyl (S)	79	%	30-150	1	03/18/10 15:48	03/23/10 12:09	2051-24-3	
Dry Weight	Analytical Method: % Moisture							
Percent Moisture	**0.86**	%	0.10	1		03/18/10 00:00		

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

ANALYTICAL RESULTS

Project: 9M0909245 SPX LINDBERG
Pace Project No.: 10124416

Sample: CONCRETE 75 0"-1" **Lab ID: 10124416002** Collected: 03/16/10 09:40 Received: 03/17/10 10:10 Matrix: Solid

Results reported on a "dry-weight" basis

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8082 GCS PCB	Analytical Method: EPA 8082 Preparation Method: EPA 3550							
PCB-1016 (Aroclor 1016)	ND	ug/kg	100	1	03/18/10 15:48	03/23/10 12:25	12674-11-2	
PCB-1221 (Aroclor 1221)	ND	ug/kg	100	1	03/18/10 15:48	03/23/10 12:25	11104-28-2	
PCB-1232 (Aroclor 1232)	ND	ug/kg	100	1	03/18/10 15:48	03/23/10 12:25	11141-16-5	
PCB-1242 (Aroclor 1242)	ND	ug/kg	100	1	03/18/10 15:48	03/23/10 12:25	53469-21-9	
PCB-1248 (Aroclor 1248)	ND	ug/kg	100	1	03/18/10 15:48	03/23/10 12:25	12672-29-6	
PCB-1254 (Aroclor 1254)	ND	ug/kg	100	1	03/18/10 15:48	03/23/10 12:25	11097-69-1	
PCB-1260 (Aroclor 1260)	**166**	ug/kg	100	1	03/18/10 15:48	03/23/10 12:25	11096-82-5	
PCB-1262 (Aroclor 1262)	ND	ug/kg	100	1	03/18/10 15:48	03/23/10 12:25	37324-23-5	
PCB-1268 (Aroclor 1268)	ND	ug/kg	100	1	03/18/10 15:48	03/23/10 12:25	11100-14-4	
Tetrachloro-m-xylene (S)	84	%	30-150	1	03/18/10 15:48	03/23/10 12:25	877-09-8	
Decachlorobiphenyl (S)	84	%	30-150	1	03/18/10 15:48	03/23/10 12:25	2051-24-3	
Dry Weight	Analytical Method: % Moisture							
Percent Moisture	**1.3**	%	0.10	1		03/18/10 00:00		

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

ANALYTICAL RESULTS

Project: 9M0909245 SPX LINDBERG
Pace Project No.: 10124416

Sample: CONCRETE 76 0"-1" **Lab ID: 10124416003** Collected: 03/16/10 10:00 Received: 03/17/10 10:10 Matrix: Solid

Results reported on a "dry-weight" basis

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8082 GCS PCB	Analytical Method: EPA 8082 Preparation Method: EPA 3550							
PCB-1016 (Aroclor 1016)	ND	ug/kg	100	1	03/18/10 15:48	03/23/10 12:41	12674-11-2	
PCB-1221 (Aroclor 1221)	ND	ug/kg	100	1	03/18/10 15:48	03/23/10 12:41	11104-28-2	
PCB-1232 (Aroclor 1232)	ND	ug/kg	100	1	03/18/10 15:48	03/23/10 12:41	11141-16-5	
PCB-1242 (Aroclor 1242)	ND	ug/kg	100	1	03/18/10 15:48	03/23/10 12:41	53469-21-9	
PCB-1248 (Aroclor 1248)	**167**	ug/kg	100	1	03/18/10 15:48	03/23/10 12:41	12672-29-6	
PCB-1254 (Aroclor 1254)	ND	ug/kg	100	1	03/18/10 15:48	03/23/10 12:41	11097-69-1	
PCB-1260 (Aroclor 1260)	**700**	ug/kg	100	1	03/18/10 15:48	03/23/10 12:41	11096-82-5	
PCB-1262 (Aroclor 1262)	ND	ug/kg	100	1	03/18/10 15:48	03/23/10 12:41	37324-23-5	
PCB-1268 (Aroclor 1268)	ND	ug/kg	100	1	03/18/10 15:48	03/23/10 12:41	11100-14-4	
Tetrachloro-m-xylene (S)	94	%	30-150	1	03/18/10 15:48	03/23/10 12:41	877-09-8	
Decachlorobiphenyl (S)	80	%	30-150	1	03/18/10 15:48	03/23/10 12:41	2051-24-3	
Dry Weight	Analytical Method: % Moisture							
Percent Moisture	**1.2**	%	0.10	1		03/18/10 00:00		

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

ANALYTICAL RESULTS

Project: 9M0909245 SPX LINDBERG
Pace Project No.: 10124416

Sample: CONCRETE 77 0"-1" **Lab ID: 10124416004** Collected: 03/16/10 10:15 Received: 03/17/10 10:10 Matrix: Solid

Results reported on a "dry-weight" basis

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8082 GCS PCB	Analytical Method: EPA 8082 Preparation Method: EPA 3550							
PCB-1016 (Aroclor 1016)	ND	ug/kg	100	1	03/18/10 15:48	03/23/10 12:57	12674-11-2	
PCB-1221 (Aroclor 1221)	ND	ug/kg	100	1	03/18/10 15:48	03/23/10 12:57	11104-28-2	
PCB-1232 (Aroclor 1232)	ND	ug/kg	100	1	03/18/10 15:48	03/23/10 12:57	11141-16-5	
PCB-1242 (Aroclor 1242)	ND	ug/kg	100	1	03/18/10 15:48	03/23/10 12:57	53469-21-9	
PCB-1248 (Aroclor 1248)	**145**	ug/kg	100	1	03/18/10 15:48	03/23/10 12:57	12672-29-6	
PCB-1254 (Aroclor 1254)	ND	ug/kg	100	1	03/18/10 15:48	03/23/10 12:57	11097-69-1	
PCB-1260 (Aroclor 1260)	**605**	ug/kg	100	1	03/18/10 15:48	03/23/10 12:57	11096-82-5	
PCB-1262 (Aroclor 1262)	ND	ug/kg	100	1	03/18/10 15:48	03/23/10 12:57	37324-23-5	
PCB-1268 (Aroclor 1268)	ND	ug/kg	100	1	03/18/10 15:48	03/23/10 12:57	11100-14-4	
Tetrachloro-m-xylene (S)	88	%	30-150	1	03/18/10 15:48	03/23/10 12:57	877-09-8	
Decachlorobiphenyl (S)	82	%	30-150	1	03/18/10 15:48	03/23/10 12:57	2051-24-3	
Dry Weight	Analytical Method: % Moisture							
Percent Moisture	**1.1**	%	0.10	1		03/18/10 00:00		

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

ANALYTICAL RESULTS

Project: 9M0909245 SPX LINDBERG
Pace Project No.: 10124416

Sample: CONCRETE 78 0"-1" **Lab ID: 10124416005** Collected: 03/16/10 10:45 Received: 03/17/10 10:10 Matrix: Solid

Results reported on a "dry-weight" basis

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8082 GCS PCB	Analytical Method: EPA 8082 Preparation Method: EPA 3550							
PCB-1016 (Aroclor 1016)	ND	ug/kg	1000	10	03/18/10 15:48	03/22/10 19:51	12674-11-2	
PCB-1221 (Aroclor 1221)	ND	ug/kg	1000	10	03/18/10 15:48	03/22/10 19:51	11104-28-2	
PCB-1232 (Aroclor 1232)	ND	ug/kg	1000	10	03/18/10 15:48	03/22/10 19:51	11141-16-5	
PCB-1242 (Aroclor 1242)	ND	ug/kg	1000	10	03/18/10 15:48	03/22/10 19:51	53469-21-9	
PCB-1248 (Aroclor 1248)	ND	ug/kg	1000	10	03/18/10 15:48	03/22/10 19:51	12672-29-6	
PCB-1254 (Aroclor 1254)	ND	ug/kg	1000	10	03/18/10 15:48	03/22/10 19:51	11097-69-1	
PCB-1260 (Aroclor 1260)	**3080**	ug/kg	1000	10	03/18/10 15:48	03/22/10 19:51	11096-82-5	
PCB-1262 (Aroclor 1262)	ND	ug/kg	1000	10	03/18/10 15:48	03/22/10 19:51	37324-23-5	
PCB-1268 (Aroclor 1268)	ND	ug/kg	1000	10	03/18/10 15:48	03/22/10 19:51	11100-14-4	
Tetrachloro-m-xylene (S)	89	%	30-150	10	03/18/10 15:48	03/22/10 19:51	877-09-8	
Decachlorobiphenyl (S)	100	%	30-150	10	03/18/10 15:48	03/22/10 19:51	2051-24-3	
Dry Weight	Analytical Method: % Moisture							
Percent Moisture	**1.1**	%	0.10	1		03/18/10 00:00		

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

ANALYTICAL RESULTS

Project: 9M0909245 SPX LINDBERG
Pace Project No.: 10124416

Sample: CONCRETE 79 0"-1" **Lab ID: 10124416006** Collected: 03/16/10 11:00 Received: 03/17/10 10:10 Matrix: Solid

Results reported on a "dry-weight" basis

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8082 GCS PCB	Analytical Method: EPA 8082 Preparation Method: EPA 3550							
PCB-1016 (Aroclor 1016)	ND	ug/kg	998	10	03/18/10 15:48	03/22/10 21:27	12674-11-2	
PCB-1221 (Aroclor 1221)	ND	ug/kg	998	10	03/18/10 15:48	03/22/10 21:27	11104-28-2	
PCB-1232 (Aroclor 1232)	ND	ug/kg	998	10	03/18/10 15:48	03/22/10 21:27	11141-16-5	
PCB-1242 (Aroclor 1242)	ND	ug/kg	998	10	03/18/10 15:48	03/22/10 21:27	53469-21-9	
PCB-1248 (Aroclor 1248)	**5860**	ug/kg	998	10	03/18/10 15:48	03/22/10 21:27	12672-29-6	
PCB-1254 (Aroclor 1254)	ND	ug/kg	998	10	03/18/10 15:48	03/22/10 21:27	11097-69-1	
PCB-1260 (Aroclor 1260)	**5900**	ug/kg	998	10	03/18/10 15:48	03/22/10 21:27	11096-82-5	
PCB-1262 (Aroclor 1262)	ND	ug/kg	998	10	03/18/10 15:48	03/22/10 21:27	37324-23-5	
PCB-1268 (Aroclor 1268)	ND	ug/kg	998	10	03/18/10 15:48	03/22/10 21:27	11100-14-4	
Tetrachloro-m-xylene (S)	88	%	30-150	10	03/18/10 15:48	03/22/10 21:27	877-09-8	
Decachlorobiphenyl (S)	102	%	30-150	10	03/18/10 15:48	03/22/10 21:27	2051-24-3	
Dry Weight	Analytical Method: % Moisture							
Percent Moisture	**0.79**	%	0.10	1		03/18/10 00:00		

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

ANALYTICAL RESULTS

Project: 9M0909245 SPX LINDBERG
Pace Project No.: 10124416

Sample: CONCRETE 80 0"-1" **Lab ID: 10124416007** Collected: 03/16/10 11:15 Received: 03/17/10 10:10 Matrix: Solid

Results reported on a "dry-weight" basis

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8082 GCS PCB	Analytical Method: EPA 8082 Preparation Method: EPA 3550							
PCB-1016 (Aroclor 1016)	ND	ug/kg	996	10	03/18/10 15:48	03/22/10 21:43	12674-11-2	
PCB-1221 (Aroclor 1221)	ND	ug/kg	996	10	03/18/10 15:48	03/22/10 21:43	11104-28-2	
PCB-1232 (Aroclor 1232)	ND	ug/kg	996	10	03/18/10 15:48	03/22/10 21:43	11141-16-5	
PCB-1242 (Aroclor 1242)	ND	ug/kg	996	10	03/18/10 15:48	03/22/10 21:43	53469-21-9	
PCB-1248 (Aroclor 1248)	ND	ug/kg	996	10	03/18/10 15:48	03/22/10 21:43	12672-29-6	
PCB-1254 (Aroclor 1254)	ND	ug/kg	996	10	03/18/10 15:48	03/22/10 21:43	11097-69-1	
PCB-1260 (Aroclor 1260)	**1860**	ug/kg	996	10	03/18/10 15:48	03/22/10 21:43	11096-82-5	
PCB-1262 (Aroclor 1262)	ND	ug/kg	996	10	03/18/10 15:48	03/22/10 21:43	37324-23-5	
PCB-1268 (Aroclor 1268)	ND	ug/kg	996	10	03/18/10 15:48	03/22/10 21:43	11100-14-4	
Tetrachloro-m-xylene (S)	89	%	30-150	10	03/18/10 15:48	03/22/10 21:43	877-09-8	
Decachlorobiphenyl (S)	90	%	30-150	10	03/18/10 15:48	03/22/10 21:43	2051-24-3	
Dry Weight	Analytical Method: % Moisture							
Percent Moisture	**0.57**	%	0.10	1		03/18/10 00:00		

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

ANALYTICAL RESULTS

Project: 9M0909245 SPX LINDBERG
Pace Project No.: 10124416

Sample: CONCRETE 81 0"-1" **Lab ID: 10124416008** Collected: 03/16/10 11:30 Received: 03/17/10 10:10 Matrix: Solid

Results reported on a "dry-weight" basis

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8082 GCS PCB	Analytical Method: EPA 8082 Preparation Method: EPA 3550							
PCB-1016 (Aroclor 1016)	ND	ug/kg	997	10	03/18/10 15:48	03/22/10 21:59	12674-11-2	
PCB-1221 (Aroclor 1221)	ND	ug/kg	997	10	03/18/10 15:48	03/22/10 21:59	11104-28-2	
PCB-1232 (Aroclor 1232)	ND	ug/kg	997	10	03/18/10 15:48	03/22/10 21:59	11141-16-5	
PCB-1242 (Aroclor 1242)	ND	ug/kg	997	10	03/18/10 15:48	03/22/10 21:59	53469-21-9	
PCB-1248 (Aroclor 1248)	ND	ug/kg	997	10	03/18/10 15:48	03/22/10 21:59	12672-29-6	
PCB-1254 (Aroclor 1254)	ND	ug/kg	997	10	03/18/10 15:48	03/22/10 21:59	11097-69-1	
PCB-1260 (Aroclor 1260)	**1860**	ug/kg	997	10	03/18/10 15:48	03/22/10 21:59	11096-82-5	
PCB-1262 (Aroclor 1262)	ND	ug/kg	997	10	03/18/10 15:48	03/22/10 21:59	37324-23-5	
PCB-1268 (Aroclor 1268)	ND	ug/kg	997	10	03/18/10 15:48	03/22/10 21:59	11100-14-4	
Tetrachloro-m-xylene (S)	95	%	30-150	10	03/18/10 15:48	03/22/10 21:59	877-09-8	
Decachlorobiphenyl (S)	89	%	30-150	10	03/18/10 15:48	03/22/10 21:59	2051-24-3	
Dry Weight	Analytical Method: % Moisture							
Percent Moisture	**0.72**	%	0.10	1		03/18/10 00:00		

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

ANALYTICAL RESULTS

Project: 9M0909245 SPX LINDBERG
Pace Project No.: 10124416

Sample: CONCRETE 82 0"-1" **Lab ID: 10124416009** Collected: 03/16/10 11:52 Received: 03/17/10 10:10 Matrix: Solid

Results reported on a "dry-weight" basis

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8082 GCS PCB	Analytical Method: EPA 8082 Preparation Method: EPA 3550							
PCB-1016 (Aroclor 1016)	ND	ug/kg	996	10	03/18/10 15:48	03/22/10 22:15	12674-11-2	
PCB-1221 (Aroclor 1221)	ND	ug/kg	996	10	03/18/10 15:48	03/22/10 22:15	11104-28-2	
PCB-1232 (Aroclor 1232)	ND	ug/kg	996	10	03/18/10 15:48	03/22/10 22:15	11141-16-5	
PCB-1242 (Aroclor 1242)	ND	ug/kg	996	10	03/18/10 15:48	03/22/10 22:15	53469-21-9	
PCB-1248 (Aroclor 1248)	**5910**	ug/kg	996	10	03/18/10 15:48	03/22/10 22:15	12672-29-6	
PCB-1254 (Aroclor 1254)	ND	ug/kg	996	10	03/18/10 15:48	03/22/10 22:15	11097-69-1	
PCB-1260 (Aroclor 1260)	**5710**	ug/kg	996	10	03/18/10 15:48	03/22/10 22:15	11096-82-5	
PCB-1262 (Aroclor 1262)	ND	ug/kg	996	10	03/18/10 15:48	03/22/10 22:15	37324-23-5	
PCB-1268 (Aroclor 1268)	ND	ug/kg	996	10	03/18/10 15:48	03/22/10 22:15	11100-14-4	
Tetrachloro-m-xylene (S)	85	%	30-150	10	03/18/10 15:48	03/22/10 22:15	877-09-8	
Decachlorobiphenyl (S)	87	%	30-150	10	03/18/10 15:48	03/22/10 22:15	2051-24-3	
Dry Weight	Analytical Method: % Moisture							
Percent Moisture	**0.65**	%	0.10	1		03/18/10 00:00		

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

ANALYTICAL RESULTS

Project: 9M0909245 SPX LINDBERG
Pace Project No.: 10124416

Sample: CONCRETE 83 0"-1" **Lab ID: 10124416010** Collected: 03/16/10 12:45 Received: 03/17/10 10:10 Matrix: Solid

Results reported on a "dry-weight" basis

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8082 GCS PCB	Analytical Method: EPA 8082 Preparation Method: EPA 3550							
PCB-1016 (Aroclor 1016)	ND	ug/kg	995	10	03/18/10 15:48	03/22/10 22:31	12674-11-2	
PCB-1221 (Aroclor 1221)	ND	ug/kg	995	10	03/18/10 15:48	03/22/10 22:31	11104-28-2	
PCB-1232 (Aroclor 1232)	ND	ug/kg	995	10	03/18/10 15:48	03/22/10 22:31	11141-16-5	
PCB-1242 (Aroclor 1242)	ND	ug/kg	995	10	03/18/10 15:48	03/22/10 22:31	53469-21-9	
PCB-1248 (Aroclor 1248)	**8190**	ug/kg	995	10	03/18/10 15:48	03/22/10 22:31	12672-29-6	
PCB-1254 (Aroclor 1254)	ND	ug/kg	995	10	03/18/10 15:48	03/22/10 22:31	11097-69-1	
PCB-1260 (Aroclor 1260)	**5750**	ug/kg	995	10	03/18/10 15:48	03/22/10 22:31	11096-82-5	
PCB-1262 (Aroclor 1262)	ND	ug/kg	995	10	03/18/10 15:48	03/22/10 22:31	37324-23-5	
PCB-1268 (Aroclor 1268)	ND	ug/kg	995	10	03/18/10 15:48	03/22/10 22:31	11100-14-4	
Tetrachloro-m-xylene (S)	88	%	30-150	10	03/18/10 15:48	03/22/10 22:31	877-09-8	
Decachlorobiphenyl (S)	92	%	30-150	10	03/18/10 15:48	03/22/10 22:31	2051-24-3	
Dry Weight	Analytical Method: % Moisture							
Percent Moisture	**0.54**	%	0.10	1		03/18/10 00:00		

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

ANALYTICAL RESULTS

Project: 9M0909245 SPX LINDBERG
Pace Project No.: 10124416

Sample: CONCRETE 84 0"-1" **Lab ID: 10124416011** Collected: 03/16/10 13:00 Received: 03/17/10 10:10 Matrix: Solid

Results reported on a "dry-weight" basis

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8082 GCS PCB	Analytical Method: EPA 8082 Preparation Method: EPA 3550							
PCB-1016 (Aroclor 1016)	ND	ug/kg	995	10	03/18/10 15:48	03/22/10 22:47	12674-11-2	
PCB-1221 (Aroclor 1221)	ND	ug/kg	995	10	03/18/10 15:48	03/22/10 22:47	11104-28-2	
PCB-1232 (Aroclor 1232)	ND	ug/kg	995	10	03/18/10 15:48	03/22/10 22:47	11141-16-5	
PCB-1242 (Aroclor 1242)	ND	ug/kg	995	10	03/18/10 15:48	03/22/10 22:47	53469-21-9	
PCB-1248 (Aroclor 1248)	**11500**	ug/kg	995	10	03/18/10 15:48	03/22/10 22:47	12672-29-6	
PCB-1254 (Aroclor 1254)	ND	ug/kg	995	10	03/18/10 15:48	03/22/10 22:47	11097-69-1	
PCB-1260 (Aroclor 1260)	**5800**	ug/kg	995	10	03/18/10 15:48	03/22/10 22:47	11096-82-5	
PCB-1262 (Aroclor 1262)	ND	ug/kg	995	10	03/18/10 15:48	03/22/10 22:47	37324-23-5	
PCB-1268 (Aroclor 1268)	ND	ug/kg	995	10	03/18/10 15:48	03/22/10 22:47	11100-14-4	
Tetrachloro-m-xylene (S)	87	%	30-150	10	03/18/10 15:48	03/22/10 22:47	877-09-8	
Decachlorobiphenyl (S)	104	%	30-150	10	03/18/10 15:48	03/22/10 22:47	2051-24-3	
Dry Weight	Analytical Method: % Moisture							
Percent Moisture	**0.55**	%	0.10	1		03/18/10 00:00		

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

ANALYTICAL RESULTS

Project: 9M0909245 SPX LINDBERG
Pace Project No.: 10124416

Sample: CONCRETE 85 0"-1" **Lab ID: 10124416012** Collected: 03/16/10 13:15 Received: 03/17/10 10:10 Matrix: Solid

Results reported on a "dry-weight" basis

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8082 GCS PCB	Analytical Method: EPA 8082 Preparation Method: EPA 3550							
PCB-1016 (Aroclor 1016)	ND	ug/kg	999	10	03/18/10 15:48	03/22/10 23:03	12674-11-2	
PCB-1221 (Aroclor 1221)	ND	ug/kg	999	10	03/18/10 15:48	03/22/10 23:03	11104-28-2	
PCB-1232 (Aroclor 1232)	ND	ug/kg	999	10	03/18/10 15:48	03/22/10 23:03	11141-16-5	
PCB-1242 (Aroclor 1242)	ND	ug/kg	999	10	03/18/10 15:48	03/22/10 23:03	53469-21-9	
PCB-1248 (Aroclor 1248)	**48700**	ug/kg	999	10	03/18/10 15:48	03/22/10 23:03	12672-29-6	E
PCB-1254 (Aroclor 1254)	ND	ug/kg	999	10	03/18/10 15:48	03/22/10 23:03	11097-69-1	
PCB-1260 (Aroclor 1260)	**8510**	ug/kg	999	10	03/18/10 15:48	03/22/10 23:03	11096-82-5	
PCB-1262 (Aroclor 1262)	ND	ug/kg	999	10	03/18/10 15:48	03/22/10 23:03	37324-23-5	
PCB-1268 (Aroclor 1268)	ND	ug/kg	999	10	03/18/10 15:48	03/22/10 23:03	11100-14-4	
Tetrachloro-m-xylene (S)	86	%	30-150	10	03/18/10 15:48	03/22/10 23:03	877-09-8	
Decachlorobiphenyl (S)	97	%	30-150	10	03/18/10 15:48	03/22/10 23:03	2051-24-3	
Dry Weight	Analytical Method: % Moisture							
Percent Moisture	**0.88**	%	0.10	1		03/18/10 00:00		

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

ANALYTICAL RESULTS

Project: 9M0909245 SPX LINDBERG
Pace Project No.: 10124416

Sample: CONCRETE 86 0"-1" **Lab ID: 10124416013** Collected: 03/16/10 13:30 Received: 03/17/10 10:10 Matrix: Solid

Results reported on a "dry-weight" basis

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8082 GCS PCB	Analytical Method: EPA 8082 Preparation Method: EPA 3550							
PCB-1016 (Aroclor 1016)	ND	ug/kg	997	10	03/18/10 15:48	03/22/10 23:19	12674-11-2	
PCB-1221 (Aroclor 1221)	ND	ug/kg	997	10	03/18/10 15:48	03/22/10 23:19	11104-28-2	
PCB-1232 (Aroclor 1232)	ND	ug/kg	997	10	03/18/10 15:48	03/22/10 23:19	11141-16-5	
PCB-1242 (Aroclor 1242)	ND	ug/kg	997	10	03/18/10 15:48	03/22/10 23:19	53469-21-9	
PCB-1248 (Aroclor 1248)	**9540**	ug/kg	997	10	03/18/10 15:48	03/22/10 23:19	12672-29-6	
PCB-1254 (Aroclor 1254)	ND	ug/kg	997	10	03/18/10 15:48	03/22/10 23:19	11097-69-1	
PCB-1260 (Aroclor 1260)	**4940**	ug/kg	997	10	03/18/10 15:48	03/22/10 23:19	11096-82-5	
PCB-1262 (Aroclor 1262)	ND	ug/kg	997	10	03/18/10 15:48	03/22/10 23:19	37324-23-5	
PCB-1268 (Aroclor 1268)	ND	ug/kg	997	10	03/18/10 15:48	03/22/10 23:19	11100-14-4	
Tetrachloro-m-xylene (S)	84	%	30-150	10	03/18/10 15:48	03/22/10 23:19	877-09-8	
Decachlorobiphenyl (S)	93	%	30-150	10	03/18/10 15:48	03/22/10 23:19	2051-24-3	
Dry Weight	Analytical Method: % Moisture							
Percent Moisture	**0.65**	%	0.10	1		03/18/10 00:00		

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

ANALYTICAL RESULTS

Project: 9M0909245 SPX LINDBERG
Pace Project No.: 10124416

Sample: CONCRETE 87 0"-1" **Lab ID: 10124416014** Collected: 03/16/10 13:45 Received: 03/17/10 10:10 Matrix: Solid

Results reported on a "dry-weight" basis

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8082 GCS PCB	Analytical Method: EPA 8082 Preparation Method: EPA 3550							
PCB-1016 (Aroclor 1016)	ND	ug/kg	99.6	1	03/18/10 15:48	03/23/10 14:24	12674-11-2	
PCB-1221 (Aroclor 1221)	ND	ug/kg	99.6	1	03/18/10 15:48	03/23/10 14:24	11104-28-2	
PCB-1232 (Aroclor 1232)	ND	ug/kg	99.6	1	03/18/10 15:48	03/23/10 14:24	11141-16-5	
PCB-1242 (Aroclor 1242)	ND	ug/kg	99.6	1	03/18/10 15:48	03/23/10 14:24	53469-21-9	
PCB-1248 (Aroclor 1248)	**411**	ug/kg	99.6	1	03/18/10 15:48	03/23/10 14:24	12672-29-6	
PCB-1254 (Aroclor 1254)	ND	ug/kg	99.6	1	03/18/10 15:48	03/23/10 14:24	11097-69-1	
PCB-1260 (Aroclor 1260)	**903**	ug/kg	99.6	1	03/18/10 15:48	03/23/10 14:24	11096-82-5	
PCB-1262 (Aroclor 1262)	ND	ug/kg	99.6	1	03/18/10 15:48	03/23/10 14:24	37324-23-5	
PCB-1268 (Aroclor 1268)	ND	ug/kg	99.6	1	03/18/10 15:48	03/23/10 14:24	11100-14-4	
Tetrachloro-m-xylene (S)	78	%	30-150	1	03/18/10 15:48	03/23/10 14:24	877-09-8	
Decachlorobiphenyl (S)	71	%	30-150	1	03/18/10 15:48	03/23/10 14:24	2051-24-3	
Dry Weight	Analytical Method: % Moisture							
Percent Moisture	**0.63**	%	0.10	1		03/18/10 00:00		

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

ANALYTICAL RESULTS

Project: 9M0909245 SPX LINDBERG
Pace Project No.: 10124416

Sample: CONCRETE 88 0"-1" **Lab ID: 10124416015** Collected: 03/16/10 14:45 Received: 03/17/10 10:10 Matrix: Solid

Results reported on a "dry-weight" basis

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8082 GCS PCB	Analytical Method: EPA 8082 Preparation Method: EPA 3550							
PCB-1016 (Aroclor 1016)	ND	ug/kg	996	10	03/18/10 15:48	03/23/10 00:23	12674-11-2	
PCB-1221 (Aroclor 1221)	ND	ug/kg	996	10	03/18/10 15:48	03/23/10 00:23	11104-28-2	
PCB-1232 (Aroclor 1232)	ND	ug/kg	996	10	03/18/10 15:48	03/23/10 00:23	11141-16-5	
PCB-1242 (Aroclor 1242)	ND	ug/kg	996	10	03/18/10 15:48	03/23/10 00:23	53469-21-9	
PCB-1248 (Aroclor 1248)	**9790**	ug/kg	996	10	03/18/10 15:48	03/23/10 00:23	12672-29-6	
PCB-1254 (Aroclor 1254)	ND	ug/kg	996	10	03/18/10 15:48	03/23/10 00:23	11097-69-1	
PCB-1260 (Aroclor 1260)	**9600**	ug/kg	996	10	03/18/10 15:48	03/23/10 00:23	11096-82-5	
PCB-1262 (Aroclor 1262)	ND	ug/kg	996	10	03/18/10 15:48	03/23/10 00:23	37324-23-5	
PCB-1268 (Aroclor 1268)	ND	ug/kg	996	10	03/18/10 15:48	03/23/10 00:23	11100-14-4	
Tetrachloro-m-xylene (S)	85	%	30-150	10	03/18/10 15:48	03/23/10 00:23	877-09-8	
Decachlorobiphenyl (S)	93	%	30-150	10	03/18/10 15:48	03/23/10 00:23	2051-24-3	
Dry Weight	Analytical Method: % Moisture							
Percent Moisture	**0.59**	%	0.10	1		03/18/10 00:00		

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

ANALYTICAL RESULTS

Project: 9M0909245 SPX LINDBERG
Pace Project No.: 10124416

Sample: CONCRETE 89 0"-1" **Lab ID: 10124416016** Collected: 03/16/10 15:00 Received: 03/17/10 10:10 Matrix: Solid

Results reported on a "dry-weight" basis

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8082 GCS PCB	Analytical Method: EPA 8082 Preparation Method: EPA 3550							
PCB-1016 (Aroclor 1016)	ND	ug/kg	101	1	03/18/10 15:48	03/23/10 14:40	12674-11-2	
PCB-1221 (Aroclor 1221)	ND	ug/kg	101	1	03/18/10 15:48	03/23/10 14:40	11104-28-2	
PCB-1232 (Aroclor 1232)	ND	ug/kg	101	1	03/18/10 15:48	03/23/10 14:40	11141-16-5	
PCB-1242 (Aroclor 1242)	ND	ug/kg	101	1	03/18/10 15:48	03/23/10 14:40	53469-21-9	
PCB-1248 (Aroclor 1248)	**319**	ug/kg	101	1	03/18/10 15:48	03/23/10 14:40	12672-29-6	
PCB-1254 (Aroclor 1254)	ND	ug/kg	101	1	03/18/10 15:48	03/23/10 14:40	11097-69-1	
PCB-1260 (Aroclor 1260)	**645**	ug/kg	101	1	03/18/10 15:48	03/23/10 14:40	11096-82-5	
PCB-1262 (Aroclor 1262)	ND	ug/kg	101	1	03/18/10 15:48	03/23/10 14:40	37324-23-5	
PCB-1268 (Aroclor 1268)	ND	ug/kg	101	1	03/18/10 15:48	03/23/10 14:40	11100-14-4	
Tetrachloro-m-xylene (S)	80	%	30-150	1	03/18/10 15:48	03/23/10 14:40	877-09-8	
Decachlorobiphenyl (S)	63	%	30-150	1	03/18/10 15:48	03/23/10 14:40	2051-24-3	
Dry Weight	Analytical Method: % Moisture							
Percent Moisture	**1.9**	%	0.10	1		03/18/10 00:00		

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

ANALYTICAL RESULTS

Project: 9M0909245 SPX LINDBERG
Pace Project No.: 10124416

Sample: CONCRETE 90 0"-1" **Lab ID: 10124416017** Collected: 03/16/10 15:15 Received: 03/17/10 10:10 Matrix: Solid

Results reported on a "dry-weight" basis

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8082 GCS PCB	Analytical Method: EPA 8082 Preparation Method: EPA 3550							
PCB-1016 (Aroclor 1016)	ND	ug/kg	100	1	03/18/10 15:48	03/23/10 13:13	12674-11-2	
PCB-1221 (Aroclor 1221)	ND	ug/kg	100	1	03/18/10 15:48	03/23/10 13:13	11104-28-2	
PCB-1232 (Aroclor 1232)	ND	ug/kg	100	1	03/18/10 15:48	03/23/10 13:13	11141-16-5	
PCB-1242 (Aroclor 1242)	ND	ug/kg	100	1	03/18/10 15:48	03/23/10 13:13	53469-21-9	
PCB-1248 (Aroclor 1248)	ND	ug/kg	100	1	03/18/10 15:48	03/23/10 13:13	12672-29-6	
PCB-1254 (Aroclor 1254)	ND	ug/kg	100	1	03/18/10 15:48	03/23/10 13:13	11097-69-1	
PCB-1260 (Aroclor 1260)	**247**	ug/kg	100	1	03/18/10 15:48	03/23/10 13:13	11096-82-5	
PCB-1262 (Aroclor 1262)	ND	ug/kg	100	1	03/18/10 15:48	03/23/10 13:13	37324-23-5	
PCB-1268 (Aroclor 1268)	ND	ug/kg	100	1	03/18/10 15:48	03/23/10 13:13	11100-14-4	
Tetrachloro-m-xylene (S)	85	%	30-150	1	03/18/10 15:48	03/23/10 13:13	877-09-8	
Decachlorobiphenyl (S)	80	%	30-150	1	03/18/10 15:48	03/23/10 13:13	2051-24-3	
Dry Weight	Analytical Method: % Moisture							
Percent Moisture	**1.3**	%	0.10	1		03/18/10 00:00		

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

ANALYTICAL RESULTS

Project: 9M0909245 SPX LINDBERG
Pace Project No.: 10124416

Sample: CONCRETE 91 0"-1" **Lab ID: 10124416018** Collected: 03/16/10 15:30 Received: 03/17/10 10:10 Matrix: Solid

Results reported on a "dry-weight" basis

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8082 GCS PCB	Analytical Method: EPA 8082 Preparation Method: EPA 3550							
PCB-1016 (Aroclor 1016)	ND	ug/kg	1010	10	03/18/10 15:48	03/23/10 00:55	12674-11-2	
PCB-1221 (Aroclor 1221)	ND	ug/kg	1010	10	03/18/10 15:48	03/23/10 00:55	11104-28-2	
PCB-1232 (Aroclor 1232)	ND	ug/kg	1010	10	03/18/10 15:48	03/23/10 00:55	11141-16-5	
PCB-1242 (Aroclor 1242)	ND	ug/kg	1010	10	03/18/10 15:48	03/23/10 00:55	53469-21-9	
PCB-1248 (Aroclor 1248)	ND	ug/kg	1010	10	03/18/10 15:48	03/23/10 00:55	12672-29-6	
PCB-1254 (Aroclor 1254)	ND	ug/kg	1010	10	03/18/10 15:48	03/23/10 00:55	11097-69-1	
PCB-1260 (Aroclor 1260)	**4850**	ug/kg	1010	10	03/18/10 15:48	03/23/10 00:55	11096-82-5	
PCB-1262 (Aroclor 1262)	ND	ug/kg	1010	10	03/18/10 15:48	03/23/10 00:55	37324-23-5	
PCB-1268 (Aroclor 1268)	ND	ug/kg	1010	10	03/18/10 15:48	03/23/10 00:55	11100-14-4	
Tetrachloro-m-xylene (S)	86	%	30-150	10	03/18/10 15:48	03/23/10 00:55	877-09-8	
Decachlorobiphenyl (S)	94	%	30-150	10	03/18/10 15:48	03/23/10 00:55	2051-24-3	
Dry Weight	Analytical Method: % Moisture							
Percent Moisture	**1.5**	%	0.10	1		03/18/10 00:00		

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

ANALYTICAL RESULTS

Project: 9M0909245 SPX LINDBERG
Pace Project No.: 10124416

Sample: CONCRETE 92 0"-1" **Lab ID: 10124416019** Collected: 03/16/10 15:45 Received: 03/17/10 10:10 Matrix: Solid

Results reported on a "dry-weight" basis

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8082 GCS PCB	Analytical Method: EPA 8082 Preparation Method: EPA 3550							
PCB-1016 (Aroclor 1016)	ND	ug/kg	1000	10	03/18/10 15:48	03/23/10 01:11	12674-11-2	
PCB-1221 (Aroclor 1221)	ND	ug/kg	1000	10	03/18/10 15:48	03/23/10 01:11	11104-28-2	
PCB-1232 (Aroclor 1232)	ND	ug/kg	1000	10	03/18/10 15:48	03/23/10 01:11	11141-16-5	
PCB-1242 (Aroclor 1242)	ND	ug/kg	1000	10	03/18/10 15:48	03/23/10 01:11	53469-21-9	
PCB-1248 (Aroclor 1248)	ND	ug/kg	1000	10	03/18/10 15:48	03/23/10 01:11	12672-29-6	
PCB-1254 (Aroclor 1254)	ND	ug/kg	1000	10	03/18/10 15:48	03/23/10 01:11	11097-69-1	
PCB-1260 (Aroclor 1260)	**2880**	ug/kg	1000	10	03/18/10 15:48	03/23/10 01:11	11096-82-5	
PCB-1262 (Aroclor 1262)	ND	ug/kg	1000	10	03/18/10 15:48	03/23/10 01:11	37324-23-5	
PCB-1268 (Aroclor 1268)	ND	ug/kg	1000	10	03/18/10 15:48	03/23/10 01:11	11100-14-4	
Tetrachloro-m-xylene (S)	90	%	30-150	10	03/18/10 15:48	03/23/10 01:11	877-09-8	
Decachlorobiphenyl (S)	93	%	30-150	10	03/18/10 15:48	03/23/10 01:11	2051-24-3	
Dry Weight	Analytical Method: % Moisture							
Percent Moisture	**1.1**	%	0.10	1		03/18/10 00:00		

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

ANALYTICAL RESULTS

Project: 9M0909245 SPX LINDBERG
Pace Project No.: 10124416

Sample: CONCRETE 93 0"-1" **Lab ID: 10124416020** Collected: 03/16/10 16:00 Received: 03/17/10 10:10 Matrix: Solid

Results reported on a "dry-weight" basis

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8082 GCS PCB	Analytical Method: EPA 8082 Preparation Method: EPA 3550							
PCB-1016 (Aroclor 1016)	ND	ug/kg	999	10	03/18/10 15:48	03/23/10 01:27	12674-11-2	
PCB-1221 (Aroclor 1221)	ND	ug/kg	999	10	03/18/10 15:48	03/23/10 01:27	11104-28-2	
PCB-1232 (Aroclor 1232)	ND	ug/kg	999	10	03/18/10 15:48	03/23/10 01:27	11141-16-5	
PCB-1242 (Aroclor 1242)	ND	ug/kg	999	10	03/18/10 15:48	03/23/10 01:27	53469-21-9	
PCB-1248 (Aroclor 1248)	ND	ug/kg	999	10	03/18/10 15:48	03/23/10 01:27	12672-29-6	
PCB-1254 (Aroclor 1254)	ND	ug/kg	999	10	03/18/10 15:48	03/23/10 01:27	11097-69-1	
PCB-1260 (Aroclor 1260)	**3730**	ug/kg	999	10	03/18/10 15:48	03/23/10 01:27	11096-82-5	
PCB-1262 (Aroclor 1262)	ND	ug/kg	999	10	03/18/10 15:48	03/23/10 01:27	37324-23-5	
PCB-1268 (Aroclor 1268)	ND	ug/kg	999	10	03/18/10 15:48	03/23/10 01:27	11100-14-4	
Tetrachloro-m-xylene (S)	96	%	30-150	10	03/18/10 15:48	03/23/10 01:27	877-09-8	
Decachlorobiphenyl (S)	89	%	30-150	10	03/18/10 15:48	03/23/10 01:27	2051-24-3	
Dry Weight	Analytical Method: % Moisture							
Percent Moisture	**0.92**	%	0.10	1		03/18/10 00:00		

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

ANALYTICAL RESULTS

Project: 9M0909245 SPX LINDBERG
Pace Project No.: 10124416

Sample: CONCRETE 94 0"-1" **Lab ID: 10124416021** Collected: 03/16/10 16:30 Received: 03/17/10 10:10 Matrix: Solid

Results reported on a "dry-weight" basis

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8082 GCS PCB	Analytical Method: EPA 8082 Preparation Method: EPA 3550							
PCB-1016 (Aroclor 1016)	ND	ug/kg	99.7	1	03/19/10 15:46	03/22/10 16:19	12674-11-2	
PCB-1221 (Aroclor 1221)	ND	ug/kg	99.7	1	03/19/10 15:46	03/22/10 16:19	11104-28-2	
PCB-1232 (Aroclor 1232)	ND	ug/kg	99.7	1	03/19/10 15:46	03/22/10 16:19	11141-16-5	
PCB-1242 (Aroclor 1242)	ND	ug/kg	99.7	1	03/19/10 15:46	03/22/10 16:19	53469-21-9	
PCB-1248 (Aroclor 1248)	ND	ug/kg	99.7	1	03/19/10 15:46	03/22/10 16:19	12672-29-6	
PCB-1254 (Aroclor 1254)	ND	ug/kg	99.7	1	03/19/10 15:46	03/22/10 16:19	11097-69-1	
PCB-1260 (Aroclor 1260)	**255**	ug/kg	99.7	1	03/19/10 15:46	03/22/10 16:19	11096-82-5	
PCB-1262 (Aroclor 1262)	ND	ug/kg	99.7	1	03/19/10 15:46	03/22/10 16:19	37324-23-5	
PCB-1268 (Aroclor 1268)	ND	ug/kg	99.7	1	03/19/10 15:46	03/22/10 16:19	11100-14-4	
Tetrachloro-m-xylene (S)	88	%	30-150	1	03/19/10 15:46	03/22/10 16:19	877-09-8	
Decachlorobiphenyl (S)	88	%	30-150	1	03/19/10 15:46	03/22/10 16:19	2051-24-3	CL
Dry Weight	Analytical Method: % Moisture							
Percent Moisture	**0.74**	%	0.10	1		03/18/10 00:00		

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

ANALYTICAL RESULTS

Project: 9M0909245 SPX LINDBERG
Pace Project No.: 10124416

Sample: CONCRETE 95 0"-1" **Lab ID: 10124416022** Collected: 03/16/10 16:45 Received: 03/17/10 10:10 Matrix: Solid

Results reported on a "dry-weight" basis

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8082 GCS PCB	Analytical Method: EPA 8082 Preparation Method: EPA 3550							
PCB-1016 (Aroclor 1016)	ND	ug/kg	996	10	03/19/10 15:46	03/21/10 20:43	12674-11-2	
PCB-1221 (Aroclor 1221)	ND	ug/kg	996	10	03/19/10 15:46	03/21/10 20:43	11104-28-2	
PCB-1232 (Aroclor 1232)	ND	ug/kg	996	10	03/19/10 15:46	03/21/10 20:43	11141-16-5	
PCB-1242 (Aroclor 1242)	ND	ug/kg	996	10	03/19/10 15:46	03/21/10 20:43	53469-21-9	
PCB-1248 (Aroclor 1248)	ND	ug/kg	996	10	03/19/10 15:46	03/21/10 20:43	12672-29-6	
PCB-1254 (Aroclor 1254)	ND	ug/kg	996	10	03/19/10 15:46	03/21/10 20:43	11097-69-1	
PCB-1260 (Aroclor 1260)	**3260**	ug/kg	996	10	03/19/10 15:46	03/21/10 20:43	11096-82-5	
PCB-1262 (Aroclor 1262)	ND	ug/kg	996	10	03/19/10 15:46	03/21/10 20:43	37324-23-5	
PCB-1268 (Aroclor 1268)	ND	ug/kg	996	10	03/19/10 15:46	03/21/10 20:43	11100-14-4	
Tetrachloro-m-xylene (S)	91	%	30-150	10	03/19/10 15:46	03/21/10 20:43	877-09-8	
Decachlorobiphenyl (S)	91	%	30-150	10	03/19/10 15:46	03/21/10 20:43	2051-24-3	
Dry Weight	Analytical Method: % Moisture							
Percent Moisture	**0.56**	%	0.10	1		03/18/10 00:00		

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

ANALYTICAL RESULTS

Project: 9M0909245 SPX LINDBERG
Pace Project No.: 10124416

Sample: CONCRETE 96 0"-1" **Lab ID: 10124416023** Collected: 03/16/10 16:50 Received: 03/17/10 10:10 Matrix: Solid

Results reported on a "dry-weight" basis

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8082 GCS PCB	Analytical Method: EPA 8082 Preparation Method: EPA 3550							
PCB-1016 (Aroclor 1016)	ND	ug/kg	999	10	03/19/10 15:46	03/21/10 20:59	12674-11-2	
PCB-1221 (Aroclor 1221)	ND	ug/kg	999	10	03/19/10 15:46	03/21/10 20:59	11104-28-2	
PCB-1232 (Aroclor 1232)	ND	ug/kg	999	10	03/19/10 15:46	03/21/10 20:59	11141-16-5	
PCB-1242 (Aroclor 1242)	ND	ug/kg	999	10	03/19/10 15:46	03/21/10 20:59	53469-21-9	
PCB-1248 (Aroclor 1248)	**1230**	ug/kg	999	10	03/19/10 15:46	03/21/10 20:59	12672-29-6	
PCB-1254 (Aroclor 1254)	ND	ug/kg	999	10	03/19/10 15:46	03/21/10 20:59	11097-69-1	
PCB-1260 (Aroclor 1260)	**6990**	ug/kg	999	10	03/19/10 15:46	03/21/10 20:59	11096-82-5	
PCB-1262 (Aroclor 1262)	ND	ug/kg	999	10	03/19/10 15:46	03/21/10 20:59	37324-23-5	
PCB-1268 (Aroclor 1268)	ND	ug/kg	999	10	03/19/10 15:46	03/21/10 20:59	11100-14-4	
Tetrachloro-m-xylene (S)	84	%	30-150	10	03/19/10 15:46	03/21/10 20:59	877-09-8	
Decachlorobiphenyl (S)	88	%	30-150	10	03/19/10 15:46	03/21/10 20:59	2051-24-3	
Dry Weight	Analytical Method: % Moisture							
Percent Moisture	**0.92**	%	0.10	1		03/18/10 00:00		

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

ANALYTICAL RESULTS

Project: 9M0909245 SPX LINDBERG
Pace Project No.: 10124416

Sample: CONCRETE 97 0"-1" **Lab ID: 10124416024** Collected: 03/16/10 17:00 Received: 03/17/10 10:10 Matrix: Solid

Results reported on a "dry-weight" basis

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8082 GCS PCB	Analytical Method: EPA 8082 Preparation Method: EPA 3550							
PCB-1016 (Aroclor 1016)	ND	ug/kg	999	10	03/19/10 15:46	03/21/10 21:15	12674-11-2	
PCB-1221 (Aroclor 1221)	ND	ug/kg	999	10	03/19/10 15:46	03/21/10 21:15	11104-28-2	
PCB-1232 (Aroclor 1232)	ND	ug/kg	999	10	03/19/10 15:46	03/21/10 21:15	11141-16-5	
PCB-1242 (Aroclor 1242)	ND	ug/kg	999	10	03/19/10 15:46	03/21/10 21:15	53469-21-9	
PCB-1248 (Aroclor 1248)	ND	ug/kg	999	10	03/19/10 15:46	03/21/10 21:15	12672-29-6	
PCB-1254 (Aroclor 1254)	ND	ug/kg	999	10	03/19/10 15:46	03/21/10 21:15	11097-69-1	
PCB-1260 (Aroclor 1260)	**2870**	ug/kg	999	10	03/19/10 15:46	03/21/10 21:15	11096-82-5	
PCB-1262 (Aroclor 1262)	ND	ug/kg	999	10	03/19/10 15:46	03/21/10 21:15	37324-23-5	
PCB-1268 (Aroclor 1268)	ND	ug/kg	999	10	03/19/10 15:46	03/21/10 21:15	11100-14-4	
Tetrachloro-m-xylene (S)	88	%	30-150	10	03/19/10 15:46	03/21/10 21:15	877-09-8	
Decachlorobiphenyl (S)	88	%	30-150	10	03/19/10 15:46	03/21/10 21:15	2051-24-3	
Dry Weight	Analytical Method: % Moisture							
Percent Moisture	**0.88**	%	0.10	1		03/18/10 00:00		

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

QUALITY CONTROL DATA

Project: 9M0909245 SPX LINDBERG
Pace Project No.: 10124416

QC Batch: OEXT/12543 Analysis Method: EPA 8082
QC Batch Method: EPA 3550 Analysis Description: 8082 GCS PCB
Associated Lab Samples: 10124416001, 10124416002, 10124416003, 10124416004, 10124416005, 10124416006, 10124416007, 10124416008, 10124416009, 10124416010, 10124416011, 10124416012, 10124416013, 10124416014, 10124416015, 10124416016, 10124416017, 10124416018, 10124416019, 10124416020

METHOD BLANK: 761417 Matrix: Solid
Associated Lab Samples: 10124416001, 10124416002, 10124416003, 10124416004, 10124416005, 10124416006, 10124416007, 10124416008, 10124416009, 10124416010, 10124416011, 10124416012, 10124416013, 10124416014, 10124416015, 10124416016, 10124416017, 10124416018, 10124416019, 10124416020

Parameter	Units	Blank Result	Reporting Limit	Analyzed	Qualifiers
PCB-1016 (Aroclor 1016)	ug/kg	ND	33.0	03/22/10 18:15	
PCB-1221 (Aroclor 1221)	ug/kg	ND	33.0	03/22/10 18:15	
PCB-1232 (Aroclor 1232)	ug/kg	ND	33.0	03/22/10 18:15	
PCB-1242 (Aroclor 1242)	ug/kg	ND	33.0	03/22/10 18:15	
PCB-1248 (Aroclor 1248)	ug/kg	ND	33.0	03/22/10 18:15	
PCB-1254 (Aroclor 1254)	ug/kg	ND	33.0	03/22/10 18:15	
PCB-1260 (Aroclor 1260)	ug/kg	ND	33.0	03/22/10 18:15	
PCB-1262 (Aroclor 1262)	ug/kg	ND	33.0	03/22/10 18:15	
PCB-1268 (Aroclor 1268)	ug/kg	ND	33.0	03/22/10 18:15	
Decachlorobiphenyl (S)	%	94	30-150	03/22/10 18:15	
Tetrachloro-m-xylene (S)	%	95	30-150	03/22/10 18:15	

LABORATORY CONTROL SAMPLE: 761418

Parameter	Units	Spike Conc.	LCS Result	LCS % Rec	% Rec Limits	Qualifiers
PCB-1016 (Aroclor 1016)	ug/kg	667	604	91	49-150	
PCB-1260 (Aroclor 1260)	ug/kg	667	619	93	42-150	
Decachlorobiphenyl (S)	%			93	30-150	
Tetrachloro-m-xylene (S)	%			90	30-150	

MATRIX SPIKE & MATRIX SPIKE DUPLICATE: 761419 761420

Parameter	Units	10124416001 Result	MS Spike Conc.	MSD Spike Conc.	MS Result	MSD Result	MS % Rec	MSD % Rec	% Rec Limits	RPD	Max RPD	Qual
PCB-1016 (Aroclor 1016)	ug/kg	ND	2020	2020	1750	1750	87	87	38-150	0	30	
PCB-1260 (Aroclor 1260)	ug/kg	607	2020	2020	1810	1810	60	60	30-150	0	30	
Decachlorobiphenyl (S)	%						61	62	30-150			
Tetrachloro-m-xylene (S)	%						80	80	30-150			

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

QUALITY CONTROL DATA

Project: 9M0909245 SPX LINDBERG
Pace Project No.: 10124416

QC Batch: OEXT/12546 Analysis Method: EPA 8082
QC Batch Method: EPA 3550 Analysis Description: 8082 GCS PCB
Associated Lab Samples: 10124416021, 10124416022, 10124416023, 10124416024

METHOD BLANK: 761563 Matrix: Solid
Associated Lab Samples: 10124416021, 10124416022, 10124416023, 10124416024

Parameter	Units	Blank Result	Reporting Limit	Analyzed	Qualifiers
PCB-1016 (Aroclor 1016)	ug/kg	ND	33.0	03/21/10 17:31	
PCB-1221 (Aroclor 1221)	ug/kg	ND	33.0	03/21/10 17:31	
PCB-1232 (Aroclor 1232)	ug/kg	ND	33.0	03/21/10 17:31	
PCB-1242 (Aroclor 1242)	ug/kg	ND	33.0	03/21/10 17:31	
PCB-1248 (Aroclor 1248)	ug/kg	ND	33.0	03/21/10 17:31	
PCB-1254 (Aroclor 1254)	ug/kg	ND	33.0	03/21/10 17:31	
PCB-1260 (Aroclor 1260)	ug/kg	ND	33.0	03/21/10 17:31	
PCB-1262 (Aroclor 1262)	ug/kg	ND	33.0	03/21/10 17:31	
PCB-1268 (Aroclor 1268)	ug/kg	ND	33.0	03/21/10 17:31	
Decachlorobiphenyl (S)	%	79	30-150	03/21/10 17:31	CL
Tetrachloro-m-xylene (S)	%	84	30-150	03/21/10 17:31	

LABORATORY CONTROL SAMPLE: 761564

Parameter	Units	Spike Conc.	LCS Result	LCS % Rec	% Rec Limits	Qualifiers
PCB-1016 (Aroclor 1016)	ug/kg	667	567	85	49-150	
PCB-1260 (Aroclor 1260)	ug/kg	667	573	86	42-150	
Decachlorobiphenyl (S)	%			84	30-150	CL
Tetrachloro-m-xylene (S)	%			85	30-150	

MATRIX SPIKE & MATRIX SPIKE DUPLICATE: 761565 761566

Parameter	Units	10124416021 Result	MS Spike Conc.	MSD Spike Conc.	MS Result	MSD Result	MS % Rec	MSD % Rec	% Rec Limits	RPD	Max RPD	Qual
PCB-1016 (Aroclor 1016)	ug/kg	ND	2010	2010	2090	1930	104	96	38-150	8	30	
PCB-1260 (Aroclor 1260)	ug/kg	255	2010	2010	1800	1960	77	84	30-150	8	30	
Decachlorobiphenyl (S)	%						89	91	30-150			CL
Tetrachloro-m-xylene (S)	%						86	89	30-150			

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

QUALITY CONTROL DATA

Project: 9M0909245 SPX LINDBERG
Pace Project No.: 10124416

QC Batch: MPRP/19622 | Analysis Method: % Moisture
QC Batch Method: % Moisture | Analysis Description: Dry Weight/Percent Moisture
Associated Lab Samples: 10124416001, 10124416002, 10124416003, 10124416004, 10124416005, 10124416006, 10124416007, 10124416008, 10124416009, 10124416010, 10124416011, 10124416012, 10124416013, 10124416014, 10124416015, 10124416016, 10124416017, 10124416018, 10124416019

SAMPLE DUPLICATE: 761047

Parameter	Units	10124384009 Result	Dup Result	RPD	Max RPD	Qualifiers
Percent Moisture	%	9.9	9.5	4	30	

SAMPLE DUPLICATE: 761048

Parameter	Units	10124416019 Result	Dup Result	RPD	Max RPD	Qualifiers
Percent Moisture	%	1.1	1.1	1	30	

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

QUALITY CONTROL DATA

Project: 9M0909245 SPX LINDBERG
Pace Project No.: 10124416

QC Batch: MPRP/19623 | Analysis Method: % Moisture
QC Batch Method: % Moisture | Analysis Description: Dry Weight/Percent Moisture
Associated Lab Samples: 10124416020, 10124416021, 10124416022, 10124416023, 10124416024

SAMPLE DUPLICATE: 761093

Parameter	Units	10124407001 Result	Dup Result	RPD	Max RPD	Qualifiers
Percent Moisture	%	97.3	97.3	0	30	

SAMPLE DUPLICATE: 761139

Parameter	Units	10124449001 Result	Dup Result	RPD	Max RPD	Qualifiers
Percent Moisture	%	41.8	40.1	4	30	

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

QUALIFIERS

Project: 9M0909245 SPX LINDBERG
Pace Project No.: 10124416

DEFINITIONS

DF - Dilution Factor, if reported, represents the factor applied to the reported data due to changes in sample preparation, dilution of the sample aliquot, or moisture content.

ND - Not Detected at or above adjusted reporting limit.

J - Estimated concentration above the adjusted method detection limit and below the adjusted reporting limit.

MDL - Adjusted Method Detection Limit.

S - Surrogate

1,2-Diphenylhydrazine (8270 listed analyte) decomposes to Azobenzene.

Consistent with EPA guidelines, unrounded data are displayed and have been used to calculate % recovery and RPD values.

LCS(D) - Laboratory Control Sample (Duplicate)

MS(D) - Matrix Spike (Duplicate)

DUP - Sample Duplicate

RPD - Relative Percent Difference

NC - Not Calculable.

Pace Analytical is NELAP accredited. Contact your Pace PM for the current list of accredited analytes.

U - Indicates the compound was analyzed for, but not detected.

WORKORDER QUALIFIERS

WO: 10124416

[1] The samples were received outside of required temperature range. Analysis was completed upon client approval.

ANALYTE QUALIFIERS

CL The continuing calibration for this compound is outside of Pace Analytical acceptance limits. The results may be biased low.

E Analyte concentration exceeded the calibration range. The reported result is estimated.

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical®
www.pacelabs.com

CHAIN-OF-CUSTODY / Analytical Request Document

The Chain-of-Custody is a LEGAL DOCUMENT. All relevant fields must be completed accurately.

10124416

1125

Page: 1 of 2

1347435

Section A Required Client Information:	Section B Required Project Information:	Section C Invoice Information:
Company: Delta Consultants	Report To: Karen thole	Attention: Same as B
Address: 5910 Rice Creek Parkway Shoreview, MN 55126	Copy To:	Company Name:
		Address:
Email To: kthole@deltaenv.com	Purchase Order No.:	Pace Quote Reference:
Phone: 651-697-5203 Fax:	Project Name: SPX Lindberg	Pace Project Manager:
Requested Due Date/TAT:	Project Number: 9M0909245	Pace Profile #:

REGULATORY AGENCY

☐ NPDES ☐ GROUND WATER ☐ DRINKING WATER
☐ UST ☐ RCRA ☐ OTHER _____

Site Location STATE: WI

Section D Required Client Information

Matrix Codes MATRIX / CODE: Drinking Water DW, Water WT, Waste Water WW, Product P, Soil/Solid SL, Oil OL, Wipe WP, Air AR, Tissue TS, Other OT

SAMPLE ID (A-Z, 0-9 / ,-) Sample IDs MUST BE UNIQUE

Requested Analysis Filtered (Y/N)

ITEM #	SAMPLE ID	MATRIX CODE (see valid codes to left)	SAMPLE TYPE (G=GRAB C=COMP)	COLLECTED COMPOSITE START DATE	COMPOSITE START TIME	COMPOSITE END/GRAB DATE	COMPOSITE END/GRAB TIME	SAMPLE TEMP AT COLLECTION	# OF CONTAINERS	Preservatives: Unpreserved	H_2SO_4	HNO_3	HCl	NaOH	$Na_2S_2O_3$	Methanol	Other	Analysis Test (Y/N)	PCB by 8082	dry wt	Residual Chlorine (Y/N)	Pace Project No./ Lab I.D.
1	Concrete, 74, 0"-1"	SL	G			3/16/10	9:30AM		2	X									✓	✓		001
2	Concrete 75, 0"-1"	SL	G			3/16/10	9:40AM		2	X									✓	✓		002
3	Concrete 76, 0-1"	SL	G			3/16/10	10AM		2	X									✓	✓		003
4	Concrete 77, 0-1"	SL	G			3/16/10	10:15AM		2	X									✓	✓		004
5	Concrete 78, 0-1"	SL	G			3/16/10	10:45AM		2	X									✓	✓		005
6	Concrete 79, 0-1"	SL	G			3/16/10	11AM		2	X									✓	✓		006
7	Concrete 80, 0-1"	SL	G			3/16/10	11:15AM		2	X									✓	✓		007
8	Concrete 81, 0-1"	SL	G			3/16/10	11:30AM		2	X									✓	✓		008
9	Concrete 82, 0-1"	SL	G			3/16/10	11:52AM		2	X									✓	✓		009
10	Concrete 83, 0-1"	SL	G			3/16/10	12:45PM		2	X									✓	✓		010
11	Concrete 84, 0-1"	SL	G			3/16/10	1PM		2	X									✓	✓		011
12	Concrete 85, 0-1"	SL	G			3/16/10	1:15PM		2	X									✓	✓		012

ADDITIONAL COMMENTS	RELINQUISHED BY / AFFILIATION	DATE	TIME	ACCEPTED BY / AFFILIATION	DATE	TIME	SAMPLE CONDITIONS: Temp in °C	Received on Ice (Y/N)	Custody Sealed Cooler (Y/N)	Samples Intact (Y/N)
	Adam S. McIlheran / Delta Cons.	3/16/10	5PM	[signature] / Pace	3/17/10	1010	~~10.4~~ 7.6	Y	Y	Y

ORIGINAL

SAMPLER NAME AND SIGNATURE

PRINT Name of SAMPLER: Adam S. McIlheran

SIGNATURE of SAMPLER: Adam S. McIlheran

DATE Signed (MM/DD/YY): 03/16/2010

*Important Note: By signing this form you are accepting Pace's NET 30 day payment terms and agreeing to late charges of 1.5% per month for any invoices not paid within 30 days.

F-ALL-Q-020rev.07, 15-May-2007

Pace Analytical®
www.pacelabs.com

CHAIN-OF-CUSTODY / Analytical Request Document

The Chain-of-Custody is a LEGAL DOCUMENT. All relevant fields must be completed accurately.

1024416

Page: 2 of 2

1347436

Section A Required Client Information:	Section B Required Project Information:	Section C Invoice Information:
Company: Delta Consultants	Report To: Karen Thole	Attention: Same as 15
Address: 5910 Rice Creek Parkway Shoreview, MN 55126	Copy To:	Company Name:
		Address:
Email To: kthole@deltaenv.com	Purchase Order No.:	Pace Quote Reference:
Phone: 651-697-5203 Fax:	Project Name: SPX Lindberg	Pace Project Manager:
Requested Due Date/TAT:	Project Number: 9M0909245	Pace Profile #:

REGULATORY AGENCY

☐ NPDES ☐ GROUND WATER ☐ DRINKING WATER
☐ UST ☐ RCRA ☐ OTHER

Site Location STATE: WI

Section D Required Client Information

Matrix Codes MATRIX / CODE: Drinking Water DW, Water WT, Waste Water WW, Product P, Soil/Solid SL, Oil OL, Wipe WP, Air AR, Tissue TS, Other OT

SAMPLE ID (A-Z, 0-9 / ,-) Sample IDs MUST BE UNIQUE

Requested Analysis Filtered (Y/N)

ITEM #	SAMPLE ID	MATRIX CODE (see valid codes to left)	SAMPLE TYPE (G=GRAB C=COMP)	COLLECTED COMPOSITE START DATE	COMPOSITE START TIME	COMPOSITE END/GRAB DATE	COMPOSITE END/GRAB TIME	SAMPLE TEMP AT COLLECTION	# OF CONTAINERS	Unpreserved	H_2SO_4	HNO_3	HCl	NaOH	$Na_2S_2O_3$	Methanol	Other	Analysis Test (Y/N)	PCBs by 8082	dry wt	Residual Chlorine (Y/N)	Pace Project No./ Lab I.D.
1	Concrete 86, 0-1"	SL	G			3/16/10	1:30PM		2	X									✓	✓		013
2	Concrete 87, 0-1"	SL	G			3/16/10	1:45PM		2	X									✓	✓		014
3	Concrete 88, 0-1"	SL	G			3/16/10	2:45PM		2	X									✓	✓		015
4	Concrete 89, 0-1"	SL	G			3/16/10	3PM		2	X									✓	✓		QA/QC Lab 016
5	Concrete 90, 0-1"	SL	G			3/16/10	3:15PM		2	X									✓	✓		017
6	Concrete 91, 0-1"	SL	G			3/16/10	3:30PM		2	X									✓	✓		018
7	Concrete 92, 0-1"	SL	G			3/16/10	3:45PM		2	X									✓	✓		019
8	Concrete 93, 0-1"	SL	G			3/16/10	4PM		2	X									✓	✓		020
9	Concrete 94, 0-1"	SL	G			3/16/10	4:30PM		2	X									✓	✓		021
10	Concrete 95, 0-1"	SL	G			3/16/10	4:45PM		2	X									✓	✓		022
11	Concrete 96, 0-1"	SL	G			3/16/10	4:50PM		2	X									✓	✓		023
12	Concrete 97, 0-1"	SL	G			3/16/10	5PM		2	X									✓	✓		024

ADDITIONAL COMMENTS	RELINQUISHED BY / AFFILIATION	DATE	TIME	ACCEPTED BY / AFFILIATION	DATE	TIME	SAMPLE CONDITIONS: Temp in °C	Received on Ice (Y/N)	Custody Sealed Cooler (Y/N)	Samples Intact (Y/N)
	[signature] / Delta Cons.	3/16/10	5PM	[signature] / Pace	3/17/10	1010	~~10.4~~ 7.6 3/17/10 sh	~~10.4~~	Y	Y

ORIGINAL

SAMPLER NAME AND SIGNATURE

PRINT Name of SAMPLER: Adam S. McIlheran

SIGNATURE of SAMPLER: [signature] DATE Signed (MM/DD/YY): 03/16/2010

*Important Note: By signing this form you are accepting Pace's NET 30 day payment terms and agreeing to late charges of 1.5% per month for any invoices not paid within 30 days.

F-ALL-Q-020rev.07, 15-May-2007

[redacted]

Pace Analytical

Client Name: Delta Consultants **Project #** 1024416

Courier: ☐ Fed Ex ☑ UPS ☐ USPS ☐ Client ☐ Commercial ☐ Pace Other _____

Tracking #: 1Z0X09X603226 35926

[redacted]

Custody Seal on Cooler/Box Present: ☑ yes ☐ no **Seals intact:** ☐ yes ☐ no

Packing Material: ☐ Bubble Wrap ☑ Bubble Bags ☐ None ☐ Other _____ **Temp Blank: Yes** ✓ **No** _____

Thermometer Used 80344042 or 179425 **Type of Ice:** (Wet) Blue None ☐ Samples on ice, cooling process has begun

Cooler Temperature 7.0 **Biological Tissue is Frozen:** Yes No

Date and Initials of person examining contents: 3/17/10 SL

Temp should be above freezing to 6°C

		Comments:
Chain of Custody Present:	☑Yes ☐No ☐N/A	1.
Chain of Custody Filled Out:	☑Yes ☐No ☐N/A	2.
Chain of Custody Relinquished:	☑Yes ☐No ☐N/A	3.
Sampler Name & Signature on COC:	☑Yes ☐No ☐N/A	4.
Samples Arrived within Hold Time:	☑Yes ☐No ☐N/A	5.
Short Hold Time Analysis (<72hr):	☐Yes ☑No ☐N/A	6.
Rush Turn Around Time Requested:	☐Yes ☑No ☐N/A	7.
Sufficient Volume:	☑Yes ☐No ☐N/A	8.
Correct Containers Used:	☑Yes ☐No ☐N/A	9.
-Pace Containers Used:	☑Yes ☐No ☐N/A	
Containers Intact:	☑Yes ☐No ☐N/A	10.
Filtered volume received for Dissolved tests	☐Yes ☐No ☑N/A	11.
Sample Labels match COC:	☑Yes ☐No ☐N/A	12.
-Includes date/time/ID/Analysis Matrix: SL		
All containers needing acid/base preservation have been checked. Noncompliance are noted in 13.	☐Yes ☐No ☑N/A	13. ☐ HNO3 ☐ H2SO4 ☐ NaOH ☐ HCl
All containers needing preservation are found to be in compliance with EPA recommendation.	☐Yes ☐No ☑N/A	Samp #
Exceptions: VOA,Coliform, TOC, Oil and Grease, WI-DRO (water)	☐Yes ☑No	Initial when completed / Lot # of added preservative
Samples checked for dechlorination:	☐Yes ☐No ☑N/A	14.
Headspace in VOA Vials (>6mm):	☐Yes ☐No ☑N/A	15.
Trip Blank Present:	☐Yes ☐No ☑N/A	16.
Trip Blank Custody Seals Present	☐Yes ☐No ☑N/A	
Pace Trip Blank Lot # (if purchased): _____		

Client Notification/ Resolution: **Field Data Required?** Y / N

Person Contacted: Karen Thole Date/Time: 3/17/10 1330

Comments/ Resolution: Proceed with analysis.

Project Manager Review: GMT **Date:** 3/17/10

Note: Whenever there is a discrepancy affecting North Carolina compliance samples, a copy of this form will be sent to the [redacted], Inc.
F-L213Rev.00, 05Aug2009 1700 Elm Street SE, Suite 200, Minneapolis, MN 55414

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

March 25, 2010

Ms. Karen Thole
Delta Consultants
5910 Rice Creek Parkway
Saint Paul, MN 55126

RE: Project: SPX Lindberg 9M0909245
Pace Project No.: 10124468

Dear Ms. Thole:
Enclosed are the analytical results for sample(s) received by the laboratory on March 18, 2010. The results relate only to the samples included in this report. Results reported herein conform to the most current NELAC standards, where applicable, unless otherwise narrated in the body of the report.

If you have any questions concerning this report, please feel free to contact me.

Sincerely,

Carolynne Trout

Carolynne Trout

carolynne.trout@pacelabs.com
Project Manager

Enclosures

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

CERTIFICATIONS

Project: SPX Lindberg 9M0909245
Pace Project No.: 10124468

Minnesota Certification IDs
1700 Elm Street SE, Suite 200 Minneapolis, MN 55414
Alaska Certification #: UST-078
Washington Certification #: C754
Tennessee Certification #: 02818
Pennsylvania Certification #: 68-00563
Oregon Certification #: MN200001
North Dakota Certification #: R-036
North Carolina Certification #: 530
New York Certification #: 11647
New Jersey Certification #: MN-002
Montana Certification #: MT CERT0092
Minnesota Certification #: 027-053-137
Michigan DEQ Certification #: 9909
Maine Certification #: 2007029
Louisiana Certification #: LA080009
Louisiana Certification #: 03086
Kansas Certification #: E-10167
Iowa Certification #: 368
Illinois Certification #: 200011
Florida/NELAP Certification #: E87605
California Certification #: 01155CA
Arizona Certification #: AZ-0014
Wisconsin Certification #: 999407970

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

SAMPLE SUMMARY

Project: SPX Lindberg 9M0909245
Pace Project No.: 10124468

Lab ID	Sample ID	Matrix	Date Collected	Date Received
10124468001	**Concrete 97, 2"-4"**	Solid	03/17/10 08:45	03/18/10 08:50
10124468002	**Concrete 96, 2"-4"**	Solid	03/17/10 09:30	03/18/10 08:50
10124468003	**Concrete 95, 2"-4"**	Solid	03/17/10 10:00	03/18/10 08:50
10124468004	**Concrete 94, 2"-4"**	Solid	03/17/10 10:30	03/18/10 08:50
10124468005	**Concrete 93, 2"-4"**	Solid	03/17/10 11:00	03/18/10 08:50
10124468006	**Concrete 92, 2"-4"**	Solid	03/17/10 11:30	03/18/10 08:50
10124468007	**Concrete 91, 2"-4"**	Solid	03/17/10 13:15	03/18/10 08:50
10124468008	**Concrete 90, 2"-4"**	Solid	03/17/10 13:30	03/18/10 08:50
10124468009	**Concrete 89, 2"-4"**	Solid	03/17/10 14:15	03/18/10 08:50
10124468010	**Concrete 88, 2"-4"**	Solid	03/17/10 15:00	03/18/10 08:50
10124468011	**Concrete 87, 2"-4"**	Solid	03/17/10 15:45	03/18/10 08:50
10124468012	**Concrete 98, 0"-1"**	Solid	03/17/10 16:30	03/18/10 08:50

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

SAMPLE ANALYTE COUNT

Project: SPX Lindberg 9M0909245
Pace Project No.: 10124468

Lab ID	Sample ID	Method	Analysts	Analytes Reported
10124468001	**Concrete 97, 2"-4"**	EPA 8082	KL1	11
		% Moisture	JDL	1
10124468002	**Concrete 96, 2"-4"**	EPA 8082	KL1	11
		% Moisture	JDL	1
10124468003	**Concrete 95, 2"-4"**	EPA 8082	KL1	11
		% Moisture	JDL	1
10124468004	**Concrete 94, 2"-4"**	EPA 8082	KL1	11
		% Moisture	JDL	1
10124468005	**Concrete 93, 2"-4"**	EPA 8082	KL1	11
		% Moisture	JDL	1
10124468006	**Concrete 92, 2"-4"**	EPA 8082	KL1	11
		% Moisture	ACH1	1
10124468007	**Concrete 91, 2"-4"**	EPA 8082	KL1	11
		% Moisture	JDL	1
10124468008	**Concrete 90, 2"-4"**	EPA 8082	KL1	11
		% Moisture	JDL	1
10124468009	**Concrete 89, 2"-4"**	EPA 8082	KL1	11
		% Moisture	JDL	1
10124468010	**Concrete 88, 2"-4"**	EPA 8082	KL1	11
		% Moisture	JDL	1
10124468011	**Concrete 87, 2"-4"**	EPA 8082	KL1	11
		% Moisture	JDL	1
10124468012	**Concrete 98, 0"-1"**	EPA 8082	KL1	11
		% Moisture	JDL	1

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

ANALYTICAL RESULTS

Project: SPX Lindberg 9M0909245
Pace Project No.: 10124468

Sample: Concrete 97, 2"-4" **Lab ID: 10124468001** Collected: 03/17/10 08:45 Received: 03/18/10 08:50 Matrix: Solid

Results reported on a "dry-weight" basis

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8082 GCS PCB	Analytical Method: EPA 8082 Preparation Method: EPA 3550							
PCB-1016 (Aroclor 1016)	ND	ug/kg	103	1	03/19/10 15:46	03/21/10 19:07	12674-11-2	
PCB-1221 (Aroclor 1221)	ND	ug/kg	103	1	03/19/10 15:46	03/21/10 19:07	11104-28-2	
PCB-1232 (Aroclor 1232)	ND	ug/kg	103	1	03/19/10 15:46	03/21/10 19:07	11141-16-5	
PCB-1242 (Aroclor 1242)	ND	ug/kg	103	1	03/19/10 15:46	03/21/10 19:07	53469-21-9	
PCB-1248 (Aroclor 1248)	ND	ug/kg	103	1	03/19/10 15:46	03/21/10 19:07	12672-29-6	
PCB-1254 (Aroclor 1254)	ND	ug/kg	103	1	03/19/10 15:46	03/21/10 19:07	11097-69-1	
PCB-1260 (Aroclor 1260)	ND	ug/kg	103	1	03/19/10 15:46	03/21/10 19:07	11096-82-5	
PCB-1262 (Aroclor 1262)	ND	ug/kg	103	1	03/19/10 15:46	03/21/10 19:07	37324-23-5	
PCB-1268 (Aroclor 1268)	ND	ug/kg	103	1	03/19/10 15:46	03/21/10 19:07	11100-14-4	
Tetrachloro-m-xylene (S)	85	%	30-150	1	03/19/10 15:46	03/21/10 19:07	877-09-8	
Decachlorobiphenyl (S)	78	%	30-150	1	03/19/10 15:46	03/21/10 19:07	2051-24-3	CL
Dry Weight	Analytical Method: % Moisture							
Percent Moisture	**3.6**	%	0.10	1		03/19/10 00:00		

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

ANALYTICAL RESULTS

Project: SPX Lindberg 9M0909245
Pace Project No.: 10124468

Sample: Concrete 96, 2"-4" **Lab ID: 10124468002** Collected: 03/17/10 09:30 Received: 03/18/10 08:50 Matrix: Solid

Results reported on a "dry-weight" basis

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8082 GCS PCB	Analytical Method: EPA 8082 Preparation Method: EPA 3550							
PCB-1016 (Aroclor 1016)	ND	ug/kg	105	1	03/19/10 15:46	03/21/10 19:23	12674-11-2	
PCB-1221 (Aroclor 1221)	ND	ug/kg	105	1	03/19/10 15:46	03/21/10 19:23	11104-28-2	
PCB-1232 (Aroclor 1232)	ND	ug/kg	105	1	03/19/10 15:46	03/21/10 19:23	11141-16-5	
PCB-1242 (Aroclor 1242)	ND	ug/kg	105	1	03/19/10 15:46	03/21/10 19:23	53469-21-9	
PCB-1248 (Aroclor 1248)	ND	ug/kg	105	1	03/19/10 15:46	03/21/10 19:23	12672-29-6	
PCB-1254 (Aroclor 1254)	ND	ug/kg	105	1	03/19/10 15:46	03/21/10 19:23	11097-69-1	
PCB-1260 (Aroclor 1260)	ND	ug/kg	105	1	03/19/10 15:46	03/21/10 19:23	11096-82-5	
PCB-1262 (Aroclor 1262)	ND	ug/kg	105	1	03/19/10 15:46	03/21/10 19:23	37324-23-5	
PCB-1268 (Aroclor 1268)	ND	ug/kg	105	1	03/19/10 15:46	03/21/10 19:23	11100-14-4	
Tetrachloro-m-xylene (S)	86	%	30-150	1	03/19/10 15:46	03/21/10 19:23	877-09-8	
Decachlorobiphenyl (S)	81	%	30-150	1	03/19/10 15:46	03/21/10 19:23	2051-24-3	CL
Dry Weight	Analytical Method: % Moisture							
Percent Moisture	**5.3**	%	0.10	1		03/19/10 00:00		

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

ANALYTICAL RESULTS

Project: SPX Lindberg 9M0909245
Pace Project No.: 10124468

Sample: Concrete 95, 2"-4" **Lab ID: 10124468003** Collected: 03/17/10 10:00 Received: 03/18/10 08:50 Matrix: Solid

Results reported on a "dry-weight" basis

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8082 GCS PCB	Analytical Method: EPA 8082 Preparation Method: EPA 3550							
PCB-1016 (Aroclor 1016)	ND	ug/kg	102	1	03/19/10 15:46	03/21/10 19:39	12674-11-2	
PCB-1221 (Aroclor 1221)	ND	ug/kg	102	1	03/19/10 15:46	03/21/10 19:39	11104-28-2	
PCB-1232 (Aroclor 1232)	ND	ug/kg	102	1	03/19/10 15:46	03/21/10 19:39	11141-16-5	
PCB-1242 (Aroclor 1242)	ND	ug/kg	102	1	03/19/10 15:46	03/21/10 19:39	53469-21-9	
PCB-1248 (Aroclor 1248)	ND	ug/kg	102	1	03/19/10 15:46	03/21/10 19:39	12672-29-6	
PCB-1254 (Aroclor 1254)	ND	ug/kg	102	1	03/19/10 15:46	03/21/10 19:39	11097-69-1	
PCB-1260 (Aroclor 1260)	ND	ug/kg	102	1	03/19/10 15:46	03/21/10 19:39	11096-82-5	
PCB-1262 (Aroclor 1262)	ND	ug/kg	102	1	03/19/10 15:46	03/21/10 19:39	37324-23-5	
PCB-1268 (Aroclor 1268)	ND	ug/kg	102	1	03/19/10 15:46	03/21/10 19:39	11100-14-4	
Tetrachloro-m-xylene (S)	84	%	30-150	1	03/19/10 15:46	03/21/10 19:39	877-09-8	
Decachlorobiphenyl (S)	80	%	30-150	1	03/19/10 15:46	03/21/10 19:39	2051-24-3	CL
Dry Weight	Analytical Method: % Moisture							
Percent Moisture	**2.9**	%	0.10	1		03/19/10 00:00		

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

ANALYTICAL RESULTS

Project: SPX Lindberg 9M0909245
Pace Project No.: 10124468

Sample: Concrete 94, 2"-4" **Lab ID: 10124468004** Collected: 03/17/10 10:30 Received: 03/18/10 08:50 Matrix: Solid

Results reported on a "dry-weight" basis

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8082 GCS PCB	Analytical Method: EPA 8082 Preparation Method: EPA 3550							
PCB-1016 (Aroclor 1016)	ND	ug/kg	102	1	03/19/10 15:46	03/21/10 19:55	12674-11-2	
PCB-1221 (Aroclor 1221)	ND	ug/kg	102	1	03/19/10 15:46	03/21/10 19:55	11104-28-2	
PCB-1232 (Aroclor 1232)	ND	ug/kg	102	1	03/19/10 15:46	03/21/10 19:55	11141-16-5	
PCB-1242 (Aroclor 1242)	ND	ug/kg	102	1	03/19/10 15:46	03/21/10 19:55	53469-21-9	
PCB-1248 (Aroclor 1248)	ND	ug/kg	102	1	03/19/10 15:46	03/21/10 19:55	12672-29-6	
PCB-1254 (Aroclor 1254)	ND	ug/kg	102	1	03/19/10 15:46	03/21/10 19:55	11097-69-1	
PCB-1260 (Aroclor 1260)	ND	ug/kg	102	1	03/19/10 15:46	03/21/10 19:55	11096-82-5	
PCB-1262 (Aroclor 1262)	ND	ug/kg	102	1	03/19/10 15:46	03/21/10 19:55	37324-23-5	
PCB-1268 (Aroclor 1268)	ND	ug/kg	102	1	03/19/10 15:46	03/21/10 19:55	11100-14-4	
Tetrachloro-m-xylene (S)	82	%	30-150	1	03/19/10 15:46	03/21/10 19:55	877-09-8	
Decachlorobiphenyl (S)	78	%	30-150	1	03/19/10 15:46	03/21/10 19:55	2051-24-3	CL
Dry Weight	Analytical Method: % Moisture							
Percent Moisture	**2.8**	%	0.10	1		03/19/10 00:00		

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

ANALYTICAL RESULTS

Project: SPX Lindberg 9M0909245
Pace Project No.: 10124468

Sample: Concrete 93, 2"-4" **Lab ID: 10124468005** Collected: 03/17/10 11:00 Received: 03/18/10 08:50 Matrix: Solid

Results reported on a "dry-weight" basis

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8082 GCS PCB	Analytical Method: EPA 8082 Preparation Method: EPA 3550							
PCB-1016 (Aroclor 1016)	ND	ug/kg	106	1	03/19/10 15:46	03/21/10 21:31	12674-11-2	
PCB-1221 (Aroclor 1221)	ND	ug/kg	106	1	03/19/10 15:46	03/21/10 21:31	11104-28-2	
PCB-1232 (Aroclor 1232)	ND	ug/kg	106	1	03/19/10 15:46	03/21/10 21:31	11141-16-5	
PCB-1242 (Aroclor 1242)	ND	ug/kg	106	1	03/19/10 15:46	03/21/10 21:31	53469-21-9	
PCB-1248 (Aroclor 1248)	ND	ug/kg	106	1	03/19/10 15:46	03/21/10 21:31	12672-29-6	
PCB-1254 (Aroclor 1254)	ND	ug/kg	106	1	03/19/10 15:46	03/21/10 21:31	11097-69-1	
PCB-1260 (Aroclor 1260)	ND	ug/kg	106	1	03/19/10 15:46	03/21/10 21:31	11096-82-5	
PCB-1262 (Aroclor 1262)	ND	ug/kg	106	1	03/19/10 15:46	03/21/10 21:31	37324-23-5	
PCB-1268 (Aroclor 1268)	ND	ug/kg	106	1	03/19/10 15:46	03/21/10 21:31	11100-14-4	
Tetrachloro-m-xylene (S)	85	%	30-150	1	03/19/10 15:46	03/21/10 21:31	877-09-8	
Decachlorobiphenyl (S)	84	%	30-150	1	03/19/10 15:46	03/21/10 21:31	2051-24-3	
Dry Weight	Analytical Method: % Moisture							
Percent Moisture	**6.2**	%	0.10	1		03/19/10 00:00		

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

ANALYTICAL RESULTS

Project: SPX Lindberg 9M0909245
Pace Project No.: 10124468

Sample: Concrete 92, 2"-4" **Lab ID: 10124468006** Collected: 03/17/10 11:30 Received: 03/18/10 08:50 Matrix: Solid

Results reported on a "dry-weight" basis

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8082 GCS PCB	Analytical Method: EPA 8082 Preparation Method: EPA 3550							
PCB-1016 (Aroclor 1016)	ND	ug/kg	99.0	1	03/19/10 15:46	03/21/10 21:47	12674-11-2	
PCB-1221 (Aroclor 1221)	ND	ug/kg	99.0	1	03/19/10 15:46	03/21/10 21:47	11104-28-2	
PCB-1232 (Aroclor 1232)	ND	ug/kg	99.0	1	03/19/10 15:46	03/21/10 21:47	11141-16-5	
PCB-1242 (Aroclor 1242)	ND	ug/kg	99.0	1	03/19/10 15:46	03/21/10 21:47	53469-21-9	
PCB-1248 (Aroclor 1248)	ND	ug/kg	99.0	1	03/19/10 15:46	03/21/10 21:47	12672-29-6	
PCB-1254 (Aroclor 1254)	ND	ug/kg	99.0	1	03/19/10 15:46	03/21/10 21:47	11097-69-1	
PCB-1260 (Aroclor 1260)	ND	ug/kg	99.0	1	03/19/10 15:46	03/21/10 21:47	11096-82-5	
PCB-1262 (Aroclor 1262)	ND	ug/kg	99.0	1	03/19/10 15:46	03/21/10 21:47	37324-23-5	
PCB-1268 (Aroclor 1268)	ND	ug/kg	99.0	1	03/19/10 15:46	03/21/10 21:47	11100-14-4	
Tetrachloro-m-xylene (S)	85	%	30-150	1	03/19/10 15:46	03/21/10 21:47	877-09-8	
Decachlorobiphenyl (S)	82	%	30-150	1	03/19/10 15:46	03/21/10 21:47	2051-24-3	
Dry Weight	Analytical Method: % Moisture							
Percent Moisture	ND	%	0.10	1		03/19/10 11:48		

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

ANALYTICAL RESULTS

Project: SPX Lindberg 9M0909245
Pace Project No.: 10124468

Sample: Concrete 91, 2"-4" **Lab ID: 10124468007** Collected: 03/17/10 13:15 Received: 03/18/10 08:50 Matrix: Solid

Results reported on a "dry-weight" basis

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8082 GCS PCB	Analytical Method: EPA 8082 Preparation Method: EPA 3550							
PCB-1016 (Aroclor 1016)	ND	ug/kg	102	1	03/19/10 15:46	03/21/10 22:03	12674-11-2	
PCB-1221 (Aroclor 1221)	ND	ug/kg	102	1	03/19/10 15:46	03/21/10 22:03	11104-28-2	
PCB-1232 (Aroclor 1232)	ND	ug/kg	102	1	03/19/10 15:46	03/21/10 22:03	11141-16-5	
PCB-1242 (Aroclor 1242)	ND	ug/kg	102	1	03/19/10 15:46	03/21/10 22:03	53469-21-9	
PCB-1248 (Aroclor 1248)	ND	ug/kg	102	1	03/19/10 15:46	03/21/10 22:03	12672-29-6	
PCB-1254 (Aroclor 1254)	ND	ug/kg	102	1	03/19/10 15:46	03/21/10 22:03	11097-69-1	
PCB-1260 (Aroclor 1260)	ND	ug/kg	102	1	03/19/10 15:46	03/21/10 22:03	11096-82-5	
PCB-1262 (Aroclor 1262)	ND	ug/kg	102	1	03/19/10 15:46	03/21/10 22:03	37324-23-5	
PCB-1268 (Aroclor 1268)	ND	ug/kg	102	1	03/19/10 15:46	03/21/10 22:03	11100-14-4	
Tetrachloro-m-xylene (S)	86	%	30-150	1	03/19/10 15:46	03/21/10 22:03	877-09-8	
Decachlorobiphenyl (S)	84	%	30-150	1	03/19/10 15:46	03/21/10 22:03	2051-24-3	
Dry Weight	Analytical Method: % Moisture							
Percent Moisture	**3.3**	%	0.10	1		03/19/10 00:00		

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

ANALYTICAL RESULTS

Project: SPX Lindberg 9M0909245
Pace Project No.: 10124468

Sample: Concrete 90, 2"-4" **Lab ID: 10124468008** Collected: 03/17/10 13:30 Received: 03/18/10 08:50 Matrix: Solid

Results reported on a "dry-weight" basis

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8082 GCS PCB	Analytical Method: EPA 8082 Preparation Method: EPA 3550							
PCB-1016 (Aroclor 1016)	ND	ug/kg	103	1	03/19/10 15:46	03/21/10 22:19	12674-11-2	
PCB-1221 (Aroclor 1221)	ND	ug/kg	103	1	03/19/10 15:46	03/21/10 22:19	11104-28-2	
PCB-1232 (Aroclor 1232)	ND	ug/kg	103	1	03/19/10 15:46	03/21/10 22:19	11141-16-5	
PCB-1242 (Aroclor 1242)	ND	ug/kg	103	1	03/19/10 15:46	03/21/10 22:19	53469-21-9	
PCB-1248 (Aroclor 1248)	ND	ug/kg	103	1	03/19/10 15:46	03/21/10 22:19	12672-29-6	
PCB-1254 (Aroclor 1254)	ND	ug/kg	103	1	03/19/10 15:46	03/21/10 22:19	11097-69-1	
PCB-1260 (Aroclor 1260)	ND	ug/kg	103	1	03/19/10 15:46	03/21/10 22:19	11096-82-5	
PCB-1262 (Aroclor 1262)	ND	ug/kg	103	1	03/19/10 15:46	03/21/10 22:19	37324-23-5	
PCB-1268 (Aroclor 1268)	ND	ug/kg	103	1	03/19/10 15:46	03/21/10 22:19	11100-14-4	
Tetrachloro-m-xylene (S)	82	%	30-150	1	03/19/10 15:46	03/21/10 22:19	877-09-8	
Decachlorobiphenyl (S)	84	%	30-150	1	03/19/10 15:46	03/21/10 22:19	2051-24-3	
Dry Weight	Analytical Method: % Moisture							
Percent Moisture	**3.6**	%	0.10	1		03/19/10 00:00		

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

ANALYTICAL RESULTS

Project: SPX Lindberg 9M0909245
Pace Project No.: 10124468

Sample: Concrete 89, 2"-4" **Lab ID: 10124468009** Collected: 03/17/10 14:15 Received: 03/18/10 08:50 Matrix: Solid

Results reported on a "dry-weight" basis

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8082 GCS PCB	Analytical Method: EPA 8082 Preparation Method: EPA 3550							
PCB-1016 (Aroclor 1016)	ND	ug/kg	103	1	03/19/10 15:46	03/21/10 22:35	12674-11-2	
PCB-1221 (Aroclor 1221)	ND	ug/kg	103	1	03/19/10 15:46	03/21/10 22:35	11104-28-2	
PCB-1232 (Aroclor 1232)	ND	ug/kg	103	1	03/19/10 15:46	03/21/10 22:35	11141-16-5	
PCB-1242 (Aroclor 1242)	ND	ug/kg	103	1	03/19/10 15:46	03/21/10 22:35	53469-21-9	
PCB-1248 (Aroclor 1248)	ND	ug/kg	103	1	03/19/10 15:46	03/21/10 22:35	12672-29-6	
PCB-1254 (Aroclor 1254)	ND	ug/kg	103	1	03/19/10 15:46	03/21/10 22:35	11097-69-1	
PCB-1260 (Aroclor 1260)	ND	ug/kg	103	1	03/19/10 15:46	03/21/10 22:35	11096-82-5	
PCB-1262 (Aroclor 1262)	ND	ug/kg	103	1	03/19/10 15:46	03/21/10 22:35	37324-23-5	
PCB-1268 (Aroclor 1268)	ND	ug/kg	103	1	03/19/10 15:46	03/21/10 22:35	11100-14-4	
Tetrachloro-m-xylene (S)	86	%	30-150	1	03/19/10 15:46	03/21/10 22:35	877-09-8	
Decachlorobiphenyl (S)	84	%	30-150	1	03/19/10 15:46	03/21/10 22:35	2051-24-3	
Dry Weight	Analytical Method: % Moisture							
Percent Moisture	**4.3**	%	0.10	1		03/19/10 00:00		

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

ANALYTICAL RESULTS

Project: SPX Lindberg 9M0909245
Pace Project No.: 10124468

Sample: Concrete 88, 2"-4" **Lab ID: 10124468010** Collected: 03/17/10 15:00 Received: 03/18/10 08:50 Matrix: Solid

Results reported on a "dry-weight" basis

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8082 GCS PCB	Analytical Method: EPA 8082 Preparation Method: EPA 3550							
PCB-1016 (Aroclor 1016)	ND	ug/kg	102	1	03/19/10 15:46	03/21/10 22:51	12674-11-2	
PCB-1221 (Aroclor 1221)	ND	ug/kg	102	1	03/19/10 15:46	03/21/10 22:51	11104-28-2	
PCB-1232 (Aroclor 1232)	ND	ug/kg	102	1	03/19/10 15:46	03/21/10 22:51	11141-16-5	
PCB-1242 (Aroclor 1242)	ND	ug/kg	102	1	03/19/10 15:46	03/21/10 22:51	53469-21-9	
PCB-1248 (Aroclor 1248)	ND	ug/kg	102	1	03/19/10 15:46	03/21/10 22:51	12672-29-6	
PCB-1254 (Aroclor 1254)	ND	ug/kg	102	1	03/19/10 15:46	03/21/10 22:51	11097-69-1	
PCB-1260 (Aroclor 1260)	ND	ug/kg	102	1	03/19/10 15:46	03/21/10 22:51	11096-82-5	
PCB-1262 (Aroclor 1262)	ND	ug/kg	102	1	03/19/10 15:46	03/21/10 22:51	37324-23-5	
PCB-1268 (Aroclor 1268)	ND	ug/kg	102	1	03/19/10 15:46	03/21/10 22:51	11100-14-4	
Tetrachloro-m-xylene (S)	83	%	30-150	1	03/19/10 15:46	03/21/10 22:51	877-09-8	
Decachlorobiphenyl (S)	81	%	30-150	1	03/19/10 15:46	03/21/10 22:51	2051-24-3	
Dry Weight	Analytical Method: % Moisture							
Percent Moisture	**3.2**	%	0.10	1		03/19/10 00:00		

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

ANALYTICAL RESULTS

Project: SPX Lindberg 9M0909245
Pace Project No.: 10124468

Sample: Concrete 87, 2"-4" **Lab ID: 10124468011** Collected: 03/17/10 15:45 Received: 03/18/10 08:50 Matrix: Solid

Results reported on a "dry-weight" basis

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8082 GCS PCB	Analytical Method: EPA 8082 Preparation Method: EPA 3550							
PCB-1016 (Aroclor 1016)	ND	ug/kg	102	1	03/19/10 15:46	03/21/10 23:39	12674-11-2	
PCB-1221 (Aroclor 1221)	ND	ug/kg	102	1	03/19/10 15:46	03/21/10 23:39	11104-28-2	
PCB-1232 (Aroclor 1232)	ND	ug/kg	102	1	03/19/10 15:46	03/21/10 23:39	11141-16-5	
PCB-1242 (Aroclor 1242)	ND	ug/kg	102	1	03/19/10 15:46	03/21/10 23:39	53469-21-9	
PCB-1248 (Aroclor 1248)	ND	ug/kg	102	1	03/19/10 15:46	03/21/10 23:39	12672-29-6	
PCB-1254 (Aroclor 1254)	ND	ug/kg	102	1	03/19/10 15:46	03/21/10 23:39	11097-69-1	
PCB-1260 (Aroclor 1260)	ND	ug/kg	102	1	03/19/10 15:46	03/21/10 23:39	11096-82-5	
PCB-1262 (Aroclor 1262)	ND	ug/kg	102	1	03/19/10 15:46	03/21/10 23:39	37324-23-5	
PCB-1268 (Aroclor 1268)	ND	ug/kg	102	1	03/19/10 15:46	03/21/10 23:39	11100-14-4	
Tetrachloro-m-xylene (S)	83	%	30-150	1	03/19/10 15:46	03/21/10 23:39	877-09-8	
Decachlorobiphenyl (S)	83	%	30-150	1	03/19/10 15:46	03/21/10 23:39	2051-24-3	
Dry Weight	Analytical Method: % Moisture							
Percent Moisture	**3.3**	%	0.10	1		03/19/10 00:00		

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

ANALYTICAL RESULTS

Project: SPX Lindberg 9M0909245
Pace Project No.: 10124468

Sample: Concrete 98, 0"-1" **Lab ID: 10124468012** Collected: 03/17/10 16:30 Received: 03/18/10 08:50 Matrix: Solid

Results reported on a "dry-weight" basis

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8082 GCS PCB	Analytical Method: EPA 8082 Preparation Method: EPA 3550							
PCB-1016 (Aroclor 1016)	ND	ug/kg	110	1	03/19/10 15:46	03/21/10 23:55	12674-11-2	
PCB-1221 (Aroclor 1221)	ND	ug/kg	110	1	03/19/10 15:46	03/21/10 23:55	11104-28-2	
PCB-1232 (Aroclor 1232)	ND	ug/kg	110	1	03/19/10 15:46	03/21/10 23:55	11141-16-5	
PCB-1242 (Aroclor 1242)	ND	ug/kg	110	1	03/19/10 15:46	03/21/10 23:55	53469-21-9	
PCB-1248 (Aroclor 1248)	**296**	ug/kg	110	1	03/19/10 15:46	03/21/10 23:55	12672-29-6	
PCB-1254 (Aroclor 1254)	ND	ug/kg	110	1	03/19/10 15:46	03/21/10 23:55	11097-69-1	
PCB-1260 (Aroclor 1260)	**15100**	ug/kg	110	1	03/19/10 15:46	03/21/10 23:55	11096-82-5	E
PCB-1262 (Aroclor 1262)	ND	ug/kg	110	1	03/19/10 15:46	03/21/10 23:55	37324-23-5	
PCB-1268 (Aroclor 1268)	ND	ug/kg	110	1	03/19/10 15:46	03/21/10 23:55	11100-14-4	
Tetrachloro-m-xylene (S)	83	%	30-150	1	03/19/10 15:46	03/21/10 23:55	877-09-8	
Decachlorobiphenyl (S)	86	%	30-150	1	03/19/10 15:46	03/21/10 23:55	2051-24-3	
Dry Weight	Analytical Method: % Moisture							
Percent Moisture	**10.2**	%	0.10	1		03/19/10 00:00		

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

QUALITY CONTROL DATA

Project: SPX Lindberg 9M0909245
Pace Project No.: 10124468

QC Batch: OEXT/12546 — Analysis Method: EPA 8082
QC Batch Method: EPA 3550 — Analysis Description: 8082 GCS PCB
Associated Lab Samples: 10124468001, 10124468002, 10124468003, 10124468004, 10124468005, 10124468006, 10124468007, 10124468008, 10124468009, 10124468010, 10124468011, 10124468012

METHOD BLANK: 761563 — Matrix: Solid
Associated Lab Samples: 10124468001, 10124468002, 10124468003, 10124468004, 10124468005, 10124468006, 10124468007, 10124468008, 10124468009, 10124468010, 10124468011, 10124468012

Parameter	Units	Blank Result	Reporting Limit	Analyzed	Qualifiers
PCB-1016 (Aroclor 1016)	ug/kg	ND	33.0	03/21/10 17:31	
PCB-1221 (Aroclor 1221)	ug/kg	ND	33.0	03/21/10 17:31	
PCB-1232 (Aroclor 1232)	ug/kg	ND	33.0	03/21/10 17:31	
PCB-1242 (Aroclor 1242)	ug/kg	ND	33.0	03/21/10 17:31	
PCB-1248 (Aroclor 1248)	ug/kg	ND	33.0	03/21/10 17:31	
PCB-1254 (Aroclor 1254)	ug/kg	ND	33.0	03/21/10 17:31	
PCB-1260 (Aroclor 1260)	ug/kg	ND	33.0	03/21/10 17:31	
PCB-1262 (Aroclor 1262)	ug/kg	ND	33.0	03/21/10 17:31	
PCB-1268 (Aroclor 1268)	ug/kg	ND	33.0	03/21/10 17:31	
Decachlorobiphenyl (S)	%	79	30-150	03/21/10 17:31	CL
Tetrachloro-m-xylene (S)	%	84	30-150	03/21/10 17:31	

LABORATORY CONTROL SAMPLE: 761564

Parameter	Units	Spike Conc.	LCS Result	LCS % Rec	% Rec Limits	Qualifiers
PCB-1016 (Aroclor 1016)	ug/kg	667	567	85	49-150	
PCB-1260 (Aroclor 1260)	ug/kg	667	573	86	42-150	
Decachlorobiphenyl (S)	%			84	30-150	CL
Tetrachloro-m-xylene (S)	%			85	30-150	

MATRIX SPIKE & MATRIX SPIKE DUPLICATE: 761565 761566

Parameter	Units	10124416021 Result	MS Spike Conc.	MSD Spike Conc.	MS Result	MSD Result	MS % Rec	MSD % Rec	% Rec Limits	RPD	Max RPD	Qual
PCB-1016 (Aroclor 1016)	ug/kg	ND	2010	2010	2090	1930	104	96	38-150	8	30	
PCB-1260 (Aroclor 1260)	ug/kg	255	2010	2010	1800	1960	77	84	30-150	8	30	
Decachlorobiphenyl (S)	%						89	91	30-150			CL
Tetrachloro-m-xylene (S)	%						86	89	30-150			

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

QUALITY CONTROL DATA

Project: SPX Lindberg 9M0909245
Pace Project No.: 10124468

QC Batch: MPRP/19640 | Analysis Method: % Moisture
QC Batch Method: % Moisture | Analysis Description: Dry Weight/Percent Moisture
Associated Lab Samples: 10124468001, 10124468002, 10124468003, 10124468004, 10124468005, 10124468006, 10124468007, 10124468008, 10124468009, 10124468010, 10124468011, 10124468012

SAMPLE DUPLICATE: 761638

Parameter	Units	9265322003 Result	Dup Result	RPD	Max RPD	Qualifiers
Percent Moisture	%	25.3	27.0	7	30	

SAMPLE DUPLICATE: 761639

Parameter	Units	10124497001 Result	Dup Result	RPD	Max RPD	Qualifiers
Percent Moisture	%	71.8	71.7	0	30	

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

QUALIFIERS

Project: SPX Lindberg 9M0909245
Pace Project No.: 10124468

DEFINITIONS

DF - Dilution Factor, if reported, represents the factor applied to the reported data due to changes in sample preparation, dilution of the sample aliquot, or moisture content.

ND - Not Detected at or above adjusted reporting limit.

J - Estimated concentration above the adjusted method detection limit and below the adjusted reporting limit.

MDL - Adjusted Method Detection Limit.

S - Surrogate

1,2-Diphenylhydrazine (8270 listed analyte) decomposes to Azobenzene.

Consistent with EPA guidelines, unrounded data are displayed and have been used to calculate % recovery and RPD values.

LCS(D) - Laboratory Control Sample (Duplicate)

MS(D) - Matrix Spike (Duplicate)

DUP - Sample Duplicate

RPD - Relative Percent Difference

NC - Not Calculable.

Pace Analytical is NELAP accredited. Contact your Pace PM for the current list of accredited analytes.

U - Indicates the compound was analyzed for, but not detected.

ANALYTE QUALIFIERS

CL	The continuing calibration for this compound is outside of Pace Analytical acceptance limits. The results may be biased low.
E	Analyte concentration exceeded the calibration range. The reported result is estimated.

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

1147

Pace Analytical®
www.pacelabs.com

CHAIN-OF-CUSTODY / Analytical Request Document

The Chain-of-Custody is a LEGAL DOCUMENT. All relevant fields must be completed accurately.

10124468

Page: 1 of 1

1347437

Section A Required Client Information:	Section B Required Project Information:	Section C Invoice Information:
Company: Delta Consultants	Report To: Karen Thole	Attention: Same as B
Address: 5910 Rice Creek Parkway Shoreview MN 55126	Copy To:	Company Name:
		Address:
Email To: kthole@deltaenv.com	Purchase Order No.:	Pace Quote Reference:
Phone: 651-697-5205 Fax:	Project Name: SPX Lindberg	Pace Project Manager:
Requested Due Date/TAT:	Project Number: 9M0909295	Pace Profile #:

REGULATORY AGENCY

☐ NPDES ☐ GROUND WATER ☐ DRINKING WATER
☐ UST ☐ RCRA ☐ OTHER _____

Site Location STATE: WI

Section D Required Client Information

Matrix Codes MATRIX / CODE: Drinking Water DW, Water WT, Waste Water WW, Product P, Soil/Solid SL, Oil OL, Wipe WP, Air AR, Tissue TS, Other OT

SAMPLE ID (A-Z, 0-9 / ,-) Sample IDs MUST BE UNIQUE

Requested Analysis Filtered (Y/N)

ITEM #	SAMPLE ID	MATRIX CODE (see valid codes to left)	SAMPLE TYPE (G=GRAB C=COMP)	COLLECTED Composite Start DATE	COLLECTED Composite Start TIME	COLLECTED Composite End/Grab DATE	COLLECTED Composite End/Grab TIME	SAMPLE TEMP AT COLLECTION	# OF CONTAINERS	Preservatives: Unpreserved	H_2SO_4	HNO_3	HCl	NaOH	$Na_2S_2O_3$	Methanol	Other	Analysis Test (Y/N): PCB by 8082	dry wt	Residual Chlorine (Y/N)	Pace Project No./ Lab I.D.
1	Concrete 97, 2"-4"	SL	G			3/17/10	8:45AM		2	X								✓	✓		001
2	Concrete 96, 2"-4"	SL	G			3/17/10	9:30AM		2	X								✓	✓		002
3	Concrete 95, 2"-4"	SL	G			3/17/10	10AM		2	X								✓	✓		003
4	Concrete 94, 2"-4"	SL	G			3/17/10	10:30AM		2	Y								✓	✓		004
5	Concrete 93, 2"-4"	SL	G			3/17/10	11AM		2	X								✓	✓		005
6	Concrete 92, 2"-4"	SL	G			3/17/10	11:30AM		2	Y								✓	✓		006
7	Concrete 91, 2"-4"	SL	G			3/17/10	1:15PM		2	X								✓	✓		007
8	Concrete 90, 2"-4"	SL	G			3/17/10	1:30PM		2	X								✓	✓		008
9	Concrete 89, 2"-4"	SL	G			3/17/10	2:15PM		2	X								✓	✓		009
10	Concrete 88, 2"-4"	SL	G			3/17/10	3PM		2	X								✓	✓		010
11	Concrete 87, 2"-4"	SL	G			3/17/10	3:45PM		2	X								✓	✓		011
12	Concrete 98, 0"-1"	SL	G			3/17/10	4:30PM		2	Y								✓	✓	Z	Lab QA/QC sample

ADDITIONAL COMMENTS	RELINQUISHED BY / AFFILIATION	DATE	TIME	ACCEPTED BY / AFFILIATION	DATE	TIME	SAMPLE CONDITIONS: Temp in °C	Received on Ice (Y/N)	Custody Sealed Cooler (Y/N)	Samples Intact (Y/N)
	Adam S. McIlheran / Delta Cons	3/17/10	5:15PM	Shannon Davies / Pace	3-18-10	0850	Sa 3-18-10 26°C 0.2°C	y	N	y

ORIGINAL

SAMPLER NAME AND SIGNATURE

PRINT Name of SAMPLER: Adam S. McIlheran

SIGNATURE of SAMPLER: Adam S. McIlheran

DATE Signed (MM/DD/YY): 3/17/2010

*Important Note: By signing this form you are accepting Pace's NET 30 day payment terms and agreeing to late charges of 1.5% per month for any invoices not paid within 30 days.

F-ALL-Q-020rev.07, 15-May-2007

[redacted]

Pace Analytical

Client Name: Delta **Project #** 10124468

Courier: ☐ Fed Ex ☒ UPS ☐ USPS ☐ Client ☐ Commercial ☐ Pace Other _____

Tracking #: 120X09X6033519 6038

[redacted]

Custody Seal on Cooler/Box Present: ☐ yes ☒ no **Seals intact:** ☐ yes ☒ no

Packing Material: ☐ Bubble Wrap ☐ Bubble Bags ☒ None ☐ Other _____ **Temp Blank: Yes** X **No** _____

Thermometer Used 80344042 or 179425 **Type of Ice:** Wet Blue None ☐ Samples on ice, cooling process has begun

Cooler Temperature 0.2°c **Biological Tissue is Frozen:** Yes No

Date and initials of person examining contents: DJ 3-18-10

Temp should be above freezing to 6°C

				Comments:
Chain of Custody Present:	☒Yes	☐No	☐N/A	1.
Chain of Custody Filled Out:	☒Yes	☐No	☐N/A	2.
Chain of Custody Relinquished:	☒Yes	☐No	☐N/A	3.
Sampler Name & Signature on COC:	☒Yes	☐No	☐N/A	4.
Samples Arrived within Hold Time:	☒Yes	☐No	☐N/A	5.
Short Hold Time Analysis (<72hr):	☐Yes	☒No	☐N/A	6.
Rush Turn Around Time Requested:	☐Yes	☒No	☐N/A	7.
Sufficient Volume:	☒Yes	☐No	☐N/A	8.
Correct Containers Used:	☒Yes	☐No	☐N/A	9.
-Pace Containers Used:	☒Yes	☐No	☐N/A	
Containers Intact:	☒Yes	☐No	☐N/A	10.
Filtered volume received for Dissolved tests	☐Yes	☐No	☒N/A	11.
Sample Labels match COC:	☒Yes	☐No	☐N/A	12.
-Includes date/time/ID/Analysis Matrix: SL				
All containers needing acid/base preservation have been checked. Noncompliance are noted in 13.	☐Yes	☐No	☒N/A	13. ☐ HNO3 ☐ H2SO4 ☐ NaOH ☐ HCl Samp #
All containers needing preservation are found to be in compliance with EPA recommendation.	☐Yes	☐No	☒N/A	
Exceptions: VOA,Coliform, TOC, Oil and Grease, WI-DRO (water)	☐Yes	☒No		Initial when completed / Lot # of added preservative
Samples checked for dechlorination:	☐Yes	☐No	☒N/A	14.
Headspace in VOA Vials (>6mm):	☐Yes	☐No	☒N/A	15.
Trip Blank Present:	☐Yes	☒No	☐N/A	16.
Trip Blank Custody Seals Present	☐Yes	☐No	☒N/A	
Pace Trip Blank Lot # (if purchased): _____				

Client Notification/ Resolution: Field Data Required? Y / N

Person Contacted: _____ Date/Time: _____

Comments/ Resolution: _____

Project Manager Review: [signature] **Date:** 3/18/10

Note: Whenever there is a discrepancy affecting North Carolina compliance samples, a copy of this form will be sent to the [redacted], Inc.
F-L213Rev.00, 05Aug2009 1700 Elm Street SE, Suite 200, Minneapolis, MN 55414

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

April 05, 2010

Ms. Karen Thole
Delta Consultants
5910 Rice Creek Parkway
Saint Paul, MN 55126

RE: Project: 9M0909245 SPX Lindberg
Pace Project No.: 10125158

Dear Ms. Thole:
Enclosed are the analytical results for sample(s) received by the laboratory on March 27, 2010. The results relate only to the samples included in this report. Results reported herein conform to the most current NELAC standards, where applicable, unless otherwise narrated in the body of the report.

If you have any questions concerning this report, please feel free to contact me.

Sincerely,

Carolynne Trout

Carolynne Trout

carolynne.trout@pacelabs.com
Project Manager

Enclosures

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

CERTIFICATIONS

Project: 9M0909245 SPX Lindberg
Pace Project No.: 10125158

Minnesota Certification IDs

Alaska Certification #: UST-078
1700 Elm Street SE, Suite 200 Minneapolis, MN 55414
California Certification #: 01155CA
Florida/NELAP Certification #: E87605
Illinois Certification #: 200011
Iowa Certification #: 368
Kansas Certification #: E-10167
Louisiana Certification #: 03086
Louisiana Certification #: LA080009
Maine Certification #: 2007029
Michigan DEQ Certification #: 9909
Minnesota Certification #: 027-053-137
Montana Certification #: MT CERT0092
New Jersey Certification #: MN-002
New York Certification #: 11647
North Carolina Certification #: 530
North Dakota Certification #: R-036
Oregon Certification #: MN200001
Pennsylvania Certification #: 68-00563
Tennessee Certification #: 02818
Washington Certification #: C754
Wisconsin Certification #: 999407970
Arizona Certification #: AZ-0014

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

SAMPLE SUMMARY

Project: 9M0909245 SPX Lindberg
Pace Project No.: 10125158

Lab ID	Sample ID	Matrix	Date Collected	Date Received
10125158001	**Concrete 109, 0-1"**	Solid	03/21/10 17:11	03/27/10 10:40
10125158002	**Concrete 119, 0-1"**	Solid	03/22/10 15:40	03/27/10 10:40
10125158003	**Concrete 142, 0-1"**	Solid	03/23/10 16:00	03/27/10 10:40
10125158004	**Concrete 165, 0-1"**	Solid	03/24/10 15:50	03/27/10 10:40
10125158005	**Concrete 187, 0-1"**	Solid	03/25/10 15:35	03/27/10 10:40
10125158006	**Concrete 203, 0-1"**	Solid	03/26/10 14:25	03/27/10 10:40

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

SAMPLE ANALYTE COUNT

Project: 9M0909245 SPX Lindberg
Pace Project No.: 10125158

Lab ID	Sample ID	Method	Analysts	Analytes Reported
10125158001	**Concrete 109, 0-1"**	EPA 8082	KL1	11
		% Moisture	JDL	1
10125158002	**Concrete 119, 0-1"**	EPA 8082	KL1	11
		% Moisture	JDL	1
10125158003	**Concrete 142, 0-1"**	EPA 8082	KL1	11
		% Moisture	JDL	1
10125158004	**Concrete 165, 0-1"**	EPA 8082	KL1	11
		% Moisture	JDL	1
10125158005	**Concrete 187, 0-1"**	EPA 8082	KL1	11
		% Moisture	JDL	1
10125158006	**Concrete 203, 0-1"**	EPA 8082	KL1	11
		% Moisture	JDL	1

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

ANALYTICAL RESULTS

Project: 9M0909245 SPX Lindberg
Pace Project No.: 10125158

Sample: Concrete 109, 0-1" **Lab ID: 10125158001** Collected: 03/21/10 17:11 Received: 03/27/10 10:40 Matrix: Solid

Results reported on a "dry-weight" basis

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8082 GCS PCB	Analytical Method: EPA 8082 Preparation Method: EPA 3550							
PCB-1016 (Aroclor 1016)	ND	ug/kg	200	2	03/30/10 13:44	04/03/10 07:07	12674-11-2	
PCB-1221 (Aroclor 1221)	ND	ug/kg	200	2	03/30/10 13:44	04/03/10 07:07	11104-28-2	
PCB-1232 (Aroclor 1232)	ND	ug/kg	200	2	03/30/10 13:44	04/03/10 07:07	11141-16-5	
PCB-1242 (Aroclor 1242)	ND	ug/kg	200	2	03/30/10 13:44	04/03/10 07:07	53469-21-9	
PCB-1248 (Aroclor 1248)	ND	ug/kg	200	2	03/30/10 13:44	04/03/10 07:07	12672-29-6	
PCB-1254 (Aroclor 1254)	ND	ug/kg	200	2	03/30/10 13:44	04/03/10 07:07	11097-69-1	
PCB-1260 (Aroclor 1260)	**2210**	ug/kg	200	2	03/30/10 13:44	04/03/10 07:07	11096-82-5	
PCB-1262 (Aroclor 1262)	ND	ug/kg	200	2	03/30/10 13:44	04/03/10 07:07	37324-23-5	
PCB-1268 (Aroclor 1268)	ND	ug/kg	200	2	03/30/10 13:44	04/03/10 07:07	11100-14-4	
Tetrachloro-m-xylene (S)	99	%	30-150	2	03/30/10 13:44	04/03/10 07:07	877-09-8	
Decachlorobiphenyl (S)	114	%	30-150	2	03/30/10 13:44	04/03/10 07:07	2051-24-3	
Dry Weight	Analytical Method: % Moisture							
Percent Moisture	**0.97**	%	0.10	1		03/30/10 00:00		

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

ANALYTICAL RESULTS

Project: 9M0909245 SPX Lindberg
Pace Project No.: 10125158

Sample: Concrete 119, 0-1" **Lab ID: 10125158002** Collected: 03/22/10 15:40 Received: 03/27/10 10:40 Matrix: Solid

Results reported on a "dry-weight" basis

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8082 GCS PCB	Analytical Method: EPA 8082 Preparation Method: EPA 3550							
PCB-1016 (Aroclor 1016)	ND	ug/kg	199	2	03/30/10 13:44	04/03/10 07:23	12674-11-2	
PCB-1221 (Aroclor 1221)	ND	ug/kg	199	2	03/30/10 13:44	04/03/10 07:23	11104-28-2	
PCB-1232 (Aroclor 1232)	ND	ug/kg	199	2	03/30/10 13:44	04/03/10 07:23	11141-16-5	
PCB-1242 (Aroclor 1242)	ND	ug/kg	199	2	03/30/10 13:44	04/03/10 07:23	53469-21-9	
PCB-1248 (Aroclor 1248)	**427**	ug/kg	199	2	03/30/10 13:44	04/03/10 07:23	12672-29-6	
PCB-1254 (Aroclor 1254)	ND	ug/kg	199	2	03/30/10 13:44	04/03/10 07:23	11097-69-1	
PCB-1260 (Aroclor 1260)	**3490**	ug/kg	199	2	03/30/10 13:44	04/03/10 07:23	11096-82-5	
PCB-1262 (Aroclor 1262)	ND	ug/kg	199	2	03/30/10 13:44	04/03/10 07:23	37324-23-5	
PCB-1268 (Aroclor 1268)	ND	ug/kg	199	2	03/30/10 13:44	04/03/10 07:23	11100-14-4	
Tetrachloro-m-xylene (S)	97	%	30-150	2	03/30/10 13:44	04/03/10 07:23	877-09-8	
Decachlorobiphenyl (S)	111	%	30-150	2	03/30/10 13:44	04/03/10 07:23	2051-24-3	
Dry Weight	Analytical Method: % Moisture							
Percent Moisture	**0.64**	%	0.10	1		03/30/10 00:00		

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

ANALYTICAL RESULTS

Project: 9M0909245 SPX Lindberg
Pace Project No.: 10125158

Sample: Concrete 142, 0-1" **Lab ID: 10125158003** Collected: 03/23/10 16:00 Received: 03/27/10 10:40 Matrix: Solid

Results reported on a "dry-weight" basis

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8082 GCS PCB	Analytical Method: EPA 8082 Preparation Method: EPA 3550							
PCB-1016 (Aroclor 1016)	ND	ug/kg	497	5	03/30/10 13:44	04/03/10 08:27	12674-11-2	
PCB-1221 (Aroclor 1221)	ND	ug/kg	497	5	03/30/10 13:44	04/03/10 08:27	11104-28-2	
PCB-1232 (Aroclor 1232)	ND	ug/kg	497	5	03/30/10 13:44	04/03/10 08:27	11141-16-5	
PCB-1242 (Aroclor 1242)	ND	ug/kg	497	5	03/30/10 13:44	04/03/10 08:27	53469-21-9	
PCB-1248 (Aroclor 1248)	**521**	ug/kg	497	5	03/30/10 13:44	04/03/10 08:27	12672-29-6	
PCB-1254 (Aroclor 1254)	ND	ug/kg	497	5	03/30/10 13:44	04/03/10 08:27	11097-69-1	
PCB-1260 (Aroclor 1260)	**11100**	ug/kg	497	5	03/30/10 13:44	04/03/10 08:27	11096-82-5	
PCB-1262 (Aroclor 1262)	ND	ug/kg	497	5	03/30/10 13:44	04/03/10 08:27	37324-23-5	
PCB-1268 (Aroclor 1268)	ND	ug/kg	497	5	03/30/10 13:44	04/03/10 08:27	11100-14-4	
Tetrachloro-m-xylene (S)	99	%	30-150	5	03/30/10 13:44	04/03/10 08:27	877-09-8	
Decachlorobiphenyl (S)	118	%	30-150	5	03/30/10 13:44	04/03/10 08:27	2051-24-3	
Dry Weight	Analytical Method: % Moisture							
Percent Moisture	**0.46**	%	0.10	1		03/30/10 00:00		

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

ANALYTICAL RESULTS

Project: 9M0909245 SPX Lindberg
Pace Project No.: 10125158

Sample: Concrete 165, 0-1" **Lab ID: 10125158004** Collected: 03/24/10 15:50 Received: 03/27/10 10:40 Matrix: Solid

Results reported on a "dry-weight" basis

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8082 GCS PCB	Analytical Method: EPA 8082 Preparation Method: EPA 3550							
PCB-1016 (Aroclor 1016)	ND	ug/kg	995	10	03/30/10 13:44	04/03/10 07:55	12674-11-2	
PCB-1221 (Aroclor 1221)	ND	ug/kg	995	10	03/30/10 13:44	04/03/10 07:55	11104-28-2	
PCB-1232 (Aroclor 1232)	ND	ug/kg	995	10	03/30/10 13:44	04/03/10 07:55	11141-16-5	
PCB-1242 (Aroclor 1242)	ND	ug/kg	995	10	03/30/10 13:44	04/03/10 07:55	53469-21-9	
PCB-1248 (Aroclor 1248)	ND	ug/kg	995	10	03/30/10 13:44	04/03/10 07:55	12672-29-6	
PCB-1254 (Aroclor 1254)	ND	ug/kg	995	10	03/30/10 13:44	04/03/10 07:55	11097-69-1	
PCB-1260 (Aroclor 1260)	**24500**	ug/kg	995	10	03/30/10 13:44	04/03/10 07:55	11096-82-5	
PCB-1262 (Aroclor 1262)	ND	ug/kg	995	10	03/30/10 13:44	04/03/10 07:55	37324-23-5	
PCB-1268 (Aroclor 1268)	ND	ug/kg	995	10	03/30/10 13:44	04/03/10 07:55	11100-14-4	
Tetrachloro-m-xylene (S)	100	%	30-150	10	03/30/10 13:44	04/03/10 07:55	877-09-8	
Decachlorobiphenyl (S)	136	%	30-150	10	03/30/10 13:44	04/03/10 07:55	2051-24-3	
Dry Weight	Analytical Method: % Moisture							
Percent Moisture	**0.51**	%	0.10	1		03/30/10 00:00		

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

ANALYTICAL RESULTS

Project: 9M0909245 SPX Lindberg
Pace Project No.: 10125158

Sample: Concrete 187, 0-1" **Lab ID: 10125158005** Collected: 03/25/10 15:35 Received: 03/27/10 10:40 Matrix: Solid

Results reported on a "dry-weight" basis

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8082 GCS PCB	Analytical Method: EPA 8082 Preparation Method: EPA 3550							
PCB-1016 (Aroclor 1016)	ND	ug/kg	199	2	03/30/10 13:44	04/03/10 07:39	12674-11-2	
PCB-1221 (Aroclor 1221)	ND	ug/kg	199	2	03/30/10 13:44	04/03/10 07:39	11104-28-2	
PCB-1232 (Aroclor 1232)	ND	ug/kg	199	2	03/30/10 13:44	04/03/10 07:39	11141-16-5	
PCB-1242 (Aroclor 1242)	ND	ug/kg	199	2	03/30/10 13:44	04/03/10 07:39	53469-21-9	
PCB-1248 (Aroclor 1248)	**555**	ug/kg	199	2	03/30/10 13:44	04/03/10 07:39	12672-29-6	
PCB-1254 (Aroclor 1254)	ND	ug/kg	199	2	03/30/10 13:44	04/03/10 07:39	11097-69-1	
PCB-1260 (Aroclor 1260)	**1460**	ug/kg	199	2	03/30/10 13:44	04/03/10 07:39	11096-82-5	
PCB-1262 (Aroclor 1262)	ND	ug/kg	199	2	03/30/10 13:44	04/03/10 07:39	37324-23-5	
PCB-1268 (Aroclor 1268)	ND	ug/kg	199	2	03/30/10 13:44	04/03/10 07:39	11100-14-4	
Tetrachloro-m-xylene (S)	96	%	30-150	2	03/30/10 13:44	04/03/10 07:39	877-09-8	
Decachlorobiphenyl (S)	100	%	30-150	2	03/30/10 13:44	04/03/10 07:39	2051-24-3	
Dry Weight	Analytical Method: % Moisture							
Percent Moisture	**0.45**	%	0.10	1		03/30/10 00:00		

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

ANALYTICAL RESULTS

Project: 9M0909245 SPX Lindberg
Pace Project No.: 10125158

Sample: Concrete 203, 0-1" **Lab ID: 10125158006** Collected: 03/26/10 14:25 Received: 03/27/10 10:40 Matrix: Solid

Results reported on a "dry-weight" basis

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8082 GCS PCB	Analytical Method: EPA 8082 Preparation Method: EPA 3550							
PCB-1016 (Aroclor 1016)	ND	ug/kg	1000	10	03/30/10 13:44	04/03/10 08:11	12674-11-2	
PCB-1221 (Aroclor 1221)	ND	ug/kg	1000	10	03/30/10 13:44	04/03/10 08:11	11104-28-2	
PCB-1232 (Aroclor 1232)	ND	ug/kg	1000	10	03/30/10 13:44	04/03/10 08:11	11141-16-5	
PCB-1242 (Aroclor 1242)	ND	ug/kg	1000	10	03/30/10 13:44	04/03/10 08:11	53469-21-9	
PCB-1248 (Aroclor 1248)	ND	ug/kg	1000	10	03/30/10 13:44	04/03/10 08:11	12672-29-6	
PCB-1254 (Aroclor 1254)	ND	ug/kg	1000	10	03/30/10 13:44	04/03/10 08:11	11097-69-1	
PCB-1260 (Aroclor 1260)	**2440**	ug/kg	1000	10	03/30/10 13:44	04/03/10 08:11	11096-82-5	
PCB-1262 (Aroclor 1262)	ND	ug/kg	1000	10	03/30/10 13:44	04/03/10 08:11	37324-23-5	
PCB-1268 (Aroclor 1268)	ND	ug/kg	1000	10	03/30/10 13:44	04/03/10 08:11	11100-14-4	
Tetrachloro-m-xylene (S)	97	%	30-150	10	03/30/10 13:44	04/03/10 08:11	877-09-8	
Decachlorobiphenyl (S)	127	%	30-150	10	03/30/10 13:44	04/03/10 08:11	2051-24-3	
Dry Weight	Analytical Method: % Moisture							
Percent Moisture	**1.3**	%	0.10	1		03/30/10 00:00		

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

QUALITY CONTROL DATA

Project: 9M0909245 SPX Lindberg
Pace Project No.: 10125158

QC Batch: OEXT/12592 Analysis Method: EPA 8082
QC Batch Method: EPA 3550 Analysis Description: 8082 GCS PCB
Associated Lab Samples: 10125158001, 10125158002, 10125158003, 10125158004, 10125158005, 10125158006

METHOD BLANK: 766218 Matrix: Solid
Associated Lab Samples: 10125158001, 10125158002, 10125158003, 10125158004, 10125158005, 10125158006

Parameter	Units	Blank Result	Reporting Limit	Analyzed	Qualifiers
PCB-1016 (Aroclor 1016)	ug/kg	ND	33.0	04/03/10 06:35	
PCB-1221 (Aroclor 1221)	ug/kg	ND	33.0	04/03/10 06:35	
PCB-1232 (Aroclor 1232)	ug/kg	ND	33.0	04/03/10 06:35	
PCB-1242 (Aroclor 1242)	ug/kg	ND	33.0	04/03/10 06:35	
PCB-1248 (Aroclor 1248)	ug/kg	ND	33.0	04/03/10 06:35	
PCB-1254 (Aroclor 1254)	ug/kg	ND	33.0	04/03/10 06:35	
PCB-1260 (Aroclor 1260)	ug/kg	ND	33.0	04/03/10 06:35	
PCB-1262 (Aroclor 1262)	ug/kg	ND	33.0	04/03/10 06:35	
PCB-1268 (Aroclor 1268)	ug/kg	ND	33.0	04/03/10 06:35	
Decachlorobiphenyl (S)	%	108	30-150	04/03/10 06:35	
Tetrachloro-m-xylene (S)	%	95	30-150	04/03/10 06:35	

LABORATORY CONTROL SAMPLE: 766219

Parameter	Units	Spike Conc.	LCS Result	LCS % Rec	% Rec Limits	Qualifiers
PCB-1016 (Aroclor 1016)	ug/kg	667	613	92	49-150	
PCB-1260 (Aroclor 1260)	ug/kg	667	639	96	42-150	
Decachlorobiphenyl (S)	%			109	30-150	
Tetrachloro-m-xylene (S)	%			98	30-150	

MATRIX SPIKE & MATRIX SPIKE DUPLICATE: 766220 766221

Parameter	Units	10125158003 Result	MS Spike Conc.	MSD Spike Conc.	MS Result	MSD Result	MS % Rec	MSD % Rec	% Rec Limits	RPD	Max RPD	Qual
PCB-1016 (Aroclor 1016)	ug/kg	ND	2010	2010	2250	2310	112	115	38-150	3	30	
PCB-1260 (Aroclor 1260)	ug/kg	11100	2010	2010	12400	12700	63	77	30-150	2	30	
Decachlorobiphenyl (S)	%						115	121	30-150			
Tetrachloro-m-xylene (S)	%						97	98	30-150			

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

QUALITY CONTROL DATA

Project: 9M0909245 SPX Lindberg
Pace Project No.: 10125158

QC Batch: MPRP/19768 Analysis Method: % Moisture
QC Batch Method: % Moisture Analysis Description: Dry Weight/Percent Moisture
Associated Lab Samples: 10125158001, 10125158002, 10125158003, 10125158004, 10125158005, 10125158006

SAMPLE DUPLICATE: 766121

Parameter	Units	10125184001 Result	Dup Result	RPD	Max RPD	Qualifiers
Percent Moisture	%	12.1	11.9	2	30	

SAMPLE DUPLICATE: 766146

Parameter	Units	10124945018 Result	Dup Result	RPD	Max RPD	Qualifiers
Percent Moisture	%	11.3	10.6	6	30	

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

QUALIFIERS

Project: 9M0909245 SPX Lindberg
Pace Project No.: 10125158

DEFINITIONS

DF - Dilution Factor, if reported, represents the factor applied to the reported data due to changes in sample preparation, dilution of the sample aliquot, or moisture content.

ND - Not Detected at or above adjusted reporting limit.

J - Estimated concentration above the adjusted method detection limit and below the adjusted reporting limit.

MDL - Adjusted Method Detection Limit.

S - Surrogate

1,2-Diphenylhydrazine (8270 listed analyte) decomposes to Azobenzene.

Consistent with EPA guidelines, unrounded data are displayed and have been used to calculate % recovery and RPD values.

LCS(D) - Laboratory Control Sample (Duplicate)

MS(D) - Matrix Spike (Duplicate)

DUP - Sample Duplicate

RPD - Relative Percent Difference

NC - Not Calculable.

Pace Analytical is NELAP accredited. Contact your Pace PM for the current list of accredited analytes.

U - Indicates the compound was analyzed for, but not detected.

WORKORDER QUALIFIERS

WO: 10125158

[1] The samples were received outside of required temperature range. Analysis was completed upon client approval.

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical®
www.pacelabs.com

CHAIN-OF-CUSTODY / Analytical Request Document

The Chain-of-Custody is a LEGAL DOCUMENT. All relevant fields must be completed accurately.

1124

10125158

Page: 1 of 1

1347439

Section A Required Client Information:

Company: Delta Consultants
Address: 5910 Rice Creek Parkway
Shoreview, MN 55126
Email To: kthole@deltaenv.com
Phone: 651-697-5203 Fax:
Requested Due Date/TAT:

Section B Required Project Information:

Report To: Karen Thole
Copy To:
Purchase Order No.:
Project Name: SPX Lindberg
Project Number: 9M0909245

Section C Invoice Information:

Attention: same
Company Name:
Address:
Pace Quote Reference:
Pace Project Manager:
Pace Profile #:

REGULATORY AGENCY: ☐ NPDES ☐ GROUND WATER ☐ DRINKING WATER ☐ UST ☐ RCRA ☐ OTHER

Site Location STATE: WI

Section D Required Client Information

Matrix Codes MATRIX / CODE: Drinking Water DW, Water WT, Waste Water WW, Product P, Soil/Solid SL, Oil OL, Wipe WP, Air AR, Tissue TS, Other OT

SAMPLE ID (A-Z, 0-9 / ,-) Sample IDs MUST BE UNIQUE

Requested Analysis Filtered (Y/N)

ITEM #	SAMPLE ID	MATRIX CODE (see valid codes to left)	SAMPLE TYPE (G=GRAB C=COMP)	COLLECTED Composite Start DATE	COLLECTED Composite Start TIME	COLLECTED Composite End/Grab DATE	COLLECTED Composite End/Grab TIME	SAMPLE TEMP AT COLLECTION	# OF CONTAINERS	Preservatives: Unpreserved	H_2SO_4	HNO_3	HCl	NaOH	$Na_2S_2O_3$	Methanol	Other	Analysis Test: PCB by 8082	dry wt	Residual Chlorine (Y/N)	Pace Project No./ Lab I.D.
1	Concrete 109, 0-1"	SL	G			3/21/10	17:11		2	2								✓	✓		10125158001
2	Concrete 119, 0-1"	SL	G			3/22/10	3:40 pm		2	2								✓	✓		002
3	Concrete 142, 0-1"	SL	G			3/23/10	16:00		2	2								✓	✓		003
4	Concrete 165, 0-1"	SL	G			3/24/10	15:50		2	2								✓	✓		004
5	Concrete 187, 0-1"	SL	G			3/25/10	15:35		2	2								✓	✓		005
6	Concrete 203, 0-1"	SL	G			3/26/10	14:25		2	2									✓✓		006
7																					
8																					
9																					
10																					
11																					
12																					

ADDITIONAL COMMENTS	RELINQUISHED BY / AFFILIATION	DATE	TIME	ACCEPTED BY / AFFILIATION	DATE	TIME	SAMPLE CONDITIONS			
	Adam S. McIlheran / Delta Cons.	3/26/10	14:50	[illegible]	3/27/10	1040	6.6	Y	N	Y

ORIGINAL

SAMPLER NAME AND SIGNATURE

PRINT Name of SAMPLER: Adam S. McIlheran

SIGNATURE of SAMPLER: Adam S. McIlheran DATE Signed (MM/DD/YY): 3/26/10

Temp in °C | Received on Ice (Y/N) | Custody Sealed Cooler (Y/N) | Samples Intact (Y/N)

*Important Note: By signing this form you are accepting Pace's NET 30 day payment terms and agreeing to late charges of 1.5% per month for any invoices not paid within 30 days.

F-ALL-Q-020rev.07, 15-May-2007

Sample Condition Upon Receipt

Pace Analytical

Client Name: Delta **Project #** 10125158

Courier: ☐ Fed Ex ☑ UPS ☐ USPS ☐ Client ☐ Commercial ☐ Pace Other _____

Tracking #: 12-0X0-9X6-44-2858-8360

Optional
Proj. Due Date:
Proj. Name:

Custody Seal on Cooler/Box Present: ☐ yes ☑ no **Seals intact:** ☐ yes ☐ no

Packing Material: ☐ Bubble Wrap ☑ Bubble Bags ☐ None ☐ Other _____ **Temp Blank: Yes** ✓ **No** _____

Thermometer Used 80344042 or ~~179425~~ **Type of Ice:** (Wet) Blue None ☐ Samples on ice, cooling process has begun

Cooler Temperature 6.6 **Biological Tissue is Frozen:** Yes No

Temp should be above freezing to 6°C

Date and initials of person examining contents: 3/29/10

Comments:

Chain of Custody Present:	☑Yes ☐No ☐N/A	1.
Chain of Custody Filled Out:	☑Yes ☐No ☐N/A	2.
Chain of Custody Relinquished:	☑Yes ☐No ☐N/A	3.
Sampler Name & Signature on COC:	☑Yes ☐No ☐N/A	4.
Samples Arrived within Hold Time:	☑Yes ☐No ☐N/A	5.
Short Hold Time Analysis (<72hr):	☐Yes ☐No ☑N/A	6.
Rush Turn Around Time Requested:	☐Yes ☑No ☐N/A	7.
Sufficient Volume:	☑Yes ☐No ☐N/A	8.
Correct Containers Used:	☑Yes ☐No ☐N/A	9.
-Pace Containers Used:	☑Yes ☐No ☐N/A	
Containers Intact:	☑Yes ☐No ☐N/A	10.
Filtered volume received for Dissolved tests	☐Yes ☐No ☑N/A	11.
Sample Labels match COC:	☑Yes ☐No ☐N/A	12.
-Includes date/time/ID/Analysis Matrix: SY		
All containers needing acid/base preservation have been checked. Noncompliance are noted in 13.	☐Yes ☐No ☑N/A	13. ☐ HNO3 ☐ H2SO4 ☐ NaOH ☐ HCl
All containers needing preservation are found to be in compliance with EPA recommendation.	☐Yes ☐No ☑N/A	Samp #
Exceptions: VOA,Coliform, TOC, Oil and Grease, WI-DRO (water)	☐Yes ☑No	Initial when completed — Lot # of added preservative
Samples checked for dechlorination:	☐Yes ☐No ☑N/A	14.
Headspace in VOA Vials (>6mm):	☐Yes ☐No ☑N/A	15.
Trip Blank Present:	☐Yes ☐No ☑N/A	16.
Trip Blank Custody Seals Present	— ☐Yes ☐No ☑N/A	
Pace Trip Blank Lot # (if purchased): _____		

Client Notification/ Resolution: **Field Data Required?** Y / N

Person Contacted: _____ Date/Time: _____

Comments/ Resolution: _____

Project Manager Review: [signature] **Date:** 3/29/10

Note: Whenever there is a discrepancy affecting North Carolina compliance samples, a copy of this form will be sent to the North Carolina DENR.

F-L213Rev.00, 05Aug2009

Pace Analytical Services, Inc.
1700 Elm Street SE, Suite 200, Minneapolis, MN 55414

TestAmerica
THE LEADER IN ENVIRONMENTAL TESTING
602 Commerce Drive Watertown, WI 53094 * 800-833-7036 * Fax 920-261-8120

April 02, 2010

Client:	DELTA ENV. CONSULTANTS-MN 5910 Rice Creek Pkwy Suite 100 St. Paul, MN 55126	Work Order: Project Name: Project Number:	WTC0803 SPX; Watertown 9M0909245
Attn:	Ms. Karen Thole	Date Received:	03/29/10

An executed copy of the chain of custody is also included as an addendum to this report.

If you have any questions relating to this analytical report, please contact your Laboratory Project Manager at 1-800-833-7036

SAMPLE IDENTIFICATION	LAB NUMBER	COLLECTION DATE AND TIME
Concrete 120, 2-4"	WTC0803-01	03/29/10 11:20
Concrete 121, 2-4"	WTC0803-02	03/29/10 11:30
Concrete 124, 2-4"	WTC0803-03	03/29/10 11:35
Concrete 157, 2-4"	WTC0803-04	03/29/10 12:00
Concrete 177, 2-4"	WTC0803-05	03/29/10 12:05
Concrete 176, 2-4"	WTC0803-06	03/29/10 12:15
Concrete 139, 2-4"	WTC0803-07	03/29/10 12:25
Concrete 138, 2-4"	WTC0803-08	03/29/10 12:35
Concrete 154, 2-4"	WTC0803-09	03/29/10 12:40
Concrete 155, 2-4"	WTC0803-10	03/29/10 12:50
Concrete 156, 2-4"	WTC0803-11	03/29/10 13:35
Concrete 174, 2-4"	WTC0803-12	03/29/10 13:50
Concrete 173, 2-4"	WTC0803-13	03/29/10 14:00
Concrete 172, 2-4"	WTC0803-14	03/29/10 14:10
Concrete 105, 2-4"	WTC0803-15	03/29/10 14:40
Concrete 125, 2-4"	WTC0803-16	03/29/10 14:45
Concrete 126, 2-4"	WTC0803-17	03/29/10 14:55
Concrete 127, 2-4"	WTC0803-18	03/29/10 15:00
Concrete 128, 2-4"	WTC0803-19	03/29/10 15:10
Concrete 147, 2-4"	WTC0803-20	03/29/10 15:20
Concrete 146, 2-4"	WTC0803-21	03/29/10 15:30
Concrete 145, 2-4"	WTC0803-22	03/29/10 15:35
Concrete 161, 2-4"	WTC0803-23	03/29/10 15:45
Concrete 162, 2-4"	WTC0803-24	03/29/10 15:55

Samples were received on ice into laboratory at a temperature of 4 °C.

Wisconsin Certification Number: 128053530

The Chain(s) of Custody, 4 pages, are included and are an integral part of this report.

Unless subcontracted, volatiles analyses (including VOC, PVOC, GRO, BTEX, and TPH gasoline) performed by TestAmerica Watertown at 1101 Industrial Drive, Units 9&10. All other analyses performed at the address shown in the heading of this report.

TestAmerica Watertown
Brian DeJong For Dan F. Milewsky
Project Manager

DELTA ENV. CONSULTANTS-MN 5910 Rice Creek Pkwy Suite 100 St. Paul, MN 55126 Ms. Karen Thole	Work Order: Project: Project Number:	WTC0803 SPX; Watertown 9M0909245	Received: 03/29/10 Reported: 04/02/10 14:55

Approved By:

Brian DeJong

TestAmerica Watertown
Brian DeJong For Dan F. Milewsky
Project Manager

DELTA ENV. CONSULTANTS-MN
5910 Rice Creek Pkwy Suite 100
St. Paul, MN 55126
Ms. Karen Thole

Work Order: WTC0803
Project: SPX; Watertown
Project Number: 9M0909245

Received: 03/29/10
Reported: 04/02/10 14:55

ANALYTICAL REPORT

Analyte	Sample Result	Data Qualifiers	Units	MRL	Dilution Factor	Date Analyzed	Analyst	Seq/ Batch	Method
Sample ID: WTC0803-01 (Concrete 120, 2-4'' - Misc. Solid)						**Sampled: 03/29/10 11:20**			
General Chemistry Parameters									
% Solids	**99**		%	NA	1	03/30/10 09:33	pam	10C0751	SM 2540G
Polychlorinated Biphenyls by EPA Method 8082									
PCB-1016	<0.15	C	mg/kg dry	0.15	3	03/30/10 21:19	EML	10C0755	SW 8082
PCB-1221	<0.15		mg/kg dry	0.15	3	03/30/10 21:19	EML	10C0755	SW 8082
PCB-1232	<0.15		mg/kg dry	0.15	3	03/30/10 21:19	EML	10C0755	SW 8082
PCB-1242	<0.15		mg/kg dry	0.15	3	03/30/10 21:19	EML	10C0755	SW 8082
PCB-1248	<0.15		mg/kg dry	0.15	3	03/30/10 21:19	EML	10C0755	SW 8082
PCB-1254	<0.15		mg/kg dry	0.15	3	03/30/10 21:19	EML	10C0755	SW 8082
PCB-1260	<0.15		mg/kg dry	0.15	3	03/30/10 21:19	EML	10C0755	SW 8082
Surr: Decachlorobiphenyl (10-177%)	*90 %*								
Surr: Tetrachloro-meta-xylene (11-150%)	*58 %*								
Sample ID: WTC0803-02 (Concrete 121, 2-4'' - Misc. Solid)						**Sampled: 03/29/10 11:30**			
General Chemistry Parameters									
% Solids	**99**		%	NA	1	03/30/10 09:33	pam	10C0751	SM 2540G
Polychlorinated Biphenyls by EPA Method 8082									
PCB-1016	<0.15	C	mg/kg dry	0.15	3	03/30/10 21:44	EML	10C0755	SW 8082
PCB-1221	<0.15		mg/kg dry	0.15	3	03/30/10 21:44	EML	10C0755	SW 8082
PCB-1232	<0.15		mg/kg dry	0.15	3	03/30/10 21:44	EML	10C0755	SW 8082
PCB-1242	<0.15		mg/kg dry	0.15	3	03/30/10 21:44	EML	10C0755	SW 8082
PCB-1248	<0.15		mg/kg dry	0.15	3	03/30/10 21:44	EML	10C0755	SW 8082
PCB-1254	<0.15		mg/kg dry	0.15	3	03/30/10 21:44	EML	10C0755	SW 8082
PCB-1260	<0.15		mg/kg dry	0.15	3	03/30/10 21:44	EML	10C0755	SW 8082
Surr: Decachlorobiphenyl (10-177%)	*140 %*								
Surr: Tetrachloro-meta-xylene (11-150%)	*97 %*								
Sample ID: WTC0803-03 (Concrete 124, 2-4'' - Misc. Solid)						**Sampled: 03/29/10 11:35**			
General Chemistry Parameters									
% Solids	**99**		%	NA	1	03/30/10 09:33	pam	10C0751	SM 2540G
Polychlorinated Biphenyls by EPA Method 8082									
PCB-1016	<0.15	C	mg/kg dry	0.15	3.0	03/31/10 20:59	EML	10C0755	SW 8082
PCB-1221	<0.15		mg/kg dry	0.15	3.0	03/31/10 20:59	EML	10C0755	SW 8082
PCB-1232	<0.15		mg/kg dry	0.15	3.0	03/31/10 20:59	EML	10C0755	SW 8082
PCB-1242	<0.15		mg/kg dry	0.15	3.0	03/31/10 20:59	EML	10C0755	SW 8082
PCB-1248	<0.15		mg/kg dry	0.15	3.0	03/31/10 20:59	EML	10C0755	SW 8082
PCB-1254	<0.15		mg/kg dry	0.15	3.0	03/31/10 20:59	EML	10C0755	SW 8082
PCB-1260	<0.15		mg/kg dry	0.15	3.0	03/31/10 20:59	EML	10C0755	SW 8082
Surr: Decachlorobiphenyl (10-177%)	*142 %*								
Surr: Tetrachloro-meta-xylene (11-150%)	*112 %*								
Sample ID: WTC0803-04 (Concrete 157, 2-4'' - Misc. Solid)						**Sampled: 03/29/10 12:00**			
General Chemistry Parameters									
% Solids	**99**		%	NA	1	03/30/10 09:33	pam	10C0751	SM 2540G
Polychlorinated Biphenyls by EPA Method 8082									
PCB-1016	<0.15	C	mg/kg dry	0.15	3.0	03/30/10 22:34	EML	10C0755	SW 8082
PCB-1221	<0.15		mg/kg dry	0.15	3.0	03/30/10 22:34	EML	10C0755	SW 8082
PCB-1232	<0.15		mg/kg dry	0.15	3.0	03/30/10 22:34	EML	10C0755	SW 8082
PCB-1242	<0.15		mg/kg dry	0.15	3.0	03/30/10 22:34	EML	10C0755	SW 8082
PCB-1248	<0.15		mg/kg dry	0.15	3.0	03/30/10 22:34	EML	10C0755	SW 8082

DELTA ENV. CONSULTANTS-MN
5910 Rice Creek Pkwy Suite 100
St. Paul, MN 55126
Ms. Karen Thole

Work Order: WTC0803
Project: SPX; Watertown
Project Number: 9M0909245

Received: 03/29/10
Reported: 04/02/10 14:55

Analyte	Sample Result	Data Qualifiers	Units	MRL	Dilution Factor	Date Analyzed	Analyst	Seq/ Batch	Method
Sample ID: WTC0803-04 (Concrete 157, 2-4'' - Misc. Solid) - cont.						**Sampled: 03/29/10 12:00**			
Polychlorinated Biphenyls by EPA Method 8082 - cont.									
PCB-1254	<0.15		mg/kg dry	0.15	3.0	03/30/10 22:34	EML	10C0755	SW 8082
PCB-1260	<0.15		mg/kg dry	0.15	3.0	03/30/10 22:34	EML	10C0755	SW 8082
Surr: Decachlorobiphenyl (10-177%)	*118 %*								
Surr: Tetrachloro-meta-xylene (11-150%)	*78 %*								
Sample ID: WTC0803-05 (Concrete 177, 2-4'' - Misc. Solid)						**Sampled: 03/29/10 12:05**			
General Chemistry Parameters									
% Solids	**99**		%	NA	1	03/30/10 09:33	pam	10C0751	SM 2540G
Polychlorinated Biphenyls by EPA Method 8082									
PCB-1016	<0.15	C	mg/kg dry	0.15	3.0	03/30/10 22:59	EML	10C0755	SW 8082
PCB-1221	<0.15		mg/kg dry	0.15	3.0	03/30/10 22:59	EML	10C0755	SW 8082
PCB-1232	<0.15		mg/kg dry	0.15	3.0	03/30/10 22:59	EML	10C0755	SW 8082
PCB-1242	<0.15		mg/kg dry	0.15	3.0	03/30/10 22:59	EML	10C0755	SW 8082
PCB-1248	<0.15		mg/kg dry	0.15	3.0	03/30/10 22:59	EML	10C0755	SW 8082
PCB-1254	<0.15		mg/kg dry	0.15	3.0	03/30/10 22:59	EML	10C0755	SW 8082
PCB-1260	<0.15		mg/kg dry	0.15	3.0	03/30/10 22:59	EML	10C0755	SW 8082
Surr: Decachlorobiphenyl (10-177%)	*135 %*								
Surr: Tetrachloro-meta-xylene (11-150%)	*90 %*								
Sample ID: WTC0803-06 (Concrete 176, 2-4'' - Misc. Solid)						**Sampled: 03/29/10 12:15**			
General Chemistry Parameters									
% Solids	**98**		%	NA	1	03/30/10 09:33	pam	10C0751	SM 2540G
Polychlorinated Biphenyls by EPA Method 8082									
PCB-1016	<0.15	C	mg/kg dry	0.15	3.0	03/30/10 23:25	EML	10C0755	SW 8082
PCB-1221	<0.15		mg/kg dry	0.15	3.0	03/30/10 23:25	EML	10C0755	SW 8082
PCB-1232	<0.15		mg/kg dry	0.15	3.0	03/30/10 23:25	EML	10C0755	SW 8082
PCB-1242	<0.15		mg/kg dry	0.15	3.0	03/30/10 23:25	EML	10C0755	SW 8082
PCB-1248	<0.15		mg/kg dry	0.15	3.0	03/30/10 23:25	EML	10C0755	SW 8082
PCB-1254	<0.15		mg/kg dry	0.15	3.0	03/30/10 23:25	EML	10C0755	SW 8082
PCB-1260	<0.15		mg/kg dry	0.15	3.0	03/30/10 23:25	EML	10C0755	SW 8082
Surr: Decachlorobiphenyl (10-177%)	*122 %*								
Surr: Tetrachloro-meta-xylene (11-150%)	*80 %*								
Sample ID: WTC0803-07 (Concrete 139, 2-4'' - Misc. Solid)						**Sampled: 03/29/10 12:25**			
General Chemistry Parameters									
% Solids	**98**		%	NA	1	03/30/10 09:33	pam	10C0751	SM 2540G
Polychlorinated Biphenyls by EPA Method 8082									
PCB-1016	<0.15	C	mg/kg dry	0.15	3.0	03/30/10 23:50	EML	10C0755	SW 8082
PCB-1221	<0.15		mg/kg dry	0.15	3.0	03/30/10 23:50	EML	10C0755	SW 8082
PCB-1232	<0.15		mg/kg dry	0.15	3.0	03/30/10 23:50	EML	10C0755	SW 8082
PCB-1242	<0.15		mg/kg dry	0.15	3.0	03/30/10 23:50	EML	10C0755	SW 8082
PCB-1248	<0.15		mg/kg dry	0.15	3.0	03/30/10 23:50	EML	10C0755	SW 8082
PCB-1254	<0.15		mg/kg dry	0.15	3.0	03/30/10 23:50	EML	10C0755	SW 8082
PCB-1260	<0.15		mg/kg dry	0.15	3.0	03/30/10 23:50	EML	10C0755	SW 8082
Surr: Decachlorobiphenyl (10-177%)	*145 %*								
Surr: Tetrachloro-meta-xylene (11-150%)	*100 %*								

DELTA ENV. CONSULTANTS-MN
5910 Rice Creek Pkwy Suite 100
St. Paul, MN 55126
Ms. Karen Thole

Work Order: WTC0803
Project: SPX; Watertown
Project Number: 9M0909245

Received: 03/29/10
Reported: 04/02/10 14:55

Analyte	Sample Result	Data Qualifiers	Units	MRL	Dilution Factor	Date Analyzed	Analyst	Seq/ Batch	Method
Sample ID: WTC0803-08 (Concrete 138, 2-4'' - Misc. Solid)						**Sampled: 03/29/10 12:35**			
General Chemistry Parameters									
% Solids	**99**		%	NA	1	03/30/10 09:33	pam	10C0751	SM 2540G
Polychlorinated Biphenyls by EPA Method 8082									
PCB-1016	<0.15	C	mg/kg dry	0.15	3.0	03/31/10 00:15	EML	10C0755	SW 8082
PCB-1221	<0.15		mg/kg dry	0.15	3.0	03/31/10 00:15	EML	10C0755	SW 8082
PCB-1232	<0.15		mg/kg dry	0.15	3.0	03/31/10 00:15	EML	10C0755	SW 8082
PCB-1242	<0.15		mg/kg dry	0.15	3.0	03/31/10 00:15	EML	10C0755	SW 8082
PCB-1248	<0.15		mg/kg dry	0.15	3.0	03/31/10 00:15	EML	10C0755	SW 8082
PCB-1254	<0.15		mg/kg dry	0.15	3.0	03/31/10 00:15	EML	10C0755	SW 8082
PCB-1260	<0.15		mg/kg dry	0.15	3.0	03/31/10 00:15	EML	10C0755	SW 8082
Surr: Decachlorobiphenyl (10-177%)	*145 %*								
Surr: Tetrachloro-meta-xylene (11-150%)	*97 %*								
Sample ID: WTC0803-09 (Concrete 154, 2-4'' - Misc. Solid)						**Sampled: 03/29/10 12:40**			
General Chemistry Parameters									
% Solids	**99**		%	NA	1	03/30/10 09:33	pam	10C0751	SM 2540G
Polychlorinated Biphenyls by EPA Method 8082									
PCB-1016	<0.15	C	mg/kg dry	0.15	3.0	03/31/10 00:40	EML	10C0755	SW 8082
PCB-1221	<0.15		mg/kg dry	0.15	3.0	03/31/10 00:40	EML	10C0755	SW 8082
PCB-1232	<0.15		mg/kg dry	0.15	3.0	03/31/10 00:40	EML	10C0755	SW 8082
PCB-1242	<0.15		mg/kg dry	0.15	3.0	03/31/10 00:40	EML	10C0755	SW 8082
PCB-1248	<0.15		mg/kg dry	0.15	3.0	03/31/10 00:40	EML	10C0755	SW 8082
PCB-1254	<0.15		mg/kg dry	0.15	3.0	03/31/10 00:40	EML	10C0755	SW 8082
PCB-1260	<0.15		mg/kg dry	0.15	3.0	03/31/10 00:40	EML	10C0755	SW 8082
Surr: Decachlorobiphenyl (10-177%)	*135 %*								
Surr: Tetrachloro-meta-xylene (11-150%)	*92 %*								
Sample ID: WTC0803-10 (Concrete 155, 2-4'' - Misc. Solid)						**Sampled: 03/29/10 12:50**			
General Chemistry Parameters									
% Solids	**98**		%	NA	1	03/30/10 09:33	pam	10C0751	SM 2540G
Polychlorinated Biphenyls by EPA Method 8082									
PCB-1016	<0.15	C	mg/kg dry	0.15	3	03/31/10 01:30	EML	10C0755	SW 8082
PCB-1221	<0.15		mg/kg dry	0.15	3	03/31/10 01:30	EML	10C0755	SW 8082
PCB-1232	<0.15		mg/kg dry	0.15	3	03/31/10 01:30	EML	10C0755	SW 8082
PCB-1242	<0.15		mg/kg dry	0.15	3	03/31/10 01:30	EML	10C0755	SW 8082
PCB-1248	<0.15		mg/kg dry	0.15	3	03/31/10 01:30	EML	10C0755	SW 8082
PCB-1254	<0.15		mg/kg dry	0.15	3	03/31/10 01:30	EML	10C0755	SW 8082
PCB-1260	<0.15		mg/kg dry	0.15	3	03/31/10 01:30	EML	10C0755	SW 8082
Surr: Decachlorobiphenyl (10-177%)	*125 %*								
Surr: Tetrachloro-meta-xylene (11-150%)	*85 %*								

DELTA ENV. CONSULTANTS-MN
5910 Rice Creek Pkwy Suite 100
St. Paul, MN 55126
Ms. Karen Thole

Work Order: WTC0803
Project: SPX; Watertown
Project Number: 9M0909245

Received: 03/29/10
Reported: 04/02/10 14:55

Analyte	Sample Result	Data Qualifiers	Units	MRL	Dilution Factor	Date Analyzed	Analyst	Seq/ Batch	Method
Sample ID: WTC0803-11 (Concrete 156, 2-4'' - Misc. Solid)						**Sampled: 03/29/10 13:35**			
General Chemistry Parameters									
% Solids	**99**		%	NA	1	03/30/10 09:33	pam	10C0751	SM 2540G
Polychlorinated Biphenyls by EPA Method 8082									
PCB-1016	<0.15	C	mg/kg dry	0.15	3	03/31/10 01:55	EML	10C0755	SW 8082
PCB-1221	<0.15		mg/kg dry	0.15	3	03/31/10 01:55	EML	10C0755	SW 8082
PCB-1232	<0.15		mg/kg dry	0.15	3	03/31/10 01:55	EML	10C0755	SW 8082
PCB-1242	<0.15		mg/kg dry	0.15	3	03/31/10 01:55	EML	10C0755	SW 8082
PCB-1248	<0.15		mg/kg dry	0.15	3	03/31/10 01:55	EML	10C0755	SW 8082
PCB-1254	<0.15		mg/kg dry	0.15	3	03/31/10 01:55	EML	10C0755	SW 8082
PCB-1260	<0.15		mg/kg dry	0.15	3	03/31/10 01:55	EML	10C0755	SW 8082
Surr: Decachlorobiphenyl (10-177%)	*138 %*								
Surr: Tetrachloro-meta-xylene (11-150%)	*93 %*								
Sample ID: WTC0803-12 (Concrete 174, 2-4'' - Misc. Solid)						**Sampled: 03/29/10 13:50**			
General Chemistry Parameters									
% Solids	**99**		%	NA	1	03/30/10 09:33	pam	10C0751	SM 2540G
Polychlorinated Biphenyls by EPA Method 8082									
PCB-1016	<0.15	C	mg/kg dry	0.15	3.0	03/31/10 02:20	EML	10C0755	SW 8082
PCB-1221	<0.15		mg/kg dry	0.15	3.0	03/31/10 02:20	EML	10C0755	SW 8082
PCB-1232	<0.15		mg/kg dry	0.15	3.0	03/31/10 02:20	EML	10C0755	SW 8082
PCB-1242	<0.15		mg/kg dry	0.15	3.0	03/31/10 02:20	EML	10C0755	SW 8082
PCB-1248	<0.15		mg/kg dry	0.15	3.0	03/31/10 02:20	EML	10C0755	SW 8082
PCB-1254	<0.15		mg/kg dry	0.15	3.0	03/31/10 02:20	EML	10C0755	SW 8082
PCB-1260	<0.15		mg/kg dry	0.15	3.0	03/31/10 02:20	EML	10C0755	SW 8082
Surr: Decachlorobiphenyl (10-177%)	*138 %*								
Surr: Tetrachloro-meta-xylene (11-150%)	*95 %*								
Sample ID: WTC0803-13 (Concrete 173, 2-4'' - Misc. Solid)						**Sampled: 03/29/10 14:00**			
General Chemistry Parameters									
% Solids	**99**		%	NA	1	03/30/10 09:33	pam	10C0751	SM 2540G
Polychlorinated Biphenyls by EPA Method 8082									
PCB-1016	<0.15	C	mg/kg dry	0.15	3	03/31/10 02:45	EML	10C0755	SW 8082
PCB-1221	<0.15		mg/kg dry	0.15	3	03/31/10 02:45	EML	10C0755	SW 8082
PCB-1232	<0.15		mg/kg dry	0.15	3	03/31/10 02:45	EML	10C0755	SW 8082
PCB-1242	<0.15		mg/kg dry	0.15	3	03/31/10 02:45	EML	10C0755	SW 8082
PCB-1248	<0.15		mg/kg dry	0.15	3	03/31/10 02:45	EML	10C0755	SW 8082
PCB-1254	<0.15		mg/kg dry	0.15	3	03/31/10 02:45	EML	10C0755	SW 8082
PCB-1260	<0.15		mg/kg dry	0.15	3	03/31/10 02:45	EML	10C0755	SW 8082
Surr: Decachlorobiphenyl (10-177%)	*142 %*								
Surr: Tetrachloro-meta-xylene (11-150%)	*98 %*								

DELTA ENV. CONSULTANTS-MN
5910 Rice Creek Pkwy Suite 100
St. Paul, MN 55126
Ms. Karen Thole

Work Order: WTC0803
Project: SPX; Watertown
Project Number: 9M0909245

Received: 03/29/10
Reported: 04/02/10 14:55

Analyte	Sample Result	Data Qualifiers	Units	MRL	Dilution Factor	Date Analyzed	Analyst	Seq/ Batch	Method
Sample ID: WTC0803-14 (Concrete 172, 2-4'' - Misc. Solid)						**Sampled: 03/29/10 14:10**			
General Chemistry Parameters									
% Solids	**98**		%	NA	1	03/30/10 09:33	pam	10C0751	SM 2540G
Polychlorinated Biphenyls by EPA Method 8082									
PCB-1016	<0.15	C	mg/kg dry	0.15	3	03/31/10 03:10	EML	10C0755	SW 8082
PCB-1221	<0.15		mg/kg dry	0.15	3	03/31/10 03:10	EML	10C0755	SW 8082
PCB-1232	<0.15		mg/kg dry	0.15	3	03/31/10 03:10	EML	10C0755	SW 8082
PCB-1242	<0.15		mg/kg dry	0.15	3	03/31/10 03:10	EML	10C0755	SW 8082
PCB-1248	<0.15		mg/kg dry	0.15	3	03/31/10 03:10	EML	10C0755	SW 8082
PCB-1254	<0.15		mg/kg dry	0.15	3	03/31/10 03:10	EML	10C0755	SW 8082
PCB-1260	<0.15		mg/kg dry	0.15	3	03/31/10 03:10	EML	10C0755	SW 8082
Surr: Decachlorobiphenyl (10-177%)	*142 %*								
Surr: Tetrachloro-meta-xylene (11-150%)	*98 %*								
Sample ID: WTC0803-15 (Concrete 105, 2-4'' - Misc. Solid)						**Sampled: 03/29/10 14:40**			
General Chemistry Parameters									
% Solids	**99**		%	NA	1	03/30/10 09:33	pam	10C0751	SM 2540G
Polychlorinated Biphenyls by EPA Method 8082									
PCB-1016	<0.15	C	mg/kg dry	0.15	3	03/31/10 21:48	EML	10C0755	SW 8082
PCB-1221	<0.15		mg/kg dry	0.15	3	03/31/10 21:48	EML	10C0755	SW 8082
PCB-1232	<0.15		mg/kg dry	0.15	3	03/31/10 21:48	EML	10C0755	SW 8082
PCB-1242	<0.15		mg/kg dry	0.15	3	03/31/10 21:48	EML	10C0755	SW 8082
PCB-1248	<0.15		mg/kg dry	0.15	3	03/31/10 21:48	EML	10C0755	SW 8082
PCB-1254	<0.15		mg/kg dry	0.15	3	03/31/10 21:48	EML	10C0755	SW 8082
PCB-1260	<0.15		mg/kg dry	0.15	3	03/31/10 21:48	EML	10C0755	SW 8082
Surr: Decachlorobiphenyl (10-177%)	*128 %*								
Surr: Tetrachloro-meta-xylene (11-150%)	*102 %*								
Sample ID: WTC0803-16 (Concrete 125, 2-4'' - Misc. Solid)						**Sampled: 03/29/10 14:45**			
General Chemistry Parameters									
% Solids	**99**		%	NA	1	03/30/10 09:33	pam	10C0751	SM 2540G
Polychlorinated Biphenyls by EPA Method 8082									
PCB-1016	<0.10	C	mg/kg dry	0.10	2	04/01/10 01:02	EML	10C0802	SW 8082
PCB-1221	<0.10		mg/kg dry	0.10	2	04/01/10 01:02	EML	10C0802	SW 8082
PCB-1232	<0.10		mg/kg dry	0.10	2	04/01/10 01:02	EML	10C0802	SW 8082
PCB-1242	<0.10		mg/kg dry	0.10	2	04/01/10 01:02	EML	10C0802	SW 8082
PCB-1248	<0.10		mg/kg dry	0.10	2	04/01/10 01:02	EML	10C0802	SW 8082
PCB-1254	<0.10		mg/kg dry	0.10	2	04/01/10 01:02	EML	10C0802	SW 8082
PCB-1260	<0.10		mg/kg dry	0.10	2	04/01/10 01:02	EML	10C0802	SW 8082
Surr: Decachlorobiphenyl (10-177%)	*138 %*								
Surr: Tetrachloro-meta-xylene (11-150%)	*100 %*								

DELTA ENV. CONSULTANTS-MN
5910 Rice Creek Pkwy Suite 100
St. Paul, MN 55126
Ms. Karen Thole

Work Order: WTC0803
Project: SPX; Watertown
Project Number: 9M0909245

Received: 03/29/10
Reported: 04/02/10 14:55

Analyte	Sample Result	Data Qualifiers	Units	MRL	Dilution Factor	Date Analyzed	Analyst	Seq/ Batch	Method
Sample ID: WTC0803-17 (Concrete 126, 2-4'' - Misc. Solid)						**Sampled: 03/29/10 14:55**			
General Chemistry Parameters									
% Solids	**99**		%	NA	1	03/30/10 09:33	pam	10C0751	SM 2540G
Polychlorinated Biphenyls by EPA Method 8082									
PCB-1016	<0.15	C	mg/kg dry	0.15	3.0	03/31/10 22:36	EML	10C0755	SW 8082
PCB-1221	<0.15		mg/kg dry	0.15	3.0	03/31/10 22:36	EML	10C0755	SW 8082
PCB-1232	<0.15		mg/kg dry	0.15	3.0	03/31/10 22:36	EML	10C0755	SW 8082
PCB-1242	<0.15		mg/kg dry	0.15	3.0	03/31/10 22:36	EML	10C0755	SW 8082
PCB-1248	<0.15		mg/kg dry	0.15	3.0	03/31/10 22:36	EML	10C0755	SW 8082
PCB-1254	**1.7**		mg/kg dry	0.75	14.9	04/02/10 11:02	EML	10C0755	SW 8082
PCB-1260	**0.47**		mg/kg dry	0.15	3.0	03/31/10 22:36	EML	10C0755	SW 8082
Surr: Decachlorobiphenyl (10-177%)	*132 %*								
Surr: Decachlorobiphenyl (10-177%)	*125 %*								
Surr: Tetrachloro-meta-xylene (11-150%)	*95 %*								
Surr: Tetrachloro-meta-xylene (11-150%)	*88 %*								
Sample ID: WTC0803-18 (Concrete 127, 2-4'' - Misc. Solid)						**Sampled: 03/29/10 15:00**			
General Chemistry Parameters									
% Solids	**99**		%	NA	1	03/30/10 09:33	pam	10C0751	SM 2540G
Polychlorinated Biphenyls by EPA Method 8082									
PCB-1016	<0.15	C	mg/kg dry	0.15	3	03/31/10 04:50	EML	10C0755	SW 8082
PCB-1221	<0.15		mg/kg dry	0.15	3	03/31/10 04:50	EML	10C0755	SW 8082
PCB-1232	<0.15		mg/kg dry	0.15	3	03/31/10 04:50	EML	10C0755	SW 8082
PCB-1242	<0.15		mg/kg dry	0.15	3	03/31/10 04:50	EML	10C0755	SW 8082
PCB-1248	<0.15		mg/kg dry	0.15	3	03/31/10 04:50	EML	10C0755	SW 8082
PCB-1254	<0.15		mg/kg dry	0.15	3	03/31/10 04:50	EML	10C0755	SW 8082
PCB-1260	<0.15		mg/kg dry	0.15	3	03/31/10 04:50	EML	10C0755	SW 8082
Surr: Decachlorobiphenyl (10-177%)	*108 %*								
Surr: Tetrachloro-meta-xylene (11-150%)	*65 %*								
Sample ID: WTC0803-19 (Concrete 128, 2-4'' - Misc. Solid)						**Sampled: 03/29/10 15:10**			
General Chemistry Parameters									
% Solids	**99**		%	NA	1	03/30/10 09:33	pam	10C0751	SM 2540G
Polychlorinated Biphenyls by EPA Method 8082									
PCB-1016	<0.30	C	mg/kg dry	0.30	6	04/01/10 01:26	EML	10C0802	SW 8082
PCB-1221	<0.30		mg/kg dry	0.30	6	04/01/10 01:26	EML	10C0802	SW 8082
PCB-1232	<0.30		mg/kg dry	0.30	6	04/01/10 01:26	EML	10C0802	SW 8082
PCB-1242	<0.30		mg/kg dry	0.30	6	04/01/10 01:26	EML	10C0802	SW 8082
PCB-1248	<0.30		mg/kg dry	0.30	6	04/01/10 01:26	EML	10C0802	SW 8082
PCB-1254	<0.30		mg/kg dry	0.30	6	04/01/10 01:26	EML	10C0802	SW 8082
PCB-1260	**0.81**		mg/kg dry	0.30	6	04/01/10 01:26	EML	10C0802	SW 8082
Surr: Decachlorobiphenyl (10-177%)	*120 %*								
Surr: Tetrachloro-meta-xylene (11-150%)	*102 %*								

DELTA ENV. CONSULTANTS-MN
5910 Rice Creek Pkwy Suite 100
St. Paul, MN 55126
Ms. Karen Thole

Work Order: WTC0803
Project: SPX; Watertown
Project Number: 9M0909245

Received: 03/29/10
Reported: 04/02/10 14:55

Analyte	Sample Result	Data Qualifiers	Units	MRL	Dilution Factor	Date Analyzed	Analyst	Seq/ Batch	Method
Sample ID: WTC0803-20 (Concrete 147, 2-4'' - Misc. Solid)						**Sampled: 03/29/10 15:20**			
General Chemistry Parameters									
% Solids	**98**		%	NA	1	03/30/10 09:33	pam	10C0751	SM 2540G
Polychlorinated Biphenyls by EPA Method 8082									
PCB-1016	<0.19	C	mg/kg dry	0.19	3.7	04/01/10 01:50	EML	10C0802	SW 8082
PCB-1221	<0.19		mg/kg dry	0.19	3.7	04/01/10 01:50	EML	10C0802	SW 8082
PCB-1232	<0.19		mg/kg dry	0.19	3.7	04/01/10 01:50	EML	10C0802	SW 8082
PCB-1242	<0.19		mg/kg dry	0.19	3.7	04/01/10 01:50	EML	10C0802	SW 8082
PCB-1248	<0.19		mg/kg dry	0.19	3.7	04/01/10 01:50	EML	10C0802	SW 8082
PCB-1254	<0.19		mg/kg dry	0.19	3.7	04/01/10 01:50	EML	10C0802	SW 8082
PCB-1260	<0.19		mg/kg dry	0.19	3.7	04/01/10 01:50	EML	10C0802	SW 8082
Surr: Decachlorobiphenyl (10-177%)	*140 %*								
Surr: Tetrachloro-meta-xylene (11-150%)	*97 %*								
Sample ID: WTC0803-21 (Concrete 146, 2-4'' - Misc. Solid)						**Sampled: 03/29/10 15:30**			
General Chemistry Parameters									
% Solids	**99**		%	NA	1	03/30/10 10:24	pam	10C0758	SM 2540G
Polychlorinated Biphenyls by EPA Method 8082									
PCB-1016	<0.10	C	mg/kg dry	0.10	2	04/01/10 03:03	EML	10C0802	SW 8082
PCB-1221	<0.10		mg/kg dry	0.10	2	04/01/10 03:03	EML	10C0802	SW 8082
PCB-1232	<0.10		mg/kg dry	0.10	2	04/01/10 03:03	EML	10C0802	SW 8082
PCB-1242	<0.10		mg/kg dry	0.10	2	04/01/10 03:03	EML	10C0802	SW 8082
PCB-1248	<0.10		mg/kg dry	0.10	2	04/01/10 03:03	EML	10C0802	SW 8082
PCB-1254	<0.10		mg/kg dry	0.10	2	04/01/10 03:03	EML	10C0802	SW 8082
PCB-1260	<0.10		mg/kg dry	0.10	2	04/01/10 03:03	EML	10C0802	SW 8082
Surr: Decachlorobiphenyl (10-177%)	*128 %*								
Surr: Tetrachloro-meta-xylene (11-150%)	*105 %*								
Sample ID: WTC0803-22 (Concrete 145, 2-4'' - Misc. Solid)						**Sampled: 03/29/10 15:35**			
General Chemistry Parameters									
% Solids	**99**		%	NA	1	03/30/10 10:24	pam	10C0758	SM 2540G
Polychlorinated Biphenyls by EPA Method 8082									
PCB-1016	<0.10	C	mg/kg dry	0.10	2	04/01/10 03:27	EML	10C0802	SW 8082
PCB-1221	<0.10		mg/kg dry	0.10	2	04/01/10 03:27	EML	10C0802	SW 8082
PCB-1232	<0.10		mg/kg dry	0.10	2	04/01/10 03:27	EML	10C0802	SW 8082
PCB-1242	<0.10		mg/kg dry	0.10	2	04/01/10 03:27	EML	10C0802	SW 8082
PCB-1248	<0.10		mg/kg dry	0.10	2	04/01/10 03:27	EML	10C0802	SW 8082
PCB-1254	<0.10		mg/kg dry	0.10	2	04/01/10 03:27	EML	10C0802	SW 8082
PCB-1260	<0.10		mg/kg dry	0.10	2	04/01/10 03:27	EML	10C0802	SW 8082
Surr: Decachlorobiphenyl (10-177%)	*122 %*								
Surr: Tetrachloro-meta-xylene (11-150%)	*88 %*								

DELTA ENV. CONSULTANTS-MN
5910 Rice Creek Pkwy Suite 100
St. Paul, MN 55126
Ms. Karen Thole

Work Order: WTC0803
Project: SPX; Watertown
Project Number: 9M0909245

Received: 03/29/10
Reported: 04/02/10 14:55

Analyte	Sample Result	Data Qualifiers	Units	MRL	Dilution Factor	Date Analyzed	Analyst	Seq/ Batch	Method
Sample ID: WTC0803-23 (Concrete 161, 2-4'' - Misc. Solid)						**Sampled: 03/29/10 15:45**			
General Chemistry Parameters									
% Solids	**99**		%	NA	1	03/30/10 10:24	pam	10C0758	SM 2540G
Polychlorinated Biphenyls by EPA Method 8082									
PCB-1016	<0.10	C	mg/kg dry	0.10	2	04/01/10 03:51	EML	10C0802	SW 8082
PCB-1221	<0.10		mg/kg dry	0.10	2	04/01/10 03:51	EML	10C0802	SW 8082
PCB-1232	<0.10		mg/kg dry	0.10	2	04/01/10 03:51	EML	10C0802	SW 8082
PCB-1242	<0.10		mg/kg dry	0.10	2	04/01/10 03:51	EML	10C0802	SW 8082
PCB-1248	<0.10		mg/kg dry	0.10	2	04/01/10 03:51	EML	10C0802	SW 8082
PCB-1254	<0.10		mg/kg dry	0.10	2	04/01/10 03:51	EML	10C0802	SW 8082
PCB-1260	<0.10		mg/kg dry	0.10	2	04/01/10 03:51	EML	10C0802	SW 8082
Surr: Decachlorobiphenyl (10-177%)	*118 %*								
Surr: Tetrachloro-meta-xylene (11-150%)	*98 %*								
Sample ID: WTC0803-24 (Concrete 162, 2-4'' - Misc. Solid)						**Sampled: 03/29/10 15:55**			
General Chemistry Parameters									
% Solids	**99**		%	NA	1	03/30/10 10:24	pam	10C0758	SM 2540G
Polychlorinated Biphenyls by EPA Method 8082									
PCB-1016	<0.10	C	mg/kg dry	0.10	2.1	04/01/10 04:16	EML	10C0802	SW 8082
PCB-1221	<0.10		mg/kg dry	0.10	2.1	04/01/10 04:16	EML	10C0802	SW 8082
PCB-1232	<0.10		mg/kg dry	0.10	2.1	04/01/10 04:16	EML	10C0802	SW 8082
PCB-1242	<0.10		mg/kg dry	0.10	2.1	04/01/10 04:16	EML	10C0802	SW 8082
PCB-1248	<0.10		mg/kg dry	0.10	2.1	04/01/10 04:16	EML	10C0802	SW 8082
PCB-1254	<0.10		mg/kg dry	0.10	2.1	04/01/10 04:16	EML	10C0802	SW 8082
PCB-1260	<0.10		mg/kg dry	0.10	2.1	04/01/10 04:16	EML	10C0802	SW 8082
Surr: Decachlorobiphenyl (10-177%)	*132 %*								
Surr: Tetrachloro-meta-xylene (11-150%)	*108 %*								

TestAmerica
THE LEADER IN ENVIRONMENTAL TESTING
602 Commerce Drive Watertown, WI 53094 * 800-833-7036 * Fax 920-261-8120

DELTA ENV. CONSULTANTS-MN
5910 Rice Creek Pkwy Suite 100
St. Paul, MN 55126
Ms. Karen Thole

Work Order: WTC0803
Project: SPX; Watertown
Project Number: 9M0909245

Received: 03/29/10
Reported: 04/02/10 14:55

SAMPLE EXTRACTION DATA

Parameter	Batch	Lab Number	Wt/Vol Extracted	Extracted Vol	Date	Analyst	Extraction Method
Polychlorinated Biphenyls by EPA Method 8082							
SW 8082	10C0755	WTC0803-01	10	10	03/30/10 10:04	EML	Default Prep GC-Sen
SW 8082	10C0755	WTC0803-02	10	10	03/30/10 10:04	EML	Default Prep GC-Sen
SW 8082	10C0755	WTC0803-03	10	10	03/30/10 10:04	EML	Default Prep GC-Sen
SW 8082	10C0755	WTC0803-04	10	10	03/30/10 10:04	EML	Default Prep GC-Sen
SW 8082	10C0755	WTC0803-05	10	10	03/30/10 10:04	EML	Default Prep GC-Sen
SW 8082	10C0755	WTC0803-06	10	10	03/30/10 10:04	EML	Default Prep GC-Sen
SW 8082	10C0755	WTC0803-07	10	10	03/30/10 10:04	EML	Default Prep GC-Sen
SW 8082	10C0755	WTC0803-08	10	10	03/30/10 10:04	EML	Default Prep GC-Sen
SW 8082	10C0755	WTC0803-09	10	10	03/30/10 10:04	EML	Default Prep GC-Sen
SW 8082	10C0755	WTC0803-10	10	10	03/30/10 10:04	EML	Default Prep GC-Sen
SW 8082	10C0755	WTC0803-11	10	10	03/30/10 10:04	EML	Default Prep GC-Sen
SW 8082	10C0755	WTC0803-12	10	10	03/30/10 10:04	EML	Default Prep GC-Sen
SW 8082	10C0755	WTC0803-13	10	10	03/30/10 10:04	EML	Default Prep GC-Sen
SW 8082	10C0755	WTC0803-14	10	10	03/30/10 10:04	EML	Default Prep GC-Sen
SW 8082	10C0755	WTC0803-15	10	10	03/30/10 10:04	EML	Default Prep GC-Sen
SW 8082	10C0802	WTC0803-16	15	10	03/31/10 09:38	TLH	Default Prep GC-Sen
SW 8082	10C0755	WTC0803-17	10	10	03/30/10 10:04	EML	Default Prep GC-Sen
SW 8082	10C0755	WTC0803-18	10	10	03/30/10 10:04	EML	Default Prep GC-Sen
SW 8082	10C0802	WTC0803-19	5	10	03/31/10 09:38	TLH	Default Prep GC-Sen
SW 8082	10C0802	WTC0803-20	8	10	03/31/10 09:38	TLH	Default Prep GC-Sen
SW 8082	10C0802	WTC0803-21	15	10	03/31/10 09:38	TLH	Default Prep GC-Sen
SW 8082	10C0802	WTC0803-22	15	10	03/31/10 09:38	TLH	Default Prep GC-Sen
SW 8082	10C0802	WTC0803-23	15	10	03/31/10 09:38	TLH	Default Prep GC-Sen
SW 8082	10C0802	WTC0803-24	15	10	03/31/10 09:38	TLH	Default Prep GC-Sen

DELTA ENV. CONSULTANTS-MN
5910 Rice Creek Pkwy Suite 100
St. Paul, MN 55126
Ms. Karen Thole

Work Order: WTC0803
Project: SPX; Watertown
Project Number: 9M0909245

Received: 03/29/10
Reported: 04/02/10 14:55

LABORATORY BLANK QC DATA

Analyte	Seq/ Batch	Source Result	Spike Level	Units	MDL	MRL	Result	Dup Result	% REC	Dup %REC	% REC Limits	RPD	RPD Limit	Q
Polychlorinated Biphenyls by EPA Method 8082														
PCB-1016	10C0755			mg/kg wet	N/A	0.15	<0.15							C
PCB-1221	10C0755			mg/kg wet	N/A	0.15	<0.15							
PCB-1232	10C0755			mg/kg wet	N/A	0.15	<0.15							
PCB-1242	10C0755			mg/kg wet	N/A	0.15	<0.15							
PCB-1248	10C0755			mg/kg wet	N/A	0.15	<0.15							
PCB-1254	10C0755			mg/kg wet	N/A	0.15	<0.15							
PCB-1260	10C0755			mg/kg wet	N/A	0.15	<0.15							
Surrogate: Decachlorobiphenyl	*10C0755*			mg/kg wet					*140*		*10-177*			
Surrogate: Tetrachloro-meta-xylene	*10C0755*			mg/kg wet					*92*		*11-150*			
PCB-1016	10C0802			mg/kg wet	N/A	0.10	<0.10							C
PCB-1221	10C0802			mg/kg wet	N/A	0.10	<0.10							
PCB-1232	10C0802			mg/kg wet	N/A	0.10	<0.10							
PCB-1242	10C0802			mg/kg wet	N/A	0.10	<0.10							
PCB-1248	10C0802			mg/kg wet	N/A	0.10	<0.10							
PCB-1254	10C0802			mg/kg wet	N/A	0.10	<0.10							
PCB-1260	10C0802			mg/kg wet	N/A	0.10	<0.10							
Surrogate: Decachlorobiphenyl	*10C0802*			mg/kg wet					*132*		*10-177*			
Surrogate: Tetrachloro-meta-xylene	*10C0802*			mg/kg wet					*100*		*11-150*			

DELTA ENV. CONSULTANTS-MN
5910 Rice Creek Pkwy Suite 100
St. Paul, MN 55126
Ms. Karen Thole

Work Order: WTC0803
Project: SPX; Watertown
Project Number: 9M0909245

Received: 03/29/10
Reported: 04/02/10 14:55

CCV QC DATA

Analyte	Seq/ Batch	Source Result	Spike Level	Units	MDL	MRL	Result	Dup Result	% REC	Dup %REC	% REC Limits	RPD	RPD Limit	Q
Polychlorinated Biphenyls by EPA Method 8082														
PCB-1016	T000575		0.50	mg/kg wet	N/A	N/A	0.592		118		85-115			C
PCB-1260	T000575		0.50	mg/kg wet	N/A	N/A	0.523		105		85-115			
Surrogate: Decachlorobiphenyl	*T000575*			mg/kg wet					*148*		*70-130*			
Surrogate: Tetrachloro-meta-xylene	*T000575*			mg/kg wet					*100*		*70-130*			
PCB-1016	T000575		0.50	mg/kg wet	N/A	N/A	0.557		111		85-115			C
PCB-1260	T000575		0.50	mg/kg wet	N/A	N/A	0.497		99		85-115			
Surrogate: Decachlorobiphenyl	*T000575*			mg/kg wet					*142*		*70-130*			
Surrogate: Tetrachloro-meta-xylene	*T000575*			mg/kg wet					*100*		*70-130*			
PCB-1016	T000575		0.50	mg/kg wet	N/A	N/A	0.615		123		85-115			C
PCB-1260	T000575		0.50	mg/kg wet	N/A	N/A	0.549		110		85-115			
Surrogate: Decachlorobiphenyl	*T000575*			mg/kg wet					*155*		*70-130*			
Surrogate: Tetrachloro-meta-xylene	*T000575*			mg/kg wet					*102*		*70-130*			
PCB-1016	T000575		0.50	mg/kg wet	N/A	N/A	0.588		118		85-115			C
PCB-1260	T000575		0.50	mg/kg wet	N/A	N/A	0.527		105		85-115			
Surrogate: Decachlorobiphenyl	*T000575*			mg/kg wet					*145*		*70-130*			
Surrogate: Tetrachloro-meta-xylene	*T000575*			mg/kg wet					*102*		*70-130*			
PCB-1016	T000593		0.50	ug/L	N/A	N/A	0.5900		118		85-115			C
PCB-1260	T000593		0.50	ug/L	N/A	N/A	0.5190		104		85-115			
Surrogate: Decachlorobiphenyl	*T000593*			ug/L					*145*		*75-125*			
Surrogate: Tetrachloro-meta-xylene	*T000593*			ug/L					*112*		*75-125*			
PCB-1254	T000593		0.50	ug/L	N/A	N/A	0.5020		100		85-115			
Surrogate: Decachlorobiphenyl	*T000593*			ug/L					*135*		*75-125*			
Surrogate: Tetrachloro-meta-xylene	*T000593*			ug/L					*115*		*75-125*			
PCB-1016	T000593		0.50	ug/L	N/A	N/A	0.6200		124		85-115			C
PCB-1260	T000593		0.50	ug/L	N/A	N/A	0.5350		107		85-115			
Surrogate: Decachlorobiphenyl	*T000593*			ug/L					*152*		*75-125*			
Surrogate: Tetrachloro-meta-xylene	*T000593*			ug/L					*118*		*75-125*			
PCB-1254	T000593		0.50	ug/L	N/A	N/A	0.4980		100		85-115			
Surrogate: Decachlorobiphenyl	*T000593*			ug/L					*115*		*75-125*			
Surrogate: Tetrachloro-meta-xylene	*T000593*			ug/L					*115*		*75-125*			
PCB-1016	T000593		0.50	ug/L	N/A	N/A	0.5860		117		85-115			C
PCB-1260	T000593		0.50	ug/L	N/A	N/A	0.5150		103		85-115			
Surrogate: Decachlorobiphenyl	*T000593*			ug/L					*138*		*75-125*			
Surrogate: Tetrachloro-meta-xylene	*T000593*			ug/L					*115*		*75-125*			

TestAmerica
THE LEADER IN ENVIRONMENTAL TESTING
602 Commerce Drive Watertown, WI 53094 * 800-833-7036 * Fax 920-261-8120

DELTA ENV. CONSULTANTS-MN
5910 Rice Creek Pkwy Suite 100
St. Paul, MN 55126
Ms. Karen Thole

Work Order: WTC0803
Project: SPX; Watertown
Project Number: 9M0909245

Received: 03/29/10
Reported: 04/02/10 14:55

CCV QC DATA

Analyte	Seq/ Batch	Source Result	Spike Level	Units	MDL	MRL	Result	Dup Result	% REC	Dup %REC	% REC Limits	RPD	RPD Limit	Q
Polychlorinated Biphenyls by EPA Method 8082														
PCB-1016	T000593		0.50	ug/L	N/A	N/A	0.4770		95		85-115			C
PCB-1260	T000593		0.50	ug/L	N/A	N/A	0.5130		103		85-115			
Surrogate: Decachlorobiphenyl	*T000593*			ug/L					*148*		*75-125*			
Surrogate: Tetrachloro-meta-xylene	*T000593*			ug/L					*110*		*75-125*			
PCB-1016	T000606		0.50	ug/L	N/A	N/A	0.5910		118		85-115			C
PCB-1260	T000606		0.50	ug/L	N/A	N/A	0.5240		105		85-115			
Surrogate: Decachlorobiphenyl	*T000606*			ug/L					*142*		*75-125*			
Surrogate: Tetrachloro-meta-xylene	*T000606*			ug/L					*122*		*75-125*			
PCB-1248	T000606		0.50	ug/L	N/A	N/A	0.5000		100		85-115			
Surrogate: Decachlorobiphenyl	*T000606*			ug/L					*100*		*75-125*			
Surrogate: Tetrachloro-meta-xylene	*T000606*			ug/L					*100*		*75-125*			
PCB-1254	T000606		0.50	ug/L	N/A	N/A	0.5120		102		85-115			
Surrogate: Decachlorobiphenyl	*T000606*			ug/L					*92*		*75-125*			
Surrogate: Tetrachloro-meta-xylene	*T000606*			ug/L					*112*		*75-125*			
PCB-1016	T000606		0.50	ug/L	N/A	N/A	0.6490		130		85-115			
PCB-1260	T000606		0.50	ug/L	N/A	N/A	0.5220		104		85-115			
Surrogate: Decachlorobiphenyl	*T000606*			ug/L					*155*		*75-125*			
Surrogate: Tetrachloro-meta-xylene	*T000606*			ug/L					*110*		*75-125*			

TestAmerica
THE LEADER IN ENVIRONMENTAL TESTING
602 Commerce Drive Watertown, WI 53094 * 800-833-7036 * Fax 920-261-8120

DELTA ENV. CONSULTANTS-MN
5910 Rice Creek Pkwy Suite 100
St. Paul, MN 55126
Ms. Karen Thole

Work Order: WTC0803
Project: SPX; Watertown
Project Number: 9M0909245

Received: 03/29/10
Reported: 04/02/10 14:55

LABORATORY DUPLICATE QC DATA

Analyte	Seq/ Batch	Source Result	Spike Level	Units	MDL	MRL	Result	% REC	Dup %REC	% REC Limits	RPD	RPD Limit	Q
General Chemistry Parameters													
QC Source Sample: WTC0803-20													
% Solids	10C0751	98.5		%	N/A	N/A	98.8				0	20	
QC Source Sample: WTC0801-04													
% Solids	10C0758	92.9		%	N/A	N/A	98.7				6	20	

DELTA ENV. CONSULTANTS-MN
5910 Rice Creek Pkwy Suite 100
St. Paul, MN 55126
Ms. Karen Thole

Work Order: WTC0803
Project: SPX; Watertown
Project Number: 9M0909245

Received: 03/29/10
Reported: 04/02/10 14:55

LCS/LCS DUPLICATE QC DATA

Analyte	Seq/ Batch	Source Result	Spike Level	Units	MDL	MRL	Result	Dup Result	% REC	Dup %REC	% REC Limits	RPD	RPD Limit	Q
Polychlorinated Biphenyls by EPA Method 8082														
PCB-1016	10C0755		0.25	mg/kg wet	N/A	0.15	0.227		91		75-125			C
PCB-1221	10C0755			mg/kg wet	N/A	0.15	<0.15				75-125			
PCB-1232	10C0755			mg/kg wet	N/A	0.15	<0.15				75-125			
PCB-1242	10C0755			mg/kg wet	N/A	0.15	<0.15				75-125			
PCB-1248	10C0755			mg/kg wet	N/A	0.15	<0.15				75-125			
PCB-1254	10C0755			mg/kg wet	N/A	0.15	<0.15				75-125			
PCB-1260	10C0755		0.25	mg/kg wet	N/A	0.15	0.277		111		75-125			
Surrogate: Decachlorobiphenyl	*10C0755*			mg/kg wet					*140*		*60-150*			
Surrogate: Tetrachloro-meta-xylene	*10C0755*			mg/kg wet					*85*		*60-150*			
PCB-1016	10C0802		0.17	mg/kg wet	N/A	0.10	0.161		96		75-125			C
PCB-1221	10C0802			mg/kg wet	N/A	0.10	<0.10				75-125			
PCB-1232	10C0802			mg/kg wet	N/A	0.10	<0.10				75-125			
PCB-1242	10C0802			mg/kg wet	N/A	0.10	<0.10				75-125			
PCB-1248	10C0802			mg/kg wet	N/A	0.10	<0.10				75-125			
PCB-1254	10C0802			mg/kg wet	N/A	0.10	<0.10				75-125			
PCB-1260	10C0802		0.17	mg/kg wet	N/A	0.10	0.185		111		75-125			
Surrogate: Decachlorobiphenyl	*10C0802*			mg/kg wet					*138*		*60-150*			
Surrogate: Tetrachloro-meta-xylene	*10C0802*			mg/kg wet					*100*		*60-150*			

DELTA ENV. CONSULTANTS-MN
5910 Rice Creek Pkwy Suite 100
St. Paul, MN 55126
Ms. Karen Thole

Work Order: WTC0803
Project: SPX; Watertown
Project Number: 9M0909245

Received: 03/29/10
Reported: 04/02/10 14:55

MATRIX SPIKE/MATRIX SPIKE DUPLICATE QC DATA

Analyte	Seq/ Batch	Source Result	Spike Level	Units	MDL	MRL	Result	Dup Result	% REC	Dup %REC	% REC Limits	RPD	RPD Limit	Q
Polychlorinated Biphenyls by EPA Method 8082														
QC Source Sample: WTC0803-14														
PCB-1016	10C0755	0.00305	0.51	mg/kg dry	N/A	0.31	0.515	0.504	101	99	70-130	2	20	C
PCB-1221	10C0755	0.00		mg/kg dry	N/A	0.31	<0.31	<0.31			70-130		20	
PCB-1232	10C0755	0.00		mg/kg dry	N/A	0.31	<0.31	<0.31			70-130		20	
PCB-1242	10C0755	0.00		mg/kg dry	N/A	0.31	<0.31	<0.31			70-130		20	
PCB-1248	10C0755	0.00		mg/kg dry	N/A	0.31	<0.31	<0.31			70-130		20	
PCB-1254	10C0755	0.00		mg/kg dry	N/A	0.31	<0.31	<0.31			70-130		20	
PCB-1260	10C0755	0.00813	0.51	mg/kg dry	N/A	0.31	0.634	0.604	123	117	70-130	5	20	
Surrogate: Decachlorobiphenyl	*10C0755*			mg/kg dry					*145*	*142*	*10-177*			
Surrogate: Tetrachloro-meta-xylene	*10C0755*			mg/kg dry					*98*	*98*	*11-150*			
QC Source Sample: WTC0803-19														
PCB-1016	10C0802	0.0527	0.51	mg/kg dry	N/A	0.30	0.536	0.540	95	96	70-130	1	20	C
PCB-1221	10C0802	0.00		mg/kg dry	N/A	0.30	<0.30	<0.30			70-130		20	
PCB-1232	10C0802	0.00		mg/kg dry	N/A	0.30	<0.30	<0.30			70-130		20	
PCB-1242	10C0802	0.00		mg/kg dry	N/A	0.30	<0.30	<0.30			70-130		20	
PCB-1248	10C0802	0.00		mg/kg dry	N/A	0.30	<0.30	<0.30			70-130		20	
PCB-1254	10C0802	0.00		mg/kg dry	N/A	0.30	<0.30	<0.30			70-130		20	
PCB-1260	10C0802	0.805	0.51	mg/kg dry	N/A	0.30	1.19	1.21	76	79	70-130	1	20	
Surrogate: Decachlorobiphenyl	*10C0802*			mg/kg dry					*122*	*132*	*10-177*			
Surrogate: Tetrachloro-meta-xylene	*10C0802*			mg/kg dry					*105*	*110*	*11-150*			

DELTA ENV. CONSULTANTS-MN 5910 Rice Creek Pkwy Suite 100 St. Paul, MN 55126 Ms. Karen Thole	Work Order: Project: Project Number:	WTC0803 SPX; Watertown 9M0909245	Received: Reported:	03/29/10 04/02/10 14:55

CERTIFICATION SUMMARY

TestAmerica Watertown

Method	Matrix	Nelac	Wisconsin
SM 2540G	Solid/Soil	X	X
SW 8082	Solid/Soil	X	X

DELTA ENV. CONSULTANTS-MN 5910 Rice Creek Pkwy Suite 100 St. Paul, MN 55126 Ms. Karen Thole	Work Order: Project: Project Number:	WTC0803 SPX; Watertown 9M0909245	Received: Reported:	03/29/10 04/02/10 14:55

DATA QUALIFIERS AND DEFINITIONS

C Calibration Verification recovery was above the method control limit for this analyte. Analyte not detected, data not impacted.

ADDITIONAL COMMENTS

Results are reported on a wet weight basis unless otherwise noted.

WTC0803

TestAmerica

THE LEADER IN ENVIRONMENTAL TESTING

Watertown Division
602 Commerce Drive
Watertown, WI 53094

Phone 920-261-1660 or 800-833-7036
Fax 920-261-8120

To assist us in using the proper analytical methods, is this work being conducted for regulatory purposes?
Compliance Monitoring _____

Client Name: Delta Consultants Client #: _____
Address: 5910 Rice Creek Parkway
City/State/Zip Code: Shoreview MN 55126
Project Manager: Karen Thole
Telephone Number: 651-697-5203 Fax: _____
Sampler Name: (Print Name) Adam S. McIlheran 262-853-4811
Sampler Signature: [signature]
E-mail address: kthole@deltaenv.com

Project Name: SPX Watertown
Project #: 9M0909245
Site/Location ID: Watertown State: WI
Report To: Karen Thole
Invoice To: Same
Quote #: _____ PO#: _____

TAT: X Standard; ___ Rush (surcharges may apply)
Date Needed: _____
Fax Results: Y N
E-mail: Y N

QC Deliverables: ___ None; ___ Level 2 (Batch QC); ___ Level 3; ___ Level 4; Other: _____

	SAMPLE ID	Date Sampled	Time Sampled	G = Grab, C = Composite	Field Filtered	Matrix (SL - Sludge DW - Drinking Water GW - Groundwater S - Soil/Solid WW - Wastewater Specify Other)	HNO_3	HCl	NaOH	H_2SO_4	Methanol	None	Other (Specify)	PCB by 8082									REMARKS
01	Concrete 120, 2-4"	3/29/10	11:20	G		S						1		✓									
02	Concrete 121, 2-4"	3/29/10	11:30	G		S						1		✓									
03	Concrete 124, 2-4"	3/29/10	11:35	G		S						1		✓									
04	Concrete 157, 2-4"	3/29/10	12:00	G		S						1		✓									
05	Concrete 177, 2-4"	3/29/10	12:05	G		S						1		✓									
06	Concrete 176, 2-4"	3/29/10	12:15	G		S						1		✓									
07	Concrete 139, 2-4"	3/29/10	12:25	G		S						1		✓									
08	Concrete 138, 2-4"	3/29/10	12:35	G		S						1		✓									
09	Concrete 154, 2-4"	3/29/10	12:40	G		S						1		✓									
10	Concrete 155, 2-4"	3/29/10	12:50	G		S						1		✓									

Special Instructions:

Relinquished By	Date	Time	Received By	Date	Time
[signature]	3/29/10	4:50	Connie [signature]	3/29/10	16:51

LABORATORY COMMENTS:
Init Lab Temp: 4°C Ice
Rec Lab Temp:
Custody Seals: Y N (N/A)
Bottles Supplied by TestAmerica: Y N
Method of Shipment: client

WTC 0803 2 of 3

TestAmerica

THE LEADER IN ENVIRONMENTAL TESTING

Watertown Division
602 Commerce Drive
Watertown, WI 53094

Phone 920-261-1660 or 800-833-7036
Fax 920-261-8120

To assist us in using the proper analytical methods, is this work being conducted for regulatory purposes?
Compliance Monitoring _____

Client Name: Delta Consultants Client #: _____

Address: 5910 Rice Creek Parkway

City/State/Zip Code: Shoreview, MN 55126

Project Manager: Karen Thole

Telephone Number: 651-697-5203 Fax: _____

Sampler Name: (Print Name) Adam S. McIlheran

Sampler Signature: [signature]

Project Name: SPX Watertown

Project #: 9M0909245

Site/Location ID: Watertown State: WI

Report To: Karen Thole

Invoice To: Same

Quote #: _____ PO#: _____

E-mail address: kthole@deltaenv.com

TAT: X Standard; ___ Rush (surcharges may apply)

Date Needed: _____

Fax Results: Y N

E-mail: Y N

QC Deliverables: ___ None; ___ Level 2 (Batch QC); ___ Level 3; ___ Level 4; Other: _____

	SAMPLE ID	Date Sampled	Time Sampled	G = Grab, C = Composite	Field Filtered	Matrix (SL - Sludge DW - Drinking Water GW - Groundwater S - Soil/Solid WW - Wastewater Specify Other)	HNO_3	HCl	NaOH	H_2SO_4	Methanol	None	Other (Specify)	PCB by 8082									REMARKS
11	Concrete 156, 2-4"	3/29/10	13:35	G		S						1		✓									
12	Concrete 174, 2-4"	3/29/10	13:50	G		S						1		✓									
13	Concrete 173, 2-4"	3/29/10	14:00	G		S						1		✓									
14	Concrete 172, 2-4"	3/29/10	14:10	G		S						1		✓									
15	Concrete 105, 2-4"	3/29/10	14:40	G		S						1		✓									
16	Concrete 125, 2-4"	3/29/10	14:45	G		S						1		✓									
17	Concrete 126, 2-4"	3/29/10	14:55	G		S						1		✓									
18	Concrete 127, 2-4"	3/29/10	15:00	G		S						1		✓									
19	Concrete 128, 2-4"	3/29/10	15:10	G		S						1		✓									
20	Concrete 147, 2-4"	3/29/10	15:20	G		S						1		✓									

Special Instructions:

Relinquished By:	Date:	Time:	Received By:	Date:	Time:
[signature]	3/29/10	4:50	Connie [signature]	3/29/10	16:52

LABORATORY COMMENTS:
Init Lab Temp: 4°C
Rec Lab Temp: Ice
Custody Seals: Y N (N/A)
Bottles Supplied by TestAmerica: (Y) N
Method of Shipment: Client

TAL-0020 (1207)

WTC0803 3 of 3

TestAmerica

THE LEADER IN ENVIRONMENTAL TESTING

Watertown Division
602 Commerce Drive
Watertown, WI 53094

Phone 920-261-1660 or 800-833-7036
Fax 920-261-8120

To assist us in using the proper analytical methods, is this work being conducted for regulatory purposes?
Compliance Monitoring _____

Client Name: Delta Consultants Client #: _____
Address: 5910 Rice Creek Parkway
City/State/Zip Code: Shoreview, MN 55126
Project Manager: Karen Thole
Telephone Number: 651-697-5203 Fax: _____
Sampler Name: (Print Name) Adam S. McIlheran
Sampler Signature: [signature]

Project Name: SPX Watertown
Project #: 9M0909245
Site/Location ID: Watertown State: WI
Report To: Karen Thole
Invoice To: same
Quote #: _____ PO#: _____

E-mail address: _____

TAT: ___ Standard ___ Rush (surcharges may apply)
Date Needed: _____
Fax Results: Y N
E-mail: Y N

QC Deliverables: ___ None ___ Level 2 (Batch QC) ___ Level 3 ___ Level 4 ___ Other: _____

	SAMPLE ID	Date Sampled	Time Sampled	G = Grab, C = Composite	Field Filtered	Matrix (SL - Sludge DW - Drinking Water GW - Groundwater S - Soil/Solid WW - Wastewater Specify Other)	HNO_3	HCl	NaOH	H_2SO_4	Methanol	None	Other (Specify)	PCB by 8082										REMARKS
21	Concrete 146, 2-4"	3/29/10	15:30	G		S						1		✓										
22	Concrete 145, 2-4"	3/29/10	15:35	G		S						1		✓										
23	Concrete 161, 2-4"	3/29/10	15:45	G		S						1		✓										
24	Concrete 162, 2-4"	3/29/10	15:55	G		S						1		✓										
		3/29/10																						
		3/29/10																						
		3/29/10																						
		3/29/10																						
		3/29/10																						

Special Instructions:

Relinquished By: [signature]	Date: 3/29/10	Time: 4:50	Received By: [signature]	Date: 3/29/10	Time: 16:50
Relinquished By:	Date:	Time:	Received By:	Date:	Time:
Relinquished By:	Date:	Time:	Received By:	Date:	Time:

LABORATORY COMMENTS:
Init Lab Temp: 4°C
Rec Lab Temp: Ice
Custody Seals: Y N (N/A)
Bottles Supplied by TestAmerica: (Y) N
Method of Shipment: Client

TAL-0020 (1207)

Cooler Receipt Log

Work Order(s): WTC 0803 Client Name/Project: Delta Con # of Coolers: 1

1. How did samples arrive? ☐ Fed-Ex ☐ UPS ☐ TestAmerica ☑ Client ☐ Dunham ☐ Speedy ☐ _____
2. What was the condition of custody seals? ..... ☐ Intact ☐ Broken ☑ Not present

Date/time cooler was opened: 3/29/10 1657 **By:** Matt/Connie B

3. Temperature °C 4 Received on ice? ☑ Yes ☐ No
4. Does this Project require RUSH turn around? ..... ☐ Yes ☑ No
5. Are there any short hold time tests? ..... ☐ Yes ☑ No

☐ within 1 hr of or ☐ past expiration of hold-time? ..... Provide details in space at bottom of form

48 hours or less	7 days
Coliform Bacteria ..... 8/30 hours	Aqueous Organic Prep
Chlorine/Hex Cr ..... 24 hours	TS
BOD	TDS
Nitrate ..... (DW is 14 days)	TSS
Nitrite	Sulfide
Orthophosphate)	Volatile Solids

6. Except for tests with hold times of 48 hrs or less, are any samples

☐ within 2 days of or ☐ past expiration of hold-time? ..... ☐ Yes ☑ No Provide details in space at bottom of form

Which Ops Mgr, PM or Analyst was informed of short hold and when? ..... Who_____ When_____

7. Is the date and time of collection recorded? ..... Date ☑ Yes ☐ No Time ☑ Yes ☐ No
8. Were all sample containers listed on the COC received and intact? ..... ☑ Yes ☐ No Provide details in space at bottom of form
9. Do sample IDs match the COC? ..... ☑ Yes ☐ No Provide details in space at bottom of form
10. Are dissolved parameters field filtered or being filtered in the lab? ..... ☐ Field ☐ Lab ☑ NA
11. Are sample volumes adequate and preservatives correct for test requested?.. Vol. ☑ Yes ☐ No Pres. ☑ Yes ☐ No
12. Are VOC samples free of bubbles >6mm? ..... ☐ Yes ☐ No ☑ NA
13. How were VOC soils received? ☐ Methanol ☐ Sodium Bisulfate ☐ Packed jar ☐ Encore ☐ Water* ☐ Other

*☐ within 48 hrs of sampling ☐ past 48 hrs of sampling ☐ Frozen ☐ Not Frozen

14. Is an aqueous Trip Blank included? ☐ Yes ☐ No ☑ NA Is a Methanol Trip Blank included? ☐ Yes ☐ No ☑ NA
15. Are any samples on hold? ..... ☐ Yes ☑ No Provide details in space at bottom of form
16. Are there samples to be subcontracted? ..... ☐ Yes ☑ No
17. If any changes are made to this Work Order after Login, or if comments must be made regarding this cooler, explain them below:

6mm = ------

Rev. 03/10

TestAmerica
THE LEADER IN ENVIRONMENTAL TESTING
602 Commerce Drive Watertown, WI 53094 * 800-833-7036 * Fax 920-261-8120

April 05, 2010

Client:	DELTA ENV. CONSULTANTS-MN 5910 Rice Creek Pkwy Suite 100 St. Paul, MN 55126	Work Order: Project Name: Project Number:	WTC0916 SPX; Watertown 9M0909245
Attn:	Ms. Karen Thole	Date Received:	03/31/10

An executed copy of the chain of custody is also included as an addendum to this report.

If you have any questions relating to this analytical report, please contact your Laboratory Project Manager at 1-800-833-7036

SAMPLE IDENTIFICATION	LAB NUMBER	COLLECTION DATE AND TIME
Concrete 130, 2-4"	WTC0916-01	03/31/10 09:15
Concrete 129, 2-4"	WTC0916-02	03/31/10 09:20
Concrete 108, 2-4"	WTC0916-03	03/31/10 09:30
Concrete 109, 2-4"	WTC0916-04	03/31/10 09:45
Concrete 142, 2-4"	WTC0916-05	03/31/10 15:30
Concrete 118, 2-4"	WTC0916-06	03/31/10 14:45
Concrete 98, 2-4"	WTC0916-07	03/31/10 16:15
Concrete 119, 2-4"	WTC0916-08	03/31/10 16:00

Samples were received into laboratory on ice.

Wisconsin Certification Number: 128053530

The Chain(s) of Custody, 2 pages, are included and are an integral part of this report.

Unless subcontracted, volatiles analyses (including VOC, PVOC, GRO, BTEX, and TPH gasoline) performed by TestAmerica Watertown at 1101 Industrial Drive, Units 9&10. All other analyses performed at the address shown in the heading of this report.

Approved By:

Brian DeJong

TestAmerica Watertown
Brian DeJong For Dan F. Milewsky
Project Manager

TestAmerica
THE LEADER IN ENVIRONMENTAL TESTING
602 Commerce Drive Watertown, WI 53094 * 800-833-7036 * Fax 920-261-8120

DELTA ENV. CONSULTANTS-MN 5910 Rice Creek Pkwy Suite 100 St. Paul, MN 55126 Ms. Karen Thole	Work Order: Project: Project Number:	WTC0916 SPX; Watertown 9M0909245	Received: 03/31/10 Reported: 04/05/10 08:21

ANALYTICAL REPORT

Analyte	Sample Result	Data Qualifiers	Units	MRL	Dilution Factor	Date Analyzed	Analyst	Seq/ Batch	Method
Sample ID: WTC0916-01 (Concrete 130, 2-4'' - Misc. Solid)						**Sampled: 03/31/10 09:15**			
General Chemistry Parameters									
% Solids	**99**		%	NA	1	04/01/10 11:04	pam	10D0016	SM 2540G
Polychlorinated Biphenyls by EPA Method 8082									
PCB-1016	<0.30	C	mg/kg dry	0.30	6	04/02/10 17:35	EML	10D0040	SW 8082
PCB-1221	<0.30		mg/kg dry	0.30	6	04/02/10 17:35	EML	10D0040	SW 8082
PCB-1232	<0.30		mg/kg dry	0.30	6	04/02/10 17:35	EML	10D0040	SW 8082
PCB-1242	<0.30		mg/kg dry	0.30	6	04/02/10 17:35	EML	10D0040	SW 8082
PCB-1248	<0.30		mg/kg dry	0.30	6	04/02/10 17:35	EML	10D0040	SW 8082
PCB-1254	<0.30		mg/kg dry	0.30	6	04/02/10 17:35	EML	10D0040	SW 8082
PCB-1260	<0.30		mg/kg dry	0.30	6	04/02/10 17:35	EML	10D0040	SW 8082
Surr: Decachlorobiphenyl (10-177%)	*128 %*								
Surr: Tetrachloro-meta-xylene (11-150%)	*90 %*								
Sample ID: WTC0916-02 (Concrete 129, 2-4'' - Misc. Solid)						**Sampled: 03/31/10 09:20**			
General Chemistry Parameters									
% Solids	**99**		%	NA	1	04/01/10 11:04	pam	10D0016	SM 2540G
Polychlorinated Biphenyls by EPA Method 8082									
PCB-1016	<0.10	C	mg/kg dry	0.10	2	04/02/10 17:59	EML	10D0040	SW 8082
PCB-1221	<0.10		mg/kg dry	0.10	2	04/02/10 17:59	EML	10D0040	SW 8082
PCB-1232	<0.10		mg/kg dry	0.10	2	04/02/10 17:59	EML	10D0040	SW 8082
PCB-1242	<0.10		mg/kg dry	0.10	2	04/02/10 17:59	EML	10D0040	SW 8082
PCB-1248	<0.10		mg/kg dry	0.10	2	04/02/10 17:59	EML	10D0040	SW 8082
PCB-1254	<0.10		mg/kg dry	0.10	2	04/02/10 17:59	EML	10D0040	SW 8082
PCB-1260	<0.10		mg/kg dry	0.10	2	04/02/10 17:59	EML	10D0040	SW 8082
Surr: Decachlorobiphenyl (10-177%)	*138 %*								
Surr: Tetrachloro-meta-xylene (11-150%)	*108 %*								
Sample ID: WTC0916-03 (Concrete 108, 2-4'' - Misc. Solid)						**Sampled: 03/31/10 09:30**			
General Chemistry Parameters									
% Solids	**99**		%	NA	1	04/01/10 11:04	pam	10D0016	SM 2540G
Polychlorinated Biphenyls by EPA Method 8082									
PCB-1016	<0.10	C	mg/kg dry	0.10	2	04/02/10 19:36	EML	10D0040	SW 8082
PCB-1221	<0.10		mg/kg dry	0.10	2	04/02/10 19:36	EML	10D0040	SW 8082
PCB-1232	<0.10		mg/kg dry	0.10	2	04/02/10 19:36	EML	10D0040	SW 8082
PCB-1242	<0.10		mg/kg dry	0.10	2	04/02/10 19:36	EML	10D0040	SW 8082
PCB-1248	<0.10		mg/kg dry	0.10	2	04/02/10 19:36	EML	10D0040	SW 8082
PCB-1254	<0.10		mg/kg dry	0.10	2	04/02/10 19:36	EML	10D0040	SW 8082
PCB-1260	<0.10		mg/kg dry	0.10	2	04/02/10 19:36	EML	10D0040	SW 8082
Surr: Decachlorobiphenyl (10-177%)	*132 %*								
Surr: Tetrachloro-meta-xylene (11-150%)	*95 %*								

DELTA ENV. CONSULTANTS-MN
5910 Rice Creek Pkwy Suite 100
St. Paul, MN 55126
Ms. Karen Thole

Work Order: WTC0916
Project: SPX; Watertown
Project Number: 9M0909245

Received: 03/31/10
Reported: 04/05/10 08:21

Analyte	Sample Result	Data Qualifiers	Units	MRL	Dilution Factor	Date Analyzed	Analyst	Seq/ Batch	Method
Sample ID: WTC0916-04 (Concrete 109, 2-4'' - Misc. Solid)						**Sampled: 03/31/10 09:45**			
General Chemistry Parameters									
% Solids	**99**		%	NA	1	04/01/10 11:04	pam	10D0016	SM 2540G
Polychlorinated Biphenyls by EPA Method 8082									
PCB-1016	<0.10	C	mg/kg dry	0.10	2	04/02/10 20:01	EML	10D0040	SW 8082
PCB-1221	<0.10		mg/kg dry	0.10	2	04/02/10 20:01	EML	10D0040	SW 8082
PCB-1232	<0.10		mg/kg dry	0.10	2	04/02/10 20:01	EML	10D0040	SW 8082
PCB-1242	<0.10		mg/kg dry	0.10	2	04/02/10 20:01	EML	10D0040	SW 8082
PCB-1248	<0.10		mg/kg dry	0.10	2	04/02/10 20:01	EML	10D0040	SW 8082
PCB-1254	<0.10		mg/kg dry	0.10	2	04/02/10 20:01	EML	10D0040	SW 8082
PCB-1260	<0.10		mg/kg dry	0.10	2	04/02/10 20:01	EML	10D0040	SW 8082
Surr: Decachlorobiphenyl (10-177%)	*140 %*								
Surr: Tetrachloro-meta-xylene (11-150%)	*100 %*								
Sample ID: WTC0916-05 (Concrete 142, 2-4'' - Misc. Solid)						**Sampled: 03/31/10 15:30**			
General Chemistry Parameters									
% Solids	**99**		%	NA	1	04/01/10 11:04	pam	10D0016	SM 2540G
Polychlorinated Biphenyls by EPA Method 8082									
PCB-1016	<0.10	C	mg/kg dry	0.10	2.1	04/02/10 20:25	EML	10D0040	SW 8082
PCB-1221	<0.10		mg/kg dry	0.10	2.1	04/02/10 20:25	EML	10D0040	SW 8082
PCB-1232	<0.10		mg/kg dry	0.10	2.1	04/02/10 20:25	EML	10D0040	SW 8082
PCB-1242	<0.10		mg/kg dry	0.10	2.1	04/02/10 20:25	EML	10D0040	SW 8082
PCB-1248	<0.10		mg/kg dry	0.10	2.1	04/02/10 20:25	EML	10D0040	SW 8082
PCB-1254	<0.10		mg/kg dry	0.10	2.1	04/02/10 20:25	EML	10D0040	SW 8082
PCB-1260	<0.10		mg/kg dry	0.10	2.1	04/02/10 20:25	EML	10D0040	SW 8082
Surr: Decachlorobiphenyl (10-177%)	*130 %*								
Surr: Tetrachloro-meta-xylene (11-150%)	*93 %*								
Sample ID: WTC0916-06 (Concrete 118, 2-4'' - Misc. Solid)						**Sampled: 03/31/10 14:45**			
General Chemistry Parameters									
% Solids	**99**		%	NA	1	04/01/10 11:04	pam	10D0016	SM 2540G
Polychlorinated Biphenyls by EPA Method 8082									
PCB-1016	<0.10	C	mg/kg dry	0.10	2	04/02/10 20:49	EML	10D0040	SW 8082
PCB-1221	<0.10		mg/kg dry	0.10	2	04/02/10 20:49	EML	10D0040	SW 8082
PCB-1232	<0.10		mg/kg dry	0.10	2	04/02/10 20:49	EML	10D0040	SW 8082
PCB-1242	<0.10		mg/kg dry	0.10	2	04/02/10 20:49	EML	10D0040	SW 8082
PCB-1248	<0.10		mg/kg dry	0.10	2	04/02/10 20:49	EML	10D0040	SW 8082
PCB-1254	<0.10		mg/kg dry	0.10	2	04/02/10 20:49	EML	10D0040	SW 8082
PCB-1260	<0.10		mg/kg dry	0.10	2	04/02/10 20:49	EML	10D0040	SW 8082
Surr: Decachlorobiphenyl (10-177%)	*132 %*								
Surr: Tetrachloro-meta-xylene (11-150%)	*90 %*								

DELTA ENV. CONSULTANTS-MN
5910 Rice Creek Pkwy Suite 100
St. Paul, MN 55126
Ms. Karen Thole

Work Order: WTC0916
Project: SPX; Watertown
Project Number: 9M0909245

Received: 03/31/10
Reported: 04/05/10 08:21

Analyte	Sample Result	Data Qualifiers	Units	MRL	Dilution Factor	Date Analyzed	Analyst	Seq/ Batch	Method
Sample ID: WTC0916-07 (Concrete 98, 2-4" - Misc. Solid)						**Sampled: 03/31/10 16:15**			
General Chemistry Parameters									
% Solids	**99**		%	NA	1	04/01/10 11:04	pam	10D0016	SM 2540G
Polychlorinated Biphenyls by EPA Method 8082									
PCB-1016	<0.10	C	mg/kg dry	0.10	2	04/02/10 21:14	EML	10D0040	SW 8082
PCB-1221	<0.10		mg/kg dry	0.10	2	04/02/10 21:14	EML	10D0040	SW 8082
PCB-1232	<0.10		mg/kg dry	0.10	2	04/02/10 21:14	EML	10D0040	SW 8082
PCB-1242	<0.10		mg/kg dry	0.10	2	04/02/10 21:14	EML	10D0040	SW 8082
PCB-1248	<0.10		mg/kg dry	0.10	2	04/02/10 21:14	EML	10D0040	SW 8082
PCB-1254	<0.10		mg/kg dry	0.10	2	04/02/10 21:14	EML	10D0040	SW 8082
PCB-1260	<0.10		mg/kg dry	0.10	2	04/02/10 21:14	EML	10D0040	SW 8082
Surr: Decachlorobiphenyl (10-177%)	*140 %*								
Surr: Tetrachloro-meta-xylene (11-150%)	*98 %*								
Sample ID: WTC0916-08 (Concrete 119, 2-4" - Misc. Solid)						**Sampled: 03/31/10 16:00**			
General Chemistry Parameters									
% Solids	**100**		%	NA	1	04/02/10 10:50	ler	10D0016	SM 2540G
Polychlorinated Biphenyls by EPA Method 8082									
PCB-1016	<0.16	C	mg/kg dry	0.16	3.2	04/02/10 21:38	EML	10D0040	SW 8082
PCB-1221	<0.16		mg/kg dry	0.16	3.2	04/02/10 21:38	EML	10D0040	SW 8082
PCB-1232	<0.16		mg/kg dry	0.16	3.2	04/02/10 21:38	EML	10D0040	SW 8082
PCB-1242	<0.16		mg/kg dry	0.16	3.2	04/02/10 21:38	EML	10D0040	SW 8082
PCB-1248	<0.16		mg/kg dry	0.16	3.2	04/02/10 21:38	EML	10D0040	SW 8082
PCB-1254	<0.16		mg/kg dry	0.16	3.2	04/02/10 21:38	EML	10D0040	SW 8082
PCB-1260	<0.16		mg/kg dry	0.16	3.2	04/02/10 21:38	EML	10D0040	SW 8082
Surr: Decachlorobiphenyl (10-177%)	*132 %*								
Surr: Tetrachloro-meta-xylene (11-150%)	*87 %*								

TestAmerica
THE LEADER IN ENVIRONMENTAL TESTING
602 Commerce Drive Watertown, WI 53094 * 800-833-7036 * Fax 920-261-8120

DELTA ENV. CONSULTANTS-MN
5910 Rice Creek Pkwy Suite 100
St. Paul, MN 55126
Ms. Karen Thole

Work Order: WTC0916
Project: SPX; Watertown
Project Number: 9M0909245

Received: 03/31/10
Reported: 04/05/10 08:21

SAMPLE EXTRACTION DATA

Parameter	Batch	Lab Number	Wt/Vol Extracted	Extracted Vol	Date	Analyst	Extraction Method
Polychlorinated Biphenyls by EPA Method 8082							
SW 8082	10D0040	WTC0916-01	5	10	04/01/10 15:30	TLH	Default Prep GC-Sen
SW 8082	10D0040	WTC0916-02	15	10	04/01/10 15:30	TLH	Default Prep GC-Sen
SW 8082	10D0040	WTC0916-03	15	10	04/01/10 15:30	TLH	Default Prep GC-Sen
SW 8082	10D0040	WTC0916-04	15	10	04/01/10 15:30	TLH	Default Prep GC-Sen
SW 8082	10D0040	WTC0916-05	15	10	04/01/10 15:30	TLH	Default Prep GC-Sen
SW 8082	10D0040	WTC0916-06	15	10	04/01/10 15:30	TLH	Default Prep GC-Sen
SW 8082	10D0040	WTC0916-07	15	10	04/01/10 15:30	TLH	Default Prep GC-Sen
SW 8082	10D0040	WTC0916-08	9	10	04/01/10 15:30	TLH	Default Prep GC-Sen

DELTA ENV. CONSULTANTS-MN
5910 Rice Creek Pkwy Suite 100
St. Paul, MN 55126
Ms. Karen Thole

Work Order: WTC0916
Project: SPX; Watertown
Project Number: 9M0909245

Received: 03/31/10
Reported: 04/05/10 08:21

LABORATORY BLANK QC DATA

Analyte	Seq/ Batch	Source Result	Spike Level	Units	MDL	MRL	Result	Dup Result	% REC	Dup %REC	% REC Limits	RPD	RPD Limit	Q
Polychlorinated Biphenyls by EPA Method 8082														
PCB-1016	10D0040			mg/kg wet	N/A	0.10	<0.10							
PCB-1221	10D0040			mg/kg wet	N/A	0.10	<0.10							
PCB-1232	10D0040			mg/kg wet	N/A	0.10	<0.10							
PCB-1242	10D0040			mg/kg wet	N/A	0.10	<0.10							
PCB-1248	10D0040			mg/kg wet	N/A	0.10	<0.10							
PCB-1254	10D0040			mg/kg wet	N/A	0.10	<0.10							
PCB-1260	10D0040			mg/kg wet	N/A	0.10	<0.10							
Surrogate: Decachlorobiphenyl	*10D0040*			mg/kg wet					*135*		*10-177*			
Surrogate: Tetrachloro-meta-xylene	*10D0040*			mg/kg wet					*95*		*11-150*			

DELTA ENV. CONSULTANTS-MN
5910 Rice Creek Pkwy Suite 100
St. Paul, MN 55126
Ms. Karen Thole

Work Order: WTC0916
Project: SPX; Watertown
Project Number: 9M0909245

Received: 03/31/10
Reported: 04/05/10 08:21

CCV QC DATA

Analyte	Seq/ Batch	Source Result	Spike Level	Units	MDL	MRL	Result	Dup Result	% REC	Dup %REC	% REC Limits	RPD	RPD Limit	Q
Polychlorinated Biphenyls by EPA Method 8082														
PCB-1016	T000606		0.50	ug/L	N/A	N/A	0.5910		118		85-115			C
PCB-1260	T000606		0.50	ug/L	N/A	N/A	0.5240		105		85-115			
Surrogate: Decachlorobiphenyl	*T000606*			ug/L					*142*		*75-125*			
Surrogate: Tetrachloro-meta-xylene	*T000606*			ug/L					*122*		*75-125*			
PCB-1248	T000606		0.50	ug/L	N/A	N/A	0.5000		100		85-115			
Surrogate: Decachlorobiphenyl	*T000606*			ug/L					*100*		*75-125*			
Surrogate: Tetrachloro-meta-xylene	*T000606*			ug/L					*100*		*75-125*			
PCB-1254	T000606		0.50	ug/L	N/A	N/A	0.5120		102		85-115			
Surrogate: Decachlorobiphenyl	*T000606*			ug/L					*92*		*75-125*			
Surrogate: Tetrachloro-meta-xylene	*T000606*			ug/L					*112*		*75-125*			
PCB-1016	T000606		0.50	ug/L	N/A	N/A	0.6490		130		85-115			C
PCB-1260	T000606		0.50	ug/L	N/A	N/A	0.5220		104		85-115			
Surrogate: Decachlorobiphenyl	*T000606*			ug/L					*155*		*75-125*			
Surrogate: Tetrachloro-meta-xylene	*T000606*			ug/L					*110*		*75-125*			
PCB-1016	T000606			ug/L	N/A	N/A	0.000				85-115			
PCB-1248	T000606		0.50	ug/L	N/A	N/A	0.5070		101		85-115			
PCB-1260	T000606			ug/L	N/A	N/A	0.000				85-115			
Surrogate: Decachlorobiphenyl	*T000606*			ug/L					*105*		*75-125*			
Surrogate: Tetrachloro-meta-xylene	*T000606*			ug/L					*100*		*75-125*			
PCB-1016	T000606			ug/L	N/A	N/A	0.000				85-115			
PCB-1254	T000606		0.50	ug/L	N/A	N/A	0.5210		104		85-115			
PCB-1260	T000606			ug/L	N/A	N/A	0.000				85-115			
Surrogate: Decachlorobiphenyl	*T000606*			ug/L					*100*		*75-125*			
Surrogate: Tetrachloro-meta-xylene	*T000606*			ug/L					*112*		*75-125*			
PCB-1016	T000606		0.50	ug/L	N/A	N/A	0.5990		120		85-115			C
PCB-1260	T000606		0.50	ug/L	N/A	N/A	0.5280		106		85-115			
Surrogate: Decachlorobiphenyl	*T000606*			ug/L					*150*		*75-125*			
Surrogate: Tetrachloro-meta-xylene	*T000606*			ug/L					*110*		*75-125*			
PCB-1254	T000606		0.50	ug/L	N/A	N/A	0.5040		101		85-115			
Surrogate: Decachlorobiphenyl	*T000606*			ug/L					*100*		*75-125*			
Surrogate: Tetrachloro-meta-xylene	*T000606*			ug/L					*110*		*75-125*			
PCB-1016	T000606		0.50	ug/L	N/A	N/A	0.6170		123		85-115			C
PCB-1260	T000606		0.50	ug/L	N/A	N/A	0.5330		107		85-115			
Surrogate: Decachlorobiphenyl	*T000606*			ug/L					*148*		*75-125*			
Surrogate: Tetrachloro-meta-xylene	*T000606*			ug/L					*108*		*75-125*			

TestAmerica
THE LEADER IN ENVIRONMENTAL TESTING
602 Commerce Drive Watertown, WI 53094 * 800-833-7036 * Fax 920-261-8120

DELTA ENV. CONSULTANTS-MN
5910 Rice Creek Pkwy Suite 100
St. Paul, MN 55126
Ms. Karen Thole

Work Order: WTC0916
Project: SPX; Watertown
Project Number: 9M0909245

Received: 03/31/10
Reported: 04/05/10 08:21

LABORATORY DUPLICATE QC DATA

Analyte	Seq/ Batch	Source Result	Spike Level	Units	MDL	MRL	Result	% REC	Dup %REC	% REC Limits	RPD	RPD Limit	Q
General Chemistry Parameters													
QC Source Sample: WTC0916-08													
% Solids	10D0016	99.6		%	N/A	N/A	99.4				0	20	

DELTA ENV. CONSULTANTS-MN
5910 Rice Creek Pkwy Suite 100
St. Paul, MN 55126
Ms. Karen Thole

Work Order: WTC0916
Project: SPX; Watertown
Project Number: 9M0909245

Received: 03/31/10
Reported: 04/05/10 08:21

LCS/LCS DUPLICATE QC DATA

Analyte	Seq/ Batch	Source Result	Spike Level	Units	MDL	MRL	Result	Dup Result	% REC	Dup %REC	% REC Limits	RPD	RPD Limit	Q
Polychlorinated Biphenyls by EPA Method 8082														
PCB-1016	10D0040		0.17	mg/kg wet	N/A	0.10	0.166		100		75-125			
PCB-1221	10D0040			mg/kg wet	N/A	0.10	<0.10				75-125			
PCB-1232	10D0040			mg/kg wet	N/A	0.10	<0.10				75-125			
PCB-1242	10D0040			mg/kg wet	N/A	0.10	<0.10				75-125			
PCB-1248	10D0040			mg/kg wet	N/A	0.10	<0.10				75-125			
PCB-1254	10D0040			mg/kg wet	N/A	0.10	<0.10				75-125			
PCB-1260	10D0040		0.17	mg/kg wet	N/A	0.10	0.190		114		75-125			
Surrogate: Decachlorobiphenyl	*10D0040*			mg/kg wet					*135*		*60-150*			
Surrogate: Tetrachloro-meta-xylene	*10D0040*			mg/kg wet					*97*		*60-150*			

DELTA ENV. CONSULTANTS-MN
5910 Rice Creek Pkwy Suite 100
St. Paul, MN 55126
Ms. Karen Thole

Work Order: WTC0916
Project: SPX; Watertown
Project Number: 9M0909245

Received: 03/31/10
Reported: 04/05/10 08:21

MATRIX SPIKE/MATRIX SPIKE DUPLICATE QC DATA

Analyte	Seq/ Batch	Source Result	Spike Level	Units	MDL	MRL	Result	Dup Result	% REC	Dup %REC	% REC Limits	RPD	RPD Limit	Q
Polychlorinated Biphenyls by EPA Method 8082														
QC Source Sample: WTC0916-01														
PCB-1016	10D0040	0.0182	0.50	mg/kg dry	N/A	0.30	0.517	0.529	99	101	70-130	2	20	
PCB-1221	10D0040	0.00		mg/kg dry	N/A	0.30	<0.30	<0.30			70-130		20	
PCB-1232	10D0040	0.00		mg/kg dry	N/A	0.30	<0.30	<0.30			70-130		20	
PCB-1242	10D0040	0.00		mg/kg dry	N/A	0.30	<0.30	<0.30			70-130		20	
PCB-1248	10D0040	0.00		mg/kg dry	N/A	0.30	<0.30	<0.30			70-130		20	
PCB-1254	10D0040	0.00		mg/kg dry	N/A	0.30	<0.30	<0.30			70-130		20	
PCB-1260	10D0040	0.0222	0.50	mg/kg dry	N/A	0.30	0.585	0.605	112	116	70-130	3	20	
Surrogate: Decachlorobiphenyl	*10D0040*			mg/kg dry					*138*	*140*	*10-177*			
Surrogate: Tetrachloro-meta-xylene	*10D0040*			mg/kg dry					*100*	*102*	*11-150*			

DELTA ENV. CONSULTANTS-MN 5910 Rice Creek Pkwy Suite 100 St. Paul, MN 55126 Ms. Karen Thole	Work Order: Project: Project Number:	WTC0916 SPX; Watertown 9M0909245	Received: Reported:	03/31/10 04/05/10 08:21

CERTIFICATION SUMMARY

TestAmerica Watertown

Method	Matrix	Nelac	Wisconsin
SM 2540G	Solid/Soil	X	X
SW 8082	Solid/Soil	X	X

DELTA ENV. CONSULTANTS-MN 5910 Rice Creek Pkwy Suite 100 St. Paul, MN 55126 Ms. Karen Thole	Work Order: Project: Project Number:	WTC0916 SPX; Watertown 9M0909245	Received: Reported:	03/31/10 04/05/10 08:21

DATA QUALIFIERS AND DEFINITIONS

C Calibration Verification recovery was above the method control limit for this analyte. Analyte not detected, data not impacted.

ADDITIONAL COMMENTS

Results are reported on a wet weight basis unless otherwise noted.

WTC 0916

TestAmerica

THE LEADER IN ENVIRONMENTAL TESTING

Watertown Division
602 Commerce Drive
Watertown, WI 53094

Phone 920-261-1660 or 800-833-7036
Fax 920-261-8120

To assist us in using the proper analytical methods, is this work being conducted for regulatory purposes?
Compliance Monitoring _____

Client Name: Delta Consultants
Client #: _____
Address: 5910 Rice Creek Parkway
City/State/Zip Code: Shoreview, MN 55126
Project Manager: Karen Thole
Telephone Number: 651-697-5203
Fax: 651-639-9473
Sampler Name: (Print Name) Adam S. McIlheran
Sampler Signature: Adam S. McIlheran

Project Name: SPX Watertown
Project #: 9M0909245
Site/Location ID: Watertown
State: WI
Report To: Karen Thole
Invoice To: Same
Quote #: _____
PO#: _____

E-mail address: _____

TAT
___ Standard
___ Rush (surcharges may apply)
Date Needed: _____
Fax Results: Y N
E-mail: Y N

QC Deliverables
___ None
___ Level 2 (Batch QC)
___ Level 3
___ Level 4
Other: _____

	SAMPLE ID	Date Sampled	Time Sampled	G = Grab, C = Composite	Field Filtered	Matrix: SL - Sludge, DW - Drinking Water, GW - Groundwater, S - Soil/Solid, WW - Wastewater, Specify Other	HNO_3	HCl	NaOH	H_2SO_4	Methanol	None	Other (Specify)	Analyze For: PCB by 8082									REMARKS
01	Concrete 130, 2-4"	3/31/10	09:15	G		S						1		✓									
02	Concrete 129, 2-4"	3/31/10	09:20	G		S						1		✓									
03	Concrete 108, 2-4"	3/31/10	09:30	G		S						1		✓									
04	Concrete 109, 2-4"	3/31/10	09:45	G		S						1		✓									
05	Concrete 142, 2-4"	3/31/10	15:30	G		S						1		✓									
06	Concrete 118, 2-4"	3/31/10	14:45	G		S						1		✓									
07	Concrete 98, 2-4"	3/31/10	16:15	G		S						1		✓									
08	Concrete 119, 2-4"	3/31/10	16:00	G		S						1		✓									

Special Instructions:

Relinquished By:	Date:	Time:	Received By:	Date:	Time:
Adam S. McIlheran			[signature]	3/31/10	1644

LABORATORY COMMENTS:
Init Lab Temp:
Rec Lab Temp: Ice
Custody Seals: Y N N/A
Bottles Supplied by TestAmerica: Y N
Method of Shipment: Client

TAL-0020 (1207)

Cooler Receipt Log

Work Order(s): WTC0916 Client Name/Project: Delta # of Coolers: _____

1. How did samples arrive? ☐ Fed-Ex ☐ UPS ☐ TestAmerica ☑ Client ☐ Dunham ☐ Speedy ☐ _____
2. What was the condition of custody seals? ..... ☐ Intact ☐ Broken ☑ Not present

Date/time cooler was opened: 3/31/10 **By:** MLW

3. Temperature °C 6 Received on ice? ... ☑ Yes ☐ No
4. Does this Project require RUSH turn around? ..... ☐ Yes ☑ No
5. Are there any short hold time tests? ..... ☐ Yes ☑ No

☐ within 1 hr of or ☐ past expiration of hold-time? ..... Provide details in space at bottom of form

48 hours or less	7 days
Coliform Bacteria..... 8/30 hours	Aqueous Organic Prep
Chlorine/Hex Cr..... 24 hours	TS
BOD	TDS
Nitrate ..... (DW is 14 days)	TSS
Nitrite	Sulfide
Orthophosphate)	Volatile Solids

6. Except for tests with hold times of 48 hrs or less, are any samples

☐ within 2 days of or ☐ past expiration of hold-time? ..... ☐ Yes ☑ No Provide details in space at bottom of form

Which Ops Mgr, PM or Analyst was informed of short hold and when? ..... Who_____ When_____

7. Is the date and time of collection recorded? ..... Date ☑ Yes ☐ No Time ☑ Yes ☐ No
8. Were all sample containers listed on the COC received and intact? ..... ☑ Yes ☐ No Provide details in space at bottom of form
9. Do sample IDs match the COC? ..... ☑ Yes ☐ No Provide details in space at bottom of form
10. Are dissolved parameters field filtered or being filtered in the lab? ..... ☐ Field ☐ Lab ☑ NA
11. Are sample volumes adequate and preservatives correct for test requested?.. Vol. ☑ Yes ☐ No Pres. ☑ Yes ☐ No
12. Are VOC samples free of bubbles >6mm? ..... ☐ Yes ☐ No ☑ NA
13. How were VOC soils received? ☐ Methanol ☐ Sodium Bisulfate ☐ Packed jar ☐ Encore ☐ Water* ☐ Other

*☐ within 48 hrs of sampling ☐ past 48 hrs of sampling ☐ Frozen ☐ Not Frozen

14. Is an aqueous Trip Blank included? ☐ Yes ☐ No ☑ NA Is a Methanol Trip Blank included? ☐ Yes ☐ No ☑ NA
15. Are any samples on hold? ..... ☐ Yes ☑ No Provide details in space at bottom of form
16. Are there samples to be subcontracted? ..... ☐ Yes ☑ No
17. If any changes are made to this Work Order after Login, or if comments must be made regarding this cooler, explain them below:

6mm = ------

Rev. 03/10

TestAmerica
THE LEADER IN ENVIRONMENTAL TESTING
602 Commerce Drive Watertown, WI 53094 * 800-833-7036 * Fax 920-261-8120

April 05, 2010

Client:	DELTA ENV. CONSULTANTS-MN 5910 Rice Creek Pkwy Suite 100 St. Paul, MN 55126	Work Order: Project Name: Project Number:	WTC0850 SPX; Watertown 9M0909245
Attn:	Ms. Karen Thole	Date Received:	03/30/10

An executed copy of the chain of custody is also included as an addendum to this report.

If you have any questions relating to this analytical report, please contact your Laboratory Project Manager at 1-800-833-7036

SAMPLE IDENTIFICATION	LAB NUMBER	COLLECTION DATE AND TIME
Concrete 163, 2-4"	WTC0850-01	03/30/10 07:45
Concrete 164, 2-4"	WTC0850-02	03/30/10 08:00
Concrete 165, 2-4"	WTC0850-03	03/30/10 08:10
Concrete 169, 2-4"	WTC0850-04	03/30/10 08:45
Concrete 180, 2-4"	WTC0850-05	03/30/10 09:00
Concrete 181, 2-4"	WTC0850-06	03/30/10 09:05
Concrete 196, 2-4"	WTC0850-07	03/30/10 15:55
Concrete 217, 2-4"	WTC0850-08	03/30/10 16:00
Concrete 195, 2-4"	WTC0850-09	03/30/10 16:10
Concrete 183, 2-4"	WTC0850-10	03/30/10 16:15
Concrete 182, 2-4"	WTC0850-11	03/30/10 16:25
Concrete 218, 2-4"	WTC0850-12	03/30/10 16:30

Samples were received on ice into laboratory at a temperature of 3 °C.

Wisconsin Certification Number: 128053530

The Chain(s) of Custody, 3 pages, are included and are an integral part of this report.

Unless subcontracted, volatiles analyses (including VOC, PVOC, GRO, BTEX, and TPH gasoline) performed by TestAmerica Watertown at 1101 Industrial Drive, Units 9&10. All other analyses performed at the address shown in the heading of this report.

Approved By:

Brian DeJong

TestAmerica Watertown
Brian DeJong For Dan F. Milewsky
Project Manager

TestAmerica
THE LEADER IN ENVIRONMENTAL TESTING
602 Commerce Drive Watertown, WI 53094 * 800-833-7036 * Fax 920-261-8120

DELTA ENV. CONSULTANTS-MN
5910 Rice Creek Pkwy Suite 100
St. Paul, MN 55126
Ms. Karen Thole

Work Order: WTC0850
Project: SPX; Watertown
Project Number: 9M0909245

Received: 03/30/10
Reported: 04/05/10 07:29

ANALYTICAL REPORT

Analyte	Sample Result	Data Qualifiers	Units	MRL	Dilution Factor	Date Analyzed	Analyst	Seq/ Batch	Method
Sample ID: WTC0850-01 (Concrete 163, 2-4'' - Misc. Solid)						**Sampled: 03/30/10 07:45**			
General Chemistry Parameters									
% Solids	**99**		%	NA	1	03/31/10 08:54	pam	10C0796	SM 2540G
Polychlorinated Biphenyls by EPA Method 8082									
PCB-1016	<0.10	C	mg/kg dry	0.10	2	04/01/10 05:04	EML	10C0802	SW 8082
PCB-1221	<0.10		mg/kg dry	0.10	2	04/01/10 05:04	EML	10C0802	SW 8082
PCB-1232	<0.10		mg/kg dry	0.10	2	04/01/10 05:04	EML	10C0802	SW 8082
PCB-1242	<0.10		mg/kg dry	0.10	2	04/01/10 05:04	EML	10C0802	SW 8082
PCB-1248	<0.10		mg/kg dry	0.10	2	04/01/10 05:04	EML	10C0802	SW 8082
PCB-1254	<0.10		mg/kg dry	0.10	2	04/01/10 05:04	EML	10C0802	SW 8082
PCB-1260	**0.14**		mg/kg dry	0.10	2	04/01/10 05:04	EML	10C0802	SW 8082
Surr: Decachlorobiphenyl (10-177%)	*102 %*								
Surr: Tetrachloro-meta-xylene (11-150%)	*108 %*								
Sample ID: WTC0850-02 (Concrete 164, 2-4'' - Misc. Solid)						**Sampled: 03/30/10 08:00**			
General Chemistry Parameters									
% Solids	**99**		%	NA	1	03/31/10 08:54	pam	10C0796	SM 2540G
Polychlorinated Biphenyls by EPA Method 8082									
PCB-1016	<0.10	C	mg/kg dry	0.10	2	04/01/10 05:28	EML	10C0802	SW 8082
PCB-1221	<0.10		mg/kg dry	0.10	2	04/01/10 05:28	EML	10C0802	SW 8082
PCB-1232	<0.10		mg/kg dry	0.10	2	04/01/10 05:28	EML	10C0802	SW 8082
PCB-1242	<0.10		mg/kg dry	0.10	2	04/01/10 05:28	EML	10C0802	SW 8082
PCB-1248	<0.10		mg/kg dry	0.10	2	04/01/10 05:28	EML	10C0802	SW 8082
PCB-1254	<0.10		mg/kg dry	0.10	2	04/01/10 05:28	EML	10C0802	SW 8082
PCB-1260	<0.10		mg/kg dry	0.10	2	04/01/10 05:28	EML	10C0802	SW 8082
Surr: Decachlorobiphenyl (10-177%)	*115 %*								
Surr: Tetrachloro-meta-xylene (11-150%)	*110 %*								
Sample ID: WTC0850-03 (Concrete 165, 2-4'' - Misc. Solid)						**Sampled: 03/30/10 08:10**			
General Chemistry Parameters									
% Solids	**99**		%	NA	1	03/31/10 08:54	pam	10C0796	SM 2540G
Polychlorinated Biphenyls by EPA Method 8082									
PCB-1016	<0.10	C	mg/kg dry	0.10	2	04/01/10 05:52	EML	10C0802	SW 8082
PCB-1221	<0.10		mg/kg dry	0.10	2	04/01/10 05:52	EML	10C0802	SW 8082
PCB-1232	<0.10		mg/kg dry	0.10	2	04/01/10 05:52	EML	10C0802	SW 8082
PCB-1242	<0.10		mg/kg dry	0.10	2	04/01/10 05:52	EML	10C0802	SW 8082
PCB-1248	<0.10		mg/kg dry	0.10	2	04/01/10 05:52	EML	10C0802	SW 8082
PCB-1254	<0.10		mg/kg dry	0.10	2	04/01/10 05:52	EML	10C0802	SW 8082
PCB-1260	<0.10		mg/kg dry	0.10	2	04/01/10 05:52	EML	10C0802	SW 8082
Surr: Decachlorobiphenyl (10-177%)	*120 %*								
Surr: Tetrachloro-meta-xylene (11-150%)	*110 %*								

TestAmerica Watertown
Brian DeJong For Dan F. Milewsky
Project Manager

DELTA ENV. CONSULTANTS-MN
5910 Rice Creek Pkwy Suite 100
St. Paul, MN 55126
Ms. Karen Thole

Work Order: WTC0850
Project: SPX; Watertown
Project Number: 9M0909245

Received: 03/30/10
Reported: 04/05/10 07:29

Analyte	Sample Result	Data Qualifiers	Units	MRL	Dilution Factor	Date Analyzed	Analyst	Seq/ Batch	Method
Sample ID: WTC0850-04 (Concrete 169, 2-4'' - Misc. Solid)						**Sampled: 03/30/10 08:45**			
General Chemistry Parameters									
% Solids	**99**		%	NA	1	03/31/10 08:54	pam	10C0796	SM 2540G
Polychlorinated Biphenyls by EPA Method 8082									
PCB-1016	<0.10	C	mg/kg dry	0.10	2	04/01/10 06:17	EML	10C0802	SW 8082
PCB-1221	<0.10		mg/kg dry	0.10	2	04/01/10 06:17	EML	10C0802	SW 8082
PCB-1232	<0.10		mg/kg dry	0.10	2	04/01/10 06:17	EML	10C0802	SW 8082
PCB-1242	<0.10		mg/kg dry	0.10	2	04/01/10 06:17	EML	10C0802	SW 8082
PCB-1248	<0.10		mg/kg dry	0.10	2	04/01/10 06:17	EML	10C0802	SW 8082
PCB-1254	<0.10		mg/kg dry	0.10	2	04/01/10 06:17	EML	10C0802	SW 8082
PCB-1260	<0.10		mg/kg dry	0.10	2	04/01/10 06:17	EML	10C0802	SW 8082
Surr: Decachlorobiphenyl (10-177%)	*115 %*								
Surr: Tetrachloro-meta-xylene (11-150%)	*118 %*								
Sample ID: WTC0850-05 (Concrete 180, 2-4'' - Misc. Solid)						**Sampled: 03/30/10 09:00**			
General Chemistry Parameters									
% Solids	**99**		%	NA	1	03/31/10 08:54	pam	10C0796	SM 2540G
Polychlorinated Biphenyls by EPA Method 8082									
PCB-1016	<0.10	C	mg/kg dry	0.10	2	04/01/10 06:41	EML	10C0802	SW 8082
PCB-1221	<0.10		mg/kg dry	0.10	2	04/01/10 06:41	EML	10C0802	SW 8082
PCB-1232	<0.10		mg/kg dry	0.10	2	04/01/10 06:41	EML	10C0802	SW 8082
PCB-1242	<0.10		mg/kg dry	0.10	2	04/01/10 06:41	EML	10C0802	SW 8082
PCB-1248	<0.10		mg/kg dry	0.10	2	04/02/10 11:51	EML	10C0802	SW 8082
PCB-1254	<0.10		mg/kg dry	0.10	2	04/01/10 06:41	EML	10C0802	SW 8082
PCB-1260	<0.10		mg/kg dry	0.10	2	04/01/10 06:41	EML	10C0802	SW 8082
Surr: Decachlorobiphenyl (10-177%)	*128 %*								
Surr: Decachlorobiphenyl (10-177%)	*105 %*								
Surr: Tetrachloro-meta-xylene (11-150%)	*102 %*								
Surr: Tetrachloro-meta-xylene (11-150%)	*95 %*								
Sample ID: WTC0850-06 (Concrete 181, 2-4'' - Misc. Solid)						**Sampled: 03/30/10 09:05**			
General Chemistry Parameters									
% Solids	**99**		%	NA	1	03/31/10 08:54	pam	10C0796	SM 2540G
Polychlorinated Biphenyls by EPA Method 8082									
PCB-1016	<0.10	C	mg/kg dry	0.10	2	04/01/10 07:49	EML	10C0802	SW 8082
PCB-1221	<0.10		mg/kg dry	0.10	2	04/01/10 07:49	EML	10C0802	SW 8082
PCB-1232	<0.10		mg/kg dry	0.10	2	04/01/10 07:49	EML	10C0802	SW 8082
PCB-1242	<0.10		mg/kg dry	0.10	2	04/01/10 07:49	EML	10C0802	SW 8082
PCB-1248	<0.10		mg/kg dry	0.10	2	04/01/10 07:49	EML	10C0802	SW 8082
PCB-1254	<0.10		mg/kg dry	0.10	2	04/01/10 07:49	EML	10C0802	SW 8082
PCB-1260	<0.10		mg/kg dry	0.10	2	04/01/10 07:49	EML	10C0802	SW 8082
Surr: Decachlorobiphenyl (10-177%)	*128 %*								
Surr: Tetrachloro-meta-xylene (11-150%)	*115 %*								

DELTA ENV. CONSULTANTS-MN
5910 Rice Creek Pkwy Suite 100
St. Paul, MN 55126
Ms. Karen Thole

Work Order: WTC0850
Project: SPX; Watertown
Project Number: 9M0909245

Received: 03/30/10
Reported: 04/05/10 07:29

Analyte	Sample Result	Data Qualifiers	Units	MRL	Dilution Factor	Date Analyzed	Analyst	Seq/ Batch	Method
Sample ID: WTC0850-07 (Concrete 196, 2-4'' - Misc. Solid)						**Sampled: 03/30/10 15:55**			
General Chemistry Parameters									
% Solids	**99**		%	NA	1	03/31/10 08:54	pam	10C0796	SM 2540G
Polychlorinated Biphenyls by EPA Method 8082									
PCB-1016	<0.10	C	mg/kg dry	0.10	2	04/01/10 08:13	EML	10C0802	SW 8082
PCB-1221	<0.10		mg/kg dry	0.10	2	04/01/10 08:13	EML	10C0802	SW 8082
PCB-1232	<0.10		mg/kg dry	0.10	2	04/01/10 08:13	EML	10C0802	SW 8082
PCB-1242	<0.10		mg/kg dry	0.10	2	04/01/10 08:13	EML	10C0802	SW 8082
PCB-1248	<0.10		mg/kg dry	0.10	2	04/01/10 08:13	EML	10C0802	SW 8082
PCB-1254	<0.10		mg/kg dry	0.10	2	04/01/10 08:13	EML	10C0802	SW 8082
PCB-1260	<0.10		mg/kg dry	0.10	2	04/01/10 08:13	EML	10C0802	SW 8082
Surr: Decachlorobiphenyl (10-177%)	*128 %*								
Surr: Tetrachloro-meta-xylene (11-150%)	*112 %*								
Sample ID: WTC0850-08 (Concrete 217, 2-4'' - Misc. Solid)						**Sampled: 03/30/10 16:00**			
General Chemistry Parameters									
% Solids	**98**		%	NA	1	03/31/10 08:54	pam	10C0796	SM 2540G
Polychlorinated Biphenyls by EPA Method 8082									
PCB-1016	<0.10	C	mg/kg dry	0.10	2	04/01/10 08:37	EML	10C0802	SW 8082
PCB-1221	<0.10		mg/kg dry	0.10	2	04/01/10 08:37	EML	10C0802	SW 8082
PCB-1232	<0.10		mg/kg dry	0.10	2	04/01/10 08:37	EML	10C0802	SW 8082
PCB-1242	<0.10		mg/kg dry	0.10	2	04/01/10 08:37	EML	10C0802	SW 8082
PCB-1248	<0.10		mg/kg dry	0.10	2	04/01/10 08:37	EML	10C0802	SW 8082
PCB-1254	<0.10		mg/kg dry	0.10	2	04/01/10 08:37	EML	10C0802	SW 8082
PCB-1260	<0.10		mg/kg dry	0.10	2	04/01/10 08:37	EML	10C0802	SW 8082
Surr: Decachlorobiphenyl (10-177%)	*128 %*								
Surr: Tetrachloro-meta-xylene (11-150%)	*115 %*								
Sample ID: WTC0850-09 (Concrete 195, 2-4'' - Misc. Solid)						**Sampled: 03/30/10 16:10**			
General Chemistry Parameters									
% Solids	**99**		%	NA	1	03/31/10 08:54	pam	10C0796	SM 2540G
Polychlorinated Biphenyls by EPA Method 8082									
PCB-1016	<0.10	C	mg/kg dry	0.10	2	04/02/10 15:57	EML	10D0040	SW 8082
PCB-1221	<0.10		mg/kg dry	0.10	2	04/02/10 15:57	EML	10D0040	SW 8082
PCB-1232	<0.10		mg/kg dry	0.10	2	04/02/10 15:57	EML	10D0040	SW 8082
PCB-1242	<0.10		mg/kg dry	0.10	2	04/02/10 15:57	EML	10D0040	SW 8082
PCB-1248	<0.10		mg/kg dry	0.10	2	04/02/10 15:57	EML	10D0040	SW 8082
PCB-1254	<0.10		mg/kg dry	0.10	2	04/02/10 15:57	EML	10D0040	SW 8082
PCB-1260	<0.10		mg/kg dry	0.10	2	04/02/10 15:57	EML	10D0040	SW 8082
Surr: Decachlorobiphenyl (10-177%)	*132 %*								
Surr: Tetrachloro-meta-xylene (11-150%)	*105 %*								

DELTA ENV. CONSULTANTS-MN
5910 Rice Creek Pkwy Suite 100
St. Paul, MN 55126
Ms. Karen Thole

Work Order: WTC0850
Project: SPX; Watertown
Project Number: 9M0909245

Received: 03/30/10
Reported: 04/05/10 07:29

Analyte	Sample Result	Data Qualifiers	Units	MRL	Dilution Factor	Date Analyzed	Analyst	Seq/ Batch	Method
Sample ID: WTC0850-10 (Concrete 183, 2-4'' - Misc. Solid)						**Sampled: 03/30/10 16:15**			
General Chemistry Parameters									
% Solids	**99**		%	NA	1	03/31/10 08:54	pam	10C0796	SM 2540G
Polychlorinated Biphenyls by EPA Method 8082									
PCB-1016	<0.10	C	mg/kg dry	0.10	2	04/02/10 16:22	EML	10D0040	SW 8082
PCB-1221	<0.10		mg/kg dry	0.10	2	04/02/10 16:22	EML	10D0040	SW 8082
PCB-1232	<0.10		mg/kg dry	0.10	2	04/02/10 16:22	EML	10D0040	SW 8082
PCB-1242	<0.10		mg/kg dry	0.10	2	04/02/10 16:22	EML	10D0040	SW 8082
PCB-1248	<0.10		mg/kg dry	0.10	2	04/02/10 16:22	EML	10D0040	SW 8082
PCB-1254	<0.10		mg/kg dry	0.10	2	04/02/10 16:22	EML	10D0040	SW 8082
PCB-1260	**0.16**		mg/kg dry	0.10	2	04/02/10 16:22	EML	10D0040	SW 8082
Surr: Decachlorobiphenyl (10-177%)	*140 %*								
Surr: Tetrachloro-meta-xylene (11-150%)	*100 %*								
Sample ID: WTC0850-11 (Concrete 182, 2-4'' - Misc. Solid)						**Sampled: 03/30/10 16:25**			
General Chemistry Parameters									
% Solids	**100**		%	NA	1	03/31/10 08:54	pam	10C0796	SM 2540G
Polychlorinated Biphenyls by EPA Method 8082									
PCB-1016	<0.10	C	mg/kg dry	0.10	2	04/02/10 16:46	EML	10D0040	SW 8082
PCB-1221	<0.10		mg/kg dry	0.10	2	04/02/10 16:46	EML	10D0040	SW 8082
PCB-1232	<0.10		mg/kg dry	0.10	2	04/02/10 16:46	EML	10D0040	SW 8082
PCB-1242	<0.10		mg/kg dry	0.10	2	04/02/10 16:46	EML	10D0040	SW 8082
PCB-1248	<0.10		mg/kg dry	0.10	2	04/02/10 16:46	EML	10D0040	SW 8082
PCB-1254	<0.10		mg/kg dry	0.10	2	04/02/10 16:46	EML	10D0040	SW 8082
PCB-1260	<0.10		mg/kg dry	0.10	2	04/02/10 16:46	EML	10D0040	SW 8082
Surr: Decachlorobiphenyl (10-177%)	*142 %*								
Surr: Tetrachloro-meta-xylene (11-150%)	*102 %*								
Sample ID: WTC0850-12 (Concrete 218, 2-4'' - Misc. Solid)						**Sampled: 03/30/10 16:30**			
General Chemistry Parameters									
% Solids	**99**		%	NA	1	03/31/10 08:54	pam	10C0796	SM 2540G
Polychlorinated Biphenyls by EPA Method 8082									
PCB-1016	<0.13	C	mg/kg dry	0.13	2.6	04/02/10 17:10	EML	10D0040	SW 8082
PCB-1221	<0.13		mg/kg dry	0.13	2.6	04/02/10 17:10	EML	10D0040	SW 8082
PCB-1232	<0.13		mg/kg dry	0.13	2.6	04/02/10 17:10	EML	10D0040	SW 8082
PCB-1242	<0.13		mg/kg dry	0.13	2.6	04/02/10 17:10	EML	10D0040	SW 8082
PCB-1248	<0.13		mg/kg dry	0.13	2.6	04/02/10 17:10	EML	10D0040	SW 8082
PCB-1254	<0.13		mg/kg dry	0.13	2.6	04/02/10 17:10	EML	10D0040	SW 8082
PCB-1260	<0.13		mg/kg dry	0.13	2.6	04/02/10 17:10	EML	10D0040	SW 8082
Surr: Decachlorobiphenyl (10-177%)	*130 %*								
Surr: Tetrachloro-meta-xylene (11-150%)	*85 %*								

TestAmerica
THE LEADER IN ENVIRONMENTAL TESTING
602 Commerce Drive Watertown, WI 53094 * 800-833-7036 * Fax 920-261-8120

DELTA ENV. CONSULTANTS-MN
5910 Rice Creek Pkwy Suite 100
St. Paul, MN 55126
Ms. Karen Thole

Work Order: WTC0850
Project: SPX; Watertown
Project Number: 9M0909245

Received: 03/30/10
Reported: 04/05/10 07:29

SAMPLE EXTRACTION DATA

Parameter	Batch	Lab Number	Wt/Vol Extracted	Extracted Vol	Date	Analyst	Extraction Method
Polychlorinated Biphenyls by EPA Method 8082							
SW 8082	10C0802	WTC0850-01	15	10	03/31/10 09:38	TLH	Default Prep GC-Sen
SW 8082	10C0802	WTC0850-02	15	10	03/31/10 09:38	TLH	Default Prep GC-Sen
SW 8082	10C0802	WTC0850-03	15	10	03/31/10 09:38	TLH	Default Prep GC-Sen
SW 8082	10C0802	WTC0850-04	15	10	03/31/10 09:38	TLH	Default Prep GC-Sen
SW 8082	10C0802	WTC0850-05	15	10	03/31/10 09:38	TLH	Default Prep GC-Sen
SW 8082	10C0802	WTC0850-06	15	10	03/31/10 09:38	TLH	Default Prep GC-Sen
SW 8082	10C0802	WTC0850-07	15	10	03/31/10 09:38	TLH	Default Prep GC-Sen
SW 8082	10C0802	WTC0850-08	15	10	03/31/10 09:38	TLH	Default Prep GC-Sen
SW 8082	10D0040	WTC0850-09	15	10	04/01/10 15:30	TLH	Default Prep GC-Sen
SW 8082	10D0040	WTC0850-10	15	10	04/01/10 15:30	TLH	Default Prep GC-Sen
SW 8082	10D0040	WTC0850-11	15	10	04/01/10 15:30	TLH	Default Prep GC-Sen
SW 8082	10D0040	WTC0850-12	12	10	04/01/10 15:30	TLH	Default Prep GC-Sen

DELTA ENV. CONSULTANTS-MN
5910 Rice Creek Pkwy Suite 100
St. Paul, MN 55126
Ms. Karen Thole

Work Order: WTC0850
Project: SPX; Watertown
Project Number: 9M0909245

Received: 03/30/10
Reported: 04/05/10 07:29

LABORATORY BLANK QC DATA

Analyte	Seq/ Batch	Source Result	Spike Level	Units	MDL	MRL	Result	Dup Result	% REC	Dup %REC	% REC Limits	RPD	RPD Limit	Q
Polychlorinated Biphenyls by EPA Method 8082														
PCB-1016	10C0802			mg/kg wet	N/A	0.10	<0.10							C
PCB-1221	10C0802			mg/kg wet	N/A	0.10	<0.10							
PCB-1232	10C0802			mg/kg wet	N/A	0.10	<0.10							
PCB-1242	10C0802			mg/kg wet	N/A	0.10	<0.10							
PCB-1248	10C0802			mg/kg wet	N/A	0.10	<0.10							
PCB-1254	10C0802			mg/kg wet	N/A	0.10	<0.10							
PCB-1260	10C0802			mg/kg wet	N/A	0.10	<0.10							
Surrogate: Decachlorobiphenyl	*10C0802*			mg/kg wet					*132*		*10-177*			
Surrogate: Tetrachloro-meta-xylene	*10C0802*			mg/kg wet					*100*		*11-150*			
PCB-1016	10D0040			mg/kg wet	N/A	0.10	<0.10							
PCB-1221	10D0040			mg/kg wet	N/A	0.10	<0.10							
PCB-1232	10D0040			mg/kg wet	N/A	0.10	<0.10							
PCB-1242	10D0040			mg/kg wet	N/A	0.10	<0.10							
PCB-1248	10D0040			mg/kg wet	N/A	0.10	<0.10							
PCB-1254	10D0040			mg/kg wet	N/A	0.10	<0.10							
PCB-1260	10D0040			mg/kg wet	N/A	0.10	<0.10							
Surrogate: Decachlorobiphenyl	*10D0040*			mg/kg wet					*135*		*10-177*			
Surrogate: Tetrachloro-meta-xylene	*10D0040*			mg/kg wet					*95*		*11-150*			

DELTA ENV. CONSULTANTS-MN
5910 Rice Creek Pkwy Suite 100
St. Paul, MN 55126
Ms. Karen Thole

Work Order: WTC0850
Project: SPX; Watertown
Project Number: 9M0909245

Received: 03/30/10
Reported: 04/05/10 07:29

CCV QC DATA

Analyte	Seq/ Batch	Source Result	Spike Level	Units	MDL	MRL	Result	Dup Result	% REC	Dup %REC	% REC Limits	RPD	RPD Limit	Q
Polychlorinated Biphenyls by EPA Method 8082														
PCB-1016	T000593		0.50	ug/L	N/A	N/A	0.5900		118		85-115			C
PCB-1260	T000593		0.50	ug/L	N/A	N/A	0.5190		104		85-115			
Surrogate: Decachlorobiphenyl	*T000593*			ug/L					*145*		*75-125*			
Surrogate: Tetrachloro-meta-xylene	*T000593*			ug/L					*112*		*75-125*			
PCB-1254	T000593		0.50	ug/L	N/A	N/A	0.5020		100		85-115			
Surrogate: Decachlorobiphenyl	*T000593*			ug/L					*135*		*75-125*			
Surrogate: Tetrachloro-meta-xylene	*T000593*			ug/L					*115*		*75-125*			
PCB-1016	T000593		0.50	ug/L	N/A	N/A	0.6200		124		85-115			C
PCB-1260	T000593		0.50	ug/L	N/A	N/A	0.5350		107		85-115			
Surrogate: Decachlorobiphenyl	*T000593*			ug/L					*152*		*75-125*			
Surrogate: Tetrachloro-meta-xylene	*T000593*			ug/L					*118*		*75-125*			
PCB-1254	T000593		0.50	ug/L	N/A	N/A	0.4980		100		85-115			
Surrogate: Decachlorobiphenyl	*T000593*			ug/L					*115*		*75-125*			
Surrogate: Tetrachloro-meta-xylene	*T000593*			ug/L					*115*		*75-125*			
PCB-1016	T000593		0.50	ug/L	N/A	N/A	0.5860		117		85-115			C
PCB-1260	T000593		0.50	ug/L	N/A	N/A	0.5150		103		85-115			
Surrogate: Decachlorobiphenyl	*T000593*			ug/L					*138*		*75-125*			
Surrogate: Tetrachloro-meta-xylene	*T000593*			ug/L					*115*		*75-125*			
PCB-1016	T000593		0.50	ug/L	N/A	N/A	0.4770		95		85-115			C
PCB-1260	T000593		0.50	ug/L	N/A	N/A	0.5130		103		85-115			
Surrogate: Decachlorobiphenyl	*T000593*			ug/L					*148*		*75-125*			
Surrogate: Tetrachloro-meta-xylene	*T000593*			ug/L					*110*		*75-125*			
PCB-1016	T000606		0.50	ug/L	N/A	N/A	0.5910		118		85-115			C
PCB-1260	T000606		0.50	ug/L	N/A	N/A	0.5240		105		85-115			
Surrogate: Decachlorobiphenyl	*T000606*			ug/L					*142*		*75-125*			
Surrogate: Tetrachloro-meta-xylene	*T000606*			ug/L					*122*		*75-125*			
PCB-1248	T000606		0.50	ug/L	N/A	N/A	0.5000		100		85-115			
Surrogate: Decachlorobiphenyl	*T000606*			ug/L					*100*		*75-125*			
Surrogate: Tetrachloro-meta-xylene	*T000606*			ug/L					*100*		*75-125*			
PCB-1254	T000606		0.50	ug/L	N/A	N/A	0.5120		102		85-115			
Surrogate: Decachlorobiphenyl	*T000606*			ug/L					*92*		*75-125*			
Surrogate: Tetrachloro-meta-xylene	*T000606*			ug/L					*112*		*75-125*			
PCB-1016	T000606		0.50	ug/L	N/A	N/A	0.6490		130		85-115			C
PCB-1260	T000606		0.50	ug/L	N/A	N/A	0.5220		104		85-115			
Surrogate: Decachlorobiphenyl	*T000606*			ug/L					*155*		*75-125*			
Surrogate: Tetrachloro-meta-xylene	*T000606*			ug/L					*110*		*75-125*			

DELTA ENV. CONSULTANTS-MN
5910 Rice Creek Pkwy Suite 100
St. Paul, MN 55126
Ms. Karen Thole

Work Order: WTC0850
Project: SPX; Watertown
Project Number: 9M0909245

Received: 03/30/10
Reported: 04/05/10 07:29

CCV QC DATA

Analyte	Seq/ Batch	Source Result	Spike Level	Units	MDL	MRL	Result	Dup Result	% REC	Dup %REC	% REC Limits	RPD	RPD Limit	Q
Polychlorinated Biphenyls by EPA Method 8082														
PCB-1016	T000606			ug/L	N/A	N/A	0.000				85-115			
PCB-1248	T000606		0.50	ug/L	N/A	N/A	0.5070		101		85-115			
PCB-1260	T000606			ug/L	N/A	N/A	0.000				85-115			
Surrogate: Decachlorobiphenyl	*T000606*			ug/L					*105*		*75-125*			
Surrogate: Tetrachloro-meta-xylene	*T000606*			ug/L					*100*		*75-125*			
PCB-1016	T000606			ug/L	N/A	N/A	0.000				85-115			
PCB-1254	T000606		0.50	ug/L	N/A	N/A	0.5210		104		85-115			
PCB-1260	T000606			ug/L	N/A	N/A	0.000				85-115			
Surrogate: Decachlorobiphenyl	*T000606*			ug/L					*100*		*75-125*			
Surrogate: Tetrachloro-meta-xylene	*T000606*			ug/L					*112*		*75-125*			
PCB-1016	T000606		0.50	ug/L	N/A	N/A	0.5990		120		85-115			C
PCB-1260	T000606		0.50	ug/L	N/A	N/A	0.5280		106		85-115			
Surrogate: Decachlorobiphenyl	*T000606*			ug/L					*150*		*75-125*			
Surrogate: Tetrachloro-meta-xylene	*T000606*			ug/L					*110*		*75-125*			
PCB-1254	T000606		0.50	ug/L	N/A	N/A	0.5040		101		85-115			
Surrogate: Decachlorobiphenyl	*T000606*			ug/L					*100*		*75-125*			
Surrogate: Tetrachloro-meta-xylene	*T000606*			ug/L					*110*		*75-125*			
PCB-1016	T000606		0.50	ug/L	N/A	N/A	0.6170		123		85-115			C
PCB-1260	T000606		0.50	ug/L	N/A	N/A	0.5330		107		85-115			
Surrogate: Decachlorobiphenyl	*T000606*			ug/L					*148*		*75-125*			
Surrogate: Tetrachloro-meta-xylene	*T000606*			ug/L					*108*		*75-125*			

DELTA ENV. CONSULTANTS-MN
5910 Rice Creek Pkwy Suite 100
St. Paul, MN 55126
Ms. Karen Thole

Work Order: WTC0850
Project: SPX; Watertown
Project Number: 9M0909245

Received: 03/30/10
Reported: 04/05/10 07:29

LABORATORY DUPLICATE QC DATA

Analyte	Seq/ Batch	Source Result	Spike Level	Units	MDL	MRL	Result	% REC	Dup %REC	% REC Limits	RPD	RPD Limit	Q
General Chemistry Parameters													
QC Source Sample: WTC0850-12													
% Solids	10C0796	98.9		%	N/A	N/A	99.1				0	20	

DELTA ENV. CONSULTANTS-MN
5910 Rice Creek Pkwy Suite 100
St. Paul, MN 55126
Ms. Karen Thole

Work Order: WTC0850
Project: SPX; Watertown
Project Number: 9M0909245

Received: 03/30/10
Reported: 04/05/10 07:29

LCS/LCS DUPLICATE QC DATA

Analyte	Seq/ Batch	Source Result	Spike Level	Units	MDL	MRL	Result	Dup Result	% REC	Dup %REC	% REC Limits	RPD	RPD Limit	Q
Polychlorinated Biphenyls by EPA Method 8082														
PCB-1016	10C0802		0.17	mg/kg wet	N/A	0.10	0.161		96		75-125			C
PCB-1221	10C0802			mg/kg wet	N/A	0.10	<0.10				75-125			
PCB-1232	10C0802			mg/kg wet	N/A	0.10	<0.10				75-125			
PCB-1242	10C0802			mg/kg wet	N/A	0.10	<0.10				75-125			
PCB-1248	10C0802			mg/kg wet	N/A	0.10	<0.10				75-125			
PCB-1254	10C0802			mg/kg wet	N/A	0.10	<0.10				75-125			
PCB-1260	10C0802		0.17	mg/kg wet	N/A	0.10	0.185		111		75-125			
Surrogate: Decachlorobiphenyl	*10C0802*			mg/kg wet					*138*		*60-150*			
Surrogate: Tetrachloro-meta-xylene	*10C0802*			mg/kg wet					*100*		*60-150*			
PCB-1016	10D0040		0.17	mg/kg wet	N/A	0.10	0.166		100		75-125			
PCB-1221	10D0040			mg/kg wet	N/A	0.10	<0.10				75-125			
PCB-1232	10D0040			mg/kg wet	N/A	0.10	<0.10				75-125			
PCB-1242	10D0040			mg/kg wet	N/A	0.10	<0.10				75-125			
PCB-1248	10D0040			mg/kg wet	N/A	0.10	<0.10				75-125			
PCB-1254	10D0040			mg/kg wet	N/A	0.10	<0.10				75-125			
PCB-1260	10D0040		0.17	mg/kg wet	N/A	0.10	0.190		114		75-125			
Surrogate: Decachlorobiphenyl	*10D0040*			mg/kg wet					*135*		*60-150*			
Surrogate: Tetrachloro-meta-xylene	*10D0040*			mg/kg wet					*97*		*60-150*			

DELTA ENV. CONSULTANTS-MN
5910 Rice Creek Pkwy Suite 100
St. Paul, MN 55126
Ms. Karen Thole

Work Order: WTC0850
Project: SPX; Watertown
Project Number: 9M0909245

Received: 03/30/10
Reported: 04/05/10 07:29

MATRIX SPIKE/MATRIX SPIKE DUPLICATE QC DATA

Analyte	Seq/ Batch	Source Result	Spike Level	Units	MDL	MRL	Result	Dup Result	% REC	Dup %REC	% REC Limits	RPD	RPD Limit	Q
Polychlorinated Biphenyls by EPA Method 8082														
QC Source Sample: WTC0803-19														
PCB-1016	10C0802	0.0527	0.51	mg/kg dry	N/A	0.30	0.536	0.540	95	96	70-130	1	20	C
PCB-1221	10C0802	0.00		mg/kg dry	N/A	0.30	<0.30	<0.30			70-130		20	
PCB-1232	10C0802	0.00		mg/kg dry	N/A	0.30	<0.30	<0.30			70-130		20	
PCB-1242	10C0802	0.00		mg/kg dry	N/A	0.30	<0.30	<0.30			70-130		20	
PCB-1248	10C0802	0.00		mg/kg dry	N/A	0.30	<0.30	<0.30			70-130		20	
PCB-1254	10C0802	0.00		mg/kg dry	N/A	0.30	<0.30	<0.30			70-130		20	
PCB-1260	10C0802	0.805	0.51	mg/kg dry	N/A	0.30	1.19	1.21	76	79	70-130	1	20	
Surrogate: Decachlorobiphenyl	*10C0802*			mg/kg dry					*122*	*132*	*10-177*			
Surrogate: Tetrachloro-meta-xylene	*10C0802*			mg/kg dry					*105*	*110*	*11-150*			
QC Source Sample: WTC0916-01														
PCB-1016	10D0040	0.0182	0.50	mg/kg dry	N/A	0.30	0.517	0.529	99	101	70-130	2	20	
PCB-1221	10D0040	0.00		mg/kg dry	N/A	0.30	<0.30	<0.30			70-130		20	
PCB-1232	10D0040	0.00		mg/kg dry	N/A	0.30	<0.30	<0.30			70-130		20	
PCB-1242	10D0040	0.00		mg/kg dry	N/A	0.30	<0.30	<0.30			70-130		20	
PCB-1248	10D0040	0.00		mg/kg dry	N/A	0.30	<0.30	<0.30			70-130		20	
PCB-1254	10D0040	0.00		mg/kg dry	N/A	0.30	<0.30	<0.30			70-130		20	
PCB-1260	10D0040	0.0222	0.50	mg/kg dry	N/A	0.30	0.585	0.605	112	116	70-130	3	20	
Surrogate: Decachlorobiphenyl	*10D0040*			mg/kg dry					*138*	*140*	*10-177*			
Surrogate: Tetrachloro-meta-xylene	*10D0040*			mg/kg dry					*100*	*102*	*11-150*			

DELTA ENV. CONSULTANTS-MN 5910 Rice Creek Pkwy Suite 100 St. Paul, MN 55126 Ms. Karen Thole	Work Order: Project: Project Number:	WTC0850 SPX; Watertown 9M0909245	Received: Reported:	03/30/10 04/05/10 07:29

CERTIFICATION SUMMARY

TestAmerica Watertown

Method	Matrix	Nelac	Wisconsin
SM 2540G	Solid/Soil	X	X
SW 8082	Solid/Soil	X	X

DELTA ENV. CONSULTANTS-MN 5910 Rice Creek Pkwy Suite 100 St. Paul, MN 55126 Ms. Karen Thole	Work Order: Project: Project Number:	WTC0850 SPX; Watertown 9M0909245	Received: Reported:	03/30/10 04/05/10 07:29

DATA QUALIFIERS AND DEFINITIONS

C Calibration Verification recovery was above the method control limit for this analyte. Analyte not detected, data not impacted.

ADDITIONAL COMMENTS

Results are reported on a wet weight basis unless otherwise noted.

WTC 0850

1 of 2

TestAmerica

THE LEADER IN ENVIRONMENTAL TESTING

Watertown Division
602 Commerce Drive
Watertown, WI 53094

Phone 920-261-1660 or 800-833-7036
Fax 920-261-8120

To assist us in using the proper analytical methods, is this work being conducted for regulatory purposes?
Compliance Monitoring _____

Client Name: Delta Consultants
Client #: _____
Address: 5910 Rice Creek Parkway
City/State/Zip Code: Shoreview, MN 55126
Project Manager: Karen Thole
Telephone Number: 651-697-5203
Fax: 651-639-9473
Sampler Name: (Print Name) Adam S. McIlheran
Sampler Signature: [signature]

Project Name: SPX Watertown
Project #: 9M0909245
Site/Location ID: Watertown
State: WI
Report To: Karen Thole
Invoice To: Same
Quote #: _____
PO#: _____

E-mail address: _____

TAT
___ Standard
___ Rush (surcharges may apply)
Date Needed: _____
Fax Results: Y N
E-mail: Y N

QC Deliverables
___ None
___ Level 2 (Batch QC)
___ Level 3
___ Level 4
Other: _____

	SAMPLE ID	Date Sampled	Time Sampled	G = Grab, C = Composite	Field Filtered	Matrix (SL - Sludge DW - Drinking Water GW - Groundwater S - Soil/Solid WW - Wastewater Specify Other)	HNO_3	HCl	NaOH	H_2SO_4	Methanol	None	Other (Specify)	PCB by 8082										REMARKS
01	Concrete 163, 2-4"	3/30/10	07:45	G		S						1		✓										
02	Concrete 164, 2-4"	3/30/10	08:00	G		S						1		✓										
03	Concrete 165, 2-4"	3/30/10	08:10	G		S						1		✓										
04	Concrete 169, 2-4"	3/30/10	08:45	G		S						1		✓										
05	Concrete 180, 2-4"	3/30/10	09:00	G		S						1		✓										
06	Concrete 181, 2-4"	3/30/10	09:05	G		S						1		✓										
07	Concrete 196, 2-4"	3/30/10	15:55	G		S						1		✓										
08	Concrete 217, 2-4"	3/30/10	16:00	G		S						1		✓										
09	Concrete 195, 2-4"	3/30/10	16:10	G		S						1		✓										
10	Concrete 183, 2-4"	3/30/10	16:15	G		S						1		✓										

Special Instructions:

Relinquished By:	Date:	Time:	Received By:	Date:	Time:
[signature]	3/30/10	17:00	[signature]	3/30/10	1700

LABORATORY COMMENTS:
Init Lab Temp:
Rec Lab Temp: 04 ice, 3°
Custody Seals: Y N N/A
Bottles Supplied by TestAmerica: Y N
Method of Shipment: client

TAL-0020 (1207)

WTC0850 2 of 2

TestAmerica

THE LEADER IN ENVIRONMENTAL TESTING

Watertown Division
602 Commerce Drive
Watertown, WI 53094

Phone 920-261-1660 or 800-833-7036
Fax 920-261-8120

To assist us in using the proper analytical methods, is this work being conducted for regulatory purposes?
Compliance Monitoring _____

Client Name: Delta Consultants
Client #: _____
Address: 5910 Rice Creek Parkway
City/State/Zip Code: Shoreview, MN 55126
Project Manager: Karen Thole
Telephone Number: 651-697-5203
Fax: 651-639-9473
Sampler Name: (Print Name) Adam S. McIlheran
Sampler Signature: Adam S. McIlheran

Project Name: SPX Watertown
Project #: 9M09092 45
Site/Location ID: Watertown
State: WI
Report To: Karen Thole
Invoice To:
Quote #:
PO#:

E-mail address:

TAT: ✓ Standard; ___ Rush (surcharges may apply)
Date Needed:
Fax Results: Y N
E-mail: Y N

QC Deliverables: ___ None; ___ Level 2 (Batch QC); ___ Level 3; ___ Level 4; Other: _____

	SAMPLE ID	Date Sampled	Time Sampled	G = Grab, C = Composite	Field Filtered	Matrix (SL - Sludge, DW - Drinking Water, GW - Groundwater, S - Soil/Solid, WW - Wastewater, Specify Other)	HNO_3	HCl	NaOH	H_2SO_4	Methanol	None	Other (Specify)	Analyze For: PCB by 8082									REMARKS
11	Concrete 182, 2-4"	3/30/10	16:25	G		S						1		✓									
12	Concrete 218, 2-4"	3/30/10	16:30	G		S						1		✓									

Special Instructions:

Relinquished By:	Date:	Time:	Received By:	Date:	Time:
Adam S. McIlheran	3/30/10	17:00	[illegible]	3/30/10	1700

LABORATORY COMMENTS:
Init Lab Temp:
Rec Lab Temp: 0.1 ice, 3°
Custody Seals: Y N N/A
Bottles Supplied by TestAmerica: Y N
Method of Shipment: client

Cooler Receipt Log

Work Order(s): WTC0850 Client Name/Project: Delta # of Coolers: _____

1. How did samples arrive? ☐ Fed-Ex ☐ UPS ☐ TestAmerica ☑ Client ☐ Dunham ☐ Speedy ☐ _____
2. What was the condition of custody seals? ..... ☐ Intact ☐ Broken ☐ Not present

Date/time cooler was opened: 3/3/10 **By:** [illegible]

3. Temperature °C 3 Received on ice? ... ☑ Yes ☐ No
4. Does this Project require RUSH turn around? ..... ☐ Yes ☑ No
5. Are there any short hold time tests? ..... ☐ Yes ☑ No

☐ within 1 hr of or ☐ past expiration of hold-time? ..... Provide details in space at bottom of form

48 hours or less	7 days
Coliform Bacteria ..... 8/30 hours	Aqueous Organic Prep
Chlorine/Hex Cr ..... 24 hours	TS
BOD	TDS
Nitrate ..... (DW is 14 days)	TSS
Nitrite	Sulfide
Orthophosphate)	Volatile Solids

6. Except for tests with hold times of 48 hrs or less, are any samples

☐ within 2 days of or ☐ past expiration of hold-time? ..... ☐ Yes ☑ No Provide details in space at bottom of form

Which Ops Mgr, PM or Analyst was informed of short hold and when? ..... Who_____ When_____

7. Is the date and time of collection recorded? ..... Date ☑ Yes ☐ No Time ☑ Yes ☐ No
8. Were all sample containers listed on the COC received and intact? ..... ☑ Yes ☐ No Provide details in space at bottom of form
9. Do sample IDs match the COC? ..... ☑ Yes ☐ No Provide details in space at bottom of form
10. Are dissolved parameters field filtered or being filtered in the lab? ..... ☐ Field ☐ Lab ☑ NA
11. Are sample volumes adequate and preservatives correct for test requested?.. Vol. ☑ Yes ☐ No Pres. ☑ Yes ☐ No
12. Are VOC samples free of bubbles >6mm? ..... ☐ Yes ☐ No ☑ NA
13. How were VOC soils received? ☐ Methanol ☐ Sodium Bisulfate ☐ Packed jar ☐ Encore ☐ Water* ☐ Other

*☐ within 48 hrs of sampling ☐ past 48 hrs of sampling ☐ Frozen ☐ Not Frozen

14. Is an aqueous Trip Blank included? ☐ Yes ☐ No ☑ NA Is a Methanol Trip Blank included? ☐ Yes ☐ No ☑ NA
15. Are any samples on hold? ..... ☐ Yes ☑ No Provide details in space at bottom of form
16. Are there samples to be subcontracted? ..... ☐ Yes ☑ No
17. If any changes are made to this Work Order after Login, or if comments must be made regarding this cooler, explain them below:

6mm = ------

TestAmerica
THE LEADER IN ENVIRONMENTAL TESTING
602 Commerce Drive Watertown, WI 53094 * 800-833-7036 * Fax 920-261-8120

April 07, 2010

Client:	DELTA ENV. CONSULTANTS-MN 5910 Rice Creek Pkwy Suite 100 St. Paul, MN 55126	Work Order: Project Name: Project Number:	WTD0025 SPX; Watertown 9M0909245
Attn:	Ms. Karen Thole	Date Received:	04/01/10

An executed copy of the chain of custody is also included as an addendum to this report.

If you have any questions relating to this analytical report, please contact your Laboratory Project Manager at 1-800-833-7036

SAMPLE IDENTIFICATION	LAB NUMBER	COLLECTION DATE AND TIME
Concrete 197, 2-4"	WTD0025-01	04/01/10 07:30
Concrete 198, 2-4"	WTD0025-02	04/01/10 07:45
Concrete 200, 2-4"	WTD0025-03	04/01/10 08:35
Concrete 221, 2-4"	WTD0025-04	04/01/10 08:45
Concrete 220, 2-4"	WTD0025-05	04/01/10 09:00
Concrete 219, 2-4"	WTD0025-06	04/01/10 09:10
Concrete 110, 2-4"	WTD0025-07	04/01/10 10:15
Concrete 132, 2-4"	WTD0025-08	04/01/10 10:30
Concrete 131, 2-4"	WTD0025-09	04/01/10 10:45
Concrete 111, 2-4"	WTD0025-10	04/01/10 11:00
Concrete 112, 2-4"	WTD0025-11	04/01/10 11:15

Samples were received on ice into laboratory at a temperature of 2 °C.

Wisconsin Certification Number: 128053530

The Chain(s) of Custody, 3 pages, are included and are an integral part of this report.

Unless subcontracted, volatiles analyses (including VOC, PVOC, GRO, BTEX, and TPH gasoline) performed by TestAmerica Watertown at 1101 Industrial Drive, Units 9&10. All other analyses performed at the address shown in the heading of this report.

Approved By:

Brian DeJong

TestAmerica Watertown
Brian DeJong For Dan F. Milewsky
Project Manager

TestAmerica
THE LEADER IN ENVIRONMENTAL TESTING
602 Commerce Drive Watertown, WI 53094 * 800-833-7036 * Fax 920-261-8120

DELTA ENV. CONSULTANTS-MN
5910 Rice Creek Pkwy Suite 100
St. Paul, MN 55126
Ms. Karen Thole

Work Order: WTD0025
Project: SPX; Watertown
Project Number: 9M0909245

Received: 04/01/10
Reported: 04/07/10 14:42

ANALYTICAL REPORT

Analyte	Sample Result	Data Qualifiers	Units	MRL	Dilution Factor	Date Analyzed	Analyst	Seq/ Batch	Method
Sample ID: WTD0025-01 (Concrete 197, 2-4'' - Misc. Solid)						**Sampled: 04/01/10 07:30**			
General Chemistry Parameters									
% Solids	**99**		%	NA	1	04/02/10 11:07	shf	10D0036	SM 2540G
Polychlorinated Biphenyls by EPA Method 8082									
PCB-1016	<0.21	C	mg/kg dry	0.21	4.2	04/06/10 15:42	eml	10D0075	SW 8082
PCB-1221	<0.21		mg/kg dry	0.21	4.2	04/06/10 15:42	eml	10D0075	SW 8082
PCB-1232	<0.21		mg/kg dry	0.21	4.2	04/06/10 15:42	eml	10D0075	SW 8082
PCB-1242	<0.21		mg/kg dry	0.21	4.2	04/06/10 15:42	eml	10D0075	SW 8082
PCB-1248	<0.21		mg/kg dry	0.21	4.2	04/06/10 15:42	eml	10D0075	SW 8082
PCB-1254	<0.21		mg/kg dry	0.21	4.2	04/06/10 15:42	eml	10D0075	SW 8082
PCB-1260	<0.21		mg/kg dry	0.21	4.2	04/06/10 15:42	eml	10D0075	SW 8082
Surr: Decachlorobiphenyl (10-177%)	*102 %*								
Surr: Tetrachloro-meta-xylene (11-150%)	*110 %*								
Sample ID: WTD0025-02 (Concrete 198, 2-4'' - Misc. Solid)						**Sampled: 04/01/10 07:45**			
General Chemistry Parameters									
% Solids	**99**		%	NA	1	04/02/10 11:07	shf	10D0036	SM 2540G
Polychlorinated Biphenyls by EPA Method 8082									
PCB-1016	<0.10	C	mg/kg dry	0.10	2	04/06/10 16:07	eml	10D0075	SW 8082
PCB-1221	<0.10		mg/kg dry	0.10	2	04/06/10 16:07	eml	10D0075	SW 8082
PCB-1232	<0.10		mg/kg dry	0.10	2	04/06/10 16:07	eml	10D0075	SW 8082
PCB-1242	<0.10		mg/kg dry	0.10	2	04/06/10 16:07	eml	10D0075	SW 8082
PCB-1248	<0.10		mg/kg dry	0.10	2	04/06/10 16:07	eml	10D0075	SW 8082
PCB-1254	<0.10		mg/kg dry	0.10	2	04/06/10 16:07	eml	10D0075	SW 8082
PCB-1260	<0.10		mg/kg dry	0.10	2	04/06/10 16:07	eml	10D0075	SW 8082
Surr: Decachlorobiphenyl (10-177%)	*98 %*								
Surr: Tetrachloro-meta-xylene (11-150%)	*95 %*								
Sample ID: WTD0025-03 (Concrete 200, 2-4'' - Misc. Solid)						**Sampled: 04/01/10 08:35**			
General Chemistry Parameters									
% Solids	**99**		%	NA	1	04/02/10 11:07	shf	10D0036	SM 2540G
Polychlorinated Biphenyls by EPA Method 8082									
PCB-1016	<0.10	C	mg/kg dry	0.10	2	04/06/10 16:32	eml	10D0075	SW 8082
PCB-1221	<0.10		mg/kg dry	0.10	2	04/06/10 16:32	eml	10D0075	SW 8082
PCB-1232	<0.10		mg/kg dry	0.10	2	04/06/10 16:32	eml	10D0075	SW 8082
PCB-1242	<0.10		mg/kg dry	0.10	2	04/06/10 16:32	eml	10D0075	SW 8082
PCB-1248	<0.10		mg/kg dry	0.10	2	04/06/10 16:32	eml	10D0075	SW 8082
PCB-1254	<0.10		mg/kg dry	0.10	2	04/06/10 16:32	eml	10D0075	SW 8082
PCB-1260	<0.10		mg/kg dry	0.10	2	04/06/10 16:32	eml	10D0075	SW 8082
Surr: Decachlorobiphenyl (10-177%)	*95 %*								
Surr: Tetrachloro-meta-xylene (11-150%)	*90 %*								

DELTA ENV. CONSULTANTS-MN
5910 Rice Creek Pkwy Suite 100
St. Paul, MN 55126
Ms. Karen Thole

Work Order: WTD0025
Project: SPX; Watertown
Project Number: 9M0909245

Received: 04/01/10
Reported: 04/07/10 14:42

Analyte	Sample Result	Data Qualifiers	Units	MRL	Dilution Factor	Date Analyzed	Analyst	Seq/ Batch	Method
Sample ID: WTD0025-04 (Concrete 221, 2-4'' - Misc. Solid)						**Sampled: 04/01/10 08:45**			
General Chemistry Parameters									
% Solids	**99**		%	NA	1	04/02/10 11:07	shf	10D0036	SM 2540G
Polychlorinated Biphenyls by EPA Method 8082									
PCB-1016	<0.10	C	mg/kg dry	0.10	2	04/06/10 16:58	eml	10D0075	SW 8082
PCB-1221	<0.10		mg/kg dry	0.10	2	04/06/10 16:58	eml	10D0075	SW 8082
PCB-1232	<0.10		mg/kg dry	0.10	2	04/06/10 16:58	eml	10D0075	SW 8082
PCB-1242	<0.10		mg/kg dry	0.10	2	04/06/10 16:58	eml	10D0075	SW 8082
PCB-1248	<0.10		mg/kg dry	0.10	2	04/06/10 16:58	eml	10D0075	SW 8082
PCB-1254	<0.10		mg/kg dry	0.10	2	04/06/10 16:58	eml	10D0075	SW 8082
PCB-1260	<0.10		mg/kg dry	0.10	2	04/06/10 16:58	eml	10D0075	SW 8082
Surr: Decachlorobiphenyl (10-177%)	*102 %*								
Surr: Tetrachloro-meta-xylene (11-150%)	*95 %*								
Sample ID: WTD0025-05 (Concrete 220, 2-4'' - Misc. Solid)						**Sampled: 04/01/10 09:00**			
General Chemistry Parameters									
% Solids	**100**		%	NA	1	04/02/10 11:07	shf	10D0036	SM 2540G
Polychlorinated Biphenyls by EPA Method 8082									
PCB-1016	<0.10	C	mg/kg dry	0.10	2	04/06/10 17:23	eml	10D0075	SW 8082
PCB-1221	<0.10		mg/kg dry	0.10	2	04/06/10 17:23	eml	10D0075	SW 8082
PCB-1232	<0.10		mg/kg dry	0.10	2	04/06/10 17:23	eml	10D0075	SW 8082
PCB-1242	<0.10		mg/kg dry	0.10	2	04/06/10 17:23	eml	10D0075	SW 8082
PCB-1248	<0.10		mg/kg dry	0.10	2	04/06/10 17:23	eml	10D0075	SW 8082
PCB-1254	**0.11**		mg/kg dry	0.10	2	04/06/10 17:23	eml	10D0075	SW 8082
PCB-1260	<0.10		mg/kg dry	0.10	2	04/06/10 17:23	eml	10D0075	SW 8082
Surr: Decachlorobiphenyl (10-177%)	*95 %*								
Surr: Tetrachloro-meta-xylene (11-150%)	*100 %*								
Sample ID: WTD0025-06 (Concrete 219, 2-4'' - Misc. Solid)						**Sampled: 04/01/10 09:10**			
General Chemistry Parameters									
% Solids	**99**		%	NA	1	04/02/10 11:07	shf	10D0036	SM 2540G
Polychlorinated Biphenyls by EPA Method 8082									
PCB-1016	<0.10	C	mg/kg dry	0.10	2	04/06/10 17:47	eml	10D0075	SW 8082
PCB-1221	<0.10		mg/kg dry	0.10	2	04/06/10 17:47	eml	10D0075	SW 8082
PCB-1232	<0.10		mg/kg dry	0.10	2	04/06/10 17:47	eml	10D0075	SW 8082
PCB-1242	<0.10		mg/kg dry	0.10	2	04/06/10 17:47	eml	10D0075	SW 8082
PCB-1248	<0.10		mg/kg dry	0.10	2	04/06/10 17:47	eml	10D0075	SW 8082
PCB-1254	**0.54**		mg/kg dry	0.10	2	04/06/10 17:47	eml	10D0075	SW 8082
PCB-1260	**0.20**		mg/kg dry	0.10	2	04/06/10 17:47	eml	10D0075	SW 8082
Surr: Decachlorobiphenyl (10-177%)	*95 %*								
Surr: Tetrachloro-meta-xylene (11-150%)	*105 %*								

DELTA ENV. CONSULTANTS-MN
5910 Rice Creek Pkwy Suite 100
St. Paul, MN 55126
Ms. Karen Thole

Work Order: WTD0025
Project: SPX; Watertown
Project Number: 9M0909245

Received: 04/01/10
Reported: 04/07/10 14:42

Analyte	Sample Result	Data Qualifiers	Units	MRL	Dilution Factor	Date Analyzed	Analyst	Seq/ Batch	Method
Sample ID: WTD0025-07 (Concrete 110, 2-4'' - Misc. Solid)						**Sampled: 04/01/10 10:15**			
General Chemistry Parameters									
% Solids	**99**		%	NA	1	04/02/10 11:07	shf	10D0036	SM 2540G
Polychlorinated Biphenyls by EPA Method 8082									
PCB-1016	<0.10	C	mg/kg dry	0.10	2	04/06/10 19:52	eml	10D0075	SW 8082
PCB-1221	<0.10		mg/kg dry	0.10	2	04/06/10 19:52	eml	10D0075	SW 8082
PCB-1232	<0.10		mg/kg dry	0.10	2	04/06/10 19:52	eml	10D0075	SW 8082
PCB-1242	<0.10		mg/kg dry	0.10	2	04/06/10 19:52	eml	10D0075	SW 8082
PCB-1248	<0.10	C	mg/kg dry	0.10	2	04/06/10 19:52	eml	10D0075	SW 8082
PCB-1254	<0.10		mg/kg dry	0.10	2	04/06/10 19:52	eml	10D0075	SW 8082
PCB-1260	<0.10		mg/kg dry	0.10	2	04/06/10 19:52	eml	10D0075	SW 8082
Surr: Decachlorobiphenyl (10-177%)	*85 %*								
Surr: Tetrachloro-meta-xylene (11-150%)	*83 %*								
Sample ID: WTD0025-08 (Concrete 132, 2-4'' - Misc. Solid)						**Sampled: 04/01/10 10:30**			
General Chemistry Parameters									
% Solids	**100**		%	NA	1	04/02/10 11:07	shf	10D0036	SM 2540G
Polychlorinated Biphenyls by EPA Method 8082									
PCB-1016	<0.13	C	mg/kg dry	0.13	2.7	04/06/10 20:17	eml	10D0075	SW 8082
PCB-1221	<0.13		mg/kg dry	0.13	2.7	04/06/10 20:17	eml	10D0075	SW 8082
PCB-1232	<0.13		mg/kg dry	0.13	2.7	04/06/10 20:17	eml	10D0075	SW 8082
PCB-1242	<0.13		mg/kg dry	0.13	2.7	04/06/10 20:17	eml	10D0075	SW 8082
PCB-1248	<0.13	C	mg/kg dry	0.13	2.7	04/06/10 20:17	eml	10D0075	SW 8082
PCB-1254	<0.13		mg/kg dry	0.13	2.7	04/06/10 20:17	eml	10D0075	SW 8082
PCB-1260	<0.13		mg/kg dry	0.13	2.7	04/06/10 20:17	eml	10D0075	SW 8082
Surr: Decachlorobiphenyl (10-177%)	*102 %*								
Surr: Tetrachloro-meta-xylene (11-150%)	*100 %*								
Sample ID: WTD0025-09 (Concrete 131, 2-4'' - Misc. Solid)						**Sampled: 04/01/10 10:45**			
General Chemistry Parameters									
% Solids	**100**		%	NA	1	04/02/10 11:07	shf	10D0036	SM 2540G
Polychlorinated Biphenyls by EPA Method 8082									
PCB-1016	<0.10	C	mg/kg dry	0.10	2	04/06/10 20:42	eml	10D0075	SW 8082
PCB-1221	<0.10		mg/kg dry	0.10	2	04/06/10 20:42	eml	10D0075	SW 8082
PCB-1232	<0.10		mg/kg dry	0.10	2	04/06/10 20:42	eml	10D0075	SW 8082
PCB-1242	<0.10		mg/kg dry	0.10	2	04/06/10 20:42	eml	10D0075	SW 8082
PCB-1248	<0.10	C	mg/kg dry	0.10	2	04/06/10 20:42	eml	10D0075	SW 8082
PCB-1254	<0.10		mg/kg dry	0.10	2	04/06/10 20:42	eml	10D0075	SW 8082
PCB-1260	<0.10		mg/kg dry	0.10	2	04/06/10 20:42	eml	10D0075	SW 8082
Surr: Decachlorobiphenyl (10-177%)	*105 %*								
Surr: Tetrachloro-meta-xylene (11-150%)	*102 %*								

DELTA ENV. CONSULTANTS-MN
5910 Rice Creek Pkwy Suite 100
St. Paul, MN 55126
Ms. Karen Thole

Work Order: WTD0025
Project: SPX; Watertown
Project Number: 9M0909245

Received: 04/01/10
Reported: 04/07/10 14:42

Analyte	Sample Result	Data Qualifiers	Units	MRL	Dilution Factor	Date Analyzed	Analyst	Seq/ Batch	Method
Sample ID: WTD0025-10 (Concrete 111, 2-4'' - Misc. Solid)						**Sampled: 04/01/10 11:00**			
General Chemistry Parameters									
% Solids	**100**		%	NA	1	04/02/10 11:07	shf	10D0036	SM 2540G
Polychlorinated Biphenyls by EPA Method 8082									
PCB-1016	<0.13	C	mg/kg dry	0.13	2.5	04/06/10 21:08	eml	10D0075	SW 8082
PCB-1221	<0.13		mg/kg dry	0.13	2.5	04/06/10 21:08	eml	10D0075	SW 8082
PCB-1232	<0.13		mg/kg dry	0.13	2.5	04/06/10 21:08	eml	10D0075	SW 8082
PCB-1242	**0.15**		mg/kg dry	0.13	2.5	04/07/10 11:21	eml	10D0075	SW 8082
PCB-1248	<0.13	C	mg/kg dry	0.13	2.5	04/06/10 21:08	eml	10D0075	SW 8082
PCB-1254	<0.13		mg/kg dry	0.13	2.5	04/06/10 21:08	eml	10D0075	SW 8082
PCB-1260	<0.13		mg/kg dry	0.13	2.5	04/06/10 21:08	eml	10D0075	SW 8082
Surr: Decachlorobiphenyl (10-177%)	*102 %*								
Surr: Decachlorobiphenyl (10-177%)	*108 %*								
Surr: Tetrachloro-meta-xylene (11-150%)	*98 %*								
Surr: Tetrachloro-meta-xylene (11-150%)	*110 %*								
Sample ID: WTD0025-11 (Concrete 112, 2-4'' - Misc. Solid)						**Sampled: 04/01/10 11:15**			
General Chemistry Parameters									
% Solids	**99**		%	NA	1	04/02/10 11:07	shf	10D0036	SM 2540G
Polychlorinated Biphenyls by EPA Method 8082									
PCB-1016	<0.10	C	mg/kg dry	0.10	2	04/06/10 21:33	eml	10D0075	SW 8082
PCB-1221	<0.10		mg/kg dry	0.10	2	04/06/10 21:33	eml	10D0075	SW 8082
PCB-1232	<0.10		mg/kg dry	0.10	2	04/06/10 21:33	eml	10D0075	SW 8082
PCB-1242	<0.10		mg/kg dry	0.10	2	04/06/10 21:33	eml	10D0075	SW 8082
PCB-1248	<0.10	C	mg/kg dry	0.10	2	04/06/10 21:33	eml	10D0075	SW 8082
PCB-1254	<0.10		mg/kg dry	0.10	2	04/06/10 21:33	eml	10D0075	SW 8082
PCB-1260	<0.10		mg/kg dry	0.10	2	04/06/10 21:33	eml	10D0075	SW 8082
Surr: Decachlorobiphenyl (10-177%)	*100 %*								
Surr: Tetrachloro-meta-xylene (11-150%)	*93 %*								

TestAmerica
THE LEADER IN ENVIRONMENTAL TESTING
602 Commerce Drive Watertown, WI 53094 * 800-833-7036 * Fax 920-261-8120

DELTA ENV. CONSULTANTS-MN
5910 Rice Creek Pkwy Suite 100
St. Paul, MN 55126
Ms. Karen Thole

Work Order: WTD0025
Project: SPX; Watertown
Project Number: 9M0909245

Received: 04/01/10
Reported: 04/07/10 14:42

SAMPLE EXTRACTION DATA

Parameter	Batch	Lab Number	Wt/Vol Extracted	Extracted Vol	Date	Analyst	Extraction Method
Polychlorinated Biphenyls by EPA Method 8082							
SW 8082	10D0075	WTD0025-01	7	10	04/05/10 08:36	BKM	Default Prep GC-Sen
SW 8082	10D0075	WTD0025-02	15	10	04/05/10 08:36	BKM	Default Prep GC-Sen
SW 8082	10D0075	WTD0025-03	15	10	04/05/10 08:36	BKM	Default Prep GC-Sen
SW 8082	10D0075	WTD0025-04	15	10	04/05/10 08:36	BKM	Default Prep GC-Sen
SW 8082	10D0075	WTD0025-05	15	10	04/05/10 08:36	BKM	Default Prep GC-Sen
SW 8082	10D0075	WTD0025-06	15	10	04/05/10 08:36	BKM	Default Prep GC-Sen
SW 8082	10D0075	WTD0025-07	15	10	04/05/10 08:36	BKM	Default Prep GC-Sen
SW 8082	10D0075	WTD0025-08	11	10	04/05/10 08:36	BKM	Default Prep GC-Sen
SW 8082	10D0075	WTD0025-09	15	10	04/05/10 08:36	BKM	Default Prep GC-Sen
SW 8082	10D0075	WTD0025-10	12	10	04/05/10 08:36	BKM	Default Prep GC-Sen
SW 8082	10D0075	WTD0025-11	15	10	04/05/10 08:36	BKM	Default Prep GC-Sen

DELTA ENV. CONSULTANTS-MN
5910 Rice Creek Pkwy Suite 100
St. Paul, MN 55126
Ms. Karen Thole

Work Order: WTD0025
Project: SPX; Watertown
Project Number: 9M0909245

Received: 04/01/10
Reported: 04/07/10 14:42

LABORATORY BLANK QC DATA

Analyte	Seq/ Batch	Source Result	Spike Level	Units	MDL	MRL	Result	Dup Result	% REC	Dup %REC	% REC Limits	RPD	RPD Limit	Q
Polychlorinated Biphenyls by EPA Method 8082														
PCB-1016	10D0075			mg/kg wet	N/A	0.10	<0.10							
PCB-1221	10D0075			mg/kg wet	N/A	0.10	<0.10							
PCB-1232	10D0075			mg/kg wet	N/A	0.10	<0.10							
PCB-1242	10D0075			mg/kg wet	N/A	0.10	<0.10							
PCB-1248	10D0075			mg/kg wet	N/A	0.10	<0.10							
PCB-1254	10D0075			mg/kg wet	N/A	0.10	<0.10							
PCB-1260	10D0075			mg/kg wet	N/A	0.10	<0.10							
Surrogate: Decachlorobiphenyl	*10D0075*			mg/kg wet					*102*		*10-177*			
Surrogate: Tetrachloro-meta-xylene	*10D0075*			mg/kg wet					*97*		*11-150*			

DELTA ENV. CONSULTANTS-MN
5910 Rice Creek Pkwy Suite 100
St. Paul, MN 55126
Ms. Karen Thole

Work Order: WTD0025
Project: SPX; Watertown
Project Number: 9M0909245

Received: 04/01/10
Reported: 04/07/10 14:42

CCV QC DATA

Analyte	Seq/ Batch	Source Result	Spike Level	Units	MDL	MRL	Result	Dup Result	% REC	Dup %REC	% REC Limits	RPD	RPD Limit	Q
Polychlorinated Biphenyls by EPA Method 8082														
PCB-1016	T000636		0.50	mg/kg wet	N/A	N/A	0.468		94		85-115			
PCB-1260	T000636		0.50	mg/kg wet	N/A	N/A	0.458		92		85-115			
Surrogate: Decachlorobiphenyl	*T000636*			mg/kg wet					*102*		*70-130*			
Surrogate: Tetrachloro-meta-xylene	*T000636*			mg/kg wet					*100*		*70-130*			
PCB-1248	T000636		0.50	mg/kg wet	N/A	N/A	0.510		102		85-115			
Surrogate: Decachlorobiphenyl	*T000636*			mg/kg wet					*105*		*70-130*			
Surrogate: Tetrachloro-meta-xylene	*T000636*			mg/kg wet					*108*		*70-130*			
PCB-1254	T000636		0.50	mg/kg wet	N/A	N/A	0.529		106		85-115			
Surrogate: Decachlorobiphenyl	*T000636*			mg/kg wet					*98*		*70-130*			
Surrogate: Tetrachloro-meta-xylene	*T000636*			mg/kg wet					*118*		*70-130*			
PCB-1016	T000636		0.50	mg/kg wet	N/A	N/A	0.731		146		85-115			C
PCB-1260	T000636		0.50	mg/kg wet	N/A	N/A	0.548		110		85-115			
Surrogate: Decachlorobiphenyl	*T000636*			mg/kg wet					*118*		*70-130*			
Surrogate: Tetrachloro-meta-xylene	*T000636*			mg/kg wet					*108*		*70-130*			
PCB-1248	T000636		0.50	mg/kg wet	N/A	N/A	0.606		121		85-115			C
Surrogate: Decachlorobiphenyl	*T000636*			mg/kg wet					*105*		*70-130*			
Surrogate: Tetrachloro-meta-xylene	*T000636*			mg/kg wet					*102*		*70-130*			
PCB-1254	T000636		0.50	mg/kg wet	N/A	N/A	0.518		104		85-115			
Surrogate: Decachlorobiphenyl	*T000636*			mg/kg wet					*108*		*70-130*			
Surrogate: Tetrachloro-meta-xylene	*T000636*			mg/kg wet					*118*		*70-130*			
PCB-1016	T000636		0.50	mg/kg wet	N/A	N/A	0.711		142		85-115			C
PCB-1260	T000636		0.50	mg/kg wet	N/A	N/A	0.529		106		85-115			
Surrogate: Decachlorobiphenyl	*T000636*			mg/kg wet					*115*		*70-130*			
Surrogate: Tetrachloro-meta-xylene	*T000636*			mg/kg wet					*105*		*70-130*			
PCB-1248	T000636		0.50	mg/kg wet	N/A	N/A	0.529		106		85-115			
Surrogate: Decachlorobiphenyl	*T000636*			mg/kg wet					*108*		*70-130*			
Surrogate: Tetrachloro-meta-xylene	*T000636*			mg/kg wet					*105*		*70-130*			
PCB-1254	T000636		0.50	mg/kg wet	N/A	N/A	0.538		108		85-115			
Surrogate: Decachlorobiphenyl	*T000636*			mg/kg wet					*108*		*70-130*			
Surrogate: Tetrachloro-meta-xylene	*T000636*			mg/kg wet					*122*		*70-130*			
PCB-1016	T000636		0.50	mg/kg wet	N/A	N/A	0.693		139		85-115			C
PCB-1260	T000636		0.50	mg/kg wet	N/A	N/A	0.549		110		85-115			
Surrogate: Decachlorobiphenyl	*T000636*			mg/kg wet					*115*		*70-130*			
Surrogate: Tetrachloro-meta-xylene	*T000636*			mg/kg wet					*108*		*70-130*			

DELTA ENV. CONSULTANTS-MN
5910 Rice Creek Pkwy Suite 100
St. Paul, MN 55126
Ms. Karen Thole

Work Order: WTD0025
Project: SPX; Watertown
Project Number: 9M0909245

Received: 04/01/10
Reported: 04/07/10 14:42

CCV QC DATA

Analyte	Seq/ Batch	Source Result	Spike Level	Units	MDL	MRL	Result	Dup Result	% REC	Dup %REC	% REC Limits	RPD	RPD Limit	Q
Polychlorinated Biphenyls by EPA Method 8082														
PCB-1016	T000646		0.50	mg/kg wet	N/A	N/A	0.476		95		85-115			
PCB-1260	T000646		0.50	mg/kg wet	N/A	N/A	0.460		92		85-115			
Surrogate: Decachlorobiphenyl	*T000646*			mg/kg wet					*102*		*70-130*			
Surrogate: Tetrachloro-meta-xylene	*T000646*			mg/kg wet					*100*		*70-130*			
PCB-1248	T000646		0.50	mg/kg wet	N/A	N/A	0.500		100		85-115			
Surrogate: Decachlorobiphenyl	*T000646*			mg/kg wet					*102*		*70-130*			
Surrogate: Tetrachloro-meta-xylene	*T000646*			mg/kg wet					*100*		*70-130*			
PCB-1254	T000646		0.50	mg/kg wet	N/A	N/A	0.517		103		85-115			
Surrogate: Decachlorobiphenyl	*T000646*			mg/kg wet					*98*		*70-130*			
Surrogate: Tetrachloro-meta-xylene	*T000646*			mg/kg wet					*120*		*70-130*			
PCB-1242	T000646		0.50	mg/kg wet	N/A	N/A	0.500		100		85-115			
Surrogate: Decachlorobiphenyl	*T000646*			mg/kg wet					*100*		*70-130*			
Surrogate: Tetrachloro-meta-xylene	*T000646*			mg/kg wet					*100*		*70-130*			

TestAmerica
THE LEADER IN ENVIRONMENTAL TESTING
602 Commerce Drive Watertown, WI 53094 * 800-833-7036 * Fax 920-261-8120

DELTA ENV. CONSULTANTS-MN
5910 Rice Creek Pkwy Suite 100
St. Paul, MN 55126
Ms. Karen Thole

Work Order: WTD0025
Project: SPX; Watertown
Project Number: 9M0909245

Received: 04/01/10
Reported: 04/07/10 14:42

LABORATORY DUPLICATE QC DATA

Analyte	Seq/ Batch	Source Result	Spike Level	Units	MDL	MRL	Result	% REC	Dup %REC	% REC Limits	RPD	RPD Limit	Q
General Chemistry Parameters													
QC Source Sample: WTD0029-07													
% Solids	10D0036	94.5		%	N/A	N/A	95.0				1	20	

TestAmerica
THE LEADER IN ENVIRONMENTAL TESTING
602 Commerce Drive Watertown, WI 53094 * 800-833-7036 * Fax 920-261-8120

DELTA ENV. CONSULTANTS-MN
5910 Rice Creek Pkwy Suite 100
St. Paul, MN 55126
Ms. Karen Thole

Work Order: WTD0025
Project: SPX; Watertown
Project Number: 9M0909245

Received: 04/01/10
Reported: 04/07/10 14:42

LCS/LCS DUPLICATE QC DATA

Analyte	Seq/ Batch	Source Result	Spike Level	Units	MDL	MRL	Result	Dup Result	% REC	Dup %REC	% REC Limits	RPD	RPD Limit	Q
Polychlorinated Biphenyls by EPA Method 8082														
PCB-1016	10D0075		0.17	mg/kg wet	N/A	0.10	0.195		117		75-125			
PCB-1221	10D0075			mg/kg wet	N/A	0.10	<0.10				75-125			
PCB-1232	10D0075			mg/kg wet	N/A	0.10	<0.10				75-125			
PCB-1242	10D0075			mg/kg wet	N/A	0.10	<0.10				75-125			
PCB-1248	10D0075			mg/kg wet	N/A	0.10	<0.10				75-125			
PCB-1254	10D0075			mg/kg wet	N/A	0.10	<0.10				75-125			
PCB-1260	10D0075		0.17	mg/kg wet	N/A	0.10	0.198		119		75-125			
Surrogate: Decachlorobiphenyl	*10D0075*			mg/kg wet					*105*		*60-150*			
Surrogate: Tetrachloro-meta-xylene	*10D0075*			mg/kg wet					*97*		*60-150*			

TestAmerica
THE LEADER IN ENVIRONMENTAL TESTING
602 Commerce Drive Watertown, WI 53094 * 800-833-7036 * Fax 920-261-8120

DELTA ENV. CONSULTANTS-MN
5910 Rice Creek Pkwy Suite 100
St. Paul, MN 55126
Ms. Karen Thole

Work Order: WTD0025
Project: SPX; Watertown
Project Number: 9M0909245

Received: 04/01/10
Reported: 04/07/10 14:42

MATRIX SPIKE/MATRIX SPIKE DUPLICATE QC DATA

Analyte	Seq/ Batch	Source Result	Spike Level	Units	MDL	MRL	Result	Dup Result	% REC	Dup %REC	% REC Limits	RPD	RPD Limit	Q
Polychlorinated Biphenyls by EPA Method 8082														
QC Source Sample: WTD0025-01														
PCB-1016	10D0075	0.00421	0.51	mg/kg dry	N/A	0.30	0.584	0.568	115	112	70-130	3	20	
PCB-1221	10D0075	0.00		mg/kg dry	N/A	0.30	<0.30	<0.30			70-130		20	
PCB-1232	10D0075	0.00		mg/kg dry	N/A	0.30	<0.30	<0.30			70-130		20	
PCB-1242	10D0075	0.00		mg/kg dry	N/A	0.30	<0.30	<0.30			70-130		20	
PCB-1248	10D0075	0.00		mg/kg dry	N/A	0.30	<0.30	<0.30			70-130		20	
PCB-1254	10D0075	0.0267		mg/kg dry	N/A	0.30	<0.30	<0.30			70-130		20	
PCB-1260	10D0075	0.0126	0.51	mg/kg dry	N/A	0.30	0.602	0.584	117	113	70-130	3	20	
Surrogate: Decachlorobiphenyl	*10D0075*			mg/kg dry					*105*	*100*	*10-177*			
Surrogate: Tetrachloro-meta-xylene	*10D0075*			mg/kg dry					*95*	*92*	*11-150*			

DELTA ENV. CONSULTANTS-MN 5910 Rice Creek Pkwy Suite 100 St. Paul, MN 55126 Ms. Karen Thole	Work Order: Project: Project Number:	WTD0025 SPX; Watertown 9M0909245	Received: Reported:	04/01/10 04/07/10 14:42

CERTIFICATION SUMMARY

TestAmerica Watertown

Method	Matrix	Nelac	Wisconsin
SM 2540G	Solid/Soil	X	X
SW 8082	Solid/Soil	X	X

DELTA ENV. CONSULTANTS-MN 5910 Rice Creek Pkwy Suite 100 St. Paul, MN 55126 Ms. Karen Thole	Work Order: Project: Project Number:	WTD0025 SPX; Watertown 9M0909245	Received: Reported:	04/01/10 04/07/10 14:42

DATA QUALIFIERS AND DEFINITIONS

C Calibration Verification recovery was above the method control limit for this analyte. Analyte not detected, data not impacted.

ADDITIONAL COMMENTS

Results are reported on a wet weight basis unless otherwise noted.

WTD0025 1 of 2

TestAmerica

THE LEADER IN ENVIRONMENTAL TESTING

Watertown Division
602 Commerce Drive
Watertown, WI 53094

Phone 920-261-1660 or 800-833-7036
Fax 920-261-8120

To assist us in using the proper analytical methods, is this work being conducted for regulatory purposes?
Compliance Monitoring _____

Client Name: Delta Consultants
Client #: _____
Address: 5910 Rice Creek Parkway
City/State/Zip Code: Shoreview, MN
Project Manager: Karen Thole
Telephone Number: 651-697-5203
Fax: _____
Sampler Name: (Print Name) Adam S. McIlheran
Sampler Signature: [signature]

Project Name: SPX Watertown
Project #: 9M0909245
Site/Location ID: Watertown
State: WI
Report To: Karen Thole
Invoice To: Same
Quote #: _____
PO#: _____

E-mail address: _____

TAT: ___ Standard ___ Rush (surcharges may apply)
Date Needed: _____
Fax Results: Y N
E-mail: Y N

QC Deliverables: ___ None ___ Level 2 (Batch QC) ___ Level 3 ___ Level 4 ___ Other: _____

	SAMPLE ID	Date Sampled	Time Sampled	G = Grab, C = Composite	Field Filtered	Matrix (SL - Sludge DW - Drinking Water GW - Groundwater S - Soil/Solid WW - Wastewater Specify Other)	Preservation & # of Containers: HNO_3	HCl	NaOH	H_2SO_4	Methanol	None	Other (Specify)	Analyze For: PCB by 8082										REMARKS
01	Concrete 197, 2-4"	4/1/10	07:30	G		S						1		✓										
02	Concrete 198, 2-4"	4/1/10	07:45	G		S						1		✓										
03	Concrete 200, 2-4"	4/1/10	08:35	G		S						1		✓										
04	Concrete 221, 2-4"	4/1/10	08:45	G		S						1		✓										
05	Concrete 220, 2-4"	4/1/10	09:00	G		S						1		✓										
06	Concrete 219, 2-4"	4/1/10	09:10	G		S						1		✓										
07	Concrete 110, 2-4"	4/1/10	10:15	G		S						1		✓										
08	Concrete 132, 2-4"	4/1/10	10:30	G		S						1		✓										
09	Concrete 131, 2-4"	4/1/10	10:45	G		S						1		✓										
10	Concrete 111, 2-4"	4/1/10	11 AM	G		S						1		✓										

Special Instructions:

Relinquished By	Date	Time	Received By	Date	Time
[signature]	4/1/10	12:05	[signature]	4/1/10	1205

LABORATORY COMMENTS:
Init Lab Temp:
Rec Lab Temp: 04 ice, 2°
Custody Seals: Y N N/A
Bottles Supplied by TestAmerica: Y N
Method of Shipment: client

TAL-0020 (1207)

WTD0025 2 of 2

TestAmerica

THE LEADER IN ENVIRONMENTAL TESTING

Watertown Division
602 Commerce Drive
Watertown, WI 53094

Phone 920-261-1660 or 800-833-7036
Fax 920-261-8120

To assist us in using the proper analytical methods, is this work being conducted for regulatory purposes?
Compliance Monitoring _____

Client Name: Delta Consultants Client #: _____
Address: 5910 Rice Creek Parkway
City/State/Zip Code: Shoreview, MN
Project Manager: Karen Thole
Telephone Number: 651-697-5203 Fax: _____
Sampler Name: (Print Name) Dan Gift
Sampler Signature: [signature]

Project Name: SPX Watertown
Project #: 9M0909245
Site/Location ID: Watertown State: WI
Report To: Karen Thole
Invoice To: Same
Quote #: _____ PO#: _____

E-mail address: _____

TAT
___ Standard
___ Rush (surcharges may apply)
Date Needed: _____
Fax Results: Y N
E-mail: Y N

QC Deliverables
___ None
___ Level 2 (Batch QC)
___ Level 3
___ Level 4
Other: _____

	SAMPLE ID	Date Sampled	Time Sampled	G = Grab, C = Composite	Field Filtered	Matrix: SL - Sludge DW - Drinking Water GW - Groundwater S - Soil/Solid WW - Wastewater Specify Other	HNO_3	HCl	NaOH	H_2SO_4	Methanol	None	Other (Specify)	PCB by 8082										REMARKS
11	Concrete #2, 2-4"	4/1/10	11:15	G		S						1		✓										

Special Instructions:

Relinquished By:	Date:	Time:	Received By:	Date:	Time:
[signature]	4/1/10	12:05	[signature]	4/1/10	1205

LABORATORY COMMENTS:
Init Lab Temp:
Rec Lab Temp: on ice, 2°
Custody Seals: Y N N/A
Bottles Supplied by TestAmerica: Y N
Method of Shipment: client

TAL-0020 (1207)

Cooler Receipt Log

Work Order(s): WTD0025 Client Name/Project: Delta # of Coolers: _____

1. How did samples arrive? ☐ Fed-Ex ☐ UPS ☐ TestAmerica ☑ Client ☐ Dunham ☐ Speedy ☐ _____
2. What was the condition of custody seals? ..... ☐ Intact ☐ Broken ☑ Not present

Date/time cooler was opened: 4/1/10 **By:** MPall

3. Temperature °C 2 Received on ice? .. ☑ Yes ☐ No
4. Does this Project require RUSH turn around? ..... ☐ Yes ☑ No
5. Are there any short hold time tests? ..... ☐ Yes ☑ No

☐ within 1 hr of or ☐ past expiration of hold-time? ..... Provide details in space at bottom of form

48 hours or less	7 days
Coliform Bacteria ..... 8/30 hours	Aqueous Organic Prep
Chlorine/Hex Cr ..... 24 hours	TS
BOD	TDS
Nitrate ..... (DW is 14 days)	TSS
Nitrite	Sulfide
Orthophosphate)	Volatile Solids

6. Except for tests with hold times of 48 hrs or less, are any samples

☐ within 2 days of or ☐ past expiration of hold-time? ..... ☐ Yes ☑ No Provide details in space at bottom of form

Which Ops Mgr, PM or Analyst was informed of short hold and when? ..... Who_____ When_____

7. Is the date and time of collection recorded? ..... Date ☑ Yes ☐ No Time ☑ Yes ☐ No
8. Were all sample containers listed on the COC received and intact? ..... ☑ Yes ☐ No Provide details in space at bottom of form
9. Do sample IDs match the COC? ..... ☑ Yes ☐ No Provide details in space at bottom of form
10. Are dissolved parameters field filtered or being filtered in the lab? ..... ☐ Field ☐ Lab ☑ NA
11. Are sample volumes adequate and preservatives correct for test requested?.. Vol. ☑ Yes ☐ No Pres. ☑ Yes ☐ No
12. Are VOC samples free of bubbles >6mm? ..... ☐ Yes ☐ No ☐ NA
13. How were VOC soils received? ☐ Methanol ☐ Sodium Bisulfate ☐ Packed jar ☐ Encore ☐ Water* ☐ Other

*☐ within 48 hrs of sampling ☐ past 48 hrs of sampling ☐ Frozen ☐ Not Frozen

14. Is an aqueous Trip Blank included? ☐ Yes ☐ No ☑ NA Is a Methanol Trip Blank included? ☐ Yes ☐ No ☑ NA
15. Are any samples on hold? ..... ☐ Yes ☑ No Provide details in space at bottom of form
16. Are there samples to be subcontracted? ..... ☐ Yes ☑ No
17. If any changes are made to this Work Order after Login, or if comments must be made regarding this cooler, explain them below:

6mm = ------

Rev. 03/10

TestAmerica
THE LEADER IN ENVIRONMENTAL TESTING
602 Commerce Drive Watertown, WI 53094 * 800-833-7036 * Fax 920-261-8120

April 08, 2010

Client:	DELTA ENV. CONSULTANTS-MN 5910 Rice Creek Pkwy Suite 100 St. Paul, MN 55126	Work Order: Project Name: Project Number:	WTD0055 SPX; Watertown 9M0909245
Attn:	Ms. Karen Thole	Date Received:	04/02/10

An executed copy of the chain of custody is also included as an addendum to this report.

If you have any questions relating to this analytical report, please contact your Laboratory Project Manager at 1-800-833-7036

SAMPLE IDENTIFICATION	LAB NUMBER	COLLECTION DATE AND TIME
Concrete 134, 2-4"	WTD0055-01	04/01/10 16:45
Concrete 133, 2-4"	WTD0055-02	04/01/10 17:10
Concrete 148, 2-4"	WTD0055-03	04/01/10 17:30
Concrete 149, 2-4"	WTD0055-04	04/01/10 17:50
Concrete 135, 2-4"	WTD0055-05	04/02/10 08:10
Concrete 136, 2-4"	WTD0055-06	04/02/10 08:30
Concrete 152, 2-4"	WTD0055-07	04/02/10 08:50
Concrete 151, 2-4"	WTD0055-08	04/02/10 09:30
Concrete 150, 2-4"	WTD0055-09	04/02/10 09:45
Concrete 168, 2-4"	WTD0055-10	04/02/10 10:10
Concrete 167, 2-4"	WTD0055-11	04/02/10 10:35
Concrete 166, 2-4"	WTD0055-12	04/02/10 10:50

Samples were received into laboratory on ice.

Wisconsin Certification Number: 128053530

The Chain(s) of Custody, 4 pages, are included and are an integral part of this report.

Unless subcontracted, volatiles analyses (including VOC, PVOC, GRO, BTEX, and TPH gasoline) performed by TestAmerica Watertown at 1101 Industrial Drive, Units 9&10. All other analyses performed at the address shown in the heading of this report.

Approved By:

Brian DeJong

TestAmerica Watertown
Brian DeJong For Dan F. Milewsky
Project Manager

TestAmerica
THE LEADER IN ENVIRONMENTAL TESTING
602 Commerce Drive Watertown, WI 53094 * 800-833-7036 * Fax 920-261-8120

DELTA ENV. CONSULTANTS-MN
5910 Rice Creek Pkwy Suite 100
St. Paul, MN 55126
Ms. Karen Thole

Work Order: WTD0055
Project: SPX; Watertown
Project Number: 9M0909245

Received: 04/02/10
Reported: 04/08/10 16:18

ANALYTICAL REPORT

Analyte	Sample Result	Data Qualifiers	Units	MRL	Dilution Factor	Date Analyzed	Analyst	Seq/ Batch	Method
Sample ID: WTD0055-01 (Concrete 134, 2-4'' - Misc. Solid)						**Sampled: 04/01/10 16:45**			
General Chemistry Parameters									
% Solids	**99**		%	NA	1	04/05/10 15:01	pam	10D0083	SM 2540G
Polychlorinated Biphenyls by EPA Method 8082									
PCB-1016	<0.10		mg/kg dry	0.10	2.0	04/07/10 11:46	eml	10D0075	SW 8082
PCB-1221	<0.10		mg/kg dry	0.10	2.0	04/07/10 11:46	eml	10D0075	SW 8082
PCB-1232	<0.10		mg/kg dry	0.10	2.0	04/07/10 11:46	eml	10D0075	SW 8082
PCB-1242	<0.10		mg/kg dry	0.10	2.0	04/07/10 11:46	eml	10D0075	SW 8082
PCB-1248	<0.10		mg/kg dry	0.10	2.0	04/07/10 11:46	eml	10D0075	SW 8082
PCB-1254	<0.10		mg/kg dry	0.10	2.0	04/07/10 11:46	eml	10D0075	SW 8082
PCB-1260	<0.10		mg/kg dry	0.10	2.0	04/07/10 11:46	eml	10D0075	SW 8082
Surr: Decachlorobiphenyl (10-177%)	*100 %*								
Surr: Tetrachloro-meta-xylene (11-150%)	*95 %*								
Sample ID: WTD0055-02 (Concrete 133, 2-4'' - Misc. Solid)						**Sampled: 04/01/10 17:10**			
General Chemistry Parameters									
% Solids	**99**		%	NA	1	04/05/10 15:01	pam	10D0083	SM 2540G
Polychlorinated Biphenyls by EPA Method 8082									
PCB-1016	<0.10		mg/kg dry	0.10	2	04/07/10 12:11	eml	10D0075	SW 8082
PCB-1221	<0.10		mg/kg dry	0.10	2	04/07/10 12:11	eml	10D0075	SW 8082
PCB-1232	<0.10		mg/kg dry	0.10	2	04/07/10 12:11	eml	10D0075	SW 8082
PCB-1242	<0.10		mg/kg dry	0.10	2	04/07/10 12:11	eml	10D0075	SW 8082
PCB-1248	<0.10		mg/kg dry	0.10	2	04/07/10 12:11	eml	10D0075	SW 8082
PCB-1254	<0.10		mg/kg dry	0.10	2	04/07/10 12:11	eml	10D0075	SW 8082
PCB-1260	<0.10		mg/kg dry	0.10	2	04/07/10 12:11	eml	10D0075	SW 8082
Surr: Decachlorobiphenyl (10-177%)	*93 %*								
Surr: Tetrachloro-meta-xylene (11-150%)	*100 %*								
Sample ID: WTD0055-03 (Concrete 148, 2-4'' - Misc. Solid)						**Sampled: 04/01/10 17:30**			
General Chemistry Parameters									
% Solids	**99**		%	NA	1	04/05/10 15:01	pam	10D0083	SM 2540G
Polychlorinated Biphenyls by EPA Method 8082									
PCB-1016	<0.10		mg/kg dry	0.10	2	04/07/10 12:36	eml	10D0075	SW 8082
PCB-1221	<0.10		mg/kg dry	0.10	2	04/07/10 12:36	eml	10D0075	SW 8082
PCB-1232	<0.10		mg/kg dry	0.10	2	04/07/10 12:36	eml	10D0075	SW 8082
PCB-1242	<0.10		mg/kg dry	0.10	2	04/07/10 12:36	eml	10D0075	SW 8082
PCB-1248	<0.10		mg/kg dry	0.10	2	04/07/10 12:36	eml	10D0075	SW 8082
PCB-1254	<0.10		mg/kg dry	0.10	2	04/07/10 12:36	eml	10D0075	SW 8082
PCB-1260	<0.10		mg/kg dry	0.10	2	04/07/10 12:36	eml	10D0075	SW 8082
Surr: Decachlorobiphenyl (10-177%)	*98 %*								
Surr: Tetrachloro-meta-xylene (11-150%)	*110 %*								

TestAmerica Watertown
Brian DeJong For Dan F. Milewsky
Project Manager

DELTA ENV. CONSULTANTS-MN
5910 Rice Creek Pkwy Suite 100
St. Paul, MN 55126
Ms. Karen Thole

Work Order: WTD0055
Project: SPX; Watertown
Project Number: 9M0909245

Received: 04/02/10
Reported: 04/08/10 16:18

Analyte	Sample Result	Data Qualifiers	Units	MRL	Dilution Factor	Date Analyzed	Analyst	Seq/ Batch	Method
Sample ID: WTD0055-04 (Concrete 149, 2-4'' - Misc. Solid)						**Sampled: 04/01/10 17:50**			
General Chemistry Parameters									
% Solids	**98**		%	NA	1	04/05/10 15:01	pam	10D0083	SM 2540G
Polychlorinated Biphenyls by EPA Method 8082									
PCB-1016	<0.10		mg/kg dry	0.10	2	04/07/10 13:01	eml	10D0075	SW 8082
PCB-1221	<0.10		mg/kg dry	0.10	2	04/07/10 13:01	eml	10D0075	SW 8082
PCB-1232	<0.10		mg/kg dry	0.10	2	04/07/10 13:01	eml	10D0075	SW 8082
PCB-1242	<0.10		mg/kg dry	0.10	2	04/07/10 13:01	eml	10D0075	SW 8082
PCB-1248	<0.10		mg/kg dry	0.10	2	04/07/10 13:01	eml	10D0075	SW 8082
PCB-1254	<0.10		mg/kg dry	0.10	2	04/07/10 13:01	eml	10D0075	SW 8082
PCB-1260	<0.10		mg/kg dry	0.10	2	04/07/10 13:01	eml	10D0075	SW 8082
Surr: Decachlorobiphenyl (10-177%)	*100 %*								
Surr: Tetrachloro-meta-xylene (11-150%)	*100 %*								
Sample ID: WTD0055-05 (Concrete 135, 2-4'' - Misc. Solid)						**Sampled: 04/02/10 08:10**			
General Chemistry Parameters									
% Solids	**98**		%	NA	1	04/05/10 15:01	pam	10D0083	SM 2540G
Polychlorinated Biphenyls by EPA Method 8082									
PCB-1016	<0.10		mg/kg dry	0.10	2	04/07/10 13:26	eml	10D0075	SW 8082
PCB-1221	<0.10		mg/kg dry	0.10	2	04/07/10 13:26	eml	10D0075	SW 8082
PCB-1232	<0.10		mg/kg dry	0.10	2	04/07/10 13:26	eml	10D0075	SW 8082
PCB-1242	<0.10		mg/kg dry	0.10	2	04/07/10 13:26	eml	10D0075	SW 8082
PCB-1248	<0.10		mg/kg dry	0.10	2	04/07/10 13:26	eml	10D0075	SW 8082
PCB-1254	<0.10		mg/kg dry	0.10	2	04/07/10 13:26	eml	10D0075	SW 8082
PCB-1260	<0.10		mg/kg dry	0.10	2	04/07/10 13:26	eml	10D0075	SW 8082
Surr: Decachlorobiphenyl (10-177%)	*95 %*								
Surr: Tetrachloro-meta-xylene (11-150%)	*100 %*								
Sample ID: WTD0055-06 (Concrete 136, 2-4'' - Misc. Solid)						**Sampled: 04/02/10 08:30**			
General Chemistry Parameters									
% Solids	**98**		%	NA	1	04/05/10 15:01	pam	10D0083	SM 2540G
Polychlorinated Biphenyls by EPA Method 8082									
PCB-1016	<0.10		mg/kg dry	0.10	2	04/07/10 13:51	eml	10D0075	SW 8082
PCB-1221	<0.10		mg/kg dry	0.10	2	04/07/10 13:51	eml	10D0075	SW 8082
PCB-1232	<0.10		mg/kg dry	0.10	2	04/07/10 13:51	eml	10D0075	SW 8082
PCB-1242	<0.10		mg/kg dry	0.10	2	04/07/10 13:51	eml	10D0075	SW 8082
PCB-1248	<0.10		mg/kg dry	0.10	2	04/07/10 13:51	eml	10D0075	SW 8082
PCB-1254	<0.10		mg/kg dry	0.10	2	04/07/10 13:51	eml	10D0075	SW 8082
PCB-1260	<0.10		mg/kg dry	0.10	2	04/07/10 13:51	eml	10D0075	SW 8082
Surr: Decachlorobiphenyl (10-177%)	*93 %*								
Surr: Tetrachloro-meta-xylene (11-150%)	*100 %*								

DELTA ENV. CONSULTANTS-MN
5910 Rice Creek Pkwy Suite 100
St. Paul, MN 55126
Ms. Karen Thole

Work Order: WTD0055
Project: SPX; Watertown
Project Number: 9M0909245

Received: 04/02/10
Reported: 04/08/10 16:18

Analyte	Sample Result	Data Qualifiers	Units	MRL	Dilution Factor	Date Analyzed	Analyst	Seq/ Batch	Method
Sample ID: WTD0055-07 (Concrete 152, 2-4'' - Misc. Solid)						**Sampled: 04/02/10 08:50**			
General Chemistry Parameters									
% Solids	**99**		%	NA	1	04/05/10 15:01	pam	10D0083	SM 2540G
Polychlorinated Biphenyls by EPA Method 8082									
PCB-1016	<0.10		mg/kg dry	0.10	2	04/07/10 14:16	eml	10D0075	SW 8082
PCB-1221	<0.10		mg/kg dry	0.10	2	04/07/10 14:16	eml	10D0075	SW 8082
PCB-1232	<0.10		mg/kg dry	0.10	2	04/07/10 14:16	eml	10D0075	SW 8082
PCB-1242	<0.10		mg/kg dry	0.10	2	04/07/10 14:16	eml	10D0075	SW 8082
PCB-1248	<0.10		mg/kg dry	0.10	2	04/07/10 14:16	eml	10D0075	SW 8082
PCB-1254	<0.10		mg/kg dry	0.10	2	04/07/10 14:16	eml	10D0075	SW 8082
PCB-1260	<0.10		mg/kg dry	0.10	2	04/07/10 14:16	eml	10D0075	SW 8082
Surr: Decachlorobiphenyl (10-177%)	*98 %*								
Surr: Tetrachloro-meta-xylene (11-150%)	*93 %*								
Sample ID: WTD0055-08 (Concrete 151, 2-4'' - Misc. Solid)						**Sampled: 04/02/10 09:30**			
General Chemistry Parameters									
% Solids	**99**		%	NA	1	04/05/10 15:01	pam	10D0083	SM 2540G
Polychlorinated Biphenyls by EPA Method 8082									
PCB-1016	<0.10		mg/kg dry	0.10	2	04/07/10 19:42	eml	10D0107	SW 8082
PCB-1221	<0.10		mg/kg dry	0.10	2	04/07/10 19:42	eml	10D0107	SW 8082
PCB-1232	<0.10		mg/kg dry	0.10	2	04/07/10 19:42	eml	10D0107	SW 8082
PCB-1242	**3.6**		mg/kg dry	1.0	20	04/08/10 12:15	eml	10D0107	SW 8082
PCB-1248	<0.10		mg/kg dry	0.10	2	04/07/10 19:42	eml	10D0107	SW 8082
PCB-1254	<0.10		mg/kg dry	0.10	2	04/07/10 19:42	eml	10D0107	SW 8082
PCB-1260	<0.10		mg/kg dry	0.10	2	04/07/10 19:42	eml	10D0107	SW 8082
Surr: Decachlorobiphenyl (10-177%)	*95 %*								
Surr: Decachlorobiphenyl (10-177%)	*100 %*								
Surr: Tetrachloro-meta-xylene (11-150%)	*100 %*								
Surr: Tetrachloro-meta-xylene (11-150%)	*100 %*								
Sample ID: WTD0055-09 (Concrete 150, 2-4'' - Misc. Solid)						**Sampled: 04/02/10 09:45**			
General Chemistry Parameters									
% Solids	**99**		%	NA	1	04/05/10 15:01	pam	10D0083	SM 2540G
Polychlorinated Biphenyls by EPA Method 8082									
PCB-1016	<0.16		mg/kg dry	0.16	3.2	04/07/10 20:07	eml	10D0107	SW 8082
PCB-1221	<0.16		mg/kg dry	0.16	3.2	04/07/10 20:07	eml	10D0107	SW 8082
PCB-1232	<0.16		mg/kg dry	0.16	3.2	04/07/10 20:07	eml	10D0107	SW 8082
PCB-1242	<0.16		mg/kg dry	0.16	3.2	04/07/10 20:07	eml	10D0107	SW 8082
PCB-1248	<0.16		mg/kg dry	0.16	3.2	04/07/10 20:07	eml	10D0107	SW 8082
PCB-1254	**1.7**		mg/kg dry	0.81	16	04/08/10 12:40	eml	10D0107	SW 8082
PCB-1260	**0.56**		mg/kg dry	0.16	3.2	04/07/10 20:07	eml	10D0107	SW 8082
Surr: Decachlorobiphenyl (10-177%)	*100 %*								
Surr: Decachlorobiphenyl (10-177%)	*88 %*								
Surr: Tetrachloro-meta-xylene (11-150%)	*100 %*								
Surr: Tetrachloro-meta-xylene (11-150%)	*112 %*								

DELTA ENV. CONSULTANTS-MN
5910 Rice Creek Pkwy Suite 100
St. Paul, MN 55126
Ms. Karen Thole

Work Order: WTD0055
Project: SPX; Watertown
Project Number: 9M0909245

Received: 04/02/10
Reported: 04/08/10 16:18

Analyte	Sample Result	Data Qualifiers	Units	MRL	Dilution Factor	Date Analyzed	Analyst	Seq/ Batch	Method
Sample ID: WTD0055-10 (Concrete 168, 2-4'' - Misc. Solid)						**Sampled: 04/02/10 10:10**			
General Chemistry Parameters									
% Solids	**99**		%	NA	1	04/05/10 13:39	pam	10D0084	SM 2540G
Polychlorinated Biphenyls by EPA Method 8082									
PCB-1016	<0.10		mg/kg dry	0.10	2.0	04/07/10 20:32	eml	10D0107	SW 8082
PCB-1221	<0.10		mg/kg dry	0.10	2.0	04/07/10 20:32	eml	10D0107	SW 8082
PCB-1232	<0.10		mg/kg dry	0.10	2.0	04/07/10 20:32	eml	10D0107	SW 8082
PCB-1242	**2.8**		mg/kg dry	1.0	20.3	04/08/10 11:50	eml	10D0107	SW 8082
PCB-1248	<0.10		mg/kg dry	0.10	2.0	04/07/10 20:32	eml	10D0107	SW 8082
PCB-1254	<0.10		mg/kg dry	0.10	2.0	04/07/10 20:32	eml	10D0107	SW 8082
PCB-1260	<0.10		mg/kg dry	0.10	2.0	04/07/10 20:32	eml	10D0107	SW 8082
Surr: Decachlorobiphenyl (10-177%)	*102 %*								
Surr: Decachlorobiphenyl (10-177%)	*100 %*								
Surr: Tetrachloro-meta-xylene (11-150%)	*100 %*								
Surr: Tetrachloro-meta-xylene (11-150%)	*100 %*								
Sample ID: WTD0055-11 (Concrete 167, 2-4'' - Misc. Solid)						**Sampled: 04/02/10 10:35**			
General Chemistry Parameters									
% Solids	**99**		%	NA	1	04/05/10 13:39	pam	10D0084	SM 2540G
Polychlorinated Biphenyls by EPA Method 8082									
PCB-1016	<0.10		mg/kg dry	0.10	2	04/07/10 20:57	eml	10D0107	SW 8082
PCB-1221	<0.10		mg/kg dry	0.10	2	04/07/10 20:57	eml	10D0107	SW 8082
PCB-1232	<0.10		mg/kg dry	0.10	2	04/07/10 20:57	eml	10D0107	SW 8082
PCB-1242	<0.10		mg/kg dry	0.10	2	04/07/10 20:57	eml	10D0107	SW 8082
PCB-1248	<0.10		mg/kg dry	0.10	2	04/07/10 20:57	eml	10D0107	SW 8082
PCB-1254	<0.10		mg/kg dry	0.10	2	04/07/10 20:57	eml	10D0107	SW 8082
PCB-1260	<0.10		mg/kg dry	0.10	2	04/07/10 20:57	eml	10D0107	SW 8082
Surr: Decachlorobiphenyl (10-177%)	*100 %*								
Surr: Tetrachloro-meta-xylene (11-150%)	*98 %*								
Sample ID: WTD0055-12 (Concrete 166, 2-4'' - Misc. Solid)						**Sampled: 04/02/10 10:50**			
General Chemistry Parameters									
% Solids	**99**		%	NA	1	04/05/10 13:39	pam	10D0084	SM 2540G
Polychlorinated Biphenyls by EPA Method 8082									
PCB-1016	<0.10		mg/kg dry	0.10	2	04/07/10 21:22	eml	10D0107	SW 8082
PCB-1221	<0.10		mg/kg dry	0.10	2	04/07/10 21:22	eml	10D0107	SW 8082
PCB-1232	<0.10		mg/kg dry	0.10	2	04/07/10 21:22	eml	10D0107	SW 8082
PCB-1242	<0.10		mg/kg dry	0.10	2	04/07/10 21:22	eml	10D0107	SW 8082
PCB-1248	<0.10		mg/kg dry	0.10	2	04/07/10 21:22	eml	10D0107	SW 8082
PCB-1254	<0.10		mg/kg dry	0.10	2	04/07/10 21:22	eml	10D0107	SW 8082
PCB-1260	<0.10		mg/kg dry	0.10	2	04/07/10 21:22	eml	10D0107	SW 8082
Surr: Decachlorobiphenyl (10-177%)	*102 %*								
Surr: Tetrachloro-meta-xylene (11-150%)	*100 %*								

TestAmerica
THE LEADER IN ENVIRONMENTAL TESTING
602 Commerce Drive Watertown, WI 53094 * 800-833-7036 * Fax 920-261-8120

DELTA ENV. CONSULTANTS-MN
5910 Rice Creek Pkwy Suite 100
St. Paul, MN 55126
Ms. Karen Thole

Work Order: WTD0055
Project: SPX; Watertown
Project Number: 9M0909245

Received: 04/02/10
Reported: 04/08/10 16:18

SAMPLE EXTRACTION DATA

Parameter	Batch	Lab Number	Wt/Vol Extracted	Extracted Vol	Date	Analyst	Extraction Method
Polychlorinated Biphenyls by EPA Method 8082							
SW 8082	10D0075	WTD0055-01	15	10	04/05/10 08:36	BKM	Default Prep GC-Sen
SW 8082	10D0075	WTD0055-02	15	10	04/05/10 08:36	BKM	Default Prep GC-Sen
SW 8082	10D0075	WTD0055-03	15	10	04/05/10 08:36	BKM	Default Prep GC-Sen
SW 8082	10D0075	WTD0055-04	15	10	04/05/10 08:36	BKM	Default Prep GC-Sen
SW 8082	10D0075	WTD0055-05	15	10	04/05/10 08:36	BKM	Default Prep GC-Sen
SW 8082	10D0075	WTD0055-06	15	10	04/05/10 08:36	BKM	Default Prep GC-Sen
SW 8082	10D0075	WTD0055-07	15	10	04/05/10 08:36	BKM	Default Prep GC-Sen
SW 8082	10D0107	WTD0055-08	15	10	04/06/10 09:19	TLH	Default Prep GC-Sen
SW 8082	10D0107	WTD0055-09	9	10	04/06/10 09:19	TLH	Default Prep GC-Sen
SW 8082	10D0107	WTD0055-10	15	10	04/06/10 09:19	TLH	Default Prep GC-Sen
SW 8082	10D0107	WTD0055-11	15	10	04/06/10 09:19	TLH	Default Prep GC-Sen
SW 8082	10D0107	WTD0055-12	15	10	04/06/10 09:19	TLH	Default Prep GC-Sen

DELTA ENV. CONSULTANTS-MN
5910 Rice Creek Pkwy Suite 100
St. Paul, MN 55126
Ms. Karen Thole

Work Order: WTD0055
Project: SPX; Watertown
Project Number: 9M0909245

Received: 04/02/10
Reported: 04/08/10 16:18

LABORATORY BLANK QC DATA

Analyte	Seq/ Batch	Source Result	Spike Level	Units	MDL	MRL	Result	Dup Result	% REC	Dup %REC	% REC Limits	RPD	RPD Limit	Q
Polychlorinated Biphenyls by EPA Method 8082														
PCB-1016	10D0075			mg/kg wet	N/A	0.10	<0.10							
PCB-1221	10D0075			mg/kg wet	N/A	0.10	<0.10							
PCB-1232	10D0075			mg/kg wet	N/A	0.10	<0.10							
PCB-1242	10D0075			mg/kg wet	N/A	0.10	<0.10							
PCB-1248	10D0075			mg/kg wet	N/A	0.10	<0.10							
PCB-1254	10D0075			mg/kg wet	N/A	0.10	<0.10							
PCB-1260	10D0075			mg/kg wet	N/A	0.10	<0.10							
Surrogate: Decachlorobiphenyl	*10D0075*			mg/kg wet					*102*		*10-177*			
Surrogate: Tetrachloro-meta-xylene	*10D0075*			mg/kg wet					*97*		*11-150*			
PCB-1016	10D0107			mg/kg wet	N/A	0.10	<0.10							
PCB-1221	10D0107			mg/kg wet	N/A	0.10	<0.10							
PCB-1232	10D0107			mg/kg wet	N/A	0.10	<0.10							
PCB-1242	10D0107			mg/kg wet	N/A	0.10	<0.10							
PCB-1248	10D0107			mg/kg wet	N/A	0.10	<0.10							
PCB-1254	10D0107			mg/kg wet	N/A	0.10	<0.10							
PCB-1260	10D0107			mg/kg wet	N/A	0.10	<0.10							
Surrogate: Decachlorobiphenyl	*10D0107*			mg/kg wet					*102*		*10-177*			
Surrogate: Tetrachloro-meta-xylene	*10D0107*			mg/kg wet					*93*		*11-150*			

DELTA ENV. CONSULTANTS-MN
5910 Rice Creek Pkwy Suite 100
St. Paul, MN 55126
Ms. Karen Thole

Work Order: WTD0055
Project: SPX; Watertown
Project Number: 9M0909245

Received: 04/02/10
Reported: 04/08/10 16:18

CCV QC DATA

Analyte	Seq/ Batch	Source Result	Spike Level	Units	MDL	MRL	Result	Dup Result	% REC	Dup %REC	% REC Limits	RPD	RPD Limit	Q
Polychlorinated Biphenyls by EPA Method 8082														
PCB-1016	T000646		0.50	mg/kg wet	N/A	N/A	0.476		95		85-115			
PCB-1260	T000646		0.50	mg/kg wet	N/A	N/A	0.460		92		85-115			
Surrogate: Decachlorobiphenyl	*T000646*			mg/kg wet					*102*		*70-130*			
Surrogate: Tetrachloro-meta-xylene	*T000646*			mg/kg wet					*100*		*70-130*			
PCB-1248	T000646		0.50	mg/kg wet	N/A	N/A	0.500		100		85-115			
Surrogate: Decachlorobiphenyl	*T000646*			mg/kg wet					*102*		*70-130*			
Surrogate: Tetrachloro-meta-xylene	*T000646*			mg/kg wet					*100*		*70-130*			
PCB-1254	T000646		0.50	mg/kg wet	N/A	N/A	0.517		103		85-115			
Surrogate: Decachlorobiphenyl	*T000646*			mg/kg wet					*98*		*70-130*			
Surrogate: Tetrachloro-meta-xylene	*T000646*			mg/kg wet					*120*		*70-130*			
PCB-1242	T000646		0.50	mg/kg wet	N/A	N/A	0.500		100		85-115			
Surrogate: Decachlorobiphenyl	*T000646*			mg/kg wet					*100*		*70-130*			
Surrogate: Tetrachloro-meta-xylene	*T000646*			mg/kg wet					*105*		*70-130*			
PCB-1016	T000646		0.50	mg/kg wet	N/A	N/A	0.484		97		85-115			
PCB-1260	T000646		0.50	mg/kg wet	N/A	N/A	0.468		94		85-115			
Surrogate: Decachlorobiphenyl	*T000646*			mg/kg wet					*105*		*70-130*			
Surrogate: Tetrachloro-meta-xylene	*T000646*			mg/kg wet					*102*		*70-130*			
PCB-1242	T000646		0.50	mg/kg wet	N/A	N/A	0.507		101		85-115			
Surrogate: Decachlorobiphenyl	*T000646*			mg/kg wet					*100*		*70-130*			
Surrogate: Tetrachloro-meta-xylene	*T000646*			mg/kg wet					*100*		*70-130*			
PCB-1248	T000646		0.50	mg/kg wet	N/A	N/A	0.508		102		85-115			
Surrogate: Decachlorobiphenyl	*T000646*			mg/kg wet					*102*		*70-130*			
Surrogate: Tetrachloro-meta-xylene	*T000646*			mg/kg wet					*102*		*70-130*			
PCB-1254	T000646		0.50	mg/kg wet	N/A	N/A	0.526		105		85-115			
Surrogate: Decachlorobiphenyl	*T000646*			mg/kg wet					*102*		*70-130*			
Surrogate: Tetrachloro-meta-xylene	*T000646*			mg/kg wet					*122*		*70-130*			
PCB-1016	T000646		0.50	mg/kg wet	N/A	N/A	0.485		97		85-115			
PCB-1260	T000646		0.50	mg/kg wet	N/A	N/A	0.460		92		85-115			
Surrogate: Decachlorobiphenyl	*T000646*			mg/kg wet					*105*		*70-130*			
Surrogate: Tetrachloro-meta-xylene	*T000646*			mg/kg wet					*100*		*70-130*			
PCB-1248	T000646		0.50	mg/kg wet	N/A	N/A	0.439		88		85-115			
Surrogate: Decachlorobiphenyl	*T000646*			mg/kg wet					*102*		*70-130*			
Surrogate: Tetrachloro-meta-xylene	*T000646*			mg/kg wet					*102*		*70-130*			

DELTA ENV. CONSULTANTS-MN
5910 Rice Creek Pkwy Suite 100
St. Paul, MN 55126
Ms. Karen Thole

Work Order: WTD0055
Project: SPX; Watertown
Project Number: 9M0909245

Received: 04/02/10
Reported: 04/08/10 16:18

CCV QC DATA

Analyte	Seq/ Batch	Source Result	Spike Level	Units	MDL	MRL	Result	Dup Result	% REC	Dup %REC	% REC Limits	RPD	RPD Limit	Q
Polychlorinated Biphenyls by EPA Method 8082														
PCB-1254	T000646		0.50	mg/kg wet	N/A	N/A	0.546		109		85-115			
Surrogate: Decachlorobiphenyl	*T000646*			mg/kg wet					*98*		*70-130*			
Surrogate: Tetrachloro-meta-xylene	*T000646*			mg/kg wet					*125*		*70-130*			
PCB-1016	T000646		0.50	mg/kg wet	N/A	N/A	0.484		97		85-115			
PCB-1260	T000646		0.50	mg/kg wet	N/A	N/A	0.434		87		85-115			
Surrogate: Decachlorobiphenyl	*T000646*			mg/kg wet					*82*		*70-130*			
Surrogate: Tetrachloro-meta-xylene	*T000646*			mg/kg wet					*102*		*70-130*			
PCB-1016	T000657		0.50	mg/kg wet	N/A	N/A	0.483		97		85-115			
PCB-1260	T000657		0.50	mg/kg wet	N/A	N/A	0.441		88		85-115			
Surrogate: Decachlorobiphenyl	*T000657*			mg/kg wet					*80*		*70-130*			
Surrogate: Tetrachloro-meta-xylene	*T000657*			mg/kg wet					*95*		*70-130*			
PCB-1242	T000657		0.50	mg/kg wet	N/A	N/A	0.548		110		85-115			
Surrogate: Decachlorobiphenyl	*T000657*			mg/kg wet					*85*		*70-130*			
Surrogate: Tetrachloro-meta-xylene	*T000657*			mg/kg wet					*105*		*70-130*			
PCB-1254	T000657		0.50	mg/kg wet	N/A	N/A	0.513		103		85-115			
Surrogate: Decachlorobiphenyl	*T000657*			mg/kg wet					*85*		*70-130*			
Surrogate: Tetrachloro-meta-xylene	*T000657*			mg/kg wet					*125*		*70-130*			
PCB-1016	T000657		0.50	mg/kg wet	N/A	N/A	0.479		96		85-115			
PCB-1260	T000657		0.50	mg/kg wet	N/A	N/A	0.446		89		85-115			
Surrogate: Decachlorobiphenyl	*T000657*			mg/kg wet					*85*		*70-130*			
Surrogate: Tetrachloro-meta-xylene	*T000657*			mg/kg wet					*102*		*70-130*			

TestAmerica
THE LEADER IN ENVIRONMENTAL TESTING
602 Commerce Drive Watertown, WI 53094 * 800-833-7036 * Fax 920-261-8120

DELTA ENV. CONSULTANTS-MN
5910 Rice Creek Pkwy Suite 100
St. Paul, MN 55126
Ms. Karen Thole

Work Order: WTD0055
Project: SPX; Watertown
Project Number: 9M0909245

Received: 04/02/10
Reported: 04/08/10 16:18

LABORATORY DUPLICATE QC DATA

Analyte	Seq/ Batch	Source Result	Spike Level	Units	MDL	MRL	Result	% REC	Dup %REC	% REC Limits	RPD	RPD Limit	Q
General Chemistry Parameters													
QC Source Sample: WTD0055-09													
% Solids	10D0083	98.8		%	N/A	N/A	98.8				0	20	
QC Source Sample: WTC0914-10													
% Solids	10D0084	94.1		%	N/A	N/A	94.2				0	20	

TestAmerica
THE LEADER IN ENVIRONMENTAL TESTING
602 Commerce Drive Watertown, WI 53094 * 800-833-7036 * Fax 920-261-8120

DELTA ENV. CONSULTANTS-MN
5910 Rice Creek Pkwy Suite 100
St. Paul, MN 55126
Ms. Karen Thole

Work Order: WTD0055
Project: SPX; Watertown
Project Number: 9M0909245

Received: 04/02/10
Reported: 04/08/10 16:18

LCS/LCS DUPLICATE QC DATA

Analyte	Seq/ Batch	Source Result	Spike Level	Units	MDL	MRL	Result	Dup Result	% REC	Dup %REC	% REC Limits	RPD	RPD Limit	Q
Polychlorinated Biphenyls by EPA Method 8082														
PCB-1016	10D0075		0.17	mg/kg wet	N/A	0.10	0.195		117		75-125			
PCB-1221	10D0075			mg/kg wet	N/A	0.10	<0.10				75-125			
PCB-1232	10D0075			mg/kg wet	N/A	0.10	<0.10				75-125			
PCB-1242	10D0075			mg/kg wet	N/A	0.10	<0.10				75-125			
PCB-1248	10D0075			mg/kg wet	N/A	0.10	<0.10				75-125			
PCB-1254	10D0075			mg/kg wet	N/A	0.10	<0.10				75-125			
PCB-1260	10D0075		0.17	mg/kg wet	N/A	0.10	0.198		119		75-125			
Surrogate: Decachlorobiphenyl	*10D0075*			mg/kg wet					*105*		*60-150*			
Surrogate: Tetrachloro-meta-xylene	*10D0075*			mg/kg wet					*97*		*60-150*			
PCB-1016	10D0107		0.17	mg/kg wet	N/A	0.10	0.169		101		75-125			
PCB-1221	10D0107			mg/kg wet	N/A	0.10	<0.10				75-125			
PCB-1232	10D0107			mg/kg wet	N/A	0.10	<0.10				75-125			
PCB-1242	10D0107			mg/kg wet	N/A	0.10	<0.10				75-125			
PCB-1248	10D0107			mg/kg wet	N/A	0.10	<0.10				75-125			
PCB-1254	10D0107			mg/kg wet	N/A	0.10	<0.10				75-125			
PCB-1260	10D0107		0.17	mg/kg wet	N/A	0.10	0.168		101		75-125			
Surrogate: Decachlorobiphenyl	*10D0107*			mg/kg wet					*102*		*60-150*			
Surrogate: Tetrachloro-meta-xylene	*10D0107*			mg/kg wet					*90*		*60-150*			

DELTA ENV. CONSULTANTS-MN
5910 Rice Creek Pkwy Suite 100
St. Paul, MN 55126
Ms. Karen Thole

Work Order: WTD0055
Project: SPX; Watertown
Project Number: 9M0909245

Received: 04/02/10
Reported: 04/08/10 16:18

MATRIX SPIKE/MATRIX SPIKE DUPLICATE QC DATA

Analyte	Seq/ Batch	Source Result	Spike Level	Units	MDL	MRL	Result	Dup Result	% REC	Dup %REC	% REC Limits	RPD	RPD Limit	Q
Polychlorinated Biphenyls by EPA Method 8082														
QC Source Sample: WTD0025-01														
PCB-1016	10D0075	0.00421	0.51	mg/kg dry	N/A	0.30	0.584	0.568	115	112	70-130	3	20	
PCB-1221	10D0075	0.00		mg/kg dry	N/A	0.30	<0.30	<0.30			70-130		20	
PCB-1232	10D0075	0.00		mg/kg dry	N/A	0.30	<0.30	<0.30			70-130		20	
PCB-1242	10D0075	0.00		mg/kg dry	N/A	0.30	<0.30	<0.30			70-130		20	
PCB-1248	10D0075	0.00		mg/kg dry	N/A	0.30	<0.30	<0.30			70-130		20	
PCB-1254	10D0075	0.0267		mg/kg dry	N/A	0.30	<0.30	<0.30			70-130		20	
PCB-1260	10D0075	0.0126	0.51	mg/kg dry	N/A	0.30	0.602	0.584	117	113	70-130	3	20	
Surrogate: Decachlorobiphenyl	*10D0075*			mg/kg dry					*105*	*100*	*10-177*			
Surrogate: Tetrachloro-meta-xylene	*10D0075*			mg/kg dry					*95*	*92*	*11-150*			

DELTA ENV. CONSULTANTS-MN 5910 Rice Creek Pkwy Suite 100 St. Paul, MN 55126 Ms. Karen Thole	Work Order: Project: Project Number:	WTD0055 SPX; Watertown 9M0909245	Received: Reported:	04/02/10 04/08/10 16:18

CERTIFICATION SUMMARY

TestAmerica Watertown

Method	Matrix	Nelac	Wisconsin
SM 2540G	Solid/Soil	X	X
SW 8082	Solid/Soil	X	X

DELTA ENV. CONSULTANTS-MN 5910 Rice Creek Pkwy Suite 100 St. Paul, MN 55126 Ms. Karen Thole	Work Order: Project: Project Number:	WTD0055 SPX; Watertown 9M0909245	Received: Reported:	04/02/10 04/08/10 16:18

DATA QUALIFIERS AND DEFINITIONS

ADDITIONAL COMMENTS

Results are reported on a wet weight basis unless otherwise noted.

WTD0055

Login Date : 04/02/10 12:41

For Internal Use Only

WTD0055 1 of 2

TestAmerica

THE LEADER IN ENVIRONMENTAL TESTING

Watertown Division
602 Commerce Drive
Watertown, WI 53094

Phone 920-261-1660 or 800-833-7036
Fax 920-261-8120

To assist us in using the proper analytical methods, is this work being conducted for regulatory purposes?
Compliance Monitoring _____

Client Name: Delta Consultants
Client #:
Address: 5410 Rice Creek Parkway
City/State/Zip Code: Shoreview, MN
Project Manager: Karen Thole
Telephone Number: 651-697-5203
Fax:
Sampler Name: (Print Name) Daniel W. Gift
Sampler Signature: [signature]

Project Name: SPX Watertown
Project #: 9M0909245
Site/Location ID: Watertown
State: WI
Report To: Karen Thole
Invoice To: ~~[illegible]~~ Karen Thole
Quote #:
PO#:

E-mail address:

TAT
___ Standard
___ Rush (surcharges may apply)

Date Needed: _____

Fax Results: Y N

E-mail: Y N

	SAMPLE ID	Date Sampled	Time Sampled	G = Grab, C = Composite	Field Filtered	Matrix (SL - Sludge DW - Drinking Water GW - Groundwater S - Soil/Solid WW - Wastewater Specify Other)	Preservation & # of Containers: HNO_3	HCl	NaOH	H_2SO_4	Methanol	None	Other (Specify)	Analyze For: PCB (8082)										REMARKS
01	Concrete-134-2"-4"	4/01/10	16:45	G		S						1		X										
02	Concrete-133-2"-4"	4/01/10	17:10	G		S						1		X										
03	Concrete-148-2"-4"	4/01/10	17:30	G		S						1		X										
04	Concrete-149-2"-4"	4/01/10	17:50	G		S						1		X										
05	Concrete-135-2"-4"	4/02/10	08:10	G		S						1		X										
06	Concrete-136-2"-4"	4/02/10	08:30	G		S						1		X										
07	Concrete-152-2"-4"	4/02/10	08:50	G		S						1		X										
08	Concrete-151-2"-4"	4/02/10	09:30	G		S						1		X										
09	Concrete-150-2"-4"	4/02/10	09:45	G		S						1		X										
10	Concrete-168-2"-4"	4/02/10	10:10	G		S						1		X										

QC Deliverables
___ None
___ Level 2 (Batch QC)
___ Level 3
___ Level 4
Other: _____

Special Instructions:

Relinquished By:	Date:	Time:	Received By:	Date:	Time:
[signature]	4/02/10	11:40	[signature]	4/2/10	11:40

LABORATORY COMMENTS:
Init Lab Temp:
Rec Lab Temp: Ice
Custody Seals: Y N N/A
Bottles Supplied by TestAmerica: Y N
Method of Shipment: Client

TAL-0020 (1207)

WTD0055 2 of 2

TestAmerica

THE LEADER IN ENVIRONMENTAL TESTING

Watertown Division
602 Commerce Drive
Watertown, WI 53094

Phone 920-261-1660 or 800-833-7036
Fax 920-261-8120

To assist us in using the proper analytical methods, is this work being conducted for regulatory purposes?
Compliance Monitoring

Client Name: Delta Consultants
Client #:
Address: 5910 Rice Creek Parkway
City/State/Zip Code: Shoreview, MN
Project Manager: Karen Thole
Telephone Number: 651-697-5203
Fax:
Sampler Name: (Print Name) Daniel W. Gift
Sampler Signature: Daniel W. Gift

Project Name: SPX Watertown
Project #: 9M0909245
Site/Location ID: Watertown
State: WI
Report To: Karen Thole
Invoice To: Karen Thole
Quote #:
PO#:

E-mail address:

TAT
___ Standard
___ Rush (surcharges may apply)
Date Needed:
Fax Results: Y N
E-mail: Y N

QC Deliverables
___ None
___ Level 2 (Batch QC)
___ Level 3
___ Level 4
Other:

	SAMPLE ID	Date Sampled	Time Sampled	G = Grab, C = Composite	Field Filtered	Matrix (SL - Sludge DW - Drinking Water GW - Groundwater S - Soil/Solid WW - Wastewater Specify Other)	Preservation & # of Containers: HNO_3	HCl	NaOH	H_2SO_4	Methanol	None	Other (Specify)	Analyze For: PCB (8082)									REMARKS
11	Concrete-167-2"-4"	4/02/10	10:35	G		S						1		X									
12	concrete-166-2"-4"	4/02/10	10:50	G		S						1		X									

Special Instructions:

LABORATORY COMMENTS:
Init Lab Temp: Ice
Rec Lab Temp:
Custody Seals: Y N (N/A)
Bottles Supplied by TestAmerica: (Y) N
Method of Shipment: client

Relinquished By	Date	Time	Received By	Date	Time
Daniel W. Gift	4/02/10	11:40	Connie Schelling	4/2/10	11:40

TAL-0020 (1207)

Cooler Receipt Log

Work Order(s): WTD005 Client Name/Project: Delta # of Coolers: 1

1. How did samples arrive? ☐ Fed-Ex ☐ UPS ☐ TestAmerica ☑ Client ☐ Dunham ☐ Speedy ☐ _____
2. What was the condition of custody seals? ..... ☐ Intact ☐ Broken ☑ ~~Not~~ present

Date/time cooler was opened: 4/2/10 **By:** MPatt/Connie G

3. Temperature °C_____ Received on ice? ... ☑ Yes ☐ No
4. Does this Project require RUSH turn around? ..... ☐ Yes ☑ No
5. Are there any short hold time tests? ..... ☐ Yes ☑ No

☐ within 1 hr of or ☐ past expiration of hold-time? ..... Provide details in space at bottom of form

48 hours or less	7 days
Coliform Bacteria..... 8/30 hours	Aqueous Organic Prep
Chlorine/Hex Cr..... 24 hours	TS
BOD	TDS
Nitrate ..... (DW is 14 days)	TSS
Nitrite	Sulfide
Orthophosphate)	Volatile Solids

6. Except for tests with hold times of 48 hrs or less, are any samples

☐ within 2 days of or ☐ past expiration of hold-time? ..... ☐ Yes ☑ No Provide details in space at bottom of form

Which Ops Mgr, PM or Analyst was informed of short hold and when? ..... Who_____ When_____

7. Is the date and time of collection recorded? ..... Date ☑ Yes ☐ No Time ☑ Yes ☐ No
8. Were all sample containers listed on the COC received and intact? ..... ☑ Yes ☐ No Provide details in space at bottom of form
9. Do sample IDs match the COC? ..... ☑ Yes ☐ No Provide details in space at bottom of form
10. Are dissolved parameters field filtered or being filtered in the lab? ..... ☐ Field ☐ Lab ☑ NA
11. Are sample volumes adequate and preservatives correct for test requested?.. Vol. ☑ Yes ☐ No Pres. ☑ Yes ☐ No
12. Are VOC samples free of bubbles >6mm? ..... ☐ Yes ☐ No ☑ NA
13. How were VOC soils received? ☐ Methanol ☐ Sodium Bisulfate ☐ Packed jar ☐ Encore ☐ Water* ☐ Other

*☐ within 48 hrs of sampling ☐ past 48 hrs of sampling ☐ Frozen ☐ Not Frozen

14. Is an aqueous Trip Blank included? ☐ Yes ☐ No ☑ NA Is a Methanol Trip Blank included? ☐ Yes ☐ No ☑ NA
15. Are any samples on hold? ..... ☐ Yes ☑ No Provide details in space at bottom of form
16. Are there samples to be subcontracted? ..... ☐ Yes ☑ No
17. If any changes are made to this Work Order after Login, or if comments must be made regarding this cooler, explain them below:

6mm = -----

TestAmerica
THE LEADER IN ENVIRONMENTAL TESTING
602 Commerce Drive Watertown, WI 53094 * 800-833-7036 * Fax 920-261-8120

May 11, 2010

Client:	DELTA ENV. CONSULTANTS-MN 5910 Rice Creek Pkwy Suite 100 St. Paul, MN 55126	Work Order: Project Name: Project Number:	WTE0108 SPX; Watertown 9M0909245
Attn:	Ms. Karen Thole	Date Received:	05/04/10

An executed copy of the chain of custody is also included as an addendum to this report.

If you have any questions relating to this analytical report, please contact your Laboratory Project Manager at 1-800-833-7036

SAMPLE IDENTIFICATION	LAB NUMBER	COLLECTION DATE AND TIME
Concrete 274, 0-1"	WTE0108-01	05/04/10 09:00
Concrete 275, 0-1"	WTE0108-02	05/04/10 09:15
Concrete 276, 0-1"	WTE0108-03	05/04/10 09:25
Concrete 277, 0-1"	WTE0108-04	05/04/10 09:40
Concrete 278, 0-1"	WTE0108-05	05/04/10 09:55
Concrete 279, 0-1"	WTE0108-06	05/04/10 10:15
Concrete 280, 0-1"	WTE0108-07	05/04/10 10:25
Concrete 281, 0-1"	WTE0108-08	05/04/10 10:35
Concrete 282, 0-1"	WTE0108-09	05/04/10 10:50
Concrete 283, 0-1"	WTE0108-10	05/04/10 11:00
Concrete 284, 0-1"	WTE0108-11	05/04/10 11:15
Concrete 285, 0-1"	WTE0108-12	05/04/10 11:30
Concrete 286, 0-1"	WTE0108-13	05/04/10 11:40
Concrete 287, 0-1"	WTE0108-14	05/04/10 11:55
Concrete 288, 0-1"	WTE0108-15	05/04/10 12:10
Concrete 289, 0-1"	WTE0108-16	05/04/10 12:15
Concrete 290, 0-1"	WTE0108-17	05/04/10 12:20
Concrete 291, 0-1"	WTE0108-18	05/04/10 12:25
Concrete 292, 0-1"	WTE0108-19	05/04/10 12:30
Concrete 293, 0-1"	WTE0108-20	05/04/10 12:35

Case Narrative: Sample WTE0108-01 was selected as a source sample for the matrix spike and matrix spike duplicate. The remaining sample volume was not enough for the total solids analysis, so this sample is reported wet weight.

Samples were received on ice into laboratory at a temperature of 0 °C.

Wisconsin Certification Number: 128053530

The Chain(s) of Custody, 3 pages, are included and are an integral part of this report.

Unless subcontracted, volatiles analyses (including VOC, PVOC, GRO, BTEX, and TPH gasoline) performed by TestAmerica Watertown at 1101 Industrial Drive, Units 9&10. All other analyses performed at the address shown in the heading of this report.

TestAmerica Watertown
Brian DeJong For Dan F. Milewsky
Project Manager

DELTA ENV. CONSULTANTS-MN 5910 Rice Creek Pkwy Suite 100 St. Paul, MN 55126 Ms. Karen Thole	Work Order: Project: Project Number:	WTE0108 SPX; Watertown 9M0909245	Received: 05/04/10 Reported: 05/11/10 13:43

Approved By:

Brian DeJong

TestAmerica Watertown
Brian DeJong For Dan F. Milewsky
Project Manager

TestAmerica
THE LEADER IN ENVIRONMENTAL TESTING
602 Commerce Drive Watertown, WI 53094 * 800-833-7036 * Fax 920-261-8120

DELTA ENV. CONSULTANTS-MN
5910 Rice Creek Pkwy Suite 100
St. Paul, MN 55126
Ms. Karen Thole

Work Order: WTE0108
Project: SPX; Watertown
Project Number: 9M0909245

Received: 05/04/10
Reported: 05/11/10 13:43

ANALYTICAL REPORT

Analyte	Sample Result	Data Qualifiers	Units	MRL	Dilution Factor	Date Analyzed	Analyst	Seq/ Batch	Method
Sample ID: WTE0108-01 (Concrete 274, 0-1'' - Misc. Solid)						**Sampled: 05/04/10 09:00**			
Polychlorinated Biphenyls by EPA Method 8082									
PCB-1016	<0.10	R	mg/kg wet	0.10	2	05/07/10 17:58	eml	10E0143	SW 8082
PCB-1221	<0.10		mg/kg wet	0.10	2	05/07/10 17:58	eml	10E0143	SW 8082
PCB-1232	<0.10		mg/kg wet	0.10	2	05/07/10 17:58	eml	10E0143	SW 8082
PCB-1242	<0.10		mg/kg wet	0.10	2	05/07/10 17:58	eml	10E0143	SW 8082
PCB-1248	<0.10		mg/kg wet	0.10	2	05/07/10 17:58	eml	10E0143	SW 8082
PCB-1254	<0.10		mg/kg wet	0.10	2	05/07/10 17:58	eml	10E0143	SW 8082
PCB-1260	**0.58**		mg/kg wet	0.10	2	05/07/10 17:58	eml	10E0143	SW 8082
Surr: Decachlorobiphenyl (10-177%)	*100 %*								
Surr: Tetrachloro-meta-xylene (11-150%)	*97 %*								
Sample ID: WTE0108-02 (Concrete 275, 0-1'' - Misc. Solid)						**Sampled: 05/04/10 09:15**			
General Chemistry Parameters									
% Solids	**99**		%	NA	1	05/10/10 14:20	pam	10E0233	SM 2540G
Polychlorinated Biphenyls by EPA Method 8082									
PCB-1016	<0.099		mg/kg dry	0.099	2.0	05/07/10 18:23	eml	10E0143	SW 8082
PCB-1221	<0.099		mg/kg dry	0.099	2.0	05/07/10 18:23	eml	10E0143	SW 8082
PCB-1232	<0.099		mg/kg dry	0.099	2.0	05/07/10 18:23	eml	10E0143	SW 8082
PCB-1242	<0.099		mg/kg dry	0.099	2.0	05/07/10 18:23	eml	10E0143	SW 8082
PCB-1248	<0.099		mg/kg dry	0.099	2.0	05/07/10 18:23	eml	10E0143	SW 8082
PCB-1254	<0.099		mg/kg dry	0.099	2.0	05/07/10 18:23	eml	10E0143	SW 8082
PCB-1260	<0.099		mg/kg dry	0.099	2.0	05/07/10 18:23	eml	10E0143	SW 8082
Surr: Decachlorobiphenyl (10-177%)	*85 %*								
Surr: Tetrachloro-meta-xylene (11-150%)	*103 %*								
Sample ID: WTE0108-03 (Concrete 276, 0-1'' - Misc. Solid)						**Sampled: 05/04/10 09:25**			
General Chemistry Parameters									
% Solids	**98**		%	NA	1	05/10/10 14:20	pam	10E0233	SM 2540G
Polychlorinated Biphenyls by EPA Method 8082									
PCB-1016	<0.10		mg/kg dry	0.10	2	05/07/10 18:48	eml	10E0143	SW 8082
PCB-1221	<0.10		mg/kg dry	0.10	2	05/07/10 18:48	eml	10E0143	SW 8082
PCB-1232	<0.10		mg/kg dry	0.10	2	05/07/10 18:48	eml	10E0143	SW 8082
PCB-1242	<0.10		mg/kg dry	0.10	2	05/07/10 18:48	eml	10E0143	SW 8082
PCB-1248	<0.10		mg/kg dry	0.10	2	05/07/10 18:48	eml	10E0143	SW 8082
PCB-1254	<0.10		mg/kg dry	0.10	2	05/07/10 18:48	eml	10E0143	SW 8082
PCB-1260	**0.18**		mg/kg dry	0.10	2	05/07/10 18:48	eml	10E0143	SW 8082
Surr: Decachlorobiphenyl (10-177%)	*78 %*								
Surr: Tetrachloro-meta-xylene (11-150%)	*95 %*								
Sample ID: WTE0108-04 (Concrete 277, 0-1'' - Misc. Solid)						**Sampled: 05/04/10 09:40**			
General Chemistry Parameters									
% Solids	**99**		%	NA	1	05/10/10 15:25	pam	10E0246	SM 2540G
Polychlorinated Biphenyls by EPA Method 8082									
PCB-1016	<0.10		mg/kg dry	0.10	2.0	05/07/10 19:13	eml	10E0143	SW 8082
PCB-1221	<0.10		mg/kg dry	0.10	2.0	05/07/10 19:13	eml	10E0143	SW 8082
PCB-1232	<0.10		mg/kg dry	0.10	2.0	05/07/10 19:13	eml	10E0143	SW 8082
PCB-1242	<0.10		mg/kg dry	0.10	2.0	05/07/10 19:13	eml	10E0143	SW 8082
PCB-1248	<0.10		mg/kg dry	0.10	2.0	05/07/10 19:13	eml	10E0143	SW 8082
PCB-1254	<0.10		mg/kg dry	0.10	2.0	05/07/10 19:13	eml	10E0143	SW 8082
PCB-1260	**0.49**		mg/kg dry	0.10	2.0	05/07/10 19:13	eml	10E0143	SW 8082

DELTA ENV. CONSULTANTS-MN
5910 Rice Creek Pkwy Suite 100
St. Paul, MN 55126
Ms. Karen Thole

Work Order: WTE0108
Project: SPX; Watertown
Project Number: 9M0909245

Received: 05/04/10
Reported: 05/11/10 13:43

Analyte	Sample Result	Data Qualifiers	Units	MRL	Dilution Factor	Date Analyzed	Analyst	Seq/ Batch	Method
Sample ID: WTE0108-04 (Concrete 277, 0-1'' - Misc. Solid) - cont.						**Sampled: 05/04/10 09:40**			
Polychlorinated Biphenyls by EPA Method 8082 - cont.									
Surr: Decachlorobiphenyl (10-177%)	*75 %*								
Surr: Tetrachloro-meta-xylene (11-150%)	*105 %*								
Sample ID: WTE0108-05 (Concrete 278, 0-1'' - Misc. Solid)						**Sampled: 05/04/10 09:55**			
General Chemistry Parameters									
% Solids	**99**		%	NA	1	05/10/10 15:25	pam	10E0246	SM 2540G
Polychlorinated Biphenyls by EPA Method 8082									
PCB-1016	<1.0		mg/kg dry	1.0	20	05/10/10 17:05	eml	10E0143	SW 8082
PCB-1221	<1.0		mg/kg dry	1.0	20	05/10/10 17:05	eml	10E0143	SW 8082
PCB-1232	<1.0		mg/kg dry	1.0	20	05/10/10 17:05	eml	10E0143	SW 8082
PCB-1242	<1.0		mg/kg dry	1.0	20	05/10/10 17:05	eml	10E0143	SW 8082
PCB-1248	<1.0		mg/kg dry	1.0	20	05/10/10 17:05	eml	10E0143	SW 8082
PCB-1254	<1.0		mg/kg dry	1.0	20	05/10/10 17:05	eml	10E0143	SW 8082
PCB-1260	**1.9**		mg/kg dry	1.0	20	05/10/10 17:05	eml	10E0143	SW 8082
Surr: Decachlorobiphenyl (10-177%)	*100 %*								
Surr: Tetrachloro-meta-xylene (11-150%)	*75 %*								
Sample ID: WTE0108-06 (Concrete 279, 0-1'' - Misc. Solid)						**Sampled: 05/04/10 10:15**			
General Chemistry Parameters									
% Solids	**99**		%	NA	1	05/10/10 15:25	pam	10E0246	SM 2540G
Polychlorinated Biphenyls by EPA Method 8082									
PCB-1016	<0.099		mg/kg dry	0.099	2.0	05/07/10 20:04	eml	10E0143	SW 8082
PCB-1221	<0.099		mg/kg dry	0.099	2.0	05/07/10 20:04	eml	10E0143	SW 8082
PCB-1232	<0.099		mg/kg dry	0.099	2.0	05/07/10 20:04	eml	10E0143	SW 8082
PCB-1242	<0.099		mg/kg dry	0.099	2.0	05/07/10 20:04	eml	10E0143	SW 8082
PCB-1248	<0.099		mg/kg dry	0.099	2.0	05/07/10 20:04	eml	10E0143	SW 8082
PCB-1254	<0.099		mg/kg dry	0.099	2.0	05/07/10 20:04	eml	10E0143	SW 8082
PCB-1260	**0.36**		mg/kg dry	0.099	2.0	05/07/10 20:04	eml	10E0143	SW 8082
Surr: Decachlorobiphenyl (10-177%)	*93 %*								
Surr: Tetrachloro-meta-xylene (11-150%)	*103 %*								
Sample ID: WTE0108-07 (Concrete 280, 0-1'' - Misc. Solid)						**Sampled: 05/04/10 10:25**			
General Chemistry Parameters									
% Solids	**99**		%	NA	1	05/10/10 15:25	pam	10E0246	SM 2540G
Polychlorinated Biphenyls by EPA Method 8082									
PCB-1016	<1.0		mg/kg dry	1.0	20	05/10/10 17:30	eml	10E0143	SW 8082
PCB-1221	<1.0		mg/kg dry	1.0	20	05/10/10 17:30	eml	10E0143	SW 8082
PCB-1232	<1.0		mg/kg dry	1.0	20	05/10/10 17:30	eml	10E0143	SW 8082
PCB-1242	<1.0		mg/kg dry	1.0	20	05/10/10 17:30	eml	10E0143	SW 8082
PCB-1248	<1.0		mg/kg dry	1.0	20	05/10/10 17:30	eml	10E0143	SW 8082
PCB-1254	<1.0		mg/kg dry	1.0	20	05/10/10 17:30	eml	10E0143	SW 8082
PCB-1260	**3.0**		mg/kg dry	1.0	20	05/10/10 17:30	eml	10E0143	SW 8082
Surr: Decachlorobiphenyl (10-177%)	*100 %*								
Surr: Tetrachloro-meta-xylene (11-150%)	*100 %*								

DELTA ENV. CONSULTANTS-MN
5910 Rice Creek Pkwy Suite 100
St. Paul, MN 55126
Ms. Karen Thole

Work Order: WTE0108
Project: SPX; Watertown
Project Number: 9M0909245

Received: 05/04/10
Reported: 05/11/10 13:43

Analyte	Sample Result	Data Qualifiers	Units	MRL	Dilution Factor	Date Analyzed	Analyst	Seq/ Batch	Method
Sample ID: WTE0108-08 (Concrete 281, 0-1'' - Misc. Solid)						**Sampled: 05/04/10 10:35**			
General Chemistry Parameters									
% Solids	**99**		%	NA	1	05/10/10 15:25	pam	10E0246	SM 2540G
Polychlorinated Biphenyls by EPA Method 8082									
PCB-1016	<2.0		mg/kg dry	2.0	39.7	05/10/10 18:45	eml	10E0143	SW 8082
PCB-1221	<2.0		mg/kg dry	2.0	39.7	05/10/10 18:45	eml	10E0143	SW 8082
PCB-1232	<2.0		mg/kg dry	2.0	39.7	05/10/10 18:45	eml	10E0143	SW 8082
PCB-1242	<2.0		mg/kg dry	2.0	39.7	05/10/10 18:45	eml	10E0143	SW 8082
PCB-1248	<2.0		mg/kg dry	2.0	39.7	05/10/10 18:45	eml	10E0143	SW 8082
PCB-1254	<2.0		mg/kg dry	2.0	39.7	05/10/10 18:45	eml	10E0143	SW 8082
PCB-1260	**5.9**		mg/kg dry	2.0	39.7	05/10/10 18:45	eml	10E0143	SW 8082
Surr: Decachlorobiphenyl (10-177%)	*100 %*								
Surr: Tetrachloro-meta-xylene (11-150%)	*100 %*								
Sample ID: WTE0108-09 (Concrete 282, 0-1'' - Misc. Solid)						**Sampled: 05/04/10 10:50**			
General Chemistry Parameters									
% Solids	**99**		%	NA	1	05/10/10 15:25	pam	10E0246	SM 2540G
Polychlorinated Biphenyls by EPA Method 8082									
PCB-1016	<0.10		mg/kg dry	0.10	2.0	05/07/10 22:09	eml	10E0143	SW 8082
PCB-1221	<0.10		mg/kg dry	0.10	2.0	05/07/10 22:09	eml	10E0143	SW 8082
PCB-1232	<0.10		mg/kg dry	0.10	2.0	05/07/10 22:09	eml	10E0143	SW 8082
PCB-1242	<0.10		mg/kg dry	0.10	2.0	05/07/10 22:09	eml	10E0143	SW 8082
PCB-1248	<0.10		mg/kg dry	0.10	2.0	05/07/10 22:09	eml	10E0143	SW 8082
PCB-1254	<0.10		mg/kg dry	0.10	2.0	05/07/10 22:09	eml	10E0143	SW 8082
PCB-1260	**0.62**		mg/kg dry	0.10	2.0	05/07/10 22:09	eml	10E0143	SW 8082
Surr: Decachlorobiphenyl (10-177%)	*93 %*								
Surr: Tetrachloro-meta-xylene (11-150%)	*95 %*								
Sample ID: WTE0108-10 (Concrete 283, 0-1'' - Misc. Solid)						**Sampled: 05/04/10 11:00**			
General Chemistry Parameters									
% Solids	**99**		%	NA	1	05/10/10 15:25	pam	10E0246	SM 2540G
Polychlorinated Biphenyls by EPA Method 8082									
PCB-1016	<1.0		mg/kg dry	1.0	20	05/10/10 17:55	eml	10E0143	SW 8082
PCB-1221	<1.0		mg/kg dry	1.0	20	05/10/10 17:55	eml	10E0143	SW 8082
PCB-1232	<1.0		mg/kg dry	1.0	20	05/10/10 17:55	eml	10E0143	SW 8082
PCB-1242	<1.0		mg/kg dry	1.0	20	05/10/10 17:55	eml	10E0143	SW 8082
PCB-1248	<1.0		mg/kg dry	1.0	20	05/10/10 17:55	eml	10E0143	SW 8082
PCB-1254	<1.0		mg/kg dry	1.0	20	05/10/10 17:55	eml	10E0143	SW 8082
PCB-1260	**3.3**		mg/kg dry	1.0	20	05/10/10 17:55	eml	10E0143	SW 8082
Surr: Decachlorobiphenyl (10-177%)	*100 %*								
Surr: Tetrachloro-meta-xylene (11-150%)	*75 %*								
Sample ID: WTE0108-11 (Concrete 284, 0-1'' - Misc. Solid)						**Sampled: 05/04/10 11:15**			
General Chemistry Parameters									
% Solids	**99**		%	NA	1	05/10/10 15:25	pam	10E0246	SM 2540G
Polychlorinated Biphenyls by EPA Method 8082									
PCB-1016	<0.99		mg/kg dry	0.99	19.7	05/10/10 18:20	eml	10E0143	SW 8082
PCB-1221	<0.99		mg/kg dry	0.99	19.7	05/10/10 18:20	eml	10E0143	SW 8082
PCB-1232	<0.99		mg/kg dry	0.99	19.7	05/10/10 18:20	eml	10E0143	SW 8082
PCB-1242	<0.99		mg/kg dry	0.99	19.7	05/10/10 18:20	eml	10E0143	SW 8082
PCB-1248	<0.99		mg/kg dry	0.99	19.7	05/10/10 18:20	eml	10E0143	SW 8082
PCB-1254	<0.99		mg/kg dry	0.99	19.7	05/10/10 18:20	eml	10E0143	SW 8082
PCB-1260	**2.9**		mg/kg dry	0.99	19.7	05/10/10 18:20	eml	10E0143	SW 8082

DELTA ENV. CONSULTANTS-MN
5910 Rice Creek Pkwy Suite 100
St. Paul, MN 55126
Ms. Karen Thole

Work Order: WTE0108
Project: SPX; Watertown
Project Number: 9M0909245

Received: 05/04/10
Reported: 05/11/10 13:43

Analyte	Sample Result	Data Qualifiers	Units	MRL	Dilution Factor	Date Analyzed	Analyst	Seq/ Batch	Method
Sample ID: WTE0108-11RE1 (Concrete 284, 0-1'' - Misc. Solid) - cont.						**Sampled: 05/04/10 11:15**			
Polychlorinated Biphenyls by EPA Method 8082 - cont.									
Surr: Decachlorobiphenyl (10-177%)	*100 %*								
Surr: Tetrachloro-meta-xylene (11-150%)	*100 %*								
Sample ID: WTE0108-12 (Concrete 285, 0-1'' - Misc. Solid)						**Sampled: 05/04/10 11:30**			
General Chemistry Parameters									
% Solids	**99**		%	NA	1	05/10/10 15:25	pam	10E0246	SM 2540G
Polychlorinated Biphenyls by EPA Method 8082									
PCB-1016	<0.10		mg/kg dry	0.10	2.0	05/07/10 23:24	eml	10E0143	SW 8082
PCB-1221	<0.10		mg/kg dry	0.10	2.0	05/07/10 23:24	eml	10E0143	SW 8082
PCB-1232	<0.10		mg/kg dry	0.10	2.0	05/07/10 23:24	eml	10E0143	SW 8082
PCB-1242	**0.61**		mg/kg dry	0.10	2.0	05/07/10 23:24	eml	10E0143	SW 8082
PCB-1248	<0.10		mg/kg dry	0.10	2.0	05/07/10 23:24	eml	10E0143	SW 8082
PCB-1254	<0.10		mg/kg dry	0.10	2.0	05/07/10 23:24	eml	10E0143	SW 8082
PCB-1260	**0.30**		mg/kg dry	0.10	2.0	05/07/10 23:24	eml	10E0143	SW 8082
Surr: Decachlorobiphenyl (10-177%)	*90 %*								
Surr: Tetrachloro-meta-xylene (11-150%)	*95 %*								
Sample ID: WTE0108-13 (Concrete 286, 0-1'' - Misc. Solid)						**Sampled: 05/04/10 11:40**			
General Chemistry Parameters									
% Solids	**99**		%	NA	1	05/10/10 15:25	pam	10E0246	SM 2540G
Polychlorinated Biphenyls by EPA Method 8082									
PCB-1016	<0.10		mg/kg dry	0.10	2	05/07/10 23:49	eml	10E0143	SW 8082
PCB-1221	<0.10		mg/kg dry	0.10	2	05/07/10 23:49	eml	10E0143	SW 8082
PCB-1232	<0.10		mg/kg dry	0.10	2	05/07/10 23:49	eml	10E0143	SW 8082
PCB-1242	<0.10		mg/kg dry	0.10	2	05/07/10 23:49	eml	10E0143	SW 8082
PCB-1248	<0.10		mg/kg dry	0.10	2	05/07/10 23:49	eml	10E0143	SW 8082
PCB-1254	<0.10		mg/kg dry	0.10	2	05/07/10 23:49	eml	10E0143	SW 8082
PCB-1260	**0.20**		mg/kg dry	0.10	2	05/07/10 23:49	eml	10E0143	SW 8082
Surr: Decachlorobiphenyl (10-177%)	*45 %*								
Surr: Tetrachloro-meta-xylene (11-150%)	*95 %*								
Sample ID: WTE0108-14 (Concrete 287, 0-1'' - Misc. Solid)						**Sampled: 05/04/10 11:55**			
General Chemistry Parameters									
% Solids	**99**		%	NA	1	05/10/10 15:25	pam	10E0246	SM 2540G
Polychlorinated Biphenyls by EPA Method 8082									
PCB-1016	<2.0		mg/kg dry	2.0	39.5	05/10/10 19:10	eml	10E0143	SW 8082
PCB-1221	<2.0		mg/kg dry	2.0	39.5	05/10/10 19:10	eml	10E0143	SW 8082
PCB-1232	<2.0		mg/kg dry	2.0	39.5	05/10/10 19:10	eml	10E0143	SW 8082
PCB-1242	<2.0		mg/kg dry	2.0	39.5	05/10/10 19:10	eml	10E0143	SW 8082
PCB-1248	<2.0		mg/kg dry	2.0	39.5	05/10/10 19:10	eml	10E0143	SW 8082
PCB-1254	<2.0		mg/kg dry	2.0	39.5	05/10/10 19:10	eml	10E0143	SW 8082
PCB-1260	**3.9**		mg/kg dry	2.0	39.5	05/10/10 19:10	eml	10E0143	SW 8082
Surr: Decachlorobiphenyl (10-177%)	*100 %*								
Surr: Tetrachloro-meta-xylene (11-150%)	*100 %*								

DELTA ENV. CONSULTANTS-MN
5910 Rice Creek Pkwy Suite 100
St. Paul, MN 55126
Ms. Karen Thole

Work Order: WTE0108
Project: SPX; Watertown
Project Number: 9M0909245

Received: 05/04/10
Reported: 05/11/10 13:43

Analyte	Sample Result	Data Qualifiers	Units	MRL	Dilution Factor	Date Analyzed	Analyst	Seq/ Batch	Method
Sample ID: WTE0108-15 (Concrete 288, 0-1'' - Misc. Solid)						**Sampled: 05/04/10 12:10**			
General Chemistry Parameters									
% Solids	**99**		%	NA	1	05/10/10 15:25	pam	10E0246	SM 2540G
Polychlorinated Biphenyls by EPA Method 8082									
PCB-1016	<2.0		mg/kg dry	2.0	40	05/10/10 19:35	eml	10E0143	SW 8082
PCB-1221	<2.0		mg/kg dry	2.0	40	05/10/10 19:35	eml	10E0143	SW 8082
PCB-1232	<2.0		mg/kg dry	2.0	40	05/10/10 19:35	eml	10E0143	SW 8082
PCB-1242	<2.0		mg/kg dry	2.0	40	05/10/10 19:35	eml	10E0143	SW 8082
PCB-1248	<2.0		mg/kg dry	2.0	40	05/10/10 19:35	eml	10E0143	SW 8082
PCB-1254	<2.0		mg/kg dry	2.0	40	05/10/10 19:35	eml	10E0143	SW 8082
PCB-1260	**3.0**		mg/kg dry	2.0	40	05/10/10 19:35	eml	10E0143	SW 8082
Surr: Decachlorobiphenyl (10-177%)	*100 %*								
Surr: Tetrachloro-meta-xylene (11-150%)	*100 %*								
Sample ID: WTE0108-16 (Concrete 289, 0-1'' - Misc. Solid)						**Sampled: 05/04/10 12:15**			
General Chemistry Parameters									
% Solids	**99**		%	NA	1	05/10/10 15:25	pam	10E0246	SM 2540G
Polychlorinated Biphenyls by EPA Method 8082									
PCB-1016	<0.20		mg/kg dry	0.20	4.0	05/10/10 16:15	eml	10E0143	SW 8082
PCB-1221	<0.20		mg/kg dry	0.20	4.0	05/10/10 16:15	eml	10E0143	SW 8082
PCB-1232	<0.20		mg/kg dry	0.20	4.0	05/10/10 16:15	eml	10E0143	SW 8082
PCB-1242	<0.20		mg/kg dry	0.20	4.0	05/10/10 16:15	eml	10E0143	SW 8082
PCB-1248	<0.20		mg/kg dry	0.20	4.0	05/10/10 16:15	eml	10E0143	SW 8082
PCB-1254	<0.20		mg/kg dry	0.20	4.0	05/10/10 16:15	eml	10E0143	SW 8082
PCB-1260	**0.69**		mg/kg dry	0.20	4.0	05/10/10 16:15	eml	10E0143	SW 8082
Surr: Decachlorobiphenyl (10-177%)	*85 %*								
Surr: Tetrachloro-meta-xylene (11-150%)	*100 %*								
Sample ID: WTE0108-17 (Concrete 290, 0-1'' - Misc. Solid)						**Sampled: 05/04/10 12:20**			
General Chemistry Parameters									
% Solids	**99**		%	NA	1	05/10/10 15:25	pam	10E0246	SM 2540G
Polychlorinated Biphenyls by EPA Method 8082									
PCB-1016	<0.10		mg/kg dry	0.10	2	05/08/10 03:34	eml	10E0143	SW 8082
PCB-1221	<0.10		mg/kg dry	0.10	2	05/08/10 03:34	eml	10E0143	SW 8082
PCB-1232	<0.10		mg/kg dry	0.10	2	05/08/10 03:34	eml	10E0143	SW 8082
PCB-1242	<0.10		mg/kg dry	0.10	2	05/08/10 03:34	eml	10E0143	SW 8082
PCB-1248	<0.10		mg/kg dry	0.10	2	05/08/10 03:34	eml	10E0143	SW 8082
PCB-1254	<0.10		mg/kg dry	0.10	2	05/08/10 03:34	eml	10E0143	SW 8082
PCB-1260	**0.42**		mg/kg dry	0.10	2	05/08/10 03:34	eml	10E0143	SW 8082
Surr: Decachlorobiphenyl (10-177%)	*72 %*								
Surr: Tetrachloro-meta-xylene (11-150%)	*95 %*								

DELTA ENV. CONSULTANTS-MN
5910 Rice Creek Pkwy Suite 100
St. Paul, MN 55126
Ms. Karen Thole

Work Order: WTE0108
Project: SPX; Watertown
Project Number: 9M0909245

Received: 05/04/10
Reported: 05/11/10 13:43

Analyte	Sample Result	Data Qualifiers	Units	MRL	Dilution Factor	Date Analyzed	Analyst	Seq/ Batch	Method
Sample ID: WTE0108-18 (Concrete 291, 0-1'' - Misc. Solid)						**Sampled: 05/04/10 12:25**			
General Chemistry Parameters									
% Solids	**98**		%	NA	1	05/10/10 15:25	pam	10E0246	SM 2540G
Polychlorinated Biphenyls by EPA Method 8082									
PCB-1016	<0.10		mg/kg dry	0.10	2	05/08/10 03:59	eml	10E0143	SW 8082
PCB-1221	<0.10		mg/kg dry	0.10	2	05/08/10 03:59	eml	10E0143	SW 8082
PCB-1232	<0.10		mg/kg dry	0.10	2	05/08/10 03:59	eml	10E0143	SW 8082
PCB-1242	<0.10		mg/kg dry	0.10	2	05/08/10 03:59	eml	10E0143	SW 8082
PCB-1248	**0.28**		mg/kg dry	0.10	2	05/08/10 03:59	eml	10E0143	SW 8082
PCB-1254	<0.10		mg/kg dry	0.10	2	05/08/10 03:59	eml	10E0143	SW 8082
PCB-1260	**0.91**		mg/kg dry	0.20	4	05/10/10 16:40	eml	10E0143	SW 8082
Surr: Decachlorobiphenyl (10-177%)	*88 %*								
Surr: Decachlorobiphenyl (10-177%)	*85 %*								
Surr: Tetrachloro-meta-xylene (11-150%)	*85 %*								
Surr: Tetrachloro-meta-xylene (11-150%)	*90 %*								
Sample ID: WTE0108-19 (Concrete 292, 0-1'' - Misc. Solid)						**Sampled: 05/04/10 12:30**			
General Chemistry Parameters									
% Solids	**99**		%	NA	1	05/10/10 15:25	pam	10E0246	SM 2540G
Polychlorinated Biphenyls by EPA Method 8082									
PCB-1016	<0.19		mg/kg dry	0.19	3.8	05/10/10 23:46	eml	10E0206	SW 8082
PCB-1221	<0.19		mg/kg dry	0.19	3.8	05/10/10 23:46	eml	10E0206	SW 8082
PCB-1232	<0.19		mg/kg dry	0.19	3.8	05/10/10 23:46	eml	10E0206	SW 8082
PCB-1242	<0.19		mg/kg dry	0.19	3.8	05/10/10 23:46	eml	10E0206	SW 8082
PCB-1248	<0.19		mg/kg dry	0.19	3.8	05/10/10 23:46	eml	10E0206	SW 8082
PCB-1254	<0.19		mg/kg dry	0.19	3.8	05/10/10 23:46	eml	10E0206	SW 8082
PCB-1260	**0.67**	M2	mg/kg dry	0.19	3.8	05/10/10 23:46	eml	10E0206	SW 8082
Surr: Decachlorobiphenyl (10-177%)	*85 %*								
Surr: Tetrachloro-meta-xylene (11-150%)	*100 %*								
Sample ID: WTE0108-20 (Concrete 293, 0-1'' - Misc. Solid)						**Sampled: 05/04/10 12:35**			
General Chemistry Parameters									
% Solids	**99**		%	NA	1	05/10/10 15:25	pam	10E0246	SM 2540G
Polychlorinated Biphenyls by EPA Method 8082									
PCB-1016	<1.0		mg/kg dry	1.0	20	05/11/10 12:24	eml	10E0206	SW 8082
PCB-1221	<1.0		mg/kg dry	1.0	20	05/11/10 12:24	eml	10E0206	SW 8082
PCB-1232	<1.0		mg/kg dry	1.0	20	05/11/10 12:24	eml	10E0206	SW 8082
PCB-1242	<1.0		mg/kg dry	1.0	20	05/11/10 12:24	eml	10E0206	SW 8082
PCB-1248	<1.0		mg/kg dry	1.0	20	05/11/10 12:24	eml	10E0206	SW 8082
PCB-1254	<1.0		mg/kg dry	1.0	20	05/11/10 12:24	eml	10E0206	SW 8082
PCB-1260	**1.0**		mg/kg dry	1.0	20	05/11/10 12:24	eml	10E0206	SW 8082
Surr: Decachlorobiphenyl (10-177%)	*75 %*								
Surr: Tetrachloro-meta-xylene (11-150%)	*125 %*								

TestAmerica
THE LEADER IN ENVIRONMENTAL TESTING
602 Commerce Drive Watertown, WI 53094 * 800-833-7036 * Fax 920-261-8120

DELTA ENV. CONSULTANTS-MN
5910 Rice Creek Pkwy Suite 100
St. Paul, MN 55126
Ms. Karen Thole

Work Order: WTE0108
Project: SPX; Watertown
Project Number: 9M0909245

Received: 05/04/10
Reported: 05/11/10 13:43

SAMPLE EXTRACTION DATA

Parameter	Batch	Lab Number	Wt/Vol Extracted	Extracted Vol	Date	Analyst	Extraction Method
Polychlorinated Biphenyls by EPA Method 8082							
SW 8082	10E0143	WTE0108-01	15	10	05/06/10 12:33	BKM	Default Prep GC-Sen
SW 8082	10E0143	WTE0108-02	15	10	05/06/10 12:33	BKM	Default Prep GC-Sen
SW 8082	10E0143	WTE0108-03	15	10	05/06/10 12:33	BKM	Default Prep GC-Sen
SW 8082	10E0143	WTE0108-04	15	10	05/06/10 12:33	BKM	Default Prep GC-Sen
SW 8082	10E0143	WTE0108-05	15	10	05/06/10 12:33	BKM	Default Prep GC-Sen
SW 8082	10E0143	WTE0108-06	15	10	05/06/10 12:33	BKM	Default Prep GC-Sen
SW 8082	10E0143	WTE0108-07	15	10	05/06/10 12:33	BKM	Default Prep GC-Sen
SW 8082	10E0143	WTE0108-08	15	10	05/06/10 12:33	BKM	Default Prep GC-Sen
SW 8082	10E0143	WTE0108-09	15	10	05/06/10 12:33	BKM	Default Prep GC-Sen
SW 8082	10E0143	WTE0108-10	15	10	05/06/10 12:33	BKM	Default Prep GC-Sen
SW 8082	10E0143	WTE0108-11	15	10	05/06/10 12:33	BKM	Default Prep GC-Sen
SW 8082	10E0143	WTE0108-12	15	10	05/06/10 12:33	BKM	Default Prep GC-Sen
SW 8082	10E0143	WTE0108-13	15	10	05/06/10 12:33	BKM	Default Prep GC-Sen
SW 8082	10E0143	WTE0108-14	15	10	05/06/10 12:33	BKM	Default Prep GC-Sen
SW 8082	10E0143	WTE0108-15	15	10	05/06/10 12:33	BKM	Default Prep GC-Sen
SW 8082	10E0143	WTE0108-16	15	10	05/06/10 12:33	BKM	Default Prep GC-Sen
SW 8082	10E0143	WTE0108-17	15	10	05/06/10 12:33	BKM	Default Prep GC-Sen
SW 8082	10E0143	WTE0108-18	15	10	05/06/10 12:33	BKM	Default Prep GC-Sen
SW 8082	10E0206	WTE0108-19	8	10	05/08/10 12:53	BKM	Default Prep GC-Sen
SW 8082	10E0206	WTE0108-20	15	10	05/08/10 12:53	BKM	Default Prep GC-Sen

DELTA ENV. CONSULTANTS-MN
5910 Rice Creek Pkwy Suite 100
St. Paul, MN 55126
Ms. Karen Thole

Work Order: WTE0108
Project: SPX; Watertown
Project Number: 9M0909245

Received: 05/04/10
Reported: 05/11/10 13:43

LABORATORY BLANK QC DATA

Analyte	Seq/ Batch	Source Result	Spike Level	Units	MDL	MRL	Result	Dup Result	% REC	Dup %REC	% REC Limits	RPD	RPD Limit	Q
Polychlorinated Biphenyls by EPA Method 8082														
PCB-1016	10E0143			mg/kg wet	N/A	0.099	<0.099							
PCB-1221	10E0143			mg/kg wet	N/A	0.099	<0.099							
PCB-1232	10E0143			mg/kg wet	N/A	0.099	<0.099							
PCB-1242	10E0143			mg/kg wet	N/A	0.099	<0.099							
PCB-1248	10E0143			mg/kg wet	N/A	0.099	<0.099							
PCB-1254	10E0143			mg/kg wet	N/A	0.099	<0.099							
PCB-1260	10E0143			mg/kg wet	N/A	0.099	<0.099							
Surrogate: Decachlorobiphenyl	*10E0143*			mg/kg wet					*85*		*10-177*			
Surrogate: Tetrachloro-meta-xylene	*10E0143*			mg/kg wet					*108*		*11-150*			
PCB-1016	10E0206			mg/kg wet	N/A	0.10	<0.10							
PCB-1221	10E0206			mg/kg wet	N/A	0.10	<0.10							
PCB-1232	10E0206			mg/kg wet	N/A	0.10	<0.10							
PCB-1242	10E0206			mg/kg wet	N/A	0.10	<0.10							
PCB-1248	10E0206			mg/kg wet	N/A	0.10	<0.10							
PCB-1254	10E0206			mg/kg wet	N/A	0.10	<0.10							
PCB-1260	10E0206			mg/kg wet	N/A	0.10	<0.10							
Surrogate: Decachlorobiphenyl	*10E0206*			mg/kg wet					*85*		*10-177*			
Surrogate: Tetrachloro-meta-xylene	*10E0206*			mg/kg wet					*103*		*11-150*			

DELTA ENV. CONSULTANTS-MN
5910 Rice Creek Pkwy Suite 100
St. Paul, MN 55126
Ms. Karen Thole

Work Order: WTE0108
Project: SPX; Watertown
Project Number: 9M0909245

Received: 05/04/10
Reported: 05/11/10 13:43

CCV QC DATA

Analyte	Seq/ Batch	Source Result	Spike Level	Units	MDL	MRL	Result	Dup Result	% REC	Dup %REC	% REC Limits	RPD	RPD Limit	Q
Polychlorinated Biphenyls by EPA Method 8082														
PCB-1016	T000942		0.50	mg/kg wet	N/A	N/A	0.535		107		85-115			
PCB-1260	T000942		0.50	mg/kg wet	N/A	N/A	0.460		92		85-115			
Surrogate: Decachlorobiphenyl	*T000942*			mg/kg wet					*83*		*70-130*			
Surrogate: Tetrachloro-meta-xylene	*T000942*			mg/kg wet					*113*		*70-130*			
PCB-1242	T000942		0.50	mg/kg wet	N/A	N/A	0.500		100		85-115			
Surrogate: Decachlorobiphenyl	*T000942*			mg/kg wet					*100*		*70-130*			
Surrogate: Tetrachloro-meta-xylene	*T000942*			mg/kg wet					*100*		*70-130*			
PCB-1248	T000942		0.50	mg/kg wet	N/A	N/A	0.503		101		85-115			
Surrogate: Decachlorobiphenyl	*T000942*			mg/kg wet					*125*		*70-130*			
Surrogate: Tetrachloro-meta-xylene	*T000942*			mg/kg wet					*103*		*70-130*			
PCB-1254	T000942		0.50	mg/kg wet	N/A	N/A	0.506		101		85-115			
Surrogate: Decachlorobiphenyl	*T000942*			mg/kg wet					*70*		*70-130*			
Surrogate: Tetrachloro-meta-xylene	*T000942*			mg/kg wet					*120*		*70-130*			
PCB-1016	T000942		0.50	mg/kg wet	N/A	N/A	0.548		110		85-115			
PCB-1260	T000942		0.50	mg/kg wet	N/A	N/A	0.514		103		85-115			
Surrogate: Decachlorobiphenyl	*T000942*			mg/kg wet					*93*		*70-130*			
Surrogate: Tetrachloro-meta-xylene	*T000942*			mg/kg wet					*113*		*70-130*			
PCB-1016	T000942		0.50	mg/kg wet	N/A	N/A	0.561		112		85-115			
PCB-1260	T000942		0.50	mg/kg wet	N/A	N/A	0.513		103		85-115			
Surrogate: Decachlorobiphenyl	*T000942*			mg/kg wet					*85*		*70-130*			
Surrogate: Tetrachloro-meta-xylene	*T000942*			mg/kg wet					*113*		*70-130*			
PCB-1242	T000942		0.50	mg/kg wet	N/A	N/A	0.544		109		85-115			
Surrogate: Decachlorobiphenyl	*T000942*			mg/kg wet					*110*		*70-130*			
Surrogate: Tetrachloro-meta-xylene	*T000942*			mg/kg wet					*108*		*70-130*			
PCB-1248	T000942		0.50	mg/kg wet	N/A	N/A	0.473		95		85-115			
Surrogate: Decachlorobiphenyl	*T000942*			mg/kg wet					*113*		*70-130*			
Surrogate: Tetrachloro-meta-xylene	*T000942*			mg/kg wet					*90*		*70-130*			
PCB-1254	T000942		0.50	mg/kg wet	N/A	N/A	0.500		100		85-115			
Surrogate: Decachlorobiphenyl	*T000942*			mg/kg wet					*65*		*70-130*			
Surrogate: Tetrachloro-meta-xylene	*T000942*			mg/kg wet					*113*		*70-130*			
PCB-1016	T000942		0.50	mg/kg wet	N/A	N/A	0.543		109		85-115			
PCB-1260	T000942		0.50	mg/kg wet	N/A	N/A	0.511		102		85-115			
Surrogate: Decachlorobiphenyl	*T000942*			mg/kg wet					*88*		*70-130*			
Surrogate: Tetrachloro-meta-xylene	*T000942*			mg/kg wet					*113*		*70-130*			

DELTA ENV. CONSULTANTS-MN
5910 Rice Creek Pkwy Suite 100
St. Paul, MN 55126
Ms. Karen Thole

Work Order: WTE0108
Project: SPX; Watertown
Project Number: 9M0909245

Received: 05/04/10
Reported: 05/11/10 13:43

CCV QC DATA

Analyte	Seq/ Batch	Source Result	Spike Level	Units	MDL	MRL	Result	Dup Result	% REC	Dup %REC	% REC Limits	RPD	RPD Limit	Q
Polychlorinated Biphenyls by EPA Method 8082														
PCB-1016	T000961		0.50	ug/L	N/A	N/A	0.5220		104		85-115			
PCB-1260	T000961		0.50	ug/L	N/A	N/A	0.4720		94		85-115			
Surrogate: Decachlorobiphenyl	*T000961*			ug/L					*80*		*75-125*			
Surrogate: Tetrachloro-meta-xylene	*T000961*			ug/L					*108*		*75-125*			
PCB-1016	T000961		0.50	ug/L	N/A	N/A	0.5430		109		85-115			
PCB-1260	T000961		0.50	ug/L	N/A	N/A	0.5020		100		85-115			
Surrogate: Decachlorobiphenyl	*T000961*			ug/L					*88*		*75-125*			
Surrogate: Tetrachloro-meta-xylene	*T000961*			ug/L					*110*		*75-125*			
PCB-1242	T000961		0.50	ug/L	N/A	N/A	0.4860		97		85-115			
Surrogate: Decachlorobiphenyl	*T000961*			ug/L					*105*		*75-125*			
Surrogate: Tetrachloro-meta-xylene	*T000961*			ug/L					*95*		*75-125*			
PCB-1248	T000961		0.50	ug/L	N/A	N/A	0.5270		105		85-115			
Surrogate: Decachlorobiphenyl	*T000961*			ug/L					*123*		*75-125*			
Surrogate: Tetrachloro-meta-xylene	*T000961*			ug/L					*105*		*75-125*			
PCB-1254	T000961		0.50	ug/L	N/A	N/A	0.5020		100		85-115			
Surrogate: Decachlorobiphenyl	*T000961*			ug/L					*70*		*75-125*			
Surrogate: Tetrachloro-meta-xylene	*T000961*			ug/L					*118*		*75-125*			
PCB-1016	T000961		0.50	ug/L	N/A	N/A	0.5690		114		85-115			
PCB-1260	T000961		0.50	ug/L	N/A	N/A	0.4950		99		85-115			
Surrogate: Decachlorobiphenyl	*T000961*			ug/L					*88*		*75-125*			
Surrogate: Tetrachloro-meta-xylene	*T000961*			ug/L					*110*		*75-125*			
PCB-1016	T000961		0.50	ug/L	N/A	N/A	0.5760		115		85-115			
PCB-1260	T000961		0.50	ug/L	N/A	N/A	0.5000		100		85-115			
Surrogate: Decachlorobiphenyl	*T000961*			ug/L					*85*		*75-125*			
Surrogate: Tetrachloro-meta-xylene	*T000961*			ug/L					*113*		*75-125*			
PCB-1242	T000961		0.50	ug/L	N/A	N/A	0.5580		112		85-115			
Surrogate: Decachlorobiphenyl	*T000961*			ug/L					*108*		*75-125*			
Surrogate: Tetrachloro-meta-xylene	*T000961*			ug/L					*105*		*75-125*			
PCB-1016	T000970		0.50	ug/L	N/A	N/A	0.5490		110		85-115			
PCB-1260	T000970		0.50	ug/L	N/A	N/A	0.5020		100		85-115			
Surrogate: Decachlorobiphenyl	*T000970*			ug/L					*85*		*75-125*			
Surrogate: Tetrachloro-meta-xylene	*T000970*			ug/L					*105*		*75-125*			
PCB-1016	T000970		0.50	ug/L	N/A	N/A	0.5500		110		85-115			
PCB-1260	T000970		0.50	ug/L	N/A	N/A	0.5020		100		85-115			
Surrogate: Decachlorobiphenyl	*T000970*			ug/L					*88*		*75-125*			
Surrogate: Tetrachloro-meta-xylene	*T000970*			ug/L					*108*		*75-125*			

TestAmerica
THE LEADER IN ENVIRONMENTAL TESTING
602 Commerce Drive Watertown, WI 53094 * 800-833-7036 * Fax 920-261-8120

DELTA ENV. CONSULTANTS-MN
5910 Rice Creek Pkwy Suite 100
St. Paul, MN 55126
Ms. Karen Thole

Work Order: WTE0108
Project: SPX; Watertown
Project Number: 9M0909245

Received: 05/04/10
Reported: 05/11/10 13:43

LABORATORY DUPLICATE QC DATA

Analyte	Seq/ Batch	Source Result	Spike Level	Units	MDL	MRL	Result	% REC	Dup %REC	% REC Limits	RPD	RPD Limit	Q
General Chemistry Parameters													
QC Source Sample: WTE0108-02													
% Solids	10E0233	99.5		%	N/A	N/A	97.6				2	20	
QC Source Sample: WTE0111-03													
% Solids	10E0246	99.2		%	N/A	N/A	99.4				0	20	

DELTA ENV. CONSULTANTS-MN
5910 Rice Creek Pkwy Suite 100
St. Paul, MN 55126
Ms. Karen Thole

Work Order: WTE0108
Project: SPX; Watertown
Project Number: 9M0909245

Received: 05/04/10
Reported: 05/11/10 13:43

LCS/LCS DUPLICATE QC DATA

Analyte	Seq/ Batch	Source Result	Spike Level	Units	MDL	MRL	Result	Dup Result	% REC	Dup %REC	% REC Limits	RPD	RPD Limit	Q
Polychlorinated Biphenyls by EPA Method 8082														
PCB-1016	10E0143		0.16	mg/kg wet	N/A	0.098	0.180		110		75-125			
PCB-1221	10E0143			mg/kg wet	N/A	0.098	<0.098				75-125			
PCB-1232	10E0143			mg/kg wet	N/A	0.098	<0.098				75-125			
PCB-1242	10E0143			mg/kg wet	N/A	0.098	<0.098				75-125			
PCB-1248	10E0143			mg/kg wet	N/A	0.098	<0.098				75-125			
PCB-1254	10E0143			mg/kg wet	N/A	0.098	<0.098				75-125			
PCB-1260	10E0143		0.16	mg/kg wet	N/A	0.098	0.169		104		75-125			
Surrogate: Decachlorobiphenyl	*10E0143*			mg/kg wet					*88*		*60-150*			
Surrogate: Tetrachloro-meta-xylene	*10E0143*			mg/kg wet					*108*		*60-150*			
PCB-1016	10E0143		0.17	mg/kg wet	N/A	0.10	0.178		107		75-125			
PCB-1221	10E0143			mg/kg wet	N/A	0.10	<0.10				75-125			
PCB-1232	10E0143			mg/kg wet	N/A	0.10	<0.10				75-125			
PCB-1242	10E0143			mg/kg wet	N/A	0.10	<0.10				75-125			
PCB-1248	10E0143			mg/kg wet	N/A	0.10	<0.10				75-125			
PCB-1254	10E0143			mg/kg wet	N/A	0.10	<0.10				75-125			
PCB-1260	10E0143		0.17	mg/kg wet	N/A	0.10	0.170		102		75-125			
Surrogate: Decachlorobiphenyl	*10E0143*			mg/kg wet							*60-150*			Z6
Surrogate: Tetrachloro-meta-xylene	*10E0143*			mg/kg wet					*3*		*60-150*			Z6
PCB-1016	10E0206		0.17	mg/kg wet	N/A	0.099	0.186		112		75-125			
PCB-1221	10E0206			mg/kg wet	N/A	0.099	<0.099				75-125			
PCB-1232	10E0206			mg/kg wet	N/A	0.099	<0.099				75-125			
PCB-1242	10E0206			mg/kg wet	N/A	0.099	<0.099				75-125			
PCB-1248	10E0206			mg/kg wet	N/A	0.099	<0.099				75-125			
PCB-1254	10E0206			mg/kg wet	N/A	0.099	<0.099				75-125			
PCB-1260	10E0206		0.17	mg/kg wet	N/A	0.099	0.179		108		75-125			
Surrogate: Decachlorobiphenyl	*10E0206*			mg/kg wet					*88*		*60-150*			
Surrogate: Tetrachloro-meta-xylene	*10E0206*			mg/kg wet					*108*		*60-150*			

DELTA ENV. CONSULTANTS-MN
5910 Rice Creek Pkwy Suite 100
St. Paul, MN 55126
Ms. Karen Thole

Work Order: WTE0108
Project: SPX; Watertown
Project Number: 9M0909245

Received: 05/04/10
Reported: 05/11/10 13:43

MATRIX SPIKE/MATRIX SPIKE DUPLICATE QC DATA

Analyte	Seq/ Batch	Source Result	Spike Level	Units	MDL	MRL	Result	Dup Result	% REC	Dup %REC	% REC Limits	RPD	RPD Limit	Q
Polychlorinated Biphenyls by EPA Method 8082														
QC Source Sample: WTE0108-01														
PCB-1016	10E0143	0.00	0.28	mg/kg wet	N/A	0.17	0.271	0.371	98	96	70-130	31	20	R
PCB-1221	10E0143	0.00		mg/kg wet	N/A	0.17	<0.17	<0.17			70-130		20	
PCB-1232	10E0143	0.00		mg/kg wet	N/A	0.17	<0.17	<0.17			70-130		20	
PCB-1242	10E0143	0.00		mg/kg wet	N/A	0.17	<0.17	<0.17			70-130		20	
PCB-1248	10E0143	0.00		mg/kg wet	N/A	0.17	<0.17	<0.17			70-130		20	
PCB-1254	10E0143	0.00		mg/kg wet	N/A	0.17	<0.17	<0.17			70-130		20	
PCB-1260	10E0143	0.579	0.28	mg/kg wet	N/A	0.17	0.813	0.942	84	94	70-130	15	20	
Surrogate: Decachlorobiphenyl	*10E0143*			mg/kg wet					*88*	*90*	*10-177*			
Surrogate: Tetrachloro-meta-xylene	*10E0143*			mg/kg wet					*100*	*100*	*11-150*			
QC Source Sample: WTE0108-19														
PCB-1016	10E0206	0.00	0.32	mg/kg dry	N/A	0.19	0.315	0.325	100	103	70-130	3	20	
PCB-1221	10E0206	0.00		mg/kg dry	N/A	0.19	<0.19	<0.19			70-130		20	
PCB-1232	10E0206	0.00		mg/kg dry	N/A	0.19	<0.19	<0.19			70-130		20	
PCB-1242	10E0206	0.00		mg/kg dry	N/A	0.19	<0.19	<0.19			70-130		20	
PCB-1248	10E0206	0.00		mg/kg dry	N/A	0.19	<0.19	<0.19			70-130		20	
PCB-1254	10E0206	0.00		mg/kg dry	N/A	0.19	<0.19	<0.19			70-130		20	
PCB-1260	10E0206	0.674	0.32	mg/kg dry	N/A	0.19	0.823	0.814	47	44	70-130	1	20	M2
Surrogate: Decachlorobiphenyl	*10E0206*			mg/kg dry					*73*	*82*	*10-177*			
Surrogate: Tetrachloro-meta-xylene	*10E0206*			mg/kg dry					*95*	*100*	*11-150*			

DELTA ENV. CONSULTANTS-MN 5910 Rice Creek Pkwy Suite 100 St. Paul, MN 55126 Ms. Karen Thole	Work Order: Project: Project Number:	WTE0108 SPX; Watertown 9M0909245	Received: Reported:	05/04/10 05/11/10 13:43

CERTIFICATION SUMMARY

TestAmerica Watertown

Method	Matrix	Nelac	Wisconsin
SM 2540G	Solid/Soil	X	X
SW 8082	Solid/Soil	X	X

DELTA ENV. CONSULTANTS-MN 5910 Rice Creek Pkwy Suite 100 St. Paul, MN 55126 Ms. Karen Thole	Work Order: Project: Project Number:	WTE0108 SPX; Watertown 9M0909245	Received: Reported:	05/04/10 05/11/10 13:43

DATA QUALIFIERS AND DEFINITIONS

M2	The MS and/or MSD were below the acceptance limits due to sample matrix interference. See Blank Spike (LCS).
R	The RPD exceeded the method control limit due to sample matrix effects. The individual analyte QA/QC recoveries, however, were within acceptance limits.
Z6	Surrogate recovery was below acceptance limits.

ADDITIONAL COMMENTS

Results are reported on a wet weight basis unless otherwise noted.

137984

WTE0108

Page____ of____

Chain of Custody Record

Project Name: SPX Watertown

~~BP BU/AR~~ Region/Enfos Segment: 9m0909245

State or Lead Regulatory Agency:

Requested Due Date (mm/dd/yy): Standard

On-site Time:	Temp:
Off-site Time:	Temp:
Sky Conditions:	
Meteorological Events:	
Wind Speed:	Direction:

Lab Name: Test America	~~BP~~/AR Facility No.:	Consultant/Contractor: Delta Consultants
Address: 602 Commerce Dr.	~~BP~~/AR Facility Address:	Address: 5910 Rice Creek Pkwy
Watertown, WI 53094	Site Lat/Long:	Shoreview MN 55126
Lab PM: Dan M.	California Global ID No.:	Consultant/Contractor Project No.: 9m0909245
Tele/Fax: 920 261-1660	Enfos Project No.:	Consultant/Contractor PM: Karen Thole
~~BP/AR~~ PM Contact:	Provision or RCOP (circle one)	Tele/Fax:
Address:	Phase/WBS:	Report Type & QC Level:
	Sub Phase/Task:	E-mail EDD To:
Tele/Fax:	Cost Element:	Invoice to: Consultant or BP or Atlantic Richfield Co. (circle one)

Lab Bottle Order No:

Item No.	Sample Description	Time	Date	Matrix: Soil/Solid	Matrix: Water/Liquid	Matrix: Air	Laboratory No.	No. of Containers	Preservative: Unpreserved	Preservative: H_2SO_4	Preservative: HNO_3	Preservative: HCl	Preservative: Methanol	Requested Analysis: BTEX 8021	Requested Analysis: BTEX/TPH	Requested Analysis: BTEX/Oxy/TPH	Requested Analysis: EPA 8260	Requested Analysis: EPA 8270	Requested Analysis: RCB-8082	Sample Point Lat/Long and Comments
1	Concrete 274, 0-1"	900	5/4/10	x				1	1										x	
2	Concrete 275, 0-1"	915	↓	↓				↓	↓										↓	
3	Concrete 276, 0-1"	925	↓	↓				↓	↓										↓	
4	Concrete 277, 0-1"	940	↓	↓				↓	↓										↓	
5	Concrete 278, 0-1"	955	↓	↓				↓	↓										↓	
6	Concrete 279, 0-1"	10:15	↓	↓				↓	↓										↓	
7	Concrete 280, 0-1"	10:25	↓	↓				↓	↓										↓	
8	Concrete 281, 0-1"	10:35	↓	↓				↓	↓										↓	
9	Concrete 282, 0-1"	10:50	↓	↓				↓	↓										↓	
10	Concrete 283, 0-1"	11:00	↓	↓				↓	↓										↓	

	Relinquished By / Affiliation	Date	Time	Accepted By / Affiliation	Date	Time
Sampler's Name: Scott Rademaker						
Sampler's Company: Delta Consultants	[signature] Delta Consultants	5/4/10	13:40	[signature]	5/4/10	13:40
Shipment Date:						
Shipment Method:						
Shipment Tracking No:						

Special Instructions:

Custody Seals In Place Yes____ No____ Temp Blank Yes____ No____ Cooler Temperature on Receipt ____°F/C Trip Blank Yes____ No____

LABORATORY

WTE0108

Page____ of____

Chain of Custody Record

137981

Project Name: Sex Watertown
BP BU/AR Region/Enfos Segment:
State or Lead Regulatory Agency:
Requested Due Date (mm/dd/yy):

On-site Time:	Temp:
Off-site Time:	Temp:
Sky Conditions:	
Meteorological Events:	
Wind Speed:	Direction:

Lab Name: Test America	BP/AR Facility No.:	Consultant/Contractor: Delta Consultants
Address: 602 Commerce Dr.	BP/AR Facility Address:	Address: 5910 Rice Creek Pkwy
Watertown, WI 53094	Site Lat/Long:	Shoreview MN 55126
Lab PM: Dan M	California Global ID No.:	Consultant/Contractor Project No.: 9m0909245
Tele/Fax: 920 261-1660	Enfos Project No.:	Consultant/Contractor PM: Karen Thole
BP/AR PM Contact:	Provision or RCOP (circle one)	Tele/Fax:
Address:	Phase/WBS:	Report Type & QC Level:
	Sub Phase/Task:	E-mail EDD To:
Tele/Fax:	Cost Element:	Invoice to: Consultant or BP or Atlantic Richfield Co. (circle one)

Lab Bottle Order No:

	Item No.	Sample Description	Time	Date	Matrix: Soil/Solid	Matrix: Water/Liquid	Matrix: Air	Laboratory No.	No. of Containers	Preservative: Unpreserved	Preservative: H_2SO_4	Preservative: HNO_3	Preservative: HCl	Preservative: Methanol		Requested Analysis: BTEX 8021	BTEX/TPH	BTEX/Oxy/TPH	EPA 8260	EPA 8270	PCB-8082					Sample Point Lat/Long and Comments
11	1	Concrete 284, 0-1"	11:15	5/4/10	X				1	1											X					
12	2	Concrete 285, 0-1"	11:30	↓	↓				↓	↓											↓					
13	3	Concrete 286, 0-1"	11:40																							
14	4	Concrete 287, 0-1"	11:55																							
15	5	Concrete 288, 0-1"	12:10																							
16	6	Concrete 289, 0-1"	12:15																							
17	7	Concrete 290, 0-1"	12:20																							
18	8	Concrete 291, 0-1"	12:25																							
19	9	Concrete 292, 0-1"	12:30																							
20	10	Concrete 293, 0-1"	12:35	↓	↓				↓	↓											↓					

Odie

	Relinquished By / Affiliation	Date	Time	Accepted By / Affiliation	Date	Time
Sampler's Name: Scott Rademaker						
Sampler's Company: Delta Consultants	John S. Mann Delta Consultants	5/4/10	13:40	M Patt	5/4/10	1342
Shipment Date:						
Shipment Method:						
Shipment Tracking No:						

Special Instructions:

Custody Seals In Place Yes____ No____ Temp Blank Yes____ No____ Cooler Temperature on Receipt ____°F/C Trip Blank Yes____ No____

LABORATORY

BP COC Rev.4 10/1/04

Cooler Receipt Log

Work Order(s): WTE0108 Client Name/Project: Delta # of Coolers: 1

How did samples arrive? ☐ Fed-Ex ☐ UPS ☐ TestAmerica ☑ Client ☐ Dunham ☐ Speedy ☐ _____

What was the condition of custody seals? ..... ☐ Intact ☐ Broken ☑ Not present

ate/time cooler was opened: 5/4/10 **By:** MPatt

. Temperature °C 0 Received on ice? ☑ Yes ☐ No

. Does this Project require RUSH turn around? ..... ☐ Yes ☑ No

. Are there any short hold time tests? ..... ☐ Yes ☑ No

☐ within 1 hr of or ☐ past expiration of hold-time? ..... Provide details in space at bottom of form

48 hours or less	7 days
Coliform Bacteria..... 8/30 hours	Aqueous Organic Prep
Chlorine/Hex Cr..... 24 hours	TS
BOD	TDS
Nitrate ..... (DW is 14 days)	TSS
Nitrite	Sulfide
Orthophosphate)	Volatile Solids

. Except for tests with hold times of 48 hrs or less, are any samples

☐ within 2 days of or ☐ past expiration of hold-time? ..... ☐ Yes ☑ No Provide details in space at bottom of form

Which Ops Mgr, PM or Analyst was informed of short hold and when? ..... Who_____ When_____

. Is the date and time of collection recorded? ..... Date ☑ Yes ☐ No Time ☑ Yes ☐ No

. Were all sample containers listed on the COC received and intact? ..... ☑ Yes ☐ No Provide details in space at bottom of form

. Do sample IDs match the COC? ..... ☑ Yes ☐ No Provide details in space at bottom of form

10. Are dissolved parameters field filtered or being filtered in the lab? ..... ☐ Field ☐ Lab ☑ NA

11. Are sample volumes adequate and preservatives correct for test requested?.. Vol. ☑ Yes ☐ No Pres. ☑ Yes ☐ No

12. Are VOC samples free of bubbles >6mm? ..... ☐ Yes ☐ No ☑ NA

13. How were VOC soils received? ☐ Methanol ☐ Sodium Bisulfate ☐ Packed jar ☐ Encore ☐ Water* ☐ Other

*☐ within 48 hrs of sampling ☐ past 48 hrs of sampling ☐ Frozen ☐ Not Frozen

14. Is an aqueous Trip Blank included? ☐ Yes ☐ No ☑ NA Is a Methanol Trip Blank included? ☐ Yes ☐ No ☑ NA

15. Are any samples on hold? ..... ☐ Yes ☑ No Provide details in space at bottom of form

16. Are there samples to be subcontracted? ..... ☐ Yes ☑ No

17. If any changes are made to this Work Order after Login, or if comments must be made regarding this cooler, explain them below:

6mm = -----

TestAmerica
THE LEADER IN ENVIRONMENTAL TESTING
602 Commerce Drive Watertown, WI 53094 * 800-833-7036 * Fax 920-261-8120

May 12, 2010

Client:	DELTA ENV. CONSULTANTS-MN 5910 Rice Creek Pkwy Suite 100 St. Paul, MN 55126	Work Order: Project Name: Project Number:	WTE0111 SPX; Watertown 9M0909245
Attn:	Ms. Karen Thole	Date Received:	05/04/10

An executed copy of the chain of custody is also included as an addendum to this report.

If you have any questions relating to this analytical report, please contact your Laboratory Project Manager at 1-800-833-7036

SAMPLE IDENTIFICATION	LAB NUMBER	COLLECTION DATE AND TIME
Concrete 294, 0-1"	WTE0111-01	05/04/10 11:35
Concrete 295, 0-1"	WTE0111-02	05/04/10 11:30
Concrete 296, 0-1"	WTE0111-03	05/04/10 11:25
Concrete 297, 0-1"	WTE0111-04	05/04/10 11:20
Concrete 298, 0-1"	WTE0111-05	05/04/10 11:00
Concrete 299, 0-1"	WTE0111-06	05/04/10 11:05
Concrete 300, 0-1"	WTE0111-07	05/04/10 11:10
Concrete 301, 0-1"	WTE0111-08	05/04/10 11:15
Concrete 302, 0-1"	WTE0111-09	05/04/10 10:55
Concrete 303, 0-1"	WTE0111-10	05/04/10 10:45
Concrete 304, 0-1"	WTE0111-11	05/04/10 10:40
Concrete 305, 0-1"	WTE0111-12	05/04/10 10:30
Concrete 306, 0-1"	WTE0111-13	05/04/10 11:45

Samples were received on ice into laboratory at a temperature of 0 °C.

Wisconsin Certification Number: 128053530

The Chain(s) of Custody, 3 pages, are included and are an integral part of this report.

Unless subcontracted, volatiles analyses (including VOC, PVOC, GRO, BTEX, and TPH gasoline) performed by TestAmerica Watertown at 1101 Industrial Drive, Units 9&10. All other analyses performed at the address shown in the heading of this report.

Approved By:

Brian DeJong

TestAmerica Watertown
Brian DeJong For Dan F. Milewsky
Project Manager

TestAmerica
THE LEADER IN ENVIRONMENTAL TESTING
602 Commerce Drive Watertown, WI 53094 * 800-833-7036 * Fax 920-261-8120

DELTA ENV. CONSULTANTS-MN
5910 Rice Creek Pkwy Suite 100
St. Paul, MN 55126
Ms. Karen Thole

Work Order: WTE0111
Project: SPX; Watertown
Project Number: 9M0909245

Received: 05/04/10
Reported: 05/12/10 14:07

ANALYTICAL REPORT

Analyte	Sample Result	Data Qualifiers	Units	MRL	Dilution Factor	Date Analyzed	Analyst	Seq/ Batch	Method
Sample ID: WTE0111-01 (Concrete 294, 0-1" - Misc. Solid)						**Sampled: 05/04/10 11:35**			
General Chemistry Parameters									
% Solids	**99**		%	NA	1	05/10/10 15:25	pam	10E0246	SM 2540G
Polychlorinated Biphenyls by EPA Method 8082									
PCB-1016	<0.10		mg/kg dry	0.10	2.0	05/11/10 00:36	eml	10E0206	SW 8082
PCB-1221	<0.10		mg/kg dry	0.10	2.0	05/11/10 00:36	eml	10E0206	SW 8082
PCB-1232	<0.10		mg/kg dry	0.10	2.0	05/11/10 00:36	eml	10E0206	SW 8082
PCB-1242	<0.10		mg/kg dry	0.10	2.0	05/11/10 00:36	eml	10E0206	SW 8082
PCB-1248	<0.10		mg/kg dry	0.10	2.0	05/11/10 00:36	eml	10E0206	SW 8082
PCB-1254	<0.10		mg/kg dry	0.10	2.0	05/11/10 00:36	eml	10E0206	SW 8082
PCB-1260	**0.57**		mg/kg dry	0.10	2.0	05/11/10 00:36	eml	10E0206	SW 8082
Surr: Decachlorobiphenyl (10-177%)	*80 %*								
Surr: Tetrachloro-meta-xylene (11-150%)	*95 %*								
Sample ID: WTE0111-02 (Concrete 295, 0-1" - Misc. Solid)						**Sampled: 05/04/10 11:30**			
General Chemistry Parameters									
% Solids	**99**		%	NA	1	05/10/10 15:25	pam	10E0246	SM 2540G
Polychlorinated Biphenyls by EPA Method 8082									
PCB-1016	<1.0		mg/kg dry	1.0	19.9	05/11/10 13:14	eml	10E0206	SW 8082
PCB-1221	<1.0		mg/kg dry	1.0	19.9	05/11/10 13:14	eml	10E0206	SW 8082
PCB-1232	<1.0		mg/kg dry	1.0	19.9	05/11/10 13:14	eml	10E0206	SW 8082
PCB-1242	<1.0		mg/kg dry	1.0	19.9	05/11/10 13:14	eml	10E0206	SW 8082
PCB-1248	<1.0		mg/kg dry	1.0	19.9	05/11/10 13:14	eml	10E0206	SW 8082
PCB-1254	<1.0		mg/kg dry	1.0	19.9	05/11/10 13:14	eml	10E0206	SW 8082
PCB-1260	**1.7**		mg/kg dry	1.0	19.9	05/11/10 13:14	eml	10E0206	SW 8082
Surr: Decachlorobiphenyl (10-177%)	*75 %*								
Surr: Tetrachloro-meta-xylene (11-150%)	*75 %*								
Sample ID: WTE0111-03 (Concrete 296, 0-1" - Misc. Solid)						**Sampled: 05/04/10 11:25**			
General Chemistry Parameters									
% Solids	**99**		%	NA	1	05/10/10 15:25	pam	10E0246	SM 2540G
Polychlorinated Biphenyls by EPA Method 8082									
PCB-1016	<1.0		mg/kg dry	1.0	19.9	05/11/10 13:39	eml	10E0206	SW 8082
PCB-1221	<1.0		mg/kg dry	1.0	19.9	05/11/10 13:39	eml	10E0206	SW 8082
PCB-1232	<1.0		mg/kg dry	1.0	19.9	05/11/10 13:39	eml	10E0206	SW 8082
PCB-1242	<1.0		mg/kg dry	1.0	19.9	05/11/10 13:39	eml	10E0206	SW 8082
PCB-1248	<1.0		mg/kg dry	1.0	19.9	05/11/10 13:39	eml	10E0206	SW 8082
PCB-1254	<1.0		mg/kg dry	1.0	19.9	05/11/10 13:39	eml	10E0206	SW 8082
PCB-1260	**2.5**		mg/kg dry	1.0	19.9	05/11/10 13:39	eml	10E0206	SW 8082
Surr: Decachlorobiphenyl (10-177%)	*75 %*								
Surr: Tetrachloro-meta-xylene (11-150%)	*100 %*								
Sample ID: WTE0111-04 (Concrete 297, 0-1" - Misc. Solid)						**Sampled: 05/04/10 11:20**			
General Chemistry Parameters									
% Solids	**99**		%	NA	1	05/11/10 10:47	pam	10E0267	SM 2540G
Polychlorinated Biphenyls by EPA Method 8082									
PCB-1016	<0.99		mg/kg dry	0.99	19.6	05/11/10 14:04	eml	10E0206	SW 8082
PCB-1221	<0.99		mg/kg dry	0.99	19.6	05/11/10 14:04	eml	10E0206	SW 8082
PCB-1232	<0.99		mg/kg dry	0.99	19.6	05/11/10 14:04	eml	10E0206	SW 8082
PCB-1242	<0.99		mg/kg dry	0.99	19.6	05/11/10 14:04	eml	10E0206	SW 8082
PCB-1248	<0.99		mg/kg dry	0.99	19.6	05/11/10 14:04	eml	10E0206	SW 8082

DELTA ENV. CONSULTANTS-MN
5910 Rice Creek Pkwy Suite 100
St. Paul, MN 55126
Ms. Karen Thole

Work Order: WTE0111
Project: SPX; Watertown
Project Number: 9M0909245

Received: 05/04/10
Reported: 05/12/10 14:07

Analyte	Sample Result	Data Qualifiers	Units	MRL	Dilution Factor	Date Analyzed	Analyst	Seq/ Batch	Method
Sample ID: WTE0111-04RE1 (Concrete 297, 0-1'' - Misc. Solid) - cont.						**Sampled: 05/04/10 11:20**			
Polychlorinated Biphenyls by EPA Method 8082 - cont.									
PCB-1254	<0.99		mg/kg dry	0.99	19.6	05/11/10 14:04	eml	10E0206	SW 8082
PCB-1260	**1.5**		mg/kg dry	0.99	19.6	05/11/10 14:04	eml	10E0206	SW 8082
Surr: Decachlorobiphenyl (10-177%)	*100 %*								
Surr: Tetrachloro-meta-xylene (11-150%)	*100 %*								
Sample ID: WTE0111-05 (Concrete 298, 0-1'' - Misc. Solid)						**Sampled: 05/04/10 11:00**			
General Chemistry Parameters									
% Solids	**99**		%	NA	1	05/11/10 10:47	pam	10E0267	SM 2540G
Polychlorinated Biphenyls by EPA Method 8082									
PCB-1016	<1.0		mg/kg dry	1.0	20	05/11/10 14:29	eml	10E0206	SW 8082
PCB-1221	<1.0		mg/kg dry	1.0	20	05/11/10 14:29	eml	10E0206	SW 8082
PCB-1232	<1.0		mg/kg dry	1.0	20	05/11/10 14:29	eml	10E0206	SW 8082
PCB-1242	<1.0		mg/kg dry	1.0	20	05/11/10 14:29	eml	10E0206	SW 8082
PCB-1248	<1.0		mg/kg dry	1.0	20	05/11/10 14:29	eml	10E0206	SW 8082
PCB-1254	<1.0		mg/kg dry	1.0	20	05/11/10 14:29	eml	10E0206	SW 8082
PCB-1260	**1.3**		mg/kg dry	1.0	20	05/11/10 14:29	eml	10E0206	SW 8082
Surr: Decachlorobiphenyl (10-177%)	*75 %*								
Surr: Tetrachloro-meta-xylene (11-150%)	*75 %*								
Sample ID: WTE0111-06 (Concrete 299, 0-1'' - Misc. Solid)						**Sampled: 05/04/10 11:05**			
General Chemistry Parameters									
% Solids	**99**		%	NA	1	05/11/10 10:47	pam	10E0267	SM 2540G
Polychlorinated Biphenyls by EPA Method 8082									
PCB-1016	<1.0		mg/kg dry	1.0	20	05/11/10 14:54	eml	10E0206	SW 8082
PCB-1221	<1.0		mg/kg dry	1.0	20	05/11/10 14:54	eml	10E0206	SW 8082
PCB-1232	<1.0		mg/kg dry	1.0	20	05/11/10 14:54	eml	10E0206	SW 8082
PCB-1242	<1.0		mg/kg dry	1.0	20	05/11/10 14:54	eml	10E0206	SW 8082
PCB-1248	<1.0		mg/kg dry	1.0	20	05/11/10 14:54	eml	10E0206	SW 8082
PCB-1254	<1.0		mg/kg dry	1.0	20	05/11/10 14:54	eml	10E0206	SW 8082
PCB-1260	**2.3**		mg/kg dry	1.0	20	05/11/10 14:54	eml	10E0206	SW 8082
Surr: Decachlorobiphenyl (10-177%)	*100 %*								
Surr: Tetrachloro-meta-xylene (11-150%)	*100 %*								
Sample ID: WTE0111-07 (Concrete 300, 0-1'' - Misc. Solid)						**Sampled: 05/04/10 11:10**			
General Chemistry Parameters									
% Solids	**99**		%	NA	1	05/11/10 10:47	pam	10E0267	SM 2540G
Polychlorinated Biphenyls by EPA Method 8082									
PCB-1016	<1.0		mg/kg dry	1.0	19.9	05/11/10 15:20	eml	10E0206	SW 8082
PCB-1221	<1.0		mg/kg dry	1.0	19.9	05/11/10 15:20	eml	10E0206	SW 8082
PCB-1232	<1.0		mg/kg dry	1.0	19.9	05/11/10 15:20	eml	10E0206	SW 8082
PCB-1242	<1.0		mg/kg dry	1.0	19.9	05/11/10 15:20	eml	10E0206	SW 8082
PCB-1248	<1.0		mg/kg dry	1.0	19.9	05/11/10 15:20	eml	10E0206	SW 8082
PCB-1254	<1.0		mg/kg dry	1.0	19.9	05/11/10 15:20	eml	10E0206	SW 8082
PCB-1260	**2.6**		mg/kg dry	1.0	19.9	05/11/10 15:20	eml	10E0206	SW 8082
Surr: Decachlorobiphenyl (10-177%)	*150 %*								
Surr: Tetrachloro-meta-xylene (11-150%)	*75 %*								

DELTA ENV. CONSULTANTS-MN
5910 Rice Creek Pkwy Suite 100
St. Paul, MN 55126
Ms. Karen Thole

Work Order: WTE0111
Project: SPX; Watertown
Project Number: 9M0909245

Received: 05/04/10
Reported: 05/12/10 14:07

Analyte	Sample Result	Data Qualifiers	Units	MRL	Dilution Factor	Date Analyzed	Analyst	Seq/ Batch	Method
Sample ID: WTE0111-08 (Concrete 301, 0-1'' - Misc. Solid)						**Sampled: 05/04/10 11:15**			
General Chemistry Parameters									
% Solids	**99**		%	NA	1	05/11/10 10:47	pam	10E0267	SM 2540G
Polychlorinated Biphenyls by EPA Method 8082									
PCB-1016	<1.0		mg/kg dry	1.0	20	05/11/10 15:45	eml	10E0206	SW 8082
PCB-1221	<1.0		mg/kg dry	1.0	20	05/11/10 15:45	eml	10E0206	SW 8082
PCB-1232	<1.0		mg/kg dry	1.0	20	05/11/10 15:45	eml	10E0206	SW 8082
PCB-1242	<1.0		mg/kg dry	1.0	20	05/11/10 15:45	eml	10E0206	SW 8082
PCB-1248	<1.0		mg/kg dry	1.0	20	05/11/10 15:45	eml	10E0206	SW 8082
PCB-1254	<1.0		mg/kg dry	1.0	20	05/11/10 15:45	eml	10E0206	SW 8082
PCB-1260	**2.3**		mg/kg dry	1.0	20	05/11/10 15:45	eml	10E0206	SW 8082
Surr: Decachlorobiphenyl (10-177%)	*100 %*								
Surr: Tetrachloro-meta-xylene (11-150%)	*125 %*								
Sample ID: WTE0111-09 (Concrete 302, 0-1'' - Misc. Solid)						**Sampled: 05/04/10 10:55**			
General Chemistry Parameters									
% Solids	**99**		%	NA	1	05/11/10 10:47	pam	10E0267	SM 2540G
Polychlorinated Biphenyls by EPA Method 8082									
PCB-1016	<1.0		mg/kg dry	1.0	19.7	05/11/10 16:10	eml	10E0206	SW 8082
PCB-1221	<1.0		mg/kg dry	1.0	19.7	05/11/10 16:10	eml	10E0206	SW 8082
PCB-1232	<1.0		mg/kg dry	1.0	19.7	05/11/10 16:10	eml	10E0206	SW 8082
PCB-1242	<1.0		mg/kg dry	1.0	19.7	05/11/10 16:10	eml	10E0206	SW 8082
PCB-1248	<1.0		mg/kg dry	1.0	19.7	05/11/10 16:10	eml	10E0206	SW 8082
PCB-1254	<1.0		mg/kg dry	1.0	19.7	05/11/10 16:10	eml	10E0206	SW 8082
PCB-1260	<1.0		mg/kg dry	1.0	19.7	05/11/10 16:10	eml	10E0206	SW 8082
Surr: Decachlorobiphenyl (10-177%)	*100 %*								
Surr: Tetrachloro-meta-xylene (11-150%)	*100 %*								
Sample ID: WTE0111-10 (Concrete 303, 0-1'' - Misc. Solid)						**Sampled: 05/04/10 10:45**			
General Chemistry Parameters									
% Solids	**99**		%	NA	1	05/11/10 10:47	pam	10E0267	SM 2540G
Polychlorinated Biphenyls by EPA Method 8082									
PCB-1016	<0.10		mg/kg dry	0.10	2.0	05/11/10 05:10	eml	10E0206	SW 8082
PCB-1221	<0.10		mg/kg dry	0.10	2.0	05/11/10 05:10	eml	10E0206	SW 8082
PCB-1232	<0.10		mg/kg dry	0.10	2.0	05/11/10 05:10	eml	10E0206	SW 8082
PCB-1242	<0.10		mg/kg dry	0.10	2.0	05/11/10 05:10	eml	10E0206	SW 8082
PCB-1248	<0.10		mg/kg dry	0.10	2.0	05/11/10 05:10	eml	10E0206	SW 8082
PCB-1254	<0.10		mg/kg dry	0.10	2.0	05/11/10 05:10	eml	10E0206	SW 8082
PCB-1260	**0.63**		mg/kg dry	0.10	2.0	05/11/10 05:10	eml	10E0206	SW 8082
Surr: Decachlorobiphenyl (10-177%)	*155 %*								
Surr: Tetrachloro-meta-xylene (11-150%)	*87 %*								

DELTA ENV. CONSULTANTS-MN
5910 Rice Creek Pkwy Suite 100
St. Paul, MN 55126
Ms. Karen Thole

Work Order: WTE0111
Project: SPX; Watertown
Project Number: 9M0909245

Received: 05/04/10
Reported: 05/12/10 14:07

Analyte	Sample Result	Data Qualifiers	Units	MRL	Dilution Factor	Date Analyzed	Analyst	Seq/ Batch	Method
Sample ID: WTE0111-11 (Concrete 304, 0-1'' - Misc. Solid)						**Sampled: 05/04/10 10:40**			
General Chemistry Parameters									
% Solids	**99**		%	NA	1	05/11/10 10:47	pam	10E0267	SM 2540G
Polychlorinated Biphenyls by EPA Method 8082									
PCB-1016	<0.10		mg/kg dry	0.10	2	05/11/10 05:35	eml	10E0206	SW 8082
PCB-1221	<0.10		mg/kg dry	0.10	2	05/11/10 05:35	eml	10E0206	SW 8082
PCB-1232	<0.10		mg/kg dry	0.10	2	05/11/10 05:35	eml	10E0206	SW 8082
PCB-1242	<0.10		mg/kg dry	0.10	2	05/11/10 05:35	eml	10E0206	SW 8082
PCB-1248	<0.10		mg/kg dry	0.10	2	05/11/10 05:35	eml	10E0206	SW 8082
PCB-1254	<0.10		mg/kg dry	0.10	2	05/11/10 05:35	eml	10E0206	SW 8082
PCB-1260	**0.23**		mg/kg dry	0.10	2	05/11/10 05:35	eml	10E0206	SW 8082
Surr: Decachlorobiphenyl (10-177%)	*168 %*								
Surr: Tetrachloro-meta-xylene (11-150%)	*95 %*								
Sample ID: WTE0111-12 (Concrete 305, 0-1'' - Misc. Solid)						**Sampled: 05/04/10 10:30**			
General Chemistry Parameters									
% Solids	**98**		%	NA	1	05/11/10 10:47	pam	10E0267	SM 2540G
Polychlorinated Biphenyls by EPA Method 8082									
PCB-1016	<0.10		mg/kg dry	0.10	2.0	05/11/10 06:00	eml	10E0206	SW 8082
PCB-1221	<0.10		mg/kg dry	0.10	2.0	05/11/10 06:00	eml	10E0206	SW 8082
PCB-1232	<0.10		mg/kg dry	0.10	2.0	05/11/10 06:00	eml	10E0206	SW 8082
PCB-1242	<0.10		mg/kg dry	0.10	2.0	05/11/10 06:00	eml	10E0206	SW 8082
PCB-1248	<0.10		mg/kg dry	0.10	2.0	05/11/10 06:00	eml	10E0206	SW 8082
PCB-1254	<0.10		mg/kg dry	0.10	2.0	05/11/10 06:00	eml	10E0206	SW 8082
PCB-1260	**0.15**		mg/kg dry	0.10	2.0	05/11/10 06:00	eml	10E0206	SW 8082
Surr: Decachlorobiphenyl (10-177%)	*87 %*								
Surr: Tetrachloro-meta-xylene (11-150%)	*97 %*								
Sample ID: WTE0111-13 (Concrete 306, 0-1'' - Misc. Solid)						**Sampled: 05/04/10 11:45**			
General Chemistry Parameters									
% Solids	**100**		%	NA	1	05/11/10 10:47	pam	10E0267	SM 2540G
Polychlorinated Biphenyls by EPA Method 8082									
PCB-1016	<0.10		mg/kg dry	0.10	2	05/11/10 06:25	eml	10E0206	SW 8082
PCB-1221	<0.10		mg/kg dry	0.10	2	05/11/10 06:25	eml	10E0206	SW 8082
PCB-1232	<0.10		mg/kg dry	0.10	2	05/11/10 06:25	eml	10E0206	SW 8082
PCB-1242	<0.10		mg/kg dry	0.10	2	05/11/10 06:25	eml	10E0206	SW 8082
PCB-1248	<0.10		mg/kg dry	0.10	2	05/11/10 06:25	eml	10E0206	SW 8082
PCB-1254	<0.10		mg/kg dry	0.10	2	05/11/10 06:25	eml	10E0206	SW 8082
PCB-1260	**0.23**		mg/kg dry	0.10	2	05/11/10 06:25	eml	10E0206	SW 8082
Surr: Decachlorobiphenyl (10-177%)	*73 %*								
Surr: Tetrachloro-meta-xylene (11-150%)	*92 %*								

TestAmerica
THE LEADER IN ENVIRONMENTAL TESTING
602 Commerce Drive Watertown, WI 53094 * 800-833-7036 * Fax 920-261-8120

DELTA ENV. CONSULTANTS-MN
5910 Rice Creek Pkwy Suite 100
St. Paul, MN 55126
Ms. Karen Thole

Work Order: WTE0111
Project: SPX; Watertown
Project Number: 9M0909245

Received: 05/04/10
Reported: 05/12/10 14:07

SAMPLE EXTRACTION DATA

Parameter	Batch	Lab Number	Wt/Vol Extracted	Extracted Vol	Date	Analyst	Extraction Method
Polychlorinated Biphenyls by EPA Method 8082							
SW 8082	10E0206	WTE0111-01	15	10	05/08/10 12:53	BKM	Default Prep GC-Sen
SW 8082	10E0206	WTE0111-02	15	10	05/08/10 12:53	BKM	Default Prep GC-Sen
SW 8082	10E0206	WTE0111-03	15	10	05/08/10 12:53	BKM	Default Prep GC-Sen
SW 8082	10E0206	WTE0111-04	15	10	05/08/10 12:53	BKM	Default Prep GC-Sen
SW 8082	10E0206	WTE0111-05	15	10	05/08/10 12:53	BKM	Default Prep GC-Sen
SW 8082	10E0206	WTE0111-06	15	10	05/08/10 12:53	BKM	Default Prep GC-Sen
SW 8082	10E0206	WTE0111-07	15	10	05/08/10 12:53	BKM	Default Prep GC-Sen
SW 8082	10E0206	WTE0111-08	15	10	05/08/10 12:53	BKM	Default Prep GC-Sen
SW 8082	10E0206	WTE0111-09	15	10	05/08/10 12:53	BKM	Default Prep GC-Sen
SW 8082	10E0206	WTE0111-10	15	10	05/08/10 12:53	BKM	Default Prep GC-Sen
SW 8082	10E0206	WTE0111-11	15	10	05/08/10 12:53	BKM	Default Prep GC-Sen
SW 8082	10E0206	WTE0111-12	15	10	05/08/10 12:53	BKM	Default Prep GC-Sen
SW 8082	10E0206	WTE0111-13	15	10	05/08/10 12:53	BKM	Default Prep GC-Sen

DELTA ENV. CONSULTANTS-MN
5910 Rice Creek Pkwy Suite 100
St. Paul, MN 55126
Ms. Karen Thole

Work Order: WTE0111
Project: SPX; Watertown
Project Number: 9M0909245

Received: 05/04/10
Reported: 05/12/10 14:07

LABORATORY BLANK QC DATA

Analyte	Seq/ Batch	Source Result	Spike Level	Units	MDL	MRL	Result	Dup Result	% REC	Dup %REC	% REC Limits	RPD	RPD Limit	Q
Polychlorinated Biphenyls by EPA Method 8082														
PCB-1016	10E0206			mg/kg wet	N/A	0.10	<0.10							
PCB-1221	10E0206			mg/kg wet	N/A	0.10	<0.10							
PCB-1232	10E0206			mg/kg wet	N/A	0.10	<0.10							
PCB-1242	10E0206			mg/kg wet	N/A	0.10	<0.10							
PCB-1248	10E0206			mg/kg wet	N/A	0.10	<0.10							
PCB-1254	10E0206			mg/kg wet	N/A	0.10	<0.10							
PCB-1260	10E0206			mg/kg wet	N/A	0.10	<0.10							
Surrogate: Decachlorobiphenyl	*10E0206*			mg/kg wet					*85*		*10-177*			
Surrogate: Tetrachloro-meta-xylene	*10E0206*			mg/kg wet					*103*		*11-150*			

DELTA ENV. CONSULTANTS-MN
5910 Rice Creek Pkwy Suite 100
St. Paul, MN 55126
Ms. Karen Thole

Work Order: WTE0111
Project: SPX; Watertown
Project Number: 9M0909245

Received: 05/04/10
Reported: 05/12/10 14:07

CCV QC DATA

Analyte	Seq/ Batch	Source Result	Spike Level	Units	MDL	MRL	Result	Dup Result	% REC	Dup %REC	% REC Limits	RPD	RPD Limit	Q
Polychlorinated Biphenyls by EPA Method 8082														
PCB-1016	T000961		0.50	ug/L	N/A	N/A	0.5220		104		85-115			
PCB-1260	T000961		0.50	ug/L	N/A	N/A	0.4720		94		85-115			
Surrogate: Decachlorobiphenyl	*T000961*			ug/L					*80*		*75-125*			
Surrogate: Tetrachloro-meta-xylene	*T000961*			ug/L					*108*		*75-125*			
PCB-1016	T000961		0.50	ug/L	N/A	N/A	0.5430		109		85-115			
PCB-1260	T000961		0.50	ug/L	N/A	N/A	0.5020		100		85-115			
Surrogate: Decachlorobiphenyl	*T000961*			ug/L					*88*		*75-125*			
Surrogate: Tetrachloro-meta-xylene	*T000961*			ug/L					*110*		*75-125*			
PCB-1242	T000961		0.50	ug/L	N/A	N/A	0.4860		97		85-115			
Surrogate: Decachlorobiphenyl	*T000961*			ug/L					*105*		*75-125*			
Surrogate: Tetrachloro-meta-xylene	*T000961*			ug/L					*95*		*75-125*			
PCB-1248	T000961		0.50	ug/L	N/A	N/A	0.5270		105		85-115			
Surrogate: Decachlorobiphenyl	*T000961*			ug/L					*123*		*75-125*			
Surrogate: Tetrachloro-meta-xylene	*T000961*			ug/L					*105*		*75-125*			
PCB-1254	T000961		0.50	ug/L	N/A	N/A	0.5020		100		85-115			
Surrogate: Decachlorobiphenyl	*T000961*			ug/L					*70*		*75-125*			
Surrogate: Tetrachloro-meta-xylene	*T000961*			ug/L					*118*		*75-125*			
PCB-1016	T000961		0.50	ug/L	N/A	N/A	0.5690		114		85-115			
PCB-1260	T000961		0.50	ug/L	N/A	N/A	0.4950		99		85-115			
Surrogate: Decachlorobiphenyl	*T000961*			ug/L					*88*		*75-125*			
Surrogate: Tetrachloro-meta-xylene	*T000961*			ug/L					*110*		*75-125*			
PCB-1016	T000961		0.50	ug/L	N/A	N/A	0.5760		115		85-115			
PCB-1260	T000961		0.50	ug/L	N/A	N/A	0.5000		100		85-115			
Surrogate: Decachlorobiphenyl	*T000961*			ug/L					*85*		*75-125*			
Surrogate: Tetrachloro-meta-xylene	*T000961*			ug/L					*113*		*75-125*			
PCB-1242	T000961		0.50	ug/L	N/A	N/A	0.5580		112		85-115			
Surrogate: Decachlorobiphenyl	*T000961*			ug/L					*108*		*75-125*			
Surrogate: Tetrachloro-meta-xylene	*T000961*			ug/L					*105*		*75-125*			
PCB-1016	T000970		0.50	ug/L	N/A	N/A	0.5490		110		85-115			
PCB-1260	T000970		0.50	ug/L	N/A	N/A	0.5020		100		85-115			
Surrogate: Decachlorobiphenyl	*T000970*			ug/L					*85*		*75-125*			
Surrogate: Tetrachloro-meta-xylene	*T000970*			ug/L					*105*		*75-125*			
PCB-1016	T000970		0.50	ug/L	N/A	N/A	0.5500		110		85-115			
PCB-1260	T000970		0.50	ug/L	N/A	N/A	0.5020		100		85-115			
Surrogate: Decachlorobiphenyl	*T000970*			ug/L					*88*		*75-125*			
Surrogate: Tetrachloro-meta-xylene	*T000970*			ug/L					*108*		*75-125*			

DELTA ENV. CONSULTANTS-MN
5910 Rice Creek Pkwy Suite 100
St. Paul, MN 55126
Ms. Karen Thole

Work Order: WTE0111
Project: SPX; Watertown
Project Number: 9M0909245

Received: 05/04/10
Reported: 05/12/10 14:07

CCV QC DATA

Analyte	Seq/ Batch	Source Result	Spike Level	Units	MDL	MRL	Result	Dup Result	% REC	Dup %REC	% REC Limits	RPD	RPD Limit	Q
Polychlorinated Biphenyls by EPA Method 8082														
PCB-1016	T000970		0.50	ug/L	N/A	N/A	0.5450		109		85-115			
PCB-1260	T000970		0.50	ug/L	N/A	N/A	0.5000		100		85-115			
Surrogate: Decachlorobiphenyl	*T000970*			ug/L					*85*		*75-125*			
Surrogate: Tetrachloro-meta-xylene	*T000970*			ug/L					*105*		*75-125*			
PCB-1242	T000970		0.50	ug/L	N/A	N/A	0.5310		106		85-115			
Surrogate: Decachlorobiphenyl	*T000970*			ug/L					*113*		*75-125*			
Surrogate: Tetrachloro-meta-xylene	*T000970*			ug/L					*100*		*75-125*			
PCB-1248	T000970		0.50	ug/L	N/A	N/A	0.5420		108		85-115			
Surrogate: Decachlorobiphenyl	*T000970*			ug/L					*130*		*75-125*			
Surrogate: Tetrachloro-meta-xylene	*T000970*			ug/L					*108*		*75-125*			
PCB-1254	T000970		0.50	ug/L	N/A	N/A	0.5200		104		85-115			
Surrogate: Decachlorobiphenyl	*T000970*			ug/L					*75*		*75-125*			
Surrogate: Tetrachloro-meta-xylene	*T000970*			ug/L					*123*		*75-125*			
PCB-1016	T000970		0.50	ug/L	N/A	N/A	0.5690		114		85-115			
PCB-1260	T000970		0.50	ug/L	N/A	N/A	0.5150		103		85-115			
Surrogate: Decachlorobiphenyl	*T000970*			ug/L					*95*		*75-125*			
Surrogate: Tetrachloro-meta-xylene	*T000970*			ug/L					*113*		*75-125*			
PCB-1016	T000970		0.50	ug/L	N/A	N/A	0.5840		117		85-115			C
PCB-1260	T000970		0.50	ug/L	N/A	N/A	0.5350		107		85-115			
Surrogate: Decachlorobiphenyl	*T000970*			ug/L					*95*		*75-125*			
Surrogate: Tetrachloro-meta-xylene	*T000970*			ug/L					*118*		*75-125*			
PCB-1242	T000970		0.50	ug/L	N/A	N/A	0.5660		113		85-115			
Surrogate: Decachlorobiphenyl	*T000970*			ug/L					*118*		*75-125*			
Surrogate: Tetrachloro-meta-xylene	*T000970*			ug/L					*105*		*75-125*			
PCB-1248	T000970		0.50	ug/L	N/A	N/A	0.5270		105		85-115			
Surrogate: Decachlorobiphenyl	*T000970*			ug/L					*123*		*75-125*			
Surrogate: Tetrachloro-meta-xylene	*T000970*			ug/L					*100*		*75-125*			
PCB-1254	T000970		0.50	ug/L	N/A	N/A	0.5010		100		85-115			
Surrogate: Decachlorobiphenyl	*T000970*			ug/L					*70*		*75-125*			
Surrogate: Tetrachloro-meta-xylene	*T000970*			ug/L					*110*		*75-125*			
PCB-1016	T000970		0.50	ug/L	N/A	N/A	0.5700		114		85-115			
PCB-1260	T000970		0.50	ug/L	N/A	N/A	0.4920		98		85-115			
Surrogate: Decachlorobiphenyl	*T000970*			ug/L					*105*		*75-125*			
Surrogate: Tetrachloro-meta-xylene	*T000970*			ug/L					*110*		*75-125*			

TestAmerica
THE LEADER IN ENVIRONMENTAL TESTING
602 Commerce Drive Watertown, WI 53094 * 800-833-7036 * Fax 920-261-8120

DELTA ENV. CONSULTANTS-MN
5910 Rice Creek Pkwy Suite 100
St. Paul, MN 55126
Ms. Karen Thole

Work Order: WTE0111
Project: SPX; Watertown
Project Number: 9M0909245

Received: 05/04/10
Reported: 05/12/10 14:07

LABORATORY DUPLICATE QC DATA

Analyte	Seq/ Batch	Source Result	Spike Level	Units	MDL	MRL	Result	% REC	Dup %REC	% REC Limits	RPD	RPD Limit	Q
General Chemistry Parameters													
QC Source Sample: WTE0111-03													
% Solids	10E0246	99.2		%	N/A	N/A	99.4				0	20	
QC Source Sample: WTE0120-10													
% Solids	10E0267	99.1		%	N/A	N/A	99.2				0	20	

DELTA ENV. CONSULTANTS-MN
5910 Rice Creek Pkwy Suite 100
St. Paul, MN 55126
Ms. Karen Thole

Work Order: WTE0111
Project: SPX; Watertown
Project Number: 9M0909245

Received: 05/04/10
Reported: 05/12/10 14:07

LCS/LCS DUPLICATE QC DATA

Analyte	Seq/ Batch	Source Result	Spike Level	Units	MDL	MRL	Result	Dup Result	% REC	Dup %REC	% REC Limits	RPD	RPD Limit	Q
Polychlorinated Biphenyls by EPA Method 8082														
PCB-1016	10E0206		0.17	mg/kg wet	N/A	0.099	0.186		112		75-125			
PCB-1221	10E0206			mg/kg wet	N/A	0.099	<0.099				75-125			
PCB-1232	10E0206			mg/kg wet	N/A	0.099	<0.099				75-125			
PCB-1242	10E0206			mg/kg wet	N/A	0.099	<0.099				75-125			
PCB-1248	10E0206			mg/kg wet	N/A	0.099	<0.099				75-125			
PCB-1254	10E0206			mg/kg wet	N/A	0.099	<0.099				75-125			
PCB-1260	10E0206		0.17	mg/kg wet	N/A	0.099	0.179		108		75-125			
Surrogate: Decachlorobiphenyl	*10E0206*			mg/kg wet					*88*		*60-150*			
Surrogate: Tetrachloro-meta-xylene	*10E0206*			mg/kg wet					*108*		*60-150*			

DELTA ENV. CONSULTANTS-MN
5910 Rice Creek Pkwy Suite 100
St. Paul, MN 55126
Ms. Karen Thole

Work Order: WTE0111
Project: SPX; Watertown
Project Number: 9M0909245

Received: 05/04/10
Reported: 05/12/10 14:07

MATRIX SPIKE/MATRIX SPIKE DUPLICATE QC DATA

Analyte	Seq/ Batch	Source Result	Spike Level	Units	MDL	MRL	Result	Dup Result	% REC	Dup %REC	% REC Limits	RPD	RPD Limit	Q
Polychlorinated Biphenyls by EPA Method 8082														
QC Source Sample: WTE0108-19														
PCB-1016	10E0206	0.00	0.32	mg/kg dry	N/A	0.19	0.315	0.325	100	103	70-130	3	20	
PCB-1221	10E0206	0.00		mg/kg dry	N/A	0.19	<0.19	<0.19			70-130		20	
PCB-1232	10E0206	0.00		mg/kg dry	N/A	0.19	<0.19	<0.19			70-130		20	
PCB-1242	10E0206	0.00		mg/kg dry	N/A	0.19	<0.19	<0.19			70-130		20	
PCB-1248	10E0206	0.00		mg/kg dry	N/A	0.19	<0.19	<0.19			70-130		20	
PCB-1254	10E0206	0.00		mg/kg dry	N/A	0.19	<0.19	<0.19			70-130		20	
PCB-1260	10E0206	0.674	0.32	mg/kg dry	N/A	0.19	0.823	0.814	47	44	70-130	1	20	M2
Surrogate: Decachlorobiphenyl	*10E0206*			mg/kg dry					*73*	*82*	*10-177*			
Surrogate: Tetrachloro-meta-xylene	*10E0206*			mg/kg dry					*95*	*100*	*11-150*			

DELTA ENV. CONSULTANTS-MN 5910 Rice Creek Pkwy Suite 100 St. Paul, MN 55126 Ms. Karen Thole	Work Order: Project: Project Number:	WTE0111 SPX; Watertown 9M0909245	Received: Reported:	05/04/10 05/12/10 14:07

CERTIFICATION SUMMARY

TestAmerica Watertown

Method	Matrix	Nelac	Wisconsin
SM 2540G	Solid/Soil	X	X
SW 8082	Solid/Soil	X	X

DELTA ENV. CONSULTANTS-MN 5910 Rice Creek Pkwy Suite 100 St. Paul, MN 55126 Ms. Karen Thole	Work Order: Project: Project Number:	WTE0111 SPX; Watertown 9M0909245	Received: Reported:	05/04/10 05/12/10 14:07

DATA QUALIFIERS AND DEFINITIONS

C	Calibration Verification recovery was above the method control limit for this analyte. Analyte not detected, data not impacted.
M2	The MS and/or MSD were below the acceptance limits due to sample matrix interference. See Blank Spike (LCS).

ADDITIONAL COMMENTS

Results are reported on a wet weight basis unless otherwise noted.

WTE0111

Page___ of ___

Chain of Custody Record

137985

Project Name: SPX-Watertown

BP BU/AR Region/Enfos Segment:

State or Lead Regulatory Agency:

Requested Due Date (mm/dd/yy): Standard TAT

On-site Time: 7:30 AM	Temp: 60s
Off-site Time:	Temp:
Sky Conditions: Clear	
Meteorological Events: none	
Wind Speed:	Direction:

Lab Name: Test America	BP/AR Facility No.:	Consultant/Contractor: Delta Consultants
Address: 602 Commerce Drive	BP/AR Facility Address:	Address: 5910 Rice Creek Pkwy
Watertown, WI	Site Lat/Long:	Shoreview, MN
Lab PM: Dan M.	California Global ID No.:	Consultant/Contractor Project No.: 9M0909245
Tele/Fax:	Enfos Project No.:	Consultant/Contractor PM: Karen Thole
BP/AR PM Contact:	Provision or RCOP (circle one)	Tele/Fax: 651-697-5203
Address:	Phase/WBS:	Report Type & QC Level:
	Sub Phase/Task:	E-mail EDD To: Karenthole
Tele/Fax:	Cost Element:	Invoice to: Consultant or BP or Atlantic Richfield Co. (circle one)

Lab Bottle Order No:

Item No.	Sample Description	Time	Date	Matrix: Soil/Solid	Matrix: Water/Liquid	Matrix: Air	Laboratory No.	No. of Containers	Preservative: Unpreserved	Preservative: H_2SO_4	Preservative: HNO_3	Preservative: HCl	Preservative: Methanol		Requested Analysis: BTEX 8021	BTEX/TPH	BTEX/Oxy/TPH	EPA 8260	EPA 8270	PCB by 8082					Sample Point Lat/Long and Comments
1	~~29~~ Concrete 294, 0-1"	11:35	5/4/10	S				1	✓											✓					
2	Concrete 295, 0-1"	11:30	5/4/10	S				1	✓											✓					
3	Concrete 296, 0-1"	11:25	5/4/10	S				1	✓											✓					
4	Concrete 297, 0-1"	11:20	5/4/10	S				1	✓											✓					
5	Concrete 298, 0-1"	11:00	5/4/10	S				1	✓											✓					
6	Concrete 299, 0-1"	11:05	5/4/10	S				1	✓											✓					
7	Concrete 300, 0-1"	11:10	5/4/10	S				1	✓											✓					
8	Concrete 301, 0-1"	11:15	5/4/10	S				1	✓											✓					
9	Concrete 302, 0-1"	10:55	5/4/10	S				1	✓											✓					
10	Concrete 303, 0-1"	10:45	5/4/10	S				1	✓											✓					

	Relinquished By / Affiliation	Date	Time	Accepted By / Affiliation	Date	Time
Sampler's Name: Adam S. McIlheran						
Sampler's Company: Delta Consultants	[signature]	5/4/10	13:40	[signature]	5/4/10	1340
Shipment Date:						
Shipment Method:						
Shipment Tracking No:						

Special Instructions:

Custody Seals In Place Yes____ No____ Temp Blank Yes____ No____ Cooler Temperature on Receipt ____°F/C Trip Blank Yes____ No____

LABORATORY

BP COC Rev.4 10/1/04

WTE0111

Page___ of___

Chain of Custody Record

137983

Project Name: SPX-Watertown
BP BU/AR Region/Enfos Segment:
State or Lead Regulatory Agency:
Requested Due Date (mm/dd/yy): Standard TAT

On-site Time:	Temp:
Off-site Time:	Temp:
Sky Conditions:	
Meteorological Events:	
Wind Speed:	Direction:

Lab Name: Test America	BP/AR Facility No.:	Consultant/Contractor: Delta Consultants
Address: 602 Commerce Drive	BP/AR Facility Address:	Address: 5910 Rice Creek Pkwy
Watertown, WI	Site Lat/Long:	Shoreview, MN
Lab PM: Dan M.	California Global ID No.:	Consultant/Contractor Project No.: 9M0909245
Tele/Fax:	Enfos Project No.:	Consultant/Contractor PM: Karen Thole
BP/AR PM Contact:	Provision or RCOP (circle one)	Tele/Fax:
Address:	Phase/WBS:	Report Type & QC Level:
	Sub Phase/Task:	E-mail EDD To: kthole@deltaenv.com
Tele/Fax:	Cost Element:	Invoice to: Consultant or BP or Atlantic Richfield Co. (circle one)

Lab Bottle Order No:

	Item No.	Sample Description	Time	Date	Matrix: Soil/Solid	Matrix: Water/Liquid	Matrix: Air	Laboratory No.	No. of Containers	Preservative: Unpreserved	Preservative: H_2SO_4	Preservative: HNO_3	Preservative: HCl	Preservative: Methanol	Preservative:	Requested Analysis: BTEX 8021	Requested Analysis: BTEX/TPH	Requested Analysis: BTEX/Oxy/TPH	Requested Analysis: EPA 8260	Requested Analysis: EPA 8270	Requested Analysis: PCB by 8082	Requested Analysis:	Requested Analysis:	Requested Analysis:	Requested Analysis:	Sample Point Lat/Long and Comments
11	1	Concrete 304, 0-1"	10:40	5/4/10	S				1	✓											✓					
12	2	Concrete 305, 0-1"	10:30	5/4/10	S				1	✓											✓					
13	3	Concrete 306, 0-1"	11:45	5/4/10	S				1	✓											✓					
	4																									
	5																									
	6																									
	7																									
	8																									
	9																									
	10																									

	Relinquished By / Affiliation	Date	Time	Accepted By / Affiliation	Date	Time
Sampler's Name: Adam S. McIlleran						
Sampler's Company: Delta Consultants	[signature]	5/4/10	13:40	[signature]	5/4/10	1342
Shipment Date:						
Shipment Method:						
Shipment Tracking No:						

Special Instructions:

Custody Seals In Place Yes____ No____ Temp Blank Yes____ No____ Cooler Temperature on Receipt ____°F/C Trip Blank Yes____ No____

LABORATORY

BP COC Rev.4 10/1/04

Cooler Receipt Log

Work Order(s): WTE0111 Client Name/Project: Delta # of Coolers: 1

1. How did samples arrive? ☐ Fed-Ex ☐ UPS ☐ TestAmerica ☑ Client ☐ Dunham ☐ Speedy ☐ _____
2. What was the condition of custody seals? ..... ☐ Intact ☐ Broken ☑ Not present

Date/time cooler was opened: 5/4/10 **By:** MPatt

3. Temperature °C 0 Received on ice? .. ☑ Yes ☐ No
4. Does this Project require RUSH turn around? ..... ☐ Yes ☑ No
5. Are there any short hold time tests? ..... ☐ Yes ☑ No

☐ within 1 hr of or ☐ past expiration of hold-time? ..... Provide details in space at bottom of form

48 hours or less	7 days
Coliform Bacteria ..... 8/30 hours	Aqueous Organic Prep
Chlorine/Hex Cr ..... 24 hours	TS
BOD	TDS
Nitrate ..... (DW is 14 days)	TSS
Nitrite	Sulfide
Orthophosphate)	Volatile Solids

6. Except for tests with hold times of 48 hrs or less, are any samples

☐ within 2 days of or ☐ past expiration of hold-time? ..... ☐ Yes ☑ No Provide details in space at bottom of form

Which Ops Mgr, PM or Analyst was informed of short hold and when? ..... Who_____ When_____

7. Is the date and time of collection recorded? ..... Date ☑ Yes ☐ No Time ☑ Yes ☐ No
8. Were all sample containers listed on the COC received and intact? ..... ☑ Yes ☐ No Provide details in space at bottom of form
9. Do sample IDs match the COC? ..... ☑ Yes ☐ No Provide details in space at bottom of form
10. Are dissolved parameters field filtered or being filtered in the lab? ..... ☐ Field ☐ Lab ☑ NA
11. Are sample volumes adequate and preservatives correct for test requested?.. Vol. ☑ Yes ☐ No Pres. ☑ Yes ☐ No
12. Are VOC samples free of bubbles >6mm? ..... ☐ Yes ☐ No ☑ NA
13. How were VOC soils received? ☐ Methanol ☐ Sodium Bisulfate ☐ Packed jar ☐ Encore ☐ Water* ☐ Other

*☐ within 48 hrs of sampling ☐ past 48 hrs of sampling ☐ Frozen ☐ Not Frozen

14. Is an aqueous Trip Blank included? ☐ Yes ☐ No ☑ NA Is a Methanol Trip Blank included? ☐ Yes ☐ No ☑ NA
15. Are any samples on hold? ..... ☐ Yes ☑ No Provide details in space at bottom of form
16. Are there samples to be subcontracted? ..... ☐ Yes ☑ No
17. If any changes are made to this Work Order after Login, or if comments must be made regarding this cooler, explain them below:

6mm = ------

TestAmerica
THE LEADER IN ENVIRONMENTAL TESTING
602 Commerce Drive Watertown, WI 53094 * 800-833-7036 * Fax 920-261-8120

May 13, 2010

Client:	DELTA ENV. CONSULTANTS-MN 5910 Rice Creek Pkwy Suite 100 St. Paul, MN 55126	Work Order: Project Name: Project Number:	WTE0120 SPX; Watertown 9M0909245
Attn:	Ms. Karen Thole	Date Received:	05/04/10

An executed copy of the chain of custody is also included as an addendum to this report.

If you have any questions relating to this analytical report, please contact your Laboratory Project Manager at 1-800-833-7036

SAMPLE IDENTIFICATION	LAB NUMBER	COLLECTION DATE AND TIME
DRAFT: Concrete 307, 0-1"	WTE0120-01	05/04/10 14:00
DRAFT: Concrete 308, 0-1"	WTE0120-02	05/04/10 14:10
DRAFT: Concrete 309, 0-1"	WTE0120-03	05/04/10 14:20
DRAFT: Concrete 310, 0-1"	WTE0120-04	05/04/10 14:35
DRAFT: Concrete 311, 0-1"	WTE0120-05	05/04/10 14:45
DRAFT: Concrete 312, 0-1"	WTE0120-06	05/04/10 14:55
DRAFT: Concrete 313, 0-1"	WTE0120-07	05/04/10 15:15
DRAFT: Concrete 314, 0-1"	WTE0120-08	05/04/10 15:25
DRAFT: Concrete 315, 0-1"	WTE0120-09	05/04/10 15:35
DRAFT: Concrete 316, 0-1"	WTE0120-10	05/04/10 15:45
DRAFT: Concrete 317, 0-1"	WTE0120-11	05/04/10 15:55
DRAFT: Concrete 318, 0-1"	WTE0120-12	05/04/10 16:05
DRAFT: Concrete 319, 0-1"	WTE0120-13	05/04/10 16:15
DRAFT: Concrete 320, 0-1"	WTE0120-14	05/04/10 16:25
DRAFT: Concrete 340, 0-1"	WTE0120-15	05/04/10 16:30
DRAFT: Concrete 339, 0-1"	WTE0120-16	05/04/10 16:35
DRAFT: Concrete 338, 0-1"	WTE0120-17	05/04/10 16:40
DRAFT: Concrete 337, 0-1"	WTE0120-18	05/04/10 16:45
DRAFT: Concrete 321, 0-1"	WTE0120-19	05/04/10 14:50
DRAFT: Concrete 322, 0-1"	WTE0120-20	05/04/10 15:00
DRAFT: Concrete 323, 0-1"	WTE0120-21	05/04/10 15:05
DRAFT: Concrete 324, 0-1"	WTE0120-22	05/04/10 15:10
DRAFT: Concrete 325, 0-1"	WTE0120-23	05/04/10 15:15
DRAFT: Concrete 326, 0-1"	WTE0120-24	05/04/10 15:20
DRAFT: Concrete 327, 0-1"	WTE0120-25	05/04/10 15:25
DRAFT: Concrete 328, 0-1"	WTE0120-26	05/04/10 15:30

TestAmerica
THE LEADER IN ENVIRONMENTAL TESTING
602 Commerce Drive Watertown, WI 53094 * 800-833-7036 * Fax 920-261-8120

DELTA ENV. CONSULTANTS-MN
5910 Rice Creek Pkwy Suite 100
St. Paul, MN 55126
Ms. Karen Thole

Work Order: WTE0120
Project: SPX; Watertown
Project Number: 9M0909245

Received: 05/04/10
Reported: 05/13/10 13:10

SAMPLE IDENTIFICATION	LAB NUMBER	COLLECTION DATE AND TIME
DRAFT: Concrete 329, 0-1"	WTE0120-27	05/04/10 15:40
DRAFT: Concrete 330, 0-1"	WTE0120-28	05/04/10 15:45
DRAFT: Concrete 331, 0-1"	WTE0120-29	05/04/10 15:50
DRAFT: Concrete 332, 0-1"	WTE0120-30	05/04/10 15:55
DRAFT: Concrete 333, 0-1"	WTE0120-31	05/04/10 16:05
DRAFT: Concrete 341, 0-1"	WTE0120-32	05/04/10 16:15
DRAFT: Concrete 334, 0-1"	WTE0120-33	05/04/10 16:20
DRAFT: Concrete 335, 0-1"	WTE0120-34	05/04/10 16:25
DRAFT: Concrete 336, 0-1"	WTE0120-35	05/04/10 16:30

Samples were received into laboratory on ice.

Wisconsin Certification Number: 128053530

The Chain(s) of Custody, 4 pages, are included and are an integral part of this report.

Unless subcontracted, volatiles analyses (including VOC, PVOC, GRO, BTEX, and TPH gasoline) performed by TestAmerica Watertown at 1101 Industrial Drive, Units 9&10. All other analyses performed at the address shown in the heading of this report.

Approved By:

TestAmerica
THE LEADER IN ENVIRONMENTAL TESTING
602 Commerce Drive Watertown, WI 53094 * 800-833-7036 * Fax 920-261-8120

DELTA ENV. CONSULTANTS-MN
5910 Rice Creek Pkwy Suite 100
St. Paul, MN 55126
Ms. Karen Thole

Work Order: WTE0120
Project: SPX; Watertown
Project Number: 9M0909245

Received: 05/04/10
Reported: 05/13/10 13:10

ANALYTICAL REPORT

Analyte	Sample Result	Data Qualifiers	Units	MRL	Dilution Factor	Date Analyzed	Analyst	Seq/ Batch	Method
Sample ID: WTE0120-01 (DRAFT: Concrete 307, 0-1'' - Misc. Solid)						**Sampled: 05/04/10 14:00**			
DRAFT: General Chemistry Parameters									
% Solids	**99**		%	NA	1	05/11/10 10:47	pam	10E0267	SM 2540G
DRAFT: Polychlorinated Biphenyls by EPA Method 8082									
PCB-1016	<0.10		mg/kg dry	0.10	2	05/11/10 18:40	eml	10E0206	SW 8082
PCB-1221	<0.10		mg/kg dry	0.10	2	05/11/10 18:40	eml	10E0206	SW 8082
PCB-1232	<0.10		mg/kg dry	0.10	2	05/11/10 18:40	eml	10E0206	SW 8082
PCB-1242	<0.10		mg/kg dry	0.10	2	05/11/10 18:40	eml	10E0206	SW 8082
PCB-1248	<0.10		mg/kg dry	0.10	2	05/11/10 18:40	eml	10E0206	SW 8082
PCB-1254	<0.10		mg/kg dry	0.10	2	05/11/10 18:40	eml	10E0206	SW 8082
PCB-1260	**0.10**		mg/kg dry	0.10	2	05/11/10 18:40	eml	10E0206	SW 8082
Surr: Decachlorobiphenyl (10-177%)	*88 %*								
Surr: Tetrachloro-meta-xylene (11-150%)	*90 %*								
Sample ID: WTE0120-02 (DRAFT: Concrete 308, 0-1'' - Misc. Solid)						**Sampled: 05/04/10 14:10**			
DRAFT: General Chemistry Parameters									
% Solids	**100**		%	NA	1	05/11/10 10:47	pam	10E0267	SM 2540G
DRAFT: Polychlorinated Biphenyls by EPA Method 8082									
PCB-1016	<0.10		mg/kg dry	0.10	2.0	05/11/10 19:05	eml	10E0206	SW 8082
PCB-1221	<0.10		mg/kg dry	0.10	2.0	05/11/10 19:05	eml	10E0206	SW 8082
PCB-1232	<0.10		mg/kg dry	0.10	2.0	05/11/10 19:05	eml	10E0206	SW 8082
PCB-1242	<0.10		mg/kg dry	0.10	2.0	05/11/10 19:05	eml	10E0206	SW 8082
PCB-1248	<0.10		mg/kg dry	0.10	2.0	05/11/10 19:05	eml	10E0206	SW 8082
PCB-1254	<0.10		mg/kg dry	0.10	2.0	05/11/10 19:05	eml	10E0206	SW 8082
PCB-1260	<0.10		mg/kg dry	0.10	2.0	05/11/10 19:05	eml	10E0206	SW 8082
Surr: Decachlorobiphenyl (10-177%)	*98 %*								
Surr: Tetrachloro-meta-xylene (11-150%)	*95 %*								
Sample ID: WTE0120-03 (DRAFT: Concrete 309, 0-1'' - Misc. Solid)						**Sampled: 05/04/10 14:20**			
DRAFT: General Chemistry Parameters									
% Solids	**100**		%	NA	1	05/11/10 10:47	pam	10E0267	SM 2540G
DRAFT: Polychlorinated Biphenyls by EPA Method 8082									
PCB-1016	<0.10		mg/kg dry	0.10	2	05/11/10 19:30	eml	10E0206	SW 8082
PCB-1221	<0.10		mg/kg dry	0.10	2	05/11/10 19:30	eml	10E0206	SW 8082
PCB-1232	<0.10		mg/kg dry	0.10	2	05/11/10 19:30	eml	10E0206	SW 8082
PCB-1242	<0.10		mg/kg dry	0.10	2	05/11/10 19:30	eml	10E0206	SW 8082
PCB-1248	<0.10		mg/kg dry	0.10	2	05/11/10 19:30	eml	10E0206	SW 8082
PCB-1254	<0.10		mg/kg dry	0.10	2	05/11/10 19:30	eml	10E0206	SW 8082
PCB-1260	<0.10		mg/kg dry	0.10	2	05/11/10 19:30	eml	10E0206	SW 8082
Surr: Decachlorobiphenyl (10-177%)	*90 %*								
Surr: Tetrachloro-meta-xylene (11-150%)	*92 %*								

DELTA ENV. CONSULTANTS-MN
5910 Rice Creek Pkwy Suite 100
St. Paul, MN 55126
Ms. Karen Thole

Work Order: WTE0120
Project: SPX; Watertown
Project Number: 9M0909245

Received: 05/04/10
Reported: 05/13/10 13:10

Analyte	Sample Result	Data Qualifiers	Units	MRL	Dilution Factor	Date Analyzed	Analyst	Seq/ Batch	Method
Sample ID: WTE0120-04 (DRAFT: Concrete 310, 0-1'' - Misc. Solid)						**Sampled: 05/04/10 14:35**			
DRAFT: General Chemistry Parameters									
% Solids	**99**		%	NA	1	05/11/10 10:47	pam	10E0267	SM 2540G
DRAFT: Polychlorinated Biphenyls by EPA Method 8082									
PCB-1016	<0.10		mg/kg dry	0.10	2.0	05/11/10 19:55	eml	10E0206	SW 8082
PCB-1221	<0.10		mg/kg dry	0.10	2.0	05/11/10 19:55	eml	10E0206	SW 8082
PCB-1232	<0.10		mg/kg dry	0.10	2.0	05/11/10 19:55	eml	10E0206	SW 8082
PCB-1242	<0.10		mg/kg dry	0.10	2.0	05/11/10 19:55	eml	10E0206	SW 8082
PCB-1248	<0.10		mg/kg dry	0.10	2.0	05/11/10 19:55	eml	10E0206	SW 8082
PCB-1254	<0.10		mg/kg dry	0.10	2.0	05/11/10 19:55	eml	10E0206	SW 8082
PCB-1260	<0.10		mg/kg dry	0.10	2.0	05/11/10 19:55	eml	10E0206	SW 8082
Surr: Decachlorobiphenyl (10-177%)	*100 %*								
Surr: Tetrachloro-meta-xylene (11-150%)	*105 %*								
Sample ID: WTE0120-05 (DRAFT: Concrete 311, 0-1'' - Misc. Solid)						**Sampled: 05/04/10 14:45**			
DRAFT: General Chemistry Parameters									
% Solids	**100**		%	NA	1	05/11/10 10:47	pam	10E0267	SM 2540G
DRAFT: Polychlorinated Biphenyls by EPA Method 8082									
PCB-1016	<0.30		mg/kg dry	0.30	6	05/11/10 22:00	eml	10E0242	SW 8082
PCB-1221	<0.30		mg/kg dry	0.30	6	05/11/10 22:00	eml	10E0242	SW 8082
PCB-1232	<0.30		mg/kg dry	0.30	6	05/11/10 22:00	eml	10E0242	SW 8082
PCB-1242	<0.30		mg/kg dry	0.30	6	05/11/10 22:00	eml	10E0242	SW 8082
PCB-1248	<0.30		mg/kg dry	0.30	6	05/11/10 22:00	eml	10E0242	SW 8082
PCB-1254	<0.30		mg/kg dry	0.30	6	05/11/10 22:00	eml	10E0242	SW 8082
PCB-1260	<0.30		mg/kg dry	0.30	6	05/11/10 22:00	eml	10E0242	SW 8082
Surr: Decachlorobiphenyl (10-177%)	*85 %*								
Surr: Tetrachloro-meta-xylene (11-150%)	*110 %*								
Sample ID: WTE0120-06 (DRAFT: Concrete 312, 0-1'' - Misc. Solid)						**Sampled: 05/04/10 14:55**			
DRAFT: General Chemistry Parameters									
% Solids	**100**		%	NA	1	05/11/10 10:47	pam	10E0267	SM 2540G
DRAFT: Polychlorinated Biphenyls by EPA Method 8082									
PCB-1016	<0.10		mg/kg dry	0.10	2	05/11/10 22:25	eml	10E0242	SW 8082
PCB-1221	<0.10		mg/kg dry	0.10	2	05/11/10 22:25	eml	10E0242	SW 8082
PCB-1232	<0.10		mg/kg dry	0.10	2	05/11/10 22:25	eml	10E0242	SW 8082
PCB-1242	<0.10		mg/kg dry	0.10	2	05/11/10 22:25	eml	10E0242	SW 8082
PCB-1248	<0.10		mg/kg dry	0.10	2	05/11/10 22:25	eml	10E0242	SW 8082
PCB-1254	<0.10		mg/kg dry	0.10	2	05/11/10 22:25	eml	10E0242	SW 8082
PCB-1260	**0.13**		mg/kg dry	0.10	2	05/11/10 22:25	eml	10E0242	SW 8082
Surr: Decachlorobiphenyl (10-177%)	*88 %*								
Surr: Tetrachloro-meta-xylene (11-150%)	*88 %*								

DELTA ENV. CONSULTANTS-MN
5910 Rice Creek Pkwy Suite 100
St. Paul, MN 55126
Ms. Karen Thole

Work Order: WTE0120
Project: SPX; Watertown
Project Number: 9M0909245

Received: 05/04/10
Reported: 05/13/10 13:10

Analyte	Sample Result	Data Qualifiers	Units	MRL	Dilution Factor	Date Analyzed	Analyst	Seq/ Batch	Method
Sample ID: WTE0120-07 (DRAFT: Concrete 313, 0-1'' - Misc. Solid)						**Sampled: 05/04/10 15:15**			
DRAFT: General Chemistry Parameters									
% Solids	**99**		%	NA	1	05/11/10 10:47	pam	10E0267	SM 2540G
DRAFT: Polychlorinated Biphenyls by EPA Method 8082									
PCB-1016	<0.10	C	mg/kg dry	0.10	2	05/11/10 23:40	eml	10E0242	SW 8082
PCB-1221	<0.10		mg/kg dry	0.10	2	05/11/10 23:40	eml	10E0242	SW 8082
PCB-1232	<0.10		mg/kg dry	0.10	2	05/11/10 23:40	eml	10E0242	SW 8082
PCB-1242	<0.10		mg/kg dry	0.10	2	05/11/10 23:40	eml	10E0242	SW 8082
PCB-1248	<0.10		mg/kg dry	0.10	2	05/11/10 23:40	eml	10E0242	SW 8082
PCB-1254	<0.10		mg/kg dry	0.10	2	05/11/10 23:40	eml	10E0242	SW 8082
PCB-1260	**0.14**		mg/kg dry	0.10	2	05/11/10 23:40	eml	10E0242	SW 8082
Surr: Decachlorobiphenyl (10-177%)	*93 %*								
Surr: Tetrachloro-meta-xylene (11-150%)	*103 %*								
Sample ID: WTE0120-08 (DRAFT: Concrete 314, 0-1'' - Misc. Solid)						**Sampled: 05/04/10 15:25**			
DRAFT: General Chemistry Parameters									
% Solids	**99**		%	NA	1	05/11/10 10:47	pam	10E0267	SM 2540G
DRAFT: Polychlorinated Biphenyls by EPA Method 8082									
PCB-1016	<0.10	C	mg/kg dry	0.10	2	05/12/10 00:05	eml	10E0242	SW 8082
PCB-1221	<0.10		mg/kg dry	0.10	2	05/12/10 00:05	eml	10E0242	SW 8082
PCB-1232	<0.10		mg/kg dry	0.10	2	05/12/10 00:05	eml	10E0242	SW 8082
PCB-1242	<0.10		mg/kg dry	0.10	2	05/12/10 00:05	eml	10E0242	SW 8082
PCB-1248	<0.10		mg/kg dry	0.10	2	05/12/10 00:05	eml	10E0242	SW 8082
PCB-1254	<0.10		mg/kg dry	0.10	2	05/12/10 00:05	eml	10E0242	SW 8082
PCB-1260	<0.10		mg/kg dry	0.10	2	05/12/10 00:05	eml	10E0242	SW 8082
Surr: Decachlorobiphenyl (10-177%)	*98 %*								
Surr: Tetrachloro-meta-xylene (11-150%)	*103 %*								
Sample ID: WTE0120-09 (DRAFT: Concrete 315, 0-1'' - Misc. Solid)						**Sampled: 05/04/10 15:35**			
DRAFT: General Chemistry Parameters									
% Solids	**99**		%	NA	1	05/11/10 10:47	pam	10E0267	SM 2540G
DRAFT: Polychlorinated Biphenyls by EPA Method 8082									
PCB-1016	<0.10	C	mg/kg dry	0.10	2	05/12/10 00:30	eml	10E0242	SW 8082
PCB-1221	<0.10		mg/kg dry	0.10	2	05/12/10 00:30	eml	10E0242	SW 8082
PCB-1232	<0.10		mg/kg dry	0.10	2	05/12/10 00:30	eml	10E0242	SW 8082
PCB-1242	<0.10		mg/kg dry	0.10	2	05/12/10 00:30	eml	10E0242	SW 8082
PCB-1248	<0.10		mg/kg dry	0.10	2	05/12/10 00:30	eml	10E0242	SW 8082
PCB-1254	<0.10		mg/kg dry	0.10	2	05/12/10 00:30	eml	10E0242	SW 8082
PCB-1260	<0.10		mg/kg dry	0.10	2	05/12/10 00:30	eml	10E0242	SW 8082
Surr: Decachlorobiphenyl (10-177%)	*90 %*								
Surr: Tetrachloro-meta-xylene (11-150%)	*93 %*								

DELTA ENV. CONSULTANTS-MN
5910 Rice Creek Pkwy Suite 100
St. Paul, MN 55126
Ms. Karen Thole

Work Order: WTE0120
Project: SPX; Watertown
Project Number: 9M0909245

Received: 05/04/10
Reported: 05/13/10 13:10

Analyte	Sample Result	Data Qualifiers	Units	MRL	Dilution Factor	Date Analyzed	Analyst	Seq/ Batch	Method
Sample ID: WTE0120-10 (DRAFT: Concrete 316, 0-1'' - Misc. Solid)						**Sampled: 05/04/10 15:45**			
DRAFT: General Chemistry Parameters									
% Solids	**99**		%	NA	1	05/11/10 10:47	pam	10E0267	SM 2540G
DRAFT: Polychlorinated Biphenyls by EPA Method 8082									
PCB-1016	<0.10	C	mg/kg dry	0.10	2	05/12/10 00:55	eml	10E0242	SW 8082
PCB-1221	<0.10		mg/kg dry	0.10	2	05/12/10 00:55	eml	10E0242	SW 8082
PCB-1232	<0.10		mg/kg dry	0.10	2	05/12/10 00:55	eml	10E0242	SW 8082
PCB-1242	<0.10		mg/kg dry	0.10	2	05/12/10 00:55	eml	10E0242	SW 8082
PCB-1248	<0.10		mg/kg dry	0.10	2	05/12/10 00:55	eml	10E0242	SW 8082
PCB-1254	**0.19**		mg/kg dry	0.10	2	05/12/10 00:55	eml	10E0242	SW 8082
PCB-1260	**0.20**		mg/kg dry	0.10	2	05/12/10 00:55	eml	10E0242	SW 8082
Surr: Decachlorobiphenyl (10-177%)	*63 %*								
Surr: Tetrachloro-meta-xylene (11-150%)	*88 %*								
Sample ID: WTE0120-11 (DRAFT: Concrete 317, 0-1'' - Misc. Solid)						**Sampled: 05/04/10 15:55**			
DRAFT: General Chemistry Parameters									
% Solids	**99**		%	NA	1	05/11/10 10:49	pam	10E0268	SM 2540G
DRAFT: Polychlorinated Biphenyls by EPA Method 8082									
PCB-1016	<0.10	C	mg/kg dry	0.10	2	05/12/10 01:20	eml	10E0242	SW 8082
PCB-1221	<0.10		mg/kg dry	0.10	2	05/12/10 01:20	eml	10E0242	SW 8082
PCB-1232	<0.10		mg/kg dry	0.10	2	05/12/10 01:20	eml	10E0242	SW 8082
PCB-1242	<0.10		mg/kg dry	0.10	2	05/12/10 01:20	eml	10E0242	SW 8082
PCB-1248	<0.10		mg/kg dry	0.10	2	05/12/10 01:20	eml	10E0242	SW 8082
PCB-1254	<0.10		mg/kg dry	0.10	2	05/12/10 01:20	eml	10E0242	SW 8082
PCB-1260	<0.10		mg/kg dry	0.10	2	05/12/10 01:20	eml	10E0242	SW 8082
Surr: Decachlorobiphenyl (10-177%)	*80 %*								
Surr: Tetrachloro-meta-xylene (11-150%)	*95 %*								
Sample ID: WTE0120-12 (DRAFT: Concrete 318, 0-1'' - Misc. Solid)						**Sampled: 05/04/10 16:05**			
DRAFT: General Chemistry Parameters									
% Solids	**98**		%	NA	1	05/11/10 10:49	pam	10E0268	SM 2540G
DRAFT: Polychlorinated Biphenyls by EPA Method 8082									
PCB-1016	<0.10	C	mg/kg dry	0.10	2	05/12/10 01:45	eml	10E0242	SW 8082
PCB-1221	<0.10		mg/kg dry	0.10	2	05/12/10 01:45	eml	10E0242	SW 8082
PCB-1232	<0.10		mg/kg dry	0.10	2	05/12/10 01:45	eml	10E0242	SW 8082
PCB-1242	<0.10		mg/kg dry	0.10	2	05/12/10 01:45	eml	10E0242	SW 8082
PCB-1248	<0.10		mg/kg dry	0.10	2	05/12/10 01:45	eml	10E0242	SW 8082
PCB-1254	<0.10		mg/kg dry	0.10	2	05/12/10 01:45	eml	10E0242	SW 8082
PCB-1260	<0.10		mg/kg dry	0.10	2	05/12/10 01:45	eml	10E0242	SW 8082
Surr: Decachlorobiphenyl (10-177%)	*77 %*								
Surr: Tetrachloro-meta-xylene (11-150%)	*95 %*								

DELTA ENV. CONSULTANTS-MN
5910 Rice Creek Pkwy Suite 100
St. Paul, MN 55126
Ms. Karen Thole

Work Order: WTE0120
Project: SPX; Watertown
Project Number: 9M0909245

Received: 05/04/10
Reported: 05/13/10 13:10

Analyte	Sample Result	Data Qualifiers	Units	MRL	Dilution Factor	Date Analyzed	Analyst	Seq/ Batch	Method
Sample ID: WTE0120-13 (DRAFT: Concrete 319, 0-1'' - Misc. Solid)						**Sampled: 05/04/10 16:15**			
DRAFT: General Chemistry Parameters									
% Solids	**99**		%	NA	1	05/11/10 10:49	pam	10E0268	SM 2540G
DRAFT: Polychlorinated Biphenyls by EPA Method 8082									
PCB-1016	<0.10	C	mg/kg dry	0.10	2	05/12/10 02:10	eml	10E0242	SW 8082
PCB-1221	<0.10		mg/kg dry	0.10	2	05/12/10 02:10	eml	10E0242	SW 8082
PCB-1232	<0.10		mg/kg dry	0.10	2	05/12/10 02:10	eml	10E0242	SW 8082
PCB-1242	<0.10		mg/kg dry	0.10	2	05/12/10 02:10	eml	10E0242	SW 8082
PCB-1248	<0.10		mg/kg dry	0.10	2	05/12/10 02:10	eml	10E0242	SW 8082
PCB-1254	<0.10		mg/kg dry	0.10	2	05/12/10 02:10	eml	10E0242	SW 8082
PCB-1260	<0.10		mg/kg dry	0.10	2	05/12/10 02:10	eml	10E0242	SW 8082
Surr: Decachlorobiphenyl (10-177%)	*97 %*								
Surr: Tetrachloro-meta-xylene (11-150%)	*100 %*								
Sample ID: WTE0120-14 (DRAFT: Concrete 320, 0-1'' - Misc. Solid)						**Sampled: 05/04/10 16:25**			
DRAFT: General Chemistry Parameters									
% Solids	**99**		%	NA	1	05/11/10 10:49	pam	10E0268	SM 2540G
DRAFT: Polychlorinated Biphenyls by EPA Method 8082									
PCB-1016	<0.10	C	mg/kg dry	0.10	2	05/12/10 02:35	eml	10E0242	SW 8082
PCB-1221	<0.10		mg/kg dry	0.10	2	05/12/10 02:35	eml	10E0242	SW 8082
PCB-1232	<0.10		mg/kg dry	0.10	2	05/12/10 02:35	eml	10E0242	SW 8082
PCB-1242	<0.10		mg/kg dry	0.10	2	05/12/10 02:35	eml	10E0242	SW 8082
PCB-1248	<0.10		mg/kg dry	0.10	2	05/12/10 02:35	eml	10E0242	SW 8082
PCB-1254	<0.10		mg/kg dry	0.10	2	05/12/10 02:35	eml	10E0242	SW 8082
PCB-1260	<0.10		mg/kg dry	0.10	2	05/12/10 02:35	eml	10E0242	SW 8082
Surr: Decachlorobiphenyl (10-177%)	*85 %*								
Surr: Tetrachloro-meta-xylene (11-150%)	*95 %*								
Sample ID: WTE0120-15 (DRAFT: Concrete 340, 0-1'' - Misc. Solid)						**Sampled: 05/04/10 16:30**			
DRAFT: General Chemistry Parameters									
% Solids	**100**		%	NA	1	05/11/10 10:49	pam	10E0268	SM 2540G
DRAFT: Polychlorinated Biphenyls by EPA Method 8082									
PCB-1016	<0.10	C	mg/kg dry	0.10	2	05/12/10 03:00	eml	10E0242	SW 8082
PCB-1221	<0.10		mg/kg dry	0.10	2	05/12/10 03:00	eml	10E0242	SW 8082
PCB-1232	<0.10		mg/kg dry	0.10	2	05/12/10 03:00	eml	10E0242	SW 8082
PCB-1242	**0.13**		mg/kg dry	0.10	2	05/12/10 03:00	eml	10E0242	SW 8082
PCB-1248	<0.10		mg/kg dry	0.10	2	05/12/10 03:00	eml	10E0242	SW 8082
PCB-1254	<0.10		mg/kg dry	0.10	2	05/12/10 03:00	eml	10E0242	SW 8082
PCB-1260	**0.24**		mg/kg dry	0.10	2	05/12/10 03:00	eml	10E0242	SW 8082
Surr: Decachlorobiphenyl (10-177%)	*148 %*								
Surr: Tetrachloro-meta-xylene (11-150%)	*95 %*								

DELTA ENV. CONSULTANTS-MN
5910 Rice Creek Pkwy Suite 100
St. Paul, MN 55126
Ms. Karen Thole

Work Order: WTE0120
Project: SPX; Watertown
Project Number: 9M0909245

Received: 05/04/10
Reported: 05/13/10 13:10

Analyte	Sample Result	Data Qualifiers	Units	MRL	Dilution Factor	Date Analyzed	Analyst	Seq/ Batch	Method
Sample ID: WTE0120-16 (DRAFT: Concrete 339, 0-1'' - Misc. Solid)						**Sampled: 05/04/10 16:35**			
DRAFT: General Chemistry Parameters									
% Solids	**99**		%	NA	1	05/11/10 10:49	pam	10E0268	SM 2540G
DRAFT: Polychlorinated Biphenyls by EPA Method 8082									
PCB-1016	<0.10	C	mg/kg dry	0.10	2	05/12/10 03:25	eml	10E0242	SW 8082
PCB-1221	<0.10		mg/kg dry	0.10	2	05/12/10 03:25	eml	10E0242	SW 8082
PCB-1232	<0.10		mg/kg dry	0.10	2	05/12/10 03:25	eml	10E0242	SW 8082
PCB-1242	<0.10		mg/kg dry	0.10	2	05/12/10 03:25	eml	10E0242	SW 8082
PCB-1248	<0.10		mg/kg dry	0.10	2	05/12/10 03:25	eml	10E0242	SW 8082
PCB-1254	<0.10		mg/kg dry	0.10	2	05/12/10 03:25	eml	10E0242	SW 8082
PCB-1260	**0.22**		mg/kg dry	0.10	2	05/12/10 03:25	eml	10E0242	SW 8082
Surr: Decachlorobiphenyl (10-177%)	*115 %*								
Surr: Tetrachloro-meta-xylene (11-150%)	*95 %*								
Sample ID: WTE0120-17 (DRAFT: Concrete 338, 0-1'' - Misc. Solid)						**Sampled: 05/04/10 16:40**			
DRAFT: General Chemistry Parameters									
% Solids	**99**		%	NA	1	05/11/10 10:49	pam	10E0268	SM 2540G
DRAFT: Polychlorinated Biphenyls by EPA Method 8082									
PCB-1016	<2.0		mg/kg dry	2.0	40	05/13/10 01:18	eml	10E0242	SW 8082
PCB-1221	<2.0		mg/kg dry	2.0	40	05/13/10 01:18	eml	10E0242	SW 8082
PCB-1232	<2.0		mg/kg dry	2.0	40	05/13/10 01:18	eml	10E0242	SW 8082
PCB-1242	<2.0		mg/kg dry	2.0	40	05/13/10 01:18	eml	10E0242	SW 8082
PCB-1248	<2.0		mg/kg dry	2.0	40	05/13/10 01:18	eml	10E0242	SW 8082
PCB-1254	<2.0		mg/kg dry	2.0	40	05/13/10 01:18	eml	10E0242	SW 8082
PCB-1260	**7.1**		mg/kg dry	2.0	40	05/13/10 01:18	eml	10E0242	SW 8082
Surr: Decachlorobiphenyl (10-177%)	*100 %*								
Surr: Tetrachloro-meta-xylene (11-150%)	*100 %*								
Sample ID: WTE0120-18 (DRAFT: Concrete 337, 0-1'' - Misc. Solid)						**Sampled: 05/04/10 16:45**			
DRAFT: General Chemistry Parameters									
% Solids	**99**		%	NA	1	05/11/10 10:49	pam	10E0268	SM 2540G
DRAFT: Polychlorinated Biphenyls by EPA Method 8082									
PCB-1016	<0.10	C	mg/kg dry	0.10	2	05/12/10 06:20	eml	10E0242	SW 8082
PCB-1221	<0.10		mg/kg dry	0.10	2	05/12/10 06:20	eml	10E0242	SW 8082
PCB-1232	<0.10		mg/kg dry	0.10	2	05/12/10 06:20	eml	10E0242	SW 8082
PCB-1242	<0.10		mg/kg dry	0.10	2	05/12/10 06:20	eml	10E0242	SW 8082
PCB-1248	<0.10		mg/kg dry	0.10	2	05/12/10 06:20	eml	10E0242	SW 8082
PCB-1254	<0.10		mg/kg dry	0.10	2	05/12/10 06:20	eml	10E0242	SW 8082
PCB-1260	**0.66**		mg/kg dry	0.10	2	05/12/10 06:20	eml	10E0242	SW 8082
Surr: Decachlorobiphenyl (10-177%)	*113 %*								
Surr: Tetrachloro-meta-xylene (11-150%)	*98 %*								

DELTA ENV. CONSULTANTS-MN
5910 Rice Creek Pkwy Suite 100
St. Paul, MN 55126
Ms. Karen Thole

Work Order: WTE0120
Project: SPX; Watertown
Project Number: 9M0909245

Received: 05/04/10
Reported: 05/13/10 13:10

Analyte	Sample Result	Data Qualifiers	Units	MRL	Dilution Factor	Date Analyzed	Analyst	Seq/ Batch	Method
Sample ID: WTE0120-19 (DRAFT: Concrete 321, 0-1" - Misc. Solid)						**Sampled: 05/04/10 14:50**			
DRAFT: General Chemistry Parameters									
% Solids	**99**		%	NA	1	05/11/10 10:49	pam	10E0268	SM 2540G
DRAFT: Polychlorinated Biphenyls by EPA Method 8082									
PCB-1016	<2.0		mg/kg dry	2.0	40	05/13/10 00:53	eml	10E0242	SW 8082
PCB-1221	<2.0		mg/kg dry	2.0	40	05/13/10 00:53	eml	10E0242	SW 8082
PCB-1232	<2.0		mg/kg dry	2.0	40	05/13/10 00:53	eml	10E0242	SW 8082
PCB-1242	<2.0		mg/kg dry	2.0	40	05/13/10 00:53	eml	10E0242	SW 8082
PCB-1248	<2.0		mg/kg dry	2.0	40	05/13/10 00:53	eml	10E0242	SW 8082
PCB-1254	<2.0		mg/kg dry	2.0	40	05/13/10 00:53	eml	10E0242	SW 8082
PCB-1260	**3.2**		mg/kg dry	2.0	40	05/13/10 00:53	eml	10E0242	SW 8082
Surr: Decachlorobiphenyl (10-177%)	*100 %*								
Surr: Tetrachloro-meta-xylene (11-150%)	*150 %*								
Sample ID: WTE0120-20 (DRAFT: Concrete 322, 0-1" - Misc. Solid)						**Sampled: 05/04/10 15:00**			
DRAFT: General Chemistry Parameters									
% Solids	**99**		%	NA	1	05/11/10 10:49	pam	10E0268	SM 2540G
Sample ID: WTE0120-21 (DRAFT: Concrete 323, 0-1" - Misc. Solid)						**Sampled: 05/04/10 15:05**			
DRAFT: General Chemistry Parameters									
% Solids	**99**		%	NA	1	05/11/10 10:49	pam	10E0268	SM 2540G
Sample ID: WTE0120-22 (DRAFT: Concrete 324, 0-1" - Misc. Solid)						**Sampled: 05/04/10 15:10**			
DRAFT: General Chemistry Parameters									
% Solids	**99**		%	NA	1	05/11/10 10:49	pam	10E0268	SM 2540G
Sample ID: WTE0120-23 (DRAFT: Concrete 325, 0-1" - Misc. Solid)						**Sampled: 05/04/10 15:15**			
DRAFT: General Chemistry Parameters									
% Solids	**99**		%	NA	1	05/11/10 10:49	pam	10E0268	SM 2540G
Sample ID: WTE0120-24 (DRAFT: Concrete 326, 0-1" - Misc. Solid)						**Sampled: 05/04/10 15:20**			
DRAFT: General Chemistry Parameters									
% Solids	**99**		%	NA	1	05/11/10 10:49	pam	10E0268	SM 2540G
Sample ID: WTE0120-25 (DRAFT: Concrete 327, 0-1" - Misc. Solid)						**Sampled: 05/04/10 15:25**			
DRAFT: General Chemistry Parameters									
% Solids	**99**		%	NA	1	05/11/10 10:49	pam	10E0268	SM 2540G
Sample ID: WTE0120-26 (DRAFT: Concrete 328, 0-1" - Misc. Solid)						**Sampled: 05/04/10 15:30**			
DRAFT: General Chemistry Parameters									
% Solids	**99**		%	NA	1	05/11/10 10:49	pam	10E0268	SM 2540G
Sample ID: WTE0120-27 (DRAFT: Concrete 329, 0-1" - Misc. Solid)						**Sampled: 05/04/10 15:40**			
DRAFT: General Chemistry Parameters									
% Solids	**99**		%	NA	1	05/11/10 10:49	pam	10E0268	SM 2540G
Sample ID: WTE0120-28 (DRAFT: Concrete 330, 0-1" - Misc. Solid)						**Sampled: 05/04/10 15:45**			
DRAFT: General Chemistry Parameters									
% Solids	**99**		%	NA	1	05/11/10 10:49	pam	10E0268	SM 2540G
Sample ID: WTE0120-29 (DRAFT: Concrete 331, 0-1" - Misc. Solid)						**Sampled: 05/04/10 15:50**			
DRAFT: General Chemistry Parameters									
% Solids	**99**		%	NA	1	05/11/10 10:49	pam	10E0268	SM 2540G

DELTA ENV. CONSULTANTS-MN
5910 Rice Creek Pkwy Suite 100
St. Paul, MN 55126
Ms. Karen Thole

Work Order: WTE0120
Project: SPX; Watertown
Project Number: 9M0909245

Received: 05/04/10
Reported: 05/13/10 13:10

Analyte	Sample Result	Data Qualifiers	Units	MRL	Dilution Factor	Date Analyzed	Analyst	Seq/ Batch	Method
Sample ID: WTE0120-30 (DRAFT: Concrete 332, 0-1" - Misc. Solid)						**Sampled: 05/04/10 15:55**			
DRAFT: General Chemistry Parameters									
% Solids	**99**		%	NA	1	05/11/10 10:49	pam	10E0268	SM 2540G
Sample ID: WTE0120-31 (DRAFT: Concrete 333, 0-1" - Misc. Solid)						**Sampled: 05/04/10 16:05**			
DRAFT: General Chemistry Parameters									
% Solids	**99**		%	NA	1	05/11/10 10:50	pam	10E0269	SM 2540G
Sample ID: WTE0120-32 (DRAFT: Concrete 341, 0-1" - Misc. Solid)						**Sampled: 05/04/10 16:15**			
DRAFT: General Chemistry Parameters									
% Solids	**99**		%	NA	1	05/11/10 10:50	pam	10E0269	SM 2540G
Sample ID: WTE0120-33 (DRAFT: Concrete 334, 0-1" - Misc. Solid)						**Sampled: 05/04/10 16:20**			
DRAFT: General Chemistry Parameters									
% Solids	**98**		%	NA	1	05/11/10 10:50	pam	10E0269	SM 2540G
Sample ID: WTE0120-34 (DRAFT: Concrete 335, 0-1" - Misc. Solid)						**Sampled: 05/04/10 16:25**			
DRAFT: General Chemistry Parameters									
% Solids	**99**		%	NA	1	05/11/10 10:50	pam	10E0269	SM 2540G
Sample ID: WTE0120-35 (DRAFT: Concrete 336, 0-1" - Misc. Solid)						**Sampled: 05/04/10 16:30**			
DRAFT: General Chemistry Parameters									
% Solids	**100**		%	NA	1	05/11/10 10:50	pam	10E0269	SM 2540G

DELTA ENV. CONSULTANTS-MN
5910 Rice Creek Pkwy Suite 100
St. Paul, MN 55126
Ms. Karen Thole

Work Order: WTE0120
Project: SPX; Watertown
Project Number: 9M0909245

Received: 05/04/10
Reported: 05/13/10 13:10

SAMPLE EXTRACTION DATA

Parameter	Batch	Lab Number	Wt/Vol Extracted	Extracted Vol	Date	Analyst	Extraction Method
DRAFT: Polychlorinated Biphenyls by EPA Method 8082							
SW 8082	10E0206	WTE0120-01	15	10	05/08/10 12:53	BKM	Default Prep GC-Sen
SW 8082	10E0206	WTE0120-02	15	10	05/08/10 12:53	BKM	Default Prep GC-Sen
SW 8082	10E0206	WTE0120-03	15	10	05/08/10 12:53	BKM	Default Prep GC-Sen
SW 8082	10E0206	WTE0120-04	15	10	05/08/10 12:53	BKM	Default Prep GC-Sen
SW 8082	10E0242	WTE0120-05	5	10	05/10/10 14:32	TLH	Default Prep GC-Sen
SW 8082	10E0242	WTE0120-06	15	10	05/10/10 14:32	TLH	Default Prep GC-Sen
SW 8082	10E0242	WTE0120-07	15	10	05/10/10 14:32	TLH	Default Prep GC-Sen
SW 8082	10E0242	WTE0120-08	15	10	05/10/10 14:32	TLH	Default Prep GC-Sen
SW 8082	10E0242	WTE0120-09	15	10	05/10/10 14:32	TLH	Default Prep GC-Sen
SW 8082	10E0242	WTE0120-10	15	10	05/10/10 14:32	TLH	Default Prep GC-Sen
SW 8082	10E0242	WTE0120-11	15	10	05/10/10 14:32	TLH	Default Prep GC-Sen
SW 8082	10E0242	WTE0120-12	15	10	05/10/10 14:32	TLH	Default Prep GC-Sen
SW 8082	10E0242	WTE0120-13	15	10	05/10/10 14:32	TLH	Default Prep GC-Sen
SW 8082	10E0242	WTE0120-14	15	10	05/10/10 14:32	TLH	Default Prep GC-Sen
SW 8082	10E0242	WTE0120-15	15	10	05/10/10 14:32	TLH	Default Prep GC-Sen
SW 8082	10E0242	WTE0120-16	15	10	05/10/10 14:32	TLH	Default Prep GC-Sen
SW 8082	10E0242	WTE0120-17	15	10	05/10/10 14:32	TLH	Default Prep GC-Sen
SW 8082	10E0242	WTE0120-18	15	10	05/10/10 14:32	TLH	Default Prep GC-Sen
SW 8082	10E0242	WTE0120-19	15	10	05/10/10 14:32	TLH	Default Prep GC-Sen
SW 8082	10E0242	WTE0120-20	15	10	05/10/10 14:32	TLH	Default Prep GC-Sen
SW 8082	10E0242	WTE0120-21	15	10	05/10/10 14:32	TLH	Default Prep GC-Sen
SW 8082	10E0242	WTE0120-22	15	10	05/10/10 14:32	TLH	Default Prep GC-Sen
SW 8082	10E0242	WTE0120-23	15	10	05/10/10 14:32	TLH	Default Prep GC-Sen
SW 8082	10E0242	WTE0120-24	15	10	05/10/10 14:32	TLH	Default Prep GC-Sen
SW 8082	10E0283	WTE0120-25	8	10	05/11/10 15:48	BKM	Default Prep GC-Sen
SW 8082	10E0283	WTE0120-26	15	10	05/11/10 15:48	BKM	Default Prep GC-Sen
SW 8082	10E0283	WTE0120-27	15	10	05/11/10 15:48	BKM	Default Prep GC-Sen
SW 8082	10E0283	WTE0120-28	15	10	05/11/10 15:48	BKM	Default Prep GC-Sen
SW 8082	10E0283	WTE0120-29	15	10	05/11/10 15:48	BKM	Default Prep GC-Sen
SW 8082	10E0283	WTE0120-30	15	10	05/11/10 15:48	BKM	Default Prep GC-Sen
SW 8082	10E0283	WTE0120-31	15	10	05/11/10 15:48	BKM	Default Prep GC-Sen
SW 8082	10E0283	WTE0120-32	15	10	05/11/10 15:48	BKM	Default Prep GC-Sen
SW 8082	10E0283	WTE0120-33	15	10	05/11/10 15:48	BKM	Default Prep GC-Sen
SW 8082	10E0283	WTE0120-34	15	10	05/11/10 15:48	BKM	Default Prep GC-Sen
SW 8082	10E0283	WTE0120-35	15	10	05/11/10 15:48	BKM	Default Prep GC-Sen

DELTA ENV. CONSULTANTS-MN
5910 Rice Creek Pkwy Suite 100
St. Paul, MN 55126
Ms. Karen Thole

Work Order: WTE0120
Project: SPX; Watertown
Project Number: 9M0909245

Received: 05/04/10
Reported: 05/13/10 13:10

LABORATORY BLANK QC DATA

Analyte	Seq/ Batch	Source Result	Spike Level	Units	MDL	MRL	Result	Dup Result	% REC	Dup %REC	% REC Limits	RPD	RPD Limit	Q
DRAFT: Polychlorinated Biphenyls by EPA Method 8082														
PCB-1016	10E0206			mg/kg wet	N/A	0.10	<0.10							
PCB-1221	10E0206			mg/kg wet	N/A	0.10	<0.10							
PCB-1232	10E0206			mg/kg wet	N/A	0.10	<0.10							
PCB-1242	10E0206			mg/kg wet	N/A	0.10	<0.10							
PCB-1248	10E0206			mg/kg wet	N/A	0.10	<0.10							
PCB-1254	10E0206			mg/kg wet	N/A	0.10	<0.10							
PCB-1260	10E0206			mg/kg wet	N/A	0.10	<0.10							
Surrogate: Decachlorobiphenyl	*10E0206*			mg/kg wet					*85*		*10-177*			
Surrogate: Tetrachloro-meta-xylene	*10E0206*			mg/kg wet					*103*		*11-150*			
PCB-1016	10E0242			mg/kg wet	N/A	0.10	<0.10							
PCB-1221	10E0242			mg/kg wet	N/A	0.10	<0.10							
PCB-1232	10E0242			mg/kg wet	N/A	0.10	<0.10							
PCB-1242	10E0242			mg/kg wet	N/A	0.10	<0.10							
PCB-1248	10E0242			mg/kg wet	N/A	0.10	<0.10							
PCB-1254	10E0242			mg/kg wet	N/A	0.10	<0.10							
PCB-1260	10E0242			mg/kg wet	N/A	0.10	<0.10							
Surrogate: Decachlorobiphenyl	*10E0242*			mg/kg wet					*90*		*10-177*			
Surrogate: Tetrachloro-meta-xylene	*10E0242*			mg/kg wet					*103*		*11-150*			
PCB-1016	10E0283			mg/kg wet	N/A	0.099	<0.099							
PCB-1221	10E0283			mg/kg wet	N/A	0.099	<0.099							
PCB-1232	10E0283			mg/kg wet	N/A	0.099	<0.099							
PCB-1242	10E0283			mg/kg wet	N/A	0.099	<0.099							
PCB-1248	10E0283			mg/kg wet	N/A	0.099	<0.099							
PCB-1254	10E0283			mg/kg wet	N/A	0.099	<0.099							
PCB-1260	10E0283			mg/kg wet	N/A	0.099	<0.099							
Surrogate: Decachlorobiphenyl	*10E0283*			mg/kg wet					*80*		*10-177*			
Surrogate: Tetrachloro-meta-xylene	*10E0283*			mg/kg wet					*95*		*11-150*			

DELTA ENV. CONSULTANTS-MN
5910 Rice Creek Pkwy Suite 100
St. Paul, MN 55126
Ms. Karen Thole

Work Order: WTE0120
Project: SPX; Watertown
Project Number: 9M0909245

Received: 05/04/10
Reported: 05/13/10 13:10

CCV QC DATA

Analyte	Seq/ Batch	Source Result	Spike Level	Units	MDL	MRL	Result	Dup Result	% REC	Dup %REC	% REC Limits	RPD	RPD Limit	Q
DRAFT: Polychlorinated Biphenyls by EPA Method 8082														
PCB-1016	T000970		0.50	ug/L	N/A	N/A	0.5490		110		85-115			
PCB-1260	T000970		0.50	ug/L	N/A	N/A	0.5020		100		85-115			
Surrogate: Decachlorobiphenyl	*T000970*			ug/L					*85*		*75-125*			
Surrogate: Tetrachloro-meta-xylene	*T000970*			ug/L					*105*		*75-125*			
PCB-1016	T000970		0.50	ug/L	N/A	N/A	0.5500		110		85-115			
PCB-1260	T000970		0.50	ug/L	N/A	N/A	0.5020		100		85-115			
Surrogate: Decachlorobiphenyl	*T000970*			ug/L					*88*		*75-125*			
Surrogate: Tetrachloro-meta-xylene	*T000970*			ug/L					*108*		*75-125*			
PCB-1016	T000970		0.50	ug/L	N/A	N/A	0.5450		109		85-115			
PCB-1260	T000970		0.50	ug/L	N/A	N/A	0.5000		100		85-115			
Surrogate: Decachlorobiphenyl	*T000970*			ug/L					*85*		*75-125*			
Surrogate: Tetrachloro-meta-xylene	*T000970*			ug/L					*105*		*75-125*			
PCB-1242	T000970		0.50	ug/L	N/A	N/A	0.5310		106		85-115			
Surrogate: Decachlorobiphenyl	*T000970*			ug/L					*113*		*75-125*			
Surrogate: Tetrachloro-meta-xylene	*T000970*			ug/L					*100*		*75-125*			
PCB-1248	T000970		0.50	ug/L	N/A	N/A	0.5420		108		85-115			
Surrogate: Decachlorobiphenyl	*T000970*			ug/L					*130*		*75-125*			
Surrogate: Tetrachloro-meta-xylene	*T000970*			ug/L					*108*		*75-125*			
PCB-1254	T000970		0.50	ug/L	N/A	N/A	0.5200		104		85-115			
Surrogate: Decachlorobiphenyl	*T000970*			ug/L					*75*		*75-125*			
Surrogate: Tetrachloro-meta-xylene	*T000970*			ug/L					*123*		*75-125*			
PCB-1016	T000970		0.50	ug/L	N/A	N/A	0.5690		114		85-115			
PCB-1260	T000970		0.50	ug/L	N/A	N/A	0.5150		103		85-115			
Surrogate: Decachlorobiphenyl	*T000970*			ug/L					*95*		*75-125*			
Surrogate: Tetrachloro-meta-xylene	*T000970*			ug/L					*113*		*75-125*			
PCB-1016	T000970		0.50	ug/L	N/A	N/A	0.5840		117		85-115			C
PCB-1260	T000970		0.50	ug/L	N/A	N/A	0.5350		107		85-115			
Surrogate: Decachlorobiphenyl	*T000970*			ug/L					*95*		*75-125*			
Surrogate: Tetrachloro-meta-xylene	*T000970*			ug/L					*118*		*75-125*			
PCB-1242	T000970		0.50	ug/L	N/A	N/A	0.5660		113		85-115			
Surrogate: Decachlorobiphenyl	*T000970*			ug/L					*118*		*75-125*			
Surrogate: Tetrachloro-meta-xylene	*T000970*			ug/L					*105*		*75-125*			
PCB-1248	T000970		0.50	ug/L	N/A	N/A	0.5270		105		85-115			
Surrogate: Decachlorobiphenyl	*T000970*			ug/L					*123*		*75-125*			
Surrogate: Tetrachloro-meta-xylene	*T000970*			ug/L					*100*		*75-125*			

DELTA ENV. CONSULTANTS-MN
5910 Rice Creek Pkwy Suite 100
St. Paul, MN 55126
Ms. Karen Thole

Work Order: WTE0120
Project: SPX; Watertown
Project Number: 9M0909245

Received: 05/04/10
Reported: 05/13/10 13:10

CCV QC DATA

Analyte	Seq/ Batch	Source Result	Spike Level	Units	MDL	MRL	Result	Dup Result	% REC	Dup %REC	% REC Limits	RPD	RPD Limit	Q
DRAFT: Polychlorinated Biphenyls by EPA Method 8082														
PCB-1254	T000970		0.50	ug/L	N/A	N/A	0.5010		100		85-115			
Surrogate: Decachlorobiphenyl	*T000970*			ug/L					*70*		*75-125*			
Surrogate: Tetrachloro-meta-xylene	*T000970*			ug/L					*110*		*75-125*			
PCB-1016	T000970		0.50	ug/L	N/A	N/A	0.5700		114		85-115			
PCB-1260	T000970		0.50	ug/L	N/A	N/A	0.4920		98		85-115			
Surrogate: Decachlorobiphenyl	*T000970*			ug/L					*105*		*75-125*			
Surrogate: Tetrachloro-meta-xylene	*T000970*			ug/L					*110*		*75-125*			
PCB-1016	T000983		0.50	mg/kg wet	N/A	N/A	0.544		109		85-115			
PCB-1260	T000983		0.50	mg/kg wet	N/A	N/A	0.490		98		85-115			
Surrogate: Decachlorobiphenyl	*T000983*			mg/kg wet					*85*		*70-130*			
Surrogate: Tetrachloro-meta-xylene	*T000983*			mg/kg wet					*108*		*70-130*			
PCB-1242	T000983		0.50	mg/kg wet	N/A	N/A	0.546		109		85-115			
Surrogate: Decachlorobiphenyl	*T000983*			mg/kg wet					*113*		*70-130*			
Surrogate: Tetrachloro-meta-xylene	*T000983*			mg/kg wet					*103*		*70-130*			
PCB-1248	T000983		0.50	mg/kg wet	N/A	N/A	0.544		109		85-115			
Surrogate: Decachlorobiphenyl	*T000983*			mg/kg wet					*140*		*70-130*			
Surrogate: Tetrachloro-meta-xylene	*T000983*			mg/kg wet					*110*		*70-130*			
PCB-1254	T000983		0.50	mg/kg wet	N/A	N/A	0.529		106		85-115			
Surrogate: Decachlorobiphenyl	*T000983*			mg/kg wet					*80*		*70-130*			
Surrogate: Tetrachloro-meta-xylene	*T000983*			mg/kg wet					*125*		*70-130*			
PCB-1016	T000983		0.50	mg/kg wet	N/A	N/A	0.556		111		85-115			
PCB-1260	T000983		0.50	mg/kg wet	N/A	N/A	0.496		99		85-115			
Surrogate: Decachlorobiphenyl	*T000983*			mg/kg wet					*83*		*70-130*			
Surrogate: Tetrachloro-meta-xylene	*T000983*			mg/kg wet					*105*		*70-130*			
Surrogate: Decachlorobiphenyl	*T000983*			mg/kg wet					*110*		*70-130*			
Surrogate: Tetrachloro-meta-xylene	*T000983*			mg/kg wet					*98*		*70-130*			
PCB-1248	T000983		0.50	mg/kg wet	N/A	N/A	0.534		107		85-115			
Surrogate: Decachlorobiphenyl	*T000983*			mg/kg wet					*120*		*70-130*			
Surrogate: Tetrachloro-meta-xylene	*T000983*			mg/kg wet					*103*		*70-130*			
PCB-1254	T000983		0.50	mg/kg wet	N/A	N/A	0.501		100		85-115			
Surrogate: Decachlorobiphenyl	*T000983*			mg/kg wet					*65*		*70-130*			
Surrogate: Tetrachloro-meta-xylene	*T000983*			mg/kg wet					*110*		*70-130*			

DELTA ENV. CONSULTANTS-MN
5910 Rice Creek Pkwy Suite 100
St. Paul, MN 55126
Ms. Karen Thole

Work Order: WTE0120
Project: SPX; Watertown
Project Number: 9M0909245

Received: 05/04/10
Reported: 05/13/10 13:10

CCV QC DATA

Analyte	Seq/ Batch	Source Result	Spike Level	Units	MDL	MRL	Result	Dup Result	% REC	Dup %REC	% REC Limits	RPD	RPD Limit	Q
DRAFT: Polychlorinated Biphenyls by EPA Method 8082														
PCB-1016	T000983		0.50	mg/kg wet	N/A	N/A	0.565		113		85-115			
PCB-1260	T000983		0.50	mg/kg wet	N/A	N/A	0.494		99		85-115			
Surrogate: Decachlorobiphenyl	*T000983*			mg/kg wet					*83*		*70-130*			
Surrogate: Tetrachloro-meta-xylene	*T000983*			mg/kg wet					*105*		*70-130*			
PCB-1016	T000983		0.50	mg/kg wet	N/A	N/A	0.563		113		85-115			
PCB-1260	T000983		0.50	mg/kg wet	N/A	N/A	0.493		99		85-115			
Surrogate: Decachlorobiphenyl	*T000983*			mg/kg wet					*78*		*70-130*			
Surrogate: Tetrachloro-meta-xylene	*T000983*			mg/kg wet					*108*		*70-130*			

DELTA ENV. CONSULTANTS-MN
5910 Rice Creek Pkwy Suite 100
St. Paul, MN 55126
Ms. Karen Thole

Work Order: WTE0120
Project: SPX; Watertown
Project Number: 9M0909245

Received: 05/04/10
Reported: 05/13/10 13:10

LABORATORY DUPLICATE QC DATA

Analyte	Seq/ Batch	Source Result	Spike Level	Units	MDL	MRL	Result	% REC	Dup %REC	% REC Limits	RPD	RPD Limit	Q
DRAFT: General Chemistry Parameters													
QC Source Sample: WTE0120-10													
% Solids	10E0267	99.1		%	N/A	N/A	99.2				0	20	
QC Source Sample: WTE0120-30													
% Solids	10E0268	99.2		%	N/A	N/A	99.1				0	20	
QC Source Sample: WTE0307-04													
% Solids	10E0269	93.8		%	N/A	N/A	94.5				1	20	

DELTA ENV. CONSULTANTS-MN
5910 Rice Creek Pkwy Suite 100
St. Paul, MN 55126
Ms. Karen Thole

Work Order: WTE0120
Project: SPX; Watertown
Project Number: 9M0909245

Received: 05/04/10
Reported: 05/13/10 13:10

LCS/LCS DUPLICATE QC DATA

Analyte	Seq/ Batch	Source Result	Spike Level	Units	MDL	MRL	Result	Dup Result	% REC	Dup %REC	% REC Limits	RPD	RPD Limit	Q
DRAFT: Polychlorinated Biphenyls by EPA Method 8082														
PCB-1016	10E0206		0.17	mg/kg wet	N/A	0.099	0.186		112		75-125			
PCB-1221	10E0206			mg/kg wet	N/A	0.099	<0.099				75-125			
PCB-1232	10E0206			mg/kg wet	N/A	0.099	<0.099				75-125			
PCB-1242	10E0206			mg/kg wet	N/A	0.099	<0.099				75-125			
PCB-1248	10E0206			mg/kg wet	N/A	0.099	<0.099				75-125			
PCB-1254	10E0206			mg/kg wet	N/A	0.099	<0.099				75-125			
PCB-1260	10E0206		0.17	mg/kg wet	N/A	0.099	0.179		108		75-125			
Surrogate: Decachlorobiphenyl	*10E0206*			mg/kg wet					*88*		*60-150*			
Surrogate: Tetrachloro-meta-xylene	*10E0206*			mg/kg wet					*108*		*60-150*			
PCB-1016	10E0242		0.17	mg/kg wet	N/A	0.10	0.184		110		75-125			
PCB-1221	10E0242			mg/kg wet	N/A	0.10	<0.10				75-125			
PCB-1232	10E0242			mg/kg wet	N/A	0.10	<0.10				75-125			
PCB-1242	10E0242			mg/kg wet	N/A	0.10	<0.10				75-125			
PCB-1248	10E0242			mg/kg wet	N/A	0.10	<0.10				75-125			
PCB-1254	10E0242			mg/kg wet	N/A	0.10	<0.10				75-125			
PCB-1260	10E0242		0.17	mg/kg wet	N/A	0.10	0.181		108		75-125			
Surrogate: Decachlorobiphenyl	*10E0242*			mg/kg wet					*87*		*60-150*			
Surrogate: Tetrachloro-meta-xylene	*10E0242*			mg/kg wet					*97*		*60-150*			
PCB-1016	10E0283		0.17	mg/kg wet	N/A	0.10	0.188		113		75-125			
PCB-1221	10E0283			mg/kg wet	N/A	0.10	<0.10				75-125			
PCB-1232	10E0283			mg/kg wet	N/A	0.10	<0.10				75-125			
PCB-1242	10E0283			mg/kg wet	N/A	0.10	<0.10				75-125			
PCB-1248	10E0283			mg/kg wet	N/A	0.10	<0.10				75-125			
PCB-1254	10E0283			mg/kg wet	N/A	0.10	<0.10				75-125			
PCB-1260	10E0283		0.17	mg/kg wet	N/A	0.10	0.177		106		75-125			
Surrogate: Decachlorobiphenyl	*10E0283*			mg/kg wet					*80*		*60-150*			
Surrogate: Tetrachloro-meta-xylene	*10E0283*			mg/kg wet					*95*		*60-150*			

DELTA ENV. CONSULTANTS-MN
5910 Rice Creek Pkwy Suite 100
St. Paul, MN 55126
Ms. Karen Thole

Work Order: WTE0120
Project: SPX; Watertown
Project Number: 9M0909245

Received: 05/04/10
Reported: 05/13/10 13:10

MATRIX SPIKE/MATRIX SPIKE DUPLICATE QC DATA

Analyte	Seq/ Batch	Source Result	Spike Level	Units	MDL	MRL	Result	Dup Result	% REC	Dup %REC	% REC Limits	RPD	RPD Limit	Q
DRAFT: Polychlorinated Biphenyls by EPA Method 8082														
QC Source Sample: WTE0108-19														
PCB-1016	10E0206	0.00	0.32	mg/kg dry	N/A	0.19	0.315	0.325	100	103	70-130	3	20	
PCB-1221	10E0206	0.00		mg/kg dry	N/A	0.19	<0.19	<0.19			70-130		20	
PCB-1232	10E0206	0.00		mg/kg dry	N/A	0.19	<0.19	<0.19			70-130		20	
PCB-1242	10E0206	0.00		mg/kg dry	N/A	0.19	<0.19	<0.19			70-130		20	
PCB-1248	10E0206	0.00		mg/kg dry	N/A	0.19	<0.19	<0.19			70-130		20	
PCB-1254	10E0206	0.00		mg/kg dry	N/A	0.19	<0.19	<0.19			70-130		20	
PCB-1260	10E0206	0.674	0.32	mg/kg dry	N/A	0.19	0.823	0.814	47	44	70-130	1	20	M2
Surrogate: Decachlorobiphenyl	*10E0206*			mg/kg dry					*73*	*82*	*10-177*			
Surrogate: Tetrachloro-meta-xylene	*10E0206*			mg/kg dry					*95*	*100*	*11-150*			
QC Source Sample: WTE0120-05														
PCB-1016	10E0242	0.0141	0.50	mg/kg dry	N/A	0.30	0.587	0.520	114	101	70-130	12	20	
PCB-1221	10E0242	0.00		mg/kg dry	N/A	0.30	<0.30	<0.30			70-130		20	
PCB-1232	10E0242	0.00		mg/kg dry	N/A	0.30	<0.30	<0.30			70-130		20	
PCB-1242	10E0242	0.00		mg/kg dry	N/A	0.30	<0.30	<0.30			70-130		20	
PCB-1248	10E0242	0.00		mg/kg dry	N/A	0.30	<0.30	<0.30			70-130		20	
PCB-1254	10E0242	0.287		mg/kg dry	N/A	0.30	<0.30	<0.30			70-130		20	
PCB-1260	10E0242	0.231	0.50	mg/kg dry	N/A	0.30	0.651	0.607	84	75	70-130	7	20	
Surrogate: Decachlorobiphenyl	*10E0242*			mg/kg dry					*87*	*77*	*10-177*			
Surrogate: Tetrachloro-meta-xylene	*10E0242*			mg/kg dry					*113*	*98*	*11-150*			

DELTA ENV. CONSULTANTS-MN 5910 Rice Creek Pkwy Suite 100 St. Paul, MN 55126 Ms. Karen Thole	Work Order: Project: Project Number:	WTE0120 SPX; Watertown 9M0909245	Received: Reported:	05/04/10 05/13/10 13:10

CERTIFICATION SUMMARY

TestAmerica Watertown

Method	Matrix	Nelac	Wisconsin
SM 2540G	Solid/Soil	X	X
SW 8082	Solid/Soil	X	X

DELTA ENV. CONSULTANTS-MN 5910 Rice Creek Pkwy Suite 100 St. Paul, MN 55126 Ms. Karen Thole	Work Order: Project: Project Number:	WTE0120 SPX; Watertown 9M0909245	Received: Reported:	05/04/10 05/13/10 13:10

DATA QUALIFIERS AND DEFINITIONS

C	Calibration Verification recovery was above the method control limit for this analyte. Analyte not detected, data not impacted.
M2	The MS and/or MSD were below the acceptance limits due to sample matrix interference. See Blank Spike (LCS).

ADDITIONAL COMMENTS

Results are reported on a wet weight basis unless otherwise noted.

WTE0120

TestAmerica

THE LEADER IN ENVIRONMENTAL TESTING

Watertown Division
602 Commerce Drive
Watertown, WI 53094

Phone 920-261-1660 or 800-833-7036
Fax 920-261-8120

To assist us in using the proper analytical methods, is this work being conducted for regulatory purposes?
Compliance Monitoring _____

Client Name: Delta Consultants
Client #: _____
Address: 5910 Rice Creek Pkwy
City/State/Zip Code: Shoreview MN 55126
Project Manager: Karen Thole
Telephone Number: 651-697-5203
Fax: _____
Sampler Name: (Print Name) Scott Rubenacker
Sampler Signature: [signature]

Project Name: SPX Watertown
Project #: 9M0909245
Site/Location ID: Watertown
State: WI
Report To: Karen Thole
Invoice To: Same
Quote #: _____
PO#: _____

E-mail address: _____

TAT
___ Standard
___ Rush (surcharges may apply)
Date Needed: _____
Fax Results: Y N
E-mail: Y N

QC Deliverable
___ None
___ Level 2 (Batch QC)
___ Level 3
___ Level 4
Other: _____

	SAMPLE ID	Date Sampled	Time Sampled	G = Grab, C = Composite	Field Filtered	Matrix (SL - Sludge DW - Drinking Water GW - Groundwater S - Soil/Solid WW - Wastewater Specify Other)	Preservation & # of Containers: HNO_3	HCl	NaOH	H_2SO_4	Methanol	None	Other (Specify)	Analyze For: PCB by 8082	REMARKS
01	Concrete 307, 0-1"	5/4/10	14:00	G		S						1		x	
02	Concrete 308, 0-1"	↓	14:10	↓		↓						↓		↓	
03	Concrete 309, 0-1"		14:20												
04	Concrete 310, 0-1"		14:35												
05	Concrete 311, 0-1"		14:45												
06	Concrete 312, 0-1"		14:55												
07	Concrete 313, 0-1"		15:15												
08	Concrete 314, 0-1"		15:25												
09	Concrete 315, 0-1"		15:35												
10	Concrete 316, 0-1"	↓	15:45	↓		↓						↓		↓	

Special Instructions:

Relinquished By: [signature]	Date: 5/4/10	Time: 17:10	Received By: Connie Goldberg	Date: 5/4/10	Time: 17:10
Relinquished By:	Date:	Time:	Received By:	Date:	Time:
Relinquished By:	Date:	Time:	Received By:	Date:	Time:

LABORATORY COMMENTS:
Init Lab Temp:
Rec Lab Temp: Ice
Custody Seals: Y N N/A
Bottles Supplied by TestAmerica: Y N
Method of Shipment:

TAL-0020 (12

WTE0120

TestAmerica

THE LEADER IN ENVIRONMENTAL TESTING

Watertown Division
602 Commerce Drive
Watertown, WI 53094

Phone 920-261-1660 or 800-833-7036
Fax 920-261-8120

To assist us in using the proper analytical methods, is this work being conducted for regulatory purposes?
Compliance Monitoring

Client Name: Delta Consultants
Client #:
Address: 5910 Rice Creek Pkwy
City/State/Zip Code: Shoreview MN 55126
Project Manager: Karen Thole
Telephone Number: 651 697-5203
Fax:
Sampler Name: (Print Name) Scott Rademaker
Sampler Signature:

Project Name: SPX Watertown
Project #: 9M0909245
Site/Location ID: Watertown
State: WI
Report To: Karen Thole
Invoice To: Same
Quote #:
PO#:

E-mail address:

TAT
___ Standard
___ Rush (surcharges may apply)
Date Needed:
Fax Results: Y N
E-mail: Y N

QC Deliverables
___ None
___ Level 2 (Batch QC)
___ Level 3
___ Level 4
Other:

	SAMPLE ID	Date Sampled	Time Sampled	G = Grab, C = Composite	Field Filtered	Matrix (SL - Sludge DW - Drinking Water GW - Groundwater S - Soil/Solid WW - Wastewater Specify Other)	Preservation & # of Containers: HNO_3	HCl	NaOH	H_2SO_4	Methanol	None	Other (Specify)	Analyze For: PCB by 8082	REMARKS
11	Concrete 317, 0-1"	5/4/10	15:55	G		S						1			
12	Concrete 318, 0-1"		16:05												
13	Concrete 319, 0-1"		16:15												
14	Concrete 320, 0-1"		16:25												
15	Concrete 340, 0-1"		16:30												
16	Concrete 339, 0-1"		16:35												
17	Concrete 338, 0-1"		16:40												
18	Concrete 337, 0-1"		16:45												

Special Instructions:

LABORATORY COMMENTS:
Init Lab Temp:
Rec Lab Temp: Ice
Custody Seals: Y N N/A
Bottles Supplied by TestAmerica: Y N
Method of Shipment:

Relinquished By:	Date:	Time:	Received By:	Date:	Time:
	5/4/10	17:10	Connie Schilling	5/4/10	17:10
Relinquished By:	Date:	Time:	Received By:	Date:	Time:
Relinquished By:	Date:	Time:	Received By:	Date:	Time:

TAL-0020 (12

WTE0120

TestAmerica

THE LEADER IN ENVIRONMENTAL TESTING

Watertown Division
602 Commerce Drive
Watertown, WI 53094

Phone 920-261-1660 or 800-833-7036
Fax 920-261-8120

To assist us in using the proper analytical methods, is this work being conducted for regulatory purposes?
Compliance Monitoring _____

Client Name: Delta Consultants Client #: _____
Address: 5910 Rice Creek Parkway
City/State/Zip Code: Shoreview, MN 55126
Project Manager: Karen Thole
Telephone Number: 651-697-5203 Fax: 651-639-9473
Sampler Name: (Print Name) Adam McIlheran
Sampler Signature: [signature]

Project Name: SPX Watertown
Project #: 9M0909245
Site/Location ID: Watertown State: WI
Report To: Karen Thole
Invoice To: same
Quote #: _____ PO#: _____

E-mail address: _____

TAT: ___ Standard; ___ Rush (surcharges may apply)
Date Needed: _____
Fax Results: Y N
E-mail: Y N

QC Deliverable: ___ None; ___ Level 2 (Batch QC); ___ Level 3; ___ Level 4; Other: _____

	SAMPLE ID	Date Sampled	Time Sampled	G = Grab, C = Composite	Field Filtered	Matrix: SL - Sludge DW - Drinking Water GW - Groundwater S - Soil/Solid WW - Wastewater Specify Other	Preservation & # of Containers: HNO_3	HCl	NaOH	H_2SO_4	Methanol	None	Other (Specify)	Analyze For: PCB by 8082	REMARKS
19	Concrete 321, 0-1"	5/4/10	14:50	G		S						1		✓	
20	Concrete 322, 0-1"	5/4/10	15:00	G		S						1		✓	
21	Concrete 323, 0-1"	5/4/10	15:05	G		S						1		✓	
22	Concrete 324, 0-1"	5/4/10	15:10	G		S						1		✓	
23	Concrete 325, 0-1"	5/4/10	15:15	G		S						1		✓	
24	Concrete 326, 0-1"	5/4/10	15:20	G		S						1		✓	
25	Concrete 327, 0-1"	5/4/10	15:25	G		S						1		✓	
26	Concrete 328, 0-1"	5/4/10	15:30	G		S						1		✓	
27	Concrete 329, 0-1"	5/4/10	15:40	G		S						1		✓	
28	Concrete 330, 0-1"	5/4/10	15:45	G		S						1		✓	

Special Instructions:

Relinquished By:	Date:	Time:	Received By:	Date:	Time:
[signature]	5/4/10	17:10	[signature]	5/4/10	17:10

LABORATORY COMMENTS:
Init Lab Temp:
Rec Lab Temp: 2.0°C
Custody Seals: Y N N/A
Bottles Supplied by TestAmerica: Y N
Method of Shipment:

TAL-0020 (12

WTE0120

TestAmerica

THE LEADER IN ENVIRONMENTAL TESTING

Watertown Division
602 Commerce Drive
Watertown, WI 53094

Phone 920-261-1660 or 800-833-7036
Fax 920-261-8120

To assist us in using the proper analytical methods, is this work being conducted for regulatory purposes?
Compliance Monitoring _____

Client Name: Delta Consultants Client #: _____
Address: 5910 Rice Creek Parkway
City/State/Zip Code: Shoreview, MN 55126
Project Manager: Karen Thole
Telephone Number: 651-697-5203 Fax: 651-639-9473
Sampler Name: (Print Name) Adam McIlheran
Sampler Signature: [signature]

Project Name: SPX Watertown
Project #: 9M0909285
Site/Location ID: Watertown State: WI
Report To: Karen Thole
Invoice To: Same
Quote #: _____ PO#: _____

E-mail address: _____

TAT: ___ Standard ___ Rush (surcharges may apply)
Date Needed: _____
Fax Results: Y N
E-mail: Y N

QC Deliverables: ___ None ___ Level 2 (Batch QC) ___ Level 3 ___ Level 4 Other: _____

	SAMPLE ID	Date Sampled	Time Sampled	G = Grab, C = Composite	Field Filtered	Matrix (SL - Sludge DW - Drinking Water GW - Groundwater S - Soil/Solid WW - Wastewater Specify Other)	Preservation & # of Containers: HNO_3	HCl	NaOH	H_2SO_4	Methanol	None	Other (Specify)	Analyze For: PCB by 8082	REMARKS
29	Concrete 331, 0-1"	5/4/10	15:50	G		S						1		✓	
30	Concrete 332, 0-1"	5/4/10	15:55	G		S						1		✓	
31	Concrete 333, 0-1"	5/4/10	16:05	G		S						1		✓	
32	Concrete 341, 0-1"	5/4/10	16:15	G		S						1		✓	
33	Concrete 334, 0-1"	5/4/10	16:20	G		S						1		✓	
34	Concrete 335, 0-1"	5/4/10	16:25	G		S						1		✓	
35	Concrete 336, 0-1"	5/4/10	16:30	G		S						1		✓	

Special Instructions:

Relinquished By:	Date:	Time:	Received By:	Date:	Time:
[signature]	5/4/10	17:10	[signature]	5/4/10	17:10

LABORATORY COMMENTS:
Init Lab Temp:
Rec Lab Temp: 2°C
Custody Seals: Y N N/A
Bottles Supplied by TestAmerica: Y N
Method of Shipment:

TAL-0020 (12

TestAmerica
THE LEADER IN ENVIRONMENTAL TESTING
602 Commerce Drive Watertown, WI 53094 * 800-833-7036 * Fax 920-261-8120

May 14, 2010

Client:	DELTA ENV. CONSULTANTS-MN 5910 Rice Creek Pkwy Suite 100 St. Paul, MN 55126	Work Order: Project Name: Project Number:	WTE0120 SPX; Watertown 9M0909245
Attn:	Ms. Karen Thole	Date Received:	05/04/10

An executed copy of the chain of custody is also included as an addendum to this report.

If you have any questions relating to this analytical report, please contact your Laboratory Project Manager at 1-800-833-7036

SAMPLE IDENTIFICATION	LAB NUMBER	COLLECTION DATE AND TIME
Concrete 307, 0-1"	WTE0120-01	05/04/10 14:00
Concrete 308, 0-1"	WTE0120-02	05/04/10 14:10
Concrete 309, 0-1"	WTE0120-03	05/04/10 14:20
Concrete 310, 0-1"	WTE0120-04	05/04/10 14:35
Concrete 311, 0-1"	WTE0120-05	05/04/10 14:45
Concrete 312, 0-1"	WTE0120-06	05/04/10 14:55
Concrete 313, 0-1"	WTE0120-07	05/04/10 15:15
Concrete 314, 0-1"	WTE0120-08	05/04/10 15:25
Concrete 315, 0-1"	WTE0120-09	05/04/10 15:35
Concrete 316, 0-1"	WTE0120-10	05/04/10 15:45
Concrete 317, 0-1"	WTE0120-11	05/04/10 15:55
Concrete 318, 0-1"	WTE0120-12	05/04/10 16:05
Concrete 319, 0-1"	WTE0120-13	05/04/10 16:15
Concrete 320, 0-1"	WTE0120-14	05/04/10 16:25
Concrete 340, 0-1"	WTE0120-15	05/04/10 16:30
Concrete 339, 0-1"	WTE0120-16	05/04/10 16:35
Concrete 338, 0-1"	WTE0120-17	05/04/10 16:40
Concrete 337, 0-1"	WTE0120-18	05/04/10 16:45
Concrete 321, 0-1"	WTE0120-19	05/04/10 14:50
Concrete 322, 0-1"	WTE0120-20	05/04/10 15:00
Concrete 323, 0-1"	WTE0120-21	05/04/10 15:05
Concrete 324, 0-1"	WTE0120-22	05/04/10 15:10
Concrete 325, 0-1"	WTE0120-23	05/04/10 15:15
Concrete 326, 0-1"	WTE0120-24	05/04/10 15:20
Concrete 327, 0-1"	WTE0120-25	05/04/10 15:25
Concrete 328, 0-1"	WTE0120-26	05/04/10 15:30

TestAmerica Watertown
Brian DeJong For Dan F. Milewsky
Project Manager

TestAmerica
THE LEADER IN ENVIRONMENTAL TESTING
602 Commerce Drive Watertown, WI 53094 * 800-833-7036 * Fax 920-261-8120

DELTA ENV. CONSULTANTS-MN
5910 Rice Creek Pkwy Suite 100
St. Paul, MN 55126
Ms. Karen Thole

Work Order: WTE0120
Project: SPX; Watertown
Project Number: 9M0909245

Received: 05/04/10
Reported: 05/14/10 13:20

SAMPLE IDENTIFICATION	LAB NUMBER	COLLECTION DATE AND TIME
Concrete 329, 0-1"	WTE0120-27	05/04/10 15:40
Concrete 330, 0-1"	WTE0120-28	05/04/10 15:45
Concrete 331, 0-1"	WTE0120-29	05/04/10 15:50
Concrete 332, 0-1"	WTE0120-30	05/04/10 15:55
Concrete 333, 0-1"	WTE0120-31	05/04/10 16:05
Concrete 341, 0-1"	WTE0120-32	05/04/10 16:15
Concrete 334, 0-1"	WTE0120-33	05/04/10 16:20
Concrete 335, 0-1"	WTE0120-34	05/04/10 16:25
Concrete 336, 0-1"	WTE0120-35	05/04/10 16:30

Samples were received into laboratory on ice.

Wisconsin Certification Number: 128053530

The Chain(s) of Custody, 4 pages, are included and are an integral part of this report.

Unless subcontracted, volatiles analyses (including VOC, PVOC, GRO, BTEX, and TPH gasoline) performed by TestAmerica Watertown at 1101 Industrial Drive, Units 9&10. All other analyses performed at the address shown in the heading of this report.

Approved By:

Brian DeJong

TestAmerica Watertown
Brian DeJong For Dan F. Milewsky
Project Manager

TestAmerica
THE LEADER IN ENVIRONMENTAL TESTING
602 Commerce Drive Watertown, WI 53094 * 800-833-7036 * Fax 920-261-8120

DELTA ENV. CONSULTANTS-MN
5910 Rice Creek Pkwy Suite 100
St. Paul, MN 55126
Ms. Karen Thole

Work Order: WTE0120
Project: SPX; Watertown
Project Number: 9M0909245

Received: 05/04/10
Reported: 05/14/10 13:20

ANALYTICAL REPORT

Analyte	Sample Result	Data Qualifiers	Units	MRL	Dilution Factor	Date Analyzed	Analyst	Seq/ Batch	Method
Sample ID: WTE0120-01 (Concrete 307, 0-1'' - Misc. Solid)						**Sampled: 05/04/10 14:00**			
General Chemistry Parameters									
% Solids	**99**		%	NA	1	05/11/10 10:47	pam	10E0267	SM 2540G
Polychlorinated Biphenyls by EPA Method 8082									
PCB-1016	<0.10		mg/kg dry	0.10	2	05/11/10 18:40	eml	10E0206	SW 8082
PCB-1221	<0.10		mg/kg dry	0.10	2	05/11/10 18:40	eml	10E0206	SW 8082
PCB-1232	<0.10		mg/kg dry	0.10	2	05/11/10 18:40	eml	10E0206	SW 8082
PCB-1242	<0.10		mg/kg dry	0.10	2	05/11/10 18:40	eml	10E0206	SW 8082
PCB-1248	<0.10		mg/kg dry	0.10	2	05/11/10 18:40	eml	10E0206	SW 8082
PCB-1254	<0.10		mg/kg dry	0.10	2	05/11/10 18:40	eml	10E0206	SW 8082
PCB-1260	**0.10**		mg/kg dry	0.10	2	05/11/10 18:40	eml	10E0206	SW 8082
Surr: Decachlorobiphenyl (10-177%)	*88 %*								
Surr: Tetrachloro-meta-xylene (11-150%)	*90 %*								
Sample ID: WTE0120-02 (Concrete 308, 0-1'' - Misc. Solid)						**Sampled: 05/04/10 14:10**			
General Chemistry Parameters									
% Solids	**100**		%	NA	1	05/11/10 10:47	pam	10E0267	SM 2540G
Polychlorinated Biphenyls by EPA Method 8082									
PCB-1016	<0.10		mg/kg dry	0.10	2.0	05/11/10 19:05	eml	10E0206	SW 8082
PCB-1221	<0.10		mg/kg dry	0.10	2.0	05/11/10 19:05	eml	10E0206	SW 8082
PCB-1232	<0.10		mg/kg dry	0.10	2.0	05/11/10 19:05	eml	10E0206	SW 8082
PCB-1242	<0.10		mg/kg dry	0.10	2.0	05/11/10 19:05	eml	10E0206	SW 8082
PCB-1248	<0.10		mg/kg dry	0.10	2.0	05/11/10 19:05	eml	10E0206	SW 8082
PCB-1254	<0.10		mg/kg dry	0.10	2.0	05/11/10 19:05	eml	10E0206	SW 8082
PCB-1260	<0.10		mg/kg dry	0.10	2.0	05/11/10 19:05	eml	10E0206	SW 8082
Surr: Decachlorobiphenyl (10-177%)	*98 %*								
Surr: Tetrachloro-meta-xylene (11-150%)	*95 %*								
Sample ID: WTE0120-03 (Concrete 309, 0-1'' - Misc. Solid)						**Sampled: 05/04/10 14:20**			
General Chemistry Parameters									
% Solids	**100**		%	NA	1	05/11/10 10:47	pam	10E0267	SM 2540G
Polychlorinated Biphenyls by EPA Method 8082									
PCB-1016	<0.10		mg/kg dry	0.10	2	05/11/10 19:30	eml	10E0206	SW 8082
PCB-1221	<0.10		mg/kg dry	0.10	2	05/11/10 19:30	eml	10E0206	SW 8082
PCB-1232	<0.10		mg/kg dry	0.10	2	05/11/10 19:30	eml	10E0206	SW 8082
PCB-1242	<0.10		mg/kg dry	0.10	2	05/11/10 19:30	eml	10E0206	SW 8082
PCB-1248	<0.10		mg/kg dry	0.10	2	05/11/10 19:30	eml	10E0206	SW 8082
PCB-1254	<0.10		mg/kg dry	0.10	2	05/11/10 19:30	eml	10E0206	SW 8082
PCB-1260	<0.10		mg/kg dry	0.10	2	05/11/10 19:30	eml	10E0206	SW 8082
Surr: Decachlorobiphenyl (10-177%)	*90 %*								
Surr: Tetrachloro-meta-xylene (11-150%)	*92 %*								

TestAmerica Watertown
Brian DeJong For Dan F. Milewsky
Project Manager

DELTA ENV. CONSULTANTS-MN
5910 Rice Creek Pkwy Suite 100
St. Paul, MN 55126
Ms. Karen Thole

Work Order: WTE0120
Project: SPX; Watertown
Project Number: 9M0909245

Received: 05/04/10
Reported: 05/14/10 13:20

Analyte	Sample Result	Data Qualifiers	Units	MRL	Dilution Factor	Date Analyzed	Analyst	Seq/ Batch	Method
Sample ID: WTE0120-04 (Concrete 310, 0-1'' - Misc. Solid)						**Sampled: 05/04/10 14:35**			
General Chemistry Parameters									
% Solids	**99**		%	NA	1	05/11/10 10:47	pam	10E0267	SM 2540G
Polychlorinated Biphenyls by EPA Method 8082									
PCB-1016	<0.10		mg/kg dry	0.10	2.0	05/11/10 19:55	eml	10E0206	SW 8082
PCB-1221	<0.10		mg/kg dry	0.10	2.0	05/11/10 19:55	eml	10E0206	SW 8082
PCB-1232	<0.10		mg/kg dry	0.10	2.0	05/11/10 19:55	eml	10E0206	SW 8082
PCB-1242	<0.10		mg/kg dry	0.10	2.0	05/11/10 19:55	eml	10E0206	SW 8082
PCB-1248	<0.10		mg/kg dry	0.10	2.0	05/11/10 19:55	eml	10E0206	SW 8082
PCB-1254	<0.10		mg/kg dry	0.10	2.0	05/11/10 19:55	eml	10E0206	SW 8082
PCB-1260	<0.10		mg/kg dry	0.10	2.0	05/11/10 19:55	eml	10E0206	SW 8082
Surr: Decachlorobiphenyl (10-177%)	*100 %*								
Surr: Tetrachloro-meta-xylene (11-150%)	*105 %*								
Sample ID: WTE0120-05 (Concrete 311, 0-1'' - Misc. Solid)						**Sampled: 05/04/10 14:45**			
General Chemistry Parameters									
% Solids	**100**		%	NA	1	05/11/10 10:47	pam	10E0267	SM 2540G
Polychlorinated Biphenyls by EPA Method 8082									
PCB-1016	<0.30		mg/kg dry	0.30	6	05/11/10 22:00	eml	10E0242	SW 8082
PCB-1221	<0.30		mg/kg dry	0.30	6	05/11/10 22:00	eml	10E0242	SW 8082
PCB-1232	<0.30		mg/kg dry	0.30	6	05/11/10 22:00	eml	10E0242	SW 8082
PCB-1242	<0.30		mg/kg dry	0.30	6	05/11/10 22:00	eml	10E0242	SW 8082
PCB-1248	<0.30		mg/kg dry	0.30	6	05/11/10 22:00	eml	10E0242	SW 8082
PCB-1254	<0.30		mg/kg dry	0.30	6	05/11/10 22:00	eml	10E0242	SW 8082
PCB-1260	<0.30		mg/kg dry	0.30	6	05/11/10 22:00	eml	10E0242	SW 8082
Surr: Decachlorobiphenyl (10-177%)	*85 %*								
Surr: Tetrachloro-meta-xylene (11-150%)	*110 %*								
Sample ID: WTE0120-06 (Concrete 312, 0-1'' - Misc. Solid)						**Sampled: 05/04/10 14:55**			
General Chemistry Parameters									
% Solids	**100**		%	NA	1	05/11/10 10:47	pam	10E0267	SM 2540G
Polychlorinated Biphenyls by EPA Method 8082									
PCB-1016	<0.10		mg/kg dry	0.10	2	05/11/10 22:25	eml	10E0242	SW 8082
PCB-1221	<0.10		mg/kg dry	0.10	2	05/11/10 22:25	eml	10E0242	SW 8082
PCB-1232	<0.10		mg/kg dry	0.10	2	05/11/10 22:25	eml	10E0242	SW 8082
PCB-1242	<0.10		mg/kg dry	0.10	2	05/11/10 22:25	eml	10E0242	SW 8082
PCB-1248	<0.10		mg/kg dry	0.10	2	05/11/10 22:25	eml	10E0242	SW 8082
PCB-1254	<0.10		mg/kg dry	0.10	2	05/11/10 22:25	eml	10E0242	SW 8082
PCB-1260	**0.13**		mg/kg dry	0.10	2	05/11/10 22:25	eml	10E0242	SW 8082
Surr: Decachlorobiphenyl (10-177%)	*88 %*								
Surr: Tetrachloro-meta-xylene (11-150%)	*88 %*								

DELTA ENV. CONSULTANTS-MN
5910 Rice Creek Pkwy Suite 100
St. Paul, MN 55126
Ms. Karen Thole

Work Order: WTE0120
Project: SPX; Watertown
Project Number: 9M0909245

Received: 05/04/10
Reported: 05/14/10 13:20

Analyte	Sample Result	Data Qualifiers	Units	MRL	Dilution Factor	Date Analyzed	Analyst	Seq/ Batch	Method
Sample ID: WTE0120-07 (Concrete 313, 0-1'' - Misc. Solid)						**Sampled: 05/04/10 15:15**			
General Chemistry Parameters									
% Solids	**99**		%	NA	1	05/11/10 10:47	pam	10E0267	SM 2540G
Polychlorinated Biphenyls by EPA Method 8082									
PCB-1016	<0.10	C	mg/kg dry	0.10	2	05/11/10 23:40	eml	10E0242	SW 8082
PCB-1221	<0.10		mg/kg dry	0.10	2	05/11/10 23:40	eml	10E0242	SW 8082
PCB-1232	<0.10		mg/kg dry	0.10	2	05/11/10 23:40	eml	10E0242	SW 8082
PCB-1242	<0.10		mg/kg dry	0.10	2	05/11/10 23:40	eml	10E0242	SW 8082
PCB-1248	<0.10		mg/kg dry	0.10	2	05/11/10 23:40	eml	10E0242	SW 8082
PCB-1254	<0.10		mg/kg dry	0.10	2	05/11/10 23:40	eml	10E0242	SW 8082
PCB-1260	**0.14**		mg/kg dry	0.10	2	05/11/10 23:40	eml	10E0242	SW 8082
Surr: Decachlorobiphenyl (10-177%)	*93 %*								
Surr: Tetrachloro-meta-xylene (11-150%)	*103 %*								
Sample ID: WTE0120-08 (Concrete 314, 0-1'' - Misc. Solid)						**Sampled: 05/04/10 15:25**			
General Chemistry Parameters									
% Solids	**99**		%	NA	1	05/11/10 10:47	pam	10E0267	SM 2540G
Polychlorinated Biphenyls by EPA Method 8082									
PCB-1016	<0.10	C	mg/kg dry	0.10	2	05/12/10 00:05	eml	10E0242	SW 8082
PCB-1221	<0.10		mg/kg dry	0.10	2	05/12/10 00:05	eml	10E0242	SW 8082
PCB-1232	<0.10		mg/kg dry	0.10	2	05/12/10 00:05	eml	10E0242	SW 8082
PCB-1242	<0.10		mg/kg dry	0.10	2	05/12/10 00:05	eml	10E0242	SW 8082
PCB-1248	<0.10		mg/kg dry	0.10	2	05/12/10 00:05	eml	10E0242	SW 8082
PCB-1254	<0.10		mg/kg dry	0.10	2	05/12/10 00:05	eml	10E0242	SW 8082
PCB-1260	<0.10		mg/kg dry	0.10	2	05/12/10 00:05	eml	10E0242	SW 8082
Surr: Decachlorobiphenyl (10-177%)	*98 %*								
Surr: Tetrachloro-meta-xylene (11-150%)	*103 %*								
Sample ID: WTE0120-09 (Concrete 315, 0-1'' - Misc. Solid)						**Sampled: 05/04/10 15:35**			
General Chemistry Parameters									
% Solids	**99**		%	NA	1	05/11/10 10:47	pam	10E0267	SM 2540G
Polychlorinated Biphenyls by EPA Method 8082									
PCB-1016	<0.10	C	mg/kg dry	0.10	2	05/12/10 00:30	eml	10E0242	SW 8082
PCB-1221	<0.10		mg/kg dry	0.10	2	05/12/10 00:30	eml	10E0242	SW 8082
PCB-1232	<0.10		mg/kg dry	0.10	2	05/12/10 00:30	eml	10E0242	SW 8082
PCB-1242	<0.10		mg/kg dry	0.10	2	05/12/10 00:30	eml	10E0242	SW 8082
PCB-1248	<0.10		mg/kg dry	0.10	2	05/12/10 00:30	eml	10E0242	SW 8082
PCB-1254	<0.10		mg/kg dry	0.10	2	05/12/10 00:30	eml	10E0242	SW 8082
PCB-1260	<0.10		mg/kg dry	0.10	2	05/12/10 00:30	eml	10E0242	SW 8082
Surr: Decachlorobiphenyl (10-177%)	*90 %*								
Surr: Tetrachloro-meta-xylene (11-150%)	*93 %*								

DELTA ENV. CONSULTANTS-MN
5910 Rice Creek Pkwy Suite 100
St. Paul, MN 55126
Ms. Karen Thole

Work Order: WTE0120
Project: SPX; Watertown
Project Number: 9M0909245

Received: 05/04/10
Reported: 05/14/10 13:20

Analyte	Sample Result	Data Qualifiers	Units	MRL	Dilution Factor	Date Analyzed	Analyst	Seq/ Batch	Method
Sample ID: WTE0120-10 (Concrete 316, 0-1'' - Misc. Solid)						**Sampled: 05/04/10 15:45**			
General Chemistry Parameters									
% Solids	**99**		%	NA	1	05/11/10 10:47	pam	10E0267	SM 2540G
Polychlorinated Biphenyls by EPA Method 8082									
PCB-1016	<0.10	C	mg/kg dry	0.10	2	05/12/10 00:55	eml	10E0242	SW 8082
PCB-1221	<0.10		mg/kg dry	0.10	2	05/12/10 00:55	eml	10E0242	SW 8082
PCB-1232	<0.10		mg/kg dry	0.10	2	05/12/10 00:55	eml	10E0242	SW 8082
PCB-1242	<0.10		mg/kg dry	0.10	2	05/12/10 00:55	eml	10E0242	SW 8082
PCB-1248	<0.10		mg/kg dry	0.10	2	05/12/10 00:55	eml	10E0242	SW 8082
PCB-1254	**0.19**		mg/kg dry	0.10	2	05/12/10 00:55	eml	10E0242	SW 8082
PCB-1260	**0.20**		mg/kg dry	0.10	2	05/12/10 00:55	eml	10E0242	SW 8082
Surr: Decachlorobiphenyl (10-177%)	*63 %*								
Surr: Tetrachloro-meta-xylene (11-150%)	*88 %*								
Sample ID: WTE0120-11 (Concrete 317, 0-1'' - Misc. Solid)						**Sampled: 05/04/10 15:55**			
General Chemistry Parameters									
% Solids	**99**		%	NA	1	05/11/10 10:49	pam	10E0268	SM 2540G
Polychlorinated Biphenyls by EPA Method 8082									
PCB-1016	<0.10	C	mg/kg dry	0.10	2	05/12/10 01:20	eml	10E0242	SW 8082
PCB-1221	<0.10		mg/kg dry	0.10	2	05/12/10 01:20	eml	10E0242	SW 8082
PCB-1232	<0.10		mg/kg dry	0.10	2	05/12/10 01:20	eml	10E0242	SW 8082
PCB-1242	<0.10		mg/kg dry	0.10	2	05/12/10 01:20	eml	10E0242	SW 8082
PCB-1248	<0.10		mg/kg dry	0.10	2	05/12/10 01:20	eml	10E0242	SW 8082
PCB-1254	<0.10		mg/kg dry	0.10	2	05/12/10 01:20	eml	10E0242	SW 8082
PCB-1260	<0.10		mg/kg dry	0.10	2	05/12/10 01:20	eml	10E0242	SW 8082
Surr: Decachlorobiphenyl (10-177%)	*80 %*								
Surr: Tetrachloro-meta-xylene (11-150%)	*95 %*								
Sample ID: WTE0120-12 (Concrete 318, 0-1'' - Misc. Solid)						**Sampled: 05/04/10 16:05**			
General Chemistry Parameters									
% Solids	**98**		%	NA	1	05/11/10 10:49	pam	10E0268	SM 2540G
Polychlorinated Biphenyls by EPA Method 8082									
PCB-1016	<0.10	C	mg/kg dry	0.10	2	05/12/10 01:45	eml	10E0242	SW 8082
PCB-1221	<0.10		mg/kg dry	0.10	2	05/12/10 01:45	eml	10E0242	SW 8082
PCB-1232	<0.10		mg/kg dry	0.10	2	05/12/10 01:45	eml	10E0242	SW 8082
PCB-1242	<0.10		mg/kg dry	0.10	2	05/12/10 01:45	eml	10E0242	SW 8082
PCB-1248	<0.10		mg/kg dry	0.10	2	05/12/10 01:45	eml	10E0242	SW 8082
PCB-1254	<0.10		mg/kg dry	0.10	2	05/12/10 01:45	eml	10E0242	SW 8082
PCB-1260	<0.10		mg/kg dry	0.10	2	05/12/10 01:45	eml	10E0242	SW 8082
Surr: Decachlorobiphenyl (10-177%)	*77 %*								
Surr: Tetrachloro-meta-xylene (11-150%)	*95 %*								

DELTA ENV. CONSULTANTS-MN
5910 Rice Creek Pkwy Suite 100
St. Paul, MN 55126
Ms. Karen Thole

Work Order: WTE0120
Project: SPX; Watertown
Project Number: 9M0909245

Received: 05/04/10
Reported: 05/14/10 13:20

Analyte	Sample Result	Data Qualifiers	Units	MRL	Dilution Factor	Date Analyzed	Analyst	Seq/ Batch	Method
Sample ID: WTE0120-13 (Concrete 319, 0-1'' - Misc. Solid)						**Sampled: 05/04/10 16:15**			
General Chemistry Parameters									
% Solids	**99**		%	NA	1	05/11/10 10:49	pam	10E0268	SM 2540G
Polychlorinated Biphenyls by EPA Method 8082									
PCB-1016	<0.10	C	mg/kg dry	0.10	2	05/12/10 02:10	eml	10E0242	SW 8082
PCB-1221	<0.10		mg/kg dry	0.10	2	05/12/10 02:10	eml	10E0242	SW 8082
PCB-1232	<0.10		mg/kg dry	0.10	2	05/12/10 02:10	eml	10E0242	SW 8082
PCB-1242	<0.10		mg/kg dry	0.10	2	05/12/10 02:10	eml	10E0242	SW 8082
PCB-1248	<0.10		mg/kg dry	0.10	2	05/12/10 02:10	eml	10E0242	SW 8082
PCB-1254	<0.10		mg/kg dry	0.10	2	05/12/10 02:10	eml	10E0242	SW 8082
PCB-1260	<0.10		mg/kg dry	0.10	2	05/12/10 02:10	eml	10E0242	SW 8082
Surr: Decachlorobiphenyl (10-177%)	*97 %*								
Surr: Tetrachloro-meta-xylene (11-150%)	*100 %*								
Sample ID: WTE0120-14 (Concrete 320, 0-1'' - Misc. Solid)						**Sampled: 05/04/10 16:25**			
General Chemistry Parameters									
% Solids	**99**		%	NA	1	05/11/10 10:49	pam	10E0268	SM 2540G
Polychlorinated Biphenyls by EPA Method 8082									
PCB-1016	<0.10	C	mg/kg dry	0.10	2	05/12/10 02:35	eml	10E0242	SW 8082
PCB-1221	<0.10		mg/kg dry	0.10	2	05/12/10 02:35	eml	10E0242	SW 8082
PCB-1232	<0.10		mg/kg dry	0.10	2	05/12/10 02:35	eml	10E0242	SW 8082
PCB-1242	<0.10		mg/kg dry	0.10	2	05/12/10 02:35	eml	10E0242	SW 8082
PCB-1248	<0.10		mg/kg dry	0.10	2	05/12/10 02:35	eml	10E0242	SW 8082
PCB-1254	<0.10		mg/kg dry	0.10	2	05/12/10 02:35	eml	10E0242	SW 8082
PCB-1260	<0.10		mg/kg dry	0.10	2	05/12/10 02:35	eml	10E0242	SW 8082
Surr: Decachlorobiphenyl (10-177%)	*85 %*								
Surr: Tetrachloro-meta-xylene (11-150%)	*95 %*								
Sample ID: WTE0120-15 (Concrete 340, 0-1'' - Misc. Solid)						**Sampled: 05/04/10 16:30**			
General Chemistry Parameters									
% Solids	**100**		%	NA	1	05/11/10 10:49	pam	10E0268	SM 2540G
Polychlorinated Biphenyls by EPA Method 8082									
PCB-1016	<0.10	C	mg/kg dry	0.10	2	05/12/10 03:00	eml	10E0242	SW 8082
PCB-1221	<0.10		mg/kg dry	0.10	2	05/12/10 03:00	eml	10E0242	SW 8082
PCB-1232	<0.10		mg/kg dry	0.10	2	05/12/10 03:00	eml	10E0242	SW 8082
PCB-1242	**0.13**		mg/kg dry	0.10	2	05/12/10 03:00	eml	10E0242	SW 8082
PCB-1248	<0.10		mg/kg dry	0.10	2	05/12/10 03:00	eml	10E0242	SW 8082
PCB-1254	<0.10		mg/kg dry	0.10	2	05/12/10 03:00	eml	10E0242	SW 8082
PCB-1260	**0.24**		mg/kg dry	0.10	2	05/12/10 03:00	eml	10E0242	SW 8082
Surr: Decachlorobiphenyl (10-177%)	*148 %*								
Surr: Tetrachloro-meta-xylene (11-150%)	*95 %*								

DELTA ENV. CONSULTANTS-MN
5910 Rice Creek Pkwy Suite 100
St. Paul, MN 55126
Ms. Karen Thole

Work Order: WTE0120
Project: SPX; Watertown
Project Number: 9M0909245

Received: 05/04/10
Reported: 05/14/10 13:20

Analyte	Sample Result	Data Qualifiers	Units	MRL	Dilution Factor	Date Analyzed	Analyst	Seq/ Batch	Method
Sample ID: WTE0120-16 (Concrete 339, 0-1'' - Misc. Solid)						**Sampled: 05/04/10 16:35**			
General Chemistry Parameters									
% Solids	**99**		%	NA	1	05/11/10 10:49	pam	10E0268	SM 2540G
Polychlorinated Biphenyls by EPA Method 8082									
PCB-1016	<0.10	C	mg/kg dry	0.10	2	05/12/10 03:25	eml	10E0242	SW 8082
PCB-1221	<0.10		mg/kg dry	0.10	2	05/12/10 03:25	eml	10E0242	SW 8082
PCB-1232	<0.10		mg/kg dry	0.10	2	05/12/10 03:25	eml	10E0242	SW 8082
PCB-1242	<0.10		mg/kg dry	0.10	2	05/12/10 03:25	eml	10E0242	SW 8082
PCB-1248	<0.10		mg/kg dry	0.10	2	05/12/10 03:25	eml	10E0242	SW 8082
PCB-1254	<0.10		mg/kg dry	0.10	2	05/12/10 03:25	eml	10E0242	SW 8082
PCB-1260	**0.22**		mg/kg dry	0.10	2	05/12/10 03:25	eml	10E0242	SW 8082
Surr: Decachlorobiphenyl (10-177%)	*115 %*								
Surr: Tetrachloro-meta-xylene (11-150%)	*95 %*								
Sample ID: WTE0120-17 (Concrete 338, 0-1'' - Misc. Solid)						**Sampled: 05/04/10 16:40**			
General Chemistry Parameters									
% Solids	**99**		%	NA	1	05/11/10 10:49	pam	10E0268	SM 2540G
Polychlorinated Biphenyls by EPA Method 8082									
PCB-1016	<2.0		mg/kg dry	2.0	40	05/13/10 01:18	eml	10E0242	SW 8082
PCB-1221	<2.0		mg/kg dry	2.0	40	05/13/10 01:18	eml	10E0242	SW 8082
PCB-1232	<2.0		mg/kg dry	2.0	40	05/13/10 01:18	eml	10E0242	SW 8082
PCB-1242	<2.0		mg/kg dry	2.0	40	05/13/10 01:18	eml	10E0242	SW 8082
PCB-1248	<2.0		mg/kg dry	2.0	40	05/13/10 01:18	eml	10E0242	SW 8082
PCB-1254	<2.0		mg/kg dry	2.0	40	05/13/10 01:18	eml	10E0242	SW 8082
PCB-1260	**7.1**		mg/kg dry	2.0	40	05/13/10 01:18	eml	10E0242	SW 8082
Surr: Decachlorobiphenyl (10-177%)	*100 %*								
Surr: Tetrachloro-meta-xylene (11-150%)	*100 %*								
Sample ID: WTE0120-18 (Concrete 337, 0-1'' - Misc. Solid)						**Sampled: 05/04/10 16:45**			
General Chemistry Parameters									
% Solids	**99**		%	NA	1	05/11/10 10:49	pam	10E0268	SM 2540G
Polychlorinated Biphenyls by EPA Method 8082									
PCB-1016	<0.10	C	mg/kg dry	0.10	2	05/12/10 06:20	eml	10E0242	SW 8082
PCB-1221	<0.10		mg/kg dry	0.10	2	05/12/10 06:20	eml	10E0242	SW 8082
PCB-1232	<0.10		mg/kg dry	0.10	2	05/12/10 06:20	eml	10E0242	SW 8082
PCB-1242	<0.10		mg/kg dry	0.10	2	05/12/10 06:20	eml	10E0242	SW 8082
PCB-1248	<0.10		mg/kg dry	0.10	2	05/12/10 06:20	eml	10E0242	SW 8082
PCB-1254	<0.10		mg/kg dry	0.10	2	05/12/10 06:20	eml	10E0242	SW 8082
PCB-1260	**0.66**		mg/kg dry	0.10	2	05/12/10 06:20	eml	10E0242	SW 8082
Surr: Decachlorobiphenyl (10-177%)	*113 %*								
Surr: Tetrachloro-meta-xylene (11-150%)	*98 %*								

DELTA ENV. CONSULTANTS-MN
5910 Rice Creek Pkwy Suite 100
St. Paul, MN 55126
Ms. Karen Thole

Work Order: WTE0120
Project: SPX; Watertown
Project Number: 9M0909245

Received: 05/04/10
Reported: 05/14/10 13:20

Analyte	Sample Result	Data Qualifiers	Units	MRL	Dilution Factor	Date Analyzed	Analyst	Seq/ Batch	Method
Sample ID: WTE0120-19 (Concrete 321, 0-1'' - Misc. Solid)						**Sampled: 05/04/10 14:50**			
General Chemistry Parameters									
% Solids	**99**		%	NA	1	05/11/10 10:49	pam	10E0268	SM 2540G
Polychlorinated Biphenyls by EPA Method 8082									
PCB-1016	<2.0		mg/kg dry	2.0	40	05/13/10 00:53	eml	10E0242	SW 8082
PCB-1221	<2.0		mg/kg dry	2.0	40	05/13/10 00:53	eml	10E0242	SW 8082
PCB-1232	<2.0		mg/kg dry	2.0	40	05/13/10 00:53	eml	10E0242	SW 8082
PCB-1242	<2.0		mg/kg dry	2.0	40	05/13/10 00:53	eml	10E0242	SW 8082
PCB-1248	<2.0		mg/kg dry	2.0	40	05/13/10 00:53	eml	10E0242	SW 8082
PCB-1254	<2.0		mg/kg dry	2.0	40	05/13/10 00:53	eml	10E0242	SW 8082
PCB-1260	**3.2**		mg/kg dry	2.0	40	05/13/10 00:53	eml	10E0242	SW 8082
Surr: Decachlorobiphenyl (10-177%)	*100 %*								
Surr: Tetrachloro-meta-xylene (11-150%)	*150 %*								
Sample ID: WTE0120-20 (Concrete 322, 0-1'' - Misc. Solid)						**Sampled: 05/04/10 15:00**			
General Chemistry Parameters									
% Solids	**99**		%	NA	1	05/11/10 10:49	pam	10E0268	SM 2540G
Polychlorinated Biphenyls by EPA Method 8082									
PCB-1016	<1.0		mg/kg dry	1.0	20	05/13/10 18:19	eml	10E0242	SW 8082
PCB-1221	<1.0		mg/kg dry	1.0	20	05/13/10 18:19	eml	10E0242	SW 8082
PCB-1232	<1.0		mg/kg dry	1.0	20	05/13/10 18:19	eml	10E0242	SW 8082
PCB-1242	<1.0		mg/kg dry	1.0	20	05/13/10 18:19	eml	10E0242	SW 8082
PCB-1248	<1.0		mg/kg dry	1.0	20	05/13/10 18:19	eml	10E0242	SW 8082
PCB-1254	<1.0		mg/kg dry	1.0	20	05/13/10 18:19	eml	10E0242	SW 8082
PCB-1260	**2.0**		mg/kg dry	1.0	20	05/13/10 18:19	eml	10E0242	SW 8082
Surr: Decachlorobiphenyl (10-177%)	*100 %*								
Surr: Tetrachloro-meta-xylene (11-150%)	*200 %*	*ZX*							
Sample ID: WTE0120-21 (Concrete 323, 0-1'' - Misc. Solid)						**Sampled: 05/04/10 15:05**			
General Chemistry Parameters									
% Solids	**99**		%	NA	1	05/11/10 10:49	pam	10E0268	SM 2540G
Polychlorinated Biphenyls by EPA Method 8082									
PCB-1016	<1.0		mg/kg dry	1.0	20	05/13/10 18:44	eml	10E0242	SW 8082
PCB-1221	<1.0		mg/kg dry	1.0	20	05/13/10 18:44	eml	10E0242	SW 8082
PCB-1232	<1.0		mg/kg dry	1.0	20	05/13/10 18:44	eml	10E0242	SW 8082
PCB-1242	<1.0		mg/kg dry	1.0	20	05/13/10 18:44	eml	10E0242	SW 8082
PCB-1248	<1.0		mg/kg dry	1.0	20	05/13/10 18:44	eml	10E0242	SW 8082
PCB-1254	<1.0		mg/kg dry	1.0	20	05/13/10 18:44	eml	10E0242	SW 8082
PCB-1260	<1.0		mg/kg dry	1.0	20	05/13/10 18:44	eml	10E0242	SW 8082
Surr: Decachlorobiphenyl (10-177%)	*100 %*								
Surr: Tetrachloro-meta-xylene (11-150%)	*150 %*								
Sample ID: WTE0120-22 (Concrete 324, 0-1'' - Misc. Solid)						**Sampled: 05/04/10 15:10**			
General Chemistry Parameters									
% Solids	**99**		%	NA	1	05/11/10 10:49	pam	10E0268	SM 2540G
Polychlorinated Biphenyls by EPA Method 8082									
PCB-1016	<2.0		mg/kg dry	2.0	40	05/13/10 19:59	eml	10E0242	SW 8082
PCB-1221	<2.0		mg/kg dry	2.0	40	05/13/10 19:59	eml	10E0242	SW 8082
PCB-1232	<2.0		mg/kg dry	2.0	40	05/13/10 19:59	eml	10E0242	SW 8082
PCB-1242	<2.0		mg/kg dry	2.0	40	05/13/10 19:59	eml	10E0242	SW 8082
PCB-1248	<2.0		mg/kg dry	2.0	40	05/13/10 19:59	eml	10E0242	SW 8082
PCB-1254	<2.0		mg/kg dry	2.0	40	05/13/10 19:59	eml	10E0242	SW 8082
PCB-1260	<2.0		mg/kg dry	2.0	40	05/13/10 19:59	eml	10E0242	SW 8082

DELTA ENV. CONSULTANTS-MN
5910 Rice Creek Pkwy Suite 100
St. Paul, MN 55126
Ms. Karen Thole

Work Order: WTE0120
Project: SPX; Watertown
Project Number: 9M0909245

Received: 05/04/10
Reported: 05/14/10 13:20

Analyte	Sample Result	Data Qualifiers	Units	MRL	Dilution Factor	Date Analyzed	Analyst	Seq/ Batch	Method
Sample ID: WTE0120-22RE1 (Concrete 324, 0-1'' - Misc. Solid) - cont.						**Sampled: 05/04/10 15:10**			
Polychlorinated Biphenyls by EPA Method 8082 - cont.									
Surr: Decachlorobiphenyl (10-177%)	*100 %*								
Surr: Tetrachloro-meta-xylene (11-150%)	*150 %*								
Sample ID: WTE0120-23 (Concrete 325, 0-1'' - Misc. Solid)						**Sampled: 05/04/10 15:15**			
General Chemistry Parameters									
% Solids	**99**		%	NA	1	05/11/10 10:49	pam	10E0268	SM 2540G
Polychlorinated Biphenyls by EPA Method 8082									
PCB-1016	<1.0		mg/kg dry	1.0	20	05/13/10 19:09	eml	10E0242	SW 8082
PCB-1221	<1.0		mg/kg dry	1.0	20	05/13/10 19:09	eml	10E0242	SW 8082
PCB-1232	<1.0		mg/kg dry	1.0	20	05/13/10 19:09	eml	10E0242	SW 8082
PCB-1242	<1.0		mg/kg dry	1.0	20	05/13/10 19:09	eml	10E0242	SW 8082
PCB-1248	<1.0		mg/kg dry	1.0	20	05/13/10 19:09	eml	10E0242	SW 8082
PCB-1254	<1.0		mg/kg dry	1.0	20	05/13/10 19:09	eml	10E0242	SW 8082
PCB-1260	<1.0		mg/kg dry	1.0	20	05/13/10 19:09	eml	10E0242	SW 8082
Surr: Decachlorobiphenyl (10-177%)	*100 %*								
Surr: Tetrachloro-meta-xylene (11-150%)	*125 %*								
Sample ID: WTE0120-24 (Concrete 326, 0-1'' - Misc. Solid)						**Sampled: 05/04/10 15:20**			
General Chemistry Parameters									
% Solids	**99**		%	NA	1	05/11/10 10:49	pam	10E0268	SM 2540G
Polychlorinated Biphenyls by EPA Method 8082									
PCB-1016	<1.0		mg/kg dry	1.0	20	05/13/10 19:34	eml	10E0242	SW 8082
PCB-1221	<1.0		mg/kg dry	1.0	20	05/13/10 19:34	eml	10E0242	SW 8082
PCB-1232	<1.0		mg/kg dry	1.0	20	05/13/10 19:34	eml	10E0242	SW 8082
PCB-1242	<1.0		mg/kg dry	1.0	20	05/13/10 19:34	eml	10E0242	SW 8082
PCB-1248	<1.0		mg/kg dry	1.0	20	05/13/10 19:34	eml	10E0242	SW 8082
PCB-1254	<1.0		mg/kg dry	1.0	20	05/13/10 19:34	eml	10E0242	SW 8082
PCB-1260	**1.1**		mg/kg dry	1.0	20	05/13/10 19:34	eml	10E0242	SW 8082
Surr: Decachlorobiphenyl (10-177%)	*100 %*								
Surr: Tetrachloro-meta-xylene (11-150%)	*100 %*								
Sample ID: WTE0120-25 (Concrete 327, 0-1'' - Misc. Solid)						**Sampled: 05/04/10 15:25**			
General Chemistry Parameters									
% Solids	**99**		%	NA	1	05/11/10 10:49	pam	10E0268	SM 2540G
Polychlorinated Biphenyls by EPA Method 8082									
PCB-1016	<1.9	MHA	mg/kg dry	1.9	37.5	05/13/10 21:39	eml	10E0283	SW 8082
PCB-1221	<1.9		mg/kg dry	1.9	37.5	05/13/10 21:39	eml	10E0283	SW 8082
PCB-1232	<1.9		mg/kg dry	1.9	37.5	05/13/10 21:39	eml	10E0283	SW 8082
PCB-1242	<1.9		mg/kg dry	1.9	37.5	05/13/10 21:39	eml	10E0283	SW 8082
PCB-1248	<1.9		mg/kg dry	1.9	37.5	05/13/10 21:39	eml	10E0283	SW 8082
PCB-1254	<1.9		mg/kg dry	1.9	37.5	05/13/10 21:39	eml	10E0283	SW 8082
PCB-1260	<1.9	MHA	mg/kg dry	1.9	37.5	05/13/10 21:39	eml	10E0283	SW 8082
Surr: Decachlorobiphenyl (10-177%)	*125 %*								
Surr: Tetrachloro-meta-xylene (11-150%)	*200 %*	*ZX*							

DELTA ENV. CONSULTANTS-MN
5910 Rice Creek Pkwy Suite 100
St. Paul, MN 55126
Ms. Karen Thole

Work Order: WTE0120
Project: SPX; Watertown
Project Number: 9M0909245

Received: 05/04/10
Reported: 05/14/10 13:20

Analyte	Sample Result	Data Qualifiers	Units	MRL	Dilution Factor	Date Analyzed	Analyst	Seq/ Batch	Method
Sample ID: WTE0120-26 (Concrete 328, 0-1'' - Misc. Solid)						**Sampled: 05/04/10 15:30**			
General Chemistry Parameters									
% Solids	**99**		%	NA	1	05/11/10 10:49	pam	10E0268	SM 2540G
Polychlorinated Biphenyls by EPA Method 8082									
PCB-1016	<1.0		mg/kg dry	1.0	19.9	05/13/10 22:05	eml	10E0283	SW 8082
PCB-1221	<1.0		mg/kg dry	1.0	19.9	05/13/10 22:05	eml	10E0283	SW 8082
PCB-1232	<1.0		mg/kg dry	1.0	19.9	05/13/10 22:05	eml	10E0283	SW 8082
PCB-1242	<1.0		mg/kg dry	1.0	19.9	05/13/10 22:05	eml	10E0283	SW 8082
PCB-1248	<1.0		mg/kg dry	1.0	19.9	05/13/10 22:05	eml	10E0283	SW 8082
PCB-1254	<1.0		mg/kg dry	1.0	19.9	05/13/10 22:05	eml	10E0283	SW 8082
PCB-1260	**1.0**		mg/kg dry	1.0	19.9	05/13/10 22:05	eml	10E0283	SW 8082
Surr: Decachlorobiphenyl (10-177%)	*125 %*								
Surr: Tetrachloro-meta-xylene (11-150%)	*150 %*								
Sample ID: WTE0120-27 (Concrete 329, 0-1'' - Misc. Solid)						**Sampled: 05/04/10 15:40**			
General Chemistry Parameters									
% Solids	**99**		%	NA	1	05/11/10 10:49	pam	10E0268	SM 2540G
Polychlorinated Biphenyls by EPA Method 8082									
PCB-1016	<1.0		mg/kg dry	1.0	20	05/13/10 22:30	eml	10E0283	SW 8082
PCB-1221	<1.0		mg/kg dry	1.0	20	05/13/10 22:30	eml	10E0283	SW 8082
PCB-1232	<1.0		mg/kg dry	1.0	20	05/13/10 22:30	eml	10E0283	SW 8082
PCB-1242	<1.0		mg/kg dry	1.0	20	05/13/10 22:30	eml	10E0283	SW 8082
PCB-1248	<1.0		mg/kg dry	1.0	20	05/13/10 22:30	eml	10E0283	SW 8082
PCB-1254	<1.0		mg/kg dry	1.0	20	05/13/10 22:30	eml	10E0283	SW 8082
PCB-1260	<1.0		mg/kg dry	1.0	20	05/13/10 22:30	eml	10E0283	SW 8082
Surr: Decachlorobiphenyl (10-177%)	*100 %*								
Surr: Tetrachloro-meta-xylene (11-150%)	*175 %*	*ZX*							
Sample ID: WTE0120-28 (Concrete 330, 0-1'' - Misc. Solid)						**Sampled: 05/04/10 15:45**			
General Chemistry Parameters									
% Solids	**99**		%	NA	1	05/11/10 10:49	pam	10E0268	SM 2540G
Polychlorinated Biphenyls by EPA Method 8082									
PCB-1016	<1.0		mg/kg dry	1.0	19.9	05/13/10 23:45	eml	10E0283	SW 8082
PCB-1221	<1.0		mg/kg dry	1.0	19.9	05/13/10 23:45	eml	10E0283	SW 8082
PCB-1232	<1.0		mg/kg dry	1.0	19.9	05/13/10 23:45	eml	10E0283	SW 8082
PCB-1242	<1.0		mg/kg dry	1.0	19.9	05/13/10 23:45	eml	10E0283	SW 8082
PCB-1248	<1.0		mg/kg dry	1.0	19.9	05/13/10 23:45	eml	10E0283	SW 8082
PCB-1254	<1.0		mg/kg dry	1.0	19.9	05/13/10 23:45	eml	10E0283	SW 8082
PCB-1260	<1.0		mg/kg dry	1.0	19.9	05/13/10 23:45	eml	10E0283	SW 8082
Surr: Decachlorobiphenyl (10-177%)	*100 %*								
Surr: Tetrachloro-meta-xylene (11-150%)	*175 %*	*ZX*							

DELTA ENV. CONSULTANTS-MN
5910 Rice Creek Pkwy Suite 100
St. Paul, MN 55126
Ms. Karen Thole

Work Order: WTE0120
Project: SPX; Watertown
Project Number: 9M0909245

Received: 05/04/10
Reported: 05/14/10 13:20

Analyte	Sample Result	Data Qualifiers	Units	MRL	Dilution Factor	Date Analyzed	Analyst	Seq/ Batch	Method
Sample ID: WTE0120-29 (Concrete 331, 0-1'' - Misc. Solid)						**Sampled: 05/04/10 15:50**			
General Chemistry Parameters									
% Solids	**99**		%	NA	1	05/11/10 10:49	pam	10E0268	SM 2540G
Polychlorinated Biphenyls by EPA Method 8082									
PCB-1016	<1.0		mg/kg dry	1.0	20	05/14/10 00:10	eml	10E0283	SW 8082
PCB-1221	<1.0		mg/kg dry	1.0	20	05/14/10 00:10	eml	10E0283	SW 8082
PCB-1232	<1.0		mg/kg dry	1.0	20	05/14/10 00:10	eml	10E0283	SW 8082
PCB-1242	<1.0		mg/kg dry	1.0	20	05/14/10 00:10	eml	10E0283	SW 8082
PCB-1248	<1.0		mg/kg dry	1.0	20	05/14/10 00:10	eml	10E0283	SW 8082
PCB-1254	<1.0		mg/kg dry	1.0	20	05/14/10 00:10	eml	10E0283	SW 8082
PCB-1260	**3.5**		mg/kg dry	1.0	20	05/14/10 00:10	eml	10E0283	SW 8082
Surr: Decachlorobiphenyl (10-177%)	*100 %*								
Surr: Tetrachloro-meta-xylene (11-150%)	*175 %*	*ZX*							
Sample ID: WTE0120-30 (Concrete 332, 0-1'' - Misc. Solid)						**Sampled: 05/04/10 15:55**			
General Chemistry Parameters									
% Solids	**99**		%	NA	1	05/11/10 10:49	pam	10E0268	SM 2540G
Polychlorinated Biphenyls by EPA Method 8082									
PCB-1016	<0.99		mg/kg dry	0.99	19.6	05/14/10 00:35	eml	10E0283	SW 8082
PCB-1221	<0.99		mg/kg dry	0.99	19.6	05/14/10 00:35	eml	10E0283	SW 8082
PCB-1232	<0.99		mg/kg dry	0.99	19.6	05/14/10 00:35	eml	10E0283	SW 8082
PCB-1242	<0.99		mg/kg dry	0.99	19.6	05/14/10 00:35	eml	10E0283	SW 8082
PCB-1248	<0.99		mg/kg dry	0.99	19.6	05/14/10 00:35	eml	10E0283	SW 8082
PCB-1254	<0.99		mg/kg dry	0.99	19.6	05/14/10 00:35	eml	10E0283	SW 8082
PCB-1260	<0.99		mg/kg dry	0.99	19.6	05/14/10 00:35	eml	10E0283	SW 8082
Surr: Decachlorobiphenyl (10-177%)	*100 %*								
Surr: Tetrachloro-meta-xylene (11-150%)	*150 %*								
Sample ID: WTE0120-31 (Concrete 333, 0-1'' - Misc. Solid)						**Sampled: 05/04/10 16:05**			
General Chemistry Parameters									
% Solids	**99**		%	NA	1	05/11/10 10:50	pam	10E0269	SM 2540G
Polychlorinated Biphenyls by EPA Method 8082									
PCB-1016	<1.0		mg/kg dry	1.0	19.9	05/14/10 01:00	eml	10E0283	SW 8082
PCB-1221	<1.0		mg/kg dry	1.0	19.9	05/14/10 01:00	eml	10E0283	SW 8082
PCB-1232	<1.0		mg/kg dry	1.0	19.9	05/14/10 01:00	eml	10E0283	SW 8082
PCB-1242	<1.0		mg/kg dry	1.0	19.9	05/14/10 01:00	eml	10E0283	SW 8082
PCB-1248	<1.0		mg/kg dry	1.0	19.9	05/14/10 01:00	eml	10E0283	SW 8082
PCB-1254	<1.0		mg/kg dry	1.0	19.9	05/14/10 01:00	eml	10E0283	SW 8082
PCB-1260	<1.0		mg/kg dry	1.0	19.9	05/14/10 01:00	eml	10E0283	SW 8082
Surr: Decachlorobiphenyl (10-177%)	*100 %*								
Surr: Tetrachloro-meta-xylene (11-150%)	*125 %*								

DELTA ENV. CONSULTANTS-MN
5910 Rice Creek Pkwy Suite 100
St. Paul, MN 55126
Ms. Karen Thole

Work Order: WTE0120
Project: SPX; Watertown
Project Number: 9M0909245

Received: 05/04/10
Reported: 05/14/10 13:20

Analyte	Sample Result	Data Qualifiers	Units	MRL	Dilution Factor	Date Analyzed	Analyst	Seq/ Batch	Method
Sample ID: WTE0120-32 (Concrete 341, 0-1" - Misc. Solid)						**Sampled: 05/04/10 16:15**			
General Chemistry Parameters									
% Solids	**99**		%	NA	1	05/11/10 10:50	pam	10E0269	SM 2540G
Polychlorinated Biphenyls by EPA Method 8082									
PCB-1016	<0.99		mg/kg dry	0.99	19.7	05/14/10 01:25	eml	10E0283	SW 8082
PCB-1221	<0.99		mg/kg dry	0.99	19.7	05/14/10 01:25	eml	10E0283	SW 8082
PCB-1232	<0.99		mg/kg dry	0.99	19.7	05/14/10 01:25	eml	10E0283	SW 8082
PCB-1242	<0.99		mg/kg dry	0.99	19.7	05/14/10 01:25	eml	10E0283	SW 8082
PCB-1248	<0.99		mg/kg dry	0.99	19.7	05/14/10 01:25	eml	10E0283	SW 8082
PCB-1254	<0.99		mg/kg dry	0.99	19.7	05/14/10 01:25	eml	10E0283	SW 8082
PCB-1260	**3.8**		mg/kg dry	0.99	19.7	05/14/10 01:25	eml	10E0283	SW 8082
Surr: Decachlorobiphenyl (10-177%)	*100 %*								
Surr: Tetrachloro-meta-xylene (11-150%)	*75 %*								
Sample ID: WTE0120-33 (Concrete 334, 0-1" - Misc. Solid)						**Sampled: 05/04/10 16:20**			
General Chemistry Parameters									
% Solids	**98**		%	NA	1	05/11/10 10:50	pam	10E0269	SM 2540G
Polychlorinated Biphenyls by EPA Method 8082									
PCB-1016	<1.0		mg/kg dry	1.0	20	05/14/10 01:50	eml	10E0283	SW 8082
PCB-1221	<1.0		mg/kg dry	1.0	20	05/14/10 01:50	eml	10E0283	SW 8082
PCB-1232	<1.0		mg/kg dry	1.0	20	05/14/10 01:50	eml	10E0283	SW 8082
PCB-1242	<1.0		mg/kg dry	1.0	20	05/14/10 01:50	eml	10E0283	SW 8082
PCB-1248	<1.0		mg/kg dry	1.0	20	05/14/10 01:50	eml	10E0283	SW 8082
PCB-1254	<1.0		mg/kg dry	1.0	20	05/14/10 01:50	eml	10E0283	SW 8082
PCB-1260	**1.9**		mg/kg dry	1.0	20	05/14/10 01:50	eml	10E0283	SW 8082
Surr: Decachlorobiphenyl (10-177%)	*75 %*								
Surr: Tetrachloro-meta-xylene (11-150%)	*175 %*	*ZX*							
Sample ID: WTE0120-34 (Concrete 335, 0-1" - Misc. Solid)						**Sampled: 05/04/10 16:25**			
General Chemistry Parameters									
% Solids	**99**		%	NA	1	05/11/10 10:50	pam	10E0269	SM 2540G
Polychlorinated Biphenyls by EPA Method 8082									
PCB-1016	<1.0		mg/kg dry	1.0	20	05/14/10 02:15	eml	10E0283	SW 8082
PCB-1221	<1.0		mg/kg dry	1.0	20	05/14/10 02:15	eml	10E0283	SW 8082
PCB-1232	<1.0		mg/kg dry	1.0	20	05/14/10 02:15	eml	10E0283	SW 8082
PCB-1242	<1.0		mg/kg dry	1.0	20	05/14/10 02:15	eml	10E0283	SW 8082
PCB-1248	<1.0		mg/kg dry	1.0	20	05/14/10 02:15	eml	10E0283	SW 8082
PCB-1254	<1.0		mg/kg dry	1.0	20	05/14/10 02:15	eml	10E0283	SW 8082
PCB-1260	<1.0		mg/kg dry	1.0	20	05/14/10 02:15	eml	10E0283	SW 8082
Surr: Decachlorobiphenyl (10-177%)	*100 %*								
Surr: Tetrachloro-meta-xylene (11-150%)	*125 %*								

DELTA ENV. CONSULTANTS-MN
5910 Rice Creek Pkwy Suite 100
St. Paul, MN 55126
Ms. Karen Thole

Work Order: WTE0120
Project: SPX; Watertown
Project Number: 9M0909245

Received: 05/04/10
Reported: 05/14/10 13:20

Analyte	Sample Result	Data Qualifiers	Units	MRL	Dilution Factor	Date Analyzed	Analyst	Seq/ Batch	Method
Sample ID: WTE0120-35 (Concrete 336, 0-1'' - Misc. Solid)						**Sampled: 05/04/10 16:30**			
General Chemistry Parameters									
% Solids	**100**		%	NA	1	05/11/10 10:50	pam	10E0269	SM 2540G
Polychlorinated Biphenyls by EPA Method 8082									
PCB-1016	<1.0		mg/kg dry	1.0	19.9	05/14/10 02:40	eml	10E0283	SW 8082
PCB-1221	<1.0		mg/kg dry	1.0	19.9	05/14/10 02:40	eml	10E0283	SW 8082
PCB-1232	<1.0		mg/kg dry	1.0	19.9	05/14/10 02:40	eml	10E0283	SW 8082
PCB-1242	<1.0		mg/kg dry	1.0	19.9	05/14/10 02:40	eml	10E0283	SW 8082
PCB-1248	<1.0		mg/kg dry	1.0	19.9	05/14/10 02:40	eml	10E0283	SW 8082
PCB-1254	<1.0		mg/kg dry	1.0	19.9	05/14/10 02:40	eml	10E0283	SW 8082
PCB-1260	**1.0**		mg/kg dry	1.0	19.9	05/14/10 02:40	eml	10E0283	SW 8082
Surr: Decachlorobiphenyl (10-177%)	*100 %*								
Surr: Tetrachloro-meta-xylene (11-150%)	*150 %*								

DELTA ENV. CONSULTANTS-MN
5910 Rice Creek Pkwy Suite 100
St. Paul, MN 55126
Ms. Karen Thole

Work Order: WTE0120
Project: SPX; Watertown
Project Number: 9M0909245

Received: 05/04/10
Reported: 05/14/10 13:20

SAMPLE EXTRACTION DATA

Parameter	Batch	Lab Number	Wt/Vol Extracted	Extracted Vol	Date	Analyst	Extraction Method
Polychlorinated Biphenyls by EPA Method 8082							
SW 8082	10E0206	WTE0120-01	15	10	05/08/10 12:53	BKM	Default Prep GC-Sen
SW 8082	10E0206	WTE0120-02	15	10	05/08/10 12:53	BKM	Default Prep GC-Sen
SW 8082	10E0206	WTE0120-03	15	10	05/08/10 12:53	BKM	Default Prep GC-Sen
SW 8082	10E0206	WTE0120-04	15	10	05/08/10 12:53	BKM	Default Prep GC-Sen
SW 8082	10E0242	WTE0120-05	5	10	05/10/10 14:32	TLH	Default Prep GC-Sen
SW 8082	10E0242	WTE0120-06	15	10	05/10/10 14:32	TLH	Default Prep GC-Sen
SW 8082	10E0242	WTE0120-07	15	10	05/10/10 14:32	TLH	Default Prep GC-Sen
SW 8082	10E0242	WTE0120-08	15	10	05/10/10 14:32	TLH	Default Prep GC-Sen
SW 8082	10E0242	WTE0120-09	15	10	05/10/10 14:32	TLH	Default Prep GC-Sen
SW 8082	10E0242	WTE0120-10	15	10	05/10/10 14:32	TLH	Default Prep GC-Sen
SW 8082	10E0242	WTE0120-11	15	10	05/10/10 14:32	TLH	Default Prep GC-Sen
SW 8082	10E0242	WTE0120-12	15	10	05/10/10 14:32	TLH	Default Prep GC-Sen
SW 8082	10E0242	WTE0120-13	15	10	05/10/10 14:32	TLH	Default Prep GC-Sen
SW 8082	10E0242	WTE0120-14	15	10	05/10/10 14:32	TLH	Default Prep GC-Sen
SW 8082	10E0242	WTE0120-15	15	10	05/10/10 14:32	TLH	Default Prep GC-Sen
SW 8082	10E0242	WTE0120-16	15	10	05/10/10 14:32	TLH	Default Prep GC-Sen
SW 8082	10E0242	WTE0120-17	15	10	05/10/10 14:32	TLH	Default Prep GC-Sen
SW 8082	10E0242	WTE0120-18	15	10	05/10/10 14:32	TLH	Default Prep GC-Sen
SW 8082	10E0242	WTE0120-19	15	10	05/10/10 14:32	TLH	Default Prep GC-Sen
SW 8082	10E0242	WTE0120-20	15	10	05/10/10 14:32	TLH	Default Prep GC-Sen
SW 8082	10E0242	WTE0120-21	15	10	05/10/10 14:32	TLH	Default Prep GC-Sen
SW 8082	10E0242	WTE0120-22	15	10	05/10/10 14:32	TLH	Default Prep GC-Sen
SW 8082	10E0242	WTE0120-23	15	10	05/10/10 14:32	TLH	Default Prep GC-Sen
SW 8082	10E0242	WTE0120-24	15	10	05/10/10 14:32	TLH	Default Prep GC-Sen
SW 8082	10E0283	WTE0120-25	8	10	05/11/10 15:48	BKM	Default Prep GC-Sen
SW 8082	10E0283	WTE0120-26	15	10	05/11/10 15:48	BKM	Default Prep GC-Sen
SW 8082	10E0283	WTE0120-27	15	10	05/11/10 15:48	BKM	Default Prep GC-Sen
SW 8082	10E0283	WTE0120-28	15	10	05/11/10 15:48	BKM	Default Prep GC-Sen
SW 8082	10E0283	WTE0120-29	15	10	05/11/10 15:48	BKM	Default Prep GC-Sen
SW 8082	10E0283	WTE0120-30	15	10	05/11/10 15:48	BKM	Default Prep GC-Sen
SW 8082	10E0283	WTE0120-31	15	10	05/11/10 15:48	BKM	Default Prep GC-Sen
SW 8082	10E0283	WTE0120-32	15	10	05/11/10 15:48	BKM	Default Prep GC-Sen
SW 8082	10E0283	WTE0120-33	15	10	05/11/10 15:48	BKM	Default Prep GC-Sen
SW 8082	10E0283	WTE0120-34	15	10	05/11/10 15:48	BKM	Default Prep GC-Sen
SW 8082	10E0283	WTE0120-35	15	10	05/11/10 15:48	BKM	Default Prep GC-Sen

DELTA ENV. CONSULTANTS-MN
5910 Rice Creek Pkwy Suite 100
St. Paul, MN 55126
Ms. Karen Thole

Work Order: WTE0120
Project: SPX; Watertown
Project Number: 9M0909245

Received: 05/04/10
Reported: 05/14/10 13:20

LABORATORY BLANK QC DATA

Analyte	Seq/ Batch	Source Result	Spike Level	Units	MDL	MRL	Result	Dup Result	% REC	Dup %REC	% REC Limits	RPD	RPD Limit	Q
Polychlorinated Biphenyls by EPA Method 8082														
PCB-1016	10E0206			mg/kg wet	N/A	0.10	<0.10							
PCB-1221	10E0206			mg/kg wet	N/A	0.10	<0.10							
PCB-1232	10E0206			mg/kg wet	N/A	0.10	<0.10							
PCB-1242	10E0206			mg/kg wet	N/A	0.10	<0.10							
PCB-1248	10E0206			mg/kg wet	N/A	0.10	<0.10							
PCB-1254	10E0206			mg/kg wet	N/A	0.10	<0.10							
PCB-1260	10E0206			mg/kg wet	N/A	0.10	<0.10							
Surrogate: Decachlorobiphenyl	*10E0206*			mg/kg wet					*85*		*10-177*			
Surrogate: Tetrachloro-meta-xylene	*10E0206*			mg/kg wet					*103*		*11-150*			
PCB-1016	10E0242			mg/kg wet	N/A	0.10	<0.10							
PCB-1221	10E0242			mg/kg wet	N/A	0.10	<0.10							
PCB-1232	10E0242			mg/kg wet	N/A	0.10	<0.10							
PCB-1242	10E0242			mg/kg wet	N/A	0.10	<0.10							
PCB-1248	10E0242			mg/kg wet	N/A	0.10	<0.10							
PCB-1254	10E0242			mg/kg wet	N/A	0.10	<0.10							
PCB-1260	10E0242			mg/kg wet	N/A	0.10	<0.10							
Surrogate: Decachlorobiphenyl	*10E0242*			mg/kg wet					*90*		*10-177*			
Surrogate: Tetrachloro-meta-xylene	*10E0242*			mg/kg wet					*103*		*11-150*			
PCB-1016	10E0283			mg/kg wet	N/A	0.099	<0.099							
PCB-1221	10E0283			mg/kg wet	N/A	0.099	<0.099							
PCB-1232	10E0283			mg/kg wet	N/A	0.099	<0.099							
PCB-1242	10E0283			mg/kg wet	N/A	0.099	<0.099							
PCB-1248	10E0283			mg/kg wet	N/A	0.099	<0.099							
PCB-1254	10E0283			mg/kg wet	N/A	0.099	<0.099							
PCB-1260	10E0283			mg/kg wet	N/A	0.099	<0.099							
Surrogate: Decachlorobiphenyl	*10E0283*			mg/kg wet					*80*		*10-177*			
Surrogate: Tetrachloro-meta-xylene	*10E0283*			mg/kg wet					*95*		*11-150*			

DELTA ENV. CONSULTANTS-MN
5910 Rice Creek Pkwy Suite 100
St. Paul, MN 55126
Ms. Karen Thole

Work Order: WTE0120
Project: SPX; Watertown
Project Number: 9M0909245

Received: 05/04/10
Reported: 05/14/10 13:20

CCV QC DATA

Analyte	Seq/ Batch	Source Result	Spike Level	Units	MDL	MRL	Result	Dup Result	% REC	Dup %REC	% REC Limits	RPD	RPD Limit	Q
Polychlorinated Biphenyls by EPA Method 8082														
PCB-1016	T000970		0.50	ug/L	N/A	N/A	0.5490		110		85-115			
PCB-1260	T000970		0.50	ug/L	N/A	N/A	0.5020		100		85-115			
Surrogate: Decachlorobiphenyl	*T000970*			ug/L					*85*		*75-125*			
Surrogate: Tetrachloro-meta-xylene	*T000970*			ug/L					*105*		*75-125*			
PCB-1016	T000970		0.50	ug/L	N/A	N/A	0.5500		110		85-115			
PCB-1260	T000970		0.50	ug/L	N/A	N/A	0.5020		100		85-115			
Surrogate: Decachlorobiphenyl	*T000970*			ug/L					*88*		*75-125*			
Surrogate: Tetrachloro-meta-xylene	*T000970*			ug/L					*108*		*75-125*			
PCB-1016	T000970		0.50	ug/L	N/A	N/A	0.5450		109		85-115			
PCB-1260	T000970		0.50	ug/L	N/A	N/A	0.5000		100		85-115			
Surrogate: Decachlorobiphenyl	*T000970*			ug/L					*85*		*75-125*			
Surrogate: Tetrachloro-meta-xylene	*T000970*			ug/L					*105*		*75-125*			
PCB-1242	T000970		0.50	ug/L	N/A	N/A	0.5310		106		85-115			
Surrogate: Decachlorobiphenyl	*T000970*			ug/L					*113*		*75-125*			
Surrogate: Tetrachloro-meta-xylene	*T000970*			ug/L					*100*		*75-125*			
PCB-1248	T000970		0.50	ug/L	N/A	N/A	0.5420		108		85-115			
Surrogate: Decachlorobiphenyl	*T000970*			ug/L					*130*		*75-125*			
Surrogate: Tetrachloro-meta-xylene	*T000970*			ug/L					*108*		*75-125*			
PCB-1254	T000970		0.50	ug/L	N/A	N/A	0.5200		104		85-115			
Surrogate: Decachlorobiphenyl	*T000970*			ug/L					*75*		*75-125*			
Surrogate: Tetrachloro-meta-xylene	*T000970*			ug/L					*123*		*75-125*			
PCB-1016	T000970		0.50	ug/L	N/A	N/A	0.5690		114		85-115			
PCB-1260	T000970		0.50	ug/L	N/A	N/A	0.5150		103		85-115			
Surrogate: Decachlorobiphenyl	*T000970*			ug/L					*95*		*75-125*			
Surrogate: Tetrachloro-meta-xylene	*T000970*			ug/L					*113*		*75-125*			
PCB-1016	T000970		0.50	ug/L	N/A	N/A	0.5840		117		85-115			C
PCB-1260	T000970		0.50	ug/L	N/A	N/A	0.5350		107		85-115			
Surrogate: Decachlorobiphenyl	*T000970*			ug/L					*95*		*75-125*			
Surrogate: Tetrachloro-meta-xylene	*T000970*			ug/L					*118*		*75-125*			
PCB-1242	T000970		0.50	ug/L	N/A	N/A	0.5660		113		85-115			
Surrogate: Decachlorobiphenyl	*T000970*			ug/L					*118*		*75-125*			
Surrogate: Tetrachloro-meta-xylene	*T000970*			ug/L					*105*		*75-125*			
PCB-1248	T000970		0.50	ug/L	N/A	N/A	0.5270		105		85-115			
Surrogate: Decachlorobiphenyl	*T000970*			ug/L					*123*		*75-125*			
Surrogate: Tetrachloro-meta-xylene	*T000970*			ug/L					*100*		*75-125*			

DELTA ENV. CONSULTANTS-MN
5910 Rice Creek Pkwy Suite 100
St. Paul, MN 55126
Ms. Karen Thole

Work Order: WTE0120
Project: SPX; Watertown
Project Number: 9M0909245

Received: 05/04/10
Reported: 05/14/10 13:20

CCV QC DATA

Analyte	Seq/ Batch	Source Result	Spike Level	Units	MDL	MRL	Result	Dup Result	% REC	Dup %REC	% REC Limits	RPD	RPD Limit	Q
Polychlorinated Biphenyls by EPA Method 8082														
PCB-1254	T000970		0.50	ug/L	N/A	N/A	0.5010		100		85-115			
Surrogate: Decachlorobiphenyl	*T000970*			ug/L					*70*		*75-125*			
Surrogate: Tetrachloro-meta-xylene	*T000970*			ug/L					*110*		*75-125*			
PCB-1016	T000970		0.50	ug/L	N/A	N/A	0.5700		114		85-115			
PCB-1260	T000970		0.50	ug/L	N/A	N/A	0.4920		98		85-115			
Surrogate: Decachlorobiphenyl	*T000970*			ug/L					*105*		*75-125*			
Surrogate: Tetrachloro-meta-xylene	*T000970*			ug/L					*110*		*75-125*			
PCB-1016	T000983		0.50	mg/kg wet	N/A	N/A	0.544		109		85-115			
PCB-1260	T000983		0.50	mg/kg wet	N/A	N/A	0.490		98		85-115			
Surrogate: Decachlorobiphenyl	*T000983*			mg/kg wet					*85*		*70-130*			
Surrogate: Tetrachloro-meta-xylene	*T000983*			mg/kg wet					*108*		*70-130*			
PCB-1242	T000983		0.50	mg/kg wet	N/A	N/A	0.546		109		85-115			
Surrogate: Decachlorobiphenyl	*T000983*			mg/kg wet					*113*		*70-130*			
Surrogate: Tetrachloro-meta-xylene	*T000983*			mg/kg wet					*103*		*70-130*			
PCB-1248	T000983		0.50	mg/kg wet	N/A	N/A	0.544		109		85-115			
Surrogate: Decachlorobiphenyl	*T000983*			mg/kg wet					*140*		*70-130*			
Surrogate: Tetrachloro-meta-xylene	*T000983*			mg/kg wet					*110*		*70-130*			
PCB-1254	T000983		0.50	mg/kg wet	N/A	N/A	0.529		106		85-115			
Surrogate: Decachlorobiphenyl	*T000983*			mg/kg wet					*80*		*70-130*			
Surrogate: Tetrachloro-meta-xylene	*T000983*			mg/kg wet					*125*		*70-130*			
PCB-1016	T000983		0.50	mg/kg wet	N/A	N/A	0.556		111		85-115			
PCB-1260	T000983		0.50	mg/kg wet	N/A	N/A	0.496		99		85-115			
Surrogate: Decachlorobiphenyl	*T000983*			mg/kg wet					*83*		*70-130*			
Surrogate: Tetrachloro-meta-xylene	*T000983*			mg/kg wet					*105*		*70-130*			
Surrogate: Decachlorobiphenyl	*T000983*			mg/kg wet					*110*		*70-130*			
Surrogate: Tetrachloro-meta-xylene	*T000983*			mg/kg wet					*98*		*70-130*			
PCB-1248	T000983		0.50	mg/kg wet	N/A	N/A	0.534		107		85-115			
Surrogate: Decachlorobiphenyl	*T000983*			mg/kg wet					*120*		*70-130*			
Surrogate: Tetrachloro-meta-xylene	*T000983*			mg/kg wet					*103*		*70-130*			
PCB-1254	T000983		0.50	mg/kg wet	N/A	N/A	0.501		100		85-115			
Surrogate: Decachlorobiphenyl	*T000983*			mg/kg wet					*65*		*70-130*			
Surrogate: Tetrachloro-meta-xylene	*T000983*			mg/kg wet					*110*		*70-130*			

DELTA ENV. CONSULTANTS-MN
5910 Rice Creek Pkwy Suite 100
St. Paul, MN 55126
Ms. Karen Thole

Work Order: WTE0120
Project: SPX; Watertown
Project Number: 9M0909245

Received: 05/04/10
Reported: 05/14/10 13:20

CCV QC DATA

Analyte	Seq/ Batch	Source Result	Spike Level	Units	MDL	MRL	Result	Dup Result	% REC	Dup %REC	% REC Limits	RPD	RPD Limit	Q
Polychlorinated Biphenyls by EPA Method 8082														
PCB-1016	T000983		0.50	mg/kg wet	N/A	N/A	0.565		113		85-115			
PCB-1260	T000983		0.50	mg/kg wet	N/A	N/A	0.494		99		85-115			
Surrogate: Decachlorobiphenyl	*T000983*			mg/kg wet					*83*		*70-130*			
Surrogate: Tetrachloro-meta-xylene	*T000983*			mg/kg wet					*105*		*70-130*			
PCB-1016	T000983		0.50	mg/kg wet	N/A	N/A	0.563		113		85-115			
PCB-1260	T000983		0.50	mg/kg wet	N/A	N/A	0.493		99		85-115			
Surrogate: Decachlorobiphenyl	*T000983*			mg/kg wet					*78*		*70-130*			
Surrogate: Tetrachloro-meta-xylene	*T000983*			mg/kg wet					*108*		*70-130*			
PCB-1016	T001000		0.50	mg/kg wet	N/A	N/A	0.572		114		85-115			
PCB-1260	T001000		0.50	mg/kg wet	N/A	N/A	0.490		98		85-115			
Surrogate: Decachlorobiphenyl	*T001000*			mg/kg wet					*75*		*70-130*			
Surrogate: Tetrachloro-meta-xylene	*T001000*			mg/kg wet					*110*		*70-130*			
PCB-1242	T001000		0.50	mg/kg wet	N/A	N/A	0.516		103		85-115			
Surrogate: Decachlorobiphenyl	*T001000*			mg/kg wet					*95*		*70-130*			
Surrogate: Tetrachloro-meta-xylene	*T001000*			mg/kg wet					*98*		*70-130*			
PCB-1248	T001000		0.50	mg/kg wet	N/A	N/A	0.466		93		85-115			
Surrogate: Decachlorobiphenyl	*T001000*			mg/kg wet					*108*		*70-130*			
Surrogate: Tetrachloro-meta-xylene	*T001000*			mg/kg wet					*95*		*70-130*			
PCB-1254	T001000		0.50	mg/kg wet	N/A	N/A	0.513		103		85-115			
Surrogate: Decachlorobiphenyl	*T001000*			mg/kg wet					*63*		*70-130*			
Surrogate: Tetrachloro-meta-xylene	*T001000*			mg/kg wet					*105*		*70-130*			
PCB-1016	T001000		0.50	mg/kg wet	N/A	N/A	0.543		109		85-115			
PCB-1260	T001000		0.50	mg/kg wet	N/A	N/A	0.503		101		85-115			
Surrogate: Decachlorobiphenyl	*T001000*			mg/kg wet					*83*		*70-130*			
Surrogate: Tetrachloro-meta-xylene	*T001000*			mg/kg wet					*103*		*70-130*			
PCB-1016	T001000		0.50	mg/kg wet	N/A	N/A	0.560		112		85-115			
PCB-1260	T001000		0.50	mg/kg wet	N/A	N/A	0.504		101		85-115			
Surrogate: Decachlorobiphenyl	*T001000*			mg/kg wet					*83*		*70-130*			
Surrogate: Tetrachloro-meta-xylene	*T001000*			mg/kg wet					*103*		*70-130*			

TestAmerica
THE LEADER IN ENVIRONMENTAL TESTING
602 Commerce Drive Watertown, WI 53094 * 800-833-7036 * Fax 920-261-8120

DELTA ENV. CONSULTANTS-MN
5910 Rice Creek Pkwy Suite 100
St. Paul, MN 55126
Ms. Karen Thole

Work Order: WTE0120
Project: SPX; Watertown
Project Number: 9M0909245

Received: 05/04/10
Reported: 05/14/10 13:20

LABORATORY DUPLICATE QC DATA

Analyte	Seq/ Batch	Source Result	Spike Level	Units	MDL	MRL	Result	% REC	Dup %REC	% REC Limits	RPD	RPD Limit	Q
General Chemistry Parameters													
QC Source Sample: WTE0120-10													
% Solids	10E0267	99.1		%	N/A	N/A	99.2				0	20	
QC Source Sample: WTE0120-30													
% Solids	10E0268	99.2		%	N/A	N/A	99.1				0	20	
QC Source Sample: WTE0307-04													
% Solids	10E0269	93.8		%	N/A	N/A	94.5				1	20	

TestAmerica Watertown
Brian DeJong For Dan F. Milewsky
Project Manager

DELTA ENV. CONSULTANTS-MN
5910 Rice Creek Pkwy Suite 100
St. Paul, MN 55126
Ms. Karen Thole

Work Order: WTE0120
Project: SPX; Watertown
Project Number: 9M0909245

Received: 05/04/10
Reported: 05/14/10 13:20

LCS/LCS DUPLICATE QC DATA

Analyte	Seq/ Batch	Source Result	Spike Level	Units	MDL	MRL	Result	Dup Result	% REC	Dup %REC	% REC Limits	RPD	RPD Limit	Q
Polychlorinated Biphenyls by EPA Method 8082														
PCB-1016	10E0206		0.17	mg/kg wet	N/A	0.099	0.186		112		75-125			
PCB-1221	10E0206			mg/kg wet	N/A	0.099	<0.099				75-125			
PCB-1232	10E0206			mg/kg wet	N/A	0.099	<0.099				75-125			
PCB-1242	10E0206			mg/kg wet	N/A	0.099	<0.099				75-125			
PCB-1248	10E0206			mg/kg wet	N/A	0.099	<0.099				75-125			
PCB-1254	10E0206			mg/kg wet	N/A	0.099	<0.099				75-125			
PCB-1260	10E0206		0.17	mg/kg wet	N/A	0.099	0.179		108		75-125			
Surrogate: Decachlorobiphenyl	*10E0206*			mg/kg wet					*88*		*60-150*			
Surrogate: Tetrachloro-meta-xylene	*10E0206*			mg/kg wet					*108*		*60-150*			
PCB-1016	10E0242		0.17	mg/kg wet	N/A	0.10	0.184		110		75-125			
PCB-1221	10E0242			mg/kg wet	N/A	0.10	<0.10				75-125			
PCB-1232	10E0242			mg/kg wet	N/A	0.10	<0.10				75-125			
PCB-1242	10E0242			mg/kg wet	N/A	0.10	<0.10				75-125			
PCB-1248	10E0242			mg/kg wet	N/A	0.10	<0.10				75-125			
PCB-1254	10E0242			mg/kg wet	N/A	0.10	<0.10				75-125			
PCB-1260	10E0242		0.17	mg/kg wet	N/A	0.10	0.181		108		75-125			
Surrogate: Decachlorobiphenyl	*10E0242*			mg/kg wet					*87*		*60-150*			
Surrogate: Tetrachloro-meta-xylene	*10E0242*			mg/kg wet					*97*		*60-150*			
PCB-1016	10E0283		0.17	mg/kg wet	N/A	0.10	0.188		113		75-125			
PCB-1221	10E0283			mg/kg wet	N/A	0.10	<0.10				75-125			
PCB-1232	10E0283			mg/kg wet	N/A	0.10	<0.10				75-125			
PCB-1242	10E0283			mg/kg wet	N/A	0.10	<0.10				75-125			
PCB-1248	10E0283			mg/kg wet	N/A	0.10	<0.10				75-125			
PCB-1254	10E0283			mg/kg wet	N/A	0.10	<0.10				75-125			
PCB-1260	10E0283		0.17	mg/kg wet	N/A	0.10	0.177		106		75-125			
Surrogate: Decachlorobiphenyl	*10E0283*			mg/kg wet					*80*		*60-150*			
Surrogate: Tetrachloro-meta-xylene	*10E0283*			mg/kg wet					*95*		*60-150*			

DELTA ENV. CONSULTANTS-MN
5910 Rice Creek Pkwy Suite 100
St. Paul, MN 55126
Ms. Karen Thole

Work Order: WTE0120
Project: SPX; Watertown
Project Number: 9M0909245

Received: 05/04/10
Reported: 05/14/10 13:20

MATRIX SPIKE/MATRIX SPIKE DUPLICATE QC DATA

Analyte	Seq/ Batch	Source Result	Spike Level	Units	MDL	MRL	Result	Dup Result	% REC	Dup %REC	% REC Limits	RPD	RPD Limit	Q
Polychlorinated Biphenyls by EPA Method 8082														
QC Source Sample: WTE0108-19														
PCB-1016	10E0206	0.00	0.32	mg/kg dry	N/A	0.19	0.315	0.325	100	103	70-130	3	20	
PCB-1221	10E0206	0.00		mg/kg dry	N/A	0.19	<0.19	<0.19			70-130		20	
PCB-1232	10E0206	0.00		mg/kg dry	N/A	0.19	<0.19	<0.19			70-130		20	
PCB-1242	10E0206	0.00		mg/kg dry	N/A	0.19	<0.19	<0.19			70-130		20	
PCB-1248	10E0206	0.00		mg/kg dry	N/A	0.19	<0.19	<0.19			70-130		20	
PCB-1254	10E0206	0.00		mg/kg dry	N/A	0.19	<0.19	<0.19			70-130		20	
PCB-1260	10E0206	0.674	0.32	mg/kg dry	N/A	0.19	0.823	0.814	47	44	70-130	1	20	M2
Surrogate: Decachlorobiphenyl	*10E0206*			mg/kg dry					*73*	*82*	*10-177*			
Surrogate: Tetrachloro-meta-xylene	*10E0206*			mg/kg dry					*95*	*100*	*11-150*			
QC Source Sample: WTE0120-05														
PCB-1016	10E0242	0.0141	0.50	mg/kg dry	N/A	0.30	0.587	0.520	114	101	70-130	12	20	
PCB-1221	10E0242	0.00		mg/kg dry	N/A	0.30	<0.30	<0.30			70-130		20	
PCB-1232	10E0242	0.00		mg/kg dry	N/A	0.30	<0.30	<0.30			70-130		20	
PCB-1242	10E0242	0.00		mg/kg dry	N/A	0.30	<0.30	<0.30			70-130		20	
PCB-1248	10E0242	0.00		mg/kg dry	N/A	0.30	<0.30	<0.30			70-130		20	
PCB-1254	10E0242	0.287		mg/kg dry	N/A	0.30	<0.30	<0.30			70-130		20	
PCB-1260	10E0242	0.231	0.50	mg/kg dry	N/A	0.30	0.651	0.607	84	75	70-130	7	20	
Surrogate: Decachlorobiphenyl	*10E0242*			mg/kg dry					*87*	*77*	*10-177*			
Surrogate: Tetrachloro-meta-xylene	*10E0242*			mg/kg dry					*113*	*98*	*11-150*			

DELTA ENV. CONSULTANTS-MN 5910 Rice Creek Pkwy Suite 100 St. Paul, MN 55126 Ms. Karen Thole	Work Order: Project: Project Number:	WTE0120 SPX; Watertown 9M0909245	Received: Reported:	05/04/10 05/14/10 13:20

CERTIFICATION SUMMARY

TestAmerica Watertown

Method	Matrix	Nelac	Wisconsin
SM 2540G	Solid/Soil	X	X
SW 8082	Solid/Soil	X	X

DELTA ENV. CONSULTANTS-MN 5910 Rice Creek Pkwy Suite 100 St. Paul, MN 55126 Ms. Karen Thole	Work Order: Project: Project Number:	WTE0120 SPX; Watertown 9M0909245	Received: Reported:	05/04/10 05/14/10 13:20

DATA QUALIFIERS AND DEFINITIONS

C	Calibration Verification recovery was above the method control limit for this analyte. Analyte not detected, data not impacted.
M2	The MS and/or MSD were below the acceptance limits due to sample matrix interference. See Blank Spike (LCS).
MHA	Due to high levels of analyte in the sample, the MS/MSD calculation does not provide useful spike recovery information.
ZX	Due to sample matrix effects, the surrogate recovery was outside the acceptance limits.

ADDITIONAL COMMENTS

Results are reported on a wet weight basis unless otherwise noted.

WTE0120

TestAmerica

THE LEADER IN ENVIRONMENTAL TESTING

Watertown Division
602 Commerce Drive
Watertown, WI 53094

Phone 920-261-1660 or 800-833-7036
Fax 920-261-8120

To assist us in using the proper analytical methods, is this work being conducted for regulatory purposes?
Compliance Monitoring _____

Client Name: Delta Consultants
Client #: _____
Address: 5910 Rice Creek Pkwy
City/State/Zip Code: Shoreview MN 55126
Project Manager: Karen Thole
Telephone Number: 651-697-5203
Fax: _____
Sampler Name: (Print Name) Scott Rubenacker
Sampler Signature: [signature]

Project Name: SPX Watertown
Project #: 9M0909245
Site/Location ID: Watertown
State: WI
Report To: Karen Thole
Invoice To: Same
Quote #: _____
PO#: _____

E-mail address: _____

TAT
___ Standard
___ Rush (surcharges may apply)
Date Needed: _____
Fax Results: Y N
E-mail: Y N

QC Deliverable
___ None
___ Level 2 (Batch QC)
___ Level 3
___ Level 4
Other: _____

	SAMPLE ID	Date Sampled	Time Sampled	G = Grab, C = Composite	Field Filtered	Matrix (SL - Sludge DW - Drinking Water GW - Groundwater S - Soil/Solid WW - Wastewater Specify Other)	Preservation & # of Containers: HNO_3	HCl	NaOH	H_2SO_4	Methanol	None	Other (Specify)	Analyze For: PCB by 8082	REMARKS
01	Concrete 307, 0-1"	5/4/10	14:00	G		S						1		x	
02	Concrete 308, 0-1"	↓	14:10	↓		↓						↓		↓	
03	Concrete 309, 0-1"		14:20												
04	Concrete 310, 0-1"		14:35												
05	Concrete 311, 0-1"		14:45												
06	Concrete 312, 0-1"		14:55												
07	Concrete 313, 0-1"		15:15												
08	Concrete 314, 0-1"		15:25												
09	Concrete 315, 0-1"		15:35												
10	Concrete 316, 0-1"	↓	15:45	↓		↓						↓		↓	

Special Instructions:

Relinquished By: [signature]	Date: 5/4/10	Time: 17:10	Received By: Connie Goldberg	Date: 5/4/10	Time: 17:10
Relinquished By:	Date:	Time:	Received By:	Date:	Time:
Relinquished By:	Date:	Time:	Received By:	Date:	Time:

LABORATORY COMMENTS:
Init Lab Temp:
Rec Lab Temp: Ice
Custody Seals: Y N N/A
Bottles Supplied by TestAmerica: Y N
Method of Shipment:

TAL-0020 (12

WTE0120

TestAmerica

THE LEADER IN ENVIRONMENTAL TESTING

Watertown Division
602 Commerce Drive
Watertown, WI 53094

Phone 920-261-1660 or 800-833-7036
Fax 920-261-8120

To assist us in using the proper analytical methods, is this work being conducted for regulatory purposes?
Compliance Monitoring

Client Name: Delta Consultants
Client #:
Address: 5910 Rice Creek Pkwy
City/State/Zip Code: Shoreview MN 55126
Project Manager: Karen Thole
Telephone Number: 651 697-5203
Fax:
Sampler Name: (Print Name) Scott Rademaker
Sampler Signature:

Project Name: SPX Watertown
Project #: 9M0909245
Site/Location ID: Watertown
State: WI
Report To: Karen Thole
Invoice To: Same
Quote #:
PO#:

E-mail address:

TAT
___ Standard
___ Rush (surcharges may apply)
Date Needed:
Fax Results: Y N
E-mail: Y N

QC Deliverables
___ None
___ Level 2 (Batch QC)
___ Level 3
___ Level 4
Other:

	SAMPLE ID	Date Sampled	Time Sampled	G = Grab, C = Composite	Field Filtered	Matrix (SL - Sludge DW - Drinking Water GW - Groundwater S - Soil/Solid WW - Wastewater Specify Other)	Preservation & # of Containers: HNO_3	HCl	NaOH	H_2SO_4	Methanol	None	Other (Specify)	Analyze For: PCB by 8082	REMARKS
11	Concrete 317, 0-1"	5/4/10	15:55	G		S						1			
12	Concrete 318, 0-1"		16:05												
13	Concrete 319, 0-1"		16:15												
14	Concrete 320, 0-1"		16:25												
15	Concrete 340, 0-1"		16:30												
16	Concrete 339, 0-1"		16:35												
17	Concrete 338, 0-1"		16:40												
18	Concrete 337, 0-1"		16:45												

Special Instructions:

LABORATORY COMMENTS:
Init Lab Temp:
Rec Lab Temp: Ice
Custody Seals: Y N N/A
Bottles Supplied by TestAmerica: Y N
Method of Shipment:

Relinquished By:	Date:	Time:	Received By:	Date:	Time:
	5/4/10	17:10	Connie Schilling	5/4/10	17:10
Relinquished By:	Date:	Time:	Received By:	Date:	Time:
Relinquished By:	Date:	Time:	Received By:	Date:	Time:

TAL-0020 (12

WTE0120

TestAmerica

THE LEADER IN ENVIRONMENTAL TESTING

Watertown Division
602 Commerce Drive
Watertown, WI 53094

Phone 920-261-1660 or 800-833-7036
Fax 920-261-8120

To assist us in using the proper analytical methods, is this work being conducted for regulatory purposes?
Compliance Monitoring _____

Client Name: Delta Consultants Client #: _____
Address: 5910 Rice Creek Parkway
City/State/Zip Code: Shoreview, MN 55126
Project Manager: Karen Thole
Telephone Number: 651-697-5203 Fax: 651-639-9473
Sampler Name: (Print Name) Adam McIlheran
Sampler Signature: [signature]

Project Name: SPX Watertown
Project #: 9M0909245
Site/Location ID: Watertown State: WI
Report To: Karen Thole
Invoice To: same
Quote #: _____ PO#: _____

E-mail address: _____

TAT: ___ Standard; ___ Rush (surcharges may apply)
Date Needed: _____
Fax Results: Y N
E-mail: Y N

QC Deliverable: ___ None; ___ Level 2 (Batch QC); ___ Level 3; ___ Level 4; Other: _____

	SAMPLE ID	Date Sampled	Time Sampled	G = Grab, C = Composite	Field Filtered	Matrix: SL - Sludge DW - Drinking Water GW - Groundwater S - Soil/Solid WW - Wastewater Specify Other	Preservation & # of Containers: HNO_3	HCl	NaOH	H_2SO_4	Methanol	None	Other (Specify)	Analyze For: PCB by 8082	REMARKS
19	Concrete 321, 0-1"	5/4/10	14:50	G		S						1		✓	
20	Concrete 322, 0-1"	5/4/10	15:00	G		S						1		✓	
21	Concrete 323, 0-1"	5/4/10	15:05	G		S						1		✓	
22	Concrete 324, 0-1"	5/4/10	15:10	G		S						1		✓	
23	Concrete 325, 0-1"	5/4/10	15:15	G		S						1		✓	
24	Concrete 326, 0-1"	5/4/10	15:20	G		S						1		✓	
25	Concrete 327, 0-1"	5/4/10	15:25	G		S						1		✓	
26	Concrete 328, 0-1"	5/4/10	15:30	G		S						1		✓	
27	Concrete 329, 0-1"	5/4/10	15:40	G		S						1		✓	
28	Concrete 330, 0-1"	5/4/10	15:45	G		S						1		✓	

Special Instructions:

Relinquished By:	Date:	Time:	Received By:	Date:	Time:
[signature]	5/4/10	17:10	[signature]	5/4/10	17:10

LABORATORY COMMENTS:
Init Lab Temp:
Rec Lab Temp: 2.0°C
Custody Seals: Y N N/A
Bottles Supplied by TestAmerica: Y N
Method of Shipment:

TAL-0020 (12

WTE0120

TestAmerica

THE LEADER IN ENVIRONMENTAL TESTING

Watertown Division
602 Commerce Drive
Watertown, WI 53094

Phone 920-261-1660 or 800-833-7036
Fax 920-261-8120

To assist us in using the proper analytical methods, is this work being conducted for regulatory purposes?
Compliance Monitoring _____

Client Name: Delta Consultants Client #: _____
Address: 5910 Rice Creek Parkway
City/State/Zip Code: Shoreview, MN 55126
Project Manager: Karen Thole
Telephone Number: 651-697-5203 Fax: 651-639-9473
Sampler Name: (Print Name) Adam McIlheran
Sampler Signature: [signature]

Project Name: SPX Watertown
Project #: 9M0909285
Site/Location ID: Watertown State: WI
Report To: Karen Thole
Invoice To: Same
Quote #: _____ PO#: _____

E-mail address: _____

TAT: ___ Standard ___ Rush (surcharges may apply)
Date Needed: _____
Fax Results: Y N
E-mail: Y N

QC Deliverables: ___ None ___ Level 2 (Batch QC) ___ Level 3 ___ Level 4 Other: _____

	SAMPLE ID	Date Sampled	Time Sampled	G = Grab, C = Composite	Field Filtered	Matrix (SL - Sludge DW - Drinking Water GW - Groundwater S - Soil/Solid WW - Wastewater Specify Other)	Preservation & # of Containers: HNO_3	HCl	NaOH	H_2SO_4	Methanol	None	Other (Specify)	Analyze For: PCB by 8082	REMARKS
29	Concrete 331, 0-1"	5/4/10	15:50	G		S						1		✓	
30	Concrete 332, 0-1"	5/4/10	15:55	G		S						1		✓	
31	Concrete 333, 0-1"	5/4/10	16:05	G		S						1		✓	
32	Concrete 341, 0-1"	5/4/10	16:15	G		S						1		✓	
33	Concrete 334, 0-1"	5/4/10	16:20	G		S						1		✓	
34	Concrete 335, 0-1"	5/4/10	16:25	G		S						1		✓	
35	Concrete 336, 0-1"	5/4/10	16:30	G		S						1		✓	

Special Instructions:

Relinquished By:	Date:	Time:	Received By:	Date:	Time:
[signature]	5/4/10	17:10	[signature]	5/4/10	17:10

LABORATORY COMMENTS:
Init Lab Temp:
Rec Lab Temp: 2°C
Custody Seals: Y N N/A
Bottles Supplied by TestAmerica: Y N
Method of Shipment:

TAL-0020 (12

TestAmerica
THE LEADER IN ENVIRONMENTAL TESTING
602 Commerce Drive Watertown, WI 53094 * 800-833-7036 * Fax 920-261-8120

May 17, 2010

Client:	DELTA ENV. CONSULTANTS-MN 5910 Rice Creek Pkwy Suite 100 St. Paul, MN 55126	Work Order: Project Name: Project Number:	WTE0341 SPX; Watertown 9M0909245
Attn:	Ms. Karen Thole	Date Received:	05/11/10

An executed copy of the chain of custody is also included as an addendum to this report.

If you have any questions relating to this analytical report, please contact your Laboratory Project Manager at 1-800-833-7036

SAMPLE IDENTIFICATION	LAB NUMBER	COLLECTION DATE AND TIME
Concrete 107, 2-4"	WTE0341-01	05/11/10 09:10
Concrete 252, 2-4"	WTE0341-02	05/11/10 09:50
Concrete 230, 2-4"	WTE0341-03	05/11/10 10:15
Concrete 272, 2-4"	WTE0341-04	05/11/10 10:35
Concrete 86, 2-4"	WTE0341-05	05/11/10 11:30
Concrete 85, 2-4"	WTE0341-06	05/11/10 11:50
Concrete 84, 2-4"	WTE0341-07	05/11/10 12:50
Concrete 83, 2-4"	WTE0341-08	05/11/10 13:15
Concrete 82, 2-4"	WTE0341-09	05/11/10 13:45
Concrete 79, 2-4"	WTE0341-10	05/11/10 14:10
Concrete 257, 2-4"	WTE0341-11	05/11/10 14:40
Concrete 248, 2-4"	WTE0341-12	05/11/10 15:00
Concrete 249, 2-4"	WTE0341-13	05/11/10 15:15
Concrete 234, 2-4"	WTE0341-14	05/11/10 15:30

Samples were received into laboratory on ice.

Wisconsin Certification Number: 128053530

The Chain(s) of Custody, 3 pages, are included and are an integral part of this report.

Unless subcontracted, volatiles analyses (including VOC, PVOC, GRO, BTEX, and TPH gasoline) performed by TestAmerica Watertown at 1101 Industrial Drive, Units 9&10. All other analyses performed at the address shown in the heading of this report.

Approved By:

Brian DeJong

TestAmerica Watertown
Brian DeJong For Dan F. Milewsky
Project Manager

TestAmerica
THE LEADER IN ENVIRONMENTAL TESTING
602 Commerce Drive Watertown, WI 53094 * 800-833-7036 * Fax 920-261-8120

DELTA ENV. CONSULTANTS-MN
5910 Rice Creek Pkwy Suite 100
St. Paul, MN 55126
Ms. Karen Thole

Work Order: WTE0341
Project: SPX; Watertown
Project Number: 9M0909245

Received: 05/11/10
Reported: 05/17/10 11:07

ANALYTICAL REPORT

Analyte	Sample Result	Data Qualifiers	Units	MRL	Dilution Factor	Date Analyzed	Analyst	Seq/ Batch	Method
Sample ID: WTE0341-01 (Concrete 107, 2-4'' - Misc. Solid)						**Sampled: 05/11/10 09:10**			
General Chemistry Parameters									
% Solids	**99**		%	NA	1	05/12/10 12:57	pam	10E0316	SM 2540G
Polychlorinated Biphenyls by EPA Method 8082									
PCB-1016	<1.0		mg/kg dry	1.0	20	05/15/10 00:56	eml	10E0384	SW 8082
PCB-1221	<1.0		mg/kg dry	1.0	20	05/15/10 00:56	eml	10E0384	SW 8082
PCB-1232	<1.0		mg/kg dry	1.0	20	05/15/10 00:56	eml	10E0384	SW 8082
PCB-1242	<1.0		mg/kg dry	1.0	20	05/15/10 00:56	eml	10E0384	SW 8082
PCB-1248	<1.0		mg/kg dry	1.0	20	05/15/10 00:56	eml	10E0384	SW 8082
PCB-1254	<1.0		mg/kg dry	1.0	20	05/15/10 00:56	eml	10E0384	SW 8082
PCB-1260	<1.0		mg/kg dry	1.0	20	05/15/10 00:56	eml	10E0384	SW 8082
Surr: Decachlorobiphenyl (10-177%)	*100 %*								
Surr: Tetrachloro-meta-xylene (11-150%)	*75 %*								
Sample ID: WTE0341-02 (Concrete 252, 2-4'' - Misc. Solid)						**Sampled: 05/11/10 09:50**			
General Chemistry Parameters									
% Solids	**97**		%	NA	1	05/12/10 12:57	pam	10E0316	SM 2540G
Polychlorinated Biphenyls by EPA Method 8082									
PCB-1016	<1.0		mg/kg dry	1.0	20	05/15/10 01:21	eml	10E0384	SW 8082
PCB-1221	<1.0		mg/kg dry	1.0	20	05/15/10 01:21	eml	10E0384	SW 8082
PCB-1232	<1.0		mg/kg dry	1.0	20	05/15/10 01:21	eml	10E0384	SW 8082
PCB-1242	<1.0		mg/kg dry	1.0	20	05/15/10 01:21	eml	10E0384	SW 8082
PCB-1248	<1.0		mg/kg dry	1.0	20	05/15/10 01:21	eml	10E0384	SW 8082
PCB-1254	<1.0		mg/kg dry	1.0	20	05/15/10 01:21	eml	10E0384	SW 8082
PCB-1260	<1.0		mg/kg dry	1.0	20	05/15/10 01:21	eml	10E0384	SW 8082
Surr: Decachlorobiphenyl (10-177%)	*75 %*								
Surr: Tetrachloro-meta-xylene (11-150%)	*75 %*								
Sample ID: WTE0341-03 (Concrete 230, 2-4'' - Misc. Solid)						**Sampled: 05/11/10 10:15**			
General Chemistry Parameters									
% Solids	**97**		%	NA	1	05/12/10 12:57	pam	10E0316	SM 2540G
Polychlorinated Biphenyls by EPA Method 8082									
PCB-1016	<1.0		mg/kg dry	1.0	20	05/15/10 01:46	eml	10E0384	SW 8082
PCB-1221	<1.0		mg/kg dry	1.0	20	05/15/10 01:46	eml	10E0384	SW 8082
PCB-1232	<1.0		mg/kg dry	1.0	20	05/15/10 01:46	eml	10E0384	SW 8082
PCB-1242	<1.0		mg/kg dry	1.0	20	05/15/10 01:46	eml	10E0384	SW 8082
PCB-1248	<1.0		mg/kg dry	1.0	20	05/15/10 01:46	eml	10E0384	SW 8082
PCB-1254	<1.0		mg/kg dry	1.0	20	05/15/10 01:46	eml	10E0384	SW 8082
PCB-1260	<1.0		mg/kg dry	1.0	20	05/15/10 01:46	eml	10E0384	SW 8082
Surr: Decachlorobiphenyl (10-177%)	*75 %*								
Surr: Tetrachloro-meta-xylene (11-150%)	*75 %*								

TestAmerica Watertown
Brian DeJong For Dan F. Milewsky
Project Manager

DELTA ENV. CONSULTANTS-MN
5910 Rice Creek Pkwy Suite 100
St. Paul, MN 55126
Ms. Karen Thole

Work Order: WTE0341
Project: SPX; Watertown
Project Number: 9M0909245

Received: 05/11/10
Reported: 05/17/10 11:07

Analyte	Sample Result	Data Qualifiers	Units	MRL	Dilution Factor	Date Analyzed	Analyst	Seq/ Batch	Method
Sample ID: WTE0341-04 (Concrete 272, 2-4'' - Misc. Solid)						**Sampled: 05/11/10 10:35**			
General Chemistry Parameters									
% Solids	**97**		%	NA	1	05/12/10 12:57	pam	10E0316	SM 2540G
Polychlorinated Biphenyls by EPA Method 8082									
PCB-1016	<1.0		mg/kg dry	1.0	20	05/15/10 02:11	eml	10E0384	SW 8082
PCB-1221	<1.0		mg/kg dry	1.0	20	05/15/10 02:11	eml	10E0384	SW 8082
PCB-1232	<1.0		mg/kg dry	1.0	20	05/15/10 02:11	eml	10E0384	SW 8082
PCB-1242	<1.0		mg/kg dry	1.0	20	05/15/10 02:11	eml	10E0384	SW 8082
PCB-1248	<1.0		mg/kg dry	1.0	20	05/15/10 02:11	eml	10E0384	SW 8082
PCB-1254	<1.0		mg/kg dry	1.0	20	05/15/10 02:11	eml	10E0384	SW 8082
PCB-1260	<1.0		mg/kg dry	1.0	20	05/15/10 02:11	eml	10E0384	SW 8082
Surr: Decachlorobiphenyl (10-177%)	*75 %*								
Surr: Tetrachloro-meta-xylene (11-150%)	*75 %*								
Sample ID: WTE0341-05 (Concrete 86, 2-4'' - Misc. Solid)						**Sampled: 05/11/10 11:30**			
General Chemistry Parameters									
% Solids	**97**		%	NA	1	05/12/10 12:57	pam	10E0316	SM 2540G
Polychlorinated Biphenyls by EPA Method 8082									
PCB-1016	<1.0		mg/kg dry	1.0	20	05/15/10 02:36	eml	10E0384	SW 8082
PCB-1221	<1.0		mg/kg dry	1.0	20	05/15/10 02:36	eml	10E0384	SW 8082
PCB-1232	<1.0		mg/kg dry	1.0	20	05/15/10 02:36	eml	10E0384	SW 8082
PCB-1242	<1.0		mg/kg dry	1.0	20	05/15/10 02:36	eml	10E0384	SW 8082
PCB-1248	<1.0		mg/kg dry	1.0	20	05/15/10 02:36	eml	10E0384	SW 8082
PCB-1254	<1.0		mg/kg dry	1.0	20	05/15/10 02:36	eml	10E0384	SW 8082
PCB-1260	<1.0		mg/kg dry	1.0	20	05/15/10 02:36	eml	10E0384	SW 8082
Surr: Decachlorobiphenyl (10-177%)	*100 %*								
Surr: Tetrachloro-meta-xylene (11-150%)	*75 %*								
Sample ID: WTE0341-06 (Concrete 85, 2-4'' - Misc. Solid)						**Sampled: 05/11/10 11:50**			
General Chemistry Parameters									
% Solids	**97**		%	NA	1	05/12/10 12:57	pam	10E0316	SM 2540G
Polychlorinated Biphenyls by EPA Method 8082									
PCB-1016	<1.0		mg/kg dry	1.0	20	05/15/10 03:01	eml	10E0384	SW 8082
PCB-1221	<1.0		mg/kg dry	1.0	20	05/15/10 03:01	eml	10E0384	SW 8082
PCB-1232	<1.0		mg/kg dry	1.0	20	05/15/10 03:01	eml	10E0384	SW 8082
PCB-1242	<1.0		mg/kg dry	1.0	20	05/15/10 03:01	eml	10E0384	SW 8082
PCB-1248	<1.0		mg/kg dry	1.0	20	05/15/10 03:01	eml	10E0384	SW 8082
PCB-1254	<1.0		mg/kg dry	1.0	20	05/15/10 03:01	eml	10E0384	SW 8082
PCB-1260	<1.0		mg/kg dry	1.0	20	05/15/10 03:01	eml	10E0384	SW 8082
Surr: Decachlorobiphenyl (10-177%)	*75 %*								
Surr: Tetrachloro-meta-xylene (11-150%)	*75 %*								

DELTA ENV. CONSULTANTS-MN
5910 Rice Creek Pkwy Suite 100
St. Paul, MN 55126
Ms. Karen Thole

Work Order: WTE0341
Project: SPX; Watertown
Project Number: 9M0909245

Received: 05/11/10
Reported: 05/17/10 11:07

Analyte	Sample Result	Data Qualifiers	Units	MRL	Dilution Factor	Date Analyzed	Analyst	Seq/ Batch	Method
Sample ID: WTE0341-07 (Concrete 84, 2-4" - Misc. Solid)						**Sampled: 05/11/10 12:50**			
General Chemistry Parameters									
% Solids	**98**		%	NA	1	05/12/10 12:57	pam	10E0316	SM 2540G
Polychlorinated Biphenyls by EPA Method 8082									
PCB-1016	<1.0		mg/kg dry	1.0	20	05/15/10 03:26	eml	10E0384	SW 8082
PCB-1221	<1.0		mg/kg dry	1.0	20	05/15/10 03:26	eml	10E0384	SW 8082
PCB-1232	<1.0		mg/kg dry	1.0	20	05/15/10 03:26	eml	10E0384	SW 8082
PCB-1242	<1.0		mg/kg dry	1.0	20	05/15/10 03:26	eml	10E0384	SW 8082
PCB-1248	<1.0		mg/kg dry	1.0	20	05/15/10 03:26	eml	10E0384	SW 8082
PCB-1254	<1.0		mg/kg dry	1.0	20	05/15/10 03:26	eml	10E0384	SW 8082
PCB-1260	<1.0		mg/kg dry	1.0	20	05/15/10 03:26	eml	10E0384	SW 8082
Surr: Decachlorobiphenyl (10-177%)	*50 %*								
Surr: Tetrachloro-meta-xylene (11-150%)	*50 %*								
Sample ID: WTE0341-08 (Concrete 83, 2-4" - Misc. Solid)						**Sampled: 05/11/10 13:15**			
General Chemistry Parameters									
% Solids	**98**		%	NA	1	05/12/10 12:57	pam	10E0316	SM 2540G
Polychlorinated Biphenyls by EPA Method 8082									
PCB-1016	<1.0	C	mg/kg dry	1.0	20	05/16/10 11:57	eml	10E0384	SW 8082
PCB-1221	<1.0		mg/kg dry	1.0	20	05/16/10 11:57	eml	10E0384	SW 8082
PCB-1232	<1.0		mg/kg dry	1.0	20	05/16/10 11:57	eml	10E0384	SW 8082
PCB-1242	<1.0		mg/kg dry	1.0	20	05/16/10 11:57	eml	10E0384	SW 8082
PCB-1248	<1.0		mg/kg dry	1.0	20	05/16/10 11:57	eml	10E0384	SW 8082
PCB-1254	<1.0		mg/kg dry	1.0	20	05/16/10 11:57	eml	10E0384	SW 8082
PCB-1260	<1.0		mg/kg dry	1.0	20	05/16/10 11:57	eml	10E0384	SW 8082
Surr: Decachlorobiphenyl (10-177%)	*100 %*								
Surr: Tetrachloro-meta-xylene (11-150%)	*75 %*								
Sample ID: WTE0341-09 (Concrete 82, 2-4" - Misc. Solid)						**Sampled: 05/11/10 13:45**			
General Chemistry Parameters									
% Solids	**97**		%	NA	1	05/12/10 12:57	pam	10E0316	SM 2540G
Polychlorinated Biphenyls by EPA Method 8082									
PCB-1016	<1.0		mg/kg dry	1.0	20	05/15/10 05:06	eml	10E0384	SW 8082
PCB-1221	<1.0		mg/kg dry	1.0	20	05/15/10 05:06	eml	10E0384	SW 8082
PCB-1232	<1.0		mg/kg dry	1.0	20	05/15/10 05:06	eml	10E0384	SW 8082
PCB-1242	<1.0		mg/kg dry	1.0	20	05/15/10 05:06	eml	10E0384	SW 8082
PCB-1248	<1.0		mg/kg dry	1.0	20	05/15/10 05:06	eml	10E0384	SW 8082
PCB-1254	<1.0		mg/kg dry	1.0	20	05/15/10 05:06	eml	10E0384	SW 8082
PCB-1260	<1.0		mg/kg dry	1.0	20	05/15/10 05:06	eml	10E0384	SW 8082
Surr: Decachlorobiphenyl (10-177%)	*75 %*								
Surr: Tetrachloro-meta-xylene (11-150%)	*75 %*								

DELTA ENV. CONSULTANTS-MN
5910 Rice Creek Pkwy Suite 100
St. Paul, MN 55126
Ms. Karen Thole

Work Order: WTE0341
Project: SPX; Watertown
Project Number: 9M0909245

Received: 05/11/10
Reported: 05/17/10 11:07

Analyte	Sample Result	Data Qualifiers	Units	MRL	Dilution Factor	Date Analyzed	Analyst	Seq/ Batch	Method
Sample ID: WTE0341-10 (Concrete 79, 2-4" - Misc. Solid)						**Sampled: 05/11/10 14:10**			
General Chemistry Parameters									
% Solids	**97**		%	NA	1	05/12/10 12:57	pam	10E0316	SM 2540G
Polychlorinated Biphenyls by EPA Method 8082									
PCB-1016	<1.0		mg/kg dry	1.0	20	05/15/10 05:31	eml	10E0384	SW 8082
PCB-1221	<1.0		mg/kg dry	1.0	20	05/15/10 05:31	eml	10E0384	SW 8082
PCB-1232	<1.0		mg/kg dry	1.0	20	05/15/10 05:31	eml	10E0384	SW 8082
PCB-1242	<1.0		mg/kg dry	1.0	20	05/15/10 05:31	eml	10E0384	SW 8082
PCB-1248	<1.0		mg/kg dry	1.0	20	05/15/10 05:31	eml	10E0384	SW 8082
PCB-1254	<1.0		mg/kg dry	1.0	20	05/15/10 05:31	eml	10E0384	SW 8082
PCB-1260	<1.0		mg/kg dry	1.0	20	05/15/10 05:31	eml	10E0384	SW 8082
Surr: Decachlorobiphenyl (10-177%)	*75 %*								
Surr: Tetrachloro-meta-xylene (11-150%)	*75 %*								
Sample ID: WTE0341-11 (Concrete 257, 2-4" - Misc. Solid)						**Sampled: 05/11/10 14:40**			
General Chemistry Parameters									
% Solids	**98**		%	NA	1	05/12/10 12:57	pam	10E0316	SM 2540G
Polychlorinated Biphenyls by EPA Method 8082									
PCB-1016	<1.0	C	mg/kg dry	1.0	20	05/16/10 12:22	eml	10E0384	SW 8082
PCB-1221	<1.0		mg/kg dry	1.0	20	05/16/10 12:22	eml	10E0384	SW 8082
PCB-1232	<1.0		mg/kg dry	1.0	20	05/16/10 12:22	eml	10E0384	SW 8082
PCB-1242	<1.0		mg/kg dry	1.0	20	05/16/10 12:22	eml	10E0384	SW 8082
PCB-1248	<1.0		mg/kg dry	1.0	20	05/16/10 12:22	eml	10E0384	SW 8082
PCB-1254	<1.0		mg/kg dry	1.0	20	05/16/10 12:22	eml	10E0384	SW 8082
PCB-1260	<1.0		mg/kg dry	1.0	20	05/16/10 12:22	eml	10E0384	SW 8082
Surr: Decachlorobiphenyl (10-177%)	*100 %*								
Surr: Tetrachloro-meta-xylene (11-150%)	*75 %*								
Sample ID: WTE0341-12 (Concrete 248, 2-4" - Misc. Solid)						**Sampled: 05/11/10 15:00**			
General Chemistry Parameters									
% Solids	**97**		%	NA	1	05/12/10 12:57	pam	10E0316	SM 2540G
Polychlorinated Biphenyls by EPA Method 8082									
PCB-1016	<1.0		mg/kg dry	1.0	20	05/15/10 06:21	eml	10E0384	SW 8082
PCB-1221	<1.0		mg/kg dry	1.0	20	05/15/10 06:21	eml	10E0384	SW 8082
PCB-1232	<1.0		mg/kg dry	1.0	20	05/15/10 06:21	eml	10E0384	SW 8082
PCB-1242	<1.0		mg/kg dry	1.0	20	05/15/10 06:21	eml	10E0384	SW 8082
PCB-1248	<1.0		mg/kg dry	1.0	20	05/15/10 06:21	eml	10E0384	SW 8082
PCB-1254	<1.0		mg/kg dry	1.0	20	05/15/10 06:21	eml	10E0384	SW 8082
PCB-1260	<1.0		mg/kg dry	1.0	20	05/15/10 06:21	eml	10E0384	SW 8082
Surr: Decachlorobiphenyl (10-177%)	*75 %*								
Surr: Tetrachloro-meta-xylene (11-150%)	*75 %*								

DELTA ENV. CONSULTANTS-MN
5910 Rice Creek Pkwy Suite 100
St. Paul, MN 55126
Ms. Karen Thole

Work Order: WTE0341
Project: SPX; Watertown
Project Number: 9M0909245

Received: 05/11/10
Reported: 05/17/10 11:07

Analyte	Sample Result	Data Qualifiers	Units	MRL	Dilution Factor	Date Analyzed	Analyst	Seq/ Batch	Method
Sample ID: WTE0341-13 (Concrete 249, 2-4'' - Misc. Solid)						**Sampled: 05/11/10 15:15**			
General Chemistry Parameters									
% Solids	**98**		%	NA	1	05/12/10 12:57	pam	10E0316	SM 2540G
Polychlorinated Biphenyls by EPA Method 8082									
PCB-1016	<1.0		mg/kg dry	1.0	20	05/15/10 06:46	eml	10E0384	SW 8082
PCB-1221	<1.0		mg/kg dry	1.0	20	05/15/10 06:46	eml	10E0384	SW 8082
PCB-1232	<1.0		mg/kg dry	1.0	20	05/15/10 06:46	eml	10E0384	SW 8082
PCB-1242	<1.0		mg/kg dry	1.0	20	05/15/10 06:46	eml	10E0384	SW 8082
PCB-1248	<1.0		mg/kg dry	1.0	20	05/15/10 06:46	eml	10E0384	SW 8082
PCB-1254	<1.0		mg/kg dry	1.0	20	05/15/10 06:46	eml	10E0384	SW 8082
PCB-1260	<1.0		mg/kg dry	1.0	20	05/15/10 06:46	eml	10E0384	SW 8082
Surr: Decachlorobiphenyl (10-177%)	*75 %*								
Surr: Tetrachloro-meta-xylene (11-150%)	*75 %*								
Sample ID: WTE0341-14 (Concrete 234, 2-4'' - Misc. Solid)						**Sampled: 05/11/10 15:30**			
General Chemistry Parameters									
% Solids	**97**		%	NA	1	05/12/10 12:57	pam	10E0316	SM 2540G
Polychlorinated Biphenyls by EPA Method 8082									
PCB-1016	<1.0		mg/kg dry	1.0	20	05/15/10 07:11	eml	10E0384	SW 8082
PCB-1221	<1.0		mg/kg dry	1.0	20	05/15/10 07:11	eml	10E0384	SW 8082
PCB-1232	<1.0		mg/kg dry	1.0	20	05/15/10 07:11	eml	10E0384	SW 8082
PCB-1242	<1.0		mg/kg dry	1.0	20	05/15/10 07:11	eml	10E0384	SW 8082
PCB-1248	<1.0		mg/kg dry	1.0	20	05/15/10 07:11	eml	10E0384	SW 8082
PCB-1254	<1.0		mg/kg dry	1.0	20	05/15/10 07:11	eml	10E0384	SW 8082
PCB-1260	<1.0		mg/kg dry	1.0	20	05/15/10 07:11	eml	10E0384	SW 8082
Surr: Decachlorobiphenyl (10-177%)	*75 %*								
Surr: Tetrachloro-meta-xylene (11-150%)	*75 %*								

TestAmerica
THE LEADER IN ENVIRONMENTAL TESTING
602 Commerce Drive Watertown, WI 53094 * 800-833-7036 * Fax 920-261-8120

DELTA ENV. CONSULTANTS-MN
5910 Rice Creek Pkwy Suite 100
St. Paul, MN 55126
Ms. Karen Thole

Work Order: WTE0341
Project: SPX; Watertown
Project Number: 9M0909245

Received: 05/11/10
Reported: 05/17/10 11:07

SAMPLE EXTRACTION DATA

Parameter	Batch	Lab Number	Wt/Vol Extracted	Extracted Vol	Date	Analyst	Extraction Method
Polychlorinated Biphenyls by EPA Method 8082							
SW 8082	10E0384	WTE0341-01	15	10	05/14/10 09:37	TLH	Default Prep GC-Sen
SW 8082	10E0384	WTE0341-02	15	10	05/14/10 09:37	TLH	Default Prep GC-Sen
SW 8082	10E0384	WTE0341-03	15	10	05/14/10 09:37	TLH	Default Prep GC-Sen
SW 8082	10E0384	WTE0341-04	15	10	05/14/10 09:37	TLH	Default Prep GC-Sen
SW 8082	10E0384	WTE0341-05	15	10	05/14/10 09:37	TLH	Default Prep GC-Sen
SW 8082	10E0384	WTE0341-06	15	10	05/14/10 09:37	TLH	Default Prep GC-Sen
SW 8082	10E0384	WTE0341-07	15	10	05/14/10 09:37	TLH	Default Prep GC-Sen
SW 8082	10E0384	WTE0341-08	15	10	05/14/10 09:37	TLH	Default Prep GC-Sen
SW 8082	10E0384	WTE0341-09	15	10	05/14/10 09:37	TLH	Default Prep GC-Sen
SW 8082	10E0384	WTE0341-10	15	10	05/14/10 09:37	TLH	Default Prep GC-Sen
SW 8082	10E0384	WTE0341-11	15	10	05/14/10 09:37	TLH	Default Prep GC-Sen
SW 8082	10E0384	WTE0341-12	15	10	05/14/10 09:37	TLH	Default Prep GC-Sen
SW 8082	10E0384	WTE0341-13	15	10	05/14/10 09:37	TLH	Default Prep GC-Sen
SW 8082	10E0384	WTE0341-14	15	10	05/14/10 09:37	TLH	Default Prep GC-Sen

DELTA ENV. CONSULTANTS-MN
5910 Rice Creek Pkwy Suite 100
St. Paul, MN 55126
Ms. Karen Thole

Work Order: WTE0341
Project: SPX; Watertown
Project Number: 9M0909245

Received: 05/11/10
Reported: 05/17/10 11:07

LABORATORY BLANK QC DATA

Analyte	Seq/ Batch	Source Result	Spike Level	Units	MDL	MRL	Result	Dup Result	% REC	Dup %REC	% REC Limits	RPD	RPD Limit	Q
Polychlorinated Biphenyls by EPA Method 8082														
PCB-1016	10E0384			mg/kg wet	N/A	0.10	<0.10							
PCB-1221	10E0384			mg/kg wet	N/A	0.10	<0.10							
PCB-1232	10E0384			mg/kg wet	N/A	0.10	<0.10							
PCB-1242	10E0384			mg/kg wet	N/A	0.10	<0.10							
PCB-1248	10E0384			mg/kg wet	N/A	0.10	<0.10							
PCB-1254	10E0384			mg/kg wet	N/A	0.10	<0.10							
PCB-1260	10E0384			mg/kg wet	N/A	0.10	<0.10							
Surrogate: Decachlorobiphenyl	*10E0384*			mg/kg wet					*72*		*10-177*			
Surrogate: Tetrachloro-meta-xylene	*10E0384*			mg/kg wet					*97*		*11-150*			

DELTA ENV. CONSULTANTS-MN
5910 Rice Creek Pkwy Suite 100
St. Paul, MN 55126
Ms. Karen Thole

Work Order: WTE0341
Project: SPX; Watertown
Project Number: 9M0909245

Received: 05/11/10
Reported: 05/17/10 11:07

CCV QC DATA

Analyte	Seq/ Batch	Source Result	Spike Level	Units	MDL	MRL	Result	Dup Result	% REC	Dup %REC	% REC Limits	RPD	RPD Limit	Q
Polychlorinated Biphenyls by EPA Method 8082														
PCB-1016	T001009		0.50	mg/kg wet	N/A	N/A	0.575		115		85-115			
PCB-1260	T001009		0.50	mg/kg wet	N/A	N/A	0.500		100		85-115			
Surrogate: Decachlorobiphenyl	*T001009*			mg/kg wet					*80*		*70-130*			
Surrogate: Tetrachloro-meta-xylene	*T001009*			mg/kg wet					*108*		*70-130*			
PCB-1242	T001009		0.50	mg/kg wet	N/A	N/A	0.504		101		85-115			
Surrogate: Decachlorobiphenyl	*T001009*			mg/kg wet					*98*		*70-130*			
Surrogate: Tetrachloro-meta-xylene	*T001009*			mg/kg wet					*93*		*70-130*			
PCB-1248	T001009		0.50	mg/kg wet	N/A	N/A	0.452		90		85-115			
Surrogate: Decachlorobiphenyl	*T001009*			mg/kg wet					*105*		*70-130*			
Surrogate: Tetrachloro-meta-xylene	*T001009*			mg/kg wet					*90*		*70-130*			
PCB-1254	T001009		0.50	mg/kg wet	N/A	N/A	0.505		101		85-115			
Surrogate: Decachlorobiphenyl	*T001009*			mg/kg wet					*58*		*70-130*			
Surrogate: Tetrachloro-meta-xylene	*T001009*			mg/kg wet					*103*		*70-130*			
PCB-1016	T001009		0.50	mg/kg wet	N/A	N/A	0.571		114		85-115			
PCB-1260	T001009		0.50	mg/kg wet	N/A	N/A	0.434		87		85-115			
Surrogate: Decachlorobiphenyl	*T001009*			mg/kg wet					*68*		*70-130*			
Surrogate: Tetrachloro-meta-xylene	*T001009*			mg/kg wet					*110*		*70-130*			
PCB-1016	T001009		0.50	mg/kg wet	N/A	N/A	0.549		110		85-115			
PCB-1260	T001009		0.50	mg/kg wet	N/A	N/A	0.472		94		85-115			
Surrogate: Decachlorobiphenyl	*T001009*			mg/kg wet					*78*		*70-130*			
Surrogate: Tetrachloro-meta-xylene	*T001009*			mg/kg wet					*105*		*70-130*			
PCB-1242	T001009		0.50	mg/kg wet	N/A	N/A	0.493		99		85-115			
Surrogate: Decachlorobiphenyl	*T001009*			mg/kg wet					*93*		*70-130*			
Surrogate: Tetrachloro-meta-xylene	*T001009*			mg/kg wet					*90*		*70-130*			
PCB-1016	T001009		0.50	mg/kg wet	N/A	N/A	0.560		112		85-115			
PCB-1260	T001009		0.50	mg/kg wet	N/A	N/A	0.497		99		85-115			
Surrogate: Decachlorobiphenyl	*T001009*			mg/kg wet					*83*		*70-130*			
Surrogate: Tetrachloro-meta-xylene	*T001009*			mg/kg wet					*108*		*70-130*			
PCB-1016	T001009		0.50	mg/kg wet	N/A	N/A	0.575		115		85-115			
PCB-1260	T001009		0.50	mg/kg wet	N/A	N/A	0.487		97		85-115			
Surrogate: Decachlorobiphenyl	*T001009*			mg/kg wet					*78*		*70-130*			
Surrogate: Tetrachloro-meta-xylene	*T001009*			mg/kg wet					*108*		*70-130*			

DELTA ENV. CONSULTANTS-MN
5910 Rice Creek Pkwy Suite 100
St. Paul, MN 55126
Ms. Karen Thole

Work Order: WTE0341
Project: SPX; Watertown
Project Number: 9M0909245

Received: 05/11/10
Reported: 05/17/10 11:07

CCV QC DATA

Analyte	Seq/ Batch	Source Result	Spike Level	Units	MDL	MRL	Result	Dup Result	% REC	Dup %REC	% REC Limits	RPD	RPD Limit	Q
Polychlorinated Biphenyls by EPA Method 8082														
PCB-1016	T001014		0.50	mg/kg wet	N/A	N/A	0.566		113		85-115			
PCB-1260	T001014		0.50	mg/kg wet	N/A	N/A	0.475		95		85-115			
Surrogate: Decachlorobiphenyl	*T001014*			mg/kg wet					*75*		*70-130*			
Surrogate: Tetrachloro-meta-xylene	*T001014*			mg/kg wet					*110*		*70-130*			
PCB-1242	T001014		0.50	mg/kg wet	N/A	N/A	0.513		103		85-115			
Surrogate: Decachlorobiphenyl	*T001014*			mg/kg wet					*90*		*70-130*			
Surrogate: Tetrachloro-meta-xylene	*T001014*			mg/kg wet					*95*		*70-130*			
PCB-1248	T001014		0.50	mg/kg wet	N/A	N/A	0.443		89		85-115			
Surrogate: Decachlorobiphenyl	*T001014*			mg/kg wet					*95*		*70-130*			
Surrogate: Tetrachloro-meta-xylene	*T001014*			mg/kg wet					*93*		*70-130*			
PCB-1016	T001014		0.50	mg/kg wet	N/A	N/A	0.605		121		85-115			C
PCB-1260	T001014		0.50	mg/kg wet	N/A	N/A	0.503		101		85-115			
Surrogate: Decachlorobiphenyl	*T001014*			mg/kg wet					*85*		*70-130*			
Surrogate: Tetrachloro-meta-xylene	*T001014*			mg/kg wet					*118*		*70-130*			
PCB-1016	T001014		0.50	mg/kg wet	N/A	N/A	0.590		118		85-115			C
PCB-1260	T001014		0.50	mg/kg wet	N/A	N/A	0.494		99		85-115			
Surrogate: Decachlorobiphenyl	*T001014*			mg/kg wet					*85*		*70-130*			
Surrogate: Tetrachloro-meta-xylene	*T001014*			mg/kg wet					*113*		*70-130*			
PCB-1242	T001014		0.50	mg/kg wet	N/A	N/A	0.516		103		85-115			
Surrogate: Decachlorobiphenyl	*T001014*			mg/kg wet					*95*		*70-130*			
Surrogate: Tetrachloro-meta-xylene	*T001014*			mg/kg wet					*98*		*70-130*			
PCB-1016	T001014		0.50	mg/kg wet	N/A	N/A	0.588		118		85-115			C
PCB-1260	T001014		0.50	mg/kg wet	N/A	N/A	0.481		96		85-115			
Surrogate: Decachlorobiphenyl	*T001014*			mg/kg wet					*85*		*70-130*			
Surrogate: Tetrachloro-meta-xylene	*T001014*			mg/kg wet					*118*		*70-130*			

TestAmerica
THE LEADER IN ENVIRONMENTAL TESTING
602 Commerce Drive Watertown, WI 53094 * 800-833-7036 * Fax 920-261-8120

DELTA ENV. CONSULTANTS-MN
5910 Rice Creek Pkwy Suite 100
St. Paul, MN 55126
Ms. Karen Thole

Work Order: WTE0341
Project: SPX; Watertown
Project Number: 9M0909245

Received: 05/11/10
Reported: 05/17/10 11:07

LABORATORY DUPLICATE QC DATA

Analyte	Seq/ Batch	Source Result	Spike Level	Units	MDL	MRL	Result	% REC	Dup %REC	% REC Limits	RPD	RPD Limit	Q
General Chemistry Parameters													
QC Source Sample: WTE0353-04													
% Solids	10E0316	75.6		%	N/A	N/A	75.9				0	20	

DELTA ENV. CONSULTANTS-MN
5910 Rice Creek Pkwy Suite 100
St. Paul, MN 55126
Ms. Karen Thole

Work Order: WTE0341
Project: SPX; Watertown
Project Number: 9M0909245

Received: 05/11/10
Reported: 05/17/10 11:07

LCS/LCS DUPLICATE QC DATA

Analyte	Seq/ Batch	Source Result	Spike Level	Units	MDL	MRL	Result	Dup Result	% REC	Dup %REC	% REC Limits	RPD	RPD Limit	Q
Polychlorinated Biphenyls by EPA Method 8082														
PCB-1016	10E0384		0.17	mg/kg wet	N/A	0.10	0.186		112		75-125			
PCB-1221	10E0384			mg/kg wet	N/A	0.10	<0.10				75-125			
PCB-1232	10E0384			mg/kg wet	N/A	0.10	<0.10				75-125			
PCB-1242	10E0384			mg/kg wet	N/A	0.10	<0.10				75-125			
PCB-1248	10E0384			mg/kg wet	N/A	0.10	<0.10				75-125			
PCB-1254	10E0384			mg/kg wet	N/A	0.10	<0.10				75-125			
PCB-1260	10E0384		0.17	mg/kg wet	N/A	0.10	0.169		101		75-125			
Surrogate: Decachlorobiphenyl	*10E0384*			mg/kg wet					*75*		*60-150*			
Surrogate: Tetrachloro-meta-xylene	*10E0384*			mg/kg wet					*103*		*11-150*			

TestAmerica
THE LEADER IN ENVIRONMENTAL TESTING
602 Commerce Drive Watertown, WI 53094 * 800-833-7036 * Fax 920-261-8120

DELTA ENV. CONSULTANTS-MN
5910 Rice Creek Pkwy Suite 100
St. Paul, MN 55126
Ms. Karen Thole

Work Order: WTE0341
Project: SPX; Watertown
Project Number: 9M0909245

Received: 05/11/10
Reported: 05/17/10 11:07

MATRIX SPIKE/MATRIX SPIKE DUPLICATE QC DATA

Analyte	Seq/ Batch	Source Result	Spike Level	Units	MDL	MRL	Result	Dup Result	% REC	Dup %REC	% REC Limits	RPD	RPD Limit	Q
Polychlorinated Biphenyls by EPA Method 8082														
QC Source Sample: WTE0229-06														
PCB-1016	10E0384	0.00	0.51	mg/kg dry	N/A	0.31	0.513	0.587	100	115	70-130	13	20	
PCB-1221	10E0384	0.00		mg/kg dry	N/A	0.31	<0.31	<0.31			70-130		20	
PCB-1232	10E0384	0.00		mg/kg dry	N/A	0.31	<0.31	<0.31			70-130		20	
PCB-1242	10E0384	0.00		mg/kg dry	N/A	0.31	<0.31	<0.31			70-130		20	
PCB-1248	10E0384	0.00		mg/kg dry	N/A	0.31	<0.31	<0.31			70-130		20	
PCB-1254	10E0384	0.00		mg/kg dry	N/A	0.31	<0.31	<0.31			70-130		20	
PCB-1260	10E0384	0.266	0.51	mg/kg dry	N/A	0.31	0.648	0.683	75	82	70-130	5	20	
Surrogate: Decachlorobiphenyl	*10E0384*			mg/kg dry					*68*	*75*	*10-177*			
Surrogate: Tetrachloro-meta-xylene	*10E0384*			mg/kg dry					*90*	*103*	*11-150*			

DELTA ENV. CONSULTANTS-MN 5910 Rice Creek Pkwy Suite 100 St. Paul, MN 55126 Ms. Karen Thole	Work Order: Project: Project Number:	WTE0341 SPX; Watertown 9M0909245	Received: Reported:	05/11/10 05/17/10 11:07

CERTIFICATION SUMMARY

TestAmerica Watertown

Method	Matrix	Nelac	Wisconsin
SM 2540G	Solid/Soil	X	X
SW 8082	Solid/Soil	X	X

DELTA ENV. CONSULTANTS-MN 5910 Rice Creek Pkwy Suite 100 St. Paul, MN 55126 Ms. Karen Thole	Work Order: Project: Project Number:	WTE0341 SPX; Watertown 9M0909245	Received: Reported:	05/11/10 05/17/10 11:07

DATA QUALIFIERS AND DEFINITIONS

C Calibration Verification recovery was above the method control limit for this analyte. Analyte not detected, data not impacted.

ADDITIONAL COMMENTS

Results are reported on a wet weight basis unless otherwise noted.

WTE0341 1 of 2

TestAmerica

THE LEADER IN ENVIRONMENTAL TESTING

Watertown Division
602 Commerce Drive
Watertown, WI 53094

Phone 920-261-1660 or 800-833-7036
Fax 920-261-8120

To assist us in using the proper analytical methods, is this work being conducted for regulatory purposes?
Compliance Monitoring _____

Client Name: Delta Consultants Client #: SPX
Address: 5910 Rice Creek Parkway
City/State/Zip Code: Shoreview, MN
Project Manager: Karen Thole
Telephone Number: 651-697-5203 Fax:
Sampler Name: (Print Name) Adam S. McIlheran
Sampler Signature: Adam S. McIlheran
E-mail address: kthole@deltaenv.com

Project Name: SPX-Watertown
Project #: 9M0909245
Site/Location ID: Watertown State: WI
Report To: Karen Thole
Invoice To: same
Quote #: PO#:

TAT: X Standard; ___ Rush (surcharges may apply)
Date Needed: _____
Fax Results: Y N
E-mail: Y N

QC Deliverables: ___ None; ___ Level 2 (Batch QC); ___ Level 3; ___ Level 4; Other: _____

	SAMPLE ID	Date Sampled	Time Sampled	G = Grab, C = Composite	Field Filtered	Matrix (SL - Sludge DW - Drinking Water GW - Groundwater S - Soil/Solid WW - Wastewater Specify Other)	HNO_3	HCl	NaOH	H_2SO_4	Methanol	None	Other (Specify)	PCB's by 8082	REMARKS
01	Concrete 107, 2-4"	5/11/10	9:10	G		S						1		✓	
02	Concrete 252, 2-4"		9:50									1		✓	
03	Concrete 230, 2-4"		10:15									1		✓	
04	Concrete 272, 2-4"		10:35									1		✓	
05	Concrete 86, 2-4"		11:30									1		✓	time sampled:
06	Concrete 95, 2-4"		~~12:50~~									1		✓	11:50
07	Concrete 84, 2-4"		~~13:15~~									1		✓	12:50
08	Concrete 83, 2-4"		~~13:45~~									1		✓	13:15
09	Concrete 82, 2-4"		~~14:10~~									1		✓	13:45
10	Concrete 79, 2-4"	↓	~~14:40~~	↓		↓						1		✓	14:10

Special Instructions:

LABORATORY COMMENTS:
Init Lab Temp:
Rec Lab Temp: Ice
Custody Seals: Y N N/A
Bottles Supplied by TestAmerica: Y N
Method of Shipment: Client

Relinquished By:	Date:	Time:	Received By:	Date:	Time:
Adam S. McIlheran	5/11/10	16:40	M Patto	5/11/10	16:40

TAL-0020 (1207)

WTE0341 2 of 2

TestAmerica

THE LEADER IN ENVIRONMENTAL TESTING

Watertown Division
602 Commerce Drive
Watertown, WI 53094

Phone 920-261-1660 or 800-833-7036
Fax 920-261-8120

To assist us in using the proper analytical methods, is this work being conducted for regulatory purposes?
Compliance Monitoring _____

Client Name: Delta Consultants Client #: SPX
Address: 5910 Rice Creek Parkway
City/State/Zip Code: Shoreview, MN
Project Manager: Karen Thole
Telephone Number: 651-697-5203 Fax:
Sampler Name: (Print Name) Adam S. McIlheran
Sampler Signature: Adam S. McIlheran
E-mail address: kthole@deltaenv.com

Project Name: SPX-Watertown
Project #: 9M0909245
Site/Location ID: Watertown State: WI
Report To: Karen Thole
Invoice To: Same
Quote #: PO#:

TAT: X Standard; ___ Rush (surcharges may apply)
Date Needed: _____
Fax Results: Y N
E-mail: Y N

QC Deliverables: ___ None; ___ Level 2 (Batch QC); ___ Level 3; ___ Level 4; Other: _____

	SAMPLE ID	Date Sampled	Time Sampled	G = Grab, C = Composite	Field Filtered	Matrix (SL - Sludge DW - Drinking Water GW - Groundwater S - Soil/Solid WW - Wastewater Specify Other)	Preservation & # of Containers: HNO_3	HCl	NaOH	H_2SO_4	Methanol	None	Other (Specify)	Analyze For: PCBs by 8082									REMARKS
11	Concrete 257, 2-4"	5/11/10	14:40	G		S						1		✓									
12	Concrete 248, 2-4"	↓	15:00	G		S						1		✓									
13	Concrete 249, 2-4"		15:15	G		S						1		✓									
14	Concrete 234, 2-4"		15:30	G		S						1		✓									

Special Instructions:

Relinquished By:	Date:	Time:	Received By:	Date:	Time:
Adam S. McIlheran	5/11/10	16:40	[illegible]	5/11/10	16:40

LABORATORY COMMENTS:
Init Lab Temp:
Rec Lab Temp: 4°C
Custody Seals: Y N N/A
Bottles Supplied by TestAmerica: Y N
Method of Shipment: Client

TAL-0020 (1207)

Cooler Receipt Log

Work Order(s): WTE0341 Client Name/Project: Delta # of Coolers: _____

1. How did samples arrive? ☐ Fed-Ex ☐ UPS ☐ TestAmerica ☑ Client ☐ Dunham ☐ Speedy ☐ _____
2. What was the condition of custody seals? ..... ☐ Intact ☐ Broken ☑ Not present

Date/time cooler was opened: 5/11/10 **By:** MPatt

3. Temperature °C_____ Received on ice? ... ☑ Yes ☐ No
4. Does this Project require RUSH turn around? ..... ☐ Yes ☑ No
5. Are there any short hold time tests? ..... ☐ Yes ☑ No

☐ within 1 hr of or ☐ past expiration of hold-time? ..... Provide details in space at bottom of form

48 hours or less	7 days
Coliform Bacteria..... 8/30 hours	Aqueous Organic Prep
Chlorine/Hex Cr..... 24 hours	TS
BOD	TDS
Nitrate ..... (DW is 14 days)	TSS
Nitrite	Sulfide
Orthophosphate)	Volatile Solids

6. Except for tests with hold times of 48 hrs or less, are any samples

☐ within 2 days of or ☐ past expiration of hold-time? ..... ☐ Yes ☑ No Provide details in space at bottom of form

Which Ops Mgr, PM or Analyst was informed of short hold and when? ..... Who_____ When_____

7. Is the date and time of collection recorded? ..... Date ☑ Yes ☐ No Time ☑ Yes ☐ No
8. Were all sample containers listed on the COC received and intact? ..... ☑ Yes ☐ No Provide details in space at bottom of form
9. Do sample IDs match the COC? ..... ☑ Yes ☐ No Provide details in space at bottom of form
10. Are dissolved parameters field filtered or being filtered in the lab? ..... ☐ Field ☐ Lab ☑ NA
11. Are sample volumes adequate and preservatives correct for test requested?.. Vol. ☑ Yes ☐ No Pres. ☑ Yes ☐ No
12. Are VOC samples free of bubbles >6mm? ..... ☐ Yes ☐ No ☑ NA
13. How were VOC soils received? ☐ Methanol ☐ Sodium Bisulfate ☐ Packed jar ☐ Encore ☐ Water* ☐ Other

*☐ within 48 hrs of sampling ☐ past 48 hrs of sampling ☐ Frozen ☐ Not Frozen

14. Is an aqueous Trip Blank included? ☐ Yes ☐ No ☑ NA Is a Methanol Trip Blank included? ☐ Yes ☐ No ☑ NA
15. Are any samples on hold? ..... ☐ Yes ☑ No Provide details in space at bottom of form
16. Are there samples to be subcontracted? ..... ☐ Yes ☑ No
17. If any changes are made to this Work Order after Login, or if comments must be made regarding this cooler, explain them below:

_____

_____

_____

_____

_____

_____

_____

_____

6mm = ------

Rev. 03/10

TestAmerica
THE LEADER IN ENVIRONMENTAL TESTING
602 Commerce Drive Watertown, WI 53094 * 800-833-7036 * Fax 920-261-8120

May 18, 2010

Client:	DELTA ENV. CONSULTANTS-MN 5910 Rice Creek Pkwy Suite 100 St. Paul, MN 55126	Work Order: Project Name: Project Number:	WTE0229 SPX; Watertown 9M0909245
Attn:	Ms. Karen Thole	Date Received:	05/06/10

An executed copy of the chain of custody is also included as an addendum to this report.

If you have any questions relating to this analytical report, please contact your Laboratory Project Manager at 1-800-833-7036

SAMPLE IDENTIFICATION	LAB NUMBER	COLLECTION DATE AND TIME
Concrete 342, 0-1"	WTE0229-01	05/06/10 08:00
Concrete 343, 0-1"	WTE0229-02	05/06/10 08:10
Concrete 344, 0-1"	WTE0229-03	05/06/10 08:25
Concrete 345, 0-1"	WTE0229-04	05/06/10 08:30
Concrete 346, 0-1"	WTE0229-05	05/06/10 08:55
Concrete 347, 0-1"	WTE0229-06	05/06/10 09:00
Concrete 348, 0-1"	WTE0229-07	05/06/10 09:05
Concrete 349, 0-1"	WTE0229-08	05/06/10 09:10
Concrete 350, 0-1"	WTE0229-09	05/06/10 09:30
Concrete 351, 0-1"	WTE0229-10	05/06/10 09:35
Concrete 352, 0-1"	WTE0229-11	05/06/10 09:45
Concrete 353, 0-1"	WTE0229-12	05/06/10 10:00
Concrete 354, 0-1"	WTE0229-13	05/06/10 10:05
Concrete 355, 0-1"	WTE0229-14	05/06/10 10:10
Concrete 356, 0-1"	WTE0229-15	05/06/10 10:30
Concrete 357, 0-1"	WTE0229-16	05/06/10 10:35
Concrete 358, 0-1"	WTE0229-17	05/06/10 10:40
Concrete 359, 0-1"	WTE0229-18	05/06/10 11:15
Concrete 360, 0-1"	WTE0229-19	05/06/10 11:20
Concrete 361, 0-1"	WTE0229-20	05/06/10 11:30
Concrete 362, 0-1"	WTE0229-21	05/06/10 11:40
Concrete 363, 0-1"	WTE0229-22	05/06/10 11:50
Concrete 364, 0-1"	WTE0229-23	05/06/10 12:05
Concrete 365, 0-1"	WTE0229-24	05/06/10 12:15
Concrete 366, 0-1"	WTE0229-25	05/06/10 12:25
Concrete 367, 0-1"	WTE0229-26	05/06/10 12:30

TestAmerica Watertown
Karri Warnock For Dan F. Milewsky
Project Manager

TestAmerica
THE LEADER IN ENVIRONMENTAL TESTING
602 Commerce Drive Watertown, WI 53094 * 800-833-7036 * Fax 920-261-8120

DELTA ENV. CONSULTANTS-MN
5910 Rice Creek Pkwy Suite 100
St. Paul, MN 55126
Ms. Karen Thole

Work Order: WTE0229
Project: SPX; Watertown
Project Number: 9M0909245

Received: 05/06/10
Reported: 05/18/10 16:08

SAMPLE IDENTIFICATION	LAB NUMBER	COLLECTION DATE AND TIME
Concrete 368, 0-1"	WTE0229-27	05/06/10 12:40
Concrete 369, 0-1"	WTE0229-28	05/06/10 12:45
Concrete 370, 0-1"	WTE0229-29	05/06/10 13:30
Concrete 371, 0-1"	WTE0229-30	05/06/10 13:40
Concrete 372, 0-1"	WTE0229-31	05/06/10 13:45
Concrete 373, 0-1"	WTE0229-32	05/06/10 13:50
Concrete 374, 0-1"	WTE0229-33	05/06/10 14:00
Concrete 375, 0-1"	WTE0229-34	05/06/10 14:05
Concrete 376, 0-1"	WTE0229-35	05/06/10 14:10
Concrete 377, 0-1"	WTE0229-36	05/06/10 14:15
Concrete 378, 0-1"	WTE0229-37	05/06/10 14:25
Concrete 379, 0-1"	WTE0229-38	05/06/10 14:30
Concrete 380, 0-1"	WTE0229-39	05/06/10 14:45
Concrete 381, 0-1"	WTE0229-40	05/06/10 14:55
Concrete 382, 0-1"	WTE0229-41	05/06/10 15:25
Concrete 383, 0-1"	WTE0229-42	05/06/10 15:30
Concrete 384, 0-1"	WTE0229-43	05/06/10 15:40
Concrete 385, 0-1"	WTE0229-44	05/06/10 15:50
Concrete 386, 0-1"	WTE0229-45	05/06/10 15:55

Samples were received on ice into laboratory at a temperature of 5 °C.

Wisconsin Certification Number: 128053530

The Chain(s) of Custody, 6 pages, are included and are an integral part of this report.

Unless subcontracted, volatiles analyses (including VOC, PVOC, GRO, BTEX, and TPH gasoline) performed by TestAmerica Watertown at 1101 Industrial Drive, Units 9&10. All other analyses performed at the address shown in the heading of this report.

Approved By:

Karri Warnock

TestAmerica Watertown
Karri Warnock For Dan F. Milewsky
Project Manager

TestAmerica
THE LEADER IN ENVIRONMENTAL TESTING
602 Commerce Drive Watertown, WI 53094 * 800-833-7036 * Fax 920-261-8120

DELTA ENV. CONSULTANTS-MN
5910 Rice Creek Pkwy Suite 100
St. Paul, MN 55126
Ms. Karen Thole

Work Order: WTE0229
Project: SPX; Watertown
Project Number: 9M0909245

Received: 05/06/10
Reported: 05/18/10 16:08

ANALYTICAL REPORT

Analyte	Sample Result	Data Qualifiers	Units	MRL	Dilution Factor	Date Analyzed	Analyst	Seq/ Batch	Method
Sample ID: WTE0229-01 (Concrete 342, 0-1'' - Misc. Solid)						**Sampled: 05/06/10 08:00**			
General Chemistry Parameters									
% Solids	**100**		%	NA	1	05/11/10 12:14	pam	10E0271	SM 2540G
Polychlorinated Biphenyls by EPA Method 8082									
PCB-1016	<1.0		mg/kg dry	1.0	20	05/14/10 03:05	eml	10E0283	SW 8082
PCB-1221	<1.0		mg/kg dry	1.0	20	05/14/10 03:05	eml	10E0283	SW 8082
PCB-1232	<1.0		mg/kg dry	1.0	20	05/14/10 03:05	eml	10E0283	SW 8082
PCB-1242	<1.0		mg/kg dry	1.0	20	05/14/10 03:05	eml	10E0283	SW 8082
PCB-1248	<1.0		mg/kg dry	1.0	20	05/14/10 03:05	eml	10E0283	SW 8082
PCB-1254	<1.0		mg/kg dry	1.0	20	05/14/10 03:05	eml	10E0283	SW 8082
PCB-1260	**2.0**		mg/kg dry	1.0	20	05/14/10 03:05	eml	10E0283	SW 8082
Surr: Decachlorobiphenyl (10-177%)	*125 %*								
Surr: Tetrachloro-meta-xylene (11-150%)	*75 %*								
Sample ID: WTE0229-02 (Concrete 343, 0-1'' - Misc. Solid)						**Sampled: 05/06/10 08:10**			
General Chemistry Parameters									
% Solids	**99**		%	NA	1	05/11/10 12:14	pam	10E0271	SM 2540G
Polychlorinated Biphenyls by EPA Method 8082									
PCB-1016	<1.0		mg/kg dry	1.0	20	05/14/10 03:30	eml	10E0283	SW 8082
PCB-1221	<1.0		mg/kg dry	1.0	20	05/14/10 03:30	eml	10E0283	SW 8082
PCB-1232	<1.0		mg/kg dry	1.0	20	05/14/10 03:30	eml	10E0283	SW 8082
PCB-1242	<1.0		mg/kg dry	1.0	20	05/14/10 03:30	eml	10E0283	SW 8082
PCB-1248	<1.0		mg/kg dry	1.0	20	05/14/10 03:30	eml	10E0283	SW 8082
PCB-1254	<1.0		mg/kg dry	1.0	20	05/14/10 03:30	eml	10E0283	SW 8082
PCB-1260	**3.4**		mg/kg dry	1.0	20	05/14/10 03:30	eml	10E0283	SW 8082
Surr: Decachlorobiphenyl (10-177%)	*100 %*								
Surr: Tetrachloro-meta-xylene (11-150%)	*75 %*								
Sample ID: WTE0229-03 (Concrete 344, 0-1'' - Misc. Solid)						**Sampled: 05/06/10 08:25**			
General Chemistry Parameters									
% Solids	**99**		%	NA	1	05/11/10 12:14	pam	10E0271	SM 2540G
Polychlorinated Biphenyls by EPA Method 8082									
PCB-1016	<1.0		mg/kg dry	1.0	20	05/14/10 18:42	eml	10E0283	SW 8082
PCB-1221	<1.0		mg/kg dry	1.0	20	05/14/10 18:42	eml	10E0283	SW 8082
PCB-1232	<1.0		mg/kg dry	1.0	20	05/14/10 18:42	eml	10E0283	SW 8082
PCB-1242	<1.0		mg/kg dry	1.0	20	05/14/10 18:42	eml	10E0283	SW 8082
PCB-1248	<1.0		mg/kg dry	1.0	20	05/14/10 18:42	eml	10E0283	SW 8082
PCB-1254	<1.0		mg/kg dry	1.0	20	05/14/10 18:42	eml	10E0283	SW 8082
PCB-1260	**1.7**		mg/kg dry	1.0	20	05/14/10 18:42	eml	10E0283	SW 8082
Surr: Decachlorobiphenyl (10-177%)	*75 %*								
Surr: Tetrachloro-meta-xylene (11-150%)	*100 %*								

DELTA ENV. CONSULTANTS-MN
5910 Rice Creek Pkwy Suite 100
St. Paul, MN 55126
Ms. Karen Thole

Work Order: WTE0229
Project: SPX; Watertown
Project Number: 9M0909245

Received: 05/06/10
Reported: 05/18/10 16:08

Analyte	Sample Result	Data Qualifiers	Units	MRL	Dilution Factor	Date Analyzed	Analyst	Seq/ Batch	Method
Sample ID: WTE0229-04 (Concrete 345, 0-1'' - Misc. Solid)						**Sampled: 05/06/10 08:30**			
General Chemistry Parameters									
% Solids	**99**		%	NA	1	05/11/10 12:14	pam	10E0271	SM 2540G
Polychlorinated Biphenyls by EPA Method 8082									
PCB-1016	<1.0		mg/kg dry	1.0	20	05/14/10 19:07	eml	10E0283	SW 8082
PCB-1221	<1.0		mg/kg dry	1.0	20	05/14/10 19:07	eml	10E0283	SW 8082
PCB-1232	<1.0		mg/kg dry	1.0	20	05/14/10 19:07	eml	10E0283	SW 8082
PCB-1242	<1.0		mg/kg dry	1.0	20	05/14/10 19:07	eml	10E0283	SW 8082
PCB-1248	<1.0		mg/kg dry	1.0	20	05/14/10 19:07	eml	10E0283	SW 8082
PCB-1254	<1.0		mg/kg dry	1.0	20	05/14/10 19:07	eml	10E0283	SW 8082
PCB-1260	**3.5**		mg/kg dry	1.0	20	05/14/10 19:07	eml	10E0283	SW 8082
Surr: Decachlorobiphenyl (10-177%)	*450 %*	*Z5*							
Surr: Tetrachloro-meta-xylene (11-150%)	*125 %*								
Sample ID: WTE0229-05 (Concrete 346, 0-1'' - Misc. Solid)						**Sampled: 05/06/10 08:55**			
General Chemistry Parameters									
% Solids	**99**		%	NA	1	05/11/10 12:14	pam	10E0271	SM 2540G
Polychlorinated Biphenyls by EPA Method 8082									
PCB-1016	<0.99		mg/kg dry	0.99	19.7	05/14/10 19:32	eml	10E0283	SW 8082
PCB-1221	<0.99		mg/kg dry	0.99	19.7	05/14/10 19:32	eml	10E0283	SW 8082
PCB-1232	<0.99		mg/kg dry	0.99	19.7	05/14/10 19:32	eml	10E0283	SW 8082
PCB-1242	<0.99		mg/kg dry	0.99	19.7	05/14/10 19:32	eml	10E0283	SW 8082
PCB-1248	<0.99		mg/kg dry	0.99	19.7	05/14/10 19:32	eml	10E0283	SW 8082
PCB-1254	<0.99		mg/kg dry	0.99	19.7	05/14/10 19:32	eml	10E0283	SW 8082
PCB-1260	<0.99		mg/kg dry	0.99	19.7	05/14/10 19:32	eml	10E0283	SW 8082
Surr: Decachlorobiphenyl (10-177%)	*100 %*								
Surr: Tetrachloro-meta-xylene (11-150%)	*75 %*								
Sample ID: WTE0229-06 (Concrete 347, 0-1'' - Misc. Solid)						**Sampled: 05/06/10 09:00**			
General Chemistry Parameters									
% Solids	**98**		%	NA	1	05/11/10 12:14	pam	10E0271	SM 2540G
Polychlorinated Biphenyls by EPA Method 8082									
PCB-1016	<3.1		mg/kg dry	3.1	60	05/14/10 21:37	eml	10E0384	SW 8082
PCB-1221	<3.1		mg/kg dry	3.1	60	05/14/10 21:37	eml	10E0384	SW 8082
PCB-1232	<3.1		mg/kg dry	3.1	60	05/14/10 21:37	eml	10E0384	SW 8082
PCB-1242	<3.1		mg/kg dry	3.1	60	05/14/10 21:37	eml	10E0384	SW 8082
PCB-1248	<3.1		mg/kg dry	3.1	60	05/14/10 21:37	eml	10E0384	SW 8082
PCB-1254	<3.1		mg/kg dry	3.1	60	05/14/10 21:37	eml	10E0384	SW 8082
PCB-1260	<3.1		mg/kg dry	3.1	60	05/14/10 21:37	eml	10E0384	SW 8082
Surr: Decachlorobiphenyl (10-177%)	*100 %*								
Surr: Tetrachloro-meta-xylene (11-150%)	*75 %*								

DELTA ENV. CONSULTANTS-MN
5910 Rice Creek Pkwy Suite 100
St. Paul, MN 55126
Ms. Karen Thole

Work Order: WTE0229
Project: SPX; Watertown
Project Number: 9M0909245

Received: 05/06/10
Reported: 05/18/10 16:08

Analyte	Sample Result	Data Qualifiers	Units	MRL	Dilution Factor	Date Analyzed	Analyst	Seq/ Batch	Method
Sample ID: WTE0229-07 (Concrete 348, 0-1'' - Misc. Solid)						**Sampled: 05/06/10 09:05**			
General Chemistry Parameters									
% Solids	**99**		%	NA	1	05/11/10 12:14	pam	10E0271	SM 2540G
Polychlorinated Biphenyls by EPA Method 8082									
PCB-1016	<1.0		mg/kg dry	1.0	20	05/14/10 22:01	eml	10E0384	SW 8082
PCB-1221	<1.0		mg/kg dry	1.0	20	05/14/10 22:01	eml	10E0384	SW 8082
PCB-1232	<1.0		mg/kg dry	1.0	20	05/14/10 22:01	eml	10E0384	SW 8082
PCB-1242	<1.0		mg/kg dry	1.0	20	05/14/10 22:01	eml	10E0384	SW 8082
PCB-1248	<1.0		mg/kg dry	1.0	20	05/14/10 22:01	eml	10E0384	SW 8082
PCB-1254	<1.0		mg/kg dry	1.0	20	05/14/10 22:01	eml	10E0384	SW 8082
PCB-1260	<1.0		mg/kg dry	1.0	20	05/14/10 22:01	eml	10E0384	SW 8082
Surr: Decachlorobiphenyl (10-177%)	*75 %*								
Surr: Tetrachloro-meta-xylene (11-150%)	*75 %*								
Sample ID: WTE0229-08 (Concrete 349, 0-1'' - Misc. Solid)						**Sampled: 05/06/10 09:10**			
General Chemistry Parameters									
% Solids	**99**		%	NA	1	05/11/10 12:14	pam	10E0271	SM 2540G
Polychlorinated Biphenyls by EPA Method 8082									
PCB-1016	<1.0		mg/kg dry	1.0	20	05/14/10 22:26	eml	10E0384	SW 8082
PCB-1221	<1.0		mg/kg dry	1.0	20	05/14/10 22:26	eml	10E0384	SW 8082
PCB-1232	<1.0		mg/kg dry	1.0	20	05/14/10 22:26	eml	10E0384	SW 8082
PCB-1242	<1.0		mg/kg dry	1.0	20	05/14/10 22:26	eml	10E0384	SW 8082
PCB-1248	<1.0		mg/kg dry	1.0	20	05/14/10 22:26	eml	10E0384	SW 8082
PCB-1254	<1.0		mg/kg dry	1.0	20	05/14/10 22:26	eml	10E0384	SW 8082
PCB-1260	<1.0		mg/kg dry	1.0	20	05/14/10 22:26	eml	10E0384	SW 8082
Surr: Decachlorobiphenyl (10-177%)	*75 %*								
Surr: Tetrachloro-meta-xylene (11-150%)	*75 %*								
Sample ID: WTE0229-09 (Concrete 350, 0-1'' - Misc. Solid)						**Sampled: 05/06/10 09:30**			
General Chemistry Parameters									
% Solids	**98**		%	NA	1	05/11/10 12:14	pam	10E0271	SM 2540G
Polychlorinated Biphenyls by EPA Method 8082									
PCB-1016	<1.0		mg/kg dry	1.0	20	05/15/10 00:06	eml	10E0384	SW 8082
PCB-1221	<1.0		mg/kg dry	1.0	20	05/15/10 00:06	eml	10E0384	SW 8082
PCB-1232	<1.0		mg/kg dry	1.0	20	05/15/10 00:06	eml	10E0384	SW 8082
PCB-1242	<1.0		mg/kg dry	1.0	20	05/15/10 00:06	eml	10E0384	SW 8082
PCB-1248	<1.0		mg/kg dry	1.0	20	05/15/10 00:06	eml	10E0384	SW 8082
PCB-1254	<1.0		mg/kg dry	1.0	20	05/15/10 00:06	eml	10E0384	SW 8082
PCB-1260	<1.0		mg/kg dry	1.0	20	05/15/10 00:06	eml	10E0384	SW 8082
Surr: Decachlorobiphenyl (10-177%)	*100 %*								
Surr: Tetrachloro-meta-xylene (11-150%)	*75 %*								

DELTA ENV. CONSULTANTS-MN
5910 Rice Creek Pkwy Suite 100
St. Paul, MN 55126
Ms. Karen Thole

Work Order: WTE0229
Project: SPX; Watertown
Project Number: 9M0909245

Received: 05/06/10
Reported: 05/18/10 16:08

Analyte	Sample Result	Data Qualifiers	Units	MRL	Dilution Factor	Date Analyzed	Analyst	Seq/ Batch	Method
Sample ID: WTE0229-10 (Concrete 351, 0-1'' - Misc. Solid)						**Sampled: 05/06/10 09:35**			
General Chemistry Parameters									
% Solids	**97**		%	NA	1	05/11/10 12:14	pam	10E0271	SM 2540G
Polychlorinated Biphenyls by EPA Method 8082									
PCB-1016	<3.1	C	mg/kg dry	3.1	60	05/16/10 14:27	eml	10E0408	SW 8082
PCB-1221	<3.1		mg/kg dry	3.1	60	05/16/10 14:27	eml	10E0408	SW 8082
PCB-1232	<3.1		mg/kg dry	3.1	60	05/16/10 14:27	eml	10E0408	SW 8082
PCB-1242	<3.1		mg/kg dry	3.1	60	05/16/10 14:27	eml	10E0408	SW 8082
PCB-1248	<3.1		mg/kg dry	3.1	60	05/16/10 14:27	eml	10E0408	SW 8082
PCB-1254	<3.1		mg/kg dry	3.1	60	05/16/10 14:27	eml	10E0408	SW 8082
PCB-1260	<3.1	M12	mg/kg dry	3.1	60	05/16/10 14:27	eml	10E0408	SW 8082
Surr: Decachlorobiphenyl (10-177%)	*125 %*								
Surr: Tetrachloro-meta-xylene (11-150%)	*75 %*								
Sample ID: WTE0229-11 (Concrete 352, 0-1'' - Misc. Solid)						**Sampled: 05/06/10 09:45**			
General Chemistry Parameters									
% Solids	**97**		%	NA	1	05/11/10 12:14	pam	10E0271	SM 2540G
Polychlorinated Biphenyls by EPA Method 8082									
PCB-1016	<1.0		mg/kg dry	1.0	20	05/17/10 15:38	eml	10E0408	SW 8082
PCB-1221	<1.0		mg/kg dry	1.0	20	05/17/10 15:38	eml	10E0408	SW 8082
PCB-1232	<1.0		mg/kg dry	1.0	20	05/17/10 15:38	eml	10E0408	SW 8082
PCB-1242	<1.0		mg/kg dry	1.0	20	05/17/10 15:38	eml	10E0408	SW 8082
PCB-1248	<1.0		mg/kg dry	1.0	20	05/17/10 15:38	eml	10E0408	SW 8082
PCB-1254	**4.4**		mg/kg dry	1.0	20	05/17/10 15:38	eml	10E0408	SW 8082
PCB-1260	**2.6**		mg/kg dry	1.0	20	05/17/10 15:38	eml	10E0408	SW 8082
Surr: Decachlorobiphenyl (10-177%)	*75 %*								
Surr: Tetrachloro-meta-xylene (11-150%)	*100 %*								
Sample ID: WTE0229-12 (Concrete 353, 0-1'' - Misc. Solid)						**Sampled: 05/06/10 10:00**			
General Chemistry Parameters									
% Solids	**98**		%	NA	1	05/11/10 12:14	pam	10E0271	SM 2540G
Polychlorinated Biphenyls by EPA Method 8082									
PCB-1016	<1.0	C	mg/kg dry	1.0	20	05/16/10 15:18	eml	10E0408	SW 8082
PCB-1221	<1.0		mg/kg dry	1.0	20	05/16/10 15:18	eml	10E0408	SW 8082
PCB-1232	<1.0		mg/kg dry	1.0	20	05/16/10 15:18	eml	10E0408	SW 8082
PCB-1242	<1.0		mg/kg dry	1.0	20	05/16/10 15:18	eml	10E0408	SW 8082
PCB-1248	<1.0		mg/kg dry	1.0	20	05/16/10 15:18	eml	10E0408	SW 8082
PCB-1254	<1.0		mg/kg dry	1.0	20	05/16/10 15:18	eml	10E0408	SW 8082
PCB-1260	**2.0**		mg/kg dry	1.0	20	05/16/10 15:18	eml	10E0408	SW 8082
Surr: Decachlorobiphenyl (10-177%)	*175 %*								
Surr: Tetrachloro-meta-xylene (11-150%)	*75 %*								

DELTA ENV. CONSULTANTS-MN
5910 Rice Creek Pkwy Suite 100
St. Paul, MN 55126
Ms. Karen Thole

Work Order: WTE0229
Project: SPX; Watertown
Project Number: 9M0909245

Received: 05/06/10
Reported: 05/18/10 16:08

Analyte	Sample Result	Data Qualifiers	Units	MRL	Dilution Factor	Date Analyzed	Analyst	Seq/ Batch	Method
Sample ID: WTE0229-13 (Concrete 354, 0-1'' - Misc. Solid)						**Sampled: 05/06/10 10:05**			
General Chemistry Parameters									
% Solids	**98**		%	NA	1	05/11/10 12:14	pam	10E0271	SM 2540G
Polychlorinated Biphenyls by EPA Method 8082									
PCB-1016	<1.0	C	mg/kg dry	1.0	20	05/16/10 16:33	eml	10E0408	SW 8082
PCB-1221	<1.0		mg/kg dry	1.0	20	05/16/10 16:33	eml	10E0408	SW 8082
PCB-1232	<1.0		mg/kg dry	1.0	20	05/16/10 16:33	eml	10E0408	SW 8082
PCB-1242	<1.0		mg/kg dry	1.0	20	05/16/10 16:33	eml	10E0408	SW 8082
PCB-1248	<1.0		mg/kg dry	1.0	20	05/16/10 16:33	eml	10E0408	SW 8082
PCB-1254	<1.0		mg/kg dry	1.0	20	05/16/10 16:33	eml	10E0408	SW 8082
PCB-1260	**1.0**		mg/kg dry	1.0	20	05/16/10 16:33	eml	10E0408	SW 8082
Surr: Decachlorobiphenyl (10-177%)	*75 %*								
Surr: Tetrachloro-meta-xylene (11-150%)	*100 %*								
Sample ID: WTE0229-14 (Concrete 355, 0-1'' - Misc. Solid)						**Sampled: 05/06/10 10:10**			
General Chemistry Parameters									
% Solids	**97**		%	NA	1	05/11/10 12:14	pam	10E0271	SM 2540G
Polychlorinated Biphenyls by EPA Method 8082									
PCB-1016	<1.0	C	mg/kg dry	1.0	20	05/16/10 16:58	eml	10E0408	SW 8082
PCB-1221	<1.0		mg/kg dry	1.0	20	05/16/10 16:58	eml	10E0408	SW 8082
PCB-1232	<1.0		mg/kg dry	1.0	20	05/16/10 16:58	eml	10E0408	SW 8082
PCB-1242	<1.0		mg/kg dry	1.0	20	05/16/10 16:58	eml	10E0408	SW 8082
PCB-1248	<1.0		mg/kg dry	1.0	20	05/16/10 16:58	eml	10E0408	SW 8082
PCB-1254	<1.0		mg/kg dry	1.0	20	05/16/10 16:58	eml	10E0408	SW 8082
PCB-1260	**1.9**		mg/kg dry	1.0	20	05/16/10 16:58	eml	10E0408	SW 8082
Surr: Decachlorobiphenyl (10-177%)	*75 %*								
Surr: Tetrachloro-meta-xylene (11-150%)	*100 %*								
Sample ID: WTE0229-15 (Concrete 356, 0-1'' - Misc. Solid)						**Sampled: 05/06/10 10:30**			
General Chemistry Parameters									
% Solids	**99**		%	NA	1	05/11/10 12:14	pam	10E0271	SM 2540G
Polychlorinated Biphenyls by EPA Method 8082									
PCB-1016	<1.0	C	mg/kg dry	1.0	20	05/16/10 17:23	eml	10E0408	SW 8082
PCB-1221	<1.0		mg/kg dry	1.0	20	05/16/10 17:23	eml	10E0408	SW 8082
PCB-1232	<1.0		mg/kg dry	1.0	20	05/16/10 17:23	eml	10E0408	SW 8082
PCB-1242	<1.0		mg/kg dry	1.0	20	05/16/10 17:23	eml	10E0408	SW 8082
PCB-1248	<1.0		mg/kg dry	1.0	20	05/16/10 17:23	eml	10E0408	SW 8082
PCB-1254	<1.0		mg/kg dry	1.0	20	05/16/10 17:23	eml	10E0408	SW 8082
PCB-1260	<1.0		mg/kg dry	1.0	20	05/16/10 17:23	eml	10E0408	SW 8082
Surr: Decachlorobiphenyl (10-177%)	*75 %*								
Surr: Tetrachloro-meta-xylene (11-150%)	*100 %*								

DELTA ENV. CONSULTANTS-MN
5910 Rice Creek Pkwy Suite 100
St. Paul, MN 55126
Ms. Karen Thole

Work Order: WTE0229
Project: SPX; Watertown
Project Number: 9M0909245

Received: 05/06/10
Reported: 05/18/10 16:08

Analyte	Sample Result	Data Qualifiers	Units	MRL	Dilution Factor	Date Analyzed	Analyst	Seq/ Batch	Method
Sample ID: WTE0229-16 (Concrete 357, 0-1'' - Misc. Solid)						**Sampled: 05/06/10 10:35**			
General Chemistry Parameters									
% Solids	**98**		%	NA	1	05/11/10 12:14	pam	10E0271	SM 2540G
Polychlorinated Biphenyls by EPA Method 8082									
PCB-1016	<1.0	C	mg/kg dry	1.0	20	05/16/10 17:48	eml	10E0408	SW 8082
PCB-1221	<1.0		mg/kg dry	1.0	20	05/16/10 17:48	eml	10E0408	SW 8082
PCB-1232	<1.0		mg/kg dry	1.0	20	05/16/10 17:48	eml	10E0408	SW 8082
PCB-1242	<1.0		mg/kg dry	1.0	20	05/16/10 17:48	eml	10E0408	SW 8082
PCB-1248	<1.0		mg/kg dry	1.0	20	05/16/10 17:48	eml	10E0408	SW 8082
PCB-1254	<1.0		mg/kg dry	1.0	20	05/16/10 17:48	eml	10E0408	SW 8082
PCB-1260	<1.0		mg/kg dry	1.0	20	05/16/10 17:48	eml	10E0408	SW 8082
Surr: Decachlorobiphenyl (10-177%)	*75 %*								
Surr: Tetrachloro-meta-xylene (11-150%)	*100 %*								
Sample ID: WTE0229-17 (Concrete 358, 0-1'' - Misc. Solid)						**Sampled: 05/06/10 10:40**			
General Chemistry Parameters									
% Solids	**97**		%	NA	1	05/11/10 12:14	pam	10E0271	SM 2540G
Polychlorinated Biphenyls by EPA Method 8082									
PCB-1016	<1.0	C	mg/kg dry	1.0	20	05/16/10 18:13	eml	10E0408	SW 8082
PCB-1221	<1.0		mg/kg dry	1.0	20	05/16/10 18:13	eml	10E0408	SW 8082
PCB-1232	<1.0		mg/kg dry	1.0	20	05/16/10 18:13	eml	10E0408	SW 8082
PCB-1242	<1.0		mg/kg dry	1.0	20	05/16/10 18:13	eml	10E0408	SW 8082
PCB-1248	<1.0		mg/kg dry	1.0	20	05/16/10 18:13	eml	10E0408	SW 8082
PCB-1254	<1.0		mg/kg dry	1.0	20	05/16/10 18:13	eml	10E0408	SW 8082
PCB-1260	<1.0		mg/kg dry	1.0	20	05/16/10 18:13	eml	10E0408	SW 8082
Surr: Decachlorobiphenyl (10-177%)	*75 %*								
Surr: Tetrachloro-meta-xylene (11-150%)	*75 %*								
Sample ID: WTE0229-18 (Concrete 359, 0-1'' - Misc. Solid)						**Sampled: 05/06/10 11:15**			
General Chemistry Parameters									
% Solids	**100**		%	NA	1	05/11/10 12:15	pam	10E0272	SM 2540G
Polychlorinated Biphenyls by EPA Method 8082									
PCB-1016	<1.0	C	mg/kg dry	1.0	20	05/16/10 18:38	eml	10E0408	SW 8082
PCB-1221	<1.0		mg/kg dry	1.0	20	05/16/10 18:38	eml	10E0408	SW 8082
PCB-1232	<1.0		mg/kg dry	1.0	20	05/16/10 18:38	eml	10E0408	SW 8082
PCB-1242	<1.0		mg/kg dry	1.0	20	05/16/10 18:38	eml	10E0408	SW 8082
PCB-1248	<1.0		mg/kg dry	1.0	20	05/16/10 18:38	eml	10E0408	SW 8082
PCB-1254	<1.0		mg/kg dry	1.0	20	05/16/10 18:38	eml	10E0408	SW 8082
PCB-1260	**1.0**		mg/kg dry	1.0	20	05/16/10 18:38	eml	10E0408	SW 8082
Surr: Decachlorobiphenyl (10-177%)	*75 %*								
Surr: Tetrachloro-meta-xylene (11-150%)	*100 %*								

DELTA ENV. CONSULTANTS-MN
5910 Rice Creek Pkwy Suite 100
St. Paul, MN 55126
Ms. Karen Thole

Work Order: WTE0229
Project: SPX; Watertown
Project Number: 9M0909245

Received: 05/06/10
Reported: 05/18/10 16:08

Analyte	Sample Result	Data Qualifiers	Units	MRL	Dilution Factor	Date Analyzed	Analyst	Seq/ Batch	Method
Sample ID: WTE0229-19 (Concrete 360, 0-1'' - Misc. Solid)						**Sampled: 05/06/10 11:20**			
General Chemistry Parameters									
% Solids	**99**		%	NA	1	05/11/10 12:15	pam	10E0272	SM 2540G
Polychlorinated Biphenyls by EPA Method 8082									
PCB-1016	<1.0	C	mg/kg dry	1.0	20	05/16/10 19:03	eml	10E0408	SW 8082
PCB-1221	<1.0		mg/kg dry	1.0	20	05/16/10 19:03	eml	10E0408	SW 8082
PCB-1232	<1.0		mg/kg dry	1.0	20	05/16/10 19:03	eml	10E0408	SW 8082
PCB-1242	<1.0		mg/kg dry	1.0	20	05/16/10 19:03	eml	10E0408	SW 8082
PCB-1248	<1.0		mg/kg dry	1.0	20	05/16/10 19:03	eml	10E0408	SW 8082
PCB-1254	<1.0		mg/kg dry	1.0	20	05/16/10 19:03	eml	10E0408	SW 8082
PCB-1260	**2.6**		mg/kg dry	1.0	20	05/16/10 19:03	eml	10E0408	SW 8082
Surr: Decachlorobiphenyl (10-177%)	*150 %*								
Surr: Tetrachloro-meta-xylene (11-150%)	*175 %*	*Z5*							
Sample ID: WTE0229-20 (Concrete 361, 0-1'' - Misc. Solid)						**Sampled: 05/06/10 11:30**			
General Chemistry Parameters									
% Solids	**99**		%	NA	1	05/11/10 12:15	pam	10E0272	SM 2540G
Polychlorinated Biphenyls by EPA Method 8082									
PCB-1016	<1.0	C	mg/kg dry	1.0	20	05/16/10 19:28	eml	10E0408	SW 8082
PCB-1221	<1.0		mg/kg dry	1.0	20	05/16/10 19:28	eml	10E0408	SW 8082
PCB-1232	<1.0		mg/kg dry	1.0	20	05/16/10 19:28	eml	10E0408	SW 8082
PCB-1242	<1.0		mg/kg dry	1.0	20	05/16/10 19:28	eml	10E0408	SW 8082
PCB-1248	<1.0		mg/kg dry	1.0	20	05/16/10 19:28	eml	10E0408	SW 8082
PCB-1254	<1.0		mg/kg dry	1.0	20	05/16/10 19:28	eml	10E0408	SW 8082
PCB-1260	**2.0**		mg/kg dry	1.0	20	05/16/10 19:28	eml	10E0408	SW 8082
Surr: Decachlorobiphenyl (10-177%)	*75 %*								
Surr: Tetrachloro-meta-xylene (11-150%)	*75 %*								
Sample ID: WTE0229-21 (Concrete 362, 0-1'' - Misc. Solid)						**Sampled: 05/06/10 11:40**			
General Chemistry Parameters									
% Solids	**99**		%	NA	1	05/11/10 12:15	pam	10E0272	SM 2540G
Polychlorinated Biphenyls by EPA Method 8082									
PCB-1016	<1.0	C	mg/kg dry	1.0	20	05/16/10 19:53	eml	10E0408	SW 8082
PCB-1221	<1.0		mg/kg dry	1.0	20	05/16/10 19:53	eml	10E0408	SW 8082
PCB-1232	<1.0		mg/kg dry	1.0	20	05/16/10 19:53	eml	10E0408	SW 8082
PCB-1242	<1.0		mg/kg dry	1.0	20	05/16/10 19:53	eml	10E0408	SW 8082
PCB-1248	<1.0		mg/kg dry	1.0	20	05/16/10 19:53	eml	10E0408	SW 8082
PCB-1254	<1.0		mg/kg dry	1.0	20	05/16/10 19:53	eml	10E0408	SW 8082
PCB-1260	**1.3**		mg/kg dry	1.0	20	05/16/10 19:53	eml	10E0408	SW 8082
Surr: Decachlorobiphenyl (10-177%)	*75 %*								
Surr: Tetrachloro-meta-xylene (11-150%)	*75 %*								

DELTA ENV. CONSULTANTS-MN
5910 Rice Creek Pkwy Suite 100
St. Paul, MN 55126
Ms. Karen Thole

Work Order: WTE0229
Project: SPX; Watertown
Project Number: 9M0909245

Received: 05/06/10
Reported: 05/18/10 16:08

Analyte	Sample Result	Data Qualifiers	Units	MRL	Dilution Factor	Date Analyzed	Analyst	Seq/ Batch	Method
Sample ID: WTE0229-22 (Concrete 363, 0-1'' - Misc. Solid)						**Sampled: 05/06/10 11:50**			
General Chemistry Parameters									
% Solids	**99**		%	NA	1	05/11/10 12:15	pam	10E0272	SM 2540G
Polychlorinated Biphenyls by EPA Method 8082									
PCB-1016	<1.0	C	mg/kg dry	1.0	20	05/16/10 20:18	eml	10E0408	SW 8082
PCB-1221	<1.0		mg/kg dry	1.0	20	05/16/10 20:18	eml	10E0408	SW 8082
PCB-1232	<1.0		mg/kg dry	1.0	20	05/16/10 20:18	eml	10E0408	SW 8082
PCB-1242	<1.0		mg/kg dry	1.0	20	05/16/10 20:18	eml	10E0408	SW 8082
PCB-1248	<1.0		mg/kg dry	1.0	20	05/16/10 20:18	eml	10E0408	SW 8082
PCB-1254	<1.0		mg/kg dry	1.0	20	05/16/10 20:18	eml	10E0408	SW 8082
PCB-1260	**3.7**		mg/kg dry	1.0	20	05/16/10 20:18	eml	10E0408	SW 8082
Surr: Decachlorobiphenyl (10-177%)	*250 %*	*Z5*							
Surr: Tetrachloro-meta-xylene (11-150%)	*75 %*								
Sample ID: WTE0229-23 (Concrete 364, 0-1'' - Misc. Solid)						**Sampled: 05/06/10 12:05**			
General Chemistry Parameters									
% Solids	**99**		%	NA	1	05/11/10 12:15	pam	10E0272	SM 2540G
Polychlorinated Biphenyls by EPA Method 8082									
PCB-1016	<1.0	C	mg/kg dry	1.0	20	05/16/10 21:58	eml	10E0408	SW 8082
PCB-1221	<1.0		mg/kg dry	1.0	20	05/16/10 21:58	eml	10E0408	SW 8082
PCB-1232	<1.0		mg/kg dry	1.0	20	05/16/10 21:58	eml	10E0408	SW 8082
PCB-1242	<1.0		mg/kg dry	1.0	20	05/16/10 21:58	eml	10E0408	SW 8082
PCB-1248	<1.0		mg/kg dry	1.0	20	05/16/10 21:58	eml	10E0408	SW 8082
PCB-1254	<1.0		mg/kg dry	1.0	20	05/16/10 21:58	eml	10E0408	SW 8082
PCB-1260	<1.0		mg/kg dry	1.0	20	05/16/10 21:58	eml	10E0408	SW 8082
Surr: Decachlorobiphenyl (10-177%)	*75 %*								
Surr: Tetrachloro-meta-xylene (11-150%)	*75 %*								
Sample ID: WTE0229-24 (Concrete 365, 0-1'' - Misc. Solid)						**Sampled: 05/06/10 12:15**			
General Chemistry Parameters									
% Solids	**99**		%	NA	1	05/11/10 12:15	pam	10E0272	SM 2540G
Polychlorinated Biphenyls by EPA Method 8082									
PCB-1016	<1.0	C	mg/kg dry	1.0	20	05/16/10 22:23	eml	10E0408	SW 8082
PCB-1221	<1.0		mg/kg dry	1.0	20	05/16/10 22:23	eml	10E0408	SW 8082
PCB-1232	<1.0		mg/kg dry	1.0	20	05/16/10 22:23	eml	10E0408	SW 8082
PCB-1242	<1.0		mg/kg dry	1.0	20	05/16/10 22:23	eml	10E0408	SW 8082
PCB-1248	<1.0		mg/kg dry	1.0	20	05/16/10 22:23	eml	10E0408	SW 8082
PCB-1254	<1.0		mg/kg dry	1.0	20	05/16/10 22:23	eml	10E0408	SW 8082
PCB-1260	<1.0		mg/kg dry	1.0	20	05/16/10 22:23	eml	10E0408	SW 8082
Surr: Decachlorobiphenyl (10-177%)	*75 %*								
Surr: Tetrachloro-meta-xylene (11-150%)	*100 %*								

DELTA ENV. CONSULTANTS-MN
5910 Rice Creek Pkwy Suite 100
St. Paul, MN 55126
Ms. Karen Thole

Work Order: WTE0229
Project: SPX; Watertown
Project Number: 9M0909245

Received: 05/06/10
Reported: 05/18/10 16:08

Analyte	Sample Result	Data Qualifiers	Units	MRL	Dilution Factor	Date Analyzed	Analyst	Seq/ Batch	Method
Sample ID: WTE0229-25 (Concrete 366, 0-1'' - Misc. Solid)						**Sampled: 05/06/10 12:25**			
General Chemistry Parameters									
% Solids	**98**		%	NA	1	05/11/10 12:15	pam	10E0272	SM 2540G
Polychlorinated Biphenyls by EPA Method 8082									
PCB-1016	<1.0	C	mg/kg dry	1.0	20	05/16/10 22:48	eml	10E0408	SW 8082
PCB-1221	<1.0		mg/kg dry	1.0	20	05/16/10 22:48	eml	10E0408	SW 8082
PCB-1232	<1.0		mg/kg dry	1.0	20	05/16/10 22:48	eml	10E0408	SW 8082
PCB-1242	<1.0		mg/kg dry	1.0	20	05/16/10 22:48	eml	10E0408	SW 8082
PCB-1248	<1.0		mg/kg dry	1.0	20	05/16/10 22:48	eml	10E0408	SW 8082
PCB-1254	<1.0		mg/kg dry	1.0	20	05/16/10 22:48	eml	10E0408	SW 8082
PCB-1260	<1.0		mg/kg dry	1.0	20	05/16/10 22:48	eml	10E0408	SW 8082
Surr: Decachlorobiphenyl (10-177%)	*75 %*								
Surr: Tetrachloro-meta-xylene (11-150%)	*100 %*								
Sample ID: WTE0229-26 (Concrete 367, 0-1'' - Misc. Solid)						**Sampled: 05/06/10 12:30**			
General Chemistry Parameters									
% Solids	**98**		%	NA	1	05/11/10 12:15	pam	10E0272	SM 2540G
Polychlorinated Biphenyls by EPA Method 8082									
PCB-1016	<1.0		mg/kg dry	1.0	20	05/17/10 16:03	eml	10E0408	SW 8082
PCB-1221	<1.0		mg/kg dry	1.0	20	05/17/10 16:03	eml	10E0408	SW 8082
PCB-1232	<1.0		mg/kg dry	1.0	20	05/17/10 16:03	eml	10E0408	SW 8082
PCB-1242	<1.0		mg/kg dry	1.0	20	05/17/10 16:03	eml	10E0408	SW 8082
PCB-1248	<1.0		mg/kg dry	1.0	20	05/17/10 16:03	eml	10E0408	SW 8082
PCB-1254	<1.0		mg/kg dry	1.0	20	05/17/10 16:03	eml	10E0408	SW 8082
PCB-1260	<1.0		mg/kg dry	1.0	20	05/17/10 16:03	eml	10E0408	SW 8082
Surr: Decachlorobiphenyl (10-177%)	*200 %*	*Z5*							
Surr: Tetrachloro-meta-xylene (11-150%)	*100 %*								
Sample ID: WTE0229-27 (Concrete 368, 0-1'' - Misc. Solid)						**Sampled: 05/06/10 12:40**			
General Chemistry Parameters									
% Solids	**99**		%	NA	1	05/11/10 12:15	pam	10E0272	SM 2540G
Polychlorinated Biphenyls by EPA Method 8082									
PCB-1016	<1.0	C	mg/kg dry	1.0	20	05/16/10 23:37	eml	10E0408	SW 8082
PCB-1221	<1.0		mg/kg dry	1.0	20	05/16/10 23:37	eml	10E0408	SW 8082
PCB-1232	<1.0		mg/kg dry	1.0	20	05/16/10 23:37	eml	10E0408	SW 8082
PCB-1242	<1.0		mg/kg dry	1.0	20	05/16/10 23:37	eml	10E0408	SW 8082
PCB-1248	<1.0		mg/kg dry	1.0	20	05/16/10 23:37	eml	10E0408	SW 8082
PCB-1254	<1.0		mg/kg dry	1.0	20	05/16/10 23:37	eml	10E0408	SW 8082
PCB-1260	**1.2**		mg/kg dry	1.0	20	05/16/10 23:37	eml	10E0408	SW 8082
Surr: Decachlorobiphenyl (10-177%)	*75 %*								
Surr: Tetrachloro-meta-xylene (11-150%)	*75 %*								

DELTA ENV. CONSULTANTS-MN
5910 Rice Creek Pkwy Suite 100
St. Paul, MN 55126
Ms. Karen Thole

Work Order: WTE0229
Project: SPX; Watertown
Project Number: 9M0909245

Received: 05/06/10
Reported: 05/18/10 16:08

Analyte	Sample Result	Data Qualifiers	Units	MRL	Dilution Factor	Date Analyzed	Analyst	Seq/ Batch	Method
Sample ID: WTE0229-28 (Concrete 369, 0-1'' - Misc. Solid)						**Sampled: 05/06/10 12:45**			
General Chemistry Parameters									
% Solids	**98**		%	NA	1	05/11/10 12:15	pam	10E0272	SM 2540G
Polychlorinated Biphenyls by EPA Method 8082									
PCB-1016	<1.0		mg/kg dry	1.0	20	05/17/10 16:28	eml	10E0408	SW 8082
PCB-1221	<1.0		mg/kg dry	1.0	20	05/17/10 16:28	eml	10E0408	SW 8082
PCB-1232	<1.0		mg/kg dry	1.0	20	05/17/10 16:28	eml	10E0408	SW 8082
PCB-1242	<1.0		mg/kg dry	1.0	20	05/17/10 16:28	eml	10E0408	SW 8082
PCB-1248	<1.0		mg/kg dry	1.0	20	05/17/10 16:28	eml	10E0408	SW 8082
PCB-1254	<1.0		mg/kg dry	1.0	20	05/17/10 16:28	eml	10E0408	SW 8082
PCB-1260	**2.3**		mg/kg dry	1.0	20	05/17/10 16:28	eml	10E0408	SW 8082
Surr: Decachlorobiphenyl (10-177%)	*1030 %*	*Z5*							
Surr: Tetrachloro-meta-xylene (11-150%)	*100 %*								
Sample ID: WTE0229-29 (Concrete 370, 0-1'' - Misc. Solid)						**Sampled: 05/06/10 13:30**			
General Chemistry Parameters									
% Solids	**99**		%	NA	1	05/11/10 12:15	pam	10E0272	SM 2540G
Polychlorinated Biphenyls by EPA Method 8082									
PCB-1016	<3.0		mg/kg dry	3.0	60	05/17/10 16:53	eml	10E0408	SW 8082
PCB-1221	<3.0		mg/kg dry	3.0	60	05/17/10 16:53	eml	10E0408	SW 8082
PCB-1232	<3.0		mg/kg dry	3.0	60	05/17/10 16:53	eml	10E0408	SW 8082
PCB-1242	<3.0		mg/kg dry	3.0	60	05/17/10 16:53	eml	10E0408	SW 8082
PCB-1248	<3.0		mg/kg dry	3.0	60	05/17/10 16:53	eml	10E0408	SW 8082
PCB-1254	<3.0		mg/kg dry	3.0	60	05/17/10 16:53	eml	10E0408	SW 8082
PCB-1260	**16**		mg/kg dry	3.0	60	05/17/10 16:53	eml	10E0408	SW 8082
Surr: Decachlorobiphenyl (10-177%)	*75 %*								
Surr: Tetrachloro-meta-xylene (11-150%)	*75 %*								
Sample ID: WTE0229-30 (Concrete 371, 0-1'' - Misc. Solid)						**Sampled: 05/06/10 13:40**			
General Chemistry Parameters									
% Solids	**99**		%	NA	1	05/11/10 12:15	pam	10E0272	SM 2540G
Polychlorinated Biphenyls by EPA Method 8082									
PCB-1016	<1.9		mg/kg dry	1.9	37	05/17/10 18:59	eml	10E0425	SW 8082
PCB-1221	<1.9		mg/kg dry	1.9	37	05/17/10 18:59	eml	10E0425	SW 8082
PCB-1232	<1.9		mg/kg dry	1.9	37	05/17/10 18:59	eml	10E0425	SW 8082
PCB-1242	<1.9		mg/kg dry	1.9	37	05/17/10 18:59	eml	10E0425	SW 8082
PCB-1248	<1.9		mg/kg dry	1.9	37	05/17/10 18:59	eml	10E0425	SW 8082
PCB-1254	<1.9		mg/kg dry	1.9	37	05/17/10 18:59	eml	10E0425	SW 8082
PCB-1260	<1.9		mg/kg dry	1.9	37	05/17/10 18:59	eml	10E0425	SW 8082
Surr: Decachlorobiphenyl (10-177%)	*100 %*								
Surr: Tetrachloro-meta-xylene (11-150%)	*100 %*								

DELTA ENV. CONSULTANTS-MN
5910 Rice Creek Pkwy Suite 100
St. Paul, MN 55126
Ms. Karen Thole

Work Order: WTE0229
Project: SPX; Watertown
Project Number: 9M0909245

Received: 05/06/10
Reported: 05/18/10 16:08

Analyte	Sample Result	Data Qualifiers	Units	MRL	Dilution Factor	Date Analyzed	Analyst	Seq/ Batch	Method
Sample ID: WTE0229-31 (Concrete 372, 0-1'' - Misc. Solid)						**Sampled: 05/06/10 13:45**			
General Chemistry Parameters									
% Solids	**98**		%	NA	1	05/11/10 12:15	pam	10E0272	SM 2540G
Polychlorinated Biphenyls by EPA Method 8082									
PCB-1016	<1.0		mg/kg dry	1.0	19.7	05/17/10 19:24	eml	10E0425	SW 8082
PCB-1221	<1.0		mg/kg dry	1.0	19.7	05/17/10 19:24	eml	10E0425	SW 8082
PCB-1232	<1.0		mg/kg dry	1.0	19.7	05/17/10 19:24	eml	10E0425	SW 8082
PCB-1242	<1.0		mg/kg dry	1.0	19.7	05/17/10 19:24	eml	10E0425	SW 8082
PCB-1248	<1.0		mg/kg dry	1.0	19.7	05/17/10 19:24	eml	10E0425	SW 8082
PCB-1254	<1.0		mg/kg dry	1.0	19.7	05/17/10 19:24	eml	10E0425	SW 8082
PCB-1260	**2.0**		mg/kg dry	1.0	19.7	05/17/10 19:24	eml	10E0425	SW 8082
Surr: Decachlorobiphenyl (10-177%)	*100 %*								
Surr: Tetrachloro-meta-xylene (11-150%)	*75 %*								
Sample ID: WTE0229-32 (Concrete 373, 0-1'' - Misc. Solid)						**Sampled: 05/06/10 13:50**			
General Chemistry Parameters									
% Solids	**99**		%	NA	1	05/11/10 12:15	pam	10E0272	SM 2540G
Polychlorinated Biphenyls by EPA Method 8082									
PCB-1016	<1.0		mg/kg dry	1.0	20	05/17/10 20:39	eml	10E0425	SW 8082
PCB-1221	<1.0		mg/kg dry	1.0	20	05/17/10 20:39	eml	10E0425	SW 8082
PCB-1232	<1.0		mg/kg dry	1.0	20	05/17/10 20:39	eml	10E0425	SW 8082
PCB-1242	<1.0		mg/kg dry	1.0	20	05/17/10 20:39	eml	10E0425	SW 8082
PCB-1248	<1.0		mg/kg dry	1.0	20	05/17/10 20:39	eml	10E0425	SW 8082
PCB-1254	<1.0		mg/kg dry	1.0	20	05/17/10 20:39	eml	10E0425	SW 8082
PCB-1260	**2.5**		mg/kg dry	1.0	20	05/17/10 20:39	eml	10E0425	SW 8082
Surr: Decachlorobiphenyl (10-177%)	*100 %*								
Surr: Tetrachloro-meta-xylene (11-150%)	*75 %*								
Sample ID: WTE0229-33 (Concrete 374, 0-1'' - Misc. Solid)						**Sampled: 05/06/10 14:00**			
General Chemistry Parameters									
% Solids	**99**		%	NA	1	05/11/10 12:15	pam	10E0272	SM 2540G
Polychlorinated Biphenyls by EPA Method 8082									
PCB-1016	<1.0		mg/kg dry	1.0	19.9	05/17/10 21:04	eml	10E0425	SW 8082
PCB-1221	<1.0		mg/kg dry	1.0	19.9	05/17/10 21:04	eml	10E0425	SW 8082
PCB-1232	<1.0		mg/kg dry	1.0	19.9	05/17/10 21:04	eml	10E0425	SW 8082
PCB-1242	<1.0		mg/kg dry	1.0	19.9	05/17/10 21:04	eml	10E0425	SW 8082
PCB-1248	<1.0		mg/kg dry	1.0	19.9	05/17/10 21:04	eml	10E0425	SW 8082
PCB-1254	<1.0		mg/kg dry	1.0	19.9	05/17/10 21:04	eml	10E0425	SW 8082
PCB-1260	<1.0		mg/kg dry	1.0	19.9	05/17/10 21:04	eml	10E0425	SW 8082
Surr: Decachlorobiphenyl (10-177%)	*100 %*								
Surr: Tetrachloro-meta-xylene (11-150%)	*100 %*								

DELTA ENV. CONSULTANTS-MN
5910 Rice Creek Pkwy Suite 100
St. Paul, MN 55126
Ms. Karen Thole

Work Order: WTE0229
Project: SPX; Watertown
Project Number: 9M0909245

Received: 05/06/10
Reported: 05/18/10 16:08

Analyte	Sample Result	Data Qualifiers	Units	MRL	Dilution Factor	Date Analyzed	Analyst	Seq/ Batch	Method
Sample ID: WTE0229-34 (Concrete 375, 0-1'' - Misc. Solid)						**Sampled: 05/06/10 14:05**			
General Chemistry Parameters									
% Solids	**99**		%	NA	1	05/11/10 12:15	pam	10E0272	SM 2540G
Polychlorinated Biphenyls by EPA Method 8082									
PCB-1016	<1.0		mg/kg dry	1.0	20	05/17/10 21:29	eml	10E0425	SW 8082
PCB-1221	<1.0		mg/kg dry	1.0	20	05/17/10 21:29	eml	10E0425	SW 8082
PCB-1232	<1.0		mg/kg dry	1.0	20	05/17/10 21:29	eml	10E0425	SW 8082
PCB-1242	<1.0		mg/kg dry	1.0	20	05/17/10 21:29	eml	10E0425	SW 8082
PCB-1248	<1.0		mg/kg dry	1.0	20	05/17/10 21:29	eml	10E0425	SW 8082
PCB-1254	<1.0		mg/kg dry	1.0	20	05/17/10 21:29	eml	10E0425	SW 8082
PCB-1260	**1.9**		mg/kg dry	1.0	20	05/17/10 21:29	eml	10E0425	SW 8082
Surr: Decachlorobiphenyl (10-177%)	*75 %*								
Surr: Tetrachloro-meta-xylene (11-150%)	*75 %*								
Sample ID: WTE0229-35 (Concrete 376, 0-1'' - Misc. Solid)						**Sampled: 05/06/10 14:10**			
General Chemistry Parameters									
% Solids	**99**		%	NA	1	05/11/10 12:15	pam	10E0272	SM 2540G
Polychlorinated Biphenyls by EPA Method 8082									
PCB-1016	<1.0		mg/kg dry	1.0	20	05/17/10 21:54	eml	10E0425	SW 8082
PCB-1221	<1.0		mg/kg dry	1.0	20	05/17/10 21:54	eml	10E0425	SW 8082
PCB-1232	<1.0		mg/kg dry	1.0	20	05/17/10 21:54	eml	10E0425	SW 8082
PCB-1242	<1.0		mg/kg dry	1.0	20	05/17/10 21:54	eml	10E0425	SW 8082
PCB-1248	<1.0		mg/kg dry	1.0	20	05/17/10 21:54	eml	10E0425	SW 8082
PCB-1254	<1.0		mg/kg dry	1.0	20	05/17/10 21:54	eml	10E0425	SW 8082
PCB-1260	**1.9**		mg/kg dry	1.0	20	05/17/10 21:54	eml	10E0425	SW 8082
Surr: Decachlorobiphenyl (10-177%)	*225 %*	*Z5*							
Surr: Tetrachloro-meta-xylene (11-150%)	*100 %*								
Sample ID: WTE0229-36 (Concrete 377, 0-1'' - Misc. Solid)						**Sampled: 05/06/10 14:15**			
General Chemistry Parameters									
% Solids	**99**		%	NA	1	05/11/10 12:15	pam	10E0272	SM 2540G
Polychlorinated Biphenyls by EPA Method 8082									
PCB-1016	<1.0		mg/kg dry	1.0	20	05/17/10 22:19	eml	10E0425	SW 8082
PCB-1221	<1.0		mg/kg dry	1.0	20	05/17/10 22:19	eml	10E0425	SW 8082
PCB-1232	<1.0		mg/kg dry	1.0	20	05/17/10 22:19	eml	10E0425	SW 8082
PCB-1242	<1.0		mg/kg dry	1.0	20	05/17/10 22:19	eml	10E0425	SW 8082
PCB-1248	<1.0		mg/kg dry	1.0	20	05/17/10 22:19	eml	10E0425	SW 8082
PCB-1254	<1.0		mg/kg dry	1.0	20	05/17/10 22:19	eml	10E0425	SW 8082
PCB-1260	<1.0		mg/kg dry	1.0	20	05/17/10 22:19	eml	10E0425	SW 8082
Surr: Decachlorobiphenyl (10-177%)	*75 %*								
Surr: Tetrachloro-meta-xylene (11-150%)	*100 %*								

DELTA ENV. CONSULTANTS-MN
5910 Rice Creek Pkwy Suite 100
St. Paul, MN 55126
Ms. Karen Thole

Work Order: WTE0229
Project: SPX; Watertown
Project Number: 9M0909245

Received: 05/06/10
Reported: 05/18/10 16:08

Analyte	Sample Result	Data Qualifiers	Units	MRL	Dilution Factor	Date Analyzed	Analyst	Seq/ Batch	Method
Sample ID: WTE0229-37 (Concrete 378, 0-1'' - Misc. Solid)						**Sampled: 05/06/10 14:25**			
General Chemistry Parameters									
% Solids	**98**		%	NA	1	05/11/10 12:15	pam	10E0272	SM 2540G
Polychlorinated Biphenyls by EPA Method 8082									
PCB-1016	<1.0		mg/kg dry	1.0	20	05/17/10 22:44	eml	10E0425	SW 8082
PCB-1221	<1.0		mg/kg dry	1.0	20	05/17/10 22:44	eml	10E0425	SW 8082
PCB-1232	<1.0		mg/kg dry	1.0	20	05/17/10 22:44	eml	10E0425	SW 8082
PCB-1242	<1.0		mg/kg dry	1.0	20	05/17/10 22:44	eml	10E0425	SW 8082
PCB-1248	<1.0		mg/kg dry	1.0	20	05/17/10 22:44	eml	10E0425	SW 8082
PCB-1254	<1.0		mg/kg dry	1.0	20	05/17/10 22:44	eml	10E0425	SW 8082
PCB-1260	**2.5**		mg/kg dry	1.0	20	05/17/10 22:44	eml	10E0425	SW 8082
Surr: Decachlorobiphenyl (10-177%)	*75 %*								
Surr: Tetrachloro-meta-xylene (11-150%)	*75 %*								
Sample ID: WTE0229-38 (Concrete 379, 0-1'' - Misc. Solid)						**Sampled: 05/06/10 14:30**			
General Chemistry Parameters									
% Solids	**99**		%	NA	1	05/11/10 14:28	pam	10E0277	SM 2540G
Polychlorinated Biphenyls by EPA Method 8082									
PCB-1016	<1.0		mg/kg dry	1.0	20	05/17/10 23:09	eml	10E0425	SW 8082
PCB-1221	<1.0		mg/kg dry	1.0	20	05/17/10 23:09	eml	10E0425	SW 8082
PCB-1232	<1.0		mg/kg dry	1.0	20	05/17/10 23:09	eml	10E0425	SW 8082
PCB-1242	<1.0		mg/kg dry	1.0	20	05/17/10 23:09	eml	10E0425	SW 8082
PCB-1248	<1.0		mg/kg dry	1.0	20	05/17/10 23:09	eml	10E0425	SW 8082
PCB-1254	<1.0		mg/kg dry	1.0	20	05/17/10 23:09	eml	10E0425	SW 8082
PCB-1260	**2.7**		mg/kg dry	1.0	20	05/17/10 23:09	eml	10E0425	SW 8082
Surr: Decachlorobiphenyl (10-177%)	*100 %*								
Surr: Tetrachloro-meta-xylene (11-150%)	*75 %*								
Sample ID: WTE0229-39 (Concrete 380, 0-1'' - Misc. Solid)						**Sampled: 05/06/10 14:45**			
General Chemistry Parameters									
% Solids	**100**		%	NA	1	05/11/10 14:28	pam	10E0277	SM 2540G
Polychlorinated Biphenyls by EPA Method 8082									
PCB-1016	<1.0		mg/kg dry	1.0	20	05/17/10 23:34	eml	10E0425	SW 8082
PCB-1221	<1.0		mg/kg dry	1.0	20	05/17/10 23:34	eml	10E0425	SW 8082
PCB-1232	<1.0		mg/kg dry	1.0	20	05/17/10 23:34	eml	10E0425	SW 8082
PCB-1242	<1.0		mg/kg dry	1.0	20	05/17/10 23:34	eml	10E0425	SW 8082
PCB-1248	<1.0		mg/kg dry	1.0	20	05/17/10 23:34	eml	10E0425	SW 8082
PCB-1254	<1.0		mg/kg dry	1.0	20	05/17/10 23:34	eml	10E0425	SW 8082
PCB-1260	<1.0		mg/kg dry	1.0	20	05/17/10 23:34	eml	10E0425	SW 8082
Surr: Decachlorobiphenyl (10-177%)	*75 %*								
Surr: Tetrachloro-meta-xylene (11-150%)	*100 %*								

DELTA ENV. CONSULTANTS-MN
5910 Rice Creek Pkwy Suite 100
St. Paul, MN 55126
Ms. Karen Thole

Work Order: WTE0229
Project: SPX; Watertown
Project Number: 9M0909245

Received: 05/06/10
Reported: 05/18/10 16:08

Analyte	Sample Result	Data Qualifiers	Units	MRL	Dilution Factor	Date Analyzed	Analyst	Seq/ Batch	Method
Sample ID: WTE0229-40 (Concrete 381, 0-1'' - Misc. Solid)						**Sampled: 05/06/10 14:55**			
General Chemistry Parameters									
% Solids	**99**		%	NA	1	05/11/10 14:28	pam	10E0277	SM 2540G
Polychlorinated Biphenyls by EPA Method 8082									
PCB-1016	<1.0		mg/kg dry	1.0	19.9	05/17/10 23:59	eml	10E0425	SW 8082
PCB-1221	<1.0		mg/kg dry	1.0	19.9	05/17/10 23:59	eml	10E0425	SW 8082
PCB-1232	<1.0		mg/kg dry	1.0	19.9	05/17/10 23:59	eml	10E0425	SW 8082
PCB-1242	<1.0		mg/kg dry	1.0	19.9	05/17/10 23:59	eml	10E0425	SW 8082
PCB-1248	<1.0		mg/kg dry	1.0	19.9	05/17/10 23:59	eml	10E0425	SW 8082
PCB-1254	<1.0		mg/kg dry	1.0	19.9	05/17/10 23:59	eml	10E0425	SW 8082
PCB-1260	**1.0**		mg/kg dry	1.0	19.9	05/17/10 23:59	eml	10E0425	SW 8082
Surr: Decachlorobiphenyl (10-177%)	*75 %*								
Surr: Tetrachloro-meta-xylene (11-150%)	*100 %*								
Sample ID: WTE0229-41 (Concrete 382, 0-1'' - Misc. Solid)						**Sampled: 05/06/10 15:25**			
General Chemistry Parameters									
% Solids	**100**		%	NA	1	05/11/10 14:28	pam	10E0277	SM 2540G
Polychlorinated Biphenyls by EPA Method 8082									
PCB-1016	<1.0		mg/kg dry	1.0	20	05/18/10 00:23	eml	10E0425	SW 8082
PCB-1221	<1.0		mg/kg dry	1.0	20	05/18/10 00:23	eml	10E0425	SW 8082
PCB-1232	<1.0		mg/kg dry	1.0	20	05/18/10 00:23	eml	10E0425	SW 8082
PCB-1242	<1.0		mg/kg dry	1.0	20	05/18/10 00:23	eml	10E0425	SW 8082
PCB-1248	**3.9**		mg/kg dry	1.0	20	05/18/10 00:23	eml	10E0425	SW 8082
PCB-1254	<1.0		mg/kg dry	1.0	20	05/18/10 00:23	eml	10E0425	SW 8082
PCB-1260	**2.5**		mg/kg dry	1.0	20	05/18/10 00:23	eml	10E0425	SW 8082
Surr: Decachlorobiphenyl (10-177%)	*100 %*								
Surr: Tetrachloro-meta-xylene (11-150%)	*75 %*								
Sample ID: WTE0229-42 (Concrete 383, 0-1'' - Misc. Solid)						**Sampled: 05/06/10 15:30**			
General Chemistry Parameters									
% Solids	**99**		%	NA	1	05/11/10 14:28	pam	10E0277	SM 2540G
Polychlorinated Biphenyls by EPA Method 8082									
PCB-1016	<1.0		mg/kg dry	1.0	20	05/18/10 02:53	eml	10E0425	SW 8082
PCB-1221	<1.0		mg/kg dry	1.0	20	05/18/10 02:53	eml	10E0425	SW 8082
PCB-1232	<1.0		mg/kg dry	1.0	20	05/18/10 02:53	eml	10E0425	SW 8082
PCB-1242	<1.0		mg/kg dry	1.0	20	05/18/10 02:53	eml	10E0425	SW 8082
PCB-1248	**15**		mg/kg dry	10	200	05/18/10 12:02	eml	10E0425	SW 8082
PCB-1254	<1.0		mg/kg dry	1.0	20	05/18/10 02:53	eml	10E0425	SW 8082
PCB-1260	**3.3**		mg/kg dry	1.0	20	05/18/10 02:53	eml	10E0425	SW 8082
Surr: Decachlorobiphenyl (10-177%)	*75 %*								
Surr: Decachlorobiphenyl (10-177%)	*0.00 %*	*Z3*							
Surr: Tetrachloro-meta-xylene (11-150%)	*75 %*								
Surr: Tetrachloro-meta-xylene (11-150%)	*0.00 %*	*Z3*							

DELTA ENV. CONSULTANTS-MN
5910 Rice Creek Pkwy Suite 100
St. Paul, MN 55126
Ms. Karen Thole

Work Order: WTE0229
Project: SPX; Watertown
Project Number: 9M0909245

Received: 05/06/10
Reported: 05/18/10 16:08

Analyte	Sample Result	Data Qualifiers	Units	MRL	Dilution Factor	Date Analyzed	Analyst	Seq/ Batch	Method
Sample ID: WTE0229-43 (Concrete 384, 0-1'' - Misc. Solid)						**Sampled: 05/06/10 15:40**			
General Chemistry Parameters									
% Solids	**99**		%	NA	1	05/11/10 14:28	pam	10E0277	SM 2540G
Polychlorinated Biphenyls by EPA Method 8082									
PCB-1016	<1.0		mg/kg dry	1.0	19.9	05/18/10 10:47	eml	10E0425	SW 8082
PCB-1221	<1.0		mg/kg dry	1.0	19.9	05/18/10 10:47	eml	10E0425	SW 8082
PCB-1232	<1.0		mg/kg dry	1.0	19.9	05/18/10 10:47	eml	10E0425	SW 8082
PCB-1242	<1.0		mg/kg dry	1.0	19.9	05/18/10 10:47	eml	10E0425	SW 8082
PCB-1248	<1.0		mg/kg dry	1.0	19.9	05/18/10 10:47	eml	10E0425	SW 8082
PCB-1254	<1.0		mg/kg dry	1.0	19.9	05/18/10 10:47	eml	10E0425	SW 8082
PCB-1260	**1.9**		mg/kg dry	1.0	19.9	05/18/10 10:47	eml	10E0425	SW 8082
Surr: Decachlorobiphenyl (10-177%)	*100 %*								
Surr: Tetrachloro-meta-xylene (11-150%)	*75 %*								
Sample ID: WTE0229-44 (Concrete 385, 0-1'' - Misc. Solid)						**Sampled: 05/06/10 15:50**			
General Chemistry Parameters									
% Solids	**99**		%	NA	1	05/11/10 14:28	pam	10E0277	SM 2540G
Polychlorinated Biphenyls by EPA Method 8082									
PCB-1016	<1.0		mg/kg dry	1.0	20	05/18/10 11:12	eml	10E0425	SW 8082
PCB-1221	<1.0		mg/kg dry	1.0	20	05/18/10 11:12	eml	10E0425	SW 8082
PCB-1232	<1.0		mg/kg dry	1.0	20	05/18/10 11:12	eml	10E0425	SW 8082
PCB-1242	<1.0		mg/kg dry	1.0	20	05/18/10 11:12	eml	10E0425	SW 8082
PCB-1248	<1.0		mg/kg dry	1.0	20	05/18/10 11:12	eml	10E0425	SW 8082
PCB-1254	<1.0		mg/kg dry	1.0	20	05/18/10 11:12	eml	10E0425	SW 8082
PCB-1260	**1.0**		mg/kg dry	1.0	20	05/18/10 11:12	eml	10E0425	SW 8082
Surr: Decachlorobiphenyl (10-177%)	*100 %*								
Surr: Tetrachloro-meta-xylene (11-150%)	*75 %*								
Sample ID: WTE0229-45 (Concrete 386, 0-1'' - Misc. Solid)						**Sampled: 05/06/10 15:55**			
General Chemistry Parameters									
% Solids	**100**		%	NA	1	05/11/10 14:28	pam	10E0277	SM 2540G
Polychlorinated Biphenyls by EPA Method 8082									
PCB-1016	<1.0		mg/kg dry	1.0	19.9	05/18/10 11:37	eml	10E0425	SW 8082
PCB-1221	<1.0		mg/kg dry	1.0	19.9	05/18/10 11:37	eml	10E0425	SW 8082
PCB-1232	<1.0		mg/kg dry	1.0	19.9	05/18/10 11:37	eml	10E0425	SW 8082
PCB-1242	<1.0		mg/kg dry	1.0	19.9	05/18/10 11:37	eml	10E0425	SW 8082
PCB-1248	<1.0		mg/kg dry	1.0	19.9	05/18/10 11:37	eml	10E0425	SW 8082
PCB-1254	<1.0		mg/kg dry	1.0	19.9	05/18/10 11:37	eml	10E0425	SW 8082
PCB-1260	**1.0**		mg/kg dry	1.0	19.9	05/18/10 11:37	eml	10E0425	SW 8082
Surr: Decachlorobiphenyl (10-177%)	*75 %*								
Surr: Tetrachloro-meta-xylene (11-150%)	*75 %*								

DELTA ENV. CONSULTANTS-MN
5910 Rice Creek Pkwy Suite 100
St. Paul, MN 55126
Ms. Karen Thole

Work Order: WTE0229
Project: SPX; Watertown
Project Number: 9M0909245

Received: 05/06/10
Reported: 05/18/10 16:08

SAMPLE EXTRACTION DATA

Parameter	Batch	Lab Number	Wt/Vol Extracted	Extracted Vol	Date	Analyst	Extraction Method
Polychlorinated Biphenyls by EPA Method 8082							
SW 8082	10E0283	WTE0229-01	15	10	05/11/10 15:48	BKM	Default Prep GC-Sen
SW 8082	10E0283	WTE0229-02	15	10	05/11/10 15:48	BKM	Default Prep GC-Sen
SW 8082	10E0283	WTE0229-03	15	10	05/11/10 15:48	BKM	Default Prep GC-Sen
SW 8082	10E0283	WTE0229-04	15	10	05/11/10 15:48	BKM	Default Prep GC-Sen
SW 8082	10E0283	WTE0229-05	15	10	05/11/10 15:48	BKM	Default Prep GC-Sen
SW 8082	10E0384	WTE0229-06	5	10	05/14/10 09:37	TLH	Default Prep GC-Sen
SW 8082	10E0384	WTE0229-07	15	10	05/14/10 09:37	TLH	Default Prep GC-Sen
SW 8082	10E0384	WTE0229-08	15	10	05/14/10 09:37	TLH	Default Prep GC-Sen
SW 8082	10E0384	WTE0229-09	15	10	05/14/10 09:37	TLH	Default Prep GC-Sen
SW 8082	10E0408	WTE0229-10	5	10	05/15/10 09:19	TLH	Default Prep GC-Sen
SW 8082	10E0408	WTE0229-11	15	10	05/15/10 09:19	TLH	Default Prep GC-Sen
SW 8082	10E0408	WTE0229-12	15	10	05/15/10 09:19	TLH	Default Prep GC-Sen
SW 8082	10E0408	WTE0229-13	15	10	05/15/10 09:19	TLH	Default Prep GC-Sen
SW 8082	10E0408	WTE0229-14	15	10	05/15/10 09:19	TLH	Default Prep GC-Sen
SW 8082	10E0408	WTE0229-15	15	10	05/15/10 09:19	TLH	Default Prep GC-Sen
SW 8082	10E0408	WTE0229-16	15	10	05/15/10 09:19	TLH	Default Prep GC-Sen
SW 8082	10E0408	WTE0229-17	15	10	05/15/10 09:19	TLH	Default Prep GC-Sen
SW 8082	10E0408	WTE0229-18	15	10	05/15/10 09:19	TLH	Default Prep GC-Sen
SW 8082	10E0408	WTE0229-19	15	10	05/15/10 09:19	TLH	Default Prep GC-Sen
SW 8082	10E0408	WTE0229-20	15	10	05/15/10 09:19	TLH	Default Prep GC-Sen
SW 8082	10E0408	WTE0229-21	15	10	05/15/10 09:19	TLH	Default Prep GC-Sen
SW 8082	10E0408	WTE0229-22	15	10	05/15/10 09:19	TLH	Default Prep GC-Sen
SW 8082	10E0408	WTE0229-23	15	10	05/15/10 09:19	TLH	Default Prep GC-Sen
SW 8082	10E0408	WTE0229-24	15	10	05/15/10 09:19	TLH	Default Prep GC-Sen
SW 8082	10E0408	WTE0229-25	15	10	05/15/10 09:19	TLH	Default Prep GC-Sen
SW 8082	10E0408	WTE0229-26	15	10	05/15/10 09:19	TLH	Default Prep GC-Sen
SW 8082	10E0408	WTE0229-27	15	10	05/15/10 09:19	TLH	Default Prep GC-Sen
SW 8082	10E0408	WTE0229-28	15	10	05/15/10 09:19	TLH	Default Prep GC-Sen
SW 8082	10E0408	WTE0229-29	5	10	05/15/10 09:19	TLH	Default Prep GC-Sen
SW 8082	10E0425	WTE0229-30	8	10	05/17/10 09:31	BKM	Default Prep GC-Sen
SW 8082	10E0425	WTE0229-31	15	10	05/17/10 09:31	BKM	Default Prep GC-Sen
SW 8082	10E0425	WTE0229-32	15	10	05/17/10 09:31	BKM	Default Prep GC-Sen
SW 8082	10E0425	WTE0229-33	15	10	05/17/10 09:31	BKM	Default Prep GC-Sen
SW 8082	10E0425	WTE0229-34	15	10	05/17/10 09:31	BKM	Default Prep GC-Sen
SW 8082	10E0425	WTE0229-35	15	10	05/17/10 09:31	BKM	Default Prep GC-Sen
SW 8082	10E0425	WTE0229-36	15	10	05/17/10 09:31	BKM	Default Prep GC-Sen
SW 8082	10E0425	WTE0229-37	15	10	05/17/10 09:31	BKM	Default Prep GC-Sen
SW 8082	10E0425	WTE0229-38	15	10	05/17/10 09:31	BKM	Default Prep GC-Sen
SW 8082	10E0425	WTE0229-39	15	10	05/17/10 09:31	BKM	Default Prep GC-Sen
SW 8082	10E0425	WTE0229-40	15	10	05/17/10 09:31	BKM	Default Prep GC-Sen
SW 8082	10E0425	WTE0229-41	15	10	05/17/10 09:31	BKM	Default Prep GC-Sen
SW 8082	10E0425	WTE0229-42	15	10	05/17/10 09:31	BKM	Default Prep GC-Sen
SW 8082	10E0425	WTE0229-43	15	10	05/17/10 09:31	BKM	Default Prep GC-Sen
SW 8082	10E0425	WTE0229-44	15	10	05/17/10 09:31	BKM	Default Prep GC-Sen
SW 8082	10E0425	WTE0229-45	15	10	05/17/10 09:31	BKM	Default Prep GC-Sen

DELTA ENV. CONSULTANTS-MN
5910 Rice Creek Pkwy Suite 100
St. Paul, MN 55126
Ms. Karen Thole

Work Order: WTE0229
Project: SPX; Watertown
Project Number: 9M0909245

Received: 05/06/10
Reported: 05/18/10 16:08

LABORATORY BLANK QC DATA

Analyte	Seq/ Batch	Source Result	Spike Level	Units	MDL	MRL	Result	Dup Result	% REC	Dup %REC	% REC Limits	RPD	RPD Limit	Q
Polychlorinated Biphenyls by EPA Method 8082														
PCB-1016	10E0283			mg/kg wet	N/A	0.099	<0.099							
PCB-1221	10E0283			mg/kg wet	N/A	0.099	<0.099							
PCB-1232	10E0283			mg/kg wet	N/A	0.099	<0.099							
PCB-1242	10E0283			mg/kg wet	N/A	0.099	<0.099							
PCB-1248	10E0283			mg/kg wet	N/A	0.099	<0.099							
PCB-1254	10E0283			mg/kg wet	N/A	0.099	<0.099							
PCB-1260	10E0283			mg/kg wet	N/A	0.099	<0.099							
Surrogate: Decachlorobiphenyl	*10E0283*			mg/kg wet					*80*		*10-177*			
Surrogate: Tetrachloro-meta-xylene	*10E0283*			mg/kg wet					*95*		*11-150*			
PCB-1016	10E0384			mg/kg wet	N/A	0.10	<0.10							
PCB-1221	10E0384			mg/kg wet	N/A	0.10	<0.10							
PCB-1232	10E0384			mg/kg wet	N/A	0.10	<0.10							
PCB-1242	10E0384			mg/kg wet	N/A	0.10	<0.10							
PCB-1248	10E0384			mg/kg wet	N/A	0.10	<0.10							
PCB-1254	10E0384			mg/kg wet	N/A	0.10	<0.10							
PCB-1260	10E0384			mg/kg wet	N/A	0.10	<0.10							
Surrogate: Decachlorobiphenyl	*10E0384*			mg/kg wet					*72*		*10-177*			
Surrogate: Tetrachloro-meta-xylene	*10E0384*			mg/kg wet					*97*		*11-150*			
PCB-1016	10E0408			mg/kg wet	N/A	0.10	<0.10							
PCB-1221	10E0408			mg/kg wet	N/A	0.10	<0.10							
PCB-1232	10E0408			mg/kg wet	N/A	0.10	<0.10							
PCB-1242	10E0408			mg/kg wet	N/A	0.10	<0.10							
PCB-1248	10E0408			mg/kg wet	N/A	0.10	<0.10							
PCB-1254	10E0408			mg/kg wet	N/A	0.10	<0.10							
PCB-1260	10E0408			mg/kg wet	N/A	0.10	<0.10							
Surrogate: Decachlorobiphenyl	*10E0408*			mg/kg wet					*75*		*10-177*			
Surrogate: Tetrachloro-meta-xylene	*10E0408*			mg/kg wet					*108*		*11-150*			
PCB-1016	10E0425			mg/kg wet	N/A	0.10	<0.10							
PCB-1221	10E0425			mg/kg wet	N/A	0.10	<0.10							
PCB-1232	10E0425			mg/kg wet	N/A	0.10	<0.10							
PCB-1242	10E0425			mg/kg wet	N/A	0.10	<0.10							
PCB-1248	10E0425			mg/kg wet	N/A	0.10	<0.10							
PCB-1254	10E0425			mg/kg wet	N/A	0.10	<0.10							
PCB-1260	10E0425			mg/kg wet	N/A	0.10	<0.10							
Surrogate: Decachlorobiphenyl	*10E0425*			mg/kg wet					*70*		*10-177*			
Surrogate: Tetrachloro-meta-xylene	*10E0425*			mg/kg wet					*97*		*11-150*			

DELTA ENV. CONSULTANTS-MN
5910 Rice Creek Pkwy Suite 100
St. Paul, MN 55126
Ms. Karen Thole

Work Order: WTE0229
Project: SPX; Watertown
Project Number: 9M0909245

Received: 05/06/10
Reported: 05/18/10 16:08

CCV QC DATA

Analyte	Seq/ Batch	Source Result	Spike Level	Units	MDL	MRL	Result	Dup Result	% REC	Dup %REC	% REC Limits	RPD	RPD Limit	Q
Polychlorinated Biphenyls by EPA Method 8082														
PCB-1016	T001000		0.50	mg/kg wet	N/A	N/A	0.572		114		85-115			
PCB-1260	T001000		0.50	mg/kg wet	N/A	N/A	0.490		98		85-115			
Surrogate: Decachlorobiphenyl	*T001000*			mg/kg wet					*75*		*70-130*			
Surrogate: Tetrachloro-meta-xylene	*T001000*			mg/kg wet					*110*		*70-130*			
PCB-1242	T001000		0.50	mg/kg wet	N/A	N/A	0.516		103		85-115			
Surrogate: Decachlorobiphenyl	*T001000*			mg/kg wet					*95*		*70-130*			
Surrogate: Tetrachloro-meta-xylene	*T001000*			mg/kg wet					*98*		*70-130*			
PCB-1248	T001000		0.50	mg/kg wet	N/A	N/A	0.466		93		85-115			
Surrogate: Decachlorobiphenyl	*T001000*			mg/kg wet					*108*		*70-130*			
Surrogate: Tetrachloro-meta-xylene	*T001000*			mg/kg wet					*95*		*70-130*			
PCB-1254	T001000		0.50	mg/kg wet	N/A	N/A	0.513		103		85-115			
Surrogate: Decachlorobiphenyl	*T001000*			mg/kg wet					*63*		*70-130*			
Surrogate: Tetrachloro-meta-xylene	*T001000*			mg/kg wet					*105*		*70-130*			
PCB-1016	T001000		0.50	mg/kg wet	N/A	N/A	0.543		109		85-115			
PCB-1260	T001000		0.50	mg/kg wet	N/A	N/A	0.503		101		85-115			
Surrogate: Decachlorobiphenyl	*T001000*			mg/kg wet					*83*		*70-130*			
Surrogate: Tetrachloro-meta-xylene	*T001000*			mg/kg wet					*103*		*70-130*			
PCB-1016	T001000		0.50	mg/kg wet	N/A	N/A	0.560		112		85-115			
PCB-1260	T001000		0.50	mg/kg wet	N/A	N/A	0.504		101		85-115			
Surrogate: Decachlorobiphenyl	*T001000*			mg/kg wet					*83*		*70-130*			
Surrogate: Tetrachloro-meta-xylene	*T001000*			mg/kg wet					*103*		*70-130*			
PCB-1016	T001009		0.50	mg/kg wet	N/A	N/A	0.575		115		85-115			
PCB-1260	T001009		0.50	mg/kg wet	N/A	N/A	0.500		100		85-115			
Surrogate: Decachlorobiphenyl	*T001009*			mg/kg wet					*80*		*70-130*			
Surrogate: Tetrachloro-meta-xylene	*T001009*			mg/kg wet					*108*		*70-130*			
PCB-1242	T001009		0.50	mg/kg wet	N/A	N/A	0.504		101		85-115			
Surrogate: Decachlorobiphenyl	*T001009*			mg/kg wet					*98*		*70-130*			
Surrogate: Tetrachloro-meta-xylene	*T001009*			mg/kg wet					*93*		*70-130*			
PCB-1248	T001009		0.50	mg/kg wet	N/A	N/A	0.452		90		85-115			
Surrogate: Decachlorobiphenyl	*T001009*			mg/kg wet					*105*		*70-130*			
Surrogate: Tetrachloro-meta-xylene	*T001009*			mg/kg wet					*90*		*70-130*			

DELTA ENV. CONSULTANTS-MN
5910 Rice Creek Pkwy Suite 100
St. Paul, MN 55126
Ms. Karen Thole

Work Order: WTE0229
Project: SPX; Watertown
Project Number: 9M0909245

Received: 05/06/10
Reported: 05/18/10 16:08

CCV QC DATA

Analyte	Seq/ Batch	Source Result	Spike Level	Units	MDL	MRL	Result	Dup Result	% REC	Dup %REC	% REC Limits	RPD	RPD Limit	Q
Polychlorinated Biphenyls by EPA Method 8082														
PCB-1254	T001009		0.50	mg/kg wet	N/A	N/A	0.505		101		85-115			
Surrogate: Decachlorobiphenyl	*T001009*			mg/kg wet					*58*		*70-130*			
Surrogate: Tetrachloro-meta-xylene	*T001009*			mg/kg wet					*103*		*70-130*			
PCB-1016	T001009		0.50	mg/kg wet	N/A	N/A	0.571		114		85-115			
PCB-1260	T001009		0.50	mg/kg wet	N/A	N/A	0.434		87		85-115			
Surrogate: Decachlorobiphenyl	*T001009*			mg/kg wet					*68*		*70-130*			
Surrogate: Tetrachloro-meta-xylene	*T001009*			mg/kg wet					*110*		*70-130*			
PCB-1016	T001009		0.50	mg/kg wet	N/A	N/A	0.549		110		85-115			
PCB-1260	T001009		0.50	mg/kg wet	N/A	N/A	0.472		94		85-115			
Surrogate: Decachlorobiphenyl	*T001009*			mg/kg wet					*78*		*70-130*			
Surrogate: Tetrachloro-meta-xylene	*T001009*			mg/kg wet					*105*		*70-130*			
PCB-1242	T001009		0.50	mg/kg wet	N/A	N/A	0.493		99		85-115			
Surrogate: Decachlorobiphenyl	*T001009*			mg/kg wet					*93*		*70-130*			
Surrogate: Tetrachloro-meta-xylene	*T001009*			mg/kg wet					*90*		*70-130*			
PCB-1016	T001009		0.50	mg/kg wet	N/A	N/A	0.560		112		85-115			
PCB-1260	T001009		0.50	mg/kg wet	N/A	N/A	0.497		99		85-115			
Surrogate: Decachlorobiphenyl	*T001009*			mg/kg wet					*83*		*70-130*			
Surrogate: Tetrachloro-meta-xylene	*T001009*			mg/kg wet					*108*		*70-130*			
PCB-1016	T001009		0.50	mg/kg wet	N/A	N/A	0.575		115		85-115			
PCB-1260	T001009		0.50	mg/kg wet	N/A	N/A	0.487		97		85-115			
Surrogate: Decachlorobiphenyl	*T001009*			mg/kg wet					*78*		*70-130*			
Surrogate: Tetrachloro-meta-xylene	*T001009*			mg/kg wet					*108*		*70-130*			
PCB-1016	T001014		0.50	mg/kg wet	N/A	N/A	0.566		113		85-115			
PCB-1260	T001014		0.50	mg/kg wet	N/A	N/A	0.475		95		85-115			
Surrogate: Decachlorobiphenyl	*T001014*			mg/kg wet					*75*		*70-130*			
Surrogate: Tetrachloro-meta-xylene	*T001014*			mg/kg wet					*110*		*70-130*			
PCB-1242	T001014		0.50	mg/kg wet	N/A	N/A	0.513		103		85-115			
Surrogate: Decachlorobiphenyl	*T001014*			mg/kg wet					*90*		*70-130*			
Surrogate: Tetrachloro-meta-xylene	*T001014*			mg/kg wet					*95*		*70-130*			
PCB-1248	T001014		0.50	mg/kg wet	N/A	N/A	0.443		89		85-115			
Surrogate: Decachlorobiphenyl	*T001014*			mg/kg wet					*95*		*70-130*			
Surrogate: Tetrachloro-meta-xylene	*T001014*			mg/kg wet					*93*		*70-130*			

DELTA ENV. CONSULTANTS-MN
5910 Rice Creek Pkwy Suite 100
St. Paul, MN 55126
Ms. Karen Thole

Work Order: WTE0229
Project: SPX; Watertown
Project Number: 9M0909245

Received: 05/06/10
Reported: 05/18/10 16:08

CCV QC DATA

Analyte	Seq/ Batch	Source Result	Spike Level	Units	MDL	MRL	Result	Dup Result	% REC	Dup %REC	% REC Limits	RPD	RPD Limit	Q
Polychlorinated Biphenyls by EPA Method 8082														
PCB-1016	T001014		0.50	mg/kg wet	N/A	N/A	0.605		121		85-115			C
PCB-1260	T001014		0.50	mg/kg wet	N/A	N/A	0.503		101		85-115			
Surrogate: Decachlorobiphenyl	*T001014*			mg/kg wet					*85*		*70-130*			
Surrogate: Tetrachloro-meta-xylene	*T001014*			mg/kg wet					*118*		*70-130*			
PCB-1016	T001014		0.50	mg/kg wet	N/A	N/A	0.590		118		85-115			C
PCB-1260	T001014		0.50	mg/kg wet	N/A	N/A	0.494		99		85-115			
Surrogate: Decachlorobiphenyl	*T001014*			mg/kg wet					*85*		*70-130*			
Surrogate: Tetrachloro-meta-xylene	*T001014*			mg/kg wet					*113*		*70-130*			
PCB-1242	T001014		0.50	mg/kg wet	N/A	N/A	0.516		103		85-115			
Surrogate: Decachlorobiphenyl	*T001014*			mg/kg wet					*95*		*70-130*			
Surrogate: Tetrachloro-meta-xylene	*T001014*			mg/kg wet					*98*		*70-130*			
PCB-1016	T001014		0.50	mg/kg wet	N/A	N/A	0.588		118		85-115			C
PCB-1260	T001014		0.50	mg/kg wet	N/A	N/A	0.481		96		85-115			
Surrogate: Decachlorobiphenyl	*T001014*			mg/kg wet					*85*		*70-130*			
Surrogate: Tetrachloro-meta-xylene	*T001014*			mg/kg wet					*118*		*70-130*			
PCB-1016	T001023		0.50	mg/kg wet	N/A	N/A	0.539		108		85-115			
PCB-1260	T001023		0.50	mg/kg wet	N/A	N/A	0.456		91		85-115			
Surrogate: Decachlorobiphenyl	*T001023*			mg/kg wet					*73*		*70-130*			
Surrogate: Tetrachloro-meta-xylene	*T001023*			mg/kg wet					*105*		*70-130*			
PCB-1242	T001023		0.50	mg/kg wet	N/A	N/A	0.522		104		85-115			
Surrogate: Decachlorobiphenyl	*T001023*			mg/kg wet					*93*		*70-130*			
Surrogate: Tetrachloro-meta-xylene	*T001023*			mg/kg wet					*100*		*70-130*			
PCB-1248	T001023		0.50	mg/kg wet	N/A	N/A	0.464		93		85-115			
Surrogate: Decachlorobiphenyl	*T001023*			mg/kg wet					*103*		*70-130*			
Surrogate: Tetrachloro-meta-xylene	*T001023*			mg/kg wet					*95*		*70-130*			
PCB-1254	T001023		0.50	mg/kg wet	N/A	N/A	0.514		103		85-115			
Surrogate: Decachlorobiphenyl	*T001023*			mg/kg wet					*58*		*70-130*			
Surrogate: Tetrachloro-meta-xylene	*T001023*			mg/kg wet					*110*		*70-130*			
PCB-1016	T001023		0.50	mg/kg wet	N/A	N/A	0.524		105		85-115			
PCB-1260	T001023		0.50	mg/kg wet	N/A	N/A	0.445		89		85-115			
Surrogate: Decachlorobiphenyl	*T001023*			mg/kg wet					*78*		*70-130*			
Surrogate: Tetrachloro-meta-xylene	*T001023*			mg/kg wet					*108*		*70-130*			

DELTA ENV. CONSULTANTS-MN
5910 Rice Creek Pkwy Suite 100
St. Paul, MN 55126
Ms. Karen Thole

Work Order: WTE0229
Project: SPX; Watertown
Project Number: 9M0909245

Received: 05/06/10
Reported: 05/18/10 16:08

CCV QC DATA

Analyte	Seq/ Batch	Source Result	Spike Level	Units	MDL	MRL	Result	Dup Result	% REC	Dup %REC	% REC Limits	RPD	RPD Limit	Q
Polychlorinated Biphenyls by EPA Method 8082														
PCB-1016	T001023		0.50	mg/kg wet	N/A	N/A	0.538		108		85-115			
PCB-1260	T001023		0.50	mg/kg wet	N/A	N/A	0.455		91		85-115			
Surrogate: Decachlorobiphenyl	*T001023*			mg/kg wet					*78*		*70-130*			
Surrogate: Tetrachloro-meta-xylene	*T001023*			mg/kg wet					*108*		*70-130*			
PCB-1242	T001023		0.50	mg/kg wet	N/A	N/A	0.532		106		85-115			
Surrogate: Decachlorobiphenyl	*T001023*			mg/kg wet					*95*		*70-130*			
Surrogate: Tetrachloro-meta-xylene	*T001023*			mg/kg wet					*98*		*70-130*			
PCB-1254	T001023		0.50	mg/kg wet	N/A	N/A	0.503		101		85-115			
Surrogate: Decachlorobiphenyl	*T001023*			mg/kg wet					*60*		*70-130*			
Surrogate: Tetrachloro-meta-xylene	*T001023*			mg/kg wet					*113*		*70-130*			
PCB-1016	T001023		0.50	mg/kg wet	N/A	N/A	0.537		107		85-115			
PCB-1260	T001023		0.50	mg/kg wet	N/A	N/A	0.456		91		85-115			
Surrogate: Decachlorobiphenyl	*T001023*			mg/kg wet					*75*		*70-130*			
Surrogate: Tetrachloro-meta-xylene	*T001023*			mg/kg wet					*105*		*70-130*			
PCB-1016	T001034		0.50	mg/kg wet	N/A	N/A	0.519		104		85-115			
PCB-1260	T001034		0.50	mg/kg wet	N/A	N/A	0.440		88		85-115			
Surrogate: Decachlorobiphenyl	*T001034*			mg/kg wet					*75*		*70-130*			
Surrogate: Tetrachloro-meta-xylene	*T001034*			mg/kg wet					*108*		*70-130*			
PCB-1248	T001034		0.50	mg/kg wet	N/A	N/A	0.465		93		85-115			
Surrogate: Decachlorobiphenyl	*T001034*			mg/kg wet					*100*		*70-130*			
Surrogate: Tetrachloro-meta-xylene	*T001034*			mg/kg wet					*98*		*70-130*			
PCB-1016	T001034		0.50	mg/kg wet	N/A	N/A	0.544		109		85-115			
PCB-1260	T001034		0.50	mg/kg wet	N/A	N/A	0.454		91		85-115			
Surrogate: Decachlorobiphenyl	*T001034*			mg/kg wet					*75*		*70-130*			
Surrogate: Tetrachloro-meta-xylene	*T001034*			mg/kg wet					*108*		*70-130*			

TestAmerica
THE LEADER IN ENVIRONMENTAL TESTING
602 Commerce Drive Watertown, WI 53094 * 800-833-7036 * Fax 920-261-8120

DELTA ENV. CONSULTANTS-MN
5910 Rice Creek Pkwy Suite 100
St. Paul, MN 55126
Ms. Karen Thole

Work Order: WTE0229
Project: SPX; Watertown
Project Number: 9M0909245

Received: 05/06/10
Reported: 05/18/10 16:08

LABORATORY DUPLICATE QC DATA

Analyte	Seq/ Batch	Source Result	Spike Level	Units	MDL	MRL	Result	% REC	Dup %REC	% REC Limits	RPD	RPD Limit	Q
General Chemistry Parameters													
QC Source Sample: WTE0229-17													
% Solids	10E0271	97.0		%	N/A	N/A	97.0				0	20	
QC Source Sample: WTE0229-37													
% Solids	10E0272	98.1		%	N/A	N/A	98.1				0	20	
QC Source Sample: WTE0229-45													
% Solids	10E0277	99.5		%	N/A	N/A	99.6				0	20	

DELTA ENV. CONSULTANTS-MN
5910 Rice Creek Pkwy Suite 100
St. Paul, MN 55126
Ms. Karen Thole

Work Order: WTE0229
Project: SPX; Watertown
Project Number: 9M0909245

Received: 05/06/10
Reported: 05/18/10 16:08

LCS/LCS DUPLICATE QC DATA

Analyte	Seq/ Batch	Source Result	Spike Level	Units	MDL	MRL	Result	Dup Result	% REC	Dup %REC	% REC Limits	RPD	RPD Limit	Q
Polychlorinated Biphenyls by EPA Method 8082														
PCB-1016	10E0283		0.17	mg/kg wet	N/A	0.10	0.188		113		75-125			
PCB-1221	10E0283			mg/kg wet	N/A	0.10	<0.10				75-125			
PCB-1232	10E0283			mg/kg wet	N/A	0.10	<0.10				75-125			
PCB-1242	10E0283			mg/kg wet	N/A	0.10	<0.10				75-125			
PCB-1248	10E0283			mg/kg wet	N/A	0.10	<0.10				75-125			
PCB-1254	10E0283			mg/kg wet	N/A	0.10	<0.10				75-125			
PCB-1260	10E0283		0.17	mg/kg wet	N/A	0.10	0.177		106		75-125			
Surrogate: Decachlorobiphenyl	*10E0283*			mg/kg wet					*80*		*60-150*			
Surrogate: Tetrachloro-meta-xylene	*10E0283*			mg/kg wet					*95*		*60-150*			
PCB-1016	10E0384		0.17	mg/kg wet	N/A	0.10	0.186		112		75-125			
PCB-1221	10E0384			mg/kg wet	N/A	0.10	<0.10				75-125			
PCB-1232	10E0384			mg/kg wet	N/A	0.10	<0.10				75-125			
PCB-1242	10E0384			mg/kg wet	N/A	0.10	<0.10				75-125			
PCB-1248	10E0384			mg/kg wet	N/A	0.10	<0.10				75-125			
PCB-1254	10E0384			mg/kg wet	N/A	0.10	<0.10				75-125			
PCB-1260	10E0384		0.17	mg/kg wet	N/A	0.10	0.169		101		75-125			
Surrogate: Decachlorobiphenyl	*10E0384*			mg/kg wet					*75*		*60-150*			
Surrogate: Tetrachloro-meta-xylene	*10E0384*			mg/kg wet					*103*		*11-150*			
PCB-1016	10E0408		0.17	mg/kg wet	N/A	0.10	0.189		114		75-125			
PCB-1221	10E0408			mg/kg wet	N/A	0.10	<0.10				75-125			
PCB-1232	10E0408			mg/kg wet	N/A	0.10	<0.10				75-125			
PCB-1242	10E0408			mg/kg wet	N/A	0.10	<0.10				75-125			
PCB-1248	10E0408			mg/kg wet	N/A	0.10	<0.10				75-125			
PCB-1254	10E0408			mg/kg wet	N/A	0.10	<0.10				75-125			
PCB-1260	10E0408		0.17	mg/kg wet	N/A	0.10	0.168		101		75-125			
Surrogate: Decachlorobiphenyl	*10E0408*			mg/kg wet					*78*		*60-150*			
Surrogate: Tetrachloro-meta-xylene	*10E0408*			mg/kg wet					*105*		*60-150*			
PCB-1016	10E0425		0.17	mg/kg wet	N/A	0.10	0.183		110		75-125			
PCB-1221	10E0425			mg/kg wet	N/A	0.10	<0.10				75-125			
PCB-1232	10E0425			mg/kg wet	N/A	0.10	<0.10				75-125			
PCB-1242	10E0425			mg/kg wet	N/A	0.10	<0.10				75-125			
PCB-1248	10E0425			mg/kg wet	N/A	0.10	<0.10				75-125			
PCB-1254	10E0425			mg/kg wet	N/A	0.10	<0.10				75-125			
PCB-1260	10E0425		0.17	mg/kg wet	N/A	0.10	0.161		96		75-125			
Surrogate: Decachlorobiphenyl	*10E0425*			mg/kg wet					*75*		*60-150*			
Surrogate: Tetrachloro-meta-xylene	*10E0425*			mg/kg wet					*103*		*60-150*			

DELTA ENV. CONSULTANTS-MN
5910 Rice Creek Pkwy Suite 100
St. Paul, MN 55126
Ms. Karen Thole

Work Order: WTE0229
Project: SPX; Watertown
Project Number: 9M0909245

Received: 05/06/10
Reported: 05/18/10 16:08

MATRIX SPIKE/MATRIX SPIKE DUPLICATE QC DATA

Analyte	Seq/ Batch	Source Result	Spike Level	Units	MDL	MRL	Result	Dup Result	% REC	Dup %REC	% REC Limits	RPD	RPD Limit	Q
Polychlorinated Biphenyls by EPA Method 8082														
QC Source Sample: WTE0229-06														
PCB-1016	10E0384	0.00	0.51	mg/kg dry	N/A	0.31	0.513	0.587	100	115	70-130	13	20	
PCB-1221	10E0384	0.00		mg/kg dry	N/A	0.31	<0.31	<0.31			70-130		20	
PCB-1232	10E0384	0.00		mg/kg dry	N/A	0.31	<0.31	<0.31			70-130		20	
PCB-1242	10E0384	0.00		mg/kg dry	N/A	0.31	<0.31	<0.31			70-130		20	
PCB-1248	10E0384	0.00		mg/kg dry	N/A	0.31	<0.31	<0.31			70-130		20	
PCB-1254	10E0384	0.00		mg/kg dry	N/A	0.31	<0.31	<0.31			70-130		20	
PCB-1260	10E0384	0.266	0.51	mg/kg dry	N/A	0.31	0.648	0.683	75	82	70-130	5	20	
Surrogate: Decachlorobiphenyl	*10E0384*			mg/kg dry					*68*	*75*	*10-177*			
Surrogate: Tetrachloro-meta-xylene	*10E0384*			mg/kg dry					*90*	*103*	*11-150*			
QC Source Sample: WTE0229-10														
PCB-1016	10E0408	0.267	0.51	mg/kg dry	N/A	0.31	0.804	0.796	105	103	70-130	1	20	
PCB-1221	10E0408	0.00		mg/kg dry	N/A	0.31	<0.31	<0.31			70-130		20	
PCB-1232	10E0408	0.00		mg/kg dry	N/A	0.31	<0.31	<0.31			70-130		20	
PCB-1242	10E0408	0.534		mg/kg dry	N/A	0.31	<0.31	<0.31			70-130		20	
PCB-1248	10E0408	0.00		mg/kg dry	N/A	0.31	<0.31	<0.31			70-130		20	
PCB-1254	10E0408	0.00		mg/kg dry	N/A	0.31	<0.31	<0.31			70-130		20	
PCB-1260	10E0408	0.431	0.51	mg/kg dry	N/A	0.31	0.677	0.657	48	44	70-130	3	20	M12
Surrogate: Decachlorobiphenyl	*10E0408*			mg/kg dry					*75*	*72*	*10-177*			
Surrogate: Tetrachloro-meta-xylene	*10E0408*			mg/kg dry					*100*	*100*	*11-150*			
QC Source Sample: WTE0229-30														
PCB-1016	10E0425	0.0995	0.31	mg/kg dry	N/A	0.18	0.410	0.391	101	98	70-130	5	20	
PCB-1221	10E0425	0.00		mg/kg dry	N/A	0.18	<0.18	<0.18			70-130		20	
PCB-1232	10E0425	0.00		mg/kg dry	N/A	0.18	<0.18	<0.18			70-130		20	
PCB-1242	10E0425	0.00		mg/kg dry	N/A	0.18	<0.18	<0.18			70-130		20	
PCB-1248	10E0425	0.00		mg/kg dry	N/A	0.18	<0.18	<0.18			70-130		20	
PCB-1254	10E0425	1.28		mg/kg dry	N/A	0.18	<0.18	<0.18			70-130		20	
PCB-1260	10E0425	1.29	0.31	mg/kg dry	N/A	0.18	1.06	0.931	-76	-122	70-130	13	20	MHA
Surrogate: Decachlorobiphenyl	*10E0425*			mg/kg dry					*70*	*75*	*10-177*			
Surrogate: Tetrachloro-meta-xylene	*10E0425*			mg/kg dry					*98*	*98*	*11-150*			

DELTA ENV. CONSULTANTS-MN 5910 Rice Creek Pkwy Suite 100 St. Paul, MN 55126 Ms. Karen Thole	Work Order: Project: Project Number:	WTE0229 SPX; Watertown 9M0909245	Received: Reported:	05/06/10 05/18/10 16:08

CERTIFICATION SUMMARY

TestAmerica Watertown

Method	Matrix	Nelac	Wisconsin
SM 2540G	Solid/Soil	X	X
SW 8082	Solid/Soil	X	X

DELTA ENV. CONSULTANTS-MN 5910 Rice Creek Pkwy Suite 100 St. Paul, MN 55126 Ms. Karen Thole	Work Order: Project: Project Number:	WTE0229 SPX; Watertown 9M0909245	Received: Reported:	05/06/10 05/18/10 16:08

DATA QUALIFIERS AND DEFINITIONS

C	Calibration Verification recovery was above the method control limit for this analyte. Analyte not detected, data not impacted.
M12	The MS and/or MSD were below the acceptance limits. See calibration verification (CCV)
MHA	Due to high levels of analyte in the sample, the MS/MSD calculation does not provide useful spike recovery information.
Z3	The sample required a dilution due to the nature of the sample matrix. Because of this dilution, the surrogate spike concentration in the sample was reduced to a level where the recovery calculation does not provide useful information.
Z5	Due to sample matrix effects, the surrogate recovery was outside acceptance limits. Secondary surrogate recovery was within the acceptance limits.

ADDITIONAL COMMENTS

Results are reported on a wet weight basis unless otherwise noted.

WTE0229

1 of 5

TestAmerica

THE LEADER IN ENVIRONMENTAL TESTING

Watertown Division
602 Commerce Drive
Watertown, WI 53094

Phone 920-261-1660 or 800-833-7036
Fax 920-261-8120

To assist us in using the proper analytical methods, is this work being conducted for regulatory purposes?
Compliance Monitoring _____

Client Name: Delta Consultants
Client #: _____
Address: 5910 Rice Creek Parkway
City/State/Zip Code: Shoreview, MN
Project Manager: Karen Thole
Telephone Number: 651-697-5203
Fax: _____
Sampler Name: (Print Name) Adam S. McIlheran
Sampler Signature: [signature]
E-mail address: kthole@deltaenv.com

Project Name: SPX-Watertown
Project #: 9M09092450
Site/Location ID: _____
State: WI
Report To: Karen Thole
Invoice To: same
Quote #: _____
PO#: _____

TAT: X Standard; ___ Rush (surcharges may apply)
Date Needed: _____
Fax Results: Y N
E-mail: Y N

QC Deliverables: ___ None; ___ Level 2 (Batch QC); ___ Level 3; ___ Level 4; Other: _____

	SAMPLE ID	Date Sampled	Time Sampled	G = Grab, C = Composite	Field Filtered	Matrix (SL - Sludge DW - Drinking Water GW - Groundwater S - Soil/Solid WW - Wastewater Specify Other)	HNO_3	HCl	NaOH	H_2SO_4	Methanol	None	Other (Specify)	PCBs by 8082									REMARKS
01	Concrete 342, 0-1"	5/6/10	8:00	G		S						1		✓									
02	Concrete 343, 0-1"	5/6/10	8:10	G		S						1		✓									
03	Concrete 344, 0-1"	5/6/10	8:25	G		S						1		✓									
04	Concrete 345, 0-1"	5/6/10	8:30	G		S						1		✓									
05	Concrete 346, 0-1"	5/6/10	8:55	G		S						1		✓									
06	Concrete 347, 0-1"	5/6/10	9:00	G		S						1		✓									
07	Concrete 348, 0-1"	5/6/10	9:05	G		S						1		✓									
08	Concrete 349, 0-1"	5/6/10	9:10	G		S						1		✓									
09	Concrete 350, 0-1"	5/6/10	9:30	G		S						1		✓									
10	Concrete 351, 0-1"	5/6/10	9:35	G		S						1		✓									

Special Instructions:

Relinquished By:	Date:	Time:	Received By:	Date:	Time:
[signature]	5/6/10	17:00	M Potts	5/6/10	1701

LABORATORY COMMENTS:
Init Lab Temp: 5 [illegible]
Rec Lab Temp:
Custody Seals: Y N N/A
Bottles Supplied by TestAmerica: Y N
Method of Shipment: Client

TAL-0020 (1207)

WTE0229

2 of 5

TestAmerica

THE LEADER IN ENVIRONMENTAL TESTING

Watertown Division
602 Commerce Drive
Watertown, WI 53094

Phone 920-261-1660 or 800-833-7036
Fax 920-261-8120

To assist us in using the proper analytical methods, is this work being conducted for regulatory purposes?
Compliance Monitoring _____

Client Name: Delta Consultants
Client #: _____
Address: 5910 Rice Creek Parkway
City/State/Zip Code: Shoreview, MN
Project Manager: Karen Thole
Telephone Number: 651-697-5203
Fax: _____
Sampler Name: (Print Name) Adam S. McIlheran
Sampler Signature: Adam S. McIlheran

Project Name: SPX-Watertown
Project #: 9M0909245
Site/Location ID: _____
State: WI
Report To: Karen Thole
Invoice To: same
Quote #: _____
PO#: _____

E-mail address: kthole@deltaenv.com

TAT
X Standard
___ Rush (surcharges may apply)
Date Needed: _____
Fax Results: Y N
E-mail: Y N

QC Deliverables
___ None
___ Level 2 (Batch QC)
___ Level 3
___ Level 4
Other: _____

	SAMPLE ID	Date Sampled	Time Sampled	G = Grab, C = Composite	Field Filtered	Matrix: SL - Sludge DW - Drinking Water GW - Groundwater S - Soil/Solid WW - Wastewater Specify Other	HNO_3	HCl	NaOH	H_2SO_4	Methanol	None	Other (Specify)	PCBs by 8082	REMARKS
11	Concrete 352, 0-1"	5/6/10	9:45	G		S						1		✓	
12	Concrete 353, 0-1"		10:00									1		✓	
13	Concrete 354, 0-1"		10:05									1		✓	
14	Concrete 355, 0-1"		10:10									1		✓	
15	Concrete 356, 0-1"		10:30									1		✓	
16	Concrete 357, 0-1"		10:35									1		✓	
17	Concrete 358, 0-1"		10:40									1		✓	
18	Concrete 359, 0-1"		11:15									1		✓	
19	Concrete 360, 0-1"		11:20									1		✓	
20	Concrete 361, 0-1"		11:30									1		✓	

Special Instructions:

	Date	Time		Date	Time
Relinquished By: Adam S. McIlheran	5/6/10	19:00	Received By: [illegible]	5/6/10	1702
Relinquished By:	Date:	Time:	Received By:	Date:	Time:
Relinquished By:	Date:	Time:	Received By:	Date:	Time:

LABORATORY COMMENTS:
Init Lab Temp: _____
Rec Lab Temp: See
Custody Seals: Y N N/A
Bottles Supplied by TestAmerica: Y N
Method of Shipment: Client

TAL-0020 (1207)

WTE 0229

3 of 5

TestAmerica

THE LEADER IN ENVIRONMENTAL TESTING

Watertown Division
602 Commerce Drive
Watertown, WI 53094

Phone 920-261-1660 or 800-833-7036
Fax 920-261-8120

To assist us in using the proper analytical methods, is this work being conducted for regulatory purposes?
Compliance Monitoring _____

Client Name: Delta Consultants
Client #: _____
Address: 5910 Rice Creek Parkway
City/State/Zip Code: Shoreview, MN
Project Manager: Karen Thole
Telephone Number: 651-697-5203
Fax: _____
Sampler Name: (Print Name) Adam S. McIlheran
Sampler Signature: Adam S. McIlheran

Project Name: SPX- ~~[illegible]~~ Watertown
Project #: 9M0909245
Site/Location ID: _____
State: WI
Report To: Karen Thole
Invoice To: Same
Quote #: _____
PO#: _____

E-mail address: kthole@deltaenv.com

TAT: X Standard; ___ Rush (surcharges may apply)
Date Needed: _____
Fax Results: Y N
E-mail: Y N

QC Deliverables: ___ None; ___ Level 2 (Batch QC); ___ Level 3; ___ Level 4; Other: _____

	SAMPLE ID	Date Sampled	Time Sampled	G = Grab, C = Composite	Field Filtered	Matrix (SL - Sludge DW - Drinking Water GW - Groundwater S - Soil/Solid WW - Wastewater Specify Other)	HNO_3	HCl	NaOH	H_2SO_4	Methanol	None	Other (Specify)	PCBs by 8082									REMARKS
21	Concrete 362, 0-1"	5/6/10	11:40	G		S						1		✓									
22	Concrete 363, 0-1"	↓	11:50	↓		↓						1		✓									
23	Concrete 364, 0-1"		12:05									1		✓									
24	Concrete 365, 0-1"		12:15									1		✓									
25	Concrete 366, 0-1"		12:25									1		✓									
26	Concrete 367, 0-1"		12:30									1		✓									
27	Concrete 368, 0-1"		12:40									1		✓									
28	Concrete 369, 0-1"		12:45									1		✓									
29	Concrete 370, 0-1"		13:30									1		✓									
30	Concrete 371, 0-1"	↓	13:40	↓		↓						1		✓									

Special Instructions:

Relinquished By:	Date:	Time:	Received By:	Date:	Time:
Adam S. McIlheran	5/6/10	17:00	N Patt	5/6/10	1702

LABORATORY COMMENTS:
Init Lab Temp:
Rec Lab Temp: 5.0
Custody Seals: Y N N/A
Bottles Supplied by TestAmerica: Y N
Method of Shipment: Client

TAL-0020 (1207)

WTE0229

4 of 5

TestAmerica

THE LEADER IN ENVIRONMENTAL TESTING

Watertown Division
602 Commerce Drive
Watertown, WI 53094

Phone 920-261-1660 or 800-833-7036
Fax 920-261-8120

To assist us in using the proper analytical methods, is this work being conducted for regulatory purposes?
Compliance Monitoring _____

Client Name: Delta Consultants Client #: _____
Address: 5910 Rice Creek Parkway
City/State/Zip Code: Shoreview, MN
Project Manager: Karen Thole
Telephone Number: 651-697-5203 Fax: _____
Sampler Name: (Print Name) Adam S. McIlheran
Sampler Signature: Adam S. McIlheran

Project Name: SPX-Watertown
Project #: 9M0909245
Site/Location ID: _____ State: WI
Report To: Karen Thole
Invoice To: Same
Quote #: _____ PO#: _____

E-mail address: kthole@deltaenv.com

TAT: X Standard; ___ Rush (surcharges may apply)
Date Needed: _____
Fax Results: Y N
E-mail: Y N

QC Deliverables: ___ None; ___ Level 2 (Batch QC); ___ Level 3; ___ Level 4; Other: _____

	SAMPLE ID	Date Sampled	Time Sampled	G = Grab, C = Composite	Field Filtered	Matrix (SL - Sludge, DW - Drinking Water, GW - Groundwater, S - Soil/Solid, WW - Wastewater, Specify Other)	HNO_3	HCl	NaOH	H_2SO_4	Methanol	None	Other (Specify)	PCB by 8082									REMARKS
31	Concrete 372, 0-1"	5/6/10	13:45	G		S						1		✓									
32	Concrete 373, 0-1"		13:50									1		✓									
33	Concrete 374, 0-1"		14:00									1		✓									
34	Concrete 375, 0-1"		14:05									1		✓									
35	Concrete 376, 0-1"		14:10									1		✓									
36	Concrete 377, 0-1"		14:15									1		✓									
37	Concrete 378, 0-1"		14:25									1		✓									
38	Concrete 379, 0-1"		14:30									1		✓									
39	Concrete 380, 0-1"		14:45									1		✓									
40	Concrete 381, 0-1"		14:55									1		✓									

Special Instructions:

Relinquished By:	Date:	Time:	Received By:	Date:	Time:
Adam S. McIlheran	5/6/10	17:00	Jim Potts	5/6/10	1703

LABORATORY COMMENTS:
Init Lab Temp:
Rec Lab Temp: 5 [illegible]
Custody Seals: Y N N/A
Bottles Supplied by TestAmerica: Y N
Method of Shipment: Client

TAL-0020 (1207)

WTE0229

5 of 5

TestAmerica

THE LEADER IN ENVIRONMENTAL TESTING

Watertown Division
602 Commerce Drive
Watertown, WI 53094

Phone 920-261-1660 or 800-833-7036
Fax 920-261-8120

To assist us in using the proper analytical methods, is this work being conducted for regulatory purposes?
Compliance Monitoring _____

Client Name: Delta Consultants
Client #: _____
Address: 5910 Rice Creek Parkway
City/State/Zip Code: Shoreview MN
Project Manager: Karen Thole
Telephone Number: 651-697-5203
Fax: _____
Sampler Name: (Print Name) Adam S. McIlheran
Sampler Signature: Adam S. McIlheran
E-mail address: Kthole@deltaenv.com

Project Name: SPX-Watertown
Project #: 9M0909245
Site/Location ID: _____
State: WI
Report To: Karen Thole
Invoice To: Same
Quote #: _____
PO#: _____

TAT
___ Standard
___ Rush (surcharges may apply)
Date Needed: _____
Fax Results: Y N
E-mail: Y N

QC Deliverable
___ None
___ Level 2 (Batch QC)
___ Level 3
___ Level 4
Other: _____

	SAMPLE ID	Date Sampled	Time Sampled	G = Grab, C = Composite	Field Filtered	Matrix: SL - Sludge DW - Drinking Water GW - Groundwater S - Soil/Solid WW - Wastewater Specify Other	HNO_3	HCl	NaOH	H_2SO_4	Methanol	None	Other (Specify)	Analyze For: PCBs by 8082	REMARKS
41	Concrete 382, 0-1"	5/6/10	15:25	G		S						1		1	
42	Concrete 383, 0-1"	↓	15:30	↓		↓						1		1	
43	Concrete 384, 0-1"	↓	15:40	↓		↓						1		1	
44	Concrete 385, 0-1"	↓	15:50	↓		↓						1		1	
45	Concrete 386, 0-1"	↓	15:55	↓		↓						1		1	

Special Instructions:

Relinquished By:	Date:	Time:	Received By:	Date:	Time:
Adam S. McIlheran	5/6/10	17:00	[illegible]	5/6/10	17:00

LABORATORY COMMENTS:
Init Lab Temp:
Rec Lab Temp: [illegible]
Custody Seals: Y N (N/A)
Bottles Supplied by TestAmerica: (Y) N
Method of Shipment: [illegible]

CMS

TAL-0020 (12

Cooler Receipt Log

Work Order(s): WTE0229 Client Name/Project: Delta # of Coolers: 1

1. How did samples arrive? ☐ Fed-Ex ☐ UPS ☐ TestAmerica ☑ Client ☐ Dunham ☐ Speedy ☐ _____
2. What was the condition of custody seals? ..... ☐ Intact ☐ Broken ☑ Not present

Date/time cooler was opened: 5/6/10 **By:** MPatt

3. Temperature °C 5 Received on ice? .. ☑ Yes ☐ No
4. Does this Project require RUSH turn around? ..... ☐ Yes ☑ No
5. Are there any short hold time tests? ..... ☐ Yes ☑ No

☐ within 1 hr of or ☐ past expiration of hold-time? ..... Provide details in space at bottom of form

48 hours or less	7 days
Coliform Bacteria..... 8/30 hours	Aqueous Organic Prep
Chlorine/Hex Cr..... 24 hours	TS
BOD	TDS
Nitrate ..... (DW is 14 days)	TSS
Nitrite	Sulfide
Orthophosphate)	Volatile Solids

6. Except for tests with hold times of 48 hrs or less, are any samples

☐ within 2 days of or ☐ past expiration of hold-time? ..... ☐ Yes ☑ No Provide details in space at bottom of form

Which Ops Mgr, PM or Analyst was informed of short hold and when? ..... Who_____ When_____

7. Is the date and time of collection recorded? ..... Date ☑ Yes ☐ No Time ☑ Yes ☐ No
8. Were all sample containers listed on the COC received and intact? ..... ☑ Yes ☐ No Provide details in space at bottom of form
9. Do sample IDs match the COC? ..... ☑ Yes ☐ No Provide details in space at bottom of form
10. Are dissolved parameters field filtered or being filtered in the lab? ..... ☐ Field ☐ Lab ☑ NA
11. Are sample volumes adequate and preservatives correct for test requested?.. Vol. ☑ Yes ☐ No Pres. ☑ Yes ☐ No
12. Are VOC samples free of bubbles >6mm? ..... ☐ Yes ☐ No ☑ NA
13. How were VOC soils received? ☐ Methanol ☐ Sodium Bisulfate ☐ Packed jar ☐ Encore ☐ Water* ☐ Other

*☐ within 48 hrs of sampling ☐ past 48 hrs of sampling ☐ Frozen ☐ Not Frozen

14. Is an aqueous Trip Blank included? ☐ Yes ☐ No ☑ NA Is a Methanol Trip Blank included? ☐ Yes ☐ No ☑ NA
15. Are any samples on hold? ..... ☐ Yes ☑ No Provide details in space at bottom of form
16. Are there samples to be subcontracted? ..... ☐ Yes ☑ No
17. If any changes are made to this Work Order after Login, or if comments must be made regarding this cooler, explain them below:

6mm = ------

TestAmerica
THE LEADER IN ENVIRONMENTAL TESTING
602 Commerce Drive Watertown, WI 53094 * 800-833-7036 * Fax 920-261-8120

May 19, 2010

Client:	DELTA ENV. CONSULTANTS-MN 5910 Rice Creek Pkwy Suite 100 St. Paul, MN 55126	Work Order: Project Name: Project Number:	WTE0248 SPX; Watertown 9M0909245
Attn:	Ms. Karen Thole	Date Received:	05/07/10

An executed copy of the chain of custody is also included as an addendum to this report.

If you have any questions relating to this analytical report, please contact your Laboratory Project Manager at 1-800-833-7036

SAMPLE IDENTIFICATION	LAB NUMBER	COLLECTION DATE AND TIME
Concrete 387, 0-1"	WTE0248-01	05/07/10 08:10
Concrete 388, 0-1"	WTE0248-02	05/07/10 08:20
Concrete 389, 0-1"	WTE0248-03	05/07/10 08:25
Concrete 390, 0-1"	WTE0248-04	05/07/10 08:35
Concrete 391, 0-1"	WTE0248-05	05/07/10 08:40
Concrete 392, 0-1"	WTE0248-06	05/07/10 09:20
Concrete 393, 0-1"	WTE0248-07	05/07/10 09:30
Concrete 394 0-1"	WTE0248-08	05/07/10 09:35
Concrete 395 0-1"	WTE0248-09	05/07/10 09:40
Concrete 396 0-1"	WTE0248-10	05/07/10 09:50
Concrete 397 0-1"	WTE0248-11	05/07/10 09:55
Concrete 398 0-1"	WTE0248-12	05/07/10 10:45
Concrete 399 0-1"	WTE0248-13	05/07/10 10:55
Concrete 400 0-1"	WTE0248-14	05/07/10 11:05
Concrete 401 0-1"	WTE0248-15	05/07/10 11:15

Samples were received into laboratory on ice.

Wisconsin Certification Number: 128053530

The Chain(s) of Custody, 3 pages, are included and are an integral part of this report.

Unless subcontracted, volatiles analyses (including VOC, PVOC, GRO, BTEX, and TPH gasoline) performed by TestAmerica Watertown at 1101 Industrial Drive, Units 9&10. All other analyses performed at the address shown in the heading of this report.

Approved By:

Brian DeJong

TestAmerica Watertown
Brian DeJong For Dan F. Milewsky
Project Manager

DELTA ENV. CONSULTANTS-MN
5910 Rice Creek Pkwy Suite 100
St. Paul, MN 55126
Ms. Karen Thole

Work Order: WTE0248
Project: SPX; Watertown
Project Number: 9M0909245

Received: 05/07/10
Reported: 05/19/10 11:03

ANALYTICAL REPORT

Analyte	Sample Result	Data Qualifiers	Units	MRL	Dilution Factor	Date Analyzed	Analyst	Seq/ Batch	Method
Sample ID: WTE0248-01 (Concrete 387, 0-1'' - Misc. Solid)						**Sampled: 05/07/10 08:10**			
General Chemistry Parameters									
% Solids	**100**		%	NA	1	05/13/10 09:56	pam	10E0342	SM 2540G
Polychlorinated Biphenyls by EPA Method 8082									
PCB-1016	<1.0		mg/kg dry	1.0	20	05/18/10 04:33	eml	10E0425	SW 8082
PCB-1221	<1.0		mg/kg dry	1.0	20	05/18/10 04:33	eml	10E0425	SW 8082
PCB-1232	<1.0		mg/kg dry	1.0	20	05/18/10 04:33	eml	10E0425	SW 8082
PCB-1242	<1.0		mg/kg dry	1.0	20	05/18/10 04:33	eml	10E0425	SW 8082
PCB-1248	<1.0		mg/kg dry	1.0	20	05/18/10 04:33	eml	10E0425	SW 8082
PCB-1254	<1.0		mg/kg dry	1.0	20	05/18/10 04:33	eml	10E0425	SW 8082
PCB-1260	**4.0**		mg/kg dry	1.0	20	05/18/10 04:33	eml	10E0425	SW 8082
Surr: Decachlorobiphenyl (10-177%)	*75 %*								
Surr: Tetrachloro-meta-xylene (11-150%)	*75 %*								
Sample ID: WTE0248-02 (Concrete 388, 0-1'' - Misc. Solid)						**Sampled: 05/07/10 08:20**			
General Chemistry Parameters									
% Solids	**100**		%	NA	1	05/13/10 09:56	pam	10E0342	SM 2540G
Polychlorinated Biphenyls by EPA Method 8082									
PCB-1016	<0.99		mg/kg dry	0.99	19.7	05/18/10 04:58	eml	10E0425	SW 8082
PCB-1221	<0.99		mg/kg dry	0.99	19.7	05/18/10 04:58	eml	10E0425	SW 8082
PCB-1232	<0.99		mg/kg dry	0.99	19.7	05/18/10 04:58	eml	10E0425	SW 8082
PCB-1242	<0.99		mg/kg dry	0.99	19.7	05/18/10 04:58	eml	10E0425	SW 8082
PCB-1248	<0.99		mg/kg dry	0.99	19.7	05/18/10 04:58	eml	10E0425	SW 8082
PCB-1254	<0.99		mg/kg dry	0.99	19.7	05/18/10 04:58	eml	10E0425	SW 8082
PCB-1260	**1.5**		mg/kg dry	0.99	19.7	05/18/10 04:58	eml	10E0425	SW 8082
Surr: Decachlorobiphenyl (10-177%)	*75 %*								
Surr: Tetrachloro-meta-xylene (11-150%)	*75 %*								
Sample ID: WTE0248-03 (Concrete 389, 0-1'' - Misc. Solid)						**Sampled: 05/07/10 08:25**			
General Chemistry Parameters									
% Solids	**100**		%	NA	1	05/13/10 09:56	pam	10E0342	SM 2540G
Polychlorinated Biphenyls by EPA Method 8082									
PCB-1016	<1.0		mg/kg dry	1.0	20	05/18/10 13:43	eml	10E0425	SW 8082
PCB-1221	<1.0		mg/kg dry	1.0	20	05/18/10 13:43	eml	10E0425	SW 8082
PCB-1232	<1.0		mg/kg dry	1.0	20	05/18/10 13:43	eml	10E0425	SW 8082
PCB-1242	<1.0		mg/kg dry	1.0	20	05/18/10 13:43	eml	10E0425	SW 8082
PCB-1248	**1.5**		mg/kg dry	1.0	20	05/18/10 13:43	eml	10E0425	SW 8082
PCB-1254	<1.0		mg/kg dry	1.0	20	05/18/10 13:43	eml	10E0425	SW 8082
PCB-1260	**2.6**		mg/kg dry	1.0	20	05/18/10 13:43	eml	10E0425	SW 8082
Surr: Decachlorobiphenyl (10-177%)	*100 %*								
Surr: Tetrachloro-meta-xylene (11-150%)	*75 %*								
Sample ID: WTE0248-04 (Concrete 390, 0-1'' - Misc. Solid)						**Sampled: 05/07/10 08:35**			
General Chemistry Parameters									
% Solids	**100**		%	NA	1	05/13/10 09:56	pam	10E0342	SM 2540G
Polychlorinated Biphenyls by EPA Method 8082									
PCB-1016	<1.0		mg/kg dry	1.0	19.9	05/18/10 13:18	eml	10E0425	SW 8082
PCB-1221	<1.0		mg/kg dry	1.0	19.9	05/18/10 13:18	eml	10E0425	SW 8082
PCB-1232	<1.0		mg/kg dry	1.0	19.9	05/18/10 13:18	eml	10E0425	SW 8082
PCB-1242	<1.0		mg/kg dry	1.0	19.9	05/18/10 13:18	eml	10E0425	SW 8082
PCB-1248	**4.1**		mg/kg dry	1.0	19.9	05/18/10 13:18	eml	10E0425	SW 8082

DELTA ENV. CONSULTANTS-MN
5910 Rice Creek Pkwy Suite 100
St. Paul, MN 55126
Ms. Karen Thole

Work Order: WTE0248
Project: SPX; Watertown
Project Number: 9M0909245

Received: 05/07/10
Reported: 05/19/10 11:03

Analyte	Sample Result	Data Qualifiers	Units	MRL	Dilution Factor	Date Analyzed	Analyst	Seq/ Batch	Method
Sample ID: WTE0248-04RE1 (Concrete 390, 0-1" - Misc. Solid) - cont.						**Sampled: 05/07/10 08:35**			
Polychlorinated Biphenyls by EPA Method 8082 - cont.									
PCB-1254	<1.0		mg/kg dry	1.0	19.9	05/18/10 13:18	eml	10E0425	SW 8082
PCB-1260	**3.4**		mg/kg dry	1.0	19.9	05/18/10 13:18	eml	10E0425	SW 8082
Surr: Decachlorobiphenyl (10-177%)	*100 %*								
Surr: Tetrachloro-meta-xylene (11-150%)	*75 %*								
Sample ID: WTE0248-05 (Concrete 391, 0-1" - Misc. Solid)						**Sampled: 05/07/10 08:40**			
General Chemistry Parameters									
% Solids	**100**		%	NA	1	05/13/10 09:56	pam	10E0342	SM 2540G
Polychlorinated Biphenyls by EPA Method 8082									
PCB-1016	<1.0		mg/kg dry	1.0	20	05/18/10 15:48	eml	10E0441	SW 8082
PCB-1221	<1.0		mg/kg dry	1.0	20	05/18/10 15:48	eml	10E0441	SW 8082
PCB-1232	<1.0		mg/kg dry	1.0	20	05/18/10 15:48	eml	10E0441	SW 8082
PCB-1242	<1.0		mg/kg dry	1.0	20	05/18/10 15:48	eml	10E0441	SW 8082
PCB-1248	<1.0		mg/kg dry	1.0	20	05/18/10 15:48	eml	10E0441	SW 8082
PCB-1254	<1.0		mg/kg dry	1.0	20	05/18/10 15:48	eml	10E0441	SW 8082
PCB-1260	**2.9**		mg/kg dry	1.0	20	05/18/10 15:48	eml	10E0441	SW 8082
Surr: Decachlorobiphenyl (10-177%)	*75 %*								
Surr: Tetrachloro-meta-xylene (11-150%)	*75 %*								
Sample ID: WTE0248-06 (Concrete 392, 0-1" - Misc. Solid)						**Sampled: 05/07/10 09:20**			
General Chemistry Parameters									
% Solids	**99**		%	NA	1	05/13/10 09:56	pam	10E0342	SM 2540G
Polychlorinated Biphenyls by EPA Method 8082									
PCB-1016	<1.0		mg/kg dry	1.0	20	05/18/10 16:13	eml	10E0441	SW 8082
PCB-1221	<1.0		mg/kg dry	1.0	20	05/18/10 16:13	eml	10E0441	SW 8082
PCB-1232	<1.0		mg/kg dry	1.0	20	05/18/10 16:13	eml	10E0441	SW 8082
PCB-1242	<1.0		mg/kg dry	1.0	20	05/18/10 16:13	eml	10E0441	SW 8082
PCB-1248	<1.0		mg/kg dry	1.0	20	05/18/10 16:13	eml	10E0441	SW 8082
PCB-1254	<1.0		mg/kg dry	1.0	20	05/18/10 16:13	eml	10E0441	SW 8082
PCB-1260	**3.2**		mg/kg dry	1.0	20	05/18/10 16:13	eml	10E0441	SW 8082
Surr: Decachlorobiphenyl (10-177%)	*75 %*								
Surr: Tetrachloro-meta-xylene (11-150%)	*75 %*								
Sample ID: WTE0248-07 (Concrete 393, 0-1" - Misc. Solid)						**Sampled: 05/07/10 09:30**			
General Chemistry Parameters									
% Solids	**100**		%	NA	1	05/13/10 09:56	pam	10E0342	SM 2540G
Polychlorinated Biphenyls by EPA Method 8082									
PCB-1016	<1.0		mg/kg dry	1.0	20	05/18/10 16:38	eml	10E0441	SW 8082
PCB-1221	<1.0		mg/kg dry	1.0	20	05/18/10 16:38	eml	10E0441	SW 8082
PCB-1232	<1.0		mg/kg dry	1.0	20	05/18/10 16:38	eml	10E0441	SW 8082
PCB-1242	<1.0		mg/kg dry	1.0	20	05/18/10 16:38	eml	10E0441	SW 8082
PCB-1248	<1.0		mg/kg dry	1.0	20	05/18/10 16:38	eml	10E0441	SW 8082
PCB-1254	<1.0		mg/kg dry	1.0	20	05/18/10 16:38	eml	10E0441	SW 8082
PCB-1260	**3.0**		mg/kg dry	1.0	20	05/18/10 16:38	eml	10E0441	SW 8082
Surr: Decachlorobiphenyl (10-177%)	*100 %*								
Surr: Tetrachloro-meta-xylene (11-150%)	*75 %*								

DELTA ENV. CONSULTANTS-MN
5910 Rice Creek Pkwy Suite 100
St. Paul, MN 55126
Ms. Karen Thole

Work Order: WTE0248
Project: SPX; Watertown
Project Number: 9M0909245

Received: 05/07/10
Reported: 05/19/10 11:03

Analyte	Sample Result	Data Qualifiers	Units	MRL	Dilution Factor	Date Analyzed	Analyst	Seq/ Batch	Method
Sample ID: WTE0248-08 (Concrete 394 0-1" - Misc. Solid)						**Sampled: 05/07/10 09:35**			
General Chemistry Parameters									
% Solids	**98**		%	NA	1	05/13/10 09:56	pam	10E0342	SM 2540G
Polychlorinated Biphenyls by EPA Method 8082									
PCB-1016	<1.0		mg/kg dry	1.0	20	05/18/10 17:03	eml	10E0441	SW 8082
PCB-1221	<1.0		mg/kg dry	1.0	20	05/18/10 17:03	eml	10E0441	SW 8082
PCB-1232	<1.0		mg/kg dry	1.0	20	05/18/10 17:03	eml	10E0441	SW 8082
PCB-1242	<1.0		mg/kg dry	1.0	20	05/18/10 17:03	eml	10E0441	SW 8082
PCB-1248	<1.0		mg/kg dry	1.0	20	05/18/10 17:03	eml	10E0441	SW 8082
PCB-1254	<1.0		mg/kg dry	1.0	20	05/18/10 17:03	eml	10E0441	SW 8082
PCB-1260	<1.0		mg/kg dry	1.0	20	05/18/10 17:03	eml	10E0441	SW 8082
Surr: Decachlorobiphenyl (10-177%)	*150 %*								
Surr: Tetrachloro-meta-xylene (11-150%)	*175 %*	*Z5*							
Sample ID: WTE0248-09 (Concrete 395 0-1" - Misc. Solid)						**Sampled: 05/07/10 09:40**			
General Chemistry Parameters									
% Solids	**98**		%	NA	1	05/13/10 09:56	pam	10E0342	SM 2540G
Polychlorinated Biphenyls by EPA Method 8082									
PCB-1016	<1.0		mg/kg dry	1.0	20	05/18/10 19:33	eml	10E0441	SW 8082
PCB-1221	<1.0		mg/kg dry	1.0	20	05/18/10 19:33	eml	10E0441	SW 8082
PCB-1232	<1.0		mg/kg dry	1.0	20	05/18/10 19:33	eml	10E0441	SW 8082
PCB-1242	<1.0		mg/kg dry	1.0	20	05/18/10 19:33	eml	10E0441	SW 8082
PCB-1248	<1.0		mg/kg dry	1.0	20	05/18/10 19:33	eml	10E0441	SW 8082
PCB-1254	<1.0		mg/kg dry	1.0	20	05/18/10 19:33	eml	10E0441	SW 8082
PCB-1260	<1.0		mg/kg dry	1.0	20	05/18/10 19:33	eml	10E0441	SW 8082
Surr: Decachlorobiphenyl (10-177%)	*75 %*								
Surr: Tetrachloro-meta-xylene (11-150%)	*75 %*								
Sample ID: WTE0248-10 (Concrete 396 0-1" - Misc. Solid)						**Sampled: 05/07/10 09:50**			
General Chemistry Parameters									
% Solids	**99**		%	NA	1	05/13/10 09:56	pam	10E0342	SM 2540G
Polychlorinated Biphenyls by EPA Method 8082									
PCB-1016	<1.0		mg/kg dry	1.0	20	05/18/10 19:58	eml	10E0441	SW 8082
PCB-1221	<1.0		mg/kg dry	1.0	20	05/18/10 19:58	eml	10E0441	SW 8082
PCB-1232	<1.0		mg/kg dry	1.0	20	05/18/10 19:58	eml	10E0441	SW 8082
PCB-1242	<1.0		mg/kg dry	1.0	20	05/18/10 19:58	eml	10E0441	SW 8082
PCB-1248	<1.0		mg/kg dry	1.0	20	05/18/10 19:58	eml	10E0441	SW 8082
PCB-1254	<1.0		mg/kg dry	1.0	20	05/18/10 19:58	eml	10E0441	SW 8082
PCB-1260	<1.0		mg/kg dry	1.0	20	05/18/10 19:58	eml	10E0441	SW 8082
Surr: Decachlorobiphenyl (10-177%)	*75 %*								
Surr: Tetrachloro-meta-xylene (11-150%)	*75 %*								

DELTA ENV. CONSULTANTS-MN
5910 Rice Creek Pkwy Suite 100
St. Paul, MN 55126
Ms. Karen Thole

Work Order: WTE0248
Project: SPX; Watertown
Project Number: 9M0909245

Received: 05/07/10
Reported: 05/19/10 11:03

Analyte	Sample Result	Data Qualifiers	Units	MRL	Dilution Factor	Date Analyzed	Analyst	Seq/ Batch	Method
Sample ID: WTE0248-11 (Concrete 397 0-1" - Misc. Solid)						**Sampled: 05/07/10 09:55**			
General Chemistry Parameters									
% Solids	**100**		%	NA	1	05/13/10 09:56	pam	10E0342	SM 2540G
Polychlorinated Biphenyls by EPA Method 8082									
PCB-1016	<1.0		mg/kg dry	1.0	20	05/18/10 20:23	eml	10E0441	SW 8082
PCB-1221	<1.0		mg/kg dry	1.0	20	05/18/10 20:23	eml	10E0441	SW 8082
PCB-1232	<1.0		mg/kg dry	1.0	20	05/18/10 20:23	eml	10E0441	SW 8082
PCB-1242	<1.0		mg/kg dry	1.0	20	05/18/10 20:23	eml	10E0441	SW 8082
PCB-1248	<1.0		mg/kg dry	1.0	20	05/18/10 20:23	eml	10E0441	SW 8082
PCB-1254	<1.0		mg/kg dry	1.0	20	05/18/10 20:23	eml	10E0441	SW 8082
PCB-1260	**1.8**		mg/kg dry	1.0	20	05/18/10 20:23	eml	10E0441	SW 8082
Surr: Decachlorobiphenyl (10-177%)	*100 %*								
Surr: Tetrachloro-meta-xylene (11-150%)	*75 %*								
Sample ID: WTE0248-12 (Concrete 398 0-1" - Misc. Solid)						**Sampled: 05/07/10 10:45**			
General Chemistry Parameters									
% Solids	**99**		%	NA	1	05/13/10 09:56	pam	10E0342	SM 2540G
Polychlorinated Biphenyls by EPA Method 8082									
PCB-1016	<1.0		mg/kg dry	1.0	20	05/18/10 20:48	eml	10E0441	SW 8082
PCB-1221	<1.0		mg/kg dry	1.0	20	05/18/10 20:48	eml	10E0441	SW 8082
PCB-1232	<1.0		mg/kg dry	1.0	20	05/18/10 20:48	eml	10E0441	SW 8082
PCB-1242	<1.0		mg/kg dry	1.0	20	05/18/10 20:48	eml	10E0441	SW 8082
PCB-1248	<1.0		mg/kg dry	1.0	20	05/18/10 20:48	eml	10E0441	SW 8082
PCB-1254	**2.7**		mg/kg dry	1.0	20	05/18/10 20:48	eml	10E0441	SW 8082
PCB-1260	**2.7**		mg/kg dry	1.0	20	05/18/10 20:48	eml	10E0441	SW 8082
Surr: Decachlorobiphenyl (10-177%)	*125 %*								
Surr: Tetrachloro-meta-xylene (11-150%)	*100 %*								
Sample ID: WTE0248-13 (Concrete 399 0-1" - Misc. Solid)						**Sampled: 05/07/10 10:55**			
General Chemistry Parameters									
% Solids	**100**		%	NA	1	05/13/10 09:56	pam	10E0342	SM 2540G
Polychlorinated Biphenyls by EPA Method 8082									
PCB-1016	<1.0		mg/kg dry	1.0	20	05/18/10 21:13	eml	10E0441	SW 8082
PCB-1221	<1.0		mg/kg dry	1.0	20	05/18/10 21:13	eml	10E0441	SW 8082
PCB-1232	<1.0		mg/kg dry	1.0	20	05/18/10 21:13	eml	10E0441	SW 8082
PCB-1242	<1.0		mg/kg dry	1.0	20	05/18/10 21:13	eml	10E0441	SW 8082
PCB-1248	<1.0		mg/kg dry	1.0	20	05/18/10 21:13	eml	10E0441	SW 8082
PCB-1254	**1.4**		mg/kg dry	1.0	20	05/18/10 21:13	eml	10E0441	SW 8082
PCB-1260	<1.0		mg/kg dry	1.0	20	05/18/10 21:13	eml	10E0441	SW 8082
Surr: Decachlorobiphenyl (10-177%)	*75 %*								
Surr: Tetrachloro-meta-xylene (11-150%)	*100 %*								

DELTA ENV. CONSULTANTS-MN
5910 Rice Creek Pkwy Suite 100
St. Paul, MN 55126
Ms. Karen Thole

Work Order: WTE0248
Project: SPX; Watertown
Project Number: 9M0909245

Received: 05/07/10
Reported: 05/19/10 11:03

Analyte	Sample Result	Data Qualifiers	Units	MRL	Dilution Factor	Date Analyzed	Analyst	Seq/ Batch	Method
Sample ID: WTE0248-14 (Concrete 400 0-1" - Misc. Solid)						**Sampled: 05/07/10 11:05**			
General Chemistry Parameters									
% Solids	**99**		%	NA	1	05/13/10 09:56	pam	10E0342	SM 2540G
Polychlorinated Biphenyls by EPA Method 8082									
PCB-1016	<1.0		mg/kg dry	1.0	20	05/18/10 21:38	eml	10E0441	SW 8082
PCB-1221	<1.0		mg/kg dry	1.0	20	05/18/10 21:38	eml	10E0441	SW 8082
PCB-1232	<1.0		mg/kg dry	1.0	20	05/18/10 21:38	eml	10E0441	SW 8082
PCB-1242	<1.0		mg/kg dry	1.0	20	05/18/10 21:38	eml	10E0441	SW 8082
PCB-1248	<1.0		mg/kg dry	1.0	20	05/18/10 21:38	eml	10E0441	SW 8082
PCB-1254	**1.1**		mg/kg dry	1.0	20	05/18/10 21:38	eml	10E0441	SW 8082
PCB-1260	<1.0		mg/kg dry	1.0	20	05/18/10 21:38	eml	10E0441	SW 8082
Surr: Decachlorobiphenyl (10-177%)	*100 %*								
Surr: Tetrachloro-meta-xylene (11-150%)	*75 %*								
Sample ID: WTE0248-15 (Concrete 401 0-1" - Misc. Solid)						**Sampled: 05/07/10 11:15**			
General Chemistry Parameters									
% Solids	**99**		%	NA	1	05/13/10 09:56	pam	10E0342	SM 2540G
Polychlorinated Biphenyls by EPA Method 8082									
PCB-1016	<1.0		mg/kg dry	1.0	20	05/18/10 22:03	eml	10E0441	SW 8082
PCB-1221	<1.0		mg/kg dry	1.0	20	05/18/10 22:03	eml	10E0441	SW 8082
PCB-1232	<1.0		mg/kg dry	1.0	20	05/18/10 22:03	eml	10E0441	SW 8082
PCB-1242	<1.0		mg/kg dry	1.0	20	05/18/10 22:03	eml	10E0441	SW 8082
PCB-1248	<1.0		mg/kg dry	1.0	20	05/18/10 22:03	eml	10E0441	SW 8082
PCB-1254	<1.0		mg/kg dry	1.0	20	05/18/10 22:03	eml	10E0441	SW 8082
PCB-1260	<1.0		mg/kg dry	1.0	20	05/18/10 22:03	eml	10E0441	SW 8082
Surr: Decachlorobiphenyl (10-177%)	*100 %*								
Surr: Tetrachloro-meta-xylene (11-150%)	*100 %*								

TestAmerica
THE LEADER IN ENVIRONMENTAL TESTING
602 Commerce Drive Watertown, WI 53094 * 800-833-7036 * Fax 920-261-8120

DELTA ENV. CONSULTANTS-MN
5910 Rice Creek Pkwy Suite 100
St. Paul, MN 55126
Ms. Karen Thole

Work Order: WTE0248
Project: SPX; Watertown
Project Number: 9M0909245

Received: 05/07/10
Reported: 05/19/10 11:03

SAMPLE EXTRACTION DATA

Parameter	Batch	Lab Number	Wt/Vol Extracted	Extracted Vol	Date	Analyst	Extraction Method
Polychlorinated Biphenyls by EPA Method 8082							
SW 8082	10E0425	WTE0248-01	15	10	05/17/10 09:31	BKM	Default Prep GC-Sen
SW 8082	10E0425	WTE0248-02	15	10	05/17/10 09:31	BKM	Default Prep GC-Sen
SW 8082	10E0425	WTE0248-03	15	10	05/17/10 09:31	BKM	Default Prep GC-Sen
SW 8082	10E0425	WTE0248-04	15	10	05/17/10 09:31	BKM	Default Prep GC-Sen
SW 8082	10E0441	WTE0248-05	15	10	05/17/10 14:54	TLH	Default Prep GC-Sen
SW 8082	10E0441	WTE0248-06	15	10	05/17/10 14:54	TLH	Default Prep GC-Sen
SW 8082	10E0441	WTE0248-07	15	10	05/17/10 14:54	TLH	Default Prep GC-Sen
SW 8082	10E0441	WTE0248-08	15	10	05/17/10 14:54	TLH	Default Prep GC-Sen
SW 8082	10E0441	WTE0248-09	15	10	05/17/10 14:54	TLH	Default Prep GC-Sen
SW 8082	10E0441	WTE0248-10	15	10	05/17/10 14:54	TLH	Default Prep GC-Sen
SW 8082	10E0441	WTE0248-11	15	10	05/17/10 14:54	TLH	Default Prep GC-Sen
SW 8082	10E0441	WTE0248-12	15	10	05/17/10 14:54	TLH	Default Prep GC-Sen
SW 8082	10E0441	WTE0248-13	15	10	05/17/10 14:54	TLH	Default Prep GC-Sen
SW 8082	10E0441	WTE0248-14	15	10	05/17/10 14:54	TLH	Default Prep GC-Sen
SW 8082	10E0441	WTE0248-15	15	10	05/17/10 14:54	TLH	Default Prep GC-Sen

DELTA ENV. CONSULTANTS-MN
5910 Rice Creek Pkwy Suite 100
St. Paul, MN 55126
Ms. Karen Thole

Work Order: WTE0248
Project: SPX; Watertown
Project Number: 9M0909245

Received: 05/07/10
Reported: 05/19/10 11:03

LABORATORY BLANK QC DATA

Analyte	Seq/ Batch	Source Result	Spike Level	Units	MDL	MRL	Result	Dup Result	% REC	Dup %REC	% REC Limits	RPD	RPD Limit	Q
Polychlorinated Biphenyls by EPA Method 8082														
PCB-1016	10E0425			mg/kg wet	N/A	0.10	<0.10							
PCB-1221	10E0425			mg/kg wet	N/A	0.10	<0.10							
PCB-1232	10E0425			mg/kg wet	N/A	0.10	<0.10							
PCB-1242	10E0425			mg/kg wet	N/A	0.10	<0.10							
PCB-1248	10E0425			mg/kg wet	N/A	0.10	<0.10							
PCB-1254	10E0425			mg/kg wet	N/A	0.10	<0.10							
PCB-1260	10E0425			mg/kg wet	N/A	0.10	<0.10							
Surrogate: Decachlorobiphenyl	*10E0425*			mg/kg wet					*70*		*10-177*			
Surrogate: Tetrachloro-meta-xylene	*10E0425*			mg/kg wet					*97*		*11-150*			
PCB-1016	10E0441			mg/kg wet	N/A	0.10	<0.10							
PCB-1221	10E0441			mg/kg wet	N/A	0.10	<0.10							
PCB-1232	10E0441			mg/kg wet	N/A	0.10	<0.10							
PCB-1242	10E0441			mg/kg wet	N/A	0.10	<0.10							
PCB-1248	10E0441			mg/kg wet	N/A	0.10	<0.10							
PCB-1254	10E0441			mg/kg wet	N/A	0.10	<0.10							
PCB-1260	10E0441			mg/kg wet	N/A	0.10	<0.10							
Surrogate: Decachlorobiphenyl	*10E0441*			mg/kg wet					*75*		*10-177*			
Surrogate: Tetrachloro-meta-xylene	*10E0441*			mg/kg wet					*105*		*11-150*			

DELTA ENV. CONSULTANTS-MN
5910 Rice Creek Pkwy Suite 100
St. Paul, MN 55126
Ms. Karen Thole

Work Order: WTE0248
Project: SPX; Watertown
Project Number: 9M0909245

Received: 05/07/10
Reported: 05/19/10 11:03

CCV QC DATA

Analyte	Seq/ Batch	Source Result	Spike Level	Units	MDL	MRL	Result	Dup Result	% REC	Dup %REC	% REC Limits	RPD	RPD Limit	Q
Polychlorinated Biphenyls by EPA Method 8082														
PCB-1016	T001023		0.50	mg/kg wet	N/A	N/A	0.539		108		85-115			
PCB-1260	T001023		0.50	mg/kg wet	N/A	N/A	0.456		91		85-115			
Surrogate: Decachlorobiphenyl	*T001023*			mg/kg wet					*73*		*70-130*			
Surrogate: Tetrachloro-meta-xylene	*T001023*			mg/kg wet					*105*		*70-130*			
PCB-1242	T001023		0.50	mg/kg wet	N/A	N/A	0.522		104		85-115			
Surrogate: Decachlorobiphenyl	*T001023*			mg/kg wet					*93*		*70-130*			
Surrogate: Tetrachloro-meta-xylene	*T001023*			mg/kg wet					*100*		*70-130*			
PCB-1248	T001023		0.50	mg/kg wet	N/A	N/A	0.464		93		85-115			
Surrogate: Decachlorobiphenyl	*T001023*			mg/kg wet					*103*		*70-130*			
Surrogate: Tetrachloro-meta-xylene	*T001023*			mg/kg wet					*95*		*70-130*			
PCB-1254	T001023		0.50	mg/kg wet	N/A	N/A	0.514		103		85-115			
Surrogate: Decachlorobiphenyl	*T001023*			mg/kg wet					*58*		*70-130*			
Surrogate: Tetrachloro-meta-xylene	*T001023*			mg/kg wet					*110*		*70-130*			
PCB-1016	T001023		0.50	mg/kg wet	N/A	N/A	0.524		105		85-115			
PCB-1260	T001023		0.50	mg/kg wet	N/A	N/A	0.445		89		85-115			
Surrogate: Decachlorobiphenyl	*T001023*			mg/kg wet					*78*		*70-130*			
Surrogate: Tetrachloro-meta-xylene	*T001023*			mg/kg wet					*108*		*70-130*			
PCB-1016	T001023		0.50	mg/kg wet	N/A	N/A	0.538		108		85-115			
PCB-1260	T001023		0.50	mg/kg wet	N/A	N/A	0.455		91		85-115			
Surrogate: Decachlorobiphenyl	*T001023*			mg/kg wet					*78*		*70-130*			
Surrogate: Tetrachloro-meta-xylene	*T001023*			mg/kg wet					*108*		*70-130*			
PCB-1242	T001023		0.50	mg/kg wet	N/A	N/A	0.532		106		85-115			
Surrogate: Decachlorobiphenyl	*T001023*			mg/kg wet					*95*		*70-130*			
Surrogate: Tetrachloro-meta-xylene	*T001023*			mg/kg wet					*98*		*70-130*			
PCB-1254	T001023		0.50	mg/kg wet	N/A	N/A	0.503		101		85-115			
Surrogate: Decachlorobiphenyl	*T001023*			mg/kg wet					*60*		*70-130*			
Surrogate: Tetrachloro-meta-xylene	*T001023*			mg/kg wet					*113*		*70-130*			
PCB-1016	T001023		0.50	mg/kg wet	N/A	N/A	0.537		107		85-115			
PCB-1260	T001023		0.50	mg/kg wet	N/A	N/A	0.456		91		85-115			
Surrogate: Decachlorobiphenyl	*T001023*			mg/kg wet					*75*		*70-130*			
Surrogate: Tetrachloro-meta-xylene	*T001023*			mg/kg wet					*105*		*70-130*			

DELTA ENV. CONSULTANTS-MN
5910 Rice Creek Pkwy Suite 100
St. Paul, MN 55126
Ms. Karen Thole

Work Order: WTE0248
Project: SPX; Watertown
Project Number: 9M0909245

Received: 05/07/10
Reported: 05/19/10 11:03

CCV QC DATA

Analyte	Seq/ Batch	Source Result	Spike Level	Units	MDL	MRL	Result	Dup Result	% REC	Dup %REC	% REC Limits	RPD	RPD Limit	Q
Polychlorinated Biphenyls by EPA Method 8082														
PCB-1016	T001034		0.50	mg/kg wet	N/A	N/A	0.519		104		85-115			
PCB-1260	T001034		0.50	mg/kg wet	N/A	N/A	0.440		88		85-115			
Surrogate: Decachlorobiphenyl	*T001034*			mg/kg wet					*75*		*70-130*			
Surrogate: Tetrachloro-meta-xylene	*T001034*			mg/kg wet					*108*		*70-130*			
PCB-1248	T001034		0.50	mg/kg wet	N/A	N/A	0.465		93		85-115			
Surrogate: Decachlorobiphenyl	*T001034*			mg/kg wet					*100*		*70-130*			
Surrogate: Tetrachloro-meta-xylene	*T001034*			mg/kg wet					*98*		*70-130*			
PCB-1016	T001034		0.50	mg/kg wet	N/A	N/A	0.544		109		85-115			
PCB-1260	T001034		0.50	mg/kg wet	N/A	N/A	0.454		91		85-115			
Surrogate: Decachlorobiphenyl	*T001034*			mg/kg wet					*75*		*70-130*			
Surrogate: Tetrachloro-meta-xylene	*T001034*			mg/kg wet					*108*		*70-130*			
PCB-1016	T001034		0.50	mg/kg wet	N/A	N/A	0.541		108		85-115			
PCB-1260	T001034		0.50	mg/kg wet	N/A	N/A	0.457		91		85-115			
Surrogate: Decachlorobiphenyl	*T001034*			mg/kg wet					*75*		*70-130*			
Surrogate: Tetrachloro-meta-xylene	*T001034*			mg/kg wet					*108*		*70-130*			
PCB-1242	T001034		0.50	mg/kg wet	N/A	N/A	0.518		104		85-115			
Surrogate: Decachlorobiphenyl	*T001034*			mg/kg wet					*98*		*70-130*			
Surrogate: Tetrachloro-meta-xylene	*T001034*			mg/kg wet					*100*		*70-130*			
PCB-1248	T001034		0.50	mg/kg wet	N/A	N/A	0.429		86		85-115			
Surrogate: Decachlorobiphenyl	*T001034*			mg/kg wet					*95*		*70-130*			
Surrogate: Tetrachloro-meta-xylene	*T001034*			mg/kg wet					*93*		*70-130*			
PCB-1254	T001034		0.50	mg/kg wet	N/A	N/A	0.480		96		85-115			
Surrogate: Decachlorobiphenyl	*T001034*			mg/kg wet					*55*		*70-130*			
Surrogate: Tetrachloro-meta-xylene	*T001034*			mg/kg wet					*105*		*70-130*			
PCB-1016	T001034		0.50	mg/kg wet	N/A	N/A	0.521		104		85-115			
PCB-1260	T001034		0.50	mg/kg wet	N/A	N/A	0.434		87		85-115			
Surrogate: Decachlorobiphenyl	*T001034*			mg/kg wet					*73*		*70-130*			
Surrogate: Tetrachloro-meta-xylene	*T001034*			mg/kg wet					*105*		*70-130*			
PCB-1016	T001034		0.50	mg/kg wet	N/A	N/A	0.530		106		85-115			
PCB-1260	T001034		0.50	mg/kg wet	N/A	N/A	0.424		85		85-115			
Surrogate: Decachlorobiphenyl	*T001034*			mg/kg wet					*65*		*70-130*			
Surrogate: Tetrachloro-meta-xylene	*T001034*			mg/kg wet					*108*		*70-130*			

TestAmerica
THE LEADER IN ENVIRONMENTAL TESTING
602 Commerce Drive Watertown, WI 53094 * 800-833-7036 * Fax 920-261-8120

DELTA ENV. CONSULTANTS-MN
5910 Rice Creek Pkwy Suite 100
St. Paul, MN 55126
Ms. Karen Thole

Work Order: WTE0248
Project: SPX; Watertown
Project Number: 9M0909245

Received: 05/07/10
Reported: 05/19/10 11:03

LABORATORY DUPLICATE QC DATA

Analyte	Seq/ Batch	Source Result	Spike Level	Units	MDL	MRL	Result	% REC	Dup %REC	% REC Limits	RPD	RPD Limit	Q
General Chemistry Parameters													
QC Source Sample: WTE0248-15													
% Solids	10E0342	99.4		%	N/A	N/A	86.2				14	20	

DELTA ENV. CONSULTANTS-MN
5910 Rice Creek Pkwy Suite 100
St. Paul, MN 55126
Ms. Karen Thole

Work Order: WTE0248
Project: SPX; Watertown
Project Number: 9M0909245

Received: 05/07/10
Reported: 05/19/10 11:03

LCS/LCS DUPLICATE QC DATA

Analyte	Seq/ Batch	Source Result	Spike Level	Units	MDL	MRL	Result	Dup Result	% REC	Dup %REC	% REC Limits	RPD	RPD Limit	Q
Polychlorinated Biphenyls by EPA Method 8082														
PCB-1016	10E0425		0.17	mg/kg wet	N/A	0.10	0.183		110		75-125			
PCB-1221	10E0425			mg/kg wet	N/A	0.10	<0.10				75-125			
PCB-1232	10E0425			mg/kg wet	N/A	0.10	<0.10				75-125			
PCB-1242	10E0425			mg/kg wet	N/A	0.10	<0.10				75-125			
PCB-1248	10E0425			mg/kg wet	N/A	0.10	<0.10				75-125			
PCB-1254	10E0425			mg/kg wet	N/A	0.10	<0.10				75-125			
PCB-1260	10E0425		0.17	mg/kg wet	N/A	0.10	0.161		96		75-125			
Surrogate: Decachlorobiphenyl	*10E0425*			mg/kg wet					*75*		*60-150*			
Surrogate: Tetrachloro-meta-xylene	*10E0425*			mg/kg wet					*103*		*60-150*			
PCB-1016	10E0441		0.17	mg/kg wet	N/A	0.10	0.188		113		75-125			
PCB-1221	10E0441			mg/kg wet	N/A	0.10	<0.10				75-125			
PCB-1232	10E0441			mg/kg wet	N/A	0.10	<0.10				75-125			
PCB-1242	10E0441			mg/kg wet	N/A	0.10	<0.10				75-125			
PCB-1248	10E0441			mg/kg wet	N/A	0.10	<0.10				75-125			
PCB-1254	10E0441			mg/kg wet	N/A	0.10	<0.10				75-125			
PCB-1260	10E0441		0.17	mg/kg wet	N/A	0.10	0.167		100		75-125			
Surrogate: Decachlorobiphenyl	*10E0441*			mg/kg wet					*72*		*60-150*			
Surrogate: Tetrachloro-meta-xylene	*10E0441*			mg/kg wet					*103*		*60-150*			

DELTA ENV. CONSULTANTS-MN
5910 Rice Creek Pkwy Suite 100
St. Paul, MN 55126
Ms. Karen Thole

Work Order: WTE0248
Project: SPX; Watertown
Project Number: 9M0909245

Received: 05/07/10
Reported: 05/19/10 11:03

MATRIX SPIKE/MATRIX SPIKE DUPLICATE QC DATA

Analyte	Seq/ Batch	Source Result	Spike Level	Units	MDL	MRL	Result	Dup Result	% REC	Dup %REC	% REC Limits	RPD	RPD Limit	Q
Polychlorinated Biphenyls by EPA Method 8082														
QC Source Sample: WTE0229-30														
PCB-1016	10E0425	0.0995	0.31	mg/kg dry	N/A	0.18	0.410	0.391	101	98	70-130	5	20	
PCB-1221	10E0425	0.00		mg/kg dry	N/A	0.18	<0.18	<0.18			70-130		20	
PCB-1232	10E0425	0.00		mg/kg dry	N/A	0.18	<0.18	<0.18			70-130		20	
PCB-1242	10E0425	0.00		mg/kg dry	N/A	0.18	<0.18	<0.18			70-130		20	
PCB-1248	10E0425	0.00		mg/kg dry	N/A	0.18	<0.18	<0.18			70-130		20	
PCB-1254	10E0425	1.28		mg/kg dry	N/A	0.18	<0.18	<0.18			70-130		20	
PCB-1260	10E0425	1.29	0.31	mg/kg dry	N/A	0.18	1.06	0.931	-76	-122	70-130	13	20	MHA
Surrogate: Decachlorobiphenyl	*10E0425*			mg/kg dry					*70*	*75*	*10-177*			
Surrogate: Tetrachloro-meta-xylene	*10E0425*			mg/kg dry					*98*	*98*	*11-150*			
QC Source Sample: WTE0405-01														
PCB-1016	10E0441	0.00	0.17	mg/kg wet	N/A	0.10	0.179	0.184	107	110	70-130	3	20	
PCB-1221	10E0441	0.00		mg/kg wet	N/A	0.10	<0.10	<0.10			70-130		20	
PCB-1232	10E0441	0.00		mg/kg wet	N/A	0.10	<0.10	<0.10			70-130		20	
PCB-1242	10E0441	0.00		mg/kg wet	N/A	0.10	<0.10	<0.10			70-130		20	
PCB-1248	10E0441	0.00		mg/kg wet	N/A	0.10	<0.10	<0.10			70-130		20	
PCB-1254	10E0441	0.00		mg/kg wet	N/A	0.10	<0.10	<0.10			70-130		20	
PCB-1260	10E0441	0.00200	0.17	mg/kg wet	N/A	0.10	0.158	0.156	94	92	70-130	1	20	
Surrogate: Decachlorobiphenyl	*10E0441*			mg/kg wet					*67*	*70*	*10-177*			
Surrogate: Tetrachloro-meta-xylene	*10E0441*			mg/kg wet					*95*	*100*	*11-150*			

DELTA ENV. CONSULTANTS-MN 5910 Rice Creek Pkwy Suite 100 St. Paul, MN 55126 Ms. Karen Thole	Work Order: Project: Project Number:	WTE0248 SPX; Watertown 9M0909245	Received: Reported:	05/07/10 05/19/10 11:03

CERTIFICATION SUMMARY

TestAmerica Watertown

Method	Matrix	Nelac	Wisconsin
SM 2540G	Solid/Soil	X	X
SW 8082	Solid/Soil	X	X

DELTA ENV. CONSULTANTS-MN 5910 Rice Creek Pkwy Suite 100 St. Paul, MN 55126 Ms. Karen Thole	Work Order: Project: Project Number:	WTE0248 SPX; Watertown 9M0909245	Received: Reported:	05/07/10 05/19/10 11:03

DATA QUALIFIERS AND DEFINITIONS

MHA	Due to high levels of analyte in the sample, the MS/MSD calculation does not provide useful spike recovery information.
Z5	Due to sample matrix effects, the surrogate recovery was outside acceptance limits. Secondary surrogate recovery was within the acceptance limits.

ADDITIONAL COMMENTS

Results are reported on a wet weight basis unless otherwise noted.

WTE0248 1 of 2

TestAmerica

THE LEADER IN ENVIRONMENTAL TESTING

Watertown Division
602 Commerce Drive
Watertown, WI 53094

Phone 920-261-1660 or 800-833-7036
Fax 920-261-8120

To assist us in using the proper analytical methods, is this work being conducted for regulatory purposes?
Compliance Monitoring _____

Client Name: Delta Consultants Client #: _____
Address: 5910 Rice Creek Parkway
City/State/Zip Code: Shoreview, MN
Project Manager: Karen Thole
Telephone Number: 651-697-5203 Fax: _____
Sampler Name: (Print Name) Adam S. McIlheran
Sampler Signature: Adam S. McIlheran
E-mail address: kthole@deltaenv.com

Project Name: SPX-Watertown
Project #: 9M0909245
Site/Location ID: Watertown State: WI
Report To: Karen Thole
Invoice To: Same
Quote #: _____ PO#: _____

TAT: X Standard; ___ Rush (surcharges may apply)
Date Needed: _____
Fax Results: Y N
E-mail: Y N

	SAMPLE ID	Date Sampled	Time Sampled	G = Grab, C = Composite	Field Filtered	Matrix (SL - Sludge, DW - Drinking Water, GW - Groundwater, S - Soil/Solid, WW - Wastewater, Specify Other)	HNO_3	HCl	NaOH	H_2SO_4	Methanol	None	Other (Specify)	PCBs by 8082									REMARKS
01	Concrete 387, 0-1"	5/7/10	8:10	G		S						1		✓									
02	Concrete 388, 0-1"		8:20									1		✓									
03	Concrete 389, 0-1"		8:25									1		✓									
04	Concrete 390, 0-1"		8:35									1		✓									
05	Concrete 391, 0-1"		8:40									1		✓									
06	Concrete 392, 0-1"		9:20									1		✓									
07	Concrete 393, 0-1"		9:30									1		✓									
08	Concrete 394, 0-1"		9:35									1		✓									
09	Concrete 395, 0-1"		9:40									1		✓									
10	Concrete 396, 0-1"		9:50									1		✓									

QC Deliverables: ___ None; ___ Level 2 (Batch QC); ___ Level 3; ___ Level 4; Other: _____

Special Instructions:

Relinquished By:	Date:	Time:	Received By:	Date:	Time:
Adam S. McIlheran	5/7/10	12:30	M Pato	5/7/10	12:31

LABORATORY COMMENTS:
Init Lab Temp:
Rec Lab Temp: 4°
Custody Seals: Y N N/A
Bottles Supplied by TestAmerica: Y N
Method of Shipment: Chit

TAL-0020 (1207)

WTE0248 2of2

TestAmerica

THE LEADER IN ENVIRONMENTAL TESTING

Watertown Division
602 Commerce Drive
Watertown, WI 53094

Phone 920-261-1660 or 800-833-7036
Fax 920-261-8120

To assist us in using the proper analytical methods, is this work being conducted for regulatory purposes?
Compliance Monitoring _____

Client Name: Delta Consultants Client #: _____
Address: 5910 Rice Creek Parkway
City/State/Zip Code: Shoreview, MN
Project Manager: Karen Thole
Telephone Number: 651-697-5203 Fax: _____
Sampler Name: (Print Name) Adam S. McIlheran
Sampler Signature: Adam S. McIlheran
E-mail address: kthole@deltaenv.com

Project Name: SPX-Watertown
Project #: 9M0909245
Site/Location ID: Watertown State: WI
Report To: Karen Thole
Invoice To: Same
Quote #: _____ PO#: _____

TAT: ✓ Standard; ___ Rush (surcharges may apply)
Date Needed: _____
Fax Results: Y N
E-mail: Y N

QC Deliverables: ___ None; ___ Level 2 (Batch QC); ___ Level 3; ___ Level 4; Other: _____

	SAMPLE ID	Date Sampled	Time Sampled	G = Grab, C = Composite	Field Filtered	Matrix (SL - Sludge DW - Drinking Water GW - Groundwater S - Soil/Solid WW - Wastewater Specify Other)	HNO_3	HCl	NaOH	H_2SO_4	Methanol	None	Other (Specify)	PCBs by 8082	REMARKS
11	Concrete 397, 0-1"	5/7/10	9:55	G		S						1		✓	
12	Concrete 398, 0-1"	↓	10:45	↓		↓						1		✓	
13	Concrete 399, 0-1"	↓	10:55	↓		↓						1		✓	
14	Concrete 400, 0-1"	↓	11:05	↓		↓						1		✓	
15	Concrete 401, 0-1"	↓	11:15	↓		↓						1		✓	

Special Instructions:

Relinquished By:	Date:	Time:	Received By:	Date:	Time:
Adam S. McIlheran	5/7/10	12:30	M Pat	5/7/10	12:31

LABORATORY COMMENTS:
Init Lab Temp:
Rec Lab Temp: Ice
Custody Seals: Y N N/A
Bottles Supplied by TestAmerica: Y N
Method of Shipment: Clt

TAL-0020 (1207)

Cooler Receipt Log

Work Order(s): WTE0248 Client Name/Project: Delta # of Coolers: 1

1. How did samples arrive? ☐ Fed-Ex ☐ UPS ☐ TestAmerica ☑ Client ☐ Dunham ☐ Speedy ☐ _____
2. What was the condition of custody seals? ..... ☐ Intact ☐ Broken ☑ Not present

Date/time cooler was opened: 5/7/10 **By:** M Pato

3. Temperature °C 5 Received on ice? ... ☑ Yes ☐ No
4. Does this Project require RUSH turn around? ..... ☐ Yes ☑ No
5. Are there any short hold time tests? ..... ☐ Yes ☑ No

☐ within 1 hr of or ☐ past expiration of hold-time? ..... Provide details in space at bottom of form

48 hours or less	7 days
Coliform Bacteria..... 8/30 hours	Aqueous Organic Prep
Chlorine/Hex Cr..... 24 hours	TS
BOD	TDS
Nitrate ..... (DW is 14 days)	TSS
Nitrite	Sulfide
Orthophosphate)	Volatile Solids

6. Except for tests with hold times of 48 hrs or less, are any samples

☐ within 2 days of or ☐ past expiration of hold-time? ..... ☐ Yes ☑ No Provide details in space at bottom of form

Which Ops Mgr, PM or Analyst was informed of short hold and when? ..... Who_____ When_____

7. Is the date and time of collection recorded? ..... Date ☑ Yes ☐ No Time ☑ Yes ☐ No
8. Were all sample containers listed on the COC received and intact? ..... ☑ Yes ☐ No Provide details in space at bottom of form
9. Do sample IDs match the COC? ..... ☑ Yes ☐ No Provide details in space at bottom of form
10. Are dissolved parameters field filtered or being filtered in the lab? ..... ☐ Field ☐ Lab ☑ NA
11. Are sample volumes adequate and preservatives correct for test requested?.. Vol. ☑ Yes ☐ No Pres. ☑ Yes ☐ No
12. Are VOC samples free of bubbles >6mm? ..... ☐ Yes ☐ No ☑ NA
13. How were VOC soils received? ☐ Methanol ☐ Sodium Bisulfate ☐ Packed jar ☐ Encore ☐ Water* ☐ Other

*☐ within 48 hrs of sampling ☐ past 48 hrs of sampling ☐ Frozen ☐ Not Frozen

14. Is an aqueous Trip Blank included? ☐ Yes ☐ No ☑ NA Is a Methanol Trip Blank included? ☐ Yes ☐ No ☑ NA
15. Are any samples on hold? ..... ☐ Yes ☑ No Provide details in space at bottom of form
16. Are there samples to be subcontracted? ..... ☐ Yes ☑ No
17. If any changes are made to this Work Order after Login, or if comments must be made regarding this cooler, explain them below:

_____

_____

_____

_____

_____

_____

_____

_____

6mm = ------