From: Ellinger, Scott
To: Moats, William, NMENV
Cc: Brandwein, Sid, NMENV; McDonald, William, NMENV
Subject: RE: Sampling Results for the first sampling event at the Trumbull Observation Well Nest
Date: Thursday, May 30, 2013 2:56:16 PM

Thanks Will

From: Moats, William, NMENV [mailto:Williams.Moats@state.nm.us]
Sent: Thursday, May 30, 2013 12:29 PM
To: Ellinger, Scott
Cc: Brandwein, Sid, NMENV; McDonald, William, NMENV
Subject: FW: Sampling Results for the first sampling event at the Trumbull Observation Well Nest

Hi Scott,

Here is the latest information on the new well cluster installed by the WUA/USGS.

--Will

From: Shean, Frederic [mailto:fshean@abcwua.org]
Sent: Thursday, May 30, 2013 11:19 AM
To: LANNING, JEFFREY W Col USAF 377 MISSION SUPPORT GP/CC; Tongate, Butch, NMENV; brent.wilson@kirtland.af.mil; Skibitski, Thomas, NMENV; Leonard, Mary Lou (CITY); juliana.hankins@va.gov; Cobrain, Dave, NMENV; john.pike@kirtland.af.mil; victoria.martinez@kirtland.af.mil; walter.migdal@usace.army.mil; McDonald, William, NMENV; Maire Vanover (marie.vanover@kirtland.af.mil); diane.agnew@shawgrp.com; thomas.cooper@shawgrp.com; Brandwein, Sid, NMENV; Moats, William, NMENV; Peterson, Jeff L, OSE; bagallegos@cabq.gov; Reuter, Stephen, NMENV; Schoeppner, Jerry, NMENV; Pruett, Jennifer, NMENV; Stringer, Stephanie, NMENV; Martinez, Albert J. (Albert.Martinez3@va.gov)
Cc: Stomp, John M.; Price, David J.; Billings, Rick M.; Lieuwen, Andrew L.
Subject: Sampling Results for the first sampling event at the Trumbull Observation Well Nest

Good morning, all:

The results from the first sampling event at the Trumbull Observation Well Nest are attached. There were no detections of any of the contaminants of concern associated with the KAFB BFF Spill site plume in any of the samples from any of the 3 wells. Please note in the shallow well lab report that the sample "F-01" is a duplicate of the sample "S-01."

The monitoring wells (2 ½ " diameter) are completed as follows:
Shallow screen – 440 to 520 ft bgs Post development water level measurement – 480.38 ft bgs
Intermediate screen – 998 to 1008 ft bgs Post development water level measurement – 473.10 ft bgs
Deep screen – 1414 to 1422 ft bgs Post development water level measurement – 458.63 ft bgs.

For comparison:

Ridgecrest well Screen – 650-1450 ft bgs Current static water level measurement – 505 ft bgs / Pumping water level – 539 ft bgs

Please let me know if you have any questions.

Rick Shean
Water Quality Hydrologist
Albuquerque Bernalillo County Water Utility Authority
P.O. Box 568
Albuquerque, NM 87103
505-768-3634 (office)
505- 366-7561(mobile)