Salinas LF 9/28/10 c̄ Miguel Garcia | Christ~~ch~~opher Garland – Env. specialist
Carlos Gonzales – AES – Coal Combustion Proj. Mgr

19,000 TONS Agremax used as 2' protective cover over geocomposite over liner – ~~for~~ debris/protection garbage in 5.2 acre new cell (completion date = 10/15/10)

No ash being used or disposed at LF, and none in the past (Miguel will confirm)

Agremax not being used otherwise.

subject to current ~~EQB~~ 10/29/96 BUD resolution/notific ~~determination~~ (ie, has not been repealed)

along with fly ash ~~and bottom ash~~

used in ponce + penuelas

~~New~~ New cell + piggyback ~~[illegible]~~ over existing LF = 44 years capacity @ 900 T/d

for liquid waste solidification

LF operates ~ 7am–4pm, 5d/wk

Piggyback will extend over lined area of existing LF –

Q:

1) Was there ever ash @ LF in the past?
No record of this.

2) Does piggyback go over unlined portion?
Yes.

3) existing liner installation date and matl.? clay / Geo — composite

two expansions — 1997 and 2002

4) Will existing LF have a cap? i.e. before piggyback? NO

150,000T active pile

33,000 lbs/hr coal @ full load (low sulfur 4 1% from Columbia)

@ Carlos (AES)

Agremax produced 4 days/wk @ the Guayama plant — 4,000 tons/wk of agregate

154.7 MW sold to PREPA

All bed ash and all fly (not being used otherwise) is made into agregate (i.e. none of the ash is disposed)

— no ash has been disposed since ~~during~~ plant operation began in 2002

adds up to >100 since water evaporates (exothermic reaction)

~80% fly ash
~20% bed ash
~35% water
+
limestone (which has been used for SO_2 control) 99% removal

Other purchasers of agremax include cement mfrs, municipalities (for road construction — 6" placed on ground, then gravel, then asphalt).

Caliche — Dirt from adjacent borrow area is used for daily cover

LF ~~[illegible]~~ receives 140 T/d.

ALLIED WASTE SERVICES

MIGUEL A. GARCIA CAMPOS
Environmental Manager

PO Box 5198
[illegible] Baja, PR [illegible]
787 788 [illegible] ext 2254 / FAX [illegible] / CELL [illegible]
mgarcia2@republicservices.com
www.republicservices.com

Carlos M. Gonzalez
CCP Project Manager

The AES Corporation
AES Puerto Rico, LP
PO Box 1890
Guayama, PR 00785

787-866-8117 Ext [illegible]
787-510-6222
787-866-8139
carlosm.gonzalez@aes.com

AES Puerto Rico