INJECTION WELL PLUGGING PLAN SUMMARY
40 CFR 146.92(b)

Brown Pelican CO_2 Sequestration Project

1.0 Facility Information 1
2.0 Overall Strategy and Approach for Injection Well Plugging and Abandonment 1

1.0 Facility Information

Facility name: Brown Pelican CO_2 Sequestration Project
Brown Pelican CCS 1 Well

Facility contact: Caroline Huet, Carbon Management Certification Lead
5 Greenway Plaza Houston, TX 77046
713-215-7255 caroline_huet@oxy.com

Well location: [redacted]

Oxy Low Carbon Ventures, LLC (OLVC), will conduct injection well plugging and abandonment according to the procedures below.

Upon the end of life for Brown Pelican CCS 1, this injection well will be plugged and abandoned in accordance with the requirements of Environmental Protection Agency (EPA) document 40 CFR Subpart H – Criteria and Standards Applicable to Class VI Wells. The plugging procedure and materials will be designed to prevent any unwanted fluid movement, resist the corrosive aspects of carbon dioxide (CO_2) with water mixtures, and protect any underground sources of drinking water (USDWs).

2.0 Overall Strategy and Approach for Injection Well Plugging and Abandonment

After injection has ceased, the well will be flushed and pressure measurements taken. A log to ensure integrity inside and outside of the casing will be run prior to plugging. Any injection tubing and packer will be removed, and the well will be plugged.

In compliance with 40 CFR 146.92(c), Oxy Low Carbon Ventures, LLC, will notify the regulatory agency at least 60 days before plugging the well and provide updated Injection Well Plugging Plan, if applicable.

The tools and techniques proposed to plug and abandon the injection well are included in the project Injection Well Plugging Plan document of the permit.