Location Guayama, PR Date 9-29-11
Project / Client AOC Invest / CPCPRC

1240 Collected 0100-01-SO-2 + DUP
1250 Collected 0100-01-SO-5
1305 Drilled to 20ft at 0100-01
WL@ 5.95. Will collect
water sample at 13 ft

Time	temp	cond	pH	DO	ORP	Vis	
1326	32.82	0.960	6.42	0.09	-126.1		turbid/gray

1330 Collected 0100-01-GW. @ 13 ft.
1410 Collected 0100-10-SO-2
1415 Collected 0100-10-SO-4
1420 Drilled to 12 ft, WL at 4.81 ft
Will collect 0100-10-GW at 8 ft.

Time	temp	cond	pH	DO	ORP	Vis	
1433	33.31	1.078	6.53	0.13	-112.6		turbid/gray

1435 Collecting 0100-10-GW. @ 8 ft
1510 Disposed of waste
1535 Offsite for ice + pack coolers
1600 Coolers packed (3).
1650 Coolers delivered to FedEx
Airbill 8754764 1440.
Weather: 85°, cloudy, winds 5-10 mph.
Contacted FedEx about a cooler
that wasn't delivered today.
Started trace of cooler.

Location Guayama, PR Date 9-30-11
Project / Client AOC Invest / CPCPRC

0445 Loading truck
0535 Picking up ice
0545 At facility. Weather: ptly
cloudy, winds ~5mph, 73°.
Loading coolers/equipment.
0610 Calibrated PID: 0.0/100 ppm
0615 Daily safety meeting with SFA
0635 Calibrating YSI
Sp Cond: 1.413 @ 21.74°C
pH 7 7.00 @ 21.15
pH 4 4.00 @ 21.73
pH 10 9.98 @ 22.37
DO 8.00 @ 26.74°C
ORP 240.0 @ 22.44
0715 Drilled to 16 ft at 0710-10.
WL at 3.55. Will collect
Water sample (MS/MSD) @ 10 ft.

Time	temp	cond	pH	DO	ORP	Vis	
0731	28.40	1.301	6.62	0.21	-150.2		Turb/Brown

0735 Collected 0710-10-GW with
MS/MSD.
0815 Collected 0710-07-SO-2
0820 Collected 0710-07-SO-8
CW

Location CPCPRC Date 9/30/11

Project / Client AOC Invest / CPCPRC

0845 Drilled to 24 ft, WL at 8.83.
Will collect sample at ~15 ft.

Time	temp	cond	pH	DO	ORP	Vis
0902	33.03	1.489	6.96	0.08	-149.3	Brown/turb.

0905 Collecting 0710-07-GW.
Very turbid, more odor than at 0710-10.

0945 ~~JE~~ GW JFA pratching + backfilling

1015 Preparing for demob.

1130 Drillers cleaning mud out of tracks + gears on rig. Waste disposed of at WWTP.

1330 Drillers offsite with first load of equipment. Will pick up rig on Monday

1400 Coolers packed (2) for shipment. Offsite for FedEx

1455 Coolers delivered to FedEx. Airbill 8754 7641 9450.

1505 Unloading truck begin packing items for shipment on 10/1/11.
Weather: 90°, ptly cloudy, winds 5-10.

[signature]

Location Guayama, PR Date 10/1/11

Project / Client AOC Invest / CPCPRC

0850 At site weather: 80°, ptly cloudy, winds 5 mph. Daily safety meeting. Will finish collection of GPS points, inventory equipment and complete packing + shipment of equipment.

0935 Completed GPSing at tank 360.

0950 Completed GPSing at Tank 540.

1000 Completed tank 710.

1005 Inventory + packaging
8 boxes of tubing (100 ft ea.)
4 @ 50 quart Ziploc
4 @ 15 gal. Ziploc
1 Firstaid, 2 eyewash, 1 Fire ext.
1/2 box ear plug
~ 25-30 ft of silicone tubing
1 pack of C bat
~2 box nitriles
~5 trash bags
~150 absorbent pads
~270 large (13x19) zipper bags
~ 2/3 roll of fragile stickers