7428 Rockville Road, Indianapolis, IN 46214

December 12, 2016

Mr. Juan Thomas
United States Environmental Protection Agency Region 5
RCRA Enforcement and Compliance Assurance Branch, DE-9J
77 West Jackson Boulevard
Chicago, IL 60604

Re: Implemented Corrective Measures – Groundwater Recovery and Treatment System
Semi-Annual Post Closure Monitoring Report
Former Amphenol Facility #IND 044 587 848
980 B Hurricane Road
Franklin, Indiana

Dear Mr. Thomas:

This Implemented Corrective Measures – Groundwater Recovery and Treatment System (ICM-GRTS) Report is submitted on behalf of the "Performing Respondent", Amphenol Corporation. This report summarizes the "Work Efforts" completed during the second semi-annual period (April 29, 2016 through October 27, 2016) of the calendar year 2016. The "Work Efforts" were conducted pursuant to Section VIII of the Administrative Order on Consent for Corrective Measures Implementation (CMI) for the above referenced site and in accordance with the approved Post Closure Monitoring Work Plan submitted to the USEPA in March 2000.

The "Work Efforts" performed at the site included:

- Operations and Maintenance of the Groundwater Recovery and Treatment System
- Groundwater Elevation Monitoring
- Quarterly Sampling and Analysis of the Groundwater Recovery and Treatment System
- Semi-Annual Groundwater Sampling and Analysis

Groundwater Recovery and Treatment System – Operations and Maintenance

The Implemented Corrective Measure (ICM) at the site is a groundwater pump and treat system consisting of five (5) recovery wells (RW-1 through RW-5). Recovery wells RW-1, RW-2, and RW-3 have 5 foot screened intervals at depths of approximately 15 to 20 ft BGS and 2 foot sumps. Recovery well RW-4 has a 10 foot screened interval at a depth of approximately 13 to 23 ft BGS and a 4-foot sump. An additional recovery well (RW-5) was installed in June 2010 and activated in July 2010 in conjunction with supplemental bioremediation activities completed at the site. Recovery well RW-5 has a 10 foot screened interval at a depth of approximately 14 to 24 feet BGS and a 2-foot sump. Electric submersible pumps are used to pump groundwater from the recovery wells to an air stripper where volatile organic compounds (VOCs) are volatilized and exhausted to the atmosphere. Groundwater effluent from the air stripper is discharged to the City of Franklin municipal sanitary sewer system. In addition to VOC removal, the ICM is designed to lower the potentiometric groundwater surface to below the level of the existing storm sewer invert.

To ensure proper performance of the groundwater recovery and treatment system, IWM Consulting Group, LLC (IWM) personnel conducted routine operation and maintenance (O&M) inspections. Bi-weekly O&M duties include measurement of influent flow rates, measurement of groundwater elevations of the recovery wells, routine inspections and necessary repairs of influent and effluent lines, and air stripper maintenance. On a monthly basis, depth to groundwater is recorded in monitoring wells IT-2, IT-3, MW-3, MW-9, MW-12R, MW-20, MW-21, MW-22, MW-24, MW-26, MW-27, MW-28, MW-29, MW-30, and recovery wells RW-1 through RW-5. The air stripper trays and effluent discharge line are inspected and cleaned as necessary during monthly O&M activities. Also, influent sediment filters are replaced monthly. Quarterly O&M activities include complete disassembly and cleaning of the air stripper trays and sump. The sequestering agent system is also maintained on a quarterly basis. The air stripper blower lubrication and integrity is inspected on a quarterly basis. All recovery well pumps are also removed and cleaned on a quarterly basis. Monthly O&M reports are attached in **Appendix A**.

During this reporting period (April 29, 2016 through October 27, 2016), approximately 7,207,262 gallons of groundwater were recovered, treated, and discharged. The combined average influent flow rate for the period was 27.65 gallons per minute (gpm). To date, approximately 230,460,755 gallons have been recovered since the groundwater recovery and treatment system was activated in February 1995. Groundwater recovery rates to date are provided in **Table 1**.

Overall the groundwater recovery and treatment system was very reliable and was operational during the majority of this reporting period. However, the following operational issues were encountered:

IWM personnel mobilized to the site on May 13, 2016 to complete bi-weekly and monthly system operation and maintenance activities. The PVC fitting for the influent line of recovery well RW-2 was found to be cracked and the fitting was repaired on May 13, 2016. The groundwater recovery and treatment system was completely operational upon arrival and departure from the site on May 13, 2016.

At the request of David Dowden, the current property owner, IWM personnel mobilized to the site on May 25, 2016 in order to temporarily deactivate the groundwater recovery and treatment system during an investigation by commercial sewer cleaning contractors. The sanitary sewer line exiting the existing structure was not flowing properly nor was the water property flowing away from the remedial system's outfall manhole. Consequently, the remedial system was temporarily deactivated in order to allow the investigation to be completed. During the investigation, a buildup of debris was found in the sewer line onsite, both near the remedial system outfall manhole and further downgradient of the outfall. The buildup reduced the discharge flow from the sewer system onsite and subsequently caused the sewer lines to drain at a slower rate than normal. The groundwater recovery and treatment system was reactivated following the completion of the sewer investigation and cleaning. The groundwater recovery and treatment system was completely operation upon arrival and departure from the site on May 25, 2016.

IWM personnel mobilized to the site on May 27, 2016 to complete bi-weekly system operation and maintenance activities and to obtain quarterly system samples. A number of the float sensors for recovery wells RW-1, RW-2, and RW-3 were found to be malfunctioning and were replaced on May 27, 2016. The groundwater recovery and treatment system was completely operational upon arrival and departure from the site on May 27, 2016.

IWM personnel mobilized to the site on July 22, 2016 to complete biweekly system operation and maintenance activities. The connection fitting from the wellhead to the influent line inside the well vault of recovery well RW-2 was found to be leaking and was repaired on July 22, 2016. The groundwater

recovery and treatment system was completely operational upon arrival and departure from the site on July 22, 2016.

IWM personnel mobilized to the site on August 18, 2016 to complete bi-weekly system operation and maintenance activities and to obtain quarterly system samples. The influent line for recovery well RW-2 was found to have a crack inside the remediation system building and was repaired on August 18, 2016. The groundwater recovery and treatment system was completely operational upon arrival and departure from the site on August 18, 2016.

IWM personnel mobilized to the site on September 27, 2016 to conduct alarm response activities due to a power outage causing the system to shut down. The groundwater recovery and treatment system was reactivated during the alarm response visit and was completely operational upon departure from the site on September 27, 2016.

Groundwater Level Measurements

IWM personnel gauged select monitoring wells (IT-2, IT-3, MW-3, MW-9, MW-12R, MW-20, MW-21, MW-22, MW-23, MW-24, MW-26, MW-27, MW-28, MW-29, and MW-30) at the site on a monthly basis using an electronic oil/water interface probe to determine the depth to water and the presence of detectable thickness of liquid-phase hydrocarbons. For this semi-annual reporting period, depth to water in the monitoring wells ranged from 7.69 feet below top of casing (TOC) in MW-9 to 17.86 feet below TOC in MW-22. During this reporting period, neither light non-aqueous phase liquids (LNAPL) nor dense non-aqueous phase liquids (DNAPL) were detected within the monitoring and recovery well network at the site. Additionally, the water table has fluctuated slightly from April 2016 to October 2016. The groundwater elevation data indicates that the groundwater recovery and treatment system maintains hydraulic control of the dissolved VOC plume. **Figure 1** is a site plan illustrating pertinent site features and well locations. A groundwater elevation contour map based on the most recent gauging event (October 13, 2016) is provided as **Figure 2**. Historic groundwater elevation data and groundwater contour maps for this reporting period are provided in each monthly O&M report included in **Appendix A**. Groundwater elevations during this semi-annual reporting period are provided in **Table 2**.

Quarterly Treatment System Sampling and Analysis

On May 27, 2016, influent samples from recovery wells RW-1, RW-2, RW-3, RW-4, and RW-5 and a combined effluent sample were obtained to evaluate the groundwater treatment system. Each of the influent sample taps was allowed to run for at least 10 seconds. Prior to sampling, water flow from the tap was reduced to minimize turbulence and agitation. All samples were submitted to Pace Analytical Services, Inc. (Pace), located in Indianapolis, Indiana for VOC analysis by SW-846 Method 8260.

Laboratory analytical results from the May 27, 2016 quarterly system sampling activities indicated the presence of 1,1,1-trichloroethane and trichloroethene in groundwater samples obtained from recovery wells RW-1, RW-2, RW-3, and RW-5. Cis-1,2-dichloroethene was detected in the groundwater samples obtained from recovery wells RW-2, RW-3, and RW-5. Tetrachloroethene was detected in the groundwater samples obtained from recovery wells RW-2, RW-3, RW-4, and RW-5. No VOCs were detected in the system's combined effluent sample.

On August 18, 2016, influent samples from recovery wells RW-1, RW-2, RW-3, RW-4, and RW-5 and a combined effluent sample were obtained to evaluate the groundwater treatment system. Each of the influent

sample taps was allowed to run for at least 10 seconds. Prior to sampling, water flow from the tap was reduced to minimize turbulence and agitation. All samples were submitted to Pace for VOC analysis by SW-846 Method 8260.

Laboratory analytical results from the August 18, 2016 quarterly system sampling activities indicated the presence of 1,1,1-trichloroethane and trichloroethene in groundwater samples obtained from recovery wells RW-1, RW-2, RW-3, and RW-5. Cis-1,2-dichloroethene was detected in the groundwater samples obtained from recovery wells RW-2, RW-3, and RW-5. Tetrachloroethene was detected in the groundwater samples obtained from recovery wells RW-1, RW-2, RW-3, RW-4, and RW-5. 1,1-Dichloroethane was detected in the groundwater sample obtained from recovery well RW-2. No VOCs were detected in the system's combined effluent sample.

The analytical reports for the quarterly system sampling events are included in **Appendix B**. A summary of quarterly system sampling results is included in **Table 3**.

Semi-Annual Groundwater Sampling and Analysis

On October 13, 2016, groundwater samples were obtained from monitoring wells IT-2, IT-3, MW-12R, MW-20, MW-22, MW-28, MW-29, and MW-30 for VOC analysis to evaluate current groundwater quality at the site. Groundwater samples were collected using dedicated, disposable, bottom-loading bailers to reduce the risk of cross-contamination. Three-well volumes were purged prior to sample collection. Samples were submitted to Pace for VOC analysis using US EPA SW 846 Method 8260. Groundwater sampling logs are provided in **Appendix C**.

The highest VOC concentrations were detected in the groundwater samples obtained from monitoring well MW-12R (954.5 µg/L total VOCs) located adjacent to recovery well RW-2 and monitoring well MW-22 (705.5 µg/L total VOCs) located 30 feet northwest of recovery well RW-3. Therefore, the groundwater recovery and treatment system is effectively targeting the area of greatest VOC concentration.

1,1-Dichloroethane was detected in monitoring well IT-2. Trichloroethene was detected in monitoring wells IT-2, MW-12R, MW-22, MW-28, and MW-30. Cis-1,2-dichloroethene was detected in monitoring wells IT-2, MW-12R, and MW-22. 1,1,1-Trichloroethane was detected in monitoring wells MW-12R, MW-22, MW-28, and MW-30. Tetrachloroethene was detected in monitoring wells MW-12R, MW-22, and MW-28.

No VOCs were detected in the groundwater samples obtained from monitoring wells IT-3, MW-20, and MW-29.

Overall, the groundwater recovery and treatment system, along with supplemental activities completed in 2010 and 2011, appear to be effectively reducing VOC concentrations at the site. When comparing the highest observed historical total VOC concentrations (generally before or immediately following the start of the groundwater recovery and treatment system in March 1995) to the results of the October 2016 groundwater sampling event, the following total VOC concentration reductions have been observed:

Should you have any questions regarding this site or information summarized within this report, please contact the undersigned at (317) 347-1111.

Sincerely,

IWM CONSULTING GROUP, LLC

Christopher R. Newell, LPG
Project Manager

Bradley E. Gentry, LPG
Vice-President/Brownfield Coordinator

Attachments
cc: Mr. Joseph Bianchi, Amphenol Aerospace

FIGURES

N

HURRICANE ROAD

UPPER SHELBYVILLE ROAD

MW-9

PARKING

BUILDING

FORMER PLATING ROOM

PORCH

MW-3

MW-26

MW-20

PAVEMENT

MW-24

IT-1A

MW-30

RW-1

IT-3

IT-2

EQUIPMENT BUILDING

RW-3

RW-2

IN-3 IN-2 MW-23 IN-1 MON-2 ASI-1 ASI-2 NEW IN-5 IN-6 IN-7 MW-25 MW-12R

MW-22 IN-4 MON-1 OLD RW-5

MW-21

MW-28

RW-4

MW-29

MW-27

RESIDENTIAL

HAMILTON AVENUE

LEGEND

- ABANDONED MONITORING WELL
- MONITORING WELL
- RECOVERY WELL
- INJECTION WELL
- PRIMARY BUILDING WALLS
- PROPERTY LINE (APPROXIMATE)
- STORM SEWER
- SANITARY SEWER
- O/H POWER

0' 100'

SCALE IN FEET

DRAWN BY: L. STRUM	
DATE: 9/27/99	
REVISED:	
HWPA #111291-01	
DWG. NO. 111291S1	

FIGURE 1

SITE MAP

FORMER AMPHENOL RFI/CMS
980 HURRICANE ROAD
FRANKLIN, INDIANA

IWM CONSULTING GROUP

TABLES

Table 1

Former Amphenol Facility
980 Hurricane Road
Franklin, Indiana
Cumulative Ground Water Flow Readings

Date	Cumulative Pumpage (gallons)					
	RW-1	RW-2	RW-3	RW-4	RW-5	Total
2/24/1995	-	-	-	-	-	-
3/3/1995	20,984	31,644	80,228	-	-	132,856
3/29/1995	84,695	88,774	152,228	-	-	325,697
4/14/1995	136,654	133,675	224,228	-	-	494,557
5/3/1995	200,683	193,729	284,420	-	-	678,832
5/14/1995	237,115	228,577	319,268	-	-	784,960
5/18/1995	255,043	245,727	354,116	-	-	854,886
5/23/1995	255,043	245,727	354,116	-	-	854,886
5/26/1995	276,211	266,031	374,420	-	-	916,662
6/19/1995	445,555	428,463	536,852	-	-	1,410,870
8/3/1995	***445,555***	***428,463***	***536,852***	-	-	***1,410,870***
8/4/1995	448,963	431,997	543,600	-	-	1,424,560
8/9/1995	473,414	453,496	590,792	-	-	1,517,702
8/11/1995	482,414	461,556	609,202	-	-	1,553,172
8/14/1995	496,474	474,106	637,152	-	-	1,607,732
8/29/1995	561,302	533,550	768,644	-	-	1,863,496
10/6/1995	664,814	629,975	985,749	-	-	2,280,538
11/7/1995	665,305	763,804	1,159,950	-	-	2,589,059
12/8/1995	686,316	766,356	1,253,348	-	-	2,706,020
1/15/1996	778,585	873,570	1,263,941	-	-	2,916,096
4/12/1996	778,585	1,170,564	1,651,617	-	-	3,600,766
5/29/1996	873,365	1,376,384	1,823,668	-	-	4,073,417
6/26/1996	915,555	1,414,873	1,884,622	-	-	4,215,050
7/8/1996	972,328	1,474,048	1,987,350	-	-	4,433,726
7/18/1996	1,006,046	1,516,919	2,060,742	-	-	4,583,707
8/1/1996	1,049,996	1,577,801	2,164,916	-	-	4,792,713
8/16/1996	1,091,112	1,638,683	2,246,037	-	-	4,975,832
8/27/1996	1,118,169	1,684,621	2,314,606	-	-	5,117,396
9/12/1996	1,146,432	1,754,050	2,360,521	-	-	5,261,003
9/24/1996	1,159,035	1,796,140	2,409,496	-	-	5,364,671
10/1/1996	1,174,178	1,825,149	2,408,298	-	-	5,407,625
10/17/1996	1,253,727	1,855,632	2,411,539	-	-	5,520,898
11/2/1996	1,315,165	1,906,634	2,420,559	-	-	5,642,358
11/15/1996	1,365,973	1,908,623	2,502,342	-	-	5,776,938
11/25/1996	1,396,032	1,911,188	2,552,717	-	-	5,859,937
12/11/1996	1,430,595	1,935,775	2,611,374	-	-	5,977,744
12/27/1996	1,452,912	1,937,132	2,649,962	-	-	6,040,006
1/3/1997	1,456,304	1,939,518	2,655,775	-	-	6,051,597
1/14/1997	1,470,242	***1,949,120***	2,684,864	-	-	6,104,226
1/24/1997	1,470,505	1,949,124	2,702,272	-	-	6,121,901
2/7/1997	1,518,975	1,950,754	2,796,872	-	-	6,266,601
2/21/1997	1,571,273	1,952,209	2,835,673	-	-	6,359,155
3/14/1997	1,646,678	1,952,209	***2,835,673***	-	-	6,436,098
3/28/1997	1,692,834	2,039,011	***2,835,673***	-	-	6,588,745
4/11/1997	1,734,064	2,124,196	2,835,673	-	-	6,715,160
4/25/1997	1,773,261	2,182,646	2,842,124	-	-	6,819,258
5/7/1997	1,798,995	2,336,981	***2,842,124***	-	-	6,999,327
5/22/1997	1,825,676	2,393,705	2,905,414	-	-	7,146,022
6/5/1997	1,867,121	2,472,696	2,988,177	-	-	7,349,221
6/20/1997	1,912,764	2,540,269	3,061,814	-	-	7,536,074
7/3/1997	1,954,658	2,609,124	3,135,756	-	-	7,720,764
7/17/1997	1,975,303	2,680,948	3,199,801	-	-	7,877,279
8/4/1997	2,025,486	2,806,996	3,364,397	-	-	8,218,106
8/15/1997	2,052,962	2,958,721	3,461,264	-	-	8,494,174
8/28/1997	2,083,623	3,093,542	3,569,012	-	-	8,767,404
9/12/1997	2,083,684	3,119,818	3,692,072	-	-	8,916,801
9/29/1997	2,083,905	3,120,840	3,839,556	-	-	9,065,528
10/10/1997	2,101,637	3,231,288	3,924,600	-	-	9,278,752
10/31/1997	2,101,662	3,254,766	4,062,129	-	-	9,439,784
11/10/1997	2,101,662	3,394,895	4,102,900	-	-	9,620,684
12/1/1997	2,101,662	3,626,479	4,211,530	-	-	9,960,898
12/28/1997	2,102,033	3,627,036	4,212,021	-	-	9,962,317
1/16/1998	2,145,973	3,914,074	4,365,837	-	-	10,447,111
1/27/1998	2,146,228	3,915,067	4,366,295	-	-	10,448,817
2/4/1998	2,146,228	4,068,235	4,412,344	-	-	10,648,034
2/17/1998	2,189,727	4,222,732	4,539,755	-	-	10,973,441
3/18/1998	2,293,340	4,743,314	4,774,847	-	-	11,832,728
3/25/1998	2,309,656	4,805,528	4,802,993	-	-	11,939,404
4/10/1998	2,383,929	5,043,344	4,927,777	-	-	12,376,277

IWM CONSULTING GROUP

Table 1 (cont.)

Former Amphenol Facility
980 Hurricane Road
Franklin, Indiana
Cumulative Ground Water Flow Readings

Date	Cumulative Pumpage (gallons)					
	RW-1	RW-2	RW-3	RW-4	RW-5	Total
4/24/1998	2,453,055	5,233,074	5,019,725	-	-	12,727,081
5/8/1998	2,525,463	5,474,383	5,106,293	-	-	13,127,366
5/22/1998	2,593,232	5,670,794	5,210,326	-	-	13,495,579
6/5/1998	2,659,709	5,852,839	5,315,076	-	-	13,848,851
6/19/1998	2,698,743	6,047,156	5,406,842	-	-	14,173,968
7/2/1998	2,700,428	6,135,172	5,453,010	-	-	14,309,837
7/16/1998	2,701,261	6,336,772	5,654,610	-	-	14,713,870
7/30/1998	2,702,469	6,378,927	5,700,300	-	-	14,802,923
8/6/1998	2,702,469	6,381,833	5,702,810	-	-	14,808,339
8/7/1998	2,702,469	6,381,833	5,709,497	-	-	14,815,026
8/26/1998	2,702,469	6,381,833	5,709,507	-	-	14,815,036
9/10/1998	2,763,725	6,446,571	5,779,418	-	-	15,010,941
9/25/1998	2,770,423	6,451,177	5,784,427	-	-	15,027,254
10/12/1998	2,861,852	6,516,954	5,858,558	-	-	15,258,591
10/23/1998	2,917,194	6,605,960	5,991,054	-	-	15,535,435
11/13/1998	2,992,505	6,736,611	6,138,358	-	-	15,888,701
11/24/1998	3,043,555	6,829,030	6,208,200	-	-	16,102,012
12/11/1998	3,116,948	6,964,953	6,260,783	-	-	16,363,911
12/23/1998	3,166,441	7,055,518	6,295,200	-	-	16,538,386
1/8/1999	3,231,706	7,182,268	6,341,789	-	-	16,776,990
1/22/1999	3,291,306	7,288,952	6,391,971	-	-	16,993,456
1/29/1999	3,313,604	7,312,970	6,402,525	-	-	17,050,326
2/12/1999	3,400,844	7,406,750	6,440,706	-	-	17,269,527
2/25/1999	3,458,990	7,473,334	6,481,956	-	-	17,435,507
3/10/1999	3,519,722	7,615,173	6,582,877	182,940	-	17,921,939
3/19/1999	3,562,578	7,723,673	6,659,777	293,220	-	18,260,475
3/25/1999	3,590,475	7,794,462	6,709,350	364,810	-	18,480,324
4/9/1999	3,655,331	7,976,488	6,832,533	555,038	-	19,040,617
4/16/1999	3,682,214	8,056,148	6,887,292	640,127	-	19,287,008
4/23/1999	3,710,105	8,136,972	6,944,210	728,260	-	19,540,774
5/7/1999	3,764,768	8,289,628	7,087,681	892,281	-	20,055,585
5/21/1999	3,818,876	8,438,495	7,231,742	1,065,242	-	20,575,582
6/4/1999	3,873,641	8,591,045	7,379,733	1,128,343	-	20,993,989
6/8/1999	3,889,675	8,638,302	7,429,910	1,171,610	-	21,150,724
6/18/1999	3,928,797	8,741,161	7,537,384	1,279,142	-	21,507,711
7/2/1999	3,983,641	8,885,162	7,691,278	1,401,901	-	21,983,209
7/16/1999	4,038,857	9,032,265	7,848,761	1,556,142	-	22,497,252
7/21/1999	4,058,235	9,084,172	7,904,870	1,610,600	-	22,679,104
7/26/1999	4,079,505	9,141,300	7,966,860	1,669,735	-	22,878,627
7/29/1999	4,089,902	9,169,233	7,997,079	1,698,578	-	22,976,019
8/10/1999	4,137,725	9,300,212	8,181,440	1,803,781	-	23,444,385
8/13/1999	4,149,388	9,330,366	8,224,159	1,827,658	-	23,552,798
8/27/1999	4,206,170	9,484,469	8,443,644	1,953,321	-	24,108,831
9/10/1999	4,261,154	9,626,142	8,657,880	2,072,522	-	24,638,925
9/16/1999	4,285,275	9,627,062	8,658,900	2,124,680	-	24,717,144
9/24/1999	4,293,556	9,702,059	8,719,323	2,194,307	-	24,930,472
10/7/1999	4,318,548	9,753,409	8,793,405	2,245,674	-	25,132,263
10/22/1999	4,356,266	9,841,081	8,918,487	2,332,784	-	25,469,845
11/5/1999	4,408,638	9,930,458	9,099,688	2,332,899	-	25,792,910
11/19/1999	4,436,325	9,985,499	9,245,735	2,332,890	-	26,021,676
12/3/1999	4,476,036	10,072,837	9,436,312	2,332,890	-	26,339,302
12/17/1999	4,508,206	10,153,967	9,436,336	2,453,220	-	26,572,956
12/30/1999	4,539,958	10,241,384	9,436,373	2,563,353	-	26,802,295
1/12/2000	4,551,012	10,270,175	9,436,389	2,604,012	-	26,882,815
1/28/2000	4,590,383	10,380,940	9,436,441	2,737,925	-	27,166,916
2/11/2000	4,613,996	10,461,324	9,671,352	2,855,881	-	27,623,780
2/23/2000	4,634,343	10,544,925	9,873,902	2,956,415	-	28,030,812
3/7/2000	4,663,674	10,647,224	10,097,769	3,068,273	-	28,498,167
3/24/2000	4,703,190	10,789,711	10,396,093	3,214,041	-	29,124,262
4/6/2000	4,738,241	10,906,380	10,624,401	3,325,342	-	29,615,591
4/19/2000	4,740,926	10,915,401	10,641,521	3,333,699	-	29,652,774
5/5/2000	4,760,154	10,982,211	10,733,262	3,380,058	-	29,876,912
5/17/2000	4,760,332	10,982,832	10,734,118	3,380,531	-	29,879,040
5/19/2000	4,760,616	10,983,881	10,735,492	3,381,229	-	29,882,445
5/24/2000	4,779,776	11,051,385	10,825,470	3,426,457	-	30,104,315
6/8/2000	4,838,842	11,256,732	11,097,797	3,561,542	-	30,776,140
6/23/2000	4,897,916	11,463,429	11,373,095	3,696,102	-	31,451,769
7/6/2000	4,944,182	11,628,190	11,591,731	3,801,393	-	31,986,723
7/17/2000	4,987,864	11,789,458	11,805,359	3,903,071	-	32,506,979

Table 1 (cont.)

Former Amphenol Facility
980 Hurricane Road
Franklin, Indiana
Cumulative Ground Water Flow Readings

Date	Cumulative Pumpage (gallons)					
	RW-1	RW-2	RW-3	RW-4	RW-5	Total
8/4/2000	5,059,470	12,053,854	12,152,181	4,066,111	-	33,352,843
8/17/2000	5,111,594	12,248,616	12,407,573	4,184,942	-	33,973,952
8/24/2000	5,112,639	12,252,541	12,412,699	4,187,319	-	33,986,425
8/29/2000	5,132,041	12,326,280	12,508,309	4,231,188	-	34,219,045
9/1/2000	5,138,902	12,339,401	12,525,089	4,241,582	-	34,266,201
9/15/2000	5,238,595	12,553,462	12,807,110	4,414,760	-	35,035,154
9/29/2000	5,334,605	12,763,182	13,084,580	4,583,810	-	35,787,404
10/10/2000	5,421,586	12,929,514	13,305,298	4,717,746	-	36,395,371
10/26/2000	5,558,366	13,171,384	13,616,111	4,912,827	-	37,279,915
11/6/2000	5,637,665	13,332,392	13,825,700	5,044,360	-	37,861,344
11/8/2000	5,645,101	13,348,427	13,846,781	5,057,531	-	37,919,067
11/20/2000	5,733,075	13,544,342	14,112,350	5,219,660	-	38,630,654
12/6/2000	5,803,045	13,712,109	14,337,589	5,358,100	-	39,232,069
12/18/2000	5,875,128	13,887,377	14,586,256	5,505,183	-	39,875,171
12/29/2000	5,943,366	14,051,045	14,822,820	5,641,678	-	40,480,136
1/4/2001	5,979,735	14,144,572	14,956,990	5,718,740	-	40,821,264
1/16/2001	6,045,860	14,320,001	15,212,939	5,867,501	-	41,467,528
2/2/2001	6,133,186	14,547,193	15,578,601	6,078,795	-	42,359,002
2/16/2001	6,205,896	14,750,447	15,882,693	6,252,179	-	43,112,442
3/2/2001	6,280,310	14,916,411	16,191,471	6,425,696	-	43,835,115
3/16/2001	6,351,585	15,089,360	16,500,744	6,598,928	-	44,561,844
4/2/2001	6,412,440	15,170,703	16,679,387	6,808,472	-	45,092,229
4/20/2001	6,459,980	15,294,588	16,836,488	6,993,756	-	45,606,039
4/27/2001	6,489,572	15,372,258	16,938,412	7,116,123	-	45,937,592
5/11/2001	6,528,273	15,476,031	17,079,000	7,288,897	-	46,393,428
5/22/2001	6,558,165	15,557,507	17,188,026	7,425,011	-	46,749,936
6/8/2001	6,612,414	15,693,850	17,347,273	7,631,881	-	47,306,645
6/25/2001	6,677,090	15,833,125	17,498,373	7,840,405	-	47,870,220
7/13/2001	6,753,523	15,944,131	17,647,133	8,063,654	-	48,429,668
8/8/2001	6,825,979	16,006,644	17,779,088	8,271,650	-	48,904,588
8/10/2001	6,835,289	16,023,492	17,796,455	8,298,180	-	48,974,643
8/24/2001	6,880,212	16,117,962	17,889,456	8,446,000	-	49,354,857
9/18/2001	6,922,434	16,208,548	17,979,570	8,588,059	-	49,719,838
9/28/2001	6,961,194	16,286,536	18,063,075	8,709,937	-	50,041,969
10/15/2001	7,024,790	16,420,719	18,153,919	8,920,268	-	50,540,923
10/19/2001	7,042,789	16,450,704	18,174,045	8,967,608	-	50,656,373
11/9/2001	7,141,490	16,613,035	18,303,759	9,223,906	-	51,303,417
12/7/2001	7,263,636	16,831,409	18,543,989	9,569,385	-	52,229,646
12/31/2001	7,368,601	16,943,168	18,741,784	9,865,132	-	52,939,912
1/22/2002	7,462,176	16,943,168	18,918,160	10,140,259	-	53,484,990
1/29/2002	7,490,739	16,967,404	18,971,278	10,224,740	-	53,675,388
2/1/2002	7,490,762	16,967,385	18,971,312	10,224,777	-	53,675,463
2/14/2002	7,544,218	17,087,087	19,049,344	10,384,011	-	54,085,887
3/1/2002	7,602,049	17,226,765	19,169,136	10,567,057	-	54,586,234
3/18/2002	7,669,166	17,355,800	19,297,022	10,777,132	-	55,120,347
4/5/2002	7,744,107	17,436,125	19,437,119	11,001,691	-	55,640,269
4/16/2002	7,788,652	17,436,125	19,517,802	11,136,922	-	55,900,728
5/2/2002	7,854,781	17,436,125	19,639,630	11,335,009	-	56,286,772
5/17/2002	7,915,896	17,436,125	19,751,201	11,522,712	-	56,647,161
6/4/2002	7,986,130	17,615,528	19,879,899	11,745,419	-	57,248,203
6/20/2002	8,047,112	17,797,257	19,994,351	11,946,789	-	57,806,736
7/2/2002	8,090,720	17,924,245	20,080,993	12,094,495	-	58,211,680
7/17/2002	8,147,403	17,996,429	20,199,248	12,294,320	-	58,658,627
8/2/2002	8,197,508	18,037,646	20,307,554	12,481,356	-	59,045,291
8/14/2002	8,236,979	18,037,646	20,392,838	12,634,800	-	59,323,490
8/29/2002	8,283,640	18,037,646	20,498,099	12,818,746	-	59,659,358
9/12/2002	8,316,025	18,037,646	20,595,247	12,995,366	-	59,965,511
9/16/2002	8,324,468	18,037,670	20,621,539	13,043,091	-	60,047,995
10/2/2002	8,359,091	18,049,874	20,729,889	13,243,831	-	60,403,912
10/17/2002	8,389,625	18,128,236	20,826,599	13,427,861	-	60,793,548
10/31/2002	8,411,767	18,130,899	20,913,187	13,620,041	-	61,097,121
11/15/2002	8,414,059	18,130,843	21,006,468	13,828,819	-	61,401,416
11/27/2002	8,419,389	18,195,564	21,078,498	13,991,330	-	61,706,008
12/17/2002	8,427,086	18,276,486	21,203,845	14,267,819	-	62,196,463
12/31/2002	8,427,223	18,355,165	21,286,051	14,444,891	-	62,534,557
1/7/2003	8,457,041	18,382,420	21,286,396	14,540,108	-	62,687,192
1/17/2003	8,497,105	18,445,666	21,385,485	14,675,911	-	63,025,394
1/31/2003	8,548,271	18,522,550	21,523,010	14,864,717	-	63,479,775
2/13/2003	8,594,681	18,590,481	21,650,853	15,040,419	-	63,897,661

Table 1 (cont.)

Former Amphenol Facility
980 Hurricane Road
Franklin, Indiana
Cumulative Ground Water Flow Readings

Date	Cumulative Pumpage (gallons)					
	RW-1	RW-2	RW-3	RW-4	RW-5	Total
2/26/2003	8,645,264	18,666,787	21,764,302	15,216,356	-	64,313,936
3/14/2003	8,714,863	18,785,277	21,926,020	15,433,688	-	64,881,075
3/28/2003	8,778,944	18,895,572	22,070,583	15,622,849	-	65,389,175
4/11/2003	8,842,295	18,958,250	22,210,147	15,812,291	-	65,844,210
4/25/2003	8,900,907	19,105,331	22,334,921	15,998,818	-	66,361,204
4/30/2003	8,922,419	19,159,024	22,380,658	16,066,820	-	66,550,148
5/7/2003	8,952,014	19,232,522	22,444,239	16,145,262	-	66,795,264
5/19/2003	9,011,919	19,359,874	22,566,238	16,272,340	-	67,231,598
5/22/2003	9,012,320	19,360,573	22,566,921	16,272,895	-	67,233,936
5/29/2003	9,012,744	19,361,339	22,567,642	16,273,493	-	67,236,445
5/30/2003	9,017,712	19,370,456	22,576,152	16,280,480	-	67,266,027
6/13/2003	9,087,552	19,521,197	22,717,118	16,420,595	-	67,767,689
6/26/2003	9,154,084	19,590,057	22,845,032	16,565,278	-	68,175,678
7/3/2003	9,185,590	19,660,560	22,911,462	16,639,773	-	68,418,612
7/10/2003	9,215,749	19,733,864	22,981,288	16,717,450	-	68,669,578
7/25/2003	9,278,975	19,889,510	23,129,417	16,882,725	-	69,201,854
8/4/2003	9,322,051	19,907,438	23,229,602	16,995,082	-	69,475,400
8/15/2003	9,368,199	20,024,831	23,339,380	17,115,562	-	69,869,199
8/27/2003	9,419,886	20,061,344	23,461,373	17,251,201	-	70,215,031
9/12/2003	9,488,130	20,215,516	23,620,922	17,429,402	-	70,775,197
9/26/2003	9,548,009	20,221,295	23,761,756	17,587,893	-	71,140,180
10/3/2003	9,577,232	20,260,942	23,828,449	17,664,841	-	71,352,691
10/15/2003	9,627,517	20,279,687	23,946,645	17,799,322	-	71,674,398
10/24/2003	9,665,304	20,351,155	24,033,004	17,898,142	-	71,968,832
11/6/2003	9,721,158	20,438,472	24,160,677	18,043,639	-	72,385,173
11/26/2003	9,804,970	20,442,832	24,353,715	18,267,482	-	72,890,226
12/10/2003	9,864,848	20,545,648	24,490,607	18,424,611	-	73,346,941
12/19/2003	9,901,970	20,569,308	24,577,317	18,524,466	-	73,594,288
1/8/2004	9,985,307	20,714,283	24,771,313	18,747,906	-	74,240,036
1/16/2004	10,018,470	20,793,676	24,849,490	18,838,200	-	74,521,063
1/19/2004	10,018,604	20,793,853	24,849,637	18,838,355	-	74,521,676
2/5/2004	10,088,253	20,939,430	24,983,110	19,026,665	-	75,058,685
2/24/2004	10,167,419	21,011,224	25,167,908	19,240,510	-	75,608,288
3/5/2004	10,208,911	21,016,498	25,262,233	19,351,736	-	75,860,605
3/18/2004	10,260,489	21,133,960	25,388,120	19,476,883	-	76,280,679
4/2/2004	10,322,759	21,273,202	25,536,779	19,639,877	-	76,793,844
4/30/2004	10,436,951	21,406,056	25,799,204	19,938,821	-	77,602,259
5/14/2004	10,494,226	21,534,971	25,933,730	20,089,712	-	78,073,866
5/27/2004	10,546,867	21,631,037	26,057,053	20,251,563	-	78,507,747
6/11/2004	10,607,815	21,776,935	26,202,597	20,438,759	-	79,047,333
6/25/2004	10,663,567	21,912,033	26,337,362	20,611,803	-	79,545,992
7/7/2004	10,712,504	22,029,480	26,454,850	20,763,118	-	79,981,179
7/26/2004	10,787,757	22,155,609	26,638,418	21,000,011	-	80,603,022
8/6/2004	10,830,532	22,259,958	26,743,484	21,138,062	-	80,993,263
8/20/2004	10,830,771	22,335,605	26,879,644	21,315,341	-	81,382,588
9/3/2004	10,830,779	22,405,574	27,015,508	21,493,610	-	81,766,698
9/16/2004	10,870,378	22,509,209	27,142,149	21,659,262	-	82,202,225
10/4/2004	10,893,136	22,509,361	27,192,032	21,890,859	-	82,506,615
10/15/2004	10,893,995	22,567,762	27,284,258	22,028,499	-	82,795,741
10/29/2004	10,896,112	22,568,304	27,388,448	22,167,320	-	83,041,411
11/12/2004	10,898,048	22,603,544	27,522,248	22,344,554	-	83,389,621
11/19/2004	10,898,136	22,645,092	27,585,807	22,440,386	-	83,590,648
11/24/2004	10,898,136	22,649,452	27,634,548	22,511,290	-	83,714,653
12/10/2004	10,900,536	22,763,344	27,786,758	22,732,470	-	84,204,335
12/28/2004	10,907,790	22,771,103	27,956,610	22,983,373	-	84,640,103
1/10/2005	10,961,114	22,771,431	28,079,120	23,165,107	-	84,997,999
1/21/2005	11,033,140	22,808,366	28,181,287	23,316,873	-	85,360,893
2/4/2005	11,092,814	22,883,581	28,302,382	23,509,172	-	85,809,176
2/17/2005	11,131,888	23,005,400	28,420,829	23,685,587	-	86,264,931
3/8/2005	11,179,645	23,185,250	28,595,481	23,946,431	-	86,928,034
3/21/2005	11,202,462	23,307,424	28,713,071	24,123,192	-	87,367,376
4/1/2005	11,219,696	23,411,079	28,812,983	24,273,943	-	87,738,928
4/13/2005	11,236,868	23,522,949	28,920,892	24,437,205	-	88,139,141
4/28/2005	11,259,438	23,665,033	28,978,338	24,642,773	-	88,566,809
5/10/2005	11,275,854	23,777,045	29,052,516	24,806,272	-	88,932,914
5/25/2005	11,309,393	23,922,247	29,168,942	25,011,733	-	89,433,542
6/10/2005	11,344,164	24,076,309	29,230,627	25,227,301	-	89,899,628
6/21/2005	11,373,392	24,184,747	29,231,327	25,378,327	-	90,189,020

Table 1 (cont.)

Former Amphenol Facility
980 Hurricane Road
Franklin, Indiana
Cumulative Ground Water Flow Readings

Date	Cumulative Pumpage (gallons)					
	RW-1	RW-2	RW-3	RW-4	RW-5	Total
7/8/2005	11,376,927	24,198,300	29,242,573	25,393,379	-	90,232,406
7/22/2005	11,407,659	24,329,864	29,352,118	25,544,830	-	90,655,698
8/5/2005	11,407,742	24,329,922	29,352,305	25,544,901	-	90,656,097
8/19/2005	11,436,244	24,414,005	29,464,080	25,695,045	-	91,030,601
8/23/2005	11,443,658	24,414,695	29,496,446	25,738,438	-	91,114,464
9/2/2005	11,459,819	24,482,662	29,571,910	25,862,359	-	91,397,977
9/16/2005	11,485,204	24,576,145	29,677,960	26,036,972	-	91,797,508
9/20/2005	11,491,269	24,598,954	29,707,315	26,085,527	-	91,904,292
9/29/2005	11,514,774	24,658,922	29,776,362	26,199,944	-	92,171,229
10/7/2005	11,536,098	24,710,355	29,836,885	26,300,438	-	92,405,003
10/14/2005	11,551,081	24,750,195	29,889,779	26,388,323	-	92,600,605
10/28/2005	11,574,846	24,820,955	29,993,687	26,561,303	-	92,972,018
11/11/2005	11,587,619	24,886,754	30,098,358	26,735,850	-	93,329,808
11/21/2005	11,602,449	24,942,204	30,158,188	26,861,480	-	93,585,548
12/5/2005	11,627,167	25,016,445	30,244,291	27,035,822	-	93,944,952
12/19/2005	11,642,442	25,085,846	30,260,323	27,211,214	-	94,221,052
1/6/2006	11,672,872	25,179,326	30,260,323	27,437,526	-	94,571,274
1/16/2006	11,696,358	25,236,183	30,260,470	27,564,629	-	94,778,867
1/20/2006	11,707,086	25,260,258	30,292,076	27,613,029	-	94,893,676
2/3/2006	11,742,726	25,343,766	30,421,363	27,786,445	-	95,315,527
2/17/2006	11,775,236	25,416,715	30,550,756	27,960,322	-	95,724,256
3/3/2006	11,808,025	25,486,889	30,679,286	28,133,142	-	96,128,569
3/16/2006	11,858,147	25,555,893	30,797,531	28,293,532	-	96,526,330
3/31/2006	11,927,096	25,648,149	30,934,969	28,480,437	-	97,011,878
4/26/2006	11,973,875	25,730,176	31,057,899	28,648,854	-	97,432,031
5/11/2006	11,973,875	25,789,358	31,057,900	28,648,853	-	97,491,213
5/25/2006	12,043,380	25,872,879	31,185,595	28,824,501	-	97,947,582
6/9/2006	12,105,881	25,959,062	31,318,200	29,007,831	-	98,412,201
6/12/2006	12,113,182	25,970,165	31,335,477	29,031,748	-	98,471,799
6/19/2006	12,132,973	26,001,611	31,384,377	29,099,614	-	98,639,802
6/23/2006	12,146,475	26,024,570	31,419,831	29,149,121	-	98,761,224
7/7/2006	12,190,151	26,098,884	31,543,822	29,322,891	-	99,176,975
7/19/2006	12,223,023	26,153,621	31,649,339	29,471,155	-	99,518,365
8/4/2006	12,275,813	26,225,381	31,788,217	29,667,661	-	99,978,299
8/18/2006	12,317,178	26,243,567	31,908,629	29,839,799	-	100,330,400
8/21/2006	12,325,696	26,243,644	31,935,128	29,877,810	-	100,403,505
9/1/2006	12,354,429	26,297,236	32,031,052	29,915,488	-	100,619,432
9/15/2006	12,390,013	26,349,885	32,152,272	30,190,464	-	101,103,861
9/29/2006	12,425,509	26,396,650	32,272,301	30,364,557	-	101,480,244
10/13/2006	12,453,565	26,442,743	32,382,695	30,536,891	-	101,837,121
10/20/2006	12,463,988	26,467,027	32,450,300	30,624,768	-	102,027,310
10/27/2006	12,481,425	26,489,512	32,508,727	30,710,729	-	102,211,620
10/31/2006	12,495,075	26,504,303	32,542,405	30,760,436	-	102,323,446
11/10/2006	12,527,544	26,545,728	32,626,071	30,884,443	-	102,605,013
11/22/2006	12,562,741	26,592,582	32,725,300	31,032,373	-	102,934,223
12/8/2006	12,629,123	26,641,016	32,818,400	31,220,334	-	103,330,100
12/20/2006	12,680,144	26,701,736	32,916,776	31,372,025	-	103,691,908
1/3/2007	12,748,558	26,773,838	33,027,340	31,545,211	-	104,116,174
1/16/2007	12,824,270	26,843,289	33,134,931	31,706,294	-	104,530,011
1/26/2007	12,889,074	26,896,753	33,216,916	31,828,291	-	104,852,261
1/29/2007	12,905,755	26,913,000	33,242,118	31,865,763	-	104,947,863
2/12/2007	12,961,660	26,986,034	33,350,778	32,037,000	-	105,356,699
2/26/2007	13,005,719	27,052,574	33,466,338	32,208,820	-	105,754,678
3/1/2007	13,018,339	27,066,335	33,491,073	32,244,070	-	105,841,044
3/12/2007	13,069,289	27,089,034	33,529,808	32,379,410	-	106,088,768
3/26/2007	13,120,219	27,175,534	33,645,618	32,467,380	-	106,429,978
4/9/2007	13,120,219	27,175,534	33,645,618	32,467,380	-	106,429,978
4/23/2007	13,214,618	27,310,105	33,867,762	32,771,902	-	107,185,614
5/7/2007	13,258,997	27,383,580	33,973,504	32,897,461	-	107,534,769
5/21/2007	13,297,469	27,455,854	34,037,508	33,047,670	-	107,859,728
6/8/2007	13,331,729	27,538,975	34,159,276	33,239,962	-	108,291,169
6/22/2007	13,348,532	27,593,798	34,248,339	33,389,670	-	108,601,566
7/6/2007	13,363,799	27,644,036	34,335,901	33,539,406	-	108,904,369
7/17/2007	13,378,617	27,678,691	34,386,385	33,657,194	-	109,122,114
8/1/2007	13,382,770	27,702,941	34,520,347	33,874,162	-	109,501,447
8/20/2007	13,382,771	27,727,410	34,623,226	34,119,501	-	109,874,135
8/31/2007	13,382,771	27,741,601	34,623,226	34,259,733	-	110,028,558
9/10/2007	13,402,482	27,753,584	34,623,226	34,390,601	-	110,191,120
9/14/2007	13,417,672	27,757,801	34,638,599	34,439,106	-	110,274,405

Table 1 (cont.)

Former Amphenol Facility
980 Hurricane Road
Franklin, Indiana
Cumulative Ground Water Flow Readings

Date	Cumulative Pumpage (gallons)					
	RW-1	RW-2	RW-3	RW-4	RW-5	Total
9/27/2007	13,455,711	27,768,739	34,749,149	34,603,727	-	110,598,553
10/12/2007	13,486,445	27,782,779	34,874,719	34,794,863	-	110,960,033
10/26/2007	13,511,135	27,797,832	34,987,340	34,969,551	-	111,287,085
11/9/2007	13,539,201	27,812,380	35,102,887	35,147,683	-	111,623,378
11/21/2007	13,557,730	27,822,865	35,199,265	35,293,864	-	111,894,951
12/7/2007	13,583,550	27,836,591	35,331,719	35,400,089	-	112,173,176
12/19/2007	13,619,719	27,851,131	35,431,627	35,411,037	-	112,334,741
1/4/2008	13,672,681	27,874,974	35,564,804	35,630,390	-	112,764,076
1/18/2008	13,672,813	27,905,552	35,680,886	35,819,131	-	113,099,609
1/30/2008	13,672,913	27,934,099	35,780,139	35,975,264	-	113,383,642
2/15/2008	13,732,737	27,979,314	35,909,561	36,185,859	-	113,828,698
2/29/2008	13,786,310	28,023,167	36,018,127	36,367,947	-	114,216,778
3/6/2008	13,809,646	28,043,372	36,063,150	36,446,813	-	114,384,208
3/13/2008	13,836,130	28,067,359	36,104,080	36,534,616	-	114,563,412
3/28/2008	13,895,027	28,124,359	36,196,824	36,735,293	-	114,972,730
4/4/2008	13,921,545	28,150,159	36,240,242	36,826,519	-	115,159,692
4/11/2008	13,948,579	28,176,874	36,285,199	36,919,690	-	115,351,569
4/25/2008	14,002,830	28,223,875	36,375,654	37,104,043	-	115,727,629
5/8/2008	14,052,501	28,266,971	36,459,927	37,271,839	-	116,072,465
5/23/2008	14,110,123	28,271,276	36,559,690	37,470,731	-	116,433,047
6/6/2008	14,163,789	28,348,367	36,653,660	37,658,565	-	116,845,608
6/20/2008	14,177,522	28,388,958	36,701,800	37,754,425	-	117,043,932
6/27/2008	14,177,576	28,427,042	36,746,703	37,754,507	-	117,127,055
7/3/2008	14,222,773	28,457,794	36,784,785	37,861,991	-	117,348,570
7/17/2008	14,282,200	28,533,225	36,930,154	38,067,866	-	117,834,672
7/18/2008	14,282,246	28,533,305	36,930,301	38,068,033	-	117,835,112
7/23/2008	14,284,640	28,536,367	36,935,951	38,076,081	-	117,854,266
8/1/2008	14,319,357	28,579,113	37,018,332	38,193,899	-	118,131,928
8/15/2008	14,319,642	28,649,008	37,155,026	38,386,216	-	118,531,119
8/29/2008	14,408,170	28,708,429	37,300,199	38,578,662	-	119,016,687
9/12/2008	14,476,470	28,745,368	37,447,009	38,766,209	-	119,456,283
9/26/2008	14,536,243	28,779,675	37,596,052	38,954,602	-	119,887,799
10/10/2008	14,594,697	28,820,941	37,746,790	39,144,458	-	120,328,113
10/22/2008	14,645,493	28,848,490	37,877,950	39,306,311	-	120,699,471
11/6/2008	14,701,087	28,890,192	38,037,715	39,502,465	-	121,152,686
11/21/2008	14,749,861	28,924,439	38,200,648	39,701,162	-	121,597,337
12/5/2008	14,769,926	28,954,345	38,351,807	39,885,773	-	121,983,078
12/19/2008	14,803,469	28,985,730	38,503,875	40,069,861	-	122,384,162
1/2/2009	14,852,813	29,028,942	38,656,486	40,256,232	-	122,815,700
1/16/2009	14,906,699	29,078,794	38,811,232	40,446,834	-	123,264,786
1/30/2009	14,954,862	29,122,221	38,963,402	40,634,582	-	123,696,294
2/13/2009	15,008,850	29,172,644	39,117,909	40,824,303	-	124,144,933
2/27/2009	15,077,699	29,237,168	39,270,184	41,006,687	-	124,612,965
3/13/2009	15,135,091	29,290,295	39,422,357	41,188,805	-	125,057,775
3/25/2009	15,179,908	29,341,649	39,552,762	41,347,108	-	125,442,654
4/9/2009	15,240,658	29,416,783	39,716,316	41,546,762	-	125,941,746
4/24/2009	15,325,208	29,503,932	39,878,557	41,745,655	-	126,474,579
5/8/2009	15,406,729	29,538,701	40,032,738	41,934,227	-	126,933,622
5/22/2009	15,487,601	29,548,109	40,182,813	42,121,440	-	127,361,190
6/5/2009	15,630,809	29,770,803	40,335,485	42,310,188	-	128,068,512
6/19/2009	15,643,892	29,856,362	40,472,623	42,481,053	-	128,475,157
7/2/2009	15,719,694	29,941,349	40,612,807	42,655,040	-	128,950,117
7/17/2009	15,806,732	30,014,231	40,774,335	42,854,786	-	129,471,311
7/31/2009	15,887,687	30,084,820	40,925,416	43,041,536	-	129,960,686
8/14/2009	15,969,273	30,160,735	41,078,203	43,233,076	-	130,462,514
8/28/2009	16,050,400	30,214,108	41,226,912	43,423,531	-	130,936,178
9/11/2009	16,050,834	30,214,420	41,227,679	43,424,589	-	130,938,749
9/25/2009	16,127,545	30,251,659	41,374,230	43,615,318	-	131,389,979
10/9/2009	16,171,700	30,300,898	41,523,631	43,802,390	-	131,819,846
10/23/2009	16,277,020	30,348,624	41,672,316	43,991,890	-	132,311,077
11/4/2009	16,339,699	30,387,274	41,802,098	44,100,810	-	132,651,108
11/19/2009	16,411,579	30,440,724	41,962,138	44,304,480	-	133,140,148
12/4/2009	16,481,414	30,496,174	42,123,371	44,509,801	-	133,631,987
12/17/2009	16,540,771	30,566,187	42,262,914	44,686,357	-	134,077,456
12/31/2009	16,576,771	30,609,449	42,345,091	44,789,332	-	134,341,870
1/14/2010	16,643,539	30,681,300	42,493,061	44,977,337	-	134,816,464
1/29/2010	16,687,727	30,760,844	42,653,478	45,177,640	-	135,300,916
2/10/2010	16,768,070	30,823,106	42,782,092	45,336,706	-	135,731,201
2/26/2010	16,819,759	30,906,844	42,953,188	45,548,270	-	136,249,288

Table 1 (cont.)

Former Amphenol Facility
980 Hurricane Road
Franklin, Indiana
Cumulative Ground Water Flow Readings

	Cumulative Pumpage (gallons)					
Date	RW-1	RW-2	RW-3	RW-4	RW-5	Total
3/11/2010	16,863,810	30,980,102	43,091,809	45,722,405	-	136,679,353
3/26/2010	16,918,571	31,068,262	43,253,045	45,925,716	-	137,186,821
4/8/2010	16,970,320	31,147,905	43,392,917	46,102,158	-	137,634,527
4/22/2010	17,026,281	31,231,925	43,543,300	46,290,482	-	138,113,215
5/6/2010	17,078,739	31,312,954	43,692,198	46,475,780	-	138,580,898
5/21/2010	17,134,670	31,400,080	43,852,156	46,676,949	-	139,085,082
6/4/2010	17,186,615	31,480,069	44,001,729	46,863,932	-	139,553,572
6/18/2010	17,242,088	31,564,524	44,149,574	47,048,223	-	140,025,636
7/1/2010	17,315,451	31,564,524	44,149,574	47,048,223	-	140,098,999
7/17/2010	17,381,146	31,758,866	44,437,557	47,353,371	-	140,952,167
7/22/2010	17,403,991	31,792,243	44,492,196	47,429,664	19,925	141,159,246
7/29/2010	17,429,707	31,826,886	44,558,093	47,519,611	93,937	141,449,461
8/12/2010	17,441,083	31,846,592	44,585,569	47,570,743	153,611	141,618,825
8/26/2010	17,489,418	31,898,926	44,687,639	47,752,356	295,252	142,144,818
9/8/2010	17,529,355	31,947,331	44,784,449	47,922,972	433,486	142,638,820
9/23/2010	17,561,653	31,982,488	44,882,792	48,081,182	600,041	143,129,383
10/7/2010	17,585,640	32,019,799	44,977,320	48,261,591	851,845	143,717,422
10/21/2010	17,593,111	32,049,503	45,085,891	48,443,692	1,071,314	144,264,738
11/5/2010	17,601,448	32,086,233	45,207,040	48,638,074	1,307,287	144,861,309
11/19/2010	17,607,470	32,099,609	45,332,485	48,809,910	1,533,273	145,403,974
12/3/2010	17,619,579	32,114,164	45,472,544	48,989,824	1,781,877	145,999,215
12/8/2010	17,626,995	32,125,605	45,523,166	49,054,279	1,870,420	146,221,692
12/17/2010	17,631,007	32,134,945	45,542,511	49,080,186	1,896,816	146,306,692
12/30/2010	17,651,743	32,184,258	45,629,260	49,248,390	2,061,387	146,796,265
1/14/2011	17,680,025	32,246,229	45,691,252	49,442,051	2,243,622	147,324,406
1/17/2011	17,680,297	32,246,898	45,692,073	49,443,662	2,245,245	147,329,402
1/28/2011	17,699,998	32,290,059	45,784,699	49,587,767	2,392,051	147,775,801
2/11/2011	17,721,483	32,341,319	45,894,922	49,770,401	2,576,071	148,325,423
2/25/2011	17,747,891	32,393,107	46,009,176	49,953,215	2,753,448	148,878,064
3/11/2011	17,785,498	32,449,430	46,064,625	50,044,410	2,844,586	149,209,776
3/24/2011	17,830,377	32,526,658	46,144,050	50,175,033	2,972,875	149,670,220
4/8/2011	17,888,953	32,619,922	46,267,644	50,370,951	3,164,567	150,333,264
4/14/2011	17,914,844	32,664,643	46,315,580	50,450,497	3,241,754	150,608,545
4/22/2011	17,960,378	32,731,346	46,381,722	50,553,331	3,343,885	150,991,889
5/6/2011	18,055,787	32,860,780	46,499,773	50,732,537	3,521,652	151,691,756
5/20/2011	18,141,748	32,980,818	46,623,576	50,913,264	3,703,445	152,384,078
6/2/2011	18,206,512	33,075,552	46,738,377	51,079,938	3,871,772	152,993,378
6/15/2011	18,244,670	33,125,979	46,808,525	51,185,307	3,977,652	153,363,360
6/30/2011	18,319,640	33,219,405	46,939,477	51,377,551	4,171,071	154,048,371
7/15/2011	18,387,307	33,293,241	47,074,989	51,572,475	4,361,525	154,710,764
7/28/2011	18,436,904	33,330,915	47,193,016	51,739,774	4,524,640	155,246,476
8/11/2011	18,482,582	33,357,395	47,318,765	51,916,025	4,697,317	155,793,311
8/25/2011	18,523,927	33,378,136	47,443,677	52,096,542	4,873,010	156,336,519
9/7/2011	18,552,986	33,413,417	47,556,188	52,265,341	5,036,623	156,845,782
9/23/2011	18,577,187	33,437,902	47,698,746	52,466,281	5,238,251	157,439,594
10/5/2011	18,603,833	33,466,140	47,803,470	52,612,112	5,386,333	157,893,115
10/7/2011	18,608,445	33,470,877	47,821,996	52,637,761	5,412,350	157,972,656
10/18/2011	18,625,588	33,495,216	47,932,071	52,789,225	5,565,931	158,429,258
11/4/2011	18,625,679	33,531,184	48,074,628	52,985,390	5,764,380	159,002,488
11/18/2011	18,627,549	33,560,594	48,201,628	53,158,640	5,938,670	159,508,308
12/1/2011	18,629,825	33,598,934	48,320,048	53,355,570	6,100,310	160,025,914
12/16/2011	18,629,949	33,694,694	48,451,868	53,577,620	6,282,440	160,657,798
12/28/2011	18,629,987	33,779,384	48,561,758	53,756,850	6,369,780	161,118,986
1/13/2012	18,645,754	33,859,637	48,708,053	53,992,589	6,573,941	161,801,201
1/16/2012	18,716,529	33,865,708	48,721,294	54,013,533	6,592,457	161,930,748
1/27/2012	18,757,241	33,938,060	48,817,779	54,170,142	6,731,820	162,436,269
2/10/2012	18,815,117	34,035,651	48,942,826	54,373,450	6,910,967	163,099,238
2/24/2012	18,862,640	34,104,647	49,069,225	54,579,272	7,090,969	163,727,980
3/9/2012	18,902,508	34,170,267	49,197,023	54,783,061	7,269,776	164,343,862
3/23/2012	18,937,777	34,222,618	49,324,691	54,989,061	7,449,391	164,944,765
4/6/2012	18,985,172	34,316,006	49,452,912	55,194,431	7,629,191	165,598,939
4/20/2012	19,034,085	34,411,741	49,579,662	55,399,648	7,806,565	166,252,928
5/2/2012	19,072,065	34,481,477	49,688,956	55,576,321	7,959,176	166,799,222
5/16/2012	19,126,410	34,578,497	49,817,176	55,781,962	8,137,991	167,463,263
5/22/2012	19,148,742	34,617,182	49,872,834	55,871,142	8,215,560	167,746,687
6/1/2012	19,182,310	34,668,364	49,964,636	56,017,651	8,342,793	168,196,981
6/14/2012	19,220,759	34,715,694	50,084,238	56,206,400	8,508,700	168,757,018
6/26/2012	19,250,934	34,755,010	50,196,416	56,384,007	8,664,407	169,272,001
7/13/2012	19,282,456	34,789,492	50,351,741	56,627,498	8,878,597	169,951,011

Table 1 (cont.)

Former Amphenol Facility
980 Hurricane Road
Franklin, Indiana
Cumulative Ground Water Flow Readings

Date	Cumulative Pumpage (gallons)					
	RW-1	RW-2	RW-3	RW-4	RW-5	Total
7/27/2012	19,300,279	34,815,104	50,481,138	56,830,580	9,056,180	170,504,508
8/10/2012	19,309,368	34,840,760	50,610,359	57,033,320	9,233,830	171,048,864
8/24/2012	19,315,213	34,851,574	50,736,895	57,233,136	9,408,656	171,566,701
9/6/2012	19,318,377	34,861,041	50,856,179	57,234,830	9,571,204	171,862,858
9/21/2012	19,335,883	34,872,814	50,991,985	57,455,799	9,757,477	172,435,185
10/5/2012	19,352,210	34,883,464	51,121,784	57,668,757	9,934,425	172,981,867
10/19/2012	19,370,447	34,892,551	51,249,042	57,878,757	10,109,194	173,521,218
11/2/2012	19,386,758	34,899,644	51,376,083	58,088,081	10,282,271	174,054,064
11/6/2012	19,391,068	34,899,671	51,411,992	58,149,154	10,332,065	174,205,177
11/16/2012	19,400,364	34,899,674	51,501,533	58,297,367	10,450,677	174,570,842
11/30/2012	19,409,314	34,899,674	51,629,413	58,509,626	10,609,784	175,079,038
12/7/2012	19,411,904	34,899,674	51,693,373	58,616,035	10,685,793	175,328,006
12/11/2012	19,413,930	34,899,805	51,729,227	58,675,438	10,729,481	175,469,108
12/17/2012	19,417,115	34,914,357	51,784,590	58,767,251	10,796,312	175,700,852
12/28/2012	19,422,179	34,938,064	51,884,718	58,916,250	10,931,950	176,114,388
1/11/2013	19,429,323	34,967,288	52,013,327	59,107,052	11,104,052	176,642,269
1/24/2013	19,478,399	35,024,332	52,132,195	59,282,511	11,247,851	177,186,515
2/8/2013	19,535,734	35,096,268	52,272,637	59,488,915	11,273,959	177,688,740
2/25/2013	19,596,413	35,160,047	52,432,869	59,721,134	11,294,807	178,226,497
3/8/2013	19,634,478	35,189,228	52,534,826	59,868,397	11,442,232	178,690,388
3/22/2013	19,681,911	35,228,166	52,663,610	60,055,339	11,626,130	179,276,383
4/5/2013	19,727,669	35,265,694	52,792,148	60,241,450	11,811,400	179,859,588
4/19/2013	19,771,092	35,301,176	52,921,620	60,429,844	11,997,517	180,442,476
5/3/2013	19,823,292	35,344,645	53,049,314	60,615,719	12,179,555	181,033,752
5/17/2013	19,876,397	35,385,222	53,177,532	60,802,477	12,363,253	181,626,108
5/20/2013	19,887,596	35,395,416	53,203,514	60,840,462	12,400,905	181,749,120
5/30/2013	19,924,579	35,430,856	53,294,257	60,972,623	12,532,113	182,175,655
6/13/2013	19,954,209	35,459,564	53,367,498	61,079,480	12,636,980	182,518,958
6/28/2013	19,984,165	35,491,016	53,439,824	61,189,501	12,747,249	182,872,982
7/12/2013	20,029,164	35,538,329	53,560,220	61,372,738	12,931,693	183,453,371
7/26/2013	20,067,500	35,577,142	53,682,207	61,554,872	13,113,782	184,016,730
8/9/2013	20,100,935	35,609,889	53,805,409	61,738,677	13,292,277	184,568,414
8/23/2013	20,130,301	35,638,298	53,928,901	61,920,983	13,475,291	185,115,001
9/6/2013	20,153,775	35,660,903	54,052,237	62,102,418	13,656,818	185,647,378
9/19/2013	20,169,780	35,677,552	54,168,145	62,271,795	13,829,216	186,137,715
9/27/2013	20,177,315	35,686,555	54,237,580	62,374,486	13,934,019	186,431,182
10/1/2013	20,180,640	35,690,996	54,274,274	62,428,853	13,988,747	186,584,737
10/18/2013	20,198,726	35,712,831	54,422,532	62,648,015	14,209,497	187,212,828
11/1/2013	20,209,877	35,728,996	54,545,883	62,830,711	14,387,026	187,723,720
11/13/2013	20,219,607	35,743,158	54,651,633	62,987,871	14,542,658	188,166,154
11/27/2013	20,229,129	35,758,564	54,771,388	63,169,850	14,719,860	188,670,018
12/13/2013	20,232,306	35,773,540	54,903,022	63,378,171	14,918,033	189,226,299
12/27/2013	20,254,947	35,798,155	55,018,923	63,559,842	15,094,915	189,748,009
1/13/2014	20,310,459	35,858,444	55,058,528	63,785,620	15,311,390	190,345,668
1/27/2014	20,359,066	35,908,347	55,163,059	63,963,231	15,482,350	190,897,280
2/7/2014	20,393,790	35,943,762	55,256,155	64,106,449	15,618,274	191,339,657
2/19/2014	20,428,577	35,979,526	55,358,809	64,263,402	15,766,688	191,818,229
3/7/2014	20,443,248	35,987,068	55,387,924	64,307,521	15,808,414	191,955,402
3/21/2014	20,489,612	36,042,705	55,506,739	64,489,351	15,981,942	192,531,576
4/4/2014	20,530,379	36,090,004	55,623,198	64,664,950	16,150,450	193,080,208
4/11/2014	20,561,121	36,123,401	55,682,367	64,754,818	16,237,417	193,380,351
4/19/2014	20,597,949	36,164,233	55,748,349	64,877,632	16,338,389	193,747,779
4/26/2014	20,626,412	36,195,383	55,805,928	64,981,088	16,423,019	194,053,057
4/28/2014	20,635,165	36,204,856	55,824,342	65,014,336	16,449,863	194,149,789
5/2/2014	20,649,796	36,220,523	55,855,609	65,070,851	16,495,304	194,313,310
5/16/2014	20,701,406	36,275,293	55,971,296	65,280,691	16,663,176	194,913,089
5/30/2014	20,753,409	36,329,628	56,088,110	65,492,982	16,829,166	195,514,522
6/14/2014	20,794,298	36,371,897	56,178,428	65,657,502	16,956,000	195,979,352
6/26/2014	20,845,396	36,425,906	56,277,675	65,840,690	17,103,753	196,514,647
7/11/2014	20,902,170	36,484,485	56,403,449	66,069,532	17,286,861	197,167,724
7/25/2014	20,949,099	36,532,274	56,519,208	66,278,440	17,453,870	197,754,118
8/8/2014	20,992,106	36,576,227	56,636,634	66,489,309	17,622,038	198,337,541
8/22/2014	21,029,912	36,615,310	56,749,737	66,696,135	17,785,918	198,898,239
9/5/2014	21,065,532	36,652,820	56,865,500	66,909,032	17,952,196	199,466,307
9/19/2014	21,101,206	36,690,779	56,980,353	67,119,933	18,116,511	200,030,009
9/26/2014	21,117,240	36,707,673	57,036,346	67,222,553	18,195,917	200,300,956
10/8/2014	21,143,064	36,734,197	57,135,015	67,403,911	18,335,212	200,772,626
10/17/2014	21,161,672	36,752,610	57,209,521	67,540,401	18,440,192	201,125,623
10/31/2014	21,188,902	36,780,585	57,322,493	67,748,966	18,598,306	201,660,479

Table 1 (cont.)

Former Amphenol Facility
980 Hurricane Road
Franklin, Indiana
Cumulative Ground Water Flow Readings

Date	Cumulative Pumpage (gallons)					
	RW-1	RW-2	RW-3	RW-4	RW-5	Total
11/13/2014	21,211,031	36,804,334	57,385,031	67,943,708	18,743,995	202,109,326
11/24/2014	21,227,605	36,822,618	57,503,662	68,105,871	18,864,837	202,545,820
12/11/2014	21,259,937	36,856,647	57,691,115	68,362,687	19,054,101	203,245,714
12/24/2014	21,284,460	36,885,933	57,825,524	68,547,867	19,190,045	203,755,056
1/9/2015	21,316,070	36,922,878	57,997,656	68,786,228	19,363,399	204,407,458
1/23/2015	21,345,587	36,959,350	58,144,372	68,993,833	19,513,801	204,978,170
1/29/2015	21,357,127	36,973,611	58,205,489	69,081,001	19,576,585	205,215,040
2/6/2015	21,371,505	36,991,245	58,286,851	69,198,021	19,660,311	205,529,160
2/20/2015	21,394,354	37,020,048	58,428,275	69,404,547	19,660,702	205,929,153
2/26/2015	21,403,733	37,035,407	58,488,245	69,491,602	19,660,702	206,100,916
3/6/2015	21,416,567	37,056,085	58,568,322	69,610,071	19,660,702	206,332,974
3/13/2015	21,432,404	37,077,255	58,637,051	69,713,961	19,672,942	206,554,840
3/20/2015	21,451,911	37,099,505	58,705,735	69,817,260	19,758,622	206,854,260
4/3/2015	21,496,123	37,157,768	58,840,954	70,024,505	19,923,353	207,463,930
4/10/2015	21,520,195	37,190,147	58,908,094	70,129,386	20,006,301	207,775,350
4/17/2015	21,548,296	37,225,866	58,974,446	70,234,441	20,088,739	208,093,015
5/8/2015	21,633,870	37,329,352	59,168,269	70,545,684	20,332,040	209,030,442
5/15/2015	21,660,703	37,360,642	59,232,415	70,650,969	20,414,065	209,340,021
5/21/2015	21,682,335	37,385,208	59,285,779	70,738,945	20,482,461	209,595,955
5/27/2015	21,702,119	37,399,199	59,337,850	70,827,662	20,550,453	209,838,510
6/1/2015	21,717,835	37,412,051	59,382,879	70,896,281	20,610,201	210,040,474
6/12/2015	21,747,685	37,447,069	59,476,806	71,038,692	20,733,858	210,465,337
6/29/2015	21,803,534	37,509,533	59,623,153	71,264,592	20,928,087	211,150,126
7/10/2015	21,856,543	37,567,451	59,715,803	71,410,231	21,052,413	211,623,668
7/24/2015	21,954,098	37,585,620	59,833,820	71,597,837	21,211,013	212,203,615
8/7/2015	22,031,338	37,585,679	59,949,604	71,778,912	21,366,471	212,733,231
8/21/2015	22,092,570	37,651,895	60,063,901	71,958,372	21,519,995	213,307,960
9/3/2015	22,140,005	37,700,478	60,168,466	72,126,311	21,661,719	213,818,206
9/10/2015	22,162,440	37,722,445	60,224,395	72,217,457	21,737,090	214,085,054
9/11/2015	22,162,450	37,722,454	60,224,416	72,217,491	21,737,114	214,085,152
9/18/2015	22,182,505	37,741,631	60,276,772	72,305,071	21,808,859	214,336,065
10/2/2015	22,218,397	37,774,281	60,385,729	72,488,189	21,957,545	214,845,368
10/12/2015	22,240,732	37,794,399	60,461,431	72,617,782	22,058,949	215,194,520
10/16/2015	22,242,971	37,796,310	60,469,257	72,631,392	22,069,726	215,230,883
10/30/2015	22,270,071	37,819,469	60,613,582	72,825,571	22,230,469	215,780,389
11/13/2015	22,294,496	37,841,755	60,761,827	73,021,255	22,390,355	216,330,915
11/25/2015	22,313,190	37,860,592	60,891,076	73,187,442	22,525,018	216,798,545
12/14/2015	22,341,225	37,897,543	61,092,029	73,453,206	22,738,113	217,543,343
12/24/2015	22,353,695	37,914,595	61,192,112	73,591,349	22,849,163	217,922,141
1/8/2016	22,396,764	37,960,917	61,367,870	73,803,185	23,017,304	218,567,267
1/21/2016	22,440,091	38,006,786	61,527,455	73,983,596	23,159,279	219,138,434
2/4/2016	22,483,110	38,050,370	61,695,059	74,176,614	23,310,181	219,736,561
2/19/2016	22,512,701	38,109,165	61,876,065	74,385,025	23,467,583	220,371,766
3/4/2016	22,522,123	38,165,386	62,047,797	74,583,131	23,615,567	220,955,231
3/18/2016	22,522,638	38,228,796	62,223,241	74,777,171	23,762,706	221,535,779
4/1/2016	22,522,783	38,285,705	62,396,246	74,969,982	23,908,428	222,104,371
4/15/2016	22,522,940	38,337,341	62,573,509	75,164,601	24,054,143	222,673,761
4/22/2016	22,523,966	38,363,033	62,664,996	75,266,762	24,129,358	222,969,342
4/29/2016	22,524,797	38,388,598	62,751,445	75,365,543	24,201,883	223,253,493
5/13/2016	22,525,461	38,440,105	62,928,471	75,566,668	24,348,118	223,830,050
5/27/2016	22,540,945	38,512,402	63,101,443	75,764,305	24,491,195	224,431,517
6/10/2016	22,547,796	38,574,505	63,272,726	75,962,132	24,628,074	225,006,460
6/24/2016	22,549,794	38,635,555	63,445,839	76,161,742	24,765,224	225,579,381
7/8/2016	22,557,607	38,695,339	63,620,613	76,363,321	24,902,523	226,160,630
7/22/2016	22,569,714	38,702,445	63,801,113	76,564,435	25,037,817	226,696,751
8/4/2016	22,585,424	38,766,498	63,947,841	76,752,315	25,163,002	227,236,307
8/18/2016	22,588,621	38,829,627	64,103,345	76,950,621	25,294,340	227,787,781

Table 1 (cont.)

Former Amphenol Facility
980 Hurricane Road
Franklin, Indiana
Cumulative Ground Water Flow Readings

Date	Cumulative Pumpage (gallons)					
	RW-1	RW-2	RW-3	RW-4	RW-5	Total
9/2/2016	22,592,682	38,900,582	64,268,979	77,162,271	25,433,520	228,379,261
9/16/2016	22,594,713	38,955,535	64,427,069	77,364,887	25,564,743	228,928,174
9/27/2016	22,595,647	38,991,408	64,550,751	77,523,112	25,666,095	229,348,240
9/30/2016	22,596,031	39,000,156	64,582,524	77,563,381	25,691,851	229,455,170
10/13/2016	22,598,227	39,036,980	64,730,223	77,751,246	25,810,957	229,948,860
10/27/2016	22,598,734	39,072,260	64,884,240	77,948,727	25,935,567	230,460,755

Notes:

- Data prior to 4/12/96 was collected by EMCON.
- A new flow baseline (zero cumulative flow) was established on August 3, 1995, due to flow meter replacement.
- Erroneous flow meter reading from RW-3 on 10/1/96.
- Due to a flow meter malfunction, the totalizer for RW-2 showed a negative flow of 1,051 gallons on January 14, 1997.
- Due to a flow meter malfunction, the totalizer for RW-3 showed a negative flowage of 1,538 gallons, 19,689 gallons, and 20,197 gallons on March 14, March 28, and May 7, 1997, respectively.
- Due to a flow meter malfunction, the total gallons pumped between July 2 and July 16, 1998 was estimated at 10 gpm for RW-2 and RW-3.
- Recovery wells converted from pneumatic to electrical submersible pumps in March 1999.
- Recovery well RW-4 installed late February 1999.
- Recovery well RW-5 was initiated on July 20, 2010.
- Recovery wells RW-1, RW-2, RW-3 and RW-4 were developed on May 15, 2000.
- NEEP Systems air stripper installed on August 29 through August 31, 2000.
- New totalizer installed for Recovery well RW-5 on March 20, 2015, the total gallons pumped from recovery well RW-5 during March 2015 was estimated at 8.5 gpm.

Table 2
Former Amphenol Facility
980 Hurricane Road
Franklin, Indiana

Ground Water Level Measurements

Well Number	Gauging Date	TOC Elev. (feet)	Depth to Water (feet)	Corrected Ground Water Elevation (feet)
IT-2	01/14/11	732.25	13.42	718.83
	02/11/11		13.71	718.54
	03/11/11		11.64	720.61
	04/14/11		11.93	720.32
	05/06/11		10.84	721.41
	06/02/11		11.83	720.42
	07/15/11		12.20	720.05
	08/11/11		12.79	719.46
	09/07/11		13.32	718.93
	10/05/11		13.30	718.95
	11/04/11		13.26	718.99
	12/01/11		12.82	719.43
	01/13/12		12.50	719.75
	02/10/12		12.30	719.95
	03/09/12		12.80	719.45
	04/06/12		12.31	719.94
	05/02/12		12.47	719.78
	06/01/12		12.71	719.54
	07/13/12		13.48	718.77
	08/10/12		13.94	718.31
	09/06/12		13.72	718.53
	10/05/12		13.56	718.69
	12/17/12		13.67	718.58
	01/11/13		13.65	718.60
	02/25/13		12.13	720.12
	03/22/13		12.42	719.83
	04/05/13		12.58	719.67
	05/03/13		12.17	720.08
	06/13/13		11.94	720.31
	07/12/13		12.76	719.49
	08/09/13		13.10	719.15
	09/06/13		13.61	718.64
	10/01/13		13.95	718.30
	11/01/13		13.79	718.46
	12/13/13		14.00	718.25
	01/13/14		12.28	719.97
	02/07/14		NG	NG
	03/21/14		12.63	719.62
	04/04/14		12.30	719.95
	05/02/14		12.17	720.08
	06/14/14		11.60	720.65
	07/11/14		12.43	719.82
	08/08/14		12.75	719.50
	09/05/14		12.91	719.34
	10/08/14		13.23	719.02
	11/13/14		13.30	718.95
	12/24/14		13.17	719.08
	01/09/15		NG	NG
	02/06/15		13.22	719.03
	03/06/15		NG	NG
	04/03/15		13.18	719.07
	05/08/15		12.73	719.52
	06/12/15		12.72	719.53
	07/10/15		11.51	720.74
	08/07/15		11.50	720.75
	09/03/15		12.39	719.86
	10/02/15		12.98	719.27
	11/13/15		13.30	718.95
	12/14/15		13.38	718.87
	01/21/16		12.32	719.93
	02/04/16		12.40	719.85
	03/04/16		12.08	720.17
	04/01/16		12.15	720.10
	05/13/16		12.10	720.15
	06/10/16		12.51	719.74
	07/08/16		12.32	719.93
	08/04/16		12.50	719.75
	09/02/16		12.30	719.95
	10/13/16		12.97	719.28

iWM CONSULTING GROUP

Table 2
Former Amphenol Facility
980 Hurricane Road
Franklin, Indiana

Ground Water Level Measurements

Well Number	Gauging Date	TOC Elev. (feet)	Depth to Water (feet)	Corrected Ground Water Elevation (feet)
IT-3	01/14/11	728.71	11.35	717.36
	02/11/11		11.41	717.30
	03/11/11		10.35	718.36
	04/14/11		10.52	718.19
	05/06/11		9.79	718.92
	06/02/11		10.42	718.29
	07/15/11		10.60	718.11
	08/11/11		10.86	717.85
	09/07/11		11.07	717.64
	10/05/11		11.07	717.64
	11/04/11		11.02	717.69
	12/01/11		10.74	717.97
	01/13/12		10.90	717.81
	02/10/12		10.86	717.85
	03/09/12		11.08	717.63
	04/06/12		10.73	717.98
	05/02/12		10.68	718.03
	06/01/12		10.97	717.74
	07/13/12		11.18	717.53
	08/10/12		11.29	717.42
	09/06/12		11.30	717.41
	10/05/12		11.24	717.47
	12/17/12		11.41	717.30
	01/11/13		11.22	717.49
	02/25/13		10.84	717.87
	03/22/13		10.75	717.96
	04/05/13		10.86	717.85
	05/03/13		10.69	718.02
	06/13/13		10.72	717.99
	07/12/13		10.86	717.85
	08/09/13		10.98	717.73
	09/06/13		11.13	717.58
	10/01/13		11.24	717.47
	11/01/13		11.17	717.54
	12/13/13		11.41	717.30
	01/13/14		10.59	718.12
	02/07/14		10.87	717.84
	03/21/14		10.82	717.89
	04/04/14		10.15	718.56
	05/02/14		10.58	718.13
	06/14/14		10.34	718.37
	07/11/14		10.58	718.13
	08/08/14		10.78	717.93
	09/05/14		10.75	717.96
	10/08/14		10.95	717.76
	11/13/14		11.08	717.63
	12/24/14		11.42	717.29
	01/09/15		11.08	717.63
	02/06/15		11.35	717.36
	03/06/15		11.24	717.47
	04/03/15		11.30	717.41
	05/08/15		10.97	717.74
	06/12/15		10.98	717.73
	07/10/15		10.25	718.46
	08/07/15		10.35	718.36
	09/03/15		10.78	717.93
	10/02/15		11.02	717.69
	11/13/15		11.16	717.55
	12/14/15		11.31	717.40
	01/21/16		10.91	717.80
	02/04/16		10.90	717.81
	03/04/16		10.75	717.96
	04/01/16		10.80	717.91
	05/13/16		10.78	717.93
	06/10/16		10.92	717.79
	07/08/16		10.71	718.00
	08/04/16		10.74	717.97
	09/02/16		10.76	717.95
	10/13/16		11.07	717.64

IWM CONSULTING GROUP

Table 2
Former Amphenol Facility
980 Hurricane Road
Franklin, Indiana

Ground Water Level Measurements

Well Number	Gauging Date	TOC Elev. (feet)	Depth to Water (feet)	Corrected Ground Water Elevation (feet)
MW-3	01/14/11	736.44	16.07	720.37
	02/11/11		16.31	720.13
	03/11/11		13.91	722.53
	04/14/11		14.08	722.36
	05/06/11		12.53	723.91
	06/02/11		13.84	722.60
	07/15/11		14.48	721.96
	08/11/11		15.26	721.18
	09/07/11		15.91	720.53
	10/05/11		15.71	720.73
	11/04/11		15.97	720.47
	12/01/11		15.48	720.96
	01/13/12		14.87	721.57
	02/10/12		14.49	721.95
	03/09/12		15.10	721.34
	04/06/12		14.63	721.81
	05/02/12		14.59	721.85
	06/01/12		15.13	721.31
	07/13/12		16.09	720.35
	08/10/12		16.63	719.81
	09/06/12		16.50	719.94
	10/05/12		16.38	720.06
	12/17/12		16.52	719.92
	01/11/13		16.42	720.02
	02/25/13		14.96	721.48
	03/22/13		14.80	721.64
	04/05/13		15.94	720.50
	05/03/13		14.53	721.91
	06/13/13		14.56	721.88
	07/12/13		15.19	721.25
	08/09/13		15.66	720.78
	09/06/13		16.23	720.21
	10/01/13		16.55	719.89
	11/01/13		16.55	719.89
	12/13/13		16.75	719.69
	01/13/14		14.90	721.54
	02/07/14		15.07	721.37
	03/21/14		15.06	721.38
	04/04/14		14.81	721.63
	05/02/14		14.47	721.97
	06/14/14		14.18	722.26
	07/11/14		14.76	721.68
	08/08/14		15.27	721.17
	09/05/14		15.42	721.02
	10/08/14		15.92	720.52
	11/13/14		16.13	720.31
	12/24/14		15.85	720.59
	01/09/15		15.81	720.63
	02/06/15		15.85	720.59
	03/06/15		16.02	720.42
	04/03/15		15.80	720.64
	05/08/15		15.54	720.90
	06/12/15		15.19	721.25
	07/10/15		13.76	722.68
	08/07/15		13.82	722.62
	09/03/15		14.82	721.62
	10/02/15		15.60	720.84
	11/13/15		16.08	720.36
	12/14/15		16.23	720.21
	01/21/16		14.87	721.57
	02/04/16		15.00	721.44
	03/04/16		14.59	721.85
	04/01/16		14.56	721.88
	05/13/16		14.53	721.91
	06/10/16		14.98	721.46
	07/08/16		14.75	721.69
	08/04/16		14.67	721.77
	09/02/16		14.86	721.58
	10/13/16		15.70	720.74

iWM CONSULTING GROUP

Table 2
Former Amphenol Facility
980 Hurricane Road
Franklin, Indiana

Ground Water Level Measurements

Well Number	Gauging Date	TOC Elev. (feet)	Depth to Water (feet)	Corrected Ground Water Elevation (feet)
MW-9	01/14/11	733.04	10.19	722.85
	02/11/11		10.22	722.82
	03/11/11		7.00	726.04
	04/14/11		6.84	726.20
	05/06/11		4.71	728.33
	06/02/11		6.74	726.30
	07/15/11		7.80	725.24
	08/11/11		8.83	724.21
	09/07/11		9.72	723.32
	10/05/11		9.74	723.30
	11/04/11		9.75	723.29
	12/01/11		8.57	724.47
	01/13/12		8.18	724.86
	02/10/12		7.76	725.28
	03/09/12		8.52	724.52
	04/06/12		7.71	725.33
	05/02/12		6.56	726.48
	06/01/12		8.58	724.46
	07/13/12		9.90	723.14
	08/10/12		10.42	722.62
	09/06/12		10.68	722.36
	10/05/12		10.41	722.63
	12/17/12		10.64	722.40
	01/11/13		10.23	722.81
	02/25/13		8.45	724.59
	03/22/13		7.98	725.06
	04/05/13		8.23	724.81
	05/03/13		7.72	725.32
	06/13/13		8.12	724.92
	07/12/13		8.75	724.29
	08/09/13		9.29	723.75
	09/06/13		10.05	722.99
	10/01/13		10.49	722.55
	11/01/13		10.44	722.60
	12/13/13		10.73	722.31
	01/13/14		7.97	725.07
	02/07/14		8.56	724.48
	03/21/14		8.48	724.56
	04/04/14		6.19	726.85
	05/02/14		7.76	725.28
	06/14/14		7.28	725.76
	07/11/14		8.16	724.88
	08/08/14		8.86	724.18
	09/05/14		9.16	723.88
	10/08/14		9.81	723.23
	11/13/14		10.17	722.87
	12/24/14		9.75	723.29
	01/09/15		9.43	723.61
	02/06/15		9.67	723.37
	03/06/15		9.78	723.26
	04/03/15		9.62	723.42
	05/08/15		9.58	723.46
	06/12/15		8.70	724.34
	07/10/15		6.81	726.23
	08/07/15		6.61	726.43
	09/03/15		8.37	724.67
	10/02/15		9.40	723.64
	11/13/15		10.09	722.95
	12/14/15		10.06	722.98
	01/21/16		8.31	724.73
	02/04/16		8.15	724.89
	03/04/16		7.79	725.25
	04/01/16		7.73	725.31
	05/13/16		7.69	725.35
	06/10/16		8.38	724.66
	07/08/16		7.88	725.16
	08/04/16		8.23	724.81
	09/02/16		8.48	724.56
	10/13/16		9.53	723.51

Table 2
Former Amphenol Facility
980 Hurricane Road
Franklin, Indiana

Ground Water Level Measurements

Well Number	Gauging Date	TOC Elev. (feet)	Depth to Water (feet)	Corrected Ground Water Elevation (feet)
MW-12R	01/14/11	736.15	17.76	718.39
	02/11/11		18.05	718.10
	03/11/11		16.09	720.06
	04/14/11		16.34	719.81
	05/06/11		15.32	720.83
	06/02/11		16.21	719.94
	07/15/11		16.53	719.62
	08/11/11		17.05	719.10
	09/07/11		17.62	718.53
	10/05/11		17.63	718.52
	11/04/11		17.54	718.61
	12/01/11		17.20	718.95
	01/13/12		16.83	719.32
	02/10/12		16.66	719.49
	03/09/12		17.15	719.00
	04/06/12		16.74	719.41
	05/02/12		16.87	719.28
	06/01/12		18.87	717.28
	07/13/12		17.80	718.35
	08/10/12		18.16	717.99
	09/06/12		18.10	718.05
	10/05/12		17.95	718.20
	12/17/12		18.01	718.14
	01/11/13		17.98	718.17
	02/25/13		16.38	719.77
	03/22/13		16.76	719.39
	04/05/13		16.09	720.06
	05/03/13		16.52	719.63
	06/13/13		16.07	720.08
	07/12/13		17.06	719.09
	08/09/13		17.41	718.74
	09/06/13		17.93	718.22
	10/01/13		18.22	717.93
	11/01/13		18.06	718.09
	12/13/13		18.32	717.83
	01/13/14		16.64	719.51
	02/07/14		16.90	719.25
	03/21/14		16.95	719.20
	04/04/14		16.68	719.47
	05/02/14		16.55	719.60
	06/14/14		15.77	720.38
	07/11/14		16.72	719.43
	08/08/14		17.01	719.14
	09/05/14		17.18	718.97
	10/08/14		17.51	718.64
	11/13/14		17.42	718.73
	12/24/14		17.48	718.67
	01/09/15		17.39	718.76
	02/06/15		17.51	718.64
	03/06/15		17.13	719.02
	04/03/15		17.48	718.67
	05/08/15		16.30	719.85
	06/12/15		16.98	719.17
	07/10/15		15.86	720.29
	08/07/15		15.84	720.31
	09/03/15		16.65	719.50
	10/02/15		17.15	719.00
	11/13/15		17.58	718.57
	12/14/15		17.69	718.46
	01/21/16		16.66	719.49
	02/04/16		16.72	719.43
	03/04/16		16.40	719.75
	04/01/16		16.43	719.72
	05/13/16		16.40	719.75
	06/10/16		16.74	719.41
	07/08/16		16.58	719.57
	08/04/16		16.43	719.72
	09/02/16		16.53	719.62
	10/13/16		17.13	719.02

Table 2
Former Amphenol Facility
980 Hurricane Road
Franklin, Indiana

Ground Water Level Measurements

Well Number	Gauging Date	TOC Elev. (feet)	Depth to Water (feet)	Corrected Ground Water Elevation (feet)
MW-20	01/14/11	734.03	11.02	723.01
	02/11/11		11.06	722.97
	03/11/11		8.22	725.81
	04/14/11		8.34	725.69
	05/06/11		7.24	726.79
	06/02/11		8.56	725.47
	07/15/11		9.25	724.78
	08/11/11		15.68	718.35
	09/07/11		10.94	723.09
	10/05/11		10.67	723.36
	11/04/11		10.51	723.52
	12/01/11		9.32	724.71
	01/13/12		9.39	724.64
	02/10/12		9.19	724.84
	03/09/12		9.63	724.40
	04/06/12		9.04	724.99
	05/02/12		8.41	725.62
	06/01/12		9.84	724.19
	07/13/12		11.14	722.89
	08/10/12		11.33	722.70
	09/06/12		11.38	722.65
	10/05/12		11.10	722.93
	12/17/12		11.44	722.59
	01/11/13		10.99	723.04
	02/25/13		9.49	724.54
	03/22/13		9.13	724.90
	04/05/13		9.39	724.64
	05/03/13		8.92	725.11
	06/13/13		9.30	724.73
	07/12/13		9.76	724.27
	08/09/13		10.21	723.82
	09/06/13		11.26	722.77
	10/01/13		11.43	722.60
	11/01/13		11.31	722.72
	12/13/13		11.71	722.32
	01/13/14		8.91	725.12
	02/07/14		11.88	722.15
	03/21/14		9.52	724.51
	04/04/14		7.44	726.59
	05/02/14		9.06	724.97
	06/14/14		8.67	725.36
	07/11/14		9.37	724.66
	08/08/14		10.40	723.63
	09/05/14		10.08	723.95
	10/08/14		10.87	723.16
	11/13/14		11.23	722.80
	12/24/14		10.80	723.23
	01/09/15		10.46	723.57
	02/06/15		10.76	723.27
	03/06/15		10.83	723.20
	04/03/15		10.72	723.31
	05/08/15		10.68	723.35
	06/12/15		9.75	724.28
	07/10/15		8.32	725.71
	08/07/15		8.35	725.68
	09/03/15		9.63	724.40
	10/02/15		10.54	723.49
	11/13/15		11.05	722.98
	12/14/15		11.18	722.85
	01/21/16		9.50	724.53
	02/04/16		9.40	724.63
	03/04/16		9.07	724.96
	04/01/16		9.03	725.00
	05/13/16		9.12	724.91
	06/10/16		9.63	724.40
	07/08/16		9.10	724.93
	08/04/16		9.41	724.62
	09/02/16		9.57	724.46
	10/13/16		10.58	723.45

iWM CONSULTING GROUP

Table 2
Former Amphenol Facility
980 Hurricane Road
Franklin, Indiana

Ground Water Level Measurements

Well Number	Gauging Date	TOC Elev. (feet)	Depth to Water (feet)	Corrected Ground Water Elevation (feet)
MW-21	01/14/11	737.91	17.71	720.20
	02/11/11		17.96	719.95
	03/11/11		15.62	722.29
	04/14/11		15.82	722.09
	05/06/11		14.32	723.59
	06/02/11		15.61	722.30
	07/15/11		16.21	721.70
	08/11/11		16.97	720.94
	09/07/11		17.59	720.32
	10/05/11		17.47	720.44
	11/04/11		17.64	720.27
	12/01/11		17.18	720.73
	01/13/12		16.57	721.34
	02/10/12		16.24	721.67
	03/09/12		16.89	721.02
	04/06/12		16.33	721.58
	05/02/12		16.43	721.48
	06/01/12		16.79	721.12
	07/13/12		17.78	720.13
	08/10/12		18.29	719.62
	09/06/12		18.10	719.81
	10/05/12		18.04	719.87
	12/17/12		18.14	719.77
	01/11/13		18.04	719.87
	02/25/13		16.63	721.28
	03/22/13		16.49	721.42
	04/05/13		16.65	721.26
	05/03/13		16.22	721.69
	06/13/13		16.24	721.67
	07/12/13		16.88	721.03
	08/09/13		17.35	720.56
	09/06/13		17.88	720.03
	10/01/13		18.23	719.68
	11/01/13		18.19	719.72
	12/13/13		18.42	719.49
	01/13/14		16.59	721.32
	02/07/14		16.07	721.84
	03/21/14		16.76	721.15
	04/04/14		16.49	721.42
	05/02/14		16.17	721.74
	06/14/14		15.88	722.03
	07/11/14		16.48	721.43
	08/08/14		16.94	720.97
	09/05/14		17.11	720.80
	10/08/14		17.58	720.33
	11/13/14		17.80	720.11
	12/24/14		17.52	720.39
	01/09/15		17.34	720.57
	02/06/15		17.52	720.39
	03/06/15		17.68	720.23
	04/03/15		17.47	720.44
	05/08/15		15.85	722.06
	06/12/15		16.88	721.03
	07/10/15		15.50	722.41
	08/07/15		15.57	722.34
	09/03/15		16.55	721.36
	10/02/15		17.28	720.63
	11/13/15		17.75	720.16
	12/14/15		17.91	720.00
	01/21/16		16.55	721.36
	02/04/16		16.70	721.21
	03/04/16		16.30	721.61
	04/01/16		16.28	721.63
	05/13/16		16.26	721.65
	06/10/16		16.69	721.22
	07/08/16		16.45	721.46
	08/04/16		16.37	721.54
	09/02/16		16.67	721.24
	10/13/16		17.38	720.53

iWM CONSULTING GROUP

Table 2
Former Amphenol Facility
980 Hurricane Road
Franklin, Indiana

Ground Water Level Measurements

Well Number	Gauging Date	TOC Elev. (feet)	Depth to Water (feet)	Corrected Ground Water Elevation (feet)
MW-22	01/14/11	737.64	18.07	719.57
	02/11/11		18.36	719.28
	03/11/11		16.43	721.21
	04/14/11		16.63	721.01
	05/06/11		15.57	722.07
	06/02/11		16.53	721.11
	07/15/11		16.93	720.71
	08/11/11		17.54	720.10
	09/07/11		18.11	719.53
	10/05/11		18.06	719.58
	11/04/11		18.11	719.53
	12/01/11		17.70	719.94
	01/13/12		17.24	720.40
	02/10/12		17.05	720.59
	03/09/12		17.55	720.09
	04/06/12		17.06	720.58
	05/02/12		17.19	720.45
	06/01/12		17.43	720.21
	07/13/12		18.29	719.35
	08/10/12		18.76	718.88
	09/06/12		18.62	719.02
	10/05/12		18.52	719.12
	12/17/12		18.63	719.01
	01/11/13		18.54	719.10
	02/25/13		17.21	720.43
	03/22/13		17.16	720.48
	04/05/13		17.29	720.35
	05/03/13		16.92	720.72
	06/13/13		16.74	720.90
	07/12/13		17.47	720.17
	08/09/13		17.89	719.75
	09/06/13		18.39	719.25
	10/01/13		18.71	718.93
	11/01/13		18.63	719.01
	12/13/13		18.90	718.74
	01/13/14		17.09	720.55
	02/07/14		17.26	720.38
	03/21/14		17.37	720.27
	04/04/14		17.06	720.58
	05/02/14		16.91	720.73
	06/14/14		16.52	721.12
	07/11/14		17.11	720.53
	08/08/14		17.50	720.14
	09/05/14		17.65	719.99
	10/08/14		18.05	719.59
	11/13/14		18.15	719.49
	12/24/14		18.01	719.63
	01/09/15		17.95	719.69
	02/06/15		18.05	719.59
	03/06/15		18.15	719.49
	04/03/15		17.95	719.69
	05/08/15		16.63	721.01
	06/12/15		17.46	720.18
	07/10/15		16.31	721.33
	08/07/15		16.45	721.19
	09/03/15		17.17	720.47
	10/02/15		17.76	719.88
	11/13/15		18.23	719.41
	12/14/15		18.38	719.26
	01/21/16		17.22	720.42
	02/04/16		17.32	720.32
	03/04/16		16.98	720.66
	04/01/16		16.99	720.65
	05/13/16		17.00	720.64
	06/10/16		17.32	720.32
	07/08/16		17.13	720.51
	08/04/16		17.02	720.62
	09/02/16		17.18	720.46
	10/13/16		17.86	719.78

Table 2
Former Amphenol Facility
980 Hurricane Road
Franklin, Indiana

Ground Water Level Measurements

Well Number	Gauging Date	TOC Elev. (feet)	Depth to Water (feet)	Corrected Ground Water Elevation (feet)
MW-24	01/14/11	736.02	16.31	719.71
	02/11/11		16.51	719.51
	03/11/11		14.47	721.55
	04/14/11		14.70	721.32
	05/06/11		13.13	722.89
	06/02/11		14.42	721.60
	07/15/11		14.93	721.09
	08/11/11		15.58	720.44
	09/07/11		16.08	719.94
	10/05/11		16.11	719.91
	11/04/11		16.16	719.86
	12/01/11		15.83	720.19
	01/13/12		15.27	720.75
	02/10/12		15.03	720.99
	03/09/12		15.63	720.39
	04/06/12		15.11	720.91
	05/02/12		15.25	720.77
	06/01/12		15.47	720.55
	07/13/12		16.20	719.82
	08/10/12		17.65	718.37
	09/06/12		16.64	719.38
	10/05/12		16.52	719.50
	12/17/12		16.67	719.35
	01/11/13		16.63	719.39
	02/25/13		15.35	720.67
	03/22/13		15.25	720.77
	04/05/13		15.36	720.66
	05/03/13		15.03	720.99
	06/13/13		15.04	720.98
	07/12/13		15.56	720.46
	08/09/13		15.93	720.09
	09/06/13		16.32	719.70
	10/01/13		16.59	719.43
	11/01/13		16.60	719.42
	12/13/13		16.81	719.21
	01/13/14		15.30	720.72
	02/07/14		15.46	720.56
	03/21/14		15.46	720.56
	04/04/14		15.23	720.79
	05/02/14		14.95	721.07
	06/14/14		14.68	721.34
	07/11/14		15.16	720.86
	08/08/14		15.55	720.47
	09/05/14		15.71	720.31
	10/08/14		16.05	719.97
	11/13/14		16.25	719.77
	12/24/14		16.12	719.90
	01/09/15		16.08	719.94
	02/06/15		16.13	719.89
	03/06/15		16.20	719.82
	04/03/15		16.08	719.94
	05/08/15		16.58	719.44
	06/12/15		15.56	720.46
	07/10/15		14.29	721.73
	08/07/15		14.31	721.71
	09/03/15		15.21	720.81
	10/02/15		15.80	720.22
	11/13/15		16.24	719.78
	12/14/15		16.40	719.62
	01/21/16		15.34	720.68
	02/04/16		15.43	720.59
	03/04/16		15.04	720.98
	04/01/16		15.03	720.99
	05/13/16		15.00	721.02
	06/10/16		15.36	720.66
	07/08/16		15.19	720.83
	08/04/16		15.09	720.93
	09/02/16		15.26	720.76
	10/13/16		15.91	720.11

iWM CONSULTING GROUP

Table 2
Former Amphenol Facility
980 Hurricane Road
Franklin, Indiana

Ground Water Level Measurements

Well Number	Gauging Date	TOC Elev. (feet)	Depth to Water (feet)	Corrected Ground Water Elevation (feet)
MW-26	01/14/11	736.39	14.11	722.28
	02/11/11		14.24	722.15
	03/11/11		11.34	725.05
	04/14/11		11.33	725.06
	05/06/11		9.52	726.87
	06/02/11		11.25	725.14
	07/15/11		12.16	724.23
	08/11/11		13.02	723.37
	09/07/11		13.80	722.59
	10/05/11		13.70	722.69
	11/04/11		13.71	722.68
	12/01/11		12.73	723.66
	01/13/12		12.48	723.91
	02/10/12		12.15	724.24
	03/09/12		12.81	723.58
	04/06/12		12.09	724.30
	05/02/12		11.98	724.41
	06/01/12		12.81	723.58
	07/13/12		13.97	722.42
	08/10/12		14.32	722.07
	09/06/12		14.47	721.92
	10/05/12		14.27	722.12
	12/17/12		14.55	721.84
	01/11/13		14.42	721.97
	02/25/13		12.70	723.69
	03/22/13		12.33	724.06
	04/05/13		12.55	723.84
	05/03/13		12.08	724.31
	06/13/13		12.43	723.96
	07/12/13		12.90	723.49
	08/09/13		13.40	722.99
	09/06/13		14.10	722.29
	10/01/13		14.46	721.93
	11/01/13		14.36	722.03
	12/13/13		14.74	721.65
	01/13/14		12.38	724.01
	02/07/14		12.80	723.59
	03/21/14		12.73	723.66
	04/04/14		11.60	724.79
	05/02/14		12.13	724.26
	06/14/14		11.70	724.69
	07/11/14		12.42	723.97
	08/08/14		13.01	723.38
	09/05/14		13.22	723.17
	10/08/14		13.86	722.53
	11/13/14		14.18	722.21
	12/24/14		13.89	722.50
	01/09/15		13.57	722.82
	02/06/15		13.83	722.56
	03/06/15		13.98	722.41
	04/03/15		13.80	722.59
	05/08/15		13.70	722.69
	06/12/15		12.89	723.50
	07/10/15		11.26	725.13
	08/07/15		11.17	725.22
	09/03/15		12.56	723.83
	10/02/15		13.47	722.92
	11/13/15		14.03	722.36
	12/14/15		14.15	722.24
	01/21/16		12.58	723.81
	02/04/16		12.49	723.90
	03/04/16		12.16	724.23
	04/01/16		12.06	724.33
	05/13/16		12.11	724.28
	06/10/16		12.65	723.74
	07/08/16		12.28	724.11
	08/04/16		12.42	723.97
	09/02/16		12.65	723.74
	10/13/16		13.60	722.79

iWM CONSULTING GROUP

Table 2
Former Amphenol Facility
980 Hurricane Road
Franklin, Indiana

Ground Water Level Measurements

Well Number	Gauging Date	TOC Elev. (feet)	Depth to Water (feet)	Corrected Ground Water Elevation (feet)
MW-27	01/14/11	736.63	16.43	720.20
	02/11/11		16.65	719.98
	03/11/11		14.16	722.47
	04/14/11		14.38	722.25
	05/06/11		13.09	723.54
	06/02/11		14.28	722.35
	07/15/11		14.92	721.71
	08/11/11		10.00	726.63
	09/07/11		16.35	720.28
	10/05/11		16.18	720.45
	11/04/11		16.26	720.37
	12/01/11		15.68	720.95
	01/13/12		15.21	721.42
	02/10/12		14.93	721.70
	03/09/12		15.62	721.01
	04/06/12		14.95	721.68
	05/02/12		15.20	721.43
	06/01/12		15.48	721.15
	07/13/12		16.54	720.09
	08/10/12		17.03	719.60
	09/06/12		16.72	719.91
	10/05/12		16.68	719.95
	12/17/12		16.92	719.71
	01/11/13		16.83	719.80
	02/25/13		15.28	721.35
	03/22/13		15.12	721.51
	04/05/13		15.30	721.33
	05/03/13		14.85	721.78
	06/13/13		14.87	721.76
	07/12/13		15.55	721.08
	08/09/13		16.05	720.58
	09/06/13		16.67	719.96
	10/01/13		16.96	719.67
	11/01/13		16.91	719.72
	12/13/13		17.18	719.45
	01/13/14		15.14	721.49
	02/07/14		15.41	721.22
	03/21/14		15.41	721.22
	04/04/14		15.20	721.43
	05/02/14		14.93	721.70
	06/14/14		14.53	722.10
	07/11/14		15.19	721.44
	08/08/14		15.66	720.97
	09/05/14		15.84	720.79
	10/08/14		16.38	720.25
	11/13/14		16.57	720.06
	12/24/14		16.34	720.29
	01/09/15		16.32	720.31
	02/06/15		16.35	720.28
	03/06/15		16.48	720.15
	04/03/15		16.29	720.34
	05/08/15		16.20	720.43
	06/12/15		15.57	721.06
	07/10/15		14.13	722.50
	08/07/15		14.30	722.33
	09/03/15		15.24	721.39
	10/02/15		16.01	720.62
	11/13/15		16.45	720.18
	12/14/15		16.61	720.02
	01/21/16		15.22	721.41
	02/04/16		15.36	721.27
	03/04/16		14.92	721.71
	04/01/16		14.92	721.71
	05/13/16		14.92	721.71
	06/10/16		15.38	721.25
	07/08/16		15.10	721.53
	08/04/16		15.05	721.58
	09/02/16		15.22	721.41
	10/13/16		16.11	720.52

Table 2
Former Amphenol Facility
980 Hurricane Road
Franklin, Indiana

Ground Water Level Measurements

Well Number	Gauging Date	TOC Elev. (feet)	Depth to Water (feet)	Corrected Ground Water Elevation (feet)
MW-28	01/14/11	738.04	18.03	720.01
	02/11/11		18.29	719.75
	03/11/11		15.95	722.09
	04/14/11		16.18	721.86
	05/06/11		14.91	723.13
	06/02/11		16.03	722.01
	07/15/11		16.59	721.45
	08/11/11		17.32	720.72
	09/07/11		17.97	720.07
	10/05/11		17.93	720.11
	11/04/11		17.92	720.12
	12/01/11		17.42	720.62
	01/13/12		16.92	721.12
	02/10/12		16.65	721.39
	03/09/12		17.29	720.75
	04/06/12		16.66	721.38
	05/02/12		16.90	721.14
	06/01/12		17.16	720.88
	07/13/12		18.17	719.87
	08/10/12		18.68	719.36
	09/06/12		18.35	719.69
	10/05/12		18.35	719.69
	12/17/12		18.52	719.52
	01/11/13		18.45	719.59
	02/25/13		16.97	721.07
	03/22/13		16.85	721.19
	04/05/13		16.99	721.05
	05/03/13		16.57	721.47
	06/13/13		16.52	721.52
	07/12/13		17.22	720.82
	08/09/13		17.70	720.34
	09/06/13		18.26	719.78
	10/01/13		18.57	719.47
	11/01/13		18.52	719.52
	12/13/13		18.79	719.25
	01/13/14		16.86	721.18
	02/07/14		18.70	719.34
	03/21/14		17.09	720.95
	04/04/14		16.86	721.18
	05/02/14		16.62	721.42
	06/14/14		16.22	721.82
	07/11/14		16.87	721.17
	08/08/14		17.32	720.72
	09/05/14		17.48	720.56
	10/08/14		17.97	720.07
	11/13/14		18.14	719.90
	12/24/14		17.93	720.11
	01/09/15		NG	NG
	02/06/15		17.96	720.08
	03/06/15		18.07	719.97
	04/03/15		17.93	720.11
	05/08/15		16.40	721.64
	06/12/15		17.23	720.81
	07/10/15		15.88	722.16
	08/07/15		16.02	722.02
	09/03/15		16.91	721.13
	10/02/15		17.63	720.41
	11/13/15		18.08	719.96
	12/14/15		18.23	719.81
	01/21/16		16.91	721.13
	02/04/16		17.05	720.99
	03/04/16		16.64	721.40
	04/01/16		16.64	721.40
	05/13/16		16.63	721.41
	06/10/16		17.05	720.99
	07/08/16		16.81	721.23
	08/04/16		17.73	720.31
	09/02/16		16.88	721.16
	10/13/16		17.71	720.33

iWM CONSULTING GROUP

Table 2
Former Amphenol Facility
980 Hurricane Road
Franklin, Indiana

Ground Water Level Measurements

Well Number	Gauging Date	TOC Elev. (feet)	Depth to Water (feet)	Corrected Ground Water Elevation (feet)
MW-29	01/14/11	737.61	17.86	719.75
	02/11/11		18.10	719.51
	03/11/11		15.74	721.87
	04/14/11		16.01	721.60
	05/06/11		14.83	722.78
	06/02/11		15.88	721.73
	07/15/11		15.98	721.63
	08/11/11		17.19	720.42
	09/07/11		17.83	719.78
	10/05/11		17.68	719.93
	11/04/11		17.73	719.88
	12/01/11		17.19	720.42
	01/13/12		16.73	720.88
	02/10/12		16.48	721.13
	03/09/12		17.13	720.48
	04/06/12		16.48	721.13
	05/02/12		16.69	720.92
	06/01/12		17.00	720.61
	07/13/12		18.03	719.58
	08/10/12		18.55	719.06
	09/06/12		18.40	719.21
	10/05/12		18.15	719.46
	12/17/12		18.35	719.26
	01/11/13		18.30	719.31
	02/25/13		16.77	720.84
	03/22/13		16.68	720.93
	04/05/13		16.80	720.81
	05/03/13		16.38	721.23
	06/13/13		16.38	721.23
	07/12/13		17.07	720.54
	08/09/13		17.55	720.06
	09/06/13		18.13	719.48
	10/01/13		18.43	719.18
	11/01/13		18.36	719.25
	12/13/13		18.61	719.00
	01/13/14		16.67	720.94
	02/07/14		16.92	720.69
	03/21/14		16.94	720.67
	04/04/14		16.74	720.87
	05/02/14		16.48	721.13
	06/14/14		16.10	721.51
	07/11/14		16.74	720.87
	08/08/14		17.17	720.44
	09/05/14		17.36	720.25
	10/08/14		17.85	719.76
	11/13/14		18.00	719.61
	12/24/14		17.80	719.81
	01/09/15		17.62	719.99
	02/06/15		17.83	719.78
	03/06/15		17.93	719.68
	04/03/15		17.77	719.84
	05/08/15		16.38	721.23
	06/12/15		17.11	720.50
	07/10/15		15.73	721.88
	08/07/15		15.92	721.69
	09/03/15		16.79	720.82
	10/02/15		17.52	720.09
	11/13/15		17.93	719.68
	12/14/15		18.06	719.55
	01/21/16		16.73	720.88
	02/04/16		16.90	720.71
	03/04/16		16.46	721.15
	04/01/16		16.48	721.13
	05/13/16		16.45	721.16
	06/10/16		16.90	720.71
	07/08/16		16.65	720.96
	08/04/16		16.66	720.95
	09/02/16		16.73	720.88
	10/13/16		17.57	720.04

Table 2
Former Amphenol Facility
980 Hurricane Road
Franklin, Indiana

Ground Water Level Measurements

Well Number	Gauging Date	TOC Elev. (feet)	Depth to Water (feet)	Corrected Ground Water Elevation (feet)
MW-30	01/14/11	734.84	16.00	718.84
	02/11/11		16.07	718.77
	03/11/11		15.02	719.82
	04/14/11		15.17	719.67
	05/06/11		14.38	720.46
	06/02/11		14.98	719.86
	07/15/11		15.21	719.63
	08/11/11		15.55	719.29
	09/07/11		15.57	719.27
	10/05/11		15.87	718.97
	11/04/11		15.71	719.13
	12/01/11		15.22	719.62
	01/13/12		15.44	719.40
	02/10/12		15.37	719.47
	03/09/12		15.64	719.20
	04/06/12		15.31	719.53
	05/02/12		15.37	719.47
	06/01/12		15.52	719.32
	07/13/12		15.83	719.01
	08/10/12		16.01	718.83
	09/06/12		15.98	718.86
	10/05/12		15.94	718.90
	12/17/12		15.99	718.85
	01/11/13		15.96	718.88
	02/25/13		15.39	719.45
	03/22/13		15.35	719.49
	04/05/13		15.45	719.39
	05/03/13		15.26	719.58
	06/13/13		14.76	720.08
	07/12/13		15.47	719.37
	08/09/13		15.65	719.19
	09/06/13		15.86	718.98
	10/01/13		15.95	718.89
	11/01/13		15.94	718.90
	12/13/13		16.01	718.83
	01/13/14		15.30	719.54
	02/07/14		15.48	719.36
	03/21/14		15.45	719.39
	04/04/14		15.20	719.64
	05/02/14		15.18	719.66
	06/14/14		14.78	720.06
	07/11/14		15.27	719.57
	08/08/14		15.47	719.37
	09/05/14		15.55	719.29
	10/08/14		15.72	719.12
	11/13/14		15.72	719.12
	12/24/14		15.78	719.06
	01/09/15		15.75	719.09
	02/06/15		15.83	719.01
	03/06/15		15.82	719.02
	04/03/15		15.80	719.04
	05/08/15		16.61	718.23
	06/12/15		15.55	719.29
	07/10/15		14.82	720.02
	08/07/15		14.89	719.95
	09/03/15		15.34	719.50
	10/02/15		15.62	719.22
	11/13/15		15.84	719.00
	12/14/15		15.91	718.93
	01/21/16		15.45	719.39
	02/04/16		15.49	719.35
	03/04/16		14.89	719.95
	04/01/16		14.93	719.91
	05/13/16		14.89	719.95
	06/10/16		15.13	719.71
	07/08/16		15.11	719.73
	08/04/16		15.02	719.82
	09/02/16		14.95	719.89
	10/13/16		15.42	719.42

Table 2
Former Amphenol Facility
980 Hurricane Road
Franklin, Indiana

Ground Water Level Measurements

Well Number	Gauging Date	TOC Elev. (feet)	Depth to Water (feet)	Corrected Ground Water Elevation (feet)
RW-1	01/14/11	730.97	12.60	718.37
	02/11/11		13.23	717.74
	03/11/11		12.81	718.16
	04/14/11		12.88	718.09
	05/06/11		12.18	718.79
	06/02/11		12.61	718.36
	07/15/11		12.50	718.47
	08/11/11		13.05	717.92
	09/07/11		12.80	718.17
	10/05/11		12.31	718.66
	11/04/11		11.75	719.22
	12/01/11		11.37	719.60
	01/13/12		12.84	718.13
	02/10/12		12.31	718.66
	03/09/12		12.98	717.99
	04/06/12		12.96	718.01
	05/02/12		12.90	718.07
	06/01/12		12.40	718.57
	07/13/12		12.95	718.02
	08/10/12		12.94	718.03
	09/06/12		12.81	718.16
	10/05/12		12.38	718.59
	12/17/12		12.15	718.82
	01/11/13		12.01	718.96
	02/25/13		12.01	718.96
	03/22/13		12.62	718.35
	04/05/13		12.10	718.87
	05/03/13		12.58	718.39
	06/13/13		10.84	720.13
	07/12/13		12.68	718.29
	08/09/13		12.70	718.27
	09/06/13		12.35	718.62
	10/01/13		12.25	718.72
	11/01/13		12.20	718.77
	12/13/13		12.13	718.84
	01/13/14		12.21	718.76
	02/07/14		12.20	718.77
	03/21/14		12.98	717.99
	04/04/14		12.90	718.07
	05/02/14		12.80	718.17
	06/14/14		12.30	718.67
	07/11/14		12.89	718.08
	08/08/14		13.10	717.87
	09/05/14		13.01	717.96
	10/08/14		12.15	718.82
	11/13/14		12.90	718.07
	12/24/14		12.28	718.69
	01/09/15		12.14	718.83
	02/06/15		12.00	718.97
	03/06/15		12.80	718.17
	04/03/15		12.21	718.76
	05/08/15		12.10	718.87
	06/12/15		12.15	718.82
	07/10/15		12.05	718.92
	08/07/15		12.70	718.27
	09/03/15		12.10	718.87
	10/02/15		12.81	718.16
	11/13/15		12.92	718.05
	12/14/15		12.72	718.25
	01/21/16		12.90	718.07
	02/04/16		12.90	718.07
	03/04/16		12.71	718.26
	04/01/16		12.12	718.85
	05/13/16		11.85	719.12
	06/10/16		11.25	719.72
	07/08/16		12.21	718.76
	08/04/16		12.60	718.37
	09/02/16		12.33	718.64
	10/13/16		11.52	719.45

Table 2
Former Amphenol Facility
980 Hurricane Road
Franklin, Indiana

Ground Water Level Measurements

Well Number	Gauging Date	TOC Elev. (feet)	Depth to Water (feet)	Corrected Ground Water Elevation (feet)
RW-2	01/14/11	732.05	13.40	718.65
	02/11/11		16.42	715.63
	03/11/11		16.10	715.95
	04/14/11		16.21	715.84
	05/06/11		12.91	719.14
	06/02/11		15.45	716.60
	07/15/11		13.11	718.94
	08/11/11		12.72	719.33
	09/07/11		12.96	719.09
	10/05/11		12.90	719.15
	11/04/11		13.18	718.87
	12/01/11		15.06	716.99
	01/13/12		12.70	719.35
	02/10/12		12.48	719.57
	03/09/12		14.95	717.10
	04/06/12		13.22	718.83
	05/02/12		15.24	716.81
	06/01/12		15.21	716.84
	07/13/12		13.40	718.65
	08/10/12		15.18	716.87
	09/06/12		15.10	716.95
	10/05/12		13.70	718.35
	12/17/12		15.30	716.75
	01/11/13		15.25	716.80
	02/25/13		15.10	716.95
	03/22/13		15.63	716.42
	04/05/13		15.23	716.82
	05/03/13		15.58	716.47
	06/13/13		11.64	720.41
	07/12/13		15.18	716.87
	08/09/13		15.27	716.78
	09/06/13		15.20	716.85
	10/01/13		15.61	716.44
	11/01/13		14.65	717.40
	12/13/13		14.55	717.50
	01/13/14		14.29	717.76
	02/07/14		14.48	717.57
	03/21/14		15.69	716.36
	04/04/14		15.43	716.62
	05/02/14		15.20	716.85
	06/14/14		15.15	716.90
	07/11/14		15.08	716.97
	08/08/14		14.60	717.45
	09/05/14		14.56	717.49
	10/08/14		15.65	716.40
	11/13/14		14.98	717.07
	12/24/14		15.45	716.60
	01/09/15		15.45	716.60
	02/06/15		15.51	716.54
	03/06/15		14.71	717.34
	04/03/15		15.40	716.65
	05/08/15		15.28	716.77
	06/12/15		15.50	716.55
	07/10/15		15.46	716.59
	08/07/15		11.48	720.57
	09/03/15		14.50	717.55
	10/02/15		14.51	717.54
	11/13/15		14.42	717.63
	12/14/15		14.35	717.70
	01/21/16		14.45	717.60
	02/04/16		14.00	718.05
	03/04/16		14.38	717.67
	04/01/16		14.30	717.75
	05/13/16		NG	NG
	06/10/16		14.20	717.85
	07/08/16		14.80	717.25
	08/04/16		14.40	717.65
	09/02/16		14.49	717.56
	10/13/16		14.52	717.53

iWM CONSULTING GROUP

Table 2
Former Amphenol Facility
980 Hurricane Road
Franklin, Indiana

Ground Water Level Measurements

Well Number	Gauging Date	TOC Elev. (feet)	Depth to Water (feet)	Corrected Ground Water Elevation (feet)
RW-3	01/14/11	733.19	17.50	715.69
	02/11/11		16.24	716.95
	03/11/11		16.23	716.96
	04/14/11		14.88	718.31
	05/06/11		14.03	719.16
	06/02/11		15.00	718.19
	07/15/11		14.14	719.05
	08/11/11		15.94	717.25
	09/07/11		15.51	717.68
	10/05/11		13.99	719.20
	11/04/11		16.72	716.47
	12/01/11		16.03	717.16
	01/13/12		15.63	717.56
	02/10/12		15.42	717.77
	03/09/12		15.93	717.26
	04/06/12		15.58	717.61
	05/02/12		15.75	717.44
	06/01/12		15.71	717.48
	07/13/12		17.98	715.21
	08/10/12		18.25	714.94
	09/06/12		18.01	715.18
	10/05/12		18.18	715.01
	12/17/12		17.10	716.09
	01/11/13		17.00	716.19
	02/25/13		17.28	715.91
	03/22/13		16.33	716.86
	04/05/13		16.43	716.76
	05/03/13		16.01	717.18
	06/13/13		11.53	721.66
	07/12/13		15.98	717.21
	08/09/13		15.80	717.39
	09/06/13		15.61	717.58
	10/01/13		17.88	715.31
	11/01/13		16.60	716.59
	12/13/13		17.97	715.22
	01/13/14		11.91	721.28
	02/07/14		17.60	715.59
	03/21/14		16.01	717.18
	04/04/14		15.22	717.97
	05/02/14		15.13	718.06
	06/14/14		15.32	717.87
	07/11/14		15.68	717.51
	08/08/14		15.45	717.74
	09/05/14		15.42	717.77
	10/08/14		16.85	716.34
	11/13/14		NG	NG
	12/24/14		17.89	715.30
	01/09/15		17.25	715.94
	02/06/15		17.31	715.88
	03/06/15		18.69	714.50
	04/03/15		17.25	715.94
	05/08/15		17.10	716.09
	06/12/15		16.18	717.01
	07/10/15		15.61	717.58
	08/07/15		14.44	718.75
	09/03/15		15.53	717.66
	10/02/15		16.13	717.06
	11/13/15		13.63	719.56
	12/14/15		18.65	714.54
	01/21/16		18.51	714.68
	02/04/16		18.78	714.41
	03/04/16		18.30	714.89
	04/01/16		17.95	715.24
	05/13/16		18.55	714.64
	06/10/16		17.35	715.84
	07/08/16		18.41	714.78
	08/04/16		16.33	716.86
	09/02/16		16.29	716.90
	10/13/16		18.00	715.19

Table 2
Former Amphenol Facility
980 Hurricane Road
Franklin, Indiana

Ground Water Level Measurements

Well Number	Gauging Date	TOC Elev. (feet)	Depth to Water (feet)	Corrected Ground Water Elevation (feet)
RW-4	01/14/11	735.48	18.20	717.28
	02/11/11		18.65	716.83
	03/11/11		18.29	717.19
	04/14/11		15.89	719.59
	05/06/11		14.31	721.17
	06/02/11		15.69	719.79
	07/15/11		16.23	719.25
	08/11/11		17.25	718.23
	09/07/11		16.91	718.57
	10/05/11		15.31	720.17
	11/04/11		18.06	717.42
	12/01/11		18.26	717.22
	01/13/12		17.56	717.92
	02/10/12		16.98	718.50
	03/09/12		18.00	717.48
	04/06/12		17.15	718.33
	05/02/12		17.62	717.86
	06/01/12		17.26	718.22
	07/13/12		19.53	715.95
	08/10/12		19.14	716.34
	09/06/12		15.78	719.70
	10/05/12		19.31	716.17
	12/17/12		19.91	715.57
	01/11/13		19.31	716.17
	02/25/13		18.77	716.71
	03/22/13		16.98	718.50
	04/05/13		17.42	718.06
	05/03/13		16.60	718.88
	06/13/13		16.42	719.06
	07/12/13		17.50	717.98
	08/09/13		17.59	717.89
	09/06/13		17.44	718.04
	10/01/13		18.19	717.29
	11/01/13		19.47	716.01
	12/13/13		18.70	716.78
	01/13/14		16.87	718.61
	02/07/14		17.25	718.23
	03/21/14		17.23	718.25
	04/04/14		17.10	718.38
	05/02/14		17.43	718.05
	06/14/14		16.90	718.58
	07/11/14		16.05	719.43
	08/08/14		18.34	717.14
	09/05/14		18.30	717.18
	10/08/14		19.61	715.87
	11/13/14		19.73	715.75
	12/24/14		18.31	717.17
	01/09/15		18.95	716.53
	02/06/15		18.76	716.72
	03/06/15		19.89	715.59
	04/03/15		18.84	716.64
	05/08/15		18.51	716.97
	06/12/15		17.91	717.57
	07/10/15		15.89	719.59
	08/07/15		16.11	719.37
	09/03/15		17.32	718.16
	10/02/15		18.51	716.97
	11/13/15		19.68	715.80
	12/14/15		19.71	715.77
	01/21/16		17.74	717.74
	02/04/16		17.88	717.60
	03/04/16		17.10	718.38
	04/01/16		17.23	718.25
	05/13/16		17.55	717.93
	06/10/16		18.25	717.23
	07/08/16		17.78	717.70
	08/04/16		17.62	717.86
	09/02/16		17.71	717.77
	10/13/16		18.56	716.92

Table 2
Former Amphenol Facility
980 Hurricane Road
Franklin, Indiana

Ground Water Level Measurements

Well Number	Gauging Date	TOC Elev. (feet)	Depth to Water (feet)	Corrected Ground Water Elevation (feet)
RW-5	01/14/11	731.96	15.91	716.05
	02/11/11		16.03	715.93
	03/11/11		16.10	715.86
	04/14/11		14.03	717.93
	05/06/11		13.07	718.89
	06/02/11		14.08	717.88
	07/15/11		13.48	718.48
	08/11/11		14.74	717.22
	09/07/11		15.10	716.86
	10/05/11		13.18	718.78
	11/04/11		15.18	716.78
	12/01/11		14.73	717.23
	01/13/12		14.37	717.59
	02/10/12		14.34	717.62
	03/09/12		14.86	717.10
	04/06/12		14.38	717.58
	05/02/12		14.53	717.43
	06/01/12		14.51	717.45
	07/13/12		15.65	716.31
	08/10/12		15.98	715.98
	09/06/12		15.88	716.08
	10/05/12		15.94	716.02
	12/17/13		15.48	716.48
	01/11/13		15.38	716.58
	02/25/13		13.78	718.18
	03/22/13		14.32	717.64
	04/05/13		14.54	717.42
	05/03/13		14.62	717.34
	06/13/13		13.70	718.26
	07/12/13		14.75	717.21
	08/09/13		14.81	717.15
	09/06/13		15.09	716.87
	10/01/13		16.08	715.88
	11/01/13		15.82	716.14
	12/13/13		16.06	715.90
	01/13/14		NG	NG
	02/07/14		15.89	716.07
	03/21/14		14.75	717.21
	04/04/14		14.50	717.46
	05/02/14		14.10	717.86
	06/14/14		14.21	717.75
	07/11/14		14.18	717.78
	08/08/14		14.50	717.46
	09/05/14		14.57	717.39
	10/08/14		14.81	717.15
	11/13/14		14.75	717.21
	12/24/14		14.65	717.31
	01/09/15		14.65	717.31
	02/06/15		14.72	717.24
	03/06/15		13.10	718.86
	04/03/15		14.62	717.34
	05/08/15		14.55	717.41
	06/12/15		14.10	717.86
	07/10/15		14.00	717.96
	08/07/15		12.96	719.00
	09/03/15		13.70	718.26
	10/02/15		14.20	717.76
	11/13/15		14.81	717.15
	12/14/15		15.02	716.94
	01/21/16		14.15	717.81
	02/04/16		13.82	718.14
	03/04/16		14.03	717.93
	04/01/16		14.28	717.68
	05/13/16		14.41	717.55
	06/10/16		13.70	718.26
	07/08/16		14.70	717.26
	08/04/16		13.33	718.63
	09/02/16		14.00	717.96
	10/13/16		14.10	717.86

NR-Not Recorded
NG-Not Gauged

IWM CONSULTING GROUP

Table 3
Former Amphenol Facility
980 Hurricane Road
Franklin, Indiana

Treatment System Laboratory Analytical Results

Well Number	Sample Date	Analytes															
		1,1 -Dichloro-ethane	1,2 -Dichloro-ethane	1,1 -Dichloro-ethene	cis-1,2 -Dichloro-ethene	trans-1,2 -Dichloro-ethene	Tetrachloro-ethene	1,1,1 -Trichloro-ethane	1,2,3 -Trichloro-benzene	Trichloro-ethene	Trichloro-fluoromethane	Naphthalene	Methyl-tert-butyl-ether	Methyl-Ethyl-Ketone	1,1,2-Trichloro-ethane	Carbon Tetrachloride	Total VOC's
RW-1	5/3/1995	33	ND	ND[(1)]	ND	ND	100	200	ND	520	ND	ND	ND	ND	ND	ND	853
	8/3/1995	31	ND	ND	ND	ND	170	180	ND	400	ND	ND	ND	ND	ND	ND	781
	11/7/1995	30	ND	ND	ND	ND	ND	190	ND	390	ND	ND	ND	ND	ND	ND	610
	2/26/2010	ND	ND	ND	22.5	ND	192	47.2	ND	71.8	ND	ND	ND	ND	ND	ND	333.5
	5/21/2010	ND	ND	ND	14.8	ND	103	32.0	ND	58.8	ND	ND	ND	ND	ND	ND	208.6
	8/26/2010	ND	ND	ND	ND	ND	ND	23.3	ND	39.9	ND	ND	ND	ND	ND	ND	63.2
	11/19/2010	ND	ND	ND	190	5.1	159	41.0	ND	96.3	ND	ND	ND	ND	ND	ND	491.4
	2/11/2011	ND	ND	ND	5.3	ND	9.3	20.3	ND	37.7	ND	ND	ND	ND	ND	ND	72.6
	5/20/2011	ND	ND	ND	5.5	ND	5.6	14.6	ND	29	ND	ND	ND	ND	ND	ND	54.7
	8/25/2011	ND	ND	ND	51.5	ND	131	27.3	ND	72	ND	ND	ND	ND	ND	ND	281.8
	11/18/2011	ND	ND	ND	ND	ND	ND	24.2	ND	29.8	ND	ND	ND	ND	ND	ND	54
	2/24/2012	ND	ND	ND	ND	ND	ND	ND	ND	31	ND	ND	ND	ND	ND	ND	31
	5/22/2012	ND	ND	ND	ND	ND	ND	15.9	ND	32.8	ND	ND	ND	ND	ND	ND	48.7
	8/24/2012	ND	ND	ND	93.6	ND	286	37.7	ND	156	ND	ND	ND	ND	ND	ND	573.3
	11/16/2012	ND	ND	ND	28.3	ND	109	28.7	ND	74.7	ND	ND	ND	ND	ND	ND	240.7
	2/25/2013	ND	ND	ND	ND	ND	ND	12.2	ND	25.0	ND	ND	ND	ND	ND	ND	37.2
	5/30/2013	ND	ND	ND	ND	ND	ND	12.6	ND	26.3	ND	ND	ND	ND	ND	ND	38.9
	8/23/2013	ND	ND	ND	ND	ND	10.9	14.6	ND	30.9	ND	ND	ND	ND	ND	ND	56.4
	11/13/2013	ND	ND	ND	5.9	ND	9.2	16.5	ND	24.8	ND	ND	ND	ND	ND	ND	56.4
	2/19/2014	ND	ND	ND	6.5	ND	26.9	18.0	ND	38.1	ND	ND	ND	ND	ND	ND	89.5
	5/16/2014	ND	ND	ND	9.3	ND	27.8	13.6	ND	29.0	ND	ND	ND	ND	ND	ND	79.7
	8/22/2014	ND	ND	ND	ND	ND	ND	9.7	ND	17.9	ND	ND	ND	ND	ND	ND	27.6
	11/24/2014	ND	ND	ND	30.7	ND	98.6	14.6	ND	50.7	ND	ND	ND	ND	ND	ND	194.6
	3/13/2015	ND	ND	ND	ND	ND	8.2	11.0	ND	17.3	ND	ND	ND	ND	ND	ND	36.5
	5/27/2015	ND	ND	ND	ND	ND	ND	10.5	ND	18.1	ND	ND	ND	ND	ND	ND	28.6
	8/21/2015	ND	ND	ND	ND	ND	ND	13.1	ND	19.6	ND	ND	ND	ND	ND	ND	32.7
	11/25/2015	ND	ND	ND	ND	ND	7.8	14.3	ND	16.9	ND	ND	ND	ND	ND	ND	39.0
	2/19/2016	ND	ND	ND	ND	ND	ND	11.2	ND	15.3	ND	ND	ND	ND	ND	ND	26.5
	5/27/2016	ND	ND	ND	ND	ND	ND	8.8	ND	10.3	ND	ND	ND	ND	ND	ND	19.1
	8/18/2016	ND	ND	ND	ND	ND	12.5	9.4	ND	14.2	ND	ND	ND	ND	ND	ND	36.1

Notes:
Results in micrograms per liter (ug/l).
(1) ND - Not Detected - analyte not detected above laboratory method detection limit.
(2) NS - Not Sampled, RW-1 not in operation during April 1996 and November 1997 sampling events.
E - Trichloroethane value for RW-1 during the November 13, 1998 sampling event is an estimated value only.

Results from 1997 through 2004 are not displayed.

Table 3 (continued)
Former Amphenol Facility
980 Hurricane Road
Franklin, Indiana

Treatment System Laboratory Analytical Results

Well Number	Sample Date	Analytes															
		1,1 -Dichloro-ethane	1,2 -Dichloro-ethane	1,1 -Dichloro-ethene	cis-1,2 -Dichloro-ethene	trans-1,2 -Dichloro-ethene	Tetrachloro-ethene	1,1,1 -Trichloro-ethane	1,2,3 -Trichloro-benzene	Trichloro-ethene	Trichloro-fluoromethane	Naphthalene	Methyl-tert-butyl-ether	Methyl-Ethyl-Ketone	1,1,2-Trichloro-ethane	Carbon Tetrachloride	Total VOC's
RW-2	5/3/1995	47	ND	8.1	3.9	ND	1,500	960	ND	4,300	ND	ND	ND	ND	ND	ND	6,819
	8/3/1995	48	ND	ND	ND	ND	1,500	1,100	ND	3,000	ND	ND	ND	ND	ND	ND	5,648
	11/7/1995	58	ND	9.1	5.3	ND	2,100	1,300	ND	2,200	ND	ND	ND	ND	ND	ND	5,672
	2/26/2010	13.2	ND	ND	181	ND	973	168	ND	297	ND	ND	ND	ND	ND	ND	1,632.2
	5/21/2010	ND	ND	ND	164	ND	1,610	128	ND	493	ND	ND	ND	ND	ND	ND	2,395.0
	8/26/2010	10.6	ND	ND	202	ND	1,230	132	ND	332	ND	ND	ND	ND	ND	ND	1,906.6
	11/19/2010	8.6	ND	ND	6.3	ND	297	151	ND	160	ND	ND	ND	ND	ND	ND	622.9
	2/11/2011	12.2	ND	ND	51	ND	579	99.6	ND	196	ND	ND	ND	ND	ND	ND	937.8
	5/20/2011	9.1	ND	ND	1,000	ND	812	78.5	ND	196	ND	ND	ND	ND	ND	ND	2,095.6
	8/25/2011	ND	ND	ND	17.9	ND	164	44.7	ND	68.1	ND	ND	ND	ND	ND	ND	294.7
	11/18/2011	11	ND	ND	8.5	ND	213	103	ND	173	ND	ND	ND	ND	ND	ND	508.5
	2/24/2012	5	ND	ND	83.7	ND	131	53.7	ND	74	ND	ND	ND	ND	ND	ND	347.4
	5/22/2012	9.5	ND	ND	252	ND	330	84.9	ND	231	ND	ND	ND	ND	ND	ND	907.4
	8/24/2012	ND	ND	ND	21	ND	77.1	44.1	ND	47.7	ND	ND	ND	ND	ND	ND	189.9
	11/16/2012	ND	ND	ND	24.7	ND	98.0	37.9	ND	47.7	ND	ND	ND	ND	ND	ND	208.3
	2/25/2013	ND	ND	ND	80.6	ND	154.0	41.5	ND	93.3	ND	ND	ND	ND	ND	ND	369.4
	5/30/2013	5.1	ND	ND	14.6	ND	206.0	72.4	ND	125.0	ND	ND	ND	ND	ND	ND	423.1
	8/23/2013	9.3	ND	ND	ND	ND	195.0	76.4	ND	148.0	ND	ND	ND	ND	ND	ND	428.7
	11/13/2013	5.7	ND	ND	ND	ND	118.0	70.0	ND	87.2	ND	ND	ND	ND	ND	ND	280.9
	2/19/2014	12.9	ND	ND	ND	ND	195.0	89.0	ND	165.0	ND	ND	ND	ND	ND	ND	461.9
	5/16/2014	9.6	ND	ND	14.2	ND	171.0	72.6	ND	129.0	ND	ND	ND	ND	ND	ND	396.4
	8/22/2014	7	ND	ND	ND	ND	139.0	58.4	ND	107.0	ND	ND	ND	ND	ND	ND	311.4
	11/24/2014	ND	ND	ND	ND	ND	89.6	32.0	ND	56.5	ND	ND	ND	ND	ND	ND	178.1
	3/13/2015	7	ND	ND	6.2	ND	132.0	46.5	ND	74.2	ND	ND	ND	ND	ND	ND	265.9
	5/27/2015	ND	ND	ND	10.0	ND	92.4	40.1	ND	49.5	ND	ND	ND	ND	ND	ND	192.0
	8/21/2015	6.7	ND	ND	67.5	ND	196.0	71.9	ND	106.0	ND	ND	ND	ND	ND	ND	448.1
	11/25/2015	7.4	ND	ND	ND	ND	131.0	70.8	ND	101.0	ND	ND	ND	ND	ND	ND	310.2
	2/19/2016	6.8	ND	ND	7.2	ND	137.0	50.3	ND	101.0	ND	ND	ND	ND	ND	ND	302.3
	5/27/2016	ND	ND	ND	83.4	ND	147.0	50.5	ND	101.0	ND	ND	ND	ND	ND	ND	381.9
	8/18/2016	8.1	ND	ND	95.8	ND	211.0	60.6	ND	145.0	ND	ND	ND	ND	ND	ND	520.5

Notes:
Results in micrograms per liter (ug/l).

Results from 1997 through 2004 are not displayed.

Table 3 (continued)
Former Amphenol Facility
980 Hurricane Road
Franklin, Indiana

Treatment System Laboratory Analytical Results

Well Number	Sample Date	Analytes															
		1,1 -Dichloro-ethane	1,2 -Dichloro-ethane	1,1 -Dichloro-ethene	cis-1,2 -Dichloro-ethene	trans-1,2 -Dichloro-ethene	Tetrachloro-ethene	1,1,1 -Trichloro-ethane	1,2,3 -Trichloro-benzene	Trichloro-ethene	Trichloro-fluoromethane	Naphthalene	Methyl-tert-butyl-ether	Methyl-Ethyl-Ketone	1,1,2-Trichloro-ethane	Carbon Tetrachloride	Total VOC's
RW-3	5/3/1995	28	ND	ND	ND	ND	160	540	ND	2,900	ND	ND	ND	ND	ND	ND	3,628
	8/3/1995	53	ND	ND	ND	ND	16	560	ND	870	ND	ND	ND	ND	ND	ND	1,499
	11/7/1995	48	ND	6.9	ND	ND	1,400	950	ND	1,700	ND	ND	ND	ND	ND	ND	4,105
	2/26/2010	6.5	ND	ND	33.4	ND	262	111	ND	80	ND	ND	ND	ND	ND	ND	492.9
	5/21/2010	ND	ND	ND	21.9	ND	292	93.4	ND	70.2	ND	ND	ND	ND	ND	ND	477.5
	8/26/2010	5.3	ND	ND	5.2	ND	177	84	ND	49.9	ND	ND	ND	ND	ND	ND	321.4
	11/19/2010	9.2	ND	ND	382	6.9	162	137	ND	121	ND	ND	ND	ND	ND	ND	818.1
	2/11/2011	8.8	ND	ND	605	ND	81.8	118	ND	134	ND	ND	ND	ND	ND	ND	947.6
	5/20/2011	6	ND	ND	59	ND	69.6	88.8	ND	53.4	ND	ND	ND	ND	ND	ND	276.8
	8/25/2011	ND	ND	ND	55.3	ND	96.1	68.4	ND	50.8	ND	ND	ND	ND	ND	ND	270.6
	11/18/2011	6.7	ND	ND	138	ND	126	86.7	ND	77.4	ND	ND	ND	ND	ND	ND	434.8
	2/24/2012	ND	ND	ND	55.7	ND	83.6	ND	ND	61.4	ND	ND	ND	ND	ND	ND	200.7
	5/22/2012	5.5	ND	ND	44	ND	122	71	ND	58.7	ND	ND	ND	ND	ND	ND	301.2
	8/24/2012	6.3	ND	ND	77.5	ND	143	75.8	ND	74.6	ND	ND	ND	ND	ND	ND	377.2
	11/16/2012	5.9	ND	ND	80.5	ND	154	66.6	ND	68.4	ND	ND	ND	ND	ND	ND	375.4
	2/25/2013	ND	ND	ND	47	ND	110	53.3	ND	66.1	ND	ND	ND	ND	ND	ND	276.4
	5/30/2013	ND	ND	ND	21.5	ND	99	48.8	ND	40.2	ND	ND	ND	ND	ND	ND	209.0
	8/23/2013	5.3	ND	ND	25.9	ND	135	48.8	ND	53.3	ND	ND	ND	ND	ND	ND	268.3
	11/13/2013	5.5	ND	ND	31.6	ND	157	52.0	ND	51.8	ND	ND	ND	ND	ND	ND	297.9
	2/19/2014	6.5	ND	ND	21.8	ND	144	62.6	ND	58.1	ND	ND	ND	ND	ND	ND	293.0
	5/16/2014	5.8	ND	ND	8.2	ND	93	50.8	ND	35.7	ND	ND	ND	ND	ND	ND	193.0
	8/22/2014	ND	ND	ND	7.3	ND	86.9	41.3	ND	32.8	ND	ND	ND	ND	ND	ND	168.3
	11/24/2014	ND	ND	ND	13.8	ND	123.0	38.0	ND	41.5	ND	ND	ND	ND	ND	ND	216.3
	3/13/2015	ND	ND	ND	21.4	ND	114.0	35.3	ND	35.9	ND	ND	ND	ND	ND	ND	206.6
	5/27/2015	ND	ND	ND	6.7	ND	89.1	40.2	ND	34.3	ND	ND	ND	ND	ND	ND	170.3
	8/21/2015	5.9	ND	ND	ND	ND	83.5	53.3	ND	34.2	ND	ND	ND	ND	ND	ND	176.9
	11/25/2015	ND	ND	ND	11.4	ND	97.7	38.9	ND	32.5	ND	ND	ND	ND	ND	ND	180.5
	2/19/2016	ND	ND	ND	16.6	ND	101.0	31.3	ND	35.4	ND	ND	ND	ND	ND	ND	184.3
	5/27/2016	ND	ND	ND	11.9	ND	86.9	26.6	ND	29.7	ND	ND	ND	ND	ND	ND	155.1
	8/18/2016	ND	ND	ND	14.6	ND	98.3	29.6	ND	32.6	ND	ND	ND	ND	ND	ND	175.1

Notes:
Results in micrograms per liter (ug/l).

Results from 1997 through 2004 are not displayed.

Table 3 (continued)
Former Amphenol Facility
980 Hurricane Road
Franklin, Indiana

Treatment System Laboratory Analytical Results

Well Number	Sample Date	Analytes															
		1,1 -Dichloro-ethane	1,2 -Dichloro-ethane	1,1 -Dichloro-ethene	cis-1,2 -Dichloro-ethene	trans-1,2 -Dichloro-ethene	Tetrachloro-ethene	1,1,1 -Trichloro-ethane	1,2,3 -Trichloro-benzene	Trichloro-ethene	Trichloro-fluoromethane	Naphthalene	Methyl-tert-butyl-ether	Methyl-Ethyl-Ketone	1,1,2-Trichloro-ethane	Carbon Tetrachloride	Total VOC's
RW-4	2/17/2005	7.4	ND	ND	ND	ND	350	210	ND	140	ND	ND	ND	ND	ND	ND	707
	4/28/2005	ND	ND	ND	ND	ND	25	6.2	ND	ND	ND	ND	ND	ND	ND	ND	31
	8/19/2005	ND	ND	ND	ND	ND	35.4	ND	ND	ND	ND	ND	ND	ND	ND	ND	35.4
	11/11/2005	ND	ND	ND	ND	ND	20	ND	ND	ND	ND	ND	ND	ND	ND	ND	20
	2/26/2010	ND	ND	ND	ND	ND	19.8	ND	ND	ND	ND	ND	ND	ND	ND	ND	19.8
	5/21/2010	ND	ND	ND	ND	ND	16.3	ND	ND	ND	ND	ND	ND	ND	ND	ND	16.3
	8/26/2010	ND	ND	ND	ND	ND	14.2	ND	ND	ND	ND	ND	ND	ND	ND	ND	14.2
	11/19/2010	ND	ND	ND	ND	ND	8.2	ND	ND	ND	ND	ND	ND	ND	ND	ND	8.2
	2/11/2011	ND	ND	ND	ND	ND	8.6	ND	ND	ND	ND	ND	ND	ND	ND	ND	8.6
	5/20/2011	ND	ND	ND	ND	ND	13.7	ND	ND	ND	ND	ND	ND	ND	ND	ND	13.7
	8/25/2011	ND	ND	ND	ND	ND	10.1	ND	ND	ND	ND	ND	ND	ND	ND	ND	10.1
	11/18/2011	ND	ND	ND	ND	ND	12	ND	ND	ND	ND	ND	ND	ND	ND	ND	12.0
	2/24/2012	ND	ND	ND	ND	ND	7.6	ND	ND	ND	ND	ND	ND	ND	ND	ND	7.6
	5/22/2012	ND	ND	ND	ND	ND	15.4	ND	ND	ND	ND	ND	ND	ND	ND	ND	15.4
	8/24/2012	ND	ND	ND	ND	ND	6.8	ND	ND	ND	ND	ND	ND	ND	ND	ND	6.8
	11/16/2012	ND	ND	ND	ND	ND	7.9	ND	ND	ND	ND	ND	ND	ND	ND	ND	7.9
	2/25/2013	ND	ND	ND	ND	ND	10.1	ND	ND	ND	ND	ND	ND	ND	ND	ND	10.1
	5/30/2013	ND	ND	ND	ND	ND	7.7	ND	ND	ND	ND	ND	ND	ND	ND	ND	7.7
	8/23/2013	ND	ND	ND	ND	ND	9.6	ND	ND	ND	ND	ND	ND	ND	ND	ND	9.6
	11/13/2013	ND	ND	ND	ND	ND	7.9	ND	ND	ND	ND	ND	ND	ND	ND	ND	7.9
	2/19/2014	ND	ND	ND	ND	ND	10.3	ND	ND	ND	ND	ND	ND	ND	ND	ND	10.3
	5/16/2014	ND	ND	ND	ND	ND	9.7	ND	ND	ND	ND	ND	ND	ND	ND	ND	9.7
	8/22/2014	ND	ND	ND	ND	ND	8.6	ND	ND	ND	ND	ND	ND	ND	ND	ND	8.6
	11/24/2014	ND	ND	ND	ND	ND	8.6	ND	ND	ND	ND	ND	ND	ND	ND	ND	8.6
	3/13/2015	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	0.0
	5/27/2015	ND	ND	ND	ND	ND	7.5	ND	ND	ND	ND	ND	ND	ND	ND	ND	7.5
	8/21/2015	ND	ND	ND	ND	ND	13.6	ND	ND	ND	ND	ND	ND	ND	ND	ND	13.6
	11/25/2015	ND	ND	ND	ND	ND	6.7	ND	ND	ND	ND	ND	ND	ND	ND	ND	6.7
	2/19/2016	ND	ND	ND	ND	ND	7.5	ND	ND	ND	ND	ND	ND	ND	ND	ND	7.5
	5/27/2016	ND	ND	ND	ND	ND	9.6	ND	ND	ND	ND	ND	ND	ND	ND	ND	9.6
	8/18/2016	ND	ND	ND	ND	ND	11.1	ND	ND	ND	ND	ND	ND	ND	ND	ND	11.1

Notes:
Results in micrograms per liter (ug/l).

Results from 1997 through 2004 are not displayed.

Table 3 (continued)
Former Amphenol Facility
980 Hurricane Road
Franklin, Indiana

Treatment System Laboratory Analytical Results

Well Number	Sample Date	Analytes																
		1,1 -Dichloro-ethane	1,2 -Dichloro-ethane	1,1 -Dichloro-ethene	cis-1,2 -Dichloro-ethene	trans-1,2 -Dichloro-ethene	Tetrachloro-ethene	1,1,1 -Trichloro-ethane	1,2,3 -Trichloro-benzene	Trichloro-ethene	Trichloro-fluoromethane	Naphthalene	Methyl-tert-butyl-ether	Methyl-Ethyl-Ketone	1,1,2-Trichloro-ethane	Carbon Tetrachloride	Total VOC's
RW-5	7/22/2010	ND	ND	ND	ND	ND	1,120	132	ND	253	ND	ND	ND	8,890	ND	ND	10,395
	8/26/2010	ND	ND	ND	99.3	ND	669	114	ND	281	ND	ND	ND	ND	ND	ND	1,163
	11/19/2010	8.2	ND	ND	1,020	6.3	907	106	ND	355	ND	ND	ND	ND	ND	ND	2,403
	2/11/2011	5.2	ND	ND	766	ND	721	73.6	ND	325	ND	ND	ND	ND	ND	ND	1,890.8
	5/20/2011	ND	ND	ND	251	ND	440	87.6	ND	262	ND	ND	ND	ND	ND	ND	1,040.6
	8/25/2011	ND	ND	ND	244	ND	262	21	ND	135	ND	ND	ND	ND	ND	ND	662
	11/18/2011	ND	ND	ND	442	ND	579	67	ND	447	ND	ND	ND	ND	ND	ND	1,535
	2/24/2012	ND	ND	ND	228	ND	345	ND	ND	305	ND	ND	ND	ND	ND	ND	878
	5/22/2012	ND	ND	ND	127	ND	549	46.8	ND	288	ND	ND	ND	ND	ND	ND	1,010.8
	8/24/2012	5.1	ND	ND	254	ND	585	68.1	ND	351	ND	ND	ND	ND	ND	ND	1,263.2
	11/16/2012	ND	ND	ND	172	ND	534	68.0	ND	279	ND	ND	ND	ND	ND	ND	1,053.0
	2/25/2013	ND	ND	ND	29.3	ND	122	27.8	ND	72.1	ND	ND	ND	ND	ND	ND	251.2
	5/30/2013	ND	ND	ND	128.0	ND	614	38.7	ND	242.0	ND	ND	ND	ND	ND	ND	1,022.7
	8/23/2013	ND	ND	ND	194.0	ND	580	39.9	ND	305.0	ND	ND	ND	ND	ND	ND	1,118.9
	11/13/2013	ND	ND	ND	148.0	ND	570	42.7	ND	265.0	ND	ND	ND	ND	ND	ND	1,025.7
	2/19/2014	ND	ND	ND	202.0	ND	538	47.5	ND	290.0	ND	ND	ND	ND	ND	ND	1,077.5
	5/16/2014	ND	ND	ND	181.0	ND	397	36.4	ND	228.0	ND	ND	ND	ND	ND	ND	842.4
	8/22/2014	ND	ND	ND	169.0	ND	418	28.8	ND	211.0	ND	ND	ND	ND	ND	ND	826.8
	11/24/2014	ND	ND	ND	210.0	ND	442	27.5	ND	258.0	ND	ND	ND	ND	ND	ND	937.5
	3/13/2015	ND	ND	ND	60.7	ND	336	30.5	ND	159.0	ND	ND	ND	ND	ND	ND	586.2
	5/27/2015	ND	ND	ND	151.0	ND	500	31.4	ND	198.0	ND	ND	ND	ND	ND	ND	880.4
	8/21/2015	ND	ND	ND	130.0	ND	364	39.1	ND	208.0	ND	ND	ND	ND	ND	ND	741.1
	11/25/2015	ND	ND	ND	111.0	ND	414	35.0	ND	180.0	ND	ND	ND	ND	ND	ND	740.0
	2/19/2016	ND	ND	ND	79.2	ND	344	29.4	ND	173.0	ND	ND	ND	ND	ND	ND	625.6
	5/27/2016	ND	ND	ND	71.7	ND	424	30.3	ND	166.0	ND	ND	ND	ND	ND	ND	692.0
	8/18/2016	ND	ND	ND	94.1	ND	337	29.6	ND	173.0	ND	ND	ND	ND	ND	ND	633.7

Notes:
Results in micrograms per liter (ug/l).

Results from 1997 through 2004 are not displayed.

Table 3 (continued)
Former Amphenol Facility
980 Hurricane Road
Franklin, Indiana

Treatment System Laboratory Analytical Results

Well Number	Sample Date	Analytes															
		1,1 -Dichloro-ethane	1,2 -Dichloro-ethane	1,1 -Dichloro-ethene	cis-1,2 -Dichloro-ethene	trans-1,2 -Dichloro-ethene	Tetrachloro-ethene	1,1,1 -Trichloro-ethane	1,2,3 -Trichloro-benzene	Trichloro-ethene	Trichloro-fluoromethane	Naphthalene	Methyl-tert-butyl-ether	Methyl-Ethyl-Ketone	1,1,2-Trichloro-ethane	Carbon Tetrachloride	Total VOC's
Effluent	2/17/2005	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	0.0
	4/28/2005	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	0.0
	8/19/2005	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	0.0
	11/11/2005	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	0.0
	2/26/2010	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	0.0
	5/21/2010	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	0.0
	8/26/2010	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	0.0
	11/19/2010	ND	ND	ND	55.9	ND	15.7	ND	ND	10.3	ND	ND	ND	ND	ND	ND	81.9
	12/8/2010	ND	ND	ND	57.9	ND	24.4	ND	ND	11.8	ND	ND	ND	ND	ND	ND	94.1
	12/10/2010	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	0.0
	2/11/2011	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	0.0
	5/20/2011	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	0.0
	8/25/2011	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	0.0
	11/18/2011	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	0.0
	2/24/2012	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	0.0
	5/22/2012	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	0.0
	8/24/2012	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	0.0
	11/16/2012	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	0.0
	2/25/2013	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	0.0
	5/30/2013	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	0.0
	8/23/2013	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	0.0
	11/13/2013	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	0.0
	2/19/2014	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	0.0
	5/16/2014	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	0.0
	8/22/2014	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	0.0
	11/24/2014	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	0.0
	3/13/2015	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	0.0
	5/27/2015	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	0.0
	8/21/2015	ND	ND	ND	6	ND	9	ND	ND	5.7	ND	ND	ND	ND	ND	ND	20.7
	9/10/2015	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	0.0
	11/25/2015	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	0.0
	2/19/2016	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	0.0
	5/27/2016	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	0.0
	8/18/2016	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	0.0

Notes:
Results in micrograms per liter (ug/l).
* - Naphthalene and MTBE were detected at 18 and 17 ug/L, respectively; however, these detections are most likely due to laboratory artifacts or handling issues.
** - Methylene chloride was detected at 5.9 ug/L, however, this detection was most likely due to a laboratory artifact.

Results from 1997 through 2004 are not displayed.

Tabl

Former Amphenol Facility
980 Hurricane Road
Franklin, Indiana

Groundwater Laboratory Analytical Results

Well Number	Sample Date	Depth to Water (feet)	Analytes										
			1,1 - Dichloro - ethane	cis-1,2 - Dichloro - ethene	Tetrachloro - ethene	1,1,1 - Trichloro - ethane	Trichloro - ethene	1,1,2 - Trichloro- ethane	Carbon Tetrachloride	1,1-Dichloro ethene	Trichlorofluoro methane	Toluene	Total VOCs
IT-2	2/1/1986	NA	15	NR	1.5	90	88	NR	NR	ND	ND	ND	195
	5/1/1986	NA	10	NR	7.5	64	93	NR	NR	ND	ND	ND	175
	8/1/1986	NA	11	NR	38	120	120	NR	NR	ND	ND	ND	289
	11/1/1986	NA	34	NR	55	39	130	NR	NR	ND	ND	ND	258
	3/5/1992	NA	41	78	ND	25	18	NR	NR	ND	ND	ND	162
	7/27/1992	NA	17	30	ND	28	39	NR	NR	ND	ND	ND	114
	2/16/1993	NA	18	51	5J	29	29	NR	NR	ND	ND	ND	127
	10/9/1996	NA	18	79	17	9	18	NR	NR	ND	ND	ND	141
	9/29/2000	12.40	16	87	ND	ND	14	ND	ND	ND	ND	ND	117
	4/2/2001	13.12	11	56	ND	26	60	ND	ND	ND	ND	ND	153
	10/19/2001	12.53	14	70	ND	10	20	ND	ND	ND	ND	ND	114
	4/16/2002	11.65	ND	24	ND	ND	10	ND	ND	ND	ND	ND	34
	10/17/2002	13.13	8.8	46	ND	ND	14	ND	ND	ND	ND	ND	69
	4/30/2003	12.75	ND	31	ND	8.8	21	ND	ND	ND	ND	ND	61
	10/3/2003	12.23	8.8	50	ND	ND	11	ND	ND	ND	ND	ND	70
	4/2/2004	12.47	ND	43	ND	ND	15	ND	ND	ND	ND	ND	58
	10/4/2004	12.61	9.4	60	6.1	12	36	ND	ND	ND	ND	ND	124
	4/1/2005	12.46	6.3	29	ND	5.4	18	ND	ND	ND	ND	ND	59
	10/14/2005	12.38	8	52	ND	ND	9	ND	ND	ND	ND	ND	69
	4/27/2006	11.75	ND	25.5	ND	4.98	14.6	ND	ND	ND	ND	ND	45.1
	10/13/2006	12.47	ND	36.6	ND	ND	13.6	ND	ND	ND	ND	ND	50.2
	4/17/2007	11.96	ND	13.1	ND	ND	8.9	ND	ND	ND	ND	ND	22
	10/12/2007	13.38	8.4	42.7	ND	ND	8.2	ND	ND	ND	ND	ND	59.3
	4/4/2008	11.13	ND	19.1	ND	ND	10.7	ND	ND	ND	ND	ND	29.8
	10/10/2008	12.78	ND	18	ND	ND	5.5	ND	ND	ND	ND	ND	23.5
	4/9/2009	12.22	ND	17.3	ND	6.2	10.1	ND	ND	ND	ND	ND	33.6
	10/9/2009	12.29	ND	11.4	ND	ND	10.3	ND	ND	ND	ND	ND	21.7
	4/8/2010	12.19	ND	5.4	ND	ND	ND	ND	ND	ND	ND	ND	5.4
	10/7/2010	14.04	6.3	29.7	ND	ND	15.6	ND	ND	ND	ND	ND	51.6
	4/14/2011	11.93	ND	15.4	ND	ND	10.8	ND	ND	ND	ND	ND	26.2
	10/5/2011	13.30	6.5	30.4	ND	5.7	18.7	ND	ND	ND	ND	ND	61.3
	4/6/2012	12.31	ND	18.3	ND	ND	8.5	ND	ND	ND	ND	ND	26.8
	10/5/2012	13.56	ND	33.3	ND	5.6	31.7	ND	ND	ND	ND	ND	70.6
	4/5/2013	12.58	8	27.6	ND	5.5	26.7	ND	ND	ND	ND	ND	67.8
	10/1/2013	13.95	10	35.2	ND	6.5	22.2	ND	ND	ND	ND	ND	73.9
	4/11/2014	11.79	5	15	ND	6.5	36.8	ND	ND	ND	ND	ND	63.3
	10/8/2014	13.23	9.4	51.7	ND	ND	9.4	ND	ND	ND	ND	ND	70.5
	4/10/2015	12.02	7.3	29.4	ND	ND	16.1	ND	ND	ND	ND	ND	52.8
	10/12/2015	13.00	6	24.8	ND	ND	8.6	ND	ND	ND	ND	ND	39.4
	4/19/2016	11.98	ND	20.5	ND	ND	7.3	ND	ND	ND	ND	ND	27.8
	10/13/2016	12.97	5.7	30.6	ND	ND	6.8	ND	ND	ND	ND	ND	43.1

Notes:
Results in micrograms per liter (ug/l).
ND - Not Detected - analyte not detected above laboratory method detection limit of 5.0 ug/L.
Samples were analyzed for VOCs using USEPA Method 8260 B.

NA - Not Available.
J - Estimated value.

Table 4 (cc !)

Former Amphenol Facility
980 Hurricane Road
Franklin, Indiana

Groundwater Laboratory Analytical Results

Well Number	Sample Date	Depth to Water (feet)	Analytes										
			1,1 - Dichloro - ethane	cis-1,2 - Dichloro - ethene	Tetrachloro - ethene	1,1,1 - Trichloro - ethane	Trichloro - ethene	1,1,2 - Trichloro- ethane	Carbon Tetrachloride	1,1-Dichloro ethene	Trichlorofluoro methane	Toluene	Total VOCs
IT-3	2/1/1986	NA	13	NR	290	190	67	NR	NR	ND	ND	ND	560
	5/1/1986	NA	10	NR	NA	200	27	NR	NR	ND	ND	ND	237
	8/1/1986	NA	7.5	NR	24	150	50	NR	NR	ND	ND	ND	232
	11/1/1986	NA	7.9	NR	16	160	72	NR	NR	ND	ND	ND	256
	3/5/1992	NA	4J	ND	ND	83	34	NR	NR	ND	ND	ND	117
	7/27/1992	NA	4J	ND	8	67	22	NR	NR	ND	ND	ND	97
	2/16/1993	NA	5J	ND	ND	71	29	NR	NR	ND	ND	ND	100
	10/9/1996	NA	5	ND	ND	49	58	NR	NR	ND	ND	ND	112
	9/29/2000	10.74	ND	ND	ND	23	17	ND	ND	ND	ND	ND	40
	4/2/2001	11.30	ND	ND	ND	14	14	ND	ND	ND	ND	ND	28
	10/19/2001	10.78	ND	ND	ND	23	16	ND	ND	ND	ND	ND	39
	4/16/2002	10.72	ND	ND	ND	22	11	ND	ND	ND	ND	ND	33
	10/17/2002	11.25	ND	ND	ND	18	16	ND	ND	ND	ND	ND	34
	4/30/2003	11.21	ND	ND	ND	19	11	ND	ND	ND	ND	ND	30
	10/3/2003	10.91	ND	ND	ND	17	9.5	ND	ND	ND	ND	ND	27
	4/2/2004	10.97	ND	ND	ND	12	6	ND	ND	ND	ND	ND	18
	10/4/2004	11.03	ND	ND	5.3	11	5.8	ND	ND	ND	ND	ND	22
	4/1/2005	10.94	ND	ND	ND	8.1	ND	ND	ND	ND	ND	ND	8.1
	10/14/2005	10.91	ND	ND	ND	7	ND	ND	ND	ND	ND	ND	7.0
	4/27/2006	10.75	ND	ND	ND	12.9	ND	ND	ND	ND	ND	ND	12.9
	10/13/2006	10.95	ND	ND	ND	11.1	5.78	ND	ND	ND	ND	ND	16.9
	4/17/2007	10.83	ND	ND	ND	12.4	7.6	ND	ND	ND	ND	5.7	25.7
	10/12/2007	11.35	ND	ND	ND	12.9	10.2	ND	ND	ND	ND	ND	23.1
	4/4/2008	10.11	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	0.0
	10/10/2008	11.04	ND	ND	ND	19.9	18.7	ND	ND	ND	ND	ND	38.6
	4/9/2009	10.86	ND	ND	ND	11.4	16.3	ND	ND	ND	ND	ND	27.7
	10/9/2009	10.77	ND	ND	ND	18.9	25.7	ND	ND	ND	ND	ND	44.6
	4/8/2010	10.75	ND	ND	ND	5.6	17.8	ND	ND	ND	ND	ND	23.4
	10/7/2010	11.33	ND	ND	ND	21.6	32.5	ND	ND	ND	ND	ND	54.1
	4/14/2011	10.52	ND	ND	ND	ND	6.5	ND	ND	ND	ND	ND	6.5
	10/5/2011	11.07	ND	ND	ND	10.4	13.3	ND	ND	ND	ND	ND	23.7
	4/6/2012	10.73	ND	ND	ND	ND	7.2	ND	ND	ND	ND	ND	7.2
	10/5/2012	11.24	ND	ND	ND	6.6	7	ND	ND	ND	ND	ND	13.6
	4/5/2013	10.86	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	10/1/2013	11.24	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	4/11/2014	10.29	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	10/8/2014	10.95	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	4/10/2015	10.60	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	10/12/2015	11.04	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	4/19/2016	10.73	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	10/13/2016	11.07	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND

Notes:
Results in micrograms per liter (ug/l).
ND - Not Detected - analyte not detected above laboratory method detection limit of 5.0 ug/L.
Samples were analyzed for VOCs using USEPA Method 8260 B.

NA - Not Available.
J - Estimated value.

Table 4 (cc l)

Former Amphenol Facility
980 Hurricane Road
Franklin, Indiana

Groundwater Laboratory Analytical Results

Well Number	Sample Date	Depth to Water (feet)	Analytes										
			1,1 - Dichloro - ethane	cis-1,2 - Dichloro - ethene	Tetrachloro - ethene	1,1,1 - Trichloro - ethane	Trichloro - ethene	1,1,2 - Trichloro- ethane	Carbon Tetrachloride	1,1-Dichloro ethene	Trichlorofluoro methane	Toluene	Total VOCs
MW-12	2/1/1986	NA	360	NR	17,000	19,000	7,400	NR	NR	ND	ND	ND	43,760
	5/1/1986	NA	280	NR	34,000	25,000	5,400	NR	NR	ND	ND	ND	64,680
	8/1/1986	NA	310	NR	18,000	9,600	6,100	NR	NR	ND	ND	ND	34,010
	11/1/1986	NA	440	NR	26,000	24,000	9,100	NR	NR	ND	ND	ND	59,540
	10/9/1996	NA	26	ND	2,000	910	1,200	NR	NR	ND	ND	ND	4,136
	9/29/2000	16.56	11	ND	860	290	880	ND	ND	ND	ND	ND	2,041
	4/2/2001	17.31	9.3	ND	650	170	760	ND	ND	ND	ND	ND	1,589
	10/19/2001	16.67	14	ND	320	240	690	ND	ND	ND	ND	ND	1,264
	4/16/2002	15.86	12	ND	1,300	580	2,600	25	30	ND	ND	ND	4,547
	10/17/2002	17.36	18	ND	1,100	390	980	ND	ND	ND	ND	ND	2,488
	4/30/2003	16.92	12	ND	650	310	900	22	ND	ND	ND	ND	1,894
	10/3/2003	16.32	9.8	ND	550	190	810	ND	ND	ND	ND	ND	1,560
	4/2/2004	16.67	ND	ND	450	170	780	ND	ND	ND	ND	ND	1,400
	10/4/2004	16.72	14	ND	520	300	890	ND	ND	ND	ND	ND	1,724
	4/1/2005	16.67	7	ND	570	180	810	ND	ND	ND	ND	ND	1,567
	10/14/2005	16.53	10	ND	540	171	508	ND	ND	ND	ND	ND	1,229
	4/27/2006	15.83	59.6	ND	873	582	635	ND	ND	6.25	14.7	ND	2,170.55
	10/13/2006	16.56	ND	ND	788	502	574	ND	ND	ND	9.74	ND	1,873.74
	4/17/2007	15.16	7.5	ND	1,020	162	635	ND	ND	ND	ND	ND	1,824.5
	10/12/2007	17.47	22.8	124	1,380	360	571	ND	53.1	ND	ND	ND	2,510.9
	4/4/2008	15.41	28.9	11.4	1,590	331	698	ND	ND	ND	ND	ND	2,659.3
MW-12R	10/10/2008	16.85	ND	ND	352	90	320	ND	ND	ND	ND	ND	762
	4/9/2009	16.38	5.8	ND	444	100	208	ND	ND	ND	ND	ND	757.8
	10/9/2009	16.41	9.3	ND	552	152	288	ND	ND	ND	ND	ND	1,001.3
	4/8/2010	16.32	ND	ND	331	63.3	182	ND	ND	ND	ND	ND	576.3
	10/7/2010	18.41	21.6	703	1,040	222	580	ND	ND	ND	ND	ND	2,566.6
	4/14/2011	16.34	ND	46.1	477	68.9	289	ND	ND	ND	ND	ND	881
	10/5/2011	17.63	ND	159	2,470	67.2	272	ND	ND	ND	ND	ND	2,968.2
	4/6/2012	16.74	ND	81.4	884	56.3	234	ND	ND	ND	ND	ND	1,255.7
	10/5/2012	17.95	ND	23	687	45.6	135	ND	ND	ND	ND	ND	890.6
	4/5/2013	16.09	5.3	154	665	56.9	170	ND	ND	ND	ND	ND	1,051.2
	10/1/2013	18.22	ND	10.1	392	39.2	66	ND	ND	ND	ND	ND	507.3
	4/11/2014	16.21	5	47.1	458	49	79.4	ND	ND	ND	ND	ND	638.5
	10/8/2014	17.51	ND	12.9	378	55.1	48.5	ND	ND	ND	ND	ND	494.5
	4/10/2015	16.34	13.2	124	757	102	135	ND	ND	ND	ND	ND	1,131.2
	10/12/2015	17.25	5.7	128	453	66.9	85.1	ND	ND	ND	ND	ND	738.7
	4/19/2016	16.30	ND	104	440	59	72.2	ND	ND	ND	ND	ND	675.2
	10/13/2016	17.13	ND	193	581	54.5	126	ND	ND	ND	ND	ND	954.5

Notes:
Results in micrograms per liter (ug/l).
ND - Not Detected - analyte not detected above laboratory method detection limit of 5.0 ug/L.
Samples were analyzed for VOCs using USEPA Method 8260 B.

NA - Not Available.
J - Estimated value.

Table 4 (cont'd)

Former Amphenol Facility
980 Hurricane Road
Franklin, Indiana

Groundwater Laboratory Analytical Results

Well Number	Sample Date	Depth to Water (feet)	Analytes										
			1,1 - Dichloro - ethane	cis-1,2 - Dichloro - ethene	Tetrachloro - ethene	1,1,1 - Trichloro - ethane	Trichloro - ethene	1,1,2 - Trichloro- ethane	Carbon Tetrachloride	1,1-Dichloro ethene	Trichlorofluoro methane	Toluene	Total VOCs
MW-20	3/5/1992	NA	ND	ND	ND	ND	ND	NR	NR	ND	ND	ND	ND
	9/29/2000	8.98	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	4/2/2001	11.05	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	10/19/2001	9.95	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	4/16/2002	8.22	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	10/17/2002	11.86	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	4/30/2003	9.72	ND	ND	ND	ND	5.4	ND	ND	ND	ND	ND	5
	10/3/2003	9.62	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	4/2/2004	9.04	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	10/4/2004	11.02	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	4/1/2005	9.12	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	10/14/2005	10.18	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	4/27/2006	9.09	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	10/13/2006	10.57	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	4/17/2007	9.19	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	10/12/2007	12.02	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	4/4/2008	7.87	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	10/10/2008	10.51	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	4/9/2009	9.04	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	10/9/2009	9.24	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	4/8/2010	8.53	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	10/7/2010	11.76	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	4/14/2011	8.34	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	10/5/2011	10.67	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	4/6/2012	9.04	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	10/5/2012	11.10	ND	ND	5	ND	ND	ND	ND	ND	ND	ND	5
	4/5/2013	9.39	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	10/1/2013	11.43	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	Duplicate		ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	4/11/2014	8.39	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	10/8/2014	10.87	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	4/10/2015	8.51	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	10/12/2015	10.78	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	4/19/2016	9.04	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	10/13/2016	10.58	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND

Notes:
Results in micrograms per liter (ug/l).
ND - Not Detected - analyte not detected above laboratory method detection limit of 5.0 ug/L.
Samples were analyzed for VOCs using USEPA Method 8260 B.

NA - Not Available.
J - Estimated value.

Table 4 (cc l)

Former Amphenol Facility
980 Hurricane Road
Franklin, Indiana

Groundwater Laboratory Analytical Results

Well Number	Sample Date	Depth to Water (feet)	Analytes										
			1,1 - Dichloro - ethane	cis-1,2 - Dichloro - ethene	Tetrachloro - ethene	1,1,1 - Trichloro - ethane	Trichloro - ethene	1,1,2 - Trichloro- ethane	Carbon Tetrachloride	1,1-Dichloro ethene	Trichlorofluoro methane	Toluene	Total VOCs
MW-22	10/9/1996	NA	ND	ND	5,600	ND	1,000	NR	NR	ND	ND	ND	6,600
	9/29/2000	16.98	ND	ND	3,300	41	230	ND	ND	ND	ND	ND	3,571
	4/2/2001	17.88	14	ND	4,400	37	220	ND	ND	ND	ND	ND	4,671
	10/19/2001	17.29	ND	ND	2,000	53	290	120	ND	ND	ND	ND	2,463
	4/16/2002	16.51	ND	ND	4,100	34	400	110	ND	ND	ND	ND	4,644
	10/17/2002	18.08	ND	ND	2,600	26	250	ND	ND	ND	ND	ND	2,876
	4/30/2003	17.32	ND	ND	3,500	31	570	ND	ND	ND	ND	ND	4,101
	Duplicate		ND	ND	3,200	30	580	ND	ND	ND	ND	ND	3,810
	10/3/2003	17.01	ND	ND	3,100	27	230	ND	ND	ND	ND	ND	3,357
	Duplicate		ND	ND	3,200	27	220 J	ND	ND	ND	ND	ND	3,227
	4/2/2004	17.03	ND	ND	ND	15	140	ND	ND	ND	ND	ND	155
	Duplicate		ND	ND	ND	18	140	ND	ND	ND	ND	ND	158
	10/4/2004	17.52	ND	ND	2,400	18	190	ND	ND	ND	ND	ND	2,608
	Duplicate		ND	ND	2,400	19	200	ND	ND	ND	ND	ND	2,619
	4/1/2005	17.07	ND	ND	1,900	20	170	ND	ND	ND	ND	ND	2,090
	Duplicate		ND	ND	1,900	19	160	ND	ND	ND	ND	ND	2,079
	10/14/2005	17.16	ND	ND	1,720	15	136	ND	ND	ND	ND	ND	1,871
	Duplicate		ND	ND	1,730	15	141	ND	ND	ND	ND	ND	1,886
	4/27/2006	16.65	ND	ND	2,710	24.7	159	ND	ND	ND	ND	ND	2,894
	Duplicate		ND	ND	2,600	23.9	147	ND	ND	ND	ND	ND	2,770.9
	10/13/2006	17.56	ND	ND	1,830	20	146	ND	ND	ND	ND	ND	1,996
	Duplicate		ND	ND	1,880	19	151	ND	ND	ND	ND	ND	2,050.0
	4/17/2007	16.80	ND	8.5	1,320	6.8	68.2	ND	ND	ND	ND	ND	1,403.5
	Duplicate		ND	8.3	1,420	7.4	71.1	ND	ND	ND	ND	ND	1,506.8
	10/12/2007	18.62	ND	58.3	1,190	10	51.4	ND	ND	ND	ND	ND	1,309.7
	Duplicate		ND	68.3	1,160	10.9	58.8	ND	ND	ND	ND	ND	1,298.0
	4/4/2008	16.07	ND	ND	1,030	14	99.4	ND	ND	ND	ND	ND	1,143.4
	Duplicate		ND	ND	1,280	13.5	98.4	ND	ND	ND	ND	ND	1,391.9
	10/10/2008	17.87	ND	ND	1,210	13.2	106	ND	ND	ND	ND	ND	1,329.2
	Duplicate		ND	ND	1,170	11.9	95.1	ND	ND	ND	ND	ND	1,277.0
	4/9/2009	17.23	ND	ND	1,230	17.5	87.9	ND	ND	ND	ND	ND	1,335.4
	Duplicate		ND	ND	1,300	17.7	90.4	ND	ND	ND	ND	ND	1,408.1
	10/9/2009	17.36	ND	ND	1,600	13.4	96.1	ND	ND	ND	ND	ND	1,709.5
	Duplicate		ND	ND	1,610	13.2	97	ND	ND	ND	ND	ND	1,720.2
	4/8/2010	17.14	ND	ND	1,380	10.1	61.8	ND	ND	ND	ND	ND	1,451.9
	Duplicate		ND	ND	1,660	10.6	64.5	ND	ND	ND	ND	ND	1,735.1
	10/7/2010	18.64	ND	428	797	10.6	84.3	ND	ND	ND	ND	ND	1,319.9
	Duplicate		ND	403	746	10.3	83.1	ND	ND	ND	ND	ND	1,242.4
	4/14/2011	16.63	ND	487	1,070	ND	35.3	ND	ND	ND	ND	ND	1,592.3
	Duplicate		ND	473	1,030	ND	34.1	ND	ND	ND	ND	ND	1,537.1
	10/5/2011	18.06	ND	136	1,150	ND	58.5	ND	ND	ND	ND	ND	1,344.5
	Duplicate		ND	131	1,100	ND	54.8	ND	ND	ND	ND	ND	1,285.8
	4/6/2012	17.06	ND	87.8	656	7.7	95.9	ND	ND	ND	ND	ND	847.4
	Duplicate		ND	74.7	468	8.7	82.3	ND	ND	ND	ND	ND	633.7
	10/5/2012	18.52	ND	69.3	710	10.2	111	ND	ND	ND	ND	ND	900.5
	Duplicate		ND	65.4	722	9.9	108	ND	ND	ND	ND	ND	905.3
	4/5/2013	17.29	ND	27	745	10.1	107	ND	ND	ND	ND	ND	889.1
	Duplicate		ND	71.2	1,000	14	176	ND	ND	ND	ND	ND	1,261.2
	10/1/2013	18.71	ND	32.8	638	8.5	96.5	ND	ND	ND	ND	ND	775.8
	4/11/2014	16.66	ND	11.7	744	9.2	65.2	ND	ND	ND	ND	ND	830.1
	Duplicate		ND	50.8	901	14.7	154	ND	ND	ND	ND	ND	1,120.5
	10/8/2014	18.05	ND	25.2	555	11.7	76.5	ND	ND	ND	ND	ND	668.4
	4/10/2015	16.79	ND	11.8	699	9.4	64.4	ND	ND	ND	ND	ND	784.6
	Duplicate		ND	10.3	718	9.5	64.2	ND	ND	ND	ND	ND	802.0
	10/12/2015	17.89	ND	11.2	654	8.1	52.2	ND	ND	ND	ND	ND	725.5
	Duplicate		ND	11.2	617	8.4	52.5	ND	ND	ND	ND	ND	689.1
	4/19/2016	16.89	ND	ND	620	6.6	40.7	ND	ND	ND	ND	ND	667.3
	Duplicate		ND	ND	596	6.6	40	ND	ND	ND	ND	ND	642.6
	10/13/2016	17.86	ND	7.5	647	7.6	43.4	ND	ND	ND	ND	ND	705.5
	Duplicate		ND	7.8	637	7.4	43.9	ND	ND	ND	ND	ND	696.1

Notes:
Results in micrograms per liter (ug/l).
ND - Not Detected - analyte not detected above laboratory method detection limit of 5.0 ug/L.
Samples were analyzed for VOCs using USEPA Method 8260 B.

NA - Not Available.
J - Estimated value.

Table 4 (c d)

Former Amphenol Facility
980 Hurricane Road
Franklin, Indiana

Groundwater Laboratory Analytical Results

Well Number	Sample Date	Depth to Water (feet)	Analytes										
			1,1 - Dichloro - ethane	cis-1,2 - Dichloro - ethene	Tetrachloro - ethene	1,1,1 - Trichloro - ethane	Trichloro - ethene	1,1,2 - Trichloro- ethane	Carbon Tetrachloride	1,1-Dichloro ethene	Trichlorofluoro methane	Toluene	Total VOCs
MW-28	2/17/1993	NA	ND	ND	318	415	230	NR	52	ND	ND	ND	1,015
	10/9/1996	NA	ND	ND	54	36	38	NR	NR	ND	ND	ND	128
	9/29/2000	16.92	ND	ND	51	49	44	ND	ND	ND	ND	ND	144
	4/2/2001	17.97	ND	ND	30	49	42	ND	ND	ND	ND	ND	121
	10/19/2001	17.22	ND	ND	30	37	37	ND	ND	ND	ND	ND	104
	4/16/2002	16.37	ND	ND	26	43	29	ND	ND	ND	ND	ND	98
	10/17/2002	18.35	ND	ND	27	41	34	ND	ND	ND	ND	ND	102
	4/30/2003	17.33	ND	ND	40	36	35	ND	ND	ND	ND	ND	111
	10/3/2003	17.05	ND	ND	46	35	36	ND	ND	ND	ND	ND	117
	4/2/2004	16.96	ND	ND	32	27	27	ND	ND	ND	ND	ND	86
	10/4/2004	17.81	ND	ND	33	41	48	ND	ND	ND	ND	ND	122
	4/1/2005	17.05	ND	ND	30	37	35	ND	ND	ND	ND	ND	102
	10/14/2005	17.26	ND	ND	29	25	36	ND	ND	ND	ND	ND	90
	4/27/2006	16.39	ND	ND	19.1	17.1	20.2	ND	ND	ND	ND	ND	56.4
	10/13/2006	17.42	ND	ND	23.2	41.5	47	ND	ND	ND	ND	ND	111.7
	4/17/2007	16.67	ND	ND	25.6	24	27.1	ND	ND	ND	ND	ND	76.7
	10/12/2007	18.61	ND	ND	30.2	39.4	26.1	ND	5.8	ND	ND	ND	101.5
	4/4/2008	15.67	ND	ND	34.4	23.1	25.7	ND	ND	ND	ND	ND	83.2
	10/10/2008	17.71	ND	ND	30.5	29	34.7	ND	ND	ND	ND	ND	94.2
	4/9/2009	16.87	ND	ND	33.7	21.9	25.6	ND	ND	ND	ND	ND	81.2
	10/9/2009	17.11	ND	ND	34.9	22.1	30.1	ND	ND	ND	ND	ND	87.1
	4/8/2010	16.82	ND	ND	29.7	15.1	18.8	ND	ND	ND	ND	ND	63.6
	10/7/2010	18.57	ND	ND	23.8	21.9	21.2	ND	ND	ND	ND	ND	66.9
	4/14/2011	16.18	ND	ND	18.9	9.5	11.4	ND	ND	ND	ND	ND	39.8
	10/5/2011	17.93	ND	ND	29.4	14.7	19.3	ND	ND	ND	ND	ND	63.4
	4/6/2012	16.66	ND	ND	29.9	9.1	13.9	ND	ND	ND	ND	ND	52.9
	10/5/2012	18.35	ND	ND	32.7	13.4	13.9	ND	ND	ND	ND	ND	60.0
	4/5/2013	16.99	ND	ND	29.1	11.3	17.1	ND	ND	ND	ND	ND	57.5
	10/1/2013	18.57	ND	ND	19	11.6	8.8	ND	ND	ND	ND	ND	39.4
	4/11/2014	16.13	ND	ND	29.5	10.7	10.8	ND	ND	ND	ND	ND	51.0
	10/8/2014	17.97	ND	ND	24	9.8	12.6	ND	ND	ND	ND	ND	46.4
	4/10/2015	16.62	ND	ND	38.6	10.3	12.6	ND	ND	ND	ND	ND	61.5
	10/12/2015	17.80	ND	ND	27.1	10.2	13.9	ND	ND	ND	ND	ND	51.2
	4/19/2016	16.50	ND	ND	23.8	8.6	10.1	ND	ND	ND	ND	ND	42.5
	10/13/2016	17.71	ND	ND	35	9.7	14.3	ND	ND	ND	ND	ND	59.0

Notes:
Results in micrograms per liter (ug/l).
ND - Not Detected - analyte not detected above laboratory method detection limit of 5.0 ug/L.
Samples were analyzed for VOCs using USEPA Method 8260 B.

NA - Not Available.
J - Estimated value.

Table 4 (cont'd)

Former Amphenol Facility
980 Hurricane Road
Franklin, Indiana

Groundwater Laboratory Analytical Results

Well Number	Sample Date	Depth to Water (feet)	Analytes										
			1,1 - Dichloro - ethane	cis-1,2 - Dichloro - ethene	Tetrachloro - ethene	1,1,1 - Trichloro - ethane	Trichloro - ethene	1,1,2 - Trichloro- ethane	Carbon Tetrachloride	1,1-Dichloro ethene	Trichlorofluoro methane	Toluene	Total VOCs
MW-29	9/29/2000	16.71	ND	ND	11	ND	ND	ND	ND	ND	ND	ND	11
	4/2/2001	17.75	ND	ND	5.1	ND	ND	ND	ND	ND	ND	ND	5
	10/19/2001	17.18	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	4/16/2002	16.15	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	10/17/2002	18.74	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	4/30/2003	16.02	ND	ND	8.8	ND	ND	ND	ND	ND	ND	ND	9
	10/3/2003	16.83	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	4/2/2004	16.80	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	10/4/2004	17.84	ND	ND	6.7	ND	ND	ND	ND	ND	ND	ND	6.7
	4/1/2005	16.88	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	10/14/2005	17.05	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	4/27/2006	16.24	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	10/13/2006	17.24	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	4/17/2007	16.48	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	10/12/2007	18.45	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	4/4/2008	15.59	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	10/10/2008	17.55	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	4/9/2009	16.84	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	10/9/2009	16.92	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	4/8/2010	16.61	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	10/7/2010	18.45	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	4/14/2011	16.01	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	10/5/2011	17.68	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	4/6/2012	16.48	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	10/5/2012	18.15	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	4/5/2013	16.80	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	10/1/2013	18.43	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	4/11/2014	16.01	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	10/8/2014	17.85	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	4/10/2015	16.58	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	10/12/2015	17.69	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	4/19/2016	16.31	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	10/13/2016	17.57	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND

Notes:
Results in micrograms per liter (ug/l).
ND - Not Detected - analyte not detected above laboratory method detection limit of 5.0 ug/L.
Samples were analyzed for VOCs using USEPA Method 8260 B.

NA - Not Available.
J - Estimated value.

Table 4 (c d)

Former Amphenol Facility
980 Hurricane Road
Franklin, Indiana

Groundwater Laboratory Analytical Results

Well Number	Sample Date	Depth to Water (feet)	Analytes										
			1,1 - Dichloro - ethane	cis-1,2 - Dichloro - ethene	Tetrachloro - ethene	1,1,1 - Trichloro - ethane	Trichloro - ethene	1,1,2 - Trichloro- ethane	Carbon Tetrachloride	1,1-Dichloro ethene	Trichlorofluoro methane	Toluene	Total VOCs
MW-30	9/29/2000	15.76	ND	ND	ND	36	70	ND	ND	ND	ND	ND	106
	4/2/2001	16.18	ND	ND	ND	31	50	ND	ND	ND	ND	ND	81
	10/19/2001	13.78	ND	ND	ND	37	48	ND	ND	ND	ND	ND	85
	4/16/2002	15.26	ND	ND	ND	39	37	ND	ND	ND	ND	ND	76
	10/17/2002	16.00	ND	ND	ND	29	42	ND	ND	ND	ND	ND	71
	4/30/2003	9.72*	ND	ND	ND	32	35	ND	ND	ND	ND	ND	67
	10/3/2003	15.63	ND	ND	ND	25	26	ND	ND	ND	ND	ND	51
	4/2/2004	15.75	ND	ND	ND	20	19	ND	ND	ND	ND	ND	39
	10/4/2004	15.51	ND	ND	6.3	26	27	ND	ND	ND	ND	ND	59
	4/1/2005	15.46	ND	ND	ND	31	28	ND	ND	ND	ND	ND	59
	10/14/2005	15.45	ND	ND	ND	22	33	ND	ND	ND	ND	ND	55
	4/27/2006	14.90	ND	ND	ND	12.2	16.8	ND	ND	ND	ND	ND	29
	10/13/2006	15.45	ND	ND	ND	33.3	30.5	ND	ND	ND	ND	ND	64
	4/17/2007	15.34	ND	ND	ND	14.1	14.7	ND	ND	ND	ND	ND	28.8
	10/12/2007	16.06	ND	ND	ND	39.6	27.6	ND	5.7	ND	ND	ND	72.9
	4/4/2008	14.57	ND	ND	ND	15.9	15.2	ND	ND	ND	ND	ND	31.1
	10/10/2008	15.92	ND	ND	ND	18.2	12.7	ND	ND	ND	ND	ND	30.9
	4/9/2009	15.66	ND	ND	ND	15.6	9.9	ND	ND	ND	ND	ND	25.5
	10/9/2009	15.67	ND	ND	ND	15.2	7.9	ND	ND	ND	ND	ND	23.1
	4/8/2010	15.48	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	10/7/2010	16.12	ND	ND	ND	24.3	10.1	ND	ND	ND	ND	ND	34.4
	4/14/2011	15.17	ND	ND	ND	7.7	ND	ND	ND	ND	ND	ND	7.7
	10/5/2011	15.87	ND	ND	ND	13.5	ND	ND	ND	ND	ND	ND	13.5
	4/6/2012	15.31	ND	ND	ND	6.6	ND	ND	ND	ND	ND	ND	6.6
	10/5/2012	15.94	ND	ND	ND	15.4	5	ND	ND	ND	ND	ND	20.4
	4/5/2013	15.45	ND	ND	ND	10.9	ND	ND	ND	ND	ND	ND	10.9
	10/1/2013	15.95	ND	ND	ND	13.5	ND	ND	ND	ND	ND	ND	13.5
	4/11/2014	14.96	ND	ND	ND	8.8	ND	ND	ND	ND	ND	ND	8.8
	10/8/2014	15.72	ND	ND	ND	10.5	ND	ND	ND	ND	ND	ND	10.5
	Duplicate		ND	ND	ND	11.9	ND	ND	ND	ND	ND	ND	11.9
	4/10/2015	15.20	ND	ND	ND	8.1	ND	ND	ND	ND	ND	ND	8.1
	10/12/2015	15.70	ND	ND	ND	10.8	ND	ND	ND	ND	ND	ND	10.8
	4/19/2016	14.79	ND	ND	ND	7.6	ND	ND	ND	ND	ND	ND	7.6
	10/13/2016	15.42	ND	ND	ND	10.9	5.4	ND	ND	ND	ND	ND	16.3

Notes:
Results in micrograms per liter (ug/l).
ND - Not Detected - analyte not detected above laboratory method detection limit of 5.0 ug/L.
Samples were analyzed for VOCs using USEPA Method 8260 B.
NA - Not Available.
J - Estimated value.
* Depth to water in MW-30 on May 30, 2003 is believed to be erroneous.

APPENDIX A

Monthly O&M Reports

7428 Rockville Road, Indianapolis, IN 46214

June 10, 2016

Mr. Joseph Bianchi
Group Manager, EHS & Support Services
AMPHENOL AEROSPACE
40-60 Delaware Avenue
Sidney, NY 13838

Re: OPERATION AND MAINTENANCE OF THE APPROVED IMPLEMENTED CORRECTIVE MEASURE
Former Amphenol Facility
980 B Hurricane Road
Franklin, Indiana

Dear Mr. Bianchi:

Enclosed, please find a summary of the operation and maintenance (O&M) and gauging activities completed by IWM Consulting Group, LLC (IWM) at the above-referenced site. This report summarizes the activities completed during the April 29 through May 27, 2016 reporting period. IWM personnel inspected the site on a regular basis to monitor system operations and ground water recovery and treatment.

Groundwater Level Measurements

On May 13, 2016, IWM personnel gauged the monitoring well network at the site using an electronic oil/water interface probe to determine the depth to water and the presence of detectable thickness of liquid-phase hydrocarbons. Depth to water in the monitoring wells ranged from 7.69 feet below top of casing (TOC) in MW-9 to 17.00 feet below TOC in MW-22. Liquid-phase hydrocarbons were not detected within the monitoring and recovery well network at the site. Recovery wells RW-1, RW-2, RW-3, RW-4, and RW-5 were operational during groundwater gauging activities. The PVC fitting for the influent line of recovery well RW-2 was found to be cracked, allowing influent groundwater to return down the well casing and enter the well vault. Subsequently, a depth to water measurement was not collected from RW-2 on May 13, 2016. **Figure 1** is a site plan illustrating pertinent site features and well locations. The groundwater elevation data is summarized in **Attachment A**, and a Groundwater Elevation Map based on the May 13, 2016 depth to water measurements has been included as **Figure 2**.

Groundwater Treatment System

From April 29 through May 27, 2016, approximately 1,178,024 gallons of groundwater were treated and discharged from recovery wells RW-1, RW-2, RW-3, RW-4, and RW-5. Based on data provided by EMCON, Handex, and IWM field data sheets, the total volume of groundwater recovered to date is approximately 224,431,517 gallons. The average influent groundwater recovery rate from April 29 through May 27, 2016 was approximately 29.22 gallons per minute. **Attachment B** includes a table and a graph illustrating the recovery rates to date, and **Attachment C** contains copies of Field Data Sheets completed by IWM personnel.

IWM personnel mobilized to the site on May 13, 2016 to complete bi-weekly and monthly system operation and maintenance activities. The PVC fitting for the influent line of recovery well RW-2 was found to be

cracked and the fitting was repaired on May 13, 2016. The groundwater recovery and treatment system was completely operational upon arrival and departure from the site on May 13, 2016.

IWM personnel mobilized to the site on May 18, 2016 to complete quarterly system operation and maintenance activities. The groundwater recovery and treatment system was completely operational upon arrival and departure from the site on May 18, 2016.

IWM personnel mobilized to the site on May 19 and 20, 2016 to complete roof repairs, including installing new shingles and re-sealing the roof where the air stripper vent pipe exits, to the treatment system building. The groundwater recovery and treatment system was completely operational upon arrival and departure from the site on May 19 and 20, 2016.

At the request of David Dowden, IWM personnel mobilized to the site on May 25, 2016 in order to temporarily deactivate the groundwater recovery and treatment system during an investigation by commercial sewer cleaning contractors to ascertain the cause of the flooded sewer line and vault onsite. During the investigation, a buildup of debris was found in the sewer line onsite, which reduced the discharge flow from the sewer system onsite and subsequently flooded the sewer system and vault. The groundwater recovery and treatment system was reactivated following the completion of the sewer investigation. The groundwater recovery and treatment system was completely operation upon arrival and departure from the site on May 25, 2016.

IWM personnel mobilized to the site on May 27, 2016 to complete bi-weekly system operation and maintenance activities and to obtain quarterly system samples. A number of the float sensors for recovery wells RW-1, RW-2, and RW-3 were found to be malfunctioning and were replaced on May 27, 2016. The groundwater recovery and treatment system was completely operational upon arrival and departure from the site on May 27, 2016.

Quarterly Treatment System Sampling

On May 27, 2016, influent samples from recovery wells RW-1, RW-2, RW-3, RW-4, and RW-5 and a combined effluent sample were obtained to evaluate the groundwater treatment system. Each of the influent sample taps was allowed to run for at least 10 seconds. Prior to sampling, water flow from the tap was reduced to minimize turbulence and agitation. All samples were submitted to Pace Analytical Services, Inc. (Pace), located in Indianapolis, Indiana for volatile organic compound (VOC) analysis by SW-846 Method 8260.

Laboratory analytical results from the May 27, 2016 quarterly system sampling activities indicated the presence of 1,1,1-trichloroethane and trichloroethene in groundwater samples obtained from recovery wells RW-1, RW-2, RW-3, and RW-5. Cis-1,2-dichloroethene was detected in the groundwater samples obtained from recovery wells RW-2, RW-3, and RW-5. Tetrachloroethene was detected in the groundwater samples obtained from recovery wells RW-2, RW-3, RW-4, and RW-5. No VOCs were detected in the system's combined effluent sample.

Historic quarterly system sampling analytical results are summarized in **Table 1**. Laboratory data sheets are provided in **Attachment D**.

Schedule of Activities

Monthly and biweekly system operation and maintenance activities are scheduled for the month of June 2016. Site visits are scheduled for the weeks beginning June 6 and June 20, 2016. The information from these site inspections will be included in the June 2016 Progress Report.

Should you have any questions regarding this site or information summarized within this report, please contact the undersigned at (317) 347-1111. IWM appreciates the opportunity to provide environmental services to Amphenol Corporation.

Sincerely,

IWM CONSULTING GROUP, LLC

Christopher R. Newell, LPG #2397
Project Geologist

Bradley E. Gentry, LPG #2165
Vice-President

Attachments
cc: Mr. Dave Dowden, Lancer Realty & Development Co.

FIGURES



LEGEND

- MONITORING WELL
- RECOVERY WELL
- INJECTION WELL
- PRIMARY BUILDING WALLS
- PROPERTY LINE (APPROXIMATE)
- STORM SEWER
- SANITARY SEWER
- O/H POWER

Scale 1":100 ft.

DRAWN BY: L. STRUM	
DATE: 9/27/99	
REVISED:	
HWPA #111291-01	
DWG. NO. 111291S1	

FIGURE 1

SITE MAP

FORMER AMPHENOL RFI/CMS
980 HURRICANE ROAD
FRANKLIN, INDIANA

iWM CONSULTING GROUP

N

HURRICANE ROAD

UPPER SHELBYVILLE ROAD

HAMILTON AVENUE

RESIDENTIAL

PARKING

BUILDING

PAVEMENT

EQUIPMENT BUILDING

OLD

MW-9
MW-20
MW-21
MW-22
MW-23
MW-24
MW-25
MW-26
MW-27
MW-28
MW-29
MW-30
IT-A1
IT-2
IT-3
RW-1
RW-2
RW-3
RW-4
RW-5
MW-12 R

725.00
724.00
723.00
722.00
720.00
719.00

LEGEND

- MONITORING WELL
- RECOVERY WELL
- PROPERTY LINE (APPROXIMATE)
- STORM SEWER
- SANITARY SEWER
- O/H POWER
- 722.00 POTENTIONMETRIC SURFACE (CONTOUR INTERVAL = 1.0 FT.)

0 100

SCALE IN FEET

DRAWN BY: L. STRUM	
DATE: 9/27/99	
REVISED:	
HWPA #111291-01	
DWG. NO. 111291S1	

FIGURE 2
GROUNDWATER
ELEVATION MAP
(05/13/2016)

FORMER AMPHENOL RFI/CMS
980 HURRICANE ROAD
FRANKLIN, INDIANA

IWM CONSULTING GROUP

TABLES

Table 1
Former Amphenol Facility
980 Hurricane Road
Franklin, Indiana

Treatment System Laboratory Analytical Results

Well Number	Sample Date	Analytes															
		1,1 -Dichloro-ethane	1,2 -Dichloro-ethane	1,1 -Dichloro-ethene	cis-1,2 -Dichloro-ethene	trans-1,2 -Dichloro-ethene	Tetrachloro-ethene	1,1,1 -Trichloro-ethane	1,2,3 -Trichloro-benzene	Trichloro-ethene	Trichloro-fluoromethane	Naphthalene	Methyl-tert-butyl-ether	Methyl-Ethyl-Ketone	1,1,2-Trichloro-ethane	Carbon Tetrachloride	Total VOC's
RW-1	5/3/1995	33	ND	ND[1]	ND	ND	100	200	ND	520	ND	ND	ND	ND	ND	ND	853
	8/3/1995	31	ND	ND	ND	ND	170	180	ND	400	ND	ND	ND	ND	ND	ND	781
	11/7/1995	30	ND	ND	ND	ND	ND	190	ND	390	ND	ND	ND	ND	ND	ND	610
	2/26/2010	ND	ND	ND	22.5	ND	192	47.2	ND	71.8	ND	ND	ND	ND	ND	ND	333.5
	5/21/2010	ND	ND	ND	14.8	ND	103	32.0	ND	58.8	ND	ND	ND	ND	ND	ND	208.6
	8/26/2010	ND	ND	ND	ND	ND	ND	23.3	ND	39.9	ND	ND	ND	ND	ND	ND	63.2
	11/19/2010	ND	ND	ND	190	5.1	159	41.0	ND	96.3	ND	ND	ND	ND	ND	ND	491.4
	2/11/2011	ND	ND	ND	5.3	ND	9.3	20.3	ND	37.7	ND	ND	ND	ND	ND	ND	72.6
	5/20/2011	ND	ND	ND	5.5	ND	5.6	14.6	ND	29	ND	ND	ND	ND	ND	ND	54.7
	8/25/2011	ND	ND	ND	51.5	ND	131	27.3	ND	72	ND	ND	ND	ND	ND	ND	281.8
	11/18/2011	ND	ND	ND	ND	ND	ND	24.2	ND	29.8	ND	ND	ND	ND	ND	ND	54
	2/24/2012	ND	ND	ND	ND	ND	ND	ND	ND	31	ND	ND	ND	ND	ND	ND	31
	5/22/2012	ND	ND	ND	ND	ND	ND	15.9	ND	32.8	ND	ND	ND	ND	ND	ND	48.7
	8/24/2012	ND	ND	ND	93.6	ND	286	37.7	ND	156	ND	ND	ND	ND	ND	ND	573.3
	11/16/2012	ND	ND	ND	28.3	ND	109	28.7	ND	74.7	ND	ND	ND	ND	ND	ND	240.7
	2/25/2013	ND	ND	ND	ND	ND	ND	12.2	ND	25.0	ND	ND	ND	ND	ND	ND	37.2
	5/30/2013	ND	ND	ND	ND	ND	ND	12.6	ND	26.3	ND	ND	ND	ND	ND	ND	38.9
	8/23/2013	ND	ND	ND	ND	ND	10.9	14.6	ND	30.9	ND	ND	ND	ND	ND	ND	56.4
	11/13/2013	ND	ND	ND	5.9	ND	9.2	16.5	ND	24.8	ND	ND	ND	ND	ND	ND	56.4
	2/19/2014	ND	ND	ND	6.5	ND	26.9	18.0	ND	38.1	ND	ND	ND	ND	ND	ND	89.5
	5/16/2014	ND	ND	ND	9.3	ND	27.8	13.6	ND	29.0	ND	ND	ND	ND	ND	ND	79.7
	8/22/2014	ND	ND	ND	ND	ND	ND	9.7	ND	17.9	ND	ND	ND	ND	ND	ND	27.6
	11/24/2014	ND	ND	ND	30.7	ND	98.6	14.6	ND	50.7	ND	ND	ND	ND	ND	ND	194.6
	3/13/2015	ND	ND	ND	ND	ND	8.2	11.0	ND	17.3	ND	ND	ND	ND	ND	ND	36.5
	5/27/2015	ND	ND	ND	ND	ND	ND	10.5	ND	18.1	ND	ND	ND	ND	ND	ND	28.6
	8/21/2015	ND	ND	ND	ND	ND	ND	13.1	ND	19.6	ND	ND	ND	ND	ND	ND	32.7
	11/25/2015	ND	ND	ND	ND	ND	7.8	14.3	ND	16.9	ND	ND	ND	ND	ND	ND	39.0
	2/19/2016	ND	ND	ND	ND	ND	ND	11.2	ND	15.3	ND	ND	ND	ND	ND	ND	26.5
	5/27/2016	ND	ND	ND	ND	ND	ND	8.8	ND	10.3	ND	ND	ND	ND	ND	ND	19.1

Notes:
Results in micrograms per liter (ug/l).
(1) ND - Not Detected - analyte not detected above laboratory method detection limit.
(2) NS - Not Sampled, RW-1 not in operation during April 1996 and November 1997 sampling events.
E - Trichloroethane value for RW-1 during the November 13, 1998 sampling event is an estimated value only.

Results from 1997 through 2004 are not displayed.

Table 1 (continued)
Former Amphenol Facility
980 Hurricane Road
Franklin, Indiana

Treatment System Laboratory Analytical Results

Well Number	Sample Date	Analytes															
		1,1 -Dichloro-ethane	1,2 -Dichloro-ethane	1,1 -Dichloro-ethene	cis-1,2 -Dichloro-ethene	trans-1,2 -Dichloro-ethene	Tetrachloro-ethene	1,1,1 -Trichloro-ethane	1,2,3 -Trichloro-benzene	Trichloro-ethene	Trichloro-fluoromethane	Naphthalene	Methyl-tert-butyl-ether	Methyl-Ethyl-Ketone	1,1,2-Trichloro-ethane	Carbon Tetrachloride	Total VOC's
RW-2	5/3/1995	47	ND	8.1	3.9	ND	1,500	960	ND	4,300	ND	ND	ND	ND	ND	ND	6,819
	8/3/1995	48	ND	ND	ND	ND	1,500	1,100	ND	3,000	ND	ND	ND	ND	ND	ND	5,648
	11/7/1995	58	ND	9.1	5.3	ND	2,100	1,300	ND	2,200	ND	ND	ND	ND	ND	ND	5,672
	2/26/2010	13.2	ND	ND	181	ND	973	168	ND	297	ND	ND	ND	ND	ND	ND	1,632.2
	5/21/2010	ND	ND	ND	164	ND	1,610	128	ND	493	ND	ND	ND	ND	ND	ND	2,395.0
	8/26/2010	10.6	ND	ND	202	ND	1,230	132	ND	332	ND	ND	ND	ND	ND	ND	1,906.6
	11/19/2010	8.6	ND	ND	6.3	ND	297	151	ND	160	ND	ND	ND	ND	ND	ND	622.9
	2/11/2011	12.2	ND	ND	51	ND	579	99.6	ND	196	ND	ND	ND	ND	ND	ND	937.8
	5/20/2011	9.1	ND	ND	1,000	ND	812	78.5	ND	196	ND	ND	ND	ND	ND	ND	2,095.6
	8/25/2011	ND	ND	ND	17.9	ND	164	44.7	ND	68.1	ND	ND	ND	ND	ND	ND	294.7
	11/18/2011	11	ND	ND	8.5	ND	213	103	ND	173	ND	ND	ND	ND	ND	ND	508.5
	2/24/2012	5	ND	ND	83.7	ND	131	53.7	ND	74	ND	ND	ND	ND	ND	ND	347.4
	5/22/2012	9.5	ND	ND	252	ND	330	84.9	ND	231	ND	ND	ND	ND	ND	ND	907.4
	8/24/2012	ND	ND	ND	21	ND	77.1	44.1	ND	47.7	ND	ND	ND	ND	ND	ND	189.9
	11/16/2012	ND	ND	ND	24.7	ND	98.0	37.9	ND	47.7	ND	ND	ND	ND	ND	ND	208.3
	2/25/2013	ND	ND	ND	80.6	ND	154.0	41.5	ND	93.3	ND	ND	ND	ND	ND	ND	369.4
	5/30/2013	5.1	ND	ND	14.6	ND	206.0	72.4	ND	125.0	ND	ND	ND	ND	ND	ND	423.1
	8/23/2013	9.3	ND	ND	ND	ND	195.0	76.4	ND	148.0	ND	ND	ND	ND	ND	ND	428.7
	11/13/2013	5.7	ND	ND	ND	ND	118.0	70.0	ND	87.2	ND	ND	ND	ND	ND	ND	280.9
	2/19/2014	12.9	ND	ND	ND	ND	195.0	89.0	ND	165.0	ND	ND	ND	ND	ND	ND	461.9
	5/16/2014	9.6	ND	ND	14.2	ND	171.0	72.6	ND	129.0	ND	ND	ND	ND	ND	ND	396.4
	8/22/2014	7	ND	ND	ND	ND	139.0	58.4	ND	107.0	ND	ND	ND	ND	ND	ND	311.4
	11/24/2014	ND	ND	ND	ND	ND	89.6	32.0	ND	56.5	ND	ND	ND	ND	ND	ND	178.1
	3/13/2015	7	ND	ND	6.2	ND	132.0	46.5	ND	74.2	ND	ND	ND	ND	ND	ND	265.9
	5/27/2015	ND	ND	ND	10.0	ND	92.4	40.1	ND	49.5	ND	ND	ND	ND	ND	ND	192.0
	8/21/2015	6.7	ND	ND	67.5	ND	196.0	71.9	ND	106.0	ND	ND	ND	ND	ND	ND	448.1
	11/25/2015	7.4	ND	ND	ND	ND	131.0	70.8	ND	101.0	ND	ND	ND	ND	ND	ND	310.2
	2/19/2016	6.8	ND	ND	7.2	ND	137.0	50.3	ND	101.0	ND	ND	ND	ND	ND	ND	302.3
	5/27/2016	ND	ND	ND	83.4	ND	147.0	50.5	ND	101.0	ND	ND	ND	ND	ND	ND	381.9

Notes:
Results in micrograms per liter (ug/l).

Results from 1997 through 2004 are not displayed.

Table 1 (continued)
Former Amphenol Facility
980 Hurricane Road
Franklin, Indiana

Treatment System Laboratory Analytical Results

Well Number	Sample Date	Analytes															
		1,1 -Dichloro-ethane	1,2 -Dichloro-ethane	1,1 -Dichloro-ethene	cis-1,2 -Dichloro-ethene	trans-1,2 -Dichloro-ethene	Tetrachloro-ethene	1,1,1 -Trichloro-ethane	1,2,3 -Trichloro-benzene	Trichloro-ethene	Trichloro-fluoromethane	Naphthalene	Methyl-tert-butyl-ether	Methyl-Ethyl-Ketone	1,1,2-Trichloro-ethane	Carbon Tetrachloride	Total VOC's
RW-3	5/3/1995	28	ND	ND	ND	ND	160	540	ND	2,900	ND	ND	ND	ND	ND	ND	3,628
	8/3/1995	53	ND	ND	ND	ND	16	560	ND	870	ND	ND	ND	ND	ND	ND	1,499
	11/7/1995	48	ND	6.9	ND	ND	1,400	950	ND	1,700	ND	ND	ND	ND	ND	ND	4,105
	2/26/2010	6.5	ND	ND	33.4	ND	262	111	ND	80	ND	ND	ND	ND	ND	ND	492.9
	5/21/2010	ND	ND	ND	21.9	ND	292	93.4	ND	70.2	ND	ND	ND	ND	ND	ND	477.5
	8/26/2010	5.3	ND	ND	5.2	ND	177	84	ND	49.9	ND	ND	ND	ND	ND	ND	321.4
	11/19/2010	9.2	ND	ND	382	6.9	162	137	ND	121	ND	ND	ND	ND	ND	ND	818.1
	2/11/2011	8.8	ND	ND	605	ND	81.8	118	ND	134	ND	ND	ND	ND	ND	ND	947.6
	5/20/2011	6	ND	ND	59	ND	69.6	88.8	ND	53.4	ND	ND	ND	ND	ND	ND	276.8
	8/25/2011	ND	ND	ND	55.3	ND	96.1	68.4	ND	50.8	ND	ND	ND	ND	ND	ND	270.6
	11/18/2011	6.7	ND	ND	138	ND	126	86.7	ND	77.4	ND	ND	ND	ND	ND	ND	434.8
	2/24/2012	ND	ND	ND	55.7	ND	83.6	ND	ND	61.4	ND	ND	ND	ND	ND	ND	200.7
	5/22/2012	5.5	ND	ND	44	ND	122	71	ND	58.7	ND	ND	ND	ND	ND	ND	301.2
	8/24/2012	6.3	ND	ND	77.5	ND	143	75.8	ND	74.6	ND	ND	ND	ND	ND	ND	377.2
	11/16/2012	5.9	ND	ND	80.5	ND	154	66.6	ND	68.4	ND	ND	ND	ND	ND	ND	375.4
	2/25/2013	ND	ND	ND	47	ND	110	53.3	ND	66.1	ND	ND	ND	ND	ND	ND	276.4
	5/30/2013	ND	ND	ND	21.5	ND	99	48.8	ND	40.2	ND	ND	ND	ND	ND	ND	209.0
	8/23/2013	5.3	ND	ND	25.9	ND	135	48.8	ND	53.3	ND	ND	ND	ND	ND	ND	268.3
	11/13/2013	5.5	ND	ND	31.6	ND	157	52.0	ND	51.8	ND	ND	ND	ND	ND	ND	297.9
	2/19/2014	6.5	ND	ND	21.8	ND	144	62.6	ND	58.1	ND	ND	ND	ND	ND	ND	293.0
	5/16/2014	5.8	ND	ND	8.2	ND	93	50.8	ND	35.7	ND	ND	ND	ND	ND	ND	193.0
	8/22/2014	ND	ND	ND	7.3	ND	86.9	41.3	ND	32.8	ND	ND	ND	ND	ND	ND	168.3
	11/24/2014	ND	ND	ND	13.8	ND	123.0	38.0	ND	41.5	ND	ND	ND	ND	ND	ND	216.3
	3/13/2015	ND	ND	ND	21.4	ND	114.0	35.3	ND	35.9	ND	ND	ND	ND	ND	ND	206.6
	5/27/2015	ND	ND	ND	6.7	ND	89.1	40.2	ND	34.3	ND	ND	ND	ND	ND	ND	170.3
	8/21/2015	5.9	ND	ND	ND	ND	83.5	53.3	ND	34.2	ND	ND	ND	ND	ND	ND	176.9
	11/25/2015	ND	ND	ND	11.4	ND	97.7	38.9	ND	32.5	ND	ND	ND	ND	ND	ND	180.5
	2/19/2016	ND	ND	ND	16.6	ND	101.0	31.3	ND	35.4	ND	ND	ND	ND	ND	ND	184.3
	5/27/2016	ND	ND	ND	11.9	ND	86.9	26.6	ND	29.7	ND	ND	ND	ND	ND	ND	155.1

Notes:
Results in micrograms per liter (ug/l).

Results from 1997 through 2004 are not displayed.

Table 1 (continued)
Former Amphenol Facility
980 Hurricane Road
Franklin, Indiana

Treatment System Laboratory Analytical Results

Well Number	Sample Date	Analytes															
		1,1 -Dichloro-ethane	1,2 -Dichloro-ethane	1,1 -Dichloro-ethene	cis-1,2 -Dichloro-ethene	trans-1,2 -Dichloro-ethene	Tetrachloro-ethene	1,1,1 -Trichloro-ethane	1,2,3 -Trichloro-benzene	Trichloro-ethene	Trichloro-fluoromethane	Naphthalene	Methyl-tert-butyl-ether	Methyl-Ethyl-Ketone	1,1,2-Trichloro-ethane	Carbon Tetrachloride	Total VOC's
RW-4	2/17/2005	7.4	ND	ND	ND	ND	350	210	ND	140	ND	ND	ND	ND	ND	ND	707
	4/28/2005	ND	ND	ND	ND	ND	25	6.2	ND	ND	ND	ND	ND	ND	ND	ND	31
	8/19/2005	ND	ND	ND	ND	ND	35.4	ND	ND	ND	ND	ND	ND	ND	ND	ND	35.4
	11/11/2005	ND	ND	ND	ND	ND	20	ND	ND	ND	ND	ND	ND	ND	ND	ND	20
	2/26/2010	ND	ND	ND	ND	ND	19.8	ND	ND	ND	ND	ND	ND	ND	ND	ND	19.8
	5/21/2010	ND	ND	ND	ND	ND	16.3	ND	ND	ND	ND	ND	ND	ND	ND	ND	16.3
	8/26/2010	ND	ND	ND	ND	ND	14.2	ND	ND	ND	ND	ND	ND	ND	ND	ND	14.2
	11/19/2010	ND	ND	ND	ND	ND	8.2	ND	ND	ND	ND	ND	ND	ND	ND	ND	8.2
	2/11/2011	ND	ND	ND	ND	ND	8.6	ND	ND	ND	ND	ND	ND	ND	ND	ND	8.6
	5/20/2011	ND	ND	ND	ND	ND	13.7	ND	ND	ND	ND	ND	ND	ND	ND	ND	13.7
	8/25/2011	ND	ND	ND	ND	ND	10.1	ND	ND	ND	ND	ND	ND	ND	ND	ND	10.1
	11/18/2011	ND	ND	ND	ND	ND	12	ND	ND	ND	ND	ND	ND	ND	ND	ND	12.0
	2/24/2012	ND	ND	ND	ND	ND	7.6	ND	ND	ND	ND	ND	ND	ND	ND	ND	7.6
	5/22/2012	ND	ND	ND	ND	ND	15.4	ND	ND	ND	ND	ND	ND	ND	ND	ND	15.4
	8/24/2012	ND	ND	ND	ND	ND	6.8	ND	ND	ND	ND	ND	ND	ND	ND	ND	6.8
	11/16/2012	ND	ND	ND	ND	ND	7.9	ND	ND	ND	ND	ND	ND	ND	ND	ND	7.9
	2/25/2013	ND	ND	ND	ND	ND	10.1	ND	ND	ND	ND	ND	ND	ND	ND	ND	10.1
	5/30/2013	ND	ND	ND	ND	ND	7.7	ND	ND	ND	ND	ND	ND	ND	ND	ND	7.7
	8/23/2013	ND	ND	ND	ND	ND	9.6	ND	ND	ND	ND	ND	ND	ND	ND	ND	9.6
	11/13/2013	ND	ND	ND	ND	ND	7.9	ND	ND	ND	ND	ND	ND	ND	ND	ND	7.9
	2/19/2014	ND	ND	ND	ND	ND	10.3	ND	ND	ND	ND	ND	ND	ND	ND	ND	10.3
	5/16/2014	ND	ND	ND	ND	ND	9.7	ND	ND	ND	ND	ND	ND	ND	ND	ND	9.7
	8/22/2014	ND	ND	ND	ND	ND	8.6	ND	ND	ND	ND	ND	ND	ND	ND	ND	8.6
	11/24/2014	ND	ND	ND	ND	ND	8.6	ND	ND	ND	ND	ND	ND	ND	ND	ND	8.6
	3/13/2015	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	0.0
	5/27/2015	ND	ND	ND	ND	ND	7.5	ND	ND	ND	ND	ND	ND	ND	ND	ND	7.5
	8/21/2015	ND	ND	ND	ND	ND	13.6	ND	ND	ND	ND	ND	ND	ND	ND	ND	13.6
	11/25/2015	ND	ND	ND	ND	ND	6.7	ND	ND	ND	ND	ND	ND	ND	ND	ND	6.7
	2/19/2016	ND	ND	ND	ND	ND	7.5	ND	ND	ND	ND	ND	ND	ND	ND	ND	7.5
	5/27/2016	ND	ND	ND	ND	ND	9.6	ND	ND	ND	ND	ND	ND	ND	ND	ND	9.6

Notes:
Results in micrograms per liter (ug/l).

Results from 1997 through 2004 are not displayed.

Table 1 (continued)
Former Amphenol Facility
980 Hurricane Road
Franklin, Indiana

Treatment System Laboratory Analytical Results

Well Number	Sample Date	Analytes																
		1,1 -Dichloro-ethane	1,2 -Dichloro-ethane	1,1 -Dichloro-ethene	cis-1,2 -Dichloro-ethene	trans-1,2 -Dichloro-ethene	Tetrachloro-ethene	1,1,1 -Trichloro-ethane	1,2,3 -Trichloro-benzene	Trichloro-ethene	Trichloro-fluoromethane	Naphthalene	Methyl-tert-butyl-ether	Methyl-Ethyl-Ketone	1,1,2-Trichloro-ethane	Carbon Tetrachloride	Total VOC's
RW-5	7/22/2010	ND	ND	ND	ND	ND	1,120	132	ND	253	ND	ND	ND	8,890	ND	ND	10,395
	8/26/2010	ND	ND	ND	99.3	ND	669	114	ND	281	ND	ND	ND	ND	ND	ND	1,163
	11/19/2010	8.2	ND	ND	1,020	6.3	907	106	ND	355	ND	ND	ND	ND	ND	ND	2,403
	2/11/2011	5.2	ND	ND	766	ND	721	73.6	ND	325	ND	ND	ND	ND	ND	ND	1,890.8
	5/20/2011	ND	ND	ND	251	ND	440	87.6	ND	262	ND	ND	ND	ND	ND	ND	1,040.6
	8/25/2011	ND	ND	ND	244	ND	262	21	ND	135	ND	ND	ND	ND	ND	ND	662
	11/18/2011	ND	ND	ND	442	ND	579	67	ND	447	ND	ND	ND	ND	ND	ND	1,535
	2/24/2012	ND	ND	ND	228	ND	345	ND	ND	305	ND	ND	ND	ND	ND	ND	878
	5/22/2012	ND	ND	ND	127	ND	549	46.8	ND	288	ND	ND	ND	ND	ND	ND	1,010.8
	8/24/2012	5.1	ND	ND	254	ND	585	68.1	ND	351	ND	ND	ND	ND	ND	ND	1,263.2
	11/16/2012	ND	ND	ND	172	ND	534	68.0	ND	279	ND	ND	ND	ND	ND	ND	1,053.0
	2/25/2013	ND	ND	ND	29.3	ND	122	27.8	ND	72.1	ND	ND	ND	ND	ND	ND	251.2
	5/30/2013	ND	ND	ND	128.0	ND	614	38.7	ND	242.0	ND	ND	ND	ND	ND	ND	1,022.7
	8/23/2013	ND	ND	ND	194.0	ND	580	39.9	ND	305.0	ND	ND	ND	ND	ND	ND	1,118.9
	11/13/2013	ND	ND	ND	148.0	ND	570	42.7	ND	265.0	ND	ND	ND	ND	ND	ND	1,025.7
	2/19/2014	ND	ND	ND	202.0	ND	538	47.5	ND	290.0	ND	ND	ND	ND	ND	ND	1,077.5
	5/16/2014	ND	ND	ND	181.0	ND	397	36.4	ND	228.0	ND	ND	ND	ND	ND	ND	842.4
	8/22/2014	ND	ND	ND	169.0	ND	418	28.8	ND	211.0	ND	ND	ND	ND	ND	ND	826.8
	11/24/2014	ND	ND	ND	210.0	ND	442	27.5	ND	258.0	ND	ND	ND	ND	ND	ND	937.5
	3/13/2015	ND	ND	ND	60.7	ND	336	30.5	ND	159.0	ND	ND	ND	ND	ND	ND	586.2
	5/27/2015	ND	ND	ND	151.0	ND	500	31.4	ND	198.0	ND	ND	ND	ND	ND	ND	880.4
	8/21/2015	ND	ND	ND	130.0	ND	364	39.1	ND	208.0	ND	ND	ND	ND	ND	ND	741.1
	11/25/2015	ND	ND	ND	111.0	ND	414	35.0	ND	180.0	ND	ND	ND	ND	ND	ND	740.0
	2/19/2016	ND	ND	ND	79.2	ND	344	29.4	ND	173.0	ND	ND	ND	ND	ND	ND	625.6
	5/27/2016	ND	ND	ND	71.7	ND	424	30.3	ND	166.0	ND	ND	ND	ND	ND	ND	692.0

Notes:
Results in micrograms per liter (ug/l).

Results from 1997 through 2004 are not displayed.

Table 1 (continued)
Former Amphenol Facility
980 Hurricane Road
Franklin, Indiana

Treatment System Laboratory Analytical Results

Well Number	Sample Date	Analytes															
		1,1 -Dichloro-ethane	1,2 -Dichloro-ethane	1,1 -Dichloro-ethene	cis-1,2 -Dichloro-ethene	trans-1,2 -Dichloro-ethene	Tetrachloro-ethene	1,1,1 -Trichloro-ethane	1,2,3 -Trichloro-benzene	Trichloro-ethene	Trichloro-fluoromethane	Naphthalene	Methyl-tert-butyl-ether	Methyl-Ethyl-Ketone	1,1,2-Trichloro-ethane	Carbon Tetrachloride	Total VOC's
Effluent	2/17/2005	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	0.0
	4/28/2005	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	0.0
	8/19/2005	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	0.0
	11/11/2005	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	0.0
	2/26/2010	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	0.0
	5/21/2010	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	0.0
	8/26/2010	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	0.0
	11/19/2010	ND	ND	ND	55.9	ND	15.7	ND	ND	10.3	ND	ND	ND	ND	ND	ND	81.9
	12/8/2010	ND	ND	ND	57.9	ND	24.4	ND	ND	11.8	ND	ND	ND	ND	ND	ND	94.1
	12/10/2010	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	0.0
	2/11/2011	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	0.0
	5/20/2011	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	0.0
	8/25/2011	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	0.0
	11/18/2011	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	0.0
	2/24/2012	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	0.0
	5/22/2012	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	0.0
	8/24/2012	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	0.0
	11/16/2012	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	0.0
	2/25/2013	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	0.0
	5/30/2013	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	0.0
	8/23/2013	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	0.0
	11/13/2013	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	0.0
	2/19/2014	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	0.0
	5/16/2014	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	0.0
	8/22/2014	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	0.0
	11/24/2014	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	0.0
	3/13/2015	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	0.0
	5/27/2015	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	0.0
	8/21/2015	ND	ND	ND	6	ND	9	ND	ND	5.7	ND	ND	ND	ND	ND	ND	20.7
	9/10/2015	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	0.0
	11/25/2015	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	0.0
	2/19/2016	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	0.0
	5/27/2016	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	0.0

Notes:
Results in micrograms per liter (ug/l).
* - Naphthalene and MTBE were detected at 18 and 17 ug/L, respectively; however, these detections are most likely due to laboratory artifacts or handling issues.
** - Methylene chloride was detected at 5.9 ug/L, however, this detection was most likely due to a laboratory artifact.

Results from 1997 through 2004 are not displayed.

ATTACHMENT A

Groundwater Level Measurements

Former Amphenol Facility
980 Hurricane Road
Franklin, Indiana

Ground Water Level Measurements

Well Number	Gauging Date	TOC Elev. (feet)	Depth to Water (feet)	Corrected Ground Water Elevation (feet)
IT-2	01/14/11	732.25	13.42	718.83
	02/11/11		13.71	718.54
	03/11/11		11.64	720.61
	04/14/11		11.93	720.32
	05/06/11		10.84	721.41
	06/02/11		11.83	720.42
	07/15/11		12.20	720.05
	08/11/11		12.79	719.46
	09/07/11		13.32	718.93
	10/05/11		13.30	718.95
	11/04/11		13.26	718.99
	12/01/11		12.82	719.43
	01/13/12		12.50	719.75
	02/10/12		12.30	719.95
	03/09/12		12.80	719.45
	04/06/12		12.31	719.94
	05/02/12		12.47	719.78
	06/01/12		12.71	719.54
	07/13/12		13.48	718.77
	08/10/12		13.94	718.31
	09/06/12		13.72	718.53
	10/05/12		13.56	718.69
	12/17/12		13.67	718.58
	01/11/13		13.65	718.60
	02/25/13		12.13	720.12
	03/22/13		12.42	719.83
	04/05/13		12.58	719.67
	05/03/13		12.17	720.08
	06/13/13		11.94	720.31
	07/12/13		12.76	719.49
	08/09/13		13.10	719.15
	09/06/13		13.61	718.64
	10/01/13		13.95	718.30
	11/01/13		13.79	718.46
	12/13/13		14.00	718.25
	01/13/14		12.28	719.97
	02/07/14		NG	NG
	03/21/14		12.63	719.62
	04/04/14		12.30	719.95
	05/02/14		12.17	720.08
	06/14/14		11.60	720.65
	07/11/14		12.43	719.82
	08/08/14		12.75	719.50
	09/05/14		12.91	719.34
	10/08/14		13.23	719.02
	11/13/14		13.30	718.95
	12/24/14		13.17	719.08
	01/09/15		NG	NG
	02/06/15		13.22	719.03
	03/06/15		NG	NG
	04/03/15		13.18	719.07
	05/08/15		12.73	719.52
	06/12/15		12.72	719.53
	07/10/15		11.51	720.74
	08/07/15		11.50	720.75
	09/03/15		12.39	719.86
	10/02/15		12.98	719.27
	11/13/15		13.30	718.95
	12/14/15		13.38	718.87
	01/21/16		12.32	719.93
	02/04/16		12.40	719.85
	03/04/16		12.08	720.17
	04/01/16		12.15	720.10
	05/13/16		12.10	720.15

Former Amphenol Facility
980 Hurricane Road
Franklin, Indiana

Ground Water Level Measurements

Well Number	Gauging Date	TOC Elev. (feet)	Depth to Water (feet)	Corrected Ground Water Elevation (feet)
IT-3	01/14/11	728.71	11.35	717.36
	02/11/11		11.41	717.30
	03/11/11		10.35	718.36
	04/14/11		10.52	718.19
	05/06/11		9.79	718.92
	06/02/11		10.42	718.29
	07/15/11		10.60	718.11
	08/11/11		10.86	717.85
	09/07/11		11.07	717.64
	10/05/11		11.07	717.64
	11/04/11		11.02	717.69
	12/01/11		10.74	717.97
	01/13/12		10.90	717.81
	02/10/12		10.86	717.85
	03/09/12		11.08	717.63
	04/06/12		10.73	717.98
	05/02/12		10.68	718.03
	06/01/12		10.97	717.74
	07/13/12		11.18	717.53
	08/10/12		11.29	717.42
	09/06/12		11.30	717.41
	10/05/12		11.24	717.47
	12/17/12		11.41	717.30
	01/11/13		11.22	717.49
	02/25/13		10.84	717.87
	03/22/13		10.75	717.96
	04/05/13		10.86	717.85
	05/03/13		10.69	718.02
	06/13/13		10.72	717.99
	07/12/13		10.86	717.85
	08/09/13		10.98	717.73
	09/06/13		11.13	717.58
	10/01/13		11.24	717.47
	11/01/13		11.17	717.54
	12/13/13		11.41	717.30
	01/13/14		10.59	718.12
	02/07/14		10.87	717.84
	03/21/14		10.82	717.89
	04/04/14		10.15	718.56
	05/02/14		10.58	718.13
	06/14/14		10.34	718.37
	07/11/14		10.58	718.13
	08/08/14		10.78	717.93
	09/05/14		10.75	717.96
	10/08/14		10.95	717.76
	11/13/14		11.08	717.63
	12/24/14		11.42	717.29
	01/09/15		11.08	717.63
	02/06/15		11.35	717.36
	03/06/15		11.24	717.47
	04/03/15		11.30	717.41
	05/08/15		10.97	717.74
	06/12/15		10.98	717.73
	07/10/15		10.25	718.46
	08/07/15		10.35	718.36
	09/03/15		10.78	717.93
	10/02/15		11.02	717.69
	11/13/15		11.16	717.55
	12/14/15		11.31	717.40
	01/21/16		10.91	717.80
	02/04/16		10.90	717.81
	03/04/16		10.75	717.96
	04/01/16		10.80	717.91
	05/13/16		10.78	717.93

Former Amphenol Facility
980 Hurricane Road
Franklin, Indiana

Ground Water Level Measurements

Well Number	Gauging Date	TOC Elev. (feet)	Depth to Water (feet)	Corrected Ground Water Elevation (feet)
MW-3	01/14/11	736.44	16.07	720.37
	02/11/11		16.31	720.13
	03/11/11		13.91	722.53
	04/14/11		14.08	722.36
	05/06/11		12.53	723.91
	06/02/11		13.84	722.60
	07/15/11		14.48	721.96
	08/11/11		15.26	721.18
	09/07/11		15.91	720.53
	10/05/11		15.71	720.73
	11/04/11		15.97	720.47
	12/01/11		15.48	720.96
	01/13/12		14.87	721.57
	02/10/12		14.49	721.95
	03/09/12		15.10	721.34
	04/06/12		14.63	721.81
	05/02/12		14.59	721.85
	06/01/12		15.13	721.31
	07/13/12		16.09	720.35
	08/10/12		16.63	719.81
	09/06/12		16.50	719.94
	10/05/12		16.38	720.06
	12/17/12		16.52	719.92
	01/11/13		16.42	720.02
	02/25/13		14.96	721.48
	03/22/13		14.80	721.64
	04/05/13		15.94	720.50
	05/03/13		14.53	721.91
	06/13/13		14.56	721.88
	07/12/13		15.19	721.25
	08/09/13		15.66	720.78
	09/06/13		16.23	720.21
	10/01/13		16.55	719.89
	11/01/13		16.55	719.89
	12/13/13		16.75	719.69
	01/13/14		14.90	721.54
	02/07/14		15.07	721.37
	03/21/14		15.06	721.38
	04/04/14		14.81	721.63
	05/02/14		14.47	721.97
	06/14/14		14.18	722.26
	07/11/14		14.76	721.68
	08/08/14		15.27	721.17
	09/05/14		15.42	721.02
	10/08/14		15.92	720.52
	11/13/14		16.13	720.31
	12/24/14		15.85	720.59
	01/09/15		15.81	720.63
	02/06/15		15.85	720.59
	03/06/15		16.02	720.42
	04/03/15		15.80	720.64
	05/08/15		15.54	720.90
	06/12/15		15.19	721.25
	07/10/15		13.76	722.68
	08/07/15		13.82	722.62
	09/03/15		14.82	721.62
	10/02/15		15.60	720.84
	11/13/15		16.08	720.36
	12/14/15		16.23	720.21
	01/21/16		14.87	721.57
	02/04/16		15.00	721.44
	03/04/16		14.59	721.85
	04/01/16		14.56	721.88
	05/13/16		14.53	721.91

iWM CONSULTING GROUP

Former Amphenol Facility
980 Hurricane Road
Franklin, Indiana

Ground Water Level Measurements

Well Number	Gauging Date	TOC Elev. (feet)	Depth to Water (feet)	Corrected Ground Water Elevation (feet)
MW-9	01/14/11	733.04	10.19	722.85
	02/11/11		10.22	722.82
	03/11/11		7.00	726.04
	04/14/11		6.84	726.20
	05/06/11		4.71	728.33
	06/02/11		6.74	726.30
	07/15/11		7.80	725.24
	08/11/11		8.83	724.21
	09/07/11		9.72	723.32
	10/05/11		9.74	723.30
	11/04/11		9.75	723.29
	12/01/11		8.57	724.47
	01/13/12		8.18	724.86
	02/10/12		7.76	725.28
	03/09/12		8.52	724.52
	04/06/12		7.71	725.33
	05/02/12		6.56	726.48
	06/01/12		8.58	724.46
	07/13/12		9.90	723.14
	08/10/12		10.42	722.62
	09/06/12		10.68	722.36
	10/05/12		10.41	722.63
	12/17/12		10.64	722.40
	01/11/13		10.23	722.81
	02/25/13		8.45	724.59
	03/22/13		7.98	725.06
	04/05/13		8.23	724.81
	05/03/13		7.72	725.32
	06/13/13		8.12	724.92
	07/12/13		8.75	724.29
	08/09/13		9.29	723.75
	09/06/13		10.05	722.99
	10/01/13		10.49	722.55
	11/01/13		10.44	722.60
	12/13/13		10.73	722.31
	01/13/14		7.97	725.07
	02/07/14		8.56	724.48
	03/21/14		8.48	724.56
	04/04/14		6.19	726.85
	05/02/14		7.76	725.28
	06/14/14		7.28	725.76
	07/11/14		8.16	724.88
	08/08/14		8.86	724.18
	09/05/14		9.16	723.88
	10/08/14		9.81	723.23
	11/13/14		10.17	722.87
	12/24/14		9.75	723.29
	01/09/15		9.43	723.61
	02/06/15		9.67	723.37
	03/06/15		9.78	723.26
	04/03/15		9.62	723.42
	05/08/15		9.58	723.46
	06/12/15		8.70	724.34
	07/10/15		6.81	726.23
	08/07/15		6.61	726.43
	09/03/15		8.37	724.67
	10/02/15		9.40	723.64
	11/13/15		10.09	722.95
	12/14/15		10.06	722.98
	01/21/16		8.31	724.73
	02/04/16		8.15	724.89
	03/04/16		7.79	725.25
	04/01/16		7.73	725.31
	05/13/16		7.69	725.35

Former Amphenol Facility
980 Hurricane Road
Franklin, Indiana

Ground Water Level Measurements

Well Number	Gauging Date	TOC Elev. (feet)	Depth to Water (feet)	Corrected Ground Water Elevation (feet)
MW-12R	01/14/11	736.15	17.76	718.39
	02/11/11		18.05	718.10
	03/11/11		16.09	720.06
	04/14/11		16.34	719.81
	05/06/11		15.32	720.83
	06/02/11		16.21	719.94
	07/15/11		16.53	719.62
	08/11/11		17.05	719.10
	09/07/11		17.62	718.53
	10/05/11		17.63	718.52
	11/04/11		17.54	718.61
	12/01/11		17.20	718.95
	01/13/12		16.83	719.32
	02/10/12		16.66	719.49
	03/09/12		17.15	719.00
	04/06/12		16.74	719.41
	05/02/12		16.87	719.28
	06/01/12		18.87	717.28
	07/13/12		17.80	718.35
	08/10/12		18.16	717.99
	09/06/12		18.10	718.05
	10/05/12		17.95	718.20
	12/17/12		18.01	718.14
	01/11/13		17.98	718.17
	02/25/13		16.38	719.77
	03/22/13		16.76	719.39
	04/05/13		16.09	720.06
	05/03/13		16.52	719.63
	06/13/13		16.07	720.08
	07/12/13		17.06	719.09
	08/09/13		17.41	718.74
	09/06/13		17.93	718.22
	10/01/13		18.22	717.93
	11/01/13		18.06	718.09
	12/13/13		18.32	717.83
	01/13/14		16.64	719.51
	02/07/14		16.90	719.25
	03/21/14		16.95	719.20
	04/04/14		16.68	719.47
	05/02/14		16.55	719.60
	06/14/14		15.77	720.38
	07/11/14		16.72	719.43
	08/08/14		17.01	719.14
	09/05/14		17.18	718.97
	10/08/14		17.51	718.64
	11/13/14		17.42	718.73
	12/24/14		17.48	718.67
	01/09/15		17.39	718.76
	02/06/15		17.51	718.64
	03/06/15		17.13	719.02
	04/03/15		17.48	718.67
	05/08/15		16.30	719.85
	06/12/15		16.98	719.17
	07/10/15		15.86	720.29
	08/07/15		15.84	720.31
	09/03/15		16.65	719.50
	10/02/15		17.15	719.00
	11/13/15		17.58	718.57
	12/14/15		17.69	718.46
	01/21/16		16.66	719.49
	02/04/16		16.72	719.43
	03/04/16		16.40	719.75
	04/01/16		16.43	719.72
	05/13/16		16.40	719.75

iWM CONSULTING GROUP

Former Amphenol Facility
980 Hurricane Road
Franklin, Indiana

Ground Water Level Measurements

Well Number	Gauging Date	TOC Elev. (feet)	Depth to Water (feet)	Corrected Ground Water Elevation (feet)
MW-20	01/14/11	734.03	11.02	723.01
	02/11/11		11.06	722.97
	03/11/11		8.22	725.81
	04/14/11		8.34	725.69
	05/06/11		7.24	726.79
	06/02/11		8.56	725.47
	07/15/11		9.25	724.78
	08/11/11		15.68	718.35
	09/07/11		10.94	723.09
	10/05/11		10.67	723.36
	11/04/11		10.51	723.52
	12/01/11		9.32	724.71
	01/13/12		9.39	724.64
	02/10/12		9.19	724.84
	03/09/12		9.63	724.40
	04/06/12		9.04	724.99
	05/02/12		8.41	725.62
	06/01/12		9.84	724.19
	07/13/12		11.14	722.89
	08/10/12		11.33	722.70
	09/06/12		11.38	722.65
	10/05/12		11.10	722.93
	12/17/12		11.44	722.59
	01/11/13		10.99	723.04
	02/25/13		9.49	724.54
	03/22/13		9.13	724.90
	04/05/13		9.39	724.64
	05/03/13		8.92	725.11
	06/13/13		9.30	724.73
	07/12/13		9.76	724.27
	08/09/13		10.21	723.82
	09/06/13		11.26	722.77
	10/01/13		11.43	722.60
	11/01/13		11.31	722.72
	12/13/13		11.71	722.32
	01/13/14		8.91	725.12
	02/07/14		11.88	722.15
	03/21/14		9.52	724.51
	04/04/14		7.44	726.59
	05/02/14		9.06	724.97
	06/14/14		8.67	725.36
	07/11/14		9.37	724.66
	08/08/14		10.40	723.63
	09/05/14		10.08	723.95
	10/08/14		10.87	723.16
	11/13/14		11.23	722.80
	12/24/14		10.80	723.23
	01/09/15		10.46	723.57
	02/06/15		10.76	723.27
	03/06/15		10.83	723.20
	04/03/15		10.72	723.31
	05/08/15		10.68	723.35
	06/12/15		9.75	724.28
	07/10/15		8.32	725.71
	08/07/15		8.35	725.68
	09/03/15		9.63	724.40
	10/02/15		10.54	723.49
	11/13/15		11.05	722.98
	12/14/15		11.18	722.85
	01/21/16		9.50	724.53
	02/04/16		9.40	724.63
	03/04/16		9.07	724.96
	04/01/16		9.03	725.00
	05/13/16		9.12	724.91

iWM CONSULTING GROUP

Former Amphenol Facility
980 Hurricane Road
Franklin, Indiana

Ground Water Level Measurements

Well Number	Gauging Date	TOC Elev. (feet)	Depth to Water (feet)	Corrected Ground Water Elevation (feet)
MW-21	01/14/11	737.91	17.71	720.20
	02/11/11		17.96	719.95
	03/11/11		15.62	722.29
	04/14/11		15.82	722.09
	05/06/11		14.32	723.59
	06/02/11		15.61	722.30
	07/15/11		16.21	721.70
	08/11/11		16.97	720.94
	09/07/11		17.59	720.32
	10/05/11		17.47	720.44
	11/04/11		17.64	720.27
	12/01/11		17.18	720.73
	01/13/12		16.57	721.34
	02/10/12		16.24	721.67
	03/09/12		16.89	721.02
	04/06/12		16.33	721.58
	05/02/12		16.43	721.48
	06/01/12		16.79	721.12
	07/13/12		17.78	720.13
	08/10/12		18.29	719.62
	09/06/12		18.10	719.81
	10/05/12		18.04	719.87
	12/17/12		18.14	719.77
	01/11/13		18.04	719.87
	02/25/13		16.63	721.28
	03/22/13		16.49	721.42
	04/05/13		16.65	721.26
	05/03/13		16.22	721.69
	06/13/13		16.24	721.67
	07/12/13		16.88	721.03
	08/09/13		17.35	720.56
	09/06/13		17.88	720.03
	10/01/13		18.23	719.68
	11/01/13		18.19	719.72
	12/13/13		18.42	719.49
	01/13/14		16.59	721.32
	02/07/14		16.07	721.84
	03/21/14		16.76	721.15
	04/04/14		16.49	721.42
	05/02/14		16.17	721.74
	06/14/14		15.88	722.03
	07/11/14		16.48	721.43
	08/08/14		16.94	720.97
	09/05/14		17.11	720.80
	10/08/14		17.58	720.33
	11/13/14		17.80	720.11
	12/24/14		17.52	720.39
	01/09/15		17.34	720.57
	02/06/15		17.52	720.39
	03/06/15		17.68	720.23
	04/03/15		17.47	720.44
	05/08/15		15.85	722.06
	06/12/15		16.88	721.03
	07/10/15		15.50	722.41
	08/07/15		15.57	722.34
	09/03/15		16.55	721.36
	10/02/15		17.28	720.63
	11/13/15		17.75	720.16
	12/14/15		17.91	720.00
	01/21/16		16.55	721.36
	02/04/16		16.70	721.21
	03/04/16		16.30	721.61
	04/01/16		16.28	721.63
	05/13/16		16.26	721.65

Former Amphenol Facility
980 Hurricane Road
Franklin, Indiana

Ground Water Level Measurements

Well Number	Gauging Date	TOC Elev. (feet)	Depth to Water (feet)	Corrected Ground Water Elevation (feet)
MW-22	01/14/11	737.64	18.07	719.57
	02/11/11		18.36	719.28
	03/11/11		16.43	721.21
	04/14/11		16.63	721.01
	05/06/11		15.57	722.07
	06/02/11		16.53	721.11
	07/15/11		16.93	720.71
	08/11/11		17.54	720.10
	09/07/11		18.11	719.53
	10/05/11		18.06	719.58
	11/04/11		18.11	719.53
	12/01/11		17.70	719.94
	01/13/12		17.24	720.40
	02/10/12		17.05	720.59
	03/09/12		17.55	720.09
	04/06/12		17.06	720.58
	05/02/12		17.19	720.45
	06/01/12		17.43	720.21
	07/13/12		18.29	719.35
	08/10/12		18.76	718.88
	09/06/12		18.62	719.02
	10/05/12		18.52	719.12
	12/17/12		18.63	719.01
	01/11/13		18.54	719.10
	02/25/13		17.21	720.43
	03/22/13		17.16	720.48
	04/05/13		17.29	720.35
	05/03/13		16.92	720.72
	06/13/13		16.74	720.90
	07/12/13		17.47	720.17
	08/09/13		17.89	719.75
	09/06/13		18.39	719.25
	10/01/13		18.71	718.93
	11/01/13		18.63	719.01
	12/13/13		18.90	718.74
	01/13/14		17.09	720.55
	02/07/14		17.26	720.38
	03/21/14		17.37	720.27
	04/04/14		17.06	720.58
	05/02/14		16.91	720.73
	06/14/14		16.52	721.12
	07/11/14		17.11	720.53
	08/08/14		17.50	720.14
	09/05/14		17.65	719.99
	10/08/14		18.05	719.59
	11/13/14		18.15	719.49
	12/24/14		18.01	719.63
	01/09/15		17.95	719.69
	02/06/15		18.05	719.59
	03/06/15		18.15	719.49
	04/03/15		17.95	719.69
	05/08/15		16.63	721.01
	06/12/15		17.46	720.18
	07/10/15		16.31	721.33
	08/07/15		16.45	721.19
	09/03/15		17.17	720.47
	10/02/15		17.76	719.88
	11/13/15		18.23	719.41
	12/14/15		18.38	719.26
	01/21/16		17.22	720.42
	02/04/16		17.32	720.32
	03/04/16		16.98	720.66
	04/01/16		16.99	720.65
	05/13/16		17.00	720.64

Former Amphenol Facility
980 Hurricane Road
Franklin, Indiana

Ground Water Level Measurements

Well Number	Gauging Date	TOC Elev. (feet)	Depth to Water (feet)	Corrected Ground Water Elevation (feet)
MW-24	01/14/11	736.02	16.31	719.71
	02/11/11		16.51	719.51
	03/11/11		14.47	721.55
	04/14/11		14.70	721.32
	05/06/11		13.13	722.89
	06/02/11		14.42	721.60
	07/15/11		14.93	721.09
	08/11/11		15.58	720.44
	09/07/11		16.08	719.94
	10/05/11		16.11	719.91
	11/04/11		16.16	719.86
	12/01/11		15.83	720.19
	01/13/12		15.27	720.75
	02/10/12		15.03	720.99
	03/09/12		15.63	720.39
	04/06/12		15.11	720.91
	05/02/12		15.25	720.77
	06/01/12		15.47	720.55
	07/13/12		16.20	719.82
	08/10/12		17.65	718.37
	09/06/12		16.64	719.38
	10/05/12		16.52	719.50
	12/17/12		16.67	719.35
	01/11/13		16.63	719.39
	02/25/13		15.35	720.67
	03/22/13		15.25	720.77
	04/05/13		15.36	720.66
	05/03/13		15.03	720.99
	06/13/13		15.04	720.98
	07/12/13		15.56	720.46
	08/09/13		15.93	720.09
	09/06/13		16.32	719.70
	10/01/13		16.59	719.43
	11/01/13		16.60	719.42
	12/13/13		16.81	719.21
	01/13/14		15.30	720.72
	02/07/14		15.46	720.56
	03/21/14		15.46	720.56
	04/04/14		15.23	720.79
	05/02/14		14.95	721.07
	06/14/14		14.68	721.34
	07/11/14		15.16	720.86
	08/08/14		15.55	720.47
	09/05/14		15.71	720.31
	10/08/14		16.05	719.97
	11/13/14		16.25	719.77
	12/24/14		16.12	719.90
	01/09/15		16.08	719.94
	02/06/15		16.13	719.89
	03/06/15		16.20	719.82
	04/03/15		16.08	719.94
	05/08/15		16.58	719.44
	06/12/15		15.56	720.46
	07/10/15		14.29	721.73
	08/07/15		14.31	721.71
	09/03/15		15.21	720.81
	10/02/15		15.80	720.22
	11/13/15		16.24	719.78
	12/14/15		16.40	719.62
	01/21/16		15.34	720.68
	02/04/16		15.43	720.59
	03/04/16		15.04	720.98
	04/01/16		15.03	720.99
	05/13/16		15.00	721.02

iWM CONSULTING GROUP

Former Amphenol Facility
980 Hurricane Road
Franklin, Indiana

Ground Water Level Measurements

Well Number	Gauging Date	TOC Elev. (feet)	Depth to Water (feet)	Corrected Ground Water Elevation (feet)
MW-26	01/14/11	736.39	14.11	722.28
	02/11/11		14.24	722.15
	03/11/11		11.34	725.05
	04/14/11		11.33	725.06
	05/06/11		9.52	726.87
	06/02/11		11.25	725.14
	07/15/11		12.16	724.23
	08/11/11		13.02	723.37
	09/07/11		13.80	722.59
	10/05/11		13.70	722.69
	11/04/11		13.71	722.68
	12/01/11		12.73	723.66
	01/13/12		12.48	723.91
	02/10/12		12.15	724.24
	03/09/12		12.81	723.58
	04/06/12		12.09	724.30
	05/02/12		11.98	724.41
	06/01/12		12.81	723.58
	07/13/12		13.97	722.42
	08/10/12		14.32	722.07
	09/06/12		14.47	721.92
	10/05/12		14.27	722.12
	12/17/12		14.55	721.84
	01/11/13		14.42	721.97
	02/25/13		12.70	723.69
	03/22/13		12.33	724.06
	04/05/13		12.55	723.84
	05/03/13		12.08	724.31
	06/13/13		12.43	723.96
	07/12/13		12.90	723.49
	08/09/13		13.40	722.99
	09/06/13		14.10	722.29
	10/01/13		14.46	721.93
	11/01/13		14.36	722.03
	12/13/13		14.74	721.65
	01/13/14		12.38	724.01
	02/07/14		12.80	723.59
	03/21/14		12.73	723.66
	04/04/14		11.60	724.79
	05/02/14		12.13	724.26
	06/14/14		11.70	724.69
	07/11/14		12.42	723.97
	08/08/14		13.01	723.38
	09/05/14		13.22	723.17
	10/08/14		13.86	722.53
	11/13/14		14.18	722.21
	12/24/14		13.89	722.50
	01/09/15		13.57	722.82
	02/06/15		13.83	722.56
	03/06/15		13.98	722.41
	04/03/15		13.80	722.59
	05/08/15		13.70	722.69
	06/12/15		12.89	723.50
	07/10/15		11.26	725.13
	08/07/15		11.17	725.22
	09/03/15		12.56	723.83
	10/02/15		13.47	722.92
	11/13/15		14.03	722.36
	12/14/15		14.15	722.24
	01/21/16		12.58	723.81
	02/04/16		12.49	723.90
	03/04/16		12.16	724.23
	04/01/16		12.06	724.33
	05/13/16		12.11	724.28

Former Amphenol Facility
980 Hurricane Road
Franklin, Indiana

Ground Water Level Measurements

Well Number	Gauging Date	TOC Elev. (feet)	Depth to Water (feet)	Corrected Ground Water Elevation (feet)
MW-27	01/14/11	736.63	16.43	720.20
	02/11/11		16.65	719.98
	03/11/11		14.16	722.47
	04/14/11		14.38	722.25
	05/06/11		13.09	723.54
	06/02/11		14.28	722.35
	07/15/11		14.92	721.71
	08/11/11		10.00	726.63
	09/07/11		16.35	720.28
	10/05/11		16.18	720.45
	11/04/11		16.26	720.37
	12/01/11		15.68	720.95
	01/13/12		15.21	721.42
	02/10/12		14.93	721.70
	03/09/12		15.62	721.01
	04/06/12		14.95	721.68
	05/02/12		15.20	721.43
	06/01/12		15.48	721.15
	07/13/12		16.54	720.09
	08/10/12		17.03	719.60
	09/06/12		16.72	719.91
	10/05/12		16.68	719.95
	12/17/12		16.92	719.71
	01/11/13		16.83	719.80
	02/25/13		15.28	721.35
	03/22/13		15.12	721.51
	04/05/13		15.30	721.33
	05/03/13		14.85	721.78
	06/13/13		14.87	721.76
	07/12/13		15.55	721.08
	08/09/13		16.05	720.58
	09/06/13		16.67	719.96
	10/01/13		16.96	719.67
	11/01/13		16.91	719.72
	12/13/13		17.18	719.45
	01/13/14		15.14	721.49
	02/07/14		15.41	721.22
	03/21/14		15.41	721.22
	04/04/14		15.20	721.43
	05/02/14		14.93	721.70
	06/14/14		14.53	722.10
	07/11/14		15.19	721.44
	08/08/14		15.66	720.97
	09/05/14		15.84	720.79
	10/08/14		16.38	720.25
	11/13/14		16.57	720.06
	12/24/14		16.34	720.29
	01/09/15		16.32	720.31
	02/06/15		16.35	720.28
	03/06/15		16.48	720.15
	04/03/15		16.29	720.34
	05/08/15		16.20	720.43
	06/12/15		15.57	721.06
	07/10/15		14.13	722.50
	08/07/15		14.30	722.33
	09/03/15		15.24	721.39
	10/02/15		16.01	720.62
	11/13/15		16.45	720.18
	12/14/15		16.61	720.02
	01/21/16		15.22	721.41
	02/04/16		15.36	721.27
	03/04/16		14.92	721.71
	04/01/16		14.92	721.71
	05/13/16		14.92	721.71

Former Amphenol Facility
980 Hurricane Road
Franklin, Indiana

Ground Water Level Measurements

Well Number	Gauging Date	TOC Elev. (feet)	Depth to Water (feet)	Corrected Ground Water Elevation (feet)
MW-28	01/14/11	738.04	18.03	720.01
	02/11/11		18.29	719.75
	03/11/11		15.95	722.09
	04/14/11		16.18	721.86
	05/06/11		14.91	723.13
	06/02/11		16.03	722.01
	07/15/11		16.59	721.45
	08/11/11		17.32	720.72
	09/07/11		17.97	720.07
	10/05/11		17.93	720.11
	11/04/11		17.92	720.12
	12/01/11		17.42	720.62
	01/13/12		16.92	721.12
	02/10/12		16.65	721.39
	03/09/12		17.29	720.75
	04/06/12		16.66	721.38
	05/02/12		16.90	721.14
	06/01/12		17.16	720.88
	07/13/12		18.17	719.87
	08/10/12		18.68	719.36
	09/06/12		18.35	719.69
	10/05/12		18.35	719.69
	12/17/12		18.52	719.52
	01/11/13		18.45	719.59
	02/25/13		16.97	721.07
	03/22/13		16.85	721.19
	04/05/13		16.99	721.05
	05/03/13		16.57	721.47
	06/13/13		16.52	721.52
	07/12/13		17.22	720.82
	08/09/13		17.70	720.34
	09/06/13		18.26	719.78
	10/01/13		18.57	719.47
	11/01/13		18.52	719.52
	12/13/13		18.79	719.25
	01/13/14		16.86	721.18
	02/07/14		18.70	719.34
	03/21/14		17.09	720.95
	04/04/14		16.86	721.18
	05/02/14		16.62	721.42
	06/14/14		16.22	721.82
	07/11/14		16.87	721.17
	08/08/14		17.32	720.72
	09/05/14		17.48	720.56
	10/08/14		17.97	720.07
	11/13/14		18.14	719.90
	12/24/14		17.93	720.11
	01/09/15		NG	NG
	02/06/15		17.96	720.08
	03/06/15		18.07	719.97
	04/03/15		17.93	720.11
	05/08/15		16.40	721.64
	06/12/15		17.23	720.81
	07/10/15		15.88	722.16
	08/07/15		16.02	722.02
	09/03/15		16.91	721.13
	10/02/15		17.63	720.41
	11/13/15		18.08	719.96
	12/14/15		18.23	719.81
	01/21/16		16.91	721.13
	02/04/16		17.05	720.99
	03/04/16		16.64	721.40
	04/01/16		16.64	721.40
	05/13/16		16.63	721.41

iWM CONSULTING GROUP

Former Amphenol Facility
980 Hurricane Road
Franklin, Indiana

Ground Water Level Measurements

Well Number	Gauging Date	TOC Elev. (feet)	Depth to Water (feet)	Corrected Ground Water Elevation (feet)
MW-29	01/14/11	737.61	17.86	719.75
	02/11/11		18.10	719.51
	03/11/11		15.74	721.87
	04/14/11		16.01	721.60
	05/06/11		14.83	722.78
	06/02/11		15.88	721.73
	07/15/11		15.98	721.63
	08/11/11		17.19	720.42
	09/07/11		17.83	719.78
	10/05/11		17.68	719.93
	11/04/11		17.73	719.88
	12/01/11		17.19	720.42
	01/13/12		16.73	720.88
	02/10/12		16.48	721.13
	03/09/12		17.13	720.48
	04/06/12		16.48	721.13
	05/02/12		16.69	720.92
	06/01/12		17.00	720.61
	07/13/12		18.03	719.58
	08/10/12		18.55	719.06
	09/06/12		18.40	719.21
	10/05/12		18.15	719.46
	12/17/12		18.35	719.26
	01/11/13		18.30	719.31
	02/25/13		16.77	720.84
	03/22/13		16.68	720.93
	04/05/13		16.80	720.81
	05/03/13		16.38	721.23
	06/13/13		16.38	721.23
	07/12/13		17.07	720.54
	08/09/13		17.55	720.06
	09/06/13		18.13	719.48
	10/01/13		18.43	719.18
	11/01/13		18.36	719.25
	12/13/13		18.61	719.00
	01/13/14		16.67	720.94
	02/07/14		16.92	720.69
	03/21/14		16.94	720.67
	04/04/14		16.74	720.87
	05/02/14		16.48	721.13
	06/14/14		16.10	721.51
	07/11/14		16.74	720.87
	08/08/14		17.17	720.44
	09/05/14		17.36	720.25
	10/08/14		17.85	719.76
	11/13/14		18.00	719.61
	12/24/14		17.80	719.81
	01/09/15		17.62	719.99
	02/06/15		17.83	719.78
	03/06/15		17.93	719.68
	04/03/15		17.77	719.84
	05/08/15		16.38	721.23
	06/12/15		17.11	720.50
	07/10/15		15.73	721.88
	08/07/15		15.92	721.69
	09/03/15		16.79	720.82
	10/02/15		17.52	720.09
	11/13/15		17.93	719.68
	12/14/15		18.06	719.55
	01/21/16		16.73	720.88
	02/04/16		16.90	720.71
	03/04/16		16.46	721.15
	04/01/16		16.48	721.13
	05/13/16		16.45	721.16

Former Amphenol Facility
980 Hurricane Road
Franklin, Indiana

Ground Water Level Measurements

Well Number	Gauging Date	TOC Elev. (feet)	Depth to Water (feet)	Corrected Ground Water Elevation (feet)
MW-30	01/14/11	734.84	16.00	718.84
	02/11/11		16.07	718.77
	03/11/11		15.02	719.82
	04/14/11		15.17	719.67
	05/06/11		14.38	720.46
	06/02/11		14.98	719.86
	07/15/11		15.21	719.63
	08/11/11		15.55	719.29
	09/07/11		15.57	719.27
	10/05/11		15.87	718.97
	11/04/11		15.71	719.13
	12/01/11		15.22	719.62
	01/13/12		15.44	719.40
	02/10/12		15.37	719.47
	03/09/12		15.64	719.20
	04/06/12		15.31	719.53
	05/02/12		15.37	719.47
	06/01/12		15.52	719.32
	07/13/12		15.83	719.01
	08/10/12		16.01	718.83
	09/06/12		15.98	718.86
	10/05/12		15.94	718.90
	12/17/12		15.99	718.85
	01/11/13		15.96	718.88
	02/25/13		15.39	719.45
	03/22/13		15.35	719.49
	04/05/13		15.45	719.39
	05/03/13		15.26	719.58
	06/13/13		14.76	720.08
	07/12/13		15.47	719.37
	08/09/13		15.65	719.19
	09/06/13		15.86	718.98
	10/01/13		15.95	718.89
	11/01/13		15.94	718.90
	12/13/13		16.01	718.83
	01/13/14		15.30	719.54
	02/07/14		15.48	719.36
	03/21/14		15.45	719.39
	04/04/14		15.20	719.64
	05/02/14		15.18	719.66
	06/14/14		14.78	720.06
	07/11/14		15.27	719.57
	08/08/14		15.47	719.37
	09/05/14		15.55	719.29
	10/08/14		15.72	719.12
	11/13/14		15.72	719.12
	12/24/14		15.78	719.06
	01/09/15		15.75	719.09
	02/06/15		15.83	719.01
	03/06/15		15.82	719.02
	04/03/15		15.80	719.04
	05/08/15		16.61	718.23
	06/12/15		15.55	719.29
	07/10/15		14.82	720.02
	08/07/15		14.89	719.95
	09/03/15		15.34	719.50
	10/02/15		15.62	719.22
	11/13/15		15.84	719.00
	12/14/15		15.91	718.93
	01/21/16		15.45	719.39
	02/04/16		15.49	719.35
	03/04/16		14.89	719.95
	04/01/16		14.93	719.91
	05/13/16		14.89	719.95

Former Amphenol Facility
980 Hurricane Road
Franklin, Indiana

Ground Water Level Measurements

Well Number	Gauging Date	TOC Elev. (feet)	Depth to Water (feet)	Corrected Ground Water Elevation (feet)
RW-1	01/14/11	730.97	12.60	718.37
	02/11/11		13.23	717.74
	03/11/11		12.81	718.16
	04/14/11		12.88	718.09
	05/06/11		12.18	718.79
	06/02/11		12.61	718.36
	07/15/11		12.50	718.47
	08/11/11		13.05	717.92
	09/07/11		12.80	718.17
	10/05/11		12.31	718.66
	11/04/11		11.75	719.22
	12/01/11		11.37	719.60
	01/13/12		12.84	718.13
	02/10/12		12.31	718.66
	03/09/12		12.98	717.99
	04/06/12		12.96	718.01
	05/02/12		12.90	718.07
	06/01/12		12.40	718.57
	07/13/12		12.95	718.02
	08/10/12		12.94	718.03
	09/06/12		12.81	718.16
	10/05/12		12.38	718.59
	12/17/12		12.15	718.82
	01/11/13		12.01	718.96
	02/25/13		12.01	718.96
	03/22/13		12.62	718.35
	04/05/13		12.10	718.87
	05/03/13		12.58	718.39
	06/13/13		10.84	720.13
	07/12/13		12.68	718.29
	08/09/13		12.70	718.27
	09/06/13		12.35	718.62
	10/01/13		12.25	718.72
	11/01/13		12.20	718.77
	12/13/13		12.13	718.84
	01/13/14		12.21	718.76
	02/07/14		12.20	718.77
	03/21/14		12.98	717.99
	04/04/14		12.90	718.07
	05/02/14		12.80	718.17
	06/14/14		12.30	718.67
	07/11/14		12.89	718.08
	08/08/14		13.10	717.87
	09/05/14		13.01	717.96
	10/08/14		12.15	718.82
	11/13/14		12.90	718.07
	12/24/14		12.28	718.69
	01/09/15		12.14	718.83
	02/06/15		12.00	718.97
	03/06/15		12.80	718.17
	04/03/15		12.21	718.76
	05/08/15		12.10	718.87
	06/12/15		12.15	718.82
	07/10/15		12.05	718.92
	08/07/15		12.70	718.27
	09/03/15		12.10	718.87
	10/02/15		12.81	718.16
	11/13/15		12.92	718.05
	12/14/15		12.72	718.25
	01/21/16		12.90	718.07
	02/04/16		12.90	718.07
	03/04/16		12.71	718.26
	04/01/16		12.12	718.85
	05/13/16		11.85	719.12

Former Amphenol Facility
980 Hurricane Road
Franklin, Indiana

Ground Water Level Measurements

Well Number	Gauging Date	TOC Elev. (feet)	Depth to Water (feet)	Corrected Ground Water Elevation (feet)
RW-2	01/14/11	732.05	13.40	718.65
	02/11/11		16.42	715.63
	03/11/11		16.10	715.95
	04/14/11		16.21	715.84
	05/06/11		12.91	719.14
	06/02/11		15.45	716.60
	07/15/11		13.11	718.94
	08/11/11		12.72	719.33
	09/07/11		12.96	719.09
	10/05/11		12.90	719.15
	11/04/11		13.18	718.87
	12/01/11		15.06	716.99
	01/13/12		12.70	719.35
	02/10/12		12.48	719.57
	03/09/12		14.95	717.10
	04/06/12		13.22	718.83
	05/02/12		15.24	716.81
	06/01/12		15.21	716.84
	07/13/12		13.40	718.65
	08/10/12		15.18	716.87
	09/06/12		15.10	716.95
	10/05/12		13.70	718.35
	12/17/12		15.30	716.75
	01/11/13		15.25	716.80
	02/25/13		15.10	716.95
	03/22/13		15.63	716.42
	04/05/13		15.23	716.82
	05/03/13		15.58	716.47
	06/13/13		11.64	720.41
	07/12/13		15.18	716.87
	08/09/13		15.27	716.78
	09/06/13		15.20	716.85
	10/01/13		15.61	716.44
	11/01/13		14.65	717.40
	12/13/13		14.55	717.50
	01/13/14		14.29	717.76
	02/07/14		14.48	717.57
	03/21/14		15.69	716.36
	04/04/14		15.43	716.62
	05/02/14		15.20	716.85
	06/14/14		15.15	716.90
	07/11/14		15.08	716.97
	08/08/14		14.60	717.45
	09/05/14		14.56	717.49
	10/08/14		15.65	716.40
	11/13/14		14.98	717.07
	12/24/14		15.45	716.60
	01/09/15		15.45	716.60
	02/06/15		15.51	716.54
	03/06/15		14.71	717.34
	04/03/15		15.40	716.65
	05/08/15		15.28	716.77
	06/12/15		15.50	716.55
	07/10/15		15.46	716.59
	08/07/15		11.48	720.57
	09/03/15		14.50	717.55
	10/02/15		14.51	717.54
	11/13/15		14.42	717.63
	12/14/15		14.35	717.70
	01/21/16		14.45	717.60
	02/04/16		14.00	718.05
	03/04/16		14.38	717.67
	04/01/16		14.30	717.75
	05/13/16		NG	NG

Former Amphenol Facility
980 Hurricane Road
Franklin, Indiana

Ground Water Level Measurements

Well Number	Gauging Date	TOC Elev. (feet)	Depth to Water (feet)	Corrected Ground Water Elevation (feet)
RW-3	01/14/11	733.19	17.50	715.69
	02/11/11		16.24	716.95
	03/11/11		16.23	716.96
	04/14/11		14.88	718.31
	05/06/11		14.03	719.16
	06/02/11		15.00	718.19
	07/15/11		14.14	719.05
	08/11/11		15.94	717.25
	09/07/11		15.51	717.68
	10/05/11		13.99	719.20
	11/04/11		16.72	716.47
	12/01/11		16.03	717.16
	01/13/12		15.63	717.56
	02/10/12		15.42	717.77
	03/09/12		15.93	717.26
	04/06/12		15.58	717.61
	05/02/12		15.75	717.44
	06/01/12		15.71	717.48
	07/13/12		17.98	715.21
	08/10/12		18.25	714.94
	09/06/12		18.01	715.18
	10/05/12		18.18	715.01
	12/17/12		17.10	716.09
	01/11/13		17.00	716.19
	02/25/13		17.28	715.91
	03/22/13		16.33	716.86
	04/05/13		16.43	716.76
	05/03/13		16.01	717.18
	06/13/13		11.53	721.66
	07/12/13		15.98	717.21
	08/09/13		15.80	717.39
	09/06/13		15.61	717.58
	10/01/13		17.88	715.31
	11/01/13		16.60	716.59
	12/13/13		17.97	715.22
	01/13/14		11.91	721.28
	02/07/14		17.60	715.59
	03/21/14		16.01	717.18
	04/04/14		15.22	717.97
	05/02/14		15.13	718.06
	06/14/14		15.32	717.87
	07/11/14		15.68	717.51
	08/08/14		15.45	717.74
	09/05/14		15.42	717.77
	10/08/14		16.85	716.34
	11/13/14		NG	NG
	12/24/14		17.89	715.30
	01/09/15		17.25	715.94
	02/06/15		17.31	715.88
	03/06/15		18.69	714.50
	04/03/15		17.25	715.94
	05/08/15		17.10	716.09
	06/12/15		16.18	717.01
	07/10/15		15.61	717.58
	08/07/15		14.44	718.75
	09/03/15		15.53	717.66
	10/02/15		16.13	717.06
	11/13/15		13.63	719.56
	12/14/15		18.65	714.54
	01/21/16		18.51	714.68
	02/04/16		18.78	714.41
	03/04/16		18.30	714.89
	04/01/16		17.95	715.24
	05/13/16		18.55	714.64

iWM CONSULTING GROUP

Former Amphenol Facility
980 Hurricane Road
Franklin, Indiana

Ground Water Level Measurements

Well Number	Gauging Date	TOC Elev. (feet)	Depth to Water (feet)	Corrected Ground Water Elevation (feet)
RW-4	01/14/11	735.48	18.20	717.28
	02/11/11		18.65	716.83
	03/11/11		18.29	717.19
	04/14/11		15.89	719.59
	05/06/11		14.31	721.17
	06/02/11		15.69	719.79
	07/15/11		16.23	719.25
	08/11/11		17.25	718.23
	09/07/11		16.91	718.57
	10/05/11		15.31	720.17
	11/04/11		18.06	717.42
	12/01/11		18.26	717.22
	01/13/12		17.56	717.92
	02/10/12		16.98	718.50
	03/09/12		18.00	717.48
	04/06/12		17.15	718.33
	05/02/12		17.62	717.86
	06/01/12		17.26	718.22
	07/13/12		19.53	715.95
	08/10/12		19.14	716.34
	09/06/12		15.78	719.70
	10/05/12		19.31	716.17
	12/17/12		19.91	715.57
	01/11/13		19.31	716.17
	02/25/13		18.77	716.71
	03/22/13		16.98	718.50
	04/05/13		17.42	718.06
	05/03/13		16.60	718.88
	06/13/13		16.42	719.06
	07/12/13		17.50	717.98
	08/09/13		17.59	717.89
	09/06/13		17.44	718.04
	10/01/13		18.19	717.29
	11/01/13		19.47	716.01
	12/13/13		18.70	716.78
	01/13/14		16.87	718.61
	02/07/14		17.25	718.23
	03/21/14		17.23	718.25
	04/04/14		17.10	718.38
	05/02/14		17.43	718.05
	06/14/14		16.90	718.58
	07/11/14		16.05	719.43
	08/08/14		18.34	717.14
	09/05/14		18.30	717.18
	10/08/14		19.61	715.87
	11/13/14		19.73	715.75
	12/24/14		18.31	717.17
	01/09/15		18.95	716.53
	02/06/15		18.76	716.72
	03/06/15		19.89	715.59
	04/03/15		18.84	716.64
	05/08/15		18.51	716.97
	06/12/15		17.91	717.57
	07/10/15		15.89	719.59
	08/07/15		16.11	719.37
	09/03/15		17.32	718.16
	10/02/15		18.51	716.97
	11/13/15		19.68	715.80
	12/14/15		19.71	715.77
	01/21/16		17.74	717.74
	02/04/16		17.88	717.60
	03/04/16		17.10	718.38
	04/01/16		17.23	718.25
	05/13/16		17.55	717.93

Former Amphenol Facility
980 Hurricane Road
Franklin, Indiana

Ground Water Level Measurements

Well Number	Gauging Date	TOC Elev. (feet)	Depth to Water (feet)	Corrected Ground Water Elevation (feet)
RW-5	01/14/11	731.96	15.91	716.05
	02/11/11		16.03	715.93
	03/11/11		16.10	715.86
	04/14/11		14.03	717.93
	05/06/11		13.07	718.89
	06/02/11		14.08	717.88
	07/15/11		13.48	718.48
	08/11/11		14.74	717.22
	09/07/11		15.10	716.86
	10/05/11		13.18	718.78
	11/04/11		15.18	716.78
	12/01/11		14.73	717.23
	01/13/12		14.37	717.59
	02/10/12		14.34	717.62
	03/09/12		14.86	717.10
	04/06/12		14.38	717.58
	05/02/12		14.53	717.43
	06/01/12		14.51	717.45
	07/13/12		15.65	716.31
	08/10/12		15.98	715.98
	09/06/12		15.88	716.08
	10/05/12		15.94	716.02
	12/17/13		15.48	716.48
	01/11/13		15.38	716.58
	02/25/13		13.78	718.18
	03/22/13		14.32	717.64
	04/05/13		14.54	717.42
	05/03/13		14.62	717.34
	06/13/13		13.70	718.26
	07/12/13		14.75	717.21
	08/09/13		14.81	717.15
	09/06/13		15.09	716.87
	10/01/13		16.08	715.88
	11/01/13		15.82	716.14
	12/13/13		16.06	715.90
	01/13/14		NG	NG
	02/07/14		15.89	716.07
	03/21/14		14.75	717.21
	04/04/14		14.50	717.46
	05/02/14		14.10	717.86
	06/14/14		14.21	717.75
	07/11/14		14.18	717.78
	08/08/14		14.50	717.46
	09/05/14		14.57	717.39
	10/08/14		14.81	717.15
	11/13/14		14.75	717.21
	12/24/14		14.65	717.31
	01/09/15		14.65	717.31
	02/06/15		14.72	717.24
	03/06/15		13.10	718.86
	04/03/15		14.62	717.34
	05/08/15		14.55	717.41
	06/12/15		14.10	717.86
	07/10/15		14.00	717.96
	08/07/15		12.96	719.00
	09/03/15		13.70	718.26
	10/02/15		14.20	717.76
	11/13/15		14.81	717.15
	12/14/15		15.02	716.94
	01/21/16		14.15	717.81
	02/04/16		13.82	718.14
	03/04/16		14.03	717.93
	04/01/16		14.28	717.68
	05/13/16		14.41	717.55

NR-Not Recorded
NG-Not Gauged

ATTACHMENT B

Groundwater Recovery

IWM CONSULTING GROUP

Former Amphenol Facility
980 Hurricane Road
Franklin, Indiana
Cumulative Ground Water Flow Readings

Date	Cumulative Pumpage (gallons)					
	RW-1	RW-2	RW-3	RW-4	RW-5	Total
2/24/1995	-	-	-	-	-	-
3/3/1995	20,984	31,644	80,228	-	-	132,856
3/29/1995	84,695	88,774	152,228	-	-	325,697
4/14/1995	136,654	133,675	224,228	-	-	494,557
5/3/1995	200,683	193,729	284,420	-	-	678,832
5/14/1995	237,115	228,577	319,268	-	-	784,960
5/18/1995	255,043	245,727	354,116	-	-	854,886
5/23/1995	255,043	245,727	354,116	-	-	854,886
5/26/1995	276,211	266,031	374,420	-	-	916,662
6/19/1995	445,555	428,463	536,852	-	-	1,410,870
8/3/1995	***445,555***	***428,463***	***536,852***	-	-	***1,410,870***
8/4/1995	448,963	431,997	543,600	-	-	1,424,560
8/9/1995	473,414	453,496	590,792	-	-	1,517,702
8/11/1995	482,414	461,556	609,202	-	-	1,553,172
8/14/1995	496,474	474,106	637,152	-	-	1,607,732
8/29/1995	561,302	533,550	768,644	-	-	1,863,496
10/6/1995	664,814	629,975	985,749	-	-	2,280,538
11/7/1995	665,305	763,804	1,159,950	-	-	2,589,059
12/8/1995	686,316	766,356	1,253,348	-	-	2,706,020
1/15/1996	778,585	873,570	1,263,941	-	-	2,916,096
4/12/1996	778,585	1,170,564	1,651,617	-	-	3,600,766
5/29/1996	873,365	1,376,384	1,823,668	-	-	4,073,417
6/26/1996	915,555	1,414,873	1,884,622	-	-	4,215,050
7/8/1996	972,328	1,474,048	1,987,350	-	-	4,433,726
7/18/1996	1,006,046	1,516,919	2,060,742	-	-	4,583,707
8/1/1996	1,049,996	1,577,801	2,164,916	-	-	4,792,713
8/16/1996	1,091,112	1,638,683	2,246,037	-	-	4,975,832
8/27/1996	1,118,169	1,684,621	2,314,606	-	-	5,117,396
9/12/1996	1,146,432	1,754,050	2,360,521	-	-	5,261,003
9/24/1996	1,159,035	1,796,140	2,409,496	-	-	5,364,671
10/1/1996	1,174,178	1,825,149	2,408,298	-	-	5,407,625
10/17/1996	1,253,727	1,855,632	2,411,539	-	-	5,520,898
11/2/1996	1,315,165	1,906,634	2,420,559	-	-	5,642,358
11/15/1996	1,365,973	1,908,623	2,502,342	-	-	5,776,938
11/25/1996	1,396,032	1,911,188	2,552,717	-	-	5,859,937
12/11/1996	1,430,595	1,935,775	2,611,374	-	-	5,977,744
12/27/1996	1,452,912	1,937,132	2,649,962	-	-	6,040,006
1/3/1997	1,456,304	1,939,518	2,655,775	-	-	6,051,597
1/14/1997	1,470,242	***1,949,120***	2,684,864	-	-	6,104,226
1/24/1997	1,470,505	1,949,124	2,702,272	-	-	6,121,901
2/7/1997	1,518,975	1,950,754	2,796,872	-	-	6,266,601
2/21/1997	1,571,273	1,952,209	2,835,673	-	-	6,359,155
3/14/1997	1,646,678	1,952,209	***2,835,673***	-	-	6,436,098
3/28/1997	1,692,834	2,039,011	***2,835,673***	-	-	6,588,745
4/11/1997	1,734,064	2,124,196	2,835,673	-	-	6,715,160
4/25/1997	1,773,261	2,182,646	2,842,124	-	-	6,819,258
5/7/1997	1,798,995	2,336,981	***2,842,124***	-	-	6,999,327
5/22/1997	1,825,676	2,393,705	2,905,414	-	-	7,146,022
6/5/1997	1,867,121	2,472,696	2,988,177	-	-	7,349,221
6/20/1997	1,912,764	2,540,269	3,061,814	-	-	7,536,074
7/3/1997	1,954,658	2,609,124	3,135,756	-	-	7,720,764
7/17/1997	1,975,303	2,680,948	3,199,801	-	-	7,877,279
8/4/1997	2,025,486	2,806,996	3,364,397	-	-	8,218,106
8/15/1997	2,052,962	2,958,721	3,461,264	-	-	8,494,174
8/28/1997	2,083,623	3,093,542	3,569,012	-	-	8,767,404
9/12/1997	2,083,684	3,119,818	3,692,072	-	-	8,916,801
9/29/1997	2,083,905	3,120,840	3,839,556	-	-	9,065,528
10/10/1997	2,101,637	3,231,288	3,924,600	-	-	9,278,752
10/31/1997	2,101,662	3,254,766	4,062,129	-	-	9,439,784
11/10/1997	2,101,662	3,394,895	4,102,900	-	-	9,620,684
12/1/1997	2,101,662	3,626,479	4,211,530	-	-	9,960,898
12/28/1997	2,102,033	3,627,036	4,212,021	-	-	9,962,317
1/16/1998	2,145,973	3,914,074	4,365,837	-	-	10,447,111
1/27/1998	2,146,228	3,915,067	4,366,295	-	-	10,448,817
2/4/1998	2,146,228	4,068,235	4,412,344	-	-	10,648,034
2/17/1998	2,189,727	4,222,732	4,539,755	-	-	10,973,441
3/18/1998	2,293,340	4,743,314	4,774,847	-	-	11,832,728
3/25/1998	2,309,656	4,805,528	4,802,993	-	-	11,939,404
4/10/1998	2,383,929	5,043,344	4,927,777	-	-	12,376,277

Former Amphenol Facility
980 Hurricane Road
Franklin, Indiana
Cumulative Ground Water Flow Readings

Date	Cumulative Pumpage (gallons)					
	RW-1	RW-2	RW-3	RW-4	RW-5	Total
4/24/1998	2,453,055	5,233,074	5,019,725	-	-	12,727,081
5/8/1998	2,525,463	5,474,383	5,106,293	-	-	13,127,366
5/22/1998	2,593,232	5,670,794	5,210,326	-	-	13,495,579
6/5/1998	2,659,709	5,852,839	5,315,076	-	-	13,848,851
6/19/1998	2,698,743	6,047,156	5,406,842	-	-	14,173,968
7/2/1998	2,700,428	6,135,172	5,453,010	-	-	14,309,837
7/16/1998	2,701,261	6,336,772	5,654,610	-	-	14,713,870
7/30/1998	2,702,469	6,378,927	5,700,300	-	-	14,802,923
8/6/1998	2,702,469	6,381,833	5,702,810	-	-	14,808,339
8/7/1998	2,702,469	6,381,833	5,709,497	-	-	14,815,026
8/26/1998	2,702,469	6,381,833	5,709,507	-	-	14,815,036
9/10/1998	2,763,725	6,446,571	5,779,418	-	-	15,010,941
9/25/1998	2,770,423	6,451,177	5,784,427	-	-	15,027,254
10/12/1998	2,861,852	6,516,954	5,858,558	-	-	15,258,591
10/23/1998	2,917,194	6,605,960	5,991,054	-	-	15,535,435
11/13/1998	2,992,505	6,736,611	6,138,358	-	-	15,888,701
11/24/1998	3,043,555	6,829,030	6,208,200	-	-	16,102,012
12/11/1998	3,116,948	6,964,953	6,260,783	-	-	16,363,911
12/23/1998	3,166,441	7,055,518	6,295,200	-	-	16,538,386
1/8/1999	3,231,706	7,182,268	6,341,789	-	-	16,776,990
1/22/1999	3,291,306	7,288,952	6,391,971	-	-	16,993,456
1/29/1999	3,313,604	7,312,970	6,402,525	-	-	17,050,326
2/12/1999	3,400,844	7,406,750	6,440,706	-	-	17,269,527
2/25/1999	3,458,990	7,473,334	6,481,956	-	-	17,435,507
3/10/1999	3,519,722	7,615,173	6,582,877	182,940	-	17,921,939
3/19/1999	3,562,578	7,723,673	6,659,777	293,220	-	18,260,475
3/25/1999	3,590,475	7,794,462	6,709,350	364,810	-	18,480,324
4/9/1999	3,655,331	7,976,488	6,832,533	555,038	-	19,040,617
4/16/1999	3,682,214	8,056,148	6,887,292	640,127	-	19,287,008
4/23/1999	3,710,105	8,136,972	6,944,210	728,260	-	19,540,774
5/7/1999	3,764,768	8,289,628	7,087,681	892,281	-	20,055,585
5/21/1999	3,818,876	8,438,495	7,231,742	1,065,242	-	20,575,582
6/4/1999	3,873,641	8,591,045	7,379,733	1,128,343	-	20,993,989
6/8/1999	3,889,675	8,638,302	7,429,910	1,171,610	-	21,150,724
6/18/1999	3,928,797	8,741,161	7,537,384	1,279,142	-	21,507,711
7/2/1999	3,983,641	8,885,162	7,691,278	1,401,901	-	21,983,209
7/16/1999	4,038,857	9,032,265	7,848,761	1,556,142	-	22,497,252
7/21/1999	4,058,235	9,084,172	7,904,870	1,610,600	-	22,679,104
7/26/1999	4,079,505	9,141,300	7,966,860	1,669,735	-	22,878,627
7/29/1999	4,089,902	9,169,233	7,997,079	1,698,578	-	22,976,019
8/10/1999	4,137,725	9,300,212	8,181,440	1,803,781	-	23,444,385
8/13/1999	4,149,388	9,330,366	8,224,159	1,827,658	-	23,552,798
8/27/1999	4,206,170	9,484,469	8,443,644	1,953,321	-	24,108,831
9/10/1999	4,261,154	9,626,142	8,657,880	2,072,522	-	24,638,925
9/16/1999	4,285,275	9,627,062	8,658,900	2,124,680	-	24,717,144
9/24/1999	4,293,556	9,702,059	8,719,323	2,194,307	-	24,930,472
10/7/1999	4,318,548	9,753,409	8,793,405	2,245,674	-	25,132,263
10/22/1999	4,356,266	9,841,081	8,918,487	2,332,784	-	25,469,845
11/5/1999	4,408,638	9,930,458	9,099,688	2,332,899	-	25,792,910
11/19/1999	4,436,325	9,985,499	9,245,735	2,332,890	-	26,021,676
12/3/1999	4,476,036	10,072,837	9,436,312	2,332,890	-	26,339,302
12/17/1999	4,508,206	10,153,967	9,436,336	2,453,220	-	26,572,956
12/30/1999	4,539,958	10,241,384	9,436,373	2,563,353	-	26,802,295
1/12/2000	4,551,012	10,270,175	9,436,389	2,604,012	-	26,882,815
1/28/2000	4,590,383	10,380,940	9,436,441	2,737,925	-	27,166,916
2/11/2000	4,613,996	10,461,324	9,671,352	2,855,881	-	27,623,780
2/23/2000	4,634,343	10,544,925	9,873,902	2,956,415	-	28,030,812
3/7/2000	4,663,674	10,647,224	10,097,769	3,068,273	-	28,498,167
3/24/2000	4,703,190	10,789,711	10,396,093	3,214,041	-	29,124,262
4/6/2000	4,738,241	10,906,380	10,624,401	3,325,342	-	29,615,591
4/19/2000	4,740,926	10,915,401	10,641,521	3,333,699	-	29,652,774
5/5/2000	4,760,154	10,982,211	10,733,262	3,380,058	-	29,876,912
5/17/2000	4,760,332	10,982,832	10,734,118	3,380,531	-	29,879,040
5/19/2000	4,760,616	10,983,881	10,735,492	3,381,229	-	29,882,445
5/24/2000	4,779,776	11,051,385	10,825,470	3,426,457	-	30,104,315
6/8/2000	4,838,842	11,256,732	11,097,797	3,561,542	-	30,776,140
6/23/2000	4,897,916	11,463,429	11,373,095	3,696,102	-	31,451,769
7/6/2000	4,944,182	11,628,190	11,591,731	3,801,393	-	31,986,723
7/17/2000	4,987,864	11,789,458	11,805,359	3,903,071	-	32,506,979

Former Amphenol Facility
980 Hurricane Road
Franklin, Indiana
Cumulative Ground Water Flow Readings

Date	Cumulative Pumpage (gallons)					
	RW-1	RW-2	RW-3	RW-4	RW-5	Total
8/4/2000	5,059,470	12,053,854	12,152,181	4,066,111	-	33,352,843
8/17/2000	5,111,594	12,248,616	12,407,573	4,184,942	-	33,973,952
8/24/2000	5,112,639	12,252,541	12,412,699	4,187,319	-	33,986,425
8/29/2000	5,132,041	12,326,280	12,508,309	4,231,188	-	34,219,045
9/1/2000	5,138,902	12,339,401	12,525,089	4,241,582	-	34,266,201
9/15/2000	5,238,595	12,553,462	12,807,110	4,414,760	-	35,035,154
9/29/2000	5,334,605	12,763,182	13,084,580	4,583,810	-	35,787,404
10/10/2000	5,421,586	12,929,514	13,305,298	4,717,746	-	36,395,371
10/26/2000	5,558,366	13,171,384	13,616,111	4,912,827	-	37,279,915
11/6/2000	5,637,665	13,332,392	13,825,700	5,044,360	-	37,861,344
11/8/2000	5,645,101	13,348,427	13,846,781	5,057,531	-	37,919,067
11/20/2000	5,733,075	13,544,342	14,112,350	5,219,660	-	38,630,654
12/6/2000	5,803,045	13,712,109	14,337,589	5,358,100	-	39,232,069
12/18/2000	5,875,128	13,887,377	14,586,256	5,505,183	-	39,875,171
12/29/2000	5,943,366	14,051,045	14,822,820	5,641,678	-	40,480,136
1/4/2001	5,979,735	14,144,572	14,956,990	5,718,740	-	40,821,264
1/16/2001	6,045,860	14,320,001	15,212,939	5,867,501	-	41,467,528
2/2/2001	6,133,186	14,547,193	15,578,601	6,078,795	-	42,359,002
2/16/2001	6,205,896	14,750,447	15,882,693	6,252,179	-	43,112,442
3/2/2001	6,280,310	14,916,411	16,191,471	6,425,696	-	43,835,115
3/16/2001	6,351,585	15,089,360	16,500,744	6,598,928	-	44,561,844
4/2/2001	6,412,440	15,170,703	16,679,387	6,808,472	-	45,092,229
4/20/2001	6,459,980	15,294,588	16,836,488	6,993,756	-	45,606,039
4/27/2001	6,489,572	15,372,258	16,938,412	7,116,123	-	45,937,592
5/11/2001	6,528,273	15,476,031	17,079,000	7,288,897	-	46,393,428
5/22/2001	6,558,165	15,557,507	17,188,026	7,425,011	-	46,749,936
6/8/2001	6,612,414	15,693,850	17,347,273	7,631,881	-	47,306,645
6/25/2001	6,677,090	15,833,125	17,498,373	7,840,405	-	47,870,220
7/13/2001	6,753,523	15,944,131	17,647,133	8,063,654	-	48,429,668
8/8/2001	6,825,979	16,006,644	17,779,088	8,271,650	-	48,904,588
8/10/2001	6,835,289	16,023,492	17,796,455	8,298,180	-	48,974,643
8/24/2001	6,880,212	16,117,962	17,889,456	8,446,000	-	49,354,857
9/18/2001	6,922,434	16,208,548	17,979,570	8,588,059	-	49,719,838
9/28/2001	6,961,194	16,286,536	18,063,075	8,709,937	-	50,041,969
10/15/2001	7,024,790	16,420,719	18,153,919	8,920,268	-	50,540,923
10/19/2001	7,042,789	16,450,704	18,174,045	8,967,608	-	50,656,373
11/9/2001	7,141,490	16,613,035	18,303,759	9,223,906	-	51,303,417
12/7/2001	7,263,636	16,831,409	18,543,989	9,569,385	-	52,229,646
12/31/2001	7,368,601	16,943,168	18,741,784	9,865,132	-	52,939,912
1/22/2002	7,462,176	16,943,168	18,918,160	10,140,259	-	53,484,990
1/29/2002	7,490,739	16,967,404	18,971,278	10,224,740	-	53,675,388
2/1/2002	7,490,762	16,967,385	18,971,312	10,224,777	-	53,675,463
2/14/2002	7,544,218	17,087,087	19,049,344	10,384,011	-	54,085,887
3/1/2002	7,602,049	17,226,765	19,169,136	10,567,057	-	54,586,234
3/18/2002	7,669,166	17,355,800	19,297,022	10,777,132	-	55,120,347
4/5/2002	7,744,107	17,436,125	19,437,119	11,001,691	-	55,640,269
4/16/2002	7,788,652	17,436,125	19,517,802	11,136,922	-	55,900,728
5/2/2002	7,854,781	17,436,125	19,639,630	11,335,009	-	56,286,772
5/17/2002	7,915,896	17,436,125	19,751,201	11,522,712	-	56,647,161
6/4/2002	7,986,130	17,615,528	19,879,899	11,745,419	-	57,248,203
6/20/2002	8,047,112	17,797,257	19,994,351	11,946,789	-	57,806,736
7/2/2002	8,090,720	17,924,245	20,080,993	12,094,495	-	58,211,680
7/17/2002	8,147,403	17,996,429	20,199,248	12,294,320	-	58,658,627
8/2/2002	8,197,508	18,037,646	20,307,554	12,481,356	-	59,045,291
8/14/2002	8,236,979	18,037,646	20,392,838	12,634,800	-	59,323,490
8/29/2002	8,283,640	18,037,646	20,498,099	12,818,746	-	59,659,358
9/12/2002	8,316,025	18,037,646	20,595,247	12,995,366	-	59,965,511
9/16/2002	8,324,468	18,037,670	20,621,539	13,043,091	-	60,047,995
10/2/2002	8,359,091	18,049,874	20,729,889	13,243,831	-	60,403,912
10/17/2002	8,389,625	18,128,236	20,826,599	13,427,861	-	60,793,548
10/31/2002	8,411,767	18,130,899	20,913,187	13,620,041	-	61,097,121
11/15/2002	8,414,059	18,130,843	21,006,468	13,828,819	-	61,401,416
11/27/2002	8,419,389	18,195,564	21,078,498	13,991,330	-	61,706,008
12/17/2002	8,427,086	18,276,486	21,203,845	14,267,819	-	62,196,463
12/31/2002	8,427,223	18,355,165	21,286,051	14,444,891	-	62,534,557
1/7/2003	8,457,041	18,382,420	21,286,396	14,540,108	-	62,687,192
1/17/2003	8,497,105	18,445,666	21,385,485	14,675,911	-	63,025,394
1/31/2003	8,548,271	18,522,550	21,523,010	14,864,717	-	63,479,775
2/13/2003	8,594,681	18,590,481	21,650,853	15,040,419	-	63,897,661

Former Amphenol Facility
980 Hurricane Road
Franklin, Indiana
Cumulative Ground Water Flow Readings

Date	Cumulative Pumpage (gallons)					
	RW-1	RW-2	RW-3	RW-4	RW-5	Total
2/26/2003	8,645,264	18,666,787	21,764,302	15,216,356	-	64,313,936
3/14/2003	8,714,863	18,785,277	21,926,020	15,433,688	-	64,881,075
3/28/2003	8,778,944	18,895,572	22,070,583	15,622,849	-	65,389,175
4/11/2003	8,842,295	18,958,250	22,210,147	15,812,291	-	65,844,210
4/25/2003	8,900,907	19,105,331	22,334,921	15,998,818	-	66,361,204
4/30/2003	8,922,419	19,159,024	22,380,658	16,066,820	-	66,550,148
5/7/2003	8,952,014	19,232,522	22,444,239	16,145,262	-	66,795,264
5/19/2003	9,011,919	19,359,874	22,566,238	16,272,340	-	67,231,598
5/22/2003	9,012,320	19,360,573	22,566,921	16,272,895	-	67,233,936
5/29/2003	9,012,744	19,361,339	22,567,642	16,273,493	-	67,236,445
5/30/2003	9,017,712	19,370,456	22,576,152	16,280,480	-	67,266,027
6/13/2003	9,087,552	19,521,197	22,717,118	16,420,595	-	67,767,689
6/26/2003	9,154,084	19,590,057	22,845,032	16,565,278	-	68,175,678
7/3/2003	9,185,590	19,660,560	22,911,462	16,639,773	-	68,418,612
7/10/2003	9,215,749	19,733,864	22,981,288	16,717,450	-	68,669,578
7/25/2003	9,278,975	19,889,510	23,129,417	16,882,725	-	69,201,854
8/4/2003	9,322,051	19,907,438	23,229,602	16,995,082	-	69,475,400
8/15/2003	9,368,199	20,024,831	23,339,380	17,115,562	-	69,869,199
8/27/2003	9,419,886	20,061,344	23,461,373	17,251,201	-	70,215,031
9/12/2003	9,488,130	20,215,516	23,620,922	17,429,402	-	70,775,197
9/26/2003	9,548,009	20,221,295	23,761,756	17,587,893	-	71,140,180
10/3/2003	9,577,232	20,260,942	23,828,449	17,664,841	-	71,352,691
10/15/2003	9,627,517	20,279,687	23,946,645	17,799,322	-	71,674,398
10/24/2003	9,665,304	20,351,155	24,033,004	17,898,142	-	71,968,832
11/6/2003	9,721,158	20,438,472	24,160,677	18,043,639	-	72,385,173
11/26/2003	9,804,970	20,442,832	24,353,715	18,267,482	-	72,890,226
12/10/2003	9,864,848	20,545,648	24,490,607	18,424,611	-	73,346,941
12/19/2003	9,901,970	20,569,308	24,577,317	18,524,466	-	73,594,288
1/8/2004	9,985,307	20,714,283	24,771,313	18,747,906	-	74,240,036
1/16/2004	10,018,470	20,793,676	24,849,490	18,838,200	-	74,521,063
1/19/2004	10,018,604	20,793,853	24,849,637	18,838,355	-	74,521,676
2/5/2004	10,088,253	20,939,430	24,983,110	19,026,665	-	75,058,685
2/24/2004	10,167,419	21,011,224	25,167,908	19,240,510	-	75,608,288
3/5/2004	10,208,911	21,016,498	25,262,233	19,351,736	-	75,860,605
3/18/2004	10,260,489	21,133,960	25,388,120	19,476,883	-	76,280,679
4/2/2004	10,322,759	21,273,202	25,536,779	19,639,877	-	76,793,844
4/30/2004	10,436,951	21,406,056	25,799,204	19,938,821	-	77,602,259
5/14/2004	10,494,226	21,534,971	25,933,730	20,089,712	-	78,073,866
5/27/2004	10,546,867	21,631,037	26,057,053	20,251,563	-	78,507,747
6/11/2004	10,607,815	21,776,935	26,202,597	20,438,759	-	79,047,333
6/25/2004	10,663,567	21,912,033	26,337,362	20,611,803	-	79,545,992
7/7/2004	10,712,504	22,029,480	26,454,850	20,763,118	-	79,981,179
7/26/2004	10,787,757	22,155,609	26,638,418	21,000,011	-	80,603,022
8/6/2004	10,830,532	22,259,958	26,743,484	21,138,062	-	80,993,263
8/20/2004	10,830,771	22,335,605	26,879,644	21,315,341	-	81,382,588
9/3/2004	10,830,779	22,405,574	27,015,508	21,493,610	-	81,766,698
9/16/2004	10,870,378	22,509,209	27,142,149	21,659,262	-	82,202,225
10/4/2004	10,893,136	22,509,361	27,192,032	21,890,859	-	82,506,615
10/15/2004	10,893,995	22,567,762	27,284,258	22,028,499	-	82,795,741
10/29/2004	10,896,112	22,568,304	27,388,448	22,167,320	-	83,041,411
11/12/2004	10,898,048	22,603,544	27,522,248	22,344,554	-	83,389,621
11/19/2004	10,898,136	22,645,092	27,585,807	22,440,386	-	83,590,648
11/24/2004	10,898,136	22,649,452	27,634,548	22,511,290	-	83,714,653
12/10/2004	10,900,536	22,763,344	27,786,758	22,732,470	-	84,204,335
12/28/2004	10,907,790	22,771,103	27,956,610	22,983,373	-	84,640,103
1/10/2005	10,961,114	22,771,431	28,079,120	23,165,107	-	84,997,999
1/21/2005	11,033,140	22,808,366	28,181,287	23,316,873	-	85,360,893
2/4/2005	11,092,814	22,883,581	28,302,382	23,509,172	-	85,809,176
2/17/2005	11,131,888	23,005,400	28,420,829	23,685,587	-	86,264,931
3/8/2005	11,179,645	23,185,250	28,595,481	23,946,431	-	86,928,034
3/21/2005	11,202,462	23,307,424	28,713,071	24,123,192	-	87,367,376
4/1/2005	11,219,696	23,411,079	28,812,983	24,273,943	-	87,738,928
4/13/2005	11,236,868	23,522,949	28,920,892	24,437,205	-	88,139,141
4/28/2005	11,259,438	23,665,033	28,978,338	24,642,773	-	88,566,809
5/10/2005	11,275,854	23,777,045	29,052,516	24,806,272	-	88,932,914
5/25/2005	11,309,393	23,922,247	29,168,942	25,011,733	-	89,433,542
6/10/2005	11,344,164	24,076,309	29,230,627	25,227,301	-	89,899,628
6/21/2005	11,373,392	24,184,747	29,231,327	25,378,327	-	90,189,020

Former Amphenol Facility
980 Hurricane Road
Franklin, Indiana
Cumulative Ground Water Flow Readings

Date	Cumulative Pumpage (gallons)					
	RW-1	RW-2	RW-3	RW-4	RW-5	Total
7/8/2005	11,376,927	24,198,300	29,242,573	25,393,379	-	90,232,406
7/22/2005	11,407,659	24,329,864	29,352,118	25,544,830	-	90,655,698
8/5/2005	11,407,742	24,329,922	29,352,305	25,544,901	-	90,656,097
8/19/2005	11,436,244	24,414,005	29,464,080	25,695,045	-	91,030,601
8/23/2005	11,443,658	24,414,695	29,496,446	25,738,438	-	91,114,464
9/2/2005	11,459,819	24,482,662	29,571,910	25,862,359	-	91,397,977
9/16/2005	11,485,204	24,576,145	29,677,960	26,036,972	-	91,797,508
9/20/2005	11,491,269	24,598,954	29,707,315	26,085,527	-	91,904,292
9/29/2005	11,514,774	24,658,922	29,776,362	26,199,944	-	92,171,229
10/7/2005	11,536,098	24,710,355	29,836,885	26,300,438	-	92,405,003
10/14/2005	11,551,081	24,750,195	29,889,779	26,388,323	-	92,600,605
10/28/2005	11,574,846	24,820,955	29,993,687	26,561,303	-	92,972,018
11/11/2005	11,587,619	24,886,754	30,098,358	26,735,850	-	93,329,808
11/21/2005	11,602,449	24,942,204	30,158,188	26,861,480	-	93,585,548
12/5/2005	11,627,167	25,016,445	30,244,291	27,035,822	-	93,944,952
12/19/2005	11,642,442	25,085,846	30,260,323	27,211,214	-	94,221,052
1/6/2006	11,672,872	25,179,326	30,260,323	27,437,526	-	94,571,274
1/16/2006	11,696,358	25,236,183	30,260,470	27,564,629	-	94,778,867
1/20/2006	11,707,086	25,260,258	30,292,076	27,613,029	-	94,893,676
2/3/2006	11,742,726	25,343,766	30,421,363	27,786,445	-	95,315,527
2/17/2006	11,775,236	25,416,715	30,550,756	27,960,322	-	95,724,256
3/3/2006	11,808,025	25,486,889	30,679,286	28,133,142	-	96,128,569
3/16/2006	11,858,147	25,555,893	30,797,531	28,293,532	-	96,526,330
3/31/2006	11,927,096	25,648,149	30,934,969	28,480,437	-	97,011,878
4/26/2006	11,973,875	25,730,176	31,057,899	28,648,854	-	97,432,031
5/11/2006	11,973,875	25,789,358	31,057,900	28,648,853	-	97,491,213
5/25/2006	12,043,380	25,872,879	31,185,595	28,824,501	-	97,947,582
6/9/2006	12,105,881	25,959,062	31,318,200	29,007,831	-	98,412,201
6/12/2006	12,113,182	25,970,165	31,335,477	29,031,748	-	98,471,799
6/19/2006	12,132,973	26,001,611	31,384,377	29,099,614	-	98,639,802
6/23/2006	12,146,475	26,024,570	31,419,831	29,149,121	-	98,761,224
7/7/2006	12,190,151	26,098,884	31,543,822	29,322,891	-	99,176,975
7/19/2006	12,223,023	26,153,621	31,649,339	29,471,155	-	99,518,365
8/4/2006	12,275,813	26,225,381	31,788,217	29,667,661	-	99,978,299
8/18/2006	12,317,178	26,243,567	31,908,629	29,839,799	-	100,330,400
8/21/2006	12,325,696	26,243,644	31,935,128	29,877,810	-	100,403,505
9/1/2006	12,354,429	26,297,236	32,031,052	29,915,488	-	100,619,432
9/15/2006	12,390,013	26,349,885	32,152,272	30,190,464	-	101,103,861
9/29/2006	12,425,509	26,396,650	32,272,301	30,364,557	-	101,480,244
10/13/2006	12,453,565	26,442,743	32,382,695	30,536,891	-	101,837,121
10/20/2006	12,463,988	26,467,027	32,450,300	30,624,768	-	102,027,310
10/27/2006	12,481,425	26,489,512	32,508,727	30,710,729	-	102,211,620
10/31/2006	12,495,075	26,504,303	32,542,405	30,760,436	-	102,323,446
11/10/2006	12,527,544	26,545,728	32,626,071	30,884,443	-	102,605,013
11/22/2006	12,562,741	26,592,582	32,725,300	31,032,373	-	102,934,223
12/8/2006	12,629,123	26,641,016	32,818,400	31,220,334	-	103,330,100
12/20/2006	12,680,144	26,701,736	32,916,776	31,372,025	-	103,691,908
1/3/2007	12,748,558	26,773,838	33,027,340	31,545,211	-	104,116,174
1/16/2007	12,824,270	26,843,289	33,134,931	31,706,294	-	104,530,011
1/26/2007	12,889,074	26,896,753	33,216,916	31,828,291	-	104,852,261
1/29/2007	12,905,755	26,913,000	33,242,118	31,865,763	-	104,947,863
2/12/2007	12,961,660	26,986,034	33,350,778	32,037,000	-	105,356,699
2/26/2007	13,005,719	27,052,574	33,466,338	32,208,820	-	105,754,678
3/1/2007	13,018,339	27,066,335	33,491,073	32,244,070	-	105,841,044
3/12/2007	13,069,289	27,089,034	33,529,808	32,379,410	-	106,088,768
3/26/2007	13,120,219	27,175,534	33,645,618	32,467,380	-	106,429,978
4/9/2007	13,120,219	27,175,534	33,645,618	32,467,380	-	106,429,978
4/23/2007	13,214,618	27,310,105	33,867,762	32,771,902	-	107,185,614
5/7/2007	13,258,997	27,383,580	33,973,504	32,897,461	-	107,534,769
5/21/2007	13,297,469	27,455,854	34,037,508	33,047,670	-	107,859,728
6/8/2007	13,331,729	27,538,975	34,159,276	33,239,962	-	108,291,169
6/22/2007	13,348,532	27,593,798	34,248,339	33,389,670	-	108,601,566
7/6/2007	13,363,799	27,644,036	34,335,901	33,539,406	-	108,904,369
7/17/2007	13,378,617	27,678,691	34,386,385	33,657,194	-	109,122,114
8/1/2007	13,382,770	27,702,941	34,520,347	33,874,162	-	109,501,447
8/20/2007	13,382,771	27,727,410	34,623,226	34,119,501	-	109,874,135
8/31/2007	13,382,771	27,741,601	34,623,226	34,259,733	-	110,028,558
9/10/2007	13,402,482	27,753,584	34,623,226	34,390,601	-	110,191,120
9/14/2007	13,417,672	27,757,801	34,638,599	34,439,106	-	110,274,405

Former Amphenol Facility
980 Hurricane Road
Franklin, Indiana
Cumulative Ground Water Flow Readings

Date	Cumulative Pumpage (gallons)					
	RW-1	RW-2	RW-3	RW-4	RW-5	Total
9/27/2007	13,455,711	27,768,739	34,749,149	34,603,727	-	110,598,553
10/12/2007	13,486,445	27,782,779	34,874,719	34,794,863	-	110,960,033
10/26/2007	13,511,135	27,797,832	34,987,340	34,969,551	-	111,287,085
11/9/2007	13,539,201	27,812,380	35,102,887	35,147,683	-	111,623,378
11/21/2007	13,557,730	27,822,865	35,199,265	35,293,864	-	111,894,951
12/7/2007	13,583,550	27,836,591	35,331,719	35,400,089	-	112,173,176
12/19/2007	13,619,719	27,851,131	35,431,627	35,411,037	-	112,334,741
1/4/2008	13,672,681	27,874,974	35,564,804	35,630,390	-	112,764,076
1/18/2008	13,672,813	27,905,552	35,680,886	35,819,131	-	113,099,609
1/30/2008	13,672,913	27,934,099	35,780,139	35,975,264	-	113,383,642
2/15/2008	13,732,737	27,979,314	35,909,561	36,185,859	-	113,828,698
2/29/2008	13,786,310	28,023,167	36,018,127	36,367,947	-	114,216,778
3/6/2008	13,809,646	28,043,372	36,063,150	36,446,813	-	114,384,208
3/13/2008	13,836,130	28,067,359	36,104,080	36,534,616	-	114,563,412
3/28/2008	13,895,027	28,124,359	36,196,824	36,735,293	-	114,972,730
4/4/2008	13,921,545	28,150,159	36,240,242	36,826,519	-	115,159,692
4/11/2008	13,948,579	28,176,874	36,285,199	36,919,690	-	115,351,569
4/25/2008	14,002,830	28,223,875	36,375,654	37,104,043	-	115,727,629
5/8/2008	14,052,501	28,266,971	36,459,927	37,271,839	-	116,072,465
5/23/2008	14,110,123	28,271,276	36,559,690	37,470,731	-	116,433,047
6/6/2008	14,163,789	28,348,367	36,653,660	37,658,565	-	116,845,608
6/20/2008	14,177,522	28,388,958	36,701,800	37,754,425	-	117,043,932
6/27/2008	14,177,576	28,427,042	36,746,703	37,754,507	-	117,127,055
7/3/2008	14,222,773	28,457,794	36,784,785	37,861,991	-	117,348,570
7/17/2008	14,282,200	28,533,225	36,930,154	38,067,866	-	117,834,672
7/18/2008	14,282,246	28,533,305	36,930,301	38,068,033	-	117,835,112
7/23/2008	14,284,640	28,536,367	36,935,951	38,076,081	-	117,854,266
8/1/2008	14,319,357	28,579,113	37,018,332	38,193,899	-	118,131,928
8/15/2008	14,319,642	28,649,008	37,155,026	38,386,216	-	118,531,119
8/29/2008	14,408,170	28,708,429	37,300,199	38,578,662	-	119,016,687
9/12/2008	14,476,470	28,745,368	37,447,009	38,766,209	-	119,456,283
9/26/2008	14,536,243	28,779,675	37,596,052	38,954,602	-	119,887,799
10/10/2008	14,594,697	28,820,941	37,746,790	39,144,458	-	120,328,113
10/22/2008	14,645,493	28,848,490	37,877,950	39,306,311	-	120,699,471
11/6/2008	14,701,087	28,890,192	38,037,715	39,502,465	-	121,152,686
11/21/2008	14,749,861	28,924,439	38,200,648	39,701,162	-	121,597,337
12/5/2008	14,769,926	28,954,345	38,351,807	39,885,773	-	121,983,078
12/19/2008	14,803,469	28,985,730	38,503,875	40,069,861	-	122,384,162
1/2/2009	14,852,813	29,028,942	38,656,486	40,256,232	-	122,815,700
1/16/2009	14,906,699	29,078,794	38,811,232	40,446,834	-	123,264,786
1/30/2009	14,954,862	29,122,221	38,963,402	40,634,582	-	123,696,294
2/13/2009	15,008,850	29,172,644	39,117,909	40,824,303	-	124,144,933
2/27/2009	15,077,699	29,237,168	39,270,184	41,006,687	-	124,612,965
3/13/2009	15,135,091	29,290,295	39,422,357	41,188,805	-	125,057,775
3/25/2009	15,179,908	29,341,649	39,552,762	41,347,108	-	125,442,654
4/9/2009	15,240,658	29,416,783	39,716,316	41,546,762	-	125,941,746
4/24/2009	15,325,208	29,503,932	39,878,557	41,745,655	-	126,474,579
5/8/2009	15,406,729	29,538,701	40,032,738	41,934,227	-	126,933,622
5/22/2009	15,487,601	29,548,109	40,182,813	42,121,440	-	127,361,190
6/5/2009	15,630,809	29,770,803	40,335,485	42,310,188	-	128,068,512
6/19/2009	15,643,892	29,856,362	40,472,623	42,481,053	-	128,475,157
7/2/2009	15,719,694	29,941,349	40,612,807	42,655,040	-	128,950,117
7/17/2009	15,806,732	30,014,231	40,774,335	42,854,786	-	129,471,311
7/31/2009	15,887,687	30,084,820	40,925,416	43,041,536	-	129,960,686
8/14/2009	15,969,273	30,160,735	41,078,203	43,233,076	-	130,462,514
8/28/2009	16,050,400	30,214,108	41,226,912	43,423,531	-	130,936,178
9/11/2009	16,050,834	30,214,420	41,227,679	43,424,589	-	130,938,749
9/25/2009	16,127,545	30,251,659	41,374,230	43,615,318	-	131,389,979
10/9/2009	16,171,700	30,300,898	41,523,631	43,802,390	-	131,819,846
10/23/2009	16,277,020	30,348,624	41,672,316	43,991,890	-	132,311,077
11/4/2009	16,339,699	30,387,274	41,802,098	44,100,810	-	132,651,108
11/19/2009	16,411,579	30,440,724	41,962,138	44,304,480	-	133,140,148
12/4/2009	16,481,414	30,496,174	42,123,371	44,509,801	-	133,631,987
12/17/2009	16,540,771	30,566,187	42,262,914	44,686,357	-	134,077,456
12/31/2009	16,576,771	30,609,449	42,345,091	44,789,332	-	134,341,870
1/14/2010	16,643,539	30,681,300	42,493,061	44,977,337	-	134,816,464
1/29/2010	16,687,727	30,760,844	42,653,478	45,177,640	-	135,300,916
2/10/2010	16,768,070	30,823,106	42,782,092	45,336,706	-	135,731,201
2/26/2010	16,819,759	30,906,844	42,953,188	45,548,270	-	136,249,288

Former Amphenol Facility
980 Hurricane Road
Franklin, Indiana
Cumulative Ground Water Flow Readings

Date	Cumulative Pumpage (gallons)					
	RW-1	RW-2	RW-3	RW-4	RW-5	Total
3/11/2010	16,863,810	30,980,102	43,091,809	45,722,405	-	136,679,353
3/26/2010	16,918,571	31,068,262	43,253,045	45,925,716	-	137,186,821
4/8/2010	16,970,320	31,147,905	43,392,917	46,102,158	-	137,634,527
4/22/2010	17,026,281	31,231,925	43,543,300	46,290,482	-	138,113,215
5/6/2010	17,078,739	31,312,954	43,692,198	46,475,780	-	138,580,898
5/21/2010	17,134,670	31,400,080	43,852,156	46,676,949	-	139,085,082
6/4/2010	17,186,615	31,480,069	44,001,729	46,863,932	-	139,553,572
6/18/2010	17,242,088	31,564,524	44,149,574	47,048,223	-	140,025,636
7/1/2010	17,315,451	31,564,524	44,149,574	47,048,223	-	140,098,999
7/17/2010	17,381,146	31,758,866	44,437,557	47,353,371	-	140,952,167
7/22/2010	17,403,991	31,792,243	44,492,196	47,429,664	19,925	141,159,246
7/29/2010	17,429,707	31,826,886	44,558,093	47,519,611	93,937	141,449,461
8/12/2010	17,441,083	31,846,592	44,585,569	47,570,743	153,611	141,618,825
8/26/2010	17,489,418	31,898,926	44,687,639	47,752,356	295,252	142,144,818
9/8/2010	17,529,355	31,947,331	44,784,449	47,922,972	433,486	142,638,820
9/23/2010	17,561,653	31,982,488	44,882,792	48,081,182	600,041	143,129,383
10/7/2010	17,585,640	32,019,799	44,977,320	48,261,591	851,845	143,717,422
10/21/2010	17,593,111	32,049,503	45,085,891	48,443,692	1,071,314	144,264,738
11/5/2010	17,601,448	32,086,233	45,207,040	48,638,074	1,307,287	144,861,309
11/19/2010	17,607,470	32,099,609	45,332,485	48,809,910	1,533,273	145,403,974
12/3/2010	17,619,579	32,114,164	45,472,544	48,989,824	1,781,877	145,999,215
12/8/2010	17,626,995	32,125,605	45,523,166	49,054,279	1,870,420	146,221,692
12/17/2010	17,631,007	32,134,945	45,542,511	49,080,186	1,896,816	146,306,692
12/30/2010	17,651,743	32,184,258	45,629,260	49,248,390	2,061,387	146,796,265
1/14/2011	17,680,025	32,246,229	45,691,252	49,442,051	2,243,622	147,324,406
1/17/2011	17,680,297	32,246,898	45,692,073	49,443,662	2,245,245	147,329,402
1/28/2011	17,699,998	32,290,059	45,784,699	49,587,767	2,392,051	147,775,801
2/11/2011	17,721,483	32,341,319	45,894,922	49,770,401	2,576,071	148,325,423
2/25/2011	17,747,891	32,393,107	46,009,176	49,953,215	2,753,448	148,878,064
3/11/2011	17,785,498	32,449,430	46,064,625	50,044,410	2,844,586	149,209,776
3/24/2011	17,830,377	32,526,658	46,144,050	50,175,033	2,972,875	149,670,220
4/8/2011	17,888,953	32,619,922	46,267,644	50,370,951	3,164,567	150,333,264
4/14/2011	17,914,844	32,664,643	46,315,580	50,450,497	3,241,754	150,608,545
4/22/2011	17,960,378	32,731,346	46,381,722	50,553,331	3,343,885	150,991,889
5/6/2011	18,055,787	32,860,780	46,499,773	50,732,537	3,521,652	151,691,756
5/20/2011	18,141,748	32,980,818	46,623,576	50,913,264	3,703,445	152,384,078
6/2/2011	18,206,512	33,075,552	46,738,377	51,079,938	3,871,772	152,993,378
6/15/2011	18,244,670	33,125,979	46,808,525	51,185,307	3,977,652	153,363,360
6/30/2011	18,319,640	33,219,405	46,939,477	51,377,551	4,171,071	154,048,371
7/15/2011	18,387,307	33,293,241	47,074,989	51,572,475	4,361,525	154,710,764
7/28/2011	18,436,904	33,330,915	47,193,016	51,739,774	4,524,640	155,246,476
8/11/2011	18,482,582	33,357,395	47,318,765	51,916,025	4,697,317	155,793,311
8/25/2011	18,523,927	33,378,136	47,443,677	52,096,542	4,873,010	156,336,519
9/7/2011	18,552,986	33,413,417	47,556,188	52,265,341	5,036,623	156,845,782
9/23/2011	18,577,187	33,437,902	47,698,746	52,466,281	5,238,251	157,439,594
10/5/2011	18,603,833	33,466,140	47,803,470	52,612,112	5,386,333	157,893,115
10/7/2011	18,608,445	33,470,877	47,821,996	52,637,761	5,412,350	157,972,656
10/18/2011	18,625,588	33,495,216	47,932,071	52,789,225	5,565,931	158,429,258
11/4/2011	18,625,679	33,531,184	48,074,628	52,985,390	5,764,380	159,002,488
11/18/2011	18,627,549	33,560,594	48,201,628	53,158,640	5,938,670	159,508,308
12/1/2011	18,629,825	33,598,934	48,320,048	53,355,570	6,100,310	160,025,914
12/16/2011	18,629,949	33,694,694	48,451,868	53,577,620	6,282,440	160,657,798
12/28/2011	18,629,987	33,779,384	48,561,758	53,756,850	6,369,780	161,118,986
1/13/2012	18,645,754	33,859,637	48,708,053	53,992,589	6,573,941	161,801,201
1/16/2012	18,716,529	33,865,708	48,721,294	54,013,533	6,592,457	161,930,748
1/27/2012	18,757,241	33,938,060	48,817,779	54,170,142	6,731,820	162,436,269
2/10/2012	18,815,117	34,035,651	48,942,826	54,373,450	6,910,967	163,099,238
2/24/2012	18,862,640	34,104,647	49,069,225	54,579,272	7,090,969	163,727,980
3/9/2012	18,902,508	34,170,267	49,197,023	54,783,061	7,269,776	164,343,862
3/23/2012	18,937,777	34,222,618	49,324,691	54,989,061	7,449,391	164,944,765
4/6/2012	18,985,172	34,316,006	49,452,912	55,194,431	7,629,191	165,598,939
4/20/2012	19,034,085	34,411,741	49,579,662	55,399,648	7,806,565	166,252,928
5/2/2012	19,072,065	34,481,477	49,688,956	55,576,321	7,959,176	166,799,222
5/16/2012	19,126,410	34,578,497	49,817,176	55,781,962	8,137,991	167,463,263
5/22/2012	19,148,742	34,617,182	49,872,834	55,871,142	8,215,560	167,746,687
6/1/2012	19,182,310	34,668,364	49,964,636	56,017,651	8,342,793	168,196,981
6/14/2012	19,220,759	34,715,694	50,084,238	56,206,400	8,508,700	168,757,018
6/26/2012	19,250,934	34,755,010	50,196,416	56,384,007	8,664,407	169,272,001
7/13/2012	19,282,456	34,789,492	50,351,741	56,627,498	8,878,597	169,951,011

Former Amphenol Facility
980 Hurricane Road
Franklin, Indiana
Cumulative Ground Water Flow Readings

	Cumulative Pumpage (gallons)					
Date	RW-1	RW-2	RW-3	RW-4	RW-5	Total
7/27/2012	19,300,279	34,815,104	50,481,138	56,830,580	9,056,180	170,504,508
8/10/2012	19,309,368	34,840,760	50,610,359	57,033,320	9,233,830	171,048,864
8/24/2012	19,315,213	34,851,574	50,736,895	57,233,136	9,408,656	171,566,701
9/6/2012	19,318,377	34,861,041	50,856,179	57,234,830	9,571,204	171,862,858
9/21/2012	19,335,883	34,872,814	50,991,985	57,455,799	9,757,477	172,435,185
10/5/2012	19,352,210	34,883,464	51,121,784	57,668,757	9,934,425	172,981,867
10/19/2012	19,370,447	34,892,551	51,249,042	57,878,757	10,109,194	173,521,218
11/2/2012	19,386,758	34,899,644	51,376,083	58,088,081	10,282,271	174,054,064
11/6/2012	19,391,068	34,899,671	51,411,992	58,149,154	10,332,065	174,205,177
11/16/2012	19,400,364	34,899,674	51,501,533	58,297,367	10,450,677	174,570,842
11/30/2012	19,409,314	34,899,674	51,629,413	58,509,626	10,609,784	175,079,038
12/7/2012	19,411,904	34,899,674	51,693,373	58,616,035	10,685,793	175,328,006
12/11/2012	19,413,930	34,899,805	51,729,227	58,675,438	10,729,481	175,469,108
12/17/2012	19,417,115	34,914,357	51,784,590	58,767,251	10,796,312	175,700,852
12/28/2012	19,422,179	34,938,064	51,884,718	58,916,250	10,931,950	176,114,388
1/11/2013	19,429,323	34,967,288	52,013,327	59,107,052	11,104,052	176,642,269
1/24/2013	19,478,399	35,024,332	52,132,195	59,282,511	11,247,851	177,186,515
2/8/2013	19,535,734	35,096,268	52,272,637	59,488,915	11,273,959	177,688,740
2/25/2013	19,596,413	35,160,047	52,432,869	59,721,134	11,294,807	178,226,497
3/8/2013	19,634,478	35,189,228	52,534,826	59,868,397	11,442,232	178,690,388
3/22/2013	19,681,911	35,228,166	52,663,610	60,055,339	11,626,130	179,276,383
4/5/2013	19,727,669	35,265,694	52,792,148	60,241,450	11,811,400	179,859,588
4/19/2013	19,771,092	35,301,176	52,921,620	60,429,844	11,997,517	180,442,476
5/3/2013	19,823,292	35,344,645	53,049,314	60,615,719	12,179,555	181,033,752
5/17/2013	19,876,397	35,385,222	53,177,532	60,802,477	12,363,253	181,626,108
5/20/2013	19,887,596	35,395,416	53,203,514	60,840,462	12,400,905	181,749,120
5/30/2013	19,924,579	35,430,856	53,294,257	60,972,623	12,532,113	182,175,655
6/13/2013	19,954,209	35,459,564	53,367,498	61,079,480	12,636,980	182,518,958
6/28/2013	19,984,165	35,491,016	53,439,824	61,189,501	12,747,249	182,872,982
7/12/2013	20,029,164	35,538,329	53,560,220	61,372,738	12,931,693	183,453,371
7/26/2013	20,067,500	35,577,142	53,682,207	61,554,872	13,113,782	184,016,730
8/9/2013	20,100,935	35,609,889	53,805,409	61,738,677	13,292,277	184,568,414
8/23/2013	20,130,301	35,638,298	53,928,901	61,920,983	13,475,291	185,115,001
9/6/2013	20,153,775	35,660,903	54,052,237	62,102,418	13,656,818	185,647,378
9/19/2013	20,169,780	35,677,552	54,168,145	62,271,795	13,829,216	186,137,715
9/27/2013	20,177,315	35,686,555	54,237,580	62,374,486	13,934,019	186,431,182
10/1/2013	20,180,640	35,690,996	54,274,274	62,428,853	13,988,747	186,584,737
10/18/2013	20,198,726	35,712,831	54,422,532	62,648,015	14,209,497	187,212,828
11/1/2013	20,209,877	35,728,996	54,545,883	62,830,711	14,387,026	187,723,720
11/13/2013	20,219,607	35,743,158	54,651,633	62,987,871	14,542,658	188,166,154
11/27/2013	20,229,129	35,758,564	54,771,388	63,169,850	14,719,860	188,670,018
12/13/2013	20,232,306	35,773,540	54,903,022	63,378,171	14,918,033	189,226,299
12/27/2013	20,254,947	35,798,155	55,018,923	63,559,842	15,094,915	189,748,009
1/13/2014	20,310,459	35,858,444	55,058,528	63,785,620	15,311,390	190,345,668
1/27/2014	20,359,066	35,908,347	55,163,059	63,963,231	15,482,350	190,897,280
2/7/2014	20,393,790	35,943,762	55,256,155	64,106,449	15,618,274	191,339,657
2/19/2014	20,428,577	35,979,526	55,358,809	64,263,402	15,766,688	191,818,229
3/7/2014	20,443,248	35,987,068	55,387,924	64,307,521	15,808,414	191,955,402
3/21/2014	20,489,612	36,042,705	55,506,739	64,489,351	15,981,942	192,531,576
4/4/2014	20,530,379	36,090,004	55,623,198	64,664,950	16,150,450	193,080,208
4/11/2014	20,561,121	36,123,401	55,682,367	64,754,818	16,237,417	193,380,351
4/19/2014	20,597,949	36,164,233	55,748,349	64,877,632	16,338,389	193,747,779
4/26/2014	20,626,412	36,195,383	55,805,928	64,981,088	16,423,019	194,053,057
4/28/2014	20,635,165	36,204,856	55,824,342	65,014,336	16,449,863	194,149,789
5/2/2014	20,649,796	36,220,523	55,855,609	65,070,851	16,495,304	194,313,310
5/16/2014	20,701,406	36,275,293	55,971,296	65,280,691	16,663,176	194,913,089
5/30/2014	20,753,409	36,329,628	56,088,110	65,492,982	16,829,166	195,514,522
6/14/2014	20,794,298	36,371,897	56,178,428	65,657,502	16,956,000	195,979,352
6/26/2014	20,845,396	36,425,906	56,277,675	65,840,690	17,103,753	196,514,647
7/11/2014	20,902,170	36,484,485	56,403,449	66,069,532	17,286,861	197,167,724
7/25/2014	20,949,099	36,532,274	56,519,208	66,278,440	17,453,870	197,754,118
8/8/2014	20,992,106	36,576,227	56,636,634	66,489,309	17,622,038	198,337,541
8/22/2014	21,029,912	36,615,310	56,749,737	66,696,135	17,785,918	198,898,239
9/5/2014	21,065,532	36,652,820	56,865,500	66,909,032	17,952,196	199,466,307
9/19/2014	21,101,206	36,690,779	56,980,353	67,119,933	18,116,511	200,030,009
9/26/2014	21,117,240	36,707,673	57,036,346	67,222,553	18,195,917	200,300,956
10/8/2014	21,143,064	36,734,197	57,135,015	67,403,911	18,335,212	200,772,626
10/17/2014	21,161,672	36,752,610	57,209,521	67,540,401	18,440,192	201,125,623
10/31/2014	21,188,902	36,780,585	57,322,493	67,748,966	18,598,306	201,660,479

Former Amphenol Facility
980 Hurricane Road
Franklin, Indiana
Cumulative Ground Water Flow Readings

Date	Cumulative Pumpage (gallons)					
	RW-1	RW-2	RW-3	RW-4	RW-5	Total
11/13/2014	21,211,031	36,804,334	57,385,031	67,943,708	18,743,995	202,109,326
11/24/2014	21,227,605	36,822,618	57,503,662	68,105,871	18,864,837	202,545,820
12/11/2014	21,259,937	36,856,647	57,691,115	68,362,687	19,054,101	203,245,714
12/24/2014	21,284,460	36,885,933	57,825,524	68,547,867	19,190,045	203,755,056
1/9/2015	21,316,070	36,922,878	57,997,656	68,786,228	19,363,399	204,407,458
1/23/2015	21,345,587	36,959,350	58,144,372	68,993,833	19,513,801	204,978,170
1/29/2015	21,357,127	36,973,611	58,205,489	69,081,001	19,576,585	205,215,040
2/6/2015	21,371,505	36,991,245	58,286,851	69,198,021	19,660,311	205,529,160
2/20/2015	21,394,354	37,020,048	58,428,275	69,404,547	19,660,702	205,929,153
2/26/2015	21,403,733	37,035,407	58,488,245	69,491,602	19,660,702	206,100,916
3/6/2015	21,416,567	37,056,085	58,568,322	69,610,071	19,660,702	206,332,974
3/13/2015	21,432,404	37,077,255	58,637,051	69,713,961	19,672,942	206,554,840
3/20/2015	21,451,911	37,099,505	58,705,735	69,817,260	19,758,622	206,854,260
4/3/2015	21,496,123	37,157,768	58,840,954	70,024,505	19,923,353	207,463,930
4/10/2015	21,520,195	37,190,147	58,908,094	70,129,386	20,006,301	207,775,350
4/17/2015	21,548,296	37,225,866	58,974,446	70,234,441	20,088,739	208,093,015
5/8/2015	21,633,870	37,329,352	59,168,269	70,545,684	20,332,040	209,030,442
5/15/2015	21,660,703	37,360,642	59,232,415	70,650,969	20,414,065	209,340,021
5/21/2015	21,682,335	37,385,208	59,285,779	70,738,945	20,482,461	209,595,955
5/27/2015	21,702,119	37,399,199	59,337,850	70,827,662	20,550,453	209,838,510
6/1/2015	21,717,835	37,412,051	59,382,879	70,896,281	20,610,201	210,040,474
6/12/2015	21,747,685	37,447,069	59,476,806	71,038,692	20,733,858	210,465,337
6/29/2015	21,803,534	37,509,533	59,623,153	71,264,592	20,928,087	211,150,126
7/10/2015	21,856,543	37,567,451	59,715,803	71,410,231	21,052,413	211,623,668
7/24/2015	21,954,098	37,585,620	59,833,820	71,597,837	21,211,013	212,203,615
8/7/2015	22,031,338	37,585,679	59,949,604	71,778,912	21,366,471	212,733,231
8/21/2015	22,092,570	37,651,895	60,063,901	71,958,372	21,519,995	213,307,960
9/3/2015	22,140,005	37,700,478	60,168,466	72,126,311	21,661,719	213,818,206
9/10/2015	22,162,440	37,722,445	60,224,395	72,217,457	21,737,090	214,085,054
9/11/2015	22,162,450	37,722,454	60,224,416	72,217,491	21,737,114	214,085,152
9/18/2015	22,182,505	37,741,631	60,276,772	72,305,071	21,808,859	214,336,065
10/2/2015	22,218,397	37,774,281	60,385,729	72,488,189	21,957,545	214,845,368
10/12/2015	22,240,732	37,794,399	60,461,431	72,617,782	22,058,949	215,194,520
10/16/2015	22,242,971	37,796,310	60,469,257	72,631,392	22,069,726	215,230,883
10/30/2015	22,270,071	37,819,469	60,613,582	72,825,571	22,230,469	215,780,389
11/13/2015	22,294,496	37,841,755	60,761,827	73,021,255	22,390,355	216,330,915
11/25/2015	22,313,190	37,860,592	60,891,076	73,187,442	22,525,018	216,798,545
12/14/2015	22,341,225	37,897,543	61,092,029	73,453,206	22,738,113	217,543,343
12/24/2015	22,353,695	37,914,595	61,192,112	73,591,349	22,849,163	217,922,141
1/8/2016	22,396,764	37,960,917	61,367,870	73,803,185	23,017,304	218,567,267
1/21/2016	22,440,091	38,006,786	61,527,455	73,983,596	23,159,279	219,138,434
2/4/2016	22,483,110	38,050,370	61,695,059	74,176,614	23,310,181	219,736,561
2/19/2016	22,512,701	38,109,165	61,876,065	74,385,025	23,467,583	220,371,766
3/4/2016	22,522,123	38,165,386	62,047,797	74,583,131	23,615,567	220,955,231
3/18/2016	22,522,638	38,228,796	62,223,241	74,777,171	23,762,706	221,535,779
4/1/2016	22,522,783	38,285,705	62,396,246	74,969,982	23,908,428	222,104,371
4/15/2016	22,522,940	38,337,341	62,573,509	75,164,601	24,054,143	222,673,761
4/22/2016	22,523,966	38,363,033	62,664,996	75,266,762	24,129,358	222,969,342
4/29/2016	22,524,797	38,388,598	62,751,445	75,365,543	24,201,883	223,253,493
5/13/2016	22,525,461	38,440,105	62,928,471	75,566,668	24,348,118	223,830,050
5/27/2016	22,540,945	38,512,402	63,101,443	75,764,305	24,491,195	224,431,517

Notes:

- Data prior to 4/12/96 was collected by EMCON.
- A new flow baseline (zero cumulative flow) was established on August 3, 1995, due to flow meter replacement.
- Erroneous flow meter reading from RW-3 on 10/1/96.
- Due to a flow meter malfunction, the totalizer for RW-2 showed a negative flow of 1,051 gallons on January 14, 1997.
- Due to a flow meter malfunction, the totalizer for RW-3 showed a negative flowage of 1,538 gallons, 19,689 gallons, and 20,197 gallons on March 14, March 28, and May 7, 1997, respectively.
- Due to a flow meter malfunction, the total gallons pumped between July 2 and July 16, 1998 was estimated at 10 gpm for RW-2 and RW-3.
- Recovery wells converted from pneumatic to electrical submersible pumps in March 1999.
- Recovery well RW-4 installed late February 1999.
- Recovery well RW-5 was initiated on July 20, 2010.
- Recovery wells RW-1, RW-2, RW-3 and RW-4 were developed on May 15, 2000.
- NEEP Systems air stripper installed on August 29 through August 31, 2000.
- New totalizer installed for Recovery well RW-5 on March 20, 2015, the total gallons pumped from recovery well RW-5 during March 2015 was estimated at 8.5 gpm.

AMPHENOL CORPORATION
FRANKLIN IANA

CUMULATIVE PUMPAGE



IWM CONSULTING GROUP

ATTACHMENT C

Field Notes

FORMER AMPHENOL FACILITY
980B Hurricane Road
Franklin, Indiana

Site Inspection Date: 5-13-16
IWM Personnel: R. Mion
Arrival Time: 845
Departure Time: 1240
Alarm Response Visit: YES (NO)

BIWEEKLY DATA

Totalizer Readings: RW-1 3897912.0 RW-2 233507761.0 RW-3 464277743.0 RW-4 75566668.0 RW-5 4589486.0

Flow Rate GPM: RW-1 cyc RW-2 cyc RW-3 8.50 RW-4 10.0 RW-5 8.0

Pump Running Amps RW-1 3.9 RW-2 3.8 RW-3 3.2 RW-4 4.2 RW-5 3.5

Air Stripper Pressure: 14.5 Inches of Water

Effluent Clarity: Clear

Building Temperature: 60 Degrees F

System Operation Upon Arrival: (YES) NO (if no please explain below)

Water Leaks: RW-1 (RW-2) RW-3 RW-4 RW-5
Please circle appropriate controller(s) below:

Manholes	(NO)	YES	Repaired	
Lines	NO	(YES)	Repaired	Rw-2
Stripper	(NO)	YES	Repaired	

If yes, explain: Rw-2 had PVC Fitting crack was Repair with New parts

MONTHLY DATA

Filter Cartridges Replaced: yes RW-1 yes RW-2 yes RW-3 yes RW-4 yes RW-5

Stripper Trays and Tubes Checked: yes

Stripper Trays and Tubes Cleaned: NO

Monitoring/Recovery Wells Gauged: yes

Recommendations for system optimization or general comments:

FORMER AMPHENOL FACILITY
980B Hurricane Road
Franklin, Indiana

Site Inspection Date: 5-27-16
IWM Personnel: R. Mien
Arrival Time: 11:30
Departure Time: 4:15
Alarm Response Visit: YES (NO)

BIWEEKLY DATA

Totalizer Readings:	RW-1	3913396.0	RW-2	23423058.0	RW-3	46600715.0	RW-4	17376305.0	RW-5	4732573.0
Flow Rate GPM:	RW-1	cyc	RW-2	cyc	RW-3	8.25	RW-4	10.0	RW-5	8.0
Pump Running Amps	RW-1	3.4	RW-2	3.9	RW-3	2.8	RW-4	3.8	RW-5	3.9

Air Stripper Pressure: 12.5 Inches of Water

Effluent Clarity: Clear

Building Temperature: 72 Degrees F

System Operation Upon Arrival: (YES) NO (if no please explain below)

Water Leaks: RW-1 RW-2 RW-3 RW-4 RW-5
Please circle appropriate controller(s) below:

Manholes	(NO)	YES	Repaired
Lines	(NO)	YES	Repaired
Stripper	(NO)	YES	Repaired

If yes, explain: Replace Gems floats on Rw-1, 2, 3,

MONTHLY DATA

Filter Cartridges Replaced: RW-1 RW-2 RW-3 RW-4 RW-5

Stripper Trays and Tubes Checked:

Stripper Trays and Tubes Cleaned:

Monitoring/Recovery Wells Gauged:

Recommendations for system optimization or general comments:

ATTACHMENT D

System Sample Laboratory Analytical Report

Pace Analytical®
www.pacelabs.com

Pace Analytical Services, Inc.
Not NELAP Accredited
4860 Blazer Parkway
Dublin, OH 43017
(614)486-5421

Pace Analytical Services, Inc.
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

June 03, 2016

Mr. Chris Newell
IWM Consulting
7428 Rockville Road
Indianapolis, IN 46214

RE: Project: Amphenol
Pace Project No.: 50146137

Dear Mr. Newell:
Enclosed are the analytical results for sample(s) received by the laboratory on May 27, 2016. The results relate only to the samples included in this report. Results reported herein conform to the most current TNI standards and the laboratory's Quality Assurance Manual, where applicable, unless otherwise noted in the body of the report.

If you have any questions concerning this report, please feel free to contact me.

Sincerely,

Kenneth Hunt
kenneth.hunt@pacelabs.com
Project Manager

Enclosures

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
Not NELAP Accredited
4860 Blazer Parkway
Dublin, OH 43017
(614)486-5421

Pace Analytical Services, Inc.
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

CERTIFICATIONS

Project: Amphenol
Pace Project No.: 50146137

Indiana Certification IDs
7726 Moller Road, Indianapolis, IN 46268
Illinois Certification #: 200074
Indiana Certification #: C-49-06
Kansas/NELAP Certification #:E-10177
Kentucky UST Certification #: 0042
Kentucky WW Certification #:98019
Ohio VAP Certification #: CL-0065
Oklahoma Certification #: 2014-148
Texas Certification #: T104704355-15-9
West Virginia Certification #: 330
Wisconsin Certification #: 999788130
USDA Soil Permit #: P330-10-00128

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical®
www.pacelabs.com

Pace Analytical Services, Inc.
Not NELAP Accredited
4860 Blazer Parkway
Dublin, OH 43017
(614)486-5421

Pace Analytical Services, Inc.
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

SAMPLE SUMMARY

Project: Amphenol
Pace Project No.: 50146137

Lab ID	Sample ID	Matrix	Date Collected	Date Received
50146137001	RW-1	Water	05/27/16 12:05	05/27/16 16:53
50146137002	RW-2	Water	05/27/16 12:10	05/27/16 16:53
50146137003	RW-3	Water	05/27/16 12:13	05/27/16 16:53
50146137004	RW-4	Water	05/27/16 12:15	05/27/16 16:53
50146137005	RW-5	Water	05/27/16 12:20	05/27/16 16:53
50146137006	EFFLUENT	Water	05/27/16 12:00	05/27/16 16:53

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical®
www.pacelabs.com

Pace Analytical Services, Inc.
Not NELAP Accredited
4860 Blazer Parkway
Dublin, OH 43017
(614)486-5421

Pace Analytical Services, Inc.
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

SAMPLE ANALYTE COUNT

Project: Amphenol
Pace Project No.: 50146137

Lab ID	Sample ID	Method	Analysts	Analytes Reported
50146137001	RW-1	EPA 8260	TMW	72
50146137002	RW-2	EPA 8260	TMW	72
50146137003	RW-3	EPA 8260	TMW	72
50146137004	RW-4	EPA 8260	TMW	72
50146137005	RW-5	EPA 8260	TMW	72
50146137006	EFFLUENT	EPA 8260	TMW	72

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
Not NELAP Accredited
4860 Blazer Parkway
Dublin, OH 43017
(614)486-5421

Pace Analytical Services, Inc.
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

SUMMARY OF DETECTION

Project: Amphenol
Pace Project No.: 50146137

Lab Sample ID / Method	Client Sample ID / Parameters	Result	Units	Report Limit	Analyzed	Qualifiers
50146137001	**RW-1**					
EPA 8260	1,1,1-Trichloroethane	8.8	ug/L	5.0	06/02/16 20:44	
EPA 8260	Trichloroethene	10.3	ug/L	5.0	06/02/16 20:44	
50146137002	**RW-2**					
EPA 8260	cis-1,2-Dichloroethene	83.4	ug/L	5.0	06/02/16 21:22	
EPA 8260	Tetrachloroethene	147	ug/L	5.0	06/02/16 21:22	
EPA 8260	1,1,1-Trichloroethane	50.5	ug/L	5.0	06/02/16 21:22	
EPA 8260	Trichloroethene	101	ug/L	5.0	06/02/16 21:22	
50146137003	**RW-3**					
EPA 8260	cis-1,2-Dichloroethene	11.9	ug/L	5.0	06/02/16 21:59	
EPA 8260	Tetrachloroethene	86.9	ug/L	5.0	06/02/16 21:59	
EPA 8260	1,1,1-Trichloroethane	26.6	ug/L	5.0	06/02/16 21:59	
EPA 8260	Trichloroethene	29.7	ug/L	5.0	06/02/16 21:59	
50146137004	**RW-4**					
EPA 8260	Tetrachloroethene	9.6	ug/L	5.0	06/02/16 22:37	
50146137005	**RW-5**					
EPA 8260	cis-1,2-Dichloroethene	71.7	ug/L	5.0	06/02/16 23:15	
EPA 8260	Tetrachloroethene	424	ug/L	50.0	06/02/16 23:52	
EPA 8260	1,1,1-Trichloroethane	30.3	ug/L	5.0	06/02/16 23:15	
EPA 8260	Trichloroethene	166	ug/L	5.0	06/02/16 23:15	

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
Not NELAP Accredited
4860 Blazer Parkway
Dublin, OH 43017
(614)486-5421

Pace Analytical Services, Inc.
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

ANALYTICAL RESULTS

Project: Amphenol
Pace Project No.: 50146137

Sample: RW-1 **Lab ID: 50146137001** Collected: 05/27/16 12:05 Received: 05/27/16 16:53 Matrix: Water

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8260 MSV	Analytical Method: EPA 8260							
Acetone	ND	ug/L	100	1		06/02/16 20:44	67-64-1	
Acrolein	ND	ug/L	50.0	1		06/02/16 20:44	107-02-8	
Acrylonitrile	ND	ug/L	100	1		06/02/16 20:44	107-13-1	
Benzene	ND	ug/L	5.0	1		06/02/16 20:44	71-43-2	
Bromobenzene	ND	ug/L	5.0	1		06/02/16 20:44	108-86-1	
Bromochloromethane	ND	ug/L	5.0	1		06/02/16 20:44	74-97-5	
Bromodichloromethane	ND	ug/L	5.0	1		06/02/16 20:44	75-27-4	
Bromoform	ND	ug/L	5.0	1		06/02/16 20:44	75-25-2	
Bromomethane	ND	ug/L	5.0	1		06/02/16 20:44	74-83-9	
2-Butanone (MEK)	ND	ug/L	25.0	1		06/02/16 20:44	78-93-3	
n-Butylbenzene	ND	ug/L	5.0	1		06/02/16 20:44	104-51-8	
sec-Butylbenzene	ND	ug/L	5.0	1		06/02/16 20:44	135-98-8	
tert-Butylbenzene	ND	ug/L	5.0	1		06/02/16 20:44	98-06-6	
Carbon disulfide	ND	ug/L	10.0	1		06/02/16 20:44	75-15-0	
Carbon tetrachloride	ND	ug/L	5.0	1		06/02/16 20:44	56-23-5	
Chlorobenzene	ND	ug/L	5.0	1		06/02/16 20:44	108-90-7	
Chloroethane	ND	ug/L	5.0	1		06/02/16 20:44	75-00-3	
Chloroform	ND	ug/L	5.0	1		06/02/16 20:44	67-66-3	
Chloromethane	ND	ug/L	5.0	1		06/02/16 20:44	74-87-3	
2-Chlorotoluene	ND	ug/L	5.0	1		06/02/16 20:44	95-49-8	
4-Chlorotoluene	ND	ug/L	5.0	1		06/02/16 20:44	106-43-4	
Dibromochloromethane	ND	ug/L	5.0	1		06/02/16 20:44	124-48-1	
1,2-Dibromoethane (EDB)	ND	ug/L	5.0	1		06/02/16 20:44	106-93-4	
Dibromomethane	ND	ug/L	5.0	1		06/02/16 20:44	74-95-3	
1,2-Dichlorobenzene	ND	ug/L	5.0	1		06/02/16 20:44	95-50-1	
1,3-Dichlorobenzene	ND	ug/L	5.0	1		06/02/16 20:44	541-73-1	
1,4-Dichlorobenzene	ND	ug/L	5.0	1		06/02/16 20:44	106-46-7	
trans-1,4-Dichloro-2-butene	ND	ug/L	100	1		06/02/16 20:44	110-57-6	
Dichlorodifluoromethane	ND	ug/L	5.0	1		06/02/16 20:44	75-71-8	
1,1-Dichloroethane	ND	ug/L	5.0	1		06/02/16 20:44	75-34-3	
1,2-Dichloroethane	ND	ug/L	5.0	1		06/02/16 20:44	107-06-2	
1,1-Dichloroethene	ND	ug/L	5.0	1		06/02/16 20:44	75-35-4	
cis-1,2-Dichloroethene	ND	ug/L	5.0	1		06/02/16 20:44	156-59-2	
trans-1,2-Dichloroethene	ND	ug/L	5.0	1		06/02/16 20:44	156-60-5	
1,2-Dichloropropane	ND	ug/L	5.0	1		06/02/16 20:44	78-87-5	
1,3-Dichloropropane	ND	ug/L	5.0	1		06/02/16 20:44	142-28-9	
2,2-Dichloropropane	ND	ug/L	5.0	1		06/02/16 20:44	594-20-7	
1,1-Dichloropropene	ND	ug/L	5.0	1		06/02/16 20:44	563-58-6	
cis-1,3-Dichloropropene	ND	ug/L	5.0	1		06/02/16 20:44	10061-01-5	
trans-1,3-Dichloropropene	ND	ug/L	5.0	1		06/02/16 20:44	10061-02-6	
Ethylbenzene	ND	ug/L	5.0	1		06/02/16 20:44	100-41-4	
Ethyl methacrylate	ND	ug/L	100	1		06/02/16 20:44	97-63-2	
Hexachloro-1,3-butadiene	ND	ug/L	5.0	1		06/02/16 20:44	87-68-3	
2-Hexanone	ND	ug/L	25.0	1		06/02/16 20:44	591-78-6	
Iodomethane	ND	ug/L	10.0	1		06/02/16 20:44	74-88-4	
Isopropylbenzene (Cumene)	ND	ug/L	5.0	1		06/02/16 20:44	98-82-8	
p-Isopropyltoluene	ND	ug/L	5.0	1		06/02/16 20:44	99-87-6	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical®
www.pacelabs.com

Pace Analytical Services, Inc.
Not NELAP Accredited
4860 Blazer Parkway
Dublin, OH 43017
(614)486-5421

Pace Analytical Services, Inc.
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

ANALYTICAL RESULTS

Project: Amphenol
Pace Project No.: 50146137

Sample: RW-1 **Lab ID: 50146137001** Collected: 05/27/16 12:05 Received: 05/27/16 16:53 Matrix: Water

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8260 MSV	Analytical Method: EPA 8260							
Methylene Chloride	ND	ug/L	5.0	1		06/02/16 20:44	75-09-2	
4-Methyl-2-pentanone (MIBK)	ND	ug/L	25.0	1		06/02/16 20:44	108-10-1	
Methyl-tert-butyl ether	ND	ug/L	4.0	1		06/02/16 20:44	1634-04-4	
Naphthalene	ND	ug/L	5.0	1		06/02/16 20:44	91-20-3	
n-Propylbenzene	ND	ug/L	5.0	1		06/02/16 20:44	103-65-1	
Styrene	ND	ug/L	5.0	1		06/02/16 20:44	100-42-5	
1,1,1,2-Tetrachloroethane	ND	ug/L	5.0	1		06/02/16 20:44	630-20-6	
1,1,2,2-Tetrachloroethane	ND	ug/L	5.0	1		06/02/16 20:44	79-34-5	
Tetrachloroethene	ND	ug/L	5.0	1		06/02/16 20:44	127-18-4	
Toluene	ND	ug/L	5.0	1		06/02/16 20:44	108-88-3	
1,2,3-Trichlorobenzene	ND	ug/L	5.0	1		06/02/16 20:44	87-61-6	
1,2,4-Trichlorobenzene	ND	ug/L	5.0	1		06/02/16 20:44	120-82-1	
1,1,1-Trichloroethane	**8.8**	ug/L	5.0	1		06/02/16 20:44	71-55-6	
1,1,2-Trichloroethane	ND	ug/L	5.0	1		06/02/16 20:44	79-00-5	
Trichloroethene	**10.3**	ug/L	5.0	1		06/02/16 20:44	79-01-6	
Trichlorofluoromethane	ND	ug/L	5.0	1		06/02/16 20:44	75-69-4	
1,2,3-Trichloropropane	ND	ug/L	5.0	1		06/02/16 20:44	96-18-4	
Trimethylbenzene	ND	ug/L	5.0	1		06/02/16 20:44	95-63-6	
1,3,5-Trimethylbenzene	ND	ug/L	5.0	1		06/02/16 20:44	108-67-8	
Vinyl acetate	ND	ug/L	50.0	1		06/02/16 20:44	108-05-4	
Vinyl chloride	ND	ug/L	2.0	1		06/02/16 20:44	75-01-4	
Xylene (Total)	ND	ug/L	10.0	1		06/02/16 20:44	1330-20-7	
Surrogates								
Dibromofluoromethane (S)	103	%.	84-118	1		06/02/16 20:44	1868-53-7	
4-Bromofluorobenzene (S)	92	%.	79-116	1		06/02/16 20:44	460-00-4	
Toluene-d8 (S)	99	%.	86-110	1		06/02/16 20:44	2037-26-5	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

ANALYTICAL RESULTS

Project: Amphenol
Pace Project No.: 50146137

Sample: RW-2 **Lab ID: 50146137002** Collected: 05/27/16 12:10 Received: 05/27/16 16:53 Matrix: Water

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8260 MSV	Analytical Method: EPA 8260							
Acetone	ND	ug/L	100	1		06/02/16 21:22	67-64-1	
Acrolein	ND	ug/L	50.0	1		06/02/16 21:22	107-02-8	
Acrylonitrile	ND	ug/L	100	1		06/02/16 21:22	107-13-1	
Benzene	ND	ug/L	5.0	1		06/02/16 21:22	71-43-2	
Bromobenzene	ND	ug/L	5.0	1		06/02/16 21:22	108-86-1	
Bromochloromethane	ND	ug/L	5.0	1		06/02/16 21:22	74-97-5	
Bromodichloromethane	ND	ug/L	5.0	1		06/02/16 21:22	75-27-4	
Bromoform	ND	ug/L	5.0	1		06/02/16 21:22	75-25-2	
Bromomethane	ND	ug/L	5.0	1		06/02/16 21:22	74-83-9	
2-Butanone (MEK)	ND	ug/L	25.0	1		06/02/16 21:22	78-93-3	
n-Butylbenzene	ND	ug/L	5.0	1		06/02/16 21:22	104-51-8	
sec-Butylbenzene	ND	ug/L	5.0	1		06/02/16 21:22	135-98-8	
tert-Butylbenzene	ND	ug/L	5.0	1		06/02/16 21:22	98-06-6	
Carbon disulfide	ND	ug/L	10.0	1		06/02/16 21:22	75-15-0	
Carbon tetrachloride	ND	ug/L	5.0	1		06/02/16 21:22	56-23-5	
Chlorobenzene	ND	ug/L	5.0	1		06/02/16 21:22	108-90-7	
Chloroethane	ND	ug/L	5.0	1		06/02/16 21:22	75-00-3	
( )form	ND	ug/L	5.0	1		06/02/16 21:22	67-66-3	
Chloromethane	ND	ug/L	5.0	1		06/02/16 21:22	74-87-3	
2-Chlorotoluene	ND	ug/L	5.0	1		06/02/16 21:22	95-49-8	
4-Chlorotoluene	ND	ug/L	5.0	1		06/02/16 21:22	106-43-4	
Dibromochloromethane	ND	ug/L	5.0	1		06/02/16 21:22	124-48-1	
1,2-Dibromoethane (EDB)	ND	ug/L	5.0	1		06/02/16 21:22	106-93-4	
Dibromomethane	ND	ug/L	5.0	1		06/02/16 21:22	74-95-3	
1,2-Dichlorobenzene	ND	ug/L	5.0	1		06/02/16 21:22	95-50-1	
1,3-Dichlorobenzene	ND	ug/L	5.0	1		06/02/16 21:22	541-73-1	
1,4-Dichlorobenzene	ND	ug/L	5.0	1		06/02/16 21:22	106-46-7	
trans-1,4-Dichloro-2-butene	ND	ug/L	100	1		06/02/16 21:22	110-57-6	
Dichlorodifluoromethane	ND	ug/L	5.0	1		06/02/16 21:22	75-71-8	
1,1-Dichloroethane	ND	ug/L	5.0	1		06/02/16 21:22	75-34-3	
1,2-Dichloroethane	ND	ug/L	5.0	1		06/02/16 21:22	107-06-2	
1,1-Dichloroethene	ND	ug/L	5.0	1		06/02/16 21:22	75-35-4	
cis-1,2-Dichloroethene	**83.4**	ug/L	5.0	1		06/02/16 21:22	156-59-2	
trans-1,2-Dichloroethene	ND	ug/L	5.0	1		06/02/16 21:22	156-60-5	
1,2-Dichloropropane	ND	ug/L	5.0	1		06/02/16 21:22	78-87-5	
1,3-Dichloropropane	ND	ug/L	5.0	1		06/02/16 21:22	142-28-9	
2,2-Dichloropropane	ND	ug/L	5.0	1		06/02/16 21:22	594-20-7	
1,1-Dichloropropene	ND	ug/L	5.0	1		06/02/16 21:22	563-58-6	
cis-1,3-Dichloropropene	ND	ug/L	5.0	1		06/02/16 21:22	10061-01-5	
trans-1,3-Dichloropropene	ND	ug/L	5.0	1		06/02/16 21:22	10061-02-6	
Ethylbenzene	ND	ug/L	5.0	1		06/02/16 21:22	100-41-4	
Ethyl methacrylate	ND	ug/L	100	1		06/02/16 21:22	97-63-2	
Hexachloro-1,3-butadiene	ND	ug/L	5.0	1		06/02/16 21:22	87-68-3	
2-Hexanone	ND	ug/L	25.0	1		06/02/16 21:22	591-78-6	
Iodomethane	ND	ug/L	10.0	1		06/02/16 21:22	74-88-4	
I- ›pylbenzene (Cumene)	ND	ug/L	5.0	1		06/02/16 21:22	98-82-8	
p- ›ropyltoluene	ND	ug/L	5.0	1		06/02/16 21:22	99-87-6	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical®
www.pacelabs.com

Pace Analytical Services, Inc.
Not NELAP Accredited
4860 Blazer Parkway
Dublin, OH 43017
(614)486-5421

Pace Analytical Services, Inc.
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

ANALYTICAL RESULTS

Project: Amphenol
Pace Project No.: 50146137

Sample: RW-2 **Lab ID: 50146137002** Collected: 05/27/16 12:10 Received: 05/27/16 16:53 Matrix: Water

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8260 MSV	Analytical Method: EPA 8260							
Methylene Chloride	ND	ug/L	5.0	1		06/02/16 21:22	75-09-2	
4-Methyl-2-pentanone (MIBK)	ND	ug/L	25.0	1		06/02/16 21:22	108-10-1	
Methyl-tert-butyl ether	ND	ug/L	4.0	1		06/02/16 21:22	1634-04-4	
Naphthalene	ND	ug/L	5.0	1		06/02/16 21:22	91-20-3	
n-Propylbenzene	ND	ug/L	5.0	1		06/02/16 21:22	103-65-1	
Styrene	ND	ug/L	5.0	1		06/02/16 21:22	100-42-5	
1,1,1,2-Tetrachloroethane	ND	ug/L	5.0	1		06/02/16 21:22	630-20-6	
1,1,2,2-Tetrachloroethane	ND	ug/L	5.0	1		06/02/16 21:22	79-34-5	
Tetrachloroethene	**147**	ug/L	5.0	1		06/02/16 21:22	127-18-4	
Toluene	ND	ug/L	5.0	1		06/02/16 21:22	108-88-3	
1,2,3-Trichlorobenzene	ND	ug/L	5.0	1		06/02/16 21:22	87-61-6	
1,2,4-Trichlorobenzene	ND	ug/L	5.0	1		06/02/16 21:22	120-82-1	
1,1,1-Trichloroethane	**50.5**	ug/L	5.0	1		06/02/16 21:22	71-55-6	
1,1,2-Trichloroethane	ND	ug/L	5.0	1		06/02/16 21:22	79-00-5	
Trichloroethene	**101**	ug/L	5.0	1		06/02/16 21:22	79-01-6	
Trichlorofluoromethane	ND	ug/L	5.0	1		06/02/16 21:22	75-69-4	
1,2,3-Trichloropropane	ND	ug/L	5.0	1		06/02/16 21:22	96-18-4	
Trimethylbenzene	ND	ug/L	5.0	1		06/02/16 21:22	95-63-6	
1,3,5-Trimethylbenzene	ND	ug/L	5.0	1		06/02/16 21:22	108-67-8	
Vinyl acetate	ND	ug/L	50.0	1		06/02/16 21:22	108-05-4	
Vinyl chloride	ND	ug/L	2.0	1		06/02/16 21:22	75-01-4	
Xylene (Total)	ND	ug/L	10.0	1		06/02/16 21:22	1330-20-7	
Surrogates								
Dibromofluoromethane (S)	102	%.	84-118	1		06/02/16 21:22	1868-53-7	
4-Bromofluorobenzene (S)	94	%.	79-116	1		06/02/16 21:22	460-00-4	
Toluene-d8 (S)	98	%.	86-110	1		06/02/16 21:22	2037-26-5	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical®
www.pacelabs.com

Pace Analytical Services, Inc.
Not NELAP Accredited
4860 Blazer Parkway
Dublin, OH 43017
(614)486-5421

Pace Analytical Services, Inc.
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

ANALYTICAL RESULTS

Project: Amphenol
Pace Project No.: 50146137

Sample: RW-3 **Lab ID: 50146137003** Collected: 05/27/16 12:13 Received: 05/27/16 16:53 Matrix: Water

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8260 MSV	Analytical Method: EPA 8260							
Acetone	ND	ug/L	100	1		06/02/16 21:59	67-64-1	
Acrolein	ND	ug/L	50.0	1		06/02/16 21:59	107-02-8	
Acrylonitrile	ND	ug/L	100	1		06/02/16 21:59	107-13-1	
Benzene	ND	ug/L	5.0	1		06/02/16 21:59	71-43-2	
Bromobenzene	ND	ug/L	5.0	1		06/02/16 21:59	108-86-1	
Bromochloromethane	ND	ug/L	5.0	1		06/02/16 21:59	74-97-5	
Bromodichloromethane	ND	ug/L	5.0	1		06/02/16 21:59	75-27-4	
Bromoform	ND	ug/L	5.0	1		06/02/16 21:59	75-25-2	
Bromomethane	ND	ug/L	5.0	1		06/02/16 21:59	74-83-9	
2-Butanone (MEK)	ND	ug/L	25.0	1		06/02/16 21:59	78-93-3	
n-Butylbenzene	ND	ug/L	5.0	1		06/02/16 21:59	104-51-8	
sec-Butylbenzene	ND	ug/L	5.0	1		06/02/16 21:59	135-98-8	
tert-Butylbenzene	ND	ug/L	5.0	1		06/02/16 21:59	98-06-6	
Carbon disulfide	ND	ug/L	10.0	1		06/02/16 21:59	75-15-0	
Carbon tetrachloride	ND	ug/L	5.0	1		06/02/16 21:59	56-23-5	
Chlorobenzene	ND	ug/L	5.0	1		06/02/16 21:59	108-90-7	
Chloroethane	ND	ug/L	5.0	1		06/02/16 21:59	75-00-3	
( )form	ND	ug/L	5.0	1		06/02/16 21:59	67-66-3	
Chloromethane	ND	ug/L	5.0	1		06/02/16 21:59	74-87-3	
2-Chlorotoluene	ND	ug/L	5.0	1		06/02/16 21:59	95-49-8	
4-Chlorotoluene	ND	ug/L	5.0	1		06/02/16 21:59	106-43-4	
Dibromochloromethane	ND	ug/L	5.0	1		06/02/16 21:59	124-48-1	
1,2-Dibromoethane (EDB)	ND	ug/L	5.0	1		06/02/16 21:59	106-93-4	
Dibromomethane	ND	ug/L	5.0	1		06/02/16 21:59	74-95-3	
1,2-Dichlorobenzene	ND	ug/L	5.0	1		06/02/16 21:59	95-50-1	
1,3-Dichlorobenzene	ND	ug/L	5.0	1		06/02/16 21:59	541-73-1	
1,4-Dichlorobenzene	ND	ug/L	5.0	1		06/02/16 21:59	106-46-7	
trans-1,4-Dichloro-2-butene	ND	ug/L	100	1		06/02/16 21:59	110-57-6	
Dichlorodifluoromethane	ND	ug/L	5.0	1		06/02/16 21:59	75-71-8	
1,1-Dichloroethane	ND	ug/L	5.0	1		06/02/16 21:59	75-34-3	
1,2-Dichloroethane	ND	ug/L	5.0	1		06/02/16 21:59	107-06-2	
1,1-Dichloroethene	ND	ug/L	5.0	1		06/02/16 21:59	75-35-4	
cis-1,2-Dichloroethene	**11.9**	ug/L	5.0	1		06/02/16 21:59	156-59-2	
trans-1,2-Dichloroethene	ND	ug/L	5.0	1		06/02/16 21:59	156-60-5	
1,2-Dichloropropane	ND	ug/L	5.0	1		06/02/16 21:59	78-87-5	
1,3-Dichloropropane	ND	ug/L	5.0	1		06/02/16 21:59	142-28-9	
2,2-Dichloropropane	ND	ug/L	5.0	1		06/02/16 21:59	594-20-7	
1,1-Dichloropropene	ND	ug/L	5.0	1		06/02/16 21:59	563-58-6	
cis-1,3-Dichloropropene	ND	ug/L	5.0	1		06/02/16 21:59	10061-01-5	
trans-1,3-Dichloropropene	ND	ug/L	5.0	1		06/02/16 21:59	10061-02-6	
Ethylbenzene	ND	ug/L	5.0	1		06/02/16 21:59	100-41-4	
Ethyl methacrylate	ND	ug/L	100	1		06/02/16 21:59	97-63-2	
Hexachloro-1,3-butadiene	ND	ug/L	5.0	1		06/02/16 21:59	87-68-3	
2-Hexanone	ND	ug/L	25.0	1		06/02/16 21:59	591-78-6	
Iodomethane	ND	ug/L	10.0	1		06/02/16 21:59	74-88-4	
I-)pylbenzene (Cumene)	ND	ug/L	5.0	1		06/02/16 21:59	98-82-8	
p-)ropyltoluene	ND	ug/L	5.0	1		06/02/16 21:59	99-87-6	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical®
www.pacelabs.com

Pace Analytical Services, Inc.
Not NELAP Accredited
4860 Blazer Parkway
Dublin, OH 43017
(614)486-5421

Pace Analytical Services, Inc.
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

ANALYTICAL RESULTS

Project: Amphenol
Pace Project No.: 50146137

Sample: RW-3 **Lab ID: 50146137003** Collected: 05/27/16 12:13 Received: 05/27/16 16:53 Matrix: Water

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8260 MSV	Analytical Method: EPA 8260							
Methylene Chloride	ND	ug/L	5.0	1		06/02/16 21:59	75-09-2	
4-Methyl-2-pentanone (MIBK)	ND	ug/L	25.0	1		06/02/16 21:59	108-10-1	
Methyl-tert-butyl ether	ND	ug/L	4.0	1		06/02/16 21:59	1634-04-4	
Naphthalene	ND	ug/L	5.0	1		06/02/16 21:59	91-20-3	
n-Propylbenzene	ND	ug/L	5.0	1		06/02/16 21:59	103-65-1	
Styrene	ND	ug/L	5.0	1		06/02/16 21:59	100-42-5	
1,1,1,2-Tetrachloroethane	ND	ug/L	5.0	1		06/02/16 21:59	630-20-6	
1,1,2,2-Tetrachloroethane	ND	ug/L	5.0	1		06/02/16 21:59	79-34-5	
Tetrachloroethene	**86.9**	ug/L	5.0	1		06/02/16 21:59	127-18-4	
Toluene	ND	ug/L	5.0	1		06/02/16 21:59	108-88-3	
1,2,3-Trichlorobenzene	ND	ug/L	5.0	1		06/02/16 21:59	87-61-6	
1,2,4-Trichlorobenzene	ND	ug/L	5.0	1		06/02/16 21:59	120-82-1	
1,1,1-Trichloroethane	**26.6**	ug/L	5.0	1		06/02/16 21:59	71-55-6	
1,1,2-Trichloroethane	ND	ug/L	5.0	1		06/02/16 21:59	79-00-5	
Trichloroethene	**29.7**	ug/L	5.0	1		06/02/16 21:59	79-01-6	
Trichlorofluoromethane	ND	ug/L	5.0	1		06/02/16 21:59	75-69-4	
1,2,3-Trichloropropane	ND	ug/L	5.0	1		06/02/16 21:59	96-18-4	
Trimethylbenzene	ND	ug/L	5.0	1		06/02/16 21:59	95-63-6	
1,3,5-Trimethylbenzene	ND	ug/L	5.0	1		06/02/16 21:59	108-67-8	
Vinyl acetate	ND	ug/L	50.0	1		06/02/16 21:59	108-05-4	
Vinyl chloride	ND	ug/L	2.0	1		06/02/16 21:59	75-01-4	
Xylene (Total)	ND	ug/L	10.0	1		06/02/16 21:59	1330-20-7	
Surrogates								
Dibromofluoromethane (S)	101	%.	84-118	1		06/02/16 21:59	1868-53-7	
4-Bromofluorobenzene (S)	92	%.	79-116	1		06/02/16 21:59	460-00-4	
Toluene-d8 (S)	98	%.	86-110	1		06/02/16 21:59	2037-26-5	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical®
www.pacelabs.com

Pace Analytical Services, Inc.
Not NELAP Accredited
4860 Blazer Parkway
Dublin, OH 43017
(614)486-5421

Pace Analytical Services, Inc.
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

ANALYTICAL RESULTS

Project: Amphenol
Pace Project No.: 50146137

Sample: RW-4 **Lab ID: 50146137004** Collected: 05/27/16 12:15 Received: 05/27/16 16:53 Matrix: Water

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8260 MSV	Analytical Method: EPA 8260							
Acetone	ND	ug/L	100	1		06/02/16 22:37	67-64-1	
Acrolein	ND	ug/L	50.0	1		06/02/16 22:37	107-02-8	
Acrylonitrile	ND	ug/L	100	1		06/02/16 22:37	107-13-1	
Benzene	ND	ug/L	5.0	1		06/02/16 22:37	71-43-2	
Bromobenzene	ND	ug/L	5.0	1		06/02/16 22:37	108-86-1	
Bromochloromethane	ND	ug/L	5.0	1		06/02/16 22:37	74-97-5	
Bromodichloromethane	ND	ug/L	5.0	1		06/02/16 22:37	75-27-4	
Bromoform	ND	ug/L	5.0	1		06/02/16 22:37	75-25-2	
Bromomethane	ND	ug/L	5.0	1		06/02/16 22:37	74-83-9	
2-Butanone (MEK)	ND	ug/L	25.0	1		06/02/16 22:37	78-93-3	
n-Butylbenzene	ND	ug/L	5.0	1		06/02/16 22:37	104-51-8	
sec-Butylbenzene	ND	ug/L	5.0	1		06/02/16 22:37	135-98-8	
tert-Butylbenzene	ND	ug/L	5.0	1		06/02/16 22:37	98-06-6	
Carbon disulfide	ND	ug/L	10.0	1		06/02/16 22:37	75-15-0	
Carbon tetrachloride	ND	ug/L	5.0	1		06/02/16 22:37	56-23-5	
Chlorobenzene	ND	ug/L	5.0	1		06/02/16 22:37	108-90-7	
Chloroethane	ND	ug/L	5.0	1		06/02/16 22:37	75-00-3	
Chloroform	ND	ug/L	5.0	1		06/02/16 22:37	67-66-3	
Chloromethane	ND	ug/L	5.0	1		06/02/16 22:37	74-87-3	
2-Chlorotoluene	ND	ug/L	5.0	1		06/02/16 22:37	95-49-8	
4-Chlorotoluene	ND	ug/L	5.0	1		06/02/16 22:37	106-43-4	
Dibromochloromethane	ND	ug/L	5.0	1		06/02/16 22:37	124-48-1	
1,2-Dibromoethane (EDB)	ND	ug/L	5.0	1		06/02/16 22:37	106-93-4	
Dibromomethane	ND	ug/L	5.0	1		06/02/16 22:37	74-95-3	
1,2-Dichlorobenzene	ND	ug/L	5.0	1		06/02/16 22:37	95-50-1	
1,3-Dichlorobenzene	ND	ug/L	5.0	1		06/02/16 22:37	541-73-1	
1,4-Dichlorobenzene	ND	ug/L	5.0	1		06/02/16 22:37	106-46-7	
trans-1,4-Dichloro-2-butene	ND	ug/L	100	1		06/02/16 22:37	110-57-6	
Dichlorodifluoromethane	ND	ug/L	5.0	1		06/02/16 22:37	75-71-8	
1,1-Dichloroethane	ND	ug/L	5.0	1		06/02/16 22:37	75-34-3	
1,2-Dichloroethane	ND	ug/L	5.0	1		06/02/16 22:37	107-06-2	
1,1-Dichloroethene	ND	ug/L	5.0	1		06/02/16 22:37	75-35-4	
cis-1,2-Dichloroethene	ND	ug/L	5.0	1		06/02/16 22:37	156-59-2	
trans-1,2-Dichloroethene	ND	ug/L	5.0	1		06/02/16 22:37	156-60-5	
1,2-Dichloropropane	ND	ug/L	5.0	1		06/02/16 22:37	78-87-5	
1,3-Dichloropropane	ND	ug/L	5.0	1		06/02/16 22:37	142-28-9	
2,2-Dichloropropane	ND	ug/L	5.0	1		06/02/16 22:37	594-20-7	
1,1-Dichloropropene	ND	ug/L	5.0	1		06/02/16 22:37	563-58-6	
cis-1,3-Dichloropropene	ND	ug/L	5.0	1		06/02/16 22:37	10061-01-5	
trans-1,3-Dichloropropene	ND	ug/L	5.0	1		06/02/16 22:37	10061-02-6	
Ethylbenzene	ND	ug/L	5.0	1		06/02/16 22:37	100-41-4	
Ethyl methacrylate	ND	ug/L	100	1		06/02/16 22:37	97-63-2	
Hexachloro-1,3-butadiene	ND	ug/L	5.0	1		06/02/16 22:37	87-68-3	
2-Hexanone	ND	ug/L	25.0	1		06/02/16 22:37	591-78-6	
Iodomethane	ND	ug/L	10.0	1		06/02/16 22:37	74-88-4	
Isopropylbenzene (Cumene)	ND	ug/L	5.0	1		06/02/16 22:37	98-82-8	
p-Isopropyltoluene	ND	ug/L	5.0	1		06/02/16 22:37	99-87-6	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical®
www.pacelabs.com

Pace Analytical Services, Inc.
Not NELAP Accredited
4860 Blazer Parkway
Dublin, OH 43017
(614)486-5421

Pace Analytical Services, Inc.
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

ANALYTICAL RESULTS

Project: Amphenol
Pace Project No.: 50146137

Sample: RW-4 **Lab ID: 50146137004** Collected: 05/27/16 12:15 Received: 05/27/16 16:53 Matrix: Water

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8260 MSV	Analytical Method: EPA 8260							
Methylene Chloride	ND	ug/L	5.0	1		06/02/16 22:37	75-09-2	
4-Methyl-2-pentanone (MIBK)	ND	ug/L	25.0	1		06/02/16 22:37	108-10-1	
Methyl-tert-butyl ether	ND	ug/L	4.0	1		06/02/16 22:37	1634-04-4	
Naphthalene	ND	ug/L	5.0	1		06/02/16 22:37	91-20-3	
n-Propylbenzene	ND	ug/L	5.0	1		06/02/16 22:37	103-65-1	
Styrene	ND	ug/L	5.0	1		06/02/16 22:37	100-42-5	
1,1,1,2-Tetrachloroethane	ND	ug/L	5.0	1		06/02/16 22:37	630-20-6	
1,1,2,2-Tetrachloroethane	ND	ug/L	5.0	1		06/02/16 22:37	79-34-5	
Tetrachloroethene	**9.6**	ug/L	5.0	1		06/02/16 22:37	127-18-4	
Toluene	ND	ug/L	5.0	1		06/02/16 22:37	108-88-3	
1,2,3-Trichlorobenzene	ND	ug/L	5.0	1		06/02/16 22:37	87-61-6	
1,2,4-Trichlorobenzene	ND	ug/L	5.0	1		06/02/16 22:37	120-82-1	
1,1,1-Trichloroethane	ND	ug/L	5.0	1		06/02/16 22:37	71-55-6	
1,1,2-Trichloroethane	ND	ug/L	5.0	1		06/02/16 22:37	79-00-5	
Trichloroethene	ND	ug/L	5.0	1		06/02/16 22:37	79-01-6	
Trichlorofluoromethane	ND	ug/L	5.0	1		06/02/16 22:37	75-69-4	
1,2,3-Trichloropropane	ND	ug/L	5.0	1		06/02/16 22:37	96-18-4	
Trimethylbenzene	ND	ug/L	5.0	1		06/02/16 22:37	95-63-6	
1,3,5-Trimethylbenzene	ND	ug/L	5.0	1		06/02/16 22:37	108-67-8	
Vinyl acetate	ND	ug/L	50.0	1		06/02/16 22:37	108-05-4	
Vinyl chloride	ND	ug/L	2.0	1		06/02/16 22:37	75-01-4	
Xylene (Total)	ND	ug/L	10.0	1		06/02/16 22:37	1330-20-7	
Surrogates								
Dibromofluoromethane (S)	105	%.	84-118	1		06/02/16 22:37	1868-53-7	
4-Bromofluorobenzene (S)	93	%.	79-116	1		06/02/16 22:37	460-00-4	
Toluene-d8 (S)	99	%.	86-110	1		06/02/16 22:37	2037-26-5	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical®
www.pacelabs.com

Pace Analytical Services, Inc.
Not NELAP Accredited
4860 Blazer Parkway
Dublin, OH 43017
(614)486-5421

Pace Analytical Services, Inc.
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

ANALYTICAL RESULTS

Project: Amphenol
Pace Project No.: 50146137

Sample: RW-5 **Lab ID: 50146137005** Collected: 05/27/16 12:20 Received: 05/27/16 16:53 Matrix: Water

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8260 MSV	Analytical Method: EPA 8260							
Acetone	ND	ug/L	100	1		06/02/16 23:15	67-64-1	
Acrolein	ND	ug/L	50.0	1		06/02/16 23:15	107-02-8	
Acrylonitrile	ND	ug/L	100	1		06/02/16 23:15	107-13-1	
Benzene	ND	ug/L	5.0	1		06/02/16 23:15	71-43-2	
Bromobenzene	ND	ug/L	5.0	1		06/02/16 23:15	108-86-1	
Bromochloromethane	ND	ug/L	5.0	1		06/02/16 23:15	74-97-5	
Bromodichloromethane	ND	ug/L	5.0	1		06/02/16 23:15	75-27-4	
Bromoform	ND	ug/L	5.0	1		06/02/16 23:15	75-25-2	
Bromomethane	ND	ug/L	5.0	1		06/02/16 23:15	74-83-9	
2-Butanone (MEK)	ND	ug/L	25.0	1		06/02/16 23:15	78-93-3	
n-Butylbenzene	ND	ug/L	5.0	1		06/02/16 23:15	104-51-8	
sec-Butylbenzene	ND	ug/L	5.0	1		06/02/16 23:15	135-98-8	
tert-Butylbenzene	ND	ug/L	5.0	1		06/02/16 23:15	98-06-6	
Carbon disulfide	ND	ug/L	10.0	1		06/02/16 23:15	75-15-0	
Carbon tetrachloride	ND	ug/L	5.0	1		06/02/16 23:15	56-23-5	
Chlorobenzene	ND	ug/L	5.0	1		06/02/16 23:15	108-90-7	
Chloroethane	ND	ug/L	5.0	1		06/02/16 23:15	75-00-3	
Chloroform	ND	ug/L	5.0	1		06/02/16 23:15	67-66-3	
Chloromethane	ND	ug/L	5.0	1		06/02/16 23:15	74-87-3	
2-Chlorotoluene	ND	ug/L	5.0	1		06/02/16 23:15	95-49-8	
4-Chlorotoluene	ND	ug/L	5.0	1		06/02/16 23:15	106-43-4	
Dibromochloromethane	ND	ug/L	5.0	1		06/02/16 23:15	124-48-1	
1,2-Dibromoethane (EDB)	ND	ug/L	5.0	1		06/02/16 23:15	106-93-4	
Dibromomethane	ND	ug/L	5.0	1		06/02/16 23:15	74-95-3	
1,2-Dichlorobenzene	ND	ug/L	5.0	1		06/02/16 23:15	95-50-1	
1,3-Dichlorobenzene	ND	ug/L	5.0	1		06/02/16 23:15	541-73-1	
1,4-Dichlorobenzene	ND	ug/L	5.0	1		06/02/16 23:15	106-46-7	
trans-1,4-Dichloro-2-butene	ND	ug/L	100	1		06/02/16 23:15	110-57-6	
Dichlorodifluoromethane	ND	ug/L	5.0	1		06/02/16 23:15	75-71-8	
1,1-Dichloroethane	ND	ug/L	5.0	1		06/02/16 23:15	75-34-3	
1,2-Dichloroethane	ND	ug/L	5.0	1		06/02/16 23:15	107-06-2	
1,1-Dichloroethene	ND	ug/L	5.0	1		06/02/16 23:15	75-35-4	
cis-1,2-Dichloroethene	71.7	ug/L	5.0	1		06/02/16 23:15	156-59-2	
trans-1,2-Dichloroethene	ND	ug/L	5.0	1		06/02/16 23:15	156-60-5	
1,2-Dichloropropane	ND	ug/L	5.0	1		06/02/16 23:15	78-87-5	
1,3-Dichloropropane	ND	ug/L	5.0	1		06/02/16 23:15	142-28-9	
2,2-Dichloropropane	ND	ug/L	5.0	1		06/02/16 23:15	594-20-7	
1,1-Dichloropropene	ND	ug/L	5.0	1		06/02/16 23:15	563-58-6	
cis-1,3-Dichloropropene	ND	ug/L	5.0	1		06/02/16 23:15	10061-01-5	
trans-1,3-Dichloropropene	ND	ug/L	5.0	1		06/02/16 23:15	10061-02-6	
Ethylbenzene	ND	ug/L	5.0	1		06/02/16 23:15	100-41-4	
Ethyl methacrylate	ND	ug/L	100	1		06/02/16 23:15	97-63-2	
Hexachloro-1,3-butadiene	ND	ug/L	5.0	1		06/02/16 23:15	87-68-3	
2-Hexanone	ND	ug/L	25.0	1		06/02/16 23:15	591-78-6	
Iodomethane	ND	ug/L	10.0	1		06/02/16 23:15	74-88-4	
Isopropylbenzene (Cumene)	ND	ug/L	5.0	1		06/02/16 23:15	98-82-8	
p-Isopropyltoluene	ND	ug/L	5.0	1		06/02/16 23:15	99-87-6	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical®
www.pacelabs.com

Pace Analytical Services, Inc.
Not NELAP Accredited
4860 Blazer Parkway
Dublin, OH 43017
(614)486-5421

Pace Analytical Services, Inc.
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

ANALYTICAL RESULTS

Project: Amphenol
Pace Project No.: 50146137

Sample: RW-5 **Lab ID: 50146137005** Collected: 05/27/16 12:20 Received: 05/27/16 16:53 Matrix: Water

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8260 MSV	Analytical Method: EPA 8260							
Methylene Chloride	ND	ug/L	5.0	1		06/02/16 23:15	75-09-2	
4-Methyl-2-pentanone (MIBK)	ND	ug/L	25.0	1		06/02/16 23:15	108-10-1	
Methyl-tert-butyl ether	ND	ug/L	4.0	1		06/02/16 23:15	1634-04-4	
Naphthalene	ND	ug/L	5.0	1		06/02/16 23:15	91-20-3	
n-Propylbenzene	ND	ug/L	5.0	1		06/02/16 23:15	103-65-1	
Styrene	ND	ug/L	5.0	1		06/02/16 23:15	100-42-5	
1,1,1,2-Tetrachloroethane	ND	ug/L	5.0	1		06/02/16 23:15	630-20-6	
1,1,2,2-Tetrachloroethane	ND	ug/L	5.0	1		06/02/16 23:15	79-34-5	
Tetrachloroethene	**424**	ug/L	50.0	10		06/02/16 23:52	127-18-4	
Toluene	ND	ug/L	5.0	1		06/02/16 23:15	108-88-3	
1,2,3-Trichlorobenzene	ND	ug/L	5.0	1		06/02/16 23:15	87-61-6	
1,2,4-Trichlorobenzene	ND	ug/L	5.0	1		06/02/16 23:15	120-82-1	
1,1,1-Trichloroethane	**30.3**	ug/L	5.0	1		06/02/16 23:15	71-55-6	
1,1,2-Trichloroethane	ND	ug/L	5.0	1		06/02/16 23:15	79-00-5	
Trichloroethene	**166**	ug/L	5.0	1		06/02/16 23:15	79-01-6	
Trichlorofluoromethane	ND	ug/L	5.0	1		06/02/16 23:15	75-69-4	
1,2,3-Trichloropropane	ND	ug/L	5.0	1		06/02/16 23:15	96-18-4	
Trimethylbenzene	ND	ug/L	5.0	1		06/02/16 23:15	95-63-6	
1,3,5-Trimethylbenzene	ND	ug/L	5.0	1		06/02/16 23:15	108-67-8	
Vinyl acetate	ND	ug/L	50.0	1		06/02/16 23:15	108-05-4	
Vinyl chloride	ND	ug/L	2.0	1		06/02/16 23:15	75-01-4	
Xylene (Total)	ND	ug/L	10.0	1		06/02/16 23:15	1330-20-7	
Surrogates								
Dibromofluoromethane (S)	103	%.	84-118	1		06/02/16 23:15	1868-53-7	
4-Bromofluorobenzene (S)	94	%.	79-116	1		06/02/16 23:15	460-00-4	
Toluene-d8 (S)	100	%.	86-110	1		06/02/16 23:15	2037-26-5	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical®
www.pacelabs.com

Pace Analytical Services, Inc.
Not NELAP Accredited
4860 Blazer Parkway
Dublin, OH 43017
(614)486-5421

Pace Analytical Services, Inc.
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

ANALYTICAL RESULTS

Project: Amphenol
Pace Project No.: 50146137

Sample: EFFLUENT **Lab ID: 50146137006** Collected: 05/27/16 12:00 Received: 05/27/16 16:53 Matrix: Water

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8260 MSV	Analytical Method: EPA 8260							
Acetone	ND	ug/L	100	1		06/03/16 03:38	67-64-1	
Acrolein	ND	ug/L	50.0	1		06/03/16 03:38	107-02-8	
Acrylonitrile	ND	ug/L	100	1		06/03/16 03:38	107-13-1	
Benzene	ND	ug/L	5.0	1		06/03/16 03:38	71-43-2	
Bromobenzene	ND	ug/L	5.0	1		06/03/16 03:38	108-86-1	
Bromochloromethane	ND	ug/L	5.0	1		06/03/16 03:38	74-97-5	
Bromodichloromethane	ND	ug/L	5.0	1		06/03/16 03:38	75-27-4	
Bromoform	ND	ug/L	5.0	1		06/03/16 03:38	75-25-2	
Bromomethane	ND	ug/L	5.0	1		06/03/16 03:38	74-83-9	
2-Butanone (MEK)	ND	ug/L	25.0	1		06/03/16 03:38	78-93-3	
n-Butylbenzene	ND	ug/L	5.0	1		06/03/16 03:38	104-51-8	
sec-Butylbenzene	ND	ug/L	5.0	1		06/03/16 03:38	135-98-8	
tert-Butylbenzene	ND	ug/L	5.0	1		06/03/16 03:38	98-06-6	
Carbon disulfide	ND	ug/L	10.0	1		06/03/16 03:38	75-15-0	
Carbon tetrachloride	ND	ug/L	5.0	1		06/03/16 03:38	56-23-5	
Chlorobenzene	ND	ug/L	5.0	1		06/03/16 03:38	108-90-7	
Chloroethane	ND	ug/L	5.0	1		06/03/16 03:38	75-00-3	
( )form	ND	ug/L	5.0	1		06/03/16 03:38	67-66-3	
Chloromethane	ND	ug/L	5.0	1		06/03/16 03:38	74-87-3	
2-Chlorotoluene	ND	ug/L	5.0	1		06/03/16 03:38	95-49-8	
4-Chlorotoluene	ND	ug/L	5.0	1		06/03/16 03:38	106-43-4	
Dibromochloromethane	ND	ug/L	5.0	1		06/03/16 03:38	124-48-1	
1,2-Dibromoethane (EDB)	ND	ug/L	5.0	1		06/03/16 03:38	106-93-4	
Dibromomethane	ND	ug/L	5.0	1		06/03/16 03:38	74-95-3	
1,2-Dichlorobenzene	ND	ug/L	5.0	1		06/03/16 03:38	95-50-1	
1,3-Dichlorobenzene	ND	ug/L	5.0	1		06/03/16 03:38	541-73-1	
1,4-Dichlorobenzene	ND	ug/L	5.0	1		06/03/16 03:38	106-46-7	
trans-1,4-Dichloro-2-butene	ND	ug/L	100	1		06/03/16 03:38	110-57-6	
Dichlorodifluoromethane	ND	ug/L	5.0	1		06/03/16 03:38	75-71-8	
1,1-Dichloroethane	ND	ug/L	5.0	1		06/03/16 03:38	75-34-3	
1,2-Dichloroethane	ND	ug/L	5.0	1		06/03/16 03:38	107-06-2	
1,1-Dichloroethene	ND	ug/L	5.0	1		06/03/16 03:38	75-35-4	
cis-1,2-Dichloroethene	ND	ug/L	5.0	1		06/03/16 03:38	156-59-2	
trans-1,2-Dichloroethene	ND	ug/L	5.0	1		06/03/16 03:38	156-60-5	
1,2-Dichloropropane	ND	ug/L	5.0	1		06/03/16 03:38	78-87-5	
1,3-Dichloropropane	ND	ug/L	5.0	1		06/03/16 03:38	142-28-9	
2,2-Dichloropropane	ND	ug/L	5.0	1		06/03/16 03:38	594-20-7	
1,1-Dichloropropene	ND	ug/L	5.0	1		06/03/16 03:38	563-58-6	
cis-1,3-Dichloropropene	ND	ug/L	5.0	1		06/03/16 03:38	10061-01-5	
trans-1,3-Dichloropropene	ND	ug/L	5.0	1		06/03/16 03:38	10061-02-6	
Ethylbenzene	ND	ug/L	5.0	1		06/03/16 03:38	100-41-4	
Ethyl methacrylate	ND	ug/L	100	1		06/03/16 03:38	97-63-2	
Hexachloro-1,3-butadiene	ND	ug/L	5.0	1		06/03/16 03:38	87-68-3	
2-Hexanone	ND	ug/L	25.0	1		06/03/16 03:38	591-78-6	
Iodomethane	ND	ug/L	10.0	1		06/03/16 03:38	74-88-4	
I pylbenzene (Cumene)	ND	ug/L	5.0	1		06/03/16 03:38	98-82-8	
p ropyltoluene	ND	ug/L	5.0	1		06/03/16 03:38	99-87-6	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical®
www.pacelabs.com

Pace Analytical Services, Inc.
Not NELAP Accredited
4860 Blazer Parkway
Dublin, OH 43017
(614)486-5421

Pace Analytical Services, Inc.
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

ANALYTICAL RESULTS

Project: Amphenol
Pace Project No.: 50146137

Sample: EFFLUENT **Lab ID: 50146137006** Collected: 05/27/16 12:00 Received: 05/27/16 16:53 Matrix: Water

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8260 MSV	Analytical Method: EPA 8260							
Methylene Chloride	ND	ug/L	5.0	1		06/03/16 03:38	75-09-2	
4-Methyl-2-pentanone (MIBK)	ND	ug/L	25.0	1		06/03/16 03:38	108-10-1	
Methyl-tert-butyl ether	ND	ug/L	4.0	1		06/03/16 03:38	1634-04-4	
Naphthalene	ND	ug/L	5.0	1		06/03/16 03:38	91-20-3	
n-Propylbenzene	ND	ug/L	5.0	1		06/03/16 03:38	103-65-1	
Styrene	ND	ug/L	5.0	1		06/03/16 03:38	100-42-5	
1,1,1,2-Tetrachloroethane	ND	ug/L	5.0	1		06/03/16 03:38	630-20-6	
1,1,2,2-Tetrachloroethane	ND	ug/L	5.0	1		06/03/16 03:38	79-34-5	
Tetrachloroethene	ND	ug/L	5.0	1		06/03/16 03:38	127-18-4	
Toluene	ND	ug/L	5.0	1		06/03/16 03:38	108-88-3	
1,2,3-Trichlorobenzene	ND	ug/L	5.0	1		06/03/16 03:38	87-61-6	
1,2,4-Trichlorobenzene	ND	ug/L	5.0	1		06/03/16 03:38	120-82-1	
1,1,1-Trichloroethane	ND	ug/L	5.0	1		06/03/16 03:38	71-55-6	
1,1,2-Trichloroethane	ND	ug/L	5.0	1		06/03/16 03:38	79-00-5	
Trichloroethene	ND	ug/L	5.0	1		06/03/16 03:38	79-01-6	
Trichlorofluoromethane	ND	ug/L	5.0	1		06/03/16 03:38	75-69-4	
1,2,3-Trichloropropane	ND	ug/L	5.0	1		06/03/16 03:38	96-18-4	
Trimethylbenzene	ND	ug/L	5.0	1		06/03/16 03:38	95-63-6	
1,3,5-Trimethylbenzene	ND	ug/L	5.0	1		06/03/16 03:38	108-67-8	
Vinyl acetate	ND	ug/L	50.0	1		06/03/16 03:38	108-05-4	
Vinyl chloride	ND	ug/L	2.0	1		06/03/16 03:38	75-01-4	
Xylene (Total)	ND	ug/L	10.0	1		06/03/16 03:38	1330-20-7	
Surrogates								
Dibromofluoromethane (S)	103	%.	84-118	1		06/03/16 03:38	1868-53-7	
4-Bromofluorobenzene (S)	96	%.	79-116	1		06/03/16 03:38	460-00-4	
Toluene-d8 (S)	96	%.	86-110	1		06/03/16 03:38	2037-26-5	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

QUALITY CONTROL DATA

Project: Amphenol
Pace Project No.: 50146137

QC Batch: MSV/90792 Analysis Method: EPA 8260
QC Batch Method: EPA 8260 Analysis Description: 8260 MSV
Associated Lab Samples: 50146137001, 50146137002, 50146137003, 50146137004, 50146137005

METHOD BLANK: 1552454 Matrix: Water
Associated Lab Samples: 50146137001, 50146137002, 50146137003, 50146137004, 50146137005

Parameter	Units	Blank Result	Reporting Limit	Analyzed	Qualifiers
1,1,1,2-Tetrachloroethane	ug/L	ND	5.0	06/02/16 14:27	
1,1,1-Trichloroethane	ug/L	ND	5.0	06/02/16 14:27	
1,1,2,2-Tetrachloroethane	ug/L	ND	5.0	06/02/16 14:27	
1,1,2-Trichloroethane	ug/L	ND	5.0	06/02/16 14:27	
1,1-Dichloroethane	ug/L	ND	5.0	06/02/16 14:27	
1,1-Dichloroethene	ug/L	ND	5.0	06/02/16 14:27	
1,1-Dichloropropene	ug/L	ND	5.0	06/02/16 14:27	
1,2,3-Trichlorobenzene	ug/L	ND	5.0	06/02/16 14:27	
1,2,3-Trichloropropane	ug/L	ND	5.0	06/02/16 14:27	
1,2,4-Trichlorobenzene	ug/L	ND	5.0	06/02/16 14:27	
1,2,4-Trimethylbenzene	ug/L	ND	5.0	06/02/16 14:27	
1,2-Dibromoethane (EDB)	ug/L	ND	5.0	06/02/16 14:27	
1,2-Dichlorobenzene	ug/L	ND	5.0	06/02/16 14:27	
ichloroethane	ug/L	ND	5.0	06/02/16 14:27	
1,2-Dichloropropane	ug/L	ND	5.0	06/02/16 14:27	
1,3,5-Trimethylbenzene	ug/L	ND	5.0	06/02/16 14:27	
1,3-Dichlorobenzene	ug/L	ND	5.0	06/02/16 14:27	
1,3-Dichloropropane	ug/L	ND	5.0	06/02/16 14:27	
1,4-Dichlorobenzene	ug/L	ND	5.0	06/02/16 14:27	
2,2-Dichloropropane	ug/L	ND	5.0	06/02/16 14:27	
2-Butanone (MEK)	ug/L	ND	25.0	06/02/16 14:27	
2-Chlorotoluene	ug/L	ND	5.0	06/02/16 14:27	
2-Hexanone	ug/L	ND	25.0	06/02/16 14:27	
4-Chlorotoluene	ug/L	ND	5.0	06/02/16 14:27	
4-Methyl-2-pentanone (MIBK)	ug/L	ND	25.0	06/02/16 14:27	
Acetone	ug/L	ND	100	06/02/16 14:27	
Acrolein	ug/L	ND	50.0	06/02/16 14:27	
Acrylonitrile	ug/L	ND	100	06/02/16 14:27	
Benzene	ug/L	ND	5.0	06/02/16 14:27	
Bromobenzene	ug/L	ND	5.0	06/02/16 14:27	
Bromochloromethane	ug/L	ND	5.0	06/02/16 14:27	
Bromodichloromethane	ug/L	ND	5.0	06/02/16 14:27	
Bromoform	ug/L	ND	5.0	06/02/16 14:27	
Bromomethane	ug/L	ND	5.0	06/02/16 14:27	
Carbon disulfide	ug/L	ND	10.0	06/02/16 14:27	
Carbon tetrachloride	ug/L	ND	5.0	06/02/16 14:27	
Chlorobenzene	ug/L	ND	5.0	06/02/16 14:27	
Chloroethane	ug/L	ND	5.0	06/02/16 14:27	
Chloroform	ug/L	ND	5.0	06/02/16 14:27	
Chloromethane	ug/L	ND	5.0	06/02/16 14:27	
cis-1,2-Dichloroethene	ug/L	ND	5.0	06/02/16 14:27	

Results presented on this page are in the units indicated by the "Units" column except where an alternate unit is presented to the right of the result.

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

QUALITY CONTROL DATA

Project: Amphenol
Pace Project No.: 50146137

METHOD BLANK: 1552454 Matrix: Water
Associated Lab Samples: 50146137001, 50146137002, 50146137003, 50146137004, 50146137005

Parameter	Units	Blank Result	Reporting Limit	Analyzed	Qualifiers
cis-1,3-Dichloropropene	ug/L	ND	5.0	06/02/16 14:27	
Dibromochloromethane	ug/L	ND	5.0	06/02/16 14:27	
Dibromomethane	ug/L	ND	5.0	06/02/16 14:27	
Dichlorodifluoromethane	ug/L	ND	5.0	06/02/16 14:27	
Ethyl methacrylate	ug/L	ND	100	06/02/16 14:27	
Ethylbenzene	ug/L	ND	5.0	06/02/16 14:27	
Hexachloro-1,3-butadiene	ug/L	ND	5.0	06/02/16 14:27	
Iodomethane	ug/L	ND	10.0	06/02/16 14:27	
Isopropylbenzene (Cumene)	ug/L	ND	5.0	06/02/16 14:27	
Methyl-tert-butyl ether	ug/L	ND	4.0	06/02/16 14:27	
Methylene Chloride	ug/L	ND	5.0	06/02/16 14:27	
n-Butylbenzene	ug/L	ND	5.0	06/02/16 14:27	
n-Propylbenzene	ug/L	ND	5.0	06/02/16 14:27	
Naphthalene	ug/L	ND	5.0	06/02/16 14:27	
p-Isopropyltoluene	ug/L	ND	5.0	06/02/16 14:27	
sec-Butylbenzene	ug/L	ND	5.0	06/02/16 14:27	
Styrene	ug/L	ND	5.0	06/02/16 14:27	
utylbenzene	ug/L	ND	5.0	06/02/16 14:27	
achloroethene	ug/L	ND	5.0	06/02/16 14:27	
Toluene	ug/L	ND	5.0	06/02/16 14:27	
trans-1,2-Dichloroethene	ug/L	ND	5.0	06/02/16 14:27	
trans-1,3-Dichloropropene	ug/L	ND	5.0	06/02/16 14:27	
trans-1,4-Dichloro-2-butene	ug/L	ND	100	06/02/16 14:27	
Trichloroethene	ug/L	ND	5.0	06/02/16 14:27	
Trichlorofluoromethane	ug/L	ND	5.0	06/02/16 14:27	
Vinyl acetate	ug/L	ND	50.0	06/02/16 14:27	
Vinyl chloride	ug/L	ND	2.0	06/02/16 14:27	
Xylene (Total)	ug/L	ND	10.0	06/02/16 14:27	
4-Bromofluorobenzene (S)	%.	96	79-116	06/02/16 14:27	
Dibromofluoromethane (S)	%.	102	84-118	06/02/16 14:27	
Toluene-d8 (S)	%.	99	86-110	06/02/16 14:27	

LABORATORY CONTROL SAMPLE: 1552455

Parameter	Units	Spike Conc.	LCS Result	LCS % Rec	% Rec Limits	Qualifiers
1,1,1-Trichloroethane	ug/L	50	50.2	100	72-123	
1,1,2,2-Tetrachloroethane	ug/L	50	47.3	95	72-124	
1,1-Dichloroethene	ug/L	50	49.2	98	69-127	
1,2,4-Trimethylbenzene	ug/L	50	47.3	95	73-125	
1,2-Dichloropropane	ug/L	50	46.6	93	77-124	
Benzene	ug/L	50	44.5	89	76-122	
Chlorobenzene	ug/L	50	49.8	100	76-118	
Chloroform	ug/L	50	44.0	88	70-119	
cis-1,2-Dichloroethene	ug/L	50	52.1	104	74-120	

Results presented on this page are in the units indicated by the "Units" column except where an alternate unit is presented to the right of the result.

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical®
www.pacelabs.com

Pace Analytical Services, Inc.
Not NELAP Accredited
4860 Blazer Parkway
Dublin, OH 43017
(614)486-5421

Pace Analytical Services, Inc.
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

QUALITY CONTROL DATA

Project: Amphenol
Pace Project No.: 50146137

LABORATORY CONTROL SAMPLE: 1552455

Parameter	Units	Spike Conc.	LCS Result	LCS % Rec	% Rec Limits	Qualifiers
Ethylbenzene	ug/L	50	48.2	96	75-123	
Isopropylbenzene (Cumene)	ug/L	50	49.2	98	84-134	
Methyl-tert-butyl ether	ug/L	50	45.5	91	65-131	
Naphthalene	ug/L	50	44.5	89	65-134	
Tetrachloroethene	ug/L	50	51.9	104	69-119	
Toluene	ug/L	50	48.0	96	74-122	
trans-1,2-Dichloroethene	ug/L	50	52.5	105	72-122	
Trichloroethene	ug/L	50	52.7	105	75-123	
Vinyl chloride	ug/L	50	43.0	86	61-147	
Xylene (Total)	ug/L	150	142	95	75-127	
4-Bromofluorobenzene (S)	%.			98	79-116	
Dibromofluoromethane (S)	%.			101	84-118	
Toluene-d8 (S)	%.			99	86-110	

Results presented on this page are in the units indicated by the "Units" column except where an alternate unit is presented to the right of the result.

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

QUALITY CONTROL DATA

Project: Amphenol
Pace Project No.: 50146137

QC Batch: MSV/90803
QC Batch Method: EPA 8260
Analysis Method: EPA 8260
Analysis Description: 8260 MSV
Associated Lab Samples: 50146137006

METHOD BLANK: 1552620
Matrix: Water
Associated Lab Samples: 50146137006

Parameter	Units	Blank Result	Reporting Limit	Analyzed	Qualifiers
1,1,1,2-Tetrachloroethane	ug/L	ND	5.0	06/03/16 03:01	
1,1,1-Trichloroethane	ug/L	ND	5.0	06/03/16 03:01	
1,1,2,2-Tetrachloroethane	ug/L	ND	5.0	06/03/16 03:01	
1,1,2-Trichloroethane	ug/L	ND	5.0	06/03/16 03:01	
1,1-Dichloroethane	ug/L	ND	5.0	06/03/16 03:01	
1,1-Dichloroethene	ug/L	ND	5.0	06/03/16 03:01	
1,1-Dichloropropene	ug/L	ND	5.0	06/03/16 03:01	
1,2,3-Trichlorobenzene	ug/L	ND	5.0	06/03/16 03:01	
1,2,3-Trichloropropane	ug/L	ND	5.0	06/03/16 03:01	
1,2,4-Trichlorobenzene	ug/L	ND	5.0	06/03/16 03:01	
1,2,4-Trimethylbenzene	ug/L	ND	5.0	06/03/16 03:01	
1,2-Dibromoethane (EDB)	ug/L	ND	5.0	06/03/16 03:01	
1,2-Dichlorobenzene	ug/L	ND	5.0	06/03/16 03:01	
ichloroethane	ug/L	ND	5.0	06/03/16 03:01	
1,2-Dichloropropane	ug/L	ND	5.0	06/03/16 03:01	
1,3,5-Trimethylbenzene	ug/L	ND	5.0	06/03/16 03:01	
1,3-Dichlorobenzene	ug/L	ND	5.0	06/03/16 03:01	
1,3-Dichloropropane	ug/L	ND	5.0	06/03/16 03:01	
1,4-Dichlorobenzene	ug/L	ND	5.0	06/03/16 03:01	
2,2-Dichloropropane	ug/L	ND	5.0	06/03/16 03:01	
2-Butanone (MEK)	ug/L	ND	25.0	06/03/16 03:01	
2-Chlorotoluene	ug/L	ND	5.0	06/03/16 03:01	
2-Hexanone	ug/L	ND	25.0	06/03/16 03:01	
4-Chlorotoluene	ug/L	ND	5.0	06/03/16 03:01	
4-Methyl-2-pentanone (MIBK)	ug/L	ND	25.0	06/03/16 03:01	
Acetone	ug/L	ND	100	06/03/16 03:01	
Acrolein	ug/L	ND	50.0	06/03/16 03:01	
Acrylonitrile	ug/L	ND	100	06/03/16 03:01	
Benzene	ug/L	ND	5.0	06/03/16 03:01	
Bromobenzene	ug/L	ND	5.0	06/03/16 03:01	
Bromochloromethane	ug/L	ND	5.0	06/03/16 03:01	
Bromodichloromethane	ug/L	ND	5.0	06/03/16 03:01	
Bromoform	ug/L	ND	5.0	06/03/16 03:01	
Bromomethane	ug/L	ND	5.0	06/03/16 03:01	
Carbon disulfide	ug/L	ND	10.0	06/03/16 03:01	
Carbon tetrachloride	ug/L	ND	5.0	06/03/16 03:01	
Chlorobenzene	ug/L	ND	5.0	06/03/16 03:01	
Chloroethane	ug/L	ND	5.0	06/03/16 03:01	
Chloroform	ug/L	ND	5.0	06/03/16 03:01	
Chloromethane	ug/L	ND	5.0	06/03/16 03:01	
cis-1,2-Dichloroethene	ug/L	ND	5.0	06/03/16 03:01	

Results presented on this page are in the units indicated by the "Units" column except where an alternate unit is presented to the right of the result.

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

QUALITY CONTROL DATA

Project: Amphenol
Pace Project No.: 50146137

METHOD BLANK: 1552620 Matrix: Water
Associated Lab Samples: 50146137006

Parameter	Units	Blank Result	Reporting Limit	Analyzed	Qualifiers
cis-1,3-Dichloropropene	ug/L	ND	5.0	06/03/16 03:01	
Dibromochloromethane	ug/L	ND	5.0	06/03/16 03:01	
Dibromomethane	ug/L	ND	5.0	06/03/16 03:01	
Dichlorodifluoromethane	ug/L	ND	5.0	06/03/16 03:01	
Ethyl methacrylate	ug/L	ND	100	06/03/16 03:01	
Ethylbenzene	ug/L	ND	5.0	06/03/16 03:01	
Hexachloro-1,3-butadiene	ug/L	ND	5.0	06/03/16 03:01	
Iodomethane	ug/L	ND	10.0	06/03/16 03:01	
Isopropylbenzene (Cumene)	ug/L	ND	5.0	06/03/16 03:01	
Methyl-tert-butyl ether	ug/L	ND	4.0	06/03/16 03:01	
Methylene Chloride	ug/L	ND	5.0	06/03/16 03:01	
n-Butylbenzene	ug/L	ND	5.0	06/03/16 03:01	
n-Propylbenzene	ug/L	ND	5.0	06/03/16 03:01	
Naphthalene	ug/L	ND	5.0	06/03/16 03:01	
p-Isopropyltoluene	ug/L	ND	5.0	06/03/16 03:01	
sec-Butylbenzene	ug/L	ND	5.0	06/03/16 03:01	
Styrene	ug/L	ND	5.0	06/03/16 03:01	
tert-Butylbenzene	ug/L	ND	5.0	06/03/16 03:01	
Tetrachloroethene	ug/L	ND	5.0	06/03/16 03:01	
Toluene	ug/L	ND	5.0	06/03/16 03:01	
trans-1,2-Dichloroethene	ug/L	ND	5.0	06/03/16 03:01	
trans-1,3-Dichloropropene	ug/L	ND	5.0	06/03/16 03:01	
trans-1,4-Dichloro-2-butene	ug/L	ND	100	06/03/16 03:01	
Trichloroethene	ug/L	ND	5.0	06/03/16 03:01	
Trichlorofluoromethane	ug/L	ND	5.0	06/03/16 03:01	
Vinyl acetate	ug/L	ND	50.0	06/03/16 03:01	
Vinyl chloride	ug/L	ND	2.0	06/03/16 03:01	
Xylene (Total)	ug/L	ND	10.0	06/03/16 03:01	
4-Bromofluorobenzene (S)	%.	90	79-116	06/03/16 03:01	
Dibromofluoromethane (S)	%.	102	84-118	06/03/16 03:01	
Toluene-d8 (S)	%.	96	86-110	06/03/16 03:01	

LABORATORY CONTROL SAMPLE: 1552621

Parameter	Units	Spike Conc.	LCS Result	LCS % Rec	% Rec Limits	Qualifiers
1,1,1-Trichloroethane	ug/L	50	46.1	92	72-123	
1,1,2,2-Tetrachloroethane	ug/L	50	44.7	89	72-124	
1,1-Dichloroethene	ug/L	50	44.5	89	69-127	
1,2,4-Trimethylbenzene	ug/L	50	43.3	87	73-125	
1,2-Dichloropropane	ug/L	50	44.6	89	77-124	
Benzene	ug/L	50	41.2	82	76-122	
Chlorobenzene	ug/L	50	47.3	95	76-118	
Chloroform	ug/L	50	41.8	84	70-119	
cis-1,2-Dichloroethene	ug/L	50	49.1	98	74-120	

Results presented on this page are in the units indicated by the "Units" column except where an alternate unit is presented to the right of the result.

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical®
www.pacelabs.com

Pace Analytical Services, Inc.
Not NELAP Accredited
4860 Blazer Parkway
Dublin, OH 43017
(614)486-5421

Pace Analytical Services, Inc.
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

QUALITY CONTROL DATA

Project: Amphenol
Pace Project No.: 50146137

LABORATORY CONTROL SAMPLE: 1552621

Parameter	Units	Spike Conc.	LCS Result	LCS % Rec	% Rec Limits	Qualifiers
Ethylbenzene	ug/L	50	47.0	94	75-123	
Isopropylbenzene (Cumene)	ug/L	50	48.3	97	84-134	
Methyl-tert-butyl ether	ug/L	50	43.6	87	65-131	
Naphthalene	ug/L	50	42.1	84	65-134	
Tetrachloroethene	ug/L	50	49.3	99	69-119	
Toluene	ug/L	50	44.6	89	74-122	
trans-1,2-Dichloroethene	ug/L	50	47.6	95	72-122	
Trichloroethene	ug/L	50	50.1	100	75-123	
Vinyl chloride	ug/L	50	39.4	79	61-147	
Xylene (Total)	ug/L	150	137	91	75-127	
4-Bromofluorobenzene (S)	%.			101	79-116	
Dibromofluoromethane (S)	%.			100	84-118	
Toluene-d8 (S)	%.			99	86-110	

MATRIX SPIKE & MATRIX SPIKE DUPLICATE: 1552622 1552623

Parameter	Units	50146137006 Result	MS Spike Conc.	MSD Spike Conc.	MS Result	MSD Result	MS % Rec	MSD % Rec	% Rec Limits	RPD	Max RPD	Qual
1,1,1-Trichloroethane	ug/L	ND	50	50	47.9	49.9	96	100	51-140	4	20	
1,1,2,2-Tetrachloroethane	ug/L	ND	50	50	48.2	48.3	96	97	49-138	0	20	
1,1-Dichloroethene	ug/L	ND	50	50	47.0	49.4	94	99	51-144	5	20	
1,2,4-Trimethylbenzene	ug/L	ND	50	50	44.2	45.5	88	91	32-143	3	20	
1,2-Dichloropropane	ug/L	ND	50	50	46.0	46.5	92	93	56-138	1	20	
Benzene	ug/L	ND	50	50	43.0	44.6	86	89	51-140	4	20	
Chlorobenzene	ug/L	ND	50	50	49.5	49.6	99	99	45-138	0	20	
Chloroform	ug/L	ND	50	50	44.5	44.0	89	88	50-135	1	20	
cis-1,2-Dichloroethene	ug/L	ND	50	50	53.1	52.3	106	105	43-144	2	20	
Ethylbenzene	ug/L	ND	50	50	46.1	47.6	92	95	36-146	3	20	
Isopropylbenzene (Cumene)	ug/L	ND	50	50	47.8	47.7	96	95	43-159	0	20	
Methyl-tert-butyl ether	ug/L	ND	50	50	46.3	47.3	93	95	43-146	2	20	
Naphthalene	ug/L	ND	50	50	42.7	45.5	85	91	38-141	6	20	
Tetrachloroethene	ug/L	ND	50	50	49.6	49.6	99	99	38-139	0	20	
Toluene	ug/L	ND	50	50	45.2	47.2	90	94	44-140	4	20	
trans-1,2-Dichloroethene	ug/L	ND	50	50	51.9	52.5	104	105	50-139	1	20	
Trichloroethene	ug/L	ND	50	50	50.7	51.7	101	103	44-146	2	20	
Vinyl chloride	ug/L	ND	50	50	40.5	40.3	81	81	43-166	0	20	
Xylene (Total)	ug/L	ND	150	150	134	139	90	93	35-146	4	20	
4-Bromofluorobenzene (S)	%.						96	96	79-116			
Dibromofluoromethane (S)	%.						99	102	84-118			
Toluene-d8 (S)	%.						98	100	86-110			

Results presented on this page are in the units indicated by the "Units" column except where an alternate unit is presented to the right of the result.

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
Not NELAP Accredited
4860 Blazer Parkway
Dublin, OH 43017
(614)486-5421

Pace Analytical Services, Inc.
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

QUALIFIERS

Project: Amphenol
Pace Project No.: 50146137

DEFINITIONS

DF - Dilution Factor, if reported, represents the factor applied to the reported data due to dilution of the sample aliquot.

ND - Not Detected at or above adjusted reporting limit.

J - Estimated concentration above the adjusted method detection limit and below the adjusted reporting limit.

MDL - Adjusted Method Detection Limit.

PQL - Practical Quantitation Limit.

RL - Reporting Limit.

S - Surrogate

1,2-Diphenylhydrazine decomposes to and cannot be separated from Azobenzene using Method 8270. The result for each analyte is a combined concentration.

Consistent with EPA guidelines, unrounded data are displayed and have been used to calculate % recovery and RPD values.

LCS(D) - Laboratory Control Sample (Duplicate)

MS(D) - Matrix Spike (Duplicate)

DUP - Sample Duplicate

RPD - Relative Percent Difference

NC - Not Calculable.

SG - Silica Gel - Clean-Up

U - Indicates the compound was analyzed for, but not detected.

N-Nitrosodiphenylamine decomposes and cannot be separated from Diphenylamine using Method 8270. The result reported for each analyte is a combined concentration.

Pace Analytical is TNI accredited. Contact your Pace PM for the current list of accredited analytes.

TNI - The NELAC Institute.

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
Not NELAP Accredited
4860 Blazer Parkway
Dublin, OH 43017
(614)486-5421

Pace Analytical Services, Inc.
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

QUALITY CONTROL DATA CROSS REFERENCE TABLE

Project: Amphenol
Pace Project No.: 50146137

Lab ID	Sample ID	QC Batch Method	QC Batch	Analytical Method	Analytical Batch
50146137001	RW-1	EPA 8260	MSV/90792		
50146137002	RW-2	EPA 8260	MSV/90792		
50146137003	RW-3	EPA 8260	MSV/90792		
50146137004	RW-4	EPA 8260	MSV/90792		
50146137005	RW-5	EPA 8260	MSV/90792		
50146137006	EFFLUENT	EPA 8260	MSV/90803		

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical®
www.pa[illegible]am

CHAIN-OF-CUSTODY / Analytical Request Document

The Chain-of-Custody is a LEGA[illegible]CUMENT. All relevant fields must be completed accurately.

KSH

Page: 1 of 1

1574356

Section A Required Client Information:	Section B Required Project Information:	Section C Invoice Information:
Company: IWM Consulting	Report To: Chris Newell	Attention: SAME
Address: 7428 Rockville Rd Indpls, IN 46214	Copy To:	Company Name:
		Address:
Email To: Chris Newell	Purchase Order No.:	Pace Quote Reference:
Phone: 3173471111 Fax: 3173479326	Project Name: Amphenol	Pace Project Manager: Ken Hunt
Requested Due Date/TAT: ~~[illegible]~~ VRA 5-Day	Project Number:	Pace Profile #:

REGULATORY AGENCY

☐ NPDES ☐ GROUND WATER ☐ DRINKING WATER
☐ UST ☑ RCRA ☐ OTHER _____

Site Location STATE: IN

Section D Required Client Information

Matrix Codes MATRIX / CODE: Drinking Water DW; Water WT; Waste Water WW; Product P; Soil/Solid SL; Oil OL; Wipe WP; Air AR; Tissue TS; Other OT

SAMPLE ID (A-Z, 0-9 / ,-) Sample IDs MUST BE UNIQUE

Requested Analysis Filtered (Y/N)

ITEM #	SAMPLE ID	MATRIX CODE (see valid codes to left)	SAMPLE TYPE (G=GRAB C=COMP)	COLLECTED COMPOSITE START DATE	COLLECTED COMPOSITE START TIME	COLLECTED COMPOSITE END/GRAB DATE	COLLECTED COMPOSITE END/GRAB TIME	SAMPLE TEMP AT COLLECTION	# OF CONTAINERS	Unpreserved	H_2SO_4	HNO_3	HCl	NaOH	$Na_2S_2O_3$	Methanol	Other	Analysis Test (Y/N)	VOCs 8260	Residual Chlorine (Y/N)	Pace Project No./ Lab I.D.
1	RW-1	WT	G			5/27	12:05		3				3						X		001
2	RW-2	↓	↓			↓	12:10		↓				↓						X		002
3	RW-3	↓	↓			↓	12:13		↓				↓						X		003
4	RW-4	↓	↓			↓	12:15		↓				↓						X		004
5	RW-5	↓	↓			↓	12:20		↓				↓						X		005
6	Effluent	↓	↓			↓	12:00		↓				↓						X		006
7																					
8																					
9																					
10																					
11																					
12																					

S0146137

ADDITIONAL COMMENTS	RELINQUISHED BY / AFFILIATION	DATE	TIME	ACCEPTED BY / AFFILIATION	DATE	TIME	SAMPLE CONDITIONS			
	[signature]	~~5-27-17~~ 5-27-16	~~4:53~~ 16:53	[signature] Pace	5-27-16	16:53	1.7	Y	N	Y

KN 5/27/16

ORIGINAL

SAMPLER NAME AND SIGNATURE

PRINT Name of SAMPLER: Ralph Mier

SIGNATURE of SAMPLER: [signature]

DATE Signed (MM/DD/YY) 5-27-16

Temp in °C | Received on Ice (Y/N) | Custody Sealed Cooler (Y/N) | Samples Intact (Y/N)

*Important Note: By signing this form you are accepting Pace's NET 30 day payment terms and agreeing to late charges of 1.5% per month for any invoices not paid within 30 days.

Sample Condition Upon Receipt

Pace Analytical

Client Name: IWM

Project # 50146137

Courier: ☐ Fed Ex ☐ UPS ☐ USPS ☑ Client ☐ Commercial ☐ Pace Other _____

Tracking #: _____

Custody Seal on Cooler/Box Present: ☐ yes ☑ no Seals intact: ☐ yes ☐ no

Date/Time 5035A kits placed in freezer: _____

Packing Material: ☐ Bubble Wrap ☒ Bubble Bags ☐ None ☐ Other _____

Thermometer 1 2 3 4 5 6 A B C D E F Type of Ice: Wet Blue None ☒ Samples on ice, cooling process has begun

Cooler Temperature (Initial/Corrected) 1.7°C/1.7°C Ice Visible in Sample Containers: ☐ yes ☒ no

Temp should be above freezing to 6°C

Comments:

Date and Initials of person examining contents: 5-27-16 JRF

Are samples from West Virginia? Document any containers out of temp.	☐Yes ☒No	1.
Chain of Custody Present:	☒Yes ☐No ☐N/A	2.
Chain of Custody Filled Out:	☒Yes ☐No ☐N/A	3.
Chain of Custody Relinquished:	☒Yes ☐No ☐N/A	4.
Sampler Name & Signature on COC:	☒Yes ☐No ☐N/A	5.
Short Hold Time Analysis (<72hr):	☐Yes ☒No ☐N/A	6.
Rush Turn Around Time Requested:	☒Yes ☐No ☐N/A	7. 5 DAY TAT
Containers Intact:	☒Yes ☐No ☐N/A	8.
Sample Labels match COC: -Includes date/time/ID/Analysis	☒Yes ☐No ☐N/A	9.
ntainers needing acid/base pres. have been checked? exceptions: VOA, coliform, TOC, O&G All containers needing preservation are found to be in compliance with EPA recommendation (<2, >9, >12) unless otherwise noted.	☐Yes ☐No ☒N/A	10 (Circle) HNO3 H2SO4 NaOH NaOH/ZnAc
Residual Chlorine Check (SVOC 625 Pest/PCB 608)		11. Present Absent
Residual Chlorine Check (Total/Amenable/Free Cyanide)		12. Present Absent
Headspace in VOA Vials (>6mm):	☐Yes ☒No ☐N/A	13
Headspace Wisconsin Sulfide	☐Yes ☐No	14
Trip Blank Present:	☐Yes ☒No ☐N/A	15
Trip Blank Custody Seals Present	☐Yes ☐No ☒N/A	
Project Manager Review		
Samples Arrived within Hold Time:	☑Yes ☐No ☐N/A	15.
Sufficient Volume:	☑Yes ☐No ☐N/A	16.
Correct Containers Used:	☑Yes ☐No ☐N/A	17.

Client Notification/ Resolution: Field Data Required? Y / N

Person Contacted: _____ Date/Time: _____

Comments/ Resolution: _____

Project Manager Review: Kenneth Hunt Date: 5/28/16

Form F-IN-Q-290-rev.09, 13Oct2015

Sample Container Count

CLIENT: LWM

COC PAGE 1 of 1
COC ID# 1574356

Project # S0146137

Sample Line Item	DG9H	AG1U	WGFU	AG0U	R	4 / 6	BP2N	BP2U	BP2S	BP3N	BP3U	BP3S	AG3S	AG1H	BP3C	BP1U	SP5T	AG2U	pH <2	pH >9	pH>12
1	3																				
2																					
3																					
4																					
5																					
6																					
7																					
8																					
9																					
10																					
11																					
12																					

Container Codes

DG9H	40mL HCL amber voa vial	AG0U	100mL unpreserved amber glass	BP1N	1 liter HNO3 plastic	DG9P	40mL TSP amber vial
AG1U	1liter unpreserved amber glass	AG1H	1 liter HCL amber glass	BP1S	1 liter H2SO4 plastic	DG9S	40mL H2SO4 amber vial
WGFU	4oz clear soil jar	AG1S	1 liter H2SO4 amber glass	BP1U	1 liter unpreserved plastic	DG9T	40mL Na Thio amber vial
R	terra core kit	AG1T	1 liter Na Thiosulfate amber glass	BP1Z	1 liter NaOH, Zn, Ac	DG9U	40mL unpreserved amber vial
BP2N	500mL HNO3 plastic	AG2N	500mL HNO3 amber glass	BP2A	500mL NaOH, Asc Acid plastic	SP5T	120mL Coliform Na Thiosulfate
BP2U	500mL unpreserved plastic	AG2S	500mL H2SO4 amber glass	BP2O	500mL NaOH plastic	JGFU	4oz unpreserved amber wide
BP2S	500mL H2SO4 plastic	AG2U	500mL unpreserved amber glass	BP2Z	500mL NaOH, Zn Ac	U	Summa Can
BP3N	250mL HNO3 plastic	AG3U	250mL unpreserved amber glass	AF	Air Filter	VG9H	40mL HCL clear vial
BP3U	250mL unpreserved plastic	BG1H	1 liter HCL clear glass	BP3C	250mL NaOH plastic	VG9T	40mL Na Thio. clear vial
BP3S	250mL H2SO4 plastic	BG1S	1 liter H2SO4 clear glass	BP3Z	250mL NaOH, Zn Ac plastic	VG9U	40mL unpreserved clear vial
AG3S	250mL H2SO4 glass amber	BG1T	1 liter Na Thiosulfate clear glass	C	Air Cassettes	VSG	Headspace septa vial & HCL
AG1S	1 liter H2SO4 amber glass	BG1U	1 liter unpreserved glass	DG9B	40mL Na Bisulfate amber vial	WGFX	4oz wide jar w/hexane wipe
BP1U	1 liter unpreserved plastic	BP1A	1 liter NaOH, Asc Acid plastic	DG9M	40mL MeOH clear vial	ZPLC	Ziploc Bag

IWM CONSULTING GROUP

7428 Rockville Road, Indianapolis, IN 46214

July 8, 2016

Mr. Joseph Bianchi
Group Manager, EHS & Support Services
AMPHENOL AEROSPACE
40-60 Delaware Avenue
Sidney, NY 13838

Re: OPERATION AND MAINTENANCE OF THE APPROVED IMPLEMENTED CORRECTIVE MEASURE
Former Amphenol Facility
980 B Hurricane Road
Franklin, Indiana

Dear Mr. Bianchi:

Enclosed, please find a summary of the operation and maintenance (O&M) and gauging activities completed by IWM Consulting Group, LLC (IWM) at the above-referenced site. This report summarizes the activities completed during the May 27 through June 24, 2016 reporting period. IWM personnel inspected the site on a regular basis to monitor system operations and ground water recovery and treatment.

Groundwater Level Measurements

On June 10, 2016, IWM personnel gauged the monitoring well network at the site using an electronic oil/water interface probe to determine the depth to water and the presence of detectable thickness of liquid-phase hydrocarbons. Depth to water in the monitoring wells ranged from 8.38 feet below top of casing (TOC) in MW-9 to 17.32 feet below TOC in MW-22. Liquid-phase hydrocarbons were not detected within the monitoring and recovery well network at the site. Recovery wells RW-1, RW-2, RW-3, RW-4, and RW-5 were operational during groundwater gauging activities. **Figure 1** is a site plan illustrating pertinent site features and well locations. The groundwater elevation data is summarized in **Attachment A**, and a Groundwater Elevation Map based on the June 10, 2016 depth to water measurements has been included as **Figure 2**.

Groundwater Treatment System

From May 27 through June 24, 2016, approximately 1,147,864 gallons of groundwater were treated and discharged from recovery wells RW-1, RW-2, RW-3, RW-4, and RW-5. Based on data provided by EMCON, Handex, and IWM field data sheets, the total volume of groundwater recovered to date is approximately 225,579,381 gallons. The average influent groundwater recovery rate from May 27 through June 24, 2016 was approximately 28.47 gpm. **Attachment B** includes a table and a graph illustrating the recovery rates to date, and **Attachment C** contains copies of Field Data Sheets completed by IWM personnel.

IWM personnel mobilized to the site on June 10, 2016 to complete monthly and biweekly system operation and maintenance activities. The groundwater recovery and treatment system was completely operational upon arrival and departure from the site on June 10, 2016.

IWM personnel mobilized to the site on June 24, 2016 to complete biweekly system operation and maintenance activities. The groundwater recovery and treatment system was completely operational upon arrival and departure from the site on June 24, 2016.

Schedule of Activities

Monthly and biweekly system operation and maintenance activities are scheduled for the month of July 2016. Site visits are scheduled for the weeks beginning July 4 and July 18, 2016. The information from these site inspections will be included in the July 2016 Progress Report.

Should you have any questions regarding this site or information summarized within this report, please contact the undersigned at (317) 347-1111. IWM Consulting appreciates the opportunity to provide environmental services to Amphenol Corporation.

Sincerely,

IWM CONSULTING GROUP, LLC

Christopher R. Newell, LPG #2397
Project Manager

Bradley E. Gentry, LPG #2165
Vice-President

Attachments
cc: Mr. Dave Dowden, Lancer Realty & Development Co.

FIGURES



LEGEND

- MONITORING WELL
- RECOVERY WELL
- INJECTION WELL
- PRIMARY BUILDING WALLS
- PROPERTY LINE (APPROXIMATE)
- STORM SEWER
- SANITARY SEWER
- O/H POWER

Scale 1":100 ft.

DRAWN BY:	L. STRUM
DATE:	9/27/99
REVISED:	
HWPA #111291-01	
DWG. NO.	111291S1

FIGURE 1

SITE MAP

FORMER AMPHENOL RFI/CMS
980 HURRICANE ROAD
FRANKLIN, INDIANA

IWM CONSULTING GROUP

N

HURRICANE ROAD

UPPER SHELBYVILLE ROAD

HAMILTON AVENUE

MW-9

MW-20

MW-26

MW-27

MW-28

MW-29

MW-3

MW-21

MW-22

MW-23

MW-24

MW-25

MW-30

IT-A1

IT-2

IT-3

RW-1

RW-2

RW-3

RW-4

RW-5

PARKING

BUILDING

PAVEMENT

EQUIPMENT BUILDING

RESIDENTIAL

724.00

723.00

722.00

721.00

720.00

719.00

718.00

LEGEND

- MONITORING WELL
- RECOVERY WELL
- PROPERTY LINE (APPROXIMATE)
- STORM SEWER
- SANITARY SEWER
- O/H POWER
- 722.00 POTENTIONMETRIC SURFACE (CONTOUR INTERVAL = 1.0 FT.)

0 100

SCALE IN FEET

DRAWN BY: L. STRUM	FIGURE 2 GROUNDWATER ELEVATION MAP (06/10/2016)	FORMER AMPHENOL RFI/CMS 980 HURRICANE ROAD FRANKLIN, INDIANA	IWM CONSULTING GROUP
DATE: 9/27/99			
REVISED:			
HWPA #111291-01			
DWG. NO. 111291S1			

ATTACHMENT A

Groundwater Level Measurements

Former Amphenol Facility
980 Hurricane Road
Franklin, Indiana

Ground Water Level Measurements

Well Number	Gauging Date	TOC Elev. (feet)	Depth to Water (feet)	Corrected Ground Water Elevation (feet)
IT-2	01/14/11	732.25	13.42	718.83
	02/11/11		13.71	718.54
	03/11/11		11.64	720.61
	04/14/11		11.93	720.32
	05/06/11		10.84	721.41
	06/02/11		11.83	720.42
	07/15/11		12.20	720.05
	08/11/11		12.79	719.46
	09/07/11		13.32	718.93
	10/05/11		13.30	718.95
	11/04/11		13.26	718.99
	12/01/11		12.82	719.43
	01/13/12		12.50	719.75
	02/10/12		12.30	719.95
	03/09/12		12.80	719.45
	04/06/12		12.31	719.94
	05/02/12		12.47	719.78
	06/01/12		12.71	719.54
	07/13/12		13.48	718.77
	08/10/12		13.94	718.31
	09/06/12		13.72	718.53
	10/05/12		13.56	718.69
	12/17/12		13.67	718.58
	01/11/13		13.65	718.60
	02/25/13		12.13	720.12
	03/22/13		12.42	719.83
	04/05/13		12.58	719.67
	05/03/13		12.17	720.08
	06/13/13		11.94	720.31
	07/12/13		12.76	719.49
	08/09/13		13.10	719.15
	09/06/13		13.61	718.64
	10/01/13		13.95	718.30
	11/01/13		13.79	718.46
	12/13/13		14.00	718.25
	01/13/14		12.28	719.97
	02/07/14		NG	NG
	03/21/14		12.63	719.62
	04/04/14		12.30	719.95
	05/02/14		12.17	720.08
	06/14/14		11.60	720.65
	07/11/14		12.43	719.82
	08/08/14		12.75	719.50
	09/05/14		12.91	719.34
	10/08/14		13.23	719.02
	11/13/14		13.30	718.95
	12/24/14		13.17	719.08
	01/09/15		NG	NG
	02/06/15		13.22	719.03
	03/06/15		NG	NG
	04/03/15		13.18	719.07
	05/08/15		12.73	719.52
	06/12/15		12.72	719.53
	07/10/15		11.51	720.74
	08/07/15		11.50	720.75
	09/03/15		12.39	719.86
	10/02/15		12.98	719.27
	11/13/15		13.30	718.95
	12/14/15		13.38	718.87
	01/21/16		12.32	719.93
	02/04/16		12.40	719.85
	03/04/16		12.08	720.17
	04/01/16		12.15	720.10
	05/13/16		12.10	720.15
	06/10/16		12.51	719.74

Former Amphenol Facility
980 Hurricane Road
Franklin, Indiana

Ground Water Level Measurements

Well Number	Gauging Date	TOC Elev. (feet)	Depth to Water (feet)	Corrected Ground Water Elevation (feet)
IT-3	01/14/11	728.71	11.35	717.36
	02/11/11		11.41	717.30
	03/11/11		10.35	718.36
	04/14/11		10.52	718.19
	05/06/11		9.79	718.92
	06/02/11		10.42	718.29
	07/15/11		10.60	718.11
	08/11/11		10.86	717.85
	09/07/11		11.07	717.64
	10/05/11		11.07	717.64
	11/04/11		11.02	717.69
	12/01/11		10.74	717.97
	01/13/12		10.90	717.81
	02/10/12		10.86	717.85
	03/09/12		11.08	717.63
	04/06/12		10.73	717.98
	05/02/12		10.68	718.03
	06/01/12		10.97	717.74
	07/13/12		11.18	717.53
	08/10/12		11.29	717.42
	09/06/12		11.30	717.41
	10/05/12		11.24	717.47
	12/17/12		11.41	717.30
	01/11/13		11.22	717.49
	02/25/13		10.84	717.87
	03/22/13		10.75	717.96
	04/05/13		10.86	717.85
	05/03/13		10.69	718.02
	06/13/13		10.72	717.99
	07/12/13		10.86	717.85
	08/09/13		10.98	717.73
	09/06/13		11.13	717.58
	10/01/13		11.24	717.47
	11/01/13		11.17	717.54
	12/13/13		11.41	717.30
	01/13/14		10.59	718.12
	02/07/14		10.87	717.84
	03/21/14		10.82	717.89
	04/04/14		10.15	718.56
	05/02/14		10.58	718.13
	06/14/14		10.34	718.37
	07/11/14		10.58	718.13
	08/08/14		10.78	717.93
	09/05/14		10.75	717.96
	10/08/14		10.95	717.76
	11/13/14		11.08	717.63
	12/24/14		11.42	717.29
	01/09/15		11.08	717.63
	02/06/15		11.35	717.36
	03/06/15		11.24	717.47
	04/03/15		11.30	717.41
	05/08/15		10.97	717.74
	06/12/15		10.98	717.73
	07/10/15		10.25	718.46
	08/07/15		10.35	718.36
	09/03/15		10.78	717.93
	10/02/15		11.02	717.69
	11/13/15		11.16	717.55
	12/14/15		11.31	717.40
	01/21/16		10.91	717.80
	02/04/16		10.90	717.81
	03/04/16		10.75	717.96
	04/01/16		10.80	717.91
	05/13/16		10.78	717.93
	06/10/16		10.92	717.79

Former Amphenol Facility
980 Hurricane Road
Franklin, Indiana

Ground Water Level Measurements

Well Number	Gauging Date	TOC Elev. (feet)	Depth to Water (feet)	Corrected Ground Water Elevation (feet)
MW-3	01/14/11	736.44	16.07	720.37
	02/11/11		16.31	720.13
	03/11/11		13.91	722.53
	04/14/11		14.08	722.36
	05/06/11		12.53	723.91
	06/02/11		13.84	722.60
	07/15/11		14.48	721.96
	08/11/11		15.26	721.18
	09/07/11		15.91	720.53
	10/05/11		15.71	720.73
	11/04/11		15.97	720.47
	12/01/11		15.48	720.96
	01/13/12		14.87	721.57
	02/10/12		14.49	721.95
	03/09/12		15.10	721.34
	04/06/12		14.63	721.81
	05/02/12		14.59	721.85
	06/01/12		15.13	721.31
	07/13/12		16.09	720.35
	08/10/12		16.63	719.81
	09/06/12		16.50	719.94
	10/05/12		16.38	720.06
	12/17/12		16.52	719.92
	01/11/13		16.42	720.02
	02/25/13		14.96	721.48
	03/22/13		14.80	721.64
	04/05/13		15.94	720.50
	05/03/13		14.53	721.91
	06/13/13		14.56	721.88
	07/12/13		15.19	721.25
	08/09/13		15.66	720.78
	09/06/13		16.23	720.21
	10/01/13		16.55	719.89
	11/01/13		16.55	719.89
	12/13/13		16.75	719.69
	01/13/14		14.90	721.54
	02/07/14		15.07	721.37
	03/21/14		15.06	721.38
	04/04/14		14.81	721.63
	05/02/14		14.47	721.97
	06/14/14		14.18	722.26
	07/11/14		14.76	721.68
	08/08/14		15.27	721.17
	09/05/14		15.42	721.02
	10/08/14		15.92	720.52
	11/13/14		16.13	720.31
	12/24/14		15.85	720.59
	01/09/15		15.81	720.63
	02/06/15		15.85	720.59
	03/06/15		16.02	720.42
	04/03/15		15.80	720.64
	05/08/15		15.54	720.90
	06/12/15		15.19	721.25
	07/10/15		13.76	722.68
	08/07/15		13.82	722.62
	09/03/15		14.82	721.62
	10/02/15		15.60	720.84
	11/13/15		16.08	720.36
	12/14/15		16.23	720.21
	01/21/16		14.87	721.57
	02/04/16		15.00	721.44
	03/04/16		14.59	721.85
	04/01/16		14.56	721.88
	05/13/16		14.53	721.91
	06/10/16		14.98	721.46

iWM CONSULTING GROUP

Former Amphenol Facility
980 Hurricane Road
Franklin, Indiana

Ground Water Level Measurements

Well Number	Gauging Date	TOC Elev. (feet)	Depth to Water (feet)	Corrected Ground Water Elevation (feet)
MW-9	01/14/11	733.04	10.19	722.85
	02/11/11		10.22	722.82
	03/11/11		7.00	726.04
	04/14/11		6.84	726.20
	05/06/11		4.71	728.33
	06/02/11		6.74	726.30
	07/15/11		7.80	725.24
	08/11/11		8.83	724.21
	09/07/11		9.72	723.32
	10/05/11		9.74	723.30
	11/04/11		9.75	723.29
	12/01/11		8.57	724.47
	01/13/12		8.18	724.86
	02/10/12		7.76	725.28
	03/09/12		8.52	724.52
	04/06/12		7.71	725.33
	05/02/12		6.56	726.48
	06/01/12		8.58	724.46
	07/13/12		9.90	723.14
	08/10/12		10.42	722.62
	09/06/12		10.68	722.36
	10/05/12		10.41	722.63
	12/17/12		10.64	722.40
	01/11/13		10.23	722.81
	02/25/13		8.45	724.59
	03/22/13		7.98	725.06
	04/05/13		8.23	724.81
	05/03/13		7.72	725.32
	06/13/13		8.12	724.92
	07/12/13		8.75	724.29
	08/09/13		9.29	723.75
	09/06/13		10.05	722.99
	10/01/13		10.49	722.55
	11/01/13		10.44	722.60
	12/13/13		10.73	722.31
	01/13/14		7.97	725.07
	02/07/14		8.56	724.48
	03/21/14		8.48	724.56
	04/04/14		6.19	726.85
	05/02/14		7.76	725.28
	06/14/14		7.28	725.76
	07/11/14		8.16	724.88
	08/08/14		8.86	724.18
	09/05/14		9.16	723.88
	10/08/14		9.81	723.23
	11/13/14		10.17	722.87
	12/24/14		9.75	723.29
	01/09/15		9.43	723.61
	02/06/15		9.67	723.37
	03/06/15		9.78	723.26
	04/03/15		9.62	723.42
	05/08/15		9.58	723.46
	06/12/15		8.70	724.34
	07/10/15		6.81	726.23
	08/07/15		6.61	726.43
	09/03/15		8.37	724.67
	10/02/15		9.40	723.64
	11/13/15		10.09	722.95
	12/14/15		10.06	722.98
	01/21/16		8.31	724.73
	02/04/16		8.15	724.89
	03/04/16		7.79	725.25
	04/01/16		7.73	725.31
	05/13/16		7.69	725.35
	06/10/16		8.38	724.66

iWM CONSULTING GROUP

Former Amphenol Facility
980 Hurricane Road
Franklin, Indiana

Ground Water Level Measurements

Well Number	Gauging Date	TOC Elev. (feet)	Depth to Water (feet)	Corrected Ground Water Elevation (feet)
MW-12R	01/14/11	736.15	17.76	718.39
	02/11/11		18.05	718.10
	03/11/11		16.09	720.06
	04/14/11		16.34	719.81
	05/06/11		15.32	720.83
	06/02/11		16.21	719.94
	07/15/11		16.53	719.62
	08/11/11		17.05	719.10
	09/07/11		17.62	718.53
	10/05/11		17.63	718.52
	11/04/11		17.54	718.61
	12/01/11		17.20	718.95
	01/13/12		16.83	719.32
	02/10/12		16.66	719.49
	03/09/12		17.15	719.00
	04/06/12		16.74	719.41
	05/02/12		16.87	719.28
	06/01/12		18.87	717.28
	07/13/12		17.80	718.35
	08/10/12		18.16	717.99
	09/06/12		18.10	718.05
	10/05/12		17.95	718.20
	12/17/12		18.01	718.14
	01/11/13		17.98	718.17
	02/25/13		16.38	719.77
	03/22/13		16.76	719.39
	04/05/13		16.09	720.06
	05/03/13		16.52	719.63
	06/13/13		16.07	720.08
	07/12/13		17.06	719.09
	08/09/13		17.41	718.74
	09/06/13		17.93	718.22
	10/01/13		18.22	717.93
	11/01/13		18.06	718.09
	12/13/13		18.32	717.83
	01/13/14		16.64	719.51
	02/07/14		16.90	719.25
	03/21/14		16.95	719.20
	04/04/14		16.68	719.47
	05/02/14		16.55	719.60
	06/14/14		15.77	720.38
	07/11/14		16.72	719.43
	08/08/14		17.01	719.14
	09/05/14		17.18	718.97
	10/08/14		17.51	718.64
	11/13/14		17.42	718.73
	12/24/14		17.48	718.67
	01/09/15		17.39	718.76
	02/06/15		17.51	718.64
	03/06/15		17.13	719.02
	04/03/15		17.48	718.67
	05/08/15		16.30	719.85
	06/12/15		16.98	719.17
	07/10/15		15.86	720.29
	08/07/15		15.84	720.31
	09/03/15		16.65	719.50
	10/02/15		17.15	719.00
	11/13/15		17.58	718.57
	12/14/15		17.69	718.46
	01/21/16		16.66	719.49
	02/04/16		16.72	719.43
	03/04/16		16.40	719.75
	04/01/16		16.43	719.72
	05/13/16		16.40	719.75
	06/10/16		16.74	719.41

iWM CONSULTING GROUP

Former Amphenol Facility
980 Hurricane Road
Franklin, Indiana

Ground Water Level Measurements

Well Number	Gauging Date	TOC Elev. (feet)	Depth to Water (feet)	Corrected Ground Water Elevation (feet)
MW-20	01/14/11	734.03	11.02	723.01
	02/11/11		11.06	722.97
	03/11/11		8.22	725.81
	04/14/11		8.34	725.69
	05/06/11		7.24	726.79
	06/02/11		8.56	725.47
	07/15/11		9.25	724.78
	08/11/11		15.68	718.35
	09/07/11		10.94	723.09
	10/05/11		10.67	723.36
	11/04/11		10.51	723.52
	12/01/11		9.32	724.71
	01/13/12		9.39	724.64
	02/10/12		9.19	724.84
	03/09/12		9.63	724.40
	04/06/12		9.04	724.99
	05/02/12		8.41	725.62
	06/01/12		9.84	724.19
	07/13/12		11.14	722.89
	08/10/12		11.33	722.70
	09/06/12		11.38	722.65
	10/05/12		11.10	722.93
	12/17/12		11.44	722.59
	01/11/13		10.99	723.04
	02/25/13		9.49	724.54
	03/22/13		9.13	724.90
	04/05/13		9.39	724.64
	05/03/13		8.92	725.11
	06/13/13		9.30	724.73
	07/12/13		9.76	724.27
	08/09/13		10.21	723.82
	09/06/13		11.26	722.77
	10/01/13		11.43	722.60
	11/01/13		11.31	722.72
	12/13/13		11.71	722.32
	01/13/14		8.91	725.12
	02/07/14		11.88	722.15
	03/21/14		9.52	724.51
	04/04/14		7.44	726.59
	05/02/14		9.06	724.97
	06/14/14		8.67	725.36
	07/11/14		9.37	724.66
	08/08/14		10.40	723.63
	09/05/14		10.08	723.95
	10/08/14		10.87	723.16
	11/13/14		11.23	722.80
	12/24/14		10.80	723.23
	01/09/15		10.46	723.57
	02/06/15		10.76	723.27
	03/06/15		10.83	723.20
	04/03/15		10.72	723.31
	05/08/15		10.68	723.35
	06/12/15		9.75	724.28
	07/10/15		8.32	725.71
	08/07/15		8.35	725.68
	09/03/15		9.63	724.40
	10/02/15		10.54	723.49
	11/13/15		11.05	722.98
	12/14/15		11.18	722.85
	01/21/16		9.50	724.53
	02/04/16		9.40	724.63
	03/04/16		9.07	724.96
	04/01/16		9.03	725.00
	05/13/16		9.12	724.91
	06/10/16		9.63	724.40

iWM CONSULTING GROUP

Former Amphenol Facility
980 Hurricane Road
Franklin, Indiana

Ground Water Level Measurements

Well Number	Gauging Date	TOC Elev. (feet)	Depth to Water (feet)	Corrected Ground Water Elevation (feet)
MW-21	01/14/11	737.91	17.71	720.20
	02/11/11		17.96	719.95
	03/11/11		15.62	722.29
	04/14/11		15.82	722.09
	05/06/11		14.32	723.59
	06/02/11		15.61	722.30
	07/15/11		16.21	721.70
	08/11/11		16.97	720.94
	09/07/11		17.59	720.32
	10/05/11		17.47	720.44
	11/04/11		17.64	720.27
	12/01/11		17.18	720.73
	01/13/12		16.57	721.34
	02/10/12		16.24	721.67
	03/09/12		16.89	721.02
	04/06/12		16.33	721.58
	05/02/12		16.43	721.48
	06/01/12		16.79	721.12
	07/13/12		17.78	720.13
	08/10/12		18.29	719.62
	09/06/12		18.10	719.81
	10/05/12		18.04	719.87
	12/17/12		18.14	719.77
	01/11/13		18.04	719.87
	02/25/13		16.63	721.28
	03/22/13		16.49	721.42
	04/05/13		16.65	721.26
	05/03/13		16.22	721.69
	06/13/13		16.24	721.67
	07/12/13		16.88	721.03
	08/09/13		17.35	720.56
	09/06/13		17.88	720.03
	10/01/13		18.23	719.68
	11/01/13		18.19	719.72
	12/13/13		18.42	719.49
	01/13/14		16.59	721.32
	02/07/14		16.07	721.84
	03/21/14		16.76	721.15
	04/04/14		16.49	721.42
	05/02/14		16.17	721.74
	06/14/14		15.88	722.03
	07/11/14		16.48	721.43
	08/08/14		16.94	720.97
	09/05/14		17.11	720.80
	10/08/14		17.58	720.33
	11/13/14		17.80	720.11
	12/24/14		17.52	720.39
	01/09/15		17.34	720.57
	02/06/15		17.52	720.39
	03/06/15		17.68	720.23
	04/03/15		17.47	720.44
	05/08/15		15.85	722.06
	06/12/15		16.88	721.03
	07/10/15		15.50	722.41
	08/07/15		15.57	722.34
	09/03/15		16.55	721.36
	10/02/15		17.28	720.63
	11/13/15		17.75	720.16
	12/14/15		17.91	720.00
	01/21/16		16.55	721.36
	02/04/16		16.70	721.21
	03/04/16		16.30	721.61
	04/01/16		16.28	721.63
	05/13/16		16.26	721.65
	06/10/16		16.69	721.22

iWM CONSULTING GROUP

Former Amphenol Facility
980 Hurricane Road
Franklin, Indiana

Ground Water Level Measurements

Well Number	Gauging Date	TOC Elev. (feet)	Depth to Water (feet)	Corrected Ground Water Elevation (feet)
MW-22	01/14/11	737.64	18.07	719.57
	02/11/11		18.36	719.28
	03/11/11		16.43	721.21
	04/14/11		16.63	721.01
	05/06/11		15.57	722.07
	06/02/11		16.53	721.11
	07/15/11		16.93	720.71
	08/11/11		17.54	720.10
	09/07/11		18.11	719.53
	10/05/11		18.06	719.58
	11/04/11		18.11	719.53
	12/01/11		17.70	719.94
	01/13/12		17.24	720.40
	02/10/12		17.05	720.59
	03/09/12		17.55	720.09
	04/06/12		17.06	720.58
	05/02/12		17.19	720.45
	06/01/12		17.43	720.21
	07/13/12		18.29	719.35
	08/10/12		18.76	718.88
	09/06/12		18.62	719.02
	10/05/12		18.52	719.12
	12/17/12		18.63	719.01
	01/11/13		18.54	719.10
	02/25/13		17.21	720.43
	03/22/13		17.16	720.48
	04/05/13		17.29	720.35
	05/03/13		16.92	720.72
	06/13/13		16.74	720.90
	07/12/13		17.47	720.17
	08/09/13		17.89	719.75
	09/06/13		18.39	719.25
	10/01/13		18.71	718.93
	11/01/13		18.63	719.01
	12/13/13		18.90	718.74
	01/13/14		17.09	720.55
	02/07/14		17.26	720.38
	03/21/14		17.37	720.27
	04/04/14		17.06	720.58
	05/02/14		16.91	720.73
	06/14/14		16.52	721.12
	07/11/14		17.11	720.53
	08/08/14		17.50	720.14
	09/05/14		17.65	719.99
	10/08/14		18.05	719.59
	11/13/14		18.15	719.49
	12/24/14		18.01	719.63
	01/09/15		17.95	719.69
	02/06/15		18.05	719.59
	03/06/15		18.15	719.49
	04/03/15		17.95	719.69
	05/08/15		16.63	721.01
	06/12/15		17.46	720.18
	07/10/15		16.31	721.33
	08/07/15		16.45	721.19
	09/03/15		17.17	720.47
	10/02/15		17.76	719.88
	11/13/15		18.23	719.41
	12/14/15		18.38	719.26
	01/21/16		17.22	720.42
	02/04/16		17.32	720.32
	03/04/16		16.98	720.66
	04/01/16		16.99	720.65
	05/13/16		17.00	720.64
	06/10/16		17.32	720.32

iWM CONSULTING GROUP

Former Amphenol Facility
980 Hurricane Road
Franklin, Indiana

Ground Water Level Measurements

Well Number	Gauging Date	TOC Elev. (feet)	Depth to Water (feet)	Corrected Ground Water Elevation (feet)
MW-24	01/14/11	736.02	16.31	719.71
	02/11/11		16.51	719.51
	03/11/11		14.47	721.55
	04/14/11		14.70	721.32
	05/06/11		13.13	722.89
	06/02/11		14.42	721.60
	07/15/11		14.93	721.09
	08/11/11		15.58	720.44
	09/07/11		16.08	719.94
	10/05/11		16.11	719.91
	11/04/11		16.16	719.86
	12/01/11		15.83	720.19
	01/13/12		15.27	720.75
	02/10/12		15.03	720.99
	03/09/12		15.63	720.39
	04/06/12		15.11	720.91
	05/02/12		15.25	720.77
	06/01/12		15.47	720.55
	07/13/12		16.20	719.82
	08/10/12		17.65	718.37
	09/06/12		16.64	719.38
	10/05/12		16.52	719.50
	12/17/12		16.67	719.35
	01/11/13		16.63	719.39
	02/25/13		15.35	720.67
	03/22/13		15.25	720.77
	04/05/13		15.36	720.66
	05/03/13		15.03	720.99
	06/13/13		15.04	720.98
	07/12/13		15.56	720.46
	08/09/13		15.93	720.09
	09/06/13		16.32	719.70
	10/01/13		16.59	719.43
	11/01/13		16.60	719.42
	12/13/13		16.81	719.21
	01/13/14		15.30	720.72
	02/07/14		15.46	720.56
	03/21/14		15.46	720.56
	04/04/14		15.23	720.79
	05/02/14		14.95	721.07
	06/14/14		14.68	721.34
	07/11/14		15.16	720.86
	08/08/14		15.55	720.47
	09/05/14		15.71	720.31
	10/08/14		16.05	719.97
	11/13/14		16.25	719.77
	12/24/14		16.12	719.90
	01/09/15		16.08	719.94
	02/06/15		16.13	719.89
	03/06/15		16.20	719.82
	04/03/15		16.08	719.94
	05/08/15		16.58	719.44
	06/12/15		15.56	720.46
	07/10/15		14.29	721.73
	08/07/15		14.31	721.71
	09/03/15		15.21	720.81
	10/02/15		15.80	720.22
	11/13/15		16.24	719.78
	12/14/15		16.40	719.62
	01/21/16		15.34	720.68
	02/04/16		15.43	720.59
	03/04/16		15.04	720.98
	04/01/16		15.03	720.99
	05/13/16		15.00	721.02
	06/10/16		15.36	720.66

iWM CONSULTING GROUP

Former Amphenol Facility
980 Hurricane Road
Franklin, Indiana

Ground Water Level Measurements

Well Number	Gauging Date	TOC Elev. (feet)	Depth to Water (feet)	Corrected Ground Water Elevation (feet)
MW-26	01/14/11	736.39	14.11	722.28
	02/11/11		14.24	722.15
	03/11/11		11.34	725.05
	04/14/11		11.33	725.06
	05/06/11		9.52	726.87
	06/02/11		11.25	725.14
	07/15/11		12.16	724.23
	08/11/11		13.02	723.37
	09/07/11		13.80	722.59
	10/05/11		13.70	722.69
	11/04/11		13.71	722.68
	12/01/11		12.73	723.66
	01/13/12		12.48	723.91
	02/10/12		12.15	724.24
	03/09/12		12.81	723.58
	04/06/12		12.09	724.30
	05/02/12		11.98	724.41
	06/01/12		12.81	723.58
	07/13/12		13.97	722.42
	08/10/12		14.32	722.07
	09/06/12		14.47	721.92
	10/05/12		14.27	722.12
	12/17/12		14.55	721.84
	01/11/13		14.42	721.97
	02/25/13		12.70	723.69
	03/22/13		12.33	724.06
	04/05/13		12.55	723.84
	05/03/13		12.08	724.31
	06/13/13		12.43	723.96
	07/12/13		12.90	723.49
	08/09/13		13.40	722.99
	09/06/13		14.10	722.29
	10/01/13		14.46	721.93
	11/01/13		14.36	722.03
	12/13/13		14.74	721.65
	01/13/14		12.38	724.01
	02/07/14		12.80	723.59
	03/21/14		12.73	723.66
	04/04/14		11.60	724.79
	05/02/14		12.13	724.26
	06/14/14		11.70	724.69
	07/11/14		12.42	723.97
	08/08/14		13.01	723.38
	09/05/14		13.22	723.17
	10/08/14		13.86	722.53
	11/13/14		14.18	722.21
	12/24/14		13.89	722.50
	01/09/15		13.57	722.82
	02/06/15		13.83	722.56
	03/06/15		13.98	722.41
	04/03/15		13.80	722.59
	05/08/15		13.70	722.69
	06/12/15		12.89	723.50
	07/10/15		11.26	725.13
	08/07/15		11.17	725.22
	09/03/15		12.56	723.83
	10/02/15		13.47	722.92
	11/13/15		14.03	722.36
	12/14/15		14.15	722.24
	01/21/16		12.58	723.81
	02/04/16		12.49	723.90
	03/04/16		12.16	724.23
	04/01/16		12.06	724.33
	05/13/16		12.11	724.28
	06/10/16		12.65	723.74

Former Amphenol Facility
980 Hurricane Road
Franklin, Indiana

Ground Water Level Measurements

Well Number	Gauging Date	TOC Elev. (feet)	Depth to Water (feet)	Corrected Ground Water Elevation (feet)
MW-27	01/14/11	736.63	16.43	720.20
	02/11/11		16.65	719.98
	03/11/11		14.16	722.47
	04/14/11		14.38	722.25
	05/06/11		13.09	723.54
	06/02/11		14.28	722.35
	07/15/11		14.92	721.71
	08/11/11		10.00	726.63
	09/07/11		16.35	720.28
	10/05/11		16.18	720.45
	11/04/11		16.26	720.37
	12/01/11		15.68	720.95
	01/13/12		15.21	721.42
	02/10/12		14.93	721.70
	03/09/12		15.62	721.01
	04/06/12		14.95	721.68
	05/02/12		15.20	721.43
	06/01/12		15.48	721.15
	07/13/12		16.54	720.09
	08/10/12		17.03	719.60
	09/06/12		16.72	719.91
	10/05/12		16.68	719.95
	12/17/12		16.92	719.71
	01/11/13		16.83	719.80
	02/25/13		15.28	721.35
	03/22/13		15.12	721.51
	04/05/13		15.30	721.33
	05/03/13		14.85	721.78
	06/13/13		14.87	721.76
	07/12/13		15.55	721.08
	08/09/13		16.05	720.58
	09/06/13		16.67	719.96
	10/01/13		16.96	719.67
	11/01/13		16.91	719.72
	12/13/13		17.18	719.45
	01/13/14		15.14	721.49
	02/07/14		15.41	721.22
	03/21/14		15.41	721.22
	04/04/14		15.20	721.43
	05/02/14		14.93	721.70
	06/14/14		14.53	722.10
	07/11/14		15.19	721.44
	08/08/14		15.66	720.97
	09/05/14		15.84	720.79
	10/08/14		16.38	720.25
	11/13/14		16.57	720.06
	12/24/14		16.34	720.29
	01/09/15		16.32	720.31
	02/06/15		16.35	720.28
	03/06/15		16.48	720.15
	04/03/15		16.29	720.34
	05/08/15		16.20	720.43
	06/12/15		15.57	721.06
	07/10/15		14.13	722.50
	08/07/15		14.30	722.33
	09/03/15		15.24	721.39
	10/02/15		16.01	720.62
	11/13/15		16.45	720.18
	12/14/15		16.61	720.02
	01/21/16		15.22	721.41
	02/04/16		15.36	721.27
	03/04/16		14.92	721.71
	04/01/16		14.92	721.71
	05/13/16		14.92	721.71
	06/10/16		15.38	721.25

iWM CONSULTING GROUP

Former Amphenol Facility
980 Hurricane Road
Franklin, Indiana

Ground Water Level Measurements

Well Number	Gauging Date	TOC Elev. (feet)	Depth to Water (feet)	Corrected Ground Water Elevation (feet)
MW-28	01/14/11	738.04	18.03	720.01
	02/11/11		18.29	719.75
	03/11/11		15.95	722.09
	04/14/11		16.18	721.86
	05/06/11		14.91	723.13
	06/02/11		16.03	722.01
	07/15/11		16.59	721.45
	08/11/11		17.32	720.72
	09/07/11		17.97	720.07
	10/05/11		17.93	720.11
	11/04/11		17.92	720.12
	12/01/11		17.42	720.62
	01/13/12		16.92	721.12
	02/10/12		16.65	721.39
	03/09/12		17.29	720.75
	04/06/12		16.66	721.38
	05/02/12		16.90	721.14
	06/01/12		17.16	720.88
	07/13/12		18.17	719.87
	08/10/12		18.68	719.36
	09/06/12		18.35	719.69
	10/05/12		18.35	719.69
	12/17/12		18.52	719.52
	01/11/13		18.45	719.59
	02/25/13		16.97	721.07
	03/22/13		16.85	721.19
	04/05/13		16.99	721.05
	05/03/13		16.57	721.47
	06/13/13		16.52	721.52
	07/12/13		17.22	720.82
	08/09/13		17.70	720.34
	09/06/13		18.26	719.78
	10/01/13		18.57	719.47
	11/01/13		18.52	719.52
	12/13/13		18.79	719.25
	01/13/14		16.86	721.18
	02/07/14		18.70	719.34
	03/21/14		17.09	720.95
	04/04/14		16.86	721.18
	05/02/14		16.62	721.42
	06/14/14		16.22	721.82
	07/11/14		16.87	721.17
	08/08/14		17.32	720.72
	09/05/14		17.48	720.56
	10/08/14		17.97	720.07
	11/13/14		18.14	719.90
	12/24/14		17.93	720.11
	01/09/15		NG	NG
	02/06/15		17.96	720.08
	03/06/15		18.07	719.97
	04/03/15		17.93	720.11
	05/08/15		16.40	721.64
	06/12/15		17.23	720.81
	07/10/15		15.88	722.16
	08/07/15		16.02	722.02
	09/03/15		16.91	721.13
	10/02/15		17.63	720.41
	11/13/15		18.08	719.96
	12/14/15		18.23	719.81
	01/21/16		16.91	721.13
	02/04/16		17.05	720.99
	03/04/16		16.64	721.40
	04/01/16		16.64	721.40
	05/13/16		16.63	721.41
	06/10/16		17.05	720.99

Former Amphenol Facility
980 Hurricane Road
Franklin, Indiana

Ground Water Level Measurements

Well Number	Gauging Date	TOC Elev. (feet)	Depth to Water (feet)	Corrected Ground Water Elevation (feet)
MW-29	01/14/11	737.61	17.86	719.75
	02/11/11		18.10	719.51
	03/11/11		15.74	721.87
	04/14/11		16.01	721.60
	05/06/11		14.83	722.78
	06/02/11		15.88	721.73
	07/15/11		15.98	721.63
	08/11/11		17.19	720.42
	09/07/11		17.83	719.78
	10/05/11		17.68	719.93
	11/04/11		17.73	719.88
	12/01/11		17.19	720.42
	01/13/12		16.73	720.88
	02/10/12		16.48	721.13
	03/09/12		17.13	720.48
	04/06/12		16.48	721.13
	05/02/12		16.69	720.92
	06/01/12		17.00	720.61
	07/13/12		18.03	719.58
	08/10/12		18.55	719.06
	09/06/12		18.40	719.21
	10/05/12		18.15	719.46
	12/17/12		18.35	719.26
	01/11/13		18.30	719.31
	02/25/13		16.77	720.84
	03/22/13		16.68	720.93
	04/05/13		16.80	720.81
	05/03/13		16.38	721.23
	06/13/13		16.38	721.23
	07/12/13		17.07	720.54
	08/09/13		17.55	720.06
	09/06/13		18.13	719.48
	10/01/13		18.43	719.18
	11/01/13		18.36	719.25
	12/13/13		18.61	719.00
	01/13/14		16.67	720.94
	02/07/14		16.92	720.69
	03/21/14		16.94	720.67
	04/04/14		16.74	720.87
	05/02/14		16.48	721.13
	06/14/14		16.10	721.51
	07/11/14		16.74	720.87
	08/08/14		17.17	720.44
	09/05/14		17.36	720.25
	10/08/14		17.85	719.76
	11/13/14		18.00	719.61
	12/24/14		17.80	719.81
	01/09/15		17.62	719.99
	02/06/15		17.83	719.78
	03/06/15		17.93	719.68
	04/03/15		17.77	719.84
	05/08/15		16.38	721.23
	06/12/15		17.11	720.50
	07/10/15		15.73	721.88
	08/07/15		15.92	721.69
	09/03/15		16.79	720.82
	10/02/15		17.52	720.09
	11/13/15		17.93	719.68
	12/14/15		18.06	719.55
	01/21/16		16.73	720.88
	02/04/16		16.90	720.71
	03/04/16		16.46	721.15
	04/01/16		16.48	721.13
	05/13/16		16.45	721.16
	06/10/16		16.90	720.71

iWM CONSULTING GROUP

Former Amphenol Facility
980 Hurricane Road
Franklin, Indiana

Ground Water Level Measurements

Well Number	Gauging Date	TOC Elev. (feet)	Depth to Water (feet)	Corrected Ground Water Elevation (feet)
MW-30	01/14/11	734.84	16.00	718.84
	02/11/11		16.07	718.77
	03/11/11		15.02	719.82
	04/14/11		15.17	719.67
	05/06/11		14.38	720.46
	06/02/11		14.98	719.86
	07/15/11		15.21	719.63
	08/11/11		15.55	719.29
	09/07/11		15.57	719.27
	10/05/11		15.87	718.97
	11/04/11		15.71	719.13
	12/01/11		15.22	719.62
	01/13/12		15.44	719.40
	02/10/12		15.37	719.47
	03/09/12		15.64	719.20
	04/06/12		15.31	719.53
	05/02/12		15.37	719.47
	06/01/12		15.52	719.32
	07/13/12		15.83	719.01
	08/10/12		16.01	718.83
	09/06/12		15.98	718.86
	10/05/12		15.94	718.90
	12/17/12		15.99	718.85
	01/11/13		15.96	718.88
	02/25/13		15.39	719.45
	03/22/13		15.35	719.49
	04/05/13		15.45	719.39
	05/03/13		15.26	719.58
	06/13/13		14.76	720.08
	07/12/13		15.47	719.37
	08/09/13		15.65	719.19
	09/06/13		15.86	718.98
	10/01/13		15.95	718.89
	11/01/13		15.94	718.90
	12/13/13		16.01	718.83
	01/13/14		15.30	719.54
	02/07/14		15.48	719.36
	03/21/14		15.45	719.39
	04/04/14		15.20	719.64
	05/02/14		15.18	719.66
	06/14/14		14.78	720.06
	07/11/14		15.27	719.57
	08/08/14		15.47	719.37
	09/05/14		15.55	719.29
	10/08/14		15.72	719.12
	11/13/14		15.72	719.12
	12/24/14		15.78	719.06
	01/09/15		15.75	719.09
	02/06/15		15.83	719.01
	03/06/15		15.82	719.02
	04/03/15		15.80	719.04
	05/08/15		16.61	718.23
	06/12/15		15.55	719.29
	07/10/15		14.82	720.02
	08/07/15		14.89	719.95
	09/03/15		15.34	719.50
	10/02/15		15.62	719.22
	11/13/15		15.84	719.00
	12/14/15		15.91	718.93
	01/21/16		15.45	719.39
	02/04/16		15.49	719.35
	03/04/16		14.89	719.95
	04/01/16		14.93	719.91
	05/13/16		14.89	719.95
	06/10/16		15.13	719.71

Former Amphenol Facility
980 Hurricane Road
Franklin, Indiana

Ground Water Level Measurements

Well Number	Gauging Date	TOC Elev. (feet)	Depth to Water (feet)	Corrected Ground Water Elevation (feet)
RW-1	01/14/11	730.97	12.60	718.37
	02/11/11		13.23	717.74
	03/11/11		12.81	718.16
	04/14/11		12.88	718.09
	05/06/11		12.18	718.79
	06/02/11		12.61	718.36
	07/15/11		12.50	718.47
	08/11/11		13.05	717.92
	09/07/11		12.80	718.17
	10/05/11		12.31	718.66
	11/04/11		11.75	719.22
	12/01/11		11.37	719.60
	01/13/12		12.84	718.13
	02/10/12		12.31	718.66
	03/09/12		12.98	717.99
	04/06/12		12.96	718.01
	05/02/12		12.90	718.07
	06/01/12		12.40	718.57
	07/13/12		12.95	718.02
	08/10/12		12.94	718.03
	09/06/12		12.81	718.16
	10/05/12		12.38	718.59
	12/17/12		12.15	718.82
	01/11/13		12.01	718.96
	02/25/13		12.01	718.96
	03/22/13		12.62	718.35
	04/05/13		12.10	718.87
	05/03/13		12.58	718.39
	06/13/13		10.84	720.13
	07/12/13		12.68	718.29
	08/09/13		12.70	718.27
	09/06/13		12.35	718.62
	10/01/13		12.25	718.72
	11/01/13		12.20	718.77
	12/13/13		12.13	718.84
	01/13/14		12.21	718.76
	02/07/14		12.20	718.77
	03/21/14		12.98	717.99
	04/04/14		12.90	718.07
	05/02/14		12.80	718.17
	06/14/14		12.30	718.67
	07/11/14		12.89	718.08
	08/08/14		13.10	717.87
	09/05/14		13.01	717.96
	10/08/14		12.15	718.82
	11/13/14		12.90	718.07
	12/24/14		12.28	718.69
	01/09/15		12.14	718.83
	02/06/15		12.00	718.97
	03/06/15		12.80	718.17
	04/03/15		12.21	718.76
	05/08/15		12.10	718.87
	06/12/15		12.15	718.82
	07/10/15		12.05	718.92
	08/07/15		12.70	718.27
	09/03/15		12.10	718.87
	10/02/15		12.81	718.16
	11/13/15		12.92	718.05
	12/14/15		12.72	718.25
	01/21/16		12.90	718.07
	02/04/16		12.90	718.07
	03/04/16		12.71	718.26
	04/01/16		12.12	718.85
	05/13/16		11.85	719.12
	06/10/16		11.25	719.72

iWM CONSULTING GROUP

Former Amphenol Facility
980 Hurricane Road
Franklin, Indiana

Ground Water Level Measurements

Well Number	Gauging Date	TOC Elev. (feet)	Depth to Water (feet)	Corrected Ground Water Elevation (feet)
RW-2	01/14/11	732.05	13.40	718.65
	02/11/11		16.42	715.63
	03/11/11		16.10	715.95
	04/14/11		16.21	715.84
	05/06/11		12.91	719.14
	06/02/11		15.45	716.60
	07/15/11		13.11	718.94
	08/11/11		12.72	719.33
	09/07/11		12.96	719.09
	10/05/11		12.90	719.15
	11/04/11		13.18	718.87
	12/01/11		15.06	716.99
	01/13/12		12.70	719.35
	02/10/12		12.48	719.57
	03/09/12		14.95	717.10
	04/06/12		13.22	718.83
	05/02/12		15.24	716.81
	06/01/12		15.21	716.84
	07/13/12		13.40	718.65
	08/10/12		15.18	716.87
	09/06/12		15.10	716.95
	10/05/12		13.70	718.35
	12/17/12		15.30	716.75
	01/11/13		15.25	716.80
	02/25/13		15.10	716.95
	03/22/13		15.63	716.42
	04/05/13		15.23	716.82
	05/03/13		15.58	716.47
	06/13/13		11.64	720.41
	07/12/13		15.18	716.87
	08/09/13		15.27	716.78
	09/06/13		15.20	716.85
	10/01/13		15.61	716.44
	11/01/13		14.65	717.40
	12/13/13		14.55	717.50
	01/13/14		14.29	717.76
	02/07/14		14.48	717.57
	03/21/14		15.69	716.36
	04/04/14		15.43	716.62
	05/02/14		15.20	716.85
	06/14/14		15.15	716.90
	07/11/14		15.08	716.97
	08/08/14		14.60	717.45
	09/05/14		14.56	717.49
	10/08/14		15.65	716.40
	11/13/14		14.98	717.07
	12/24/14		15.45	716.60
	01/09/15		15.45	716.60
	02/06/15		15.51	716.54
	03/06/15		14.71	717.34
	04/03/15		15.40	716.65
	05/08/15		15.28	716.77
	06/12/15		15.50	716.55
	07/10/15		15.46	716.59
	08/07/15		11.48	720.57
	09/03/15		14.50	717.55
	10/02/15		14.51	717.54
	11/13/15		14.42	717.63
	12/14/15		14.35	717.70
	01/21/16		14.45	717.60
	02/04/16		14.00	718.05
	03/04/16		14.38	717.67
	04/01/16		14.30	717.75
	05/13/16		NG	NG
	06/10/16		14.20	717.85

iWM CONSULTING GROUP

Former Amphenol Facility
980 Hurricane Road
Franklin, Indiana

Ground Water Level Measurements

Well Number	Gauging Date	TOC Elev. (feet)	Depth to Water (feet)	Corrected Ground Water Elevation (feet)
RW-3	01/14/11	733.19	17.50	715.69
	02/11/11		16.24	716.95
	03/11/11		16.23	716.96
	04/14/11		14.88	718.31
	05/06/11		14.03	719.16
	06/02/11		15.00	718.19
	07/15/11		14.14	719.05
	08/11/11		15.94	717.25
	09/07/11		15.51	717.68
	10/05/11		13.99	719.20
	11/04/11		16.72	716.47
	12/01/11		16.03	717.16
	01/13/12		15.63	717.56
	02/10/12		15.42	717.77
	03/09/12		15.93	717.26
	04/06/12		15.58	717.61
	05/02/12		15.75	717.44
	06/01/12		15.71	717.48
	07/13/12		17.98	715.21
	08/10/12		18.25	714.94
	09/06/12		18.01	715.18
	10/05/12		18.18	715.01
	12/17/12		17.10	716.09
	01/11/13		17.00	716.19
	02/25/13		17.28	715.91
	03/22/13		16.33	716.86
	04/05/13		16.43	716.76
	05/03/13		16.01	717.18
	06/13/13		11.53	721.66
	07/12/13		15.98	717.21
	08/09/13		15.80	717.39
	09/06/13		15.61	717.58
	10/01/13		17.88	715.31
	11/01/13		16.60	716.59
	12/13/13		17.97	715.22
	01/13/14		11.91	721.28
	02/07/14		17.60	715.59
	03/21/14		16.01	717.18
	04/04/14		15.22	717.97
	05/02/14		15.13	718.06
	06/14/14		15.32	717.87
	07/11/14		15.68	717.51
	08/08/14		15.45	717.74
	09/05/14		15.42	717.77
	10/08/14		16.85	716.34
	11/13/14		NG	NG
	12/24/14		17.89	715.30
	01/09/15		17.25	715.94
	02/06/15		17.31	715.88
	03/06/15		18.69	714.50
	04/03/15		17.25	715.94
	05/08/15		17.10	716.09
	06/12/15		16.18	717.01
	07/10/15		15.61	717.58
	08/07/15		14.44	718.75
	09/03/15		15.53	717.66
	10/02/15		16.13	717.06
	11/13/15		13.63	719.56
	12/14/15		18.65	714.54
	01/21/16		18.51	714.68
	02/04/16		18.78	714.41
	03/04/16		18.30	714.89
	04/01/16		17.95	715.24
	05/13/16		18.55	714.64
	06/10/16		17.35	715.84

iWM CONSULTING GROUP

Former Amphenol Facility
980 Hurricane Road
Franklin, Indiana

Ground Water Level Measurements

Well Number	Gauging Date	TOC Elev. (feet)	Depth to Water (feet)	Corrected Ground Water Elevation (feet)
RW-4	01/14/11	735.48	18.20	717.28
	02/11/11		18.65	716.83
	03/11/11		18.29	717.19
	04/14/11		15.89	719.59
	05/06/11		14.31	721.17
	06/02/11		15.69	719.79
	07/15/11		16.23	719.25
	08/11/11		17.25	718.23
	09/07/11		16.91	718.57
	10/05/11		15.31	720.17
	11/04/11		18.06	717.42
	12/01/11		18.26	717.22
	01/13/12		17.56	717.92
	02/10/12		16.98	718.50
	03/09/12		18.00	717.48
	04/06/12		17.15	718.33
	05/02/12		17.62	717.86
	06/01/12		17.26	718.22
	07/13/12		19.53	715.95
	08/10/12		19.14	716.34
	09/06/12		15.78	719.70
	10/05/12		19.31	716.17
	12/17/12		19.91	715.57
	01/11/13		19.31	716.17
	02/25/13		18.77	716.71
	03/22/13		16.98	718.50
	04/05/13		17.42	718.06
	05/03/13		16.60	718.88
	06/13/13		16.42	719.06
	07/12/13		17.50	717.98
	08/09/13		17.59	717.89
	09/06/13		17.44	718.04
	10/01/13		18.19	717.29
	11/01/13		19.47	716.01
	12/13/13		18.70	716.78
	01/13/14		16.87	718.61
	02/07/14		17.25	718.23
	03/21/14		17.23	718.25
	04/04/14		17.10	718.38
	05/02/14		17.43	718.05
	06/14/14		16.90	718.58
	07/11/14		16.05	719.43
	08/08/14		18.34	717.14
	09/05/14		18.30	717.18
	10/08/14		19.61	715.87
	11/13/14		19.73	715.75
	12/24/14		18.31	717.17
	01/09/15		18.95	716.53
	02/06/15		18.76	716.72
	03/06/15		19.89	715.59
	04/03/15		18.84	716.64
	05/08/15		18.51	716.97
	06/12/15		17.91	717.57
	07/10/15		15.89	719.59
	08/07/15		16.11	719.37
	09/03/15		17.32	718.16
	10/02/15		18.51	716.97
	11/13/15		19.68	715.80
	12/14/15		19.71	715.77
	01/21/16		17.74	717.74
	02/04/16		17.88	717.60
	03/04/16		17.10	718.38
	04/01/16		17.23	718.25
	05/13/16		17.55	717.93
	06/10/16		18.25	717.23

iWM CONSULTING GROUP

Former Amphenol Facility
980 Hurricane Road
Franklin, Indiana

Ground Water Level Measurements

Well Number	Gauging Date	TOC Elev. (feet)	Depth to Water (feet)	Corrected Ground Water Elevation (feet)
RW-5	01/14/11	731.96	15.91	716.05
	02/11/11		16.03	715.93
	03/11/11		16.10	715.86
	04/14/11		14.03	717.93
	05/06/11		13.07	718.89
	06/02/11		14.08	717.88
	07/15/11		13.48	718.48
	08/11/11		14.74	717.22
	09/07/11		15.10	716.86
	10/05/11		13.18	718.78
	11/04/11		15.18	716.78
	12/01/11		14.73	717.23
	01/13/12		14.37	717.59
	02/10/12		14.34	717.62
	03/09/12		14.86	717.10
	04/06/12		14.38	717.58
	05/02/12		14.53	717.43
	06/01/12		14.51	717.45
	07/13/12		15.65	716.31
	08/10/12		15.98	715.98
	09/06/12		15.88	716.08
	10/05/12		15.94	716.02
	12/17/13		15.48	716.48
	01/11/13		15.38	716.58
	02/25/13		13.78	718.18
	03/22/13		14.32	717.64
	04/05/13		14.54	717.42
	05/03/13		14.62	717.34
	06/13/13		13.70	718.26
	07/12/13		14.75	717.21
	08/09/13		14.81	717.15
	09/06/13		15.09	716.87
	10/01/13		16.08	715.88
	11/01/13		15.82	716.14
	12/13/13		16.06	715.90
	01/13/14		NG	NG
	02/07/14		15.89	716.07
	03/21/14		14.75	717.21
	04/04/14		14.50	717.46
	05/02/14		14.10	717.86
	06/14/14		14.21	717.75
	07/11/14		14.18	717.78
	08/08/14		14.50	717.46
	09/05/14		14.57	717.39
	10/08/14		14.81	717.15
	11/13/14		14.75	717.21
	12/24/14		14.65	717.31
	01/09/15		14.65	717.31
	02/06/15		14.72	717.24
	03/06/15		13.10	718.86
	04/03/15		14.62	717.34
	05/08/15		14.55	717.41
	06/12/15		14.10	717.86
	07/10/15		14.00	717.96
	08/07/15		12.96	719.00
	09/03/15		13.70	718.26
	10/02/15		14.20	717.76
	11/13/15		14.81	717.15
	12/14/15		15.02	716.94
	01/21/16		14.15	717.81
	02/04/16		13.82	718.14
	03/04/16		14.03	717.93
	04/01/16		14.28	717.68
	05/13/16		14.41	717.55
	06/10/16		13.70	718.26

NR-Not Recorded
NG-Not Gauged

IWM CONSULTING GROUP

ATTACHMENT B

Groundwater Recovery

Former Amphenol Facility
980 Hurricane Road
Franklin, Indiana
Cumulative Ground Water Flow Readings

Date	Cumulative Pumpage (gallons)					
	RW-1	RW-2	RW-3	RW-4	RW-5	Total
2/24/1995	-	-	-	-	-	-
3/3/1995	20,984	31,644	80,228	-	-	132,856
3/29/1995	84,695	88,774	152,228	-	-	325,697
4/14/1995	136,654	133,675	224,228	-	-	494,557
5/3/1995	200,683	193,729	284,420	-	-	678,832
5/14/1995	237,115	228,577	319,268	-	-	784,960
5/18/1995	255,043	245,727	354,116	-	-	854,886
5/23/1995	255,043	245,727	354,116	-	-	854,886
5/26/1995	276,211	266,031	374,420	-	-	916,662
6/19/1995	445,555	428,463	536,852	-	-	1,410,870
8/3/1995	***445,555***	***428,463***	***536,852***	-	-	***1,410,870***
8/4/1995	448,963	431,997	543,600	-	-	1,424,560
8/9/1995	473,414	453,496	590,792	-	-	1,517,702
8/11/1995	482,414	461,556	609,202	-	-	1,553,172
8/14/1995	496,474	474,106	637,152	-	-	1,607,732
8/29/1995	561,302	533,550	768,644	-	-	1,863,496
10/6/1995	664,814	629,975	985,749	-	-	2,280,538
11/7/1995	665,305	763,804	1,159,950	-	-	2,589,059
12/8/1995	686,316	766,356	1,253,348	-	-	2,706,020
1/15/1996	778,585	873,570	1,263,941	-	-	2,916,096
4/12/1996	778,585	1,170,564	1,651,617	-	-	3,600,766
5/29/1996	873,365	1,376,384	1,823,668	-	-	4,073,417
6/26/1996	915,555	1,414,873	1,884,622	-	-	4,215,050
7/8/1996	972,328	1,474,048	1,987,350	-	-	4,433,726
7/18/1996	1,006,046	1,516,919	2,060,742	-	-	4,583,707
8/1/1996	1,049,996	1,577,801	2,164,916	-	-	4,792,713
8/16/1996	1,091,112	1,638,683	2,246,037	-	-	4,975,832
8/27/1996	1,118,169	1,684,621	2,314,606	-	-	5,117,396
9/12/1996	1,146,432	1,754,050	2,360,521	-	-	5,261,003
9/24/1996	1,159,035	1,796,140	2,409,496	-	-	5,364,671
10/1/1996	1,174,178	1,825,149	2,408,298	-	-	5,407,625
10/17/1996	1,253,727	1,855,632	2,411,539	-	-	5,520,898
11/2/1996	1,315,165	1,906,634	2,420,559	-	-	5,642,358
11/15/1996	1,365,973	1,908,623	2,502,342	-	-	5,776,938
11/25/1996	1,396,032	1,911,188	2,552,717	-	-	5,859,937
12/11/1996	1,430,595	1,935,775	2,611,374	-	-	5,977,744
12/27/1996	1,452,912	1,937,132	2,649,962	-	-	6,040,006
1/3/1997	1,456,304	1,939,518	2,655,775	-	-	6,051,597
1/14/1997	1,470,242	***1,949,120***	2,684,864	-	-	6,104,226
1/24/1997	1,470,505	1,949,124	2,702,272	-	-	6,121,901
2/7/1997	1,518,975	1,950,754	2,796,872	-	-	6,266,601
2/21/1997	1,571,273	1,952,209	2,835,673	-	-	6,359,155
3/14/1997	1,646,678	1,952,209	***2,835,673***	-	-	6,436,098
3/28/1997	1,692,834	2,039,011	***2,835,673***	-	-	6,588,745
4/11/1997	1,734,064	2,124,196	2,835,673	-	-	6,715,160
4/25/1997	1,773,261	2,182,646	2,842,124	-	-	6,819,258
5/7/1997	1,798,995	2,336,981	***2,842,124***	-	-	6,999,327
5/22/1997	1,825,676	2,393,705	2,905,414	-	-	7,146,022
6/5/1997	1,867,121	2,472,696	2,988,177	-	-	7,349,221
6/20/1997	1,912,764	2,540,269	3,061,814	-	-	7,536,074
7/3/1997	1,954,658	2,609,124	3,135,756	-	-	7,720,764
7/17/1997	1,975,303	2,680,948	3,199,801	-	-	7,877,279
8/4/1997	2,025,486	2,806,996	3,364,397	-	-	8,218,106
8/15/1997	2,052,962	2,958,721	3,461,264	-	-	8,494,174
8/28/1997	2,083,623	3,093,542	3,569,012	-	-	8,767,404
9/12/1997	2,083,684	3,119,818	3,692,072	-	-	8,916,801
9/29/1997	2,083,905	3,120,840	3,839,556	-	-	9,065,528
10/10/1997	2,101,637	3,231,288	3,924,600	-	-	9,278,752
10/31/1997	2,101,662	3,254,766	4,062,129	-	-	9,439,784
11/10/1997	2,101,662	3,394,895	4,102,900	-	-	9,620,684
12/1/1997	2,101,662	3,626,479	4,211,530	-	-	9,960,898
12/28/1997	2,102,033	3,627,036	4,212,021	-	-	9,962,317
1/16/1998	2,145,973	3,914,074	4,365,837	-	-	10,447,111
1/27/1998	2,146,228	3,915,067	4,366,295	-	-	10,448,817
2/4/1998	2,146,228	4,068,235	4,412,344	-	-	10,648,034
2/17/1998	2,189,727	4,222,732	4,539,755	-	-	10,973,441
3/18/1998	2,293,340	4,743,314	4,774,847	-	-	11,832,728
3/25/1998	2,309,656	4,805,528	4,802,993	-	-	11,939,404
4/10/1998	2,383,929	5,043,344	4,927,777	-	-	12,376,277

Former Amphenol Facility
980 Hurricane Road
Franklin, Indiana
Cumulative Ground Water Flow Readings

Date	Cumulative Pumpage (gallons)					
	RW-1	RW-2	RW-3	RW-4	RW-5	Total
4/24/1998	2,453,055	5,233,074	5,019,725	-	-	12,727,081
5/8/1998	2,525,463	5,474,383	5,106,293	-	-	13,127,366
5/22/1998	2,593,232	5,670,794	5,210,326	-	-	13,495,579
6/5/1998	2,659,709	5,852,839	5,315,076	-	-	13,848,851
6/19/1998	2,698,743	6,047,156	5,406,842	-	-	14,173,968
7/2/1998	2,700,428	6,135,172	5,453,010	-	-	14,309,837
7/16/1998	2,701,261	6,336,772	5,654,610	-	-	14,713,870
7/30/1998	2,702,469	6,378,927	5,700,300	-	-	14,802,923
8/6/1998	2,702,469	6,381,833	5,702,810	-	-	14,808,339
8/7/1998	2,702,469	6,381,833	5,709,497	-	-	14,815,026
8/26/1998	2,702,469	6,381,833	5,709,507	-	-	14,815,036
9/10/1998	2,763,725	6,446,571	5,779,418	-	-	15,010,941
9/25/1998	2,770,423	6,451,177	5,784,427	-	-	15,027,254
10/12/1998	2,861,852	6,516,954	5,858,558	-	-	15,258,591
10/23/1998	2,917,194	6,605,960	5,991,054	-	-	15,535,435
11/13/1998	2,992,505	6,736,611	6,138,358	-	-	15,888,701
11/24/1998	3,043,555	6,829,030	6,208,200	-	-	16,102,012
12/11/1998	3,116,948	6,964,953	6,260,783	-	-	16,363,911
12/23/1998	3,166,441	7,055,518	6,295,200	-	-	16,538,386
1/8/1999	3,231,706	7,182,268	6,341,789	-	-	16,776,990
1/22/1999	3,291,306	7,288,952	6,391,971	-	-	16,993,456
1/29/1999	3,313,604	7,312,970	6,402,525	-	-	17,050,326
2/12/1999	3,400,844	7,406,750	6,440,706	-	-	17,269,527
2/25/1999	3,458,990	7,473,334	6,481,956	-	-	17,435,507
3/10/1999	3,519,722	7,615,173	6,582,877	182,940	-	17,921,939
3/19/1999	3,562,578	7,723,673	6,659,777	293,220	-	18,260,475
3/25/1999	3,590,475	7,794,462	6,709,350	364,810	-	18,480,324
4/9/1999	3,655,331	7,976,488	6,832,533	555,038	-	19,040,617
4/16/1999	3,682,214	8,056,148	6,887,292	640,127	-	19,287,008
4/23/1999	3,710,105	8,136,972	6,944,210	728,260	-	19,540,774
5/7/1999	3,764,768	8,289,628	7,087,681	892,281	-	20,055,585
5/21/1999	3,818,876	8,438,495	7,231,742	1,065,242	-	20,575,582
6/4/1999	3,873,641	8,591,045	7,379,733	1,128,343	-	20,993,989
6/8/1999	3,889,675	8,638,302	7,429,910	1,171,610	-	21,150,724
6/18/1999	3,928,797	8,741,161	7,537,384	1,279,142	-	21,507,711
7/2/1999	3,983,641	8,885,162	7,691,278	1,401,901	-	21,983,209
7/16/1999	4,038,857	9,032,265	7,848,761	1,556,142	-	22,497,252
7/21/1999	4,058,235	9,084,172	7,904,870	1,610,600	-	22,679,104
7/26/1999	4,079,505	9,141,300	7,966,860	1,669,735	-	22,878,627
7/29/1999	4,089,902	9,169,233	7,997,079	1,698,578	-	22,976,019
8/10/1999	4,137,725	9,300,212	8,181,440	1,803,781	-	23,444,385
8/13/1999	4,149,388	9,330,366	8,224,159	1,827,658	-	23,552,798
8/27/1999	4,206,170	9,484,469	8,443,644	1,953,321	-	24,108,831
9/10/1999	4,261,154	9,626,142	8,657,880	2,072,522	-	24,638,925
9/16/1999	4,285,275	9,627,062	8,658,900	2,124,680	-	24,717,144
9/24/1999	4,293,556	9,702,059	8,719,323	2,194,307	-	24,930,472
10/7/1999	4,318,548	9,753,409	8,793,405	2,245,674	-	25,132,263
10/22/1999	4,356,266	9,841,081	8,918,487	2,332,784	-	25,469,845
11/5/1999	4,408,638	9,930,458	9,099,688	2,332,899	-	25,792,910
11/19/1999	4,436,325	9,985,499	9,245,735	2,332,890	-	26,021,676
12/3/1999	4,476,036	10,072,837	9,436,312	2,332,890	-	26,339,302
12/17/1999	4,508,206	10,153,967	9,436,336	2,453,220	-	26,572,956
12/30/1999	4,539,958	10,241,384	9,436,373	2,563,353	-	26,802,295
1/12/2000	4,551,012	10,270,175	9,436,389	2,604,012	-	26,882,815
1/28/2000	4,590,383	10,380,940	9,436,441	2,737,925	-	27,166,916
2/11/2000	4,613,996	10,461,324	9,671,352	2,855,881	-	27,623,780
2/23/2000	4,634,343	10,544,925	9,873,902	2,956,415	-	28,030,812
3/7/2000	4,663,674	10,647,224	10,097,769	3,068,273	-	28,498,167
3/24/2000	4,703,190	10,789,711	10,396,093	3,214,041	-	29,124,262
4/6/2000	4,738,241	10,906,380	10,624,401	3,325,342	-	29,615,591
4/19/2000	4,740,926	10,915,401	10,641,521	3,333,699	-	29,652,774
5/5/2000	4,760,154	10,982,211	10,733,262	3,380,058	-	29,876,912
5/17/2000	4,760,332	10,982,832	10,734,118	3,380,531	-	29,879,040
5/19/2000	4,760,616	10,983,881	10,735,492	3,381,229	-	29,882,445
5/24/2000	4,779,776	11,051,385	10,825,470	3,426,457	-	30,104,315
6/8/2000	4,838,842	11,256,732	11,097,797	3,561,542	-	30,776,140
6/23/2000	4,897,916	11,463,429	11,373,095	3,696,102	-	31,451,769
7/6/2000	4,944,182	11,628,190	11,591,731	3,801,393	-	31,986,723
7/17/2000	4,987,864	11,789,458	11,805,359	3,903,071	-	32,506,979

Former Amphenol Facility
980 Hurricane Road
Franklin, Indiana
Cumulative Ground Water Flow Readings

Date	Cumulative Pumpage (gallons)					
	RW-1	RW-2	RW-3	RW-4	RW-5	Total
8/4/2000	5,059,470	12,053,854	12,152,181	4,066,111	-	33,352,843
8/17/2000	5,111,594	12,248,616	12,407,573	4,184,942	-	33,973,952
8/24/2000	5,112,639	12,252,541	12,412,699	4,187,319	-	33,986,425
8/29/2000	5,132,041	12,326,280	12,508,309	4,231,188	-	34,219,045
9/1/2000	5,138,902	12,339,401	12,525,089	4,241,582	-	34,266,201
9/15/2000	5,238,595	12,553,462	12,807,110	4,414,760	-	35,035,154
9/29/2000	5,334,605	12,763,182	13,084,580	4,583,810	-	35,787,404
10/10/2000	5,421,586	12,929,514	13,305,298	4,717,746	-	36,395,371
10/26/2000	5,558,366	13,171,384	13,616,111	4,912,827	-	37,279,915
11/6/2000	5,637,665	13,332,392	13,825,700	5,044,360	-	37,861,344
11/8/2000	5,645,101	13,348,427	13,846,781	5,057,531	-	37,919,067
11/20/2000	5,733,075	13,544,342	14,112,350	5,219,660	-	38,630,654
12/6/2000	5,803,045	13,712,109	14,337,589	5,358,100	-	39,232,069
12/18/2000	5,875,128	13,887,377	14,586,256	5,505,183	-	39,875,171
12/29/2000	5,943,366	14,051,045	14,822,820	5,641,678	-	40,480,136
1/4/2001	5,979,735	14,144,572	14,956,990	5,718,740	-	40,821,264
1/16/2001	6,045,860	14,320,001	15,212,939	5,867,501	-	41,467,528
2/2/2001	6,133,186	14,547,193	15,578,601	6,078,795	-	42,359,002
2/16/2001	6,205,896	14,750,447	15,882,693	6,252,179	-	43,112,442
3/2/2001	6,280,310	14,916,411	16,191,471	6,425,696	-	43,835,115
3/16/2001	6,351,585	15,089,360	16,500,744	6,598,928	-	44,561,844
4/2/2001	6,412,440	15,170,703	16,679,387	6,808,472	-	45,092,229
4/20/2001	6,459,980	15,294,588	16,836,488	6,993,756	-	45,606,039
4/27/2001	6,489,572	15,372,258	16,938,412	7,116,123	-	45,937,592
5/11/2001	6,528,273	15,476,031	17,079,000	7,288,897	-	46,393,428
5/22/2001	6,558,165	15,557,507	17,188,026	7,425,011	-	46,749,936
6/8/2001	6,612,414	15,693,850	17,347,273	7,631,881	-	47,306,645
6/25/2001	6,677,090	15,833,125	17,498,373	7,840,405	-	47,870,220
7/13/2001	6,753,523	15,944,131	17,647,133	8,063,654	-	48,429,668
8/8/2001	6,825,979	16,006,644	17,779,088	8,271,650	-	48,904,588
8/10/2001	6,835,289	16,023,492	17,796,455	8,298,180	-	48,974,643
8/24/2001	6,880,212	16,117,962	17,889,456	8,446,000	-	49,354,857
9/18/2001	6,922,434	16,208,548	17,979,570	8,588,059	-	49,719,838
9/28/2001	6,961,194	16,286,536	18,063,075	8,709,937	-	50,041,969
10/15/2001	7,024,790	16,420,719	18,153,919	8,920,268	-	50,540,923
10/19/2001	7,042,789	16,450,704	18,174,045	8,967,608	-	50,656,373
11/9/2001	7,141,490	16,613,035	18,303,759	9,223,906	-	51,303,417
12/7/2001	7,263,636	16,831,409	18,543,989	9,569,385	-	52,229,646
12/31/2001	7,368,601	16,943,168	18,741,784	9,865,132	-	52,939,912
1/22/2002	7,462,176	16,943,168	18,918,160	10,140,259	-	53,484,990
1/29/2002	7,490,739	16,967,404	18,971,278	10,224,740	-	53,675,388
2/1/2002	7,490,762	16,967,385	18,971,312	10,224,777	-	53,675,463
2/14/2002	7,544,218	17,087,087	19,049,344	10,384,011	-	54,085,887
3/1/2002	7,602,049	17,226,765	19,169,136	10,567,057	-	54,586,234
3/18/2002	7,669,166	17,355,800	19,297,022	10,777,132	-	55,120,347
4/5/2002	7,744,107	17,436,125	19,437,119	11,001,691	-	55,640,269
4/16/2002	7,788,652	17,436,125	19,517,802	11,136,922	-	55,900,728
5/2/2002	7,854,781	17,436,125	19,639,630	11,335,009	-	56,286,772
5/17/2002	7,915,896	17,436,125	19,751,201	11,522,712	-	56,647,161
6/4/2002	7,986,130	17,615,528	19,879,899	11,745,419	-	57,248,203
6/20/2002	8,047,112	17,797,257	19,994,351	11,946,789	-	57,806,736
7/2/2002	8,090,720	17,924,245	20,080,993	12,094,495	-	58,211,680
7/17/2002	8,147,403	17,996,429	20,199,248	12,294,320	-	58,658,627
8/2/2002	8,197,508	18,037,646	20,307,554	12,481,356	-	59,045,291
8/14/2002	8,236,979	18,037,646	20,392,838	12,634,800	-	59,323,490
8/29/2002	8,283,640	18,037,646	20,498,099	12,818,746	-	59,659,358
9/12/2002	8,316,025	18,037,646	20,595,247	12,995,366	-	59,965,511
9/16/2002	8,324,468	18,037,670	20,621,539	13,043,091	-	60,047,995
10/2/2002	8,359,091	18,049,874	20,729,889	13,243,831	-	60,403,912
10/17/2002	8,389,625	18,128,236	20,826,599	13,427,861	-	60,793,548
10/31/2002	8,411,767	18,130,899	20,913,187	13,620,041	-	61,097,121
11/15/2002	8,414,059	18,130,843	21,006,468	13,828,819	-	61,401,416
11/27/2002	8,419,389	18,195,564	21,078,498	13,991,330	-	61,706,008
12/17/2002	8,427,086	18,276,486	21,203,845	14,267,819	-	62,196,463
12/31/2002	8,427,223	18,355,165	21,286,051	14,444,891	-	62,534,557
1/7/2003	8,457,041	18,382,420	21,286,396	14,540,108	-	62,687,192
1/17/2003	8,497,105	18,445,666	21,385,485	14,675,911	-	63,025,394
1/31/2003	8,548,271	18,522,550	21,523,010	14,864,717	-	63,479,775
2/13/2003	8,594,681	18,590,481	21,650,853	15,040,419	-	63,897,661

Former Amphenol Facility
980 Hurricane Road
Franklin, Indiana
Cumulative Ground Water Flow Readings

Date	Cumulative Pumpage (gallons)					
	RW-1	RW-2	RW-3	RW-4	RW-5	Total
2/26/2003	8,645,264	18,666,787	21,764,302	15,216,356	-	64,313,936
3/14/2003	8,714,863	18,785,277	21,926,020	15,433,688	-	64,881,075
3/28/2003	8,778,944	18,895,572	22,070,583	15,622,849	-	65,389,175
4/11/2003	8,842,295	18,958,250	22,210,147	15,812,291	-	65,844,210
4/25/2003	8,900,907	19,105,331	22,334,921	15,998,818	-	66,361,204
4/30/2003	8,922,419	19,159,024	22,380,658	16,066,820	-	66,550,148
5/7/2003	8,952,014	19,232,522	22,444,239	16,145,262	-	66,795,264
5/19/2003	9,011,919	19,359,874	22,566,238	16,272,340	-	67,231,598
5/22/2003	9,012,320	19,360,573	22,566,921	16,272,895	-	67,233,936
5/29/2003	9,012,744	19,361,339	22,567,642	16,273,493	-	67,236,445
5/30/2003	9,017,712	19,370,456	22,576,152	16,280,480	-	67,266,027
6/13/2003	9,087,552	19,521,197	22,717,118	16,420,595	-	67,767,689
6/26/2003	9,154,084	19,590,057	22,845,032	16,565,278	-	68,175,678
7/3/2003	9,185,590	19,660,560	22,911,462	16,639,773	-	68,418,612
7/10/2003	9,215,749	19,733,864	22,981,288	16,717,450	-	68,669,578
7/25/2003	9,278,975	19,889,510	23,129,417	16,882,725	-	69,201,854
8/4/2003	9,322,051	19,907,438	23,229,602	16,995,082	-	69,475,400
8/15/2003	9,368,199	20,024,831	23,339,380	17,115,562	-	69,869,199
8/27/2003	9,419,886	20,061,344	23,461,373	17,251,201	-	70,215,031
9/12/2003	9,488,130	20,215,516	23,620,922	17,429,402	-	70,775,197
9/26/2003	9,548,009	20,221,295	23,761,756	17,587,893	-	71,140,180
10/3/2003	9,577,232	20,260,942	23,828,449	17,664,841	-	71,352,691
10/15/2003	9,627,517	20,279,687	23,946,645	17,799,322	-	71,674,398
10/24/2003	9,665,304	20,351,155	24,033,004	17,898,142	-	71,968,832
11/6/2003	9,721,158	20,438,472	24,160,677	18,043,639	-	72,385,173
11/26/2003	9,804,970	20,442,832	24,353,715	18,267,482	-	72,890,226
12/10/2003	9,864,848	20,545,648	24,490,607	18,424,611	-	73,346,941
12/19/2003	9,901,970	20,569,308	24,577,317	18,524,466	-	73,594,288
1/8/2004	9,985,307	20,714,283	24,771,313	18,747,906	-	74,240,036
1/16/2004	10,018,470	20,793,676	24,849,490	18,838,200	-	74,521,063
1/19/2004	10,018,604	20,793,853	24,849,637	18,838,355	-	74,521,676
2/5/2004	10,088,253	20,939,430	24,983,110	19,026,665	-	75,058,685
2/24/2004	10,167,419	21,011,224	25,167,908	19,240,510	-	75,608,288
3/5/2004	10,208,911	21,016,498	25,262,233	19,351,736	-	75,860,605
3/18/2004	10,260,489	21,133,960	25,388,120	19,476,883	-	76,280,679
4/2/2004	10,322,759	21,273,202	25,536,779	19,639,877	-	76,793,844
4/30/2004	10,436,951	21,406,056	25,799,204	19,938,821	-	77,602,259
5/14/2004	10,494,226	21,534,971	25,933,730	20,089,712	-	78,073,866
5/27/2004	10,546,867	21,631,037	26,057,053	20,251,563	-	78,507,747
6/11/2004	10,607,815	21,776,935	26,202,597	20,438,759	-	79,047,333
6/25/2004	10,663,567	21,912,033	26,337,362	20,611,803	-	79,545,992
7/7/2004	10,712,504	22,029,480	26,454,850	20,763,118	-	79,981,179
7/26/2004	10,787,757	22,155,609	26,638,418	21,000,011	-	80,603,022
8/6/2004	10,830,532	22,259,958	26,743,484	21,138,062	-	80,993,263
8/20/2004	10,830,771	22,335,605	26,879,644	21,315,341	-	81,382,588
9/3/2004	10,830,779	22,405,574	27,015,508	21,493,610	-	81,766,698
9/16/2004	10,870,378	22,509,209	27,142,149	21,659,262	-	82,202,225
10/4/2004	10,893,136	22,509,361	27,192,032	21,890,859	-	82,506,615
10/15/2004	10,893,995	22,567,762	27,284,258	22,028,499	-	82,795,741
10/29/2004	10,896,112	22,568,304	27,388,448	22,167,320	-	83,041,411
11/12/2004	10,898,048	22,603,544	27,522,248	22,344,554	-	83,389,621
11/19/2004	10,898,136	22,645,092	27,585,807	22,440,386	-	83,590,648
11/24/2004	10,898,136	22,649,452	27,634,548	22,511,290	-	83,714,653
12/10/2004	10,900,536	22,763,344	27,786,758	22,732,470	-	84,204,335
12/28/2004	10,907,790	22,771,103	27,956,610	22,983,373	-	84,640,103
1/10/2005	10,961,114	22,771,431	28,079,120	23,165,107	-	84,997,999
1/21/2005	11,033,140	22,808,366	28,181,287	23,316,873	-	85,360,893
2/4/2005	11,092,814	22,883,581	28,302,382	23,509,172	-	85,809,176
2/17/2005	11,131,888	23,005,400	28,420,829	23,685,587	-	86,264,931
3/8/2005	11,179,645	23,185,250	28,595,481	23,946,431	-	86,928,034
3/21/2005	11,202,462	23,307,424	28,713,071	24,123,192	-	87,367,376
4/1/2005	11,219,696	23,411,079	28,812,983	24,273,943	-	87,738,928
4/13/2005	11,236,868	23,522,949	28,920,892	24,437,205	-	88,139,141
4/28/2005	11,259,438	23,665,033	28,978,338	24,642,773	-	88,566,809
5/10/2005	11,275,854	23,777,045	29,052,516	24,806,272	-	88,932,914
5/25/2005	11,309,393	23,922,247	29,168,942	25,011,733	-	89,433,542
6/10/2005	11,344,164	24,076,309	29,230,627	25,227,301	-	89,899,628
6/21/2005	11,373,392	24,184,747	29,231,327	25,378,327	-	90,189,020

Former Amphenol Facility
980 Hurricane Road
Franklin, Indiana
Cumulative Ground Water Flow Readings

	Cumulative Pumpage (gallons)					
Date	RW-1	RW-2	RW-3	RW-4	RW-5	Total
7/8/2005	11,376,927	24,198,300	29,242,573	25,393,379	-	90,232,406
7/22/2005	11,407,659	24,329,864	29,352,118	25,544,830	-	90,655,698
8/5/2005	11,407,742	24,329,922	29,352,305	25,544,901	-	90,656,097
8/19/2005	11,436,244	24,414,005	29,464,080	25,695,045	-	91,030,601
8/23/2005	11,443,658	24,414,695	29,496,446	25,738,438	-	91,114,464
9/2/2005	11,459,819	24,482,662	29,571,910	25,862,359	-	91,397,977
9/16/2005	11,485,204	24,576,145	29,677,960	26,036,972	-	91,797,508
9/20/2005	11,491,269	24,598,954	29,707,315	26,085,527	-	91,904,292
9/29/2005	11,514,774	24,658,922	29,776,362	26,199,944	-	92,171,229
10/7/2005	11,536,098	24,710,355	29,836,885	26,300,438	-	92,405,003
10/14/2005	11,551,081	24,750,195	29,889,779	26,388,323	-	92,600,605
10/28/2005	11,574,846	24,820,955	29,993,687	26,561,303	-	92,972,018
11/11/2005	11,587,619	24,886,754	30,098,358	26,735,850	-	93,329,808
11/21/2005	11,602,449	24,942,204	30,158,188	26,861,480	-	93,585,548
12/5/2005	11,627,167	25,016,445	30,244,291	27,035,822	-	93,944,952
12/19/2005	11,642,442	25,085,846	30,260,323	27,211,214	-	94,221,052
1/6/2006	11,672,872	25,179,326	30,260,323	27,437,526	-	94,571,274
1/16/2006	11,696,358	25,236,183	30,260,470	27,564,629	-	94,778,867
1/20/2006	11,707,086	25,260,258	30,292,076	27,613,029	-	94,893,676
2/3/2006	11,742,726	25,343,766	30,421,363	27,786,445	-	95,315,527
2/17/2006	11,775,236	25,416,715	30,550,756	27,960,322	-	95,724,256
3/3/2006	11,808,025	25,486,889	30,679,286	28,133,142	-	96,128,569
3/16/2006	11,858,147	25,555,893	30,797,531	28,293,532	-	96,526,330
3/31/2006	11,927,096	25,648,149	30,934,969	28,480,437	-	97,011,878
4/26/2006	11,973,875	25,730,176	31,057,899	28,648,854	-	97,432,031
5/11/2006	11,973,875	25,789,358	31,057,900	28,648,853	-	97,491,213
5/25/2006	12,043,380	25,872,879	31,185,595	28,824,501	-	97,947,582
6/9/2006	12,105,881	25,959,062	31,318,200	29,007,831	-	98,412,201
6/12/2006	12,113,182	25,970,165	31,335,477	29,031,748	-	98,471,799
6/19/2006	12,132,973	26,001,611	31,384,377	29,099,614	-	98,639,802
6/23/2006	12,146,475	26,024,570	31,419,831	29,149,121	-	98,761,224
7/7/2006	12,190,151	26,098,884	31,543,822	29,322,891	-	99,176,975
7/19/2006	12,223,023	26,153,621	31,649,339	29,471,155	-	99,518,365
8/4/2006	12,275,813	26,225,381	31,788,217	29,667,661	-	99,978,299
8/18/2006	12,317,178	26,243,567	31,908,629	29,839,799	-	100,330,400
8/21/2006	12,325,696	26,243,644	31,935,128	29,877,810	-	100,403,505
9/1/2006	12,354,429	26,297,236	32,031,052	29,915,488	-	100,619,432
9/15/2006	12,390,013	26,349,885	32,152,272	30,190,464	-	101,103,861
9/29/2006	12,425,509	26,396,650	32,272,301	30,364,557	-	101,480,244
10/13/2006	12,453,565	26,442,743	32,382,695	30,536,891	-	101,837,121
10/20/2006	12,463,988	26,467,027	32,450,300	30,624,768	-	102,027,310
10/27/2006	12,481,425	26,489,512	32,508,727	30,710,729	-	102,211,620
10/31/2006	12,495,075	26,504,303	32,542,405	30,760,436	-	102,323,446
11/10/2006	12,527,544	26,545,728	32,626,071	30,884,443	-	102,605,013
11/22/2006	12,562,741	26,592,582	32,725,300	31,032,373	-	102,934,223
12/8/2006	12,629,123	26,641,016	32,818,400	31,220,334	-	103,330,100
12/20/2006	12,680,144	26,701,736	32,916,776	31,372,025	-	103,691,908
1/3/2007	12,748,558	26,773,838	33,027,340	31,545,211	-	104,116,174
1/16/2007	12,824,270	26,843,289	33,134,931	31,706,294	-	104,530,011
1/26/2007	12,889,074	26,896,753	33,216,916	31,828,291	-	104,852,261
1/29/2007	12,905,755	26,913,000	33,242,118	31,865,763	-	104,947,863
2/12/2007	12,961,660	26,986,034	33,350,778	32,037,000	-	105,356,699
2/26/2007	13,005,719	27,052,574	33,466,338	32,208,820	-	105,754,678
3/1/2007	13,018,339	27,066,335	33,491,073	32,244,070	-	105,841,044
3/12/2007	13,069,289	27,089,034	33,529,808	32,379,410	-	106,088,768
3/26/2007	13,120,219	27,175,534	33,645,618	32,467,380	-	106,429,978
4/9/2007	13,120,219	27,175,534	33,645,618	32,467,380	-	106,429,978
4/23/2007	13,214,618	27,310,105	33,867,762	32,771,902	-	107,185,614
5/7/2007	13,258,997	27,383,580	33,973,504	32,897,461	-	107,534,769
5/21/2007	13,297,469	27,455,854	34,037,508	33,047,670	-	107,859,728
6/8/2007	13,331,729	27,538,975	34,159,276	33,239,962	-	108,291,169
6/22/2007	13,348,532	27,593,798	34,248,339	33,389,670	-	108,601,566
7/6/2007	13,363,799	27,644,036	34,335,901	33,539,406	-	108,904,369
7/17/2007	13,378,617	27,678,691	34,386,385	33,657,194	-	109,122,114
8/1/2007	13,382,770	27,702,941	34,520,347	33,874,162	-	109,501,447
8/20/2007	13,382,771	27,727,410	34,623,226	34,119,501	-	109,874,135
8/31/2007	13,382,771	27,741,601	34,623,226	34,259,733	-	110,028,558
9/10/2007	13,402,482	27,753,584	34,623,226	34,390,601	-	110,191,120
9/14/2007	13,417,672	27,757,801	34,638,599	34,439,106	-	110,274,405

Former Amphenol Facility
980 Hurricane Road
Franklin, Indiana
Cumulative Ground Water Flow Readings

Date	Cumulative Pumpage (gallons)					
	RW-1	RW-2	RW-3	RW-4	RW-5	Total
9/27/2007	13,455,711	27,768,739	34,749,149	34,603,727	-	110,598,553
10/12/2007	13,486,445	27,782,779	34,874,719	34,794,863	-	110,960,033
10/26/2007	13,511,135	27,797,832	34,987,340	34,969,551	-	111,287,085
11/9/2007	13,539,201	27,812,380	35,102,887	35,147,683	-	111,623,378
11/21/2007	13,557,730	27,822,865	35,199,265	35,293,864	-	111,894,951
12/7/2007	13,583,550	27,836,591	35,331,719	35,400,089	-	112,173,176
12/19/2007	13,619,719	27,851,131	35,431,627	35,411,037	-	112,334,741
1/4/2008	13,672,681	27,874,974	35,564,804	35,630,390	-	112,764,076
1/18/2008	13,672,813	27,905,552	35,680,886	35,819,131	-	113,099,609
1/30/2008	13,672,913	27,934,099	35,780,139	35,975,264	-	113,383,642
2/15/2008	13,732,737	27,979,314	35,909,561	36,185,859	-	113,828,698
2/29/2008	13,786,310	28,023,167	36,018,127	36,367,947	-	114,216,778
3/6/2008	13,809,646	28,043,372	36,063,150	36,446,813	-	114,384,208
3/13/2008	13,836,130	28,067,359	36,104,080	36,534,616	-	114,563,412
3/28/2008	13,895,027	28,124,359	36,196,824	36,735,293	-	114,972,730
4/4/2008	13,921,545	28,150,159	36,240,242	36,826,519	-	115,159,692
4/11/2008	13,948,579	28,176,874	36,285,199	36,919,690	-	115,351,569
4/25/2008	14,002,830	28,223,875	36,375,654	37,104,043	-	115,727,629
5/8/2008	14,052,501	28,266,971	36,459,927	37,271,839	-	116,072,465
5/23/2008	14,110,123	28,271,276	36,559,690	37,470,731	-	116,433,047
6/6/2008	14,163,789	28,348,367	36,653,660	37,658,565	-	116,845,608
6/20/2008	14,177,522	28,388,958	36,701,800	37,754,425	-	117,043,932
6/27/2008	14,177,576	28,427,042	36,746,703	37,754,507	-	117,127,055
7/3/2008	14,222,773	28,457,794	36,784,785	37,861,991	-	117,348,570
7/17/2008	14,282,200	28,533,225	36,930,154	38,067,866	-	117,834,672
7/18/2008	14,282,246	28,533,305	36,930,301	38,068,033	-	117,835,112
7/23/2008	14,284,640	28,536,367	36,935,951	38,076,081	-	117,854,266
8/1/2008	14,319,357	28,579,113	37,018,332	38,193,899	-	118,131,928
8/15/2008	14,319,642	28,649,008	37,155,026	38,386,216	-	118,531,119
8/29/2008	14,408,170	28,708,429	37,300,199	38,578,662	-	119,016,687
9/12/2008	14,476,470	28,745,368	37,447,009	38,766,209	-	119,456,283
9/26/2008	14,536,243	28,779,675	37,596,052	38,954,602	-	119,887,799
10/10/2008	14,594,697	28,820,941	37,746,790	39,144,458	-	120,328,113
10/22/2008	14,645,493	28,848,490	37,877,950	39,306,311	-	120,699,471
11/6/2008	14,701,087	28,890,192	38,037,715	39,502,465	-	121,152,686
11/21/2008	14,749,861	28,924,439	38,200,648	39,701,162	-	121,597,337
12/5/2008	14,769,926	28,954,345	38,351,807	39,885,773	-	121,983,078
12/19/2008	14,803,469	28,985,730	38,503,875	40,069,861	-	122,384,162
1/2/2009	14,852,813	29,028,942	38,656,486	40,256,232	-	122,815,700
1/16/2009	14,906,699	29,078,794	38,811,232	40,446,834	-	123,264,786
1/30/2009	14,954,862	29,122,221	38,963,402	40,634,582	-	123,696,294
2/13/2009	15,008,850	29,172,644	39,117,909	40,824,303	-	124,144,933
2/27/2009	15,077,699	29,237,168	39,270,184	41,006,687	-	124,612,965
3/13/2009	15,135,091	29,290,295	39,422,357	41,188,805	-	125,057,775
3/25/2009	15,179,908	29,341,649	39,552,762	41,347,108	-	125,442,654
4/9/2009	15,240,658	29,416,783	39,716,316	41,546,762	-	125,941,746
4/24/2009	15,325,208	29,503,932	39,878,557	41,745,655	-	126,474,579
5/8/2009	15,406,729	29,538,701	40,032,738	41,934,227	-	126,933,622
5/22/2009	15,487,601	29,548,109	40,182,813	42,121,440	-	127,361,190
6/5/2009	15,630,809	29,770,803	40,335,485	42,310,188	-	128,068,512
6/19/2009	15,643,892	29,856,362	40,472,623	42,481,053	-	128,475,157
7/2/2009	15,719,694	29,941,349	40,612,807	42,655,040	-	128,950,117
7/17/2009	15,806,732	30,014,231	40,774,335	42,854,786	-	129,471,311
7/31/2009	15,887,687	30,084,820	40,925,416	43,041,536	-	129,960,686
8/14/2009	15,969,273	30,160,735	41,078,203	43,233,076	-	130,462,514
8/28/2009	16,050,400	30,214,108	41,226,912	43,423,531	-	130,936,178
9/11/2009	16,050,834	30,214,420	41,227,679	43,424,589	-	130,938,749
9/25/2009	16,127,545	30,251,659	41,374,230	43,615,318	-	131,389,979
10/9/2009	16,171,700	30,300,898	41,523,631	43,802,390	-	131,819,846
10/23/2009	16,277,020	30,348,624	41,672,316	43,991,890	-	132,311,077
11/4/2009	16,339,699	30,387,274	41,802,098	44,100,810	-	132,651,108
11/19/2009	16,411,579	30,440,724	41,962,138	44,304,480	-	133,140,148
12/4/2009	16,481,414	30,496,174	42,123,371	44,509,801	-	133,631,987
12/17/2009	16,540,771	30,566,187	42,262,914	44,686,357	-	134,077,456
12/31/2009	16,576,771	30,609,449	42,345,091	44,789,332	-	134,341,870
1/14/2010	16,643,539	30,681,300	42,493,061	44,977,337	-	134,816,464
1/29/2010	16,687,727	30,760,844	42,653,478	45,177,640	-	135,300,916
2/10/2010	16,768,070	30,823,106	42,782,092	45,336,706	-	135,731,201
2/26/2010	16,819,759	30,906,844	42,953,188	45,548,270	-	136,249,288

Former Amphenol Facility
980 Hurricane Road
Franklin, Indiana
Cumulative Ground Water Flow Readings

Date	Cumulative Pumpage (gallons)					
	RW-1	RW-2	RW-3	RW-4	RW-5	Total
3/11/2010	16,863,810	30,980,102	43,091,809	45,722,405	-	136,679,353
3/26/2010	16,918,571	31,068,262	43,253,045	45,925,716	-	137,186,821
4/8/2010	16,970,320	31,147,905	43,392,917	46,102,158	-	137,634,527
4/22/2010	17,026,281	31,231,925	43,543,300	46,290,482	-	138,113,215
5/6/2010	17,078,739	31,312,954	43,692,198	46,475,780	-	138,580,898
5/21/2010	17,134,670	31,400,080	43,852,156	46,676,949	-	139,085,082
6/4/2010	17,186,615	31,480,069	44,001,729	46,863,932	-	139,553,572
6/18/2010	17,242,088	31,564,524	44,149,574	47,048,223	-	140,025,636
7/1/2010	17,315,451	31,564,524	44,149,574	47,048,223	-	140,098,999
7/17/2010	17,381,146	31,758,866	44,437,557	47,353,371	-	140,952,167
7/22/2010	17,403,991	31,792,243	44,492,196	47,429,664	19,925	141,159,246
7/29/2010	17,429,707	31,826,886	44,558,093	47,519,611	93,937	141,449,461
8/12/2010	17,441,083	31,846,592	44,585,569	47,570,743	153,611	141,618,825
8/26/2010	17,489,418	31,898,926	44,687,639	47,752,356	295,252	142,144,818
9/8/2010	17,529,355	31,947,331	44,784,449	47,922,972	433,486	142,638,820
9/23/2010	17,561,653	31,982,488	44,882,792	48,081,182	600,041	143,129,383
10/7/2010	17,585,640	32,019,799	44,977,320	48,261,591	851,845	143,717,422
10/21/2010	17,593,111	32,049,503	45,085,891	48,443,692	1,071,314	144,264,738
11/5/2010	17,601,448	32,086,233	45,207,040	48,638,074	1,307,287	144,861,309
11/19/2010	17,607,470	32,099,609	45,332,485	48,809,910	1,533,273	145,403,974
12/3/2010	17,619,579	32,114,164	45,472,544	48,989,824	1,781,877	145,999,215
12/8/2010	17,626,995	32,125,605	45,523,166	49,054,279	1,870,420	146,221,692
12/17/2010	17,631,007	32,134,945	45,542,511	49,080,186	1,896,816	146,306,692
12/30/2010	17,651,743	32,184,258	45,629,260	49,248,390	2,061,387	146,796,265
1/14/2011	17,680,025	32,246,229	45,691,252	49,442,051	2,243,622	147,324,406
1/17/2011	17,680,297	32,246,898	45,692,073	49,443,662	2,245,245	147,329,402
1/28/2011	17,699,998	32,290,059	45,784,699	49,587,767	2,392,051	147,775,801
2/11/2011	17,721,483	32,341,319	45,894,922	49,770,401	2,576,071	148,325,423
2/25/2011	17,747,891	32,393,107	46,009,176	49,953,215	2,753,448	148,878,064
3/11/2011	17,785,498	32,449,430	46,064,625	50,044,410	2,844,586	149,209,776
3/24/2011	17,830,377	32,526,658	46,144,050	50,175,033	2,972,875	149,670,220
4/8/2011	17,888,953	32,619,922	46,267,644	50,370,951	3,164,567	150,333,264
4/14/2011	17,914,844	32,664,643	46,315,580	50,450,497	3,241,754	150,608,545
4/22/2011	17,960,378	32,731,346	46,381,722	50,553,331	3,343,885	150,991,889
5/6/2011	18,055,787	32,860,780	46,499,773	50,732,537	3,521,652	151,691,756
5/20/2011	18,141,748	32,980,818	46,623,576	50,913,264	3,703,445	152,384,078
6/2/2011	18,206,512	33,075,552	46,738,377	51,079,938	3,871,772	152,993,378
6/15/2011	18,244,670	33,125,979	46,808,525	51,185,307	3,977,652	153,363,360
6/30/2011	18,319,640	33,219,405	46,939,477	51,377,551	4,171,071	154,048,371
7/15/2011	18,387,307	33,293,241	47,074,989	51,572,475	4,361,525	154,710,764
7/28/2011	18,436,904	33,330,915	47,193,016	51,739,774	4,524,640	155,246,476
8/11/2011	18,482,582	33,357,395	47,318,765	51,916,025	4,697,317	155,793,311
8/25/2011	18,523,927	33,378,136	47,443,677	52,096,542	4,873,010	156,336,519
9/7/2011	18,552,986	33,413,417	47,556,188	52,265,341	5,036,623	156,845,782
9/23/2011	18,577,187	33,437,902	47,698,746	52,466,281	5,238,251	157,439,594
10/5/2011	18,603,833	33,466,140	47,803,470	52,612,112	5,386,333	157,893,115
10/7/2011	18,608,445	33,470,877	47,821,996	52,637,761	5,412,350	157,972,656
10/18/2011	18,625,588	33,495,216	47,932,071	52,789,225	5,565,931	158,429,258
11/4/2011	18,625,679	33,531,184	48,074,628	52,985,390	5,764,380	159,002,488
11/18/2011	18,627,549	33,560,594	48,201,628	53,158,640	5,938,670	159,508,308
12/1/2011	18,629,825	33,598,934	48,320,048	53,355,570	6,100,310	160,025,914
12/16/2011	18,629,949	33,694,694	48,451,868	53,577,620	6,282,440	160,657,798
12/28/2011	18,629,987	33,779,384	48,561,758	53,756,850	6,369,780	161,118,986
1/13/2012	18,645,754	33,859,637	48,708,053	53,992,589	6,573,941	161,801,201
1/16/2012	18,716,529	33,865,708	48,721,294	54,013,533	6,592,457	161,930,748
1/27/2012	18,757,241	33,938,060	48,817,779	54,170,142	6,731,820	162,436,269
2/10/2012	18,815,117	34,035,651	48,942,826	54,373,450	6,910,967	163,099,238
2/24/2012	18,862,640	34,104,647	49,069,225	54,579,272	7,090,969	163,727,980
3/9/2012	18,902,508	34,170,267	49,197,023	54,783,061	7,269,776	164,343,862
3/23/2012	18,937,777	34,222,618	49,324,691	54,989,061	7,449,391	164,944,765
4/6/2012	18,985,172	34,316,006	49,452,912	55,194,431	7,629,191	165,598,939
4/20/2012	19,034,085	34,411,741	49,579,662	55,399,648	7,806,565	166,252,928
5/2/2012	19,072,065	34,481,477	49,688,956	55,576,321	7,959,176	166,799,222
5/16/2012	19,126,410	34,578,497	49,817,176	55,781,962	8,137,991	167,463,263
5/22/2012	19,148,742	34,617,182	49,872,834	55,871,142	8,215,560	167,746,687
6/1/2012	19,182,310	34,668,364	49,964,636	56,017,651	8,342,793	168,196,981
6/14/2012	19,220,759	34,715,694	50,084,238	56,206,400	8,508,700	168,757,018
6/26/2012	19,250,934	34,755,010	50,196,416	56,384,007	8,664,407	169,272,001
7/13/2012	19,282,456	34,789,492	50,351,741	56,627,498	8,878,597	169,951,011

Former Amphenol Facility
980 Hurricane Road
Franklin, Indiana
Cumulative Ground Water Flow Readings

Date	Cumulative Pumpage (gallons)					
	RW-1	RW-2	RW-3	RW-4	RW-5	Total
7/27/2012	19,300,279	34,815,104	50,481,138	56,830,580	9,056,180	170,504,508
8/10/2012	19,309,368	34,840,760	50,610,359	57,033,320	9,233,830	171,048,864
8/24/2012	19,315,213	34,851,574	50,736,895	57,233,136	9,408,656	171,566,701
9/6/2012	19,318,377	34,861,041	50,856,179	57,234,830	9,571,204	171,862,858
9/21/2012	19,335,883	34,872,814	50,991,985	57,455,799	9,757,477	172,435,185
10/5/2012	19,352,210	34,883,464	51,121,784	57,668,757	9,934,425	172,981,867
10/19/2012	19,370,447	34,892,551	51,249,042	57,878,757	10,109,194	173,521,218
11/2/2012	19,386,758	34,899,644	51,376,083	58,088,081	10,282,271	174,054,064
11/6/2012	19,391,068	34,899,671	51,411,992	58,149,154	10,332,065	174,205,177
11/16/2012	19,400,364	34,899,674	51,501,533	58,297,367	10,450,677	174,570,842
11/30/2012	19,409,314	34,899,674	51,629,413	58,509,626	10,609,784	175,079,038
12/7/2012	19,411,904	34,899,674	51,693,373	58,616,035	10,685,793	175,328,006
12/11/2012	19,413,930	34,899,805	51,729,227	58,675,438	10,729,481	175,469,108
12/17/2012	19,417,115	34,914,357	51,784,590	58,767,251	10,796,312	175,700,852
12/28/2012	19,422,179	34,938,064	51,884,718	58,916,250	10,931,950	176,114,388
1/11/2013	19,429,323	34,967,288	52,013,327	59,107,052	11,104,052	176,642,269
1/24/2013	19,478,399	35,024,332	52,132,195	59,282,511	11,247,851	177,186,515
2/8/2013	19,535,734	35,096,268	52,272,637	59,488,915	11,273,959	177,688,740
2/25/2013	19,596,413	35,160,047	52,432,869	59,721,134	11,294,807	178,226,497
3/8/2013	19,634,478	35,189,228	52,534,826	59,868,397	11,442,232	178,690,388
3/22/2013	19,681,911	35,228,166	52,663,610	60,055,339	11,626,130	179,276,383
4/5/2013	19,727,669	35,265,694	52,792,148	60,241,450	11,811,400	179,859,588
4/19/2013	19,771,092	35,301,176	52,921,620	60,429,844	11,997,517	180,442,476
5/3/2013	19,823,292	35,344,645	53,049,314	60,615,719	12,179,555	181,033,752
5/17/2013	19,876,397	35,385,222	53,177,532	60,802,477	12,363,253	181,626,108
5/20/2013	19,887,596	35,395,416	53,203,514	60,840,462	12,400,905	181,749,120
5/30/2013	19,924,579	35,430,856	53,294,257	60,972,623	12,532,113	182,175,655
6/13/2013	19,954,209	35,459,564	53,367,498	61,079,480	12,636,980	182,518,958
6/28/2013	19,984,165	35,491,016	53,439,824	61,189,501	12,747,249	182,872,982
7/12/2013	20,029,164	35,538,329	53,560,220	61,372,738	12,931,693	183,453,371
7/26/2013	20,067,500	35,577,142	53,682,207	61,554,872	13,113,782	184,016,730
8/9/2013	20,100,935	35,609,889	53,805,409	61,738,677	13,292,277	184,568,414
8/23/2013	20,130,301	35,638,298	53,928,901	61,920,983	13,475,291	185,115,001
9/6/2013	20,153,775	35,660,903	54,052,237	62,102,418	13,656,818	185,647,378
9/19/2013	20,169,780	35,677,552	54,168,145	62,271,795	13,829,216	186,137,715
9/27/2013	20,177,315	35,686,555	54,237,580	62,374,486	13,934,019	186,431,182
10/1/2013	20,180,640	35,690,996	54,274,274	62,428,853	13,988,747	186,584,737
10/18/2013	20,198,726	35,712,831	54,422,532	62,648,015	14,209,497	187,212,828
11/1/2013	20,209,877	35,728,996	54,545,883	62,830,711	14,387,026	187,723,720
11/13/2013	20,219,607	35,743,158	54,651,633	62,987,871	14,542,658	188,166,154
11/27/2013	20,229,129	35,758,564	54,771,388	63,169,850	14,719,860	188,670,018
12/13/2013	20,232,306	35,773,540	54,903,022	63,378,171	14,918,033	189,226,299
12/27/2013	20,254,947	35,798,155	55,018,923	63,559,842	15,094,915	189,748,009
1/13/2014	20,310,459	35,858,444	55,058,528	63,785,620	15,311,390	190,345,668
1/27/2014	20,359,066	35,908,347	55,163,059	63,963,231	15,482,350	190,897,280
2/7/2014	20,393,790	35,943,762	55,256,155	64,106,449	15,618,274	191,339,657
2/19/2014	20,428,577	35,979,526	55,358,809	64,263,402	15,766,688	191,818,229
3/7/2014	20,443,248	35,987,068	55,387,924	64,307,521	15,808,414	191,955,402
3/21/2014	20,489,612	36,042,705	55,506,739	64,489,351	15,981,942	192,531,576
4/4/2014	20,530,379	36,090,004	55,623,198	64,664,950	16,150,450	193,080,208
4/11/2014	20,561,121	36,123,401	55,682,367	64,754,818	16,237,417	193,380,351
4/19/2014	20,597,949	36,164,233	55,748,349	64,877,632	16,338,389	193,747,779
4/26/2014	20,626,412	36,195,383	55,805,928	64,981,088	16,423,019	194,053,057
4/28/2014	20,635,165	36,204,856	55,824,342	65,014,336	16,449,863	194,149,789
5/2/2014	20,649,796	36,220,523	55,855,609	65,070,851	16,495,304	194,313,310
5/16/2014	20,701,406	36,275,293	55,971,296	65,280,691	16,663,176	194,913,089
5/30/2014	20,753,409	36,329,628	56,088,110	65,492,982	16,829,166	195,514,522
6/14/2014	20,794,298	36,371,897	56,178,428	65,657,502	16,956,000	195,979,352
6/26/2014	20,845,396	36,425,906	56,277,675	65,840,690	17,103,753	196,514,647
7/11/2014	20,902,170	36,484,485	56,403,449	66,069,532	17,286,861	197,167,724
7/25/2014	20,949,099	36,532,274	56,519,208	66,278,440	17,453,870	197,754,118
8/8/2014	20,992,106	36,576,227	56,636,634	66,489,309	17,622,038	198,337,541
8/22/2014	21,029,912	36,615,310	56,749,737	66,696,135	17,785,918	198,898,239
9/5/2014	21,065,532	36,652,820	56,865,500	66,909,032	17,952,196	199,466,307
9/19/2014	21,101,206	36,690,779	56,980,353	67,119,933	18,116,511	200,030,009
9/26/2014	21,117,240	36,707,673	57,036,346	67,222,553	18,195,917	200,300,956
10/8/2014	21,143,064	36,734,197	57,135,015	67,403,911	18,335,212	200,772,626
10/17/2014	21,161,672	36,752,610	57,209,521	67,540,401	18,440,192	201,125,623
10/31/2014	21,188,902	36,780,585	57,322,493	67,748,966	18,598,306	201,660,479

Former Amphenol Facility
980 Hurricane Road
Franklin, Indiana
Cumulative Ground Water Flow Readings

Date	Cumulative Pumpage (gallons)					
	RW-1	RW-2	RW-3	RW-4	RW-5	Total
11/13/2014	21,211,031	36,804,334	57,385,031	67,943,708	18,743,995	202,109,326
11/24/2014	21,227,605	36,822,618	57,503,662	68,105,871	18,864,837	202,545,820
12/11/2014	21,259,937	36,856,647	57,691,115	68,362,687	19,054,101	203,245,714
12/24/2014	21,284,460	36,885,933	57,825,524	68,547,867	19,190,045	203,755,056
1/9/2015	21,316,070	36,922,878	57,997,656	68,786,228	19,363,399	204,407,458
1/23/2015	21,345,587	36,959,350	58,144,372	68,993,833	19,513,801	204,978,170
1/29/2015	21,357,127	36,973,611	58,205,489	69,081,001	19,576,585	205,215,040
2/6/2015	21,371,505	36,991,245	58,286,851	69,198,021	19,660,311	205,529,160
2/20/2015	21,394,354	37,020,048	58,428,275	69,404,547	19,660,702	205,929,153
2/26/2015	21,403,733	37,035,407	58,488,245	69,491,602	19,660,702	206,100,916
3/6/2015	21,416,567	37,056,085	58,568,322	69,610,071	19,660,702	206,332,974
3/13/2015	21,432,404	37,077,255	58,637,051	69,713,961	19,672,942	206,554,840
3/20/2015	21,451,911	37,099,505	58,705,735	69,817,260	19,758,622	206,854,260
4/3/2015	21,496,123	37,157,768	58,840,954	70,024,505	19,923,353	207,463,930
4/10/2015	21,520,195	37,190,147	58,908,094	70,129,386	20,006,301	207,775,350
4/17/2015	21,548,296	37,225,866	58,974,446	70,234,441	20,088,739	208,093,015
5/8/2015	21,633,870	37,329,352	59,168,269	70,545,684	20,332,040	209,030,442
5/15/2015	21,660,703	37,360,642	59,232,415	70,650,969	20,414,065	209,340,021
5/21/2015	21,682,335	37,385,208	59,285,779	70,738,945	20,482,461	209,595,955
5/27/2015	21,702,119	37,399,199	59,337,850	70,827,662	20,550,453	209,838,510
6/1/2015	21,717,835	37,412,051	59,382,879	70,896,281	20,610,201	210,040,474
6/12/2015	21,747,685	37,447,069	59,476,806	71,038,692	20,733,858	210,465,337
6/29/2015	21,803,534	37,509,533	59,623,153	71,264,592	20,928,087	211,150,126
7/10/2015	21,856,543	37,567,451	59,715,803	71,410,231	21,052,413	211,623,668
7/24/2015	21,954,098	37,585,620	59,833,820	71,597,837	21,211,013	212,203,615
8/7/2015	22,031,338	37,585,679	59,949,604	71,778,912	21,366,471	212,733,231
8/21/2015	22,092,570	37,651,895	60,063,901	71,958,372	21,519,995	213,307,960
9/3/2015	22,140,005	37,700,478	60,168,466	72,126,311	21,661,719	213,818,206
9/10/2015	22,162,440	37,722,445	60,224,395	72,217,457	21,737,090	214,085,054
9/11/2015	22,162,450	37,722,454	60,224,416	72,217,491	21,737,114	214,085,152
9/18/2015	22,182,505	37,741,631	60,276,772	72,305,071	21,808,859	214,336,065
10/2/2015	22,218,397	37,774,281	60,385,729	72,488,189	21,957,545	214,845,368
10/12/2015	22,240,732	37,794,399	60,461,431	72,617,782	22,058,949	215,194,520
10/16/2015	22,242,971	37,796,310	60,469,257	72,631,392	22,069,726	215,230,883
10/30/2015	22,270,071	37,819,469	60,613,582	72,825,571	22,230,469	215,780,389
11/13/2015	22,294,496	37,841,755	60,761,827	73,021,255	22,390,355	216,330,915
11/25/2015	22,313,190	37,860,592	60,891,076	73,187,442	22,525,018	216,798,545
12/14/2015	22,341,225	37,897,543	61,092,029	73,453,206	22,738,113	217,543,343
12/24/2015	22,353,695	37,914,595	61,192,112	73,591,349	22,849,163	217,922,141
1/8/2016	22,396,764	37,960,917	61,367,870	73,803,185	23,017,304	218,567,267
1/21/2016	22,440,091	38,006,786	61,527,455	73,983,596	23,159,279	219,138,434
2/4/2016	22,483,110	38,050,370	61,695,059	74,176,614	23,310,181	219,736,561
2/19/2016	22,512,701	38,109,165	61,876,065	74,385,025	23,467,583	220,371,766
3/4/2016	22,522,123	38,165,386	62,047,797	74,583,131	23,615,567	220,955,231
3/18/2016	22,522,638	38,228,796	62,223,241	74,777,171	23,762,706	221,535,779
4/1/2016	22,522,783	38,285,705	62,396,246	74,969,982	23,908,428	222,104,371
4/15/2016	22,522,940	38,337,341	62,573,509	75,164,601	24,054,143	222,673,761
4/22/2016	22,523,966	38,363,033	62,664,996	75,266,762	24,129,358	222,969,342
4/29/2016	22,524,797	38,388,598	62,751,445	75,365,543	24,201,883	223,253,493
5/13/2016	22,525,461	38,440,105	62,928,471	75,566,668	24,348,118	223,830,050
5/27/2016	22,540,945	38,512,402	63,101,443	75,764,305	24,491,195	224,431,517
6/10/2016	22,547,796	38,574,505	63,272,726	75,962,132	24,628,074	225,006,460
6/24/2016	22,549,794	38,635,555	63,445,839	76,161,742	24,765,224	225,579,381

Notes:

- Data prior to 4/12/96 was collected by EMCON.
- A new flow baseline (zero cumulative flow) was established on August 3, 1995, due to flow meter replacement.
- Erroneous flow meter reading from RW-3 on 10/1/96.
- Due to a flow meter malfunction, the totalizer for RW-2 showed a negative flow of 1,051 gallons on January 14, 1997.
- Due to a flow meter malfunction, the totalizer for RW-3 showed a negative flowage of 1,538 gallons, 19,689 gallons, and 20,197 gallons on March 14, March 28, and May 7, 1997, respectively.
- Due to a flow meter malfunction, the total gallons pumped between July 2 and July 16, 1998 was estimated at 10 gpm for RW-2 and RW-3.
- Recovery wells converted from pneumatic to electrical submersible pumps in March 1999.
- Recovery well RW-4 installed late February 1999.
- Recovery well RW-5 was initiated on July 20, 2010.
- Recovery wells RW-1, RW-2, RW-3 and RW-4 were developed on May 15, 2000.
- NEEP Systems air stripper installed on August 29 through August 31, 2000.
- New totalizer installed for Recovery well RW-3 on March 20, 2015, the total gallons pumped from recovery well RW-5 during March 2015 was estimated at 8.5 gpm.

AMPHENOL CORPORATION
FRANKLIN IANA

CUMULATIVE PUMPAGE



ATTACHMENT C

Field Notes

FORMER AMPHENOL FACILITY
980B Hurricane Road
Franklin, Indiana

Site Inspection Date: 6-10-16
IWM Personnel: R. Mien
Arrival Time: 745
Departure Time: 1115
Alarm Response Visit: YES (NO)

BIWEEKLY DATA

Totalizer Readings: RW-1 3920 347.0 RW-2 2348516 1.0 RW-3 4671998.0 RW-4 7596213 2.0 RW-5 4869452.0

Flow Rate GPM: RW-1 cyc RW-2 cyc RW-3 8.25 RW-4 10.0 RW-5 8.0

Pump Running Amps RW-1 3.2 RW-2 3.3 RW-3 3.6 RW-4 4.1 RW-5 3.5

Air Stripper Pressure: 12" Inches of Water

Effluent Clarity: Clean

Building Temperature: 65° Degrees F

System Operation Upon Arrival: (YES) NO (if no please explain below)

Water Leaks: RW-1 RW-2 RW-3 RW-4 RW-5

Please circle appropriate controller(s) below:

Manholes	(NO)	YES	Repaired
Lines	(NO)	YES	Repaired
Stripper	(NO)	YES	Repaired

If yes, explain:

MONTHLY DATA

Filter Cartridges Replaced: yes RW-1 yes RW-2 yes RW-3 yes RW-4 yes RW-5

Stripper Trays and Tubes Checked: yes

Stripper Trays and Tubes Cleaned: NO

Monitoring/Recovery Wells Gauged: yes

Recommendations for system optimization or general comments:

Drain out full was 8" Dept of Water

FORMER AMPHENOL FACILITY
980B Hurricane Road
Franklin, Indiana

Site Inspection Date: 6-24-16
IWM Personnel: R. Mien
Arrival Time: 830
Departure Time: 9:45
Alarm Response Visit: YES (NO)

BIWEEKLY DATA

Totalizer Readings:	RW-1	3922245.0	RW-2	23546211.0	RW-3	46945111.0	RW-4	76161742.0	RW-5	50066602.0
Flow Rate GPM:	RW-1	cyc	RW-2	cyc	RW-3	8.25	RW-4	10.0	RW-5	8.0
Pump Running Amps	RW-1	3.0	RW-2	3.2	RW-3	3.5	RW-4	4.1	RW-5	3.4

Air Stripper Pressure: 11 Inches of Water
Effluent Clarity: Clear
Building Temperature: 70° Degrees F
System Operation Upon Arrival: (YES) NO (if no please explain below)

Water Leaks: RW-1 RW-2 RW-3 RW-4 RW-5
Please circle appropriate controller(s) below:

Manholes	(NO)	YES	Repaired	
Lines	(NO)	YES	Repaired	
Stripper	(NO)	YES	Repaired	

If yes, explain:

MONTHLY DATA

Filter Cartridges Replaced: RW-1 RW-2 RW-3 RW-4 RW-5
Stripper Trays and Tubes Checked:
Stripper Trays and Tubes Cleaned:
Monitoring/Recovery Wells Gauged:
Recommendations for system optimization or general comments:

7428 Rockville Road, Indianapolis, IN 46214

August 5, 2016

Mr. Joseph Bianchi
Group Manager, EHS & Support Services
AMPHENOL AEROSPACE
40-60 Delaware Avenue
Sidney, NY 13838

Re: OPERATION AND MAINTENANCE OF THE APPROVED IMPLEMENTED CORRECTIVE MEASURE
Former Amphenol Facility
980 B Hurricane Road
Franklin, Indiana

Dear Mr. Bianchi:

Enclosed, please find a summary of the operation and maintenance (O&M) and gauging activities completed by IWM Consulting Group, LLC (IWM) at the above-referenced site. This report summarizes the activities completed during the June 24 through July 22, 2016 reporting period. IWM personnel inspected the site on a regular basis to monitor system operations and ground water recovery and treatment.

Groundwater Level Measurements

On July 8, 2016, IWM personnel gauged the monitoring well network at the site using an electronic oil/water interface probe to determine the depth to water and the presence of detectable thickness of liquid-phase hydrocarbons. Depth to water in the monitoring wells ranged from 7.88 feet below top of casing (TOC) in MW-9 to 17.13 feet below TOC in MW-22. Liquid-phase hydrocarbons were not detected within the monitoring and recovery well network at the site. Recovery wells RW-1, RW-2, RW-3, RW-4, and RW-5 were operational during groundwater gauging activities. **Figure 1** is a site plan illustrating pertinent site features and well locations. The groundwater elevation data is summarized in **Attachment A**, and a Groundwater Elevation Map based on the July 8, 2016 depth to water measurements has been included as **Figure 2**.

Groundwater Treatment System

From June 24 through July 22, 2016, approximately 1,117,370 gallons of groundwater were treated and discharged from recovery wells RW-1, RW-2, RW-3, RW-4, and RW-5. Based on data provided by EMCON, Handex, and IWM field data sheets, the total volume of groundwater recovered to date is approximately 226,696,751 gallons. The average influent groundwater recovery rate from June 24 through July 22, 2016 was approximately 27.71 gpm. **Attachment B** includes a table and a graph illustrating the recovery rates to date, and **Attachment C** contains copies of Field Data Sheets completed by IWM personnel.

IWM personnel mobilized to the site on July 8, 2016 to complete monthly and biweekly system operation and maintenance activities. The groundwater recovery and treatment system was completely operational upon arrival and departure from the site on July 8, 2016.

IWM personnel mobilized to the site on July 22, 2016 to complete biweekly system operation and maintenance activities. The connection fitting from the wellhead to the influent line inside the well vault of recovery well RW-2 was found to be leaking and was repaired on July 22, 2016. The groundwater recovery and treatment system was completely operational upon arrival and departure from the site on July 22, 2016.

Schedule of Activities

Quarterly, monthly and biweekly system operation and maintenance activities are scheduled for the month of August 2016. Site visits are scheduled for the weeks beginning August 1 and August 15, 2016. The information from these site inspections will be included in the August 2016 progress report.

Should you have any questions regarding this site or information summarized within this report, please contact the undersigned at (317) 347-1111. IWM Consulting appreciates the opportunity to provide environmental services to Amphenol Corporation.

Sincerely,

IWM CONSULTING GROUP, LLC

Christopher R. Newell, LPG
Project Manager

Bradley E. Gentry, LPG
Vice-President

Attachments
cc: Mr. Dave Dowden, Lancer Realty & Development Co.

FIGURES

N

HURRICANE ROAD

UPPER SHELBYVILLE ROAD

MW-9

PARKING

BUILDING

FORMER PLATING ROOM

PORCH

MW-3

MW-26

MW-24

IT-1A

IT-3

MW-30

RW-1

EQUIPMENT BUILDING

IT-2

RW-3

RW-2

IN-3 IN-2 IN-1 MW-23 MON-2 ASI-1 ASI-2 NEW IN-5 IN-6 IN-7 MW-25 MW-12R

MW-21 MW-22 IN-4 MON-1 OLD RW-5

MW-28

PAVEMENT

RW-4

MW-29

MW-27

MW-20

RESIDENTIAL

HAMILTON AVENUE

LEGEND

- ABANDONED MONITORING WELL
- MONITORING WELL
- RECOVERY WELL
- INJECTION WELL
- PRIMARY BUILDING WALLS
- PROPERTY LINE (APPROXIMATE)
- STORM SEWER
- SANITARY SEWER
- O/H POWER

0' 100'

SCALE IN FEET

DRAWN BY: L. STRUM	
DATE: 9/27/99	
REVISED:	
HWPA #111291-01	
DWG. NO. 111291S1	

FIGURE 1

SITE MAP

FORMER AMPHENOL RFI/CMS
980 HURRICANE ROAD
FRANKLIN, INDIANA

iWM CONSULTING GROUP



LEGEND

- MONITORING WELL
- RECOVERY WELL
- PROPERTY LINE (APPROXIMATE)
- STORM SEWER
- SANITARY SEWER
- O/H POWER
- 722.00 POTENTIONMETRIC SURFACE (CONTOUR INTERVAL = 1.0 FT.)

0 100

SCALE IN FEET

DRAWN BY: L. STRUM	
DATE: 9/27/99	
REVISED:	
HWPA #111291-01	
DWG. NO. 11129181	

FIGURE 2
GROUNDWATER
ELEVATION MAP
(07/08/2016)

FORMER AMPHENOL RFI/CMS
980 HURRICANE ROAD
FRANKLIN, INDIANA

IWM CONSULTING GROUP

N

HURRICANE ROAD

UPPER SHELBYVILLE ROAD

MW-9

MW-20

MW-26

MW-3

MW-21

MW-23

MW-22

MW-24

IT-A1

MW-30

RW-1

IT-3

IT-2

RW-3

RW-2

MW-25

MW-12 R

RW-5

MW-28

RW-4

MW-29

MW-27

PARKING

BUILDING

PAVEMENT

EQUIPMENT BUILDING

RESIDENTIAL

HAMILTON AVENUE

724.00

723.00

722.00

721.00

720.00

719.00

718.00

LEGEND

- MONITORING WELL
- RECOVERY WELL
- PROPERTY LINE (APPROXIMATE)
- STORM SEWER
- SANITARY SEWER
- O/H POWER
- 722.00 POTENTIONMETRIC SURFACE (CONTOUR INTERVAL = 1.0 FT.)

0 100

SCALE IN FEET

DRAWN BY: L. STRUM	
DATE: 9/27/99	
REVISED:	
HWPA #111291-01	
DWG. NO. 111291S1	

FIGURE 2
GROUNDWATER ELEVATION MAP
(07/08/2016)

FORMER AMPHENOL RFI/CMS
980 HURRICANE ROAD
FRANKLIN, INDIANA

IWM CONSULTING GROUP

ATTACHMENT A

Groundwater Level Measurements

Former Amphenol Facility
980 Hurricane Road
Franklin, Indiana

Ground Water Level Measurements

Well Number	Gauging Date	TOC Elev. (feet)	Depth to Water (feet)	Corrected Ground Water Elevation (feet)
IT-2	01/14/11	732.25	13.42	718.83
	02/11/11		13.71	718.54
	03/11/11		11.64	720.61
	04/14/11		11.93	720.32
	05/06/11		10.84	721.41
	06/02/11		11.83	720.42
	07/15/11		12.20	720.05
	08/11/11		12.79	719.46
	09/07/11		13.32	718.93
	10/05/11		13.30	718.95
	11/04/11		13.26	718.99
	12/01/11		12.82	719.43
	01/13/12		12.50	719.75
	02/10/12		12.30	719.95
	03/09/12		12.80	719.45
	04/06/12		12.31	719.94
	05/02/12		12.47	719.78
	06/01/12		12.71	719.54
	07/13/12		13.48	718.77
	08/10/12		13.94	718.31
	09/06/12		13.72	718.53
	10/05/12		13.56	718.69
	12/17/12		13.67	718.58
	01/11/13		13.65	718.60
	02/25/13		12.13	720.12
	03/22/13		12.42	719.83
	04/05/13		12.58	719.67
	05/03/13		12.17	720.08
	06/13/13		11.94	720.31
	07/12/13		12.76	719.49
	08/09/13		13.10	719.15
	09/06/13		13.61	718.64
	10/01/13		13.95	718.30
	11/01/13		13.79	718.46
	12/13/13		14.00	718.25
	01/13/14		12.28	719.97
	02/07/14		NG	NG
	03/21/14		12.63	719.62
	04/04/14		12.30	719.95
	05/02/14		12.17	720.08
	06/14/14		11.60	720.65
	07/11/14		12.43	719.82
	08/08/14		12.75	719.50
	09/05/14		12.91	719.34
	10/08/14		13.23	719.02
	11/13/14		13.30	718.95
	12/24/14		13.17	719.08
	01/09/15		NG	NG
	02/06/15		13.22	719.03
	03/06/15		NG	NG
	04/03/15		13.18	719.07
	05/08/15		12.73	719.52
	06/12/15		12.72	719.53
	07/10/15		11.51	720.74
	08/07/15		11.50	720.75
	09/03/15		12.39	719.86
	10/02/15		12.98	719.27
	11/13/15		13.30	718.95
	12/14/15		13.38	718.87
	01/21/16		12.32	719.93
	02/04/16		12.40	719.85
	03/04/16		12.08	720.17
	04/01/16		12.15	720.10
	05/13/16		12.10	720.15
	06/10/16		12.51	719.74
	07/08/16		12.32	719.93

Former Amphenol Facility
980 Hurricane Road
Franklin, Indiana

Ground Water Level Measurements

Well Number	Gauging Date	TOC Elev. (feet)	Depth to Water (feet)	Corrected Ground Water Elevation (feet)
IT-3	01/14/11	728.71	11.35	717.36
	02/11/11		11.41	717.30
	03/11/11		10.35	718.36
	04/14/11		10.52	718.19
	05/06/11		9.79	718.92
	06/02/11		10.42	718.29
	07/15/11		10.60	718.11
	08/11/11		10.86	717.85
	09/07/11		11.07	717.64
	10/05/11		11.07	717.64
	11/04/11		11.02	717.69
	12/01/11		10.74	717.97
	01/13/12		10.90	717.81
	02/10/12		10.86	717.85
	03/09/12		11.08	717.63
	04/06/12		10.73	717.98
	05/02/12		10.68	718.03
	06/01/12		10.97	717.74
	07/13/12		11.18	717.53
	08/10/12		11.29	717.42
	09/06/12		11.30	717.41
	10/05/12		11.24	717.47
	12/17/12		11.41	717.30
	01/11/13		11.22	717.49
	02/25/13		10.84	717.87
	03/22/13		10.75	717.96
	04/05/13		10.86	717.85
	05/03/13		10.69	718.02
	06/13/13		10.72	717.99
	07/12/13		10.86	717.85
	08/09/13		10.98	717.73
	09/06/13		11.13	717.58
	10/01/13		11.24	717.47
	11/01/13		11.17	717.54
	12/13/13		11.41	717.30
	01/13/14		10.59	718.12
	02/07/14		10.87	717.84
	03/21/14		10.82	717.89
	04/04/14		10.15	718.56
	05/02/14		10.58	718.13
	06/14/14		10.34	718.37
	07/11/14		10.58	718.13
	08/08/14		10.78	717.93
	09/05/14		10.75	717.96
	10/08/14		10.95	717.76
	11/13/14		11.08	717.63
	12/24/14		11.42	717.29
	01/09/15		11.08	717.63
	02/06/15		11.35	717.36
	03/06/15		11.24	717.47
	04/03/15		11.30	717.41
	05/08/15		10.97	717.74
	06/12/15		10.98	717.73
	07/10/15		10.25	718.46
	08/07/15		10.35	718.36
	09/03/15		10.78	717.93
	10/02/15		11.02	717.69
	11/13/15		11.16	717.55
	12/14/15		11.31	717.40
	01/21/16		10.91	717.80
	02/04/16		10.90	717.81
	03/04/16		10.75	717.96
	04/01/16		10.80	717.91
	05/13/16		10.78	717.93
	06/10/16		10.92	717.79
	07/08/16		10.71	718.00

Former Amphenol Facility
980 Hurricane Road
Franklin, Indiana

Ground Water Level Measurements

Well Number	Gauging Date	TOC Elev. (feet)	Depth to Water (feet)	Corrected Ground Water Elevation (feet)
MW-3	01/14/11	736.44	16.07	720.37
	02/11/11		16.31	720.13
	03/11/11		13.91	722.53
	04/14/11		14.08	722.36
	05/06/11		12.53	723.91
	06/02/11		13.84	722.60
	07/15/11		14.48	721.96
	08/11/11		15.26	721.18
	09/07/11		15.91	720.53
	10/05/11		15.71	720.73
	11/04/11		15.97	720.47
	12/01/11		15.48	720.96
	01/13/12		14.87	721.57
	02/10/12		14.49	721.95
	03/09/12		15.10	721.34
	04/06/12		14.63	721.81
	05/02/12		14.59	721.85
	06/01/12		15.13	721.31
	07/13/12		16.09	720.35
	08/10/12		16.63	719.81
	09/06/12		16.50	719.94
	10/05/12		16.38	720.06
	12/17/12		16.52	719.92
	01/11/13		16.42	720.02
	02/25/13		14.96	721.48
	03/22/13		14.80	721.64
	04/05/13		15.94	720.50
	05/03/13		14.53	721.91
	06/13/13		14.56	721.88
	07/12/13		15.19	721.25
	08/09/13		15.66	720.78
	09/06/13		16.23	720.21
	10/01/13		16.55	719.89
	11/01/13		16.55	719.89
	12/13/13		16.75	719.69
	01/13/14		14.90	721.54
	02/07/14		15.07	721.37
	03/21/14		15.06	721.38
	04/04/14		14.81	721.63
	05/02/14		14.47	721.97
	06/14/14		14.18	722.26
	07/11/14		14.76	721.68
	08/08/14		15.27	721.17
	09/05/14		15.42	721.02
	10/08/14		15.92	720.52
	11/13/14		16.13	720.31
	12/24/14		15.85	720.59
	01/09/15		15.81	720.63
	02/06/15		15.85	720.59
	03/06/15		16.02	720.42
	04/03/15		15.80	720.64
	05/08/15		15.54	720.90
	06/12/15		15.19	721.25
	07/10/15		13.76	722.68
	08/07/15		13.82	722.62
	09/03/15		14.82	721.62
	10/02/15		15.60	720.84
	11/13/15		16.08	720.36
	12/14/15		16.23	720.21
	01/21/16		14.87	721.57
	02/04/16		15.00	721.44
	03/04/16		14.59	721.85
	04/01/16		14.56	721.88
	05/13/16		14.53	721.91
	06/10/16		14.98	721.46
	07/08/16		14.75	721.69

iWM CONSULTING GROUP

Former Amphenol Facility
980 Hurricane Road
Franklin, Indiana

Ground Water Level Measurements

Well Number	Gauging Date	TOC Elev. (feet)	Depth to Water (feet)	Corrected Ground Water Elevation (feet)
MW-9	01/14/11	733.04	10.19	722.85
	02/11/11		10.22	722.82
	03/11/11		7.00	726.04
	04/14/11		6.84	726.20
	05/06/11		4.71	728.33
	06/02/11		6.74	726.30
	07/15/11		7.80	725.24
	08/11/11		8.83	724.21
	09/07/11		9.72	723.32
	10/05/11		9.74	723.30
	11/04/11		9.75	723.29
	12/01/11		8.57	724.47
	01/13/12		8.18	724.86
	02/10/12		7.76	725.28
	03/09/12		8.52	724.52
	04/06/12		7.71	725.33
	05/02/12		6.56	726.48
	06/01/12		8.58	724.46
	07/13/12		9.90	723.14
	08/10/12		10.42	722.62
	09/06/12		10.68	722.36
	10/05/12		10.41	722.63
	12/17/12		10.64	722.40
	01/11/13		10.23	722.81
	02/25/13		8.45	724.59
	03/22/13		7.98	725.06
	04/05/13		8.23	724.81
	05/03/13		7.72	725.32
	06/13/13		8.12	724.92
	07/12/13		8.75	724.29
	08/09/13		9.29	723.75
	09/06/13		10.05	722.99
	10/01/13		10.49	722.55
	11/01/13		10.44	722.60
	12/13/13		10.73	722.31
	01/13/14		7.97	725.07
	02/07/14		8.56	724.48
	03/21/14		8.48	724.56
	04/04/14		6.19	726.85
	05/02/14		7.76	725.28
	06/14/14		7.28	725.76
	07/11/14		8.16	724.88
	08/08/14		8.86	724.18
	09/05/14		9.16	723.88
	10/08/14		9.81	723.23
	11/13/14		10.17	722.87
	12/24/14		9.75	723.29
	01/09/15		9.43	723.61
	02/06/15		9.67	723.37
	03/06/15		9.78	723.26
	04/03/15		9.62	723.42
	05/08/15		9.58	723.46
	06/12/15		8.70	724.34
	07/10/15		6.81	726.23
	08/07/15		6.61	726.43
	09/03/15		8.37	724.67
	10/02/15		9.40	723.64
	11/13/15		10.09	722.95
	12/14/15		10.06	722.98
	01/21/16		8.31	724.73
	02/04/16		8.15	724.89
	03/04/16		7.79	725.25
	04/01/16		7.73	725.31
	05/13/16		7.69	725.35
	06/10/16		8.38	724.66
	07/08/16		7.88	725.16

Former Amphenol Facility
980 Hurricane Road
Franklin, Indiana

Ground Water Level Measurements

Well Number	Gauging Date	TOC Elev. (feet)	Depth to Water (feet)	Corrected Ground Water Elevation (feet)
MW-12R	01/14/11	736.15	17.76	718.39
	02/11/11		18.05	718.10
	03/11/11		16.09	720.06
	04/14/11		16.34	719.81
	05/06/11		15.32	720.83
	06/02/11		16.21	719.94
	07/15/11		16.53	719.62
	08/11/11		17.05	719.10
	09/07/11		17.62	718.53
	10/05/11		17.63	718.52
	11/04/11		17.54	718.61
	12/01/11		17.20	718.95
	01/13/12		16.83	719.32
	02/10/12		16.66	719.49
	03/09/12		17.15	719.00
	04/06/12		16.74	719.41
	05/02/12		16.87	719.28
	06/01/12		18.87	717.28
	07/13/12		17.80	718.35
	08/10/12		18.16	717.99
	09/06/12		18.10	718.05
	10/05/12		17.95	718.20
	12/17/12		18.01	718.14
	01/11/13		17.98	718.17
	02/25/13		16.38	719.77
	03/22/13		16.76	719.39
	04/05/13		16.09	720.06
	05/03/13		16.52	719.63
	06/13/13		16.07	720.08
	07/12/13		17.06	719.09
	08/09/13		17.41	718.74
	09/06/13		17.93	718.22
	10/01/13		18.22	717.93
	11/01/13		18.06	718.09
	12/13/13		18.32	717.83
	01/13/14		16.64	719.51
	02/07/14		16.90	719.25
	03/21/14		16.95	719.20
	04/04/14		16.68	719.47
	05/02/14		16.55	719.60
	06/14/14		15.77	720.38
	07/11/14		16.72	719.43
	08/08/14		17.01	719.14
	09/05/14		17.18	718.97
	10/08/14		17.51	718.64
	11/13/14		17.42	718.73
	12/24/14		17.48	718.67
	01/09/15		17.39	718.76
	02/06/15		17.51	718.64
	03/06/15		17.13	719.02
	04/03/15		17.48	718.67
	05/08/15		16.30	719.85
	06/12/15		16.98	719.17
	07/10/15		15.86	720.29
	08/07/15		15.84	720.31
	09/03/15		16.65	719.50
	10/02/15		17.15	719.00
	11/13/15		17.58	718.57
	12/14/15		17.69	718.46
	01/21/16		16.66	719.49
	02/04/16		16.72	719.43
	03/04/16		16.40	719.75
	04/01/16		16.43	719.72
	05/13/16		16.40	719.75
	06/10/16		16.74	719.41
	07/08/16		16.58	719.57

Former Amphenol Facility
980 Hurricane Road
Franklin, Indiana

Ground Water Level Measurements

Well Number	Gauging Date	TOC Elev. (feet)	Depth to Water (feet)	Corrected Ground Water Elevation (feet)
MW-20	01/14/11	734.03	11.02	723.01
	02/11/11		11.06	722.97
	03/11/11		8.22	725.81
	04/14/11		8.34	725.69
	05/06/11		7.24	726.79
	06/02/11		8.56	725.47
	07/15/11		9.25	724.78
	08/11/11		15.68	718.35
	09/07/11		10.94	723.09
	10/05/11		10.67	723.36
	11/04/11		10.51	723.52
	12/01/11		9.32	724.71
	01/13/12		9.39	724.64
	02/10/12		9.19	724.84
	03/09/12		9.63	724.40
	04/06/12		9.04	724.99
	05/02/12		8.41	725.62
	06/01/12		9.84	724.19
	07/13/12		11.14	722.89
	08/10/12		11.33	722.70
	09/06/12		11.38	722.65
	10/05/12		11.10	722.93
	12/17/12		11.44	722.59
	01/11/13		10.99	723.04
	02/25/13		9.49	724.54
	03/22/13		9.13	724.90
	04/05/13		9.39	724.64
	05/03/13		8.92	725.11
	06/13/13		9.30	724.73
	07/12/13		9.76	724.27
	08/09/13		10.21	723.82
	09/06/13		11.26	722.77
	10/01/13		11.43	722.60
	11/01/13		11.31	722.72
	12/13/13		11.71	722.32
	01/13/14		8.91	725.12
	02/07/14		11.88	722.15
	03/21/14		9.52	724.51
	04/04/14		7.44	726.59
	05/02/14		9.06	724.97
	06/14/14		8.67	725.36
	07/11/14		9.37	724.66
	08/08/14		10.40	723.63
	09/05/14		10.08	723.95
	10/08/14		10.87	723.16
	11/13/14		11.23	722.80
	12/24/14		10.80	723.23
	01/09/15		10.46	723.57
	02/06/15		10.76	723.27
	03/06/15		10.83	723.20
	04/03/15		10.72	723.31
	05/08/15		10.68	723.35
	06/12/15		9.75	724.28
	07/10/15		8.32	725.71
	08/07/15		8.35	725.68
	09/03/15		9.63	724.40
	10/02/15		10.54	723.49
	11/13/15		11.05	722.98
	12/14/15		11.18	722.85
	01/21/16		9.50	724.53
	02/04/16		9.40	724.63
	03/04/16		9.07	724.96
	04/01/16		9.03	725.00
	05/13/16		9.12	724.91
	06/10/16		9.63	724.40
	07/08/16		9.10	724.93

Former Amphenol Facility
980 Hurricane Road
Franklin, Indiana

Ground Water Level Measurements

Well Number	Gauging Date	TOC Elev. (feet)	Depth to Water (feet)	Corrected Ground Water Elevation (feet)
MW-21	01/14/11	737.91	17.71	720.20
	02/11/11		17.96	719.95
	03/11/11		15.62	722.29
	04/14/11		15.82	722.09
	05/06/11		14.32	723.59
	06/02/11		15.61	722.30
	07/15/11		16.21	721.70
	08/11/11		16.97	720.94
	09/07/11		17.59	720.32
	10/05/11		17.47	720.44
	11/04/11		17.64	720.27
	12/01/11		17.18	720.73
	01/13/12		16.57	721.34
	02/10/12		16.24	721.67
	03/09/12		16.89	721.02
	04/06/12		16.33	721.58
	05/02/12		16.43	721.48
	06/01/12		16.79	721.12
	07/13/12		17.78	720.13
	08/10/12		18.29	719.62
	09/06/12		18.10	719.81
	10/05/12		18.04	719.87
	12/17/12		18.14	719.77
	01/11/13		18.04	719.87
	02/25/13		16.63	721.28
	03/22/13		16.49	721.42
	04/05/13		16.65	721.26
	05/03/13		16.22	721.69
	06/13/13		16.24	721.67
	07/12/13		16.88	721.03
	08/09/13		17.35	720.56
	09/06/13		17.88	720.03
	10/01/13		18.23	719.68
	11/01/13		18.19	719.72
	12/13/13		18.42	719.49
	01/13/14		16.59	721.32
	02/07/14		16.07	721.84
	03/21/14		16.76	721.15
	04/04/14		16.49	721.42
	05/02/14		16.17	721.74
	06/14/14		15.88	722.03
	07/11/14		16.48	721.43
	08/08/14		16.94	720.97
	09/05/14		17.11	720.80
	10/08/14		17.58	720.33
	11/13/14		17.80	720.11
	12/24/14		17.52	720.39
	01/09/15		17.34	720.57
	02/06/15		17.52	720.39
	03/06/15		17.68	720.23
	04/03/15		17.47	720.44
	05/08/15		15.85	722.06
	06/12/15		16.88	721.03
	07/10/15		15.50	722.41
	08/07/15		15.57	722.34
	09/03/15		16.55	721.36
	10/02/15		17.28	720.63
	11/13/15		17.75	720.16
	12/14/15		17.91	720.00
	01/21/16		16.55	721.36
	02/04/16		16.70	721.21
	03/04/16		16.30	721.61
	04/01/16		16.28	721.63
	05/13/16		16.26	721.65
	06/10/16		16.69	721.22
	07/08/16		16.45	721.46

Former Amphenol Facility
980 Hurricane Road
Franklin, Indiana

Ground Water Level Measurements

Well Number	Gauging Date	TOC Elev. (feet)	Depth to Water (feet)	Corrected Ground Water Elevation (feet)
MW-22	01/14/11	737.64	18.07	719.57
	02/11/11		18.36	719.28
	03/11/11		16.43	721.21
	04/14/11		16.63	721.01
	05/06/11		15.57	722.07
	06/02/11		16.53	721.11
	07/15/11		16.93	720.71
	08/11/11		17.54	720.10
	09/07/11		18.11	719.53
	10/05/11		18.06	719.58
	11/04/11		18.11	719.53
	12/01/11		17.70	719.94
	01/13/12		17.24	720.40
	02/10/12		17.05	720.59
	03/09/12		17.55	720.09
	04/06/12		17.06	720.58
	05/02/12		17.19	720.45
	06/01/12		17.43	720.21
	07/13/12		18.29	719.35
	08/10/12		18.76	718.88
	09/06/12		18.62	719.02
	10/05/12		18.52	719.12
	12/17/12		18.63	719.01
	01/11/13		18.54	719.10
	02/25/13		17.21	720.43
	03/22/13		17.16	720.48
	04/05/13		17.29	720.35
	05/03/13		16.92	720.72
	06/13/13		16.74	720.90
	07/12/13		17.47	720.17
	08/09/13		17.89	719.75
	09/06/13		18.39	719.25
	10/01/13		18.71	718.93
	11/01/13		18.63	719.01
	12/13/13		18.90	718.74
	01/13/14		17.09	720.55
	02/07/14		17.26	720.38
	03/21/14		17.37	720.27
	04/04/14		17.06	720.58
	05/02/14		16.91	720.73
	06/14/14		16.52	721.12
	07/11/14		17.11	720.53
	08/08/14		17.50	720.14
	09/05/14		17.65	719.99
	10/08/14		18.05	719.59
	11/13/14		18.15	719.49
	12/24/14		18.01	719.63
	01/09/15		17.95	719.69
	02/06/15		18.05	719.59
	03/06/15		18.15	719.49
	04/03/15		17.95	719.69
	05/08/15		16.63	721.01
	06/12/15		17.46	720.18
	07/10/15		16.31	721.33
	08/07/15		16.45	721.19
	09/03/15		17.17	720.47
	10/02/15		17.76	719.88
	11/13/15		18.23	719.41
	12/14/15		18.38	719.26
	01/21/16		17.22	720.42
	02/04/16		17.32	720.32
	03/04/16		16.98	720.66
	04/01/16		16.99	720.65
	05/13/16		17.00	720.64
	06/10/16		17.32	720.32
	07/08/16		17.13	720.51

iWM CONSULTING GROUP

Former Amphenol Facility
980 Hurricane Road
Franklin, Indiana

Ground Water Level Measurements

Well Number	Gauging Date	TOC Elev. (feet)	Depth to Water (feet)	Corrected Ground Water Elevation (feet)
MW-24	01/14/11	736.02	16.31	719.71
	02/11/11		16.51	719.51
	03/11/11		14.47	721.55
	04/14/11		14.70	721.32
	05/06/11		13.13	722.89
	06/02/11		14.42	721.60
	07/15/11		14.93	721.09
	08/11/11		15.58	720.44
	09/07/11		16.08	719.94
	10/05/11		16.11	719.91
	11/04/11		16.16	719.86
	12/01/11		15.83	720.19
	01/13/12		15.27	720.75
	02/10/12		15.03	720.99
	03/09/12		15.63	720.39
	04/06/12		15.11	720.91
	05/02/12		15.25	720.77
	06/01/12		15.47	720.55
	07/13/12		16.20	719.82
	08/10/12		17.65	718.37
	09/06/12		16.64	719.38
	10/05/12		16.52	719.50
	12/17/12		16.67	719.35
	01/11/13		16.63	719.39
	02/25/13		15.35	720.67
	03/22/13		15.25	720.77
	04/05/13		15.36	720.66
	05/03/13		15.03	720.99
	06/13/13		15.04	720.98
	07/12/13		15.56	720.46
	08/09/13		15.93	720.09
	09/06/13		16.32	719.70
	10/01/13		16.59	719.43
	11/01/13		16.60	719.42
	12/13/13		16.81	719.21
	01/13/14		15.30	720.72
	02/07/14		15.46	720.56
	03/21/14		15.46	720.56
	04/04/14		15.23	720.79
	05/02/14		14.95	721.07
	06/14/14		14.68	721.34
	07/11/14		15.16	720.86
	08/08/14		15.55	720.47
	09/05/14		15.71	720.31
	10/08/14		16.05	719.97
	11/13/14		16.25	719.77
	12/24/14		16.12	719.90
	01/09/15		16.08	719.94
	02/06/15		16.13	719.89
	03/06/15		16.20	719.82
	04/03/15		16.08	719.94
	05/08/15		16.58	719.44
	06/12/15		15.56	720.46
	07/10/15		14.29	721.73
	08/07/15		14.31	721.71
	09/03/15		15.21	720.81
	10/02/15		15.80	720.22
	11/13/15		16.24	719.78
	12/14/15		16.40	719.62
	01/21/16		15.34	720.68
	02/04/16		15.43	720.59
	03/04/16		15.04	720.98
	04/01/16		15.03	720.99
	05/13/16		15.00	721.02
	06/10/16		15.36	720.66
	07/08/16		15.19	720.83

Former Amphenol Facility
980 Hurricane Road
Franklin, Indiana

Ground Water Level Measurements

Well Number	Gauging Date	TOC Elev. (feet)	Depth to Water (feet)	Corrected Ground Water Elevation (feet)
MW-26	01/14/11	736.39	14.11	722.28
	02/11/11		14.24	722.15
	03/11/11		11.34	725.05
	04/14/11		11.33	725.06
	05/06/11		9.52	726.87
	06/02/11		11.25	725.14
	07/15/11		12.16	724.23
	08/11/11		13.02	723.37
	09/07/11		13.80	722.59
	10/05/11		13.70	722.69
	11/04/11		13.71	722.68
	12/01/11		12.73	723.66
	01/13/12		12.48	723.91
	02/10/12		12.15	724.24
	03/09/12		12.81	723.58
	04/06/12		12.09	724.30
	05/02/12		11.98	724.41
	06/01/12		12.81	723.58
	07/13/12		13.97	722.42
	08/10/12		14.32	722.07
	09/06/12		14.47	721.92
	10/05/12		14.27	722.12
	12/17/12		14.55	721.84
	01/11/13		14.42	721.97
	02/25/13		12.70	723.69
	03/22/13		12.33	724.06
	04/05/13		12.55	723.84
	05/03/13		12.08	724.31
	06/13/13		12.43	723.96
	07/12/13		12.90	723.49
	08/09/13		13.40	722.99
	09/06/13		14.10	722.29
	10/01/13		14.46	721.93
	11/01/13		14.36	722.03
	12/13/13		14.74	721.65
	01/13/14		12.38	724.01
	02/07/14		12.80	723.59
	03/21/14		12.73	723.66
	04/04/14		11.60	724.79
	05/02/14		12.13	724.26
	06/14/14		11.70	724.69
	07/11/14		12.42	723.97
	08/08/14		13.01	723.38
	09/05/14		13.22	723.17
	10/08/14		13.86	722.53
	11/13/14		14.18	722.21
	12/24/14		13.89	722.50
	01/09/15		13.57	722.82
	02/06/15		13.83	722.56
	03/06/15		13.98	722.41
	04/03/15		13.80	722.59
	05/08/15		13.70	722.69
	06/12/15		12.89	723.50
	07/10/15		11.26	725.13
	08/07/15		11.17	725.22
	09/03/15		12.56	723.83
	10/02/15		13.47	722.92
	11/13/15		14.03	722.36
	12/14/15		14.15	722.24
	01/21/16		12.58	723.81
	02/04/16		12.49	723.90
	03/04/16		12.16	724.23
	04/01/16		12.06	724.33
	05/13/16		12.11	724.28
	06/10/16		12.65	723.74
	07/08/16		12.28	724.11

Former Amphenol Facility
980 Hurricane Road
Franklin, Indiana

Ground Water Level Measurements

Well Number	Gauging Date	TOC Elev. (feet)	Depth to Water (feet)	Corrected Ground Water Elevation (feet)
MW-27	01/14/11	736.63	16.43	720.20
	02/11/11		16.65	719.98
	03/11/11		14.16	722.47
	04/14/11		14.38	722.25
	05/06/11		13.09	723.54
	06/02/11		14.28	722.35
	07/15/11		14.92	721.71
	08/11/11		10.00	726.63
	09/07/11		16.35	720.28
	10/05/11		16.18	720.45
	11/04/11		16.26	720.37
	12/01/11		15.68	720.95
	01/13/12		15.21	721.42
	02/10/12		14.93	721.70
	03/09/12		15.62	721.01
	04/06/12		14.95	721.68
	05/02/12		15.20	721.43
	06/01/12		15.48	721.15
	07/13/12		16.54	720.09
	08/10/12		17.03	719.60
	09/06/12		16.72	719.91
	10/05/12		16.68	719.95
	12/17/12		16.92	719.71
	01/11/13		16.83	719.80
	02/25/13		15.28	721.35
	03/22/13		15.12	721.51
	04/05/13		15.30	721.33
	05/03/13		14.85	721.78
	06/13/13		14.87	721.76
	07/12/13		15.55	721.08
	08/09/13		16.05	720.58
	09/06/13		16.67	719.96
	10/01/13		16.96	719.67
	11/01/13		16.91	719.72
	12/13/13		17.18	719.45
	01/13/14		15.14	721.49
	02/07/14		15.41	721.22
	03/21/14		15.41	721.22
	04/04/14		15.20	721.43
	05/02/14		14.93	721.70
	06/14/14		14.53	722.10
	07/11/14		15.19	721.44
	08/08/14		15.66	720.97
	09/05/14		15.84	720.79
	10/08/14		16.38	720.25
	11/13/14		16.57	720.06
	12/24/14		16.34	720.29
	01/09/15		16.32	720.31
	02/06/15		16.35	720.28
	03/06/15		16.48	720.15
	04/03/15		16.29	720.34
	05/08/15		16.20	720.43
	06/12/15		15.57	721.06
	07/10/15		14.13	722.50
	08/07/15		14.30	722.33
	09/03/15		15.24	721.39
	10/02/15		16.01	720.62
	11/13/15		16.45	720.18
	12/14/15		16.61	720.02
	01/21/16		15.22	721.41
	02/04/16		15.36	721.27
	03/04/16		14.92	721.71
	04/01/16		14.92	721.71
	05/13/16		14.92	721.71
	06/10/16		15.38	721.25
	07/08/16		15.10	721.53

Former Amphenol Facility
980 Hurricane Road
Franklin, Indiana

Ground Water Level Measurements

Well Number	Gauging Date	TOC Elev. (feet)	Depth to Water (feet)	Corrected Ground Water Elevation (feet)
MW-28	01/14/11	738.04	18.03	720.01
	02/11/11		18.29	719.75
	03/11/11		15.95	722.09
	04/14/11		16.18	721.86
	05/06/11		14.91	723.13
	06/02/11		16.03	722.01
	07/15/11		16.59	721.45
	08/11/11		17.32	720.72
	09/07/11		17.97	720.07
	10/05/11		17.93	720.11
	11/04/11		17.92	720.12
	12/01/11		17.42	720.62
	01/13/12		16.92	721.12
	02/10/12		16.65	721.39
	03/09/12		17.29	720.75
	04/06/12		16.66	721.38
	05/02/12		16.90	721.14
	06/01/12		17.16	720.88
	07/13/12		18.17	719.87
	08/10/12		18.68	719.36
	09/06/12		18.35	719.69
	10/05/12		18.35	719.69
	12/17/12		18.52	719.52
	01/11/13		18.45	719.59
	02/25/13		16.97	721.07
	03/22/13		16.85	721.19
	04/05/13		16.99	721.05
	05/03/13		16.57	721.47
	06/13/13		16.52	721.52
	07/12/13		17.22	720.82
	08/09/13		17.70	720.34
	09/06/13		18.26	719.78
	10/01/13		18.57	719.47
	11/01/13		18.52	719.52
	12/13/13		18.79	719.25
	01/13/14		16.86	721.18
	02/07/14		18.70	719.34
	03/21/14		17.09	720.95
	04/04/14		16.86	721.18
	05/02/14		16.62	721.42
	06/14/14		16.22	721.82
	07/11/14		16.87	721.17
	08/08/14		17.32	720.72
	09/05/14		17.48	720.56
	10/08/14		17.97	720.07
	11/13/14		18.14	719.90
	12/24/14		17.93	720.11
	01/09/15		NG	NG
	02/06/15		17.96	720.08
	03/06/15		18.07	719.97
	04/03/15		17.93	720.11
	05/08/15		16.40	721.64
	06/12/15		17.23	720.81
	07/10/15		15.88	722.16
	08/07/15		16.02	722.02
	09/03/15		16.91	721.13
	10/02/15		17.63	720.41
	11/13/15		18.08	719.96
	12/14/15		18.23	719.81
	01/21/16		16.91	721.13
	02/04/16		17.05	720.99
	03/04/16		16.64	721.40
	04/01/16		16.64	721.40
	05/13/16		16.63	721.41
	06/10/16		17.05	720.99
	07/08/16		16.81	721.23

Former Amphenol Facility
980 Hurricane Road
Franklin, Indiana

Ground Water Level Measurements

Well Number	Gauging Date	TOC Elev. (feet)	Depth to Water (feet)	Corrected Ground Water Elevation (feet)
MW-29	01/14/11	737.61	17.86	719.75
	02/11/11		18.10	719.51
	03/11/11		15.74	721.87
	04/14/11		16.01	721.60
	05/06/11		14.83	722.78
	06/02/11		15.88	721.73
	07/15/11		15.98	721.63
	08/11/11		17.19	720.42
	09/07/11		17.83	719.78
	10/05/11		17.68	719.93
	11/04/11		17.73	719.88
	12/01/11		17.19	720.42
	01/13/12		16.73	720.88
	02/10/12		16.48	721.13
	03/09/12		17.13	720.48
	04/06/12		16.48	721.13
	05/02/12		16.69	720.92
	06/01/12		17.00	720.61
	07/13/12		18.03	719.58
	08/10/12		18.55	719.06
	09/06/12		18.40	719.21
	10/05/12		18.15	719.46
	12/17/12		18.35	719.26
	01/11/13		18.30	719.31
	02/25/13		16.77	720.84
	03/22/13		16.68	720.93
	04/05/13		16.80	720.81
	05/03/13		16.38	721.23
	06/13/13		16.38	721.23
	07/12/13		17.07	720.54
	08/09/13		17.55	720.06
	09/06/13		18.13	719.48
	10/01/13		18.43	719.18
	11/01/13		18.36	719.25
	12/13/13		18.61	719.00
	01/13/14		16.67	720.94
	02/07/14		16.92	720.69
	03/21/14		16.94	720.67
	04/04/14		16.74	720.87
	05/02/14		16.48	721.13
	06/14/14		16.10	721.51
	07/11/14		16.74	720.87
	08/08/14		17.17	720.44
	09/05/14		17.36	720.25
	10/08/14		17.85	719.76
	11/13/14		18.00	719.61
	12/24/14		17.80	719.81
	01/09/15		17.62	719.99
	02/06/15		17.83	719.78
	03/06/15		17.93	719.68
	04/03/15		17.77	719.84
	05/08/15		16.38	721.23
	06/12/15		17.11	720.50
	07/10/15		15.73	721.88
	08/07/15		15.92	721.69
	09/03/15		16.79	720.82
	10/02/15		17.52	720.09
	11/13/15		17.93	719.68
	12/14/15		18.06	719.55
	01/21/16		16.73	720.88
	02/04/16		16.90	720.71
	03/04/16		16.46	721.15
	04/01/16		16.48	721.13
	05/13/16		16.45	721.16
	06/10/16		16.90	720.71
	07/08/16		16.65	720.96

Former Amphenol Facility
980 Hurricane Road
Franklin, Indiana

Ground Water Level Measurements

Well Number	Gauging Date	TOC Elev. (feet)	Depth to Water (feet)	Corrected Ground Water Elevation (feet)
MW-30	01/14/11	734.84	16.00	718.84
	02/11/11		16.07	718.77
	03/11/11		15.02	719.82
	04/14/11		15.17	719.67
	05/06/11		14.38	720.46
	06/02/11		14.98	719.86
	07/15/11		15.21	719.63
	08/11/11		15.55	719.29
	09/07/11		15.57	719.27
	10/05/11		15.87	718.97
	11/04/11		15.71	719.13
	12/01/11		15.22	719.62
	01/13/12		15.44	719.40
	02/10/12		15.37	719.47
	03/09/12		15.64	719.20
	04/06/12		15.31	719.53
	05/02/12		15.37	719.47
	06/01/12		15.52	719.32
	07/13/12		15.83	719.01
	08/10/12		16.01	718.83
	09/06/12		15.98	718.86
	10/05/12		15.94	718.90
	12/17/12		15.99	718.85
	01/11/13		15.96	718.88
	02/25/13		15.39	719.45
	03/22/13		15.35	719.49
	04/05/13		15.45	719.39
	05/03/13		15.26	719.58
	06/13/13		14.76	720.08
	07/12/13		15.47	719.37
	08/09/13		15.65	719.19
	09/06/13		15.86	718.98
	10/01/13		15.95	718.89
	11/01/13		15.94	718.90
	12/13/13		16.01	718.83
	01/13/14		15.30	719.54
	02/07/14		15.48	719.36
	03/21/14		15.45	719.39
	04/04/14		15.20	719.64
	05/02/14		15.18	719.66
	06/14/14		14.78	720.06
	07/11/14		15.27	719.57
	08/08/14		15.47	719.37
	09/05/14		15.55	719.29
	10/08/14		15.72	719.12
	11/13/14		15.72	719.12
	12/24/14		15.78	719.06
	01/09/15		15.75	719.09
	02/06/15		15.83	719.01
	03/06/15		15.82	719.02
	04/03/15		15.80	719.04
	05/08/15		16.61	718.23
	06/12/15		15.55	719.29
	07/10/15		14.82	720.02
	08/07/15		14.89	719.95
	09/03/15		15.34	719.50
	10/02/15		15.62	719.22
	11/13/15		15.84	719.00
	12/14/15		15.91	718.93
	01/21/16		15.45	719.39
	02/04/16		15.49	719.35
	03/04/16		14.89	719.95
	04/01/16		14.93	719.91
	05/13/16		14.89	719.95
	06/10/16		15.13	719.71
	07/08/16		15.11	719.73

Former Amphenol Facility
980 Hurricane Road
Franklin, Indiana

Ground Water Level Measurements

Well Number	Gauging Date	TOC Elev. (feet)	Depth to Water (feet)	Corrected Ground Water Elevation (feet)
RW-1	01/14/11	730.97	12.60	718.37
	02/11/11		13.23	717.74
	03/11/11		12.81	718.16
	04/14/11		12.88	718.09
	05/06/11		12.18	718.79
	06/02/11		12.61	718.36
	07/15/11		12.50	718.47
	08/11/11		13.05	717.92
	09/07/11		12.80	718.17
	10/05/11		12.31	718.66
	11/04/11		11.75	719.22
	12/01/11		11.37	719.60
	01/13/12		12.84	718.13
	02/10/12		12.31	718.66
	03/09/12		12.98	717.99
	04/06/12		12.96	718.01
	05/02/12		12.90	718.07
	06/01/12		12.40	718.57
	07/13/12		12.95	718.02
	08/10/12		12.94	718.03
	09/06/12		12.81	718.16
	10/05/12		12.38	718.59
	12/17/12		12.15	718.82
	01/11/13		12.01	718.96
	02/25/13		12.01	718.96
	03/22/13		12.62	718.35
	04/05/13		12.10	718.87
	05/03/13		12.58	718.39
	06/13/13		10.84	720.13
	07/12/13		12.68	718.29
	08/09/13		12.70	718.27
	09/06/13		12.35	718.62
	10/01/13		12.25	718.72
	11/01/13		12.20	718.77
	12/13/13		12.13	718.84
	01/13/14		12.21	718.76
	02/07/14		12.20	718.77
	03/21/14		12.98	717.99
	04/04/14		12.90	718.07
	05/02/14		12.80	718.17
	06/14/14		12.30	718.67
	07/11/14		12.89	718.08
	08/08/14		13.10	717.87
	09/05/14		13.01	717.96
	10/08/14		12.15	718.82
	11/13/14		12.90	718.07
	12/24/14		12.28	718.69
	01/09/15		12.14	718.83
	02/06/15		12.00	718.97
	03/06/15		12.80	718.17
	04/03/15		12.21	718.76
	05/08/15		12.10	718.87
	06/12/15		12.15	718.82
	07/10/15		12.05	718.92
	08/07/15		12.70	718.27
	09/03/15		12.10	718.87
	10/02/15		12.81	718.16
	11/13/15		12.92	718.05
	12/14/15		12.72	718.25
	01/21/16		12.90	718.07
	02/04/16		12.90	718.07
	03/04/16		12.71	718.26
	04/01/16		12.12	718.85
	05/13/16		11.85	719.12
	06/10/16		11.25	719.72
	07/08/16		12.21	718.76

iWM CONSULTING GROUP

Former Amphenol Facility
980 Hurricane Road
Franklin, Indiana

Ground Water Level Measurements

Well Number	Gauging Date	TOC Elev. (feet)	Depth to Water (feet)	Corrected Ground Water Elevation (feet)
RW-2	01/14/11	732.05	13.40	718.65
	02/11/11		16.42	715.63
	03/11/11		16.10	715.95
	04/14/11		16.21	715.84
	05/06/11		12.91	719.14
	06/02/11		15.45	716.60
	07/15/11		13.11	718.94
	08/11/11		12.72	719.33
	09/07/11		12.96	719.09
	10/05/11		12.90	719.15
	11/04/11		13.18	718.87
	12/01/11		15.06	716.99
	01/13/12		12.70	719.35
	02/10/12		12.48	719.57
	03/09/12		14.95	717.10
	04/06/12		13.22	718.83
	05/02/12		15.24	716.81
	06/01/12		15.21	716.84
	07/13/12		13.40	718.65
	08/10/12		15.18	716.87
	09/06/12		15.10	716.95
	10/05/12		13.70	718.35
	12/17/12		15.30	716.75
	01/11/13		15.25	716.80
	02/25/13		15.10	716.95
	03/22/13		15.63	716.42
	04/05/13		15.23	716.82
	05/03/13		15.58	716.47
	06/13/13		11.64	720.41
	07/12/13		15.18	716.87
	08/09/13		15.27	716.78
	09/06/13		15.20	716.85
	10/01/13		15.61	716.44
	11/01/13		14.65	717.40
	12/13/13		14.55	717.50
	01/13/14		14.29	717.76
	02/07/14		14.48	717.57
	03/21/14		15.69	716.36
	04/04/14		15.43	716.62
	05/02/14		15.20	716.85
	06/14/14		15.15	716.90
	07/11/14		15.08	716.97
	08/08/14		14.60	717.45
	09/05/14		14.56	717.49
	10/08/14		15.65	716.40
	11/13/14		14.98	717.07
	12/24/14		15.45	716.60
	01/09/15		15.45	716.60
	02/06/15		15.51	716.54
	03/06/15		14.71	717.34
	04/03/15		15.40	716.65
	05/08/15		15.28	716.77
	06/12/15		15.50	716.55
	07/10/15		15.46	716.59
	08/07/15		11.48	720.57
	09/03/15		14.50	717.55
	10/02/15		14.51	717.54
	11/13/15		14.42	717.63
	12/14/15		14.35	717.70
	01/21/16		14.45	717.60
	02/04/16		14.00	718.05
	03/04/16		14.38	717.67
	04/01/16		14.30	717.75
	05/13/16		NG	NG
	06/10/16		14.20	717.85
	07/08/16		14.80	717.25

Former Amphenol Facility
980 Hurricane Road
Franklin, Indiana

Ground Water Level Measurements

Well Number	Gauging Date	TOC Elev. (feet)	Depth to Water (feet)	Corrected Ground Water Elevation (feet)
RW-3	01/14/11	733.19	17.50	715.69
	02/11/11		16.24	716.95
	03/11/11		16.23	716.96
	04/14/11		14.88	718.31
	05/06/11		14.03	719.16
	06/02/11		15.00	718.19
	07/15/11		14.14	719.05
	08/11/11		15.94	717.25
	09/07/11		15.51	717.68
	10/05/11		13.99	719.20
	11/04/11		16.72	716.47
	12/01/11		16.03	717.16
	01/13/12		15.63	717.56
	02/10/12		15.42	717.77
	03/09/12		15.93	717.26
	04/06/12		15.58	717.61
	05/02/12		15.75	717.44
	06/01/12		15.71	717.48
	07/13/12		17.98	715.21
	08/10/12		18.25	714.94
	09/06/12		18.01	715.18
	10/05/12		18.18	715.01
	12/17/12		17.10	716.09
	01/11/13		17.00	716.19
	02/25/13		17.28	715.91
	03/22/13		16.33	716.86
	04/05/13		16.43	716.76
	05/03/13		16.01	717.18
	06/13/13		11.53	721.66
	07/12/13		15.98	717.21
	08/09/13		15.80	717.39
	09/06/13		15.61	717.58
	10/01/13		17.88	715.31
	11/01/13		16.60	716.59
	12/13/13		17.97	715.22
	01/13/14		11.91	721.28
	02/07/14		17.60	715.59
	03/21/14		16.01	717.18
	04/04/14		15.22	717.97
	05/02/14		15.13	718.06
	06/14/14		15.32	717.87
	07/11/14		15.68	717.51
	08/08/14		15.45	717.74
	09/05/14		15.42	717.77
	10/08/14		16.85	716.34
	11/13/14		NG	NG
	12/24/14		17.89	715.30
	01/09/15		17.25	715.94
	02/06/15		17.31	715.88
	03/06/15		18.69	714.50
	04/03/15		17.25	715.94
	05/08/15		17.10	716.09
	06/12/15		16.18	717.01
	07/10/15		15.61	717.58
	08/07/15		14.44	718.75
	09/03/15		15.53	717.66
	10/02/15		16.13	717.06
	11/13/15		13.63	719.56
	12/14/15		18.65	714.54
	01/21/16		18.51	714.68
	02/04/16		18.78	714.41
	03/04/16		18.30	714.89
	04/01/16		17.95	715.24
	05/13/16		18.55	714.64
	06/10/16		17.35	715.84
	07/08/16		18.41	714.78

IWM CONSULTING GROUP

Former Amphenol Facility
980 Hurricane Road
Franklin, Indiana

Ground Water Level Measurements

Well Number	Gauging Date	TOC Elev. (feet)	Depth to Water (feet)	Corrected Ground Water Elevation (feet)
RW-4	01/14/11	735.48	18.20	717.28
	02/11/11		18.65	716.83
	03/11/11		18.29	717.19
	04/14/11		15.89	719.59
	05/06/11		14.31	721.17
	06/02/11		15.69	719.79
	07/15/11		16.23	719.25
	08/11/11		17.25	718.23
	09/07/11		16.91	718.57
	10/05/11		15.31	720.17
	11/04/11		18.06	717.42
	12/01/11		18.26	717.22
	01/13/12		17.56	717.92
	02/10/12		16.98	718.50
	03/09/12		18.00	717.48
	04/06/12		17.15	718.33
	05/02/12		17.62	717.86
	06/01/12		17.26	718.22
	07/13/12		19.53	715.95
	08/10/12		19.14	716.34
	09/06/12		15.78	719.70
	10/05/12		19.31	716.17
	12/17/12		19.91	715.57
	01/11/13		19.31	716.17
	02/25/13		18.77	716.71
	03/22/13		16.98	718.50
	04/05/13		17.42	718.06
	05/03/13		16.60	718.88
	06/13/13		16.42	719.06
	07/12/13		17.50	717.98
	08/09/13		17.59	717.89
	09/06/13		17.44	718.04
	10/01/13		18.19	717.29
	11/01/13		19.47	716.01
	12/13/13		18.70	716.78
	01/13/14		16.87	718.61
	02/07/14		17.25	718.23
	03/21/14		17.23	718.25
	04/04/14		17.10	718.38
	05/02/14		17.43	718.05
	06/14/14		16.90	718.58
	07/11/14		16.05	719.43
	08/08/14		18.34	717.14
	09/05/14		18.30	717.18
	10/08/14		19.61	715.87
	11/13/14		19.73	715.75
	12/24/14		18.31	717.17
	01/09/15		18.95	716.53
	02/06/15		18.76	716.72
	03/06/15		19.89	715.59
	04/03/15		18.84	716.64
	05/08/15		18.51	716.97
	06/12/15		17.91	717.57
	07/10/15		15.89	719.59
	08/07/15		16.11	719.37
	09/03/15		17.32	718.16
	10/02/15		18.51	716.97
	11/13/15		19.68	715.80
	12/14/15		19.71	715.77
	01/21/16		17.74	717.74
	02/04/16		17.88	717.60
	03/04/16		17.10	718.38
	04/01/16		17.23	718.25
	05/13/16		17.55	717.93
	06/10/16		18.25	717.23
	07/08/16		17.78	717.70

Former Amphenol Facility
980 Hurricane Road
Franklin, Indiana

Ground Water Level Measurements

Well Number	Gauging Date	TOC Elev. (feet)	Depth to Water (feet)	Corrected Ground Water Elevation (feet)
RW-5	01/14/11	731.96	15.91	716.05
	02/11/11		16.03	715.93
	03/11/11		16.10	715.86
	04/14/11		14.03	717.93
	05/06/11		13.07	718.89
	06/02/11		14.08	717.88
	07/15/11		13.48	718.48
	08/11/11		14.74	717.22
	09/07/11		15.10	716.86
	10/05/11		13.18	718.78
	11/04/11		15.18	716.78
	12/01/11		14.73	717.23
	01/13/12		14.37	717.59
	02/10/12		14.34	717.62
	03/09/12		14.86	717.10
	04/06/12		14.38	717.58
	05/02/12		14.53	717.43
	06/01/12		14.51	717.45
	07/13/12		15.65	716.31
	08/10/12		15.98	715.98
	09/06/12		15.88	716.08
	10/05/12		15.94	716.02
	12/17/13		15.48	716.48
	01/11/13		15.38	716.58
	02/25/13		13.78	718.18
	03/22/13		14.32	717.64
	04/05/13		14.54	717.42
	05/03/13		14.62	717.34
	06/13/13		13.70	718.26
	07/12/13		14.75	717.21
	08/09/13		14.81	717.15
	09/06/13		15.09	716.87
	10/01/13		16.08	715.88
	11/01/13		15.82	716.14
	12/13/13		16.06	715.90
	01/13/14		NG	NG
	02/07/14		15.89	716.07
	03/21/14		14.75	717.21
	04/04/14		14.50	717.46
	05/02/14		14.10	717.86
	06/14/14		14.21	717.75
	07/11/14		14.18	717.78
	08/08/14		14.50	717.46
	09/05/14		14.57	717.39
	10/08/14		14.81	717.15
	11/13/14		14.75	717.21
	12/24/14		14.65	717.31
	01/09/15		14.65	717.31
	02/06/15		14.72	717.24
	03/06/15		13.10	718.86
	04/03/15		14.62	717.34
	05/08/15		14.55	717.41
	06/12/15		14.10	717.86
	07/10/15		14.00	717.96
	08/07/15		12.96	719.00
	09/03/15		13.70	718.26
	10/02/15		14.20	717.76
	11/13/15		14.81	717.15
	12/14/15		15.02	716.94
	01/21/16		14.15	717.81
	02/04/16		13.82	718.14
	03/04/16		14.03	717.93
	04/01/16		14.28	717.68
	05/13/16		14.41	717.55
	06/10/16		13.70	718.26
	07/08/16		14.70	717.26

NR-Not Recorded
NG-Not Gauged

ATTACHMENT B

Groundwater Recovery

Former Amphenol Facility
980 Hurricane Road
Franklin, Indiana
Cumulative Ground Water Flow Readings

Date	Cumulative Pumpage (gallons)					
	RW-1	RW-2	RW-3	RW-4	RW-5	Total
2/24/1995	-	-	-	-	-	-
3/3/1995	20,984	31,644	80,228	-	-	132,856
3/29/1995	84,695	88,774	152,228	-	-	325,697
4/14/1995	136,654	133,675	224,228	-	-	494,557
5/3/1995	200,683	193,729	284,420	-	-	678,832
5/14/1995	237,115	228,577	319,268	-	-	784,960
5/18/1995	255,043	245,727	354,116	-	-	854,886
5/23/1995	255,043	245,727	354,116	-	-	854,886
5/26/1995	276,211	266,031	374,420	-	-	916,662
6/19/1995	445,555	428,463	536,852	-	-	1,410,870
8/3/1995	***445,555***	***428,463***	***536,852***	-	-	***1,410,870***
8/4/1995	448,963	431,997	543,600	-	-	1,424,560
8/9/1995	473,414	453,496	590,792	-	-	1,517,702
8/11/1995	482,414	461,556	609,202	-	-	1,553,172
8/14/1995	496,474	474,106	637,152	-	-	1,607,732
8/29/1995	561,302	533,550	768,644	-	-	1,863,496
10/6/1995	664,814	629,975	985,749	-	-	2,280,538
11/7/1995	665,305	763,804	1,159,950	-	-	2,589,059
12/8/1995	686,316	766,356	1,253,348	-	-	2,706,020
1/15/1996	778,585	873,570	1,263,941	-	-	2,916,096
4/12/1996	778,585	1,170,564	1,651,617	-	-	3,600,766
5/29/1996	873,365	1,376,384	1,823,668	-	-	4,073,417
6/26/1996	915,555	1,414,873	1,884,622	-	-	4,215,050
7/8/1996	972,328	1,474,048	1,987,350	-	-	4,433,726
7/18/1996	1,006,046	1,516,919	2,060,742	-	-	4,583,707
8/1/1996	1,049,996	1,577,801	2,164,916	-	-	4,792,713
8/16/1996	1,091,112	1,638,683	2,246,037	-	-	4,975,832
8/27/1996	1,118,169	1,684,621	2,314,606	-	-	5,117,396
9/12/1996	1,146,432	1,754,050	2,360,521	-	-	5,261,003
9/24/1996	1,159,035	1,796,140	2,409,496	-	-	5,364,671
10/1/1996	1,174,178	1,825,149	2,408,298	-	-	5,407,625
10/17/1996	1,253,727	1,855,632	2,411,539	-	-	5,520,898
11/2/1996	1,315,165	1,906,634	2,420,559	-	-	5,642,358
11/15/1996	1,365,973	1,908,623	2,502,342	-	-	5,776,938
11/25/1996	1,396,032	1,911,188	2,552,717	-	-	5,859,937
12/11/1996	1,430,595	1,935,775	2,611,374	-	-	5,977,744
12/27/1996	1,452,912	1,937,132	2,649,962	-	-	6,040,006
1/3/1997	1,456,304	1,939,518	2,655,775	-	-	6,051,597
1/14/1997	1,470,242	***1,949,120***	2,684,864	-	-	6,104,226
1/24/1997	1,470,505	1,949,124	2,702,272	-	-	6,121,901
2/7/1997	1,518,975	1,950,754	2,796,872	-	-	6,266,601
2/21/1997	1,571,273	1,952,209	2,835,673	-	-	6,359,155
3/14/1997	1,646,678	1,952,209	***2,835,673***	-	-	6,436,098
3/28/1997	1,692,834	2,039,011	***2,835,673***	-	-	6,588,745
4/11/1997	1,734,064	2,124,196	2,835,673	-	-	6,715,160
4/25/1997	1,773,261	2,182,646	2,842,124	-	-	6,819,258
5/7/1997	1,798,995	2,336,981	***2,842,124***	-	-	6,999,327
5/22/1997	1,825,676	2,393,705	2,905,414	-	-	7,146,022
6/5/1997	1,867,121	2,472,696	2,988,177	-	-	7,349,221
6/20/1997	1,912,764	2,540,269	3,061,814	-	-	7,536,074
7/3/1997	1,954,658	2,609,124	3,135,756	-	-	7,720,764
7/17/1997	1,975,303	2,680,948	3,199,801	-	-	7,877,279
8/4/1997	2,025,486	2,806,996	3,364,397	-	-	8,218,106
8/15/1997	2,052,962	2,958,721	3,461,264	-	-	8,494,174
8/28/1997	2,083,623	3,093,542	3,569,012	-	-	8,767,404
9/12/1997	2,083,684	3,119,818	3,692,072	-	-	8,916,801
9/29/1997	2,083,905	3,120,840	3,839,556	-	-	9,065,528
10/10/1997	2,101,637	3,231,288	3,924,600	-	-	9,278,752
10/31/1997	2,101,662	3,254,766	4,062,129	-	-	9,439,784
11/10/1997	2,101,662	3,394,895	4,102,900	-	-	9,620,684
12/1/1997	2,101,662	3,626,479	4,211,530	-	-	9,960,898
12/28/1997	2,102,033	3,627,036	4,212,021	-	-	9,962,317
1/16/1998	2,145,973	3,914,074	4,365,837	-	-	10,447,111
1/27/1998	2,146,228	3,915,067	4,366,295	-	-	10,448,817
2/4/1998	2,146,228	4,068,235	4,412,344	-	-	10,648,034
2/17/1998	2,189,727	4,222,732	4,539,755	-	-	10,973,441
3/18/1998	2,293,340	4,743,314	4,774,847	-	-	11,832,728
3/25/1998	2,309,656	4,805,528	4,802,993	-	-	11,939,404
4/10/1998	2,383,929	5,043,344	4,927,777	-	-	12,376,277

IWM CONSULTING GROUP

Former Amphenol Facility
980 Hurricane Road
Franklin, Indiana
Cumulative Ground Water Flow Readings

Date	Cumulative Pumpage (gallons)					
	RW-1	RW-2	RW-3	RW-4	RW-5	Total
4/24/1998	2,453,055	5,233,074	5,019,725	-	-	12,727,081
5/8/1998	2,525,463	5,474,383	5,106,293	-	-	13,127,366
5/22/1998	2,593,232	5,670,794	5,210,326	-	-	13,495,579
6/5/1998	2,659,709	5,852,839	5,315,076	-	-	13,848,851
6/19/1998	2,698,743	6,047,156	5,406,842	-	-	14,173,968
7/2/1998	2,700,428	6,135,172	5,453,010	-	-	14,309,837
7/16/1998	2,701,261	6,336,772	5,654,610	-	-	14,713,870
7/30/1998	2,702,469	6,378,927	5,700,300	-	-	14,802,923
8/6/1998	2,702,469	6,381,833	5,702,810	-	-	14,808,339
8/7/1998	2,702,469	6,381,833	5,709,497	-	-	14,815,026
8/26/1998	2,702,469	6,381,833	5,709,507	-	-	14,815,036
9/10/1998	2,763,725	6,446,571	5,779,418	-	-	15,010,941
9/25/1998	2,770,423	6,451,177	5,784,427	-	-	15,027,254
10/12/1998	2,861,852	6,516,954	5,858,558	-	-	15,258,591
10/23/1998	2,917,194	6,605,960	5,991,054	-	-	15,535,435
11/13/1998	2,992,505	6,736,611	6,138,358	-	-	15,888,701
11/24/1998	3,043,555	6,829,030	6,208,200	-	-	16,102,012
12/11/1998	3,116,948	6,964,953	6,260,783	-	-	16,363,911
12/23/1998	3,166,441	7,055,518	6,295,200	-	-	16,538,386
1/8/1999	3,231,706	7,182,268	6,341,789	-	-	16,776,990
1/22/1999	3,291,306	7,288,952	6,391,971	-	-	16,993,456
1/29/1999	3,313,604	7,312,970	6,402,525	-	-	17,050,326
2/12/1999	3,400,844	7,406,750	6,440,706	-	-	17,269,527
2/25/1999	3,458,990	7,473,334	6,481,956	-	-	17,435,507
3/10/1999	3,519,722	7,615,173	6,582,877	182,940	-	17,921,939
3/19/1999	3,562,578	7,723,673	6,659,777	293,220	-	18,260,475
3/25/1999	3,590,475	7,794,462	6,709,350	364,810	-	18,480,324
4/9/1999	3,655,331	7,976,488	6,832,533	555,038	-	19,040,617
4/16/1999	3,682,214	8,056,148	6,887,292	640,127	-	19,287,008
4/23/1999	3,710,105	8,136,972	6,944,210	728,260	-	19,540,774
5/7/1999	3,764,768	8,289,628	7,087,681	892,281	-	20,055,585
5/21/1999	3,818,876	8,438,495	7,231,742	1,065,242	-	20,575,582
6/4/1999	3,873,641	8,591,045	7,379,733	1,128,343	-	20,993,989
6/8/1999	3,889,675	8,638,302	7,429,910	1,171,610	-	21,150,724
6/18/1999	3,928,797	8,741,161	7,537,384	1,279,142	-	21,507,711
7/2/1999	3,983,641	8,885,162	7,691,278	1,401,901	-	21,983,209
7/16/1999	4,038,857	9,032,265	7,848,761	1,556,142	-	22,497,252
7/21/1999	4,058,235	9,084,172	7,904,870	1,610,600	-	22,679,104
7/26/1999	4,079,505	9,141,300	7,966,860	1,669,735	-	22,878,627
7/29/1999	4,089,902	9,169,233	7,997,079	1,698,578	-	22,976,019
8/10/1999	4,137,725	9,300,212	8,181,440	1,803,781	-	23,444,385
8/13/1999	4,149,388	9,330,366	8,224,159	1,827,658	-	23,552,798
8/27/1999	4,206,170	9,484,469	8,443,644	1,953,321	-	24,108,831
9/10/1999	4,261,154	9,626,142	8,657,880	2,072,522	-	24,638,925
9/16/1999	4,285,275	9,627,062	8,658,900	2,124,680	-	24,717,144
9/24/1999	4,293,556	9,702,059	8,719,323	2,194,307	-	24,930,472
10/7/1999	4,318,548	9,753,409	8,793,405	2,245,674	-	25,132,263
10/22/1999	4,356,266	9,841,081	8,918,487	2,332,784	-	25,469,845
11/5/1999	4,408,638	9,930,458	9,099,688	2,332,899	-	25,792,910
11/19/1999	4,436,325	9,985,499	9,245,735	2,332,890	-	26,021,676
12/3/1999	4,476,036	10,072,837	9,436,312	2,332,890	-	26,339,302
12/17/1999	4,508,206	10,153,967	9,436,336	2,453,220	-	26,572,956
12/30/1999	4,539,958	10,241,384	9,436,373	2,563,353	-	26,802,295
1/12/2000	4,551,012	10,270,175	9,436,389	2,604,012	-	26,882,815
1/28/2000	4,590,383	10,380,940	9,436,441	2,737,925	-	27,166,916
2/11/2000	4,613,996	10,461,324	9,671,352	2,855,881	-	27,623,780
2/23/2000	4,634,343	10,544,925	9,873,902	2,956,415	-	28,030,812
3/7/2000	4,663,674	10,647,224	10,097,769	3,068,273	-	28,498,167
3/24/2000	4,703,190	10,789,711	10,396,093	3,214,041	-	29,124,262
4/6/2000	4,738,241	10,906,380	10,624,401	3,325,342	-	29,615,591
4/19/2000	4,740,926	10,915,401	10,641,521	3,333,699	-	29,652,774
5/5/2000	4,760,154	10,982,211	10,733,262	3,380,058	-	29,876,912
5/17/2000	4,760,332	10,982,832	10,734,118	3,380,531	-	29,879,040
5/19/2000	4,760,616	10,983,881	10,735,492	3,381,229	-	29,882,445
5/24/2000	4,779,776	11,051,385	10,825,470	3,426,457	-	30,104,315
6/8/2000	4,838,842	11,256,732	11,097,797	3,561,542	-	30,776,140
6/23/2000	4,897,916	11,463,429	11,373,095	3,696,102	-	31,451,769
7/6/2000	4,944,182	11,628,190	11,591,731	3,801,393	-	31,986,723
7/17/2000	4,987,864	11,789,458	11,805,359	3,903,071	-	32,506,979

IWM CONSULTING GROUP

Former Amphenol Facility
980 Hurricane Road
Franklin, Indiana
Cumulative Ground Water Flow Readings

Date	Cumulative Pumpage (gallons)					
	RW-1	RW-2	RW-3	RW-4	RW-5	Total
8/4/2000	5,059,470	12,053,854	12,152,181	4,066,111	-	33,352,843
8/17/2000	5,111,594	12,248,616	12,407,573	4,184,942	-	33,973,952
8/24/2000	5,112,639	12,252,541	12,412,699	4,187,319	-	33,986,425
8/29/2000	5,132,041	12,326,280	12,508,309	4,231,188	-	34,219,045
9/1/2000	5,138,902	12,339,401	12,525,089	4,241,582	-	34,266,201
9/15/2000	5,238,595	12,553,462	12,807,110	4,414,760	-	35,035,154
9/29/2000	5,334,605	12,763,182	13,084,580	4,583,810	-	35,787,404
10/10/2000	5,421,586	12,929,514	13,305,298	4,717,746	-	36,395,371
10/26/2000	5,558,366	13,171,384	13,616,111	4,912,827	-	37,279,915
11/6/2000	5,637,665	13,332,392	13,825,700	5,044,360	-	37,861,344
11/8/2000	5,645,101	13,348,427	13,846,781	5,057,531	-	37,919,067
11/20/2000	5,733,075	13,544,342	14,112,350	5,219,660	-	38,630,654
12/6/2000	5,803,045	13,712,109	14,337,589	5,358,100	-	39,232,069
12/18/2000	5,875,128	13,887,377	14,586,256	5,505,183	-	39,875,171
12/29/2000	5,943,366	14,051,045	14,822,820	5,641,678	-	40,480,136
1/4/2001	5,979,735	14,144,572	14,956,990	5,718,740	-	40,821,264
1/16/2001	6,045,860	14,320,001	15,212,939	5,867,501	-	41,467,528
2/2/2001	6,133,186	14,547,193	15,578,601	6,078,795	-	42,359,002
2/16/2001	6,205,896	14,750,447	15,882,693	6,252,179	-	43,112,442
3/2/2001	6,280,310	14,916,411	16,191,471	6,425,696	-	43,835,115
3/16/2001	6,351,585	15,089,360	16,500,744	6,598,928	-	44,561,844
4/2/2001	6,412,440	15,170,703	16,679,387	6,808,472	-	45,092,229
4/20/2001	6,459,980	15,294,588	16,836,488	6,993,756	-	45,606,039
4/27/2001	6,489,572	15,372,258	16,938,412	7,116,123	-	45,937,592
5/11/2001	6,528,273	15,476,031	17,079,000	7,288,897	-	46,393,428
5/22/2001	6,558,165	15,557,507	17,188,026	7,425,011	-	46,749,936
6/8/2001	6,612,414	15,693,850	17,347,273	7,631,881	-	47,306,645
6/25/2001	6,677,090	15,833,125	17,498,373	7,840,405	-	47,870,220
7/13/2001	6,753,523	15,944,131	17,647,133	8,063,654	-	48,429,668
8/8/2001	6,825,979	16,006,644	17,779,088	8,271,650	-	48,904,588
8/10/2001	6,835,289	16,023,492	17,796,455	8,298,180	-	48,974,643
8/24/2001	6,880,212	16,117,962	17,889,456	8,446,000	-	49,354,857
9/18/2001	6,922,434	16,208,548	17,979,570	8,588,059	-	49,719,838
9/28/2001	6,961,194	16,286,536	18,063,075	8,709,937	-	50,041,969
10/15/2001	7,024,790	16,420,719	18,153,919	8,920,268	-	50,540,923
10/19/2001	7,042,789	16,450,704	18,174,045	8,967,608	-	50,656,373
11/9/2001	7,141,490	16,613,035	18,303,759	9,223,906	-	51,303,417
12/7/2001	7,263,636	16,831,409	18,543,989	9,569,385	-	52,229,646
12/31/2001	7,368,601	16,943,168	18,741,784	9,865,132	-	52,939,912
1/22/2002	7,462,176	16,943,168	18,918,160	10,140,259	-	53,484,990
1/29/2002	7,490,739	16,967,404	18,971,278	10,224,740	-	53,675,388
2/1/2002	7,490,762	16,967,385	18,971,312	10,224,777	-	53,675,463
2/14/2002	7,544,218	17,087,087	19,049,344	10,384,011	-	54,085,887
3/1/2002	7,602,049	17,226,765	19,169,136	10,567,057	-	54,586,234
3/18/2002	7,669,166	17,355,800	19,297,022	10,777,132	-	55,120,347
4/5/2002	7,744,107	17,436,125	19,437,119	11,001,691	-	55,640,269
4/16/2002	7,788,652	17,436,125	19,517,802	11,136,922	-	55,900,728
5/2/2002	7,854,781	17,436,125	19,639,630	11,335,009	-	56,286,772
5/17/2002	7,915,896	17,436,125	19,751,201	11,522,712	-	56,647,161
6/4/2002	7,986,130	17,615,528	19,879,899	11,745,419	-	57,248,203
6/20/2002	8,047,112	17,797,257	19,994,351	11,946,789	-	57,806,736
7/2/2002	8,090,720	17,924,245	20,080,993	12,094,495	-	58,211,680
7/17/2002	8,147,403	17,996,429	20,199,248	12,294,320	-	58,658,627
8/2/2002	8,197,508	18,037,646	20,307,554	12,481,356	-	59,045,291
8/14/2002	8,236,979	18,037,646	20,392,838	12,634,800	-	59,323,490
8/29/2002	8,283,640	18,037,646	20,498,099	12,818,746	-	59,659,358
9/12/2002	8,316,025	18,037,646	20,595,247	12,995,366	-	59,965,511
9/16/2002	8,324,468	18,037,670	20,621,539	13,043,091	-	60,047,995
10/2/2002	8,359,091	18,049,874	20,729,889	13,243,831	-	60,403,912
10/17/2002	8,389,625	18,128,236	20,826,599	13,427,861	-	60,793,548
10/31/2002	8,411,767	18,130,899	20,913,187	13,620,041	-	61,097,121
11/15/2002	8,414,059	18,130,843	21,006,468	13,828,819	-	61,401,416
11/27/2002	8,419,389	18,195,564	21,078,498	13,991,330	-	61,706,008
12/17/2002	8,427,086	18,276,486	21,203,845	14,267,819	-	62,196,463
12/31/2002	8,427,223	18,355,165	21,286,051	14,444,891	-	62,534,557
1/7/2003	8,457,041	18,382,420	21,286,396	14,540,108	-	62,687,192
1/17/2003	8,497,105	18,445,666	21,385,485	14,675,911	-	63,025,394
1/31/2003	8,548,271	18,522,550	21,523,010	14,864,717	-	63,479,775
2/13/2003	8,594,681	18,590,481	21,650,853	15,040,419	-	63,897,661

IWM CONSULTING GROUP

Former Amphenol Facility
980 Hurricane Road
Franklin, Indiana
Cumulative Ground Water Flow Readings

Date	Cumulative Pumpage (gallons)					
	RW-1	RW-2	RW-3	RW-4	RW-5	Total
2/26/2003	8,645,264	18,666,787	21,764,302	15,216,356	-	64,313,936
3/14/2003	8,714,863	18,785,277	21,926,020	15,433,688	-	64,881,075
3/28/2003	8,778,944	18,895,572	22,070,583	15,622,849	-	65,389,175
4/11/2003	8,842,295	18,958,250	22,210,147	15,812,291	-	65,844,210
4/25/2003	8,900,907	19,105,331	22,334,921	15,998,818	-	66,361,204
4/30/2003	8,922,419	19,159,024	22,380,658	16,066,820	-	66,550,148
5/7/2003	8,952,014	19,232,522	22,444,239	16,145,262	-	66,795,264
5/19/2003	9,011,919	19,359,874	22,566,238	16,272,340	-	67,231,598
5/22/2003	9,012,320	19,360,573	22,566,921	16,272,895	-	67,233,936
5/29/2003	9,012,744	19,361,339	22,567,642	16,273,493	-	67,236,445
5/30/2003	9,017,712	19,370,456	22,576,152	16,280,480	-	67,266,027
6/13/2003	9,087,552	19,521,197	22,717,118	16,420,595	-	67,767,689
6/26/2003	9,154,084	19,590,057	22,845,032	16,565,278	-	68,175,678
7/3/2003	9,185,590	19,660,560	22,911,462	16,639,773	-	68,418,612
7/10/2003	9,215,749	19,733,864	22,981,288	16,717,450	-	68,669,578
7/25/2003	9,278,975	19,889,510	23,129,417	16,882,725	-	69,201,854
8/4/2003	9,322,051	19,907,438	23,229,602	16,995,082	-	69,475,400
8/15/2003	9,368,199	20,024,831	23,339,380	17,115,562	-	69,869,199
8/27/2003	9,419,886	20,061,344	23,461,373	17,251,201	-	70,215,031
9/12/2003	9,488,130	20,215,516	23,620,922	17,429,402	-	70,775,197
9/26/2003	9,548,009	20,221,295	23,761,756	17,587,893	-	71,140,180
10/3/2003	9,577,232	20,260,942	23,828,449	17,664,841	-	71,352,691
10/15/2003	9,627,517	20,279,687	23,946,645	17,799,322	-	71,674,398
10/24/2003	9,665,304	20,351,155	24,033,004	17,898,142	-	71,968,832
11/6/2003	9,721,158	20,438,472	24,160,677	18,043,639	-	72,385,173
11/26/2003	9,804,970	20,442,832	24,353,715	18,267,482	-	72,890,226
12/10/2003	9,864,848	20,545,648	24,490,607	18,424,611	-	73,346,941
12/19/2003	9,901,970	20,569,308	24,577,317	18,524,466	-	73,594,288
1/8/2004	9,985,307	20,714,283	24,771,313	18,747,906	-	74,240,036
1/16/2004	10,018,470	20,793,676	24,849,490	18,838,200	-	74,521,063
1/19/2004	10,018,604	20,793,853	24,849,637	18,838,355	-	74,521,676
2/5/2004	10,088,253	20,939,430	24,983,110	19,026,665	-	75,058,685
2/24/2004	10,167,419	21,011,224	25,167,908	19,240,510	-	75,608,288
3/5/2004	10,208,911	21,016,498	25,262,233	19,351,736	-	75,860,605
3/18/2004	10,260,489	21,133,960	25,388,120	19,476,883	-	76,280,679
4/2/2004	10,322,759	21,273,202	25,536,779	19,639,877	-	76,793,844
4/30/2004	10,436,951	21,406,056	25,799,204	19,938,821	-	77,602,259
5/14/2004	10,494,226	21,534,971	25,933,730	20,089,712	-	78,073,866
5/27/2004	10,546,867	21,631,037	26,057,053	20,251,563	-	78,507,747
6/11/2004	10,607,815	21,776,935	26,202,597	20,438,759	-	79,047,333
6/25/2004	10,663,567	21,912,033	26,337,362	20,611,803	-	79,545,992
7/7/2004	10,712,504	22,029,480	26,454,850	20,763,118	-	79,981,179
7/26/2004	10,787,757	22,155,609	26,638,418	21,000,011	-	80,603,022
8/6/2004	10,830,532	22,259,958	26,743,484	21,138,062	-	80,993,263
8/20/2004	10,830,771	22,335,605	26,879,644	21,315,341	-	81,382,588
9/3/2004	10,830,779	22,405,574	27,015,508	21,493,610	-	81,766,698
9/16/2004	10,870,378	22,509,209	27,142,149	21,659,262	-	82,202,225
10/4/2004	10,893,136	22,509,361	27,192,032	21,890,859	-	82,506,615
10/15/2004	10,893,995	22,567,762	27,284,258	22,028,499	-	82,795,741
10/29/2004	10,896,112	22,568,304	27,388,448	22,167,320	-	83,041,411
11/12/2004	10,898,048	22,603,544	27,522,248	22,344,554	-	83,389,621
11/19/2004	10,898,136	22,645,092	27,585,807	22,440,386	-	83,590,648
11/24/2004	10,898,136	22,649,452	27,634,548	22,511,290	-	83,714,653
12/10/2004	10,900,536	22,763,344	27,786,758	22,732,470	-	84,204,335
12/28/2004	10,907,790	22,771,103	27,956,610	22,983,373	-	84,640,103
1/10/2005	10,961,114	22,771,431	28,079,120	23,165,107	-	84,997,999
1/21/2005	11,033,140	22,808,366	28,181,287	23,316,873	-	85,360,893
2/4/2005	11,092,814	22,883,581	28,302,382	23,509,172	-	85,809,176
2/17/2005	11,131,888	23,005,400	28,420,829	23,685,587	-	86,264,931
3/8/2005	11,179,645	23,185,250	28,595,481	23,946,431	-	86,928,034
3/21/2005	11,202,462	23,307,424	28,713,071	24,123,192	-	87,367,376
4/1/2005	11,219,696	23,411,079	28,812,983	24,273,943	-	87,738,928
4/13/2005	11,236,868	23,522,949	28,920,892	24,437,205	-	88,139,141
4/28/2005	11,259,438	23,665,033	28,978,338	24,642,773	-	88,566,809
5/10/2005	11,275,854	23,777,045	29,052,516	24,806,272	-	88,932,914
5/25/2005	11,309,393	23,922,247	29,168,942	25,011,733	-	89,433,542
6/10/2005	11,344,164	24,076,309	29,230,627	25,227,301	-	89,899,628
6/21/2005	11,373,392	24,184,747	29,231,327	25,378,327	-	90,189,020

IWM CONSULTING GROUP

Former Amphenol Facility
980 Hurricane Road
Franklin, Indiana
Cumulative Ground Water Flow Readings

	Cumulative Pumpage (gallons)					
Date	RW-1	RW-2	RW-3	RW-4	RW-5	Total
7/8/2005	11,376,927	24,198,300	29,242,573	25,393,379	-	90,232,406
7/22/2005	11,407,659	24,329,864	29,352,118	25,544,830	-	90,655,698
8/5/2005	11,407,742	24,329,922	29,352,305	25,544,901	-	90,656,097
8/19/2005	11,436,244	24,414,005	29,464,080	25,695,045	-	91,030,601
8/23/2005	11,443,658	24,414,695	29,496,446	25,738,438	-	91,114,464
9/2/2005	11,459,819	24,482,662	29,571,910	25,862,359	-	91,397,977
9/16/2005	11,485,204	24,576,145	29,677,960	26,036,972	-	91,797,508
9/20/2005	11,491,269	24,598,954	29,707,315	26,085,527	-	91,904,292
9/29/2005	11,514,774	24,658,922	29,776,362	26,199,944	-	92,171,229
10/7/2005	11,536,098	24,710,355	29,836,885	26,300,438	-	92,405,003
10/14/2005	11,551,081	24,750,195	29,889,779	26,388,323	-	92,600,605
10/28/2005	11,574,846	24,820,955	29,993,687	26,561,303	-	92,972,018
11/11/2005	11,587,619	24,886,754	30,098,358	26,735,850	-	93,329,808
11/21/2005	11,602,449	24,942,204	30,158,188	26,861,480	-	93,585,548
12/5/2005	11,627,167	25,016,445	30,244,291	27,035,822	-	93,944,952
12/19/2005	11,642,442	25,085,846	30,260,323	27,211,214	-	94,221,052
1/6/2006	11,672,872	25,179,326	30,260,323	27,437,526	-	94,571,274
1/16/2006	11,696,358	25,236,183	30,260,470	27,564,629	-	94,778,867
1/20/2006	11,707,086	25,260,258	30,292,076	27,613,029	-	94,893,676
2/3/2006	11,742,726	25,343,766	30,421,363	27,786,445	-	95,315,527
2/17/2006	11,775,236	25,416,715	30,550,756	27,960,322	-	95,724,256
3/3/2006	11,808,025	25,486,889	30,679,286	28,133,142	-	96,128,569
3/16/2006	11,858,147	25,555,893	30,797,531	28,293,532	-	96,526,330
3/31/2006	11,927,096	25,648,149	30,934,969	28,480,437	-	97,011,878
4/26/2006	11,973,875	25,730,176	31,057,899	28,648,854	-	97,432,031
5/11/2006	11,973,875	25,789,358	31,057,900	28,648,853	-	97,491,213
5/25/2006	12,043,380	25,872,879	31,185,595	28,824,501	-	97,947,582
6/9/2006	12,105,881	25,959,062	31,318,200	29,007,831	-	98,412,201
6/12/2006	12,113,182	25,970,165	31,335,477	29,031,748	-	98,471,799
6/19/2006	12,132,973	26,001,611	31,384,377	29,099,614	-	98,639,802
6/23/2006	12,146,475	26,024,570	31,419,831	29,149,121	-	98,761,224
7/7/2006	12,190,151	26,098,884	31,543,822	29,322,891	-	99,176,975
7/19/2006	12,223,023	26,153,621	31,649,339	29,471,155	-	99,518,365
8/4/2006	12,275,813	26,225,381	31,788,217	29,667,661	-	99,978,299
8/18/2006	12,317,178	26,243,567	31,908,629	29,839,799	-	100,330,400
8/21/2006	12,325,696	26,243,644	31,935,128	29,877,810	-	100,403,505
9/1/2006	12,354,429	26,297,236	32,031,052	29,915,488	-	100,619,432
9/15/2006	12,390,013	26,349,885	32,152,272	30,190,464	-	101,103,861
9/29/2006	12,425,509	26,396,650	32,272,301	30,364,557	-	101,480,244
10/13/2006	12,453,565	26,442,743	32,382,695	30,536,891	-	101,837,121
10/20/2006	12,463,988	26,467,027	32,450,300	30,624,768	-	102,027,310
10/27/2006	12,481,425	26,489,512	32,508,727	30,710,729	-	102,211,620
10/31/2006	12,495,075	26,504,303	32,542,405	30,760,436	-	102,323,446
11/10/2006	12,527,544	26,545,728	32,626,071	30,884,443	-	102,605,013
11/22/2006	12,562,741	26,592,582	32,725,300	31,032,373	-	102,934,223
12/8/2006	12,629,123	26,641,016	32,818,400	31,220,334	-	103,330,100
12/20/2006	12,680,144	26,701,736	32,916,776	31,372,025	-	103,691,908
1/3/2007	12,748,558	26,773,838	33,027,340	31,545,211	-	104,116,174
1/16/2007	12,824,270	26,843,289	33,134,931	31,706,294	-	104,530,011
1/26/2007	12,889,074	26,896,753	33,216,916	31,828,291	-	104,852,261
1/29/2007	12,905,755	26,913,000	33,242,118	31,865,763	-	104,947,863
2/12/2007	12,961,660	26,986,034	33,350,778	32,037,000	-	105,356,699
2/26/2007	13,005,719	27,052,574	33,466,338	32,208,820	-	105,754,678
3/1/2007	13,018,339	27,066,335	33,491,073	32,244,070	-	105,841,044
3/12/2007	13,069,289	27,089,034	33,529,808	32,379,410	-	106,088,768
3/26/2007	13,120,219	27,175,534	33,645,618	32,467,380	-	106,429,978
4/9/2007	13,120,219	27,175,534	33,645,618	32,467,380	-	106,429,978
4/23/2007	13,214,618	27,310,105	33,867,762	32,771,902	-	107,185,614
5/7/2007	13,258,997	27,383,580	33,973,504	32,897,461	-	107,534,769
5/21/2007	13,297,469	27,455,854	34,037,508	33,047,670	-	107,859,728
6/8/2007	13,331,729	27,538,975	34,159,276	33,239,962	-	108,291,169
6/22/2007	13,348,532	27,593,798	34,248,339	33,389,670	-	108,601,566
7/6/2007	13,363,799	27,644,036	34,335,901	33,539,406	-	108,904,369
7/17/2007	13,378,617	27,678,691	34,386,385	33,657,194	-	109,122,114
8/1/2007	13,382,770	27,702,941	34,520,347	33,874,162	-	109,501,447
8/20/2007	13,382,771	27,727,410	34,623,226	34,119,501	-	109,874,135
8/31/2007	13,382,771	27,741,601	34,623,226	34,259,733	-	110,028,558
9/10/2007	13,402,482	27,753,584	34,623,226	34,390,601	-	110,191,120
9/14/2007	13,417,672	27,757,801	34,638,599	34,439,106	-	110,274,405

Former Amphenol Facility
980 Hurricane Road
Franklin, Indiana
Cumulative Ground Water Flow Readings

Date	Cumulative Pumpage (gallons)					
	RW-1	RW-2	RW-3	RW-4	RW-5	Total
9/27/2007	13,455,711	27,768,739	34,749,149	34,603,727	-	110,598,553
10/12/2007	13,486,445	27,782,779	34,874,719	34,794,863	-	110,960,033
10/26/2007	13,511,135	27,797,832	34,987,340	34,969,551	-	111,287,085
11/9/2007	13,539,201	27,812,380	35,102,887	35,147,683	-	111,623,378
11/21/2007	13,557,730	27,822,865	35,199,265	35,293,864	-	111,894,951
12/7/2007	13,583,550	27,836,591	35,331,719	35,400,089	-	112,173,176
12/19/2007	13,619,719	27,851,131	35,431,627	35,411,037	-	112,334,741
1/4/2008	13,672,681	27,874,974	35,564,804	35,630,390	-	112,764,076
1/18/2008	13,672,813	27,905,552	35,680,886	35,819,131	-	113,099,609
1/30/2008	13,672,913	27,934,099	35,780,139	35,975,264	-	113,383,642
2/15/2008	13,732,737	27,979,314	35,909,561	36,185,859	-	113,828,698
2/29/2008	13,786,310	28,023,167	36,018,127	36,367,947	-	114,216,778
3/6/2008	13,809,646	28,043,372	36,063,150	36,446,813	-	114,384,208
3/13/2008	13,836,130	28,067,359	36,104,080	36,534,616	-	114,563,412
3/28/2008	13,895,027	28,124,359	36,196,824	36,735,293	-	114,972,730
4/4/2008	13,921,545	28,150,159	36,240,242	36,826,519	-	115,159,692
4/11/2008	13,948,579	28,176,874	36,285,199	36,919,690	-	115,351,569
4/25/2008	14,002,830	28,223,875	36,375,654	37,104,043	-	115,727,629
5/8/2008	14,052,501	28,266,971	36,459,927	37,271,839	-	116,072,465
5/23/2008	14,110,123	28,271,276	36,559,690	37,470,731	-	116,433,047
6/6/2008	14,163,789	28,348,367	36,653,660	37,658,565	-	116,845,608
6/20/2008	14,177,522	28,388,958	36,701,800	37,754,425	-	117,043,932
6/27/2008	14,177,576	28,427,042	36,746,703	37,754,507	-	117,127,055
7/3/2008	14,222,773	28,457,794	36,784,785	37,861,991	-	117,348,570
7/17/2008	14,282,200	28,533,225	36,930,154	38,067,866	-	117,834,672
7/18/2008	14,282,246	28,533,305	36,930,301	38,068,033	-	117,835,112
7/23/2008	14,284,640	28,536,367	36,935,951	38,076,081	-	117,854,266
8/1/2008	14,319,357	28,579,113	37,018,332	38,193,899	-	118,131,928
8/15/2008	14,319,642	28,649,008	37,155,026	38,386,216	-	118,531,119
8/29/2008	14,408,170	28,708,429	37,300,199	38,578,662	-	119,016,687
9/12/2008	14,476,470	28,745,368	37,447,009	38,766,209	-	119,456,283
9/26/2008	14,536,243	28,779,675	37,596,052	38,954,602	-	119,887,799
10/10/2008	14,594,697	28,820,941	37,746,790	39,144,458	-	120,328,113
10/22/2008	14,645,493	28,848,490	37,877,950	39,306,311	-	120,699,471
11/6/2008	14,701,087	28,890,192	38,037,715	39,502,465	-	121,152,686
11/21/2008	14,749,861	28,924,439	38,200,648	39,701,162	-	121,597,337
12/5/2008	14,769,926	28,954,345	38,351,807	39,885,773	-	121,983,078
12/19/2008	14,803,469	28,985,730	38,503,875	40,069,861	-	122,384,162
1/2/2009	14,852,813	29,028,942	38,656,486	40,256,232	-	122,815,700
1/16/2009	14,906,699	29,078,794	38,811,232	40,446,834	-	123,264,786
1/30/2009	14,954,862	29,122,221	38,963,402	40,634,582	-	123,696,294
2/13/2009	15,008,850	29,172,644	39,117,909	40,824,303	-	124,144,933
2/27/2009	15,077,699	29,237,168	39,270,184	41,006,687	-	124,612,965
3/13/2009	15,135,091	29,290,295	39,422,357	41,188,805	-	125,057,775
3/25/2009	15,179,908	29,341,649	39,552,762	41,347,108	-	125,442,654
4/9/2009	15,240,658	29,416,783	39,716,316	41,546,762	-	125,941,746
4/24/2009	15,325,208	29,503,932	39,878,557	41,745,655	-	126,474,579
5/8/2009	15,406,729	29,538,701	40,032,738	41,934,227	-	126,933,622
5/22/2009	15,487,601	29,548,109	40,182,813	42,121,440	-	127,361,190
6/5/2009	15,630,809	29,770,803	40,335,485	42,310,188	-	128,068,512
6/19/2009	15,643,892	29,856,362	40,472,623	42,481,053	-	128,475,157
7/2/2009	15,719,694	29,941,349	40,612,807	42,655,040	-	128,950,117
7/17/2009	15,806,732	30,014,231	40,774,335	42,854,786	-	129,471,311
7/31/2009	15,887,687	30,084,820	40,925,416	43,041,536	-	129,960,686
8/14/2009	15,969,273	30,160,735	41,078,203	43,233,076	-	130,462,514
8/28/2009	16,050,400	30,214,108	41,226,912	43,423,531	-	130,936,178
9/11/2009	16,050,834	30,214,420	41,227,679	43,424,589	-	130,938,749
9/25/2009	16,127,545	30,251,659	41,374,230	43,615,318	-	131,389,979
10/9/2009	16,171,700	30,300,898	41,523,631	43,802,390	-	131,819,846
10/23/2009	16,277,020	30,348,624	41,672,316	43,991,890	-	132,311,077
11/4/2009	16,339,699	30,387,274	41,802,098	44,100,810	-	132,651,108
11/19/2009	16,411,579	30,440,724	41,962,138	44,304,480	-	133,140,148
12/4/2009	16,481,414	30,496,174	42,123,371	44,509,801	-	133,631,987
12/17/2009	16,540,771	30,566,187	42,262,914	44,686,357	-	134,077,456
12/31/2009	16,576,771	30,609,449	42,345,091	44,789,332	-	134,341,870
1/14/2010	16,643,539	30,681,300	42,493,061	44,977,337	-	134,816,464
1/29/2010	16,687,727	30,760,844	42,653,478	45,177,640	-	135,300,916
2/10/2010	16,768,070	30,823,106	42,782,092	45,336,706	-	135,731,201
2/26/2010	16,819,759	30,906,844	42,953,188	45,548,270	-	136,249,288

Former Amphenol Facility
980 Hurricane Road
Franklin, Indiana
Cumulative Ground Water Flow Readings

Date	Cumulative Pumpage (gallons)					
	RW-1	RW-2	RW-3	RW-4	RW-5	Total
3/11/2010	16,863,810	30,980,102	43,091,809	45,722,405	-	136,679,353
3/26/2010	16,918,571	31,068,262	43,253,045	45,925,716	-	137,186,821
4/8/2010	16,970,320	31,147,905	43,392,917	46,102,158	-	137,634,527
4/22/2010	17,026,281	31,231,925	43,543,300	46,290,482	-	138,113,215
5/6/2010	17,078,739	31,312,954	43,692,198	46,475,780	-	138,580,898
5/21/2010	17,134,670	31,400,080	43,852,156	46,676,949	-	139,085,082
6/4/2010	17,186,615	31,480,069	44,001,729	46,863,932	-	139,553,572
6/18/2010	17,242,088	31,564,524	44,149,574	47,048,223	-	140,025,636
7/1/2010	17,315,451	31,564,524	44,149,574	47,048,223	-	140,098,999
7/17/2010	17,381,146	31,758,866	44,437,557	47,353,371	-	140,952,167
7/22/2010	17,403,991	31,792,243	44,492,196	47,429,664	19,925	141,159,246
7/29/2010	17,429,707	31,826,886	44,558,093	47,519,611	93,937	141,449,461
8/12/2010	17,441,083	31,846,592	44,585,569	47,570,743	153,611	141,618,825
8/26/2010	17,489,418	31,898,926	44,687,639	47,752,356	295,252	142,144,818
9/8/2010	17,529,355	31,947,331	44,784,449	47,922,972	433,486	142,638,820
9/23/2010	17,561,653	31,982,488	44,882,792	48,081,182	600,041	143,129,383
10/7/2010	17,585,640	32,019,799	44,977,320	48,261,591	851,845	143,717,422
10/21/2010	17,593,111	32,049,503	45,085,891	48,443,692	1,071,314	144,264,738
11/5/2010	17,601,448	32,086,233	45,207,040	48,638,074	1,307,287	144,861,309
11/19/2010	17,607,470	32,099,609	45,332,485	48,809,910	1,533,273	145,403,974
12/3/2010	17,619,579	32,114,164	45,472,544	48,989,824	1,781,877	145,999,215
12/8/2010	17,626,995	32,125,605	45,523,166	49,054,279	1,870,420	146,221,692
12/17/2010	17,631,007	32,134,945	45,542,511	49,080,186	1,896,816	146,306,692
12/30/2010	17,651,743	32,184,258	45,629,260	49,248,390	2,061,387	146,796,265
1/14/2011	17,680,025	32,246,229	45,691,252	49,442,051	2,243,622	147,324,406
1/17/2011	17,680,297	32,246,898	45,692,073	49,443,662	2,245,245	147,329,402
1/28/2011	17,699,998	32,290,059	45,784,699	49,587,767	2,392,051	147,775,801
2/11/2011	17,721,483	32,341,319	45,894,922	49,770,401	2,576,071	148,325,423
2/25/2011	17,747,891	32,393,107	46,009,176	49,953,215	2,753,448	148,878,064
3/11/2011	17,785,498	32,449,430	46,064,625	50,044,410	2,844,586	149,209,776
3/24/2011	17,830,377	32,526,658	46,144,050	50,175,033	2,972,875	149,670,220
4/8/2011	17,888,953	32,619,922	46,267,644	50,370,951	3,164,567	150,333,264
4/14/2011	17,914,844	32,664,643	46,315,580	50,450,497	3,241,754	150,608,545
4/22/2011	17,960,378	32,731,346	46,381,722	50,553,331	3,343,885	150,991,889
5/6/2011	18,055,787	32,860,780	46,499,773	50,732,537	3,521,652	151,691,756
5/20/2011	18,141,748	32,980,818	46,623,576	50,913,264	3,703,445	152,384,078
6/2/2011	18,206,512	33,075,552	46,738,377	51,079,938	3,871,772	152,993,378
6/15/2011	18,244,670	33,125,979	46,808,525	51,185,307	3,977,652	153,363,360
6/30/2011	18,319,640	33,219,405	46,939,477	51,377,551	4,171,071	154,048,371
7/15/2011	18,387,307	33,293,241	47,074,989	51,572,475	4,361,525	154,710,764
7/28/2011	18,436,904	33,330,915	47,193,016	51,739,774	4,524,640	155,246,476
8/11/2011	18,482,582	33,357,395	47,318,765	51,916,025	4,697,317	155,793,311
8/25/2011	18,523,927	33,378,136	47,443,677	52,096,542	4,873,010	156,336,519
9/7/2011	18,552,986	33,413,417	47,556,188	52,265,341	5,036,623	156,845,782
9/23/2011	18,577,187	33,437,902	47,698,746	52,466,281	5,238,251	157,439,594
10/5/2011	18,603,833	33,466,140	47,803,470	52,612,112	5,386,333	157,893,115
10/7/2011	18,608,445	33,470,877	47,821,996	52,637,761	5,412,350	157,972,656
10/18/2011	18,625,588	33,495,216	47,932,071	52,789,225	5,565,931	158,429,258
11/4/2011	18,625,679	33,531,184	48,074,628	52,985,390	5,764,380	159,002,488
11/18/2011	18,627,549	33,560,594	48,201,628	53,158,640	5,938,670	159,508,308
12/1/2011	18,629,825	33,598,934	48,320,048	53,355,570	6,100,310	160,025,914
12/16/2011	18,629,949	33,694,694	48,451,868	53,577,620	6,282,440	160,657,798
12/28/2011	18,629,987	33,779,384	48,561,758	53,756,850	6,369,780	161,118,986
1/13/2012	18,645,754	33,859,637	48,708,053	53,992,589	6,573,941	161,801,201
1/16/2012	18,716,529	33,865,708	48,721,294	54,013,533	6,592,457	161,930,748
1/27/2012	18,757,241	33,938,060	48,817,779	54,170,142	6,731,820	162,436,269
2/10/2012	18,815,117	34,035,651	48,942,826	54,373,450	6,910,967	163,099,238
2/24/2012	18,862,640	34,104,647	49,069,225	54,579,272	7,090,969	163,727,980
3/9/2012	18,902,508	34,170,267	49,197,023	54,783,061	7,269,776	164,343,862
3/23/2012	18,937,777	34,222,618	49,324,691	54,989,061	7,449,391	164,944,765
4/6/2012	18,985,172	34,316,006	49,452,912	55,194,431	7,629,191	165,598,939
4/20/2012	19,034,085	34,411,741	49,579,662	55,399,648	7,806,565	166,252,928
5/2/2012	19,072,065	34,481,477	49,688,956	55,576,321	7,959,176	166,799,222
5/16/2012	19,126,410	34,578,497	49,817,176	55,781,962	8,137,991	167,463,263
5/22/2012	19,148,742	34,617,182	49,872,834	55,871,142	8,215,560	167,746,687
6/1/2012	19,182,310	34,668,364	49,964,636	56,017,651	8,342,793	168,196,981
6/14/2012	19,220,759	34,715,694	50,084,238	56,206,400	8,508,700	168,757,018
6/26/2012	19,250,934	34,755,010	50,196,416	56,384,007	8,664,407	169,272,001
7/13/2012	19,282,456	34,789,492	50,351,741	56,627,498	8,878,597	169,951,011

IWM CONSULTING GROUP

Former Amphenol Facility
980 Hurricane Road
Franklin, Indiana
Cumulative Ground Water Flow Readings

	Cumulative Pumpage (gallons)					
Date	RW-1	RW-2	RW-3	RW-4	RW-5	Total
7/27/2012	19,300,279	34,815,104	50,481,138	56,830,580	9,056,180	170,504,508
8/10/2012	19,309,368	34,840,760	50,610,359	57,033,320	9,233,830	171,048,864
8/24/2012	19,315,213	34,851,574	50,736,895	57,233,136	9,408,656	171,566,701
9/6/2012	19,318,377	34,861,041	50,856,179	57,234,830	9,571,204	171,862,858
9/21/2012	19,335,883	34,872,814	50,991,985	57,455,799	9,757,477	172,435,185
10/5/2012	19,352,210	34,883,464	51,121,784	57,668,757	9,934,425	172,981,867
10/19/2012	19,370,447	34,892,551	51,249,042	57,878,757	10,109,194	173,521,218
11/2/2012	19,386,758	34,899,644	51,376,083	58,088,081	10,282,271	174,054,064
11/6/2012	19,391,068	34,899,671	51,411,992	58,149,154	10,332,065	174,205,177
11/16/2012	19,400,364	34,899,674	51,501,533	58,297,367	10,450,677	174,570,842
11/30/2012	19,409,314	34,899,674	51,629,413	58,509,626	10,609,784	175,079,038
12/7/2012	19,411,904	34,899,674	51,693,373	58,616,035	10,685,793	175,328,006
12/11/2012	19,413,930	34,899,805	51,729,227	58,675,438	10,729,481	175,469,108
12/17/2012	19,417,115	34,914,357	51,784,590	58,767,251	10,796,312	175,700,852
12/28/2012	19,422,179	34,938,064	51,884,718	58,916,250	10,931,950	176,114,388
1/11/2013	19,429,323	34,967,288	52,013,327	59,107,052	11,104,052	176,642,269
1/24/2013	19,478,399	35,024,332	52,132,195	59,282,511	11,247,851	177,186,515
2/8/2013	19,535,734	35,096,268	52,272,637	59,488,915	11,273,959	177,688,740
2/25/2013	19,596,413	35,160,047	52,432,869	59,721,134	11,294,807	178,226,497
3/8/2013	19,634,478	35,189,228	52,534,826	59,868,397	11,442,232	178,690,388
3/22/2013	19,681,911	35,228,166	52,663,610	60,055,339	11,626,130	179,276,383
4/5/2013	19,727,669	35,265,694	52,792,148	60,241,450	11,811,400	179,859,588
4/19/2013	19,771,092	35,301,176	52,921,620	60,429,844	11,997,517	180,442,476
5/3/2013	19,823,292	35,344,645	53,049,314	60,615,719	12,179,555	181,033,752
5/17/2013	19,876,397	35,385,222	53,177,532	60,802,477	12,363,253	181,626,108
5/20/2013	19,887,596	35,395,416	53,203,514	60,840,462	12,400,905	181,749,120
5/30/2013	19,924,579	35,430,856	53,294,257	60,972,623	12,532,113	182,175,655
6/13/2013	19,954,209	35,459,564	53,367,498	61,079,480	12,636,980	182,518,958
6/28/2013	19,984,165	35,491,016	53,439,824	61,189,501	12,747,249	182,872,982
7/12/2013	20,029,164	35,538,329	53,560,220	61,372,738	12,931,693	183,453,371
7/26/2013	20,067,500	35,577,142	53,682,207	61,554,872	13,113,782	184,016,730
8/9/2013	20,100,935	35,609,889	53,805,409	61,738,677	13,292,277	184,568,414
8/23/2013	20,130,301	35,638,298	53,928,901	61,920,983	13,475,291	185,115,001
9/6/2013	20,153,775	35,660,903	54,052,237	62,102,418	13,656,818	185,647,378
9/19/2013	20,169,780	35,677,552	54,168,145	62,271,795	13,829,216	186,137,715
9/27/2013	20,177,315	35,686,555	54,237,580	62,374,486	13,934,019	186,431,182
10/1/2013	20,180,640	35,690,996	54,274,274	62,428,853	13,988,747	186,584,737
10/18/2013	20,198,726	35,712,831	54,422,532	62,648,015	14,209,497	187,212,828
11/1/2013	20,209,877	35,728,996	54,545,883	62,830,711	14,387,026	187,723,720
11/13/2013	20,219,607	35,743,158	54,651,633	62,987,871	14,542,658	188,166,154
11/27/2013	20,229,129	35,758,564	54,771,388	63,169,850	14,719,860	188,670,018
12/13/2013	20,232,306	35,773,540	54,903,022	63,378,171	14,918,033	189,226,299
12/27/2013	20,254,947	35,798,155	55,018,923	63,559,842	15,094,915	189,748,009
1/13/2014	20,310,459	35,858,444	55,058,528	63,785,620	15,311,390	190,345,668
1/27/2014	20,359,066	35,908,347	55,163,059	63,963,231	15,482,350	190,897,280
2/7/2014	20,393,790	35,943,762	55,256,155	64,106,449	15,618,274	191,339,657
2/19/2014	20,428,577	35,979,526	55,358,809	64,263,402	15,766,688	191,818,229
3/7/2014	20,443,248	35,987,068	55,387,924	64,307,521	15,808,414	191,955,402
3/21/2014	20,489,612	36,042,705	55,506,739	64,489,351	15,981,942	192,531,576
4/4/2014	20,530,379	36,090,004	55,623,198	64,664,950	16,150,450	193,080,208
4/11/2014	20,561,121	36,123,401	55,682,367	64,754,818	16,237,417	193,380,351
4/19/2014	20,597,949	36,164,233	55,748,349	64,877,632	16,338,389	193,747,779
4/26/2014	20,626,412	36,195,383	55,805,928	64,981,088	16,423,019	194,053,057
4/28/2014	20,635,165	36,204,856	55,824,342	65,014,336	16,449,863	194,149,789
5/2/2014	20,649,796	36,220,523	55,855,609	65,070,851	16,495,304	194,313,310
5/16/2014	20,701,406	36,275,293	55,971,296	65,280,691	16,663,176	194,913,089
5/30/2014	20,753,409	36,329,628	56,088,110	65,492,982	16,829,166	195,514,522
6/14/2014	20,794,298	36,371,897	56,178,428	65,657,502	16,956,000	195,979,352
6/26/2014	20,845,396	36,425,906	56,277,675	65,840,690	17,103,753	196,514,647
7/11/2014	20,902,170	36,484,485	56,403,449	66,069,532	17,286,861	197,167,724
7/25/2014	20,949,099	36,532,274	56,519,208	66,278,440	17,453,870	197,754,118
8/8/2014	20,992,106	36,576,227	56,636,634	66,489,309	17,622,038	198,337,541
8/22/2014	21,029,912	36,615,310	56,749,737	66,696,135	17,785,918	198,898,239
9/5/2014	21,065,532	36,652,820	56,865,500	66,909,032	17,952,196	199,466,307
9/19/2014	21,101,206	36,690,779	56,980,353	67,119,933	18,116,511	200,030,009
9/26/2014	21,117,240	36,707,673	57,036,346	67,222,553	18,195,917	200,300,956
10/8/2014	21,143,064	36,734,197	57,135,015	67,403,911	18,335,212	200,772,626
10/17/2014	21,161,672	36,752,610	57,209,521	67,540,401	18,440,192	201,125,623
10/31/2014	21,188,902	36,780,585	57,322,493	67,748,966	18,598,306	201,660,479

Former Amphenol Facility
980 Hurricane Road
Franklin, Indiana
Cumulative Ground Water Flow Readings

Date	Cumulative Pumpage (gallons)					
	RW-1	RW-2	RW-3	RW-4	RW-5	Total
11/13/2014	21,211,031	36,804,334	57,385,031	67,943,708	18,743,995	202,109,326
11/24/2014	21,227,605	36,822,618	57,503,662	68,105,871	18,864,837	202,545,820
12/11/2014	21,259,937	36,856,647	57,691,115	68,362,687	19,054,101	203,245,714
12/24/2014	21,284,460	36,885,933	57,825,524	68,547,867	19,190,045	203,755,056
1/9/2015	21,316,070	36,922,878	57,997,656	68,786,228	19,363,399	204,407,458
1/23/2015	21,345,587	36,959,350	58,144,372	68,993,833	19,513,801	204,978,170
1/29/2015	21,357,127	36,973,611	58,205,489	69,081,001	19,576,585	205,215,040
2/6/2015	21,371,505	36,991,245	58,286,851	69,198,021	19,660,311	205,529,160
2/20/2015	21,394,354	37,020,048	58,428,275	69,404,547	19,660,702	205,929,153
2/26/2015	21,403,733	37,035,407	58,488,245	69,491,602	19,660,702	206,100,916
3/6/2015	21,416,567	37,056,085	58,568,322	69,610,071	19,660,702	206,332,974
3/13/2015	21,432,404	37,077,255	58,637,051	69,713,961	19,672,942	206,554,840
3/20/2015	21,451,911	37,099,505	58,705,735	69,817,260	19,758,622	206,854,260
4/3/2015	21,496,123	37,157,768	58,840,954	70,024,505	19,923,353	207,463,930
4/10/2015	21,520,195	37,190,147	58,908,094	70,129,386	20,006,301	207,775,350
4/17/2015	21,548,296	37,225,866	58,974,446	70,234,441	20,088,739	208,093,015
5/8/2015	21,633,870	37,329,352	59,168,269	70,545,684	20,332,040	209,030,442
5/15/2015	21,660,703	37,360,642	59,232,415	70,650,969	20,414,065	209,340,021
5/21/2015	21,682,335	37,385,208	59,285,779	70,738,945	20,482,461	209,595,955
5/27/2015	21,702,119	37,399,199	59,337,850	70,827,662	20,550,453	209,838,510
6/1/2015	21,717,835	37,412,051	59,382,879	70,896,281	20,610,201	210,040,474
6/12/2015	21,747,685	37,447,069	59,476,806	71,038,692	20,733,858	210,465,337
6/29/2015	21,803,534	37,509,533	59,623,153	71,264,592	20,928,087	211,150,126
7/10/2015	21,856,543	37,567,451	59,715,803	71,410,231	21,052,413	211,623,668
7/24/2015	21,954,098	37,585,620	59,833,820	71,597,837	21,211,013	212,203,615
8/7/2015	22,031,338	37,585,679	59,949,604	71,778,912	21,366,471	212,733,231
8/21/2015	22,092,570	37,651,895	60,063,901	71,958,372	21,519,995	213,307,960
9/3/2015	22,140,005	37,700,478	60,168,466	72,126,311	21,661,719	213,818,206
9/10/2015	22,162,440	37,722,445	60,224,395	72,217,457	21,737,090	214,085,054
9/11/2015	22,162,450	37,722,454	60,224,416	72,217,491	21,737,114	214,085,152
9/18/2015	22,182,505	37,741,631	60,276,772	72,305,071	21,808,859	214,336,065
10/2/2015	22,218,397	37,774,281	60,385,729	72,488,189	21,957,545	214,845,368
10/12/2015	22,240,732	37,794,399	60,461,431	72,617,782	22,058,949	215,194,520
10/16/2015	22,242,971	37,796,310	60,469,257	72,631,392	22,069,726	215,230,883
10/30/2015	22,270,071	37,819,469	60,613,582	72,825,571	22,230,469	215,780,389
11/13/2015	22,294,496	37,841,755	60,761,827	73,021,255	22,390,355	216,330,915
11/25/2015	22,313,190	37,860,592	60,891,076	73,187,442	22,525,018	216,798,545
12/14/2015	22,341,225	37,897,543	61,092,029	73,453,206	22,738,113	217,543,343
12/24/2015	22,353,695	37,914,595	61,192,112	73,591,349	22,849,163	217,922,141
1/8/2016	22,396,764	37,960,917	61,367,870	73,803,185	23,017,304	218,567,267
1/21/2016	22,440,091	38,006,786	61,527,455	73,983,596	23,159,279	219,138,434
2/4/2016	22,483,110	38,050,370	61,695,059	74,176,614	23,310,181	219,736,561
2/19/2016	22,512,701	38,109,165	61,876,065	74,385,025	23,467,583	220,371,766
3/4/2016	22,522,123	38,165,386	62,047,797	74,583,131	23,615,567	220,955,231
3/18/2016	22,522,638	38,228,796	62,223,241	74,777,171	23,762,706	221,535,779
4/1/2016	22,522,783	38,285,705	62,396,246	74,969,982	23,908,428	222,104,371
4/15/2016	22,522,940	38,337,341	62,573,509	75,164,601	24,054,143	222,673,761
4/22/2016	22,523,966	38,363,033	62,664,996	75,266,762	24,129,358	222,969,342
4/29/2016	22,524,797	38,388,598	62,751,445	75,365,543	24,201,883	223,253,493
5/13/2016	22,525,461	38,440,105	62,928,471	75,566,668	24,348,118	223,830,050
5/27/2016	22,540,945	38,512,402	63,101,443	75,764,305	24,491,195	224,431,517
6/10/2016	22,547,796	38,574,505	63,272,726	75,962,132	24,628,074	225,006,460
6/24/2016	22,549,794	38,635,555	63,445,839	76,161,742	24,765,224	225,579,381
7/8/2016	22,557,607	38,695,339	63,620,613	76,363,321	24,902,523	226,160,630
7/22/2016	22,569,714	38,702,445	63,801,113	76,564,435	25,037,817	226,696,751

Notes:

- Data prior to 4/12/96 was collected by EMCON.
- A new flow baseline (zero cumulative flow) was established on August 3, 1995, due to flow meter replacement.
- Erroneous flow meter reading from RW-3 on 10/1/96.
- Due to a flow meter malfunction, the totalizer for RW-2 showed a negative flow of 1,051 gallons on January 14, 1997.
- Due to a flow meter malfunction, the totalizer for RW-3 showed a negative flowage of 1,538 gallons, 19,689 gallons, and 20,197 gallons on March 14, March 28, and May 7, 1997, respectively.
- Due to a flow meter malfunction, the total gallons pumped between July 2 and July 16, 1998 was estimated at 10 gpm for RW-2 and RW-3.
- Recovery wells converted from pneumatic to electrical submersible pumps in March 1999.
- Recovery well RW-4 installed late February 1999.
- Recovery well RW-5 was initiated on July 20, 2010.
- Recovery wells RW-1, RW-2, RW-3 and RW-4 were developed on May 15, 2000.
- NEEP Systems air stripper installed on August 29 through August 31, 2000.
- New totalizer installed for Recovery well RW-5 on March 20, 2015, the total gallons pumped from recovery well RW-5 during March 2015 was estimated at 8.5 gpm.

IWM CONSULTING GROUP

AMPHENOL CORPORATION
FRANKLIN IANA

CUMULATIVE PUMPAGE



IWM CONSULTING GROUP

ATTACHMENT C

Field Notes

FORMER AMPHENOL FACILITY
980B Hurricane Road
Franklin, Indiana

Site Inspection Date: 7-8-16
IWM Personnel: R. Mien
Arrival Time: 9:00
Departure Time: 12:10
Alarm Response Visit: YES (NO)

BIWEEKLY DATA

Totalizer Readings: RW-1 3930058.0 RW-2 2360595.0 RW-3 4D119885.0 RW-4 26336 3321.0 RW-5 5143901.0

Flow Rate GPM: RW-1 cycling RW-2 cycling RW-3 8.25 RW-4 10.0 RW-5 8.00

Pump Running Amps RW-1 3.0 RW-2 3.2 RW-3 3.2 RW-4 4.0 RW-5 3.5

Air Stripper Pressure: 11 Inches of Water

Effluent Clarity: Clear

Building Temperature: 86 Degrees F

System Operation Upon Arrival: (YES) NO (if no please explain below)

Water Leaks: RW-1 RW-2 RW-3 RW-4 RW-5
Please circle appropriate controller(s) below:

Manholes	(NO)	YES	Repaired	
Lines	(NO)	YES	Repaired	
Stripper	(NO)	YES	Repaired	

If yes, explain:

MONTHLY DATA

Filter Cartridges Replaced: yes RW-1 yes RW-2 yes RW-3 yes RW-4 yes RW-5

Stripper Trays and Tubes Checked: yes

Stripper Trays and Tubes Cleaned: NO

Monitoring/Recovery Wells Gauged: yes

Recommendations for system optimization or general comments:

Need to order Filters

FORMER AMPHENOL FACILITY
980B Hurricane Road
Franklin, Indiana

Site Inspection Date: 1-22-16
IWM Personnel: R. Mien
Arrival Time: 9:00
Departure Time: 4:00
Alarm Response Visit: YES (NO)

BIWEEKLY DATA

Totalizer Readings:	RW-1	3942165.0	RW-2	23613101.0	RW-3	47300385.0	RW-4	76564435.0	RW-5	5219195.0
Flow Rate GPM:	RW-1	cycling	RW-2	cycling	RW-3	8.25	RW-4	10.0	RW-5	8.00
Pump Running Amps	RW-1	3.4	RW-2	3.2	RW-3	3-5	RW-4	4.0	RW-5	3.3

Air Stripper Pressure: 11 Inches of Water
Effluent Clarity: Clean
Building Temperature: 76° Degrees F
System Operation Upon Arrival: (YES) NO (if no please explain below)

Water Leaks: RW-1 (RW-2) RW-3 RW-4 RW-5
Please circle appropriate controller(s) below:

Manholes	(NO)	YES	Repaired
Lines	NO	(YES)	Repaired yes
Stripper	(NO)	YES	Repaired

If yes, explain: Found fitting Leaking and To Replace it

MONTHLY DATA

Filter Cartridges Replaced: RW-1 RW-2 RW-3 RW-4 RW-5
Stripper Trays and Tubes Checked:
Stripper Trays and Tubes Cleaned:
Monitoring/Recovery Wells Gauged:
Recommendations for system optimization or general comments:

IWM CONSULTING GROUP

7428 Rockville Road, Indianapolis, IN 46214

September 9, 2016

Mr. Joseph Bianchi
Group Manager, EHS & Support Services
AMPHENOL AEROSPACE
40-60 Delaware Avenue
Sidney, NY 13838

Re: OPERATION AND MAINTENANCE OF THE APPROVED IMPLEMENTED CORRECTIVE MEASURE
Former Amphenol Facility
980 B Hurricane Road
Franklin, Indiana

Dear Mr. Bianchi:

Enclosed, please find a summary of the operation and maintenance (O&M) and gauging activities completed by IWM Consulting Group, LLC (IWM) at the above-referenced site. This report summarizes the activities completed during the July 22 through August 18, 2016 reporting period. IWM personnel inspected the site on a regular basis to monitor system operations and ground water recovery and treatment.

Groundwater Level Measurements

On August 4, 2016, IWM personnel gauged the monitoring well network at the site using an electronic oil/water interface probe to determine the depth to water and the presence of detectable thickness of liquid-phase hydrocarbons. Depth to water in the monitoring wells ranged from 8.23 feet below top of casing (TOC) in MW-9 to 17.73 feet below TOC in MW-28. Liquid-phase hydrocarbons were not detected within the monitoring and recovery well network at the site. Recovery wells RW-1, RW-2, RW-3, RW-4, and RW-5 were operational during groundwater gauging activities. **Figure 1** is a site plan illustrating pertinent site features and well locations. The groundwater elevation data is summarized in **Attachment A**, and a Groundwater Elevation Map based on the August 4, 2016 depth to water measurements has been included as **Figure 2**.

Groundwater Treatment System

From July 22 through August 18, 2016, approximately 1,091,030 gallons of groundwater were treated and discharged from recovery wells RW-1, RW-2, RW-3, RW-4, and RW-5. Based on data provided by EMCON, Handex, and IWM field data sheets, the total volume of groundwater recovered to date is approximately 227,787,781 gallons. The average influent groundwater recovery rate from July 22 through August 18, 2016 was approximately 28.06 gallons per minute. **Attachment B** includes a table and a graph illustrating the recovery rates to date, and **Attachment C** contains copies of Field Data Sheets completed by IWM personnel.

IWM personnel mobilized to the site on August 4, 2016 to complete quarterly, bi-weekly, and monthly system operation and maintenance activities. The groundwater recovery and treatment system was completely operational upon arrival and departure from the site on August 4, 2016.

IWM personnel mobilized to the site on August 18, 2016 to complete bi-weekly system operation and maintenance activities and to obtain quarterly system samples. The influent line for recovery well RW-2 was found to have a crack inside the remediation system building and was repaired on August 18, 2016. The groundwater recovery and treatment system was completely operational upon arrival and departure from the site on August 18, 2016.

Quarterly Treatment System Sampling

On August 18, 2016, influent samples from recovery wells RW-1, RW-2, RW-3, RW-4, and RW-5 and a combined effluent sample were obtained to evaluate the groundwater treatment system. Each of the influent sample taps was allowed to run for at least 10 seconds. Prior to sampling, water flow from the tap was reduced to minimize turbulence and agitation. All samples were submitted to Pace Analytical Services, Inc. (Pace), located in Indianapolis, Indiana for volatile organic compound (VOC) analysis by SW-846 Method 8260.

Laboratory analytical results from the August 18, 2016 quarterly system sampling activities indicated the presence of 1,1,1-trichloroethane and trichloroethene in groundwater samples obtained from recovery wells RW-1, RW-2, RW-3, and RW-5. Cis-1,2-dichloroethene was detected in the groundwater samples obtained from recovery wells RW-2, RW-3, and RW-5. Tetrachloroethene was detected in the groundwater samples obtained from recovery wells RW-1, RW-2, RW-3, RW-4, and RW-5. 1,1-Dichloroethane was detected in the groundwater sample obtained from recovery well RW-2. No VOCs were detected in the system's combined effluent sample.

Historic quarterly system sampling analytical results are summarized in **Table 1**. Laboratory data sheets are provided in **Attachment D**.

Schedule of Activities

Monthly and biweekly system operation and maintenance activities are scheduled for the month of September 2016. Site visits are scheduled for the weeks beginning August 29, September 12, and September 26, 2016. The information from these site inspections will be included in the September 2016 Progress Report.

Should you have any questions regarding this site or information summarized within this report, please contact the undersigned at (317) 347-1111. IWM appreciates the opportunity to provide environmental services to Amphenol Corporation.

Sincerely,

IWM CONSULTING GROUP, LLC

Christopher R. Newell, LPG
Project Manager

Bradley E. Gentry, LPG
Vice-President

Attachments
cc: Mr. Dave Dowden, Lancer Realty & Development Co.

FIGURES

N

HURRICANE ROAD

UPPER SHELBYVILLE ROAD

MW-9

PARKING

BUILDING

FORMER PLATING ROOM

FORCH

MW-3

MW-26

MW-24

IT-1A

IT-3

MW-30

RW-1

EQUIPMENT BUILDING

IT-2

RW-2

RW-3

MON-2

ASI-1

ASI-2

MON-1

NEW

OLD

IN-3

IN-2

IN-1

IN-4

IN-5

IN-6

IN-7

MW-23

MW-22

MW-21

MW-25

MW-12R

RW-5

MW-28

PAVEMENT

RW-4

MW-29

MW-27

MW-20

RESIDENTIAL

HAMILTON AVENUE

LEGEND

- ABANDONED MONITORING WELL
- MONITORING WELL
- RECOVERY WELL
- INJECTION WELL
- PRIMARY BUILDING WALLS
- PROPERTY LINE (APPROXIMATE)
- STORM SEWER
- SANITARY SEWER
- O/H POWER

0' 100'

SCALE IN FEET

DRAWN BY: L. STRUM	
DATE: 9/27/99	
REVISED:	
HWPA #111291-01	
DWG. NO. 111291S1	

FIGURE 1

SITE MAP

FORMER AMPHENOL RFI/CMS
980 HURRICANE ROAD
FRANKLIN, INDIANA

iWM CONSULTING GROUP



DRAWN BY: L. STRUM	FIGURE 2 GROUNDWATER ELEVATION MAP (08/04/2016)	FORMER AMPHENOL RFI/CMS 980 HURRICANE ROAD FRANKLIN, INDIANA	IWM CONSULTING GROUP
DATE: 9/27/99			
REVISED:			
HWPA #111291-01			
DWG. NO. 111291S1			

TABLES

Table 1
Former Amphenol Facility
980 Hurricane Road
Franklin, Indiana

Treatment System Laboratory Analytical Results

Well Number	Sample Date	Analytes															
		1,1 -Dichloro-ethane	1,2 -Dichloro-ethane	1,1 -Dichloro-ethene	cis-1,2 -Dichloro-ethene	trans-1,2 -Dichloro-ethene	Tetrachloro-ethene	1,1,1 -Trichloro-ethane	1,2,3 -Trichloro-benzene	Trichloro-ethene	Trichloro-fluoromethane	Naphthalene	Methyl-tert-butyl-ether	Methyl-Ethyl-Ketone	1,1,2-Trichloro-ethane	Carbon Tetrachloride	Total VOC's
RW-1	5/3/1995	33	ND	ND[(1)]	ND	ND	100	200	ND	520	ND	ND	ND	ND	ND	ND	853
	8/3/1995	31	ND	ND	ND	ND	170	180	ND	400	ND	ND	ND	ND	ND	ND	781
	11/7/1995	30	ND	ND	ND	ND	ND	190	ND	390	ND	ND	ND	ND	ND	ND	610
	2/26/2010	ND	ND	ND	22.5	ND	192	47.2	ND	71.8	ND	ND	ND	ND	ND	ND	333.5
	5/21/2010	ND	ND	ND	14.8	ND	103	32.0	ND	58.8	ND	ND	ND	ND	ND	ND	208.6
	8/26/2010	ND	ND	ND	ND	ND	ND	23.3	ND	39.9	ND	ND	ND	ND	ND	ND	63.2
	11/19/2010	ND	ND	ND	190	5.1	159	41.0	ND	96.3	ND	ND	ND	ND	ND	ND	491.4
	2/11/2011	ND	ND	ND	5.3	ND	9.3	20.3	ND	37.7	ND	ND	ND	ND	ND	ND	72.6
	5/20/2011	ND	ND	ND	5.5	ND	5.6	14.6	ND	29	ND	ND	ND	ND	ND	ND	54.7
	8/25/2011	ND	ND	ND	51.5	ND	131	27.3	ND	72	ND	ND	ND	ND	ND	ND	281.8
	11/18/2011	ND	ND	ND	ND	ND	ND	24.2	ND	29.8	ND	ND	ND	ND	ND	ND	54
	2/24/2012	ND	ND	ND	ND	ND	ND	ND	ND	31	ND	ND	ND	ND	ND	ND	31
	5/22/2012	ND	ND	ND	ND	ND	ND	15.9	ND	32.8	ND	ND	ND	ND	ND	ND	48.7
	8/24/2012	ND	ND	ND	93.6	ND	286	37.7	ND	156	ND	ND	ND	ND	ND	ND	573.3
	11/16/2012	ND	ND	ND	28.3	ND	109	28.7	ND	74.7	ND	ND	ND	ND	ND	ND	240.7
	2/25/2013	ND	ND	ND	ND	ND	ND	12.2	ND	25.0	ND	ND	ND	ND	ND	ND	37.2
	5/30/2013	ND	ND	ND	ND	ND	ND	12.6	ND	26.3	ND	ND	ND	ND	ND	ND	38.9
	8/23/2013	ND	ND	ND	ND	ND	10.9	14.6	ND	30.9	ND	ND	ND	ND	ND	ND	56.4
	11/13/2013	ND	ND	ND	5.9	ND	9.2	16.5	ND	24.8	ND	ND	ND	ND	ND	ND	56.4
	2/19/2014	ND	ND	ND	6.5	ND	26.9	18.0	ND	38.1	ND	ND	ND	ND	ND	ND	89.5
	5/16/2014	ND	ND	ND	9.3	ND	27.8	13.6	ND	29.0	ND	ND	ND	ND	ND	ND	79.7
	8/22/2014	ND	ND	ND	ND	ND	ND	9.7	ND	17.9	ND	ND	ND	ND	ND	ND	27.6
	11/24/2014	ND	ND	ND	30.7	ND	98.6	14.6	ND	50.7	ND	ND	ND	ND	ND	ND	194.6
	3/13/2015	ND	ND	ND	ND	ND	8.2	11.0	ND	17.3	ND	ND	ND	ND	ND	ND	36.5
	5/27/2015	ND	ND	ND	ND	ND	ND	10.5	ND	18.1	ND	ND	ND	ND	ND	ND	28.6
	8/21/2015	ND	ND	ND	ND	ND	ND	13.1	ND	19.6	ND	ND	ND	ND	ND	ND	32.7
	11/25/2015	ND	ND	ND	ND	ND	7.8	14.3	ND	16.9	ND	ND	ND	ND	ND	ND	39.0
	2/19/2016	ND	ND	ND	ND	ND	ND	11.2	ND	15.3	ND	ND	ND	ND	ND	ND	26.5
	5/27/2016	ND	ND	ND	ND	ND	ND	8.8	ND	10.3	ND	ND	ND	ND	ND	ND	19.1
	8/18/2016	ND	ND	ND	ND	ND	12.5	9.4	ND	14.2	ND	ND	ND	ND	ND	ND	36.1

Notes:
Results in micrograms per liter (ug/l).
(1) ND - Not Detected - analyte not detected above laboratory method detection limit.
(2) NS - Not Sampled, RW-1 not in operation during April 1996 and November 1997 sampling events.
E - Trichloroethane value for RW-1 during the November 13, 1998 sampling event is an estimated value only.

Results from 1997 through 2004 are not displayed.

Table 1 (continued)
Former Amphenol Facility
980 Hurricane Road
Franklin, Indiana

Treatment System Laboratory Analytical Results

Well Number	Sample Date	Analytes															
		1,1 -Dichloro-ethane	1,2 -Dichloro-ethane	1,1 -Dichloro-ethene	cis-1,2 -Dichloro-ethene	trans-1,2 -Dichloro-ethene	Tetrachloro-ethene	1,1,1 -Trichloro-ethane	1,2,3 -Trichloro-benzene	Trichloro-ethene	Trichloro-fluoromethane	Naphthalene	Methyl-tert-butyl-ether	Methyl-Ethyl-Ketone	1,1,2-Trichloro-ethane	Carbon Tetrachloride	Total VOC's
RW-2	5/3/1995	47	ND	8.1	3.9	ND	1,500	960	ND	4,300	ND	ND	ND	ND	ND	ND	6,819
	8/3/1995	48	ND	ND	ND	ND	1,500	1,100	ND	3,000	ND	ND	ND	ND	ND	ND	5,648
	11/7/1995	58	ND	9.1	5.3	ND	2,100	1,300	ND	2,200	ND	ND	ND	ND	ND	ND	5,672
	2/26/2010	13.2	ND	ND	181	ND	973	168	ND	297	ND	ND	ND	ND	ND	ND	1,632.2
	5/21/2010	ND	ND	ND	164	ND	1,610	128	ND	493	ND	ND	ND	ND	ND	ND	2,395.0
	8/26/2010	10.6	ND	ND	202	ND	1,230	132	ND	332	ND	ND	ND	ND	ND	ND	1,906.6
	11/19/2010	8.6	ND	ND	6.3	ND	297	151	ND	160	ND	ND	ND	ND	ND	ND	622.9
	2/11/2011	12.2	ND	ND	51	ND	579	99.6	ND	196	ND	ND	ND	ND	ND	ND	937.8
	5/20/2011	9.1	ND	ND	1,000	ND	812	78.5	ND	196	ND	ND	ND	ND	ND	ND	2,095.6
	8/25/2011	ND	ND	ND	17.9	ND	164	44.7	ND	68.1	ND	ND	ND	ND	ND	ND	294.7
	11/18/2011	11	ND	ND	8.5	ND	213	103	ND	173	ND	ND	ND	ND	ND	ND	508.5
	2/24/2012	5	ND	ND	83.7	ND	131	53.7	ND	74	ND	ND	ND	ND	ND	ND	347.4
	5/22/2012	9.5	ND	ND	252	ND	330	84.9	ND	231	ND	ND	ND	ND	ND	ND	907.4
	8/24/2012	ND	ND	ND	21	ND	77.1	44.1	ND	47.7	ND	ND	ND	ND	ND	ND	189.9
	11/16/2012	ND	ND	ND	24.7	ND	98.0	37.9	ND	47.7	ND	ND	ND	ND	ND	ND	208.3
	2/25/2013	ND	ND	ND	80.6	ND	154.0	41.5	ND	93.3	ND	ND	ND	ND	ND	ND	369.4
	5/30/2013	5.1	ND	ND	14.6	ND	206.0	72.4	ND	125.0	ND	ND	ND	ND	ND	ND	423.1
	8/23/2013	9.3	ND	ND	ND	ND	195.0	76.4	ND	148.0	ND	ND	ND	ND	ND	ND	428.7
	11/13/2013	5.7	ND	ND	ND	ND	118.0	70.0	ND	87.2	ND	ND	ND	ND	ND	ND	280.9
	2/19/2014	12.9	ND	ND	ND	ND	195.0	89.0	ND	165.0	ND	ND	ND	ND	ND	ND	461.9
	5/16/2014	9.6	ND	ND	14.2	ND	171.0	72.6	ND	129.0	ND	ND	ND	ND	ND	ND	396.4
	8/22/2014	7	ND	ND	ND	ND	139.0	58.4	ND	107.0	ND	ND	ND	ND	ND	ND	311.4
	11/24/2014	ND	ND	ND	ND	ND	89.6	32.0	ND	56.5	ND	ND	ND	ND	ND	ND	178.1
	3/13/2015	7	ND	ND	6.2	ND	132.0	46.5	ND	74.2	ND	ND	ND	ND	ND	ND	265.9
	5/27/2015	ND	ND	ND	10.0	ND	92.4	40.1	ND	49.5	ND	ND	ND	ND	ND	ND	192.0
	8/21/2015	6.7	ND	ND	67.5	ND	196.0	71.9	ND	106.0	ND	ND	ND	ND	ND	ND	448.1
	11/25/2015	7.4	ND	ND	ND	ND	131.0	70.8	ND	101.0	ND	ND	ND	ND	ND	ND	310.2
	2/19/2016	6.8	ND	ND	7.2	ND	137.0	50.3	ND	101.0	ND	ND	ND	ND	ND	ND	302.3
	5/27/2016	ND	ND	ND	83.4	ND	147.0	50.5	ND	101.0	ND	ND	ND	ND	ND	ND	381.9
	8/18/2016	8.1	ND	ND	95.8	ND	211.0	60.6	ND	145.0	ND	ND	ND	ND	ND	ND	520.5

Notes:
Results in micrograms per liter (ug/l).

Results from 1997 through 2004 are not displayed.

Table 1 (continued)
Former Amphenol Facility
980 Hurricane Road
Franklin, Indiana

Treatment System Laboratory Analytical Results

Well Number	Sample Date	Analytes																
		1,1 -Dichloro-ethane	1,2 -Dichloro-ethane	1,1 -Dichloro-ethene	cis-1,2 -Dichloro-ethene	trans-1,2 -Dichloro-ethene	Tetrachloro-ethene	1,1,1 -Trichloro-ethane	1,2,3 -Trichloro-benzene	Trichloro-ethene	Trichloro-fluoromethane	Naphthalene	Methyl-tert-butyl-ether	Methyl-Ethyl-Ketone	1,1,2-Trichloro-ethane	Carbon Tetrachloride	Total VOC's
RW-3	5/3/1995	28	ND	ND	ND	ND	160	540	ND	2,900	ND	ND	ND	ND	ND	ND	3,628
	8/3/1995	53	ND	ND	ND	ND	16	560	ND	870	ND	ND	ND	ND	ND	ND	1,499
	11/7/1995	48	ND	6.9	ND	ND	1,400	950	ND	1,700	ND	ND	ND	ND	ND	ND	4,105
	2/26/2010	6.5	ND	ND	33.4	ND	262	111	ND	80	ND	ND	ND	ND	ND	ND	492.9
	5/21/2010	ND	ND	ND	21.9	ND	292	93.4	ND	70.2	ND	ND	ND	ND	ND	ND	477.5
	8/26/2010	5.3	ND	ND	5.2	ND	177	84	ND	49.9	ND	ND	ND	ND	ND	ND	321.4
	11/19/2010	9.2	ND	ND	382	6.9	162	137	ND	121	ND	ND	ND	ND	ND	ND	818.1
	2/11/2011	8.8	ND	ND	605	ND	81.8	118	ND	134	ND	ND	ND	ND	ND	ND	947.6
	5/20/2011	6	ND	ND	59	ND	69.6	88.8	ND	53.4	ND	ND	ND	ND	ND	ND	276.8
	8/25/2011	ND	ND	ND	55.3	ND	96.1	68.4	ND	50.8	ND	ND	ND	ND	ND	ND	270.6
	11/18/2011	6.7	ND	ND	138	ND	126	86.7	ND	77.4	ND	ND	ND	ND	ND	ND	434.8
	2/24/2012	ND	ND	ND	55.7	ND	83.6	ND	ND	61.4	ND	ND	ND	ND	ND	ND	200.7
	5/22/2012	5.5	ND	ND	44	ND	122	71	ND	58.7	ND	ND	ND	ND	ND	ND	301.2
	8/24/2012	6.3	ND	ND	77.5	ND	143	75.8	ND	74.6	ND	ND	ND	ND	ND	ND	377.2
	11/16/2012	5.9	ND	ND	80.5	ND	154	66.6	ND	68.4	ND	ND	ND	ND	ND	ND	375.4
	2/25/2013	ND	ND	ND	47	ND	110	53.3	ND	66.1	ND	ND	ND	ND	ND	ND	276.4
	5/30/2013	ND	ND	ND	21.5	ND	99	48.8	ND	40.2	ND	ND	ND	ND	ND	ND	209.0
	8/23/2013	5.3	ND	ND	25.9	ND	135	48.8	ND	53.3	ND	ND	ND	ND	ND	ND	268.3
	11/13/2013	5.5	ND	ND	31.6	ND	157	52.0	ND	51.8	ND	ND	ND	ND	ND	ND	297.9
	2/19/2014	6.5	ND	ND	21.8	ND	144	62.6	ND	58.1	ND	ND	ND	ND	ND	ND	293.0
	5/16/2014	5.8	ND	ND	8.2	ND	93	50.8	ND	35.7	ND	ND	ND	ND	ND	ND	193.0
	8/22/2014	ND	ND	ND	7.3	ND	86.9	41.3	ND	32.8	ND	ND	ND	ND	ND	ND	168.3
	11/24/2014	ND	ND	ND	13.8	ND	123.0	38.0	ND	41.5	ND	ND	ND	ND	ND	ND	216.3
	3/13/2015	ND	ND	ND	21.4	ND	114.0	35.3	ND	35.9	ND	ND	ND	ND	ND	ND	206.6
	5/27/2015	ND	ND	ND	6.7	ND	89.1	40.2	ND	34.3	ND	ND	ND	ND	ND	ND	170.3
	8/21/2015	5.9	ND	ND	ND	ND	83.5	53.3	ND	34.2	ND	ND	ND	ND	ND	ND	176.9
	11/25/2015	ND	ND	ND	11.4	ND	97.7	38.9	ND	32.5	ND	ND	ND	ND	ND	ND	180.5
	2/19/2016	ND	ND	ND	16.6	ND	101.0	31.3	ND	35.4	ND	ND	ND	ND	ND	ND	184.3
	5/27/2016	ND	ND	ND	11.9	ND	86.9	26.6	ND	29.7	ND	ND	ND	ND	ND	ND	155.1
	8/18/2016	ND	ND	ND	14.6	ND	98.3	29.6	ND	32.6	ND	ND	ND	ND	ND	ND	175.1

Notes:
Results in micrograms per liter (ug/l).

Results from 1997 through 2004 are not displayed.

Table 1 (continued)
Former Amphenol Facility
980 Hurricane Road
Franklin, Indiana

Treatment System Laboratory Analytical Results

Well Number	Sample Date	Analytes															
		1,1 -Dichloro-ethane	1,2 -Dichloro-ethane	1,1 -Dichloro-ethene	cis-1,2 -Dichloro-ethene	trans-1,2 -Dichloro-ethene	Tetrachloro-ethene	1,1,1 -Trichloro-ethane	1,2,3 -Trichloro-benzene	Trichloro-ethene	Trichloro-fluoromethane	Naphthalene	Methyl-tert-butyl-ether	Methyl-Ethyl-Ketone	1,1,2-Trichloro-ethane	Carbon Tetrachloride	Total VOC's
RW-4	2/17/2005	7.4	ND	ND	ND	ND	350	210	ND	140	ND	ND	ND	ND	ND	ND	707
	4/28/2005	ND	ND	ND	ND	ND	25	6.2	ND	ND	ND	ND	ND	ND	ND	ND	31
	8/19/2005	ND	ND	ND	ND	ND	35.4	ND	ND	ND	ND	ND	ND	ND	ND	ND	35.4
	11/11/2005	ND	ND	ND	ND	ND	20	ND	ND	ND	ND	ND	ND	ND	ND	ND	20
	2/26/2010	ND	ND	ND	ND	ND	19.8	ND	ND	ND	ND	ND	ND	ND	ND	ND	19.8
	5/21/2010	ND	ND	ND	ND	ND	16.3	ND	ND	ND	ND	ND	ND	ND	ND	ND	16.3
	8/26/2010	ND	ND	ND	ND	ND	14.2	ND	ND	ND	ND	ND	ND	ND	ND	ND	14.2
	11/19/2010	ND	ND	ND	ND	ND	8.2	ND	ND	ND	ND	ND	ND	ND	ND	ND	8.2
	2/11/2011	ND	ND	ND	ND	ND	8.6	ND	ND	ND	ND	ND	ND	ND	ND	ND	8.6
	5/20/2011	ND	ND	ND	ND	ND	13.7	ND	ND	ND	ND	ND	ND	ND	ND	ND	13.7
	8/25/2011	ND	ND	ND	ND	ND	10.1	ND	ND	ND	ND	ND	ND	ND	ND	ND	10.1
	11/18/2011	ND	ND	ND	ND	ND	12	ND	ND	ND	ND	ND	ND	ND	ND	ND	12.0
	2/24/2012	ND	ND	ND	ND	ND	7.6	ND	ND	ND	ND	ND	ND	ND	ND	ND	7.6
	5/22/2012	ND	ND	ND	ND	ND	15.4	ND	ND	ND	ND	ND	ND	ND	ND	ND	15.4
	8/24/2012	ND	ND	ND	ND	ND	6.8	ND	ND	ND	ND	ND	ND	ND	ND	ND	6.8
	11/16/2012	ND	ND	ND	ND	ND	7.9	ND	ND	ND	ND	ND	ND	ND	ND	ND	7.9
	2/25/2013	ND	ND	ND	ND	ND	10.1	ND	ND	ND	ND	ND	ND	ND	ND	ND	10.1
	5/30/2013	ND	ND	ND	ND	ND	7.7	ND	ND	ND	ND	ND	ND	ND	ND	ND	7.7
	8/23/2013	ND	ND	ND	ND	ND	9.6	ND	ND	ND	ND	ND	ND	ND	ND	ND	9.6
	11/13/2013	ND	ND	ND	ND	ND	7.9	ND	ND	ND	ND	ND	ND	ND	ND	ND	7.9
	2/19/2014	ND	ND	ND	ND	ND	10.3	ND	ND	ND	ND	ND	ND	ND	ND	ND	10.3
	5/16/2014	ND	ND	ND	ND	ND	9.7	ND	ND	ND	ND	ND	ND	ND	ND	ND	9.7
	8/22/2014	ND	ND	ND	ND	ND	8.6	ND	ND	ND	ND	ND	ND	ND	ND	ND	8.6
	11/24/2014	ND	ND	ND	ND	ND	8.6	ND	ND	ND	ND	ND	ND	ND	ND	ND	8.6
	3/13/2015	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	0.0
	5/27/2015	ND	ND	ND	ND	ND	7.5	ND	ND	ND	ND	ND	ND	ND	ND	ND	7.5
	8/21/2015	ND	ND	ND	ND	ND	13.6	ND	ND	ND	ND	ND	ND	ND	ND	ND	13.6
	11/25/2015	ND	ND	ND	ND	ND	6.7	ND	ND	ND	ND	ND	ND	ND	ND	ND	6.7
	2/19/2016	ND	ND	ND	ND	ND	7.5	ND	ND	ND	ND	ND	ND	ND	ND	ND	7.5
	5/27/2016	ND	ND	ND	ND	ND	9.6	ND	ND	ND	ND	ND	ND	ND	ND	ND	9.6
	8/18/2016	ND	ND	ND	ND	ND	11.1	ND	ND	ND	ND	ND	ND	ND	ND	ND	11.1

Notes:
Results in micrograms per liter (ug/l).

Results from 1997 through 2004 are not displayed.

Table 1 (continued)
Former Amphenol Facility
980 Hurricane Road
Franklin, Indiana

Treatment System Laboratory Analytical Results

Well Number	Sample Date	Analytes															
		1,1 -Dichloro-ethane	1,2 -Dichloro-ethane	1,1 -Dichloro-ethene	cis-1,2 -Dichloro-ethene	trans-1,2 -Dichloro-ethene	Tetrachloro-ethene	1,1,1 -Trichloro-ethane	1,2,3 -Trichloro-benzene	Trichloro-ethene	Trichloro-fluoromethane	Naphthalene	Methyl-tert-butyl-ether	Methyl-Ethyl-Ketone	1,1,2-Trichloro-ethane	Carbon Tetrachloride	Total VOC's
RW-5	7/22/2010	ND	ND	ND	ND	ND	1,120	132	ND	253	ND	ND	ND	8,890	ND	ND	10,395
	8/26/2010	ND	ND	ND	99.3	ND	669	114	ND	281	ND	ND	ND	ND	ND	ND	1,163
	11/19/2010	8.2	ND	ND	1,020	6.3	907	106	ND	355	ND	ND	ND	ND	ND	ND	2,403
	2/11/2011	5.2	ND	ND	766	ND	721	73.6	ND	325	ND	ND	ND	ND	ND	ND	1,890.8
	5/20/2011	ND	ND	ND	251	ND	440	87.6	ND	262	ND	ND	ND	ND	ND	ND	1,040.6
	8/25/2011	ND	ND	ND	244	ND	262	21	ND	135	ND	ND	ND	ND	ND	ND	662
	11/18/2011	ND	ND	ND	442	ND	579	67	ND	447	ND	ND	ND	ND	ND	ND	1,535
	2/24/2012	ND	ND	ND	228	ND	345	ND	ND	305	ND	ND	ND	ND	ND	ND	878
	5/22/2012	ND	ND	ND	127	ND	549	46.8	ND	288	ND	ND	ND	ND	ND	ND	1,010.8
	8/24/2012	5.1	ND	ND	254	ND	585	68.1	ND	351	ND	ND	ND	ND	ND	ND	1,263.2
	11/16/2012	ND	ND	ND	172	ND	534	68.0	ND	279	ND	ND	ND	ND	ND	ND	1,053.0
	2/25/2013	ND	ND	ND	29.3	ND	122	27.8	ND	72.1	ND	ND	ND	ND	ND	ND	251.2
	5/30/2013	ND	ND	ND	128.0	ND	614	38.7	ND	242.0	ND	ND	ND	ND	ND	ND	1,022.7
	8/23/2013	ND	ND	ND	194.0	ND	580	39.9	ND	305.0	ND	ND	ND	ND	ND	ND	1,118.9
	11/13/2013	ND	ND	ND	148.0	ND	570	42.7	ND	265.0	ND	ND	ND	ND	ND	ND	1,025.7
	2/19/2014	ND	ND	ND	202.0	ND	538	47.5	ND	290.0	ND	ND	ND	ND	ND	ND	1,077.5
	5/16/2014	ND	ND	ND	181.0	ND	397	36.4	ND	228.0	ND	ND	ND	ND	ND	ND	842.4
	8/22/2014	ND	ND	ND	169.0	ND	418	28.8	ND	211.0	ND	ND	ND	ND	ND	ND	826.8
	11/24/2014	ND	ND	ND	210.0	ND	442	27.5	ND	258.0	ND	ND	ND	ND	ND	ND	937.5
	3/13/2015	ND	ND	ND	60.7	ND	336	30.5	ND	159.0	ND	ND	ND	ND	ND	ND	586.2
	5/27/2015	ND	ND	ND	151.0	ND	500	31.4	ND	198.0	ND	ND	ND	ND	ND	ND	880.4
	8/21/2015	ND	ND	ND	130.0	ND	364	39.1	ND	208.0	ND	ND	ND	ND	ND	ND	741.1
	11/25/2015	ND	ND	ND	111.0	ND	414	35.0	ND	180.0	ND	ND	ND	ND	ND	ND	740.0
	2/19/2016	ND	ND	ND	79.2	ND	344	29.4	ND	173.0	ND	ND	ND	ND	ND	ND	625.6
	5/27/2016	ND	ND	ND	71.7	ND	424	30.3	ND	166.0	ND	ND	ND	ND	ND	ND	692.0
	8/18/2016	ND	ND	ND	94.1	ND	337	29.6	ND	173.0	ND	ND	ND	ND	ND	ND	633.7

Notes:
Results in micrograms per liter (ug/l).

Results from 1997 through 2004 are not displayed.

Table 1 (continued)
Former Amphenol Facility
980 Hurricane Road
Franklin, Indiana

Treatment System Laboratory Analytical Results

Well Number	Sample Date	Analytes															
		1,1 -Dichloro-ethane	1,2 -Dichloro-ethane	1,1 -Dichloro-ethene	cis-1,2 -Dichloro-ethene	trans-1,2 -Dichloro-ethene	Tetrachloro-ethene	1,1,1 -Trichloro-ethane	1,2,3 -Trichloro-benzene	Trichloro-ethene	Trichloro-fluoromethane	Naphthalene	Methyl-tert-butyl-ether	Methyl-Ethyl-Ketone	1,1,2-Trichloro-ethane	Carbon Tetrachloride	Total VOC's
Effluent	2/17/2005	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	0.0
	4/28/2005	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	0.0
	8/19/2005	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	0.0
	11/11/2005	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	0.0
	2/26/2010	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	0.0
	5/21/2010	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	0.0
	8/26/2010	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	0.0
	11/19/2010	ND	ND	ND	55.9	ND	15.7	ND	ND	10.3	ND	ND	ND	ND	ND	ND	81.9
	12/8/2010	ND	ND	ND	57.9	ND	24.4	ND	ND	11.8	ND	ND	ND	ND	ND	ND	94.1
	12/10/2010	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	0.0
	2/11/2011	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	0.0
	5/20/2011	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	0.0
	8/25/2011	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	0.0
	11/18/2011	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	0.0
	2/24/2012	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	0.0
	5/22/2012	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	0.0
	8/24/2012	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	0.0
	11/16/2012	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	0.0
	2/25/2013	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	0.0
	5/30/2013	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	0.0
	8/23/2013	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	0.0
	11/13/2013	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	0.0
	2/19/2014	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	0.0
	5/16/2014	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	0.0
	8/22/2014	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	0.0
	11/24/2014	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	0.0
	3/13/2015	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	0.0
	5/27/2015	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	0.0
	8/21/2015	ND	ND	ND	6	ND	9	ND	ND	5.7	ND	ND	ND	ND	ND	ND	20.7
	9/10/2015	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	0.0
	11/25/2015	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	0.0
	2/19/2016	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	0.0
	5/27/2016	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	0.0
	8/18/2016	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	0.0

Notes:
Results in micrograms per liter (ug/l).
* - Naphthalene and MTBE were detected at 18 and 17 ug/L, respectively; however, these detections are most likely due to laboratory artifacts or handling issues.
** - Methylene chloride was detected at 5.9 ug/L, however, this detection was most likely due to a laboratory artifact.

Results from 1997 through 2004 are not displayed.

ATTACHMENT A

Groundwater Level Measurements

Former Amphenol Facility
980 Hurricane Road
Franklin, Indiana

Ground Water Level Measurements

Well Number	Gauging Date	TOC Elev. (feet)	Depth to Water (feet)	Corrected Ground Water Elevation (feet)
IT-2	01/14/11	732.25	13.42	718.83
	02/11/11		13.71	718.54
	03/11/11		11.64	720.61
	04/14/11		11.93	720.32
	05/06/11		10.84	721.41
	06/02/11		11.83	720.42
	07/15/11		12.20	720.05
	08/11/11		12.79	719.46
	09/07/11		13.32	718.93
	10/05/11		13.30	718.95
	11/04/11		13.26	718.99
	12/01/11		12.82	719.43
	01/13/12		12.50	719.75
	02/10/12		12.30	719.95
	03/09/12		12.80	719.45
	04/06/12		12.31	719.94
	05/02/12		12.47	719.78
	06/01/12		12.71	719.54
	07/13/12		13.48	718.77
	08/10/12		13.94	718.31
	09/06/12		13.72	718.53
	10/05/12		13.56	718.69
	12/17/12		13.67	718.58
	01/11/13		13.65	718.60
	02/25/13		12.13	720.12
	03/22/13		12.42	719.83
	04/05/13		12.58	719.67
	05/03/13		12.17	720.08
	06/13/13		11.94	720.31
	07/12/13		12.76	719.49
	08/09/13		13.10	719.15
	09/06/13		13.61	718.64
	10/01/13		13.95	718.30
	11/01/13		13.79	718.46
	12/13/13		14.00	718.25
	01/13/14		12.28	719.97
	02/07/14		NG	NG
	03/21/14		12.63	719.62
	04/04/14		12.30	719.95
	05/02/14		12.17	720.08
	06/14/14		11.60	720.65
	07/11/14		12.43	719.82
	08/08/14		12.75	719.50
	09/05/14		12.91	719.34
	10/08/14		13.23	719.02
	11/13/14		13.30	718.95
	12/24/14		13.17	719.08
	01/09/15		NG	NG
	02/06/15		13.22	719.03
	03/06/15		NG	NG
	04/03/15		13.18	719.07
	05/08/15		12.73	719.52
	06/12/15		12.72	719.53
	07/10/15		11.51	720.74
	08/07/15		11.50	720.75
	09/03/15		12.39	719.86
	10/02/15		12.98	719.27
	11/13/15		13.30	718.95
	12/14/15		13.38	718.87
	01/21/16		12.32	719.93
	02/04/16		12.40	719.85
	03/04/16		12.08	720.17
	04/01/16		12.15	720.10
	05/13/16		12.10	720.15
	06/10/16		12.51	719.74
	07/08/16		12.32	719.93
	08/04/16		12.50	719.75

Former Amphenol Facility
980 Hurricane Road
Franklin, Indiana

Ground Water Level Measurements

Well Number	Gauging Date	TOC Elev. (feet)	Depth to Water (feet)	Corrected Ground Water Elevation (feet)
IT-3	01/14/11	728.71	11.35	717.36
	02/11/11		11.41	717.30
	03/11/11		10.35	718.36
	04/14/11		10.52	718.19
	05/06/11		9.79	718.92
	06/02/11		10.42	718.29
	07/15/11		10.60	718.11
	08/11/11		10.86	717.85
	09/07/11		11.07	717.64
	10/05/11		11.07	717.64
	11/04/11		11.02	717.69
	12/01/11		10.74	717.97
	01/13/12		10.90	717.81
	02/10/12		10.86	717.85
	03/09/12		11.08	717.63
	04/06/12		10.73	717.98
	05/02/12		10.68	718.03
	06/01/12		10.97	717.74
	07/13/12		11.18	717.53
	08/10/12		11.29	717.42
	09/06/12		11.30	717.41
	10/05/12		11.24	717.47
	12/17/12		11.41	717.30
	01/11/13		11.22	717.49
	02/25/13		10.84	717.87
	03/22/13		10.75	717.96
	04/05/13		10.86	717.85
	05/03/13		10.69	718.02
	06/13/13		10.72	717.99
	07/12/13		10.86	717.85
	08/09/13		10.98	717.73
	09/06/13		11.13	717.58
	10/01/13		11.24	717.47
	11/01/13		11.17	717.54
	12/13/13		11.41	717.30
	01/13/14		10.59	718.12
	02/07/14		10.87	717.84
	03/21/14		10.82	717.89
	04/04/14		10.15	718.56
	05/02/14		10.58	718.13
	06/14/14		10.34	718.37
	07/11/14		10.58	718.13
	08/08/14		10.78	717.93
	09/05/14		10.75	717.96
	10/08/14		10.95	717.76
	11/13/14		11.08	717.63
	12/24/14		11.42	717.29
	01/09/15		11.08	717.63
	02/06/15		11.35	717.36
	03/06/15		11.24	717.47
	04/03/15		11.30	717.41
	05/08/15		10.97	717.74
	06/12/15		10.98	717.73
	07/10/15		10.25	718.46
	08/07/15		10.35	718.36
	09/03/15		10.78	717.93
	10/02/15		11.02	717.69
	11/13/15		11.16	717.55
	12/14/15		11.31	717.40
	01/21/16		10.91	717.80
	02/04/16		10.90	717.81
	03/04/16		10.75	717.96
	04/01/16		10.80	717.91
	05/13/16		10.78	717.93
	06/10/16		10.92	717.79
	07/08/16		10.71	718.00
	08/04/16		10.74	717.97

IWM CONSULTING GROUP

Former Amphenol Facility
980 Hurricane Road
Franklin, Indiana

Ground Water Level Measurements

Well Number	Gauging Date	TOC Elev. (feet)	Depth to Water (feet)	Corrected Ground Water Elevation (feet)
MW-3	01/14/11	736.44	16.07	720.37
	02/11/11		16.31	720.13
	03/11/11		13.91	722.53
	04/14/11		14.08	722.36
	05/06/11		12.53	723.91
	06/02/11		13.84	722.60
	07/15/11		14.48	721.96
	08/11/11		15.26	721.18
	09/07/11		15.91	720.53
	10/05/11		15.71	720.73
	11/04/11		15.97	720.47
	12/01/11		15.48	720.96
	01/13/12		14.87	721.57
	02/10/12		14.49	721.95
	03/09/12		15.10	721.34
	04/06/12		14.63	721.81
	05/02/12		14.59	721.85
	06/01/12		15.13	721.31
	07/13/12		16.09	720.35
	08/10/12		16.63	719.81
	09/06/12		16.50	719.94
	10/05/12		16.38	720.06
	12/17/12		16.52	719.92
	01/11/13		16.42	720.02
	02/25/13		14.96	721.48
	03/22/13		14.80	721.64
	04/05/13		15.94	720.50
	05/03/13		14.53	721.91
	06/13/13		14.56	721.88
	07/12/13		15.19	721.25
	08/09/13		15.66	720.78
	09/06/13		16.23	720.21
	10/01/13		16.55	719.89
	11/01/13		16.55	719.89
	12/13/13		16.75	719.69
	01/13/14		14.90	721.54
	02/07/14		15.07	721.37
	03/21/14		15.06	721.38
	04/04/14		14.81	721.63
	05/02/14		14.47	721.97
	06/14/14		14.18	722.26
	07/11/14		14.76	721.68
	08/08/14		15.27	721.17
	09/05/14		15.42	721.02
	10/08/14		15.92	720.52
	11/13/14		16.13	720.31
	12/24/14		15.85	720.59
	01/09/15		15.81	720.63
	02/06/15		15.85	720.59
	03/06/15		16.02	720.42
	04/03/15		15.80	720.64
	05/08/15		15.54	720.90
	06/12/15		15.19	721.25
	07/10/15		13.76	722.68
	08/07/15		13.82	722.62
	09/03/15		14.82	721.62
	10/02/15		15.60	720.84
	11/13/15		16.08	720.36
	12/14/15		16.23	720.21
	01/21/16		14.87	721.57
	02/04/16		15.00	721.44
	03/04/16		14.59	721.85
	04/01/16		14.56	721.88
	05/13/16		14.53	721.91
	06/10/16		14.98	721.46
	07/08/16		14.75	721.69
	08/04/16		14.67	721.77

iWM CONSULTING GROUP

Former Amphenol Facility
980 Hurricane Road
Franklin, Indiana

Ground Water Level Measurements

Well Number	Gauging Date	TOC Elev. (feet)	Depth to Water (feet)	Corrected Ground Water Elevation (feet)
MW-9	01/14/11	733.04	10.19	722.85
	02/11/11		10.22	722.82
	03/11/11		7.00	726.04
	04/14/11		6.84	726.20
	05/06/11		4.71	728.33
	06/02/11		6.74	726.30
	07/15/11		7.80	725.24
	08/11/11		8.83	724.21
	09/07/11		9.72	723.32
	10/05/11		9.74	723.30
	11/04/11		9.75	723.29
	12/01/11		8.57	724.47
	01/13/12		8.18	724.86
	02/10/12		7.76	725.28
	03/09/12		8.52	724.52
	04/06/12		7.71	725.33
	05/02/12		6.56	726.48
	06/01/12		8.58	724.46
	07/13/12		9.90	723.14
	08/10/12		10.42	722.62
	09/06/12		10.68	722.36
	10/05/12		10.41	722.63
	12/17/12		10.64	722.40
	01/11/13		10.23	722.81
	02/25/13		8.45	724.59
	03/22/13		7.98	725.06
	04/05/13		8.23	724.81
	05/03/13		7.72	725.32
	06/13/13		8.12	724.92
	07/12/13		8.75	724.29
	08/09/13		9.29	723.75
	09/06/13		10.05	722.99
	10/01/13		10.49	722.55
	11/01/13		10.44	722.60
	12/13/13		10.73	722.31
	01/13/14		7.97	725.07
	02/07/14		8.56	724.48
	03/21/14		8.48	724.56
	04/04/14		6.19	726.85
	05/02/14		7.76	725.28
	06/14/14		7.28	725.76
	07/11/14		8.16	724.88
	08/08/14		8.86	724.18
	09/05/14		9.16	723.88
	10/08/14		9.81	723.23
	11/13/14		10.17	722.87
	12/24/14		9.75	723.29
	01/09/15		9.43	723.61
	02/06/15		9.67	723.37
	03/06/15		9.78	723.26
	04/03/15		9.62	723.42
	05/08/15		9.58	723.46
	06/12/15		8.70	724.34
	07/10/15		6.81	726.23
	08/07/15		6.61	726.43
	09/03/15		8.37	724.67
	10/02/15		9.40	723.64
	11/13/15		10.09	722.95
	12/14/15		10.06	722.98
	01/21/16		8.31	724.73
	02/04/16		8.15	724.89
	03/04/16		7.79	725.25
	04/01/16		7.73	725.31
	05/13/16		7.69	725.35
	06/10/16		8.38	724.66
	07/08/16		7.88	725.16
	08/04/16		8.23	724.81

iWM CONSULTING GROUP

Former Amphenol Facility
980 Hurricane Road
Franklin, Indiana

Ground Water Level Measurements

Well Number	Gauging Date	TOC Elev. (feet)	Depth to Water (feet)	Corrected Ground Water Elevation (feet)
MW-12R	01/14/11	736.15	17.76	718.39
	02/11/11		18.05	718.10
	03/11/11		16.09	720.06
	04/14/11		16.34	719.81
	05/06/11		15.32	720.83
	06/02/11		16.21	719.94
	07/15/11		16.53	719.62
	08/11/11		17.05	719.10
	09/07/11		17.62	718.53
	10/05/11		17.63	718.52
	11/04/11		17.54	718.61
	12/01/11		17.20	718.95
	01/13/12		16.83	719.32
	02/10/12		16.66	719.49
	03/09/12		17.15	719.00
	04/06/12		16.74	719.41
	05/02/12		16.87	719.28
	06/01/12		18.87	717.28
	07/13/12		17.80	718.35
	08/10/12		18.16	717.99
	09/06/12		18.10	718.05
	10/05/12		17.95	718.20
	12/17/12		18.01	718.14
	01/11/13		17.98	718.17
	02/25/13		16.38	719.77
	03/22/13		16.76	719.39
	04/05/13		16.09	720.06
	05/03/13		16.52	719.63
	06/13/13		16.07	720.08
	07/12/13		17.06	719.09
	08/09/13		17.41	718.74
	09/06/13		17.93	718.22
	10/01/13		18.22	717.93
	11/01/13		18.06	718.09
	12/13/13		18.32	717.83
	01/13/14		16.64	719.51
	02/07/14		16.90	719.25
	03/21/14		16.95	719.20
	04/04/14		16.68	719.47
	05/02/14		16.55	719.60
	06/14/14		15.77	720.38
	07/11/14		16.72	719.43
	08/08/14		17.01	719.14
	09/05/14		17.18	718.97
	10/08/14		17.51	718.64
	11/13/14		17.42	718.73
	12/24/14		17.48	718.67
	01/09/15		17.39	718.76
	02/06/15		17.51	718.64
	03/06/15		17.13	719.02
	04/03/15		17.48	718.67
	05/08/15		16.30	719.85
	06/12/15		16.98	719.17
	07/10/15		15.86	720.29
	08/07/15		15.84	720.31
	09/03/15		16.65	719.50
	10/02/15		17.15	719.00
	11/13/15		17.58	718.57
	12/14/15		17.69	718.46
	01/21/16		16.66	719.49
	02/04/16		16.72	719.43
	03/04/16		16.40	719.75
	04/01/16		16.43	719.72
	05/13/16		16.40	719.75
	06/10/16		16.74	719.41
	07/08/16		16.58	719.57
	08/04/16		16.43	719.72

iWM CONSULTING GROUP

Former Amphenol Facility
980 Hurricane Road
Franklin, Indiana

Ground Water Level Measurements

Well Number	Gauging Date	TOC Elev. (feet)	Depth to Water (feet)	Corrected Ground Water Elevation (feet)
MW-20	01/14/11	734.03	11.02	723.01
	02/11/11		11.06	722.97
	03/11/11		8.22	725.81
	04/14/11		8.34	725.69
	05/06/11		7.24	726.79
	06/02/11		8.56	725.47
	07/15/11		9.25	724.78
	08/11/11		15.68	718.35
	09/07/11		10.94	723.09
	10/05/11		10.67	723.36
	11/04/11		10.51	723.52
	12/01/11		9.32	724.71
	01/13/12		9.39	724.64
	02/10/12		9.19	724.84
	03/09/12		9.63	724.40
	04/06/12		9.04	724.99
	05/02/12		8.41	725.62
	06/01/12		9.84	724.19
	07/13/12		11.14	722.89
	08/10/12		11.33	722.70
	09/06/12		11.38	722.65
	10/05/12		11.10	722.93
	12/17/12		11.44	722.59
	01/11/13		10.99	723.04
	02/25/13		9.49	724.54
	03/22/13		9.13	724.90
	04/05/13		9.39	724.64
	05/03/13		8.92	725.11
	06/13/13		9.30	724.73
	07/12/13		9.76	724.27
	08/09/13		10.21	723.82
	09/06/13		11.26	722.77
	10/01/13		11.43	722.60
	11/01/13		11.31	722.72
	12/13/13		11.71	722.32
	01/13/14		8.91	725.12
	02/07/14		11.88	722.15
	03/21/14		9.52	724.51
	04/04/14		7.44	726.59
	05/02/14		9.06	724.97
	06/14/14		8.67	725.36
	07/11/14		9.37	724.66
	08/08/14		10.40	723.63
	09/05/14		10.08	723.95
	10/08/14		10.87	723.16
	11/13/14		11.23	722.80
	12/24/14		10.80	723.23
	01/09/15		10.46	723.57
	02/06/15		10.76	723.27
	03/06/15		10.83	723.20
	04/03/15		10.72	723.31
	05/08/15		10.68	723.35
	06/12/15		9.75	724.28
	07/10/15		8.32	725.71
	08/07/15		8.35	725.68
	09/03/15		9.63	724.40
	10/02/15		10.54	723.49
	11/13/15		11.05	722.98
	12/14/15		11.18	722.85
	01/21/16		9.50	724.53
	02/04/16		9.40	724.63
	03/04/16		9.07	724.96
	04/01/16		9.03	725.00
	05/13/16		9.12	724.91
	06/10/16		9.63	724.40
	07/08/16		9.10	724.93
	08/04/16		9.41	724.62

iWM CONSULTING GROUP

Former Amphenol Facility
980 Hurricane Road
Franklin, Indiana

Ground Water Level Measurements

Well Number	Gauging Date	TOC Elev. (feet)	Depth to Water (feet)	Corrected Ground Water Elevation (feet)
MW-21	01/14/11	737.91	17.71	720.20
	02/11/11		17.96	719.95
	03/11/11		15.62	722.29
	04/14/11		15.82	722.09
	05/06/11		14.32	723.59
	06/02/11		15.61	722.30
	07/15/11		16.21	721.70
	08/11/11		16.97	720.94
	09/07/11		17.59	720.32
	10/05/11		17.47	720.44
	11/04/11		17.64	720.27
	12/01/11		17.18	720.73
	01/13/12		16.57	721.34
	02/10/12		16.24	721.67
	03/09/12		16.89	721.02
	04/06/12		16.33	721.58
	05/02/12		16.43	721.48
	06/01/12		16.79	721.12
	07/13/12		17.78	720.13
	08/10/12		18.29	719.62
	09/06/12		18.10	719.81
	10/05/12		18.04	719.87
	12/17/12		18.14	719.77
	01/11/13		18.04	719.87
	02/25/13		16.63	721.28
	03/22/13		16.49	721.42
	04/05/13		16.65	721.26
	05/03/13		16.22	721.69
	06/13/13		16.24	721.67
	07/12/13		16.88	721.03
	08/09/13		17.35	720.56
	09/06/13		17.88	720.03
	10/01/13		18.23	719.68
	11/01/13		18.19	719.72
	12/13/13		18.42	719.49
	01/13/14		16.59	721.32
	02/07/14		16.07	721.84
	03/21/14		16.76	721.15
	04/04/14		16.49	721.42
	05/02/14		16.17	721.74
	06/14/14		15.88	722.03
	07/11/14		16.48	721.43
	08/08/14		16.94	720.97
	09/05/14		17.11	720.80
	10/08/14		17.58	720.33
	11/13/14		17.80	720.11
	12/24/14		17.52	720.39
	01/09/15		17.34	720.57
	02/06/15		17.52	720.39
	03/06/15		17.68	720.23
	04/03/15		17.47	720.44
	05/08/15		15.85	722.06
	06/12/15		16.88	721.03
	07/10/15		15.50	722.41
	08/07/15		15.57	722.34
	09/03/15		16.55	721.36
	10/02/15		17.28	720.63
	11/13/15		17.75	720.16
	12/14/15		17.91	720.00
	01/21/16		16.55	721.36
	02/04/16		16.70	721.21
	03/04/16		16.30	721.61
	04/01/16		16.28	721.63
	05/13/16		16.26	721.65
	06/10/16		16.69	721.22
	07/08/16		16.45	721.46
	08/04/16		16.37	721.54

iWM CONSULTING GROUP

Former Amphenol Facility
980 Hurricane Road
Franklin, Indiana

Ground Water Level Measurements

Well Number	Gauging Date	TOC Elev. (feet)	Depth to Water (feet)	Corrected Ground Water Elevation (feet)
MW-22	01/14/11	737.64	18.07	719.57
	02/11/11		18.36	719.28
	03/11/11		16.43	721.21
	04/14/11		16.63	721.01
	05/06/11		15.57	722.07
	06/02/11		16.53	721.11
	07/15/11		16.93	720.71
	08/11/11		17.54	720.10
	09/07/11		18.11	719.53
	10/05/11		18.06	719.58
	11/04/11		18.11	719.53
	12/01/11		17.70	719.94
	01/13/12		17.24	720.40
	02/10/12		17.05	720.59
	03/09/12		17.55	720.09
	04/06/12		17.06	720.58
	05/02/12		17.19	720.45
	06/01/12		17.43	720.21
	07/13/12		18.29	719.35
	08/10/12		18.76	718.88
	09/06/12		18.62	719.02
	10/05/12		18.52	719.12
	12/17/12		18.63	719.01
	01/11/13		18.54	719.10
	02/25/13		17.21	720.43
	03/22/13		17.16	720.48
	04/05/13		17.29	720.35
	05/03/13		16.92	720.72
	06/13/13		16.74	720.90
	07/12/13		17.47	720.17
	08/09/13		17.89	719.75
	09/06/13		18.39	719.25
	10/01/13		18.71	718.93
	11/01/13		18.63	719.01
	12/13/13		18.90	718.74
	01/13/14		17.09	720.55
	02/07/14		17.26	720.38
	03/21/14		17.37	720.27
	04/04/14		17.06	720.58
	05/02/14		16.91	720.73
	06/14/14		16.52	721.12
	07/11/14		17.11	720.53
	08/08/14		17.50	720.14
	09/05/14		17.65	719.99
	10/08/14		18.05	719.59
	11/13/14		18.15	719.49
	12/24/14		18.01	719.63
	01/09/15		17.95	719.69
	02/06/15		18.05	719.59
	03/06/15		18.15	719.49
	04/03/15		17.95	719.69
	05/08/15		16.63	721.01
	06/12/15		17.46	720.18
	07/10/15		16.31	721.33
	08/07/15		16.45	721.19
	09/03/15		17.17	720.47
	10/02/15		17.76	719.88
	11/13/15		18.23	719.41
	12/14/15		18.38	719.26
	01/21/16		17.22	720.42
	02/04/16		17.32	720.32
	03/04/16		16.98	720.66
	04/01/16		16.99	720.65
	05/13/16		17.00	720.64
	06/10/16		17.32	720.32
	07/08/16		17.13	720.51
	08/04/16		17.02	720.62

IWM CONSULTING GROUP

Former Amphenol Facility
980 Hurricane Road
Franklin, Indiana

Ground Water Level Measurements

Well Number	Gauging Date	TOC Elev. (feet)	Depth to Water (feet)	Corrected Ground Water Elevation (feet)
MW-24	01/14/11	736.02	16.31	719.71
	02/11/11		16.51	719.51
	03/11/11		14.47	721.55
	04/14/11		14.70	721.32
	05/06/11		13.13	722.89
	06/02/11		14.42	721.60
	07/15/11		14.93	721.09
	08/11/11		15.58	720.44
	09/07/11		16.08	719.94
	10/05/11		16.11	719.91
	11/04/11		16.16	719.86
	12/01/11		15.83	720.19
	01/13/12		15.27	720.75
	02/10/12		15.03	720.99
	03/09/12		15.63	720.39
	04/06/12		15.11	720.91
	05/02/12		15.25	720.77
	06/01/12		15.47	720.55
	07/13/12		16.20	719.82
	08/10/12		17.65	718.37
	09/06/12		16.64	719.38
	10/05/12		16.52	719.50
	12/17/12		16.67	719.35
	01/11/13		16.63	719.39
	02/25/13		15.35	720.67
	03/22/13		15.25	720.77
	04/05/13		15.36	720.66
	05/03/13		15.03	720.99
	06/13/13		15.04	720.98
	07/12/13		15.56	720.46
	08/09/13		15.93	720.09
	09/06/13		16.32	719.70
	10/01/13		16.59	719.43
	11/01/13		16.60	719.42
	12/13/13		16.81	719.21
	01/13/14		15.30	720.72
	02/07/14		15.46	720.56
	03/21/14		15.46	720.56
	04/04/14		15.23	720.79
	05/02/14		14.95	721.07
	06/14/14		14.68	721.34
	07/11/14		15.16	720.86
	08/08/14		15.55	720.47
	09/05/14		15.71	720.31
	10/08/14		16.05	719.97
	11/13/14		16.25	719.77
	12/24/14		16.12	719.90
	01/09/15		16.08	719.94
	02/06/15		16.13	719.89
	03/06/15		16.20	719.82
	04/03/15		16.08	719.94
	05/08/15		16.58	719.44
	06/12/15		15.56	720.46
	07/10/15		14.29	721.73
	08/07/15		14.31	721.71
	09/03/15		15.21	720.81
	10/02/15		15.80	720.22
	11/13/15		16.24	719.78
	12/14/15		16.40	719.62
	01/21/16		15.34	720.68
	02/04/16		15.43	720.59
	03/04/16		15.04	720.98
	04/01/16		15.03	720.99
	05/13/16		15.00	721.02
	06/10/16		15.36	720.66
	07/08/16		15.19	720.83
	08/04/16		15.09	720.93

IWM CONSULTING GROUP

Former Amphenol Facility
980 Hurricane Road
Franklin, Indiana

Ground Water Level Measurements

Well Number	Gauging Date	TOC Elev. (feet)	Depth to Water (feet)	Corrected Ground Water Elevation (feet)
MW-26	01/14/11	736.39	14.11	722.28
	02/11/11		14.24	722.15
	03/11/11		11.34	725.05
	04/14/11		11.33	725.06
	05/06/11		9.52	726.87
	06/02/11		11.25	725.14
	07/15/11		12.16	724.23
	08/11/11		13.02	723.37
	09/07/11		13.80	722.59
	10/05/11		13.70	722.69
	11/04/11		13.71	722.68
	12/01/11		12.73	723.66
	01/13/12		12.48	723.91
	02/10/12		12.15	724.24
	03/09/12		12.81	723.58
	04/06/12		12.09	724.30
	05/02/12		11.98	724.41
	06/01/12		12.81	723.58
	07/13/12		13.97	722.42
	08/10/12		14.32	722.07
	09/06/12		14.47	721.92
	10/05/12		14.27	722.12
	12/17/12		14.55	721.84
	01/11/13		14.42	721.97
	02/25/13		12.70	723.69
	03/22/13		12.33	724.06
	04/05/13		12.55	723.84
	05/03/13		12.08	724.31
	06/13/13		12.43	723.96
	07/12/13		12.90	723.49
	08/09/13		13.40	722.99
	09/06/13		14.10	722.29
	10/01/13		14.46	721.93
	11/01/13		14.36	722.03
	12/13/13		14.74	721.65
	01/13/14		12.38	724.01
	02/07/14		12.80	723.59
	03/21/14		12.73	723.66
	04/04/14		11.60	724.79
	05/02/14		12.13	724.26
	06/14/14		11.70	724.69
	07/11/14		12.42	723.97
	08/08/14		13.01	723.38
	09/05/14		13.22	723.17
	10/08/14		13.86	722.53
	11/13/14		14.18	722.21
	12/24/14		13.89	722.50
	01/09/15		13.57	722.82
	02/06/15		13.83	722.56
	03/06/15		13.98	722.41
	04/03/15		13.80	722.59
	05/08/15		13.70	722.69
	06/12/15		12.89	723.50
	07/10/15		11.26	725.13
	08/07/15		11.17	725.22
	09/03/15		12.56	723.83
	10/02/15		13.47	722.92
	11/13/15		14.03	722.36
	12/14/15		14.15	722.24
	01/21/16		12.58	723.81
	02/04/16		12.49	723.90
	03/04/16		12.16	724.23
	04/01/16		12.06	724.33
	05/13/16		12.11	724.28
	06/10/16		12.65	723.74
	07/08/16		12.28	724.11
	08/04/16		12.42	723.97

iWM CONSULTING GROUP

Former Amphenol Facility
980 Hurricane Road
Franklin, Indiana

Ground Water Level Measurements

Well Number	Gauging Date	TOC Elev. (feet)	Depth to Water (feet)	Corrected Ground Water Elevation (feet)
MW-27	01/14/11	736.63	16.43	720.20
	02/11/11		16.65	719.98
	03/11/11		14.16	722.47
	04/14/11		14.38	722.25
	05/06/11		13.09	723.54
	06/02/11		14.28	722.35
	07/15/11		14.92	721.71
	08/11/11		10.00	726.63
	09/07/11		16.35	720.28
	10/05/11		16.18	720.45
	11/04/11		16.26	720.37
	12/01/11		15.68	720.95
	01/13/12		15.21	721.42
	02/10/12		14.93	721.70
	03/09/12		15.62	721.01
	04/06/12		14.95	721.68
	05/02/12		15.20	721.43
	06/01/12		15.48	721.15
	07/13/12		16.54	720.09
	08/10/12		17.03	719.60
	09/06/12		16.72	719.91
	10/05/12		16.68	719.95
	12/17/12		16.92	719.71
	01/11/13		16.83	719.80
	02/25/13		15.28	721.35
	03/22/13		15.12	721.51
	04/05/13		15.30	721.33
	05/03/13		14.85	721.78
	06/13/13		14.87	721.76
	07/12/13		15.55	721.08
	08/09/13		16.05	720.58
	09/06/13		16.67	719.96
	10/01/13		16.96	719.67
	11/01/13		16.91	719.72
	12/13/13		17.18	719.45
	01/13/14		15.14	721.49
	02/07/14		15.41	721.22
	03/21/14		15.41	721.22
	04/04/14		15.20	721.43
	05/02/14		14.93	721.70
	06/14/14		14.53	722.10
	07/11/14		15.19	721.44
	08/08/14		15.66	720.97
	09/05/14		15.84	720.79
	10/08/14		16.38	720.25
	11/13/14		16.57	720.06
	12/24/14		16.34	720.29
	01/09/15		16.32	720.31
	02/06/15		16.35	720.28
	03/06/15		16.48	720.15
	04/03/15		16.29	720.34
	05/08/15		16.20	720.43
	06/12/15		15.57	721.06
	07/10/15		14.13	722.50
	08/07/15		14.30	722.33
	09/03/15		15.24	721.39
	10/02/15		16.01	720.62
	11/13/15		16.45	720.18
	12/14/15		16.61	720.02
	01/21/16		15.22	721.41
	02/04/16		15.36	721.27
	03/04/16		14.92	721.71
	04/01/16		14.92	721.71
	05/13/16		14.92	721.71
	06/10/16		15.38	721.25
	07/08/16		15.10	721.53
	08/04/16		15.05	721.58

iWM CONSULTING GROUP

Former Amphenol Facility
980 Hurricane Road
Franklin, Indiana

Ground Water Level Measurements

Well Number	Gauging Date	TOC Elev. (feet)	Depth to Water (feet)	Corrected Ground Water Elevation (feet)
MW-28	01/14/11	738.04	18.03	720.01
	02/11/11		18.29	719.75
	03/11/11		15.95	722.09
	04/14/11		16.18	721.86
	05/06/11		14.91	723.13
	06/02/11		16.03	722.01
	07/15/11		16.59	721.45
	08/11/11		17.32	720.72
	09/07/11		17.97	720.07
	10/05/11		17.93	720.11
	11/04/11		17.92	720.12
	12/01/11		17.42	720.62
	01/13/12		16.92	721.12
	02/10/12		16.65	721.39
	03/09/12		17.29	720.75
	04/06/12		16.66	721.38
	05/02/12		16.90	721.14
	06/01/12		17.16	720.88
	07/13/12		18.17	719.87
	08/10/12		18.68	719.36
	09/06/12		18.35	719.69
	10/05/12		18.35	719.69
	12/17/12		18.52	719.52
	01/11/13		18.45	719.59
	02/25/13		16.97	721.07
	03/22/13		16.85	721.19
	04/05/13		16.99	721.05
	05/03/13		16.57	721.47
	06/13/13		16.52	721.52
	07/12/13		17.22	720.82
	08/09/13		17.70	720.34
	09/06/13		18.26	719.78
	10/01/13		18.57	719.47
	11/01/13		18.52	719.52
	12/13/13		18.79	719.25
	01/13/14		16.86	721.18
	02/07/14		18.70	719.34
	03/21/14		17.09	720.95
	04/04/14		16.86	721.18
	05/02/14		16.62	721.42
	06/14/14		16.22	721.82
	07/11/14		16.87	721.17
	08/08/14		17.32	720.72
	09/05/14		17.48	720.56
	10/08/14		17.97	720.07
	11/13/14		18.14	719.90
	12/24/14		17.93	720.11
	01/09/15		NG	NG
	02/06/15		17.96	720.08
	03/06/15		18.07	719.97
	04/03/15		17.93	720.11
	05/08/15		16.40	721.64
	06/12/15		17.23	720.81
	07/10/15		15.88	722.16
	08/07/15		16.02	722.02
	09/03/15		16.91	721.13
	10/02/15		17.63	720.41
	11/13/15		18.08	719.96
	12/14/15		18.23	719.81
	01/21/16		16.91	721.13
	02/04/16		17.05	720.99
	03/04/16		16.64	721.40
	04/01/16		16.64	721.40
	05/13/16		16.63	721.41
	06/10/16		17.05	720.99
	07/08/16		16.81	721.23
	08/04/16		17.73	720.31

Former Amphenol Facility
980 Hurricane Road
Franklin, Indiana

Ground Water Level Measurements

Well Number	Gauging Date	TOC Elev. (feet)	Depth to Water (feet)	Corrected Ground Water Elevation (feet)
MW-29	01/14/11	737.61	17.86	719.75
	02/11/11		18.10	719.51
	03/11/11		15.74	721.87
	04/14/11		16.01	721.60
	05/06/11		14.83	722.78
	06/02/11		15.88	721.73
	07/15/11		15.98	721.63
	08/11/11		17.19	720.42
	09/07/11		17.83	719.78
	10/05/11		17.68	719.93
	11/04/11		17.73	719.88
	12/01/11		17.19	720.42
	01/13/12		16.73	720.88
	02/10/12		16.48	721.13
	03/09/12		17.13	720.48
	04/06/12		16.48	721.13
	05/02/12		16.69	720.92
	06/01/12		17.00	720.61
	07/13/12		18.03	719.58
	08/10/12		18.55	719.06
	09/06/12		18.40	719.21
	10/05/12		18.15	719.46
	12/17/12		18.35	719.26
	01/11/13		18.30	719.31
	02/25/13		16.77	720.84
	03/22/13		16.68	720.93
	04/05/13		16.80	720.81
	05/03/13		16.38	721.23
	06/13/13		16.38	721.23
	07/12/13		17.07	720.54
	08/09/13		17.55	720.06
	09/06/13		18.13	719.48
	10/01/13		18.43	719.18
	11/01/13		18.36	719.25
	12/13/13		18.61	719.00
	01/13/14		16.67	720.94
	02/07/14		16.92	720.69
	03/21/14		16.94	720.67
	04/04/14		16.74	720.87
	05/02/14		16.48	721.13
	06/14/14		16.10	721.51
	07/11/14		16.74	720.87
	08/08/14		17.17	720.44
	09/05/14		17.36	720.25
	10/08/14		17.85	719.76
	11/13/14		18.00	719.61
	12/24/14		17.80	719.81
	01/09/15		17.62	719.99
	02/06/15		17.83	719.78
	03/06/15		17.93	719.68
	04/03/15		17.77	719.84
	05/08/15		16.38	721.23
	06/12/15		17.11	720.50
	07/10/15		15.73	721.88
	08/07/15		15.92	721.69
	09/03/15		16.79	720.82
	10/02/15		17.52	720.09
	11/13/15		17.93	719.68
	12/14/15		18.06	719.55
	01/21/16		16.73	720.88
	02/04/16		16.90	720.71
	03/04/16		16.46	721.15
	04/01/16		16.48	721.13
	05/13/16		16.45	721.16
	06/10/16		16.90	720.71
	07/08/16		16.65	720.96
	08/04/16		16.66	720.95

iWM CONSULTING GROUP

Former Amphenol Facility
980 Hurricane Road
Franklin, Indiana

Ground Water Level Measurements

Well Number	Gauging Date	TOC Elev. (feet)	Depth to Water (feet)	Corrected Ground Water Elevation (feet)
MW-30	01/14/11	734.84	16.00	718.84
	02/11/11		16.07	718.77
	03/11/11		15.02	719.82
	04/14/11		15.17	719.67
	05/06/11		14.38	720.46
	06/02/11		14.98	719.86
	07/15/11		15.21	719.63
	08/11/11		15.55	719.29
	09/07/11		15.57	719.27
	10/05/11		15.87	718.97
	11/04/11		15.71	719.13
	12/01/11		15.22	719.62
	01/13/12		15.44	719.40
	02/10/12		15.37	719.47
	03/09/12		15.64	719.20
	04/06/12		15.31	719.53
	05/02/12		15.37	719.47
	06/01/12		15.52	719.32
	07/13/12		15.83	719.01
	08/10/12		16.01	718.83
	09/06/12		15.98	718.86
	10/05/12		15.94	718.90
	12/17/12		15.99	718.85
	01/11/13		15.96	718.88
	02/25/13		15.39	719.45
	03/22/13		15.35	719.49
	04/05/13		15.45	719.39
	05/03/13		15.26	719.58
	06/13/13		14.76	720.08
	07/12/13		15.47	719.37
	08/09/13		15.65	719.19
	09/06/13		15.86	718.98
	10/01/13		15.95	718.89
	11/01/13		15.94	718.90
	12/13/13		16.01	718.83
	01/13/14		15.30	719.54
	02/07/14		15.48	719.36
	03/21/14		15.45	719.39
	04/04/14		15.20	719.64
	05/02/14		15.18	719.66
	06/14/14		14.78	720.06
	07/11/14		15.27	719.57
	08/08/14		15.47	719.37
	09/05/14		15.55	719.29
	10/08/14		15.72	719.12
	11/13/14		15.72	719.12
	12/24/14		15.78	719.06
	01/09/15		15.75	719.09
	02/06/15		15.83	719.01
	03/06/15		15.82	719.02
	04/03/15		15.80	719.04
	05/08/15		16.61	718.23
	06/12/15		15.55	719.29
	07/10/15		14.82	720.02
	08/07/15		14.89	719.95
	09/03/15		15.34	719.50
	10/02/15		15.62	719.22
	11/13/15		15.84	719.00
	12/14/15		15.91	718.93
	01/21/16		15.45	719.39
	02/04/16		15.49	719.35
	03/04/16		14.89	719.95
	04/01/16		14.93	719.91
	05/13/16		14.89	719.95
	06/10/16		15.13	719.71
	07/08/16		15.11	719.73
	08/04/16		15.02	719.82

IWM CONSULTING GROUP

Former Amphenol Facility
980 Hurricane Road
Franklin, Indiana

Ground Water Level Measurements

Well Number	Gauging Date	TOC Elev. (feet)	Depth to Water (feet)	Corrected Ground Water Elevation (feet)
RW-1	01/14/11	730.97	12.60	718.37
	02/11/11		13.23	717.74
	03/11/11		12.81	718.16
	04/14/11		12.88	718.09
	05/06/11		12.18	718.79
	06/02/11		12.61	718.36
	07/15/11		12.50	718.47
	08/11/11		13.05	717.92
	09/07/11		12.80	718.17
	10/05/11		12.31	718.66
	11/04/11		11.75	719.22
	12/01/11		11.37	719.60
	01/13/12		12.84	718.13
	02/10/12		12.31	718.66
	03/09/12		12.98	717.99
	04/06/12		12.96	718.01
	05/02/12		12.90	718.07
	06/01/12		12.40	718.57
	07/13/12		12.95	718.02
	08/10/12		12.94	718.03
	09/06/12		12.81	718.16
	10/05/12		12.38	718.59
	12/17/12		12.15	718.82
	01/11/13		12.01	718.96
	02/25/13		12.01	718.96
	03/22/13		12.62	718.35
	04/05/13		12.10	718.87
	05/03/13		12.58	718.39
	06/13/13		10.84	720.13
	07/12/13		12.68	718.29
	08/09/13		12.70	718.27
	09/06/13		12.35	718.62
	10/01/13		12.25	718.72
	11/01/13		12.20	718.77
	12/13/13		12.13	718.84
	01/13/14		12.21	718.76
	02/07/14		12.20	718.77
	03/21/14		12.98	717.99
	04/04/14		12.90	718.07
	05/02/14		12.80	718.17
	06/14/14		12.30	718.67
	07/11/14		12.89	718.08
	08/08/14		13.10	717.87
	09/05/14		13.01	717.96
	10/08/14		12.15	718.82
	11/13/14		12.90	718.07
	12/24/14		12.28	718.69
	01/09/15		12.14	718.83
	02/06/15		12.00	718.97
	03/06/15		12.80	718.17
	04/03/15		12.21	718.76
	05/08/15		12.10	718.87
	06/12/15		12.15	718.82
	07/10/15		12.05	718.92
	08/07/15		12.70	718.27
	09/03/15		12.10	718.87
	10/02/15		12.81	718.16
	11/13/15		12.92	718.05
	12/14/15		12.72	718.25
	01/21/16		12.90	718.07
	02/04/16		12.90	718.07
	03/04/16		12.71	718.26
	04/01/16		12.12	718.85
	05/13/16		11.85	719.12
	06/10/16		11.25	719.72
	07/08/16		12.21	718.76
	08/04/16		12.60	718.37

iWM CONSULTING GROUP

Former Amphenol Facility
980 Hurricane Road
Franklin, Indiana

Ground Water Level Measurements

Well Number	Gauging Date	TOC Elev. (feet)	Depth to Water (feet)	Corrected Ground Water Elevation (feet)
RW-2	01/14/11	732.05	13.40	718.65
	02/11/11		16.42	715.63
	03/11/11		16.10	715.95
	04/14/11		16.21	715.84
	05/06/11		12.91	719.14
	06/02/11		15.45	716.60
	07/15/11		13.11	718.94
	08/11/11		12.72	719.33
	09/07/11		12.96	719.09
	10/05/11		12.90	719.15
	11/04/11		13.18	718.87
	12/01/11		15.06	716.99
	01/13/12		12.70	719.35
	02/10/12		12.48	719.57
	03/09/12		14.95	717.10
	04/06/12		13.22	718.83
	05/02/12		15.24	716.81
	06/01/12		15.21	716.84
	07/13/12		13.40	718.65
	08/10/12		15.18	716.87
	09/06/12		15.10	716.95
	10/05/12		13.70	718.35
	12/17/12		15.30	716.75
	01/11/13		15.25	716.80
	02/25/13		15.10	716.95
	03/22/13		15.63	716.42
	04/05/13		15.23	716.82
	05/03/13		15.58	716.47
	06/13/13		11.64	720.41
	07/12/13		15.18	716.87
	08/09/13		15.27	716.78
	09/06/13		15.20	716.85
	10/01/13		15.61	716.44
	11/01/13		14.65	717.40
	12/13/13		14.55	717.50
	01/13/14		14.29	717.76
	02/07/14		14.48	717.57
	03/21/14		15.69	716.36
	04/04/14		15.43	716.62
	05/02/14		15.20	716.85
	06/14/14		15.15	716.90
	07/11/14		15.08	716.97
	08/08/14		14.60	717.45
	09/05/14		14.56	717.49
	10/08/14		15.65	716.40
	11/13/14		14.98	717.07
	12/24/14		15.45	716.60
	01/09/15		15.45	716.60
	02/06/15		15.51	716.54
	03/06/15		14.71	717.34
	04/03/15		15.40	716.65
	05/08/15		15.28	716.77
	06/12/15		15.50	716.55
	07/10/15		15.46	716.59
	08/07/15		11.48	720.57
	09/03/15		14.50	717.55
	10/02/15		14.51	717.54
	11/13/15		14.42	717.63
	12/14/15		14.35	717.70
	01/21/16		14.45	717.60
	02/04/16		14.00	718.05
	03/04/16		14.38	717.67
	04/01/16		14.30	717.75
	05/13/16		NG	NG
	06/10/16		14.20	717.85
	07/08/16		14.80	717.25
	08/04/16		14.40	717.65

Former Amphenol Facility
980 Hurricane Road
Franklin, Indiana

Ground Water Level Measurements

Well Number	Gauging Date	TOC Elev. (feet)	Depth to Water (feet)	Corrected Ground Water Elevation (feet)
RW-3	01/14/11	733.19	17.50	715.69
	02/11/11		16.24	716.95
	03/11/11		16.23	716.96
	04/14/11		14.88	718.31
	05/06/11		14.03	719.16
	06/02/11		15.00	718.19
	07/15/11		14.14	719.05
	08/11/11		15.94	717.25
	09/07/11		15.51	717.68
	10/05/11		13.99	719.20
	11/04/11		16.72	716.47
	12/01/11		16.03	717.16
	01/13/12		15.63	717.56
	02/10/12		15.42	717.77
	03/09/12		15.93	717.26
	04/06/12		15.58	717.61
	05/02/12		15.75	717.44
	06/01/12		15.71	717.48
	07/13/12		17.98	715.21
	08/10/12		18.25	714.94
	09/06/12		18.01	715.18
	10/05/12		18.18	715.01
	12/17/12		17.10	716.09
	01/11/13		17.00	716.19
	02/25/13		17.28	715.91
	03/22/13		16.33	716.86
	04/05/13		16.43	716.76
	05/03/13		16.01	717.18
	06/13/13		11.53	721.66
	07/12/13		15.98	717.21
	08/09/13		15.80	717.39
	09/06/13		15.61	717.58
	10/01/13		17.88	715.31
	11/01/13		16.60	716.59
	12/13/13		17.97	715.22
	01/13/14		11.91	721.28
	02/07/14		17.60	715.59
	03/21/14		16.01	717.18
	04/04/14		15.22	717.97
	05/02/14		15.13	718.06
	06/14/14		15.32	717.87
	07/11/14		15.68	717.51
	08/08/14		15.45	717.74
	09/05/14		15.42	717.77
	10/08/14		16.85	716.34
	11/13/14		NG	NG
	12/24/14		17.89	715.30
	01/09/15		17.25	715.94
	02/06/15		17.31	715.88
	03/06/15		18.69	714.50
	04/03/15		17.25	715.94
	05/08/15		17.10	716.09
	06/12/15		16.18	717.01
	07/10/15		15.61	717.58
	08/07/15		14.44	718.75
	09/03/15		15.53	717.66
	10/02/15		16.13	717.06
	11/13/15		13.63	719.56
	12/14/15		18.65	714.54
	01/21/16		18.51	714.68
	02/04/16		18.78	714.41
	03/04/16		18.30	714.89
	04/01/16		17.95	715.24
	05/13/16		18.55	714.64
	06/10/16		17.35	715.84
	07/08/16		18.41	714.78
	08/04/16		16.33	716.86

iWM CONSULTING GROUP

Former Amphenol Facility
980 Hurricane Road
Franklin, Indiana

Ground Water Level Measurements

Well Number	Gauging Date	TOC Elev. (feet)	Depth to Water (feet)	Corrected Ground Water Elevation (feet)
RW-4	01/14/11	735.48	18.20	717.28
	02/11/11		18.65	716.83
	03/11/11		18.29	717.19
	04/14/11		15.89	719.59
	05/06/11		14.31	721.17
	06/02/11		15.69	719.79
	07/15/11		16.23	719.25
	08/11/11		17.25	718.23
	09/07/11		16.91	718.57
	10/05/11		15.31	720.17
	11/04/11		18.06	717.42
	12/01/11		18.26	717.22
	01/13/12		17.56	717.92
	02/10/12		16.98	718.50
	03/09/12		18.00	717.48
	04/06/12		17.15	718.33
	05/02/12		17.62	717.86
	06/01/12		17.26	718.22
	07/13/12		19.53	715.95
	08/10/12		19.14	716.34
	09/06/12		15.78	719.70
	10/05/12		19.31	716.17
	12/17/12		19.91	715.57
	01/11/13		19.31	716.17
	02/25/13		18.77	716.71
	03/22/13		16.98	718.50
	04/05/13		17.42	718.06
	05/03/13		16.60	718.88
	06/13/13		16.42	719.06
	07/12/13		17.50	717.98
	08/09/13		17.59	717.89
	09/06/13		17.44	718.04
	10/01/13		18.19	717.29
	11/01/13		19.47	716.01
	12/13/13		18.70	716.78
	01/13/14		16.87	718.61
	02/07/14		17.25	718.23
	03/21/14		17.23	718.25
	04/04/14		17.10	718.38
	05/02/14		17.43	718.05
	06/14/14		16.90	718.58
	07/11/14		16.05	719.43
	08/08/14		18.34	717.14
	09/05/14		18.30	717.18
	10/08/14		19.61	715.87
	11/13/14		19.73	715.75
	12/24/14		18.31	717.17
	01/09/15		18.95	716.53
	02/06/15		18.76	716.72
	03/06/15		19.89	715.59
	04/03/15		18.84	716.64
	05/08/15		18.51	716.97
	06/12/15		17.91	717.57
	07/10/15		15.89	719.59
	08/07/15		16.11	719.37
	09/03/15		17.32	718.16
	10/02/15		18.51	716.97
	11/13/15		19.68	715.80
	12/14/15		19.71	715.77
	01/21/16		17.74	717.74
	02/04/16		17.88	717.60
	03/04/16		17.10	718.38
	04/01/16		17.23	718.25
	05/13/16		17.55	717.93
	06/10/16		18.25	717.23
	07/08/16		17.78	717.70
	08/04/16		17.62	717.86

Former Amphenol Facility
980 Hurricane Road
Franklin, Indiana

Ground Water Level Measurements

Well Number	Gauging Date	TOC Elev. (feet)	Depth to Water (feet)	Corrected Ground Water Elevation (feet)
RW-5	01/14/11	731.96	15.91	716.05
	02/11/11		16.03	715.93
	03/11/11		16.10	715.86
	04/14/11		14.03	717.93
	05/06/11		13.07	718.89
	06/02/11		14.08	717.88
	07/15/11		13.48	718.48
	08/11/11		14.74	717.22
	09/07/11		15.10	716.86
	10/05/11		13.18	718.78
	11/04/11		15.18	716.78
	12/01/11		14.73	717.23
	01/13/12		14.37	717.59
	02/10/12		14.34	717.62
	03/09/12		14.86	717.10
	04/06/12		14.38	717.58
	05/02/12		14.53	717.43
	06/01/12		14.51	717.45
	07/13/12		15.65	716.31
	08/10/12		15.98	715.98
	09/06/12		15.88	716.08
	10/05/12		15.94	716.02
	12/17/13		15.48	716.48
	01/11/13		15.38	716.58
	02/25/13		13.78	718.18
	03/22/13		14.32	717.64
	04/05/13		14.54	717.42
	05/03/13		14.62	717.34
	06/13/13		13.70	718.26
	07/12/13		14.75	717.21
	08/09/13		14.81	717.15
	09/06/13		15.09	716.87
	10/01/13		16.08	715.88
	11/01/13		15.82	716.14
	12/13/13		16.06	715.90
	01/13/14		NG	NG
	02/07/14		15.89	716.07
	03/21/14		14.75	717.21
	04/04/14		14.50	717.46
	05/02/14		14.10	717.86
	06/14/14		14.21	717.75
	07/11/14		14.18	717.78
	08/08/14		14.50	717.46
	09/05/14		14.57	717.39
	10/08/14		14.81	717.15
	11/13/14		14.75	717.21
	12/24/14		14.65	717.31
	01/09/15		14.65	717.31
	02/06/15		14.72	717.24
	03/06/15		13.10	718.86
	04/03/15		14.62	717.34
	05/08/15		14.55	717.41
	06/12/15		14.10	717.86
	07/10/15		14.00	717.96
	08/07/15		12.96	719.00
	09/03/15		13.70	718.26
	10/02/15		14.20	717.76
	11/13/15		14.81	717.15
	12/14/15		15.02	716.94
	01/21/16		14.15	717.81
	02/04/16		13.82	718.14
	03/04/16		14.03	717.93
	04/01/16		14.28	717.68
	05/13/16		14.41	717.55
	06/10/16		13.70	718.26
	07/08/16		14.70	717.26
	08/04/16		13.33	718.63

NR-Not Recorded
NG-Not Gauged

iWM CONSULTING GROUP

ATTACHMENT B

Groundwater Recovery

Former Amphenol Facility
980 Hurricane Road
Franklin, Indiana
Cumulative Ground Water Flow Readings

Date	Cumulative Pumpage (gallons)					
	RW-1	RW-2	RW-3	RW-4	RW-5	Total
2/24/1995	-	-	-	-	-	-
3/3/1995	20,984	31,644	80,228	-	-	132,856
3/29/1995	84,695	88,774	152,228	-	-	325,697
4/14/1995	136,654	133,675	224,228	-	-	494,557
5/3/1995	200,683	193,729	284,420	-	-	678,832
5/14/1995	237,115	228,577	319,268	-	-	784,960
5/18/1995	255,043	245,727	354,116	-	-	854,886
5/23/1995	255,043	245,727	354,116	-	-	854,886
5/26/1995	276,211	266,031	374,420	-	-	916,662
6/19/1995	445,555	428,463	536,852	-	-	1,410,870
8/3/1995	***445,555***	***428,463***	***536,852***	-	-	***1,410,870***
8/4/1995	448,963	431,997	543,600	-	-	1,424,560
8/9/1995	473,414	453,496	590,792	-	-	1,517,702
8/11/1995	482,414	461,556	609,202	-	-	1,553,172
8/14/1995	496,474	474,106	637,152	-	-	1,607,732
8/29/1995	561,302	533,550	768,644	-	-	1,863,496
10/6/1995	664,814	629,975	985,749	-	-	2,280,538
11/7/1995	665,305	763,804	1,159,950	-	-	2,589,059
12/8/1995	686,316	766,356	1,253,348	-	-	2,706,020
1/15/1996	778,585	873,570	1,263,941	-	-	2,916,096
4/12/1996	778,585	1,170,564	1,651,617	-	-	3,600,766
5/29/1996	873,365	1,376,384	1,823,668	-	-	4,073,417
6/26/1996	915,555	1,414,873	1,884,622	-	-	4,215,050
7/8/1996	972,328	1,474,048	1,987,350	-	-	4,433,726
7/18/1996	1,006,046	1,516,919	2,060,742	-	-	4,583,707
8/1/1996	1,049,996	1,577,801	2,164,916	-	-	4,792,713
8/16/1996	1,091,112	1,638,683	2,246,037	-	-	4,975,832
8/27/1996	1,118,169	1,684,621	2,314,606	-	-	5,117,396
9/12/1996	1,146,432	1,754,050	2,360,521	-	-	5,261,003
9/24/1996	1,159,035	1,796,140	2,409,496	-	-	5,364,671
10/1/1996	1,174,178	1,825,149	2,408,298	-	-	5,407,625
10/17/1996	1,253,727	1,855,632	2,411,539	-	-	5,520,898
11/2/1996	1,315,165	1,906,634	2,420,559	-	-	5,642,358
11/15/1996	1,365,973	1,908,623	2,502,342	-	-	5,776,938
11/25/1996	1,396,032	1,911,188	2,552,717	-	-	5,859,937
12/11/1996	1,430,595	1,935,775	2,611,374	-	-	5,977,744
12/27/1996	1,452,912	1,937,132	2,649,962	-	-	6,040,006
1/3/1997	1,456,304	1,939,518	2,655,775	-	-	6,051,597
1/14/1997	1,470,242	***1,949,120***	2,684,864	-	-	6,104,226
1/24/1997	1,470,505	1,949,124	2,702,272	-	-	6,121,901
2/7/1997	1,518,975	1,950,754	2,796,872	-	-	6,266,601
2/21/1997	1,571,273	1,952,209	2,835,673	-	-	6,359,155
3/14/1997	1,646,678	1,952,209	***2,835,673***	-	-	6,436,098
3/28/1997	1,692,834	2,039,011	***2,835,673***	-	-	6,588,745
4/11/1997	1,734,064	2,124,196	2,835,673	-	-	6,715,160
4/25/1997	1,773,261	2,182,646	2,842,124	-	-	6,819,258
5/7/1997	1,798,995	2,336,981	***2,842,124***	-	-	6,999,327
5/22/1997	1,825,676	2,393,705	2,905,414	-	-	7,146,022
6/5/1997	1,867,121	2,472,696	2,988,177	-	-	7,349,221
6/20/1997	1,912,764	2,540,269	3,061,814	-	-	7,536,074
7/3/1997	1,954,658	2,609,124	3,135,756	-	-	7,720,764
7/17/1997	1,975,303	2,680,948	3,199,801	-	-	7,877,279
8/4/1997	2,025,486	2,806,996	3,364,397	-	-	8,218,106
8/15/1997	2,052,962	2,958,721	3,461,264	-	-	8,494,174
8/28/1997	2,083,623	3,093,542	3,569,012	-	-	8,767,404
9/12/1997	2,083,684	3,119,818	3,692,072	-	-	8,916,801
9/29/1997	2,083,905	3,120,840	3,839,556	-	-	9,065,528
10/10/1997	2,101,637	3,231,288	3,924,600	-	-	9,278,752
10/31/1997	2,101,662	3,254,766	4,062,129	-	-	9,439,784
11/10/1997	2,101,662	3,394,895	4,102,900	-	-	9,620,684
12/1/1997	2,101,662	3,626,479	4,211,530	-	-	9,960,898
12/28/1997	2,102,033	3,627,036	4,212,021	-	-	9,962,317
1/16/1998	2,145,973	3,914,074	4,365,837	-	-	10,447,111
1/27/1998	2,146,228	3,915,067	4,366,295	-	-	10,448,817
2/4/1998	2,146,228	4,068,235	4,412,344	-	-	10,648,034
2/17/1998	2,189,727	4,222,732	4,539,755	-	-	10,973,441
3/18/1998	2,293,340	4,743,314	4,774,847	-	-	11,832,728
3/25/1998	2,309,656	4,805,528	4,802,993	-	-	11,939,404
4/10/1998	2,383,929	5,043,344	4,927,777	-	-	12,376,277

IWM CONSULTING GROUP

Former Amphenol Facility
980 Hurricane Road
Franklin, Indiana
Cumulative Ground Water Flow Readings

Date	Cumulative Pumpage (gallons)					
	RW-1	RW-2	RW-3	RW-4	RW-5	Total
4/24/1998	2,453,055	5,233,074	5,019,725	-	-	12,727,081
5/8/1998	2,525,463	5,474,383	5,106,293	-	-	13,127,366
5/22/1998	2,593,232	5,670,794	5,210,326	-	-	13,495,579
6/5/1998	2,659,709	5,852,839	5,315,076	-	-	13,848,851
6/19/1998	2,698,743	6,047,156	5,406,842	-	-	14,173,968
7/2/1998	2,700,428	6,135,172	5,453,010	-	-	14,309,837
7/16/1998	2,701,261	6,336,772	5,654,610	-	-	14,713,870
7/30/1998	2,702,469	6,378,927	5,700,300	-	-	14,802,923
8/6/1998	2,702,469	6,381,833	5,702,810	-	-	14,808,339
8/7/1998	2,702,469	6,381,833	5,709,497	-	-	14,815,026
8/26/1998	2,702,469	6,381,833	5,709,507	-	-	14,815,036
9/10/1998	2,763,725	6,446,571	5,779,418	-	-	15,010,941
9/25/1998	2,770,423	6,451,177	5,784,427	-	-	15,027,254
10/12/1998	2,861,852	6,516,954	5,858,558	-	-	15,258,591
10/23/1998	2,917,194	6,605,960	5,991,054	-	-	15,535,435
11/13/1998	2,992,505	6,736,611	6,138,358	-	-	15,888,701
11/24/1998	3,043,555	6,829,030	6,208,200	-	-	16,102,012
12/11/1998	3,116,948	6,964,953	6,260,783	-	-	16,363,911
12/23/1998	3,166,441	7,055,518	6,295,200	-	-	16,538,386
1/8/1999	3,231,706	7,182,268	6,341,789	-	-	16,776,990
1/22/1999	3,291,306	7,288,952	6,391,971	-	-	16,993,456
1/29/1999	3,313,604	7,312,970	6,402,525	-	-	17,050,326
2/12/1999	3,400,844	7,406,750	6,440,706	-	-	17,269,527
2/25/1999	3,458,990	7,473,334	6,481,956	-	-	17,435,507
3/10/1999	3,519,722	7,615,173	6,582,877	182,940	-	17,921,939
3/19/1999	3,562,578	7,723,673	6,659,777	293,220	-	18,260,475
3/25/1999	3,590,475	7,794,462	6,709,350	364,810	-	18,480,324
4/9/1999	3,655,331	7,976,488	6,832,533	555,038	-	19,040,617
4/16/1999	3,682,214	8,056,148	6,887,292	640,127	-	19,287,008
4/23/1999	3,710,105	8,136,972	6,944,210	728,260	-	19,540,774
5/7/1999	3,764,768	8,289,628	7,087,681	892,281	-	20,055,585
5/21/1999	3,818,876	8,438,495	7,231,742	1,065,242	-	20,575,582
6/4/1999	3,873,641	8,591,045	7,379,733	1,128,343	-	20,993,989
6/8/1999	3,889,675	8,638,302	7,429,910	1,171,610	-	21,150,724
6/18/1999	3,928,797	8,741,161	7,537,384	1,279,142	-	21,507,711
7/2/1999	3,983,641	8,885,162	7,691,278	1,401,901	-	21,983,209
7/16/1999	4,038,857	9,032,265	7,848,761	1,556,142	-	22,497,252
7/21/1999	4,058,235	9,084,172	7,904,870	1,610,600	-	22,679,104
7/26/1999	4,079,505	9,141,300	7,966,860	1,669,735	-	22,878,627
7/29/1999	4,089,902	9,169,233	7,997,079	1,698,578	-	22,976,019
8/10/1999	4,137,725	9,300,212	8,181,440	1,803,781	-	23,444,385
8/13/1999	4,149,388	9,330,366	8,224,159	1,827,658	-	23,552,798
8/27/1999	4,206,170	9,484,469	8,443,644	1,953,321	-	24,108,831
9/10/1999	4,261,154	9,626,142	8,657,880	2,072,522	-	24,638,925
9/16/1999	4,285,275	9,627,062	8,658,900	2,124,680	-	24,717,144
9/24/1999	4,293,556	9,702,059	8,719,323	2,194,307	-	24,930,472
10/7/1999	4,318,548	9,753,409	8,793,405	2,245,674	-	25,132,263
10/22/1999	4,356,266	9,841,081	8,918,487	2,332,784	-	25,469,845
11/5/1999	4,408,638	9,930,458	9,099,688	2,332,899	-	25,792,910
11/19/1999	4,436,325	9,985,499	9,245,735	2,332,890	-	26,021,676
12/3/1999	4,476,036	10,072,837	9,436,312	2,332,890	-	26,339,302
12/17/1999	4,508,206	10,153,967	9,436,336	2,453,220	-	26,572,956
12/30/1999	4,539,958	10,241,384	9,436,373	2,563,353	-	26,802,295
1/12/2000	4,551,012	10,270,175	9,436,389	2,604,012	-	26,882,815
1/28/2000	4,590,383	10,380,940	9,436,441	2,737,925	-	27,166,916
2/11/2000	4,613,996	10,461,324	9,671,352	2,855,881	-	27,623,780
2/23/2000	4,634,343	10,544,925	9,873,902	2,956,415	-	28,030,812
3/7/2000	4,663,674	10,647,224	10,097,769	3,068,273	-	28,498,167
3/24/2000	4,703,190	10,789,711	10,396,093	3,214,041	-	29,124,262
4/6/2000	4,738,241	10,906,380	10,624,401	3,325,342	-	29,615,591
4/19/2000	4,740,926	10,915,401	10,641,521	3,333,699	-	29,652,774
5/5/2000	4,760,154	10,982,211	10,733,262	3,380,058	-	29,876,912
5/17/2000	4,760,332	10,982,832	10,734,118	3,380,531	-	29,879,040
5/19/2000	4,760,616	10,983,881	10,735,492	3,381,229	-	29,882,445
5/24/2000	4,779,776	11,051,385	10,825,470	3,426,457	-	30,104,315
6/8/2000	4,838,842	11,256,732	11,097,797	3,561,542	-	30,776,140
6/23/2000	4,897,916	11,463,429	11,373,095	3,696,102	-	31,451,769
7/6/2000	4,944,182	11,628,190	11,591,731	3,801,393	-	31,986,723
7/17/2000	4,987,864	11,789,458	11,805,359	3,903,071	-	32,506,979

IWM CONSULTING GROUP

Former Amphenol Facility
980 Hurricane Road
Franklin, Indiana
Cumulative Ground Water Flow Readings

Date	Cumulative Pumpage (gallons)					
	RW-1	RW-2	RW-3	RW-4	RW-5	Total
8/4/2000	5,059,470	12,053,854	12,152,181	4,066,111	-	33,352,843
8/17/2000	5,111,594	12,248,616	12,407,573	4,184,942	-	33,973,952
8/24/2000	5,112,639	12,252,541	12,412,699	4,187,319	-	33,986,425
8/29/2000	5,132,041	12,326,280	12,508,309	4,231,188	-	34,219,045
9/1/2000	5,138,902	12,339,401	12,525,089	4,241,582	-	34,266,201
9/15/2000	5,238,595	12,553,462	12,807,110	4,414,760	-	35,035,154
9/29/2000	5,334,605	12,763,182	13,084,580	4,583,810	-	35,787,404
10/10/2000	5,421,586	12,929,514	13,305,298	4,717,746	-	36,395,371
10/26/2000	5,558,366	13,171,384	13,616,111	4,912,827	-	37,279,915
11/6/2000	5,637,665	13,332,392	13,825,700	5,044,360	-	37,861,344
11/8/2000	5,645,101	13,348,427	13,846,781	5,057,531	-	37,919,067
11/20/2000	5,733,075	13,544,342	14,112,350	5,219,660	-	38,630,654
12/6/2000	5,803,045	13,712,109	14,337,589	5,358,100	-	39,232,069
12/18/2000	5,875,128	13,887,377	14,586,256	5,505,183	-	39,875,171
12/29/2000	5,943,366	14,051,045	14,822,820	5,641,678	-	40,480,136
1/4/2001	5,979,735	14,144,572	14,956,990	5,718,740	-	40,821,264
1/16/2001	6,045,860	14,320,001	15,212,939	5,867,501	-	41,467,528
2/2/2001	6,133,186	14,547,193	15,578,601	6,078,795	-	42,359,002
2/16/2001	6,205,896	14,750,447	15,882,693	6,252,179	-	43,112,442
3/2/2001	6,280,310	14,916,411	16,191,471	6,425,696	-	43,835,115
3/16/2001	6,351,585	15,089,360	16,500,744	6,598,928	-	44,561,844
4/2/2001	6,412,440	15,170,703	16,679,387	6,808,472	-	45,092,229
4/20/2001	6,459,980	15,294,588	16,836,488	6,993,756	-	45,606,039
4/27/2001	6,489,572	15,372,258	16,938,412	7,116,123	-	45,937,592
5/11/2001	6,528,273	15,476,031	17,079,000	7,288,897	-	46,393,428
5/22/2001	6,558,165	15,557,507	17,188,026	7,425,011	-	46,749,936
6/8/2001	6,612,414	15,693,850	17,347,273	7,631,881	-	47,306,645
6/25/2001	6,677,090	15,833,125	17,498,373	7,840,405	-	47,870,220
7/13/2001	6,753,523	15,944,131	17,647,133	8,063,654	-	48,429,668
8/8/2001	6,825,979	16,006,644	17,779,088	8,271,650	-	48,904,588
8/10/2001	6,835,289	16,023,492	17,796,455	8,298,180	-	48,974,643
8/24/2001	6,880,212	16,117,962	17,889,456	8,446,000	-	49,354,857
9/18/2001	6,922,434	16,208,548	17,979,570	8,588,059	-	49,719,838
9/28/2001	6,961,194	16,286,536	18,063,075	8,709,937	-	50,041,969
10/15/2001	7,024,790	16,420,719	18,153,919	8,920,268	-	50,540,923
10/19/2001	7,042,789	16,450,704	18,174,045	8,967,608	-	50,656,373
11/9/2001	7,141,490	16,613,035	18,303,759	9,223,906	-	51,303,417
12/7/2001	7,263,636	16,831,409	18,543,989	9,569,385	-	52,229,646
12/31/2001	7,368,601	16,943,168	18,741,784	9,865,132	-	52,939,912
1/22/2002	7,462,176	16,943,168	18,918,160	10,140,259	-	53,484,990
1/29/2002	7,490,739	16,967,404	18,971,278	10,224,740	-	53,675,388
2/1/2002	7,490,762	16,967,385	18,971,312	10,224,777	-	53,675,463
2/14/2002	7,544,218	17,087,087	19,049,344	10,384,011	-	54,085,887
3/1/2002	7,602,049	17,226,765	19,169,136	10,567,057	-	54,586,234
3/18/2002	7,669,166	17,355,800	19,297,022	10,777,132	-	55,120,347
4/5/2002	7,744,107	17,436,125	19,437,119	11,001,691	-	55,640,269
4/16/2002	7,788,652	17,436,125	19,517,802	11,136,922	-	55,900,728
5/2/2002	7,854,781	17,436,125	19,639,630	11,335,009	-	56,286,772
5/17/2002	7,915,896	17,436,125	19,751,201	11,522,712	-	56,647,161
6/4/2002	7,986,130	17,615,528	19,879,899	11,745,419	-	57,248,203
6/20/2002	8,047,112	17,797,257	19,994,351	11,946,789	-	57,806,736
7/2/2002	8,090,720	17,924,245	20,080,993	12,094,495	-	58,211,680
7/17/2002	8,147,403	17,996,429	20,199,248	12,294,320	-	58,658,627
8/2/2002	8,197,508	18,037,646	20,307,554	12,481,356	-	59,045,291
8/14/2002	8,236,979	18,037,646	20,392,838	12,634,800	-	59,323,490
8/29/2002	8,283,640	18,037,646	20,498,099	12,818,746	-	59,659,358
9/12/2002	8,316,025	18,037,646	20,595,247	12,995,366	-	59,965,511
9/16/2002	8,324,468	18,037,670	20,621,539	13,043,091	-	60,047,995
10/2/2002	8,359,091	18,049,874	20,729,889	13,243,831	-	60,403,912
10/17/2002	8,389,625	18,128,236	20,826,599	13,427,861	-	60,793,548
10/31/2002	8,411,767	18,130,899	20,913,187	13,620,041	-	61,097,121
11/15/2002	8,414,059	18,130,843	21,006,468	13,828,819	-	61,401,416
11/27/2002	8,419,389	18,195,564	21,078,498	13,991,330	-	61,706,008
12/17/2002	8,427,086	18,276,486	21,203,845	14,267,819	-	62,196,463
12/31/2002	8,427,223	18,355,165	21,286,051	14,444,891	-	62,534,557
1/7/2003	8,457,041	18,382,420	21,286,396	14,540,108	-	62,687,192
1/17/2003	8,497,105	18,445,666	21,385,485	14,675,911	-	63,025,394
1/31/2003	8,548,271	18,522,550	21,523,010	14,864,717	-	63,479,775
2/13/2003	8,594,681	18,590,481	21,650,853	15,040,419	-	63,897,661

Former Amphenol Facility
980 Hurricane Road
Franklin, Indiana
Cumulative Ground Water Flow Readings

Date	Cumulative Pumpage (gallons)					
	RW-1	RW-2	RW-3	RW-4	RW-5	Total
2/26/2003	8,645,264	18,666,787	21,764,302	15,216,356	-	64,313,936
3/14/2003	8,714,863	18,785,277	21,926,020	15,433,688	-	64,881,075
3/28/2003	8,778,944	18,895,572	22,070,583	15,622,849	-	65,389,175
4/11/2003	8,842,295	18,958,250	22,210,147	15,812,291	-	65,844,210
4/25/2003	8,900,907	19,105,331	22,334,921	15,998,818	-	66,361,204
4/30/2003	8,922,419	19,159,024	22,380,658	16,066,820	-	66,550,148
5/7/2003	8,952,014	19,232,522	22,444,239	16,145,262	-	66,795,264
5/19/2003	9,011,919	19,359,874	22,566,238	16,272,340	-	67,231,598
5/22/2003	9,012,320	19,360,573	22,566,921	16,272,895	-	67,233,936
5/29/2003	9,012,744	19,361,339	22,567,642	16,273,493	-	67,236,445
5/30/2003	9,017,712	19,370,456	22,576,152	16,280,480	-	67,266,027
6/13/2003	9,087,552	19,521,197	22,717,118	16,420,595	-	67,767,689
6/26/2003	9,154,084	19,590,057	22,845,032	16,565,278	-	68,175,678
7/3/2003	9,185,590	19,660,560	22,911,462	16,639,773	-	68,418,612
7/10/2003	9,215,749	19,733,864	22,981,288	16,717,450	-	68,669,578
7/25/2003	9,278,975	19,889,510	23,129,417	16,882,725	-	69,201,854
8/4/2003	9,322,051	19,907,438	23,229,602	16,995,082	-	69,475,400
8/15/2003	9,368,199	20,024,831	23,339,380	17,115,562	-	69,869,199
8/27/2003	9,419,886	20,061,344	23,461,373	17,251,201	-	70,215,031
9/12/2003	9,488,130	20,215,516	23,620,922	17,429,402	-	70,775,197
9/26/2003	9,548,009	20,221,295	23,761,756	17,587,893	-	71,140,180
10/3/2003	9,577,232	20,260,942	23,828,449	17,664,841	-	71,352,691
10/15/2003	9,627,517	20,279,687	23,946,645	17,799,322	-	71,674,398
10/24/2003	9,665,304	20,351,155	24,033,004	17,898,142	-	71,968,832
11/6/2003	9,721,158	20,438,472	24,160,677	18,043,639	-	72,385,173
11/26/2003	9,804,970	20,442,832	24,353,715	18,267,482	-	72,890,226
12/10/2003	9,864,848	20,545,648	24,490,607	18,424,611	-	73,346,941
12/19/2003	9,901,970	20,569,308	24,577,317	18,524,466	-	73,594,288
1/8/2004	9,985,307	20,714,283	24,771,313	18,747,906	-	74,240,036
1/16/2004	10,018,470	20,793,676	24,849,490	18,838,200	-	74,521,063
1/19/2004	10,018,604	20,793,853	24,849,637	18,838,355	-	74,521,676
2/5/2004	10,088,253	20,939,430	24,983,110	19,026,665	-	75,058,685
2/24/2004	10,167,419	21,011,224	25,167,908	19,240,510	-	75,608,288
3/5/2004	10,208,911	21,016,498	25,262,233	19,351,736	-	75,860,605
3/18/2004	10,260,489	21,133,960	25,388,120	19,476,883	-	76,280,679
4/2/2004	10,322,759	21,273,202	25,536,779	19,639,877	-	76,793,844
4/30/2004	10,436,951	21,406,056	25,799,204	19,938,821	-	77,602,259
5/14/2004	10,494,226	21,534,971	25,933,730	20,089,712	-	78,073,866
5/27/2004	10,546,867	21,631,037	26,057,053	20,251,563	-	78,507,747
6/11/2004	10,607,815	21,776,935	26,202,597	20,438,759	-	79,047,333
6/25/2004	10,663,567	21,912,033	26,337,362	20,611,803	-	79,545,992
7/7/2004	10,712,504	22,029,480	26,454,850	20,763,118	-	79,981,179
7/26/2004	10,787,757	22,155,609	26,638,418	21,000,011	-	80,603,022
8/6/2004	10,830,532	22,259,958	26,743,484	21,138,062	-	80,993,263
8/20/2004	10,830,771	22,335,605	26,879,644	21,315,341	-	81,382,588
9/3/2004	10,830,779	22,405,574	27,015,508	21,493,610	-	81,766,698
9/16/2004	10,870,378	22,509,209	27,142,149	21,659,262	-	82,202,225
10/4/2004	10,893,136	22,509,361	27,192,032	21,890,859	-	82,506,615
10/15/2004	10,893,995	22,567,762	27,284,258	22,028,499	-	82,795,741
10/29/2004	10,896,112	22,568,304	27,388,448	22,167,320	-	83,041,411
11/12/2004	10,898,048	22,603,544	27,522,248	22,344,554	-	83,389,621
11/19/2004	10,898,136	22,645,092	27,585,807	22,440,386	-	83,590,648
11/24/2004	10,898,136	22,649,452	27,634,548	22,511,290	-	83,714,653
12/10/2004	10,900,536	22,763,344	27,786,758	22,732,470	-	84,204,335
12/28/2004	10,907,790	22,771,103	27,956,610	22,983,373	-	84,640,103
1/10/2005	10,961,114	22,771,431	28,079,120	23,165,107	-	84,997,999
1/21/2005	11,033,140	22,808,366	28,181,287	23,316,873	-	85,360,893
2/4/2005	11,092,814	22,883,581	28,302,382	23,509,172	-	85,809,176
2/17/2005	11,131,888	23,005,400	28,420,829	23,685,587	-	86,264,931
3/8/2005	11,179,645	23,185,250	28,595,481	23,946,431	-	86,928,034
3/21/2005	11,202,462	23,307,424	28,713,071	24,123,192	-	87,367,376
4/1/2005	11,219,696	23,411,079	28,812,983	24,273,943	-	87,738,928
4/13/2005	11,236,868	23,522,949	28,920,892	24,437,205	-	88,139,141
4/28/2005	11,259,438	23,665,033	28,978,338	24,642,773	-	88,566,809
5/10/2005	11,275,854	23,777,045	29,052,516	24,806,272	-	88,932,914
5/25/2005	11,309,393	23,922,247	29,168,942	25,011,733	-	89,433,542
6/10/2005	11,344,164	24,076,309	29,230,627	25,227,301	-	89,899,628
6/21/2005	11,373,392	24,184,747	29,231,327	25,378,327	-	90,189,020

iWM CONSULTING GROUP

Former Amphenol Facility
980 Hurricane Road
Franklin, Indiana
Cumulative Ground Water Flow Readings

Date	Cumulative Pumpage (gallons)					
	RW-1	RW-2	RW-3	RW-4	RW-5	Total
7/8/2005	11,376,927	24,198,300	29,242,573	25,393,379	-	90,232,406
7/22/2005	11,407,659	24,329,864	29,352,118	25,544,830	-	90,655,698
8/5/2005	11,407,742	24,329,922	29,352,305	25,544,901	-	90,656,097
8/19/2005	11,436,244	24,414,005	29,464,080	25,695,045	-	91,030,601
8/23/2005	11,443,658	24,414,695	29,496,446	25,738,438	-	91,114,464
9/2/2005	11,459,819	24,482,662	29,571,910	25,862,359	-	91,397,977
9/16/2005	11,485,204	24,576,145	29,677,960	26,036,972	-	91,797,508
9/20/2005	11,491,269	24,598,954	29,707,315	26,085,527	-	91,904,292
9/29/2005	11,514,774	24,658,922	29,776,362	26,199,944	-	92,171,229
10/7/2005	11,536,098	24,710,355	29,836,885	26,300,438	-	92,405,003
10/14/2005	11,551,081	24,750,195	29,889,779	26,388,323	-	92,600,605
10/28/2005	11,574,846	24,820,955	29,993,687	26,561,303	-	92,972,018
11/11/2005	11,587,619	24,886,754	30,098,358	26,735,850	-	93,329,808
11/21/2005	11,602,449	24,942,204	30,158,188	26,861,480	-	93,585,548
12/5/2005	11,627,167	25,016,445	30,244,291	27,035,822	-	93,944,952
12/19/2005	11,642,442	25,085,846	30,260,323	27,211,214	-	94,221,052
1/6/2006	11,672,872	25,179,326	30,260,323	27,437,526	-	94,571,274
1/16/2006	11,696,358	25,236,183	30,260,470	27,564,629	-	94,778,867
1/20/2006	11,707,086	25,260,258	30,292,076	27,613,029	-	94,893,676
2/3/2006	11,742,726	25,343,766	30,421,363	27,786,445	-	95,315,527
2/17/2006	11,775,236	25,416,715	30,550,756	27,960,322	-	95,724,256
3/3/2006	11,808,025	25,486,889	30,679,286	28,133,142	-	96,128,569
3/16/2006	11,858,147	25,555,893	30,797,531	28,293,532	-	96,526,330
3/31/2006	11,927,096	25,648,149	30,934,969	28,480,437	-	97,011,878
4/26/2006	11,973,875	25,730,176	31,057,899	28,648,854	-	97,432,031
5/11/2006	11,973,875	25,789,358	31,057,900	28,648,853	-	97,491,213
5/25/2006	12,043,380	25,872,879	31,185,595	28,824,501	-	97,947,582
6/9/2006	12,105,881	25,959,062	31,318,200	29,007,831	-	98,412,201
6/12/2006	12,113,182	25,970,165	31,335,477	29,031,748	-	98,471,799
6/19/2006	12,132,973	26,001,611	31,384,377	29,099,614	-	98,639,802
6/23/2006	12,146,475	26,024,570	31,419,831	29,149,121	-	98,761,224
7/7/2006	12,190,151	26,098,884	31,543,822	29,322,891	-	99,176,975
7/19/2006	12,223,023	26,153,621	31,649,339	29,471,155	-	99,518,365
8/4/2006	12,275,813	26,225,381	31,788,217	29,667,661	-	99,978,299
8/18/2006	12,317,178	26,243,567	31,908,629	29,839,799	-	100,330,400
8/21/2006	12,325,696	26,243,644	31,935,128	29,877,810	-	100,403,505
9/1/2006	12,354,429	26,297,236	32,031,052	29,915,488	-	100,619,432
9/15/2006	12,390,013	26,349,885	32,152,272	30,190,464	-	101,103,861
9/29/2006	12,425,509	26,396,650	32,272,301	30,364,557	-	101,480,244
10/13/2006	12,453,565	26,442,743	32,382,695	30,536,891	-	101,837,121
10/20/2006	12,463,988	26,467,027	32,450,300	30,624,768	-	102,027,310
10/27/2006	12,481,425	26,489,512	32,508,727	30,710,729	-	102,211,620
10/31/2006	12,495,075	26,504,303	32,542,405	30,760,436	-	102,323,446
11/10/2006	12,527,544	26,545,728	32,626,071	30,884,443	-	102,605,013
11/22/2006	12,562,741	26,592,582	32,725,300	31,032,373	-	102,934,223
12/8/2006	12,629,123	26,641,016	32,818,400	31,220,334	-	103,330,100
12/20/2006	12,680,144	26,701,736	32,916,776	31,372,025	-	103,691,908
1/3/2007	12,748,558	26,773,838	33,027,340	31,545,211	-	104,116,174
1/16/2007	12,824,270	26,843,289	33,134,931	31,706,294	-	104,530,011
1/26/2007	12,889,074	26,896,753	33,216,916	31,828,291	-	104,852,261
1/29/2007	12,905,755	26,913,000	33,242,118	31,865,763	-	104,947,863
2/12/2007	12,961,660	26,986,034	33,350,778	32,037,000	-	105,356,699
2/26/2007	13,005,719	27,052,574	33,466,338	32,208,820	-	105,754,678
3/1/2007	13,018,339	27,066,335	33,491,073	32,244,070	-	105,841,044
3/12/2007	13,069,289	27,089,034	33,529,808	32,379,410	-	106,088,768
3/26/2007	13,120,219	27,175,534	33,645,618	32,467,380	-	106,429,978
4/9/2007	13,120,219	27,175,534	33,645,618	32,467,380	-	106,429,978
4/23/2007	13,214,618	27,310,105	33,867,762	32,771,902	-	107,185,614
5/7/2007	13,258,997	27,383,580	33,973,504	32,897,461	-	107,534,769
5/21/2007	13,297,469	27,455,854	34,037,508	33,047,670	-	107,859,728
6/8/2007	13,331,729	27,538,975	34,159,276	33,239,962	-	108,291,169
6/22/2007	13,348,532	27,593,798	34,248,339	33,389,670	-	108,601,566
7/6/2007	13,363,799	27,644,036	34,335,901	33,539,406	-	108,904,369
7/17/2007	13,378,617	27,678,691	34,386,385	33,657,194	-	109,122,114
8/1/2007	13,382,770	27,702,941	34,520,347	33,874,162	-	109,501,447
8/20/2007	13,382,771	27,727,410	34,623,226	34,119,501	-	109,874,135
8/31/2007	13,382,771	27,741,601	34,623,226	34,259,733	-	110,028,558
9/10/2007	13,402,482	27,753,584	34,623,226	34,390,601	-	110,191,120
9/14/2007	13,417,672	27,757,801	34,638,599	34,439,106	-	110,274,405

iWM CONSULTING GROUP

Former Amphenol Facility
980 Hurricane Road
Franklin, Indiana
Cumulative Ground Water Flow Readings

Date	Cumulative Pumpage (gallons)					
	RW-1	RW-2	RW-3	RW-4	RW-5	Total
9/27/2007	13,455,711	27,768,739	34,749,149	34,603,727	-	110,598,553
10/12/2007	13,486,445	27,782,779	34,874,719	34,794,863	-	110,960,033
10/26/2007	13,511,135	27,797,832	34,987,340	34,969,551	-	111,287,085
11/9/2007	13,539,201	27,812,380	35,102,887	35,147,683	-	111,623,378
11/21/2007	13,557,730	27,822,865	35,199,265	35,293,864	-	111,894,951
12/7/2007	13,583,550	27,836,591	35,331,719	35,400,089	-	112,173,176
12/19/2007	13,619,719	27,851,131	35,431,627	35,411,037	-	112,334,741
1/4/2008	13,672,681	27,874,974	35,564,804	35,630,390	-	112,764,076
1/18/2008	13,672,813	27,905,552	35,680,886	35,819,131	-	113,099,609
1/30/2008	13,672,913	27,934,099	35,780,139	35,975,264	-	113,383,642
2/15/2008	13,732,737	27,979,314	35,909,561	36,185,859	-	113,828,698
2/29/2008	13,786,310	28,023,167	36,018,127	36,367,947	-	114,216,778
3/6/2008	13,809,646	28,043,372	36,063,150	36,446,813	-	114,384,208
3/13/2008	13,836,130	28,067,359	36,104,080	36,534,616	-	114,563,412
3/28/2008	13,895,027	28,124,359	36,196,824	36,735,293	-	114,972,730
4/4/2008	13,921,545	28,150,159	36,240,242	36,826,519	-	115,159,692
4/11/2008	13,948,579	28,176,874	36,285,199	36,919,690	-	115,351,569
4/25/2008	14,002,830	28,223,875	36,375,654	37,104,043	-	115,727,629
5/8/2008	14,052,501	28,266,971	36,459,927	37,271,839	-	116,072,465
5/23/2008	14,110,123	28,271,276	36,559,690	37,470,731	-	116,433,047
6/6/2008	14,163,789	28,348,367	36,653,660	37,658,565	-	116,845,608
6/20/2008	14,177,522	28,388,958	36,701,800	37,754,425	-	117,043,932
6/27/2008	14,177,576	28,427,042	36,746,703	37,754,507	-	117,127,055
7/3/2008	14,222,773	28,457,794	36,784,785	37,861,991	-	117,348,570
7/17/2008	14,282,200	28,533,225	36,930,154	38,067,866	-	117,834,672
7/18/2008	14,282,246	28,533,305	36,930,301	38,068,033	-	117,835,112
7/23/2008	14,284,640	28,536,367	36,935,951	38,076,081	-	117,854,266
8/1/2008	14,319,357	28,579,113	37,018,332	38,193,899	-	118,131,928
8/15/2008	14,319,642	28,649,008	37,155,026	38,386,216	-	118,531,119
8/29/2008	14,408,170	28,708,429	37,300,199	38,578,662	-	119,016,687
9/12/2008	14,476,470	28,745,368	37,447,009	38,766,209	-	119,456,283
9/26/2008	14,536,243	28,779,675	37,596,052	38,954,602	-	119,887,799
10/10/2008	14,594,697	28,820,941	37,746,790	39,144,458	-	120,328,113
10/22/2008	14,645,493	28,848,490	37,877,950	39,306,311	-	120,699,471
11/6/2008	14,701,087	28,890,192	38,037,715	39,502,465	-	121,152,686
11/21/2008	14,749,861	28,924,439	38,200,648	39,701,162	-	121,597,337
12/5/2008	14,769,926	28,954,345	38,351,807	39,885,773	-	121,983,078
12/19/2008	14,803,469	28,985,730	38,503,875	40,069,861	-	122,384,162
1/2/2009	14,852,813	29,028,942	38,656,486	40,256,232	-	122,815,700
1/16/2009	14,906,699	29,078,794	38,811,232	40,446,834	-	123,264,786
1/30/2009	14,954,862	29,122,221	38,963,402	40,634,582	-	123,696,294
2/13/2009	15,008,850	29,172,644	39,117,909	40,824,303	-	124,144,933
2/27/2009	15,077,699	29,237,168	39,270,184	41,006,687	-	124,612,965
3/13/2009	15,135,091	29,290,295	39,422,357	41,188,805	-	125,057,775
3/25/2009	15,179,908	29,341,649	39,552,762	41,347,108	-	125,442,654
4/9/2009	15,240,658	29,416,783	39,716,316	41,546,762	-	125,941,746
4/24/2009	15,325,208	29,503,932	39,878,557	41,745,655	-	126,474,579
5/8/2009	15,406,729	29,538,701	40,032,738	41,934,227	-	126,933,622
5/22/2009	15,487,601	29,548,109	40,182,813	42,121,440	-	127,361,190
6/5/2009	15,630,809	29,770,803	40,335,485	42,310,188	-	128,068,512
6/19/2009	15,643,892	29,856,362	40,472,623	42,481,053	-	128,475,157
7/2/2009	15,719,694	29,941,349	40,612,807	42,655,040	-	128,950,117
7/17/2009	15,806,732	30,014,231	40,774,335	42,854,786	-	129,471,311
7/31/2009	15,887,687	30,084,820	40,925,416	43,041,536	-	129,960,686
8/14/2009	15,969,273	30,160,735	41,078,203	43,233,076	-	130,462,514
8/28/2009	16,050,400	30,214,108	41,226,912	43,423,531	-	130,936,178
9/11/2009	16,050,834	30,214,420	41,227,679	43,424,589	-	130,938,749
9/25/2009	16,127,545	30,251,659	41,374,230	43,615,318	-	131,389,979
10/9/2009	16,171,700	30,300,898	41,523,631	43,802,390	-	131,819,846
10/23/2009	16,277,020	30,348,624	41,672,316	43,991,890	-	132,311,077
11/4/2009	16,339,699	30,387,274	41,802,098	44,100,810	-	132,651,108
11/19/2009	16,411,579	30,440,724	41,962,138	44,304,480	-	133,140,148
12/4/2009	16,481,414	30,496,174	42,123,371	44,509,801	-	133,631,987
12/17/2009	16,540,771	30,566,187	42,262,914	44,686,357	-	134,077,456
12/31/2009	16,576,771	30,609,449	42,345,091	44,789,332	-	134,341,870
1/14/2010	16,643,539	30,681,300	42,493,061	44,977,337	-	134,816,464
1/29/2010	16,687,727	30,760,844	42,653,478	45,177,640	-	135,300,916
2/10/2010	16,768,070	30,823,106	42,782,092	45,336,706	-	135,731,201
2/26/2010	16,819,759	30,906,844	42,953,188	45,548,270	-	136,249,288

iWM CONSULTING GROUP

Former Amphenol Facility
980 Hurricane Road
Franklin, Indiana
Cumulative Ground Water Flow Readings

Date	Cumulative Pumpage (gallons)					
	RW-1	RW-2	RW-3	RW-4	RW-5	Total
3/11/2010	16,863,810	30,980,102	43,091,809	45,722,405	-	136,679,353
3/26/2010	16,918,571	31,068,262	43,253,045	45,925,716	-	137,186,821
4/8/2010	16,970,320	31,147,905	43,392,917	46,102,158	-	137,634,527
4/22/2010	17,026,281	31,231,925	43,543,300	46,290,482	-	138,113,215
5/6/2010	17,078,739	31,312,954	43,692,198	46,475,780	-	138,580,898
5/21/2010	17,134,670	31,400,080	43,852,156	46,676,949	-	139,085,082
6/4/2010	17,186,615	31,480,069	44,001,729	46,863,932	-	139,553,572
6/18/2010	17,242,088	31,564,524	44,149,574	47,048,223	-	140,025,636
7/1/2010	17,315,451	31,564,524	44,149,574	47,048,223	-	140,098,999
7/17/2010	17,381,146	31,758,866	44,437,557	47,353,371	-	140,952,167
7/22/2010	17,403,991	31,792,243	44,492,196	47,429,664	19,925	141,159,246
7/29/2010	17,429,707	31,826,886	44,558,093	47,519,611	93,937	141,449,461
8/12/2010	17,441,083	31,846,592	44,585,569	47,570,743	153,611	141,618,825
8/26/2010	17,489,418	31,898,926	44,687,639	47,752,356	295,252	142,144,818
9/8/2010	17,529,355	31,947,331	44,784,449	47,922,972	433,486	142,638,820
9/23/2010	17,561,653	31,982,488	44,882,792	48,081,182	600,041	143,129,383
10/7/2010	17,585,640	32,019,799	44,977,320	48,261,591	851,845	143,717,422
10/21/2010	17,593,111	32,049,503	45,085,891	48,443,692	1,071,314	144,264,738
11/5/2010	17,601,448	32,086,233	45,207,040	48,638,074	1,307,287	144,861,309
11/19/2010	17,607,470	32,099,609	45,332,485	48,809,910	1,533,273	145,403,974
12/3/2010	17,619,579	32,114,164	45,472,544	48,989,824	1,781,877	145,999,215
12/8/2010	17,626,995	32,125,605	45,523,166	49,054,279	1,870,420	146,221,692
12/17/2010	17,631,007	32,134,945	45,542,511	49,080,186	1,896,816	146,306,692
12/30/2010	17,651,743	32,184,258	45,629,260	49,248,390	2,061,387	146,796,265
1/14/2011	17,680,025	32,246,229	45,691,252	49,442,051	2,243,622	147,324,406
1/17/2011	17,680,297	32,246,898	45,692,073	49,443,662	2,245,245	147,329,402
1/28/2011	17,699,998	32,290,059	45,784,699	49,587,767	2,392,051	147,775,801
2/11/2011	17,721,483	32,341,319	45,894,922	49,770,401	2,576,071	148,325,423
2/25/2011	17,747,891	32,393,107	46,009,176	49,953,215	2,753,448	148,878,064
3/11/2011	17,785,498	32,449,430	46,064,625	50,044,410	2,844,586	149,209,776
3/24/2011	17,830,377	32,526,658	46,144,050	50,175,033	2,972,875	149,670,220
4/8/2011	17,888,953	32,619,922	46,267,644	50,370,951	3,164,567	150,333,264
4/14/2011	17,914,844	32,664,643	46,315,580	50,450,497	3,241,754	150,608,545
4/22/2011	17,960,378	32,731,346	46,381,722	50,553,331	3,343,885	150,991,889
5/6/2011	18,055,787	32,860,780	46,499,773	50,732,537	3,521,652	151,691,756
5/20/2011	18,141,748	32,980,818	46,623,576	50,913,264	3,703,445	152,384,078
6/2/2011	18,206,512	33,075,552	46,738,377	51,079,938	3,871,772	152,993,378
6/15/2011	18,244,670	33,125,979	46,808,525	51,185,307	3,977,652	153,363,360
6/30/2011	18,319,640	33,219,405	46,939,477	51,377,551	4,171,071	154,048,371
7/15/2011	18,387,307	33,293,241	47,074,989	51,572,475	4,361,525	154,710,764
7/28/2011	18,436,904	33,330,915	47,193,016	51,739,774	4,524,640	155,246,476
8/11/2011	18,482,582	33,357,395	47,318,765	51,916,025	4,697,317	155,793,311
8/25/2011	18,523,927	33,378,136	47,443,677	52,096,542	4,873,010	156,336,519
9/7/2011	18,552,986	33,413,417	47,556,188	52,265,341	5,036,623	156,845,782
9/23/2011	18,577,187	33,437,902	47,698,746	52,466,281	5,238,251	157,439,594
10/5/2011	18,603,833	33,466,140	47,803,470	52,612,112	5,386,333	157,893,115
10/7/2011	18,608,445	33,470,877	47,821,996	52,637,761	5,412,350	157,972,656
10/18/2011	18,625,588	33,495,216	47,932,071	52,789,225	5,565,931	158,429,258
11/4/2011	18,625,679	33,531,184	48,074,628	52,985,390	5,764,380	159,002,488
11/18/2011	18,627,549	33,560,594	48,201,628	53,158,640	5,938,670	159,508,308
12/1/2011	18,629,825	33,598,934	48,320,048	53,355,570	6,100,310	160,025,914
12/16/2011	18,629,949	33,694,694	48,451,868	53,577,620	6,282,440	160,657,798
12/28/2011	18,629,987	33,779,384	48,561,758	53,756,850	6,369,780	161,118,986
1/13/2012	18,645,754	33,859,637	48,708,053	53,992,589	6,573,941	161,801,201
1/16/2012	18,716,529	33,865,708	48,721,294	54,013,533	6,592,457	161,930,748
1/27/2012	18,757,241	33,938,060	48,817,779	54,170,142	6,731,820	162,436,269
2/10/2012	18,815,117	34,035,651	48,942,826	54,373,450	6,910,967	163,099,238
2/24/2012	18,862,640	34,104,647	49,069,225	54,579,272	7,090,969	163,727,980
3/9/2012	18,902,508	34,170,267	49,197,023	54,783,061	7,269,776	164,343,862
3/23/2012	18,937,777	34,222,618	49,324,691	54,989,061	7,449,391	164,944,765
4/6/2012	18,985,172	34,316,006	49,452,912	55,194,431	7,629,191	165,598,939
4/20/2012	19,034,085	34,411,741	49,579,662	55,399,648	7,806,565	166,252,928
5/2/2012	19,072,065	34,481,477	49,688,956	55,576,321	7,959,176	166,799,222
5/16/2012	19,126,410	34,578,497	49,817,176	55,781,962	8,137,991	167,463,263
5/22/2012	19,148,742	34,617,182	49,872,834	55,871,142	8,215,560	167,746,687
6/1/2012	19,182,310	34,668,364	49,964,636	56,017,651	8,342,793	168,196,981
6/14/2012	19,220,759	34,715,694	50,084,238	56,206,400	8,508,700	168,757,018
6/26/2012	19,250,934	34,755,010	50,196,416	56,384,007	8,664,407	169,272,001
7/13/2012	19,282,456	34,789,492	50,351,741	56,627,498	8,878,597	169,951,011

IWM CONSULTING GROUP

Former Amphenol Facility
980 Hurricane Road
Franklin, Indiana
Cumulative Ground Water Flow Readings

Date	Cumulative Pumpage (gallons)					
	RW-1	RW-2	RW-3	RW-4	RW-5	Total
7/27/2012	19,300,279	34,815,104	50,481,138	56,830,580	9,056,180	170,504,508
8/10/2012	19,309,368	34,840,760	50,610,359	57,033,320	9,233,830	171,048,864
8/24/2012	19,315,213	34,851,574	50,736,895	57,233,136	9,408,656	171,566,701
9/6/2012	19,318,377	34,861,041	50,856,179	57,234,830	9,571,204	171,862,858
9/21/2012	19,335,883	34,872,814	50,991,985	57,455,799	9,757,477	172,435,185
10/5/2012	19,352,210	34,883,464	51,121,784	57,668,757	9,934,425	172,981,867
10/19/2012	19,370,447	34,892,551	51,249,042	57,878,757	10,109,194	173,521,218
11/2/2012	19,386,758	34,899,644	51,376,083	58,088,081	10,282,271	174,054,064
11/6/2012	19,391,068	34,899,671	51,411,992	58,149,154	10,332,065	174,205,177
11/16/2012	19,400,364	34,899,674	51,501,533	58,297,367	10,450,677	174,570,842
11/30/2012	19,409,314	34,899,674	51,629,413	58,509,626	10,609,784	175,079,038
12/7/2012	19,411,904	34,899,674	51,693,373	58,616,035	10,685,793	175,328,006
12/11/2012	19,413,930	34,899,805	51,729,227	58,675,438	10,729,481	175,469,108
12/17/2012	19,417,115	34,914,357	51,784,590	58,767,251	10,796,312	175,700,852
12/28/2012	19,422,179	34,938,064	51,884,718	58,916,250	10,931,950	176,114,388
1/11/2013	19,429,323	34,967,288	52,013,327	59,107,052	11,104,052	176,642,269
1/24/2013	19,478,399	35,024,332	52,132,195	59,282,511	11,247,851	177,186,515
2/8/2013	19,535,734	35,096,268	52,272,637	59,488,915	11,273,959	177,688,740
2/25/2013	19,596,413	35,160,047	52,432,869	59,721,134	11,294,807	178,226,497
3/8/2013	19,634,478	35,189,228	52,534,826	59,868,397	11,442,232	178,690,388
3/22/2013	19,681,911	35,228,166	52,663,610	60,055,339	11,626,130	179,276,383
4/5/2013	19,727,669	35,265,694	52,792,148	60,241,450	11,811,400	179,859,588
4/19/2013	19,771,092	35,301,176	52,921,620	60,429,844	11,997,517	180,442,476
5/3/2013	19,823,292	35,344,645	53,049,314	60,615,719	12,179,555	181,033,752
5/17/2013	19,876,397	35,385,222	53,177,532	60,802,477	12,363,253	181,626,108
5/20/2013	19,887,596	35,395,416	53,203,514	60,840,462	12,400,905	181,749,120
5/30/2013	19,924,579	35,430,856	53,294,257	60,972,623	12,532,113	182,175,655
6/13/2013	19,954,209	35,459,564	53,367,498	61,079,480	12,636,980	182,518,958
6/28/2013	19,984,165	35,491,016	53,439,824	61,189,501	12,747,249	182,872,982
7/12/2013	20,029,164	35,538,329	53,560,220	61,372,738	12,931,693	183,453,371
7/26/2013	20,067,500	35,577,142	53,682,207	61,554,872	13,113,782	184,016,730
8/9/2013	20,100,935	35,609,889	53,805,409	61,738,677	13,292,277	184,568,414
8/23/2013	20,130,301	35,638,298	53,928,901	61,920,983	13,475,291	185,115,001
9/6/2013	20,153,775	35,660,903	54,052,237	62,102,418	13,656,818	185,647,378
9/19/2013	20,169,780	35,677,552	54,168,145	62,271,795	13,829,216	186,137,715
9/27/2013	20,177,315	35,686,555	54,237,580	62,374,486	13,934,019	186,431,182
10/1/2013	20,180,640	35,690,996	54,274,274	62,428,853	13,988,747	186,584,737
10/18/2013	20,198,726	35,712,831	54,422,532	62,648,015	14,209,497	187,212,828
11/1/2013	20,209,877	35,728,996	54,545,883	62,830,711	14,387,026	187,723,720
11/13/2013	20,219,607	35,743,158	54,651,633	62,987,871	14,542,658	188,166,154
11/27/2013	20,229,129	35,758,564	54,771,388	63,169,850	14,719,860	188,670,018
12/13/2013	20,232,306	35,773,540	54,903,022	63,378,171	14,918,033	189,226,299
12/27/2013	20,254,947	35,798,155	55,018,923	63,559,842	15,094,915	189,748,009
1/13/2014	20,310,459	35,858,444	55,058,528	63,785,620	15,311,390	190,345,668
1/27/2014	20,359,066	35,908,347	55,163,059	63,963,231	15,482,350	190,897,280
2/7/2014	20,393,790	35,943,762	55,256,155	64,106,449	15,618,274	191,339,657
2/19/2014	20,428,577	35,979,526	55,358,809	64,263,402	15,766,688	191,818,229
3/7/2014	20,443,248	35,987,068	55,387,924	64,307,521	15,808,414	191,955,402
3/21/2014	20,489,612	36,042,705	55,506,739	64,489,351	15,981,942	192,531,576
4/4/2014	20,530,379	36,090,004	55,623,198	64,664,950	16,150,450	193,080,208
4/11/2014	20,561,121	36,123,401	55,682,367	64,754,818	16,237,417	193,380,351
4/19/2014	20,597,949	36,164,233	55,748,349	64,877,632	16,338,389	193,747,779
4/26/2014	20,626,412	36,195,383	55,805,928	64,981,088	16,423,019	194,053,057
4/28/2014	20,635,165	36,204,856	55,824,342	65,014,336	16,449,863	194,149,789
5/2/2014	20,649,796	36,220,523	55,855,609	65,070,851	16,495,304	194,313,310
5/16/2014	20,701,406	36,275,293	55,971,296	65,280,691	16,663,176	194,913,089
5/30/2014	20,753,409	36,329,628	56,088,110	65,492,982	16,829,166	195,514,522
6/14/2014	20,794,298	36,371,897	56,178,428	65,657,502	16,956,000	195,979,352
6/26/2014	20,845,396	36,425,906	56,277,675	65,840,690	17,103,753	196,514,647
7/11/2014	20,902,170	36,484,485	56,403,449	66,069,532	17,286,861	197,167,724
7/25/2014	20,949,099	36,532,274	56,519,208	66,278,440	17,453,870	197,754,118
8/8/2014	20,992,106	36,576,227	56,636,634	66,489,309	17,622,038	198,337,541
8/22/2014	21,029,912	36,615,310	56,749,737	66,696,135	17,785,918	198,898,239
9/5/2014	21,065,532	36,652,820	56,865,500	66,909,032	17,952,196	199,466,307
9/19/2014	21,101,206	36,690,779	56,980,353	67,119,933	18,116,511	200,030,009
9/26/2014	21,117,240	36,707,673	57,036,346	67,222,553	18,195,917	200,300,956
10/8/2014	21,143,064	36,734,197	57,135,015	67,403,911	18,335,212	200,772,626
10/17/2014	21,161,672	36,752,610	57,209,521	67,540,401	18,440,192	201,125,623
10/31/2014	21,188,902	36,780,585	57,322,493	67,748,966	18,598,306	201,660,479

iWM CONSULTING GROUP

Former Amphenol Facility
980 Hurricane Road
Franklin, Indiana
Cumulative Ground Water Flow Readings

Date	Cumulative Pumpage (gallons)					
	RW-1	RW-2	RW-3	RW-4	RW-5	Total
11/13/2014	21,211,031	36,804,334	57,385,031	67,943,708	18,743,995	202,109,326
11/24/2014	21,227,605	36,822,618	57,503,662	68,105,871	18,864,837	202,545,820
12/11/2014	21,259,937	36,856,647	57,691,115	68,362,687	19,054,101	203,245,714
12/24/2014	21,284,460	36,885,933	57,825,524	68,547,867	19,190,045	203,755,056
1/9/2015	21,316,070	36,922,878	57,997,656	68,786,228	19,363,399	204,407,458
1/23/2015	21,345,587	36,959,350	58,144,372	68,993,833	19,513,801	204,978,170
1/29/2015	21,357,127	36,973,611	58,205,489	69,081,001	19,576,585	205,215,040
2/6/2015	21,371,505	36,991,245	58,286,851	69,198,021	19,660,311	205,529,160
2/20/2015	21,394,354	37,020,048	58,428,275	69,404,547	19,660,702	205,929,153
2/26/2015	21,403,733	37,035,407	58,488,245	69,491,602	19,660,702	206,100,916
3/6/2015	21,416,567	37,056,085	58,568,322	69,610,071	19,660,702	206,332,974
3/13/2015	21,432,404	37,077,255	58,637,051	69,713,961	19,672,942	206,554,840
3/20/2015	21,451,911	37,099,505	58,705,735	69,817,260	19,758,622	206,854,260
4/3/2015	21,496,123	37,157,768	58,840,954	70,024,505	19,923,353	207,463,930
4/10/2015	21,520,195	37,190,147	58,908,094	70,129,386	20,006,301	207,775,350
4/17/2015	21,548,296	37,225,866	58,974,446	70,234,441	20,088,739	208,093,015
5/8/2015	21,633,870	37,329,352	59,168,269	70,545,684	20,332,040	209,030,442
5/15/2015	21,660,703	37,360,642	59,232,415	70,650,969	20,414,065	209,340,021
5/21/2015	21,682,335	37,385,208	59,285,779	70,738,945	20,482,461	209,595,955
5/27/2015	21,702,119	37,399,199	59,337,850	70,827,662	20,550,453	209,838,510
6/1/2015	21,717,835	37,412,051	59,382,879	70,896,281	20,610,201	210,040,474
6/12/2015	21,747,685	37,447,069	59,476,806	71,038,692	20,733,858	210,465,337
6/29/2015	21,803,534	37,509,533	59,623,153	71,264,592	20,928,087	211,150,126
7/10/2015	21,856,543	37,567,451	59,715,803	71,410,231	21,052,413	211,623,668
7/24/2015	21,954,098	37,585,620	59,833,820	71,597,837	21,211,013	212,203,615
8/7/2015	22,031,338	37,585,679	59,949,604	71,778,912	21,366,471	212,733,231
8/21/2015	22,092,570	37,651,895	60,063,901	71,958,372	21,519,995	213,307,960
9/3/2015	22,140,005	37,700,478	60,168,466	72,126,311	21,661,719	213,818,206
9/10/2015	22,162,440	37,722,445	60,224,395	72,217,457	21,737,090	214,085,054
9/11/2015	22,162,450	37,722,454	60,224,416	72,217,491	21,737,114	214,085,152
9/18/2015	22,182,505	37,741,631	60,276,772	72,305,071	21,808,859	214,336,065
10/2/2015	22,218,397	37,774,281	60,385,729	72,488,189	21,957,545	214,845,368
10/12/2015	22,240,732	37,794,399	60,461,431	72,617,782	22,058,949	215,194,520
10/16/2015	22,242,971	37,796,310	60,469,257	72,631,392	22,069,726	215,230,883
10/30/2015	22,270,071	37,819,469	60,613,582	72,825,571	22,230,469	215,780,389
11/13/2015	22,294,496	37,841,755	60,761,827	73,021,255	22,390,355	216,330,915
11/25/2015	22,313,190	37,860,592	60,891,076	73,187,442	22,525,018	216,798,545
12/14/2015	22,341,225	37,897,543	61,092,029	73,453,206	22,738,113	217,543,343
12/24/2015	22,353,695	37,914,595	61,192,112	73,591,349	22,849,163	217,922,141
1/8/2016	22,396,764	37,960,917	61,367,870	73,803,185	23,017,304	218,567,267
1/21/2016	22,440,091	38,006,786	61,527,455	73,983,596	23,159,279	219,138,434
2/4/2016	22,483,110	38,050,370	61,695,059	74,176,614	23,310,181	219,736,561
2/19/2016	22,512,701	38,109,165	61,876,065	74,385,025	23,467,583	220,371,766
3/4/2016	22,522,123	38,165,386	62,047,797	74,583,131	23,615,567	220,955,231
3/18/2016	22,522,638	38,228,796	62,223,241	74,777,171	23,762,706	221,535,779
4/1/2016	22,522,783	38,285,705	62,396,246	74,969,982	23,908,428	222,104,371
4/15/2016	22,522,940	38,337,341	62,573,509	75,164,601	24,054,143	222,673,761
4/22/2016	22,523,966	38,363,033	62,664,996	75,266,762	24,129,358	222,969,342
4/29/2016	22,524,797	38,388,598	62,751,445	75,365,543	24,201,883	223,253,493
5/13/2016	22,525,461	38,440,105	62,928,471	75,566,668	24,348,118	223,830,050
5/27/2016	22,540,945	38,512,402	63,101,443	75,764,305	24,491,195	224,431,517
6/10/2016	22,547,796	38,574,505	63,272,726	75,962,132	24,628,074	225,006,460
6/24/2016	22,549,794	38,635,555	63,445,839	76,161,742	24,765,224	225,579,381
7/8/2016	22,557,607	38,695,339	63,620,613	76,363,321	24,902,523	226,160,630
7/22/2016	22,569,714	38,702,445	63,801,113	76,564,435	25,037,817	226,696,751
8/4/2016	22,585,424	38,766,498	63,947,841	76,752,315	25,163,002	227,236,307
8/18/2016	22,588,621	38,829,627	64,103,345	76,950,621	25,294,340	227,787,781

Notes:

- Data prior to 4/12/96 was collected by EMCON.
- A new flow baseline (zero cumulative flow) was established on August 3, 1995, due to flow meter replacement.
- Erroneous flow meter reading from RW-3 on 10/1/96.
- Due to a flow meter malfunction, the totalizer for RW-2 showed a negative flow of 1,051 gallons on January 14, 1997.
- Due to a flow meter malfunction, the totalizer for RW-3 showed a negative flowage of 1,538 gallons, 19,689 gallons, and 20,197 gallons on March 14, March 28, and May 7, 1997, respectively.
- Due to a flow meter malfunction, the total gallons pumped between July 2 and July 16, 1998 was estimated at 10 gpm for RW-2 and RW-3.
- Recovery wells converted from pneumatic to electrical submersible pumps in March 1999.
- Recovery well RW-4 installed late February 1999.
- Recovery well RW-5 was initiated on July 20, 2010.
- Recovery wells RW-1, RW-2, RW-3 and RW-4 were developed on May 15, 2000.
- NEEP Systems air stripper installed on August 29 through August 31, 2000.
- New totalizer installed for Recovery well RW-5 on March 20, 2015, the total gallons pumped from recovery well RW-5 during March 2015 was estimated at 8.5 gpm.

IWM CONSULTING GROUP

AMPHENOL CO[illegible]ORATION
FRANKLIN, INDIANA



ATTACHMENT C

Field Notes

FORMER AMPHENOL FACILITY
980B Hurricane Road
Franklin, Indiana

Site Inspection Date: 8-4-16
IWM Personnel: R. Mier, Luke,
Arrival Time: 9:00
Departure Time: 3:45
Alarm Response Visit: YES (NO)

BIWEEKLY DATA

Totalizer Readings:	RW-1	39578715.0	RW-2	23671154.0	RW-3	47447113.0	RW-4	76752315.0	RW-5	5404380.0
Flow Rate GPM:	RW-1	cycling	RW-2	cycling	RW-3	8.25	RW-4	10.0	RW-5	8.00
Pump Running Amps	RW-1	3.2	RW-2	3.6	RW-3	3.8	RW-4	4.1	RW-5	3.8

Air Stripper Pressure: 10 Inches of Water
Effluent Clarity: clean
Building Temperature: 70° Degrees F
System Operation Upon Arrival: (YES) NO (if no please explain below)

Water Leaks: RW-1 RW-2 RW-3 RW-4 RW-5
Please circle appropriate controller(s) below:

Manholes	(NO)	YES	Repaired	
Lines	(NO)	YES	Repaired	
Stripper	(NO)	YES	Repaired	

If yes, explain:

MONTHLY DATA

Filter Cartridges Replaced:	N	RW-1	N	RW-2	N	RW-3	N	RW-4	N	RW-5

Stripper Trays and Tubes Checked: yes
Stripper Trays and Tubes Cleaned: yes
Monitoring/Recovery Wells Gauged: yes

Recommendations for system optimization or general comments:

FORMER AMPHENOL FACILITY
980B Hurricane Road
Franklin, Indiana

Site Inspection Date: 8-18-16
IWM Personnel: R. Mier
Arrival Time: 9:00
Departure Time: 2:30
Alarm Response Visit: YES (NO)

BIWEEKLY DATA

Totalizer Readings:	RW-1	39610?2.0	RW-2	23740283.0	RW-3	47602613.0	RW-4	76950621.0	RW-5	5535718.0
Flow Rate GPM:	RW-1	cycling	RW-2	cycling	RW-3	8.25	RW-4	10.00	RW-5	8.00
Pump Running Amps	RW-1	3.2	RW-2	3.1	RW-3	3.3	RW-4	4.0	RW-5	3.5

Air Stripper Pressure: 10 Inches of Water

Effluent Clarity: Clear

Building Temperature: 78° Degrees F

System Operation Upon Arrival: (YES) NO (if no please explain below)

Water Leaks: RW-1 (RW-2) RW-3 RW-4 RW-5
Please circle appropriate controller(s) below:

Manholes	(NO)	YES	Repaired
Lines	NO	(YES)	Repaired RW-2
Stripper	(NO)	YES	Repaired

If yes, explain: RW-2 The 90° coming out of pipe trench had Leak Every Time it came on Fine crack in the 90°

MONTHLY DATA

Filter Cartridges Replaced: RW-1 RW-2 RW-3 RW-4 RW-5

Stripper Trays and Tubes Checked:

Stripper Trays and Tubes Cleaned:

Monitoring/Recovery Wells Gauged:

Recommendations for system optimization or general comments:

ATTACHMENT D

System Sample Laboratory Analytical Report

Pace Analytical®
www.pacelabs.com

Pace Analytical Services, Inc.
Not NELAP Accredited
4860 Blazer Parkway
Dublin, OH 43017
(614)486-5421

Pace Analytical Services, Inc.
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

August 23, 2016

Mr. Chris Newell
IWM Consulting
7428 Rockville Road
Indianapolis, IN 46214

RE: Project: Amphenol
Pace Project No.: 50152274

Dear Mr. Newell:
Enclosed are the analytical results for sample(s) received by the laboratory on August 18, 2016. The results relate only to the samples included in this report. Results reported herein conform to the most current TNI standards and the laboratory's Quality Assurance Manual, where applicable, unless otherwise noted in the body of the report.

If you have any questions concerning this report, please feel free to contact me.

Sincerely,

Kenneth Hunt
kenneth.hunt@pacelabs.com
Project Manager

Enclosures

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical®
www.pacelabs.com

Pace Analytical Services, Inc.
Not NELAP Accredited
4860 Blazer Parkway
Dublin, OH 43017
(614)486-5421

Pace Analytical Services, Inc.
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

CERTIFICATIONS

Project: Amphenol
Pace Project No.: 50152274

Indiana Certification IDs
7726 Moller Road, Indianapolis, IN 46268
Illinois Certification #: 200074
Indiana Certification #: C-49-06
Kansas/NELAP Certification #:E-10177
Kentucky UST Certification #: 0042
Kentucky WW Certification #:98019
Ohio VAP Certification #: CL-0065
Oklahoma Certification #: 2014-148
Texas Certification #: T104704355-15-9
West Virginia Certification #: 330
Wisconsin Certification #: 999788130
USDA Soil Permit #: P330-10-00128

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical
www.pacelabs.com

Pace Analytical Services, Inc.
Not NELAP Accredited
4860 Blazer Parkway
Dublin, OH 43017
(614)486-5421

Pace Analytical Services, Inc.
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

SAMPLE SUMMARY

Project: Amphenol
Pace Project No.: 50152274

Lab ID	Sample ID	Matrix	Date Collected	Date Received
50152274001	RW-1	Water	08/18/16 09:55	08/18/16 15:06
50152274002	RW-2	Water	08/18/16 09:50	08/18/16 15:06
50152274003	RW-3	Water	08/18/16 09:45	08/18/16 15:06
50152274004	RW-4	Water	08/18/16 09:40	08/18/16 15:06
50152274005	RW-5	Water	08/18/16 09:35	08/18/16 15:06
50152274006	EFFLUENT	Water	08/18/16 09:30	08/18/16 15:06

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical®
www.pacelabs.com

Pace Analytical Services, Inc.
Not NELAP Accredited
4860 Blazer Parkway
Dublin, OH 43017
(614)486-5421

Pace Analytical Services, Inc.
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

SAMPLE ANALYTE COUNT

Project: Amphenol
Pace Project No.: 50152274

Lab ID	Sample ID	Method	Analysts	Analytes Reported
50152274001	RW-1	EPA 8260	CAP	72
50152274002	RW-2	EPA 8260	CAP	72
50152274003	RW-3	EPA 8260	CAP	72
50152274004	RW-4	EPA 8260	CAP	72
50152274005	RW-5	EPA 8260	CAP	72
50152274006	EFFLUENT	EPA 8260	CAP	72

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical®
www.pacelabs.com

Pace Analytical Services, Inc.
Not NELAP Accredited
4860 Blazer Parkway
Dublin, OH 43017
(614)486-5421

Pace Analytical Services, Inc.
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

SUMMARY OF DETECTION

Project: Amphenol
Pace Project No.: 50152274

Lab Sample ID / Method	Client Sample ID / Parameters	Result	Units	Report Limit	Analyzed	Qualifiers
50152274001	**RW-1**					
EPA 8260	Tetrachloroethene	12.5	ug/L	5.0	08/20/16 07:56	
EPA 8260	1,1,1-Trichloroethane	9.4	ug/L	5.0	08/20/16 07:56	
EPA 8260	Trichloroethene	14.2	ug/L	5.0	08/20/16 07:56	
50152274002	**RW-2**					
EPA 8260	1,1-Dichloroethane	8.1	ug/L	5.0	08/20/16 08:30	
EPA 8260	cis-1,2-Dichloroethene	95.8	ug/L	5.0	08/20/16 08:30	
EPA 8260	Tetrachloroethene	211	ug/L	5.0	08/20/16 08:30	
EPA 8260	1,1,1-Trichloroethane	60.6	ug/L	5.0	08/20/16 08:30	
EPA 8260	Trichloroethene	145	ug/L	5.0	08/20/16 08:30	
50152274003	**RW-3**					
EPA 8260	cis-1,2-Dichloroethene	14.6	ug/L	5.0	08/20/16 09:05	
EPA 8260	Tetrachloroethene	98.3	ug/L	5.0	08/20/16 09:05	
EPA 8260	1,1,1-Trichloroethane	29.6	ug/L	5.0	08/20/16 09:05	
EPA 8260	Trichloroethene	32.6	ug/L	5.0	08/20/16 09:05	
50152274004	**RW-4**					
EPA 8260	Tetrachloroethene	11.1	ug/L	5.0	08/20/16 09:39	
50152274005	**RW-5**					
EPA 8260	cis-1,2-Dichloroethene	94.1	ug/L	5.0	08/20/16 10:14	
EPA 8260	Tetrachloroethene	337	ug/L	50.0	08/20/16 10:48	
EPA 8260	1,1,1-Trichloroethane	29.6	ug/L	5.0	08/20/16 10:14	
EPA 8260	Trichloroethene	173	ug/L	5.0	08/20/16 10:14	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical®
www.pacelabs.com

Pace Analytical Services, Inc.
Not NELAP Accredited
4860 Blazer Parkway
Dublin, OH 43017
(614)486-5421

Pace Analytical Services, Inc.
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

ANALYTICAL RESULTS

Project: Amphenol
Pace Project No.: 50152274

Sample: RW-1 **Lab ID: 50152274001** Collected: 08/18/16 09:55 Received: 08/18/16 15:06 Matrix: Water

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8260 MSV	Analytical Method: EPA 8260							
Acetone	ND	ug/L	100	1		08/20/16 07:56	67-64-1	
Acrolein	ND	ug/L	50.0	1		08/20/16 07:56	107-02-8	
Acrylonitrile	ND	ug/L	100	1		08/20/16 07:56	107-13-1	
Benzene	ND	ug/L	5.0	1		08/20/16 07:56	71-43-2	
Bromobenzene	ND	ug/L	5.0	1		08/20/16 07:56	108-86-1	
Bromochloromethane	ND	ug/L	5.0	1		08/20/16 07:56	74-97-5	
Bromodichloromethane	ND	ug/L	5.0	1		08/20/16 07:56	75-27-4	
Bromoform	ND	ug/L	5.0	1		08/20/16 07:56	75-25-2	
Bromomethane	ND	ug/L	5.0	1		08/20/16 07:56	74-83-9	
2-Butanone (MEK)	ND	ug/L	25.0	1		08/20/16 07:56	78-93-3	
n-Butylbenzene	ND	ug/L	5.0	1		08/20/16 07:56	104-51-8	
sec-Butylbenzene	ND	ug/L	5.0	1		08/20/16 07:56	135-98-8	
tert-Butylbenzene	ND	ug/L	5.0	1		08/20/16 07:56	98-06-6	
Carbon disulfide	ND	ug/L	10.0	1		08/20/16 07:56	75-15-0	
Carbon tetrachloride	ND	ug/L	5.0	1		08/20/16 07:56	56-23-5	
Chlorobenzene	ND	ug/L	5.0	1		08/20/16 07:56	108-90-7	
C[illegible]roethane	ND	ug/L	5.0	1		08/20/16 07:56	75-00-3	
[illegible]oform	ND	ug/L	5.0	1		08/20/16 07:56	67-66-3	
Chloromethane	ND	ug/L	5.0	1		08/20/16 07:56	74-87-3	
2-Chlorotoluene	ND	ug/L	5.0	1		08/20/16 07:56	95-49-8	
4-Chlorotoluene	ND	ug/L	5.0	1		08/20/16 07:56	106-43-4	
Dibromochloromethane	ND	ug/L	5.0	1		08/20/16 07:56	124-48-1	
1,2-Dibromoethane (EDB)	ND	ug/L	5.0	1		08/20/16 07:56	106-93-4	
Dibromomethane	ND	ug/L	5.0	1		08/20/16 07:56	74-95-3	
1,2-Dichlorobenzene	ND	ug/L	5.0	1		08/20/16 07:56	95-50-1	
1,3-Dichlorobenzene	ND	ug/L	5.0	1		08/20/16 07:56	541-73-1	
1,4-Dichlorobenzene	ND	ug/L	5.0	1		08/20/16 07:56	106-46-7	
trans-1,4-Dichloro-2-butene	ND	ug/L	100	1		08/20/16 07:56	110-57-6	
Dichlorodifluoromethane	ND	ug/L	5.0	1		08/20/16 07:56	75-71-8	
1,1-Dichloroethane	ND	ug/L	5.0	1		08/20/16 07:56	75-34-3	
1,2-Dichloroethane	ND	ug/L	5.0	1		08/20/16 07:56	107-06-2	
1,1-Dichloroethene	ND	ug/L	5.0	1		08/20/16 07:56	75-35-4	
cis-1,2-Dichloroethene	ND	ug/L	5.0	1		08/20/16 07:56	156-59-2	
trans-1,2-Dichloroethene	ND	ug/L	5.0	1		08/20/16 07:56	156-60-5	
1,2-Dichloropropane	ND	ug/L	5.0	1		08/20/16 07:56	78-87-5	
1,3-Dichloropropane	ND	ug/L	5.0	1		08/20/16 07:56	142-28-9	
2,2-Dichloropropane	ND	ug/L	5.0	1		08/20/16 07:56	594-20-7	
1,1-Dichloropropene	ND	ug/L	5.0	1		08/20/16 07:56	563-58-6	
cis-1,3-Dichloropropene	ND	ug/L	5.0	1		08/20/16 07:56	10061-01-5	
trans-1,3-Dichloropropene	ND	ug/L	5.0	1		08/20/16 07:56	10061-02-6	
Ethylbenzene	ND	ug/L	5.0	1		08/20/16 07:56	100-41-4	
Ethyl methacrylate	ND	ug/L	100	1		08/20/16 07:56	97-63-2	
Hexachloro-1,3-butadiene	ND	ug/L	5.0	1		08/20/16 07:56	87-68-3	
2-Hexanone	ND	ug/L	25.0	1		08/20/16 07:56	591-78-6	
Iodomethane	ND	ug/L	10.0	1		08/20/16 07:56	74-88-4	
[illegible]opylbenzene (Cumene)	ND	ug/L	5.0	1		08/20/16 07:56	98-82-8	
p-[illegible]opropyltoluene	ND	ug/L	5.0	1		08/20/16 07:56	99-87-6	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical®
www.pacelabs.com

Pace Analytical Services, Inc.
Not NELAP Accredited
4860 Blazer Parkway
Dublin, OH 43017
(614)486-5421

Pace Analytical Services, Inc.
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

ANALYTICAL RESULTS

Project: Amphenol
Pace Project No.: 50152274

Sample: RW-1 **Lab ID: 50152274001** Collected: 08/18/16 09:55 Received: 08/18/16 15:06 Matrix: Water

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8260 MSV	Analytical Method: EPA 8260							
Methylene Chloride	ND	ug/L	5.0	1		08/20/16 07:56	75-09-2	
4-Methyl-2-pentanone (MIBK)	ND	ug/L	25.0	1		08/20/16 07:56	108-10-1	
Methyl-tert-butyl ether	ND	ug/L	4.0	1		08/20/16 07:56	1634-04-4	
Naphthalene	ND	ug/L	5.0	1		08/20/16 07:56	91-20-3	
n-Propylbenzene	ND	ug/L	5.0	1		08/20/16 07:56	103-65-1	
Styrene	ND	ug/L	5.0	1		08/20/16 07:56	100-42-5	
1,1,1,2-Tetrachloroethane	ND	ug/L	5.0	1		08/20/16 07:56	630-20-6	
1,1,2,2-Tetrachloroethane	ND	ug/L	5.0	1		08/20/16 07:56	79-34-5	
Tetrachloroethene	**12.5**	ug/L	5.0	1		08/20/16 07:56	127-18-4	
Toluene	ND	ug/L	5.0	1		08/20/16 07:56	108-88-3	
1,2,3-Trichlorobenzene	ND	ug/L	5.0	1		08/20/16 07:56	87-61-6	
1,2,4-Trichlorobenzene	ND	ug/L	5.0	1		08/20/16 07:56	120-82-1	
1,1,1-Trichloroethane	**9.4**	ug/L	5.0	1		08/20/16 07:56	71-55-6	
1,1,2-Trichloroethane	ND	ug/L	5.0	1		08/20/16 07:56	79-00-5	
Trichloroethene	**14.2**	ug/L	5.0	1		08/20/16 07:56	79-01-6	
Trichlorofluoromethane	ND	ug/L	5.0	1		08/20/16 07:56	75-69-4	
1,2,3-Trichloropropane	ND	ug/L	5.0	1		08/20/16 07:56	96-18-4	
Trimethylbenzene	ND	ug/L	5.0	1		08/20/16 07:56	95-63-6	
1,3,5-Trimethylbenzene	ND	ug/L	5.0	1		08/20/16 07:56	108-67-8	
Vinyl acetate	ND	ug/L	50.0	1		08/20/16 07:56	108-05-4	
Vinyl chloride	ND	ug/L	2.0	1		08/20/16 07:56	75-01-4	
Xylene (Total)	ND	ug/L	10.0	1		08/20/16 07:56	1330-20-7	
Surrogates								
Dibromofluoromethane (S)	100	%.	84-118	1		08/20/16 07:56	1868-53-7	
4-Bromofluorobenzene (S)	100	%.	79-116	1		08/20/16 07:56	460-00-4	
Toluene-d8 (S)	100	%.	86-110	1		08/20/16 07:56	2037-26-5	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical®
www.pacelabs.com

Pace Analytical Services, Inc.
Not NELAP Accredited
4860 Blazer Parkway
Dublin, OH 43017
(614)486-5421

Pace Analytical Services, Inc.
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

ANALYTICAL RESULTS

Project: Amphenol
Pace Project No.: 50152274

Sample: RW-2 **Lab ID: 50152274002** Collected: 08/18/16 09:50 Received: 08/18/16 15:06 Matrix: Water

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8260 MSV	Analytical Method: EPA 8260							
Acetone	ND	ug/L	100	1		08/20/16 08:30	67-64-1	
Acrolein	ND	ug/L	50.0	1		08/20/16 08:30	107-02-8	
Acrylonitrile	ND	ug/L	100	1		08/20/16 08:30	107-13-1	
Benzene	ND	ug/L	5.0	1		08/20/16 08:30	71-43-2	
Bromobenzene	ND	ug/L	5.0	1		08/20/16 08:30	108-86-1	
Bromochloromethane	ND	ug/L	5.0	1		08/20/16 08:30	74-97-5	
Bromodichloromethane	ND	ug/L	5.0	1		08/20/16 08:30	75-27-4	
Bromoform	ND	ug/L	5.0	1		08/20/16 08:30	75-25-2	
Bromomethane	ND	ug/L	5.0	1		08/20/16 08:30	74-83-9	
2-Butanone (MEK)	ND	ug/L	25.0	1		08/20/16 08:30	78-93-3	
n-Butylbenzene	ND	ug/L	5.0	1		08/20/16 08:30	104-51-8	
sec-Butylbenzene	ND	ug/L	5.0	1		08/20/16 08:30	135-98-8	
tert-Butylbenzene	ND	ug/L	5.0	1		08/20/16 08:30	98-06-6	
Carbon disulfide	ND	ug/L	10.0	1		08/20/16 08:30	75-15-0	
Carbon tetrachloride	ND	ug/L	5.0	1		08/20/16 08:30	56-23-5	
Chlorobenzene	ND	ug/L	5.0	1		08/20/16 08:30	108-90-7	
Chloroethane	ND	ug/L	5.0	1		08/20/16 08:30	75-00-3	
Chloroform	ND	ug/L	5.0	1		08/20/16 08:30	67-66-3	
Chloromethane	ND	ug/L	5.0	1		08/20/16 08:30	74-87-3	
2-Chlorotoluene	ND	ug/L	5.0	1		08/20/16 08:30	95-49-8	
4-Chlorotoluene	ND	ug/L	5.0	1		08/20/16 08:30	106-43-4	
Dibromochloromethane	ND	ug/L	5.0	1		08/20/16 08:30	124-48-1	
1,2-Dibromoethane (EDB)	ND	ug/L	5.0	1		08/20/16 08:30	106-93-4	
Dibromomethane	ND	ug/L	5.0	1		08/20/16 08:30	74-95-3	
1,2-Dichlorobenzene	ND	ug/L	5.0	1		08/20/16 08:30	95-50-1	
1,3-Dichlorobenzene	ND	ug/L	5.0	1		08/20/16 08:30	541-73-1	
1,4-Dichlorobenzene	ND	ug/L	5.0	1		08/20/16 08:30	106-46-7	
trans-1,4-Dichloro-2-butene	ND	ug/L	100	1		08/20/16 08:30	110-57-6	
Dichlorodifluoromethane	ND	ug/L	5.0	1		08/20/16 08:30	75-71-8	
1,1-Dichloroethane	**8.1**	ug/L	5.0	1		08/20/16 08:30	75-34-3	
1,2-Dichloroethane	ND	ug/L	5.0	1		08/20/16 08:30	107-06-2	
1,1-Dichloroethene	ND	ug/L	5.0	1		08/20/16 08:30	75-35-4	
cis-1,2-Dichloroethene	**95.8**	ug/L	5.0	1		08/20/16 08:30	156-59-2	
trans-1,2-Dichloroethene	ND	ug/L	5.0	1		08/20/16 08:30	156-60-5	
1,2-Dichloropropane	ND	ug/L	5.0	1		08/20/16 08:30	78-87-5	
1,3-Dichloropropane	ND	ug/L	5.0	1		08/20/16 08:30	142-28-9	
2,2-Dichloropropane	ND	ug/L	5.0	1		08/20/16 08:30	594-20-7	
1,1-Dichloropropene	ND	ug/L	5.0	1		08/20/16 08:30	563-58-6	
cis-1,3-Dichloropropene	ND	ug/L	5.0	1		08/20/16 08:30	10061-01-5	
trans-1,3-Dichloropropene	ND	ug/L	5.0	1		08/20/16 08:30	10061-02-6	
Ethylbenzene	ND	ug/L	5.0	1		08/20/16 08:30	100-41-4	
Ethyl methacrylate	ND	ug/L	100	1		08/20/16 08:30	97-63-2	
Hexachloro-1,3-butadiene	ND	ug/L	5.0	1		08/20/16 08:30	87-68-3	
2-Hexanone	ND	ug/L	25.0	1		08/20/16 08:30	591-78-6	
Iodomethane	ND	ug/L	10.0	1		08/20/16 08:30	74-88-4	
Isopropylbenzene (Cumene)	ND	ug/L	5.0	1		08/20/16 08:30	98-82-8	
p-Isopropyltoluene	ND	ug/L	5.0	1		08/20/16 08:30	99-87-6	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical®
www.pacelabs.com

Pace Analytical Services, Inc.
Not NELAP Accredited
4860 Blazer Parkway
Dublin, OH 43017
(614)486-5421

Pace Analytical Services, Inc.
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

ANALYTICAL RESULTS

Project: Amphenol
Pace Project No.: 50152274

Sample: RW-2 **Lab ID: 50152274002** Collected: 08/18/16 09:50 Received: 08/18/16 15:06 Matrix: Water

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8260 MSV	Analytical Method: EPA 8260							
Methylene Chloride	ND	ug/L	5.0	1		08/20/16 08:30	75-09-2	
4-Methyl-2-pentanone (MIBK)	ND	ug/L	25.0	1		08/20/16 08:30	108-10-1	
Methyl-tert-butyl ether	ND	ug/L	4.0	1		08/20/16 08:30	1634-04-4	
Naphthalene	ND	ug/L	5.0	1		08/20/16 08:30	91-20-3	
n-Propylbenzene	ND	ug/L	5.0	1		08/20/16 08:30	103-65-1	
Styrene	ND	ug/L	5.0	1		08/20/16 08:30	100-42-5	
1,1,1,2-Tetrachloroethane	ND	ug/L	5.0	1		08/20/16 08:30	630-20-6	
1,1,2,2-Tetrachloroethane	ND	ug/L	5.0	1		08/20/16 08:30	79-34-5	
Tetrachloroethene	**211**	ug/L	5.0	1		08/20/16 08:30	127-18-4	
Toluene	ND	ug/L	5.0	1		08/20/16 08:30	108-88-3	
1,2,3-Trichlorobenzene	ND	ug/L	5.0	1		08/20/16 08:30	87-61-6	
1,2,4-Trichlorobenzene	ND	ug/L	5.0	1		08/20/16 08:30	120-82-1	
1,1,1-Trichloroethane	**60.6**	ug/L	5.0	1		08/20/16 08:30	71-55-6	
1,1,2-Trichloroethane	ND	ug/L	5.0	1		08/20/16 08:30	79-00-5	
Trichloroethene	**145**	ug/L	5.0	1		08/20/16 08:30	79-01-6	
Trichlorofluoromethane	ND	ug/L	5.0	1		08/20/16 08:30	75-69-4	
1,2,3-Trichloropropane	ND	ug/L	5.0	1		08/20/16 08:30	96-18-4	
Trimethylbenzene	ND	ug/L	5.0	1		08/20/16 08:30	95-63-6	
1,3,5-Trimethylbenzene	ND	ug/L	5.0	1		08/20/16 08:30	108-67-8	
Vinyl acetate	ND	ug/L	50.0	1		08/20/16 08:30	108-05-4	
Vinyl chloride	ND	ug/L	2.0	1		08/20/16 08:30	75-01-4	
Xylene (Total)	ND	ug/L	10.0	1		08/20/16 08:30	1330-20-7	
Surrogates								
Dibromofluoromethane (S)	99	%.	84-118	1		08/20/16 08:30	1868-53-7	
4-Bromofluorobenzene (S)	95	%.	79-116	1		08/20/16 08:30	460-00-4	
Toluene-d8 (S)	101	%.	86-110	1		08/20/16 08:30	2037-26-5	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical®
www.pacelabs.com

Pace Analytical Services, Inc.
Not NELAP Accredited
4860 Blazer Parkway
Dublin, OH 43017
(614)486-5421

Pace Analytical Services, Inc.
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

ANALYTICAL RESULTS

Project: Amphenol
Pace Project No.: 50152274

Sample: RW-3 **Lab ID: 50152274003** Collected: 08/18/16 09:45 Received: 08/18/16 15:06 Matrix: Water

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8260 MSV	Analytical Method: EPA 8260							
Acetone	ND	ug/L	100	1		08/20/16 09:05	67-64-1	
Acrolein	ND	ug/L	50.0	1		08/20/16 09:05	107-02-8	
Acrylonitrile	ND	ug/L	100	1		08/20/16 09:05	107-13-1	
Benzene	ND	ug/L	5.0	1		08/20/16 09:05	71-43-2	
Bromobenzene	ND	ug/L	5.0	1		08/20/16 09:05	108-86-1	
Bromochloromethane	ND	ug/L	5.0	1		08/20/16 09:05	74-97-5	
Bromodichloromethane	ND	ug/L	5.0	1		08/20/16 09:05	75-27-4	
Bromoform	ND	ug/L	5.0	1		08/20/16 09:05	75-25-2	
Bromomethane	ND	ug/L	5.0	1		08/20/16 09:05	74-83-9	
2-Butanone (MEK)	ND	ug/L	25.0	1		08/20/16 09:05	78-93-3	
n-Butylbenzene	ND	ug/L	5.0	1		08/20/16 09:05	104-51-8	
sec-Butylbenzene	ND	ug/L	5.0	1		08/20/16 09:05	135-98-8	
tert-Butylbenzene	ND	ug/L	5.0	1		08/20/16 09:05	98-06-6	
Carbon disulfide	ND	ug/L	10.0	1		08/20/16 09:05	75-15-0	
Carbon tetrachloride	ND	ug/L	5.0	1		08/20/16 09:05	56-23-5	
Chlorobenzene	ND	ug/L	5.0	1		08/20/16 09:05	108-90-7	
Chloroethane	ND	ug/L	5.0	1		08/20/16 09:05	75-00-3	
Chloroform	ND	ug/L	5.0	1		08/20/16 09:05	67-66-3	
Chloromethane	ND	ug/L	5.0	1		08/20/16 09:05	74-87-3	
2-Chlorotoluene	ND	ug/L	5.0	1		08/20/16 09:05	95-49-8	
4-Chlorotoluene	ND	ug/L	5.0	1		08/20/16 09:05	106-43-4	
Dibromochloromethane	ND	ug/L	5.0	1		08/20/16 09:05	124-48-1	
1,2-Dibromoethane (EDB)	ND	ug/L	5.0	1		08/20/16 09:05	106-93-4	
Dibromomethane	ND	ug/L	5.0	1		08/20/16 09:05	74-95-3	
1,2-Dichlorobenzene	ND	ug/L	5.0	1		08/20/16 09:05	95-50-1	
1,3-Dichlorobenzene	ND	ug/L	5.0	1		08/20/16 09:05	541-73-1	
1,4-Dichlorobenzene	ND	ug/L	5.0	1		08/20/16 09:05	106-46-7	
trans-1,4-Dichloro-2-butene	ND	ug/L	100	1		08/20/16 09:05	110-57-6	
Dichlorodifluoromethane	ND	ug/L	5.0	1		08/20/16 09:05	75-71-8	
1,1-Dichloroethane	ND	ug/L	5.0	1		08/20/16 09:05	75-34-3	
1,2-Dichloroethane	ND	ug/L	5.0	1		08/20/16 09:05	107-06-2	
1,1-Dichloroethene	ND	ug/L	5.0	1		08/20/16 09:05	75-35-4	
cis-1,2-Dichloroethene	**14.6**	ug/L	5.0	1		08/20/16 09:05	156-59-2	
trans-1,2-Dichloroethene	ND	ug/L	5.0	1		08/20/16 09:05	156-60-5	
1,2-Dichloropropane	ND	ug/L	5.0	1		08/20/16 09:05	78-87-5	
1,3-Dichloropropane	ND	ug/L	5.0	1		08/20/16 09:05	142-28-9	
2,2-Dichloropropane	ND	ug/L	5.0	1		08/20/16 09:05	594-20-7	
1,1-Dichloropropene	ND	ug/L	5.0	1		08/20/16 09:05	563-58-6	
cis-1,3-Dichloropropene	ND	ug/L	5.0	1		08/20/16 09:05	10061-01-5	
trans-1,3-Dichloropropene	ND	ug/L	5.0	1		08/20/16 09:05	10061-02-6	
Ethylbenzene	ND	ug/L	5.0	1		08/20/16 09:05	100-41-4	
Ethyl methacrylate	ND	ug/L	100	1		08/20/16 09:05	97-63-2	
Hexachloro-1,3-butadiene	ND	ug/L	5.0	1		08/20/16 09:05	87-68-3	
2-Hexanone	ND	ug/L	25.0	1		08/20/16 09:05	591-78-6	
Iodomethane	ND	ug/L	10.0	1		08/20/16 09:05	74-88-4	
Isopropylbenzene (Cumene)	ND	ug/L	5.0	1		08/20/16 09:05	98-82-8	
p-Isopropyltoluene	ND	ug/L	5.0	1		08/20/16 09:05	99-87-6	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical®
www.pacelabs.com

Pace Analytical Services, Inc.
Not NELAP Accredited
4860 Blazer Parkway
Dublin, OH 43017
(614)486-5421

Pace Analytical Services, Inc.
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

ANALYTICAL RESULTS

Project: Amphenol
Pace Project No.: 50152274

Sample: RW-3 **Lab ID: 50152274003** Collected: 08/18/16 09:45 Received: 08/18/16 15:06 Matrix: Water

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8260 MSV	Analytical Method: EPA 8260							
Methylene Chloride	ND	ug/L	5.0	1		08/20/16 09:05	75-09-2	
4-Methyl-2-pentanone (MIBK)	ND	ug/L	25.0	1		08/20/16 09:05	108-10-1	
Methyl-tert-butyl ether	ND	ug/L	4.0	1		08/20/16 09:05	1634-04-4	
Naphthalene	ND	ug/L	5.0	1		08/20/16 09:05	91-20-3	
n-Propylbenzene	ND	ug/L	5.0	1		08/20/16 09:05	103-65-1	
Styrene	ND	ug/L	5.0	1		08/20/16 09:05	100-42-5	
1,1,1,2-Tetrachloroethane	ND	ug/L	5.0	1		08/20/16 09:05	630-20-6	
1,1,2,2-Tetrachloroethane	ND	ug/L	5.0	1		08/20/16 09:05	79-34-5	
Tetrachloroethene	**98.3**	ug/L	5.0	1		08/20/16 09:05	127-18-4	
Toluene	ND	ug/L	5.0	1		08/20/16 09:05	108-88-3	
1,2,3-Trichlorobenzene	ND	ug/L	5.0	1		08/20/16 09:05	87-61-6	
1,2,4-Trichlorobenzene	ND	ug/L	5.0	1		08/20/16 09:05	120-82-1	
1,1,1-Trichloroethane	**29.6**	ug/L	5.0	1		08/20/16 09:05	71-55-6	
1,1,2-Trichloroethane	ND	ug/L	5.0	1		08/20/16 09:05	79-00-5	
Trichloroethene	**32.6**	ug/L	5.0	1		08/20/16 09:05	79-01-6	
Trichlorofluoromethane	ND	ug/L	5.0	1		08/20/16 09:05	75-69-4	
1,2,3-Trichloropropane	ND	ug/L	5.0	1		08/20/16 09:05	96-18-4	
Trimethylbenzene	ND	ug/L	5.0	1		08/20/16 09:05	95-63-6	
1,3,5-Trimethylbenzene	ND	ug/L	5.0	1		08/20/16 09:05	108-67-8	
Vinyl acetate	ND	ug/L	50.0	1		08/20/16 09:05	108-05-4	
Vinyl chloride	ND	ug/L	2.0	1		08/20/16 09:05	75-01-4	
Xylene (Total)	ND	ug/L	10.0	1		08/20/16 09:05	1330-20-7	
Surrogates								
Dibromofluoromethane (S)	100	%.	84-118	1		08/20/16 09:05	1868-53-7	
4-Bromofluorobenzene (S)	97	%.	79-116	1		08/20/16 09:05	460-00-4	
Toluene-d8 (S)	100	%.	86-110	1		08/20/16 09:05	2037-26-5	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical®
www.pacelabs.com

Pace Analytical Services, Inc.
Not NELAP Accredited
4860 Blazer Parkway
Dublin, OH 43017
(614)486-5421

Pace Analytical Services, Inc.
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

ANALYTICAL RESULTS

Project: Amphenol
Pace Project No.: 50152274

Sample: RW-4 **Lab ID: 50152274004** Collected: 08/18/16 09:40 Received: 08/18/16 15:06 Matrix: Water

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8260 MSV	Analytical Method: EPA 8260							
Acetone	ND	ug/L	100	1		08/20/16 09:39	67-64-1	
Acrolein	ND	ug/L	50.0	1		08/20/16 09:39	107-02-8	
Acrylonitrile	ND	ug/L	100	1		08/20/16 09:39	107-13-1	
Benzene	ND	ug/L	5.0	1		08/20/16 09:39	71-43-2	
Bromobenzene	ND	ug/L	5.0	1		08/20/16 09:39	108-86-1	
Bromochloromethane	ND	ug/L	5.0	1		08/20/16 09:39	74-97-5	
Bromodichloromethane	ND	ug/L	5.0	1		08/20/16 09:39	75-27-4	
Bromoform	ND	ug/L	5.0	1		08/20/16 09:39	75-25-2	
Bromomethane	ND	ug/L	5.0	1		08/20/16 09:39	74-83-9	
2-Butanone (MEK)	ND	ug/L	25.0	1		08/20/16 09:39	78-93-3	
n-Butylbenzene	ND	ug/L	5.0	1		08/20/16 09:39	104-51-8	
sec-Butylbenzene	ND	ug/L	5.0	1		08/20/16 09:39	135-98-8	
tert-Butylbenzene	ND	ug/L	5.0	1		08/20/16 09:39	98-06-6	
Carbon disulfide	ND	ug/L	10.0	1		08/20/16 09:39	75-15-0	
Carbon tetrachloride	ND	ug/L	5.0	1		08/20/16 09:39	56-23-5	
Chlorobenzene	ND	ug/L	5.0	1		08/20/16 09:39	108-90-7	
Chloroethane	ND	ug/L	5.0	1		08/20/16 09:39	75-00-3	
Chloroform	ND	ug/L	5.0	1		08/20/16 09:39	67-66-3	
Chloromethane	ND	ug/L	5.0	1		08/20/16 09:39	74-87-3	
2-Chlorotoluene	ND	ug/L	5.0	1		08/20/16 09:39	95-49-8	
4-Chlorotoluene	ND	ug/L	5.0	1		08/20/16 09:39	106-43-4	
Dibromochloromethane	ND	ug/L	5.0	1		08/20/16 09:39	124-48-1	
1,2-Dibromoethane (EDB)	ND	ug/L	5.0	1		08/20/16 09:39	106-93-4	
Dibromomethane	ND	ug/L	5.0	1		08/20/16 09:39	74-95-3	
1,2-Dichlorobenzene	ND	ug/L	5.0	1		08/20/16 09:39	95-50-1	
1,3-Dichlorobenzene	ND	ug/L	5.0	1		08/20/16 09:39	541-73-1	
1,4-Dichlorobenzene	ND	ug/L	5.0	1		08/20/16 09:39	106-46-7	
trans-1,4-Dichloro-2-butene	ND	ug/L	100	1		08/20/16 09:39	110-57-6	
Dichlorodifluoromethane	ND	ug/L	5.0	1		08/20/16 09:39	75-71-8	
1,1-Dichloroethane	ND	ug/L	5.0	1		08/20/16 09:39	75-34-3	
1,2-Dichloroethane	ND	ug/L	5.0	1		08/20/16 09:39	107-06-2	
1,1-Dichloroethene	ND	ug/L	5.0	1		08/20/16 09:39	75-35-4	
cis-1,2-Dichloroethene	ND	ug/L	5.0	1		08/20/16 09:39	156-59-2	
trans-1,2-Dichloroethene	ND	ug/L	5.0	1		08/20/16 09:39	156-60-5	
1,2-Dichloropropane	ND	ug/L	5.0	1		08/20/16 09:39	78-87-5	
1,3-Dichloropropane	ND	ug/L	5.0	1		08/20/16 09:39	142-28-9	
2,2-Dichloropropane	ND	ug/L	5.0	1		08/20/16 09:39	594-20-7	
1,1-Dichloropropene	ND	ug/L	5.0	1		08/20/16 09:39	563-58-6	
cis-1,3-Dichloropropene	ND	ug/L	5.0	1		08/20/16 09:39	10061-01-5	
trans-1,3-Dichloropropene	ND	ug/L	5.0	1		08/20/16 09:39	10061-02-6	
Ethylbenzene	ND	ug/L	5.0	1		08/20/16 09:39	100-41-4	
Ethyl methacrylate	ND	ug/L	100	1		08/20/16 09:39	97-63-2	
Hexachloro-1,3-butadiene	ND	ug/L	5.0	1		08/20/16 09:39	87-68-3	
2-Hexanone	ND	ug/L	25.0	1		08/20/16 09:39	591-78-6	
Iodomethane	ND	ug/L	10.0	1		08/20/16 09:39	74-88-4	
Isopropylbenzene (Cumene)	ND	ug/L	5.0	1		08/20/16 09:39	98-82-8	
p-Isopropyltoluene	ND	ug/L	5.0	1		08/20/16 09:39	99-87-6	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical®
www.pacelabs.com

Pace Analytical Services, Inc.
Not NELAP Accredited
4860 Blazer Parkway
Dublin, OH 43017
(614)486-5421

Pace Analytical Services, Inc.
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

ANALYTICAL RESULTS

Project: Amphenol
Pace Project No.: 50152274

Sample: RW-4 **Lab ID: 50152274004** Collected: 08/18/16 09:40 Received: 08/18/16 15:06 Matrix: Water

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8260 MSV	Analytical Method: EPA 8260							
Methylene Chloride	ND	ug/L	5.0	1		08/20/16 09:39	75-09-2	
4-Methyl-2-pentanone (MIBK)	ND	ug/L	25.0	1		08/20/16 09:39	108-10-1	
Methyl-tert-butyl ether	ND	ug/L	4.0	1		08/20/16 09:39	1634-04-4	
Naphthalene	ND	ug/L	5.0	1		08/20/16 09:39	91-20-3	
n-Propylbenzene	ND	ug/L	5.0	1		08/20/16 09:39	103-65-1	
Styrene	ND	ug/L	5.0	1		08/20/16 09:39	100-42-5	
1,1,1,2-Tetrachloroethane	ND	ug/L	5.0	1		08/20/16 09:39	630-20-6	
1,1,2,2-Tetrachloroethane	ND	ug/L	5.0	1		08/20/16 09:39	79-34-5	
Tetrachloroethene	11.1	ug/L	5.0	1		08/20/16 09:39	127-18-4	
Toluene	ND	ug/L	5.0	1		08/20/16 09:39	108-88-3	
1,2,3-Trichlorobenzene	ND	ug/L	5.0	1		08/20/16 09:39	87-61-6	
1,2,4-Trichlorobenzene	ND	ug/L	5.0	1		08/20/16 09:39	120-82-1	
1,1,1-Trichloroethane	ND	ug/L	5.0	1		08/20/16 09:39	71-55-6	
1,1,2-Trichloroethane	ND	ug/L	5.0	1		08/20/16 09:39	79-00-5	
Trichloroethene	ND	ug/L	5.0	1		08/20/16 09:39	79-01-6	
Trichlorofluoromethane	ND	ug/L	5.0	1		08/20/16 09:39	75-69-4	
1,2,3-Trichloropropane	ND	ug/L	5.0	1		08/20/16 09:39	96-18-4	
Trimethylbenzene	ND	ug/L	5.0	1		08/20/16 09:39	95-63-6	
1,3,5-Trimethylbenzene	ND	ug/L	5.0	1		08/20/16 09:39	108-67-8	
Vinyl acetate	ND	ug/L	50.0	1		08/20/16 09:39	108-05-4	
Vinyl chloride	ND	ug/L	2.0	1		08/20/16 09:39	75-01-4	
Xylene (Total)	ND	ug/L	10.0	1		08/20/16 09:39	1330-20-7	
Surrogates								
Dibromofluoromethane (S)	97	%.	84-118	1		08/20/16 09:39	1868-53-7	
4-Bromofluorobenzene (S)	96	%.	79-116	1		08/20/16 09:39	460-00-4	
Toluene-d8 (S)	101	%.	86-110	1		08/20/16 09:39	2037-26-5	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical®
www.pacelabs.com

Pace Analytical Services, Inc.
Not NELAP Accredited
4860 Blazer Parkway
Dublin, OH 43017
(614)486-5421

Pace Analytical Services, Inc.
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

ANALYTICAL RESULTS

Project: Amphenol
Pace Project No.: 50152274

Sample: RW-5 **Lab ID: 50152274005** Collected: 08/18/16 09:35 Received: 08/18/16 15:06 Matrix: Water

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8260 MSV	Analytical Method: EPA 8260							
Acetone	ND	ug/L	100	1		08/20/16 10:14	67-64-1	
Acrolein	ND	ug/L	50.0	1		08/20/16 10:14	107-02-8	
Acrylonitrile	ND	ug/L	100	1		08/20/16 10:14	107-13-1	
Benzene	ND	ug/L	5.0	1		08/20/16 10:14	71-43-2	
Bromobenzene	ND	ug/L	5.0	1		08/20/16 10:14	108-86-1	
Bromochloromethane	ND	ug/L	5.0	1		08/20/16 10:14	74-97-5	
Bromodichloromethane	ND	ug/L	5.0	1		08/20/16 10:14	75-27-4	
Bromoform	ND	ug/L	5.0	1		08/20/16 10:14	75-25-2	
Bromomethane	ND	ug/L	5.0	1		08/20/16 10:14	74-83-9	
2-Butanone (MEK)	ND	ug/L	25.0	1		08/20/16 10:14	78-93-3	
n-Butylbenzene	ND	ug/L	5.0	1		08/20/16 10:14	104-51-8	
sec-Butylbenzene	ND	ug/L	5.0	1		08/20/16 10:14	135-98-8	
tert-Butylbenzene	ND	ug/L	5.0	1		08/20/16 10:14	98-06-6	
Carbon disulfide	ND	ug/L	10.0	1		08/20/16 10:14	75-15-0	
Carbon tetrachloride	ND	ug/L	5.0	1		08/20/16 10:14	56-23-5	
Chlorobenzene	ND	ug/L	5.0	1		08/20/16 10:14	108-90-7	
Chloroethane	ND	ug/L	5.0	1		08/20/16 10:14	75-00-3	
Chloroform	ND	ug/L	5.0	1		08/20/16 10:14	67-66-3	
Chloromethane	ND	ug/L	5.0	1		08/20/16 10:14	74-87-3	
2-Chlorotoluene	ND	ug/L	5.0	1		08/20/16 10:14	95-49-8	
4-Chlorotoluene	ND	ug/L	5.0	1		08/20/16 10:14	106-43-4	
Dibromochloromethane	ND	ug/L	5.0	1		08/20/16 10:14	124-48-1	
1,2-Dibromoethane (EDB)	ND	ug/L	5.0	1		08/20/16 10:14	106-93-4	
Dibromomethane	ND	ug/L	5.0	1		08/20/16 10:14	74-95-3	
1,2-Dichlorobenzene	ND	ug/L	5.0	1		08/20/16 10:14	95-50-1	
1,3-Dichlorobenzene	ND	ug/L	5.0	1		08/20/16 10:14	541-73-1	
1,4-Dichlorobenzene	ND	ug/L	5.0	1		08/20/16 10:14	106-46-7	
trans-1,4-Dichloro-2-butene	ND	ug/L	100	1		08/20/16 10:14	110-57-6	
Dichlorodifluoromethane	ND	ug/L	5.0	1		08/20/16 10:14	75-71-8	
1,1-Dichloroethane	ND	ug/L	5.0	1		08/20/16 10:14	75-34-3	
1,2-Dichloroethane	ND	ug/L	5.0	1		08/20/16 10:14	107-06-2	
1,1-Dichloroethene	ND	ug/L	5.0	1		08/20/16 10:14	75-35-4	
cis-1,2-Dichloroethene	**94.1**	ug/L	5.0	1		08/20/16 10:14	156-59-2	
trans-1,2-Dichloroethene	ND	ug/L	5.0	1		08/20/16 10:14	156-60-5	
1,2-Dichloropropane	ND	ug/L	5.0	1		08/20/16 10:14	78-87-5	
1,3-Dichloropropane	ND	ug/L	5.0	1		08/20/16 10:14	142-28-9	
2,2-Dichloropropane	ND	ug/L	5.0	1		08/20/16 10:14	594-20-7	
1,1-Dichloropropene	ND	ug/L	5.0	1		08/20/16 10:14	563-58-6	
cis-1,3-Dichloropropene	ND	ug/L	5.0	1		08/20/16 10:14	10061-01-5	
trans-1,3-Dichloropropene	ND	ug/L	5.0	1		08/20/16 10:14	10061-02-6	
Ethylbenzene	ND	ug/L	5.0	1		08/20/16 10:14	100-41-4	
Ethyl methacrylate	ND	ug/L	100	1		08/20/16 10:14	97-63-2	
Hexachloro-1,3-butadiene	ND	ug/L	5.0	1		08/20/16 10:14	87-68-3	
2-Hexanone	ND	ug/L	25.0	1		08/20/16 10:14	591-78-6	
Iodomethane	ND	ug/L	10.0	1		08/20/16 10:14	74-88-4	
Isopropylbenzene (Cumene)	ND	ug/L	5.0	1		08/20/16 10:14	98-82-8	
p-Isopropyltoluene	ND	ug/L	5.0	1		08/20/16 10:14	99-87-6	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical®
www.pacelabs.com

Pace Analytical Services, Inc.
Not NELAP Accredited
4860 Blazer Parkway
Dublin, OH 43017
(614)486-5421

Pace Analytical Services, Inc.
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

ANALYTICAL RESULTS

Project: Amphenol
Pace Project No.: 50152274

Sample: RW-5 **Lab ID: 50152274005** Collected: 08/18/16 09:35 Received: 08/18/16 15:06 Matrix: Water

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8260 MSV	Analytical Method: EPA 8260							
Methylene Chloride	ND	ug/L	5.0	1		08/20/16 10:14	75-09-2	
4-Methyl-2-pentanone (MIBK)	ND	ug/L	25.0	1		08/20/16 10:14	108-10-1	
Methyl-tert-butyl ether	ND	ug/L	4.0	1		08/20/16 10:14	1634-04-4	
Naphthalene	ND	ug/L	5.0	1		08/20/16 10:14	91-20-3	
n-Propylbenzene	ND	ug/L	5.0	1		08/20/16 10:14	103-65-1	
Styrene	ND	ug/L	5.0	1		08/20/16 10:14	100-42-5	
1,1,1,2-Tetrachloroethane	ND	ug/L	5.0	1		08/20/16 10:14	630-20-6	
1,1,2,2-Tetrachloroethane	ND	ug/L	5.0	1		08/20/16 10:14	79-34-5	
Tetrachloroethene	**337**	ug/L	50.0	10		08/20/16 10:48	127-18-4	
Toluene	ND	ug/L	5.0	1		08/20/16 10:14	108-88-3	
1,2,3-Trichlorobenzene	ND	ug/L	5.0	1		08/20/16 10:14	87-61-6	
1,2,4-Trichlorobenzene	ND	ug/L	5.0	1		08/20/16 10:14	120-82-1	
1,1,1-Trichloroethane	**29.6**	ug/L	5.0	1		08/20/16 10:14	71-55-6	
1,1,2-Trichloroethane	ND	ug/L	5.0	1		08/20/16 10:14	79-00-5	
Trichloroethene	**173**	ug/L	5.0	1		08/20/16 10:14	79-01-6	
Trichlorofluoromethane	ND	ug/L	5.0	1		08/20/16 10:14	75-69-4	
1,2,3-Trichloropropane	ND	ug/L	5.0	1		08/20/16 10:14	96-18-4	
1,2,4-Trimethylbenzene	ND	ug/L	5.0	1		08/20/16 10:14	95-63-6	
1,3,5-Trimethylbenzene	ND	ug/L	5.0	1		08/20/16 10:14	108-67-8	
Vinyl acetate	ND	ug/L	50.0	1		08/20/16 10:14	108-05-4	
Vinyl chloride	ND	ug/L	2.0	1		08/20/16 10:14	75-01-4	
Xylene (Total)	ND	ug/L	10.0	1		08/20/16 10:14	1330-20-7	
Surrogates								
Dibromofluoromethane (S)	100	%.	84-118	1		08/20/16 10:14	1868-53-7	
4-Bromofluorobenzene (S)	98	%.	79-116	1		08/20/16 10:14	460-00-4	
Toluene-d8 (S)	99	%.	86-110	1		08/20/16 10:14	2037-26-5	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical®
www.pacelabs.com

Pace Analytical Services, Inc.
Not NELAP Accredited
4860 Blazer Parkway
Dublin, OH 43017
(614)486-5421

Pace Analytical Services, Inc.
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

ANALYTICAL RESULTS

Project: Amphenol
Pace Project No.: 50152274

Sample: EFFLUENT **Lab ID: 50152274006** Collected: 08/18/16 09:30 Received: 08/18/16 15:06 Matrix: Water

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8260 MSV	Analytical Method: EPA 8260							
Acetone	ND	ug/L	100	1		08/22/16 15:12	67-64-1	
Acrolein	ND	ug/L	50.0	1		08/22/16 15:12	107-02-8	
Acrylonitrile	ND	ug/L	100	1		08/22/16 15:12	107-13-1	
Benzene	ND	ug/L	5.0	1		08/22/16 15:12	71-43-2	
Bromobenzene	ND	ug/L	5.0	1		08/22/16 15:12	108-86-1	
Bromochloromethane	ND	ug/L	5.0	1		08/22/16 15:12	74-97-5	
Bromodichloromethane	ND	ug/L	5.0	1		08/22/16 15:12	75-27-4	
Bromoform	ND	ug/L	5.0	1		08/22/16 15:12	75-25-2	
Bromomethane	ND	ug/L	5.0	1		08/22/16 15:12	74-83-9	
2-Butanone (MEK)	ND	ug/L	25.0	1		08/22/16 15:12	78-93-3	
n-Butylbenzene	ND	ug/L	5.0	1		08/22/16 15:12	104-51-8	
sec-Butylbenzene	ND	ug/L	5.0	1		08/22/16 15:12	135-98-8	
tert-Butylbenzene	ND	ug/L	5.0	1		08/22/16 15:12	98-06-6	
Carbon disulfide	ND	ug/L	10.0	1		08/22/16 15:12	75-15-0	
Carbon tetrachloride	ND	ug/L	5.0	1		08/22/16 15:12	56-23-5	
Chlorobenzene	ND	ug/L	5.0	1		08/22/16 15:12	108-90-7	
Chloroethane	ND	ug/L	5.0	1		08/22/16 15:12	75-00-3	
Chloroform	ND	ug/L	5.0	1		08/22/16 15:12	67-66-3	
Chloromethane	ND	ug/L	5.0	1		08/22/16 15:12	74-87-3	
2-Chlorotoluene	ND	ug/L	5.0	1		08/22/16 15:12	95-49-8	
4-Chlorotoluene	ND	ug/L	5.0	1		08/22/16 15:12	106-43-4	
Dibromochloromethane	ND	ug/L	5.0	1		08/22/16 15:12	124-48-1	
1,2-Dibromoethane (EDB)	ND	ug/L	5.0	1		08/22/16 15:12	106-93-4	
Dibromomethane	ND	ug/L	5.0	1		08/22/16 15:12	74-95-3	
1,2-Dichlorobenzene	ND	ug/L	5.0	1		08/22/16 15:12	95-50-1	
1,3-Dichlorobenzene	ND	ug/L	5.0	1		08/22/16 15:12	541-73-1	
1,4-Dichlorobenzene	ND	ug/L	5.0	1		08/22/16 15:12	106-46-7	
trans-1,4-Dichloro-2-butene	ND	ug/L	100	1		08/22/16 15:12	110-57-6	
Dichlorodifluoromethane	ND	ug/L	5.0	1		08/22/16 15:12	75-71-8	
1,1-Dichloroethane	ND	ug/L	5.0	1		08/22/16 15:12	75-34-3	
1,2-Dichloroethane	ND	ug/L	5.0	1		08/22/16 15:12	107-06-2	
1,1-Dichloroethene	ND	ug/L	5.0	1		08/22/16 15:12	75-35-4	
cis-1,2-Dichloroethene	ND	ug/L	5.0	1		08/22/16 15:12	156-59-2	
trans-1,2-Dichloroethene	ND	ug/L	5.0	1		08/22/16 15:12	156-60-5	
1,2-Dichloropropane	ND	ug/L	5.0	1		08/22/16 15:12	78-87-5	
1,3-Dichloropropane	ND	ug/L	5.0	1		08/22/16 15:12	142-28-9	
2,2-Dichloropropane	ND	ug/L	5.0	1		08/22/16 15:12	594-20-7	
1,1-Dichloropropene	ND	ug/L	5.0	1		08/22/16 15:12	563-58-6	
cis-1,3-Dichloropropene	ND	ug/L	5.0	1		08/22/16 15:12	10061-01-5	
trans-1,3-Dichloropropene	ND	ug/L	5.0	1		08/22/16 15:12	10061-02-6	
Ethylbenzene	ND	ug/L	5.0	1		08/22/16 15:12	100-41-4	
Ethyl methacrylate	ND	ug/L	100	1		08/22/16 15:12	97-63-2	
Hexachloro-1,3-butadiene	ND	ug/L	5.0	1		08/22/16 15:12	87-68-3	
2-Hexanone	ND	ug/L	25.0	1		08/22/16 15:12	591-78-6	
Iodomethane	ND	ug/L	10.0	1		08/22/16 15:12	74-88-4	
Isopropylbenzene (Cumene)	ND	ug/L	5.0	1		08/22/16 15:12	98-82-8	
p-Isopropyltoluene	ND	ug/L	5.0	1		08/22/16 15:12	99-87-6	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical®
www.pacelabs.com

Pace Analytical Services, Inc.
Not NELAP Accredited
4860 Blazer Parkway
Dublin, OH 43017
(614)486-5421

Pace Analytical Services, Inc.
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

ANALYTICAL RESULTS

Project: Amphenol
Pace Project No.: 50152274

Sample: EFFLUENT **Lab ID: 50152274006** Collected: 08/18/16 09:30 Received: 08/18/16 15:06 Matrix: Water

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8260 MSV	Analytical Method: EPA 8260							
Methylene Chloride	ND	ug/L	5.0	1		08/22/16 15:12	75-09-2	
4-Methyl-2-pentanone (MIBK)	ND	ug/L	25.0	1		08/22/16 15:12	108-10-1	
Methyl-tert-butyl ether	ND	ug/L	4.0	1		08/22/16 15:12	1634-04-4	
Naphthalene	ND	ug/L	5.0	1		08/22/16 15:12	91-20-3	
n-Propylbenzene	ND	ug/L	5.0	1		08/22/16 15:12	103-65-1	
Styrene	ND	ug/L	5.0	1		08/22/16 15:12	100-42-5	
1,1,1,2-Tetrachloroethane	ND	ug/L	5.0	1		08/22/16 15:12	630-20-6	
1,1,2,2-Tetrachloroethane	ND	ug/L	5.0	1		08/22/16 15:12	79-34-5	
Tetrachloroethene	ND	ug/L	5.0	1		08/22/16 15:12	127-18-4	
Toluene	ND	ug/L	5.0	1		08/22/16 15:12	108-88-3	
1,2,3-Trichlorobenzene	ND	ug/L	5.0	1		08/22/16 15:12	87-61-6	
1,2,4-Trichlorobenzene	ND	ug/L	5.0	1		08/22/16 15:12	120-82-1	
1,1,1-Trichloroethane	ND	ug/L	5.0	1		08/22/16 15:12	71-55-6	
1,1,2-Trichloroethane	ND	ug/L	5.0	1		08/22/16 15:12	79-00-5	
Trichloroethene	ND	ug/L	5.0	1		08/22/16 15:12	79-01-6	
Trichlorofluoromethane	ND	ug/L	5.0	1		08/22/16 15:12	75-69-4	
1,2,3-Trichloropropane	ND	ug/L	5.0	1		08/22/16 15:12	96-18-4	
Trimethylbenzene	ND	ug/L	5.0	1		08/22/16 15:12	95-63-6	
1,3,5-Trimethylbenzene	ND	ug/L	5.0	1		08/22/16 15:12	108-67-8	
Vinyl acetate	ND	ug/L	50.0	1		08/22/16 15:12	108-05-4	
Vinyl chloride	ND	ug/L	2.0	1		08/22/16 15:12	75-01-4	
Xylene (Total)	ND	ug/L	10.0	1		08/22/16 15:12	1330-20-7	
Surrogates								
Dibromofluoromethane (S)	100	%.	84-118	1		08/22/16 15:12	1868-53-7	
4-Bromofluorobenzene (S)	95	%.	79-116	1		08/22/16 15:12	460-00-4	
Toluene-d8 (S)	103	%.	86-110	1		08/22/16 15:12	2037-26-5	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical®
www.pacelabs.com

Pace Analytical Services, Inc.
Not NELAP Accredited
4860 Blazer Parkway
Dublin, OH 43017
(614)486-5421

Pace Analytical Services, Inc.
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

QUALITY CONTROL DATA

Project: Amphenol
Pace Project No.: 50152274

QC Batch: 347869 Analysis Method: EPA 8260
QC Batch Method: EPA 8260 Analysis Description: 8260 MSV
Associated Lab Samples: 50152274001, 50152274002, 50152274003, 50152274004, 50152274005

METHOD BLANK: 1609388 Matrix: Water
Associated Lab Samples: 50152274001, 50152274002, 50152274003, 50152274004, 50152274005

Parameter	Units	Blank Result	Reporting Limit	Analyzed	Qualifiers
1,1,1,2-Tetrachloroethane	ug/L	ND	5.0	08/20/16 01:37	
1,1,1-Trichloroethane	ug/L	ND	5.0	08/20/16 01:37	
1,1,2,2-Tetrachloroethane	ug/L	ND	5.0	08/20/16 01:37	
1,1,2-Trichloroethane	ug/L	ND	5.0	08/20/16 01:37	
1,1-Dichloroethane	ug/L	ND	5.0	08/20/16 01:37	
1,1-Dichloroethene	ug/L	ND	5.0	08/20/16 01:37	
1,1-Dichloropropene	ug/L	ND	5.0	08/20/16 01:37	
1,2,3-Trichlorobenzene	ug/L	ND	5.0	08/20/16 01:37	
1,2,3-Trichloropropane	ug/L	ND	5.0	08/20/16 01:37	
1,2,4-Trichlorobenzene	ug/L	ND	5.0	08/20/16 01:37	
1,2,4-Trimethylbenzene	ug/L	ND	5.0	08/20/16 01:37	
1,2-Dibromoethane (EDB)	ug/L	ND	5.0	08/20/16 01:37	
1 Dichlorobenzene	ug/L	ND	5.0	08/20/16 01:37	
ichloroethane	ug/L	ND	5.0	08/20/16 01:37	
1,2-Dichloropropane	ug/L	ND	5.0	08/20/16 01:37	
1,3,5-Trimethylbenzene	ug/L	ND	5.0	08/20/16 01:37	
1,3-Dichlorobenzene	ug/L	ND	5.0	08/20/16 01:37	
1,3-Dichloropropane	ug/L	ND	5.0	08/20/16 01:37	
1,4-Dichlorobenzene	ug/L	ND	5.0	08/20/16 01:37	
2,2-Dichloropropane	ug/L	ND	5.0	08/20/16 01:37	
2-Butanone (MEK)	ug/L	ND	25.0	08/20/16 01:37	
2-Chlorotoluene	ug/L	ND	5.0	08/20/16 01:37	
2-Hexanone	ug/L	ND	25.0	08/20/16 01:37	
4-Chlorotoluene	ug/L	ND	5.0	08/20/16 01:37	
4-Methyl-2-pentanone (MIBK)	ug/L	ND	25.0	08/20/16 01:37	
Acetone	ug/L	ND	100	08/20/16 01:37	
Acrolein	ug/L	ND	50.0	08/20/16 01:37	
Acrylonitrile	ug/L	ND	100	08/20/16 01:37	
Benzene	ug/L	ND	5.0	08/20/16 01:37	
Bromobenzene	ug/L	ND	5.0	08/20/16 01:37	
Bromochloromethane	ug/L	ND	5.0	08/20/16 01:37	
Bromodichloromethane	ug/L	ND	5.0	08/20/16 01:37	
Bromoform	ug/L	ND	5.0	08/20/16 01:37	
Bromomethane	ug/L	ND	5.0	08/20/16 01:37	
Carbon disulfide	ug/L	ND	10.0	08/20/16 01:37	
Carbon tetrachloride	ug/L	ND	5.0	08/20/16 01:37	
Chlorobenzene	ug/L	ND	5.0	08/20/16 01:37	
Chloroethane	ug/L	ND	5.0	08/20/16 01:37	
Chloroform	ug/L	ND	5.0	08/20/16 01:37	
Chloromethane	ug/L	ND	5.0	08/20/16 01:37	
cis-1,2-Dichloroethene	ug/L	ND	5.0	08/20/16 01:37	

Results presented on this page are in the units indicated by the "Units" column except where an alternate unit is presented to the right of the result.

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

QUALITY CONTROL DATA

Project: Amphenol
Pace Project No.: 50152274

METHOD BLANK: 1609388 Matrix: Water
Associated Lab Samples: 50152274001, 50152274002, 50152274003, 50152274004, 50152274005

Parameter	Units	Blank Result	Reporting Limit	Analyzed	Qualifiers
cis-1,3-Dichloropropene	ug/L	ND	5.0	08/20/16 01:37	
Dibromochloromethane	ug/L	ND	5.0	08/20/16 01:37	
Dibromomethane	ug/L	ND	5.0	08/20/16 01:37	
Dichlorodifluoromethane	ug/L	ND	5.0	08/20/16 01:37	
Ethyl methacrylate	ug/L	ND	100	08/20/16 01:37	
Ethylbenzene	ug/L	ND	5.0	08/20/16 01:37	
Hexachloro-1,3-butadiene	ug/L	ND	5.0	08/20/16 01:37	
Iodomethane	ug/L	ND	10.0	08/20/16 01:37	
Isopropylbenzene (Cumene)	ug/L	ND	5.0	08/20/16 01:37	
Methyl-tert-butyl ether	ug/L	ND	4.0	08/20/16 01:37	
Methylene Chloride	ug/L	ND	5.0	08/20/16 01:37	
n-Butylbenzene	ug/L	ND	5.0	08/20/16 01:37	
n-Propylbenzene	ug/L	ND	5.0	08/20/16 01:37	
Naphthalene	ug/L	ND	5.0	08/20/16 01:37	
p-Isopropyltoluene	ug/L	ND	5.0	08/20/16 01:37	
sec-Butylbenzene	ug/L	ND	5.0	08/20/16 01:37	
Styrene	ug/L	ND	5.0	08/20/16 01:37	
tert-Butylbenzene	ug/L	ND	5.0	08/20/16 01:37	
Tetrachloroethene	ug/L	ND	5.0	08/20/16 01:37	
Toluene	ug/L	ND	5.0	08/20/16 01:37	
trans-1,2-Dichloroethene	ug/L	ND	5.0	08/20/16 01:37	
trans-1,3-Dichloropropene	ug/L	ND	5.0	08/20/16 01:37	
trans-1,4-Dichloro-2-butene	ug/L	ND	100	08/20/16 01:37	
Trichloroethene	ug/L	ND	5.0	08/20/16 01:37	
Trichlorofluoromethane	ug/L	ND	5.0	08/20/16 01:37	
Vinyl acetate	ug/L	ND	50.0	08/20/16 01:37	
Vinyl chloride	ug/L	ND	2.0	08/20/16 01:37	
Xylene (Total)	ug/L	ND	10.0	08/20/16 01:37	
4-Bromofluorobenzene (S)	%.	101	79-116	08/20/16 01:37	
Dibromofluoromethane (S)	%.	100	84-118	08/20/16 01:37	
Toluene-d8 (S)	%.	99	86-110	08/20/16 01:37	

LABORATORY CONTROL SAMPLE: 1609389

Parameter	Units	Spike Conc.	LCS Result	LCS % Rec	% Rec Limits	Qualifiers
1,1,1,2-Tetrachloroethane	ug/L	50	51.0	102	74-130	
1,1,1-Trichloroethane	ug/L	50	49.6	99	72-123	
1,1,2,2-Tetrachloroethane	ug/L	50	51.5	103	72-124	
1,1,2-Trichloroethane	ug/L	50	53.3	107	75-125	
1,1-Dichloroethane	ug/L	50	56.5	113	70-120	
1,1-Dichloroethene	ug/L	50	57.5	115	69-127	
1,1-Dichloropropene	ug/L	50	55.5	111	81-129	
1,2,3-Trichlorobenzene	ug/L	50	45.1	90	71-130	
1,2,3-Trichloropropane	ug/L	50	51.9	104	77-127	

Results presented on this page are in the units indicated by the "Units" column except where an alternate unit is presented to the right of the result.

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

QUALITY CONTROL DATA

Project: Amphenol
Pace Project No.: 50152274

LABORATORY CONTROL SAMPLE: 1609389

Parameter	Units	Spike Conc.	LCS Result	LCS % Rec	% Rec Limits	Qualifiers
1,2,4-Trichlorobenzene	ug/L	50	51.4	103	66-126	
1,2,4-Trimethylbenzene	ug/L	50	52.9	106	73-125	
1,2-Dibromoethane (EDB)	ug/L	50	49.1	98	76-125	
1,2-Dichlorobenzene	ug/L	50	51.0	102	77-122	
1,2-Dichloroethane	ug/L	50	51.0	102	70-123	
1,2-Dichloropropane	ug/L	50	55.0	110	77-124	
1,3,5-Trimethylbenzene	ug/L	50	53.1	106	75-124	
1,3-Dichlorobenzene	ug/L	50	49.7	99	76-124	
1,3-Dichloropropane	ug/L	50	53.8	108	77-123	
1,4-Dichlorobenzene	ug/L	50	47.2	94	75-117	
2,2-Dichloropropane	ug/L	50	45.2	90	44-147	
2-Butanone (MEK)	ug/L	250	274	109	60-135	
2-Chlorotoluene	ug/L	50	48.3	97	75-124	
2-Hexanone	ug/L	250	279	112	65-139	
4-Chlorotoluene	ug/L	50	49.9	100	75-124	
4-Methyl-2-pentanone (MIBK)	ug/L	250	245	98	66-134	
Acetone	ug/L	250	262	105	47-144	
Acrolein	ug/L	1000	1140	114	31-200	
/ nitrile	ug/L	200	217	108	64-133	
L ene	ug/L	50	57.1	114	76-122	
Bromobenzene	ug/L	50	55.6	111	75-117	
Bromochloromethane	ug/L	50	59.0	118	74-134	
Bromodichloromethane	ug/L	50	54.7	109	71-124	
Bromoform	ug/L	50	47.6	95	60-125	
Bromomethane	ug/L	50	35.1	70	23-194	
Carbon disulfide	ug/L	50	61.9	124	63-130	
Carbon tetrachloride	ug/L	50	55.6	111	73-133	
Chlorobenzene	ug/L	50	53.5	107	76-118	
Chloroethane	ug/L	50	56.0	112	50-147	
Chloroform	ug/L	50	53.8	108	70-119	
Chloromethane	ug/L	50	45.6	91	52-136	
cis-1,2-Dichloroethene	ug/L	50	57.6	115	74-120	
cis-1,3-Dichloropropene	ug/L	50	51.6	103	71-134	
Dibromochloromethane	ug/L	50	54.5	109	73-127	
Dibromomethane	ug/L	50	55.0	110	75-124	
Dichlorodifluoromethane	ug/L	50	43.0	86	39-166	
Ethyl methacrylate	ug/L	200	224	112	73-136	
Ethylbenzene	ug/L	50	51.8	104	75-123	
Hexachloro-1,3-butadiene	ug/L	50	48.6	97	70-125	
Iodomethane	ug/L	100	86.7	87	56-142	
Isopropylbenzene (Cumene)	ug/L	50	54.8	110	84-134	
Methyl-tert-butyl ether	ug/L	50	53.3	107	65-131	
Methylene Chloride	ug/L	50	49.4	99	66-130	
n-Butylbenzene	ug/L	50	43.2	86	70-127	
n-Propylbenzene	ug/L	50	53.5	107	78-131	
Naphthalene	ug/L	50	51.5	103	65-134	
p-Isopropyltoluene	ug/L	50	51.5	103	75-124	

Results presented on this page are in the units indicated by the "Units" column except where an alternate unit is presented to the right of the result.

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical®
www.pacelabs.com

Pace Analytical Services, Inc.
Not NELAP Accredited
4860 Blazer Parkway
Dublin, OH 43017
(614)486-5421

Pace Analytical Services, Inc.
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

QUALITY CONTROL DATA

Project: Amphenol
Pace Project No.: 50152274

LABORATORY CONTROL SAMPLE: 1609389

Parameter	Units	Spike Conc.	LCS Result	LCS % Rec	% Rec Limits	Qualifiers
sec-Butylbenzene	ug/L	50	53.0	106	83-135	
Styrene	ug/L	50	57.0	114	78-128	
tert-Butylbenzene	ug/L	50	38.6	77	62-114	
Tetrachloroethene	ug/L	50	49.3	99	69-119	
Toluene	ug/L	50	52.9	106	74-122	
trans-1,2-Dichloroethene	ug/L	50	57.1	114	72-122	
trans-1,3-Dichloropropene	ug/L	50	50.7	101	66-135	
trans-1,4-Dichloro-2-butene	ug/L	200	181	90	39-153	
Trichloroethene	ug/L	50	55.8	112	75-123	
Trichlorofluoromethane	ug/L	50	55.9	112	58-148	
Vinyl acetate	ug/L	200	229	114	67-154	
Vinyl chloride	ug/L	50	52.8	106	61-147	
Xylene (Total)	ug/L	150	162	108	75-127	
4-Bromofluorobenzene (S)	%.			106	79-116	
Dibromofluoromethane (S)	%.			99	84-118	
Toluene-d8 (S)	%.			99	86-110	

Results presented on this page are in the units indicated by the "Units" column except where an alternate unit is presented to the right of the result.

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical®
www.pacelabs.com

Pace Analytical Services, Inc.
Not NELAP Accredited
4860 Blazer Parkway
Dublin, OH 43017
(614)486-5421

Pace Analytical Services, Inc.
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

QUALITY CONTROL DATA

Project: Amphenol
Pace Project No.: 50152274

QC Batch: 348031
QC Batch Method: EPA 8260
Associated Lab Samples: 50152274006

Analysis Method: EPA 8260
Analysis Description: 8260 MSV

METHOD BLANK: 1609935
Associated Lab Samples: 50152274006

Matrix: Water

Parameter	Units	Blank Result	Reporting Limit	Analyzed	Qualifiers
1,1,1,2-Tetrachloroethane	ug/L	ND	5.0	08/22/16 12:54	
1,1,1-Trichloroethane	ug/L	ND	5.0	08/22/16 12:54	
1,1,2,2-Tetrachloroethane	ug/L	ND	5.0	08/22/16 12:54	
1,1,2-Trichloroethane	ug/L	ND	5.0	08/22/16 12:54	
1,1-Dichloroethane	ug/L	ND	5.0	08/22/16 12:54	
1,1-Dichloroethene	ug/L	ND	5.0	08/22/16 12:54	
1,1-Dichloropropene	ug/L	ND	5.0	08/22/16 12:54	
1,2,3-Trichlorobenzene	ug/L	ND	5.0	08/22/16 12:54	
1,2,3-Trichloropropane	ug/L	ND	5.0	08/22/16 12:54	
1,2,4-Trichlorobenzene	ug/L	ND	5.0	08/22/16 12:54	
1,2,4-Trimethylbenzene	ug/L	ND	5.0	08/22/16 12:54	
1,2-Dibromoethane (EDB)	ug/L	ND	5.0	08/22/16 12:54	
1,2-Dichlorobenzene	ug/L	ND	5.0	08/22/16 12:54	
ichloroethane	ug/L	ND	5.0	08/22/16 12:54	
1,2-Dichloropropane	ug/L	ND	5.0	08/22/16 12:54	
1,3,5-Trimethylbenzene	ug/L	ND	5.0	08/22/16 12:54	
1,3-Dichlorobenzene	ug/L	ND	5.0	08/22/16 12:54	
1,3-Dichloropropane	ug/L	ND	5.0	08/22/16 12:54	
1,4-Dichlorobenzene	ug/L	ND	5.0	08/22/16 12:54	
2,2-Dichloropropane	ug/L	ND	5.0	08/22/16 12:54	
2-Butanone (MEK)	ug/L	ND	25.0	08/22/16 12:54	
2-Chlorotoluene	ug/L	ND	5.0	08/22/16 12:54	
2-Hexanone	ug/L	ND	25.0	08/22/16 12:54	
4-Chlorotoluene	ug/L	ND	5.0	08/22/16 12:54	
4-Methyl-2-pentanone (MIBK)	ug/L	ND	25.0	08/22/16 12:54	
Acetone	ug/L	ND	100	08/22/16 12:54	
Acrolein	ug/L	ND	50.0	08/22/16 12:54	
Acrylonitrile	ug/L	ND	100	08/22/16 12:54	
Benzene	ug/L	ND	5.0	08/22/16 12:54	
Bromobenzene	ug/L	ND	5.0	08/22/16 12:54	
Bromochloromethane	ug/L	ND	5.0	08/22/16 12:54	
Bromodichloromethane	ug/L	ND	5.0	08/22/16 12:54	
Bromoform	ug/L	ND	5.0	08/22/16 12:54	
Bromomethane	ug/L	ND	5.0	08/22/16 12:54	
Carbon disulfide	ug/L	ND	10.0	08/22/16 12:54	
Carbon tetrachloride	ug/L	ND	5.0	08/22/16 12:54	
Chlorobenzene	ug/L	ND	5.0	08/22/16 12:54	
Chloroethane	ug/L	ND	5.0	08/22/16 12:54	
Chloroform	ug/L	ND	5.0	08/22/16 12:54	
Chloromethane	ug/L	ND	5.0	08/22/16 12:54	
cis-1,2-Dichloroethene	ug/L	ND	5.0	08/22/16 12:54	

Results presented on this page are in the units indicated by the "Units" column except where an alternate unit is presented to the right of the result.

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

QUALITY CONTROL DATA

Project: Amphenol
Pace Project No.: 50152274

METHOD BLANK: 1609935 Matrix: Water
Associated Lab Samples: 50152274006

Parameter	Units	Blank Result	Reporting Limit	Analyzed	Qualifiers
cis-1,3-Dichloropropene	ug/L	ND	5.0	08/22/16 12:54	
Dibromochloromethane	ug/L	ND	5.0	08/22/16 12:54	
Dibromomethane	ug/L	ND	5.0	08/22/16 12:54	
Dichlorodifluoromethane	ug/L	ND	5.0	08/22/16 12:54	
Ethyl methacrylate	ug/L	ND	100	08/22/16 12:54	
Ethylbenzene	ug/L	ND	5.0	08/22/16 12:54	
Hexachloro-1,3-butadiene	ug/L	ND	5.0	08/22/16 12:54	
Iodomethane	ug/L	ND	10.0	08/22/16 12:54	
Isopropylbenzene (Cumene)	ug/L	ND	5.0	08/22/16 12:54	
Methyl-tert-butyl ether	ug/L	ND	4.0	08/22/16 12:54	
Methylene Chloride	ug/L	ND	5.0	08/22/16 12:54	
n-Butylbenzene	ug/L	ND	5.0	08/22/16 12:54	
n-Propylbenzene	ug/L	ND	5.0	08/22/16 12:54	
Naphthalene	ug/L	ND	5.0	08/22/16 12:54	
p-Isopropyltoluene	ug/L	ND	5.0	08/22/16 12:54	
sec-Butylbenzene	ug/L	ND	5.0	08/22/16 12:54	
Styrene	ug/L	ND	5.0	08/22/16 12:54	
utylbenzene	ug/L	ND	5.0	08/22/16 12:54	
achloroethene	ug/L	ND	5.0	08/22/16 12:54	
Toluene	ug/L	ND	5.0	08/22/16 12:54	
trans-1,2-Dichloroethene	ug/L	ND	5.0	08/22/16 12:54	
trans-1,3-Dichloropropene	ug/L	ND	5.0	08/22/16 12:54	
trans-1,4-Dichloro-2-butene	ug/L	ND	100	08/22/16 12:54	
Trichloroethene	ug/L	ND	5.0	08/22/16 12:54	
Trichlorofluoromethane	ug/L	ND	5.0	08/22/16 12:54	
Vinyl acetate	ug/L	ND	50.0	08/22/16 12:54	
Vinyl chloride	ug/L	ND	2.0	08/22/16 12:54	
Xylene (Total)	ug/L	ND	10.0	08/22/16 12:54	
4-Bromofluorobenzene (S)	%.	101	79-116	08/22/16 12:54	
Dibromofluoromethane (S)	%.	99	84-118	08/22/16 12:54	
Toluene-d8 (S)	%.	103	86-110	08/22/16 12:54	

LABORATORY CONTROL SAMPLE: 1609936

Parameter	Units	Spike Conc.	LCS Result	LCS % Rec	% Rec Limits	Qualifiers
1,1,1,2-Tetrachloroethane	ug/L	50	50.3	101	74-130	
1,1,1-Trichloroethane	ug/L	50	50.4	101	72-123	
1,1,2,2-Tetrachloroethane	ug/L	50	50.1	100	72-124	
1,1,2-Trichloroethane	ug/L	50	47.6	95	75-125	
1,1-Dichloroethane	ug/L	50	51.5	103	70-120	
1,1-Dichloroethene	ug/L	50	54.6	109	69-127	
1,1-Dichloropropene	ug/L	50	51.8	104	81-129	
1,2,3-Trichlorobenzene	ug/L	50	48.5	97	71-130	
1,2,3-Trichloropropane	ug/L	50	50.0	100	77-127	

Results presented on this page are in the units indicated by the "Units" column except where an alternate unit is presented to the right of the result.

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical®
www.pacelabs.com

Pace Analytical Services, Inc.
Not NELAP Accredited
4860 Blazer Parkway
Dublin, OH 43017
(614)486-5421

Pace Analytical Services, Inc.
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

QUALITY CONTROL DATA

Project: Amphenol
Pace Project No.: 50152274

LABORATORY CONTROL SAMPLE: 1609936

Parameter	Units	Spike Conc.	LCS Result	LCS % Rec	% Rec Limits	Qualifiers
1,2,4-Trichlorobenzene	ug/L	50	49.8	100	66-126	
1,2,4-Trimethylbenzene	ug/L	50	49.4	99	73-125	
1,2-Dibromoethane (EDB)	ug/L	50	47.1	94	76-125	
1,2-Dichlorobenzene	ug/L	50	50.6	101	77-122	
1,2-Dichloroethane	ug/L	50	45.5	91	70-123	
1,2-Dichloropropane	ug/L	50	52.1	104	77-124	
1,3,5-Trimethylbenzene	ug/L	50	51.0	102	75-124	
1,3-Dichlorobenzene	ug/L	50	49.5	99	76-124	
1,3-Dichloropropane	ug/L	50	53.7	107	77-123	
1,4-Dichlorobenzene	ug/L	50	47.4	95	75-117	
2,2-Dichloropropane	ug/L	50	50.4	101	44-147	
2-Butanone (MEK)	ug/L	250	250	100	60-135	
2-Chlorotoluene	ug/L	50	52.0	104	75-124	
2-Hexanone	ug/L	250	262	105	65-139	
4-Chlorotoluene	ug/L	50	53.3	107	75-124	
4-Methyl-2-pentanone (MIBK)	ug/L	250	251	100	66-134	
Acetone	ug/L	250	251	100	47-144	
Acrolein	ug/L	1000	1490	149	31-200	
A[illegible]nitrile	ug/L	200	196	98	64-133	
B[illegible]ene	ug/L	50	52.7	105	76-122	
Bromobenzene	ug/L	50	49.5	99	75-117	
Bromochloromethane	ug/L	50	52.0	104	74-134	
Bromodichloromethane	ug/L	50	48.8	98	71-124	
Bromoform	ug/L	50	49.2	98	60-125	
Bromomethane	ug/L	50	54.8	110	23-194	
Carbon disulfide	ug/L	50	58.6	117	63-130	
Carbon tetrachloride	ug/L	50	53.8	108	73-133	
Chlorobenzene	ug/L	50	47.4	95	76-118	
Chloroethane	ug/L	50	52.2	104	50-147	
Chloroform	ug/L	50	49.5	99	70-119	
Chloromethane	ug/L	50	50.9	102	52-136	
cis-1,2-Dichloroethene	ug/L	50	47.0	94	74-120	
cis-1,3-Dichloropropene	ug/L	50	54.0	108	71-134	
Dibromochloromethane	ug/L	50	51.2	102	73-127	
Dibromomethane	ug/L	50	47.1	94	75-124	
Dichlorodifluoromethane	ug/L	50	58.1	116	39-166	
Ethyl methacrylate	ug/L	200	216	108	73-136	
Ethylbenzene	ug/L	50	51.4	103	75-123	
Hexachloro-1,3-butadiene	ug/L	50	52.6	105	70-125	
Iodomethane	ug/L	100	113	113	56-142	
Isopropylbenzene (Cumene)	ug/L	50	50.8	102	84-134	
Methyl-tert-butyl ether	ug/L	50	40.1	80	65-131	
Methylene Chloride	ug/L	50	47.3	95	66-130	
n-Butylbenzene	ug/L	50	51.9	104	70-127	
n-Propylbenzene	ug/L	50	53.9	108	78-131	
Naphthalene	ug/L	50	46.1	92	65-134	
p-Isopropyltoluene	ug/L	50	52.1	104	75-124	

Results presented on this page are in the units indicated by the "Units" column except where an alternate unit is presented to the right of the result.

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical®
www.pacelabs.com

Pace Analytical Services, Inc.
Not NELAP Accredited
4860 Blazer Parkway
Dublin, OH 43017
(614)486-5421

Pace Analytical Services, Inc.
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

QUALITY CONTROL DATA

Project: Amphenol
Pace Project No.: 50152274

LABORATORY CONTROL SAMPLE: 1609936

Parameter	Units	Spike Conc.	LCS Result	LCS % Rec	% Rec Limits	Qualifiers
sec-Butylbenzene	ug/L	50	52.3	105	83-135	
Styrene	ug/L	50	51.6	103	78-128	
tert-Butylbenzene	ug/L	50	42.1	84	62-114	
Tetrachloroethene	ug/L	50	46.1	92	69-119	
Toluene	ug/L	50	48.2	96	74-122	
trans-1,2-Dichloroethene	ug/L	50	53.8	108	72-122	
trans-1,3-Dichloropropene	ug/L	50	56.9	114	66-135	
trans-1,4-Dichloro-2-butene	ug/L	200	167	84	39-153	
Trichloroethene	ug/L	50	48.3	97	75-123	
Trichlorofluoromethane	ug/L	50	54.2	108	58-148	
Vinyl acetate	ug/L	200	255	127	67-154	
Vinyl chloride	ug/L	50	54.5	109	61-147	
Xylene (Total)	ug/L	150	151	101	75-127	
4-Bromofluorobenzene (S)	%.			99	79-116	
Dibromofluoromethane (S)	%.			99	84-118	
Toluene-d8 (S)	%.			101	86-110	

MATRIX SPIKE & MATRIX SPIKE DUPLICATE: 1610006 1610007

Parameter	Units	50152373014 Result	MS Spike Conc.	MSD Spike Conc.	MS Result	MSD Result	MS % Rec	MSD % Rec	% Rec Limits	RPD	Max RPD	Qual
1,1,1,2-Tetrachloroethane	ug/L	ND	50	50	50.5	52.4	101	105	44-142	4	20	
1,1,1-Trichloroethane	ug/L	ND	50	50	51.5	55.8	103	112	51-140	8	20	
1,1,2,2-Tetrachloroethane	ug/L	ND	50	50	48.5	50.4	97	101	49-138	4	20	
1,1,2-Trichloroethane	ug/L	ND	50	50	48.1	50.5	96	101	51-138	5	20	
1,1-Dichloroethane	ug/L	ND	50	50	51.4	55.7	103	111	48-137	8	20	
1,1-Dichloroethene	ug/L	ND	50	50	56.2	61.8	112	124	51-144	10	20	
1,1-Dichloropropene	ug/L	ND	50	50	52.5	56.9	105	114	54-150	8	20	
1,2,3-Trichlorobenzene	ug/L	ND	50	50	47.8	51.4	96	103	32-140	7	20	
1,2,3-Trichloropropane	ug/L	ND	50	50	49.7	49.8	99	100	51-139	0	20	
1,2,4-Trichlorobenzene	ug/L	ND	50	50	51.8	54.5	104	109	27-134	5	20	
1,2,4-Trimethylbenzene	ug/L	ND	50	50	48.4	52.0	97	104	32-143	7	20	
1,2-Dibromoethane (EDB)	ug/L	ND	50	50	49.0	50.7	98	101	52-134	3	20	
1,2-Dichlorobenzene	ug/L	ND	50	50	49.0	51.5	98	103	38-138	5	20	
1,2-Dichloroethane	ug/L	ND	50	50	45.1	48.1	90	96	44-144	6	20	
1,2-Dichloropropane	ug/L	ND	50	50	51.0	54.9	102	110	56-138	7	20	
1,3,5-Trimethylbenzene	ug/L	ND	50	50	50.9	53.2	102	106	28-146	4	20	
1,3-Dichlorobenzene	ug/L	ND	50	50	50.2	51.6	100	103	36-139	3	20	
1,3-Dichloropropane	ug/L	ND	50	50	53.6	56.1	107	112	54-137	5	20	
1,4-Dichlorobenzene	ug/L	ND	50	50	48.1	51.1	96	102	34-134	6	20	
2,2-Dichloropropane	ug/L	ND	50	50	42.6	44.3	85	89	20-142	4	20	
2-Butanone (MEK)	ug/L	ND	250	250	239	254	95	102	44-142	6	20	
2-Chlorotoluene	ug/L	ND	50	50	52.0	54.5	104	109	36-143	5	20	
2-Hexanone	ug/L	ND	250	250	254	263	102	105	43-150	3	20	
4-Chlorotoluene	ug/L	ND	50	50	53.6	55.6	107	111	34-143	4	20	

Results presented on this page are in the units indicated by the "Units" column except where an alternate unit is presented to the right of the result.

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

QUALITY CONTROL DATA

Project: Amphenol
Pace Project No.: 50152274

MATRIX SPIKE & MATRIX SPIKE DUPLICATE: 1610006 1610007

Parameter	Units	50152373014 Result	MS Spike Conc.	MSD Spike Conc.	MS Result	MSD Result	MS % Rec	MSD % Rec	% Rec Limits	RPD	Max RPD	Qual
4-Methyl-2-pentanone (MIBK)	ug/L	ND	250	250	249	260	99	104	46-143	5	20	
Acetone	ug/L	ND	250	250	226	241	90	97	33-150	7	20	
Acrolein	ug/L	ND	1000	1000	1410	1520	141	152	32-200	7	20	
Acrylonitrile	ug/L	ND	200	200	189	201	95	101	47-143	6	20	
Benzene	ug/L	ND	50	50	52.4	55.4	105	111	51-140	6	20	
Bromobenzene	ug/L	ND	50	50	51.1	53.6	102	107	41-134	5	20	
Bromochloromethane	ug/L	ND	50	50	50.1	53.8	100	108	53-148	7	20	
Bromodichloromethane	ug/L	ND	50	50	48.2	51.4	96	103	46-137	6	20	
Bromoform	ug/L	ND	50	50	46.7	48.9	93	98	36-127	5	20	
Bromomethane	ug/L	ND	50	50	40.6	58.8	81	118	10-188	37	20	M0
Carbon disulfide	ug/L	ND	50	50	59.1	64.2	118	128	35-148	8	20	
Carbon tetrachloride	ug/L	ND	50	50	54.9	59.9	110	120	45-151	9	20	
Chlorobenzene	ug/L	ND	50	50	50.1	51.8	100	104	45-138	3	20	
Chloroethane	ug/L	ND	50	50	54.9	57.9	110	116	33-164	5	20	
Chloroform	ug/L	ND	50	50	49.1	53.0	98	106	50-135	8	20	
Chloromethane	ug/L	ND	50	50	49.7	54.5	99	109	38-146	9	20	
c[illegible] 2-Dichloroethene	ug/L	ND	50	50	48.9	51.6	98	103	43-144	5	20	
[illegible]3-Dichloropropene	ug/L	ND	50	50	51.7	53.8	103	108	42-136	4	20	
Dibromochloromethane	ug/L	ND	50	50	49.7	51.5	99	103	45-136	4	20	
Dibromomethane	ug/L	ND	50	50	46.8	50.1	94	100	51-139	7	20	
Dichlorodifluoromethane	ug/L	ND	50	50	59.9	68.2	120	136	29-174	13	20	
Ethyl methacrylate	ug/L	ND	200	200	218	225	109	113	44-150	4	20	
Ethylbenzene	ug/L	ND	50	50	52.8	55.3	106	111	36-146	5	20	
Hexachloro-1,3-butadiene	ug/L	ND	50	50	52.0	58.5	104	117	14-150	12	20	
Iodomethane	ug/L	ND	100	100	107	124	107	124	28-153	14	20	
Isopropylbenzene (Cumene)	ug/L	ND	50	50	52.5	56.3	105	113	43-159	7	20	
Methyl-tert-butyl ether	ug/L	ND	50	50	34.9	37.1	70	74	43-146	6	20	
Methylene Chloride	ug/L	ND	50	50	46.2	50.1	92	100	48-140	8	20	
n-Butylbenzene	ug/L	ND	50	50	50.6	55.4	101	111	16-152	9	20	
n-Propylbenzene	ug/L	ND	50	50	54.4	57.3	109	115	28-157	5	20	
Naphthalene	ug/L	ND	50	50	46.5	50.7	93	101	38-141	9	20	
p-Isopropyltoluene	ug/L	ND	50	50	51.2	54.6	102	109	21-151	6	20	
sec-Butylbenzene	ug/L	ND	50	50	53.5	56.6	107	113	27-165	6	20	
Styrene	ug/L	ND	50	50	51.9	54.1	104	108	31-148	4	20	
tert-Butylbenzene	ug/L	ND	50	50	43.5	46.6	87	93	24-131	7	20	
Tetrachloroethene	ug/L	ND	50	50	48.1	51.1	96	102	38-139	6	20	
Toluene	ug/L	ND	50	50	50.2	51.7	100	103	44-140	3	20	
trans-1,2-Dichloroethene	ug/L	ND	50	50	54.6	57.5	109	115	50-139	5	20	
trans-1,3-Dichloropropene	ug/L	ND	50	50	54.6	55.5	109	111	37-138	2	20	
trans-1,4-Dichloro-2-butene	ug/L	ND	200	200	158	160	79	80	10-157	2	20	
Trichloroethene	ug/L	ND	50	50	48.0	52.7	96	105	44-146	9	20	
Trichlorofluoromethane	ug/L	ND	50	50	57.6	63.5	115	127	41-164	10	20	
Vinyl acetate	ug/L	ND	200	200	205	213	103	106	15-146	4	20	
Vinyl chloride	ug/L	ND	50	50	55.5	60.8	111	122	43-166	9	20	
Xylene (Total)	ug/L	ND	150	150	155	163	103	108	35-146	5	20	

Results presented on this page are in the units indicated by the "Units" column except where an alternate unit is presented to the right of the result.

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
Not NELAP Accredited
4860 Blazer Parkway
Dublin, OH 43017
(614)486-5421

Pace Analytical Services, Inc.
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

QUALITY CONTROL DATA

Project: Amphenol
Pace Project No.: 50152274

MATRIX SPIKE & MATRIX SPIKE DUPLICATE: 1610006 1610007

Parameter	Units	50152373014 Result	MS Spike Conc.	MSD Spike Conc.	MS Result	MSD Result	MS % Rec	MSD % Rec	% Rec Limits	RPD	Max RPD	Qual
4-Bromofluorobenzene (S)	%.						101	99	79-116			
Dibromofluoromethane (S)	%.						99	100	84-118			
Toluene-d8 (S)	%.						102	101	86-110			

Results presented on this page are in the units indicated by the "Units" column except where an alternate unit is presented to the right of the result.

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
Not NELAP Accredited
4860 Blazer Parkway
Dublin, OH 43017
(614)486-5421

Pace Analytical Services, Inc.
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

QUALIFIERS

Project: Amphenol
Pace Project No.: 50152274

DEFINITIONS

DF - Dilution Factor, if reported, represents the factor applied to the reported data due to dilution of the sample aliquot.

ND - Not Detected at or above adjusted reporting limit.

J - Estimated concentration above the adjusted method detection limit and below the adjusted reporting limit.

MDL - Adjusted Method Detection Limit.

PQL - Practical Quantitation Limit.

RL - Reporting Limit.

S - Surrogate

1,2-Diphenylhydrazine decomposes to and cannot be separated from Azobenzene using Method 8270. The result for each analyte is a combined concentration.

Consistent with EPA guidelines, unrounded data are displayed and have been used to calculate % recovery and RPD values.

LCS(D) - Laboratory Control Sample (Duplicate)

MS(D) - Matrix Spike (Duplicate)

DUP - Sample Duplicate

RPD - Relative Percent Difference

NC - Not Calculable.

SG - Silica Gel - Clean-Up

U - Indicates the compound was analyzed for, but not detected.

N-Nitrosodiphenylamine decomposes and cannot be separated from Diphenylamine using Method 8270. The result reported for each analyte is a combined concentration.

Pace Analytical is TNI accredited. Contact your Pace PM for the current list of accredited analytes.

TNI - The NELAC Institute.

ANALYTE QUALIFIERS

M0 Matrix spike recovery and/or matrix spike duplicate recovery was outside laboratory control limits.

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
Not NELAP Accredited
4860 Blazer Parkway
Dublin, OH 43017
(614)486-5421

Pace Analytical Services, Inc.
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

QUALITY CONTROL DATA CROSS REFERENCE TABLE

Project: Amphenol
Pace Project No.: 50152274

Lab ID	Sample ID	QC Batch Method	QC Batch	Analytical Method	Analytical Batch
50152274001	RW-1	EPA 8260	347869		
50152274002	RW-2	EPA 8260	347869		
50152274003	RW-3	EPA 8260	347869		
50152274004	RW-4	EPA 8260	347869		
50152274005	RW-5	EPA 8260	347869		
50152274006	EFFLUENT	EPA 8260	348031		

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical

CHAIN-OF-CU DY / Analytical Request Document

The Chain-of-Custody is a LEGAL DOCUMENT. All relevant fields must be completed accurately.

5B15227Y

Page : 1 Of 1

Section A Required Client Information:		Section B Required Project Information:		Section C Invoice Information:	
Company:	IWM Consulting	Report To:	Chris Newell	Attention:	Chris Newell
Address:	7428 Rockville Road	Copy To:		Company Name:	IWM Consulting
	Indianapolis, IN 46214			Address:	7428 Rockville Road, Indianapolis, IN 46
Email To:	cnewell@iwmconsult.com	Purchase Order No.		Pace Quote Reference:	
Phone:	347-1111 Fax:	Client Project ID:	Amphenol	Pace Project Manager:	Hunt, Kenneth
Requested Due Date/TAT:	10 Day (Default)	Container Order Number:		Pace Profile #:	

Regulatory Agency: RCRA - Resource Conservation and Recovery Act

State / Location: Indiana

ITEM#	SAMPLE ID (One Character per box. (A-Z, 0-9 / , -) Sample Ids must be unique)	MATRIX CODE (see valid codes to left)	SAMPLE TYPE (G=GRAB C=COMP)	COLLECTED START DATE	COLLECTED START TIME	COLLECTED END DATE	COLLECTED END TIME	SAMPLE TEMP AT COLLECTION	# OF CONTAINERS	Preservatives: Unpreserved	H2SO4	HNO3	HCl	NaOH	Na2S2O3	Methanol	Other	Analyses Test Y/N	Requested Analysis Filtered (Y/N): VOC 8260 WT	Residual Chlorine (Y/N)	
1	RW-1	WT				8-18-16	9:55		3				X						X		-001
2	RW-2	WT					9:50		3				X						X		-002
3	RW-3	WT					9:45		3				X						X		-003
4	RW-4	WT					9:40		3				X						X		-004
5	RW-5	WT					9:35		3				X						X		-005
6	EFFLUENT	WT					9 30		3				X						X		-006
7																					
8																					
9																					
10																					
11																					
12																					

ADDITIONAL COMMENTS	RELINQUISHED BY / AFFILIATION	DATE	TIME	ACCEPTED BY / AFFILIATION	DATE	TIME	SAMPLE CONDITIONS			
	Ralph Mien IWM	8-18-16	3:06	Pace	8-18-16	1506	1.7°	Y	N	Y

SAMPLER NAME AND SIGNATURE

PRINT Name of SAMPLER: Ralph Mien

SIGNATURE of SAMPLER: Ralph Mien DATE Signed: 8-18-16

ITEM# in C	Received on Ice (Y/N)	Custody Sealed Cooler (Y/N)	Samples Intact (Y/N)

Sample Condition Upon Receipt

Pace Analytical

Client Name: IWM Cons. Project # 50152274

rier: ☐ Fed Ex ☐ UPS ☐ USPS ☑ Client ☐ Commercial ☐ Pace Other _____

Tracking #: _____

Custody Seal on Cooler/Box Present: ☐ yes ☑ no Seals intact: ☐ yes ☐ no

Date/Time 5035A kits placed in freezer: _____

Packing Material: ☐ Bubble Wrap ☒ Bubble Bags ☐ None ☐ Other _____

Thermometer 1 2 3 4 5 6 A B C D E F Type of Ice: (Wet) Blue None ☐ Samples on ice, cooling process has begun

Cooler Temperature (Initial/Corrected) 1.7°/1.7° Ice Visible in Sample Containers: ☐ yes ☒ no

Temp should be above freezing to 6°C

Comments:

Date and Initials of person examining contents: CEO 8-18-16

Are samples from West Virginia? Document any containers out of temp.	☐Yes	☒No	1.
Chain of Custody Present:	☑Yes	☐No ☐N/A	2.
Chain of Custody Filled Out:	☑Yes	☐No ☐N/A	3.
Chain of Custody Relinquished:	☑Yes	☐No ☐N/A	4.
Sampler Name & Signature on COC:	☑Yes	☐No ☐N/A	5.
Short Hold Time Analysis (<72hr):	☐Yes	☑No ☐N/A	6.
Rush Turn Around Time Requested:	☐Yes	☑No ☐N/A	7.
Containers Intact:	☑Yes	☐No ☐N/A	8.
Sample Labels match COC: -Includes date/time/ID/Analysis	☑Yes	☐No ☐N/A	9.
ntainers needing acid/base pres. have been checked? exceptions: VOA, coliform, TOC, O&G All containers needing preservation are found to be in compliance with EPA recommendation (<2, >9, >12) unless otherwise noted.	☐Yes	☐No ☒N/A	10 (Circle) HNO3 H2SO4 NaOH NaOH/ZnAc
Residual Chlorine Check (SVOC 625 Pest/PCB 608)			11. Present Absent
Residual Chlorine Check (Total/Amenable/Free Cyanide)			12. Present Absent
Headspace in VOA Vials (>6mm):	☑Yes	☐No ☐N/A	13 1 vial for PW-2
Headspace Wisconsin Sulfide	☐Yes	☐No	14
Trip Blank Present:	☐Yes	☑No ☐N/A	15
Trip Blank Custody Seals Present	☐Yes	☐No ☒N/A	
Project Manager Review			
Samples Arrived within Hold Time:	☑Yes	☐No ☐N/A	15.
Sufficient Volume:	☑Yes	☐No ☐N/A	16.
Correct Containers Used:	☑Yes	☐No ☐N/A	17.

Client Notification/ Resolution: Field Data Required? Y / N

Person Contacted: _____ Date/Time: _____

Comments/ Resolution: _____

Project Manager Review: Kenneth Hunt **Date:** 8/18/16

Form F-IN-Q-290-rev.09, 13Oct2015

Sample Container Count

CLIENT: Jwm Cons

COC PAGE 1 of 1

COC ID#

Project # 50152274

Sample Line Item	DG9H VG9H	AG1U	WGFU	AG0U	R Bulk Kit 4 / 6	BP2N	BP2U	BP2S	BP3N	BP3U	BP3S	AG3S	AG1H	BP3C	BP1U	SP5T	AG2U				Matrix SI/Wt/Ot (Soil/Water/Other)	pH <2	pH >9	pH>12
1	3																				W			
2																								
3																								
4																								
5																								
6																								
7																								
8																								
9																								
10																								
11																								
12																								

Container Codes

DG9H	40mL HCL amber voa vial	AG0U	100mL unpreserved amber glass	BP1N	1 liter HNO3 plastic	DG9P	40mL TSP amber vial
AG1U	1liter unpreserved amber glass	AG1H	1 liter HCL amber glass	BP1S	1 liter H2SO4 plastic	DG9S	40mL H2SO4 amber vial
WGFU	4oz clear soil jar	AG1S	1 liter H2SO4 amber glass	BP1U	1 liter unpreserved plastic	DG9T	40mL Na Thio amber vial
R	terra core kit	AG1T	1 liter Na Thiosulfate amber glass	BP1Z	1 liter NaOH, Zn, Ac	DG9U	40mL unpreserved amber vial
BP2N	500mL HNO3 plastic	AG2N	500mL HNO3 amber glass	BP2A	500mL NaOH, Asc Acid plastic	SP5T	120mL Coliform Na Thiosulfate
BP2U	500mL unpreserved plastic	AG2S	500mL H2SO4 amber glass	BP2O	500mL NaOH plastic	JGFU	4oz unpreserved amber wide
BP2S	500mL H2SO4 plastic	AG2U	500mL unpreserved amber glass	BP2Z	500mL NaOH, Zn Ac	U	Summa Can
BP3N	250mL HNO3 plastic	AG3U	250mL unpreserved amber glass	AF	Air Filter	VG9H	40mL HCL clear vial
BP3U	250mL unpreserved plastic	BG1H	1 liter HCL clear glass	BP3C	250mL NaOH plastic	VG9T	40mL Na Thio. clear vial
BP3S	250mL H2SO4 plastic	BG1S	1 liter H2SO4 clear glass	BP3Z	250mL NaOH, Zn Ac plastic	VG9U	40mL unpreserved clear vial
AG3S	250mL H2SO4 glass amber	BG1T	1 liter Na Thiosulfate clear glass	C	Air Cassettes	VSG	Headspace septa vial & HCL
AG1S	1 liter H2SO4 amber glass	BG1U	1 liter unpreserved glass	DG9B	40mL Na Bisulfate amber vial	WGFX	4oz wide jar w/hexane wipe
BP1U	1 liter unpreserved plastic	BP1A	1 liter NaOH, Asc Acid plastic	DG9M	40mL MeOH clear vial	ZPLC	Ziploc Bag

IWM CONSULTING GROUP

7428 Rockville Road, Indianapolis, IN 46214

October 3, 2016

Mr. Joseph Bianchi
Group Manager, EHS & Support Services
AMPHENOL AEROSPACE
40-60 Delaware Avenue
Sidney, NY 13838

Re: OPERATION AND MAINTENANCE OF THE APPROVED IMPLEMENTED CORRECTIVE MEASURE
Former Amphenol Facility
980 B Hurricane Road
Franklin, Indiana

Dear Mr. Bianchi:

Enclosed, please find a summary of the operation and maintenance (O&M) and gauging activities completed by IWM Consulting Group, LLC (IWM) at the above-referenced site. This report summarizes the activities completed during the August 18 through September 30, 2016 reporting period. IWM personnel inspected the site on a regular basis to monitor system operations and ground water recovery and treatment.

Groundwater Level Measurements

On September 2, 2016, IWM personnel gauged the monitoring and recovery well network at the site using an electronic oil/water interface probe to determine the depth to water and the presence of detectable thickness of liquid-phase hydrocarbons. Depth to water in the monitoring wells ranged from 8.48 feet below top of casing (TOC) in MW-9 to 17.18 feet below TOC in MW-22. Liquid-phase hydrocarbons were not detected within the monitoring and recovery well network at the site. Recovery wells RW-1, RW-2, RW-3, RW-4, and RW-5 were operational during groundwater gauging activities. **Figure 1** is a site plan illustrating pertinent site features and well locations. The groundwater elevation data is summarized in **Attachment A**, and a Groundwater Elevation Map based on the September 2, 2016 depth to water measurements has been included as **Figure 2**.

Groundwater Treatment System

From August 18 through September 30, 2016, approximately 1,667,389 gallons of groundwater were treated and discharged from recovery wells RW-1, RW-2, RW-3, RW-4, and RW-5. Based on data provided by EMCON, Handex, and IWM field data sheets, the total volume of groundwater recovered to date is approximately 229,455,170 gallons. The average influent groundwater recovery rate from August 18 through September 30, 2016 was approximately 26.93 gpm. **Attachment B** includes a table and a graph illustrating the recovery rates to date, and **Attachment C** contains copies of Field Data Sheets completed by IWM personnel.

IWM personnel mobilized to the site on September 2, 2016 to complete monthly and biweekly system O&M activities and to complete sequestering agent O&M activities. The groundwater recovery and treatment system was completely operational upon arrival and departure from the site on September 2, 2016.

IWM personnel mobilized to the site on September 16, 2016 to complete biweekly system O&M activities. The groundwater recovery and treatment system was completely operational upon arrival and departure from the site on September 16, 2016.

IWM personnel mobilized to the site on September 27, 2016 to conduct alarm response activities due to a power outage causing the system to shut down. The groundwater recovery and treatment system was reactivated during the alarm response visit and was completely operational upon departure from the site on September 27, 2016.

IWM personnel mobilized to the site on September 30, 2016 to complete biweekly system O&M activities. The groundwater recovery and treatment system was completely operational upon arrival and departure from the site on September 30, 2016.

Schedule of Activities

Monthly and biweekly system O&M activities and semi-annual groundwater sampling activities are scheduled for the month of October 2016. Site visits are scheduled for the weeks beginning October 10 and October 24, 2016. The information from these site inspections will be included in the October 2016 Progress Report.

Should you have any questions regarding this site or information summarized within this report, please contact the undersigned at (317) 347-1111. IWM Consulting appreciates the opportunity to provide environmental services to Amphenol Corporation.

Sincerely,

IWM CONSULTING GROUP, LLC

Christopher R. Newell, LPG
Project Manager

Bradley E. Gentry, LPG
Vice-President

Attachments
cc: Mr. Dave Dowden, Lancer Realty & Development Co.

FIGURES

LEGEND

- ABANDONED MONITORING WELL
- MONITORING WELL
- RECOVERY WELL
- INJECTION WELL
- PRIMARY BUILDING WALLS
- PROPERTY LINE (APPROXIMATE)
- STORM SEWER
- SANITARY SEWER
- O/H POWER

0' 100'
SCALE IN FEET

DRAWN BY: L. STRUM	
DATE: 9/27/99	
REVISED:	
HWPA #111291-01	
DWG. NO. 111291S1	

FIGURE 1

SITE MAP

FORMER AMPHENOL RFI/CMS
980 HURRICANE ROAD
FRANKLIN, INDIANA

IWM CONSULTING GROUP

N

HURRICANE ROAD

UPPER SHELBYVILLE ROAD

MW-9

MW-26

MW-20

MW-24

IT-A1

IT-3

IT-2

MW-30

RW-1

RW-2

RW-3

RW-4

RW-5

MW-3

MW-21

MW-23

MW-22

MW-25

MW-12R

MW-28

MW-29

MW-27

PARKING

BUILDING

PAVEMENT

EQUIPMENT BUILDING

OLD

RESIDENTIAL

HAMILTON AVENUE

724.00

723.00

722.00

721.00

720.00

719.00

718.00

LEGEND

- MONITORING WELL
- RECOVERY WELL
- PROPERTY LINE (APPROXIMATE)
- STORM SEWER
- SANITARY SEWER
- O/H POWER
- 722.00 POTENTIONMETRIC SURFACE (CONTOUR INTERVAL = 1.0 FT.)

0 100

SCALE IN FEET

DRAWN BY: L. STRUM	
DATE: 9/27/99	
REVISED:	
HWPA #111291-01	
DWG. NO. 111291S1	

FIGURE 2
GROUNDWATER
ELEVATION MAP
(09/02/2016)

FORMER AMPHENOL RFI/CMS
980 HURRICANE ROAD
FRANKLIN, INDIANA

IWM CONSULTING GROUP

ATTACHMENT A

Groundwater Level Measurements

Former Amphenol Facility
980 Hurricane Road
Franklin, Indiana

Ground Water Level Measurements

Well Number	Gauging Date	TOC Elev. (feet)	Depth to Water (feet)	Corrected Ground Water Elevation (feet)
IT-2	01/14/11	732.25	13.42	718.83
	02/11/11		13.71	718.54
	03/11/11		11.64	720.61
	04/14/11		11.93	720.32
	05/06/11		10.84	721.41
	06/02/11		11.83	720.42
	07/15/11		12.20	720.05
	08/11/11		12.79	719.46
	09/07/11		13.32	718.93
	10/05/11		13.30	718.95
	11/04/11		13.26	718.99
	12/01/11		12.82	719.43
	01/13/12		12.50	719.75
	02/10/12		12.30	719.95
	03/09/12		12.80	719.45
	04/06/12		12.31	719.94
	05/02/12		12.47	719.78
	06/01/12		12.71	719.54
	07/13/12		13.48	718.77
	08/10/12		13.94	718.31
	09/06/12		13.72	718.53
	10/05/12		13.56	718.69
	12/17/12		13.67	718.58
	01/11/13		13.65	718.60
	02/25/13		12.13	720.12
	03/22/13		12.42	719.83
	04/05/13		12.58	719.67
	05/03/13		12.17	720.08
	06/13/13		11.94	720.31
	07/12/13		12.76	719.49
	08/09/13		13.10	719.15
	09/06/13		13.61	718.64
	10/01/13		13.95	718.30
	11/01/13		13.79	718.46
	12/13/13		14.00	718.25
	01/13/14		12.28	719.97
	02/07/14		NG	NG
	03/21/14		12.63	719.62
	04/04/14		12.30	719.95
	05/02/14		12.17	720.08
	06/14/14		11.60	720.65
	07/11/14		12.43	719.82
	08/08/14		12.75	719.50
	09/05/14		12.91	719.34
	10/08/14		13.23	719.02
	11/13/14		13.30	718.95
	12/24/14		13.17	719.08
	01/09/15		NG	NG
	02/06/15		13.22	719.03
	03/06/15		NG	NG
	04/03/15		13.18	719.07
	05/08/15		12.73	719.52
	06/12/15		12.72	719.53
	07/10/15		11.51	720.74
	08/07/15		11.50	720.75
	09/03/15		12.39	719.86
	10/02/15		12.98	719.27
	11/13/15		13.30	718.95
	12/14/15		13.38	718.87
	01/21/16		12.32	719.93
	02/04/16		12.40	719.85
	03/04/16		12.08	720.17
	04/01/16		12.15	720.10
	05/13/16		12.10	720.15
	06/10/16		12.51	719.74
	07/08/16		12.32	719.93
	08/04/16		12.50	719.75
	09/02/16		12.30	719.95

iWM CONSULTING GROUP

Former Amphenol Facility
980 Hurricane Road
Franklin, Indiana

Ground Water Level Measurements

Well Number	Gauging Date	TOC Elev. (feet)	Depth to Water (feet)	Corrected Ground Water Elevation (feet)
IT-3	01/14/11	728.71	11.35	717.36
	02/11/11		11.41	717.30
	03/11/11		10.35	718.36
	04/14/11		10.52	718.19
	05/06/11		9.79	718.92
	06/02/11		10.42	718.29
	07/15/11		10.60	718.11
	08/11/11		10.86	717.85
	09/07/11		11.07	717.64
	10/05/11		11.07	717.64
	11/04/11		11.02	717.69
	12/01/11		10.74	717.97
	01/13/12		10.90	717.81
	02/10/12		10.86	717.85
	03/09/12		11.08	717.63
	04/06/12		10.73	717.98
	05/02/12		10.68	718.03
	06/01/12		10.97	717.74
	07/13/12		11.18	717.53
	08/10/12		11.29	717.42
	09/06/12		11.30	717.41
	10/05/12		11.24	717.47
	12/17/12		11.41	717.30
	01/11/13		11.22	717.49
	02/25/13		10.84	717.87
	03/22/13		10.75	717.96
	04/05/13		10.86	717.85
	05/03/13		10.69	718.02
	06/13/13		10.72	717.99
	07/12/13		10.86	717.85
	08/09/13		10.98	717.73
	09/06/13		11.13	717.58
	10/01/13		11.24	717.47
	11/01/13		11.17	717.54
	12/13/13		11.41	717.30
	01/13/14		10.59	718.12
	02/07/14		10.87	717.84
	03/21/14		10.82	717.89
	04/04/14		10.15	718.56
	05/02/14		10.58	718.13
	06/14/14		10.34	718.37
	07/11/14		10.58	718.13
	08/08/14		10.78	717.93
	09/05/14		10.75	717.96
	10/08/14		10.95	717.76
	11/13/14		11.08	717.63
	12/24/14		11.42	717.29
	01/09/15		11.08	717.63
	02/06/15		11.35	717.36
	03/06/15		11.24	717.47
	04/03/15		11.30	717.41
	05/08/15		10.97	717.74
	06/12/15		10.98	717.73
	07/10/15		10.25	718.46
	08/07/15		10.35	718.36
	09/03/15		10.78	717.93
	10/02/15		11.02	717.69
	11/13/15		11.16	717.55
	12/14/15		11.31	717.40
	01/21/16		10.91	717.80
	02/04/16		10.90	717.81
	03/04/16		10.75	717.96
	04/01/16		10.80	717.91
	05/13/16		10.78	717.93
	06/10/16		10.92	717.79
	07/08/16		10.71	718.00
	08/04/16		10.74	717.97
	09/02/16		10.76	717.95

iWM CONSULTING GROUP

Former Amphenol Facility
980 Hurricane Road
Franklin, Indiana

Ground Water Level Measurements

Well Number	Gauging Date	TOC Elev. (feet)	Depth to Water (feet)	Corrected Ground Water Elevation (feet)
MW-3	01/14/11	736.44	16.07	720.37
	02/11/11		16.31	720.13
	03/11/11		13.91	722.53
	04/14/11		14.08	722.36
	05/06/11		12.53	723.91
	06/02/11		13.84	722.60
	07/15/11		14.48	721.96
	08/11/11		15.26	721.18
	09/07/11		15.91	720.53
	10/05/11		15.71	720.73
	11/04/11		15.97	720.47
	12/01/11		15.48	720.96
	01/13/12		14.87	721.57
	02/10/12		14.49	721.95
	03/09/12		15.10	721.34
	04/06/12		14.63	721.81
	05/02/12		14.59	721.85
	06/01/12		15.13	721.31
	07/13/12		16.09	720.35
	08/10/12		16.63	719.81
	09/06/12		16.50	719.94
	10/05/12		16.38	720.06
	12/17/12		16.52	719.92
	01/11/13		16.42	720.02
	02/25/13		14.96	721.48
	03/22/13		14.80	721.64
	04/05/13		15.94	720.50
	05/03/13		14.53	721.91
	06/13/13		14.56	721.88
	07/12/13		15.19	721.25
	08/09/13		15.66	720.78
	09/06/13		16.23	720.21
	10/01/13		16.55	719.89
	11/01/13		16.55	719.89
	12/13/13		16.75	719.69
	01/13/14		14.90	721.54
	02/07/14		15.07	721.37
	03/21/14		15.06	721.38
	04/04/14		14.81	721.63
	05/02/14		14.47	721.97
	06/14/14		14.18	722.26
	07/11/14		14.76	721.68
	08/08/14		15.27	721.17
	09/05/14		15.42	721.02
	10/08/14		15.92	720.52
	11/13/14		16.13	720.31
	12/24/14		15.85	720.59
	01/09/15		15.81	720.63
	02/06/15		15.85	720.59
	03/06/15		16.02	720.42
	04/03/15		15.80	720.64
	05/08/15		15.54	720.90
	06/12/15		15.19	721.25
	07/10/15		13.76	722.68
	08/07/15		13.82	722.62
	09/03/15		14.82	721.62
	10/02/15		15.60	720.84
	11/13/15		16.08	720.36
	12/14/15		16.23	720.21
	01/21/16		14.87	721.57
	02/04/16		15.00	721.44
	03/04/16		14.59	721.85
	04/01/16		14.56	721.88
	05/13/16		14.53	721.91
	06/10/16		14.98	721.46
	07/08/16		14.75	721.69
	08/04/16		14.67	721.77
	09/02/16		14.86	721.58

iWM CONSULTING GROUP

Former Amphenol Facility
980 Hurricane Road
Franklin, Indiana

Ground Water Level Measurements

Well Number	Gauging Date	TOC Elev. (feet)	Depth to Water (feet)	Corrected Ground Water Elevation (feet)
MW-9	01/14/11	733.04	10.19	722.85
	02/11/11		10.22	722.82
	03/11/11		7.00	726.04
	04/14/11		6.84	726.20
	05/06/11		4.71	728.33
	06/02/11		6.74	726.30
	07/15/11		7.80	725.24
	08/11/11		8.83	724.21
	09/07/11		9.72	723.32
	10/05/11		9.74	723.30
	11/04/11		9.75	723.29
	12/01/11		8.57	724.47
	01/13/12		8.18	724.86
	02/10/12		7.76	725.28
	03/09/12		8.52	724.52
	04/06/12		7.71	725.33
	05/02/12		6.56	726.48
	06/01/12		8.58	724.46
	07/13/12		9.90	723.14
	08/10/12		10.42	722.62
	09/06/12		10.68	722.36
	10/05/12		10.41	722.63
	12/17/12		10.64	722.40
	01/11/13		10.23	722.81
	02/25/13		8.45	724.59
	03/22/13		7.98	725.06
	04/05/13		8.23	724.81
	05/03/13		7.72	725.32
	06/13/13		8.12	724.92
	07/12/13		8.75	724.29
	08/09/13		9.29	723.75
	09/06/13		10.05	722.99
	10/01/13		10.49	722.55
	11/01/13		10.44	722.60
	12/13/13		10.73	722.31
	01/13/14		7.97	725.07
	02/07/14		8.56	724.48
	03/21/14		8.48	724.56
	04/04/14		6.19	726.85
	05/02/14		7.76	725.28
	06/14/14		7.28	725.76
	07/11/14		8.16	724.88
	08/08/14		8.86	724.18
	09/05/14		9.16	723.88
	10/08/14		9.81	723.23
	11/13/14		10.17	722.87
	12/24/14		9.75	723.29
	01/09/15		9.43	723.61
	02/06/15		9.67	723.37
	03/06/15		9.78	723.26
	04/03/15		9.62	723.42
	05/08/15		9.58	723.46
	06/12/15		8.70	724.34
	07/10/15		6.81	726.23
	08/07/15		6.61	726.43
	09/03/15		8.37	724.67
	10/02/15		9.40	723.64
	11/13/15		10.09	722.95
	12/14/15		10.06	722.98
	01/21/16		8.31	724.73
	02/04/16		8.15	724.89
	03/04/16		7.79	725.25
	04/01/16		7.73	725.31
	05/13/16		7.69	725.35
	06/10/16		8.38	724.66
	07/08/16		7.88	725.16
	08/04/16		8.23	724.81
	09/02/16		8.48	724.56

iWM CONSULTING GROUP

Former Amphenol Facility
980 Hurricane Road
Franklin, Indiana

Ground Water Level Measurements

Well Number	Gauging Date	TOC Elev. (feet)	Depth to Water (feet)	Corrected Ground Water Elevation (feet)
MW-12R	01/14/11	736.15	17.76	718.39
	02/11/11		18.05	718.10
	03/11/11		16.09	720.06
	04/14/11		16.34	719.81
	05/06/11		15.32	720.83
	06/02/11		16.21	719.94
	07/15/11		16.53	719.62
	08/11/11		17.05	719.10
	09/07/11		17.62	718.53
	10/05/11		17.63	718.52
	11/04/11		17.54	718.61
	12/01/11		17.20	718.95
	01/13/12		16.83	719.32
	02/10/12		16.66	719.49
	03/09/12		17.15	719.00
	04/06/12		16.74	719.41
	05/02/12		16.87	719.28
	06/01/12		18.87	717.28
	07/13/12		17.80	718.35
	08/10/12		18.16	717.99
	09/06/12		18.10	718.05
	10/05/12		17.95	718.20
	12/17/12		18.01	718.14
	01/11/13		17.98	718.17
	02/25/13		16.38	719.77
	03/22/13		16.76	719.39
	04/05/13		16.09	720.06
	05/03/13		16.52	719.63
	06/13/13		16.07	720.08
	07/12/13		17.06	719.09
	08/09/13		17.41	718.74
	09/06/13		17.93	718.22
	10/01/13		18.22	717.93
	11/01/13		18.06	718.09
	12/13/13		18.32	717.83
	01/13/14		16.64	719.51
	02/07/14		16.90	719.25
	03/21/14		16.95	719.20
	04/04/14		16.68	719.47
	05/02/14		16.55	719.60
	06/14/14		15.77	720.38
	07/11/14		16.72	719.43
	08/08/14		17.01	719.14
	09/05/14		17.18	718.97
	10/08/14		17.51	718.64
	11/13/14		17.42	718.73
	12/24/14		17.48	718.67
	01/09/15		17.39	718.76
	02/06/15		17.51	718.64
	03/06/15		17.13	719.02
	04/03/15		17.48	718.67
	05/08/15		16.30	719.85
	06/12/15		16.98	719.17
	07/10/15		15.86	720.29
	08/07/15		15.84	720.31
	09/03/15		16.65	719.50
	10/02/15		17.15	719.00
	11/13/15		17.58	718.57
	12/14/15		17.69	718.46
	01/21/16		16.66	719.49
	02/04/16		16.72	719.43
	03/04/16		16.40	719.75
	04/01/16		16.43	719.72
	05/13/16		16.40	719.75
	06/10/16		16.74	719.41
	07/08/16		16.58	719.57
	08/04/16		16.43	719.72
	09/02/16		16.53	719.62

iWM CONSULTING GROUP

Former Amphenol Facility
980 Hurricane Road
Franklin, Indiana

Ground Water Level Measurements

Well Number	Gauging Date	TOC Elev. (feet)	Depth to Water (feet)	Corrected Ground Water Elevation (feet)
MW-20	01/14/11	734.03	11.02	723.01
	02/11/11		11.06	722.97
	03/11/11		8.22	725.81
	04/14/11		8.34	725.69
	05/06/11		7.24	726.79
	06/02/11		8.56	725.47
	07/15/11		9.25	724.78
	08/11/11		15.68	718.35
	09/07/11		10.94	723.09
	10/05/11		10.67	723.36
	11/04/11		10.51	723.52
	12/01/11		9.32	724.71
	01/13/12		9.39	724.64
	02/10/12		9.19	724.84
	03/09/12		9.63	724.40
	04/06/12		9.04	724.99
	05/02/12		8.41	725.62
	06/01/12		9.84	724.19
	07/13/12		11.14	722.89
	08/10/12		11.33	722.70
	09/06/12		11.38	722.65
	10/05/12		11.10	722.93
	12/17/12		11.44	722.59
	01/11/13		10.99	723.04
	02/25/13		9.49	724.54
	03/22/13		9.13	724.90
	04/05/13		9.39	724.64
	05/03/13		8.92	725.11
	06/13/13		9.30	724.73
	07/12/13		9.76	724.27
	08/09/13		10.21	723.82
	09/06/13		11.26	722.77
	10/01/13		11.43	722.60
	11/01/13		11.31	722.72
	12/13/13		11.71	722.32
	01/13/14		8.91	725.12
	02/07/14		11.88	722.15
	03/21/14		9.52	724.51
	04/04/14		7.44	726.59
	05/02/14		9.06	724.97
	06/14/14		8.67	725.36
	07/11/14		9.37	724.66
	08/08/14		10.40	723.63
	09/05/14		10.08	723.95
	10/08/14		10.87	723.16
	11/13/14		11.23	722.80
	12/24/14		10.80	723.23
	01/09/15		10.46	723.57
	02/06/15		10.76	723.27
	03/06/15		10.83	723.20
	04/03/15		10.72	723.31
	05/08/15		10.68	723.35
	06/12/15		9.75	724.28
	07/10/15		8.32	725.71
	08/07/15		8.35	725.68
	09/03/15		9.63	724.40
	10/02/15		10.54	723.49
	11/13/15		11.05	722.98
	12/14/15		11.18	722.85
	01/21/16		9.50	724.53
	02/04/16		9.40	724.63
	03/04/16		9.07	724.96
	04/01/16		9.03	725.00
	05/13/16		9.12	724.91
	06/10/16		9.63	724.40
	07/08/16		9.10	724.93
	08/04/16		9.41	724.62
	09/02/16		9.57	724.46

Former Amphenol Facility
980 Hurricane Road
Franklin, Indiana

Ground Water Level Measurements

Well Number	Gauging Date	TOC Elev. (feet)	Depth to Water (feet)	Corrected Ground Water Elevation (feet)
MW-21	01/14/11	737.91	17.71	720.20
	02/11/11		17.96	719.95
	03/11/11		15.62	722.29
	04/14/11		15.82	722.09
	05/06/11		14.32	723.59
	06/02/11		15.61	722.30
	07/15/11		16.21	721.70
	08/11/11		16.97	720.94
	09/07/11		17.59	720.32
	10/05/11		17.47	720.44
	11/04/11		17.64	720.27
	12/01/11		17.18	720.73
	01/13/12		16.57	721.34
	02/10/12		16.24	721.67
	03/09/12		16.89	721.02
	04/06/12		16.33	721.58
	05/02/12		16.43	721.48
	06/01/12		16.79	721.12
	07/13/12		17.78	720.13
	08/10/12		18.29	719.62
	09/06/12		18.10	719.81
	10/05/12		18.04	719.87
	12/17/12		18.14	719.77
	01/11/13		18.04	719.87
	02/25/13		16.63	721.28
	03/22/13		16.49	721.42
	04/05/13		16.65	721.26
	05/03/13		16.22	721.69
	06/13/13		16.24	721.67
	07/12/13		16.88	721.03
	08/09/13		17.35	720.56
	09/06/13		17.88	720.03
	10/01/13		18.23	719.68
	11/01/13		18.19	719.72
	12/13/13		18.42	719.49
	01/13/14		16.59	721.32
	02/07/14		16.07	721.84
	03/21/14		16.76	721.15
	04/04/14		16.49	721.42
	05/02/14		16.17	721.74
	06/14/14		15.88	722.03
	07/11/14		16.48	721.43
	08/08/14		16.94	720.97
	09/05/14		17.11	720.80
	10/08/14		17.58	720.33
	11/13/14		17.80	720.11
	12/24/14		17.52	720.39
	01/09/15		17.34	720.57
	02/06/15		17.52	720.39
	03/06/15		17.68	720.23
	04/03/15		17.47	720.44
	05/08/15		15.85	722.06
	06/12/15		16.88	721.03
	07/10/15		15.50	722.41
	08/07/15		15.57	722.34
	09/03/15		16.55	721.36
	10/02/15		17.28	720.63
	11/13/15		17.75	720.16
	12/14/15		17.91	720.00
	01/21/16		16.55	721.36
	02/04/16		16.70	721.21
	03/04/16		16.30	721.61
	04/01/16		16.28	721.63
	05/13/16		16.26	721.65
	06/10/16		16.69	721.22
	07/08/16		16.45	721.46
	08/04/16		16.37	721.54
	09/02/16		16.67	721.24

iWM CONSULTING GROUP

Former Amphenol Facility
980 Hurricane Road
Franklin, Indiana

Ground Water Level Measurements

Well Number	Gauging Date	TOC Elev. (feet)	Depth to Water (feet)	Corrected Ground Water Elevation (feet)
MW-22	01/14/11	737.64	18.07	719.57
	02/11/11		18.36	719.28
	03/11/11		16.43	721.21
	04/14/11		16.63	721.01
	05/06/11		15.57	722.07
	06/02/11		16.53	721.11
	07/15/11		16.93	720.71
	08/11/11		17.54	720.10
	09/07/11		18.11	719.53
	10/05/11		18.06	719.58
	11/04/11		18.11	719.53
	12/01/11		17.70	719.94
	01/13/12		17.24	720.40
	02/10/12		17.05	720.59
	03/09/12		17.55	720.09
	04/06/12		17.06	720.58
	05/02/12		17.19	720.45
	06/01/12		17.43	720.21
	07/13/12		18.29	719.35
	08/10/12		18.76	718.88
	09/06/12		18.62	719.02
	10/05/12		18.52	719.12
	12/17/12		18.63	719.01
	01/11/13		18.54	719.10
	02/25/13		17.21	720.43
	03/22/13		17.16	720.48
	04/05/13		17.29	720.35
	05/03/13		16.92	720.72
	06/13/13		16.74	720.90
	07/12/13		17.47	720.17
	08/09/13		17.89	719.75
	09/06/13		18.39	719.25
	10/01/13		18.71	718.93
	11/01/13		18.63	719.01
	12/13/13		18.90	718.74
	01/13/14		17.09	720.55
	02/07/14		17.26	720.38
	03/21/14		17.37	720.27
	04/04/14		17.06	720.58
	05/02/14		16.91	720.73
	06/14/14		16.52	721.12
	07/11/14		17.11	720.53
	08/08/14		17.50	720.14
	09/05/14		17.65	719.99
	10/08/14		18.05	719.59
	11/13/14		18.15	719.49
	12/24/14		18.01	719.63
	01/09/15		17.95	719.69
	02/06/15		18.05	719.59
	03/06/15		18.15	719.49
	04/03/15		17.95	719.69
	05/08/15		16.63	721.01
	06/12/15		17.46	720.18
	07/10/15		16.31	721.33
	08/07/15		16.45	721.19
	09/03/15		17.17	720.47
	10/02/15		17.76	719.88
	11/13/15		18.23	719.41
	12/14/15		18.38	719.26
	01/21/16		17.22	720.42
	02/04/16		17.32	720.32
	03/04/16		16.98	720.66
	04/01/16		16.99	720.65
	05/13/16		17.00	720.64
	06/10/16		17.32	720.32
	07/08/16		17.13	720.51
	08/04/16		17.02	720.62
	09/02/16		17.18	720.46

iWM CONSULTING GROUP

Former Amphenol Facility
980 Hurricane Road
Franklin, Indiana

Ground Water Level Measurements

Well Number	Gauging Date	TOC Elev. (feet)	Depth to Water (feet)	Corrected Ground Water Elevation (feet)
MW-24	01/14/11	736.02	16.31	719.71
	02/11/11		16.51	719.51
	03/11/11		14.47	721.55
	04/14/11		14.70	721.32
	05/06/11		13.13	722.89
	06/02/11		14.42	721.60
	07/15/11		14.93	721.09
	08/11/11		15.58	720.44
	09/07/11		16.08	719.94
	10/05/11		16.11	719.91
	11/04/11		16.16	719.86
	12/01/11		15.83	720.19
	01/13/12		15.27	720.75
	02/10/12		15.03	720.99
	03/09/12		15.63	720.39
	04/06/12		15.11	720.91
	05/02/12		15.25	720.77
	06/01/12		15.47	720.55
	07/13/12		16.20	719.82
	08/10/12		17.65	718.37
	09/06/12		16.64	719.38
	10/05/12		16.52	719.50
	12/17/12		16.67	719.35
	01/11/13		16.63	719.39
	02/25/13		15.35	720.67
	03/22/13		15.25	720.77
	04/05/13		15.36	720.66
	05/03/13		15.03	720.99
	06/13/13		15.04	720.98
	07/12/13		15.56	720.46
	08/09/13		15.93	720.09
	09/06/13		16.32	719.70
	10/01/13		16.59	719.43
	11/01/13		16.60	719.42
	12/13/13		16.81	719.21
	01/13/14		15.30	720.72
	02/07/14		15.46	720.56
	03/21/14		15.46	720.56
	04/04/14		15.23	720.79
	05/02/14		14.95	721.07
	06/14/14		14.68	721.34
	07/11/14		15.16	720.86
	08/08/14		15.55	720.47
	09/05/14		15.71	720.31
	10/08/14		16.05	719.97
	11/13/14		16.25	719.77
	12/24/14		16.12	719.90
	01/09/15		16.08	719.94
	02/06/15		16.13	719.89
	03/06/15		16.20	719.82
	04/03/15		16.08	719.94
	05/08/15		16.58	719.44
	06/12/15		15.56	720.46
	07/10/15		14.29	721.73
	08/07/15		14.31	721.71
	09/03/15		15.21	720.81
	10/02/15		15.80	720.22
	11/13/15		16.24	719.78
	12/14/15		16.40	719.62
	01/21/16		15.34	720.68
	02/04/16		15.43	720.59
	03/04/16		15.04	720.98
	04/01/16		15.03	720.99
	05/13/16		15.00	721.02
	06/10/16		15.36	720.66
	07/08/16		15.19	720.83
	08/04/16		15.09	720.93
	09/02/16		15.26	720.76

iWM CONSULTING GROUP

Former Amphenol Facility
980 Hurricane Road
Franklin, Indiana

Ground Water Level Measurements

Well Number	Gauging Date	TOC Elev. (feet)	Depth to Water (feet)	Corrected Ground Water Elevation (feet)
MW-26	01/14/11	736.39	14.11	722.28
	02/11/11		14.24	722.15
	03/11/11		11.34	725.05
	04/14/11		11.33	725.06
	05/06/11		9.52	726.87
	06/02/11		11.25	725.14
	07/15/11		12.16	724.23
	08/11/11		13.02	723.37
	09/07/11		13.80	722.59
	10/05/11		13.70	722.69
	11/04/11		13.71	722.68
	12/01/11		12.73	723.66
	01/13/12		12.48	723.91
	02/10/12		12.15	724.24
	03/09/12		12.81	723.58
	04/06/12		12.09	724.30
	05/02/12		11.98	724.41
	06/01/12		12.81	723.58
	07/13/12		13.97	722.42
	08/10/12		14.32	722.07
	09/06/12		14.47	721.92
	10/05/12		14.27	722.12
	12/17/12		14.55	721.84
	01/11/13		14.42	721.97
	02/25/13		12.70	723.69
	03/22/13		12.33	724.06
	04/05/13		12.55	723.84
	05/03/13		12.08	724.31
	06/13/13		12.43	723.96
	07/12/13		12.90	723.49
	08/09/13		13.40	722.99
	09/06/13		14.10	722.29
	10/01/13		14.46	721.93
	11/01/13		14.36	722.03
	12/13/13		14.74	721.65
	01/13/14		12.38	724.01
	02/07/14		12.80	723.59
	03/21/14		12.73	723.66
	04/04/14		11.60	724.79
	05/02/14		12.13	724.26
	06/14/14		11.70	724.69
	07/11/14		12.42	723.97
	08/08/14		13.01	723.38
	09/05/14		13.22	723.17
	10/08/14		13.86	722.53
	11/13/14		14.18	722.21
	12/24/14		13.89	722.50
	01/09/15		13.57	722.82
	02/06/15		13.83	722.56
	03/06/15		13.98	722.41
	04/03/15		13.80	722.59
	05/08/15		13.70	722.69
	06/12/15		12.89	723.50
	07/10/15		11.26	725.13
	08/07/15		11.17	725.22
	09/03/15		12.56	723.83
	10/02/15		13.47	722.92
	11/13/15		14.03	722.36
	12/14/15		14.15	722.24
	01/21/16		12.58	723.81
	02/04/16		12.49	723.90
	03/04/16		12.16	724.23
	04/01/16		12.06	724.33
	05/13/16		12.11	724.28
	06/10/16		12.65	723.74
	07/08/16		12.28	724.11
	08/04/16		12.42	723.97
	09/02/16		12.65	723.74

iWM CONSULTING GROUP

Former Amphenol Facility
980 Hurricane Road
Franklin, Indiana

Ground Water Level Measurements

Well Number	Gauging Date	TOC Elev. (feet)	Depth to Water (feet)	Corrected Ground Water Elevation (feet)
MW-27	01/14/11	736.63	16.43	720.20
	02/11/11		16.65	719.98
	03/11/11		14.16	722.47
	04/14/11		14.38	722.25
	05/06/11		13.09	723.54
	06/02/11		14.28	722.35
	07/15/11		14.92	721.71
	08/11/11		10.00	726.63
	09/07/11		16.35	720.28
	10/05/11		16.18	720.45
	11/04/11		16.26	720.37
	12/01/11		15.68	720.95
	01/13/12		15.21	721.42
	02/10/12		14.93	721.70
	03/09/12		15.62	721.01
	04/06/12		14.95	721.68
	05/02/12		15.20	721.43
	06/01/12		15.48	721.15
	07/13/12		16.54	720.09
	08/10/12		17.03	719.60
	09/06/12		16.72	719.91
	10/05/12		16.68	719.95
	12/17/12		16.92	719.71
	01/11/13		16.83	719.80
	02/25/13		15.28	721.35
	03/22/13		15.12	721.51
	04/05/13		15.30	721.33
	05/03/13		14.85	721.78
	06/13/13		14.87	721.76
	07/12/13		15.55	721.08
	08/09/13		16.05	720.58
	09/06/13		16.67	719.96
	10/01/13		16.96	719.67
	11/01/13		16.91	719.72
	12/13/13		17.18	719.45
	01/13/14		15.14	721.49
	02/07/14		15.41	721.22
	03/21/14		15.41	721.22
	04/04/14		15.20	721.43
	05/02/14		14.93	721.70
	06/14/14		14.53	722.10
	07/11/14		15.19	721.44
	08/08/14		15.66	720.97
	09/05/14		15.84	720.79
	10/08/14		16.38	720.25
	11/13/14		16.57	720.06
	12/24/14		16.34	720.29
	01/09/15		16.32	720.31
	02/06/15		16.35	720.28
	03/06/15		16.48	720.15
	04/03/15		16.29	720.34
	05/08/15		16.20	720.43
	06/12/15		15.57	721.06
	07/10/15		14.13	722.50
	08/07/15		14.30	722.33
	09/03/15		15.24	721.39
	10/02/15		16.01	720.62
	11/13/15		16.45	720.18
	12/14/15		16.61	720.02
	01/21/16		15.22	721.41
	02/04/16		15.36	721.27
	03/04/16		14.92	721.71
	04/01/16		14.92	721.71
	05/13/16		14.92	721.71
	06/10/16		15.38	721.25
	07/08/16		15.10	721.53
	08/04/16		15.05	721.58
	09/02/16		15.22	721.41

iWM CONSULTING GROUP

Former Amphenol Facility
980 Hurricane Road
Franklin, Indiana

Ground Water Level Measurements

Well Number	Gauging Date	TOC Elev. (feet)	Depth to Water (feet)	Corrected Ground Water Elevation (feet)
MW-28	01/14/11	738.04	18.03	720.01
	02/11/11		18.29	719.75
	03/11/11		15.95	722.09
	04/14/11		16.18	721.86
	05/06/11		14.91	723.13
	06/02/11		16.03	722.01
	07/15/11		16.59	721.45
	08/11/11		17.32	720.72
	09/07/11		17.97	720.07
	10/05/11		17.93	720.11
	11/04/11		17.92	720.12
	12/01/11		17.42	720.62
	01/13/12		16.92	721.12
	02/10/12		16.65	721.39
	03/09/12		17.29	720.75
	04/06/12		16.66	721.38
	05/02/12		16.90	721.14
	06/01/12		17.16	720.88
	07/13/12		18.17	719.87
	08/10/12		18.68	719.36
	09/06/12		18.35	719.69
	10/05/12		18.35	719.69
	12/17/12		18.52	719.52
	01/11/13		18.45	719.59
	02/25/13		16.97	721.07
	03/22/13		16.85	721.19
	04/05/13		16.99	721.05
	05/03/13		16.57	721.47
	06/13/13		16.52	721.52
	07/12/13		17.22	720.82
	08/09/13		17.70	720.34
	09/06/13		18.26	719.78
	10/01/13		18.57	719.47
	11/01/13		18.52	719.52
	12/13/13		18.79	719.25
	01/13/14		16.86	721.18
	02/07/14		18.70	719.34
	03/21/14		17.09	720.95
	04/04/14		16.86	721.18
	05/02/14		16.62	721.42
	06/14/14		16.22	721.82
	07/11/14		16.87	721.17
	08/08/14		17.32	720.72
	09/05/14		17.48	720.56
	10/08/14		17.97	720.07
	11/13/14		18.14	719.90
	12/24/14		17.93	720.11
	01/09/15		NG	NG
	02/06/15		17.96	720.08
	03/06/15		18.07	719.97
	04/03/15		17.93	720.11
	05/08/15		16.40	721.64
	06/12/15		17.23	720.81
	07/10/15		15.88	722.16
	08/07/15		16.02	722.02
	09/03/15		16.91	721.13
	10/02/15		17.63	720.41
	11/13/15		18.08	719.96
	12/14/15		18.23	719.81
	01/21/16		16.91	721.13
	02/04/16		17.05	720.99
	03/04/16		16.64	721.40
	04/01/16		16.64	721.40
	05/13/16		16.63	721.41
	06/10/16		17.05	720.99
	07/08/16		16.81	721.23
	08/04/16		17.73	720.31
	09/02/16		16.88	721.16

Former Amphenol Facility
980 Hurricane Road
Franklin, Indiana

Ground Water Level Measurements

Well Number	Gauging Date	TOC Elev. (feet)	Depth to Water (feet)	Corrected Ground Water Elevation (feet)
MW-29	01/14/11	737.61	17.86	719.75
	02/11/11		18.10	719.51
	03/11/11		15.74	721.87
	04/14/11		16.01	721.60
	05/06/11		14.83	722.78
	06/02/11		15.88	721.73
	07/15/11		15.98	721.63
	08/11/11		17.19	720.42
	09/07/11		17.83	719.78
	10/05/11		17.68	719.93
	11/04/11		17.73	719.88
	12/01/11		17.19	720.42
	01/13/12		16.73	720.88
	02/10/12		16.48	721.13
	03/09/12		17.13	720.48
	04/06/12		16.48	721.13
	05/02/12		16.69	720.92
	06/01/12		17.00	720.61
	07/13/12		18.03	719.58
	08/10/12		18.55	719.06
	09/06/12		18.40	719.21
	10/05/12		18.15	719.46
	12/17/12		18.35	719.26
	01/11/13		18.30	719.31
	02/25/13		16.77	720.84
	03/22/13		16.68	720.93
	04/05/13		16.80	720.81
	05/03/13		16.38	721.23
	06/13/13		16.38	721.23
	07/12/13		17.07	720.54
	08/09/13		17.55	720.06
	09/06/13		18.13	719.48
	10/01/13		18.43	719.18
	11/01/13		18.36	719.25
	12/13/13		18.61	719.00
	01/13/14		16.67	720.94
	02/07/14		16.92	720.69
	03/21/14		16.94	720.67
	04/04/14		16.74	720.87
	05/02/14		16.48	721.13
	06/14/14		16.10	721.51
	07/11/14		16.74	720.87
	08/08/14		17.17	720.44
	09/05/14		17.36	720.25
	10/08/14		17.85	719.76
	11/13/14		18.00	719.61
	12/24/14		17.80	719.81
	01/09/15		17.62	719.99
	02/06/15		17.83	719.78
	03/06/15		17.93	719.68
	04/03/15		17.77	719.84
	05/08/15		16.38	721.23
	06/12/15		17.11	720.50
	07/10/15		15.73	721.88
	08/07/15		15.92	721.69
	09/03/15		16.79	720.82
	10/02/15		17.52	720.09
	11/13/15		17.93	719.68
	12/14/15		18.06	719.55
	01/21/16		16.73	720.88
	02/04/16		16.90	720.71
	03/04/16		16.46	721.15
	04/01/16		16.48	721.13
	05/13/16		16.45	721.16
	06/10/16		16.90	720.71
	07/08/16		16.65	720.96
	08/04/16		16.66	720.95
	09/02/16		16.73	720.88

iWM CONSULTING GROUP

Former Amphenol Facility
980 Hurricane Road
Franklin, Indiana

Ground Water Level Measurements

Well Number	Gauging Date	TOC Elev. (feet)	Depth to Water (feet)	Corrected Ground Water Elevation (feet)
MW-30	01/14/11	734.84	16.00	718.84
	02/11/11		16.07	718.77
	03/11/11		15.02	719.82
	04/14/11		15.17	719.67
	05/06/11		14.38	720.46
	06/02/11		14.98	719.86
	07/15/11		15.21	719.63
	08/11/11		15.55	719.29
	09/07/11		15.57	719.27
	10/05/11		15.87	718.97
	11/04/11		15.71	719.13
	12/01/11		15.22	719.62
	01/13/12		15.44	719.40
	02/10/12		15.37	719.47
	03/09/12		15.64	719.20
	04/06/12		15.31	719.53
	05/02/12		15.37	719.47
	06/01/12		15.52	719.32
	07/13/12		15.83	719.01
	08/10/12		16.01	718.83
	09/06/12		15.98	718.86
	10/05/12		15.94	718.90
	12/17/12		15.99	718.85
	01/11/13		15.96	718.88
	02/25/13		15.39	719.45
	03/22/13		15.35	719.49
	04/05/13		15.45	719.39
	05/03/13		15.26	719.58
	06/13/13		14.76	720.08
	07/12/13		15.47	719.37
	08/09/13		15.65	719.19
	09/06/13		15.86	718.98
	10/01/13		15.95	718.89
	11/01/13		15.94	718.90
	12/13/13		16.01	718.83
	01/13/14		15.30	719.54
	02/07/14		15.48	719.36
	03/21/14		15.45	719.39
	04/04/14		15.20	719.64
	05/02/14		15.18	719.66
	06/14/14		14.78	720.06
	07/11/14		15.27	719.57
	08/08/14		15.47	719.37
	09/05/14		15.55	719.29
	10/08/14		15.72	719.12
	11/13/14		15.72	719.12
	12/24/14		15.78	719.06
	01/09/15		15.75	719.09
	02/06/15		15.83	719.01
	03/06/15		15.82	719.02
	04/03/15		15.80	719.04
	05/08/15		16.61	718.23
	06/12/15		15.55	719.29
	07/10/15		14.82	720.02
	08/07/15		14.89	719.95
	09/03/15		15.34	719.50
	10/02/15		15.62	719.22
	11/13/15		15.84	719.00
	12/14/15		15.91	718.93
	01/21/16		15.45	719.39
	02/04/16		15.49	719.35
	03/04/16		14.89	719.95
	04/01/16		14.93	719.91
	05/13/16		14.89	719.95
	06/10/16		15.13	719.71
	07/08/16		15.11	719.73
	08/04/16		15.02	719.82
	09/02/16		14.95	719.89

iWM CONSULTING GROUP

Former Amphenol Facility
980 Hurricane Road
Franklin, Indiana

Ground Water Level Measurements

Well Number	Gauging Date	TOC Elev. (feet)	Depth to Water (feet)	Corrected Ground Water Elevation (feet)
RW-1	01/14/11	730.97	12.60	718.37
	02/11/11		13.23	717.74
	03/11/11		12.81	718.16
	04/14/11		12.88	718.09
	05/06/11		12.18	718.79
	06/02/11		12.61	718.36
	07/15/11		12.50	718.47
	08/11/11		13.05	717.92
	09/07/11		12.80	718.17
	10/05/11		12.31	718.66
	11/04/11		11.75	719.22
	12/01/11		11.37	719.60
	01/13/12		12.84	718.13
	02/10/12		12.31	718.66
	03/09/12		12.98	717.99
	04/06/12		12.96	718.01
	05/02/12		12.90	718.07
	06/01/12		12.40	718.57
	07/13/12		12.95	718.02
	08/10/12		12.94	718.03
	09/06/12		12.81	718.16
	10/05/12		12.38	718.59
	12/17/12		12.15	718.82
	01/11/13		12.01	718.96
	02/25/13		12.01	718.96
	03/22/13		12.62	718.35
	04/05/13		12.10	718.87
	05/03/13		12.58	718.39
	06/13/13		10.84	720.13
	07/12/13		12.68	718.29
	08/09/13		12.70	718.27
	09/06/13		12.35	718.62
	10/01/13		12.25	718.72
	11/01/13		12.20	718.77
	12/13/13		12.13	718.84
	01/13/14		12.21	718.76
	02/07/14		12.20	718.77
	03/21/14		12.98	717.99
	04/04/14		12.90	718.07
	05/02/14		12.80	718.17
	06/14/14		12.30	718.67
	07/11/14		12.89	718.08
	08/08/14		13.10	717.87
	09/05/14		13.01	717.96
	10/08/14		12.15	718.82
	11/13/14		12.90	718.07
	12/24/14		12.28	718.69
	01/09/15		12.14	718.83
	02/06/15		12.00	718.97
	03/06/15		12.80	718.17
	04/03/15		12.21	718.76
	05/08/15		12.10	718.87
	06/12/15		12.15	718.82
	07/10/15		12.05	718.92
	08/07/15		12.70	718.27
	09/03/15		12.10	718.87
	10/02/15		12.81	718.16
	11/13/15		12.92	718.05
	12/14/15		12.72	718.25
	01/21/16		12.90	718.07
	02/04/16		12.90	718.07
	03/04/16		12.71	718.26
	04/01/16		12.12	718.85
	05/13/16		11.85	719.12
	06/10/16		11.25	719.72
	07/08/16		12.21	718.76
	08/04/16		12.60	718.37
	09/02/16		12.33	718.64

Former Amphenol Facility
980 Hurricane Road
Franklin, Indiana

Ground Water Level Measurements

Well Number	Gauging Date	TOC Elev. (feet)	Depth to Water (feet)	Corrected Ground Water Elevation (feet)
RW-2	01/14/11	732.05	13.40	718.65
	02/11/11		16.42	715.63
	03/11/11		16.10	715.95
	04/14/11		16.21	715.84
	05/06/11		12.91	719.14
	06/02/11		15.45	716.60
	07/15/11		13.11	718.94
	08/11/11		12.72	719.33
	09/07/11		12.96	719.09
	10/05/11		12.90	719.15
	11/04/11		13.18	718.87
	12/01/11		15.06	716.99
	01/13/12		12.70	719.35
	02/10/12		12.48	719.57
	03/09/12		14.95	717.10
	04/06/12		13.22	718.83
	05/02/12		15.24	716.81
	06/01/12		15.21	716.84
	07/13/12		13.40	718.65
	08/10/12		15.18	716.87
	09/06/12		15.10	716.95
	10/05/12		13.70	718.35
	12/17/12		15.30	716.75
	01/11/13		15.25	716.80
	02/25/13		15.10	716.95
	03/22/13		15.63	716.42
	04/05/13		15.23	716.82
	05/03/13		15.58	716.47
	06/13/13		11.64	720.41
	07/12/13		15.18	716.87
	08/09/13		15.27	716.78
	09/06/13		15.20	716.85
	10/01/13		15.61	716.44
	11/01/13		14.65	717.40
	12/13/13		14.55	717.50
	01/13/14		14.29	717.76
	02/07/14		14.48	717.57
	03/21/14		15.69	716.36
	04/04/14		15.43	716.62
	05/02/14		15.20	716.85
	06/14/14		15.15	716.90
	07/11/14		15.08	716.97
	08/08/14		14.60	717.45
	09/05/14		14.56	717.49
	10/08/14		15.65	716.40
	11/13/14		14.98	717.07
	12/24/14		15.45	716.60
	01/09/15		15.45	716.60
	02/06/15		15.51	716.54
	03/06/15		14.71	717.34
	04/03/15		15.40	716.65
	05/08/15		15.28	716.77
	06/12/15		15.50	716.55
	07/10/15		15.46	716.59
	08/07/15		11.48	720.57
	09/03/15		14.50	717.55
	10/02/15		14.51	717.54
	11/13/15		14.42	717.63
	12/14/15		14.35	717.70
	01/21/16		14.45	717.60
	02/04/16		14.00	718.05
	03/04/16		14.38	717.67
	04/01/16		14.30	717.75
	05/13/16		NG	NG
	06/10/16		14.20	717.85
	07/08/16		14.80	717.25
	08/04/16		14.40	717.65
	09/02/16		14.49	717.56

Former Amphenol Facility
980 Hurricane Road
Franklin, Indiana

Ground Water Level Measurements

Well Number	Gauging Date	TOC Elev. (feet)	Depth to Water (feet)	Corrected Ground Water Elevation (feet)
RW-3	01/14/11	733.19	17.50	715.69
	02/11/11		16.24	716.95
	03/11/11		16.23	716.96
	04/14/11		14.88	718.31
	05/06/11		14.03	719.16
	06/02/11		15.00	718.19
	07/15/11		14.14	719.05
	08/11/11		15.94	717.25
	09/07/11		15.51	717.68
	10/05/11		13.99	719.20
	11/04/11		16.72	716.47
	12/01/11		16.03	717.16
	01/13/12		15.63	717.56
	02/10/12		15.42	717.77
	03/09/12		15.93	717.26
	04/06/12		15.58	717.61
	05/02/12		15.75	717.44
	06/01/12		15.71	717.48
	07/13/12		17.98	715.21
	08/10/12		18.25	714.94
	09/06/12		18.01	715.18
	10/05/12		18.18	715.01
	12/17/12		17.10	716.09
	01/11/13		17.00	716.19
	02/25/13		17.28	715.91
	03/22/13		16.33	716.86
	04/05/13		16.43	716.76
	05/03/13		16.01	717.18
	06/13/13		11.53	721.66
	07/12/13		15.98	717.21
	08/09/13		15.80	717.39
	09/06/13		15.61	717.58
	10/01/13		17.88	715.31
	11/01/13		16.60	716.59
	12/13/13		17.97	715.22
	01/13/14		11.91	721.28
	02/07/14		17.60	715.59
	03/21/14		16.01	717.18
	04/04/14		15.22	717.97
	05/02/14		15.13	718.06
	06/14/14		15.32	717.87
	07/11/14		15.68	717.51
	08/08/14		15.45	717.74
	09/05/14		15.42	717.77
	10/08/14		16.85	716.34
	11/13/14		NG	NG
	12/24/14		17.89	715.30
	01/09/15		17.25	715.94
	02/06/15		17.31	715.88
	03/06/15		18.69	714.50
	04/03/15		17.25	715.94
	05/08/15		17.10	716.09
	06/12/15		16.18	717.01
	07/10/15		15.61	717.58
	08/07/15		14.44	718.75
	09/03/15		15.53	717.66
	10/02/15		16.13	717.06
	11/13/15		13.63	719.56
	12/14/15		18.65	714.54
	01/21/16		18.51	714.68
	02/04/16		18.78	714.41
	03/04/16		18.30	714.89
	04/01/16		17.95	715.24
	05/13/16		18.55	714.64
	06/10/16		17.35	715.84
	07/08/16		18.41	714.78
	08/04/16		16.33	716.86
	09/02/16		16.29	716.90

iWM CONSULTING GROUP

Former Amphenol Facility
980 Hurricane Road
Franklin, Indiana

Ground Water Level Measurements

Well Number	Gauging Date	TOC Elev. (feet)	Depth to Water (feet)	Corrected Ground Water Elevation (feet)
RW-4	01/14/11	735.48	18.20	717.28
	02/11/11		18.65	716.83
	03/11/11		18.29	717.19
	04/14/11		15.89	719.59
	05/06/11		14.31	721.17
	06/02/11		15.69	719.79
	07/15/11		16.23	719.25
	08/11/11		17.25	718.23
	09/07/11		16.91	718.57
	10/05/11		15.31	720.17
	11/04/11		18.06	717.42
	12/01/11		18.26	717.22
	01/13/12		17.56	717.92
	02/10/12		16.98	718.50
	03/09/12		18.00	717.48
	04/06/12		17.15	718.33
	05/02/12		17.62	717.86
	06/01/12		17.26	718.22
	07/13/12		19.53	715.95
	08/10/12		19.14	716.34
	09/06/12		15.78	719.70
	10/05/12		19.31	716.17
	12/17/12		19.91	715.57
	01/11/13		19.31	716.17
	02/25/13		18.77	716.71
	03/22/13		16.98	718.50
	04/05/13		17.42	718.06
	05/03/13		16.60	718.88
	06/13/13		16.42	719.06
	07/12/13		17.50	717.98
	08/09/13		17.59	717.89
	09/06/13		17.44	718.04
	10/01/13		18.19	717.29
	11/01/13		19.47	716.01
	12/13/13		18.70	716.78
	01/13/14		16.87	718.61
	02/07/14		17.25	718.23
	03/21/14		17.23	718.25
	04/04/14		17.10	718.38
	05/02/14		17.43	718.05
	06/14/14		16.90	718.58
	07/11/14		16.05	719.43
	08/08/14		18.34	717.14
	09/05/14		18.30	717.18
	10/08/14		19.61	715.87
	11/13/14		19.73	715.75
	12/24/14		18.31	717.17
	01/09/15		18.95	716.53
	02/06/15		18.76	716.72
	03/06/15		19.89	715.59
	04/03/15		18.84	716.64
	05/08/15		18.51	716.97
	06/12/15		17.91	717.57
	07/10/15		15.89	719.59
	08/07/15		16.11	719.37
	09/03/15		17.32	718.16
	10/02/15		18.51	716.97
	11/13/15		19.68	715.80
	12/14/15		19.71	715.77
	01/21/16		17.74	717.74
	02/04/16		17.88	717.60
	03/04/16		17.10	718.38
	04/01/16		17.23	718.25
	05/13/16		17.55	717.93
	06/10/16		18.25	717.23
	07/08/16		17.78	717.70
	08/04/16		17.62	717.86
	09/02/16		17.71	717.77

Former Amphenol Facility
980 Hurricane Road
Franklin, Indiana

Ground Water Level Measurements

Well Number	Gauging Date	TOC Elev. (feet)	Depth to Water (feet)	Corrected Ground Water Elevation (feet)
RW-5	01/14/11	731.96	15.91	716.05
	02/11/11		16.03	715.93
	03/11/11		16.10	715.86
	04/14/11		14.03	717.93
	05/06/11		13.07	718.89
	06/02/11		14.08	717.88
	07/15/11		13.48	718.48
	08/11/11		14.74	717.22
	09/07/11		15.10	716.86
	10/05/11		13.18	718.78
	11/04/11		15.18	716.78
	12/01/11		14.73	717.23
	01/13/12		14.37	717.59
	02/10/12		14.34	717.62
	03/09/12		14.86	717.10
	04/06/12		14.38	717.58
	05/02/12		14.53	717.43
	06/01/12		14.51	717.45
	07/13/12		15.65	716.31
	08/10/12		15.98	715.98
	09/06/12		15.88	716.08
	10/05/12		15.94	716.02
	12/17/13		15.48	716.48
	01/11/13		15.38	716.58
	02/25/13		13.78	718.18
	03/22/13		14.32	717.64
	04/05/13		14.54	717.42
	05/03/13		14.62	717.34
	06/13/13		13.70	718.26
	07/12/13		14.75	717.21
	08/09/13		14.81	717.15
	09/06/13		15.09	716.87
	10/01/13		16.08	715.88
	11/01/13		15.82	716.14
	12/13/13		16.06	715.90
	01/13/14		NG	NG
	02/07/14		15.89	716.07
	03/21/14		14.75	717.21
	04/04/14		14.50	717.46
	05/02/14		14.10	717.86
	06/14/14		14.21	717.75
	07/11/14		14.18	717.78
	08/08/14		14.50	717.46
	09/05/14		14.57	717.39
	10/08/14		14.81	717.15
	11/13/14		14.75	717.21
	12/24/14		14.65	717.31
	01/09/15		14.65	717.31
	02/06/15		14.72	717.24
	03/06/15		13.10	718.86
	04/03/15		14.62	717.34
	05/08/15		14.55	717.41
	06/12/15		14.10	717.86
	07/10/15		14.00	717.96
	08/07/15		12.96	719.00
	09/03/15		13.70	718.26
	10/02/15		14.20	717.76
	11/13/15		14.81	717.15
	12/14/15		15.02	716.94
	01/21/16		14.15	717.81
	02/04/16		13.82	718.14
	03/04/16		14.03	717.93
	04/01/16		14.28	717.68
	05/13/16		14.41	717.55
	06/10/16		13.70	718.26
	07/08/16		14.70	717.26
	08/04/16		13.33	718.63
	09/02/16		14.00	717.96

NR-Not Recorded
NG-Not Gauged

ATTACHMENT B

Groundwater Recovery

IWM CONSULTING GROUP

Former Amphenol Facility
980 Hurricane Road
Franklin, Indiana
Cumulative Ground Water Flow Readings

Date	Cumulative Pumpage (gallons)					
	RW-1	RW-2	RW-3	RW-4	RW-5	Total
2/24/1995	-	-	-	-	-	-
3/3/1995	20,984	31,644	80,228	-	-	132,856
3/29/1995	84,695	88,774	152,228	-	-	325,697
4/14/1995	136,654	133,675	224,228	-	-	494,557
5/3/1995	200,683	193,729	284,420	-	-	678,832
5/14/1995	237,115	228,577	319,268	-	-	784,960
5/18/1995	255,043	245,727	354,116	-	-	854,886
5/23/1995	255,043	245,727	354,116	-	-	854,886
5/26/1995	276,211	266,031	374,420	-	-	916,662
6/19/1995	445,555	428,463	536,852	-	-	1,410,870
8/3/1995	***445,555***	***428,463***	***536,852***	-	-	***1,410,870***
8/4/1995	448,963	431,997	543,600	-	-	1,424,560
8/9/1995	473,414	453,496	590,792	-	-	1,517,702
8/11/1995	482,414	461,556	609,202	-	-	1,553,172
8/14/1995	496,474	474,106	637,152	-	-	1,607,732
8/29/1995	561,302	533,550	768,644	-	-	1,863,496
10/6/1995	664,814	629,975	985,749	-	-	2,280,538
11/7/1995	665,305	763,804	1,159,950	-	-	2,589,059
12/8/1995	686,316	766,356	1,253,348	-	-	2,706,020
1/15/1996	778,585	873,570	1,263,941	-	-	2,916,096
4/12/1996	778,585	1,170,564	1,651,617	-	-	3,600,766
5/29/1996	873,365	1,376,384	1,823,668	-	-	4,073,417
6/26/1996	915,555	1,414,873	1,884,622	-	-	4,215,050
7/8/1996	972,328	1,474,048	1,987,350	-	-	4,433,726
7/18/1996	1,006,046	1,516,919	2,060,742	-	-	4,583,707
8/1/1996	1,049,996	1,577,801	2,164,916	-	-	4,792,713
8/16/1996	1,091,112	1,638,683	2,246,037	-	-	4,975,832
8/27/1996	1,118,169	1,684,621	2,314,606	-	-	5,117,396
9/12/1996	1,146,432	1,754,050	2,360,521	-	-	5,261,003
9/24/1996	1,159,035	1,796,140	2,409,496	-	-	5,364,671
10/1/1996	1,174,178	1,825,149	2,408,298	-	-	5,407,625
10/17/1996	1,253,727	1,855,632	2,411,539	-	-	5,520,898
11/2/1996	1,315,165	1,906,634	2,420,559	-	-	5,642,358
11/15/1996	1,365,973	1,908,623	2,502,342	-	-	5,776,938
11/25/1996	1,396,032	1,911,188	2,552,717	-	-	5,859,937
12/11/1996	1,430,595	1,935,775	2,611,374	-	-	5,977,744
12/27/1996	1,452,912	1,937,132	2,649,962	-	-	6,040,006
1/3/1997	1,456,304	1,939,518	2,655,775	-	-	6,051,597
1/14/1997	1,470,242	***1,949,120***	2,684,864	-	-	6,104,226
1/24/1997	1,470,505	1,949,124	2,702,272	-	-	6,121,901
2/7/1997	1,518,975	1,950,754	2,796,872	-	-	6,266,601
2/21/1997	1,571,273	1,952,209	2,835,673	-	-	6,359,155
3/14/1997	1,646,678	1,952,209	***2,835,673***	-	-	6,436,098
3/28/1997	1,692,834	2,039,011	***2,835,673***	-	-	6,588,745
4/11/1997	1,734,064	2,124,196	2,835,673	-	-	6,715,160
4/25/1997	1,773,261	2,182,646	2,842,124	-	-	6,819,258
5/7/1997	1,798,995	2,336,981	***2,842,124***	-	-	6,999,327
5/22/1997	1,825,676	2,393,705	2,905,414	-	-	7,146,022
6/5/1997	1,867,121	2,472,696	2,988,177	-	-	7,349,221
6/20/1997	1,912,764	2,540,269	3,061,814	-	-	7,536,074
7/3/1997	1,954,658	2,609,124	3,135,756	-	-	7,720,764
7/17/1997	1,975,303	2,680,948	3,199,801	-	-	7,877,279
8/4/1997	2,025,486	2,806,996	3,364,397	-	-	8,218,106
8/15/1997	2,052,962	2,958,721	3,461,264	-	-	8,494,174
8/28/1997	2,083,623	3,093,542	3,569,012	-	-	8,767,404
9/12/1997	2,083,684	3,119,818	3,692,072	-	-	8,916,801
9/29/1997	2,083,905	3,120,840	3,839,556	-	-	9,065,528
10/10/1997	2,101,637	3,231,288	3,924,600	-	-	9,278,752
10/31/1997	2,101,662	3,254,766	4,062,129	-	-	9,439,784
11/10/1997	2,101,662	3,394,895	4,102,900	-	-	9,620,684
12/1/1997	2,101,662	3,626,479	4,211,530	-	-	9,960,898
12/28/1997	2,102,033	3,627,036	4,212,021	-	-	9,962,317
1/16/1998	2,145,973	3,914,074	4,365,837	-	-	10,447,111
1/27/1998	2,146,228	3,915,067	4,366,295	-	-	10,448,817
2/4/1998	2,146,228	4,068,235	4,412,344	-	-	10,648,034
2/17/1998	2,189,727	4,222,732	4,539,755	-	-	10,973,441
3/18/1998	2,293,340	4,743,314	4,774,847	-	-	11,832,728
3/25/1998	2,309,656	4,805,528	4,802,993	-	-	11,939,404
4/10/1998	2,383,929	5,043,344	4,927,777	-	-	12,376,277

IWM CONSULTING GROUP

Former Amphenol Facility
980 Hurricane Road
Franklin, Indiana
Cumulative Ground Water Flow Readings

Date	Cumulative Pumpage (gallons)					
	RW-1	RW-2	RW-3	RW-4	RW-5	Total
4/24/1998	2,453,055	5,233,074	5,019,725	-	-	12,727,081
5/8/1998	2,525,463	5,474,383	5,106,293	-	-	13,127,366
5/22/1998	2,593,232	5,670,794	5,210,326	-	-	13,495,579
6/5/1998	2,659,709	5,852,839	5,315,076	-	-	13,848,851
6/19/1998	2,698,743	6,047,156	5,406,842	-	-	14,173,968
7/2/1998	2,700,428	6,135,172	5,453,010	-	-	14,309,837
7/16/1998	2,701,261	6,336,772	5,654,610	-	-	14,713,870
7/30/1998	2,702,469	6,378,927	5,700,300	-	-	14,802,923
8/6/1998	2,702,469	6,381,833	5,702,810	-	-	14,808,339
8/7/1998	2,702,469	6,381,833	5,709,497	-	-	14,815,026
8/26/1998	2,702,469	6,381,833	5,709,507	-	-	14,815,036
9/10/1998	2,763,725	6,446,571	5,779,418	-	-	15,010,941
9/25/1998	2,770,423	6,451,177	5,784,427	-	-	15,027,254
10/12/1998	2,861,852	6,516,954	5,858,558	-	-	15,258,591
10/23/1998	2,917,194	6,605,960	5,991,054	-	-	15,535,435
11/13/1998	2,992,505	6,736,611	6,138,358	-	-	15,888,701
11/24/1998	3,043,555	6,829,030	6,208,200	-	-	16,102,012
12/11/1998	3,116,948	6,964,953	6,260,783	-	-	16,363,911
12/23/1998	3,166,441	7,055,518	6,295,200	-	-	16,538,386
1/8/1999	3,231,706	7,182,268	6,341,789	-	-	16,776,990
1/22/1999	3,291,306	7,288,952	6,391,971	-	-	16,993,456
1/29/1999	3,313,604	7,312,970	6,402,525	-	-	17,050,326
2/12/1999	3,400,844	7,406,750	6,440,706	-	-	17,269,527
2/25/1999	3,458,990	7,473,334	6,481,956	-	-	17,435,507
3/10/1999	3,519,722	7,615,173	6,582,877	182,940	-	17,921,939
3/19/1999	3,562,578	7,723,673	6,659,777	293,220	-	18,260,475
3/25/1999	3,590,475	7,794,462	6,709,350	364,810	-	18,480,324
4/9/1999	3,655,331	7,976,488	6,832,533	555,038	-	19,040,617
4/16/1999	3,682,214	8,056,148	6,887,292	640,127	-	19,287,008
4/23/1999	3,710,105	8,136,972	6,944,210	728,260	-	19,540,774
5/7/1999	3,764,768	8,289,628	7,087,681	892,281	-	20,055,585
5/21/1999	3,818,876	8,438,495	7,231,742	1,065,242	-	20,575,582
6/4/1999	3,873,641	8,591,045	7,379,733	1,128,343	-	20,993,989
6/8/1999	3,889,675	8,638,302	7,429,910	1,171,610	-	21,150,724
6/18/1999	3,928,797	8,741,161	7,537,384	1,279,142	-	21,507,711
7/2/1999	3,983,641	8,885,162	7,691,278	1,401,901	-	21,983,209
7/16/1999	4,038,857	9,032,265	7,848,761	1,556,142	-	22,497,252
7/21/1999	4,058,235	9,084,172	7,904,870	1,610,600	-	22,679,104
7/26/1999	4,079,505	9,141,300	7,966,860	1,669,735	-	22,878,627
7/29/1999	4,089,902	9,169,233	7,997,079	1,698,578	-	22,976,019
8/10/1999	4,137,725	9,300,212	8,181,440	1,803,781	-	23,444,385
8/13/1999	4,149,388	9,330,366	8,224,159	1,827,658	-	23,552,798
8/27/1999	4,206,170	9,484,469	8,443,644	1,953,321	-	24,108,831
9/10/1999	4,261,154	9,626,142	8,657,880	2,072,522	-	24,638,925
9/16/1999	4,285,275	9,627,062	8,658,900	2,124,680	-	24,717,144
9/24/1999	4,293,556	9,702,059	8,719,323	2,194,307	-	24,930,472
10/7/1999	4,318,548	9,753,409	8,793,405	2,245,674	-	25,132,263
10/22/1999	4,356,266	9,841,081	8,918,487	2,332,784	-	25,469,845
11/5/1999	4,408,638	9,930,458	9,099,688	2,332,899	-	25,792,910
11/19/1999	4,436,325	9,985,499	9,245,735	2,332,890	-	26,021,676
12/3/1999	4,476,036	10,072,837	9,436,312	2,332,890	-	26,339,302
12/17/1999	4,508,206	10,153,967	9,436,336	2,453,220	-	26,572,956
12/30/1999	4,539,958	10,241,384	9,436,373	2,563,353	-	26,802,295
1/12/2000	4,551,012	10,270,175	9,436,389	2,604,012	-	26,882,815
1/28/2000	4,590,383	10,380,940	9,436,441	2,737,925	-	27,166,916
2/11/2000	4,613,996	10,461,324	9,671,352	2,855,881	-	27,623,780
2/23/2000	4,634,343	10,544,925	9,873,902	2,956,415	-	28,030,812
3/7/2000	4,663,674	10,647,224	10,097,769	3,068,273	-	28,498,167
3/24/2000	4,703,190	10,789,711	10,396,093	3,214,041	-	29,124,262
4/6/2000	4,738,241	10,906,380	10,624,401	3,325,342	-	29,615,591
4/19/2000	4,740,926	10,915,401	10,641,521	3,333,699	-	29,652,774
5/5/2000	4,760,154	10,982,211	10,733,262	3,380,058	-	29,876,912
5/17/2000	4,760,332	10,982,832	10,734,118	3,380,531	-	29,879,040
5/19/2000	4,760,616	10,983,881	10,735,492	3,381,229	-	29,882,445
5/24/2000	4,779,776	11,051,385	10,825,470	3,426,457	-	30,104,315
6/8/2000	4,838,842	11,256,732	11,097,797	3,561,542	-	30,776,140
6/23/2000	4,897,916	11,463,429	11,373,095	3,696,102	-	31,451,769
7/6/2000	4,944,182	11,628,190	11,591,731	3,801,393	-	31,986,723
7/17/2000	4,987,864	11,789,458	11,805,359	3,903,071	-	32,506,979

IWM CONSULTING GROUP

Former Amphenol Facility
980 Hurricane Road
Franklin, Indiana
Cumulative Ground Water Flow Readings

Date	Cumulative Pumpage (gallons)					
	RW-1	RW-2	RW-3	RW-4	RW-5	Total
8/4/2000	5,059,470	12,053,854	12,152,181	4,066,111	-	33,352,843
8/17/2000	5,111,594	12,248,616	12,407,573	4,184,942	-	33,973,952
8/24/2000	5,112,639	12,252,541	12,412,699	4,187,319	-	33,986,425
8/29/2000	5,132,041	12,326,280	12,508,309	4,231,188	-	34,219,045
9/1/2000	5,138,902	12,339,401	12,525,089	4,241,582	-	34,266,201
9/15/2000	5,238,595	12,553,462	12,807,110	4,414,760	-	35,035,154
9/29/2000	5,334,605	12,763,182	13,084,580	4,583,810	-	35,787,404
10/10/2000	5,421,586	12,929,514	13,305,298	4,717,746	-	36,395,371
10/26/2000	5,558,366	13,171,384	13,616,111	4,912,827	-	37,279,915
11/6/2000	5,637,665	13,332,392	13,825,700	5,044,360	-	37,861,344
11/8/2000	5,645,101	13,348,427	13,846,781	5,057,531	-	37,919,067
11/20/2000	5,733,075	13,544,342	14,112,350	5,219,660	-	38,630,654
12/6/2000	5,803,045	13,712,109	14,337,589	5,358,100	-	39,232,069
12/18/2000	5,875,128	13,887,377	14,586,256	5,505,183	-	39,875,171
12/29/2000	5,943,366	14,051,045	14,822,820	5,641,678	-	40,480,136
1/4/2001	5,979,735	14,144,572	14,956,990	5,718,740	-	40,821,264
1/16/2001	6,045,860	14,320,001	15,212,939	5,867,501	-	41,467,528
2/2/2001	6,133,186	14,547,193	15,578,601	6,078,795	-	42,359,002
2/16/2001	6,205,896	14,750,447	15,882,693	6,252,179	-	43,112,442
3/2/2001	6,280,310	14,916,411	16,191,471	6,425,696	-	43,835,115
3/16/2001	6,351,585	15,089,360	16,500,744	6,598,928	-	44,561,844
4/2/2001	6,412,440	15,170,703	16,679,387	6,808,472	-	45,092,229
4/20/2001	6,459,980	15,294,588	16,836,488	6,993,756	-	45,606,039
4/27/2001	6,489,572	15,372,258	16,938,412	7,116,123	-	45,937,592
5/11/2001	6,528,273	15,476,031	17,079,000	7,288,897	-	46,393,428
5/22/2001	6,558,165	15,557,507	17,188,026	7,425,011	-	46,749,936
6/8/2001	6,612,414	15,693,850	17,347,273	7,631,881	-	47,306,645
6/25/2001	6,677,090	15,833,125	17,498,373	7,840,405	-	47,870,220
7/13/2001	6,753,523	15,944,131	17,647,133	8,063,654	-	48,429,668
8/8/2001	6,825,979	16,006,644	17,779,088	8,271,650	-	48,904,588
8/10/2001	6,835,289	16,023,492	17,796,455	8,298,180	-	48,974,643
8/24/2001	6,880,212	16,117,962	17,889,456	8,446,000	-	49,354,857
9/18/2001	6,922,434	16,208,548	17,979,570	8,588,059	-	49,719,838
9/28/2001	6,961,194	16,286,536	18,063,075	8,709,937	-	50,041,969
10/15/2001	7,024,790	16,420,719	18,153,919	8,920,268	-	50,540,923
10/19/2001	7,042,789	16,450,704	18,174,045	8,967,608	-	50,656,373
11/9/2001	7,141,490	16,613,035	18,303,759	9,223,906	-	51,303,417
12/7/2001	7,263,636	16,831,409	18,543,989	9,569,385	-	52,229,646
12/31/2001	7,368,601	16,943,168	18,741,784	9,865,132	-	52,939,912
1/22/2002	7,462,176	16,943,168	18,918,160	10,140,259	-	53,484,990
1/29/2002	7,490,739	16,967,404	18,971,278	10,224,740	-	53,675,388
2/1/2002	7,490,762	16,967,385	18,971,312	10,224,777	-	53,675,463
2/14/2002	7,544,218	17,087,087	19,049,344	10,384,011	-	54,085,887
3/1/2002	7,602,049	17,226,765	19,169,136	10,567,057	-	54,586,234
3/18/2002	7,669,166	17,355,800	19,297,022	10,777,132	-	55,120,347
4/5/2002	7,744,107	17,436,125	19,437,119	11,001,691	-	55,640,269
4/16/2002	7,788,652	17,436,125	19,517,802	11,136,922	-	55,900,728
5/2/2002	7,854,781	17,436,125	19,639,630	11,335,009	-	56,286,772
5/17/2002	7,915,896	17,436,125	19,751,201	11,522,712	-	56,647,161
6/4/2002	7,986,130	17,615,528	19,879,899	11,745,419	-	57,248,203
6/20/2002	8,047,112	17,797,257	19,994,351	11,946,789	-	57,806,736
7/2/2002	8,090,720	17,924,245	20,080,993	12,094,495	-	58,211,680
7/17/2002	8,147,403	17,996,429	20,199,248	12,294,320	-	58,658,627
8/2/2002	8,197,508	18,037,646	20,307,554	12,481,356	-	59,045,291
8/14/2002	8,236,979	18,037,646	20,392,838	12,634,800	-	59,323,490
8/29/2002	8,283,640	18,037,646	20,498,099	12,818,746	-	59,659,358
9/12/2002	8,316,025	18,037,646	20,595,247	12,995,366	-	59,965,511
9/16/2002	8,324,468	18,037,670	20,621,539	13,043,091	-	60,047,995
10/2/2002	8,359,091	18,049,874	20,729,889	13,243,831	-	60,403,912
10/17/2002	8,389,625	18,128,236	20,826,599	13,427,861	-	60,793,548
10/31/2002	8,411,767	18,130,899	20,913,187	13,620,041	-	61,097,121
11/15/2002	8,414,059	18,130,843	21,006,468	13,828,819	-	61,401,416
11/27/2002	8,419,389	18,195,564	21,078,498	13,991,330	-	61,706,008
12/17/2002	8,427,086	18,276,486	21,203,845	14,267,819	-	62,196,463
12/31/2002	8,427,223	18,355,165	21,286,051	14,444,891	-	62,534,557
1/7/2003	8,457,041	18,382,420	21,286,396	14,540,108	-	62,687,192
1/17/2003	8,497,105	18,445,666	21,385,485	14,675,911	-	63,025,394
1/31/2003	8,548,271	18,522,550	21,523,010	14,864,717	-	63,479,775
2/13/2003	8,594,681	18,590,481	21,650,853	15,040,419	-	63,897,661

Former Amphenol Facility
980 Hurricane Road
Franklin, Indiana
Cumulative Ground Water Flow Readings

	Cumulative Pumpage (gallons)					
Date	RW-1	RW-2	RW-3	RW-4	RW-5	Total
2/26/2003	8,645,264	18,666,787	21,764,302	15,216,356	-	64,313,936
3/14/2003	8,714,863	18,785,277	21,926,020	15,433,688	-	64,881,075
3/28/2003	8,778,944	18,895,572	22,070,583	15,622,849	-	65,389,175
4/11/2003	8,842,295	18,958,250	22,210,147	15,812,291	-	65,844,210
4/25/2003	8,900,907	19,105,331	22,334,921	15,998,818	-	66,361,204
4/30/2003	8,922,419	19,159,024	22,380,658	16,066,820	-	66,550,148
5/7/2003	8,952,014	19,232,522	22,444,239	16,145,262	-	66,795,264
5/19/2003	9,011,919	19,359,874	22,566,238	16,272,340	-	67,231,598
5/22/2003	9,012,320	19,360,573	22,566,921	16,272,895	-	67,233,936
5/29/2003	9,012,744	19,361,339	22,567,642	16,273,493	-	67,236,445
5/30/2003	9,017,712	19,370,456	22,576,152	16,280,480	-	67,266,027
6/13/2003	9,087,552	19,521,197	22,717,118	16,420,595	-	67,767,689
6/26/2003	9,154,084	19,590,057	22,845,032	16,565,278	-	68,175,678
7/3/2003	9,185,590	19,660,560	22,911,462	16,639,773	-	68,418,612
7/10/2003	9,215,749	19,733,864	22,981,288	16,717,450	-	68,669,578
7/25/2003	9,278,975	19,889,510	23,129,417	16,882,725	-	69,201,854
8/4/2003	9,322,051	19,907,438	23,229,602	16,995,082	-	69,475,400
8/15/2003	9,368,199	20,024,831	23,339,380	17,115,562	-	69,869,199
8/27/2003	9,419,886	20,061,344	23,461,373	17,251,201	-	70,215,031
9/12/2003	9,488,130	20,215,516	23,620,922	17,429,402	-	70,775,197
9/26/2003	9,548,009	20,221,295	23,761,756	17,587,893	-	71,140,180
10/3/2003	9,577,232	20,260,942	23,828,449	17,664,841	-	71,352,691
10/15/2003	9,627,517	20,279,687	23,946,645	17,799,322	-	71,674,398
10/24/2003	9,665,304	20,351,155	24,033,004	17,898,142	-	71,968,832
11/6/2003	9,721,158	20,438,472	24,160,677	18,043,639	-	72,385,173
11/26/2003	9,804,970	20,442,832	24,353,715	18,267,482	-	72,890,226
12/10/2003	9,864,848	20,545,648	24,490,607	18,424,611	-	73,346,941
12/19/2003	9,901,970	20,569,308	24,577,317	18,524,466	-	73,594,288
1/8/2004	9,985,307	20,714,283	24,771,313	18,747,906	-	74,240,036
1/16/2004	10,018,470	20,793,676	24,849,490	18,838,200	-	74,521,063
1/19/2004	10,018,604	20,793,853	24,849,637	18,838,355	-	74,521,676
2/5/2004	10,088,253	20,939,430	24,983,110	19,026,665	-	75,058,685
2/24/2004	10,167,419	21,011,224	25,167,908	19,240,510	-	75,608,288
3/5/2004	10,208,911	21,016,498	25,262,233	19,351,736	-	75,860,605
3/18/2004	10,260,489	21,133,960	25,388,120	19,476,883	-	76,280,679
4/2/2004	10,322,759	21,273,202	25,536,779	19,639,877	-	76,793,844
4/30/2004	10,436,951	21,406,056	25,799,204	19,938,821	-	77,602,259
5/14/2004	10,494,226	21,534,971	25,933,730	20,089,712	-	78,073,866
5/27/2004	10,546,867	21,631,037	26,057,053	20,251,563	-	78,507,747
6/11/2004	10,607,815	21,776,935	26,202,597	20,438,759	-	79,047,333
6/25/2004	10,663,567	21,912,033	26,337,362	20,611,803	-	79,545,992
7/7/2004	10,712,504	22,029,480	26,454,850	20,763,118	-	79,981,179
7/26/2004	10,787,757	22,155,609	26,638,418	21,000,011	-	80,603,022
8/6/2004	10,830,532	22,259,958	26,743,484	21,138,062	-	80,993,263
8/20/2004	10,830,771	22,335,605	26,879,644	21,315,341	-	81,382,588
9/3/2004	10,830,779	22,405,574	27,015,508	21,493,610	-	81,766,698
9/16/2004	10,870,378	22,509,209	27,142,149	21,659,262	-	82,202,225
10/4/2004	10,893,136	22,509,361	27,192,032	21,890,859	-	82,506,615
10/15/2004	10,893,995	22,567,762	27,284,258	22,028,499	-	82,795,741
10/29/2004	10,896,112	22,568,304	27,388,448	22,167,320	-	83,041,411
11/12/2004	10,898,048	22,603,544	27,522,248	22,344,554	-	83,389,621
11/19/2004	10,898,136	22,645,092	27,585,807	22,440,386	-	83,590,648
11/24/2004	10,898,136	22,649,452	27,634,548	22,511,290	-	83,714,653
12/10/2004	10,900,536	22,763,344	27,786,758	22,732,470	-	84,204,335
12/28/2004	10,907,790	22,771,103	27,956,610	22,983,373	-	84,640,103
1/10/2005	10,961,114	22,771,431	28,079,120	23,165,107	-	84,997,999
1/21/2005	11,033,140	22,808,366	28,181,287	23,316,873	-	85,360,893
2/4/2005	11,092,814	22,883,581	28,302,382	23,509,172	-	85,809,176
2/17/2005	11,131,888	23,005,400	28,420,829	23,685,587	-	86,264,931
3/8/2005	11,179,645	23,185,250	28,595,481	23,946,431	-	86,928,034
3/21/2005	11,202,462	23,307,424	28,713,071	24,123,192	-	87,367,376
4/1/2005	11,219,696	23,411,079	28,812,983	24,273,943	-	87,738,928
4/13/2005	11,236,868	23,522,949	28,920,892	24,437,205	-	88,139,141
4/28/2005	11,259,438	23,665,033	28,978,338	24,642,773	-	88,566,809
5/10/2005	11,275,854	23,777,045	29,052,516	24,806,272	-	88,932,914
5/25/2005	11,309,393	23,922,247	29,168,942	25,011,733	-	89,433,542
6/10/2005	11,344,164	24,076,309	29,230,627	25,227,301	-	89,899,628
6/21/2005	11,373,392	24,184,747	29,231,327	25,378,327	-	90,189,020

Former Amphenol Facility
980 Hurricane Road
Franklin, Indiana
Cumulative Ground Water Flow Readings

	Cumulative Pumpage (gallons)					
Date	RW-1	RW-2	RW-3	RW-4	RW-5	Total
7/8/2005	11,376,927	24,198,300	29,242,573	25,393,379	-	90,232,406
7/22/2005	11,407,659	24,329,864	29,352,118	25,544,830	-	90,655,698
8/5/2005	11,407,742	24,329,922	29,352,305	25,544,901	-	90,656,097
8/19/2005	11,436,244	24,414,005	29,464,080	25,695,045	-	91,030,601
8/23/2005	11,443,658	24,414,695	29,496,446	25,738,438	-	91,114,464
9/2/2005	11,459,819	24,482,662	29,571,910	25,862,359	-	91,397,977
9/16/2005	11,485,204	24,576,145	29,677,960	26,036,972	-	91,797,508
9/20/2005	11,491,269	24,598,954	29,707,315	26,085,527	-	91,904,292
9/29/2005	11,514,774	24,658,922	29,776,362	26,199,944	-	92,171,229
10/7/2005	11,536,098	24,710,355	29,836,885	26,300,438	-	92,405,003
10/14/2005	11,551,081	24,750,195	29,889,779	26,388,323	-	92,600,605
10/28/2005	11,574,846	24,820,955	29,993,687	26,561,303	-	92,972,018
11/11/2005	11,587,619	24,886,754	30,098,358	26,735,850	-	93,329,808
11/21/2005	11,602,449	24,942,204	30,158,188	26,861,480	-	93,585,548
12/5/2005	11,627,167	25,016,445	30,244,291	27,035,822	-	93,944,952
12/19/2005	11,642,442	25,085,846	30,260,323	27,211,214	-	94,221,052
1/6/2006	11,672,872	25,179,326	30,260,323	27,437,526	-	94,571,274
1/16/2006	11,696,358	25,236,183	30,260,470	27,564,629	-	94,778,867
1/20/2006	11,707,086	25,260,258	30,292,076	27,613,029	-	94,893,676
2/3/2006	11,742,726	25,343,766	30,421,363	27,786,445	-	95,315,527
2/17/2006	11,775,236	25,416,715	30,550,756	27,960,322	-	95,724,256
3/3/2006	11,808,025	25,486,889	30,679,286	28,133,142	-	96,128,569
3/16/2006	11,858,147	25,555,893	30,797,531	28,293,532	-	96,526,330
3/31/2006	11,927,096	25,648,149	30,934,969	28,480,437	-	97,011,878
4/26/2006	11,973,875	25,730,176	31,057,899	28,648,854	-	97,432,031
5/11/2006	11,973,875	25,789,358	31,057,900	28,648,853	-	97,491,213
5/25/2006	12,043,380	25,872,879	31,185,595	28,824,501	-	97,947,582
6/9/2006	12,105,881	25,959,062	31,318,200	29,007,831	-	98,412,201
6/12/2006	12,113,182	25,970,165	31,335,477	29,031,748	-	98,471,799
6/19/2006	12,132,973	26,001,611	31,384,377	29,099,614	-	98,639,802
6/23/2006	12,146,475	26,024,570	31,419,831	29,149,121	-	98,761,224
7/7/2006	12,190,151	26,098,884	31,543,822	29,322,891	-	99,176,975
7/19/2006	12,223,023	26,153,621	31,649,339	29,471,155	-	99,518,365
8/4/2006	12,275,813	26,225,381	31,788,217	29,667,661	-	99,978,299
8/18/2006	12,317,178	26,243,567	31,908,629	29,839,799	-	100,330,400
8/21/2006	12,325,696	26,243,644	31,935,128	29,877,810	-	100,403,505
9/1/2006	12,354,429	26,297,236	32,031,052	29,915,488	-	100,619,432
9/15/2006	12,390,013	26,349,885	32,152,272	30,190,464	-	101,103,861
9/29/2006	12,425,509	26,396,650	32,272,301	30,364,557	-	101,480,244
10/13/2006	12,453,565	26,442,743	32,382,695	30,536,891	-	101,837,121
10/20/2006	12,463,988	26,467,027	32,450,300	30,624,768	-	102,027,310
10/27/2006	12,481,425	26,489,512	32,508,727	30,710,729	-	102,211,620
10/31/2006	12,495,075	26,504,303	32,542,405	30,760,436	-	102,323,446
11/10/2006	12,527,544	26,545,728	32,626,071	30,884,443	-	102,605,013
11/22/2006	12,562,741	26,592,582	32,725,300	31,032,373	-	102,934,223
12/8/2006	12,629,123	26,641,016	32,818,400	31,220,334	-	103,330,100
12/20/2006	12,680,144	26,701,736	32,916,776	31,372,025	-	103,691,908
1/3/2007	12,748,558	26,773,838	33,027,340	31,545,211	-	104,116,174
1/16/2007	12,824,270	26,843,289	33,134,931	31,706,294	-	104,530,011
1/26/2007	12,889,074	26,896,753	33,216,916	31,828,291	-	104,852,261
1/29/2007	12,905,755	26,913,000	33,242,118	31,865,763	-	104,947,863
2/12/2007	12,961,660	26,986,034	33,350,778	32,037,000	-	105,356,699
2/26/2007	13,005,719	27,052,574	33,466,338	32,208,820	-	105,754,678
3/1/2007	13,018,339	27,066,335	33,491,073	32,244,070	-	105,841,044
3/12/2007	13,069,289	27,089,034	33,529,808	32,379,410	-	106,088,768
3/26/2007	13,120,219	27,175,534	33,645,618	32,467,380	-	106,429,978
4/9/2007	13,120,219	27,175,534	33,645,618	32,467,380	-	106,429,978
4/23/2007	13,214,618	27,310,105	33,867,762	32,771,902	-	107,185,614
5/7/2007	13,258,997	27,383,580	33,973,504	32,897,461	-	107,534,769
5/21/2007	13,297,469	27,455,854	34,037,508	33,047,670	-	107,859,728
6/8/2007	13,331,729	27,538,975	34,159,276	33,239,962	-	108,291,169
6/22/2007	13,348,532	27,593,798	34,248,339	33,389,670	-	108,601,566
7/6/2007	13,363,799	27,644,036	34,335,901	33,539,406	-	108,904,369
7/17/2007	13,378,617	27,678,691	34,386,385	33,657,194	-	109,122,114
8/1/2007	13,382,770	27,702,941	34,520,347	33,874,162	-	109,501,447
8/20/2007	13,382,771	27,727,410	34,623,226	34,119,501	-	109,874,135
8/31/2007	13,382,771	27,741,601	34,623,226	34,259,733	-	110,028,558
9/10/2007	13,402,482	27,753,584	34,623,226	34,390,601	-	110,191,120
9/14/2007	13,417,672	27,757,801	34,638,599	34,439,106	-	110,274,405

Former Amphenol Facility
980 Hurricane Road
Franklin, Indiana
Cumulative Ground Water Flow Readings

Date	Cumulative Pumpage (gallons)					
	RW-1	RW-2	RW-3	RW-4	RW-5	Total
9/27/2007	13,455,711	27,768,739	34,749,149	34,603,727	-	110,598,553
10/12/2007	13,486,445	27,782,779	34,874,719	34,794,863	-	110,960,033
10/26/2007	13,511,135	27,797,832	34,987,340	34,969,551	-	111,287,085
11/9/2007	13,539,201	27,812,380	35,102,887	35,147,683	-	111,623,378
11/21/2007	13,557,730	27,822,865	35,199,265	35,293,864	-	111,894,951
12/7/2007	13,583,550	27,836,591	35,331,719	35,400,089	-	112,173,176
12/19/2007	13,619,719	27,851,131	35,431,627	35,411,037	-	112,334,741
1/4/2008	13,672,681	27,874,974	35,564,804	35,630,390	-	112,764,076
1/18/2008	13,672,813	27,905,552	35,680,886	35,819,131	-	113,099,609
1/30/2008	13,672,913	27,934,099	35,780,139	35,975,264	-	113,383,642
2/15/2008	13,732,737	27,979,314	35,909,561	36,185,859	-	113,828,698
2/29/2008	13,786,310	28,023,167	36,018,127	36,367,947	-	114,216,778
3/6/2008	13,809,646	28,043,372	36,063,150	36,446,813	-	114,384,208
3/13/2008	13,836,130	28,067,359	36,104,080	36,534,616	-	114,563,412
3/28/2008	13,895,027	28,124,359	36,196,824	36,735,293	-	114,972,730
4/4/2008	13,921,545	28,150,159	36,240,242	36,826,519	-	115,159,692
4/11/2008	13,948,579	28,176,874	36,285,199	36,919,690	-	115,351,569
4/25/2008	14,002,830	28,223,875	36,375,654	37,104,043	-	115,727,629
5/8/2008	14,052,501	28,266,971	36,459,927	37,271,839	-	116,072,465
5/23/2008	14,110,123	28,271,276	36,559,690	37,470,731	-	116,433,047
6/6/2008	14,163,789	28,348,367	36,653,660	37,658,565	-	116,845,608
6/20/2008	14,177,522	28,388,958	36,701,800	37,754,425	-	117,043,932
6/27/2008	14,177,576	28,427,042	36,746,703	37,754,507	-	117,127,055
7/3/2008	14,222,773	28,457,794	36,784,785	37,861,991	-	117,348,570
7/17/2008	14,282,200	28,533,225	36,930,154	38,067,866	-	117,834,672
7/18/2008	14,282,246	28,533,305	36,930,301	38,068,033	-	117,835,112
7/23/2008	14,284,640	28,536,367	36,935,951	38,076,081	-	117,854,266
8/1/2008	14,319,357	28,579,113	37,018,332	38,193,899	-	118,131,928
8/15/2008	14,319,642	28,649,008	37,155,026	38,386,216	-	118,531,119
8/29/2008	14,408,170	28,708,429	37,300,199	38,578,662	-	119,016,687
9/12/2008	14,476,470	28,745,368	37,447,009	38,766,209	-	119,456,283
9/26/2008	14,536,243	28,779,675	37,596,052	38,954,602	-	119,887,799
10/10/2008	14,594,697	28,820,941	37,746,790	39,144,458	-	120,328,113
10/22/2008	14,645,493	28,848,490	37,877,950	39,306,311	-	120,699,471
11/6/2008	14,701,087	28,890,192	38,037,715	39,502,465	-	121,152,686
11/21/2008	14,749,861	28,924,439	38,200,648	39,701,162	-	121,597,337
12/5/2008	14,769,926	28,954,345	38,351,807	39,885,773	-	121,983,078
12/19/2008	14,803,469	28,985,730	38,503,875	40,069,861	-	122,384,162
1/2/2009	14,852,813	29,028,942	38,656,486	40,256,232	-	122,815,700
1/16/2009	14,906,699	29,078,794	38,811,232	40,446,834	-	123,264,786
1/30/2009	14,954,862	29,122,221	38,963,402	40,634,582	-	123,696,294
2/13/2009	15,008,850	29,172,644	39,117,909	40,824,303	-	124,144,933
2/27/2009	15,077,699	29,237,168	39,270,184	41,006,687	-	124,612,965
3/13/2009	15,135,091	29,290,295	39,422,357	41,188,805	-	125,057,775
3/25/2009	15,179,908	29,341,649	39,552,762	41,347,108	-	125,442,654
4/9/2009	15,240,658	29,416,783	39,716,316	41,546,762	-	125,941,746
4/24/2009	15,325,208	29,503,932	39,878,557	41,745,655	-	126,474,579
5/8/2009	15,406,729	29,538,701	40,032,738	41,934,227	-	126,933,622
5/22/2009	15,487,601	29,548,109	40,182,813	42,121,440	-	127,361,190
6/5/2009	15,630,809	29,770,803	40,335,485	42,310,188	-	128,068,512
6/19/2009	15,643,892	29,856,362	40,472,623	42,481,053	-	128,475,157
7/2/2009	15,719,694	29,941,349	40,612,807	42,655,040	-	128,950,117
7/17/2009	15,806,732	30,014,231	40,774,335	42,854,786	-	129,471,311
7/31/2009	15,887,687	30,084,820	40,925,416	43,041,536	-	129,960,686
8/14/2009	15,969,273	30,160,735	41,078,203	43,233,076	-	130,462,514
8/28/2009	16,050,400	30,214,108	41,226,912	43,423,531	-	130,936,178
9/11/2009	16,050,834	30,214,420	41,227,679	43,424,589	-	130,938,749
9/25/2009	16,127,545	30,251,659	41,374,230	43,615,318	-	131,389,979
10/9/2009	16,171,700	30,300,898	41,523,631	43,802,390	-	131,819,846
10/23/2009	16,277,020	30,348,624	41,672,316	43,991,890	-	132,311,077
11/4/2009	16,339,699	30,387,274	41,802,098	44,100,810	-	132,651,108
11/19/2009	16,411,579	30,440,724	41,962,138	44,304,480	-	133,140,148
12/4/2009	16,481,414	30,496,174	42,123,371	44,509,801	-	133,631,987
12/17/2009	16,540,771	30,566,187	42,262,914	44,686,357	-	134,077,456
12/31/2009	16,576,771	30,609,449	42,345,091	44,789,332	-	134,341,870
1/14/2010	16,643,539	30,681,300	42,493,061	44,977,337	-	134,816,464
1/29/2010	16,687,727	30,760,844	42,653,478	45,177,640	-	135,300,916
2/10/2010	16,768,070	30,823,106	42,782,092	45,336,706	-	135,731,201
2/26/2010	16,819,759	30,906,844	42,953,188	45,548,270	-	136,249,288

Former Amphenol Facility
980 Hurricane Road
Franklin, Indiana
Cumulative Ground Water Flow Readings

Date	Cumulative Pumpage (gallons)					
	RW-1	RW-2	RW-3	RW-4	RW-5	Total
3/11/2010	16,863,810	30,980,102	43,091,809	45,722,405	-	136,679,353
3/26/2010	16,918,571	31,068,262	43,253,045	45,925,716	-	137,186,821
4/8/2010	16,970,320	31,147,905	43,392,917	46,102,158	-	137,634,527
4/22/2010	17,026,281	31,231,925	43,543,300	46,290,482	-	138,113,215
5/6/2010	17,078,739	31,312,954	43,692,198	46,475,780	-	138,580,898
5/21/2010	17,134,670	31,400,080	43,852,156	46,676,949	-	139,085,082
6/4/2010	17,186,615	31,480,069	44,001,729	46,863,932	-	139,553,572
6/18/2010	17,242,088	31,564,524	44,149,574	47,048,223	-	140,025,636
7/1/2010	17,315,451	31,564,524	44,149,574	47,048,223	-	140,098,999
7/17/2010	17,381,146	31,758,866	44,437,557	47,353,371	-	140,952,167
7/22/2010	17,403,991	31,792,243	44,492,196	47,429,664	19,925	141,159,246
7/29/2010	17,429,707	31,826,886	44,558,093	47,519,611	93,937	141,449,461
8/12/2010	17,441,083	31,846,592	44,585,569	47,570,743	153,611	141,618,825
8/26/2010	17,489,418	31,898,926	44,687,639	47,752,356	295,252	142,144,818
9/8/2010	17,529,355	31,947,331	44,784,449	47,922,972	433,486	142,638,820
9/23/2010	17,561,653	31,982,488	44,882,792	48,081,182	600,041	143,129,383
10/7/2010	17,585,640	32,019,799	44,977,320	48,261,591	851,845	143,717,422
10/21/2010	17,593,111	32,049,503	45,085,891	48,443,692	1,071,314	144,264,738
11/5/2010	17,601,448	32,086,233	45,207,040	48,638,074	1,307,287	144,861,309
11/19/2010	17,607,470	32,099,609	45,332,485	48,809,910	1,533,273	145,403,974
12/3/2010	17,619,579	32,114,164	45,472,544	48,989,824	1,781,877	145,999,215
12/8/2010	17,626,995	32,125,605	45,523,166	49,054,279	1,870,420	146,221,692
12/17/2010	17,631,007	32,134,945	45,542,511	49,080,186	1,896,816	146,306,692
12/30/2010	17,651,743	32,184,258	45,629,260	49,248,390	2,061,387	146,796,265
1/14/2011	17,680,025	32,246,229	45,691,252	49,442,051	2,243,622	147,324,406
1/17/2011	17,680,297	32,246,898	45,692,073	49,443,662	2,245,245	147,329,402
1/28/2011	17,699,998	32,290,059	45,784,699	49,587,767	2,392,051	147,775,801
2/11/2011	17,721,483	32,341,319	45,894,922	49,770,401	2,576,071	148,325,423
2/25/2011	17,747,891	32,393,107	46,009,176	49,953,215	2,753,448	148,878,064
3/11/2011	17,785,498	32,449,430	46,064,625	50,044,410	2,844,586	149,209,776
3/24/2011	17,830,377	32,526,658	46,144,050	50,175,033	2,972,875	149,670,220
4/8/2011	17,888,953	32,619,922	46,267,644	50,370,951	3,164,567	150,333,264
4/14/2011	17,914,844	32,664,643	46,315,580	50,450,497	3,241,754	150,608,545
4/22/2011	17,960,378	32,731,346	46,381,722	50,553,331	3,343,885	150,991,889
5/6/2011	18,055,787	32,860,780	46,499,773	50,732,537	3,521,652	151,691,756
5/20/2011	18,141,748	32,980,818	46,623,576	50,913,264	3,703,445	152,384,078
6/2/2011	18,206,512	33,075,552	46,738,377	51,079,938	3,871,772	152,993,378
6/15/2011	18,244,670	33,125,979	46,808,525	51,185,307	3,977,652	153,363,360
6/30/2011	18,319,640	33,219,405	46,939,477	51,377,551	4,171,071	154,048,371
7/15/2011	18,387,307	33,293,241	47,074,989	51,572,475	4,361,525	154,710,764
7/28/2011	18,436,904	33,330,915	47,193,016	51,739,774	4,524,640	155,246,476
8/11/2011	18,482,582	33,357,395	47,318,765	51,916,025	4,697,317	155,793,311
8/25/2011	18,523,927	33,378,136	47,443,677	52,096,542	4,873,010	156,336,519
9/7/2011	18,552,986	33,413,417	47,556,188	52,265,341	5,036,623	156,845,782
9/23/2011	18,577,187	33,437,902	47,698,746	52,466,281	5,238,251	157,439,594
10/5/2011	18,603,833	33,466,140	47,803,470	52,612,112	5,386,333	157,893,115
10/7/2011	18,608,445	33,470,877	47,821,996	52,637,761	5,412,350	157,972,656
10/18/2011	18,625,588	33,495,216	47,932,071	52,789,225	5,565,931	158,429,258
11/4/2011	18,625,679	33,531,184	48,074,628	52,985,390	5,764,380	159,002,488
11/18/2011	18,627,549	33,560,594	48,201,628	53,158,640	5,938,670	159,508,308
12/1/2011	18,629,825	33,598,934	48,320,048	53,355,570	6,100,310	160,025,914
12/16/2011	18,629,949	33,694,694	48,451,868	53,577,620	6,282,440	160,657,798
12/28/2011	18,629,987	33,779,384	48,561,758	53,756,850	6,369,780	161,118,986
1/13/2012	18,645,754	33,859,637	48,708,053	53,992,589	6,573,941	161,801,201
1/16/2012	18,716,529	33,865,708	48,721,294	54,013,533	6,592,457	161,930,748
1/27/2012	18,757,241	33,938,060	48,817,779	54,170,142	6,731,820	162,436,269
2/10/2012	18,815,117	34,035,651	48,942,826	54,373,450	6,910,967	163,099,238
2/24/2012	18,862,640	34,104,647	49,069,225	54,579,272	7,090,969	163,727,980
3/9/2012	18,902,508	34,170,267	49,197,023	54,783,061	7,269,776	164,343,862
3/23/2012	18,937,777	34,222,618	49,324,691	54,989,061	7,449,391	164,944,765
4/6/2012	18,985,172	34,316,006	49,452,912	55,194,431	7,629,191	165,598,939
4/20/2012	19,034,085	34,411,741	49,579,662	55,399,648	7,806,565	166,252,928
5/2/2012	19,072,065	34,481,477	49,688,956	55,576,321	7,959,176	166,799,222
5/16/2012	19,126,410	34,578,497	49,817,176	55,781,962	8,137,991	167,463,263
5/22/2012	19,148,742	34,617,182	49,872,834	55,871,142	8,215,560	167,746,687
6/1/2012	19,182,310	34,668,364	49,964,636	56,017,651	8,342,793	168,196,981
6/14/2012	19,220,759	34,715,694	50,084,238	56,206,400	8,508,700	168,757,018
6/26/2012	19,250,934	34,755,010	50,196,416	56,384,007	8,664,407	169,272,001
7/13/2012	19,282,456	34,789,492	50,351,741	56,627,498	8,878,597	169,951,011

iWM CONSULTING GROUP

Former Amphenol Facility
980 Hurricane Road
Franklin, Indiana
Cumulative Ground Water Flow Readings

Date	Cumulative Pumpage (gallons)					
	RW-1	RW-2	RW-3	RW-4	RW-5	Total
7/27/2012	19,300,279	34,815,104	50,481,138	56,830,580	9,056,180	170,504,508
8/10/2012	19,309,368	34,840,760	50,610,359	57,033,320	9,233,830	171,048,864
8/24/2012	19,315,213	34,851,574	50,736,895	57,233,136	9,408,656	171,566,701
9/6/2012	19,318,377	34,861,041	50,856,179	57,234,830	9,571,204	171,862,858
9/21/2012	19,335,883	34,872,814	50,991,985	57,455,799	9,757,477	172,435,185
10/5/2012	19,352,210	34,883,464	51,121,784	57,668,757	9,934,425	172,981,867
10/19/2012	19,370,447	34,892,551	51,249,042	57,878,757	10,109,194	173,521,218
11/2/2012	19,386,758	34,899,644	51,376,083	58,088,081	10,282,271	174,054,064
11/6/2012	19,391,068	34,899,671	51,411,992	58,149,154	10,332,065	174,205,177
11/16/2012	19,400,364	34,899,674	51,501,533	58,297,367	10,450,677	174,570,842
11/30/2012	19,409,314	34,899,674	51,629,413	58,509,626	10,609,784	175,079,038
12/7/2012	19,411,904	34,899,674	51,693,373	58,616,035	10,685,793	175,328,006
12/11/2012	19,413,930	34,899,805	51,729,227	58,675,438	10,729,481	175,469,108
12/17/2012	19,417,115	34,914,357	51,784,590	58,767,251	10,796,312	175,700,852
12/28/2012	19,422,179	34,938,064	51,884,718	58,916,250	10,931,950	176,114,388
1/11/2013	19,429,323	34,967,288	52,013,327	59,107,052	11,104,052	176,642,269
1/24/2013	19,478,399	35,024,332	52,132,195	59,282,511	11,247,851	177,186,515
2/8/2013	19,535,734	35,096,268	52,272,637	59,488,915	11,273,959	177,688,740
2/25/2013	19,596,413	35,160,047	52,432,869	59,721,134	11,294,807	178,226,497
3/8/2013	19,634,478	35,189,228	52,534,826	59,868,397	11,442,232	178,690,388
3/22/2013	19,681,911	35,228,166	52,663,610	60,055,339	11,626,130	179,276,383
4/5/2013	19,727,669	35,265,694	52,792,148	60,241,450	11,811,400	179,859,588
4/19/2013	19,771,092	35,301,176	52,921,620	60,429,844	11,997,517	180,442,476
5/3/2013	19,823,292	35,344,645	53,049,314	60,615,719	12,179,555	181,033,752
5/17/2013	19,876,397	35,385,222	53,177,532	60,802,477	12,363,253	181,626,108
5/20/2013	19,887,596	35,395,416	53,203,514	60,840,462	12,400,905	181,749,120
5/30/2013	19,924,579	35,430,856	53,294,257	60,972,623	12,532,113	182,175,655
6/13/2013	19,954,209	35,459,564	53,367,498	61,079,480	12,636,980	182,518,958
6/28/2013	19,984,165	35,491,016	53,439,824	61,189,501	12,747,249	182,872,982
7/12/2013	20,029,164	35,538,329	53,560,220	61,372,738	12,931,693	183,453,371
7/26/2013	20,067,500	35,577,142	53,682,207	61,554,872	13,113,782	184,016,730
8/9/2013	20,100,935	35,609,889	53,805,409	61,738,677	13,292,277	184,568,414
8/23/2013	20,130,301	35,638,298	53,928,901	61,920,983	13,475,291	185,115,001
9/6/2013	20,153,775	35,660,903	54,052,237	62,102,418	13,656,818	185,647,378
9/19/2013	20,169,780	35,677,552	54,168,145	62,271,795	13,829,216	186,137,715
9/27/2013	20,177,315	35,686,555	54,237,580	62,374,486	13,934,019	186,431,182
10/1/2013	20,180,640	35,690,996	54,274,274	62,428,853	13,988,747	186,584,737
10/18/2013	20,198,726	35,712,831	54,422,532	62,648,015	14,209,497	187,212,828
11/1/2013	20,209,877	35,728,996	54,545,883	62,830,711	14,387,026	187,723,720
11/13/2013	20,219,607	35,743,158	54,651,633	62,987,871	14,542,658	188,166,154
11/27/2013	20,229,129	35,758,564	54,771,388	63,169,850	14,719,860	188,670,018
12/13/2013	20,232,306	35,773,540	54,903,022	63,378,171	14,918,033	189,226,299
12/27/2013	20,254,947	35,798,155	55,018,923	63,559,842	15,094,915	189,748,009
1/13/2014	20,310,459	35,858,444	55,058,528	63,785,620	15,311,390	190,345,668
1/27/2014	20,359,066	35,908,347	55,163,059	63,963,231	15,482,350	190,897,280
2/7/2014	20,393,790	35,943,762	55,256,155	64,106,449	15,618,274	191,339,657
2/19/2014	20,428,577	35,979,526	55,358,809	64,263,402	15,766,688	191,818,229
3/7/2014	20,443,248	35,987,068	55,387,924	64,307,521	15,808,414	191,955,402
3/21/2014	20,489,612	36,042,705	55,506,739	64,489,351	15,981,942	192,531,576
4/4/2014	20,530,379	36,090,004	55,623,198	64,664,950	16,150,450	193,080,208
4/11/2014	20,561,121	36,123,401	55,682,367	64,754,818	16,237,417	193,380,351
4/19/2014	20,597,949	36,164,233	55,748,349	64,877,632	16,338,389	193,747,779
4/26/2014	20,626,412	36,195,383	55,805,928	64,981,088	16,423,019	194,053,057
4/28/2014	20,635,165	36,204,856	55,824,342	65,014,336	16,449,863	194,149,789
5/2/2014	20,649,796	36,220,523	55,855,609	65,070,851	16,495,304	194,313,310
5/16/2014	20,701,406	36,275,293	55,971,296	65,280,691	16,663,176	194,913,089
5/30/2014	20,753,409	36,329,628	56,088,110	65,492,982	16,829,166	195,514,522
6/14/2014	20,794,298	36,371,897	56,178,428	65,657,502	16,956,000	195,979,352
6/26/2014	20,845,396	36,425,906	56,277,675	65,840,690	17,103,753	196,514,647
7/11/2014	20,902,170	36,484,485	56,403,449	66,069,532	17,286,861	197,167,724
7/25/2014	20,949,099	36,532,274	56,519,208	66,278,440	17,453,870	197,754,118
8/8/2014	20,992,106	36,576,227	56,636,634	66,489,309	17,622,038	198,337,541
8/22/2014	21,029,912	36,615,310	56,749,737	66,696,135	17,785,918	198,898,239
9/5/2014	21,065,532	36,652,820	56,865,500	66,909,032	17,952,196	199,466,307
9/19/2014	21,101,206	36,690,779	56,980,353	67,119,933	18,116,511	200,030,009
9/26/2014	21,117,240	36,707,673	57,036,346	67,222,553	18,195,917	200,300,956
10/8/2014	21,143,064	36,734,197	57,135,015	67,403,911	18,335,212	200,772,626
10/17/2014	21,161,672	36,752,610	57,209,521	67,540,401	18,440,192	201,125,623
10/31/2014	21,188,902	36,780,585	57,322,493	67,748,966	18,598,306	201,660,479

iWM CONSULTING GROUP

Former Amphenol Facility
980 Hurricane Road
Franklin, Indiana
Cumulative Ground Water Flow Readings

Date	Cumulative Pumpage (gallons)					
	RW-1	RW-2	RW-3	RW-4	RW-5	Total
11/13/2014	21,211,031	36,804,334	57,385,031	67,943,708	18,743,995	202,109,326
11/24/2014	21,227,605	36,822,618	57,503,662	68,105,871	18,864,837	202,545,820
12/11/2014	21,259,937	36,856,647	57,691,115	68,362,687	19,054,101	203,245,714
12/24/2014	21,284,460	36,885,933	57,825,524	68,547,867	19,190,045	203,755,056
1/9/2015	21,316,070	36,922,878	57,997,656	68,786,228	19,363,399	204,407,458
1/23/2015	21,345,587	36,959,350	58,144,372	68,993,833	19,513,801	204,978,170
1/29/2015	21,357,127	36,973,611	58,205,489	69,081,001	19,576,585	205,215,040
2/6/2015	21,371,505	36,991,245	58,286,851	69,198,021	19,660,311	205,529,160
2/20/2015	21,394,354	37,020,048	58,428,275	69,404,547	19,660,702	205,929,153
2/26/2015	21,403,733	37,035,407	58,488,245	69,491,602	19,660,702	206,100,916
3/6/2015	21,416,567	37,056,085	58,568,322	69,610,071	19,660,702	206,332,974
3/13/2015	21,432,404	37,077,255	58,637,051	69,713,961	19,672,942	206,554,840
3/20/2015	21,451,911	37,099,505	58,705,735	69,817,260	19,758,622	206,854,260
4/3/2015	21,496,123	37,157,768	58,840,954	70,024,505	19,923,353	207,463,930
4/10/2015	21,520,195	37,190,147	58,908,094	70,129,386	20,006,301	207,775,350
4/17/2015	21,548,296	37,225,866	58,974,446	70,234,441	20,088,739	208,093,015
5/8/2015	21,633,870	37,329,352	59,168,269	70,545,684	20,332,040	209,030,442
5/15/2015	21,660,703	37,360,642	59,232,415	70,650,969	20,414,065	209,340,021
5/21/2015	21,682,335	37,385,208	59,285,779	70,738,945	20,482,461	209,595,955
5/27/2015	21,702,119	37,399,199	59,337,850	70,827,662	20,550,453	209,838,510
6/1/2015	21,717,835	37,412,051	59,382,879	70,896,281	20,610,201	210,040,474
6/12/2015	21,747,685	37,447,069	59,476,806	71,038,692	20,733,858	210,465,337
6/29/2015	21,803,534	37,509,533	59,623,153	71,264,592	20,928,087	211,150,126
7/10/2015	21,856,543	37,567,451	59,715,803	71,410,231	21,052,413	211,623,668
7/24/2015	21,954,098	37,585,620	59,833,820	71,597,837	21,211,013	212,203,615
8/7/2015	22,031,338	37,585,679	59,949,604	71,778,912	21,366,471	212,733,231
8/21/2015	22,092,570	37,651,895	60,063,901	71,958,372	21,519,995	213,307,960
9/3/2015	22,140,005	37,700,478	60,168,466	72,126,311	21,661,719	213,818,206
9/10/2015	22,162,440	37,722,445	60,224,395	72,217,457	21,737,090	214,085,054
9/11/2015	22,162,450	37,722,454	60,224,416	72,217,491	21,737,114	214,085,152
9/18/2015	22,182,505	37,741,631	60,276,772	72,305,071	21,808,859	214,336,065
10/2/2015	22,218,397	37,774,281	60,385,729	72,488,189	21,957,545	214,845,368
10/12/2015	22,240,732	37,794,399	60,461,431	72,617,782	22,058,949	215,194,520
10/16/2015	22,242,971	37,796,310	60,469,257	72,631,392	22,069,726	215,230,883
10/30/2015	22,270,071	37,819,469	60,613,582	72,825,571	22,230,469	215,780,389
11/13/2015	22,294,496	37,841,755	60,761,827	73,021,255	22,390,355	216,330,915
11/25/2015	22,313,190	37,860,592	60,891,076	73,187,442	22,525,018	216,798,545
12/14/2015	22,341,225	37,897,543	61,092,029	73,453,206	22,738,113	217,543,343
12/24/2015	22,353,695	37,914,595	61,192,112	73,591,349	22,849,163	217,922,141
1/8/2016	22,396,764	37,960,917	61,367,870	73,803,185	23,017,304	218,567,267
1/21/2016	22,440,091	38,006,786	61,527,455	73,983,596	23,159,279	219,138,434
2/4/2016	22,483,110	38,050,370	61,695,059	74,176,614	23,310,181	219,736,561
2/19/2016	22,512,701	38,109,165	61,876,065	74,385,025	23,467,583	220,371,766
3/4/2016	22,522,123	38,165,386	62,047,797	74,583,131	23,615,567	220,955,231
3/18/2016	22,522,638	38,228,796	62,223,241	74,777,171	23,762,706	221,535,779
4/1/2016	22,522,783	38,285,705	62,396,246	74,969,982	23,908,428	222,104,371
4/15/2016	22,522,940	38,337,341	62,573,509	75,164,601	24,054,143	222,673,761
4/22/2016	22,523,966	38,363,033	62,664,996	75,266,762	24,129,358	222,969,342
4/29/2016	22,524,797	38,388,598	62,751,445	75,365,543	24,201,883	223,253,493
5/13/2016	22,525,461	38,440,105	62,928,471	75,566,668	24,348,118	223,830,050
5/27/2016	22,540,945	38,512,402	63,101,443	75,764,305	24,491,195	224,431,517
6/10/2016	22,547,796	38,574,505	63,272,726	75,962,132	24,628,074	225,006,460
6/24/2016	22,549,794	38,635,555	63,445,839	76,161,742	24,765,224	225,579,381
7/8/2016	22,557,607	38,695,339	63,620,613	76,363,321	24,902,523	226,160,630
7/22/2016	22,569,714	38,702,445	63,801,113	76,564,435	25,037,817	226,696,751
8/4/2016	22,585,424	38,766,498	63,947,841	76,752,315	25,163,002	227,236,307
8/18/2016	22,588,621	38,829,627	64,103,345	76,950,621	25,294,340	227,787,781

Former Amphenol Facility
980 Hurricane Road
Franklin, Indiana
Cumulative Ground Water Flow Readings

Date	Cumulative Pumpage (gallons)					
	RW-1	RW-2	RW-3	RW-4	RW-5	Total
9/2/2016	22,592,682	38,900,582	64,268,979	77,162,271	25,433,520	228,379,261
9/16/2016	22,594,713	38,955,535	64,427,069	77,364,887	25,564,743	228,928,174
9/27/2016	22,595,647	38,991,408	64,550,751	77,523,112	25,666,095	229,348,240
9/30/2016	22,596,031	39,000,156	64,582,524	77,563,381	25,691,851	229,455,170

Notes:

- Data prior to 4/12/96 was collected by EMCON.
- A new flow baseline (zero cumulative flow) was established on August 3, 1995, due to flow meter replacement.
- Erroneous flow meter reading from RW-3 on 10/1/96.
- Due to a flow meter malfunction, the totalizer for RW-2 showed a negative flow of 1,051 gallons on January 14, 1997.
- Due to a flow meter malfunction, the totalizer for RW-3 showed a negative flowage of 1,538 gallons, 19,689 gallons, and 20,197 gallons on March 14, March 28, and May 7, 1997, respectively.
- Due to a flow meter malfunction, the total gallons pumped between July 2 and July 16, 1998 was estimated at 10 gpm for RW-2 and RW-3.
- Recovery wells converted from pneumatic to electrical submersible pumps in March 1999.
- Recovery well RW-4 installed late February 1999.
- Recovery well RW-5 was initiated on July 20, 2010.
- Recovery wells RW-1, RW-2, RW-3 and RW-4 were developed on May 15, 2000.
- NEEP Systems air stripper installed on August 29 through August 31, 2000.
- New totalizer installed for Recovery well RW-5 on March 20, 2015, the total gallons pumped from recovery well RW-5 during March 2015 was estimated at 8.5 gpm.

iWM CONSULTING GROUP

AMPHENOL CORPORATION
FRANKLIN IANA

CUMULATIVE PUMPAGE



iWM CONSULTING GROUP

ATTACHMENT C

Field Notes

FORMER AMPHENOL FACILITY
980B Hurricane Road
Franklin, Indiana

Site Inspection Date: 9-2-10
IWM Personnel: R. Mien
Arrival Time: 8:20
Departure Time: 12:10
Alarm Response Visit: YES (NO)

BIWEEKLY DATA

Totalizer Readings:	RW-1	3965133.0	RW-2	23811238.0	RW-3	41168251.0	RW-4	47162271.0	RW-5	5674888.0
Flow Rate GPM:	RW-1	cyc	RW-2	cyc	RW-3	8.25	RW-4	10.00	RW-5	8.00
Pump Running Amps	RW-1	3.2	RW-2	3.1	RW-3	3.4	RW-4	4.0	RW-5	3.6

Air Stripper Pressure: 11 Inches of Water
Effluent Clarity: clear
Building Temperature: 61 Degrees F
System Operation Upon Arrival: (YES) NO (if no please explain below)

Water Leaks: RW-1 RW-2 RW-3 RW-4 RW-5
Please circle appropriate controller(s) below:

Manholes	(NO)	YES	Repaired
Lines	(NO)	YES	Repaired
Stripper	(NO)	YES	Repaired

If yes, explain:

MONTHLY DATA

Filter Cartridges Replaced:	✓	RW-1	✓	RW-2	✓	RW-3	✓	RW-4	✓	RW-5

Stripper Trays and Tubes Checked: yes
Stripper Trays and Tubes Cleaned: NO
Monitoring/Recovery Wells Gauged: yes

Reco. ndations for system optimization or general comments:

FORMER AMPHENOL FACILITY
980B Hurricane Road
Franklin, Indiana

Site Inspection Date: 9-16-16
IWM Personnel: R. Miller
Arrival Time: 1:00
Departure Time: 2:15
Alarm Response Visit: YES (NO)

BIWEEKLY DATA

Totalizer Readings:	RW-1	3967164.0	RW-2	23866191.0	RW-3	41926341.0	RW-4	17364887.0	RW-5	5806121.0
Flow Rate GPM:	RW-1	cycling	RW-2	cycling	RW-3	8.25	RW-4	10.00	RW-5	8.00
Pump Running Amps	RW-1	3.2	RW-2	3.1	RW-3	3.5	RW-4	4.0	RW-5	3.6

Air Stripper Pressure: 11 Inches of Water

Effluent Clarity: clear

Building Temperature: 77° Degrees F

System Operation Upon Arrival: (YES) NO (if no please explain below)

Water Leaks: RW-1 RW-2 RW-3 RW-4 RW-5

Please circle appropriate controller(s) below:

Manholes	(NO)	YES	Repaired
Lines	(NO)	YES	Repaired
Stripper	(NO)	YES	Repaired

If yes, explain:

MONTHLY DATA

Filter Cartridges Replaced: RW-1 RW-2 RW-3 RW-4 RW-5

Stripper Trays and Tubes Checked:

Stripper Trays and Tubes Cleaned:

Monitoring/Recovery Wells Gauged:

Recommendations for system optimization or general comments:

FORMER AMPHENOL FACILITY
980B Hurricane Road
Franklin, Indiana

Site Inspection Date: 9-27-16
IWM Personnel: R. Mien
Arrival Time: 1:00
Departure Time: 3:00
Alarm Response Visit: YES NO Power outage

BIWEEKLY DATA

Totalizer Readings: RW-1 3968098.0 RW-2 23902064.0 RW-3 48050023.0 RW-4 77523112.0 RW-5 5907473.0

Flow Rate GPM: RW-1 _____ RW-2 _____ RW-3 _____ RW-4 _____ RW-5 _____

Pump Running Amps RW-1 _____ RW-2 _____ RW-3 _____ RW-4 _____ RW-5 _____

Air Stripper Pressure: _____ Inches of Water

Effluent Clarity: _____

Building Temperature: 69° Degrees F

System Operation Upon Arrival: YES NO (if no please explain below)

Alarm called for Power outage

Water Leaks: RW-1 RW-2 RW-3 RW-4 RW-5
Please circle appropriate controller(s) below:

Manholes	NO	YES	Repaired _____
Lines	NO	YES	Repaired _____
Stripper	NO	YES	Repaired _____

If yes, explain: _____

MONTHLY DATA

Filter Cartridges Replaced: _____ RW-1 _____ RW-2 _____ RW-3 _____ RW-4 _____ RW-5

Stripper Trays and Tubes Checked: _____

Stripper Trays and Tubes Cleaned: _____

Monitoring/Recovery Wells Gauged: _____

Recommendations for system optimization or general comments:

FORMER AMPHENOL FACILITY
980B Hurricane Road
Franklin, Indiana

Site Inspection Date: 9-30-16
IWM Personnel: R. Mien
Arrival Time: 9:15
Departure Time: 10:50
Alarm Response Visit: YES (NO)

BIWEEKLY DATA

Totalizer Readings: RW-1 3968482.0 RW-2 23910812.0 RW-3 48081796.0 RW-4 [illegible]563381.0 RW-5 5833228.0

Flow Rate GPM: RW-1 cyc RW-2 cyc RW-3 8.25 RW-4 10.00 RW-5 8.00

Pump Running Amps RW-1 3.1 RW-2 3.3 RW-3 3.4 RW-4 4.0 RW-5 3.2

Air Stripper Pressure: 9 Inches of Water

Effluent Clarity: clear

Building Temperature: 60° Degrees F

System Operation Upon Arrival: (YES) NO (if no please explain below)

Water Leaks: RW-1 RW-2 RW-3 RW-4 RW-5
Please circle appropriate controller(s) below:

Manholes	~~NO~~	YES	Repaired	
Lines	~~NO~~	YES	Repaired	
Stripper	NO	YES	Repaired	

If yes, explain:

MONTHLY DATA

Filter Cartridges Replaced: RW-1 RW-2 RW-3 RW-4 RW-5

Stripper Trays and Tubes Checked:

Stripper Trays and Tubes Cleaned:

Monitoring/Recovery Wells Gauged:

Recommendations for system optimization or general comments:

7428 Rockville Road, Indianapolis, IN 46214

November 9, 2016

Mr. Joseph Bianchi
Group Manager, EHS & Support Services
AMPHENOL AEROSPACE
40-60 Delaware Avenue
Sidney, NY 13838

Re: OPERATION AND MAINTENANCE OF THE APPROVED IMPLEMENTED CORRECTIVE MEASURE
Former Amphenol Facility
980 B Hurricane Road
Franklin, Indiana

Dear Mr. Bianchi:

Enclosed, please find a summary of the operation and maintenance (O&M) and gauging activities completed by IWM Consulting Group, LLC (IWM) at the above-referenced site. This report summarizes the activities completed during the September 30 through October 27, 2016 reporting period. IWM personnel inspected the site on a regular basis to monitor system operations and ground water recovery and treatment.

Groundwater Level Measurements

On October 13, 2016, IWM personnel gauged the monitoring well network at the site using an electronic oil/water interface probe to determine the depth to water and the presence of detectable thickness of liquid-phase hydrocarbons. Depth to water in the monitoring wells ranged from 9.53 feet below top of casing (TOC) in MW-9 to 17.86 feet below TOC in MW-22. Liquid-phase hydrocarbons were not detected within the monitoring and recovery well network at the site. Recovery wells RW-1, RW-2, RW-3, RW-4, and RW-5 were operational during groundwater gauging activities. **Figure 1** is a site plan illustrating pertinent site features and well locations. The groundwater elevation data is summarized in **Attachment A**, and a Groundwater Elevation Map based on the October 13, 2016 depth to water measurements has been included as **Figure 2**.

Groundwater Treatment System

From September 30 through October 27, 2016, approximately 1,005,585 gallons of groundwater were treated and discharged from recovery wells RW-1, RW-2, RW-3, RW-4, and RW-5. Based on data provided by EMCON, Handex, and IWM field data sheets, the total volume of groundwater recovered to date is approximately 230,460,755 gallons. The average influent groundwater recovery rate from September 30 through October 27, 2016 was approximately 25.86 gallons per minute. **Attachment B** includes a table and a graph illustrating the recovery rates to date, and **Attachment C** contains copies of Field Data Sheets completed by IWM personnel.

IWM personnel mobilized to the site on October 13, 2016 to complete bi-weekly and monthly system operation and maintenance activities and to complete semi-annual groundwater sampling activities. The groundwater recovery and treatment system was completely operational upon arrival and departure from the site on October 13, 2016.

IWM personnel mobilized to the site on October 27, 2016 to complete bi-weekly system operation and maintenance activities. The groundwater recovery and treatment system was completely operational upon arrival and departure from the site on October 27, 2016.

Semi-Annual Groundwater Sampling and Analysis

On October 13, 2016, groundwater samples were obtained from monitoring wells IT-2, IT-3, MW-12R, MW-20, MW-22, MW-28, MW-29, and MW-30 for VOC analysis to evaluate current groundwater quality at the site. Groundwater samples were collected using dedicated, disposable, bottom-loading bailers to reduce the risk of cross-contamination. Three-well volumes were purged prior to sample collection. Samples were submitted to Pace Analytical Services, Inc. (Pace) for VOC analysis using US EPA SW 846 Method 8260. Groundwater sampling logs are provided in **Attachment D**.

The highest VOC concentrations were detected in the groundwater samples obtained from monitoring well MW-12R (954.5 µg/L total VOCs) located adjacent to recovery well RW-2 and monitoring well MW-22 (705.5 µg/L total VOCs) located 30 feet northwest of recovery well RW-3. Therefore, the groundwater recovery and treatment system is effectively targeting the area of greatest VOC concentration.

1,1-Dichloroethane was detected in monitoring well IT-2. Trichloroethene was detected in monitoring wells IT-2, MW-12R, MW-22, MW-28, and MW-30. Cis-1,2-dichloroethene was detected in monitoring wells IT-2, MW-12R, and MW-22. 1,1,1-Trichloroethane was detected in monitoring wells MW-12R, MW-22, MW-28, and MW-30. Tetrachloroethene was detected in monitoring wells MW-12R, MW-22, and MW-28.

No VOCs were detected in the groundwater samples obtained from monitoring wells IT-3, MW-20, and MW-29.

Overall, the groundwater recovery and treatment system, along with supplemental activities completed in 2010 and 2011, appear to be effectively reducing VOC concentrations at the site. When comparing the highest observed historical total VOC concentrations (generally before or immediately following the start of the groundwater recovery and treatment system in March 1995) to the results of the October 2016 groundwater sampling event, the following total VOC concentration reductions have been observed:

Well ID	Highest Total VOC Concentration (Date)	October 2016 Total VOC Concentration	Percent Reduction
IT-2	289 µg/L (8/1/86)	43.1 µg/L	85.09%
IT-3	560 µg/L (2/1/86)	Non-detect	99.99%
MW-12/12R	64,680 µg/L (5/1/86)	954.5 µg/L	98.52%
MW-22	6,600 µg/L (10/9/96)	705.5 µg/L	89.31%
MW-28	1,015 µg/L (2/17/93)	59.0 µg/L	94.19%
MW-30	106 (9/29/00)	16.3 µg/L	84.62%

A trip blank and a field duplicate sample (MW-22) were obtained per IDEM Minimum Data Documentation Requirements dated February 13, 2003. The trip blank and the duplicate sample were analyzed for VOCs. The trip blank was below laboratory detection limits for all constituents and the duplicate analysis was relatively consistent with the sample which was duplicated. Groundwater

sampling field logs are provided in **Attachment D**. The laboratory analytical report is provided in **Attachment E**. A summary of groundwater analytical results is included in **Table 1**.

Schedule of Activities

Quarterly, monthly, and biweekly system operation and maintenance activities are scheduled for the month of November 2016. Site visits are scheduled for the weeks beginning November 7 and November 28, 2016. The information from these site inspections will be included in the November 2016 Progress Report.

Should you have any questions regarding this site or information summarized within this report, please contact the undersigned at (317) 347-1111. IWM Consulting appreciates the opportunity to provide environmental services to Amphenol Corporation.

Sincerely,

IWM CONSULTING GROUP, LLC

Christopher R. Newell, LPG
Project Manager

Bradley E. Gentry, LPG
Vice-President

Attachments
cc: Mr. Dave Dowden, Lancer Realty & Development Co.

FIGURES

LEGEND

- ABANDONED MONITORING WELL
- MONITORING WELL
- RECOVERY WELL
- INJECTION WELL
- PRIMARY BUILDING WALLS
- PROPERTY LINE (APPROXIMATE)
- STORM SEWER
- SANITARY SEWER
- O/H POWER

0' 100'
SCALE IN FEET

DRAWN BY: L. STRUM	
DATE: 9/27/99	
REVISED:	
HWPA #111291-01	
DWG. NO. 111291S1	

FIGURE 1

SITE MAP

FORMER AMPHENOL RFI/CMS
980 HURRICANE ROAD
FRANKLIN, INDIANA

IWM CONSULTING GROUP



DRAWN BY: L. STRUM	
DATE: 9/27/99	
REVISED:	
HWPA #111291-01	
DWG. NO. 111291S1	

FIGURE 2
GROUNDWATER
ELEVATION MAP
(10/13/2016)

FORMER AMPHENOL RFI/CMS
980 HURRICANE ROAD
FRANKLIN, INDIANA

IWM CONSULTING GROUP

TABLES

Tab

Former Amphenol Facility
980 Hurricane Road
Franklin, Indiana

Groundwater Laboratory Analytical Results

Well Number	Sample Date	Depth to Water (feet)	Analytes										
			1,1 - Dichloro - ethane	cis-1,2 - Dichloro - ethene	Tetrachloro - ethene	1,1,1 - Trichloro - ethane	Trichloro - ethene	1,1,2 - Trichloro- ethane	Carbon Tetrachloride	1,1-Dichloro ethene	Trichlorofluoro methane	Toluene	Total VOCs
IT-2	2/1/1986	NA	15	NR	1.5	90	88	NR	NR	ND	ND	ND	195
	5/1/1986	NA	10	NR	7.5	64	93	NR	NR	ND	ND	ND	175
	8/1/1986	NA	11	NR	38	120	120	NR	NR	ND	ND	ND	289
	11/1/1986	NA	34	NR	55	39	130	NR	NR	ND	ND	ND	258
	3/5/1992	NA	41	78	ND	25	18	NR	NR	ND	ND	ND	162
	7/27/1992	NA	17	30	ND	28	39	NR	NR	ND	ND	ND	114
	2/16/1993	NA	18	51	5J	29	29	NR	NR	ND	ND	ND	127
	10/9/1996	NA	18	79	17	9	18	NR	NR	ND	ND	ND	141
	9/29/2000	12.40	16	87	ND	ND	14	ND	ND	ND	ND	ND	117
	4/2/2001	13.12	11	56	ND	26	60	ND	ND	ND	ND	ND	153
	10/19/2001	12.53	14	70	ND	10	20	ND	ND	ND	ND	ND	114
	4/16/2002	11.65	ND	24	ND	ND	10	ND	ND	ND	ND	ND	34
	10/17/2002	13.13	8.8	46	ND	ND	14	ND	ND	ND	ND	ND	69
	4/30/2003	12.75	ND	31	ND	8.8	21	ND	ND	ND	ND	ND	61
	10/3/2003	12.23	8.8	50	ND	ND	11	ND	ND	ND	ND	ND	70
	4/2/2004	12.47	ND	43	ND	ND	15	ND	ND	ND	ND	ND	58
	10/4/2004	12.61	9.4	60	6.1	12	36	ND	ND	ND	ND	ND	124
	4/1/2005	12.46	6.3	29	ND	5.4	18	ND	ND	ND	ND	ND	59
	10/14/2005	12.38	8	52	ND	ND	9	ND	ND	ND	ND	ND	69
	4/27/2006	11.75	ND	25.5	ND	4.98	14.6	ND	ND	ND	ND	ND	45.1
	10/13/2006	12.47	ND	36.6	ND	ND	13.6	ND	ND	ND	ND	ND	50.2
	4/17/2007	11.96	ND	13.1	ND	ND	8.9	ND	ND	ND	ND	ND	22
	10/12/2007	13.38	8.4	42.7	ND	ND	8.2	ND	ND	ND	ND	ND	59.3
	4/4/2008	11.13	ND	19.1	ND	ND	10.7	ND	ND	ND	ND	ND	29.8
	10/10/2008	12.78	ND	18	ND	ND	5.5	ND	ND	ND	ND	ND	23.5
	4/9/2009	12.22	ND	17.3	ND	6.2	10.1	ND	ND	ND	ND	ND	33.6
	10/9/2009	12.29	ND	11.4	ND	ND	10.3	ND	ND	ND	ND	ND	21.7
	4/8/2010	12.19	ND	5.4	ND	ND	ND	ND	ND	ND	ND	ND	5.4
	10/7/2010	14.04	6.3	29.7	ND	ND	15.6	ND	ND	ND	ND	ND	51.6
	4/14/2011	11.93	ND	15.4	ND	ND	10.8	ND	ND	ND	ND	ND	26.2
	10/5/2011	13.30	6.5	30.4	ND	5.7	18.7	ND	ND	ND	ND	ND	61.3
	4/6/2012	12.31	ND	18.3	ND	ND	8.5	ND	ND	ND	ND	ND	26.8
	10/5/2012	13.56	ND	33.3	ND	5.6	31.7	ND	ND	ND	ND	ND	70.6
	4/5/2013	12.58	8	27.6	ND	5.5	26.7	ND	ND	ND	ND	ND	67.8
	10/1/2013	13.95	10	35.2	ND	6.5	22.2	ND	ND	ND	ND	ND	73.9
	4/11/2014	11.79	5	15	ND	6.5	36.8	ND	ND	ND	ND	ND	63.3
	10/8/2014	13.23	9.4	51.7	ND	ND	9.4	ND	ND	ND	ND	ND	70.5
	4/10/2015	12.02	7.3	29.4	ND	ND	16.1	ND	ND	ND	ND	ND	52.8
	10/12/2015	13.00	6	24.8	ND	ND	8.6	ND	ND	ND	ND	ND	39.4
	4/19/2016	11.98	ND	20.5	ND	ND	7.3	ND	ND	ND	ND	ND	27.8
	10/13/2016	12.97	5.7	30.6	ND	ND	6.8	ND	ND	ND	ND	ND	43.1

Notes:
Results in micrograms per liter (ug/l).
ND - Not Detected - analyte not detected above laboratory method detection limit of 5.0 ug/L.
Samples were analyzed for VOCs using USEPA Method 8260 B.

NA - Not Available.
J - Estimated value.

Table 1 (c ed)

Former Amphenol Facility
980 Hurricane Road
Franklin, Indiana

Groundwater Laboratory Analytical Results

Well Number	Sample Date	Depth to Water (feet)	Analytes										
			1,1 - Dichloro - ethane	cis-1,2 - Dichloro - ethene	Tetrachloro - ethene	1,1,1 - Trichloro - ethane	Trichloro - ethene	1,1,2 - Trichloro- ethane	Carbon Tetrachloride	1,1-Dichloro ethene	Trichlorofluoro methane	Toluene	Total VOCs
IT-3	2/1/1986	NA	13	NR	290	190	67	NR	NR	ND	ND	ND	560
	5/1/1986	NA	10	NR	NA	200	27	NR	NR	ND	ND	ND	237
	8/1/1986	NA	7.5	NR	24	150	50	NR	NR	ND	ND	ND	232
	11/1/1986	NA	7.9	NR	16	160	72	NR	NR	ND	ND	ND	256
	3/5/1992	NA	4J	ND	ND	83	34	NR	NR	ND	ND	ND	117
	7/27/1992	NA	4J	ND	8	67	22	NR	NR	ND	ND	ND	97
	2/16/1993	NA	5J	ND	ND	71	29	NR	NR	ND	ND	ND	100
	10/9/1996	NA	5	ND	ND	49	58	NR	NR	ND	ND	ND	112
	9/29/2000	10.74	ND	ND	ND	23	17	ND	ND	ND	ND	ND	40
	4/2/2001	11.30	ND	ND	ND	14	14	ND	ND	ND	ND	ND	28
	10/19/2001	10.78	ND	ND	ND	23	16	ND	ND	ND	ND	ND	39
	4/16/2002	10.72	ND	ND	ND	22	11	ND	ND	ND	ND	ND	33
	10/17/2002	11.25	ND	ND	ND	18	16	ND	ND	ND	ND	ND	34
	4/30/2003	11.21	ND	ND	ND	19	11	ND	ND	ND	ND	ND	30
	10/3/2003	10.91	ND	ND	ND	17	9.5	ND	ND	ND	ND	ND	27
	4/2/2004	10.97	ND	ND	ND	12	6	ND	ND	ND	ND	ND	18
	10/4/2004	11.03	ND	ND	5.3	11	5.8	ND	ND	ND	ND	ND	22
	4/1/2005	10.94	ND	ND	ND	8.1	ND	ND	ND	ND	ND	ND	8.1
	10/14/2005	10.91	ND	ND	ND	7	ND	ND	ND	ND	ND	ND	7.0
	4/27/2006	10.75	ND	ND	ND	12.9	ND	ND	ND	ND	ND	ND	12.9
	10/13/2006	10.95	ND	ND	ND	11.1	5.78	ND	ND	ND	ND	ND	16.9
	4/17/2007	10.83	ND	ND	ND	12.4	7.6	ND	ND	ND	ND	5.7	25.7
	10/12/2007	11.35	ND	ND	ND	12.9	10.2	ND	ND	ND	ND	ND	23.1
	4/4/2008	10.11	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	0.0
	10/10/2008	11.04	ND	ND	ND	19.9	18.7	ND	ND	ND	ND	ND	38.6
	4/9/2009	10.86	ND	ND	ND	11.4	16.3	ND	ND	ND	ND	ND	27.7
	10/9/2009	10.77	ND	ND	ND	18.9	25.7	ND	ND	ND	ND	ND	44.6
	4/8/2010	10.75	ND	ND	ND	5.6	17.8	ND	ND	ND	ND	ND	23.4
	10/7/2010	11.33	ND	ND	ND	21.6	32.5	ND	ND	ND	ND	ND	54.1
	4/14/2011	10.52	ND	ND	ND	ND	6.5	ND	ND	ND	ND	ND	6.5
	10/5/2011	11.07	ND	ND	ND	10.4	13.3	ND	ND	ND	ND	ND	23.7
	4/6/2012	10.73	ND	ND	ND	ND	7.2	ND	ND	ND	ND	ND	7.2
	10/5/2012	11.24	ND	ND	ND	6.6	7	ND	ND	ND	ND	ND	13.6
	4/5/2013	10.86	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	10/1/2013	11.24	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	4/11/2014	10.29	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	10/8/2014	10.95	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	4/10/2015	10.60	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	10/12/2015	11.04	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	4/19/2016	10.73	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	10/13/2016	11.07	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND

Notes:
Results in micrograms per liter (ug/l).
ND - Not Detected - analyte not detected above laboratory method detection limit of 5.0 ug/L.
Samples were analyzed for VOCs using USEPA Method 8260 B.

NA - Not Available.
J - Estimated value.

Table 1 (c d)

Former Amphenol Facility
980 Hurricane Road
Franklin, Indiana

Groundwater Laboratory Analytical Results

Well Number	Sample Date	Depth to Water (feet)	Analytes										
			1,1 - Dichloro - ethane	cis-1,2 - Dichloro - ethene	Tetrachloro - ethene	1,1,1 - Trichloro - ethane	Trichloro - ethene	1,1,2 - Trichloro- ethane	Carbon Tetrachloride	1,1-Dichloro ethene	Trichlorofluoro methane	Toluene	Total VOCs
MW-12	2/1/1986	NA	360	NR	17,000	19,000	7,400	NR	NR	ND	ND	ND	43,760
	5/1/1986	NA	280	NR	34,000	25,000	5,400	NR	NR	ND	ND	ND	64,680
	8/1/1986	NA	310	NR	18,000	9,600	6,100	NR	NR	ND	ND	ND	34,010
	11/1/1986	NA	440	NR	26,000	24,000	9,100	NR	NR	ND	ND	ND	59,540
	10/9/1996	NA	26	ND	2,000	910	1,200	NR	NR	ND	ND	ND	4,136
	9/29/2000	16.56	11	ND	860	290	880	ND	ND	ND	ND	ND	2,041
	4/2/2001	17.31	9.3	ND	650	170	760	ND	ND	ND	ND	ND	1,589
	10/19/2001	16.67	14	ND	320	240	690	ND	ND	ND	ND	ND	1,264
	4/16/2002	15.86	12	ND	1,300	580	2,600	25	30	ND	ND	ND	4,547
	10/17/2002	17.36	18	ND	1,100	390	980	ND	ND	ND	ND	ND	2,488
	4/30/2003	16.92	12	ND	650	310	900	22	ND	ND	ND	ND	1,894
	10/3/2003	16.32	9.8	ND	550	190	810	ND	ND	ND	ND	ND	1,560
	4/2/2004	16.67	ND	ND	450	170	780	ND	ND	ND	ND	ND	1,400
	10/4/2004	16.72	14	ND	520	300	890	ND	ND	ND	ND	ND	1,724
	4/1/2005	16.67	7	ND	570	180	810	ND	ND	ND	ND	ND	1,567
	10/14/2005	16.53	10	ND	540	171	508	ND	ND	ND	ND	ND	1,229
	4/27/2006	15.83	59.6	ND	873	582	635	ND	ND	6.25	14.7	ND	2,170.55
	10/13/2006	16.56	ND	ND	788	502	574	ND	ND	ND	9.74	ND	1,873.74
	4/17/2007	15.16	7.5	ND	1,020	162	635	ND	ND	ND	ND	ND	1,824.5
	10/12/2007	17.47	22.8	124	1,380	360	571	ND	53.1	ND	ND	ND	2,510.9
	4/4/2008	15.41	28.9	11.4	1,590	331	698	ND	ND	ND	ND	ND	2,659.3
MW-12R	10/10/2008	16.85	ND	ND	352	90	320	ND	ND	ND	ND	ND	762
	4/9/2009	16.38	5.8	ND	444	100	208	ND	ND	ND	ND	ND	757.8
	10/9/2009	16.41	9.3	ND	552	152	288	ND	ND	ND	ND	ND	1,001.3
	4/8/2010	16.32	ND	ND	331	63.3	182	ND	ND	ND	ND	ND	576.3
	10/7/2010	18.41	21.6	703	1,040	222	580	ND	ND	ND	ND	ND	2,566.6
	4/14/2011	16.34	ND	46.1	477	68.9	289	ND	ND	ND	ND	ND	881
	10/5/2011	17.63	ND	159	2,470	67.2	272	ND	ND	ND	ND	ND	2,968.2
	4/6/2012	16.74	ND	81.4	884	56.3	234	ND	ND	ND	ND	ND	1,255.7
	10/5/2012	17.95	ND	23	687	45.6	135	ND	ND	ND	ND	ND	890.6
	4/5/2013	16.09	5.3	154	665	56.9	170	ND	ND	ND	ND	ND	1,051.2
	10/1/2013	18.22	ND	10.1	392	39.2	66	ND	ND	ND	ND	ND	507.3
	4/11/2014	16.21	5	47.1	458	49	79.4	ND	ND	ND	ND	ND	638.5
	10/8/2014	17.51	ND	12.9	378	55.1	48.5	ND	ND	ND	ND	ND	494.5
	4/10/2015	16.34	13.2	124	757	102	135	ND	ND	ND	ND	ND	1,131.2
	10/12/2015	17.25	5.7	128	453	66.9	85.1	ND	ND	ND	ND	ND	738.7
	4/19/2016	16.30	ND	104	440	59	72.2	ND	ND	ND	ND	ND	675.2
	10/13/2016	17.13	ND	193	581	54.5	126	ND	ND	ND	ND	ND	954.5

Notes:
Results in micrograms per liter (ug/l).
ND - Not Detected - analyte not detected above laboratory method detection limit of 5.0 ug/L.
Samples were analyzed for VOCs using USEPA Method 8260 B.

NA - Not Available.
J - Estimated value.

Table 1 (c d)

Former Amphenol Facility
980 Hurricane Road
Franklin, Indiana

Groundwater Laboratory Analytical Results

Well Number	Sample Date	Depth to Water (feet)	Analytes										
			1,1 - Dichloro - ethane	cis-1,2 - Dichloro - ethene	Tetrachloro - ethene	1,1,1 - Trichloro - ethane	Trichloro - ethene	1,1,2 - Trichloro- ethane	Carbon Tetrachloride	1,1-Dichloro ethene	Trichlorofluoro methane	Toluene	Total VOCs
MW-20	3/5/1992	NA	ND	ND	ND	ND	ND	NR	NR	ND	ND	ND	ND
	9/29/2000	8.98	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	4/2/2001	11.05	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	10/19/2001	9.95	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	4/16/2002	8.22	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	10/17/2002	11.86	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	4/30/2003	9.72	ND	ND	ND	ND	5.4	ND	ND	ND	ND	ND	5
	10/3/2003	9.62	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	4/2/2004	9.04	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	10/4/2004	11.02	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	4/1/2005	9.12	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	10/14/2005	10.18	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	4/27/2006	9.09	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	10/13/2006	10.57	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	4/17/2007	9.19	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	10/12/2007	12.02	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	4/4/2008	7.87	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	10/10/2008	10.51	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	4/9/2009	9.04	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	10/9/2009	9.24	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	4/8/2010	8.53	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	10/7/2010	11.76	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	4/14/2011	8.34	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	10/5/2011	10.67	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	4/6/2012	9.04	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	10/5/2012	11.10	ND	ND	5	ND	ND	ND	ND	ND	ND	ND	5
	4/5/2013	9.39	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	10/1/2013	11.43	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	Duplicate		ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	4/11/2014	8.39	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	10/8/2014	10.87	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	4/10/2015	8.51	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	10/12/2015	10.78	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	4/19/2016	9.04	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	10/13/2016	10.58	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND

Notes:
Results in micrograms per liter (ug/l).
ND - Not Detected - analyte not detected above laboratory method detection limit of 5.0 ug/L.
Samples were analyzed for VOCs using USEPA Method 8260 B.

NA - Not Available.
J - Estimated value.

Table 1 (c d)

Former Amphenol Facility
980 Hurricane Road
Franklin, Indiana

Groundwater Laboratory Analytical Results

Well Number	Sample Date	Depth to Water (feet)	Analytes										
			1,1 - Dichloro - ethane	cis-1,2 - Dichloro - ethene	Tetrachloro - ethene	1,1,1 - Trichloro - ethane	Trichloro - ethene	1,1,2 - Trichloro- ethane	Carbon Tetrachloride	1,1-Dichloro ethene	Trichlorofluoro methane	Toluene	Total VOCs
MW-22	10/9/1996	NA	ND	ND	5,600	ND	1,000	NR	NR	ND	ND	ND	6,600
	9/29/2000	16.98	ND	ND	3,300	41	230	ND	ND	ND	ND	ND	3,571
	4/2/2001	17.88	14	ND	4,400	37	220	ND	ND	ND	ND	ND	4,671
	10/19/2001	17.29	ND	ND	2,000	53	290	120	ND	ND	ND	ND	2,463
	4/16/2002	16.51	ND	ND	4,100	34	400	110	ND	ND	ND	ND	4,644
	10/17/2002	18.08	ND	ND	2,600	26	250	ND	ND	ND	ND	ND	2,876
	4/30/2003	17.32	ND	ND	3,500	31	570	ND	ND	ND	ND	ND	4,101
	Duplicate		ND	ND	3,200	30	580	ND	ND	ND	ND	ND	3,810
	10/3/2003	17.01	ND	ND	3,100	27	230	ND	ND	ND	ND	ND	3,357
	Duplicate		ND	ND	3,200	27	220 J	ND	ND	ND	ND	ND	3,227
	4/2/2004	17.03	ND	ND	ND	15	140	ND	ND	ND	ND	ND	155
	Duplicate		ND	ND	ND	18	140	ND	ND	ND	ND	ND	158
	10/4/2004	17.52	ND	ND	2,400	18	190	ND	ND	ND	ND	ND	2,608
	Duplicate		ND	ND	2,400	19	200	ND	ND	ND	ND	ND	2,619
	4/1/2005	17.07	ND	ND	1,900	20	170	ND	ND	ND	ND	ND	2,090
	Duplicate		ND	ND	1,900	19	160	ND	ND	ND	ND	ND	2,079
	10/14/2005	17.16	ND	ND	1,720	15	136	ND	ND	ND	ND	ND	1,871
	Duplicate		ND	ND	1,730	15	141	ND	ND	ND	ND	ND	1,886
	4/27/2006	16.65	ND	ND	2,710	24.7	159	ND	ND	ND	ND	ND	2,894
	Duplicate		ND	ND	2,600	23.9	147	ND	ND	ND	ND	ND	2,770.9
	10/13/2006	17.56	ND	ND	1,830	20	146	ND	ND	ND	ND	ND	1,996
	Duplicate		ND	ND	1,880	19	151	ND	ND	ND	ND	ND	2,050.0
	4/17/2007	16.80	ND	8.5	1,320	6.8	68.2	ND	ND	ND	ND	ND	1,403.5
	Duplicate		ND	8.3	1,420	7.4	71.1	ND	ND	ND	ND	ND	1,506.8
	10/12/2007	18.62	ND	58.3	1,190	10	51.4	ND	ND	ND	ND	ND	1,309.7
	Duplicate		ND	68.3	1,160	10.9	58.8	ND	ND	ND	ND	ND	1,298.0
	4/4/2008	16.07	ND	ND	1,030	14	99.4	ND	ND	ND	ND	ND	1,143.4
	Duplicate		ND	ND	1,280	13.5	98.4	ND	ND	ND	ND	ND	1,391.9
	10/10/2008	17.87	ND	ND	1,210	13.2	106	ND	ND	ND	ND	ND	1,329.2
	Duplicate		ND	ND	1,170	11.9	95.1	ND	ND	ND	ND	ND	1,277.0
	4/9/2009	17.23	ND	ND	1,230	17.5	87.9	ND	ND	ND	ND	ND	1,335.4
	Duplicate		ND	ND	1,300	17.7	90.4	ND	ND	ND	ND	ND	1,408.1
	10/9/2009	17.36	ND	ND	1,600	13.4	96.1	ND	ND	ND	ND	ND	1,709.5
	Duplicate		ND	ND	1,610	13.2	97	ND	ND	ND	ND	ND	1,720.2
	4/8/2010	17.14	ND	ND	1,380	10.1	61.8	ND	ND	ND	ND	ND	1,451.9
	Duplicate		ND	ND	1,660	10.6	64.5	ND	ND	ND	ND	ND	1,735.1
	10/7/2010	18.64	ND	428	797	10.6	84.3	ND	ND	ND	ND	ND	1,319.9
	Duplicate		ND	403	746	10.3	83.1	ND	ND	ND	ND	ND	1,242.4
	4/14/2011	16.63	ND	487	1,070	ND	35.3	ND	ND	ND	ND	ND	1,592.3
	Duplicate		ND	473	1,030	ND	34.1	ND	ND	ND	ND	ND	1,537.1
	10/5/2011	18.06	ND	136	1,150	ND	58.5	ND	ND	ND	ND	ND	1,344.5
	Duplicate		ND	131	1,100	ND	54.8	ND	ND	ND	ND	ND	1,285.8
	4/6/2012	17.06	ND	87.8	656	7.7	95.9	ND	ND	ND	ND	ND	847.4
	Duplicate		ND	74.7	468	8.7	82.3	ND	ND	ND	ND	ND	633.7
	10/5/2012	18.52	ND	69.3	710	10.2	111	ND	ND	ND	ND	ND	900.5
	Duplicate		ND	65.4	722	9.9	108	ND	ND	ND	ND	ND	905.3
	4/5/2013	17.29	ND	27	745	10.1	107	ND	ND	ND	ND	ND	889.1
	Duplicate		ND	71.2	1,000	14	176	ND	ND	ND	ND	ND	1,261.2
	10/1/2013	18.71	ND	32.8	638	8.5	96.5	ND	ND	ND	ND	ND	775.8
	4/11/2014	16.66	ND	11.7	744	9.2	65.2	ND	ND	ND	ND	ND	830.1
	Duplicate		ND	50.8	901	14.7	154	ND	ND	ND	ND	ND	1,120.5
	10/8/2014	18.05	ND	25.2	555	11.7	76.5	ND	ND	ND	ND	ND	668.4
	4/10/2015	16.79	ND	11.8	699	9.4	64.4	ND	ND	ND	ND	ND	784.6
	Duplicate		ND	10.3	718	9.5	64.2	ND	ND	ND	ND	ND	802.0
	10/12/2015	17.89	ND	11.2	654	8.1	52.2	ND	ND	ND	ND	ND	725.5
	Duplicate		ND	11.2	617	8.4	52.5	ND	ND	ND	ND	ND	689.1
	4/19/2016	16.89	ND	ND	620	6.6	40.7	ND	ND	ND	ND	ND	667.3
	Duplicate		ND	ND	596	6.6	40	ND	ND	ND	ND	ND	642.6
	10/13/2016	17.86	ND	7.5	647	7.6	43.4	ND	ND	ND	ND	ND	705.5
	Duplicate		ND	7.8	637	7.4	43.9	ND	ND	ND	ND	ND	696.1

Notes:
Results in micrograms per liter (ug/l).
ND - Not Detected - analyte not detected above laboratory method detection limit of 5.0 ug/L.
Samples were analyzed for VOCs using USEPA Method 8260 B.

NA - Not Available.
J - Estimated value.

Table 1 (c d)

Former Amphenol Facility
980 Hurricane Road
Franklin, Indiana

Groundwater Laboratory Analytical Results

Well Number	Sample Date	Depth to Water (feet)	Analytes										
			1,1 - Dichloro - ethane	cis-1,2 - Dichloro - ethene	Tetrachloro - ethene	1,1,1 - Trichloro - ethane	Trichloro - ethene	1,1,2 - Trichloro- ethane	Carbon Tetrachloride	1,1-Dichloro ethene	Trichlorofluoro methane	Toluene	Total VOCs
MW-28	2/17/1993	NA	ND	ND	318	415	230	NR	52	ND	ND	ND	1,015
	10/9/1996	NA	ND	ND	54	36	38	NR	NR	ND	ND	ND	128
	9/29/2000	16.92	ND	ND	51	49	44	ND	ND	ND	ND	ND	144
	4/2/2001	17.97	ND	ND	30	49	42	ND	ND	ND	ND	ND	121
	10/19/2001	17.22	ND	ND	30	37	37	ND	ND	ND	ND	ND	104
	4/16/2002	16.37	ND	ND	26	43	29	ND	ND	ND	ND	ND	98
	10/17/2002	18.35	ND	ND	27	41	34	ND	ND	ND	ND	ND	102
	4/30/2003	17.33	ND	ND	40	36	35	ND	ND	ND	ND	ND	111
	10/3/2003	17.05	ND	ND	46	35	36	ND	ND	ND	ND	ND	117
	4/2/2004	16.96	ND	ND	32	27	27	ND	ND	ND	ND	ND	86
	10/4/2004	17.81	ND	ND	33	41	48	ND	ND	ND	ND	ND	122
	4/1/2005	17.05	ND	ND	30	37	35	ND	ND	ND	ND	ND	102
	10/14/2005	17.26	ND	ND	29	25	36	ND	ND	ND	ND	ND	90
	4/27/2006	16.39	ND	ND	19.1	17.1	20.2	ND	ND	ND	ND	ND	56.4
	10/13/2006	17.42	ND	ND	23.2	41.5	47	ND	ND	ND	ND	ND	111.7
	4/17/2007	16.67	ND	ND	25.6	24	27.1	ND	ND	ND	ND	ND	76.7
	10/12/2007	18.61	ND	ND	30.2	39.4	26.1	ND	5.8	ND	ND	ND	101.5
	4/4/2008	15.67	ND	ND	34.4	23.1	25.7	ND	ND	ND	ND	ND	83.2
	10/10/2008	17.71	ND	ND	30.5	29	34.7	ND	ND	ND	ND	ND	94.2
	4/9/2009	16.87	ND	ND	33.7	21.9	25.6	ND	ND	ND	ND	ND	81.2
	10/9/2009	17.11	ND	ND	34.9	22.1	30.1	ND	ND	ND	ND	ND	87.1
	4/8/2010	16.82	ND	ND	29.7	15.1	18.8	ND	ND	ND	ND	ND	63.6
	10/7/2010	18.57	ND	ND	23.8	21.9	21.2	ND	ND	ND	ND	ND	66.9
	4/14/2011	16.18	ND	ND	18.9	9.5	11.4	ND	ND	ND	ND	ND	39.8
	10/5/2011	17.93	ND	ND	29.4	14.7	19.3	ND	ND	ND	ND	ND	63.4
	4/6/2012	16.66	ND	ND	29.9	9.1	13.9	ND	ND	ND	ND	ND	52.9
	10/5/2012	18.35	ND	ND	32.7	13.4	13.9	ND	ND	ND	ND	ND	60.0
	4/5/2013	16.99	ND	ND	29.1	11.3	17.1	ND	ND	ND	ND	ND	57.5
	10/1/2013	18.57	ND	ND	19	11.6	8.8	ND	ND	ND	ND	ND	39.4
	4/11/2014	16.13	ND	ND	29.5	10.7	10.8	ND	ND	ND	ND	ND	51.0
	10/8/2014	17.97	ND	ND	24	9.8	12.6	ND	ND	ND	ND	ND	46.4
	4/10/2015	16.62	ND	ND	38.6	10.3	12.6	ND	ND	ND	ND	ND	61.5
	10/12/2015	17.80	ND	ND	27.1	10.2	13.9	ND	ND	ND	ND	ND	51.2
	4/19/2016	16.50	ND	ND	23.8	8.6	10.1	ND	ND	ND	ND	ND	42.5
	10/13/2016	17.71	ND	ND	35	9.7	14.3	ND	ND	ND	ND	ND	59.0

Notes:
Results in micrograms per liter (ug/l).
ND - Not Detected - analyte not detected above laboratory method detection limit of 5.0 ug/L.
Samples were analyzed for VOCs using USEPA Method 8260 B.

NA - Not Available.
J - Estimated value.

Table 1 (c d)

Former Amphenol Facility
980 Hurricane Road
Franklin, Indiana

Groundwater Laboratory Analytical Results

Well Number	Sample Date	Depth to Water (feet)	Analytes										
			1,1 - Dichloro - ethane	cis-1,2 - Dichloro - ethene	Tetrachloro - ethene	1,1,1 - Trichloro - ethane	Trichloro - ethene	1,1,2 - Trichloro- ethane	Carbon Tetrachloride	1,1-Dichloro ethene	Trichlorofluoro methane	Toluene	Total VOCs
MW-29	9/29/2000	16.71	ND	ND	11	ND	ND	ND	ND	ND	ND	ND	11
	4/2/2001	17.75	ND	ND	5.1	ND	ND	ND	ND	ND	ND	ND	5
	10/19/2001	17.18	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	4/16/2002	16.15	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	10/17/2002	18.74	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	4/30/2003	16.02	ND	ND	8.8	ND	ND	ND	ND	ND	ND	ND	9
	10/3/2003	16.83	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	4/2/2004	16.80	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	10/4/2004	17.84	ND	ND	6.7	ND	ND	ND	ND	ND	ND	ND	6.7
	4/1/2005	16.88	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	10/14/2005	17.05	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	4/27/2006	16.24	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	10/13/2006	17.24	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	4/17/2007	16.48	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	10/12/2007	18.45	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	4/4/2008	15.59	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	10/10/2008	17.55	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	4/9/2009	16.84	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	10/9/2009	16.92	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	4/8/2010	16.61	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	10/7/2010	18.45	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	4/14/2011	16.01	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	10/5/2011	17.68	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	4/6/2012	16.48	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	10/5/2012	18.15	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	4/5/2013	16.80	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	10/1/2013	18.43	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	4/11/2014	16.01	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	10/8/2014	17.85	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	4/10/2015	16.58	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	10/12/2015	17.69	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	4/19/2016	16.31	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	10/13/2016	17.57	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND

Notes:
Results in micrograms per liter (ug/l).
ND - Not Detected - analyte not detected above laboratory method detection limit of 5.0 ug/L.
Samples were analyzed for VOCs using USEPA Method 8260 B.

NA - Not Available.
J - Estimated value.

Table 1 (c d)

Former Amphenol Facility
980 Hurricane Road
Franklin, Indiana

Groundwater Laboratory Analytical Results

Well Number	Sample Date	Depth to Water (feet)	Analytes										
			1,1 - Dichloro - ethane	cis-1,2 - Dichloro - ethene	Tetrachloro - ethene	1,1,1 - Trichloro - ethane	Trichloro - ethene	1,1,2 - Trichloro- ethane	Carbon Tetrachloride	1,1-Dichloro ethene	Trichlorofluoro methane	Toluene	Total VOCs
MW-30	9/29/2000	15.76	ND	ND	ND	36	70	ND	ND	ND	ND	ND	106
	4/2/2001	16.18	ND	ND	ND	31	50	ND	ND	ND	ND	ND	81
	10/19/2001	13.78	ND	ND	ND	37	48	ND	ND	ND	ND	ND	85
	4/16/2002	15.26	ND	ND	ND	39	37	ND	ND	ND	ND	ND	76
	10/17/2002	16.00	ND	ND	ND	29	42	ND	ND	ND	ND	ND	71
	4/30/2003	9.72*	ND	ND	ND	32	35	ND	ND	ND	ND	ND	67
	10/3/2003	15.63	ND	ND	ND	25	26	ND	ND	ND	ND	ND	51
	4/2/2004	15.75	ND	ND	ND	20	19	ND	ND	ND	ND	ND	39
	10/4/2004	15.51	ND	ND	6.3	26	27	ND	ND	ND	ND	ND	59
	4/1/2005	15.46	ND	ND	ND	31	28	ND	ND	ND	ND	ND	59
	10/14/2005	15.45	ND	ND	ND	22	33	ND	ND	ND	ND	ND	55
	4/27/2006	14.90	ND	ND	ND	12.2	16.8	ND	ND	ND	ND	ND	29
	10/13/2006	15.45	ND	ND	ND	33.3	30.5	ND	ND	ND	ND	ND	64
	4/17/2007	15.34	ND	ND	ND	14.1	14.7	ND	ND	ND	ND	ND	28.8
	10/12/2007	16.06	ND	ND	ND	39.6	27.6	ND	5.7	ND	ND	ND	72.9
	4/4/2008	14.57	ND	ND	ND	15.9	15.2	ND	ND	ND	ND	ND	31.1
	10/10/2008	15.92	ND	ND	ND	18.2	12.7	ND	ND	ND	ND	ND	30.9
	4/9/2009	15.66	ND	ND	ND	15.6	9.9	ND	ND	ND	ND	ND	25.5
	10/9/2009	15.67	ND	ND	ND	15.2	7.9	ND	ND	ND	ND	ND	23.1
	4/8/2010	15.48	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	10/7/2010	16.12	ND	ND	ND	24.3	10.1	ND	ND	ND	ND	ND	34.4
	4/14/2011	15.17	ND	ND	ND	7.7	ND	ND	ND	ND	ND	ND	7.7
	10/5/2011	15.87	ND	ND	ND	13.5	ND	ND	ND	ND	ND	ND	13.5
	4/6/2012	15.31	ND	ND	ND	6.6	ND	ND	ND	ND	ND	ND	6.6
	10/5/2012	15.94	ND	ND	ND	15.4	5	ND	ND	ND	ND	ND	20.4
	4/5/2013	15.45	ND	ND	ND	10.9	ND	ND	ND	ND	ND	ND	10.9
	10/1/2013	15.95	ND	ND	ND	13.5	ND	ND	ND	ND	ND	ND	13.5
	4/11/2014	14.96	ND	ND	ND	8.8	ND	ND	ND	ND	ND	ND	8.8
	10/8/2014	15.72	ND	ND	ND	10.5	ND	ND	ND	ND	ND	ND	10.5
	Duplicate		ND	ND	ND	11.9	ND	ND	ND	ND	ND	ND	11.9
	4/10/2015	15.20	ND	ND	ND	8.1	ND	ND	ND	ND	ND	ND	8.1
	10/12/2015	15.70	ND	ND	ND	10.8	ND	ND	ND	ND	ND	ND	10.8
	4/19/2016	14.79	ND	ND	ND	7.6	ND	ND	ND	ND	ND	ND	7.6
	10/13/2016	15.42	ND	ND	ND	10.9	5.4	ND	ND	ND	ND	ND	16.3

Notes:
Results in micrograms per liter (ug/l).
ND - Not Detected - analyte not detected above laboratory method detection limit of 5.0 ug/L.
Samples were analyzed for VOCs using USEPA Method 8260 B.
NA - Not Available.
J - Estimated value.
* Depth to water in MW-30 on May 30, 2003 is believed to be erroneous.

ATTACHMENT A

Groundwater Level Measurements

Former Amphenol Facility
980 Hurricane Road
Franklin, Indiana

Ground Water Level Measurements

Well Number	Gauging Date	TOC Elev. (feet)	Depth to Water (feet)	Corrected Ground Water Elevation (feet)
IT-2	01/14/11	732.25	13.42	718.83
	02/11/11		13.71	718.54
	03/11/11		11.64	720.61
	04/14/11		11.93	720.32
	05/06/11		10.84	721.41
	06/02/11		11.83	720.42
	07/15/11		12.20	720.05
	08/11/11		12.79	719.46
	09/07/11		13.32	718.93
	10/05/11		13.30	718.95
	11/04/11		13.26	718.99
	12/01/11		12.82	719.43
	01/13/12		12.50	719.75
	02/10/12		12.30	719.95
	03/09/12		12.80	719.45
	04/06/12		12.31	719.94
	05/02/12		12.47	719.78
	06/01/12		12.71	719.54
	07/13/12		13.48	718.77
	08/10/12		13.94	718.31
	09/06/12		13.72	718.53
	10/05/12		13.56	718.69
	12/17/12		13.67	718.58
	01/11/13		13.65	718.60
	02/25/13		12.13	720.12
	03/22/13		12.42	719.83
	04/05/13		12.58	719.67
	05/03/13		12.17	720.08
	06/13/13		11.94	720.31
	07/12/13		12.76	719.49
	08/09/13		13.10	719.15
	09/06/13		13.61	718.64
	10/01/13		13.95	718.30
	11/01/13		13.79	718.46
	12/13/13		14.00	718.25
	01/13/14		12.28	719.97
	02/07/14		NG	NG
	03/21/14		12.63	719.62
	04/04/14		12.30	719.95
	05/02/14		12.17	720.08
	06/14/14		11.60	720.65
	07/11/14		12.43	719.82
	08/08/14		12.75	719.50
	09/05/14		12.91	719.34
	10/08/14		13.23	719.02
	11/13/14		13.30	718.95
	12/24/14		13.17	719.08
	01/09/15		NG	NG
	02/06/15		13.22	719.03
	03/06/15		NG	NG
	04/03/15		13.18	719.07
	05/08/15		12.73	719.52
	06/12/15		12.72	719.53
	07/10/15		11.51	720.74
	08/07/15		11.50	720.75
	09/03/15		12.39	719.86
	10/02/15		12.98	719.27
	11/13/15		13.30	718.95
	12/14/15		13.38	718.87
	01/21/16		12.32	719.93
	02/04/16		12.40	719.85
	03/04/16		12.08	720.17
	04/01/16		12.15	720.10
	05/13/16		12.10	720.15
	06/10/16		12.51	719.74
	07/08/16		12.32	719.93
	08/04/16		12.50	719.75
	09/02/16		12.30	719.95
	10/13/16		12.97	719.28

IWM CONSULTING GROUP

Former Amphenol Facility
980 Hurricane Road
Franklin, Indiana

Ground Water Level Measurements

Well Number	Gauging Date	TOC Elev. (feet)	Depth to Water (feet)	Corrected Ground Water Elevation (feet)
IT-3	01/14/11	728.71	11.35	717.36
	02/11/11		11.41	717.30
	03/11/11		10.35	718.36
	04/14/11		10.52	718.19
	05/06/11		9.79	718.92
	06/02/11		10.42	718.29
	07/15/11		10.60	718.11
	08/11/11		10.86	717.85
	09/07/11		11.07	717.64
	10/05/11		11.07	717.64
	11/04/11		11.02	717.69
	12/01/11		10.74	717.97
	01/13/12		10.90	717.81
	02/10/12		10.86	717.85
	03/09/12		11.08	717.63
	04/06/12		10.73	717.98
	05/02/12		10.68	718.03
	06/01/12		10.97	717.74
	07/13/12		11.18	717.53
	08/10/12		11.29	717.42
	09/06/12		11.30	717.41
	10/05/12		11.24	717.47
	12/17/12		11.41	717.30
	01/11/13		11.22	717.49
	02/25/13		10.84	717.87
	03/22/13		10.75	717.96
	04/05/13		10.86	717.85
	05/03/13		10.69	718.02
	06/13/13		10.72	717.99
	07/12/13		10.86	717.85
	08/09/13		10.98	717.73
	09/06/13		11.13	717.58
	10/01/13		11.24	717.47
	11/01/13		11.17	717.54
	12/13/13		11.41	717.30
	01/13/14		10.59	718.12
	02/07/14		10.87	717.84
	03/21/14		10.82	717.89
	04/04/14		10.15	718.56
	05/02/14		10.58	718.13
	06/14/14		10.34	718.37
	07/11/14		10.58	718.13
	08/08/14		10.78	717.93
	09/05/14		10.75	717.96
	10/08/14		10.95	717.76
	11/13/14		11.08	717.63
	12/24/14		11.42	717.29
	01/09/15		11.08	717.63
	02/06/15		11.35	717.36
	03/06/15		11.24	717.47
	04/03/15		11.30	717.41
	05/08/15		10.97	717.74
	06/12/15		10.98	717.73
	07/10/15		10.25	718.46
	08/07/15		10.35	718.36
	09/03/15		10.78	717.93
	10/02/15		11.02	717.69
	11/13/15		11.16	717.55
	12/14/15		11.31	717.40
	01/21/16		10.91	717.80
	02/04/16		10.90	717.81
	03/04/16		10.75	717.96
	04/01/16		10.80	717.91
	05/13/16		10.78	717.93
	06/10/16		10.92	717.79
	07/08/16		10.71	718.00
	08/04/16		10.74	717.97
	09/02/16		10.76	717.95
	10/13/16		11.07	717.64

iWM CONSULTING GROUP

Former Amphenol Facility
980 Hurricane Road
Franklin, Indiana

Ground Water Level Measurements

Well Number	Gauging Date	TOC Elev. (feet)	Depth to Water (feet)	Corrected Ground Water Elevation (feet)
MW-3	01/14/11	736.44	16.07	720.37
	02/11/11		16.31	720.13
	03/11/11		13.91	722.53
	04/14/11		14.08	722.36
	05/06/11		12.53	723.91
	06/02/11		13.84	722.60
	07/15/11		14.48	721.96
	08/11/11		15.26	721.18
	09/07/11		15.91	720.53
	10/05/11		15.71	720.73
	11/04/11		15.97	720.47
	12/01/11		15.48	720.96
	01/13/12		14.87	721.57
	02/10/12		14.49	721.95
	03/09/12		15.10	721.34
	04/06/12		14.63	721.81
	05/02/12		14.59	721.85
	06/01/12		15.13	721.31
	07/13/12		16.09	720.35
	08/10/12		16.63	719.81
	09/06/12		16.50	719.94
	10/05/12		16.38	720.06
	12/17/12		16.52	719.92
	01/11/13		16.42	720.02
	02/25/13		14.96	721.48
	03/22/13		14.80	721.64
	04/05/13		15.94	720.50
	05/03/13		14.53	721.91
	06/13/13		14.56	721.88
	07/12/13		15.19	721.25
	08/09/13		15.66	720.78
	09/06/13		16.23	720.21
	10/01/13		16.55	719.89
	11/01/13		16.55	719.89
	12/13/13		16.75	719.69
	01/13/14		14.90	721.54
	02/07/14		15.07	721.37
	03/21/14		15.06	721.38
	04/04/14		14.81	721.63
	05/02/14		14.47	721.97
	06/14/14		14.18	722.26
	07/11/14		14.76	721.68
	08/08/14		15.27	721.17
	09/05/14		15.42	721.02
	10/08/14		15.92	720.52
	11/13/14		16.13	720.31
	12/24/14		15.85	720.59
	01/09/15		15.81	720.63
	02/06/15		15.85	720.59
	03/06/15		16.02	720.42
	04/03/15		15.80	720.64
	05/08/15		15.54	720.90
	06/12/15		15.19	721.25
	07/10/15		13.76	722.68
	08/07/15		13.82	722.62
	09/03/15		14.82	721.62
	10/02/15		15.60	720.84
	11/13/15		16.08	720.36
	12/14/15		16.23	720.21
	01/21/16		14.87	721.57
	02/04/16		15.00	721.44
	03/04/16		14.59	721.85
	04/01/16		14.56	721.88
	05/13/16		14.53	721.91
	06/10/16		14.98	721.46
	07/08/16		14.75	721.69
	08/04/16		14.67	721.77
	09/02/16		14.86	721.58
	10/13/16		15.70	720.74

iWM CONSULTING GROUP

Former Amphenol Facility
980 Hurricane Road
Franklin, Indiana

Ground Water Level Measurements

Well Number	Gauging Date	TOC Elev. (feet)	Depth to Water (feet)	Corrected Ground Water Elevation (feet)
MW-9	01/14/11	733.04	10.19	722.85
	02/11/11		10.22	722.82
	03/11/11		7.00	726.04
	04/14/11		6.84	726.20
	05/06/11		4.71	728.33
	06/02/11		6.74	726.30
	07/15/11		7.80	725.24
	08/11/11		8.83	724.21
	09/07/11		9.72	723.32
	10/05/11		9.74	723.30
	11/04/11		9.75	723.29
	12/01/11		8.57	724.47
	01/13/12		8.18	724.86
	02/10/12		7.76	725.28
	03/09/12		8.52	724.52
	04/06/12		7.71	725.33
	05/02/12		6.56	726.48
	06/01/12		8.58	724.46
	07/13/12		9.90	723.14
	08/10/12		10.42	722.62
	09/06/12		10.68	722.36
	10/05/12		10.41	722.63
	12/17/12		10.64	722.40
	01/11/13		10.23	722.81
	02/25/13		8.45	724.59
	03/22/13		7.98	725.06
	04/05/13		8.23	724.81
	05/03/13		7.72	725.32
	06/13/13		8.12	724.92
	07/12/13		8.75	724.29
	08/09/13		9.29	723.75
	09/06/13		10.05	722.99
	10/01/13		10.49	722.55
	11/01/13		10.44	722.60
	12/13/13		10.73	722.31
	01/13/14		7.97	725.07
	02/07/14		8.56	724.48
	03/21/14		8.48	724.56
	04/04/14		6.19	726.85
	05/02/14		7.76	725.28
	06/14/14		7.28	725.76
	07/11/14		8.16	724.88
	08/08/14		8.86	724.18
	09/05/14		9.16	723.88
	10/08/14		9.81	723.23
	11/13/14		10.17	722.87
	12/24/14		9.75	723.29
	01/09/15		9.43	723.61
	02/06/15		9.67	723.37
	03/06/15		9.78	723.26
	04/03/15		9.62	723.42
	05/08/15		9.58	723.46
	06/12/15		8.70	724.34
	07/10/15		6.81	726.23
	08/07/15		6.61	726.43
	09/03/15		8.37	724.67
	10/02/15		9.40	723.64
	11/13/15		10.09	722.95
	12/14/15		10.06	722.98
	01/21/16		8.31	724.73
	02/04/16		8.15	724.89
	03/04/16		7.79	725.25
	04/01/16		7.73	725.31
	05/13/16		7.69	725.35
	06/10/16		8.38	724.66
	07/08/16		7.88	725.16
	08/04/16		8.23	724.81
	09/02/16		8.48	724.56
	10/13/16		9.53	723.51

iWM CONSULTING GROUP

Former Amphenol Facility
980 Hurricane Road
Franklin, Indiana

Ground Water Level Measurements

Well Number	Gauging Date	TOC Elev. (feet)	Depth to Water (feet)	Corrected Ground Water Elevation (feet)
MW-12R	01/14/11	736.15	17.76	718.39
	02/11/11		18.05	718.10
	03/11/11		16.09	720.06
	04/14/11		16.34	719.81
	05/06/11		15.32	720.83
	06/02/11		16.21	719.94
	07/15/11		16.53	719.62
	08/11/11		17.05	719.10
	09/07/11		17.62	718.53
	10/05/11		17.63	718.52
	11/04/11		17.54	718.61
	12/01/11		17.20	718.95
	01/13/12		16.83	719.32
	02/10/12		16.66	719.49
	03/09/12		17.15	719.00
	04/06/12		16.74	719.41
	05/02/12		16.87	719.28
	06/01/12		18.87	717.28
	07/13/12		17.80	718.35
	08/10/12		18.16	717.99
	09/06/12		18.10	718.05
	10/05/12		17.95	718.20
	12/17/12		18.01	718.14
	01/11/13		17.98	718.17
	02/25/13		16.38	719.77
	03/22/13		16.76	719.39
	04/05/13		16.09	720.06
	05/03/13		16.52	719.63
	06/13/13		16.07	720.08
	07/12/13		17.06	719.09
	08/09/13		17.41	718.74
	09/06/13		17.93	718.22
	10/01/13		18.22	717.93
	11/01/13		18.06	718.09
	12/13/13		18.32	717.83
	01/13/14		16.64	719.51
	02/07/14		16.90	719.25
	03/21/14		16.95	719.20
	04/04/14		16.68	719.47
	05/02/14		16.55	719.60
	06/14/14		15.77	720.38
	07/11/14		16.72	719.43
	08/08/14		17.01	719.14
	09/05/14		17.18	718.97
	10/08/14		17.51	718.64
	11/13/14		17.42	718.73
	12/24/14		17.48	718.67
	01/09/15		17.39	718.76
	02/06/15		17.51	718.64
	03/06/15		17.13	719.02
	04/03/15		17.48	718.67
	05/08/15		16.30	719.85
	06/12/15		16.98	719.17
	07/10/15		15.86	720.29
	08/07/15		15.84	720.31
	09/03/15		16.65	719.50
	10/02/15		17.15	719.00
	11/13/15		17.58	718.57
	12/14/15		17.69	718.46
	01/21/16		16.66	719.49
	02/04/16		16.72	719.43
	03/04/16		16.40	719.75
	04/01/16		16.43	719.72
	05/13/16		16.40	719.75
	06/10/16		16.74	719.41
	07/08/16		16.58	719.57
	08/04/16		16.43	719.72
	09/02/16		16.53	719.62
	10/13/16		17.13	719.02

iWM CONSULTING GROUP

Former Amphenol Facility
980 Hurricane Road
Franklin, Indiana

Ground Water Level Measurements

Well Number	Gauging Date	TOC Elev. (feet)	Depth to Water (feet)	Corrected Ground Water Elevation (feet)
MW-20	01/14/11	734.03	11.02	723.01
	02/11/11		11.06	722.97
	03/11/11		8.22	725.81
	04/14/11		8.34	725.69
	05/06/11		7.24	726.79
	06/02/11		8.56	725.47
	07/15/11		9.25	724.78
	08/11/11		15.68	718.35
	09/07/11		10.94	723.09
	10/05/11		10.67	723.36
	11/04/11		10.51	723.52
	12/01/11		9.32	724.71
	01/13/12		9.39	724.64
	02/10/12		9.19	724.84
	03/09/12		9.63	724.40
	04/06/12		9.04	724.99
	05/02/12		8.41	725.62
	06/01/12		9.84	724.19
	07/13/12		11.14	722.89
	08/10/12		11.33	722.70
	09/06/12		11.38	722.65
	10/05/12		11.10	722.93
	12/17/12		11.44	722.59
	01/11/13		10.99	723.04
	02/25/13		9.49	724.54
	03/22/13		9.13	724.90
	04/05/13		9.39	724.64
	05/03/13		8.92	725.11
	06/13/13		9.30	724.73
	07/12/13		9.76	724.27
	08/09/13		10.21	723.82
	09/06/13		11.26	722.77
	10/01/13		11.43	722.60
	11/01/13		11.31	722.72
	12/13/13		11.71	722.32
	01/13/14		8.91	725.12
	02/07/14		11.88	722.15
	03/21/14		9.52	724.51
	04/04/14		7.44	726.59
	05/02/14		9.06	724.97
	06/14/14		8.67	725.36
	07/11/14		9.37	724.66
	08/08/14		10.40	723.63
	09/05/14		10.08	723.95
	10/08/14		10.87	723.16
	11/13/14		11.23	722.80
	12/24/14		10.80	723.23
	01/09/15		10.46	723.57
	02/06/15		10.76	723.27
	03/06/15		10.83	723.20
	04/03/15		10.72	723.31
	05/08/15		10.68	723.35
	06/12/15		9.75	724.28
	07/10/15		8.32	725.71
	08/07/15		8.35	725.68
	09/03/15		9.63	724.40
	10/02/15		10.54	723.49
	11/13/15		11.05	722.98
	12/14/15		11.18	722.85
	01/21/16		9.50	724.53
	02/04/16		9.40	724.63
	03/04/16		9.07	724.96
	04/01/16		9.03	725.00
	05/13/16		9.12	724.91
	06/10/16		9.63	724.40
	07/08/16		9.10	724.93
	08/04/16		9.41	724.62
	09/02/16		9.57	724.46
	10/13/16		10.58	723.45

iWM CONSULTING GROUP

Former Amphenol Facility
980 Hurricane Road
Franklin, Indiana

Ground Water Level Measurements

Well Number	Gauging Date	TOC Elev. (feet)	Depth to Water (feet)	Corrected Ground Water Elevation (feet)
MW-21	01/14/11	737.91	17.71	720.20
	02/11/11		17.96	719.95
	03/11/11		15.62	722.29
	04/14/11		15.82	722.09
	05/06/11		14.32	723.59
	06/02/11		15.61	722.30
	07/15/11		16.21	721.70
	08/11/11		16.97	720.94
	09/07/11		17.59	720.32
	10/05/11		17.47	720.44
	11/04/11		17.64	720.27
	12/01/11		17.18	720.73
	01/13/12		16.57	721.34
	02/10/12		16.24	721.67
	03/09/12		16.89	721.02
	04/06/12		16.33	721.58
	05/02/12		16.43	721.48
	06/01/12		16.79	721.12
	07/13/12		17.78	720.13
	08/10/12		18.29	719.62
	09/06/12		18.10	719.81
	10/05/12		18.04	719.87
	12/17/12		18.14	719.77
	01/11/13		18.04	719.87
	02/25/13		16.63	721.28
	03/22/13		16.49	721.42
	04/05/13		16.65	721.26
	05/03/13		16.22	721.69
	06/13/13		16.24	721.67
	07/12/13		16.88	721.03
	08/09/13		17.35	720.56
	09/06/13		17.88	720.03
	10/01/13		18.23	719.68
	11/01/13		18.19	719.72
	12/13/13		18.42	719.49
	01/13/14		16.59	721.32
	02/07/14		16.07	721.84
	03/21/14		16.76	721.15
	04/04/14		16.49	721.42
	05/02/14		16.17	721.74
	06/14/14		15.88	722.03
	07/11/14		16.48	721.43
	08/08/14		16.94	720.97
	09/05/14		17.11	720.80
	10/08/14		17.58	720.33
	11/13/14		17.80	720.11
	12/24/14		17.52	720.39
	01/09/15		17.34	720.57
	02/06/15		17.52	720.39
	03/06/15		17.68	720.23
	04/03/15		17.47	720.44
	05/08/15		15.85	722.06
	06/12/15		16.88	721.03
	07/10/15		15.50	722.41
	08/07/15		15.57	722.34
	09/03/15		16.55	721.36
	10/02/15		17.28	720.63
	11/13/15		17.75	720.16
	12/14/15		17.91	720.00
	01/21/16		16.55	721.36
	02/04/16		16.70	721.21
	03/04/16		16.30	721.61
	04/01/16		16.28	721.63
	05/13/16		16.26	721.65
	06/10/16		16.69	721.22
	07/08/16		16.45	721.46
	08/04/16		16.37	721.54
	09/02/16		16.67	721.24
	10/13/16		17.38	720.53

iWM CONSULTING GROUP

Former Amphenol Facility
980 Hurricane Road
Franklin, Indiana

Ground Water Level Measurements

Well Number	Gauging Date	TOC Elev. (feet)	Depth to Water (feet)	Corrected Ground Water Elevation (feet)
MW-22	01/14/11	737.64	18.07	719.57
	02/11/11		18.36	719.28
	03/11/11		16.43	721.21
	04/14/11		16.63	721.01
	05/06/11		15.57	722.07
	06/02/11		16.53	721.11
	07/15/11		16.93	720.71
	08/11/11		17.54	720.10
	09/07/11		18.11	719.53
	10/05/11		18.06	719.58
	11/04/11		18.11	719.53
	12/01/11		17.70	719.94
	01/13/12		17.24	720.40
	02/10/12		17.05	720.59
	03/09/12		17.55	720.09
	04/06/12		17.06	720.58
	05/02/12		17.19	720.45
	06/01/12		17.43	720.21
	07/13/12		18.29	719.35
	08/10/12		18.76	718.88
	09/06/12		18.62	719.02
	10/05/12		18.52	719.12
	12/17/12		18.63	719.01
	01/11/13		18.54	719.10
	02/25/13		17.21	720.43
	03/22/13		17.16	720.48
	04/05/13		17.29	720.35
	05/03/13		16.92	720.72
	06/13/13		16.74	720.90
	07/12/13		17.47	720.17
	08/09/13		17.89	719.75
	09/06/13		18.39	719.25
	10/01/13		18.71	718.93
	11/01/13		18.63	719.01
	12/13/13		18.90	718.74
	01/13/14		17.09	720.55
	02/07/14		17.26	720.38
	03/21/14		17.37	720.27
	04/04/14		17.06	720.58
	05/02/14		16.91	720.73
	06/14/14		16.52	721.12
	07/11/14		17.11	720.53
	08/08/14		17.50	720.14
	09/05/14		17.65	719.99
	10/08/14		18.05	719.59
	11/13/14		18.15	719.49
	12/24/14		18.01	719.63
	01/09/15		17.95	719.69
	02/06/15		18.05	719.59
	03/06/15		18.15	719.49
	04/03/15		17.95	719.69
	05/08/15		16.63	721.01
	06/12/15		17.46	720.18
	07/10/15		16.31	721.33
	08/07/15		16.45	721.19
	09/03/15		17.17	720.47
	10/02/15		17.76	719.88
	11/13/15		18.23	719.41
	12/14/15		18.38	719.26
	01/21/16		17.22	720.42
	02/04/16		17.32	720.32
	03/04/16		16.98	720.66
	04/01/16		16.99	720.65
	05/13/16		17.00	720.64
	06/10/16		17.32	720.32
	07/08/16		17.13	720.51
	08/04/16		17.02	720.62
	09/02/16		17.18	720.46
	10/13/16		17.86	719.78

IWM CONSULTING GROUP

Former Amphenol Facility
980 Hurricane Road
Franklin, Indiana

Ground Water Level Measurements

Well Number	Gauging Date	TOC Elev. (feet)	Depth to Water (feet)	Corrected Ground Water Elevation (feet)
MW-24	01/14/11	736.02	16.31	719.71
	02/11/11		16.51	719.51
	03/11/11		14.47	721.55
	04/14/11		14.70	721.32
	05/06/11		13.13	722.89
	06/02/11		14.42	721.60
	07/15/11		14.93	721.09
	08/11/11		15.58	720.44
	09/07/11		16.08	719.94
	10/05/11		16.11	719.91
	11/04/11		16.16	719.86
	12/01/11		15.83	720.19
	01/13/12		15.27	720.75
	02/10/12		15.03	720.99
	03/09/12		15.63	720.39
	04/06/12		15.11	720.91
	05/02/12		15.25	720.77
	06/01/12		15.47	720.55
	07/13/12		16.20	719.82
	08/10/12		17.65	718.37
	09/06/12		16.64	719.38
	10/05/12		16.52	719.50
	12/17/12		16.67	719.35
	01/11/13		16.63	719.39
	02/25/13		15.35	720.67
	03/22/13		15.25	720.77
	04/05/13		15.36	720.66
	05/03/13		15.03	720.99
	06/13/13		15.04	720.98
	07/12/13		15.56	720.46
	08/09/13		15.93	720.09
	09/06/13		16.32	719.70
	10/01/13		16.59	719.43
	11/01/13		16.60	719.42
	12/13/13		16.81	719.21
	01/13/14		15.30	720.72
	02/07/14		15.46	720.56
	03/21/14		15.46	720.56
	04/04/14		15.23	720.79
	05/02/14		14.95	721.07
	06/14/14		14.68	721.34
	07/11/14		15.16	720.86
	08/08/14		15.55	720.47
	09/05/14		15.71	720.31
	10/08/14		16.05	719.97
	11/13/14		16.25	719.77
	12/24/14		16.12	719.90
	01/09/15		16.08	719.94
	02/06/15		16.13	719.89
	03/06/15		16.20	719.82
	04/03/15		16.08	719.94
	05/08/15		16.58	719.44
	06/12/15		15.56	720.46
	07/10/15		14.29	721.73
	08/07/15		14.31	721.71
	09/03/15		15.21	720.81
	10/02/15		15.80	720.22
	11/13/15		16.24	719.78
	12/14/15		16.40	719.62
	01/21/16		15.34	720.68
	02/04/16		15.43	720.59
	03/04/16		15.04	720.98
	04/01/16		15.03	720.99
	05/13/16		15.00	721.02
	06/10/16		15.36	720.66
	07/08/16		15.19	720.83
	08/04/16		15.09	720.93
	09/02/16		15.26	720.76
	10/13/16		15.91	720.11

iWM CONSULTING GROUP

Former Amphenol Facility
980 Hurricane Road
Franklin, Indiana

Ground Water Level Measurements

Well Number	Gauging Date	TOC Elev. (feet)	Depth to Water (feet)	Corrected Ground Water Elevation (feet)
MW-26	01/14/11	736.39	14.11	722.28
	02/11/11		14.24	722.15
	03/11/11		11.34	725.05
	04/14/11		11.33	725.06
	05/06/11		9.52	726.87
	06/02/11		11.25	725.14
	07/15/11		12.16	724.23
	08/11/11		13.02	723.37
	09/07/11		13.80	722.59
	10/05/11		13.70	722.69
	11/04/11		13.71	722.68
	12/01/11		12.73	723.66
	01/13/12		12.48	723.91
	02/10/12		12.15	724.24
	03/09/12		12.81	723.58
	04/06/12		12.09	724.30
	05/02/12		11.98	724.41
	06/01/12		12.81	723.58
	07/13/12		13.97	722.42
	08/10/12		14.32	722.07
	09/06/12		14.47	721.92
	10/05/12		14.27	722.12
	12/17/12		14.55	721.84
	01/11/13		14.42	721.97
	02/25/13		12.70	723.69
	03/22/13		12.33	724.06
	04/05/13		12.55	723.84
	05/03/13		12.08	724.31
	06/13/13		12.43	723.96
	07/12/13		12.90	723.49
	08/09/13		13.40	722.99
	09/06/13		14.10	722.29
	10/01/13		14.46	721.93
	11/01/13		14.36	722.03
	12/13/13		14.74	721.65
	01/13/14		12.38	724.01
	02/07/14		12.80	723.59
	03/21/14		12.73	723.66
	04/04/14		11.60	724.79
	05/02/14		12.13	724.26
	06/14/14		11.70	724.69
	07/11/14		12.42	723.97
	08/08/14		13.01	723.38
	09/05/14		13.22	723.17
	10/08/14		13.86	722.53
	11/13/14		14.18	722.21
	12/24/14		13.89	722.50
	01/09/15		13.57	722.82
	02/06/15		13.83	722.56
	03/06/15		13.98	722.41
	04/03/15		13.80	722.59
	05/08/15		13.70	722.69
	06/12/15		12.89	723.50
	07/10/15		11.26	725.13
	08/07/15		11.17	725.22
	09/03/15		12.56	723.83
	10/02/15		13.47	722.92
	11/13/15		14.03	722.36
	12/14/15		14.15	722.24
	01/21/16		12.58	723.81
	02/04/16		12.49	723.90
	03/04/16		12.16	724.23
	04/01/16		12.06	724.33
	05/13/16		12.11	724.28
	06/10/16		12.65	723.74
	07/08/16		12.28	724.11
	08/04/16		12.42	723.97
	09/02/16		12.65	723.74
	10/13/16		13.60	722.79

iWM CONSULTING GROUP

Former Amphenol Facility
980 Hurricane Road
Franklin, Indiana

Ground Water Level Measurements

Well Number	Gauging Date	TOC Elev. (feet)	Depth to Water (feet)	Corrected Ground Water Elevation (feet)
MW-27	01/14/11	736.63	16.43	720.20
	02/11/11		16.65	719.98
	03/11/11		14.16	722.47
	04/14/11		14.38	722.25
	05/06/11		13.09	723.54
	06/02/11		14.28	722.35
	07/15/11		14.92	721.71
	08/11/11		10.00	726.63
	09/07/11		16.35	720.28
	10/05/11		16.18	720.45
	11/04/11		16.26	720.37
	12/01/11		15.68	720.95
	01/13/12		15.21	721.42
	02/10/12		14.93	721.70
	03/09/12		15.62	721.01
	04/06/12		14.95	721.68
	05/02/12		15.20	721.43
	06/01/12		15.48	721.15
	07/13/12		16.54	720.09
	08/10/12		17.03	719.60
	09/06/12		16.72	719.91
	10/05/12		16.68	719.95
	12/17/12		16.92	719.71
	01/11/13		16.83	719.80
	02/25/13		15.28	721.35
	03/22/13		15.12	721.51
	04/05/13		15.30	721.33
	05/03/13		14.85	721.78
	06/13/13		14.87	721.76
	07/12/13		15.55	721.08
	08/09/13		16.05	720.58
	09/06/13		16.67	719.96
	10/01/13		16.96	719.67
	11/01/13		16.91	719.72
	12/13/13		17.18	719.45
	01/13/14		15.14	721.49
	02/07/14		15.41	721.22
	03/21/14		15.41	721.22
	04/04/14		15.20	721.43
	05/02/14		14.93	721.70
	06/14/14		14.53	722.10
	07/11/14		15.19	721.44
	08/08/14		15.66	720.97
	09/05/14		15.84	720.79
	10/08/14		16.38	720.25
	11/13/14		16.57	720.06
	12/24/14		16.34	720.29
	01/09/15		16.32	720.31
	02/06/15		16.35	720.28
	03/06/15		16.48	720.15
	04/03/15		16.29	720.34
	05/08/15		16.20	720.43
	06/12/15		15.57	721.06
	07/10/15		14.13	722.50
	08/07/15		14.30	722.33
	09/03/15		15.24	721.39
	10/02/15		16.01	720.62
	11/13/15		16.45	720.18
	12/14/15		16.61	720.02
	01/21/16		15.22	721.41
	02/04/16		15.36	721.27
	03/04/16		14.92	721.71
	04/01/16		14.92	721.71
	05/13/16		14.92	721.71
	06/10/16		15.38	721.25
	07/08/16		15.10	721.53
	08/04/16		15.05	721.58
	09/02/16		15.22	721.41
	10/13/16		16.11	720.52

iWM CONSULTING GROUP

Former Amphenol Facility
980 Hurricane Road
Franklin, Indiana

Ground Water Level Measurements

Well Number	Gauging Date	TOC Elev. (feet)	Depth to Water (feet)	Corrected Ground Water Elevation (feet)
MW-28	01/14/11	738.04	18.03	720.01
	02/11/11		18.29	719.75
	03/11/11		15.95	722.09
	04/14/11		16.18	721.86
	05/06/11		14.91	723.13
	06/02/11		16.03	722.01
	07/15/11		16.59	721.45
	08/11/11		17.32	720.72
	09/07/11		17.97	720.07
	10/05/11		17.93	720.11
	11/04/11		17.92	720.12
	12/01/11		17.42	720.62
	01/13/12		16.92	721.12
	02/10/12		16.65	721.39
	03/09/12		17.29	720.75
	04/06/12		16.66	721.38
	05/02/12		16.90	721.14
	06/01/12		17.16	720.88
	07/13/12		18.17	719.87
	08/10/12		18.68	719.36
	09/06/12		18.35	719.69
	10/05/12		18.35	719.69
	12/17/12		18.52	719.52
	01/11/13		18.45	719.59
	02/25/13		16.97	721.07
	03/22/13		16.85	721.19
	04/05/13		16.99	721.05
	05/03/13		16.57	721.47
	06/13/13		16.52	721.52
	07/12/13		17.22	720.82
	08/09/13		17.70	720.34
	09/06/13		18.26	719.78
	10/01/13		18.57	719.47
	11/01/13		18.52	719.52
	12/13/13		18.79	719.25
	01/13/14		16.86	721.18
	02/07/14		18.70	719.34
	03/21/14		17.09	720.95
	04/04/14		16.86	721.18
	05/02/14		16.62	721.42
	06/14/14		16.22	721.82
	07/11/14		16.87	721.17
	08/08/14		17.32	720.72
	09/05/14		17.48	720.56
	10/08/14		17.97	720.07
	11/13/14		18.14	719.90
	12/24/14		17.93	720.11
	01/09/15		NG	NG
	02/06/15		17.96	720.08
	03/06/15		18.07	719.97
	04/03/15		17.93	720.11
	05/08/15		16.40	721.64
	06/12/15		17.23	720.81
	07/10/15		15.88	722.16
	08/07/15		16.02	722.02
	09/03/15		16.91	721.13
	10/02/15		17.63	720.41
	11/13/15		18.08	719.96
	12/14/15		18.23	719.81
	01/21/16		16.91	721.13
	02/04/16		17.05	720.99
	03/04/16		16.64	721.40
	04/01/16		16.64	721.40
	05/13/16		16.63	721.41
	06/10/16		17.05	720.99
	07/08/16		16.81	721.23
	08/04/16		17.73	720.31
	09/02/16		16.88	721.16
	10/13/16		17.71	720.33

iWM CONSULTING GROUP

Former Amphenol Facility
980 Hurricane Road
Franklin, Indiana

Ground Water Level Measurements

Well Number	Gauging Date	TOC Elev. (feet)	Depth to Water (feet)	Corrected Ground Water Elevation (feet)
MW-29	01/14/11	737.61	17.86	719.75
	02/11/11		18.10	719.51
	03/11/11		15.74	721.87
	04/14/11		16.01	721.60
	05/06/11		14.83	722.78
	06/02/11		15.88	721.73
	07/15/11		15.98	721.63
	08/11/11		17.19	720.42
	09/07/11		17.83	719.78
	10/05/11		17.68	719.93
	11/04/11		17.73	719.88
	12/01/11		17.19	720.42
	01/13/12		16.73	720.88
	02/10/12		16.48	721.13
	03/09/12		17.13	720.48
	04/06/12		16.48	721.13
	05/02/12		16.69	720.92
	06/01/12		17.00	720.61
	07/13/12		18.03	719.58
	08/10/12		18.55	719.06
	09/06/12		18.40	719.21
	10/05/12		18.15	719.46
	12/17/12		18.35	719.26
	01/11/13		18.30	719.31
	02/25/13		16.77	720.84
	03/22/13		16.68	720.93
	04/05/13		16.80	720.81
	05/03/13		16.38	721.23
	06/13/13		16.38	721.23
	07/12/13		17.07	720.54
	08/09/13		17.55	720.06
	09/06/13		18.13	719.48
	10/01/13		18.43	719.18
	11/01/13		18.36	719.25
	12/13/13		18.61	719.00
	01/13/14		16.67	720.94
	02/07/14		16.92	720.69
	03/21/14		16.94	720.67
	04/04/14		16.74	720.87
	05/02/14		16.48	721.13
	06/14/14		16.10	721.51
	07/11/14		16.74	720.87
	08/08/14		17.17	720.44
	09/05/14		17.36	720.25
	10/08/14		17.85	719.76
	11/13/14		18.00	719.61
	12/24/14		17.80	719.81
	01/09/15		17.62	719.99
	02/06/15		17.83	719.78
	03/06/15		17.93	719.68
	04/03/15		17.77	719.84
	05/08/15		16.38	721.23
	06/12/15		17.11	720.50
	07/10/15		15.73	721.88
	08/07/15		15.92	721.69
	09/03/15		16.79	720.82
	10/02/15		17.52	720.09
	11/13/15		17.93	719.68
	12/14/15		18.06	719.55
	01/21/16		16.73	720.88
	02/04/16		16.90	720.71
	03/04/16		16.46	721.15
	04/01/16		16.48	721.13
	05/13/16		16.45	721.16
	06/10/16		16.90	720.71
	07/08/16		16.65	720.96
	08/04/16		16.66	720.95
	09/02/16		16.73	720.88
	10/13/16		17.57	720.04

iWM CONSULTING GROUP

Former Amphenol Facility
980 Hurricane Road
Franklin, Indiana

Ground Water Level Measurements

Well Number	Gauging Date	TOC Elev. (feet)	Depth to Water (feet)	Corrected Ground Water Elevation (feet)
MW-30	01/14/11	734.84	16.00	718.84
	02/11/11		16.07	718.77
	03/11/11		15.02	719.82
	04/14/11		15.17	719.67
	05/06/11		14.38	720.46
	06/02/11		14.98	719.86
	07/15/11		15.21	719.63
	08/11/11		15.55	719.29
	09/07/11		15.57	719.27
	10/05/11		15.87	718.97
	11/04/11		15.71	719.13
	12/01/11		15.22	719.62
	01/13/12		15.44	719.40
	02/10/12		15.37	719.47
	03/09/12		15.64	719.20
	04/06/12		15.31	719.53
	05/02/12		15.37	719.47
	06/01/12		15.52	719.32
	07/13/12		15.83	719.01
	08/10/12		16.01	718.83
	09/06/12		15.98	718.86
	10/05/12		15.94	718.90
	12/17/12		15.99	718.85
	01/11/13		15.96	718.88
	02/25/13		15.39	719.45
	03/22/13		15.35	719.49
	04/05/13		15.45	719.39
	05/03/13		15.26	719.58
	06/13/13		14.76	720.08
	07/12/13		15.47	719.37
	08/09/13		15.65	719.19
	09/06/13		15.86	718.98
	10/01/13		15.95	718.89
	11/01/13		15.94	718.90
	12/13/13		16.01	718.83
	01/13/14		15.30	719.54
	02/07/14		15.48	719.36
	03/21/14		15.45	719.39
	04/04/14		15.20	719.64
	05/02/14		15.18	719.66
	06/14/14		14.78	720.06
	07/11/14		15.27	719.57
	08/08/14		15.47	719.37
	09/05/14		15.55	719.29
	10/08/14		15.72	719.12
	11/13/14		15.72	719.12
	12/24/14		15.78	719.06
	01/09/15		15.75	719.09
	02/06/15		15.83	719.01
	03/06/15		15.82	719.02
	04/03/15		15.80	719.04
	05/08/15		16.61	718.23
	06/12/15		15.55	719.29
	07/10/15		14.82	720.02
	08/07/15		14.89	719.95
	09/03/15		15.34	719.50
	10/02/15		15.62	719.22
	11/13/15		15.84	719.00
	12/14/15		15.91	718.93
	01/21/16		15.45	719.39
	02/04/16		15.49	719.35
	03/04/16		14.89	719.95
	04/01/16		14.93	719.91
	05/13/16		14.89	719.95
	06/10/16		15.13	719.71
	07/08/16		15.11	719.73
	08/04/16		15.02	719.82
	09/02/16		14.95	719.89
	10/13/16		15.42	719.42

IWM CONSULTING GROUP

Former Amphenol Facility
980 Hurricane Road
Franklin, Indiana

Ground Water Level Measurements

Well Number	Gauging Date	TOC Elev. (feet)	Depth to Water (feet)	Corrected Ground Water Elevation (feet)
RW-1	01/14/11	730.97	12.60	718.37
	02/11/11		13.23	717.74
	03/11/11		12.81	718.16
	04/14/11		12.88	718.09
	05/06/11		12.18	718.79
	06/02/11		12.61	718.36
	07/15/11		12.50	718.47
	08/11/11		13.05	717.92
	09/07/11		12.80	718.17
	10/05/11		12.31	718.66
	11/04/11		11.75	719.22
	12/01/11		11.37	719.60
	01/13/12		12.84	718.13
	02/10/12		12.31	718.66
	03/09/12		12.98	717.99
	04/06/12		12.96	718.01
	05/02/12		12.90	718.07
	06/01/12		12.40	718.57
	07/13/12		12.95	718.02
	08/10/12		12.94	718.03
	09/06/12		12.81	718.16
	10/05/12		12.38	718.59
	12/17/12		12.15	718.82
	01/11/13		12.01	718.96
	02/25/13		12.01	718.96
	03/22/13		12.62	718.35
	04/05/13		12.10	718.87
	05/03/13		12.58	718.39
	06/13/13		10.84	720.13
	07/12/13		12.68	718.29
	08/09/13		12.70	718.27
	09/06/13		12.35	718.62
	10/01/13		12.25	718.72
	11/01/13		12.20	718.77
	12/13/13		12.13	718.84
	01/13/14		12.21	718.76
	02/07/14		12.20	718.77
	03/21/14		12.98	717.99
	04/04/14		12.90	718.07
	05/02/14		12.80	718.17
	06/14/14		12.30	718.67
	07/11/14		12.89	718.08
	08/08/14		13.10	717.87
	09/05/14		13.01	717.96
	10/08/14		12.15	718.82
	11/13/14		12.90	718.07
	12/24/14		12.28	718.69
	01/09/15		12.14	718.83
	02/06/15		12.00	718.97
	03/06/15		12.80	718.17
	04/03/15		12.21	718.76
	05/08/15		12.10	718.87
	06/12/15		12.15	718.82
	07/10/15		12.05	718.92
	08/07/15		12.70	718.27
	09/03/15		12.10	718.87
	10/02/15		12.81	718.16
	11/13/15		12.92	718.05
	12/14/15		12.72	718.25
	01/21/16		12.90	718.07
	02/04/16		12.90	718.07
	03/04/16		12.71	718.26
	04/01/16		12.12	718.85
	05/13/16		11.85	719.12
	06/10/16		11.25	719.72
	07/08/16		12.21	718.76
	08/04/16		12.60	718.37
	09/02/16		12.33	718.64
	10/13/16		11.52	719.45

Former Amphenol Facility
980 Hurricane Road
Franklin, Indiana

Ground Water Level Measurements

Well Number	Gauging Date	TOC Elev. (feet)	Depth to Water (feet)	Corrected Ground Water Elevation (feet)
RW-2	01/14/11	732.05	13.40	718.65
	02/11/11		16.42	715.63
	03/11/11		16.10	715.95
	04/14/11		16.21	715.84
	05/06/11		12.91	719.14
	06/02/11		15.45	716.60
	07/15/11		13.11	718.94
	08/11/11		12.72	719.33
	09/07/11		12.96	719.09
	10/05/11		12.90	719.15
	11/04/11		13.18	718.87
	12/01/11		15.06	716.99
	01/13/12		12.70	719.35
	02/10/12		12.48	719.57
	03/09/12		14.95	717.10
	04/06/12		13.22	718.83
	05/02/12		15.24	716.81
	06/01/12		15.21	716.84
	07/13/12		13.40	718.65
	08/10/12		15.18	716.87
	09/06/12		15.10	716.95
	10/05/12		13.70	718.35
	12/17/12		15.30	716.75
	01/11/13		15.25	716.80
	02/25/13		15.10	716.95
	03/22/13		15.63	716.42
	04/05/13		15.23	716.82
	05/03/13		15.58	716.47
	06/13/13		11.64	720.41
	07/12/13		15.18	716.87
	08/09/13		15.27	716.78
	09/06/13		15.20	716.85
	10/01/13		15.61	716.44
	11/01/13		14.65	717.40
	12/13/13		14.55	717.50
	01/13/14		14.29	717.76
	02/07/14		14.48	717.57
	03/21/14		15.69	716.36
	04/04/14		15.43	716.62
	05/02/14		15.20	716.85
	06/14/14		15.15	716.90
	07/11/14		15.08	716.97
	08/08/14		14.60	717.45
	09/05/14		14.56	717.49
	10/08/14		15.65	716.40
	11/13/14		14.98	717.07
	12/24/14		15.45	716.60
	01/09/15		15.45	716.60
	02/06/15		15.51	716.54
	03/06/15		14.71	717.34
	04/03/15		15.40	716.65
	05/08/15		15.28	716.77
	06/12/15		15.50	716.55
	07/10/15		15.46	716.59
	08/07/15		11.48	720.57
	09/03/15		14.50	717.55
	10/02/15		14.51	717.54
	11/13/15		14.42	717.63
	12/14/15		14.35	717.70
	01/21/16		14.45	717.60
	02/04/16		14.00	718.05
	03/04/16		14.38	717.67
	04/01/16		14.30	717.75
	05/13/16		NG	NG
	06/10/16		14.20	717.85
	07/08/16		14.80	717.25
	08/04/16		14.40	717.65
	09/02/16		14.49	717.56
	10/13/16		14.52	717.53

IWM CONSULTING GROUP

Former Amphenol Facility
980 Hurricane Road
Franklin, Indiana

Ground Water Level Measurements

Well Number	Gauging Date	TOC Elev. (feet)	Depth to Water (feet)	Corrected Ground Water Elevation (feet)
RW-3	01/14/11	733.19	17.50	715.69
	02/11/11		16.24	716.95
	03/11/11		16.23	716.96
	04/14/11		14.88	718.31
	05/06/11		14.03	719.16
	06/02/11		15.00	718.19
	07/15/11		14.14	719.05
	08/11/11		15.94	717.25
	09/07/11		15.51	717.68
	10/05/11		13.99	719.20
	11/04/11		16.72	716.47
	12/01/11		16.03	717.16
	01/13/12		15.63	717.56
	02/10/12		15.42	717.77
	03/09/12		15.93	717.26
	04/06/12		15.58	717.61
	05/02/12		15.75	717.44
	06/01/12		15.71	717.48
	07/13/12		17.98	715.21
	08/10/12		18.25	714.94
	09/06/12		18.01	715.18
	10/05/12		18.18	715.01
	12/17/12		17.10	716.09
	01/11/13		17.00	716.19
	02/25/13		17.28	715.91
	03/22/13		16.33	716.86
	04/05/13		16.43	716.76
	05/03/13		16.01	717.18
	06/13/13		11.53	721.66
	07/12/13		15.98	717.21
	08/09/13		15.80	717.39
	09/06/13		15.61	717.58
	10/01/13		17.88	715.31
	11/01/13		16.60	716.59
	12/13/13		17.97	715.22
	01/13/14		11.91	721.28
	02/07/14		17.60	715.59
	03/21/14		16.01	717.18
	04/04/14		15.22	717.97
	05/02/14		15.13	718.06
	06/14/14		15.32	717.87
	07/11/14		15.68	717.51
	08/08/14		15.45	717.74
	09/05/14		15.42	717.77
	10/08/14		16.85	716.34
	11/13/14		NG	NG
	12/24/14		17.89	715.30
	01/09/15		17.25	715.94
	02/06/15		17.31	715.88
	03/06/15		18.69	714.50
	04/03/15		17.25	715.94
	05/08/15		17.10	716.09
	06/12/15		16.18	717.01
	07/10/15		15.61	717.58
	08/07/15		14.44	718.75
	09/03/15		15.53	717.66
	10/02/15		16.13	717.06
	11/13/15		13.63	719.56
	12/14/15		18.65	714.54
	01/21/16		18.51	714.68
	02/04/16		18.78	714.41
	03/04/16		18.30	714.89
	04/01/16		17.95	715.24
	05/13/16		18.55	714.64
	06/10/16		17.35	715.84
	07/08/16		18.41	714.78
	08/04/16		16.33	716.86
	09/02/16		16.29	716.90
	10/13/16		18.00	715.19

IWM CONSULTING GROUP

Former Amphenol Facility
980 Hurricane Road
Franklin, Indiana

Ground Water Level Measurements

Well Number	Gauging Date	TOC Elev. (feet)	Depth to Water (feet)	Corrected Ground Water Elevation (feet)
RW-4	01/14/11	735.48	18.20	717.28
	02/11/11		18.65	716.83
	03/11/11		18.29	717.19
	04/14/11		15.89	719.59
	05/06/11		14.31	721.17
	06/02/11		15.69	719.79
	07/15/11		16.23	719.25
	08/11/11		17.25	718.23
	09/07/11		16.91	718.57
	10/05/11		15.31	720.17
	11/04/11		18.06	717.42
	12/01/11		18.26	717.22
	01/13/12		17.56	717.92
	02/10/12		16.98	718.50
	03/09/12		18.00	717.48
	04/06/12		17.15	718.33
	05/02/12		17.62	717.86
	06/01/12		17.26	718.22
	07/13/12		19.53	715.95
	08/10/12		19.14	716.34
	09/06/12		15.78	719.70
	10/05/12		19.31	716.17
	12/17/12		19.91	715.57
	01/11/13		19.31	716.17
	02/25/13		18.77	716.71
	03/22/13		16.98	718.50
	04/05/13		17.42	718.06
	05/03/13		16.60	718.88
	06/13/13		16.42	719.06
	07/12/13		17.50	717.98
	08/09/13		17.59	717.89
	09/06/13		17.44	718.04
	10/01/13		18.19	717.29
	11/01/13		19.47	716.01
	12/13/13		18.70	716.78
	01/13/14		16.87	718.61
	02/07/14		17.25	718.23
	03/21/14		17.23	718.25
	04/04/14		17.10	718.38
	05/02/14		17.43	718.05
	06/14/14		16.90	718.58
	07/11/14		16.05	719.43
	08/08/14		18.34	717.14
	09/05/14		18.30	717.18
	10/08/14		19.61	715.87
	11/13/14		19.73	715.75
	12/24/14		18.31	717.17
	01/09/15		18.95	716.53
	02/06/15		18.76	716.72
	03/06/15		19.89	715.59
	04/03/15		18.84	716.64
	05/08/15		18.51	716.97
	06/12/15		17.91	717.57
	07/10/15		15.89	719.59
	08/07/15		16.11	719.37
	09/03/15		17.32	718.16
	10/02/15		18.51	716.97
	11/13/15		19.68	715.80
	12/14/15		19.71	715.77
	01/21/16		17.74	717.74
	02/04/16		17.88	717.60
	03/04/16		17.10	718.38
	04/01/16		17.23	718.25
	05/13/16		17.55	717.93
	06/10/16		18.25	717.23
	07/08/16		17.78	717.70
	08/04/16		17.62	717.86
	09/02/16		17.71	717.77
	10/13/16		18.56	716.92

iWM CONSULTING GROUP

Former Amphenol Facility
980 Hurricane Road
Franklin, Indiana

Ground Water Level Measurements

Well Number	Gauging Date	TOC Elev. (feet)	Depth to Water (feet)	Corrected Ground Water Elevation (feet)
RW-5	01/14/11	731.96	15.91	716.05
	02/11/11		16.03	715.93
	03/11/11		16.10	715.86
	04/14/11		14.03	717.93
	05/06/11		13.07	718.89
	06/02/11		14.08	717.88
	07/15/11		13.48	718.48
	08/11/11		14.74	717.22
	09/07/11		15.10	716.86
	10/05/11		13.18	718.78
	11/04/11		15.18	716.78
	12/01/11		14.73	717.23
	01/13/12		14.37	717.59
	02/10/12		14.34	717.62
	03/09/12		14.86	717.10
	04/06/12		14.38	717.58
	05/02/12		14.53	717.43
	06/01/12		14.51	717.45
	07/13/12		15.65	716.31
	08/10/12		15.98	715.98
	09/06/12		15.88	716.08
	10/05/12		15.94	716.02
	12/17/13		15.48	716.48
	01/11/13		15.38	716.58
	02/25/13		13.78	718.18
	03/22/13		14.32	717.64
	04/05/13		14.54	717.42
	05/03/13		14.62	717.34
	06/13/13		13.70	718.26
	07/12/13		14.75	717.21
	08/09/13		14.81	717.15
	09/06/13		15.09	716.87
	10/01/13		16.08	715.88
	11/01/13		15.82	716.14
	12/13/13		16.06	715.90
	01/13/14		NG	NG
	02/07/14		15.89	716.07
	03/21/14		14.75	717.21
	04/04/14		14.50	717.46
	05/02/14		14.10	717.86
	06/14/14		14.21	717.75
	07/11/14		14.18	717.78
	08/08/14		14.50	717.46
	09/05/14		14.57	717.39
	10/08/14		14.81	717.15
	11/13/14		14.75	717.21
	12/24/14		14.65	717.31
	01/09/15		14.65	717.31
	02/06/15		14.72	717.24
	03/06/15		13.10	718.86
	04/03/15		14.62	717.34
	05/08/15		14.55	717.41
	06/12/15		14.10	717.86
	07/10/15		14.00	717.96
	08/07/15		12.96	719.00
	09/03/15		13.70	718.26
	10/02/15		14.20	717.76
	11/13/15		14.81	717.15
	12/14/15		15.02	716.94
	01/21/16		14.15	717.81
	02/04/16		13.82	718.14
	03/04/16		14.03	717.93
	04/01/16		14.28	717.68
	05/13/16		14.41	717.55
	06/10/16		13.70	718.26
	07/08/16		14.70	717.26
	08/04/16		13.33	718.63
	09/02/16		14.00	717.96
	10/13/16		14.10	717.86

NR-Not Recorded
NG-Not Gauged

iWM CONSULTING GROUP

ATTACHMENT B

Groundwater Recovery

Former Amphenol Facility
980 Hurricane Road
Franklin, Indiana
Cumulative Ground Water Flow Readings

Date	Cumulative Pumpage (gallons)					
	RW-1	RW-2	RW-3	RW-4	RW-5	Total
2/24/1995	-	-	-	-	-	-
3/3/1995	20,984	31,644	80,228	-	-	132,856
3/29/1995	84,695	88,774	152,228	-	-	325,697
4/14/1995	136,654	133,675	224,228	-	-	494,557
5/3/1995	200,683	193,729	284,420	-	-	678,832
5/14/1995	237,115	228,577	319,268	-	-	784,960
5/18/1995	255,043	245,727	354,116	-	-	854,886
5/23/1995	255,043	245,727	354,116	-	-	854,886
5/26/1995	276,211	266,031	374,420	-	-	916,662
6/19/1995	445,555	428,463	536,852	-	-	1,410,870
8/3/1995	***445,555***	***428,463***	***536,852***	-	-	***1,410,870***
8/4/1995	448,963	431,997	543,600	-	-	1,424,560
8/9/1995	473,414	453,496	590,792	-	-	1,517,702
8/11/1995	482,414	461,556	609,202	-	-	1,553,172
8/14/1995	496,474	474,106	637,152	-	-	1,607,732
8/29/1995	561,302	533,550	768,644	-	-	1,863,496
10/6/1995	664,814	629,975	985,749	-	-	2,280,538
11/7/1995	665,305	763,804	1,159,950	-	-	2,589,059
12/8/1995	686,316	766,356	1,253,348	-	-	2,706,020
1/15/1996	778,585	873,570	1,263,941	-	-	2,916,096
4/12/1996	778,585	1,170,564	1,651,617	-	-	3,600,766
5/29/1996	873,365	1,376,384	1,823,668	-	-	4,073,417
6/26/1996	915,555	1,414,873	1,884,622	-	-	4,215,050
7/8/1996	972,328	1,474,048	1,987,350	-	-	4,433,726
7/18/1996	1,006,046	1,516,919	2,060,742	-	-	4,583,707
8/1/1996	1,049,996	1,577,801	2,164,916	-	-	4,792,713
8/16/1996	1,091,112	1,638,683	2,246,037	-	-	4,975,832
8/27/1996	1,118,169	1,684,621	2,314,606	-	-	5,117,396
9/12/1996	1,146,432	1,754,050	2,360,521	-	-	5,261,003
9/24/1996	1,159,035	1,796,140	2,409,496	-	-	5,364,671
10/1/1996	1,174,178	1,825,149	2,408,298	-	-	5,407,625
10/17/1996	1,253,727	1,855,632	2,411,539	-	-	5,520,898
11/2/1996	1,315,165	1,906,634	2,420,559	-	-	5,642,358
11/15/1996	1,365,973	1,908,623	2,502,342	-	-	5,776,938
11/25/1996	1,396,032	1,911,188	2,552,717	-	-	5,859,937
12/11/1996	1,430,595	1,935,775	2,611,374	-	-	5,977,744
12/27/1996	1,452,912	1,937,132	2,649,962	-	-	6,040,006
1/3/1997	1,456,304	1,939,518	2,655,775	-	-	6,051,597
1/14/1997	1,470,242	***1,949,120***	2,684,864	-	-	6,104,226
1/24/1997	1,470,505	1,949,124	2,702,272	-	-	6,121,901
2/7/1997	1,518,975	1,950,754	2,796,872	-	-	6,266,601
2/21/1997	1,571,273	1,952,209	2,835,673	-	-	6,359,155
3/14/1997	1,646,678	1,952,209	***2,835,673***	-	-	6,436,098
3/28/1997	1,692,834	2,039,011	***2,835,673***	-	-	6,588,745
4/11/1997	1,734,064	2,124,196	2,835,673	-	-	6,715,160
4/25/1997	1,773,261	2,182,646	2,842,124	-	-	6,819,258
5/7/1997	1,798,995	2,336,981	***2,842,124***	-	-	6,999,327
5/22/1997	1,825,676	2,393,705	2,905,414	-	-	7,146,022
6/5/1997	1,867,121	2,472,696	2,988,177	-	-	7,349,221
6/20/1997	1,912,764	2,540,269	3,061,814	-	-	7,536,074
7/3/1997	1,954,658	2,609,124	3,135,756	-	-	7,720,764
7/17/1997	1,975,303	2,680,948	3,199,801	-	-	7,877,279
8/4/1997	2,025,486	2,806,996	3,364,397	-	-	8,218,106
8/15/1997	2,052,962	2,958,721	3,461,264	-	-	8,494,174
8/28/1997	2,083,623	3,093,542	3,569,012	-	-	8,767,404
9/12/1997	2,083,684	3,119,818	3,692,072	-	-	8,916,801
9/29/1997	2,083,905	3,120,840	3,839,556	-	-	9,065,528
10/10/1997	2,101,637	3,231,288	3,924,600	-	-	9,278,752
10/31/1997	2,101,662	3,254,766	4,062,129	-	-	9,439,784
11/10/1997	2,101,662	3,394,895	4,102,900	-	-	9,620,684
12/1/1997	2,101,662	3,626,479	4,211,530	-	-	9,960,898
12/28/1997	2,102,033	3,627,036	4,212,021	-	-	9,962,317
1/16/1998	2,145,973	3,914,074	4,365,837	-	-	10,447,111
1/27/1998	2,146,228	3,915,067	4,366,295	-	-	10,448,817
2/4/1998	2,146,228	4,068,235	4,412,344	-	-	10,648,034
2/17/1998	2,189,727	4,222,732	4,539,755	-	-	10,973,441
3/18/1998	2,293,340	4,743,314	4,774,847	-	-	11,832,728
3/25/1998	2,309,656	4,805,528	4,802,993	-	-	11,939,404
4/10/1998	2,383,929	5,043,344	4,927,777	-	-	12,376,277

iWM CONSULTING GROUP

Former Amphenol Facility
980 Hurricane Road
Franklin, Indiana
Cumulative Ground Water Flow Readings

Date	Cumulative Pumpage (gallons)					
	RW-1	RW-2	RW-3	RW-4	RW-5	Total
4/24/1998	2,453,055	5,233,074	5,019,725	-	-	12,727,081
5/8/1998	2,525,463	5,474,383	5,106,293	-	-	13,127,366
5/22/1998	2,593,232	5,670,794	5,210,326	-	-	13,495,579
6/5/1998	2,659,709	5,852,839	5,315,076	-	-	13,848,851
6/19/1998	2,698,743	6,047,156	5,406,842	-	-	14,173,968
7/2/1998	2,700,428	6,135,172	5,453,010	-	-	14,309,837
7/16/1998	2,701,261	6,336,772	5,654,610	-	-	14,713,870
7/30/1998	2,702,469	6,378,927	5,700,300	-	-	14,802,923
8/6/1998	2,702,469	6,381,833	5,702,810	-	-	14,808,339
8/7/1998	2,702,469	6,381,833	5,709,497	-	-	14,815,026
8/26/1998	2,702,469	6,381,833	5,709,507	-	-	14,815,036
9/10/1998	2,763,725	6,446,571	5,779,418	-	-	15,010,941
9/25/1998	2,770,423	6,451,177	5,784,427	-	-	15,027,254
10/12/1998	2,861,852	6,516,954	5,858,558	-	-	15,258,591
10/23/1998	2,917,194	6,605,960	5,991,054	-	-	15,535,435
11/13/1998	2,992,505	6,736,611	6,138,358	-	-	15,888,701
11/24/1998	3,043,555	6,829,030	6,208,200	-	-	16,102,012
12/11/1998	3,116,948	6,964,953	6,260,783	-	-	16,363,911
12/23/1998	3,166,441	7,055,518	6,295,200	-	-	16,538,386
1/8/1999	3,231,706	7,182,268	6,341,789	-	-	16,776,990
1/22/1999	3,291,306	7,288,952	6,391,971	-	-	16,993,456
1/29/1999	3,313,604	7,312,970	6,402,525	-	-	17,050,326
2/12/1999	3,400,844	7,406,750	6,440,706	-	-	17,269,527
2/25/1999	3,458,990	7,473,334	6,481,956	-	-	17,435,507
3/10/1999	3,519,722	7,615,173	6,582,877	182,940	-	17,921,939
3/19/1999	3,562,578	7,723,673	6,659,777	293,220	-	18,260,475
3/25/1999	3,590,475	7,794,462	6,709,350	364,810	-	18,480,324
4/9/1999	3,655,331	7,976,488	6,832,533	555,038	-	19,040,617
4/16/1999	3,682,214	8,056,148	6,887,292	640,127	-	19,287,008
4/23/1999	3,710,105	8,136,972	6,944,210	728,260	-	19,540,774
5/7/1999	3,764,768	8,289,628	7,087,681	892,281	-	20,055,585
5/21/1999	3,818,876	8,438,495	7,231,742	1,065,242	-	20,575,582
6/4/1999	3,873,641	8,591,045	7,379,733	1,128,343	-	20,993,989
6/8/1999	3,889,675	8,638,302	7,429,910	1,171,610	-	21,150,724
6/18/1999	3,928,797	8,741,161	7,537,384	1,279,142	-	21,507,711
7/2/1999	3,983,641	8,885,162	7,691,278	1,401,901	-	21,983,209
7/16/1999	4,038,857	9,032,265	7,848,761	1,556,142	-	22,497,252
7/21/1999	4,058,235	9,084,172	7,904,870	1,610,600	-	22,679,104
7/26/1999	4,079,505	9,141,300	7,966,860	1,669,735	-	22,878,627
7/29/1999	4,089,902	9,169,233	7,997,079	1,698,578	-	22,976,019
8/10/1999	4,137,725	9,300,212	8,181,440	1,803,781	-	23,444,385
8/13/1999	4,149,388	9,330,366	8,224,159	1,827,658	-	23,552,798
8/27/1999	4,206,170	9,484,469	8,443,644	1,953,321	-	24,108,831
9/10/1999	4,261,154	9,626,142	8,657,880	2,072,522	-	24,638,925
9/16/1999	4,285,275	9,627,062	8,658,900	2,124,680	-	24,717,144
9/24/1999	4,293,556	9,702,059	8,719,323	2,194,307	-	24,930,472
10/7/1999	4,318,548	9,753,409	8,793,405	2,245,674	-	25,132,263
10/22/1999	4,356,266	9,841,081	8,918,487	2,332,784	-	25,469,845
11/5/1999	4,408,638	9,930,458	9,099,688	2,332,899	-	25,792,910
11/19/1999	4,436,325	9,985,499	9,245,735	2,332,890	-	26,021,676
12/3/1999	4,476,036	10,072,837	9,436,312	2,332,890	-	26,339,302
12/17/1999	4,508,206	10,153,967	9,436,336	2,453,220	-	26,572,956
12/30/1999	4,539,958	10,241,384	9,436,373	2,563,353	-	26,802,295
1/12/2000	4,551,012	10,270,175	9,436,389	2,604,012	-	26,882,815
1/28/2000	4,590,383	10,380,940	9,436,441	2,737,925	-	27,166,916
2/11/2000	4,613,996	10,461,324	9,671,352	2,855,881	-	27,623,780
2/23/2000	4,634,343	10,544,925	9,873,902	2,956,415	-	28,030,812
3/7/2000	4,663,674	10,647,224	10,097,769	3,068,273	-	28,498,167
3/24/2000	4,703,190	10,789,711	10,396,093	3,214,041	-	29,124,262
4/6/2000	4,738,241	10,906,380	10,624,401	3,325,342	-	29,615,591
4/19/2000	4,740,926	10,915,401	10,641,521	3,333,699	-	29,652,774
5/5/2000	4,760,154	10,982,211	10,733,262	3,380,058	-	29,876,912
5/17/2000	4,760,332	10,982,832	10,734,118	3,380,531	-	29,879,040
5/19/2000	4,760,616	10,983,881	10,735,492	3,381,229	-	29,882,445
5/24/2000	4,779,776	11,051,385	10,825,470	3,426,457	-	30,104,315
6/8/2000	4,838,842	11,256,732	11,097,797	3,561,542	-	30,776,140
6/23/2000	4,897,916	11,463,429	11,373,095	3,696,102	-	31,451,769
7/6/2000	4,944,182	11,628,190	11,591,731	3,801,393	-	31,986,723
7/17/2000	4,987,864	11,789,458	11,805,359	3,903,071	-	32,506,979

iWM CONSULTING GROUP

Former Amphenol Facility
980 Hurricane Road
Franklin, Indiana
Cumulative Ground Water Flow Readings

Date	Cumulative Pumpage (gallons)					
	RW-1	RW-2	RW-3	RW-4	RW-5	Total
8/4/2000	5,059,470	12,053,854	12,152,181	4,066,111	-	33,352,843
8/17/2000	5,111,594	12,248,616	12,407,573	4,184,942	-	33,973,952
8/24/2000	5,112,639	12,252,541	12,412,699	4,187,319	-	33,986,425
8/29/2000	5,132,041	12,326,280	12,508,309	4,231,188	-	34,219,045
9/1/2000	5,138,902	12,339,401	12,525,089	4,241,582	-	34,266,201
9/15/2000	5,238,595	12,553,462	12,807,110	4,414,760	-	35,035,154
9/29/2000	5,334,605	12,763,182	13,084,580	4,583,810	-	35,787,404
10/10/2000	5,421,586	12,929,514	13,305,298	4,717,746	-	36,395,371
10/26/2000	5,558,366	13,171,384	13,616,111	4,912,827	-	37,279,915
11/6/2000	5,637,665	13,332,392	13,825,700	5,044,360	-	37,861,344
11/8/2000	5,645,101	13,348,427	13,846,781	5,057,531	-	37,919,067
11/20/2000	5,733,075	13,544,342	14,112,350	5,219,660	-	38,630,654
12/6/2000	5,803,045	13,712,109	14,337,589	5,358,100	-	39,232,069
12/18/2000	5,875,128	13,887,377	14,586,256	5,505,183	-	39,875,171
12/29/2000	5,943,366	14,051,045	14,822,820	5,641,678	-	40,480,136
1/4/2001	5,979,735	14,144,572	14,956,990	5,718,740	-	40,821,264
1/16/2001	6,045,860	14,320,001	15,212,939	5,867,501	-	41,467,528
2/2/2001	6,133,186	14,547,193	15,578,601	6,078,795	-	42,359,002
2/16/2001	6,205,896	14,750,447	15,882,693	6,252,179	-	43,112,442
3/2/2001	6,280,310	14,916,411	16,191,471	6,425,696	-	43,835,115
3/16/2001	6,351,585	15,089,360	16,500,744	6,598,928	-	44,561,844
4/2/2001	6,412,440	15,170,703	16,679,387	6,808,472	-	45,092,229
4/20/2001	6,459,980	15,294,588	16,836,488	6,993,756	-	45,606,039
4/27/2001	6,489,572	15,372,258	16,938,412	7,116,123	-	45,937,592
5/11/2001	6,528,273	15,476,031	17,079,000	7,288,897	-	46,393,428
5/22/2001	6,558,165	15,557,507	17,188,026	7,425,011	-	46,749,936
6/8/2001	6,612,414	15,693,850	17,347,273	7,631,881	-	47,306,645
6/25/2001	6,677,090	15,833,125	17,498,373	7,840,405	-	47,870,220
7/13/2001	6,753,523	15,944,131	17,647,133	8,063,654	-	48,429,668
8/8/2001	6,825,979	16,006,644	17,779,088	8,271,650	-	48,904,588
8/10/2001	6,835,289	16,023,492	17,796,455	8,298,180	-	48,974,643
8/24/2001	6,880,212	16,117,962	17,889,456	8,446,000	-	49,354,857
9/18/2001	6,922,434	16,208,548	17,979,570	8,588,059	-	49,719,838
9/28/2001	6,961,194	16,286,536	18,063,075	8,709,937	-	50,041,969
10/15/2001	7,024,790	16,420,719	18,153,919	8,920,268	-	50,540,923
10/19/2001	7,042,789	16,450,704	18,174,045	8,967,608	-	50,656,373
11/9/2001	7,141,490	16,613,035	18,303,759	9,223,906	-	51,303,417
12/7/2001	7,263,636	16,831,409	18,543,989	9,569,385	-	52,229,646
12/31/2001	7,368,601	16,943,168	18,741,784	9,865,132	-	52,939,912
1/22/2002	7,462,176	16,943,168	18,918,160	10,140,259	-	53,484,990
1/29/2002	7,490,739	16,967,404	18,971,278	10,224,740	-	53,675,388
2/1/2002	7,490,762	16,967,385	18,971,312	10,224,777	-	53,675,463
2/14/2002	7,544,218	17,087,087	19,049,344	10,384,011	-	54,085,887
3/1/2002	7,602,049	17,226,765	19,169,136	10,567,057	-	54,586,234
3/18/2002	7,669,166	17,355,800	19,297,022	10,777,132	-	55,120,347
4/5/2002	7,744,107	17,436,125	19,437,119	11,001,691	-	55,640,269
4/16/2002	7,788,652	17,436,125	19,517,802	11,136,922	-	55,900,728
5/2/2002	7,854,781	17,436,125	19,639,630	11,335,009	-	56,286,772
5/17/2002	7,915,896	17,436,125	19,751,201	11,522,712	-	56,647,161
6/4/2002	7,986,130	17,615,528	19,879,899	11,745,419	-	57,248,203
6/20/2002	8,047,112	17,797,257	19,994,351	11,946,789	-	57,806,736
7/2/2002	8,090,720	17,924,245	20,080,993	12,094,495	-	58,211,680
7/17/2002	8,147,403	17,996,429	20,199,248	12,294,320	-	58,658,627
8/2/2002	8,197,508	18,037,646	20,307,554	12,481,356	-	59,045,291
8/14/2002	8,236,979	18,037,646	20,392,838	12,634,800	-	59,323,490
8/29/2002	8,283,640	18,037,646	20,498,099	12,818,746	-	59,659,358
9/12/2002	8,316,025	18,037,646	20,595,247	12,995,366	-	59,965,511
9/16/2002	8,324,468	18,037,670	20,621,539	13,043,091	-	60,047,995
10/2/2002	8,359,091	18,049,874	20,729,889	13,243,831	-	60,403,912
10/17/2002	8,389,625	18,128,236	20,826,599	13,427,861	-	60,793,548
10/31/2002	8,411,767	18,130,899	20,913,187	13,620,041	-	61,097,121
11/15/2002	8,414,059	18,130,843	21,006,468	13,828,819	-	61,401,416
11/27/2002	8,419,389	18,195,564	21,078,498	13,991,330	-	61,706,008
12/17/2002	8,427,086	18,276,486	21,203,845	14,267,819	-	62,196,463
12/31/2002	8,427,223	18,355,165	21,286,051	14,444,891	-	62,534,557
1/7/2003	8,457,041	18,382,420	21,286,396	14,540,108	-	62,687,192
1/17/2003	8,497,105	18,445,666	21,385,485	14,675,911	-	63,025,394
1/31/2003	8,548,271	18,522,550	21,523,010	14,864,717	-	63,479,775
2/13/2003	8,594,681	18,590,481	21,650,853	15,040,419	-	63,897,661

iWM CONSULTING GROUP

Former Amphenol Facility
980 Hurricane Road
Franklin, Indiana
Cumulative Ground Water Flow Readings

Date	Cumulative Pumpage (gallons)					
	RW-1	RW-2	RW-3	RW-4	RW-5	Total
2/26/2003	8,645,264	18,666,787	21,764,302	15,216,356	-	64,313,936
3/14/2003	8,714,863	18,785,277	21,926,020	15,433,688	-	64,881,075
3/28/2003	8,778,944	18,895,572	22,070,583	15,622,849	-	65,389,175
4/11/2003	8,842,295	18,958,250	22,210,147	15,812,291	-	65,844,210
4/25/2003	8,900,907	19,105,331	22,334,921	15,998,818	-	66,361,204
4/30/2003	8,922,419	19,159,024	22,380,658	16,066,820	-	66,550,148
5/7/2003	8,952,014	19,232,522	22,444,239	16,145,262	-	66,795,264
5/19/2003	9,011,919	19,359,874	22,566,238	16,272,340	-	67,231,598
5/22/2003	9,012,320	19,360,573	22,566,921	16,272,895	-	67,233,936
5/29/2003	9,012,744	19,361,339	22,567,642	16,273,493	-	67,236,445
5/30/2003	9,017,712	19,370,456	22,576,152	16,280,480	-	67,266,027
6/13/2003	9,087,552	19,521,197	22,717,118	16,420,595	-	67,767,689
6/26/2003	9,154,084	19,590,057	22,845,032	16,565,278	-	68,175,678
7/3/2003	9,185,590	19,660,560	22,911,462	16,639,773	-	68,418,612
7/10/2003	9,215,749	19,733,864	22,981,288	16,717,450	-	68,669,578
7/25/2003	9,278,975	19,889,510	23,129,417	16,882,725	-	69,201,854
8/4/2003	9,322,051	19,907,438	23,229,602	16,995,082	-	69,475,400
8/15/2003	9,368,199	20,024,831	23,339,380	17,115,562	-	69,869,199
8/27/2003	9,419,886	20,061,344	23,461,373	17,251,201	-	70,215,031
9/12/2003	9,488,130	20,215,516	23,620,922	17,429,402	-	70,775,197
9/26/2003	9,548,009	20,221,295	23,761,756	17,587,893	-	71,140,180
10/3/2003	9,577,232	20,260,942	23,828,449	17,664,841	-	71,352,691
10/15/2003	9,627,517	20,279,687	23,946,645	17,799,322	-	71,674,398
10/24/2003	9,665,304	20,351,155	24,033,004	17,898,142	-	71,968,832
11/6/2003	9,721,158	20,438,472	24,160,677	18,043,639	-	72,385,173
11/26/2003	9,804,970	20,442,832	24,353,715	18,267,482	-	72,890,226
12/10/2003	9,864,848	20,545,648	24,490,607	18,424,611	-	73,346,941
12/19/2003	9,901,970	20,569,308	24,577,317	18,524,466	-	73,594,288
1/8/2004	9,985,307	20,714,283	24,771,313	18,747,906	-	74,240,036
1/16/2004	10,018,470	20,793,676	24,849,490	18,838,200	-	74,521,063
1/19/2004	10,018,604	20,793,853	24,849,637	18,838,355	-	74,521,676
2/5/2004	10,088,253	20,939,430	24,983,110	19,026,665	-	75,058,685
2/24/2004	10,167,419	21,011,224	25,167,908	19,240,510	-	75,608,288
3/5/2004	10,208,911	21,016,498	25,262,233	19,351,736	-	75,860,605
3/18/2004	10,260,489	21,133,960	25,388,120	19,476,883	-	76,280,679
4/2/2004	10,322,759	21,273,202	25,536,779	19,639,877	-	76,793,844
4/30/2004	10,436,951	21,406,056	25,799,204	19,938,821	-	77,602,259
5/14/2004	10,494,226	21,534,971	25,933,730	20,089,712	-	78,073,866
5/27/2004	10,546,867	21,631,037	26,057,053	20,251,563	-	78,507,747
6/11/2004	10,607,815	21,776,935	26,202,597	20,438,759	-	79,047,333
6/25/2004	10,663,567	21,912,033	26,337,362	20,611,803	-	79,545,992
7/7/2004	10,712,504	22,029,480	26,454,850	20,763,118	-	79,981,179
7/26/2004	10,787,757	22,155,609	26,638,418	21,000,011	-	80,603,022
8/6/2004	10,830,532	22,259,958	26,743,484	21,138,062	-	80,993,263
8/20/2004	10,830,771	22,335,605	26,879,644	21,315,341	-	81,382,588
9/3/2004	10,830,779	22,405,574	27,015,508	21,493,610	-	81,766,698
9/16/2004	10,870,378	22,509,209	27,142,149	21,659,262	-	82,202,225
10/4/2004	10,893,136	22,509,361	27,192,032	21,890,859	-	82,506,615
10/15/2004	10,893,995	22,567,762	27,284,258	22,028,499	-	82,795,741
10/29/2004	10,896,112	22,568,304	27,388,448	22,167,320	-	83,041,411
11/12/2004	10,898,048	22,603,544	27,522,248	22,344,554	-	83,389,621
11/19/2004	10,898,136	22,645,092	27,585,807	22,440,386	-	83,590,648
11/24/2004	10,898,136	22,649,452	27,634,548	22,511,290	-	83,714,653
12/10/2004	10,900,536	22,763,344	27,786,758	22,732,470	-	84,204,335
12/28/2004	10,907,790	22,771,103	27,956,610	22,983,373	-	84,640,103
1/10/2005	10,961,114	22,771,431	28,079,120	23,165,107	-	84,997,999
1/21/2005	11,033,140	22,808,366	28,181,287	23,316,873	-	85,360,893
2/4/2005	11,092,814	22,883,581	28,302,382	23,509,172	-	85,809,176
2/17/2005	11,131,888	23,005,400	28,420,829	23,685,587	-	86,264,931
3/8/2005	11,179,645	23,185,250	28,595,481	23,946,431	-	86,928,034
3/21/2005	11,202,462	23,307,424	28,713,071	24,123,192	-	87,367,376
4/1/2005	11,219,696	23,411,079	28,812,983	24,273,943	-	87,738,928
4/13/2005	11,236,868	23,522,949	28,920,892	24,437,205	-	88,139,141
4/28/2005	11,259,438	23,665,033	28,978,338	24,642,773	-	88,566,809
5/10/2005	11,275,854	23,777,045	29,052,516	24,806,272	-	88,932,914
5/25/2005	11,309,393	23,922,247	29,168,942	25,011,733	-	89,433,542
6/10/2005	11,344,164	24,076,309	29,230,627	25,227,301	-	89,899,628
6/21/2005	11,373,392	24,184,747	29,231,327	25,378,327	-	90,189,020

IWM CONSULTING GROUP

Former Amphenol Facility
980 Hurricane Road
Franklin, Indiana
Cumulative Ground Water Flow Readings

Date	Cumulative Pumpage (gallons)					
	RW-1	RW-2	RW-3	RW-4	RW-5	Total
7/8/2005	11,376,927	24,198,300	29,242,573	25,393,379	-	90,232,406
7/22/2005	11,407,659	24,329,864	29,352,118	25,544,830	-	90,655,698
8/5/2005	11,407,742	24,329,922	29,352,305	25,544,901	-	90,656,097
8/19/2005	11,436,244	24,414,005	29,464,080	25,695,045	-	91,030,601
8/23/2005	11,443,658	24,414,695	29,496,446	25,738,438	-	91,114,464
9/2/2005	11,459,819	24,482,662	29,571,910	25,862,359	-	91,397,977
9/16/2005	11,485,204	24,576,145	29,677,960	26,036,972	-	91,797,508
9/20/2005	11,491,269	24,598,954	29,707,315	26,085,527	-	91,904,292
9/29/2005	11,514,774	24,658,922	29,776,362	26,199,944	-	92,171,229
10/7/2005	11,536,098	24,710,355	29,836,885	26,300,438	-	92,405,003
10/14/2005	11,551,081	24,750,195	29,889,779	26,388,323	-	92,600,605
10/28/2005	11,574,846	24,820,955	29,993,687	26,561,303	-	92,972,018
11/11/2005	11,587,619	24,886,754	30,098,358	26,735,850	-	93,329,808
11/21/2005	11,602,449	24,942,204	30,158,188	26,861,480	-	93,585,548
12/5/2005	11,627,167	25,016,445	30,244,291	27,035,822	-	93,944,952
12/19/2005	11,642,442	25,085,846	30,260,323	27,211,214	-	94,221,052
1/6/2006	11,672,872	25,179,326	30,260,323	27,437,526	-	94,571,274
1/16/2006	11,696,358	25,236,183	30,260,470	27,564,629	-	94,778,867
1/20/2006	11,707,086	25,260,258	30,292,076	27,613,029	-	94,893,676
2/3/2006	11,742,726	25,343,766	30,421,363	27,786,445	-	95,315,527
2/17/2006	11,775,236	25,416,715	30,550,756	27,960,322	-	95,724,256
3/3/2006	11,808,025	25,486,889	30,679,286	28,133,142	-	96,128,569
3/16/2006	11,858,147	25,555,893	30,797,531	28,293,532	-	96,526,330
3/31/2006	11,927,096	25,648,149	30,934,969	28,480,437	-	97,011,878
4/26/2006	11,973,875	25,730,176	31,057,899	28,648,854	-	97,432,031
5/11/2006	11,973,875	25,789,358	31,057,900	28,648,853	-	97,491,213
5/25/2006	12,043,380	25,872,879	31,185,595	28,824,501	-	97,947,582
6/9/2006	12,105,881	25,959,062	31,318,200	29,007,831	-	98,412,201
6/12/2006	12,113,182	25,970,165	31,335,477	29,031,748	-	98,471,799
6/19/2006	12,132,973	26,001,611	31,384,377	29,099,614	-	98,639,802
6/23/2006	12,146,475	26,024,570	31,419,831	29,149,121	-	98,761,224
7/7/2006	12,190,151	26,098,884	31,543,822	29,322,891	-	99,176,975
7/19/2006	12,223,023	26,153,621	31,649,339	29,471,155	-	99,518,365
8/4/2006	12,275,813	26,225,381	31,788,217	29,667,661	-	99,978,299
8/18/2006	12,317,178	26,243,567	31,908,629	29,839,799	-	100,330,400
8/21/2006	12,325,696	26,243,644	31,935,128	29,877,810	-	100,403,505
9/1/2006	12,354,429	26,297,236	32,031,052	29,915,488	-	100,619,432
9/15/2006	12,390,013	26,349,885	32,152,272	30,190,464	-	101,103,861
9/29/2006	12,425,509	26,396,650	32,272,301	30,364,557	-	101,480,244
10/13/2006	12,453,565	26,442,743	32,382,695	30,536,891	-	101,837,121
10/20/2006	12,463,988	26,467,027	32,450,300	30,624,768	-	102,027,310
10/27/2006	12,481,425	26,489,512	32,508,727	30,710,729	-	102,211,620
10/31/2006	12,495,075	26,504,303	32,542,405	30,760,436	-	102,323,446
11/10/2006	12,527,544	26,545,728	32,626,071	30,884,443	-	102,605,013
11/22/2006	12,562,741	26,592,582	32,725,300	31,032,373	-	102,934,223
12/8/2006	12,629,123	26,641,016	32,818,400	31,220,334	-	103,330,100
12/20/2006	12,680,144	26,701,736	32,916,776	31,372,025	-	103,691,908
1/3/2007	12,748,558	26,773,838	33,027,340	31,545,211	-	104,116,174
1/16/2007	12,824,270	26,843,289	33,134,931	31,706,294	-	104,530,011
1/26/2007	12,889,074	26,896,753	33,216,916	31,828,291	-	104,852,261
1/29/2007	12,905,755	26,913,000	33,242,118	31,865,763	-	104,947,863
2/12/2007	12,961,660	26,986,034	33,350,778	32,037,000	-	105,356,699
2/26/2007	13,005,719	27,052,574	33,466,338	32,208,820	-	105,754,678
3/1/2007	13,018,339	27,066,335	33,491,073	32,244,070	-	105,841,044
3/12/2007	13,069,289	27,089,034	33,529,808	32,379,410	-	106,088,768
3/26/2007	13,120,219	27,175,534	33,645,618	32,467,380	-	106,429,978
4/9/2007	13,120,219	27,175,534	33,645,618	32,467,380	-	106,429,978
4/23/2007	13,214,618	27,310,105	33,867,762	32,771,902	-	107,185,614
5/7/2007	13,258,997	27,383,580	33,973,504	32,897,461	-	107,534,769
5/21/2007	13,297,469	27,455,854	34,037,508	33,047,670	-	107,859,728
6/8/2007	13,331,729	27,538,975	34,159,276	33,239,962	-	108,291,169
6/22/2007	13,348,532	27,593,798	34,248,339	33,389,670	-	108,601,566
7/6/2007	13,363,799	27,644,036	34,335,901	33,539,406	-	108,904,369
7/17/2007	13,378,617	27,678,691	34,386,385	33,657,194	-	109,122,114
8/1/2007	13,382,770	27,702,941	34,520,347	33,874,162	-	109,501,447
8/20/2007	13,382,771	27,727,410	34,623,226	34,119,501	-	109,874,135
8/31/2007	13,382,771	27,741,601	34,623,226	34,259,733	-	110,028,558
9/10/2007	13,402,482	27,753,584	34,623,226	34,390,601	-	110,191,120
9/14/2007	13,417,672	27,757,801	34,638,599	34,439,106	-	110,274,405

IWM CONSULTING GROUP

Former Amphenol Facility
980 Hurricane Road
Franklin, Indiana
Cumulative Ground Water Flow Readings

Date	Cumulative Pumpage (gallons)					
	RW-1	RW-2	RW-3	RW-4	RW-5	Total
9/27/2007	13,455,711	27,768,739	34,749,149	34,603,727	-	110,598,553
10/12/2007	13,486,445	27,782,779	34,874,719	34,794,863	-	110,960,033
10/26/2007	13,511,135	27,797,832	34,987,340	34,969,551	-	111,287,085
11/9/2007	13,539,201	27,812,380	35,102,887	35,147,683	-	111,623,378
11/21/2007	13,557,730	27,822,865	35,199,265	35,293,864	-	111,894,951
12/7/2007	13,583,550	27,836,591	35,331,719	35,400,089	-	112,173,176
12/19/2007	13,619,719	27,851,131	35,431,627	35,411,037	-	112,334,741
1/4/2008	13,672,681	27,874,974	35,564,804	35,630,390	-	112,764,076
1/18/2008	13,672,813	27,905,552	35,680,886	35,819,131	-	113,099,609
1/30/2008	13,672,913	27,934,099	35,780,139	35,975,264	-	113,383,642
2/15/2008	13,732,737	27,979,314	35,909,561	36,185,859	-	113,828,698
2/29/2008	13,786,310	28,023,167	36,018,127	36,367,947	-	114,216,778
3/6/2008	13,809,646	28,043,372	36,063,150	36,446,813	-	114,384,208
3/13/2008	13,836,130	28,067,359	36,104,080	36,534,616	-	114,563,412
3/28/2008	13,895,027	28,124,359	36,196,824	36,735,293	-	114,972,730
4/4/2008	13,921,545	28,150,159	36,240,242	36,826,519	-	115,159,692
4/11/2008	13,948,579	28,176,874	36,285,199	36,919,690	-	115,351,569
4/25/2008	14,002,830	28,223,875	36,375,654	37,104,043	-	115,727,629
5/8/2008	14,052,501	28,266,971	36,459,927	37,271,839	-	116,072,465
5/23/2008	14,110,123	28,271,276	36,559,690	37,470,731	-	116,433,047
6/6/2008	14,163,789	28,348,367	36,653,660	37,658,565	-	116,845,608
6/20/2008	14,177,522	28,388,958	36,701,800	37,754,425	-	117,043,932
6/27/2008	14,177,576	28,427,042	36,746,703	37,754,507	-	117,127,055
7/3/2008	14,222,773	28,457,794	36,784,785	37,861,991	-	117,348,570
7/17/2008	14,282,200	28,533,225	36,930,154	38,067,866	-	117,834,672
7/18/2008	14,282,246	28,533,305	36,930,301	38,068,033	-	117,835,112
7/23/2008	14,284,640	28,536,367	36,935,951	38,076,081	-	117,854,266
8/1/2008	14,319,357	28,579,113	37,018,332	38,193,899	-	118,131,928
8/15/2008	14,319,642	28,649,008	37,155,026	38,386,216	-	118,531,119
8/29/2008	14,408,170	28,708,429	37,300,199	38,578,662	-	119,016,687
9/12/2008	14,476,470	28,745,368	37,447,009	38,766,209	-	119,456,283
9/26/2008	14,536,243	28,779,675	37,596,052	38,954,602	-	119,887,799
10/10/2008	14,594,697	28,820,941	37,746,790	39,144,458	-	120,328,113
10/22/2008	14,645,493	28,848,490	37,877,950	39,306,311	-	120,699,471
11/6/2008	14,701,087	28,890,192	38,037,715	39,502,465	-	121,152,686
11/21/2008	14,749,861	28,924,439	38,200,648	39,701,162	-	121,597,337
12/5/2008	14,769,926	28,954,345	38,351,807	39,885,773	-	121,983,078
12/19/2008	14,803,469	28,985,730	38,503,875	40,069,861	-	122,384,162
1/2/2009	14,852,813	29,028,942	38,656,486	40,256,232	-	122,815,700
1/16/2009	14,906,699	29,078,794	38,811,232	40,446,834	-	123,264,786
1/30/2009	14,954,862	29,122,221	38,963,402	40,634,582	-	123,696,294
2/13/2009	15,008,850	29,172,644	39,117,909	40,824,303	-	124,144,933
2/27/2009	15,077,699	29,237,168	39,270,184	41,006,687	-	124,612,965
3/13/2009	15,135,091	29,290,295	39,422,357	41,188,805	-	125,057,775
3/25/2009	15,179,908	29,341,649	39,552,762	41,347,108	-	125,442,654
4/9/2009	15,240,658	29,416,783	39,716,316	41,546,762	-	125,941,746
4/24/2009	15,325,208	29,503,932	39,878,557	41,745,655	-	126,474,579
5/8/2009	15,406,729	29,538,701	40,032,738	41,934,227	-	126,933,622
5/22/2009	15,487,601	29,548,109	40,182,813	42,121,440	-	127,361,190
6/5/2009	15,630,809	29,770,803	40,335,485	42,310,188	-	128,068,512
6/19/2009	15,643,892	29,856,362	40,472,623	42,481,053	-	128,475,157
7/2/2009	15,719,694	29,941,349	40,612,807	42,655,040	-	128,950,117
7/17/2009	15,806,732	30,014,231	40,774,335	42,854,786	-	129,471,311
7/31/2009	15,887,687	30,084,820	40,925,416	43,041,536	-	129,960,686
8/14/2009	15,969,273	30,160,735	41,078,203	43,233,076	-	130,462,514
8/28/2009	16,050,400	30,214,108	41,226,912	43,423,531	-	130,936,178
9/11/2009	16,050,834	30,214,420	41,227,679	43,424,589	-	130,938,749
9/25/2009	16,127,545	30,251,659	41,374,230	43,615,318	-	131,389,979
10/9/2009	16,171,700	30,300,898	41,523,631	43,802,390	-	131,819,846
10/23/2009	16,277,020	30,348,624	41,672,316	43,991,890	-	132,311,077
11/4/2009	16,339,699	30,387,274	41,802,098	44,100,810	-	132,651,108
11/19/2009	16,411,579	30,440,724	41,962,138	44,304,480	-	133,140,148
12/4/2009	16,481,414	30,496,174	42,123,371	44,509,801	-	133,631,987
12/17/2009	16,540,771	30,566,187	42,262,914	44,686,357	-	134,077,456
12/31/2009	16,576,771	30,609,449	42,345,091	44,789,332	-	134,341,870
1/14/2010	16,643,539	30,681,300	42,493,061	44,977,337	-	134,816,464
1/29/2010	16,687,727	30,760,844	42,653,478	45,177,640	-	135,300,916
2/10/2010	16,768,070	30,823,106	42,782,092	45,336,706	-	135,731,201
2/26/2010	16,819,759	30,906,844	42,953,188	45,548,270	-	136,249,288

IWM CONSULTING GROUP

Former Amphenol Facility
980 Hurricane Road
Franklin, Indiana
Cumulative Ground Water Flow Readings

Date	Cumulative Pumpage (gallons)					
	RW-1	RW-2	RW-3	RW-4	RW-5	Total
3/11/2010	16,863,810	30,980,102	43,091,809	45,722,405	-	136,679,353
3/26/2010	16,918,571	31,068,262	43,253,045	45,925,716	-	137,186,821
4/8/2010	16,970,320	31,147,905	43,392,917	46,102,158	-	137,634,527
4/22/2010	17,026,281	31,231,925	43,543,300	46,290,482	-	138,113,215
5/6/2010	17,078,739	31,312,954	43,692,198	46,475,780	-	138,580,898
5/21/2010	17,134,670	31,400,080	43,852,156	46,676,949	-	139,085,082
6/4/2010	17,186,615	31,480,069	44,001,729	46,863,932	-	139,553,572
6/18/2010	17,242,088	31,564,524	44,149,574	47,048,223	-	140,025,636
7/1/2010	17,315,451	31,564,524	44,149,574	47,048,223	-	140,098,999
7/17/2010	17,381,146	31,758,866	44,437,557	47,353,371	-	140,952,167
7/22/2010	17,403,991	31,792,243	44,492,196	47,429,664	19,925	141,159,246
7/29/2010	17,429,707	31,826,886	44,558,093	47,519,611	93,937	141,449,461
8/12/2010	17,441,083	31,846,592	44,585,569	47,570,743	153,611	141,618,825
8/26/2010	17,489,418	31,898,926	44,687,639	47,752,356	295,252	142,144,818
9/8/2010	17,529,355	31,947,331	44,784,449	47,922,972	433,486	142,638,820
9/23/2010	17,561,653	31,982,488	44,882,792	48,081,182	600,041	143,129,383
10/7/2010	17,585,640	32,019,799	44,977,320	48,261,591	851,845	143,717,422
10/21/2010	17,593,111	32,049,503	45,085,891	48,443,692	1,071,314	144,264,738
11/5/2010	17,601,448	32,086,233	45,207,040	48,638,074	1,307,287	144,861,309
11/19/2010	17,607,470	32,099,609	45,332,485	48,809,910	1,533,273	145,403,974
12/3/2010	17,619,579	32,114,164	45,472,544	48,989,824	1,781,877	145,999,215
12/8/2010	17,626,995	32,125,605	45,523,166	49,054,279	1,870,420	146,221,692
12/17/2010	17,631,007	32,134,945	45,542,511	49,080,186	1,896,816	146,306,692
12/30/2010	17,651,743	32,184,258	45,629,260	49,248,390	2,061,387	146,796,265
1/14/2011	17,680,025	32,246,229	45,691,252	49,442,051	2,243,622	147,324,406
1/17/2011	17,680,297	32,246,898	45,692,073	49,443,662	2,245,245	147,329,402
1/28/2011	17,699,998	32,290,059	45,784,699	49,587,767	2,392,051	147,775,801
2/11/2011	17,721,483	32,341,319	45,894,922	49,770,401	2,576,071	148,325,423
2/25/2011	17,747,891	32,393,107	46,009,176	49,953,215	2,753,448	148,878,064
3/11/2011	17,785,498	32,449,430	46,064,625	50,044,410	2,844,586	149,209,776
3/24/2011	17,830,377	32,526,658	46,144,050	50,175,033	2,972,875	149,670,220
4/8/2011	17,888,953	32,619,922	46,267,644	50,370,951	3,164,567	150,333,264
4/14/2011	17,914,844	32,664,643	46,315,580	50,450,497	3,241,754	150,608,545
4/22/2011	17,960,378	32,731,346	46,381,722	50,553,331	3,343,885	150,991,889
5/6/2011	18,055,787	32,860,780	46,499,773	50,732,537	3,521,652	151,691,756
5/20/2011	18,141,748	32,980,818	46,623,576	50,913,264	3,703,445	152,384,078
6/2/2011	18,206,512	33,075,552	46,738,377	51,079,938	3,871,772	152,993,378
6/15/2011	18,244,670	33,125,979	46,808,525	51,185,307	3,977,652	153,363,360
6/30/2011	18,319,640	33,219,405	46,939,477	51,377,551	4,171,071	154,048,371
7/15/2011	18,387,307	33,293,241	47,074,989	51,572,475	4,361,525	154,710,764
7/28/2011	18,436,904	33,330,915	47,193,016	51,739,774	4,524,640	155,246,476
8/11/2011	18,482,582	33,357,395	47,318,765	51,916,025	4,697,317	155,793,311
8/25/2011	18,523,927	33,378,136	47,443,677	52,096,542	4,873,010	156,336,519
9/7/2011	18,552,986	33,413,417	47,556,188	52,265,341	5,036,623	156,845,782
9/23/2011	18,577,187	33,437,902	47,698,746	52,466,281	5,238,251	157,439,594
10/5/2011	18,603,833	33,466,140	47,803,470	52,612,112	5,386,333	157,893,115
10/7/2011	18,608,445	33,470,877	47,821,996	52,637,761	5,412,350	157,972,656
10/18/2011	18,625,588	33,495,216	47,932,071	52,789,225	5,565,931	158,429,258
11/4/2011	18,625,679	33,531,184	48,074,628	52,985,390	5,764,380	159,002,488
11/18/2011	18,627,549	33,560,594	48,201,628	53,158,640	5,938,670	159,508,308
12/1/2011	18,629,825	33,598,934	48,320,048	53,355,570	6,100,310	160,025,914
12/16/2011	18,629,949	33,694,694	48,451,868	53,577,620	6,282,440	160,657,798
12/28/2011	18,629,987	33,779,384	48,561,758	53,756,850	6,369,780	161,118,986
1/13/2012	18,645,754	33,859,637	48,708,053	53,992,589	6,573,941	161,801,201
1/16/2012	18,716,529	33,865,708	48,721,294	54,013,533	6,592,457	161,930,748
1/27/2012	18,757,241	33,938,060	48,817,779	54,170,142	6,731,820	162,436,269
2/10/2012	18,815,117	34,035,651	48,942,826	54,373,450	6,910,967	163,099,238
2/24/2012	18,862,640	34,104,647	49,069,225	54,579,272	7,090,969	163,727,980
3/9/2012	18,902,508	34,170,267	49,197,023	54,783,061	7,269,776	164,343,862
3/23/2012	18,937,777	34,222,618	49,324,691	54,989,061	7,449,391	164,944,765
4/6/2012	18,985,172	34,316,006	49,452,912	55,194,431	7,629,191	165,598,939
4/20/2012	19,034,085	34,411,741	49,579,662	55,399,648	7,806,565	166,252,928
5/2/2012	19,072,065	34,481,477	49,688,956	55,576,321	7,959,176	166,799,222
5/16/2012	19,126,410	34,578,497	49,817,176	55,781,962	8,137,991	167,463,263
5/22/2012	19,148,742	34,617,182	49,872,834	55,871,142	8,215,560	167,746,687
6/1/2012	19,182,310	34,668,364	49,964,636	56,017,651	8,342,793	168,196,981
6/14/2012	19,220,759	34,715,694	50,084,238	56,206,400	8,508,700	168,757,018
6/26/2012	19,250,934	34,755,010	50,196,416	56,384,007	8,664,407	169,272,001
7/13/2012	19,282,456	34,789,492	50,351,741	56,627,498	8,878,597	169,951,011

Former Amphenol Facility
980 Hurricane Road
Franklin, Indiana
Cumulative Ground Water Flow Readings

Date	Cumulative Pumpage (gallons)					
	RW-1	RW-2	RW-3	RW-4	RW-5	Total
7/27/2012	19,300,279	34,815,104	50,481,138	56,830,580	9,056,180	170,504,508
8/10/2012	19,309,368	34,840,760	50,610,359	57,033,320	9,233,830	171,048,864
8/24/2012	19,315,213	34,851,574	50,736,895	57,233,136	9,408,656	171,566,701
9/6/2012	19,318,377	34,861,041	50,856,179	57,234,830	9,571,204	171,862,858
9/21/2012	19,335,883	34,872,814	50,991,985	57,455,799	9,757,477	172,435,185
10/5/2012	19,352,210	34,883,464	51,121,784	57,668,757	9,934,425	172,981,867
10/19/2012	19,370,447	34,892,551	51,249,042	57,878,757	10,109,194	173,521,218
11/2/2012	19,386,758	34,899,644	51,376,083	58,088,081	10,282,271	174,054,064
11/6/2012	19,391,068	34,899,671	51,411,992	58,149,154	10,332,065	174,205,177
11/16/2012	19,400,364	34,899,674	51,501,533	58,297,367	10,450,677	174,570,842
11/30/2012	19,409,314	34,899,674	51,629,413	58,509,626	10,609,784	175,079,038
12/7/2012	19,411,904	34,899,674	51,693,373	58,616,035	10,685,793	175,328,006
12/11/2012	19,413,930	34,899,805	51,729,227	58,675,438	10,729,481	175,469,108
12/17/2012	19,417,115	34,914,357	51,784,590	58,767,251	10,796,312	175,700,852
12/28/2012	19,422,179	34,938,064	51,884,718	58,916,250	10,931,950	176,114,388
1/11/2013	19,429,323	34,967,288	52,013,327	59,107,052	11,104,052	176,642,269
1/24/2013	19,478,399	35,024,332	52,132,195	59,282,511	11,247,851	177,186,515
2/8/2013	19,535,734	35,096,268	52,272,637	59,488,915	11,273,959	177,688,740
2/25/2013	19,596,413	35,160,047	52,432,869	59,721,134	11,294,807	178,226,497
3/8/2013	19,634,478	35,189,228	52,534,826	59,868,397	11,442,232	178,690,388
3/22/2013	19,681,911	35,228,166	52,663,610	60,055,339	11,626,130	179,276,383
4/5/2013	19,727,669	35,265,694	52,792,148	60,241,450	11,811,400	179,859,588
4/19/2013	19,771,092	35,301,176	52,921,620	60,429,844	11,997,517	180,442,476
5/3/2013	19,823,292	35,344,645	53,049,314	60,615,719	12,179,555	181,033,752
5/17/2013	19,876,397	35,385,222	53,177,532	60,802,477	12,363,253	181,626,108
5/20/2013	19,887,596	35,395,416	53,203,514	60,840,462	12,400,905	181,749,120
5/30/2013	19,924,579	35,430,856	53,294,257	60,972,623	12,532,113	182,175,655
6/13/2013	19,954,209	35,459,564	53,367,498	61,079,480	12,636,980	182,518,958
6/28/2013	19,984,165	35,491,016	53,439,824	61,189,501	12,747,249	182,872,982
7/12/2013	20,029,164	35,538,329	53,560,220	61,372,738	12,931,693	183,453,371
7/26/2013	20,067,500	35,577,142	53,682,207	61,554,872	13,113,782	184,016,730
8/9/2013	20,100,935	35,609,889	53,805,409	61,738,677	13,292,277	184,568,414
8/23/2013	20,130,301	35,638,298	53,928,901	61,920,983	13,475,291	185,115,001
9/6/2013	20,153,775	35,660,903	54,052,237	62,102,418	13,656,818	185,647,378
9/19/2013	20,169,780	35,677,552	54,168,145	62,271,795	13,829,216	186,137,715
9/27/2013	20,177,315	35,686,555	54,237,580	62,374,486	13,934,019	186,431,182
10/1/2013	20,180,640	35,690,996	54,274,274	62,428,853	13,988,747	186,584,737
10/18/2013	20,198,726	35,712,831	54,422,532	62,648,015	14,209,497	187,212,828
11/1/2013	20,209,877	35,728,996	54,545,883	62,830,711	14,387,026	187,723,720
11/13/2013	20,219,607	35,743,158	54,651,633	62,987,871	14,542,658	188,166,154
11/27/2013	20,229,129	35,758,564	54,771,388	63,169,850	14,719,860	188,670,018
12/13/2013	20,232,306	35,773,540	54,903,022	63,378,171	14,918,033	189,226,299
12/27/2013	20,254,947	35,798,155	55,018,923	63,559,842	15,094,915	189,748,009
1/13/2014	20,310,459	35,858,444	55,058,528	63,785,620	15,311,390	190,345,668
1/27/2014	20,359,066	35,908,347	55,163,059	63,963,231	15,482,350	190,897,280
2/7/2014	20,393,790	35,943,762	55,256,155	64,106,449	15,618,274	191,339,657
2/19/2014	20,428,577	35,979,526	55,358,809	64,263,402	15,766,688	191,818,229
3/7/2014	20,443,248	35,987,068	55,387,924	64,307,521	15,808,414	191,955,402
3/21/2014	20,489,612	36,042,705	55,506,739	64,489,351	15,981,942	192,531,576
4/4/2014	20,530,379	36,090,004	55,623,198	64,664,950	16,150,450	193,080,208
4/11/2014	20,561,121	36,123,401	55,682,367	64,754,818	16,237,417	193,380,351
4/19/2014	20,597,949	36,164,233	55,748,349	64,877,632	16,338,389	193,747,779
4/26/2014	20,626,412	36,195,383	55,805,928	64,981,088	16,423,019	194,053,057
4/28/2014	20,635,165	36,204,856	55,824,342	65,014,336	16,449,863	194,149,789
5/2/2014	20,649,796	36,220,523	55,855,609	65,070,851	16,495,304	194,313,310
5/16/2014	20,701,406	36,275,293	55,971,296	65,280,691	16,663,176	194,913,089
5/30/2014	20,753,409	36,329,628	56,088,110	65,492,982	16,829,166	195,514,522
6/14/2014	20,794,298	36,371,897	56,178,428	65,657,502	16,956,000	195,979,352
6/26/2014	20,845,396	36,425,906	56,277,675	65,840,690	17,103,753	196,514,647
7/11/2014	20,902,170	36,484,485	56,403,449	66,069,532	17,286,861	197,167,724
7/25/2014	20,949,099	36,532,274	56,519,208	66,278,440	17,453,870	197,754,118
8/8/2014	20,992,106	36,576,227	56,636,634	66,489,309	17,622,038	198,337,541
8/22/2014	21,029,912	36,615,310	56,749,737	66,696,135	17,785,918	198,898,239
9/5/2014	21,065,532	36,652,820	56,865,500	66,909,032	17,952,196	199,466,307
9/19/2014	21,101,206	36,690,779	56,980,353	67,119,933	18,116,511	200,030,009
9/26/2014	21,117,240	36,707,673	57,036,346	67,222,553	18,195,917	200,300,956
10/8/2014	21,143,064	36,734,197	57,135,015	67,403,911	18,335,212	200,772,626
10/17/2014	21,161,672	36,752,610	57,209,521	67,540,401	18,440,192	201,125,623
10/31/2014	21,188,902	36,780,585	57,322,493	67,748,966	18,598,306	201,660,479

IWM CONSULTING GROUP

Former Amphenol Facility
980 Hurricane Road
Franklin, Indiana
Cumulative Ground Water Flow Readings

Date	Cumulative Pumpage (gallons)					
	RW-1	RW-2	RW-3	RW-4	RW-5	Total
11/13/2014	21,211,031	36,804,334	57,385,031	67,943,708	18,743,995	202,109,326
11/24/2014	21,227,605	36,822,618	57,503,662	68,105,871	18,864,837	202,545,820
12/11/2014	21,259,937	36,856,647	57,691,115	68,362,687	19,054,101	203,245,714
12/24/2014	21,284,460	36,885,933	57,825,524	68,547,867	19,190,045	203,755,056
1/9/2015	21,316,070	36,922,878	57,997,656	68,786,228	19,363,399	204,407,458
1/23/2015	21,345,587	36,959,350	58,144,372	68,993,833	19,513,801	204,978,170
1/29/2015	21,357,127	36,973,611	58,205,489	69,081,001	19,576,585	205,215,040
2/6/2015	21,371,505	36,991,245	58,286,851	69,198,021	19,660,311	205,529,160
2/20/2015	21,394,354	37,020,048	58,428,275	69,404,547	19,660,702	205,929,153
2/26/2015	21,403,733	37,035,407	58,488,245	69,491,602	19,660,702	206,100,916
3/6/2015	21,416,567	37,056,085	58,568,322	69,610,071	19,660,702	206,332,974
3/13/2015	21,432,404	37,077,255	58,637,051	69,713,961	19,672,942	206,554,840
3/20/2015	21,451,911	37,099,505	58,705,735	69,817,260	19,758,622	206,854,260
4/3/2015	21,496,123	37,157,768	58,840,954	70,024,505	19,923,353	207,463,930
4/10/2015	21,520,195	37,190,147	58,908,094	70,129,386	20,006,301	207,775,350
4/17/2015	21,548,296	37,225,866	58,974,446	70,234,441	20,088,739	208,093,015
5/8/2015	21,633,870	37,329,352	59,168,269	70,545,684	20,332,040	209,030,442
5/15/2015	21,660,703	37,360,642	59,232,415	70,650,969	20,414,065	209,340,021
5/21/2015	21,682,335	37,385,208	59,285,779	70,738,945	20,482,461	209,595,955
5/27/2015	21,702,119	37,399,199	59,337,850	70,827,662	20,550,453	209,838,510
6/1/2015	21,717,835	37,412,051	59,382,879	70,896,281	20,610,201	210,040,474
6/12/2015	21,747,685	37,447,069	59,476,806	71,038,692	20,733,858	210,465,337
6/29/2015	21,803,534	37,509,533	59,623,153	71,264,592	20,928,087	211,150,126
7/10/2015	21,856,543	37,567,451	59,715,803	71,410,231	21,052,413	211,623,668
7/24/2015	21,954,098	37,585,620	59,833,820	71,597,837	21,211,013	212,203,615
8/7/2015	22,031,338	37,585,679	59,949,604	71,778,912	21,366,471	212,733,231
8/21/2015	22,092,570	37,651,895	60,063,901	71,958,372	21,519,995	213,307,960
9/3/2015	22,140,005	37,700,478	60,168,466	72,126,311	21,661,719	213,818,206
9/10/2015	22,162,440	37,722,445	60,224,395	72,217,457	21,737,090	214,085,054
9/11/2015	22,162,450	37,722,454	60,224,416	72,217,491	21,737,114	214,085,152
9/18/2015	22,182,505	37,741,631	60,276,772	72,305,071	21,808,859	214,336,065
10/2/2015	22,218,397	37,774,281	60,385,729	72,488,189	21,957,545	214,845,368
10/12/2015	22,240,732	37,794,399	60,461,431	72,617,782	22,058,949	215,194,520
10/16/2015	22,242,971	37,796,310	60,469,257	72,631,392	22,069,726	215,230,883
10/30/2015	22,270,071	37,819,469	60,613,582	72,825,571	22,230,469	215,780,389
11/13/2015	22,294,496	37,841,755	60,761,827	73,021,255	22,390,355	216,330,915
11/25/2015	22,313,190	37,860,592	60,891,076	73,187,442	22,525,018	216,798,545
12/14/2015	22,341,225	37,897,543	61,092,029	73,453,206	22,738,113	217,543,343
12/24/2015	22,353,695	37,914,595	61,192,112	73,591,349	22,849,163	217,922,141
1/8/2016	22,396,764	37,960,917	61,367,870	73,803,185	23,017,304	218,567,267
1/21/2016	22,440,091	38,006,786	61,527,455	73,983,596	23,159,279	219,138,434
2/4/2016	22,483,110	38,050,370	61,695,059	74,176,614	23,310,181	219,736,561
2/19/2016	22,512,701	38,109,165	61,876,065	74,385,025	23,467,583	220,371,766
3/4/2016	22,522,123	38,165,386	62,047,797	74,583,131	23,615,567	220,955,231
3/18/2016	22,522,638	38,228,796	62,223,241	74,777,171	23,762,706	221,535,779
4/1/2016	22,522,783	38,285,705	62,396,246	74,969,982	23,908,428	222,104,371
4/15/2016	22,522,940	38,337,341	62,573,509	75,164,601	24,054,143	222,673,761
4/22/2016	22,523,966	38,363,033	62,664,996	75,266,762	24,129,358	222,969,342
4/29/2016	22,524,797	38,388,598	62,751,445	75,365,543	24,201,883	223,253,493
5/13/2016	22,525,461	38,440,105	62,928,471	75,566,668	24,348,118	223,830,050
5/27/2016	22,540,945	38,512,402	63,101,443	75,764,305	24,491,195	224,431,517
6/10/2016	22,547,796	38,574,505	63,272,726	75,962,132	24,628,074	225,006,460
6/24/2016	22,549,794	38,635,555	63,445,839	76,161,742	24,765,224	225,579,381
7/8/2016	22,557,607	38,695,339	63,620,613	76,363,321	24,902,523	226,160,630
7/22/2016	22,569,714	38,702,445	63,801,113	76,564,435	25,037,817	226,696,751
8/4/2016	22,585,424	38,766,498	63,947,841	76,752,315	25,163,002	227,236,307
8/18/2016	22,588,621	38,829,627	64,103,345	76,950,621	25,294,340	227,787,781

IWM CONSULTING GROUP

Former Amphenol Facility
980 Hurricane Road
Franklin, Indiana
Cumulative Ground Water Flow Readings

Date	Cumulative Pumpage (gallons)					
	RW-1	RW-2	RW-3	RW-4	RW-5	Total
9/2/2016	22,592,682	38,900,582	64,268,979	77,162,271	25,433,520	228,379,261
9/16/2016	22,594,713	38,955,535	64,427,069	77,364,887	25,564,743	228,928,174
9/27/2016	22,595,647	38,991,408	64,550,751	77,523,112	25,666,095	229,348,240
9/30/2016	22,596,031	39,000,156	64,582,524	77,563,381	25,691,851	229,455,170
10/13/2016	22,598,227	39,036,980	64,730,223	77,751,246	25,810,957	229,948,860
10/27/2016	22,598,734	39,072,260	64,884,240	77,948,727	25,935,567	230,460,755

Notes:

- Data prior to 4/12/96 was collected by EMCON.
- A new flow baseline (zero cumulative flow) was established on August 3, 1995, due to flow meter replacement.
- Erroneous flow meter reading from RW-3 on 10/1/96.
- Due to a flow meter malfunction, the totalizer for RW-2 showed a negative flow of 1,051 gallons on January 14, 1997.
- Due to a flow meter malfunction, the totalizer for RW-3 showed a negative flowage of 1,538 gallons, 19,689 gallons, and 20,197 gallons on March 14, March 28, and May 7, 1997, respectively.
- Due to a flow meter malfunction, the total gallons pumped between July 2 and July 16, 1998 was estimated at 10 gpm for RW-2 and RW-3.
- Recovery wells converted from pneumatic to electrical submersible pumps in March 1999.
- Recovery well RW-4 installed late February 1999.
- Recovery well RW-5 was initiated on July 20, 2010.
- Recovery wells RW-1, RW-2, RW-3 and RW-4 were developed on May 15, 2000.
- NEEP Systems air stripper installed on August 29 through August 31, 2000.
- New totalizer installed for Recovery well RW-5 on March 20, 2015, the total gallons pumped from recovery well RW-5 during March 2015 was estimated at 8.5 gpm.

ATTACHMENT C

Field Notes

FORMER AMPHENOL FACILITY
980B Hurricane Road
Franklin, Indiana

Site Inspection Date: 10-13-16
IWM Personnel: Ralph Nixon
Arrival Time: 9:00
Departure Time: 3:05
Alarm Response Visit: YES (NO)

BIWEEKLY DATA

Totalizer Readings:	RW-1	39706818.0	RW-2	239476360	RW-3	48229495.0	RW-4	77751246.0	RW-5	605 2335.0
Flow Rate GPM:	RW-1	cycling	RW-2	cycling	RW-3	8.25	RW-4	10.0	RW-5	8.0
Pump Running Amps	RW-1	3.1	RW-2	3.1	RW-3	3.3	RW-4	3.9	RW-5	3.6

Air Stripper Pressure: 5 Inches of Water

Effluent Clarity: Clear

Building Temperature: 58 Degrees F

System Operation Upon Arrival: (YES) NO (if no please explain below)

Water Leaks: RW-1 RW-2 RW-3 RW-4 RW-5
Please circle appropriate controller(s) below:

Manholes	(NO)	YES	Repaired	
Lines	(NO)	YES	Repaired	
Stripper	(NO)	YES	Repaired	

If yes, explain:

MONTHLY DATA

Filter Cartridges Replaced:	Y	RW-1	Y	RW-2	Y	RW-3	Y	RW-4	Y	RW-5

Stripper Trays and Tubes Checked: Y
Stripper Trays and Tubes Cleaned: N
Monitoring/Recovery Wells Gauged: Y

Recommendations for system optimization or general comments:
Sump out : the ground was over half full

FORMER AMPHENOL FACILITY
980B Hurricane Road
Franklin, Indiana

Site Inspection Date: 10-27-16
IWM Personnel: R. Mier
Arrival Time: 9:15
Departure Time: 10:20
Alarm Response Visit: YES (NO)

BIWEEKLY DATA

Totalizer Readings:	RW-1	39711850	RW-2	23982916.0	RW-3	48383512.0	RW-4	77948725.0	RW-5	61768450
Flow Rate GPM:	RW-1	cyc	RW-2	cyc	RW-3	8.5	RW-4	10.0	RW-5	8.0
Pump Running Amps	RW-1	3.3	RW-2	3.1	RW-3	3.6	RW-4	4.2	RW-5	3.6

Air Stripper Pressure: 6 Inches of Water

Effluent Clarity: clear

Building Temperature: 58 Degrees F

System Operation Upon Arrival: (YES) NO (if no please explain below)

Water Leaks: RW-1 RW-2 RW-3 RW-4 RW-5

Please circle appropriate controller(s) below:

Manholes	(NO)	YES	Repaired
Lines	(NO)	YES	Repaired
Stripper	(NO)	YES	Repaired

If yes, explain:

MONTHLY DATA

Filter Cartridges Replaced: RW-1 RW-2 RW-3 RW-4 RW-5

Stripper Trays and Tubes Checked:

Stripper Trays and Tubes Cleaned:

Monitoring/Recovery Wells Gauged:

Recommendations for system optimization or general comments:

ATTACHMENT D

Groundwater Field Sampling Logs

YSI 556 Calibration Form

Date: 10/13/16
Personnel: DGW
Project: Amphenol

Parameter	Calibration Standard Value	Instrument Reading Before Calibration	Instrument Reading After Calibration	Calibration Accepted	Instrument Reading Post-Calibration
ORP	600 mV	603.9	600	Y / N	
pH	7.00 s.u. (+/-50 pH mV)	6.80	7.0	Y / N	
pH	4.00 s.u. (+165-180 pH mV)	4.33	4.03	(Y) N	
Sp Conductance	4.49 mS/cm	4.498	4.490	Y / N	
Sp Conductance	1.413 mS/cm			Y / N	
DO	8.92 mg/L (Multi-solution) or 95-105%	106.6	98.3	(Y) / N	
pH	10.00 s.u. (-165-180 pH mV)	10.24	10.0	(Y) / N	

* Out of ranges need to be noted.

Notes: _____

ORP Measurements Reference Table

Temperature °F	Temperature °C	Potential in mV
32	0	237
41	5	232
50	10	230
59	15	237
68	20	223
77	25	220
86	30	226
95	35	213
104	40	219
113	45	205
122	50	201
131	55	197
140	60	193
149	65	189
158	70	185

ATTACHMENT 1
GROUNDWATER SAMPLING FIELD LOG

Well No.	IT-2	Project No.	IN-AMP-15-06
Project	Amphenol	Site Name	Amphenol, Franklin, IN
Sampling Purpose	Semi-Annual GWS	Sampling Personnel	Mier/White
		Date	10/13/16
		Time In	10:54 Time Out 11:09

I. Well Information

Reference point on well casing		(Y)	N
Well Diameter	ID 2	OD	
Total Well Depth	17.30		
Depth to Water	12.97		
Slug Test Performed		Y	(N)
Redevelop		Y	(N)

II. Well Water Information

Length of water column (ft.)		4.33
Volume of water in well (gal.)		.70
Volume of bailer (gal.)	0.33	

III. Evacuation Information

Volume of water removed from well (gal.)		2.1	
Did well go dry ?		Y	(N)
Evacuation Method	Bailer		
Evacuation Rate (gpm)	- 0.66		

IV. Well Sampling

Container	3x 40 ml VOA
Preservative	HCl
Time Sampled	11:27
Analysis	VOCs EPA Method 8260B

V. Groundwater Characteristics After Well Evacuation

Temperature (C)		16.04
Conductivity (uS/cm)		.793
pH (SU)		7.27
ORP (mV)		-191.1
DO (mg/L)		1.07
Film	Y	(N)

VI. Miscellaneous Observations/Problems

VII. Sample Destination

Pace Analytical via Hand delivery (IWM)

Field Personnel Mier/White

ATTACHMENT 1
GROUNDWATER SAMPLING FIELD LOG

Well No.	IT-3	Project No.	IN-AMP-15-06
Project	Amphenol	Site Name	Amphenol, Franklin, IN
Sampling Purpose	Semi-Annual GWS	Sampling Personnel	Mier/White
		Date	10/13/16
		Time In	12:45 Time Out 12:59

I. Well Information

Reference point on well casing		(Y)	N
Well Diameter	ID 2	OD	2
Total Well Depth	13.70		
Depth to Water	11.07		
Slug Test Performed		Y	(N)
Redevelop		Y	(N)

II. Well Water Information

Length of water column (ft.)		2.63
Volume of water in well (gal.)		.42
Volume of bailer (gal.)	0.33	

III. Evacuation Information

Volume of water removed from well (gal.)			1.26
Did well go dry ?		Y	(N)

Evacuation Method: Bailer
Evacuation Rate (gpm): - 0.66

IV. Well Sampling

Container	3x 40 ml VOA
Preservative	HCl
Time Sampled	13:11
Analysis	VOCs EPA Method 8260B

V. Groundwater Characteristics After Well Evacuation

Temperature (C)		16.80
Conductivity (uS/cm)		.8606
pH (SU)		5.44
ORP (mV)		299.3
DO (mg/L)		3.22
Film	Y	(N)

VI. Miscellaneous Observations/Problems

VII. Sample Destination

Pace Analytical via Hand delivery (IWM)

Field Personnel White/Mier

ATTACHMENT 1
GROUNDWATER SAMPLING FIELD LOG

Well No. MW - 12R
Project Amphenol
Sampling Purpose Semi-Annual GWS

Project No. IN-AMP-15-06
Site Name Amphenol, Franklin, IN
Sampling Personnel Mier/White
Date 10/13/16
Time In 10:31 Time Out 10:47

I. Well Information

Reference point on well casing		(Y)	N
Well Diameter	ID 2	OD	2
Total Well Depth	25.20		
Depth to Water	17.13		
Slug Test Performed		Y	(N)
Redevelop		Y	(N)

II. Well Water Information

Length of water column (ft.)		8.07
Volume of water in well (gal.)		1.31
Volume of bailer (gal.)	0.33	

III. Evacuation Information

Volume of water removed from well (gal.)			3.94
Did well go dry ?		Y	(N)

Evacuation Method Bailer
Evacuation Rate (gpm) - 0.66

IV. Well Sampling

Container	3x 40 ml VOA
Preservative	HCl
Time Sampled	11:13
Analysis	VOCs EPA Method 8260B

V. Groundwater Characteristics After Well Evacuation

Temperature (C)		15.09
Conductivity (uS/cm)		558
pH (SU)		7.19
ORP (mV)		66.2
DO (mg/L)		1.86
Film	Y	(N)

VI. Miscellaneous Observations/Problems

VII. Sample Destination

Pace Analytical via Hand delivery (IWM)

Field Personnel Mier / White

ATTACHMENT 1
GROUNDWATER SAMPLING FIELD LOG

Well No.	MW-20	Project No.	IN-AMP-15-06
Project	Amphenol	Site Name	Amphenol, Franklin, IN
Sampling Purpose	Semi-Annual GWS	Sampling Personnel	Mier/White
		Date	10/13/16
		Time In	12.27 Time Out 15.43

I. Well Information

Reference point on well casing		(Y)	N
Well Diameter	ID 2"	OD	
Total Well Depth	23.45		
Depth to Water	10.88		
Slug Test Performed		Y	(N)
Redevelop		Y	(N)

II. Well Water Information

Length of water column (ft.)		12.87
Volume of water in well (gal.)		2.09
Volume of bailer (gal.)	0.33	

III. Evacuation Information

Volume of water removed from well (gal.)		6.29	
Did well go dry ?	Y	N	
Evacuation Method	Bailer		
Evacuation Rate (gpm)	- 0.66		

IV. Well Sampling

Container	3x 40 ml VOA
Preservative	HCl
Time Sampled	13:53
Analysis	VOCs EPA Method 8260B

V. Groundwater Characteristics After Well Evacuation

Temperature (C)		14.36
Conductivity (uS/cm)		859
pH (SU)		6.86
ORP (mV)		22.7
DO (mg/L)		1.89
Film	Y	(N)

VI. Miscellaneous Observations/Problems

VII. Sample Destination

Pace Analytical via Hand delivery (IWM)

Field Personnel RM / DW

ATTACHMENT 1
GROUNDWATER SAMPLING FIELD LOG

Well No. MW-22 | Project No. IN-AMP-15-06
Project Amphenol | Site Name Amphenol, Franklin, IN
Sampling Purpose Semi-Annual GWS | Sampling Personnel Mier/White
Date 10/13/16
Time In 9:33 | Time Out 9:48

I. Well Information

Reference point on well casing		(Y)	N
Well Diameter	ID 2"	OD	
Total Well Depth	24.00		
Depth to Water	17.86		
Slug Test Performed		Y	(N)
Redevelop		Y	(N)

II. Well Water Information

Length of water column (ft.)		6.14
Volume of water in well (gal.)		1.00
Volume of bailer (gal.)	0.33	

III. Evacuation Information

Volume of water removed from well (gal.)		3.0	
Did well go dry ?	Y	(N)	

Evacuation Method Bailer
Evacuation Rate (gpm) - 0.66

IV. Well Sampling

Container	3x 40 ml VOA
Preservative	HCl
Time Sampled	10:24
Analysis	VOCs EPA Method 8260B

V. Groundwater Characteristics After Well Evacuation

Temperature (C)		15.38
Conductivity (uS/cm)		1,043
pH (SU)		6.04
ORP (mV)		-43.7
DO (mg/L)		2.0
Film	Y	(N)

VI. Miscellaneous Observations/Problems

VII. Sample Destination

Pace Analytical via Hand delivery (IWM)

Field Personnel Mier / White

ATTACHMENT 1
GROUNDWATER SAMPLING FIELD LOG

Well No.	MW-28	Project No.	IN-AMP-15-06
Project	Amphenol	Site Name	Amphenol, Franklin, IN
Sampling Purpose	Semi-Annual GWS	Sampling Personnel	Mier/White
		Date	10/13/16
		Time In	9:57 Time Out 10:08

I. Well Information

Reference point on well casing		(Y)	N
Well Diameter	ID 2	OD	
Total Well Depth	25.25		
Depth to Water	17.71		
Slug Test Performed		Y	(N)
Redevelop		Y	(N)

II. Well Water Information

Length of water column (ft.)		7.54
Volume of water in well (gal.)		1.22
Volume of bailer (gal.)	0.33	

III. Evacuation Information

Volume of water removed from well (gal.)		3.66	
Did well go dry ?	Y	(N)	
Evacuation Method	Bailer		
Evacuation Rate (gpm)	- 0.66		

IV. Well Sampling

Container	3x 40 ml VOA
Preservative	HCl
Time Sampled	10:35
Analysis	VOCs EPA Method 8260B

V. Groundwater Characteristics After Well Evacuation

Temperature (C)		15.8
Conductivity (uS/cm)		.791
pH (SU)		6.99
ORP (mV)		102.6
DO (mg/L)		3.77
Film	Y	(N)

VI. Miscellaneous Observations/Problems

VII. Sample Destination

Pace Analytical via Hand delivery (IWM)

Field Personnel Mier / White

ATTACHMENT 1
GROUNDWATER SAMPLING FIELD LOG

Well No.	MW - 29	Project No.	IN-AMP-15-06
Project	Amphenol	Site Name	Amphenol, Franklin, IN
Sampling Purpose	Semi-Annual GWS	Sampling Personnel	Mier/White
		Date	10-13-16
		Time In	10:08 Time Out 10:23

I. Well Information

Reference point on well casing		(Y)	N
Well Diameter	ID 2	OD	
Total Well Depth	25.53		
Depth to Water	17.57		
Slug Test Performed		Y	(N)
Redevelop		Y	(N)

II. Well Water Information

Length of water column (ft.)		7.96
Volume of water in well (gal.)		1.29
Volume of bailer (gal.)	0.33	

III. Evacuation Information

Volume of water removed from well (gal.)		3.99	
Did well go dry ?	Y	(N)	
Evacuation Method	Bailer		
Evacuation Rate (gpm)	- 0.66		

IV. Well Sampling

Container	3x 40 ml VOA
Preservative	HCl
Time Sampled	10:46
Analysis	VOCs EPA Method 8260B

V. Groundwater Characteristics After Well Evacuation

Temperature (C)		14.10
Conductivity (uS/cm)		.893
pH (SU)		6.85
ORP (mV)		27.2
DO (mg/L)		1.58
Film	Y	(N)

VI. Miscellaneous Observations/Problems

VII. Sample Destination

Pace Analytical via Hand delivery (IWM)

Field Personnel Mier / White

ATTACHMENT 1
GROUNDWATER SAMPLING FIELD LOG

Well No.	MW-30	Project No.	IN-AMP-15-06
Project	Amphenol	Site Name	Amphenol, Franklin, IN
Sampling Purpose	Semi-Annual GWS	Sampling Personnel	Mier/White
		Date	10-13-16
		Time In	11:17 Time Out 11:52

I. Well Information

Reference point on well casing		(Y)	N
Well Diameter	ID 2	OD	
Total Well Depth	21.20		
Depth to Water	15.42		
Slug Test Performed		Y	(N)
Redevelop		Y	(N)

II. Well Water Information

Length of water column (ft.)		5.78
Volume of water in well (gal.)		.94
Volume of bailer (gal.)	0.33	

III. Evacuation Information

Volume of water removed from well (gal.)		2.82	
Did well go dry ?	Y	(N)	
Evacuation Method	Bailer		
Evacuation Rate (gpm)	- 0.66		

IV. Well Sampling

Container	3x 40 ml VOA
Preservative	HCl
Time Sampled	11:47
Analysis	VOCs EPA Method 8260B

V. Groundwater Characteristics After Well Evacuation

Temperature (C)		15.58
Conductivity (uS/cm)		1,038
pH (SU)		7.03
ORP (mV)		4.2
DO (mg/L)		1.23
Film	Y	(N)

VI. Miscellaneous Observations/Problems

VII. Sample Destination

Pace Analytical via Hand delivery (IWM)

Field Personnel Mier / White

ATTACHMENT E

Groundwater Laboratory Analytical Report

Pace Analytical®
www.pacelabs.com

Pace Analytical Services, LLC
Not NELAP Accredited
4860 Blazer Parkway
Dublin, OH 43017
(614)486-5421

Pace Analytical Services, LLC
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

October 18, 2016

Mr. Chris Newell
IWM Consulting
7428 Rockville Road
Indianapolis, IN 46214

RE: Project: Amphenol
Pace Project No.: 50156613

Dear Mr. Newell:
Enclosed are the analytical results for sample(s) received by the laboratory on October 13, 2016. The results relate only to the samples included in this report. Results reported herein conform to the most current, applicable TNI/NELAC standards and the laboratory's Quality Assurance Manual, where applicable, unless otherwise noted in the body of the report.

If you have any questions concerning this report, please feel free to contact me.

Sincerely,

Kenneth Hunt
kenneth.hunt@pacelabs.com
Project Manager

Enclosures

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

Pace Analytical Services, LLC
Not NELAP Accredited
4860 Blazer Parkway
Dublin, OH 43017
(614)486-5421

Pace Analytical Services, LLC
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

CERTIFICATIONS

Project: Amphenol
Pace Project No.: 50156613

Indiana Certification IDs

7726 Moller Road, Indianapolis, IN 46268
Illinois Certification #: 200074
Indiana Certification #: C-49-06
Kansas/NELAP Certification #:E-10177
Kentucky UST Certification #: 0042
Kentucky WW Certification #:98019
Ohio VAP Certification #: CL-0065
Oklahoma Certification #: 2014-148
Texas Certification #: T104704355-15-9
West Virginia Certification #: 330
Wisconsin Certification #: 999788130
USDA Soil Permit #: P330-10-00128

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

Pace Analytical®
www.pacelabs.com

Pace Analytical Services, LLC
Not NELAP Accredited
4860 Blazer Parkway
Dublin, OH 43017
(614)486-5421

Pace Analytical Services, LLC
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

SAMPLE SUMMARY

Project: Amphenol
Pace Project No.: 50156613

Lab ID	Sample ID	Matrix	Date Collected	Date Received
50156613001	IT-2	Water	10/13/16 11:27	10/13/16 16:01
50156613002	IT-3	Water	10/13/16 13:11	10/13/16 16:01
50156613003	MW-12R	Water	10/13/16 11:13	10/13/16 16:01
50156613004	MW-20	Water	10/13/16 13:53	10/13/16 16:01
50156613005	MW-22	Water	10/13/16 10:24	10/13/16 16:01
50156613006	MW-28	Water	10/13/16 10:35	10/13/16 16:01
50156613007	MW-29	Water	10/13/16 10:46	10/13/16 16:01
50156613008	MW-30	Water	10/13/16 11:47	10/13/16 16:01
50156613009	DUPLICATE	Water	10/13/16 08:00	10/13/16 16:01
50156613010	TRIP BLANK	Water	10/13/16 08:00	10/13/16 16:01

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

Pace Analytical®
www.pacelabs.com

Pace Analytical Services, LLC
Not NELAP Accredited
4860 Blazer Parkway
Dublin, OH 43017
(614)486-5421

Pace Analytical Services, LLC
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

SAMPLE ANALYTE COUNT

Project: Amphenol
Pace Project No.: 50156613

Lab ID	Sample ID	Method	Analysts	Analytes Reported
50156613001	IT-2	EPA 8260	DAE	72
50156613002	IT-3	EPA 8260	DAE	72
50156613003	MW-12R	EPA 8260	DAE	72
50156613004	MW-20	EPA 8260	DAE	72
50156613005	MW-22	EPA 8260	DAE	72
50156613006	MW-28	EPA 8260	DAE	72
50156613007	MW-29	EPA 8260	DAE	72
50156613008	MW-30	EPA 8260	DAE	72
50156613009	DUPLICATE	EPA 8260	DAE	72
50156613010	TRIP BLANK	EPA 8260	DAE	72

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

Pace Analytical®
www.pacelabs.com

Pace Analytical Services, LLC
Not NELAP Accredited
4860 Blazer Parkway
Dublin, OH 43017
(614)486-5421

Pace Analytical Services, LLC
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

SUMMARY OF DETECTION

Project: Amphenol
Pace Project No.: 50156613

Lab Sample ID / Method	Client Sample ID / Parameters	Result	Units	Report Limit	Analyzed	Qualifiers
50156613001	**IT-2**					
EPA 8260	1,1-Dichloroethane	5.7	ug/L	5.0	10/17/16 12:57	
EPA 8260	cis-1,2-Dichloroethene	30.6	ug/L	5.0	10/17/16 12:57	
EPA 8260	Trichloroethene	6.8	ug/L	5.0	10/17/16 12:57	
50156613003	**MW-12R**					
EPA 8260	cis-1,2-Dichloroethene	193	ug/L	5.0	10/17/16 14:03	
EPA 8260	Tetrachloroethene	581	ug/L	50.0	10/17/16 14:36	
EPA 8260	1,1,1-Trichloroethane	54.5	ug/L	5.0	10/17/16 14:03	
EPA 8260	Trichloroethene	126	ug/L	5.0	10/17/16 14:03	
50156613005	**MW-22**					
EPA 8260	cis-1,2-Dichloroethene	7.5	ug/L	5.0	10/17/16 15:42	
EPA 8260	Tetrachloroethene	647	ug/L	50.0	10/17/16 16:15	
EPA 8260	1,1,1-Trichloroethane	7.6	ug/L	5.0	10/17/16 15:42	
EPA 8260	Trichloroethene	43.4	ug/L	5.0	10/17/16 15:42	
50156613006	**MW-28**					
EPA 8260	Tetrachloroethene	35.0	ug/L	5.0	10/17/16 18:26	
EPA 8260	1,1,1-Trichloroethane	9.7	ug/L	5.0	10/17/16 18:26	
8260	Trichloroethene	14.3	ug/L	5.0	10/17/16 18:26	
50156613008	**MW-30**					
EPA 8260	1,1,1-Trichloroethane	10.9	ug/L	5.0	10/17/16 16:48	
EPA 8260	Trichloroethene	5.4	ug/L	5.0	10/17/16 16:48	
50156613009	**DUPLICATE**					
EPA 8260	cis-1,2-Dichloroethene	7.8	ug/L	5.0	10/17/16 17:20	
EPA 8260	Tetrachloroethene	637	ug/L	50.0	10/17/16 17:53	
EPA 8260	1,1,1-Trichloroethane	7.4	ug/L	5.0	10/17/16 17:20	
EPA 8260	Trichloroethene	43.9	ug/L	5.0	10/17/16 17:20	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

Pace Analytical Services, LLC
Not NELAP Accredited
4860 Blazer Parkway
Dublin, OH 43017
(614)486-5421

Pace Analytical Services, LLC
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

ANALYTICAL RESULTS

Project: Amphenol
Pace Project No.: 50156613

Sample: IT-2 **Lab ID: 50156613001** Collected: 10/13/16 11:27 Received: 10/13/16 16:01 Matrix: Water

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8260 MSV	Analytical Method: EPA 8260							
Acetone	ND	ug/L	100	1		10/17/16 12:57	67-64-1	
Acrolein	ND	ug/L	50.0	1		10/17/16 12:57	107-02-8	
Acrylonitrile	ND	ug/L	100	1		10/17/16 12:57	107-13-1	
Benzene	ND	ug/L	5.0	1		10/17/16 12:57	71-43-2	
Bromobenzene	ND	ug/L	5.0	1		10/17/16 12:57	108-86-1	
Bromochloromethane	ND	ug/L	5.0	1		10/17/16 12:57	74-97-5	
Bromodichloromethane	ND	ug/L	5.0	1		10/17/16 12:57	75-27-4	
Bromoform	ND	ug/L	5.0	1		10/17/16 12:57	75-25-2	
Bromomethane	ND	ug/L	5.0	1		10/17/16 12:57	74-83-9	
2-Butanone (MEK)	ND	ug/L	25.0	1		10/17/16 12:57	78-93-3	
n-Butylbenzene	ND	ug/L	5.0	1		10/17/16 12:57	104-51-8	
sec-Butylbenzene	ND	ug/L	5.0	1		10/17/16 12:57	135-98-8	
tert-Butylbenzene	ND	ug/L	5.0	1		10/17/16 12:57	98-06-6	
Carbon disulfide	ND	ug/L	10.0	1		10/17/16 12:57	75-15-0	
Carbon tetrachloride	ND	ug/L	5.0	1		10/17/16 12:57	56-23-5	
Chlorobenzene	ND	ug/L	5.0	1		10/17/16 12:57	108-90-7	
Chloroethane	ND	ug/L	5.0	1		10/17/16 12:57	75-00-3	
C)form	ND	ug/L	5.0	1		10/17/16 12:57	67-66-3	
C romethane	ND	ug/L	5.0	1		10/17/16 12:57	74-87-3	
2-Chlorotoluene	ND	ug/L	5.0	1		10/17/16 12:57	95-49-8	
4-Chlorotoluene	ND	ug/L	5.0	1		10/17/16 12:57	106-43-4	
Dibromochloromethane	ND	ug/L	5.0	1		10/17/16 12:57	124-48-1	
1,2-Dibromoethane (EDB)	ND	ug/L	5.0	1		10/17/16 12:57	106-93-4	
Dibromomethane	ND	ug/L	5.0	1		10/17/16 12:57	74-95-3	
1,2-Dichlorobenzene	ND	ug/L	5.0	1		10/17/16 12:57	95-50-1	
1,3-Dichlorobenzene	ND	ug/L	5.0	1		10/17/16 12:57	541-73-1	
1,4-Dichlorobenzene	ND	ug/L	5.0	1		10/17/16 12:57	106-46-7	
trans-1,4-Dichloro-2-butene	ND	ug/L	100	1		10/17/16 12:57	110-57-6	
Dichlorodifluoromethane	ND	ug/L	5.0	1		10/17/16 12:57	75-71-8	
1,1-Dichloroethane	**5.7**	ug/L	5.0	1		10/17/16 12:57	75-34-3	
1,2-Dichloroethane	ND	ug/L	5.0	1		10/17/16 12:57	107-06-2	
1,1-Dichloroethene	ND	ug/L	5.0	1		10/17/16 12:57	75-35-4	
cis-1,2-Dichloroethene	**30.6**	ug/L	5.0	1		10/17/16 12:57	156-59-2	
trans-1,2-Dichloroethene	ND	ug/L	5.0	1		10/17/16 12:57	156-60-5	
1,2-Dichloropropane	ND	ug/L	5.0	1		10/17/16 12:57	78-87-5	
1,3-Dichloropropane	ND	ug/L	5.0	1		10/17/16 12:57	142-28-9	
2,2-Dichloropropane	ND	ug/L	5.0	1		10/17/16 12:57	594-20-7	
1,1-Dichloropropene	ND	ug/L	5.0	1		10/17/16 12:57	563-58-6	
cis-1,3-Dichloropropene	ND	ug/L	5.0	1		10/17/16 12:57	10061-01-5	
trans-1,3-Dichloropropene	ND	ug/L	5.0	1		10/17/16 12:57	10061-02-6	
Ethylbenzene	ND	ug/L	5.0	1		10/17/16 12:57	100-41-4	
Ethyl methacrylate	ND	ug/L	100	1		10/17/16 12:57	97-63-2	
Hexachloro-1,3-butadiene	ND	ug/L	5.0	1		10/17/16 12:57	87-68-3	
2-Hexanone	ND	ug/L	25.0	1		10/17/16 12:57	591-78-6	
Iodomethane	ND	ug/L	10.0	1		10/17/16 12:57	74-88-4	
I opylbenzene (Cumene)	ND	ug/L	5.0	1		10/17/16 12:57	98-82-8	
p ropyltoluene	ND	ug/L	5.0	1		10/17/16 12:57	99-87-6	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

Pace Analytical Services, LLC
Not NELAP Accredited
4860 Blazer Parkway
Dublin, OH 43017
(614)486-5421

Pace Analytical Services, LLC
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

ANALYTICAL RESULTS

Project: Amphenol
Pace Project No.: 50156613

Sample: IT-2 **Lab ID: 50156613001** Collected: 10/13/16 11:27 Received: 10/13/16 16:01 Matrix: Water

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8260 MSV	Analytical Method: EPA 8260							
Methylene Chloride	ND	ug/L	5.0	1		10/17/16 12:57	75-09-2	
4-Methyl-2-pentanone (MIBK)	ND	ug/L	25.0	1		10/17/16 12:57	108-10-1	
Methyl-tert-butyl ether	ND	ug/L	4.0	1		10/17/16 12:57	1634-04-4	
Naphthalene	ND	ug/L	5.0	1		10/17/16 12:57	91-20-3	
n-Propylbenzene	ND	ug/L	5.0	1		10/17/16 12:57	103-65-1	
Styrene	ND	ug/L	5.0	1		10/17/16 12:57	100-42-5	
1,1,1,2-Tetrachloroethane	ND	ug/L	5.0	1		10/17/16 12:57	630-20-6	
1,1,2,2-Tetrachloroethane	ND	ug/L	5.0	1		10/17/16 12:57	79-34-5	
Tetrachloroethene	ND	ug/L	5.0	1		10/17/16 12:57	127-18-4	
Toluene	ND	ug/L	5.0	1		10/17/16 12:57	108-88-3	
1,2,3-Trichlorobenzene	ND	ug/L	5.0	1		10/17/16 12:57	87-61-6	
1,2,4-Trichlorobenzene	ND	ug/L	5.0	1		10/17/16 12:57	120-82-1	
1,1,1-Trichloroethane	ND	ug/L	5.0	1		10/17/16 12:57	71-55-6	
1,1,2-Trichloroethane	ND	ug/L	5.0	1		10/17/16 12:57	79-00-5	
Trichloroethene	6.8	ug/L	5.0	1		10/17/16 12:57	79-01-6	
Trichlorofluoromethane	ND	ug/L	5.0	1		10/17/16 12:57	75-69-4	
1,2,3-Trichloropropane	ND	ug/L	5.0	1		10/17/16 12:57	96-18-4	
Trimethylbenzene	ND	ug/L	5.0	1		10/17/16 12:57	95-63-6	
1,3,5-Trimethylbenzene	ND	ug/L	5.0	1		10/17/16 12:57	108-67-8	
Vinyl acetate	ND	ug/L	50.0	1		10/17/16 12:57	108-05-4	
Vinyl chloride	ND	ug/L	2.0	1		10/17/16 12:57	75-01-4	
Xylene (Total)	ND	ug/L	10.0	1		10/17/16 12:57	1330-20-7	
Surrogates								
Dibromofluoromethane (S)	99	%.	84-118	1		10/17/16 12:57	1868-53-7	
4-Bromofluorobenzene (S)	97	%.	79-116	1		10/17/16 12:57	460-00-4	
Toluene-d8 (S)	100	%.	86-110	1		10/17/16 12:57	2037-26-5	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

Pace Analytical®
www.pacelabs.com

Pace Analytical Services, LLC
Not NELAP Accredited
4860 Blazer Parkway
Dublin, OH 43017
(614)486-5421

Pace Analytical Services, LLC
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

ANALYTICAL RESULTS

Project: Amphenol
Pace Project No.: 50156613

Sample: IT-3 Lab ID: **50156613002** Collected: 10/13/16 13:11 Received: 10/13/16 16:01 Matrix: Water

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8260 MSV	Analytical Method: EPA 8260							
Acetone	ND	ug/L	100	1		10/17/16 13:30	67-64-1	
Acrolein	ND	ug/L	50.0	1		10/17/16 13:30	107-02-8	
Acrylonitrile	ND	ug/L	100	1		10/17/16 13:30	107-13-1	
Benzene	ND	ug/L	5.0	1		10/17/16 13:30	71-43-2	
Bromobenzene	ND	ug/L	5.0	1		10/17/16 13:30	108-86-1	
Bromochloromethane	ND	ug/L	5.0	1		10/17/16 13:30	74-97-5	
Bromodichloromethane	ND	ug/L	5.0	1		10/17/16 13:30	75-27-4	
Bromoform	ND	ug/L	5.0	1		10/17/16 13:30	75-25-2	
Bromomethane	ND	ug/L	5.0	1		10/17/16 13:30	74-83-9	
2-Butanone (MEK)	ND	ug/L	25.0	1		10/17/16 13:30	78-93-3	
n-Butylbenzene	ND	ug/L	5.0	1		10/17/16 13:30	104-51-8	
sec-Butylbenzene	ND	ug/L	5.0	1		10/17/16 13:30	135-98-8	
tert-Butylbenzene	ND	ug/L	5.0	1		10/17/16 13:30	98-06-6	
Carbon disulfide	ND	ug/L	10.0	1		10/17/16 13:30	75-15-0	
Carbon tetrachloride	ND	ug/L	5.0	1		10/17/16 13:30	56-23-5	
Chlorobenzene	ND	ug/L	5.0	1		10/17/16 13:30	108-90-7	
Chloroethane	ND	ug/L	5.0	1		10/17/16 13:30	75-00-3	
C)form	ND	ug/L	5.0	1		10/17/16 13:30	67-66-3	
C romethane	ND	ug/L	5.0	1		10/17/16 13:30	74-87-3	
2-Chlorotoluene	ND	ug/L	5.0	1		10/17/16 13:30	95-49-8	
4-Chlorotoluene	ND	ug/L	5.0	1		10/17/16 13:30	106-43-4	
Dibromochloromethane	ND	ug/L	5.0	1		10/17/16 13:30	124-48-1	
1,2-Dibromoethane (EDB)	ND	ug/L	5.0	1		10/17/16 13:30	106-93-4	
Dibromomethane	ND	ug/L	5.0	1		10/17/16 13:30	74-95-3	
1,2-Dichlorobenzene	ND	ug/L	5.0	1		10/17/16 13:30	95-50-1	
1,3-Dichlorobenzene	ND	ug/L	5.0	1		10/17/16 13:30	541-73-1	
1,4-Dichlorobenzene	ND	ug/L	5.0	1		10/17/16 13:30	106-46-7	
trans-1,4-Dichloro-2-butene	ND	ug/L	100	1		10/17/16 13:30	110-57-6	
Dichlorodifluoromethane	ND	ug/L	5.0	1		10/17/16 13:30	75-71-8	
1,1-Dichloroethane	ND	ug/L	5.0	1		10/17/16 13:30	75-34-3	
1,2-Dichloroethane	ND	ug/L	5.0	1		10/17/16 13:30	107-06-2	
1,1-Dichloroethene	ND	ug/L	5.0	1		10/17/16 13:30	75-35-4	
cis-1,2-Dichloroethene	ND	ug/L	5.0	1		10/17/16 13:30	156-59-2	
trans-1,2-Dichloroethene	ND	ug/L	5.0	1		10/17/16 13:30	156-60-5	
1,2-Dichloropropane	ND	ug/L	5.0	1		10/17/16 13:30	78-87-5	
1,3-Dichloropropane	ND	ug/L	5.0	1		10/17/16 13:30	142-28-9	
2,2-Dichloropropane	ND	ug/L	5.0	1		10/17/16 13:30	594-20-7	
1,1-Dichloropropene	ND	ug/L	5.0	1		10/17/16 13:30	563-58-6	
cis-1,3-Dichloropropene	ND	ug/L	5.0	1		10/17/16 13:30	10061-01-5	
trans-1,3-Dichloropropene	ND	ug/L	5.0	1		10/17/16 13:30	10061-02-6	
Ethylbenzene	ND	ug/L	5.0	1		10/17/16 13:30	100-41-4	
Ethyl methacrylate	ND	ug/L	100	1		10/17/16 13:30	97-63-2	
Hexachloro-1,3-butadiene	ND	ug/L	5.0	1		10/17/16 13:30	87-68-3	
2-Hexanone	ND	ug/L	25.0	1		10/17/16 13:30	591-78-6	
Iodomethane	ND	ug/L	10.0	1		10/17/16 13:30	74-88-4	
Is pylbenzene (Cumene)	ND	ug/L	5.0	1		10/17/16 13:30	98-82-8	
p ropyltoluene	ND	ug/L	5.0	1		10/17/16 13:30	99-87-6	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

ANALYTICAL RESULTS

Project: Amphenol
Pace Project No.: 50156613

Sample: IT-3 **Lab ID: 50156613002** Collected: 10/13/16 13:11 Received: 10/13/16 16:01 Matrix: Water

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8260 MSV	Analytical Method: EPA 8260							
Methylene Chloride	ND	ug/L	5.0	1		10/17/16 13:30	75-09-2	
4-Methyl-2-pentanone (MIBK)	ND	ug/L	25.0	1		10/17/16 13:30	108-10-1	
Methyl-tert-butyl ether	ND	ug/L	4.0	1		10/17/16 13:30	1634-04-4	
Naphthalene	ND	ug/L	5.0	1		10/17/16 13:30	91-20-3	
n-Propylbenzene	ND	ug/L	5.0	1		10/17/16 13:30	103-65-1	
Styrene	ND	ug/L	5.0	1		10/17/16 13:30	100-42-5	
1,1,1,2-Tetrachloroethane	ND	ug/L	5.0	1		10/17/16 13:30	630-20-6	
1,1,2,2-Tetrachloroethane	ND	ug/L	5.0	1		10/17/16 13:30	79-34-5	
Tetrachloroethene	ND	ug/L	5.0	1		10/17/16 13:30	127-18-4	
Toluene	ND	ug/L	5.0	1		10/17/16 13:30	108-88-3	
1,2,3-Trichlorobenzene	ND	ug/L	5.0	1		10/17/16 13:30	87-61-6	
1,2,4-Trichlorobenzene	ND	ug/L	5.0	1		10/17/16 13:30	120-82-1	
1,1,1-Trichloroethane	ND	ug/L	5.0	1		10/17/16 13:30	71-55-6	
1,1,2-Trichloroethane	ND	ug/L	5.0	1		10/17/16 13:30	79-00-5	
Trichloroethene	ND	ug/L	5.0	1		10/17/16 13:30	79-01-6	
Trichlorofluoromethane	ND	ug/L	5.0	1		10/17/16 13:30	75-69-4	
1,2,3-Trichloropropane	ND	ug/L	5.0	1		10/17/16 13:30	96-18-4	
Trimethylbenzene	ND	ug/L	5.0	1		10/17/16 13:30	95-63-6	
1,3,5-Trimethylbenzene	ND	ug/L	5.0	1		10/17/16 13:30	108-67-8	
Vinyl acetate	ND	ug/L	50.0	1		10/17/16 13:30	108-05-4	
Vinyl chloride	ND	ug/L	2.0	1		10/17/16 13:30	75-01-4	
Xylene (Total)	ND	ug/L	10.0	1		10/17/16 13:30	1330-20-7	
Surrogates								
Dibromofluoromethane (S)	99	%.	84-118	1		10/17/16 13:30	1868-53-7	
4-Bromofluorobenzene (S)	97	%.	79-116	1		10/17/16 13:30	460-00-4	
Toluene-d8 (S)	101	%.	86-110	1		10/17/16 13:30	2037-26-5	

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

Pace Analytical®
www.pacelabs.com

Pace Analytical Services, LLC
Not NELAP Accredited
4860 Blazer Parkway
Dublin, OH 43017
(614)486-5421

Pace Analytical Services, LLC
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

ANALYTICAL RESULTS

Project: Amphenol
Pace Project No.: 50156613

Sample: MW-12R **Lab ID: 50156613003** Collected: 10/13/16 11:13 Received: 10/13/16 16:01 Matrix: Water

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8260 MSV	Analytical Method: EPA 8260							
Acetone	ND	ug/L	100	1		10/17/16 14:03	67-64-1	
Acrolein	ND	ug/L	50.0	1		10/17/16 14:03	107-02-8	
Acrylonitrile	ND	ug/L	100	1		10/17/16 14:03	107-13-1	
Benzene	ND	ug/L	5.0	1		10/17/16 14:03	71-43-2	
Bromobenzene	ND	ug/L	5.0	1		10/17/16 14:03	108-86-1	
Bromochloromethane	ND	ug/L	5.0	1		10/17/16 14:03	74-97-5	
Bromodichloromethane	ND	ug/L	5.0	1		10/17/16 14:03	75-27-4	
Bromoform	ND	ug/L	5.0	1		10/17/16 14:03	75-25-2	
Bromomethane	ND	ug/L	5.0	1		10/17/16 14:03	74-83-9	
2-Butanone (MEK)	ND	ug/L	25.0	1		10/17/16 14:03	78-93-3	
n-Butylbenzene	ND	ug/L	5.0	1		10/17/16 14:03	104-51-8	
sec-Butylbenzene	ND	ug/L	5.0	1		10/17/16 14:03	135-98-8	
tert-Butylbenzene	ND	ug/L	5.0	1		10/17/16 14:03	98-06-6	
Carbon disulfide	ND	ug/L	10.0	1		10/17/16 14:03	75-15-0	
Carbon tetrachloride	ND	ug/L	5.0	1		10/17/16 14:03	56-23-5	
Chlorobenzene	ND	ug/L	5.0	1		10/17/16 14:03	108-90-7	
Chloroethane	ND	ug/L	5.0	1		10/17/16 14:03	75-00-3	
[illegible]oform	ND	ug/L	5.0	1		10/17/16 14:03	67-66-3	
Chloromethane	ND	ug/L	5.0	1		10/17/16 14:03	74-87-3	
2-Chlorotoluene	ND	ug/L	5.0	1		10/17/16 14:03	95-49-8	
4-Chlorotoluene	ND	ug/L	5.0	1		10/17/16 14:03	106-43-4	
Dibromochloromethane	ND	ug/L	5.0	1		10/17/16 14:03	124-48-1	
1,2-Dibromoethane (EDB)	ND	ug/L	5.0	1		10/17/16 14:03	106-93-4	
Dibromomethane	ND	ug/L	5.0	1		10/17/16 14:03	74-95-3	
1,2-Dichlorobenzene	ND	ug/L	5.0	1		10/17/16 14:03	95-50-1	
1,3-Dichlorobenzene	ND	ug/L	5.0	1		10/17/16 14:03	541-73-1	
1,4-Dichlorobenzene	ND	ug/L	5.0	1		10/17/16 14:03	106-46-7	
trans-1,4-Dichloro-2-butene	ND	ug/L	100	1		10/17/16 14:03	110-57-6	
Dichlorodifluoromethane	ND	ug/L	5.0	1		10/17/16 14:03	75-71-8	
1,1-Dichloroethane	ND	ug/L	5.0	1		10/17/16 14:03	75-34-3	
1,2-Dichloroethane	ND	ug/L	5.0	1		10/17/16 14:03	107-06-2	
1,1-Dichloroethene	ND	ug/L	5.0	1		10/17/16 14:03	75-35-4	
cis-1,2-Dichloroethene	**193**	ug/L	5.0	1		10/17/16 14:03	156-59-2	
trans-1,2-Dichloroethene	ND	ug/L	5.0	1		10/17/16 14:03	156-60-5	
1,2-Dichloropropane	ND	ug/L	5.0	1		10/17/16 14:03	78-87-5	
1,3-Dichloropropane	ND	ug/L	5.0	1		10/17/16 14:03	142-28-9	
2,2-Dichloropropane	ND	ug/L	5.0	1		10/17/16 14:03	594-20-7	
1,1-Dichloropropene	ND	ug/L	5.0	1		10/17/16 14:03	563-58-6	
cis-1,3-Dichloropropene	ND	ug/L	5.0	1		10/17/16 14:03	10061-01-5	
trans-1,3-Dichloropropene	ND	ug/L	5.0	1		10/17/16 14:03	10061-02-6	
Ethylbenzene	ND	ug/L	5.0	1		10/17/16 14:03	100-41-4	
Ethyl methacrylate	ND	ug/L	100	1		10/17/16 14:03	97-63-2	
Hexachloro-1,3-butadiene	ND	ug/L	5.0	1		10/17/16 14:03	87-68-3	
2-Hexanone	ND	ug/L	25.0	1		10/17/16 14:03	591-78-6	
Iodomethane	ND	ug/L	10.0	1		10/17/16 14:03	74-88-4	
I[illegible]opylbenzene (Cumene)	ND	ug/L	5.0	1		10/17/16 14:03	98-82-8	
p[illegible]opyltoluene	ND	ug/L	5.0	1		10/17/16 14:03	99-87-6	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

Pace Analytical
www.pacelabs.com

Pace Analytical Services, LLC
Not NELAP Accredited
4860 Blazer Parkway
Dublin, OH 43017
(614)486-5421

Pace Analytical Services, LLC
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

ANALYTICAL RESULTS

Project: Amphenol
Pace Project No.: 50156613

Sample: MW-12R **Lab ID: 50156613003** Collected: 10/13/16 11:13 Received: 10/13/16 16:01 Matrix: Water

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8260 MSV	Analytical Method: EPA 8260							
Methylene Chloride	ND	ug/L	5.0	1		10/17/16 14:03	75-09-2	
4-Methyl-2-pentanone (MIBK)	ND	ug/L	25.0	1		10/17/16 14:03	108-10-1	
Methyl-tert-butyl ether	ND	ug/L	4.0	1		10/17/16 14:03	1634-04-4	
Naphthalene	ND	ug/L	5.0	1		10/17/16 14:03	91-20-3	
n-Propylbenzene	ND	ug/L	5.0	1		10/17/16 14:03	103-65-1	
Styrene	ND	ug/L	5.0	1		10/17/16 14:03	100-42-5	
1,1,1,2-Tetrachloroethane	ND	ug/L	5.0	1		10/17/16 14:03	630-20-6	
1,1,2,2-Tetrachloroethane	ND	ug/L	5.0	1		10/17/16 14:03	79-34-5	
Tetrachloroethene	**581**	ug/L	50.0	10		10/17/16 14:36	127-18-4	
Toluene	ND	ug/L	5.0	1		10/17/16 14:03	108-88-3	
1,2,3-Trichlorobenzene	ND	ug/L	5.0	1		10/17/16 14:03	87-61-6	
1,2,4-Trichlorobenzene	ND	ug/L	5.0	1		10/17/16 14:03	120-82-1	
1,1,1-Trichloroethane	**54.5**	ug/L	5.0	1		10/17/16 14:03	71-55-6	
1,1,2-Trichloroethane	ND	ug/L	5.0	1		10/17/16 14:03	79-00-5	
Trichloroethene	**126**	ug/L	5.0	1		10/17/16 14:03	79-01-6	
Trichlorofluoromethane	ND	ug/L	5.0	1		10/17/16 14:03	75-69-4	
1,2,3-Trichloropropane	ND	ug/L	5.0	1		10/17/16 14:03	96-18-4	
Trimethylbenzene	ND	ug/L	5.0	1		10/17/16 14:03	95-63-6	
1,3,5-Trimethylbenzene	ND	ug/L	5.0	1		10/17/16 14:03	108-67-8	
Vinyl acetate	ND	ug/L	50.0	1		10/17/16 14:03	108-05-4	
Vinyl chloride	ND	ug/L	2.0	1		10/17/16 14:03	75-01-4	
Xylene (Total)	ND	ug/L	10.0	1		10/17/16 14:03	1330-20-7	
Surrogates								
Dibromofluoromethane (S)	97	%.	84-118	1		10/17/16 14:03	1868-53-7	
4-Bromofluorobenzene (S)	100	%.	79-116	1		10/17/16 14:03	460-00-4	
Toluene-d8 (S)	100	%.	86-110	1		10/17/16 14:03	2037-26-5	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

Pace Analytical Services, LLC
Not NELAP Accredited
4860 Blazer Parkway
Dublin, OH 43017
(614)486-5421

Pace Analytical Services, LLC
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

ANALYTICAL RESULTS

Project: Amphenol
Pace Project No.: 50156613

Sample: MW-20 **Lab ID: 50156613004** Collected: 10/13/16 13:53 Received: 10/13/16 16:01 Matrix: Water

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8260 MSV	Analytical Method: EPA 8260							
Acetone	ND	ug/L	100	1		10/17/16 15:09	67-64-1	
Acrolein	ND	ug/L	50.0	1		10/17/16 15:09	107-02-8	
Acrylonitrile	ND	ug/L	100	1		10/17/16 15:09	107-13-1	
Benzene	ND	ug/L	5.0	1		10/17/16 15:09	71-43-2	
Bromobenzene	ND	ug/L	5.0	1		10/17/16 15:09	108-86-1	
Bromochloromethane	ND	ug/L	5.0	1		10/17/16 15:09	74-97-5	
Bromodichloromethane	ND	ug/L	5.0	1		10/17/16 15:09	75-27-4	
Bromoform	ND	ug/L	5.0	1		10/17/16 15:09	75-25-2	
Bromomethane	ND	ug/L	5.0	1		10/17/16 15:09	74-83-9	
2-Butanone (MEK)	ND	ug/L	25.0	1		10/17/16 15:09	78-93-3	
n-Butylbenzene	ND	ug/L	5.0	1		10/17/16 15:09	104-51-8	
sec-Butylbenzene	ND	ug/L	5.0	1		10/17/16 15:09	135-98-8	
tert-Butylbenzene	ND	ug/L	5.0	1		10/17/16 15:09	98-06-6	
Carbon disulfide	ND	ug/L	10.0	1		10/17/16 15:09	75-15-0	
Carbon tetrachloride	ND	ug/L	5.0	1		10/17/16 15:09	56-23-5	
Chlorobenzene	ND	ug/L	5.0	1		10/17/16 15:09	108-90-7	
Chloroethane	ND	ug/L	5.0	1		10/17/16 15:09	75-00-3	
oform	ND	ug/L	5.0	1		10/17/16 15:09	67-66-3	
Chloromethane	ND	ug/L	5.0	1		10/17/16 15:09	74-87-3	
2-Chlorotoluene	ND	ug/L	5.0	1		10/17/16 15:09	95-49-8	
4-Chlorotoluene	ND	ug/L	5.0	1		10/17/16 15:09	106-43-4	
Dibromochloromethane	ND	ug/L	5.0	1		10/17/16 15:09	124-48-1	
1,2-Dibromoethane (EDB)	ND	ug/L	5.0	1		10/17/16 15:09	106-93-4	
Dibromomethane	ND	ug/L	5.0	1		10/17/16 15:09	74-95-3	
1,2-Dichlorobenzene	ND	ug/L	5.0	1		10/17/16 15:09	95-50-1	
1,3-Dichlorobenzene	ND	ug/L	5.0	1		10/17/16 15:09	541-73-1	
1,4-Dichlorobenzene	ND	ug/L	5.0	1		10/17/16 15:09	106-46-7	
trans-1,4-Dichloro-2-butene	ND	ug/L	100	1		10/17/16 15:09	110-57-6	
Dichlorodifluoromethane	ND	ug/L	5.0	1		10/17/16 15:09	75-71-8	
1,1-Dichloroethane	ND	ug/L	5.0	1		10/17/16 15:09	75-34-3	
1,2-Dichloroethane	ND	ug/L	5.0	1		10/17/16 15:09	107-06-2	
1,1-Dichloroethene	ND	ug/L	5.0	1		10/17/16 15:09	75-35-4	
cis-1,2-Dichloroethene	ND	ug/L	5.0	1		10/17/16 15:09	156-59-2	
trans-1,2-Dichloroethene	ND	ug/L	5.0	1		10/17/16 15:09	156-60-5	
1,2-Dichloropropane	ND	ug/L	5.0	1		10/17/16 15:09	78-87-5	
1,3-Dichloropropane	ND	ug/L	5.0	1		10/17/16 15:09	142-28-9	
2,2-Dichloropropane	ND	ug/L	5.0	1		10/17/16 15:09	594-20-7	
1,1-Dichloropropene	ND	ug/L	5.0	1		10/17/16 15:09	563-58-6	
cis-1,3-Dichloropropene	ND	ug/L	5.0	1		10/17/16 15:09	10061-01-5	
trans-1,3-Dichloropropene	ND	ug/L	5.0	1		10/17/16 15:09	10061-02-6	
Ethylbenzene	ND	ug/L	5.0	1		10/17/16 15:09	100-41-4	
Ethyl methacrylate	ND	ug/L	100	1		10/17/16 15:09	97-63-2	
Hexachloro-1,3-butadiene	ND	ug/L	5.0	1		10/17/16 15:09	87-68-3	
2-Hexanone	ND	ug/L	25.0	1		10/17/16 15:09	591-78-6	
Iodomethane	ND	ug/L	10.0	1		10/17/16 15:09	74-88-4	
pylbenzene (Cumene)	ND	ug/L	5.0	1		10/17/16 15:09	98-82-8	
ropyltoluene	ND	ug/L	5.0	1		10/17/16 15:09	99-87-6	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

Pace Analytical®
www.pacelabs.com

Pace Analytical Services, LLC
Not NELAP Accredited
4860 Blazer Parkway
Dublin, OH 43017
(614)486-5421

Pace Analytical Services, LLC
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

ANALYTICAL RESULTS

Project: Amphenol
Pace Project No.: 50156613

Sample: MW-20 **Lab ID: 50156613004** Collected: 10/13/16 13:53 Received: 10/13/16 16:01 Matrix: Water

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8260 MSV	Analytical Method: EPA 8260							
Methylene Chloride	ND	ug/L	5.0	1		10/17/16 15:09	75-09-2	
4-Methyl-2-pentanone (MIBK)	ND	ug/L	25.0	1		10/17/16 15:09	108-10-1	
Methyl-tert-butyl ether	ND	ug/L	4.0	1		10/17/16 15:09	1634-04-4	
Naphthalene	ND	ug/L	5.0	1		10/17/16 15:09	91-20-3	
n-Propylbenzene	ND	ug/L	5.0	1		10/17/16 15:09	103-65-1	
Styrene	ND	ug/L	5.0	1		10/17/16 15:09	100-42-5	
1,1,1,2-Tetrachloroethane	ND	ug/L	5.0	1		10/17/16 15:09	630-20-6	
1,1,2,2-Tetrachloroethane	ND	ug/L	5.0	1		10/17/16 15:09	79-34-5	
Tetrachloroethene	ND	ug/L	5.0	1		10/17/16 15:09	127-18-4	
Toluene	ND	ug/L	5.0	1		10/17/16 15:09	108-88-3	
1,2,3-Trichlorobenzene	ND	ug/L	5.0	1		10/17/16 15:09	87-61-6	
1,2,4-Trichlorobenzene	ND	ug/L	5.0	1		10/17/16 15:09	120-82-1	
1,1,1-Trichloroethane	ND	ug/L	5.0	1		10/17/16 15:09	71-55-6	
1,1,2-Trichloroethane	ND	ug/L	5.0	1		10/17/16 15:09	79-00-5	
Trichloroethene	ND	ug/L	5.0	1		10/17/16 15:09	79-01-6	
Trichlorofluoromethane	ND	ug/L	5.0	1		10/17/16 15:09	75-69-4	
1,2,3-Trichloropropane	ND	ug/L	5.0	1		10/17/16 15:09	96-18-4	
Trimethylbenzene	ND	ug/L	5.0	1		10/17/16 15:09	95-63-6	
1,3,5-Trimethylbenzene	ND	ug/L	5.0	1		10/17/16 15:09	108-67-8	
Vinyl acetate	ND	ug/L	50.0	1		10/17/16 15:09	108-05-4	
Vinyl chloride	ND	ug/L	2.0	1		10/17/16 15:09	75-01-4	
Xylene (Total)	ND	ug/L	10.0	1		10/17/16 15:09	1330-20-7	
Surrogates								
Dibromofluoromethane (S)	100	%.	84-118	1		10/17/16 15:09	1868-53-7	
4-Bromofluorobenzene (S)	99	%.	79-116	1		10/17/16 15:09	460-00-4	
Toluene-d8 (S)	101	%.	86-110	1		10/17/16 15:09	2037-26-5	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

Pace Analytical
www.pacelabs.com

Pace Analytical Services, LLC
Not NELAP Accredited
4860 Blazer Parkway
Dublin, OH 43017
(614)486-5421

Pace Analytical Services, LLC
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

ANALYTICAL RESULTS

Project: Amphenol
Pace Project No.: 50156613

Sample: MW-22 **Lab ID: 50156613005** Collected: 10/13/16 10:24 Received: 10/13/16 16:01 Matrix: Water

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8260 MSV	Analytical Method: EPA 8260							
Acetone	ND	ug/L	100	1		10/17/16 15:42	67-64-1	
Acrolein	ND	ug/L	50.0	1		10/17/16 15:42	107-02-8	
Acrylonitrile	ND	ug/L	100	1		10/17/16 15:42	107-13-1	
Benzene	ND	ug/L	5.0	1		10/17/16 15:42	71-43-2	
Bromobenzene	ND	ug/L	5.0	1		10/17/16 15:42	108-86-1	
Bromochloromethane	ND	ug/L	5.0	1		10/17/16 15:42	74-97-5	
Bromodichloromethane	ND	ug/L	5.0	1		10/17/16 15:42	75-27-4	
Bromoform	ND	ug/L	5.0	1		10/17/16 15:42	75-25-2	
Bromomethane	ND	ug/L	5.0	1		10/17/16 15:42	74-83-9	
2-Butanone (MEK)	ND	ug/L	25.0	1		10/17/16 15:42	78-93-3	
n-Butylbenzene	ND	ug/L	5.0	1		10/17/16 15:42	104-51-8	
sec-Butylbenzene	ND	ug/L	5.0	1		10/17/16 15:42	135-98-8	
tert-Butylbenzene	ND	ug/L	5.0	1		10/17/16 15:42	98-06-6	
Carbon disulfide	ND	ug/L	10.0	1		10/17/16 15:42	75-15-0	
Carbon tetrachloride	ND	ug/L	5.0	1		10/17/16 15:42	56-23-5	
Chlorobenzene	ND	ug/L	5.0	1		10/17/16 15:42	108-90-7	
Chloroethane	ND	ug/L	5.0	1		10/17/16 15:42	75-00-3	
Chloroform	ND	ug/L	5.0	1		10/17/16 15:42	67-66-3	
Chloromethane	ND	ug/L	5.0	1		10/17/16 15:42	74-87-3	
2-Chlorotoluene	ND	ug/L	5.0	1		10/17/16 15:42	95-49-8	
4-Chlorotoluene	ND	ug/L	5.0	1		10/17/16 15:42	106-43-4	
Dibromochloromethane	ND	ug/L	5.0	1		10/17/16 15:42	124-48-1	
1,2-Dibromoethane (EDB)	ND	ug/L	5.0	1		10/17/16 15:42	106-93-4	
Dibromomethane	ND	ug/L	5.0	1		10/17/16 15:42	74-95-3	
1,2-Dichlorobenzene	ND	ug/L	5.0	1		10/17/16 15:42	95-50-1	
1,3-Dichlorobenzene	ND	ug/L	5.0	1		10/17/16 15:42	541-73-1	
1,4-Dichlorobenzene	ND	ug/L	5.0	1		10/17/16 15:42	106-46-7	
trans-1,4-Dichloro-2-butene	ND	ug/L	100	1		10/17/16 15:42	110-57-6	
Dichlorodifluoromethane	ND	ug/L	5.0	1		10/17/16 15:42	75-71-8	
1,1-Dichloroethane	ND	ug/L	5.0	1		10/17/16 15:42	75-34-3	
1,2-Dichloroethane	ND	ug/L	5.0	1		10/17/16 15:42	107-06-2	
1,1-Dichloroethene	ND	ug/L	5.0	1		10/17/16 15:42	75-35-4	
cis-1,2-Dichloroethene	**7.5**	ug/L	5.0	1		10/17/16 15:42	156-59-2	
trans-1,2-Dichloroethene	ND	ug/L	5.0	1		10/17/16 15:42	156-60-5	
1,2-Dichloropropane	ND	ug/L	5.0	1		10/17/16 15:42	78-87-5	
1,3-Dichloropropane	ND	ug/L	5.0	1		10/17/16 15:42	142-28-9	
2,2-Dichloropropane	ND	ug/L	5.0	1		10/17/16 15:42	594-20-7	
1,1-Dichloropropene	ND	ug/L	5.0	1		10/17/16 15:42	563-58-6	
cis-1,3-Dichloropropene	ND	ug/L	5.0	1		10/17/16 15:42	10061-01-5	
trans-1,3-Dichloropropene	ND	ug/L	5.0	1		10/17/16 15:42	10061-02-6	
Ethylbenzene	ND	ug/L	5.0	1		10/17/16 15:42	100-41-4	
Ethyl methacrylate	ND	ug/L	100	1		10/17/16 15:42	97-63-2	
Hexachloro-1,3-butadiene	ND	ug/L	5.0	1		10/17/16 15:42	87-68-3	
2-Hexanone	ND	ug/L	25.0	1		10/17/16 15:42	591-78-6	
Iodomethane	ND	ug/L	10.0	1		10/17/16 15:42	74-88-4	
Isopropylbenzene (Cumene)	ND	ug/L	5.0	1		10/17/16 15:42	98-82-8	
p-Isopropyltoluene	ND	ug/L	5.0	1		10/17/16 15:42	99-87-6	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

Pace Analytical®
www.pacelabs.com

Pace Analytical Services, LLC
Not NELAP Accredited
4860 Blazer Parkway
Dublin, OH 43017
(614)486-5421

Pace Analytical Services, LLC
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

ANALYTICAL RESULTS

Project: Amphenol
Pace Project No.: 50156613

Sample: MW-22 **Lab ID: 50156613005** Collected: 10/13/16 10:24 Received: 10/13/16 16:01 Matrix: Water

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8260 MSV	Analytical Method: EPA 8260							
Methylene Chloride	ND	ug/L	5.0	1		10/17/16 15:42	75-09-2	
4-Methyl-2-pentanone (MIBK)	ND	ug/L	25.0	1		10/17/16 15:42	108-10-1	
Methyl-tert-butyl ether	ND	ug/L	4.0	1		10/17/16 15:42	1634-04-4	
Naphthalene	ND	ug/L	5.0	1		10/17/16 15:42	91-20-3	
n-Propylbenzene	ND	ug/L	5.0	1		10/17/16 15:42	103-65-1	
Styrene	ND	ug/L	5.0	1		10/17/16 15:42	100-42-5	
1,1,1,2-Tetrachloroethane	ND	ug/L	5.0	1		10/17/16 15:42	630-20-6	
1,1,2,2-Tetrachloroethane	ND	ug/L	5.0	1		10/17/16 15:42	79-34-5	
Tetrachloroethene	**647**	ug/L	50.0	10		10/17/16 16:15	127-18-4	
Toluene	ND	ug/L	5.0	1		10/17/16 15:42	108-88-3	
1,2,3-Trichlorobenzene	ND	ug/L	5.0	1		10/17/16 15:42	87-61-6	
1,2,4-Trichlorobenzene	ND	ug/L	5.0	1		10/17/16 15:42	120-82-1	
1,1,1-Trichloroethane	**7.6**	ug/L	5.0	1		10/17/16 15:42	71-55-6	
1,1,2-Trichloroethane	ND	ug/L	5.0	1		10/17/16 15:42	79-00-5	
Trichloroethene	**43.4**	ug/L	5.0	1		10/17/16 15:42	79-01-6	
Trichlorofluoromethane	ND	ug/L	5.0	1		10/17/16 15:42	75-69-4	
1,2,3-Trichloropropane	ND	ug/L	5.0	1		10/17/16 15:42	96-18-4	
Trimethylbenzene	ND	ug/L	5.0	1		10/17/16 15:42	95-63-6	
1,3,5-Trimethylbenzene	ND	ug/L	5.0	1		10/17/16 15:42	108-67-8	
Vinyl acetate	ND	ug/L	50.0	1		10/17/16 15:42	108-05-4	
Vinyl chloride	ND	ug/L	2.0	1		10/17/16 15:42	75-01-4	
Xylene (Total)	ND	ug/L	10.0	1		10/17/16 15:42	1330-20-7	
Surrogates								
Dibromofluoromethane (S)	100	%.	84-118	1		10/17/16 15:42	1868-53-7	
4-Bromofluorobenzene (S)	100	%.	79-116	1		10/17/16 15:42	460-00-4	
Toluene-d8 (S)	101	%.	86-110	1		10/17/16 15:42	2037-26-5	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

Pace Analytical®
www.pacelabs.com

Pace Analytical Services, LLC
Not NELAP Accredited
4860 Blazer Parkway
Dublin, OH 43017
(614)486-5421

Pace Analytical Services, LLC
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

ANALYTICAL RESULTS

Project: Amphenol
Pace Project No.: 50156613

Sample: MW-28 **Lab ID: 50156613006** Collected: 10/13/16 10:35 Received: 10/13/16 16:01 Matrix: Water

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8260 MSV	Analytical Method: EPA 8260							
Acetone	ND	ug/L	100	1		10/17/16 18:26	67-64-1	
Acrolein	ND	ug/L	50.0	1		10/17/16 18:26	107-02-8	
Acrylonitrile	ND	ug/L	100	1		10/17/16 18:26	107-13-1	
Benzene	ND	ug/L	5.0	1		10/17/16 18:26	71-43-2	
Bromobenzene	ND	ug/L	5.0	1		10/17/16 18:26	108-86-1	
Bromochloromethane	ND	ug/L	5.0	1		10/17/16 18:26	74-97-5	
Bromodichloromethane	ND	ug/L	5.0	1		10/17/16 18:26	75-27-4	
Bromoform	ND	ug/L	5.0	1		10/17/16 18:26	75-25-2	
Bromomethane	ND	ug/L	5.0	1		10/17/16 18:26	74-83-9	
2-Butanone (MEK)	ND	ug/L	25.0	1		10/17/16 18:26	78-93-3	
n-Butylbenzene	ND	ug/L	5.0	1		10/17/16 18:26	104-51-8	
sec-Butylbenzene	ND	ug/L	5.0	1		10/17/16 18:26	135-98-8	
tert-Butylbenzene	ND	ug/L	5.0	1		10/17/16 18:26	98-06-6	
Carbon disulfide	ND	ug/L	10.0	1		10/17/16 18:26	75-15-0	
Carbon tetrachloride	ND	ug/L	5.0	1		10/17/16 18:26	56-23-5	
Chlorobenzene	ND	ug/L	5.0	1		10/17/16 18:26	108-90-7	
Chloroethane	ND	ug/L	5.0	1		10/17/16 18:26	75-00-3	
Chloroform	ND	ug/L	5.0	1		10/17/16 18:26	67-66-3	
Chloromethane	ND	ug/L	5.0	1		10/17/16 18:26	74-87-3	
2-Chlorotoluene	ND	ug/L	5.0	1		10/17/16 18:26	95-49-8	
4-Chlorotoluene	ND	ug/L	5.0	1		10/17/16 18:26	106-43-4	
Dibromochloromethane	ND	ug/L	5.0	1		10/17/16 18:26	124-48-1	
1,2-Dibromoethane (EDB)	ND	ug/L	5.0	1		10/17/16 18:26	106-93-4	
Dibromomethane	ND	ug/L	5.0	1		10/17/16 18:26	74-95-3	
1,2-Dichlorobenzene	ND	ug/L	5.0	1		10/17/16 18:26	95-50-1	
1,3-Dichlorobenzene	ND	ug/L	5.0	1		10/17/16 18:26	541-73-1	
1,4-Dichlorobenzene	ND	ug/L	5.0	1		10/17/16 18:26	106-46-7	
trans-1,4-Dichloro-2-butene	ND	ug/L	100	1		10/17/16 18:26	110-57-6	
Dichlorodifluoromethane	ND	ug/L	5.0	1		10/17/16 18:26	75-71-8	
1,1-Dichloroethane	ND	ug/L	5.0	1		10/17/16 18:26	75-34-3	
1,2-Dichloroethane	ND	ug/L	5.0	1		10/17/16 18:26	107-06-2	
1,1-Dichloroethene	ND	ug/L	5.0	1		10/17/16 18:26	75-35-4	
cis-1,2-Dichloroethene	ND	ug/L	5.0	1		10/17/16 18:26	156-59-2	
trans-1,2-Dichloroethene	ND	ug/L	5.0	1		10/17/16 18:26	156-60-5	
1,2-Dichloropropane	ND	ug/L	5.0	1		10/17/16 18:26	78-87-5	
1,3-Dichloropropane	ND	ug/L	5.0	1		10/17/16 18:26	142-28-9	
2,2-Dichloropropane	ND	ug/L	5.0	1		10/17/16 18:26	594-20-7	
1,1-Dichloropropene	ND	ug/L	5.0	1		10/17/16 18:26	563-58-6	
cis-1,3-Dichloropropene	ND	ug/L	5.0	1		10/17/16 18:26	10061-01-5	
trans-1,3-Dichloropropene	ND	ug/L	5.0	1		10/17/16 18:26	10061-02-6	
Ethylbenzene	ND	ug/L	5.0	1		10/17/16 18:26	100-41-4	
Ethyl methacrylate	ND	ug/L	100	1		10/17/16 18:26	97-63-2	
Hexachloro-1,3-butadiene	ND	ug/L	5.0	1		10/17/16 18:26	87-68-3	
2-Hexanone	ND	ug/L	25.0	1		10/17/16 18:26	591-78-6	
Iodomethane	ND	ug/L	10.0	1		10/17/16 18:26	74-88-4	
Isopropylbenzene (Cumene)	ND	ug/L	5.0	1		10/17/16 18:26	98-82-8	
p-Isopropyltoluene	ND	ug/L	5.0	1		10/17/16 18:26	99-87-6	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

Pace Analytical®
www.pacelabs.com

Pace Analytical Services, LLC
Not NELAP Accredited
4860 Blazer Parkway
Dublin, OH 43017
(614)486-5421

Pace Analytical Services, LLC
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

ANALYTICAL RESULTS

Project: Amphenol
Pace Project No.: 50156613

Sample: MW-28 **Lab ID: 50156613006** Collected: 10/13/16 10:35 Received: 10/13/16 16:01 Matrix: Water

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8260 MSV	Analytical Method: EPA 8260							
Methylene Chloride	ND	ug/L	5.0	1		10/17/16 18:26	75-09-2	
4-Methyl-2-pentanone (MIBK)	ND	ug/L	25.0	1		10/17/16 18:26	108-10-1	
Methyl-tert-butyl ether	ND	ug/L	4.0	1		10/17/16 18:26	1634-04-4	
Naphthalene	ND	ug/L	5.0	1		10/17/16 18:26	91-20-3	
n-Propylbenzene	ND	ug/L	5.0	1		10/17/16 18:26	103-65-1	
Styrene	ND	ug/L	5.0	1		10/17/16 18:26	100-42-5	
1,1,1,2-Tetrachloroethane	ND	ug/L	5.0	1		10/17/16 18:26	630-20-6	
1,1,2,2-Tetrachloroethane	ND	ug/L	5.0	1		10/17/16 18:26	79-34-5	
Tetrachloroethene	**35.0**	ug/L	5.0	1		10/17/16 18:26	127-18-4	
Toluene	ND	ug/L	5.0	1		10/17/16 18:26	108-88-3	
1,2,3-Trichlorobenzene	ND	ug/L	5.0	1		10/17/16 18:26	87-61-6	
1,2,4-Trichlorobenzene	ND	ug/L	5.0	1		10/17/16 18:26	120-82-1	
1,1,1-Trichloroethane	**9.7**	ug/L	5.0	1		10/17/16 18:26	71-55-6	
1,1,2-Trichloroethane	ND	ug/L	5.0	1		10/17/16 18:26	79-00-5	
Trichloroethene	**14.3**	ug/L	5.0	1		10/17/16 18:26	79-01-6	
Trichlorofluoromethane	ND	ug/L	5.0	1		10/17/16 18:26	75-69-4	
1,2,3-Trichloropropane	ND	ug/L	5.0	1		10/17/16 18:26	96-18-4	
Trimethylbenzene	ND	ug/L	5.0	1		10/17/16 18:26	95-63-6	
1,3,5-Trimethylbenzene	ND	ug/L	5.0	1		10/17/16 18:26	108-67-8	
Vinyl acetate	ND	ug/L	50.0	1		10/17/16 18:26	108-05-4	
Vinyl chloride	ND	ug/L	2.0	1		10/17/16 18:26	75-01-4	
Xylene (Total)	ND	ug/L	10.0	1		10/17/16 18:26	1330-20-7	
Surrogates								
Dibromofluoromethane (S)	97	%.	84-118	1		10/17/16 18:26	1868-53-7	
4-Bromofluorobenzene (S)	99	%.	79-116	1		10/17/16 18:26	460-00-4	
Toluene-d8 (S)	100	%.	86-110	1		10/17/16 18:26	2037-26-5	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

Pace Analytical
www.pacelabs.com

Pace Analytical Services, LLC
Not NELAP Accredited
4860 Blazer Parkway
Dublin, OH 43017
(614)486-5421

Pace Analytical Services, LLC
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

ANALYTICAL RESULTS

Project: Amphenol
Pace Project No.: 50156613

Sample: MW-29 **Lab ID: 50156613007** Collected: 10/13/16 10:46 Received: 10/13/16 16:01 Matrix: Water

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8260 MSV	Analytical Method: EPA 8260							
Acetone	ND	ug/L	100	1		10/17/16 19:32	67-64-1	
Acrolein	ND	ug/L	50.0	1		10/17/16 19:32	107-02-8	
Acrylonitrile	ND	ug/L	100	1		10/17/16 19:32	107-13-1	
Benzene	ND	ug/L	5.0	1		10/17/16 19:32	71-43-2	
Bromobenzene	ND	ug/L	5.0	1		10/17/16 19:32	108-86-1	
Bromochloromethane	ND	ug/L	5.0	1		10/17/16 19:32	74-97-5	
Bromodichloromethane	ND	ug/L	5.0	1		10/17/16 19:32	75-27-4	
Bromoform	ND	ug/L	5.0	1		10/17/16 19:32	75-25-2	
Bromomethane	ND	ug/L	5.0	1		10/17/16 19:32	74-83-9	
2-Butanone (MEK)	ND	ug/L	25.0	1		10/17/16 19:32	78-93-3	
n-Butylbenzene	ND	ug/L	5.0	1		10/17/16 19:32	104-51-8	
sec-Butylbenzene	ND	ug/L	5.0	1		10/17/16 19:32	135-98-8	
tert-Butylbenzene	ND	ug/L	5.0	1		10/17/16 19:32	98-06-6	
Carbon disulfide	ND	ug/L	10.0	1		10/17/16 19:32	75-15-0	
Carbon tetrachloride	ND	ug/L	5.0	1		10/17/16 19:32	56-23-5	
Chlorobenzene	ND	ug/L	5.0	1		10/17/16 19:32	108-90-7	
Chloroethane	ND	ug/L	5.0	1		10/17/16 19:32	75-00-3	
oform	ND	ug/L	5.0	1		10/17/16 19:32	67-66-3	
Chloromethane	ND	ug/L	5.0	1		10/17/16 19:32	74-87-3	
2-Chlorotoluene	ND	ug/L	5.0	1		10/17/16 19:32	95-49-8	
4-Chlorotoluene	ND	ug/L	5.0	1		10/17/16 19:32	106-43-4	
Dibromochloromethane	ND	ug/L	5.0	1		10/17/16 19:32	124-48-1	
1,2-Dibromoethane (EDB)	ND	ug/L	5.0	1		10/17/16 19:32	106-93-4	
Dibromomethane	ND	ug/L	5.0	1		10/17/16 19:32	74-95-3	
1,2-Dichlorobenzene	ND	ug/L	5.0	1		10/17/16 19:32	95-50-1	
1,3-Dichlorobenzene	ND	ug/L	5.0	1		10/17/16 19:32	541-73-1	
1,4-Dichlorobenzene	ND	ug/L	5.0	1		10/17/16 19:32	106-46-7	
trans-1,4-Dichloro-2-butene	ND	ug/L	100	1		10/17/16 19:32	110-57-6	
Dichlorodifluoromethane	ND	ug/L	5.0	1		10/17/16 19:32	75-71-8	
1,1-Dichloroethane	ND	ug/L	5.0	1		10/17/16 19:32	75-34-3	
1,2-Dichloroethane	ND	ug/L	5.0	1		10/17/16 19:32	107-06-2	
1,1-Dichloroethene	ND	ug/L	5.0	1		10/17/16 19:32	75-35-4	
cis-1,2-Dichloroethene	ND	ug/L	5.0	1		10/17/16 19:32	156-59-2	
trans-1,2-Dichloroethene	ND	ug/L	5.0	1		10/17/16 19:32	156-60-5	
1,2-Dichloropropane	ND	ug/L	5.0	1		10/17/16 19:32	78-87-5	
1,3-Dichloropropane	ND	ug/L	5.0	1		10/17/16 19:32	142-28-9	
2,2-Dichloropropane	ND	ug/L	5.0	1		10/17/16 19:32	594-20-7	
1,1-Dichloropropene	ND	ug/L	5.0	1		10/17/16 19:32	563-58-6	
cis-1,3-Dichloropropene	ND	ug/L	5.0	1		10/17/16 19:32	10061-01-5	
trans-1,3-Dichloropropene	ND	ug/L	5.0	1		10/17/16 19:32	10061-02-6	
Ethylbenzene	ND	ug/L	5.0	1		10/17/16 19:32	100-41-4	
Ethyl methacrylate	ND	ug/L	100	1		10/17/16 19:32	97-63-2	
Hexachloro-1,3-butadiene	ND	ug/L	5.0	1		10/17/16 19:32	87-68-3	
2-Hexanone	ND	ug/L	25.0	1		10/17/16 19:32	591-78-6	
Iodomethane	ND	ug/L	10.0	1		10/17/16 19:32	74-88-4	
pylbenzene (Cumene)	ND	ug/L	5.0	1		10/17/16 19:32	98-82-8	
propyltoluene	ND	ug/L	5.0	1		10/17/16 19:32	99-87-6	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

ANALYTICAL RESULTS

Project: Amphenol
Pace Project No.: 50156613

Sample: MW-29 **Lab ID: 50156613007** Collected: 10/13/16 10:46 Received: 10/13/16 16:01 Matrix: Water

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8260 MSV	Analytical Method: EPA 8260							
Methylene Chloride	ND	ug/L	5.0	1		10/17/16 19:32	75-09-2	
4-Methyl-2-pentanone (MIBK)	ND	ug/L	25.0	1		10/17/16 19:32	108-10-1	
Methyl-tert-butyl ether	ND	ug/L	4.0	1		10/17/16 19:32	1634-04-4	
Naphthalene	ND	ug/L	5.0	1		10/17/16 19:32	91-20-3	
n-Propylbenzene	ND	ug/L	5.0	1		10/17/16 19:32	103-65-1	
Styrene	ND	ug/L	5.0	1		10/17/16 19:32	100-42-5	
1,1,1,2-Tetrachloroethane	ND	ug/L	5.0	1		10/17/16 19:32	630-20-6	
1,1,2,2-Tetrachloroethane	ND	ug/L	5.0	1		10/17/16 19:32	79-34-5	
Tetrachloroethene	ND	ug/L	5.0	1		10/17/16 19:32	127-18-4	
Toluene	ND	ug/L	5.0	1		10/17/16 19:32	108-88-3	
1,2,3-Trichlorobenzene	ND	ug/L	5.0	1		10/17/16 19:32	87-61-6	
1,2,4-Trichlorobenzene	ND	ug/L	5.0	1		10/17/16 19:32	120-82-1	
1,1,1-Trichloroethane	ND	ug/L	5.0	1		10/17/16 19:32	71-55-6	
1,1,2-Trichloroethane	ND	ug/L	5.0	1		10/17/16 19:32	79-00-5	
Trichloroethene	ND	ug/L	5.0	1		10/17/16 19:32	79-01-6	
Trichlorofluoromethane	ND	ug/L	5.0	1		10/17/16 19:32	75-69-4	
1,2,3-Trichloropropane	ND	ug/L	5.0	1		10/17/16 19:32	96-18-4	
Trimethylbenzene	ND	ug/L	5.0	1		10/17/16 19:32	95-63-6	
1,3,5-Trimethylbenzene	ND	ug/L	5.0	1		10/17/16 19:32	108-67-8	
Vinyl acetate	ND	ug/L	50.0	1		10/17/16 19:32	108-05-4	
Vinyl chloride	ND	ug/L	2.0	1		10/17/16 19:32	75-01-4	
Xylene (Total)	ND	ug/L	10.0	1		10/17/16 19:32	1330-20-7	
Surrogates								
Dibromofluoromethane (S)	96	%.	84-118	1		10/17/16 19:32	1868-53-7	
4-Bromofluorobenzene (S)	95	%.	79-116	1		10/17/16 19:32	460-00-4	
Toluene-d8 (S)	100	%.	86-110	1		10/17/16 19:32	2037-26-5	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

Pace Analytical
www.pacelabs.com

Pace Analytical Services, LLC
Not NELAP Accredited
4860 Blazer Parkway
Dublin, OH 43017
(614)486-5421

Pace Analytical Services, LLC
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

ANALYTICAL RESULTS

Project: Amphenol
Pace Project No.: 50156613

Sample: MW-30 **Lab ID: 50156613008** Collected: 10/13/16 11:47 Received: 10/13/16 16:01 Matrix: Water

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8260 MSV	Analytical Method: EPA 8260							
Acetone	ND	ug/L	100	1		10/17/16 16:48	67-64-1	
Acrolein	ND	ug/L	50.0	1		10/17/16 16:48	107-02-8	
Acrylonitrile	ND	ug/L	100	1		10/17/16 16:48	107-13-1	
Benzene	ND	ug/L	5.0	1		10/17/16 16:48	71-43-2	
Bromobenzene	ND	ug/L	5.0	1		10/17/16 16:48	108-86-1	
Bromochloromethane	ND	ug/L	5.0	1		10/17/16 16:48	74-97-5	
Bromodichloromethane	ND	ug/L	5.0	1		10/17/16 16:48	75-27-4	
Bromoform	ND	ug/L	5.0	1		10/17/16 16:48	75-25-2	
Bromomethane	ND	ug/L	5.0	1		10/17/16 16:48	74-83-9	
2-Butanone (MEK)	ND	ug/L	25.0	1		10/17/16 16:48	78-93-3	
n-Butylbenzene	ND	ug/L	5.0	1		10/17/16 16:48	104-51-8	
sec-Butylbenzene	ND	ug/L	5.0	1		10/17/16 16:48	135-98-8	
tert-Butylbenzene	ND	ug/L	5.0	1		10/17/16 16:48	98-06-6	
Carbon disulfide	ND	ug/L	10.0	1		10/17/16 16:48	75-15-0	
Carbon tetrachloride	ND	ug/L	5.0	1		10/17/16 16:48	56-23-5	
Chlorobenzene	ND	ug/L	5.0	1		10/17/16 16:48	108-90-7	
Chloroethane	ND	ug/L	5.0	1		10/17/16 16:48	75-00-3	
( )form	ND	ug/L	5.0	1		10/17/16 16:48	67-66-3	
Chloromethane	ND	ug/L	5.0	1		10/17/16 16:48	74-87-3	
2-Chlorotoluene	ND	ug/L	5.0	1		10/17/16 16:48	95-49-8	
4-Chlorotoluene	ND	ug/L	5.0	1		10/17/16 16:48	106-43-4	
Dibromochloromethane	ND	ug/L	5.0	1		10/17/16 16:48	124-48-1	
1,2-Dibromoethane (EDB)	ND	ug/L	5.0	1		10/17/16 16:48	106-93-4	
Dibromomethane	ND	ug/L	5.0	1		10/17/16 16:48	74-95-3	
1,2-Dichlorobenzene	ND	ug/L	5.0	1		10/17/16 16:48	95-50-1	
1,3-Dichlorobenzene	ND	ug/L	5.0	1		10/17/16 16:48	541-73-1	
1,4-Dichlorobenzene	ND	ug/L	5.0	1		10/17/16 16:48	106-46-7	
trans-1,4-Dichloro-2-butene	ND	ug/L	100	1		10/17/16 16:48	110-57-6	
Dichlorodifluoromethane	ND	ug/L	5.0	1		10/17/16 16:48	75-71-8	
1,1-Dichloroethane	ND	ug/L	5.0	1		10/17/16 16:48	75-34-3	
1,2-Dichloroethane	ND	ug/L	5.0	1		10/17/16 16:48	107-06-2	
1,1-Dichloroethene	ND	ug/L	5.0	1		10/17/16 16:48	75-35-4	
cis-1,2-Dichloroethene	ND	ug/L	5.0	1		10/17/16 16:48	156-59-2	
trans-1,2-Dichloroethene	ND	ug/L	5.0	1		10/17/16 16:48	156-60-5	
1,2-Dichloropropane	ND	ug/L	5.0	1		10/17/16 16:48	78-87-5	
1,3-Dichloropropane	ND	ug/L	5.0	1		10/17/16 16:48	142-28-9	
2,2-Dichloropropane	ND	ug/L	5.0	1		10/17/16 16:48	594-20-7	
1,1-Dichloropropene	ND	ug/L	5.0	1		10/17/16 16:48	563-58-6	
cis-1,3-Dichloropropene	ND	ug/L	5.0	1		10/17/16 16:48	10061-01-5	
trans-1,3-Dichloropropene	ND	ug/L	5.0	1		10/17/16 16:48	10061-02-6	
Ethylbenzene	ND	ug/L	5.0	1		10/17/16 16:48	100-41-4	
Ethyl methacrylate	ND	ug/L	100	1		10/17/16 16:48	97-63-2	
Hexachloro-1,3-butadiene	ND	ug/L	5.0	1		10/17/16 16:48	87-68-3	
2-Hexanone	ND	ug/L	25.0	1		10/17/16 16:48	591-78-6	
Iodomethane	ND	ug/L	10.0	1		10/17/16 16:48	74-88-4	
Is pylbenzene (Cumene)	ND	ug/L	5.0	1		10/17/16 16:48	98-82-8	
p ropyltoluene	ND	ug/L	5.0	1		10/17/16 16:48	99-87-6	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

Pace Analytical®
www.pacelabs.com

Pace Analytical Services, LLC
Not NELAP Accredited
4860 Blazer Parkway
Dublin, OH 43017
(614)486-5421

Pace Analytical Services, LLC
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

ANALYTICAL RESULTS

Project: Amphenol
Pace Project No.: 50156613

Sample: MW-30 **Lab ID: 50156613008** Collected: 10/13/16 11:47 Received: 10/13/16 16:01 Matrix: Water

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8260 MSV	Analytical Method: EPA 8260							
Methylene Chloride	ND	ug/L	5.0	1		10/17/16 16:48	75-09-2	
4-Methyl-2-pentanone (MIBK)	ND	ug/L	25.0	1		10/17/16 16:48	108-10-1	
Methyl-tert-butyl ether	ND	ug/L	4.0	1		10/17/16 16:48	1634-04-4	
Naphthalene	ND	ug/L	5.0	1		10/17/16 16:48	91-20-3	
n-Propylbenzene	ND	ug/L	5.0	1		10/17/16 16:48	103-65-1	
Styrene	ND	ug/L	5.0	1		10/17/16 16:48	100-42-5	
1,1,1,2-Tetrachloroethane	ND	ug/L	5.0	1		10/17/16 16:48	630-20-6	
1,1,2,2-Tetrachloroethane	ND	ug/L	5.0	1		10/17/16 16:48	79-34-5	
Tetrachloroethene	ND	ug/L	5.0	1		10/17/16 16:48	127-18-4	
Toluene	ND	ug/L	5.0	1		10/17/16 16:48	108-88-3	
1,2,3-Trichlorobenzene	ND	ug/L	5.0	1		10/17/16 16:48	87-61-6	
1,2,4-Trichlorobenzene	ND	ug/L	5.0	1		10/17/16 16:48	120-82-1	
1,1,1-Trichloroethane	**10.9**	ug/L	5.0	1		10/17/16 16:48	71-55-6	
1,1,2-Trichloroethane	ND	ug/L	5.0	1		10/17/16 16:48	79-00-5	
Trichloroethene	**5.4**	ug/L	5.0	1		10/17/16 16:48	79-01-6	
Trichlorofluoromethane	ND	ug/L	5.0	1		10/17/16 16:48	75-69-4	
1,2,3-Trichloropropane	ND	ug/L	5.0	1		10/17/16 16:48	96-18-4	
Trimethylbenzene	ND	ug/L	5.0	1		10/17/16 16:48	95-63-6	
1,3,5-Trimethylbenzene	ND	ug/L	5.0	1		10/17/16 16:48	108-67-8	
Vinyl acetate	ND	ug/L	50.0	1		10/17/16 16:48	108-05-4	
Vinyl chloride	ND	ug/L	2.0	1		10/17/16 16:48	75-01-4	
Xylene (Total)	ND	ug/L	10.0	1		10/17/16 16:48	1330-20-7	
Surrogates								
Dibromofluoromethane (S)	98	%.	84-118	1		10/17/16 16:48	1868-53-7	
4-Bromofluorobenzene (S)	96	%.	79-116	1		10/17/16 16:48	460-00-4	
Toluene-d8 (S)	101	%.	86-110	1		10/17/16 16:48	2037-26-5	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

ANALYTICAL RESULTS

Project: Amphenol
Pace Project No.: 50156613

Sample: DUPLICATE **Lab ID: 50156613009** Collected: 10/13/16 08:00 Received: 10/13/16 16:01 Matrix: Water

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8260 MSV	Analytical Method: EPA 8260							
Acetone	ND	ug/L	100	1		10/17/16 17:20	67-64-1	
Acrolein	ND	ug/L	50.0	1		10/17/16 17:20	107-02-8	
Acrylonitrile	ND	ug/L	100	1		10/17/16 17:20	107-13-1	
Benzene	ND	ug/L	5.0	1		10/17/16 17:20	71-43-2	
Bromobenzene	ND	ug/L	5.0	1		10/17/16 17:20	108-86-1	
Bromochloromethane	ND	ug/L	5.0	1		10/17/16 17:20	74-97-5	
Bromodichloromethane	ND	ug/L	5.0	1		10/17/16 17:20	75-27-4	
Bromoform	ND	ug/L	5.0	1		10/17/16 17:20	75-25-2	
Bromomethane	ND	ug/L	5.0	1		10/17/16 17:20	74-83-9	
2-Butanone (MEK)	ND	ug/L	25.0	1		10/17/16 17:20	78-93-3	
n-Butylbenzene	ND	ug/L	5.0	1		10/17/16 17:20	104-51-8	
sec-Butylbenzene	ND	ug/L	5.0	1		10/17/16 17:20	135-98-8	
tert-Butylbenzene	ND	ug/L	5.0	1		10/17/16 17:20	98-06-6	
Carbon disulfide	ND	ug/L	10.0	1		10/17/16 17:20	75-15-0	
Carbon tetrachloride	ND	ug/L	5.0	1		10/17/16 17:20	56-23-5	
Chlorobenzene	ND	ug/L	5.0	1		10/17/16 17:20	108-90-7	
Chloroethane	ND	ug/L	5.0	1		10/17/16 17:20	75-00-3	
( )form	ND	ug/L	5.0	1		10/17/16 17:20	67-66-3	
Chloromethane	ND	ug/L	5.0	1		10/17/16 17:20	74-87-3	
2-Chlorotoluene	ND	ug/L	5.0	1		10/17/16 17:20	95-49-8	
4-Chlorotoluene	ND	ug/L	5.0	1		10/17/16 17:20	106-43-4	
Dibromochloromethane	ND	ug/L	5.0	1		10/17/16 17:20	124-48-1	
1,2-Dibromoethane (EDB)	ND	ug/L	5.0	1		10/17/16 17:20	106-93-4	
Dibromomethane	ND	ug/L	5.0	1		10/17/16 17:20	74-95-3	
1,2-Dichlorobenzene	ND	ug/L	5.0	1		10/17/16 17:20	95-50-1	
1,3-Dichlorobenzene	ND	ug/L	5.0	1		10/17/16 17:20	541-73-1	
1,4-Dichlorobenzene	ND	ug/L	5.0	1		10/17/16 17:20	106-46-7	
trans-1,4-Dichloro-2-butene	ND	ug/L	100	1		10/17/16 17:20	110-57-6	
Dichlorodifluoromethane	ND	ug/L	5.0	1		10/17/16 17:20	75-71-8	
1,1-Dichloroethane	ND	ug/L	5.0	1		10/17/16 17:20	75-34-3	
1,2-Dichloroethane	ND	ug/L	5.0	1		10/17/16 17:20	107-06-2	
1,1-Dichloroethene	ND	ug/L	5.0	1		10/17/16 17:20	75-35-4	
cis-1,2-Dichloroethene	7.8	ug/L	5.0	1		10/17/16 17:20	156-59-2	
trans-1,2-Dichloroethene	ND	ug/L	5.0	1		10/17/16 17:20	156-60-5	
1,2-Dichloropropane	ND	ug/L	5.0	1		10/17/16 17:20	78-87-5	
1,3-Dichloropropane	ND	ug/L	5.0	1		10/17/16 17:20	142-28-9	
2,2-Dichloropropane	ND	ug/L	5.0	1		10/17/16 17:20	594-20-7	
1,1-Dichloropropene	ND	ug/L	5.0	1		10/17/16 17:20	563-58-6	
cis-1,3-Dichloropropene	ND	ug/L	5.0	1		10/17/16 17:20	10061-01-5	
trans-1,3-Dichloropropene	ND	ug/L	5.0	1		10/17/16 17:20	10061-02-6	
Ethylbenzene	ND	ug/L	5.0	1		10/17/16 17:20	100-41-4	
Ethyl methacrylate	ND	ug/L	100	1		10/17/16 17:20	97-63-2	
Hexachloro-1,3-butadiene	ND	ug/L	5.0	1		10/17/16 17:20	87-68-3	
2-Hexanone	ND	ug/L	25.0	1		10/17/16 17:20	591-78-6	
Iodomethane	ND	ug/L	10.0	1		10/17/16 17:20	74-88-4	
I opylbenzene (Cumene)	ND	ug/L	5.0	1		10/17/16 17:20	98-82-8	
p propyltoluene	ND	ug/L	5.0	1		10/17/16 17:20	99-87-6	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

Pace Analytical®
www.pacelabs.com

Pace Analytical Services, LLC
Not NELAP Accredited
4860 Blazer Parkway
Dublin, OH 43017
(614)486-5421

Pace Analytical Services, LLC
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

ANALYTICAL RESULTS

Project: Amphenol
Pace Project No.: 50156613

Sample: DUPLICATE Lab ID: **50156613009** Collected: 10/13/16 08:00 Received: 10/13/16 16:01 Matrix: Water

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8260 MSV	Analytical Method: EPA 8260							
Methylene Chloride	ND	ug/L	5.0	1		10/17/16 17:20	75-09-2	
4-Methyl-2-pentanone (MIBK)	ND	ug/L	25.0	1		10/17/16 17:20	108-10-1	
Methyl-tert-butyl ether	ND	ug/L	4.0	1		10/17/16 17:20	1634-04-4	
Naphthalene	ND	ug/L	5.0	1		10/17/16 17:20	91-20-3	
n-Propylbenzene	ND	ug/L	5.0	1		10/17/16 17:20	103-65-1	
Styrene	ND	ug/L	5.0	1		10/17/16 17:20	100-42-5	
1,1,1,2-Tetrachloroethane	ND	ug/L	5.0	1		10/17/16 17:20	630-20-6	
1,1,2,2-Tetrachloroethane	ND	ug/L	5.0	1		10/17/16 17:20	79-34-5	
Tetrachloroethene	**637**	ug/L	50.0	10		10/17/16 17:53	127-18-4	
Toluene	ND	ug/L	5.0	1		10/17/16 17:20	108-88-3	
1,2,3-Trichlorobenzene	ND	ug/L	5.0	1		10/17/16 17:20	87-61-6	
1,2,4-Trichlorobenzene	ND	ug/L	5.0	1		10/17/16 17:20	120-82-1	
1,1,1-Trichloroethane	**7.4**	ug/L	5.0	1		10/17/16 17:20	71-55-6	
1,1,2-Trichloroethane	ND	ug/L	5.0	1		10/17/16 17:20	79-00-5	
Trichloroethene	**43.9**	ug/L	5.0	1		10/17/16 17:20	79-01-6	
Trichlorofluoromethane	ND	ug/L	5.0	1		10/17/16 17:20	75-69-4	
1,2,3-Trichloropropane	ND	ug/L	5.0	1		10/17/16 17:20	96-18-4	
Trimethylbenzene	ND	ug/L	5.0	1		10/17/16 17:20	95-63-6	
1,3,5-Trimethylbenzene	ND	ug/L	5.0	1		10/17/16 17:20	108-67-8	
Vinyl acetate	ND	ug/L	50.0	1		10/17/16 17:20	108-05-4	
Vinyl chloride	ND	ug/L	2.0	1		10/17/16 17:20	75-01-4	
Xylene (Total)	ND	ug/L	10.0	1		10/17/16 17:20	1330-20-7	
Surrogates								
Dibromofluoromethane (S)	99	%.	84-118	1		10/17/16 17:20	1868-53-7	
4-Bromofluorobenzene (S)	97	%.	79-116	1		10/17/16 17:20	460-00-4	
Toluene-d8 (S)	101	%.	86-110	1		10/17/16 17:20	2037-26-5	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

Pace Analytical
www.pacelabs.com

Pace Analytical Services, LLC
Not NELAP Accredited
4860 Blazer Parkway
Dublin, OH 43017
(614)486-5421

Pace Analytical Services, LLC
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

ANALYTICAL RESULTS

Project: Amphenol
Pace Project No.: 50156613

Sample: TRIP BLANK **Lab ID: 50156613010** Collected: 10/13/16 08:00 Received: 10/13/16 16:01 Matrix: Water

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8260 MSV	Analytical Method: EPA 8260							
Acetone	ND	ug/L	100	1		10/18/16 00:28	67-64-1	
Acrolein	ND	ug/L	50.0	1		10/18/16 00:28	107-02-8	
Acrylonitrile	ND	ug/L	100	1		10/18/16 00:28	107-13-1	
Benzene	ND	ug/L	5.0	1		10/18/16 00:28	71-43-2	
Bromobenzene	ND	ug/L	5.0	1		10/18/16 00:28	108-86-1	
Bromochloromethane	ND	ug/L	5.0	1		10/18/16 00:28	74-97-5	
Bromodichloromethane	ND	ug/L	5.0	1		10/18/16 00:28	75-27-4	
Bromoform	ND	ug/L	5.0	1		10/18/16 00:28	75-25-2	
Bromomethane	ND	ug/L	5.0	1		10/18/16 00:28	74-83-9	
2-Butanone (MEK)	ND	ug/L	25.0	1		10/18/16 00:28	78-93-3	
n-Butylbenzene	ND	ug/L	5.0	1		10/18/16 00:28	104-51-8	
sec-Butylbenzene	ND	ug/L	5.0	1		10/18/16 00:28	135-98-8	
tert-Butylbenzene	ND	ug/L	5.0	1		10/18/16 00:28	98-06-6	
Carbon disulfide	ND	ug/L	10.0	1		10/18/16 00:28	75-15-0	
Carbon tetrachloride	ND	ug/L	5.0	1		10/18/16 00:28	56-23-5	
Chlorobenzene	ND	ug/L	5.0	1		10/18/16 00:28	108-90-7	
Chloroethane	ND	ug/L	5.0	1		10/18/16 00:28	75-00-3	
( )form	ND	ug/L	5.0	1		10/18/16 00:28	67-66-3	
Chloromethane	ND	ug/L	5.0	1		10/18/16 00:28	74-87-3	
2-Chlorotoluene	ND	ug/L	5.0	1		10/18/16 00:28	95-49-8	
4-Chlorotoluene	ND	ug/L	5.0	1		10/18/16 00:28	106-43-4	
Dibromochloromethane	ND	ug/L	5.0	1		10/18/16 00:28	124-48-1	
1,2-Dibromoethane (EDB)	ND	ug/L	5.0	1		10/18/16 00:28	106-93-4	
Dibromomethane	ND	ug/L	5.0	1		10/18/16 00:28	74-95-3	
1,2-Dichlorobenzene	ND	ug/L	5.0	1		10/18/16 00:28	95-50-1	
1,3-Dichlorobenzene	ND	ug/L	5.0	1		10/18/16 00:28	541-73-1	
1,4-Dichlorobenzene	ND	ug/L	5.0	1		10/18/16 00:28	106-46-7	
trans-1,4-Dichloro-2-butene	ND	ug/L	100	1		10/18/16 00:28	110-57-6	
Dichlorodifluoromethane	ND	ug/L	5.0	1		10/18/16 00:28	75-71-8	
1,1-Dichloroethane	ND	ug/L	5.0	1		10/18/16 00:28	75-34-3	
1,2-Dichloroethane	ND	ug/L	5.0	1		10/18/16 00:28	107-06-2	
1,1-Dichloroethene	ND	ug/L	5.0	1		10/18/16 00:28	75-35-4	
cis-1,2-Dichloroethene	ND	ug/L	5.0	1		10/18/16 00:28	156-59-2	
trans-1,2-Dichloroethene	ND	ug/L	5.0	1		10/18/16 00:28	156-60-5	
1,2-Dichloropropane	ND	ug/L	5.0	1		10/18/16 00:28	78-87-5	
1,3-Dichloropropane	ND	ug/L	5.0	1		10/18/16 00:28	142-28-9	
2,2-Dichloropropane	ND	ug/L	5.0	1		10/18/16 00:28	594-20-7	
1,1-Dichloropropene	ND	ug/L	5.0	1		10/18/16 00:28	563-58-6	
cis-1,3-Dichloropropene	ND	ug/L	5.0	1		10/18/16 00:28	10061-01-5	
trans-1,3-Dichloropropene	ND	ug/L	5.0	1		10/18/16 00:28	10061-02-6	
Ethylbenzene	ND	ug/L	5.0	1		10/18/16 00:28	100-41-4	
Ethyl methacrylate	ND	ug/L	100	1		10/18/16 00:28	97-63-2	
Hexachloro-1,3-butadiene	ND	ug/L	5.0	1		10/18/16 00:28	87-68-3	
2-Hexanone	ND	ug/L	25.0	1		10/18/16 00:28	591-78-6	
Iodomethane	ND	ug/L	10.0	1		10/18/16 00:28	74-88-4	
I pylbenzene (Cumene)	ND	ug/L	5.0	1		10/18/16 00:28	98-82-8	
p ropyltoluene	ND	ug/L	5.0	1		10/18/16 00:28	99-87-6	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

Pace Analytical®
www.pacelabs.com

Pace Analytical Services, LLC
Not NELAP Accredited
4860 Blazer Parkway
Dublin, OH 43017
(614)486-5421

Pace Analytical Services, LLC
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

ANALYTICAL RESULTS

Project: Amphenol
Pace Project No.: 50156613

Sample: TRIP BLANK **Lab ID: 50156613010** Collected: 10/13/16 08:00 Received: 10/13/16 16:01 Matrix: Water

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8260 MSV	Analytical Method: EPA 8260							
Methylene Chloride	ND	ug/L	5.0	1		10/18/16 00:28	75-09-2	
4-Methyl-2-pentanone (MIBK)	ND	ug/L	25.0	1		10/18/16 00:28	108-10-1	
Methyl-tert-butyl ether	ND	ug/L	4.0	1		10/18/16 00:28	1634-04-4	
Naphthalene	ND	ug/L	5.0	1		10/18/16 00:28	91-20-3	
n-Propylbenzene	ND	ug/L	5.0	1		10/18/16 00:28	103-65-1	
Styrene	ND	ug/L	5.0	1		10/18/16 00:28	100-42-5	
1,1,1,2-Tetrachloroethane	ND	ug/L	5.0	1		10/18/16 00:28	630-20-6	
1,1,2,2-Tetrachloroethane	ND	ug/L	5.0	1		10/18/16 00:28	79-34-5	
Tetrachloroethene	ND	ug/L	5.0	1		10/18/16 00:28	127-18-4	
Toluene	ND	ug/L	5.0	1		10/18/16 00:28	108-88-3	
1,2,3-Trichlorobenzene	ND	ug/L	5.0	1		10/18/16 00:28	87-61-6	
1,2,4-Trichlorobenzene	ND	ug/L	5.0	1		10/18/16 00:28	120-82-1	
1,1,1-Trichloroethane	ND	ug/L	5.0	1		10/18/16 00:28	71-55-6	
1,1,2-Trichloroethane	ND	ug/L	5.0	1		10/18/16 00:28	79-00-5	
Trichloroethene	ND	ug/L	5.0	1		10/18/16 00:28	79-01-6	
Trichlorofluoromethane	ND	ug/L	5.0	1		10/18/16 00:28	75-69-4	
1,2,3-Trichloropropane	ND	ug/L	5.0	1		10/18/16 00:28	96-18-4	
Trimethylbenzene	ND	ug/L	5.0	1		10/18/16 00:28	95-63-6	
1,3,5-Trimethylbenzene	ND	ug/L	5.0	1		10/18/16 00:28	108-67-8	
Vinyl acetate	ND	ug/L	50.0	1		10/18/16 00:28	108-05-4	
Vinyl chloride	ND	ug/L	2.0	1		10/18/16 00:28	75-01-4	
Xylene (Total)	ND	ug/L	10.0	1		10/18/16 00:28	1330-20-7	
Surrogates								
Dibromofluoromethane (S)	99	%.	84-118	1		10/18/16 00:28	1868-53-7	
4-Bromofluorobenzene (S)	97	%.	79-116	1		10/18/16 00:28	460-00-4	
Toluene-d8 (S)	100	%.	86-110	1		10/18/16 00:28	2037-26-5	

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

QUALITY CONTROL DATA

Project: Amphenol
Pace Project No.: 50156613

QC Batch: 356687
QC Batch Method: EPA 8260
Analysis Method: EPA 8260
Analysis Description: 8260 MSV
Associated Lab Samples: 50156613010

METHOD BLANK: 1649936
Matrix: Water
Associated Lab Samples: 50156613010

Parameter	Units	Blank Result	Reporting Limit	Analyzed	Qualifiers
1,1,1,2-Tetrachloroethane	ug/L	ND	5.0	10/17/16 23:55	
1,1,1-Trichloroethane	ug/L	ND	5.0	10/17/16 23:55	
1,1,2,2-Tetrachloroethane	ug/L	ND	5.0	10/17/16 23:55	
1,1,2-Trichloroethane	ug/L	ND	5.0	10/17/16 23:55	
1,1-Dichloroethane	ug/L	ND	5.0	10/17/16 23:55	
1,1-Dichloroethene	ug/L	ND	5.0	10/17/16 23:55	
1,1-Dichloropropene	ug/L	ND	5.0	10/17/16 23:55	
1,2,3-Trichlorobenzene	ug/L	ND	5.0	10/17/16 23:55	
1,2,3-Trichloropropane	ug/L	ND	5.0	10/17/16 23:55	
1,2,4-Trichlorobenzene	ug/L	ND	5.0	10/17/16 23:55	
1,2,4-Trimethylbenzene	ug/L	ND	5.0	10/17/16 23:55	
1,2-Dibromoethane (EDB)	ug/L	ND	5.0	10/17/16 23:55	
1,2-Dichlorobenzene	ug/L	ND	5.0	10/17/16 23:55	
ichloroethane	ug/L	ND	5.0	10/17/16 23:55	
1,2-Dichloropropane	ug/L	ND	5.0	10/17/16 23:55	
1,3,5-Trimethylbenzene	ug/L	ND	5.0	10/17/16 23:55	
1,3-Dichlorobenzene	ug/L	ND	5.0	10/17/16 23:55	
1,3-Dichloropropane	ug/L	ND	5.0	10/17/16 23:55	
1,4-Dichlorobenzene	ug/L	ND	5.0	10/17/16 23:55	
2,2-Dichloropropane	ug/L	ND	5.0	10/17/16 23:55	
2-Butanone (MEK)	ug/L	ND	25.0	10/17/16 23:55	
2-Chlorotoluene	ug/L	ND	5.0	10/17/16 23:55	
2-Hexanone	ug/L	ND	25.0	10/17/16 23:55	
4-Chlorotoluene	ug/L	ND	5.0	10/17/16 23:55	
4-Methyl-2-pentanone (MIBK)	ug/L	ND	25.0	10/17/16 23:55	
Acetone	ug/L	ND	100	10/17/16 23:55	
Acrolein	ug/L	ND	50.0	10/17/16 23:55	
Acrylonitrile	ug/L	ND	100	10/17/16 23:55	
Benzene	ug/L	ND	5.0	10/17/16 23:55	
Bromobenzene	ug/L	ND	5.0	10/17/16 23:55	
Bromochloromethane	ug/L	ND	5.0	10/17/16 23:55	
Bromodichloromethane	ug/L	ND	5.0	10/17/16 23:55	
Bromoform	ug/L	ND	5.0	10/17/16 23:55	
Bromomethane	ug/L	ND	5.0	10/17/16 23:55	
Carbon disulfide	ug/L	ND	10.0	10/17/16 23:55	
Carbon tetrachloride	ug/L	ND	5.0	10/17/16 23:55	
Chlorobenzene	ug/L	ND	5.0	10/17/16 23:55	
Chloroethane	ug/L	ND	5.0	10/17/16 23:55	
Chloroform	ug/L	ND	5.0	10/17/16 23:55	
Chloromethane	ug/L	ND	5.0	10/17/16 23:55	
cis-1,2-Dichloroethene	ug/L	ND	5.0	10/17/16 23:55	

Results presented on this page are in the units indicated by the "Units" column except where an alternate unit is presented to the right of the result.

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

Pace Analytical®
www.pacelabs.com

Pace Analytical Services, LLC
Not NELAP Accredited
4860 Blazer Parkway
Dublin, OH 43017
(614)486-5421

Pace Analytical Services, LLC
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

QUALITY CONTROL DATA

Project: Amphenol
Pace Project No.: 50156613

METHOD BLANK: 1649936 Matrix: Water
Associated Lab Samples: 50156613010

Parameter	Units	Blank Result	Reporting Limit	Analyzed	Qualifiers
cis-1,3-Dichloropropene	ug/L	ND	5.0	10/17/16 23:55	
Dibromochloromethane	ug/L	ND	5.0	10/17/16 23:55	
Dibromomethane	ug/L	ND	5.0	10/17/16 23:55	
Dichlorodifluoromethane	ug/L	ND	5.0	10/17/16 23:55	
Ethyl methacrylate	ug/L	ND	100	10/17/16 23:55	
Ethylbenzene	ug/L	ND	5.0	10/17/16 23:55	
Hexachloro-1,3-butadiene	ug/L	ND	5.0	10/17/16 23:55	
Iodomethane	ug/L	ND	10.0	10/17/16 23:55	
Isopropylbenzene (Cumene)	ug/L	ND	5.0	10/17/16 23:55	
Methyl-tert-butyl ether	ug/L	ND	4.0	10/17/16 23:55	
Methylene Chloride	ug/L	ND	5.0	10/17/16 23:55	
n-Butylbenzene	ug/L	ND	5.0	10/17/16 23:55	
n-Propylbenzene	ug/L	ND	5.0	10/17/16 23:55	
Naphthalene	ug/L	ND	5.0	10/17/16 23:55	
p-Isopropyltoluene	ug/L	ND	5.0	10/17/16 23:55	
sec-Butylbenzene	ug/L	ND	5.0	10/17/16 23:55	
Styrene	ug/L	ND	5.0	10/17/16 23:55	
utylbenzene	ug/L	ND	5.0	10/17/16 23:55	
Tetrachloroethene	ug/L	ND	5.0	10/17/16 23:55	
Toluene	ug/L	ND	5.0	10/17/16 23:55	
trans-1,2-Dichloroethene	ug/L	ND	5.0	10/17/16 23:55	
trans-1,3-Dichloropropene	ug/L	ND	5.0	10/17/16 23:55	
trans-1,4-Dichloro-2-butene	ug/L	ND	100	10/17/16 23:55	
Trichloroethene	ug/L	ND	5.0	10/17/16 23:55	
Trichlorofluoromethane	ug/L	ND	5.0	10/17/16 23:55	
Vinyl acetate	ug/L	ND	50.0	10/17/16 23:55	
Vinyl chloride	ug/L	ND	2.0	10/17/16 23:55	
Xylene (Total)	ug/L	ND	10.0	10/17/16 23:55	
4-Bromofluorobenzene (S)	%.	99	79-116	10/17/16 23:55	
Dibromofluoromethane (S)	%.	97	84-118	10/17/16 23:55	
Toluene-d8 (S)	%.	101	86-110	10/17/16 23:55	

LABORATORY CONTROL SAMPLE: 1649937

Parameter	Units	Spike Conc.	LCS Result	LCS % Rec	% Rec Limits	Qualifiers
1,1,1,2-Tetrachloroethane	ug/L	50	53.1	106	74-130	
1,1,1-Trichloroethane	ug/L	50	52.6	105	72-123	
1,1,2,2-Tetrachloroethane	ug/L	50	52.6	105	72-124	
1,1,2-Trichloroethane	ug/L	50	51.2	102	75-125	
1,1-Dichloroethane	ug/L	50	51.5	103	70-120	
1,1-Dichloroethene	ug/L	50	51.0	102	69-127	
1,1-Dichloropropene	ug/L	50	54.3	109	81-129	
1,2,3-Trichlorobenzene	ug/L	50	54.0	108	71-130	
1,2,3-Trichloropropane	ug/L	50	50.1	100	77-127	

Results presented on this page are in the units indicated by the "Units" column except where an alternate unit is presented to the right of the result.

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

Pace Analytical®
www.pacelabs.com

Pace Analytical Services, LLC
Not NELAP Accredited
4860 Blazer Parkway
Dublin, OH 43017
(614)486-5421

Pace Analytical Services, LLC
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

QUALITY CONTROL DATA

Project: Amphenol
Pace Project No.: 50156613

LABORATORY CONTROL SAMPLE: 1649937

Parameter	Units	Spike Conc.	LCS Result	LCS % Rec	% Rec Limits	Qualifiers
1,2,4-Trichlorobenzene	ug/L	50	54.6	109	66-126	
1,2,4-Trimethylbenzene	ug/L	50	57.4	115	73-125	
1,2-Dibromoethane (EDB)	ug/L	50	54.4	109	76-125	
1,2-Dichlorobenzene	ug/L	50	53.0	106	77-122	
1,2-Dichloroethane	ug/L	50	50.9	102	70-123	
1,2-Dichloropropane	ug/L	50	53.5	107	77-124	
1,3,5-Trimethylbenzene	ug/L	50	55.9	112	75-124	
1,3-Dichlorobenzene	ug/L	50	52.1	104	76-124	
1,3-Dichloropropane	ug/L	50	52.4	105	77-123	
1,4-Dichlorobenzene	ug/L	50	50.5	101	75-117	
2,2-Dichloropropane	ug/L	50	41.1	82	44-147	
2-Butanone (MEK)	ug/L	250	216	86	60-135	
2-Chlorotoluene	ug/L	50	54.1	108	75-124	
2-Hexanone	ug/L	250	287	115	65-139	
4-Chlorotoluene	ug/L	50	52.1	104	75-124	
4-Methyl-2-pentanone (MIBK)	ug/L	250	271	109	66-134	
Acetone	ug/L	250	255	102	47-144	
Acrolein	ug/L	1000	1300	130	31-200	
[illegible]nitrile	ug/L	200	194	97	64-133	
[illegible]ene	ug/L	50	51.7	103	76-122	
Bromobenzene	ug/L	50	53.2	106	75-117	
Bromochloromethane	ug/L	50	50.9	102	74-134	
Bromodichloromethane	ug/L	50	53.9	108	71-124	
Bromoform	ug/L	50	54.2	108	60-125	
Bromomethane	ug/L	50	38.2	76	23-194	
Carbon disulfide	ug/L	50	51.7	103	63-130	
Carbon tetrachloride	ug/L	50	53.3	107	73-133	
Chlorobenzene	ug/L	50	49.0	98	76-118	
Chloroethane	ug/L	50	54.8	110	50-147	
Chloroform	ug/L	50	52.2	104	70-119	
Chloromethane	ug/L	50	49.1	98	52-136	
cis-1,2-Dichloroethene	ug/L	50	50.4	101	74-120	
cis-1,3-Dichloropropene	ug/L	50	50.3	101	71-134	
Dibromochloromethane	ug/L	50	52.8	106	73-127	
Dibromomethane	ug/L	50	50.5	101	75-124	
Dichlorodifluoromethane	ug/L	50	71.7	143	39-166	
Ethyl methacrylate	ug/L	200	229	115	73-136	
Ethylbenzene	ug/L	50	55.3	111	75-123	
Hexachloro-1,3-butadiene	ug/L	50	52.1	104	70-125	
Iodomethane	ug/L	100	61.5	62	56-142	
Isopropylbenzene (Cumene)	ug/L	50	54.6	109	84-134	
Methyl-tert-butyl ether	ug/L	50	49.4	99	65-131	
Methylene Chloride	ug/L	50	46.8	94	66-130	
n-Butylbenzene	ug/L	50	55.5	111	70-127	
n-Propylbenzene	ug/L	50	57.3	115	78-131	
Naphthalene	ug/L	50	55.7	111	65-134	
p-Isopropyltoluene	ug/L	50	56.2	112	75-124	

Results presented on this page are in the units indicated by the "Units" column except where an alternate unit is presented to the right of the result.

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

Pace Analytical Services, LLC
Not NELAP Accredited
4860 Blazer Parkway
Dublin, OH 43017
(614)486-5421

Pace Analytical Services, LLC
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

QUALITY CONTROL DATA

Project: Amphenol
Pace Project No.: 50156613

LABORATORY CONTROL SAMPLE: 1649937

Parameter	Units	Spike Conc.	LCS Result	LCS % Rec	% Rec Limits	Qualifiers
sec-Butylbenzene	ug/L	50	55.6	111	83-135	
Styrene	ug/L	50	56.5	113	78-128	
tert-Butylbenzene	ug/L	50	48.8	98	62-114	
Tetrachloroethene	ug/L	50	52.1	104	69-119	
Toluene	ug/L	50	52.5	105	74-122	
trans-1,2-Dichloroethene	ug/L	50	50.6	101	72-122	
trans-1,3-Dichloropropene	ug/L	50	56.5	113	66-135	
trans-1,4-Dichloro-2-butene	ug/L	200	209	104	39-153	
Trichloroethene	ug/L	50	50.7	101	75-123	
Trichlorofluoromethane	ug/L	50	58.2	116	58-148	
Vinyl acetate	ug/L	200	255	127	67-154	
Vinyl chloride	ug/L	50	55.6	111	61-147	
Xylene (Total)	ug/L	150	163	109	75-127	
4-Bromofluorobenzene (S)	%.			103	79-116	
Dibromofluoromethane (S)	%.			99	84-118	
Toluene-d8 (S)	%.			102	86-110	

Results presented on this page are in the units indicated by the "Units" column except where an alternate unit is presented to the right of the result.

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

QUALITY CONTROL DATA

Project: Amphenol
Pace Project No.: 50156613

QC Batch: 356700 Analysis Method: EPA 8260
QC Batch Method: EPA 8260 Analysis Description: 8260 MSV
Associated Lab Samples: 50156613001, 50156613002, 50156613003, 50156613004, 50156613005, 50156613006, 50156613007, 50156613008, 50156613009

METHOD BLANK: 1649969 Matrix: Water
Associated Lab Samples: 50156613001, 50156613002, 50156613003, 50156613004, 50156613005, 50156613006, 50156613007, 50156613008, 50156613009

Parameter	Units	Blank Result	Reporting Limit	Analyzed	Qualifiers
1,1,1,2-Tetrachloroethane	ug/L	ND	5.0	10/17/16 11:51	
1,1,1-Trichloroethane	ug/L	ND	5.0	10/17/16 11:51	
1,1,2,2-Tetrachloroethane	ug/L	ND	5.0	10/17/16 11:51	
1,1,2-Trichloroethane	ug/L	ND	5.0	10/17/16 11:51	
1,1-Dichloroethane	ug/L	ND	5.0	10/17/16 11:51	
1,1-Dichloroethene	ug/L	ND	5.0	10/17/16 11:51	
1,1-Dichloropropene	ug/L	ND	5.0	10/17/16 11:51	
1,2,3-Trichlorobenzene	ug/L	ND	5.0	10/17/16 11:51	
1,2,3-Trichloropropane	ug/L	ND	5.0	10/17/16 11:51	
1,2,4-Trichlorobenzene	ug/L	ND	5.0	10/17/16 11:51	
1,2,4-Trimethylbenzene	ug/L	ND	5.0	10/17/16 11:51	
[illegible]ibromoethane (EDB)	ug/L	ND	5.0	10/17/16 11:51	
1,[illegible]ichlorobenzene	ug/L	ND	5.0	10/17/16 11:51	
1,2-Dichloroethane	ug/L	ND	5.0	10/17/16 11:51	
1,2-Dichloropropane	ug/L	ND	5.0	10/17/16 11:51	
1,3,5-Trimethylbenzene	ug/L	ND	5.0	10/17/16 11:51	
1,3-Dichlorobenzene	ug/L	ND	5.0	10/17/16 11:51	
1,3-Dichloropropane	ug/L	ND	5.0	10/17/16 11:51	
1,4-Dichlorobenzene	ug/L	ND	5.0	10/17/16 11:51	
2,2-Dichloropropane	ug/L	ND	5.0	10/17/16 11:51	
2-Butanone (MEK)	ug/L	ND	25.0	10/17/16 11:51	
2-Chlorotoluene	ug/L	ND	5.0	10/17/16 11:51	
2-Hexanone	ug/L	ND	25.0	10/17/16 11:51	
4-Chlorotoluene	ug/L	ND	5.0	10/17/16 11:51	
4-Methyl-2-pentanone (MIBK)	ug/L	ND	25.0	10/17/16 11:51	
Acetone	ug/L	ND	100	10/17/16 11:51	
Acrolein	ug/L	ND	50.0	10/17/16 11:51	
Acrylonitrile	ug/L	ND	100	10/17/16 11:51	
Benzene	ug/L	ND	5.0	10/17/16 11:51	
Bromobenzene	ug/L	ND	5.0	10/17/16 11:51	
Bromochloromethane	ug/L	ND	5.0	10/17/16 11:51	
Bromodichloromethane	ug/L	ND	5.0	10/17/16 11:51	
Bromoform	ug/L	ND	5.0	10/17/16 11:51	
Bromomethane	ug/L	ND	5.0	10/17/16 11:51	
Carbon disulfide	ug/L	ND	10.0	10/17/16 11:51	
Carbon tetrachloride	ug/L	ND	5.0	10/17/16 11:51	
Chlorobenzene	ug/L	ND	5.0	10/17/16 11:51	
Chloroethane	ug/L	ND	5.0	10/17/16 11:51	
Chloroform	ug/L	ND	5.0	10/17/16 11:51	
C[illegible]romethane	ug/L	ND	5.0	10/17/16 11:51	

Results presented on this page are in the units indicated by the "Units" column except where an alternate unit is presented to the right of the result.

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

Pace Analytical®
www.pacelabs.com

Pace Analytical Services, LLC
Not NELAP Accredited
4860 Blazer Parkway
Dublin, OH 43017
(614)486-5421

Pace Analytical Services, LLC
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

QUALITY CONTROL DATA

Project: Amphenol
Pace Project No.: 50156613

METHOD BLANK: 1649969 Matrix: Water

Associated Lab Samples: 50156613001, 50156613002, 50156613003, 50156613004, 50156613005, 50156613006, 50156613007, 50156613008, 50156613009

Parameter	Units	Blank Result	Reporting Limit	Analyzed	Qualifiers
cis-1,2-Dichloroethene	ug/L	ND	5.0	10/17/16 11:51	
cis-1,3-Dichloropropene	ug/L	ND	5.0	10/17/16 11:51	
Dibromochloromethane	ug/L	ND	5.0	10/17/16 11:51	
Dibromomethane	ug/L	ND	5.0	10/17/16 11:51	
Dichlorodifluoromethane	ug/L	ND	5.0	10/17/16 11:51	
Ethyl methacrylate	ug/L	ND	100	10/17/16 11:51	
Ethylbenzene	ug/L	ND	5.0	10/17/16 11:51	
Hexachloro-1,3-butadiene	ug/L	ND	5.0	10/17/16 11:51	
Iodomethane	ug/L	ND	10.0	10/17/16 11:51	
Isopropylbenzene (Cumene)	ug/L	ND	5.0	10/17/16 11:51	
Methyl-tert-butyl ether	ug/L	ND	4.0	10/17/16 11:51	
Methylene Chloride	ug/L	ND	5.0	10/17/16 11:51	
n-Butylbenzene	ug/L	ND	5.0	10/17/16 11:51	
n-Propylbenzene	ug/L	ND	5.0	10/17/16 11:51	
Naphthalene	ug/L	ND	5.0	10/17/16 11:51	
p-Isopropyltoluene	ug/L	ND	5.0	10/17/16 11:51	
[illegible]utylbenzene	ug/L	ND	5.0	10/17/16 11:51	
Styrene	ug/L	ND	5.0	10/17/16 11:51	
tert-Butylbenzene	ug/L	ND	5.0	10/17/16 11:51	
Tetrachloroethene	ug/L	ND	5.0	10/17/16 11:51	
Toluene	ug/L	ND	5.0	10/17/16 11:51	
trans-1,2-Dichloroethene	ug/L	ND	5.0	10/17/16 11:51	
trans-1,3-Dichloropropene	ug/L	ND	5.0	10/17/16 11:51	
trans-1,4-Dichloro-2-butene	ug/L	ND	100	10/17/16 11:51	
Trichloroethene	ug/L	ND	5.0	10/17/16 11:51	
Trichlorofluoromethane	ug/L	ND	5.0	10/17/16 11:51	
Vinyl acetate	ug/L	ND	50.0	10/17/16 11:51	
Vinyl chloride	ug/L	ND	2.0	10/17/16 11:51	
Xylene (Total)	ug/L	ND	10.0	10/17/16 11:51	
4-Bromofluorobenzene (S)	%.	99	79-116	10/17/16 11:51	
Dibromofluoromethane (S)	%.	97	84-118	10/17/16 11:51	
Toluene-d8 (S)	%.	99	86-110	10/17/16 11:51	

LABORATORY CONTROL SAMPLE: 1649970

Parameter	Units	Spike Conc.	LCS Result	LCS % Rec	% Rec Limits	Qualifiers
1,1,1,2-Tetrachloroethane	ug/L	50	51.2	102	74-130	
1,1,1-Trichloroethane	ug/L	50	49.3	99	72-123	
1,1,2,2-Tetrachloroethane	ug/L	50	53.2	106	72-124	
1,1,2-Trichloroethane	ug/L	50	50.8	102	75-125	
1,1-Dichloroethane	ug/L	50	48.9	98	70-120	
1,1-Dichloroethene	ug/L	50	49.4	99	69-127	
1,1-Dichloropropene	ug/L	50	52.7	105	81-129	

Results presented on this page are in the units indicated by the "Units" column except where an alternate unit is presented to the right of the result.

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

Pace Analytical®
www.pacelabs.com

Pace Analytical Services, LLC
Not NELAP Accredited
4860 Blazer Parkway
Dublin, OH 43017
(614)486-5421

Pace Analytical Services, LLC
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

QUALITY CONTROL DATA

Project: Amphenol
Pace Project No.: 50156613

LABORATORY CONTROL SAMPLE: 1649970

Parameter	Units	Spike Conc.	LCS Result	LCS % Rec	% Rec Limits	Qualifiers
1,2,3-Trichlorobenzene	ug/L	50	51.2	102	71-130	
1,2,3-Trichloropropane	ug/L	50	50.1	100	77-127	
1,2,4-Trichlorobenzene	ug/L	50	54.0	108	66-126	
1,2,4-Trimethylbenzene	ug/L	50	57.4	115	73-125	
1,2-Dibromoethane (EDB)	ug/L	50	53.4	107	76-125	
1,2-Dichlorobenzene	ug/L	50	52.0	104	77-122	
1,2-Dichloroethane	ug/L	50	48.5	97	70-123	
1,2-Dichloropropane	ug/L	50	48.5	97	77-124	
1,3,5-Trimethylbenzene	ug/L	50	55.9	112	75-124	
1,3-Dichlorobenzene	ug/L	50	51.7	103	76-124	
1,3-Dichloropropane	ug/L	50	50.8	102	77-123	
1,4-Dichlorobenzene	ug/L	50	50.1	100	75-117	
2,2-Dichloropropane	ug/L	50	55.7	111	44-147	
2-Butanone (MEK)	ug/L	250	261	104	60-135	
2-Chlorotoluene	ug/L	50	52.5	105	75-124	
2-Hexanone	ug/L	250	301	121	65-139	
4-Chlorotoluene	ug/L	50	51.7	103	75-124	
4-Methyl-2-pentanone (MIBK)	ug/L	250	278	111	66-134	
/ ne	ug/L	250	314	126	47-144	
A. ein	ug/L	1000	1420	142	31-200	
Acrylonitrile	ug/L	200	203	102	64-133	
Benzene	ug/L	50	49.1	98	76-122	
Bromobenzene	ug/L	50	51.9	104	75-117	
Bromochloromethane	ug/L	50	49.8	100	74-134	
Bromodichloromethane	ug/L	50	51.9	104	71-124	
Bromoform	ug/L	50	53.1	106	60-125	
Bromomethane	ug/L	50	59.7	119	23-194	
Carbon disulfide	ug/L	50	50.6	101	63-130	
Carbon tetrachloride	ug/L	50	50.3	101	73-133	
Chlorobenzene	ug/L	50	47.0	94	76-118	
Chloroethane	ug/L	50	50.8	102	50-147	
Chloroform	ug/L	50	49.3	99	70-119	
Chloromethane	ug/L	50	47.4	95	52-136	
cis-1,2-Dichloroethene	ug/L	50	47.8	96	74-120	
cis-1,3-Dichloropropene	ug/L	50	52.3	105	71-134	
Dibromochloromethane	ug/L	50	51.8	104	73-127	
Dibromomethane	ug/L	50	48.4	97	75-124	
Dichlorodifluoromethane	ug/L	50	72.9	146	39-166	
Ethyl methacrylate	ug/L	200	221	110	73-136	
Ethylbenzene	ug/L	50	53.1	106	75-123	
Hexachloro-1,3-butadiene	ug/L	50	52.7	105	70-125	
Iodomethane	ug/L	100	99.3	99	56-142	
Isopropylbenzene (Cumene)	ug/L	50	52.7	105	84-134	
Methyl-tert-butyl ether	ug/L	50	47.6	95	65-131	
Methylene Chloride	ug/L	50	43.5	87	66-130	
n-Butylbenzene	ug/L	50	56.2	112	70-127	
n- opylbenzene	ug/L	50	56.4	113	78-131	

Results presented on this page are in the units indicated by the "Units" column except where an alternate unit is presented to the right of the result.

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

QUALITY CONTROL DATA

Project: Amphenol
Pace Project No.: 50156613

LABORATORY CONTROL SAMPLE: 1649970

Parameter	Units	Spike Conc.	LCS Result	LCS % Rec	% Rec Limits	Qualifiers
Naphthalene	ug/L	50	53.0	106	65-134	
p-Isopropyltoluene	ug/L	50	54.5	109	75-124	
sec-Butylbenzene	ug/L	50	54.5	109	83-135	
Styrene	ug/L	50	54.1	108	78-128	
tert-Butylbenzene	ug/L	50	48.5	97	62-114	
Tetrachloroethene	ug/L	50	50.2	100	69-119	
Toluene	ug/L	50	51.0	102	74-122	
trans-1,2-Dichloroethene	ug/L	50	48.8	98	72-122	
trans-1,3-Dichloropropene	ug/L	50	60.0	120	66-135	
trans-1,4-Dichloro-2-butene	ug/L	200	239	119	39-153	
Trichloroethene	ug/L	50	48.8	98	75-123	
Trichlorofluoromethane	ug/L	50	54.7	109	58-148	
Vinyl acetate	ug/L	200	253	126	67-154	
Vinyl chloride	ug/L	50	54.8	110	61-147	
Xylene (Total)	ug/L	150	157	104	75-127	
4-Bromofluorobenzene (S)	%.			102	79-116	
Dibromofluoromethane (S)	%.			97	84-118	
Toluene-d8 (S)	%.			100	86-110	

MATRIX SPIKE SAMPLE: 1649972

Parameter	Units	50156613007 Result	Spike Conc.	MS Result	MS % Rec	% Rec Limits	Qualifiers
1,1,1,2-Tetrachloroethane	ug/L	ND	100	111	111	44-142	
1,1,1-Trichloroethane	ug/L	ND	100	113	113	51-140	
1,1,2,2-Tetrachloroethane	ug/L	ND	100	106	106	49-138	
1,1,2-Trichloroethane	ug/L	ND	100	104	104	51-138	
1,1-Dichloroethane	ug/L	ND	100	104	104	48-137	
1,1-Dichloroethene	ug/L	ND	100	108	108	51-144	
1,1-Dichloropropene	ug/L	ND	100	115	115	54-150	
1,2,3-Trichlorobenzene	ug/L	ND	100	109	109	32-140	
1,2,3-Trichloropropane	ug/L	ND	100	101	101	51-139	
1,2,4-Trichlorobenzene	ug/L	ND	100	113	113	27-134	
1,2,4-Trimethylbenzene	ug/L	ND	100	123	123	32-143	
1,2-Dibromoethane (EDB)	ug/L	ND	100	109	109	52-134	
1,2-Dichlorobenzene	ug/L	ND	100	107	107	38-138	
1,2-Dichloroethane	ug/L	ND	100	103	103	44-144	
1,2-Dichloropropane	ug/L	ND	100	104	104	56-138	
1,3,5-Trimethylbenzene	ug/L	ND	100	119	119	28-146	
1,3-Dichlorobenzene	ug/L	ND	100	107	107	36-139	
1,3-Dichloropropane	ug/L	ND	100	104	104	54-137	
1,4-Dichlorobenzene	ug/L	ND	100	104	104	34-134	
2,2-Dichloropropane	ug/L	ND	100	103	103	20-142	
2-Butanone (MEK)	ug/L	ND	500	500	100	44-142	
2-Chlorotoluene	ug/L	ND	100	113	113	36-143	
2-Hexanone	ug/L	ND	500	619	124	43-150	

Results presented on this page are in the units indicated by the "Units" column except where an alternate unit is presented to the right of the result.

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

Pace Analytical Services, LLC
Not NELAP Accredited
4860 Blazer Parkway
Dublin, OH 43017
(614)486-5421

Pace Analytical Services, LLC
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

QUALITY CONTROL DATA

Project: Amphenol
Pace Project No.: 50156613

MATRIX SPIKE SAMPLE: 1649972

Parameter	Units	50156613007 Result	Spike Conc.	MS Result	MS % Rec	% Rec Limits	Qualifiers
4-Chlorotoluene	ug/L	ND	100	106	106	34-143	
4-Methyl-2-pentanone (MIBK)	ug/L	ND	500	593	119	46-143	
Acetone	ug/L	ND	500	570	114	33-150	
Acrolein	ug/L	ND	2000	3330	167	32-200	
Acrylonitrile	ug/L	ND	400	408	102	47-143	
Benzene	ug/L	ND	100	106	106	51-140	
Bromobenzene	ug/L	ND	100	106	106	41-134	
Bromochloromethane	ug/L	ND	100	104	104	53-148	
Bromodichloromethane	ug/L	ND	100	113	113	46-137	
Bromoform	ug/L	ND	100	112	112	36-127	
Bromomethane	ug/L	ND	100	55.9	56	10-188	
Carbon disulfide	ug/L	ND	100	114	114	35-148	
Carbon tetrachloride	ug/L	ND	100	115	115	45-151	
Chlorobenzene	ug/L	ND	100	97.8	98	45-138	
Chloroethane	ug/L	ND	100	108	108	33-164	
Chloroform	ug/L	ND	100	105	105	50-135	
Chloromethane	ug/L	ND	100	98.1	98	38-146	
cis-1,2-Dichloroethene	ug/L	ND	100	101	101	43-144	
3-Dichloropropene	ug/L	ND	100	105	105	42-136	
Dibromochloromethane	ug/L	ND	100	110	110	45-136	
Dibromomethane	ug/L	ND	100	99.8	100	51-139	
Dichlorodifluoromethane	ug/L	ND	100	152	152	29-174	
Ethyl methacrylate	ug/L	ND	400	475	119	44-150	
Ethylbenzene	ug/L	ND	100	113	113	36-146	
Hexachloro-1,3-butadiene	ug/L	ND	100	107	107	14-150	
Iodomethane	ug/L	ND	200	102	51	28-153	
Isopropylbenzene (Cumene)	ug/L	ND	100	114	114	43-159	
Methyl-tert-butyl ether	ug/L	ND	100	101	101	43-146	
Methylene Chloride	ug/L	ND	100	95.6	96	48-140	
n-Butylbenzene	ug/L	ND	100	124	124	16-152	
n-Propylbenzene	ug/L	ND	100	123	123	28-157	
Naphthalene	ug/L	ND	100	116	116	38-141	
p-Isopropyltoluene	ug/L	ND	100	121	121	21-151	
sec-Butylbenzene	ug/L	ND	100	121	121	27-165	
Styrene	ug/L	ND	100	114	114	31-148	
tert-Butylbenzene	ug/L	ND	100	105	105	24-131	
Tetrachloroethene	ug/L	ND	100	112	109	38-139	
Toluene	ug/L	ND	100	111	110	44-140	
trans-1,2-Dichloroethene	ug/L	ND	100	107	107	50-139	
trans-1,3-Dichloropropene	ug/L	ND	100	120	120	37-138	
trans-1,4-Dichloro-2-butene	ug/L	ND	400	472	118	10-157	
Trichloroethene	ug/L	ND	100	105	105	44-146	
Trichlorofluoromethane	ug/L	ND	100	120	120	41-164	
Vinyl acetate	ug/L	ND	400	519	130	15-146	
Vinyl chloride	ug/L	ND	100	111	111	43-166	
Xylene (Total)	ug/L	ND	300	338	113	35-146	
4-Bromofluorobenzene (S)	%.				101	79-116	

Results presented on this page are in the units indicated by the "Units" column except where an alternate unit is presented to the right of the result.

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

Pace Analytical Services, LLC
Not NELAP Accredited
4860 Blazer Parkway
Dublin, OH 43017
(614)486-5421

Pace Analytical Services, LLC
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

QUALITY CONTROL DATA

Project: Amphenol
Pace Project No.: 50156613

MATRIX SPIKE SAMPLE: 1649972

Parameter	Units	50156613007 Result	Spike Conc.	MS Result	MS % Rec	% Rec Limits	Qualifiers
Dibromofluoromethane (S)	%.				103	84-118	
Toluene-d8 (S)	%.				101	86-110	

SAMPLE DUPLICATE: 1649971

Parameter	Units	50156613006 Result	Dup Result	RPD	Max RPD	Qualifiers
1,1,1,2-Tetrachloroethane	ug/L	ND	ND		20	
1,1,1-Trichloroethane	ug/L	9.7	9.8	1	20	
1,1,2,2-Tetrachloroethane	ug/L	ND	ND		20	
1,1,2-Trichloroethane	ug/L	ND	ND		20	
1,1-Dichloroethane	ug/L	ND	ND		20	
1,1-Dichloroethene	ug/L	ND	ND		20	
1,1-Dichloropropene	ug/L	ND	ND		20	
1,2,3-Trichlorobenzene	ug/L	ND	ND		20	
1,2,3-Trichloropropane	ug/L	ND	ND		20	
1,2,4-Trichlorobenzene	ug/L	ND	ND		20	
1,2,4-Trimethylbenzene	ug/L	ND	ND		20	
,bromoethane (EDB)	ug/L	ND	ND		20	
1,2-Dichlorobenzene	ug/L	ND	ND		20	
1,2-Dichloroethane	ug/L	ND	ND		20	
1,2-Dichloropropane	ug/L	ND	ND		20	
1,3,5-Trimethylbenzene	ug/L	ND	ND		20	
1,3-Dichlorobenzene	ug/L	ND	ND		20	
1,3-Dichloropropane	ug/L	ND	ND		20	
1,4-Dichlorobenzene	ug/L	ND	ND		20	
2,2-Dichloropropane	ug/L	ND	ND		20	
2-Butanone (MEK)	ug/L	ND	ND		20	
2-Chlorotoluene	ug/L	ND	ND		20	
2-Hexanone	ug/L	ND	ND		20	
4-Chlorotoluene	ug/L	ND	ND		20	
4-Methyl-2-pentanone (MIBK)	ug/L	ND	ND		20	
Acetone	ug/L	ND	ND		20	
Acrolein	ug/L	ND	ND		20	
Acrylonitrile	ug/L	ND	ND		20	
Benzene	ug/L	ND	ND		20	
Bromobenzene	ug/L	ND	ND		20	
Bromochloromethane	ug/L	ND	ND		20	
Bromodichloromethane	ug/L	ND	ND		20	
Bromoform	ug/L	ND	ND		20	
Bromomethane	ug/L	ND	ND		20	
Carbon disulfide	ug/L	ND	ND		20	
Carbon tetrachloride	ug/L	ND	ND		20	
Chlorobenzene	ug/L	ND	ND		20	
Chloroethane	ug/L	ND	ND		20	
Chloroform	ug/L	ND	ND		20	

Results presented on this page are in the units indicated by the "Units" column except where an alternate unit is presented to the right of the result.

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

Pace Analytical Services, LLC
Not NELAP Accredited
4860 Blazer Parkway
Dublin, OH 43017
(614)486-5421

Pace Analytical Services, LLC
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

QUALITY CONTROL DATA

Project: Amphenol
Pace Project No.: 50156613

SAMPLE DUPLICATE: 1649971

Parameter	Units	50156613006 Result	Dup Result	RPD	Max RPD	Qualifiers
Chloromethane	ug/L	ND	ND		20	
cis-1,2-Dichloroethene	ug/L	ND	ND		20	
cis-1,3-Dichloropropene	ug/L	ND	ND		20	
Dibromochloromethane	ug/L	ND	ND		20	
Dibromomethane	ug/L	ND	ND		20	
Dichlorodifluoromethane	ug/L	ND	ND		20	
Ethyl methacrylate	ug/L	ND	ND		20	
Ethylbenzene	ug/L	ND	ND		20	
Hexachloro-1,3-butadiene	ug/L	ND	ND		20	
Iodomethane	ug/L	ND	ND		20	
Isopropylbenzene (Cumene)	ug/L	ND	ND		20	
Methyl-tert-butyl ether	ug/L	ND	ND		20	
Methylene Chloride	ug/L	ND	ND		20	
n-Butylbenzene	ug/L	ND	ND		20	
n-Propylbenzene	ug/L	ND	ND		20	
Naphthalene	ug/L	ND	ND		20	
p-Isopropyltoluene	ug/L	ND	ND		20	
sec-Butylbenzene	ug/L	ND	ND		20	
[illegible]ne	ug/L	ND	ND		20	
t[illegible]butylbenzene	ug/L	ND	ND		20	
Tetrachloroethene	ug/L	35.0	36.3	4	20	
Toluene	ug/L	ND	ND		20	
trans-1,2-Dichloroethene	ug/L	ND	ND		20	
trans-1,3-Dichloropropene	ug/L	ND	ND		20	
trans-1,4-Dichloro-2-butene	ug/L	ND	ND		20	
Trichloroethene	ug/L	14.3	15.5	8	20	
Trichlorofluoromethane	ug/L	ND	ND		20	
Vinyl acetate	ug/L	ND	ND		20	
Vinyl chloride	ug/L	ND	ND		20	
Xylene (Total)	ug/L	ND	ND		20	
4-Bromofluorobenzene (S)	%.	99	95	4		
Dibromofluoromethane (S)	%.	97	99	1		
Toluene-d8 (S)	%.	100	100	0		

Results presented on this page are in the units indicated by the "Units" column except where an alternate unit is presented to the right of the result.

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

QUALIFIERS

Project: Amphenol
Pace Project No.: 50156613

DEFINITIONS

DF - Dilution Factor, if reported, represents the factor applied to the reported data due to dilution of the sample aliquot.

ND - Not Detected at or above adjusted reporting limit.

J - Estimated concentration above the adjusted method detection limit and below the adjusted reporting limit.

MDL - Adjusted Method Detection Limit.

PQL - Practical Quantitation Limit.

RL - Reporting Limit.

S - Surrogate

1,2-Diphenylhydrazine decomposes to and cannot be separated from Azobenzene using Method 8270. The result for each analyte is a combined concentration.

Consistent with EPA guidelines, unrounded data are displayed and have been used to calculate % recovery and RPD values.

LCS(D) - Laboratory Control Sample (Duplicate)

MS(D) - Matrix Spike (Duplicate)

DUP - Sample Duplicate

RPD - Relative Percent Difference

NC - Not Calculable.

SG - Silica Gel - Clean-Up

U - Indicates the compound was analyzed for, but not detected.

N-Nitrosodiphenylamine decomposes and cannot be separated from Diphenylamine using Method 8270. The result reported for each analyte is a combined concentration.

Pace Analytical is TNI accredited. Contact your Pace PM for the current list of accredited analytes.

TNI - The NELAC Institute.

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

Pace Analytical Services, LLC
Not NELAP Accredited
4860 Blazer Parkway
Dublin, OH 43017
(614)486-5421

Pace Analytical Services, LLC
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

QUALITY CONTROL DATA CROSS REFERENCE TABLE

Project: Amphenol
Pace Project No.: 50156613

Lab ID	Sample ID	QC Batch Method	QC Batch	Analytical Method	Analytical Batch
50156613001	IT-2	EPA 8260	356700		
50156613002	IT-3	EPA 8260	356700		
50156613003	MW-12R	EPA 8260	356700		
50156613004	MW-20	EPA 8260	356700		
50156613005	MW-22	EPA 8260	356700		
50156613006	MW-28	EPA 8260	356700		
50156613007	MW-29	EPA 8260	356700		
50156613008	MW-30	EPA 8260	356700		
50156613009	DUPLICATE	EPA 8260	356700		
50156613010	TRIP BLANK	EPA 8260	356687		

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

CHAIN-OF-CUSTODY / Analytical Request Document

The Chain-of-Custody is a LEGAL DOCUMENT. All relevant fields must be completed accurately.

Page : 1 Of 1

Section A – Required Client Information:		Section B – Required Project Information:		Section C – Invoice Information:	
Company:	IWM Consulting	Report To:	Chris Newell	Attention:	Chris Newell
Address:	7428 Rockville Road	Copy To:		Company Name:	IWM Consulting
	Indianapolis, IN 46214			Address:	7428 Rockville Road, Indianapolis, IN 462
Email To:	cnewell@iwmconsult.com	Purchase Order No.		Pace Quote Reference:	
Phone:	347-1111 Fax:	Client Project ID:	Amphenol	Pace Project Manager:	Hunt, Kenneth
Requested Due Date/TAT:	10 Day (Default)	Container Order Number:		Pace Profile #:	

Regulatory Agency: RCRA - Resource Conservation and Recovery Act

State / Location: Indiana

Requested Analysis Filtered (Y/N):

ITEM#	SAMPLE ID (One Character per box. (A-Z, 0-9 / , -) Sample Ids must be unique)	MATRIX CODE (see valid codes to left)	SAMPLE TYPE (G=GRAB C=COMP)	COLLECTED START DATE	COLLECTED START TIME	COLLECTED END DATE	COLLECTED END TIME	SAMPLE TEMP AT COLLECTION	# OF CONTAINERS	Preservatives: Unpreserved	H2SO4	HNO3	HCl	NaOH	Na2S2O3	Methanol	Other	Analyses Test Y/N	VOC 8260 WT	Residual Chlorine (Y/N)	6015616913
1	IT-2	WT				10-13-16	11:27		3				X						X		-001
2	IT-3	WT					13:11		3				X						X		-002
3	MW-12R	WT					11:13		3				X						X		-003
4	MW-20	WT					13:53		3				X						X		-004
5	MW-22	WT					10:24		3				X						X		-005
6	MW-28	WT					10:35		3				X						X		-006
7	MW-29	WT					10:46		3				X						X		-007
8	MW-30	WT					11:47		3				X						X		-008
9	DUPLICATE	WT				↓			3				X						X		-009
10	TRIP BLANK	WT							3				X						X		-010
11																					
12																					

ADDITIONAL COMMENTS	RELINQUISHED BY / AFFILIATION	DATE	TIME	ACCEPTED BY / AFFILIATION	DATE	TIME	SAMPLE CONDITIONS: TEMP in C	Received on Ice (Y/N)	Custody Sealed Cooler (Y/N)	Samples Intact (Y/N)
	Ralph Mier IWM	10-13-16	2:41 pm	~~David Moth / Iwm~~	~~10/13/16~~	~~16:0~~	1.8°C	~~X~~	~~N~~	~~NA 10/13/16~~
	David Moth Iwm	10-13-16	16:01	Marcie Bennett/Pace	10/13/16	16:01	1.8°C	Y	N	Y

SAMPLER NAME AND SIGNATURE

PRINT Name of SAMPLER: Ralph Mier

SIGNATURE of SAMPLER: Ralph Mier DATE Signed: 10-13-16

Client

Sample Condition Upon Receipt

Pace Analytical

Client Name: IWM Project # 50156613

Courier: ☐ Fed Ex ☐ UPS ☐ USPS ☑ Client ☐ Commercial ☐ Pace Other

Tracking #:

Custody Seal on Cooler/Box Present: ☐ yes ☑ no Seals intact: ☐ yes ☑ no

Date/Time 5035A kits placed in freezer

Packing Material: ☐ Bubble Wrap ☑ Bubble Bags ☐ None ☐ Other

Thermometer 1 2 3 4 5 6 A B C D E F Type of Ice: Wet Blue None ☑ Samples on ice, cooling process has begun

Cooler Temperature (Initial/Corrected) 1.8°C/1.8°C Ice Visible in Sample Containers: ☐ yes ☑ no

Temp should be above freezing to 6°C

Date and Initials of person examining contents: MH 10.13.16

				Comments:
Are samples from West Virginia? Document any containers out of temp.	☐Yes	☑No		1.
Chain of Custody Present:	☑Yes	☐No	☐N/A	2.
Chain of Custody Filled Out:	☑Yes	☐No	☐N/A	3.
Chain of Custody Relinquished:	☑Yes	☐No	☐N/A	4.
Sampler Name & Signature on COC:	☑Yes	☐No	☐N/A	5.
Short Hold Time Analysis (<72hr):	☐Yes	☑No	☐N/A	6.
Rush Turn Around Time Requested:	☐Yes	☑No	☐N/A	7.
Containers Intact:	☑Yes	☐No	☐N/A	8.
Sample Labels match COC: -Includes date/time/ID/Analysis	☑Yes	☐No	☐N/A	9.
containers needing acid/base pres. have been checked? exceptions: VOA, coliform, TOC, O&G All containers needing preservation are found to be in compliance with EPA recommendation (<2, >9, >12) unless otherwise noted.	☐Yes	☐No	☑N/A	10 (Circle) HNO3 H2SO4 NaOH NaOH/ZnAc
Residual Chlorine Check (SVOC 625 Pest/PCB 608)				11. Present Absent
Residual Chlorine Check (Total/Amenable/Free Cyanide)				12. Present Absent
Headspace in VOA Vials (>6mm):	☐Yes	☑No	☐N/A	13
Headspace Wisconsin Sulfide	☐Yes	☐No		14
Trip Blank Present:	☑Yes	☐No	☐N/A	15
Trip Blank Custody Seals Present	☑Yes	☐No	☐N/A	
Project Manager Review				
Samples Arrived within Hold Time:	☑Yes	☐No	☐N/A	15.
Sufficient Volume:	☑Yes	☐No	☐N/A	16.
Correct Containers Used:	☑Yes	☐No	☐N/A	17.

Client Notification/ Resolution: Field Data Required? Y / N

Person Contacted: _____ Date/Time: _____

Comments/ Resolution:

Project Manager Review: Kenneth Hunt **Date:** 10/14/16

Form F-IN-Q-290-rev.09, 13Oct2015

Sample Container Count

CLIENT: NM

COC PAGE 1 of 1

COC ID# _____

Project # 50154613

Sample Line Item	DG9H VG9H	AG1U	WGFU	AG0U	R Bulk Kit 4 / 6	BP2N	BP2U	BP2S	BP3N	BP3U	BP3S	AG3S	AG1H	BP3C	BP1U	SP5T	AG2U				Matrix Sl/Wt/Ot (Soil/Water/Other)	pH <2	pH >9	pH>12
1	3																				WT			
2																								
3																								
4																								
5																								
6																								
7																								
8																								
9																								
10																								
11																								
12																								

Container Codes

DG9H	40mL HCL amber voa vial	AG0U	100mL unpreserved amber glass	BP1N	1 liter HNO3 plastic	DG9P	40mL TSP amber vial
AG1U	1liter unpreserved amber glass	AG1H	1 liter HCL amber glass	BP1S	1 liter H2SO4 plastic	DG9S	40mL H2SO4 amber vial
WGFU	4oz clear soil jar	AG1S	1 liter H2SO4 amber glass	BP1U	1 liter unpreserved plastic	DG9T	40mL Na Thio amber vial
R	terra core kit	AG1T	1 liter Na Thiosulfate amber glass	BP1Z	1 liter NaOH, Zn, Ac	DG9U	40mL unpreserved amber vial
BP2N	500mL HNO3 plastic	AG2N	500mL HNO3 amber glass	BP2A	500mL NaOH, Asc Acid plastic	SP5T	120mL Coliform Na Thiosulfate
BP2U	500mL unpreserved plastic	AG2S	500mL H2SO4 amber glass	BP2O	500mL NaOH plastic	JGFU	4oz unpreserved amber wide
BP2S	500mL H2SO4 plastic.	AG2U	500mL unpreserved amber glass	BP2Z	500mL NaOH, Zn Ac	U	Summa Can
BP3N	250mL HNO3 plastic	AG3U	250mL unpreserved amber glass	AF	Air Filter	VG9H	40mL HCL clear vial
BP3U	250mL unpreserved plastic	BG1H	1 liter HCL clear glass	BP3C	250mL NaOH plastic	VG9T	40mL Na Thio. clear vial
BP3S	250mL H2SO4 plastic	BG1S	1 liter H2SO4 clear glass	BP3Z	250mL NaOH, Zn Ac plastic	VG9U	40mL unpreserved clear vial
AG3S	250mL H2SO4 glass amber	BG1T	1 liter Na Thiosulfate clear glass	C	Air Cassettes	VSG	Headspace septa vial & HCL
AG1S	1 liter H2SO4 amber glass	BG1U	1 liter unpreserved glass	DG9B	40mL Na Bisulfate amber vial	WGFX	4oz wide jar w/hexane wipe
BP1U	1 liter unpreserved plastic	BP1A	1 liter NaOH, Asc Acid plastic	DG9M	40mL MeOH clear vial	ZPLC	Ziploc Bag

APPENDIX B

Laboratory Analytical Reports
Groundwater Recovery and Treatment System Samples

Pace Analytical®
www.pacelabs.com

Pace Analytical Services, Inc.
Not NELAP Accredited
4860 Blazer Parkway
Dublin, OH 43017
(614)486-5421

Pace Analytical Services, Inc.
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

June 03, 2016

Mr. Chris Newell
IWM Consulting
7428 Rockville Road
Indianapolis, IN 46214

RE: Project: Amphenol
Pace Project No.: 50146137

Dear Mr. Newell:
Enclosed are the analytical results for sample(s) received by the laboratory on May 27, 2016. The results relate only to the samples included in this report. Results reported herein conform to the most current TNI standards and the laboratory's Quality Assurance Manual, where applicable, unless otherwise noted in the body of the report.

If you have any questions concerning this report, please feel free to contact me.

Sincerely,

Kenneth Hunt
kenneth.hunt@pacelabs.com
Project Manager

Enclosures

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical®
www.pacelabs.com

Pace Analytical Services, Inc.
Not NELAP Accredited
4860 Blazer Parkway
Dublin, OH 43017
(614)486-5421

Pace Analytical Services, Inc.
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

CERTIFICATIONS

Project: Amphenol
Pace Project No.: 50146137

Indiana Certification IDs
7726 Moller Road, Indianapolis, IN 46268
Illinois Certification #: 200074
Indiana Certification #: C-49-06
Kansas/NELAP Certification #:E-10177
Kentucky UST Certification #: 0042
Kentucky WW Certification #:98019
Ohio VAP Certification #: CL-0065
Oklahoma Certification #: 2014-148
Texas Certification #: T104704355-15-9
West Virginia Certification #: 330
Wisconsin Certification #: 999788130
USDA Soil Permit #: P330-10-00128

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
Not NELAP Accredited
4860 Blazer Parkway
Dublin, OH 43017
(614)486-5421

Pace Analytical Services, Inc.
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

SAMPLE SUMMARY

Project: Amphenol
Pace Project No.: 50146137

Lab ID	Sample ID	Matrix	Date Collected	Date Received
50146137001	RW-1	Water	05/27/16 12:05	05/27/16 16:53
50146137002	RW-2	Water	05/27/16 12:10	05/27/16 16:53
50146137003	RW-3	Water	05/27/16 12:13	05/27/16 16:53
50146137004	RW-4	Water	05/27/16 12:15	05/27/16 16:53
50146137005	RW-5	Water	05/27/16 12:20	05/27/16 16:53
50146137006	EFFLUENT	Water	05/27/16 12:00	05/27/16 16:53

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical®
www.pacelabs.com

Pace Analytical Services, Inc.
Not NELAP Accredited
4860 Blazer Parkway
Dublin, OH 43017
(614)486-5421

Pace Analytical Services, Inc.
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

SAMPLE ANALYTE COUNT

Project: Amphenol
Pace Project No.: 50146137

Lab ID	Sample ID	Method	Analysts	Analytes Reported
50146137001	RW-1	EPA 8260	TMW	72
50146137002	RW-2	EPA 8260	TMW	72
50146137003	RW-3	EPA 8260	TMW	72
50146137004	RW-4	EPA 8260	TMW	72
50146137005	RW-5	EPA 8260	TMW	72
50146137006	EFFLUENT	EPA 8260	TMW	72

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical®
www.pacelabs.com

Pace Analytical Services, Inc.
Not NELAP Accredited
4860 Blazer Parkway
Dublin, OH 43017
(614)486-5421

Pace Analytical Services, Inc.
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

SUMMARY OF DETECTION

Project: Amphenol
Pace Project No.: 50146137

Lab Sample ID / Method	Client Sample ID / Parameters	Result	Units	Report Limit	Analyzed	Qualifiers
50146137001	**RW-1**					
EPA 8260	1,1,1-Trichloroethane	8.8	ug/L	5.0	06/02/16 20:44	
EPA 8260	Trichloroethene	10.3	ug/L	5.0	06/02/16 20:44	
50146137002	**RW-2**					
EPA 8260	cis-1,2-Dichloroethene	83.4	ug/L	5.0	06/02/16 21:22	
EPA 8260	Tetrachloroethene	147	ug/L	5.0	06/02/16 21:22	
EPA 8260	1,1,1-Trichloroethane	50.5	ug/L	5.0	06/02/16 21:22	
EPA 8260	Trichloroethene	101	ug/L	5.0	06/02/16 21:22	
50146137003	**RW-3**					
EPA 8260	cis-1,2-Dichloroethene	11.9	ug/L	5.0	06/02/16 21:59	
EPA 8260	Tetrachloroethene	86.9	ug/L	5.0	06/02/16 21:59	
EPA 8260	1,1,1-Trichloroethane	26.6	ug/L	5.0	06/02/16 21:59	
EPA 8260	Trichloroethene	29.7	ug/L	5.0	06/02/16 21:59	
50146137004	**RW-4**					
EPA 8260	Tetrachloroethene	9.6	ug/L	5.0	06/02/16 22:37	
50146137005	**RW-5**					
EPA 8260	cis-1,2-Dichloroethene	71.7	ug/L	5.0	06/02/16 23:15	
EPA 8260	Tetrachloroethene	424	ug/L	50.0	06/02/16 23:52	
EPA 8260	1,1,1-Trichloroethane	30.3	ug/L	5.0	06/02/16 23:15	
EPA 8260	Trichloroethene	166	ug/L	5.0	06/02/16 23:15	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical®
www.pacelabs.com

Pace Analytical Services, Inc.
Not NELAP Accredited
4860 Blazer Parkway
Dublin, OH 43017
(614)486-5421

Pace Analytical Services, Inc.
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

ANALYTICAL RESULTS

Project: Amphenol
Pace Project No.: 50146137

Sample: RW-1 **Lab ID: 50146137001** Collected: 05/27/16 12:05 Received: 05/27/16 16:53 Matrix: Water

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8260 MSV	Analytical Method: EPA 8260							
Acetone	ND	ug/L	100	1		06/02/16 20:44	67-64-1	
Acrolein	ND	ug/L	50.0	1		06/02/16 20:44	107-02-8	
Acrylonitrile	ND	ug/L	100	1		06/02/16 20:44	107-13-1	
Benzene	ND	ug/L	5.0	1		06/02/16 20:44	71-43-2	
Bromobenzene	ND	ug/L	5.0	1		06/02/16 20:44	108-86-1	
Bromochloromethane	ND	ug/L	5.0	1		06/02/16 20:44	74-97-5	
Bromodichloromethane	ND	ug/L	5.0	1		06/02/16 20:44	75-27-4	
Bromoform	ND	ug/L	5.0	1		06/02/16 20:44	75-25-2	
Bromomethane	ND	ug/L	5.0	1		06/02/16 20:44	74-83-9	
2-Butanone (MEK)	ND	ug/L	25.0	1		06/02/16 20:44	78-93-3	
n-Butylbenzene	ND	ug/L	5.0	1		06/02/16 20:44	104-51-8	
sec-Butylbenzene	ND	ug/L	5.0	1		06/02/16 20:44	135-98-8	
tert-Butylbenzene	ND	ug/L	5.0	1		06/02/16 20:44	98-06-6	
Carbon disulfide	ND	ug/L	10.0	1		06/02/16 20:44	75-15-0	
Carbon tetrachloride	ND	ug/L	5.0	1		06/02/16 20:44	56-23-5	
Chlorobenzene	ND	ug/L	5.0	1		06/02/16 20:44	108-90-7	
Chloroethane	ND	ug/L	5.0	1		06/02/16 20:44	75-00-3	
Chloroform	ND	ug/L	5.0	1		06/02/16 20:44	67-66-3	
Chloromethane	ND	ug/L	5.0	1		06/02/16 20:44	74-87-3	
2-Chlorotoluene	ND	ug/L	5.0	1		06/02/16 20:44	95-49-8	
4-Chlorotoluene	ND	ug/L	5.0	1		06/02/16 20:44	106-43-4	
Dibromochloromethane	ND	ug/L	5.0	1		06/02/16 20:44	124-48-1	
1,2-Dibromoethane (EDB)	ND	ug/L	5.0	1		06/02/16 20:44	106-93-4	
Dibromomethane	ND	ug/L	5.0	1		06/02/16 20:44	74-95-3	
1,2-Dichlorobenzene	ND	ug/L	5.0	1		06/02/16 20:44	95-50-1	
1,3-Dichlorobenzene	ND	ug/L	5.0	1		06/02/16 20:44	541-73-1	
1,4-Dichlorobenzene	ND	ug/L	5.0	1		06/02/16 20:44	106-46-7	
trans-1,4-Dichloro-2-butene	ND	ug/L	100	1		06/02/16 20:44	110-57-6	
Dichlorodifluoromethane	ND	ug/L	5.0	1		06/02/16 20:44	75-71-8	
1,1-Dichloroethane	ND	ug/L	5.0	1		06/02/16 20:44	75-34-3	
1,2-Dichloroethane	ND	ug/L	5.0	1		06/02/16 20:44	107-06-2	
1,1-Dichloroethene	ND	ug/L	5.0	1		06/02/16 20:44	75-35-4	
cis-1,2-Dichloroethene	ND	ug/L	5.0	1		06/02/16 20:44	156-59-2	
trans-1,2-Dichloroethene	ND	ug/L	5.0	1		06/02/16 20:44	156-60-5	
1,2-Dichloropropane	ND	ug/L	5.0	1		06/02/16 20:44	78-87-5	
1,3-Dichloropropane	ND	ug/L	5.0	1		06/02/16 20:44	142-28-9	
2,2-Dichloropropane	ND	ug/L	5.0	1		06/02/16 20:44	594-20-7	
1,1-Dichloropropene	ND	ug/L	5.0	1		06/02/16 20:44	563-58-6	
cis-1,3-Dichloropropene	ND	ug/L	5.0	1		06/02/16 20:44	10061-01-5	
trans-1,3-Dichloropropene	ND	ug/L	5.0	1		06/02/16 20:44	10061-02-6	
Ethylbenzene	ND	ug/L	5.0	1		06/02/16 20:44	100-41-4	
Ethyl methacrylate	ND	ug/L	100	1		06/02/16 20:44	97-63-2	
Hexachloro-1,3-butadiene	ND	ug/L	5.0	1		06/02/16 20:44	87-68-3	
2-Hexanone	ND	ug/L	25.0	1		06/02/16 20:44	591-78-6	
Iodomethane	ND	ug/L	10.0	1		06/02/16 20:44	74-88-4	
Isopropylbenzene (Cumene)	ND	ug/L	5.0	1		06/02/16 20:44	98-82-8	
p-Isopropyltoluene	ND	ug/L	5.0	1		06/02/16 20:44	99-87-6	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical®
www.pacelabs.com

Pace Analytical Services, Inc.
Not NELAP Accredited
4860 Blazer Parkway
Dublin, OH 43017
(614)486-5421

Pace Analytical Services, Inc.
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

ANALYTICAL RESULTS

Project: Amphenol
Pace Project No.: 50146137

Sample: RW-1 **Lab ID: 50146137001** Collected: 05/27/16 12:05 Received: 05/27/16 16:53 Matrix: Water

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8260 MSV	Analytical Method: EPA 8260							
Methylene Chloride	ND	ug/L	5.0	1		06/02/16 20:44	75-09-2	
4-Methyl-2-pentanone (MIBK)	ND	ug/L	25.0	1		06/02/16 20:44	108-10-1	
Methyl-tert-butyl ether	ND	ug/L	4.0	1		06/02/16 20:44	1634-04-4	
Naphthalene	ND	ug/L	5.0	1		06/02/16 20:44	91-20-3	
n-Propylbenzene	ND	ug/L	5.0	1		06/02/16 20:44	103-65-1	
Styrene	ND	ug/L	5.0	1		06/02/16 20:44	100-42-5	
1,1,1,2-Tetrachloroethane	ND	ug/L	5.0	1		06/02/16 20:44	630-20-6	
1,1,2,2-Tetrachloroethane	ND	ug/L	5.0	1		06/02/16 20:44	79-34-5	
Tetrachloroethene	ND	ug/L	5.0	1		06/02/16 20:44	127-18-4	
Toluene	ND	ug/L	5.0	1		06/02/16 20:44	108-88-3	
1,2,3-Trichlorobenzene	ND	ug/L	5.0	1		06/02/16 20:44	87-61-6	
1,2,4-Trichlorobenzene	ND	ug/L	5.0	1		06/02/16 20:44	120-82-1	
1,1,1-Trichloroethane	**8.8**	ug/L	5.0	1		06/02/16 20:44	71-55-6	
1,1,2-Trichloroethane	ND	ug/L	5.0	1		06/02/16 20:44	79-00-5	
Trichloroethene	**10.3**	ug/L	5.0	1		06/02/16 20:44	79-01-6	
Trichlorofluoromethane	ND	ug/L	5.0	1		06/02/16 20:44	75-69-4	
1,2,3-Trichloropropane	ND	ug/L	5.0	1		06/02/16 20:44	96-18-4	
Trimethylbenzene	ND	ug/L	5.0	1		06/02/16 20:44	95-63-6	
1,3,5-Trimethylbenzene	ND	ug/L	5.0	1		06/02/16 20:44	108-67-8	
Vinyl acetate	ND	ug/L	50.0	1		06/02/16 20:44	108-05-4	
Vinyl chloride	ND	ug/L	2.0	1		06/02/16 20:44	75-01-4	
Xylene (Total)	ND	ug/L	10.0	1		06/02/16 20:44	1330-20-7	
Surrogates								
Dibromofluoromethane (S)	103	%.	84-118	1		06/02/16 20:44	1868-53-7	
4-Bromofluorobenzene (S)	92	%.	79-116	1		06/02/16 20:44	460-00-4	
Toluene-d8 (S)	99	%.	86-110	1		06/02/16 20:44	2037-26-5	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical®
www.pacelabs.com

Pace Analytical Services, Inc.
Not NELAP Accredited
4860 Blazer Parkway
Dublin, OH 43017
(614)486-5421

Pace Analytical Services, Inc.
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

ANALYTICAL RESULTS

Project: Amphenol
Pace Project No.: 50146137

Sample: RW-2 **Lab ID: 50146137002** Collected: 05/27/16 12:10 Received: 05/27/16 16:53 Matrix: Water

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8260 MSV	Analytical Method: EPA 8260							
Acetone	ND	ug/L	100	1		06/02/16 21:22	67-64-1	
Acrolein	ND	ug/L	50.0	1		06/02/16 21:22	107-02-8	
Acrylonitrile	ND	ug/L	100	1		06/02/16 21:22	107-13-1	
Benzene	ND	ug/L	5.0	1		06/02/16 21:22	71-43-2	
Bromobenzene	ND	ug/L	5.0	1		06/02/16 21:22	108-86-1	
Bromochloromethane	ND	ug/L	5.0	1		06/02/16 21:22	74-97-5	
Bromodichloromethane	ND	ug/L	5.0	1		06/02/16 21:22	75-27-4	
Bromoform	ND	ug/L	5.0	1		06/02/16 21:22	75-25-2	
Bromomethane	ND	ug/L	5.0	1		06/02/16 21:22	74-83-9	
2-Butanone (MEK)	ND	ug/L	25.0	1		06/02/16 21:22	78-93-3	
n-Butylbenzene	ND	ug/L	5.0	1		06/02/16 21:22	104-51-8	
sec-Butylbenzene	ND	ug/L	5.0	1		06/02/16 21:22	135-98-8	
tert-Butylbenzene	ND	ug/L	5.0	1		06/02/16 21:22	98-06-6	
Carbon disulfide	ND	ug/L	10.0	1		06/02/16 21:22	75-15-0	
Carbon tetrachloride	ND	ug/L	5.0	1		06/02/16 21:22	56-23-5	
Chlorobenzene	ND	ug/L	5.0	1		06/02/16 21:22	108-90-7	
Chloroethane	ND	ug/L	5.0	1		06/02/16 21:22	75-00-3	
( )form	ND	ug/L	5.0	1		06/02/16 21:22	67-66-3	
Chloromethane	ND	ug/L	5.0	1		06/02/16 21:22	74-87-3	
2-Chlorotoluene	ND	ug/L	5.0	1		06/02/16 21:22	95-49-8	
4-Chlorotoluene	ND	ug/L	5.0	1		06/02/16 21:22	106-43-4	
Dibromochloromethane	ND	ug/L	5.0	1		06/02/16 21:22	124-48-1	
1,2-Dibromoethane (EDB)	ND	ug/L	5.0	1		06/02/16 21:22	106-93-4	
Dibromomethane	ND	ug/L	5.0	1		06/02/16 21:22	74-95-3	
1,2-Dichlorobenzene	ND	ug/L	5.0	1		06/02/16 21:22	95-50-1	
1,3-Dichlorobenzene	ND	ug/L	5.0	1		06/02/16 21:22	541-73-1	
1,4-Dichlorobenzene	ND	ug/L	5.0	1		06/02/16 21:22	106-46-7	
trans-1,4-Dichloro-2-butene	ND	ug/L	100	1		06/02/16 21:22	110-57-6	
Dichlorodifluoromethane	ND	ug/L	5.0	1		06/02/16 21:22	75-71-8	
1,1-Dichloroethane	ND	ug/L	5.0	1		06/02/16 21:22	75-34-3	
1,2-Dichloroethane	ND	ug/L	5.0	1		06/02/16 21:22	107-06-2	
1,1-Dichloroethene	ND	ug/L	5.0	1		06/02/16 21:22	75-35-4	
cis-1,2-Dichloroethene	83.4	ug/L	5.0	1		06/02/16 21:22	156-59-2	
trans-1,2-Dichloroethene	ND	ug/L	5.0	1		06/02/16 21:22	156-60-5	
1,2-Dichloropropane	ND	ug/L	5.0	1		06/02/16 21:22	78-87-5	
1,3-Dichloropropane	ND	ug/L	5.0	1		06/02/16 21:22	142-28-9	
2,2-Dichloropropane	ND	ug/L	5.0	1		06/02/16 21:22	594-20-7	
1,1-Dichloropropene	ND	ug/L	5.0	1		06/02/16 21:22	563-58-6	
cis-1,3-Dichloropropene	ND	ug/L	5.0	1		06/02/16 21:22	10061-01-5	
trans-1,3-Dichloropropene	ND	ug/L	5.0	1		06/02/16 21:22	10061-02-6	
Ethylbenzene	ND	ug/L	5.0	1		06/02/16 21:22	100-41-4	
Ethyl methacrylate	ND	ug/L	100	1		06/02/16 21:22	97-63-2	
Hexachloro-1,3-butadiene	ND	ug/L	5.0	1		06/02/16 21:22	87-68-3	
2-Hexanone	ND	ug/L	25.0	1		06/02/16 21:22	591-78-6	
Iodomethane	ND	ug/L	10.0	1		06/02/16 21:22	74-88-4	
I pylbenzene (Cumene)	ND	ug/L	5.0	1		06/02/16 21:22	98-82-8	
p ropyltoluene	ND	ug/L	5.0	1		06/02/16 21:22	99-87-6	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical®
www.pacelabs.com

Pace Analytical Services, Inc.
Not NELAP Accredited
4860 Blazer Parkway
Dublin, OH 43017
(614)486-5421

Pace Analytical Services, Inc.
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

ANALYTICAL RESULTS

Project: Amphenol
Pace Project No.: 50146137

Sample: RW-2 **Lab ID: 50146137002** Collected: 05/27/16 12:10 Received: 05/27/16 16:53 Matrix: Water

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8260 MSV	Analytical Method: EPA 8260							
Methylene Chloride	ND	ug/L	5.0	1		06/02/16 21:22	75-09-2	
4-Methyl-2-pentanone (MIBK)	ND	ug/L	25.0	1		06/02/16 21:22	108-10-1	
Methyl-tert-butyl ether	ND	ug/L	4.0	1		06/02/16 21:22	1634-04-4	
Naphthalene	ND	ug/L	5.0	1		06/02/16 21:22	91-20-3	
n-Propylbenzene	ND	ug/L	5.0	1		06/02/16 21:22	103-65-1	
Styrene	ND	ug/L	5.0	1		06/02/16 21:22	100-42-5	
1,1,1,2-Tetrachloroethane	ND	ug/L	5.0	1		06/02/16 21:22	630-20-6	
1,1,2,2-Tetrachloroethane	ND	ug/L	5.0	1		06/02/16 21:22	79-34-5	
Tetrachloroethene	**147**	ug/L	5.0	1		06/02/16 21:22	127-18-4	
Toluene	ND	ug/L	5.0	1		06/02/16 21:22	108-88-3	
1,2,3-Trichlorobenzene	ND	ug/L	5.0	1		06/02/16 21:22	87-61-6	
1,2,4-Trichlorobenzene	ND	ug/L	5.0	1		06/02/16 21:22	120-82-1	
1,1,1-Trichloroethane	**50.5**	ug/L	5.0	1		06/02/16 21:22	71-55-6	
1,1,2-Trichloroethane	ND	ug/L	5.0	1		06/02/16 21:22	79-00-5	
Trichloroethene	**101**	ug/L	5.0	1		06/02/16 21:22	79-01-6	
Trichlorofluoromethane	ND	ug/L	5.0	1		06/02/16 21:22	75-69-4	
1,2,3-Trichloropropane	ND	ug/L	5.0	1		06/02/16 21:22	96-18-4	
Trimethylbenzene	ND	ug/L	5.0	1		06/02/16 21:22	95-63-6	
1,3,5-Trimethylbenzene	ND	ug/L	5.0	1		06/02/16 21:22	108-67-8	
Vinyl acetate	ND	ug/L	50.0	1		06/02/16 21:22	108-05-4	
Vinyl chloride	ND	ug/L	2.0	1		06/02/16 21:22	75-01-4	
Xylene (Total)	ND	ug/L	10.0	1		06/02/16 21:22	1330-20-7	
Surrogates								
Dibromofluoromethane (S)	102	%.	84-118	1		06/02/16 21:22	1868-53-7	
4-Bromofluorobenzene (S)	94	%.	79-116	1		06/02/16 21:22	460-00-4	
Toluene-d8 (S)	98	%.	86-110	1		06/02/16 21:22	2037-26-5	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical®
www.pacelabs.com

Pace Analytical Services, Inc.
Not NELAP Accredited
4860 Blazer Parkway
Dublin, OH 43017
(614)486-5421

Pace Analytical Services, Inc.
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

ANALYTICAL RESULTS

Project: Amphenol
Pace Project No.: 50146137

Sample: RW-3 **Lab ID: 50146137003** Collected: 05/27/16 12:13 Received: 05/27/16 16:53 Matrix: Water

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8260 MSV	Analytical Method: EPA 8260							
Acetone	ND	ug/L	100	1		06/02/16 21:59	67-64-1	
Acrolein	ND	ug/L	50.0	1		06/02/16 21:59	107-02-8	
Acrylonitrile	ND	ug/L	100	1		06/02/16 21:59	107-13-1	
Benzene	ND	ug/L	5.0	1		06/02/16 21:59	71-43-2	
Bromobenzene	ND	ug/L	5.0	1		06/02/16 21:59	108-86-1	
Bromochloromethane	ND	ug/L	5.0	1		06/02/16 21:59	74-97-5	
Bromodichloromethane	ND	ug/L	5.0	1		06/02/16 21:59	75-27-4	
Bromoform	ND	ug/L	5.0	1		06/02/16 21:59	75-25-2	
Bromomethane	ND	ug/L	5.0	1		06/02/16 21:59	74-83-9	
2-Butanone (MEK)	ND	ug/L	25.0	1		06/02/16 21:59	78-93-3	
n-Butylbenzene	ND	ug/L	5.0	1		06/02/16 21:59	104-51-8	
sec-Butylbenzene	ND	ug/L	5.0	1		06/02/16 21:59	135-98-8	
tert-Butylbenzene	ND	ug/L	5.0	1		06/02/16 21:59	98-06-6	
Carbon disulfide	ND	ug/L	10.0	1		06/02/16 21:59	75-15-0	
Carbon tetrachloride	ND	ug/L	5.0	1		06/02/16 21:59	56-23-5	
Chlorobenzene	ND	ug/L	5.0	1		06/02/16 21:59	108-90-7	
Chloroethane	ND	ug/L	5.0	1		06/02/16 21:59	75-00-3	
oform	ND	ug/L	5.0	1		06/02/16 21:59	67-66-3	
Chloromethane	ND	ug/L	5.0	1		06/02/16 21:59	74-87-3	
2-Chlorotoluene	ND	ug/L	5.0	1		06/02/16 21:59	95-49-8	
4-Chlorotoluene	ND	ug/L	5.0	1		06/02/16 21:59	106-43-4	
Dibromochloromethane	ND	ug/L	5.0	1		06/02/16 21:59	124-48-1	
1,2-Dibromoethane (EDB)	ND	ug/L	5.0	1		06/02/16 21:59	106-93-4	
Dibromomethane	ND	ug/L	5.0	1		06/02/16 21:59	74-95-3	
1,2-Dichlorobenzene	ND	ug/L	5.0	1		06/02/16 21:59	95-50-1	
1,3-Dichlorobenzene	ND	ug/L	5.0	1		06/02/16 21:59	541-73-1	
1,4-Dichlorobenzene	ND	ug/L	5.0	1		06/02/16 21:59	106-46-7	
trans-1,4-Dichloro-2-butene	ND	ug/L	100	1		06/02/16 21:59	110-57-6	
Dichlorodifluoromethane	ND	ug/L	5.0	1		06/02/16 21:59	75-71-8	
1,1-Dichloroethane	ND	ug/L	5.0	1		06/02/16 21:59	75-34-3	
1,2-Dichloroethane	ND	ug/L	5.0	1		06/02/16 21:59	107-06-2	
1,1-Dichloroethene	ND	ug/L	5.0	1		06/02/16 21:59	75-35-4	
cis-1,2-Dichloroethene	**11.9**	ug/L	5.0	1		06/02/16 21:59	156-59-2	
trans-1,2-Dichloroethene	ND	ug/L	5.0	1		06/02/16 21:59	156-60-5	
1,2-Dichloropropane	ND	ug/L	5.0	1		06/02/16 21:59	78-87-5	
1,3-Dichloropropane	ND	ug/L	5.0	1		06/02/16 21:59	142-28-9	
2,2-Dichloropropane	ND	ug/L	5.0	1		06/02/16 21:59	594-20-7	
1,1-Dichloropropene	ND	ug/L	5.0	1		06/02/16 21:59	563-58-6	
cis-1,3-Dichloropropene	ND	ug/L	5.0	1		06/02/16 21:59	10061-01-5	
trans-1,3-Dichloropropene	ND	ug/L	5.0	1		06/02/16 21:59	10061-02-6	
Ethylbenzene	ND	ug/L	5.0	1		06/02/16 21:59	100-41-4	
Ethyl methacrylate	ND	ug/L	100	1		06/02/16 21:59	97-63-2	
Hexachloro-1,3-butadiene	ND	ug/L	5.0	1		06/02/16 21:59	87-68-3	
2-Hexanone	ND	ug/L	25.0	1		06/02/16 21:59	591-78-6	
Iodomethane	ND	ug/L	10.0	1		06/02/16 21:59	74-88-4	
opylbenzene (Cumene)	ND	ug/L	5.0	1		06/02/16 21:59	98-82-8	
propyltoluene	ND	ug/L	5.0	1		06/02/16 21:59	99-87-6	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical®
www.pacelabs.com

Pace Analytical Services, Inc.
Not NELAP Accredited
4860 Blazer Parkway
Dublin, OH 43017
(614)486-5421

Pace Analytical Services, Inc.
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

ANALYTICAL RESULTS

Project: Amphenol
Pace Project No.: 50146137

Sample: RW-3 **Lab ID: 50146137003** Collected: 05/27/16 12:13 Received: 05/27/16 16:53 Matrix: Water

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8260 MSV	Analytical Method: EPA 8260							
Methylene Chloride	ND	ug/L	5.0	1		06/02/16 21:59	75-09-2	
4-Methyl-2-pentanone (MIBK)	ND	ug/L	25.0	1		06/02/16 21:59	108-10-1	
Methyl-tert-butyl ether	ND	ug/L	4.0	1		06/02/16 21:59	1634-04-4	
Naphthalene	ND	ug/L	5.0	1		06/02/16 21:59	91-20-3	
n-Propylbenzene	ND	ug/L	5.0	1		06/02/16 21:59	103-65-1	
Styrene	ND	ug/L	5.0	1		06/02/16 21:59	100-42-5	
1,1,1,2-Tetrachloroethane	ND	ug/L	5.0	1		06/02/16 21:59	630-20-6	
1,1,2,2-Tetrachloroethane	ND	ug/L	5.0	1		06/02/16 21:59	79-34-5	
Tetrachloroethene	**86.9**	ug/L	5.0	1		06/02/16 21:59	127-18-4	
Toluene	ND	ug/L	5.0	1		06/02/16 21:59	108-88-3	
1,2,3-Trichlorobenzene	ND	ug/L	5.0	1		06/02/16 21:59	87-61-6	
1,2,4-Trichlorobenzene	ND	ug/L	5.0	1		06/02/16 21:59	120-82-1	
1,1,1-Trichloroethane	**26.6**	ug/L	5.0	1		06/02/16 21:59	71-55-6	
1,1,2-Trichloroethane	ND	ug/L	5.0	1		06/02/16 21:59	79-00-5	
Trichloroethene	**29.7**	ug/L	5.0	1		06/02/16 21:59	79-01-6	
Trichlorofluoromethane	ND	ug/L	5.0	1		06/02/16 21:59	75-69-4	
1,2,3-Trichloropropane	ND	ug/L	5.0	1		06/02/16 21:59	96-18-4	
Trimethylbenzene	ND	ug/L	5.0	1		06/02/16 21:59	95-63-6	
1,3,5-Trimethylbenzene	ND	ug/L	5.0	1		06/02/16 21:59	108-67-8	
Vinyl acetate	ND	ug/L	50.0	1		06/02/16 21:59	108-05-4	
Vinyl chloride	ND	ug/L	2.0	1		06/02/16 21:59	75-01-4	
Xylene (Total)	ND	ug/L	10.0	1		06/02/16 21:59	1330-20-7	
Surrogates								
Dibromofluoromethane (S)	101	%.	84-118	1		06/02/16 21:59	1868-53-7	
4-Bromofluorobenzene (S)	92	%.	79-116	1		06/02/16 21:59	460-00-4	
Toluene-d8 (S)	98	%.	86-110	1		06/02/16 21:59	2037-26-5	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

ANALYTICAL RESULTS

Project: Amphenol
Pace Project No.: 50146137

Sample: RW-4 **Lab ID: 50146137004** Collected: 05/27/16 12:15 Received: 05/27/16 16:53 Matrix: Water

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8260 MSV	Analytical Method: EPA 8260							
Acetone	ND	ug/L	100	1		06/02/16 22:37	67-64-1	
Acrolein	ND	ug/L	50.0	1		06/02/16 22:37	107-02-8	
Acrylonitrile	ND	ug/L	100	1		06/02/16 22:37	107-13-1	
Benzene	ND	ug/L	5.0	1		06/02/16 22:37	71-43-2	
Bromobenzene	ND	ug/L	5.0	1		06/02/16 22:37	108-86-1	
Bromochloromethane	ND	ug/L	5.0	1		06/02/16 22:37	74-97-5	
Bromodichloromethane	ND	ug/L	5.0	1		06/02/16 22:37	75-27-4	
Bromoform	ND	ug/L	5.0	1		06/02/16 22:37	75-25-2	
Bromomethane	ND	ug/L	5.0	1		06/02/16 22:37	74-83-9	
2-Butanone (MEK)	ND	ug/L	25.0	1		06/02/16 22:37	78-93-3	
n-Butylbenzene	ND	ug/L	5.0	1		06/02/16 22:37	104-51-8	
sec-Butylbenzene	ND	ug/L	5.0	1		06/02/16 22:37	135-98-8	
tert-Butylbenzene	ND	ug/L	5.0	1		06/02/16 22:37	98-06-6	
Carbon disulfide	ND	ug/L	10.0	1		06/02/16 22:37	75-15-0	
Carbon tetrachloride	ND	ug/L	5.0	1		06/02/16 22:37	56-23-5	
Chlorobenzene	ND	ug/L	5.0	1		06/02/16 22:37	108-90-7	
Chloroethane	ND	ug/L	5.0	1		06/02/16 22:37	75-00-3	
[illegible]oform	ND	ug/L	5.0	1		06/02/16 22:37	67-66-3	
C[illegible]oromethane	ND	ug/L	5.0	1		06/02/16 22:37	74-87-3	
2-Chlorotoluene	ND	ug/L	5.0	1		06/02/16 22:37	95-49-8	
4-Chlorotoluene	ND	ug/L	5.0	1		06/02/16 22:37	106-43-4	
Dibromochloromethane	ND	ug/L	5.0	1		06/02/16 22:37	124-48-1	
1,2-Dibromoethane (EDB)	ND	ug/L	5.0	1		06/02/16 22:37	106-93-4	
Dibromomethane	ND	ug/L	5.0	1		06/02/16 22:37	74-95-3	
1,2-Dichlorobenzene	ND	ug/L	5.0	1		06/02/16 22:37	95-50-1	
1,3-Dichlorobenzene	ND	ug/L	5.0	1		06/02/16 22:37	541-73-1	
1,4-Dichlorobenzene	ND	ug/L	5.0	1		06/02/16 22:37	106-46-7	
trans-1,4-Dichloro-2-butene	ND	ug/L	100	1		06/02/16 22:37	110-57-6	
Dichlorodifluoromethane	ND	ug/L	5.0	1		06/02/16 22:37	75-71-8	
1,1-Dichloroethane	ND	ug/L	5.0	1		06/02/16 22:37	75-34-3	
1,2-Dichloroethane	ND	ug/L	5.0	1		06/02/16 22:37	107-06-2	
1,1-Dichloroethene	ND	ug/L	5.0	1		06/02/16 22:37	75-35-4	
cis-1,2-Dichloroethene	ND	ug/L	5.0	1		06/02/16 22:37	156-59-2	
trans-1,2-Dichloroethene	ND	ug/L	5.0	1		06/02/16 22:37	156-60-5	
1,2-Dichloropropane	ND	ug/L	5.0	1		06/02/16 22:37	78-87-5	
1,3-Dichloropropane	ND	ug/L	5.0	1		06/02/16 22:37	142-28-9	
2,2-Dichloropropane	ND	ug/L	5.0	1		06/02/16 22:37	594-20-7	
1,1-Dichloropropene	ND	ug/L	5.0	1		06/02/16 22:37	563-58-6	
cis-1,3-Dichloropropene	ND	ug/L	5.0	1		06/02/16 22:37	10061-01-5	
trans-1,3-Dichloropropene	ND	ug/L	5.0	1		06/02/16 22:37	10061-02-6	
Ethylbenzene	ND	ug/L	5.0	1		06/02/16 22:37	100-41-4	
Ethyl methacrylate	ND	ug/L	100	1		06/02/16 22:37	97-63-2	
Hexachloro-1,3-butadiene	ND	ug/L	5.0	1		06/02/16 22:37	87-68-3	
2-Hexanone	ND	ug/L	25.0	1		06/02/16 22:37	591-78-6	
Iodomethane	ND	ug/L	10.0	1		06/02/16 22:37	74-88-4	
I[illegible]opylbenzene (Cumene)	ND	ug/L	5.0	1		06/02/16 22:37	98-82-8	
[illegible]propyltoluene	ND	ug/L	5.0	1		06/02/16 22:37	99-87-6	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical®
www.pacelabs.com

Pace Analytical Services, Inc.
Not NELAP Accredited
4860 Blazer Parkway
Dublin, OH 43017
(614)486-5421

Pace Analytical Services, Inc.
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

ANALYTICAL RESULTS

Project: Amphenol
Pace Project No.: 50146137

Sample: RW-4 **Lab ID: 50146137004** Collected: 05/27/16 12:15 Received: 05/27/16 16:53 Matrix: Water

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8260 MSV	Analytical Method: EPA 8260							
Methylene Chloride	ND	ug/L	5.0	1		06/02/16 22:37	75-09-2	
4-Methyl-2-pentanone (MIBK)	ND	ug/L	25.0	1		06/02/16 22:37	108-10-1	
Methyl-tert-butyl ether	ND	ug/L	4.0	1		06/02/16 22:37	1634-04-4	
Naphthalene	ND	ug/L	5.0	1		06/02/16 22:37	91-20-3	
n-Propylbenzene	ND	ug/L	5.0	1		06/02/16 22:37	103-65-1	
Styrene	ND	ug/L	5.0	1		06/02/16 22:37	100-42-5	
1,1,1,2-Tetrachloroethane	ND	ug/L	5.0	1		06/02/16 22:37	630-20-6	
1,1,2,2-Tetrachloroethane	ND	ug/L	5.0	1		06/02/16 22:37	79-34-5	
Tetrachloroethene	9.6	ug/L	5.0	1		06/02/16 22:37	127-18-4	
Toluene	ND	ug/L	5.0	1		06/02/16 22:37	108-88-3	
1,2,3-Trichlorobenzene	ND	ug/L	5.0	1		06/02/16 22:37	87-61-6	
1,2,4-Trichlorobenzene	ND	ug/L	5.0	1		06/02/16 22:37	120-82-1	
1,1,1-Trichloroethane	ND	ug/L	5.0	1		06/02/16 22:37	71-55-6	
1,1,2-Trichloroethane	ND	ug/L	5.0	1		06/02/16 22:37	79-00-5	
Trichloroethene	ND	ug/L	5.0	1		06/02/16 22:37	79-01-6	
Trichlorofluoromethane	ND	ug/L	5.0	1		06/02/16 22:37	75-69-4	
1,2,3-Trichloropropane	ND	ug/L	5.0	1		06/02/16 22:37	96-18-4	
Trimethylbenzene	ND	ug/L	5.0	1		06/02/16 22:37	95-63-6	
1,3,5-Trimethylbenzene	ND	ug/L	5.0	1		06/02/16 22:37	108-67-8	
Vinyl acetate	ND	ug/L	50.0	1		06/02/16 22:37	108-05-4	
Vinyl chloride	ND	ug/L	2.0	1		06/02/16 22:37	75-01-4	
Xylene (Total)	ND	ug/L	10.0	1		06/02/16 22:37	1330-20-7	
Surrogates								
Dibromofluoromethane (S)	105	%.	84-118	1		06/02/16 22:37	1868-53-7	
4-Bromofluorobenzene (S)	93	%.	79-116	1		06/02/16 22:37	460-00-4	
Toluene-d8 (S)	99	%.	86-110	1		06/02/16 22:37	2037-26-5	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical®
www.pacelabs.com

Pace Analytical Services, Inc.
Not NELAP Accredited
4860 Blazer Parkway
Dublin, OH 43017
(614)486-5421

Pace Analytical Services, Inc.
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

ANALYTICAL RESULTS

Project: Amphenol
Pace Project No.: 50146137

Sample: RW-5 **Lab ID: 50146137005** Collected: 05/27/16 12:20 Received: 05/27/16 16:53 Matrix: Water

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8260 MSV	Analytical Method: EPA 8260							
Acetone	ND	ug/L	100	1		06/02/16 23:15	67-64-1	
Acrolein	ND	ug/L	50.0	1		06/02/16 23:15	107-02-8	
Acrylonitrile	ND	ug/L	100	1		06/02/16 23:15	107-13-1	
Benzene	ND	ug/L	5.0	1		06/02/16 23:15	71-43-2	
Bromobenzene	ND	ug/L	5.0	1		06/02/16 23:15	108-86-1	
Bromochloromethane	ND	ug/L	5.0	1		06/02/16 23:15	74-97-5	
Bromodichloromethane	ND	ug/L	5.0	1		06/02/16 23:15	75-27-4	
Bromoform	ND	ug/L	5.0	1		06/02/16 23:15	75-25-2	
Bromomethane	ND	ug/L	5.0	1		06/02/16 23:15	74-83-9	
2-Butanone (MEK)	ND	ug/L	25.0	1		06/02/16 23:15	78-93-3	
n-Butylbenzene	ND	ug/L	5.0	1		06/02/16 23:15	104-51-8	
sec-Butylbenzene	ND	ug/L	5.0	1		06/02/16 23:15	135-98-8	
tert-Butylbenzene	ND	ug/L	5.0	1		06/02/16 23:15	98-06-6	
Carbon disulfide	ND	ug/L	10.0	1		06/02/16 23:15	75-15-0	
Carbon tetrachloride	ND	ug/L	5.0	1		06/02/16 23:15	56-23-5	
Chlorobenzene	ND	ug/L	5.0	1		06/02/16 23:15	108-90-7	
Chloroethane	ND	ug/L	5.0	1		06/02/16 23:15	75-00-3	
Chloroform	ND	ug/L	5.0	1		06/02/16 23:15	67-66-3	
Chloromethane	ND	ug/L	5.0	1		06/02/16 23:15	74-87-3	
2-Chlorotoluene	ND	ug/L	5.0	1		06/02/16 23:15	95-49-8	
4-Chlorotoluene	ND	ug/L	5.0	1		06/02/16 23:15	106-43-4	
Dibromochloromethane	ND	ug/L	5.0	1		06/02/16 23:15	124-48-1	
1,2-Dibromoethane (EDB)	ND	ug/L	5.0	1		06/02/16 23:15	106-93-4	
Dibromomethane	ND	ug/L	5.0	1		06/02/16 23:15	74-95-3	
1,2-Dichlorobenzene	ND	ug/L	5.0	1		06/02/16 23:15	95-50-1	
1,3-Dichlorobenzene	ND	ug/L	5.0	1		06/02/16 23:15	541-73-1	
1,4-Dichlorobenzene	ND	ug/L	5.0	1		06/02/16 23:15	106-46-7	
trans-1,4-Dichloro-2-butene	ND	ug/L	100	1		06/02/16 23:15	110-57-6	
Dichlorodifluoromethane	ND	ug/L	5.0	1		06/02/16 23:15	75-71-8	
1,1-Dichloroethane	ND	ug/L	5.0	1		06/02/16 23:15	75-34-3	
1,2-Dichloroethane	ND	ug/L	5.0	1		06/02/16 23:15	107-06-2	
1,1-Dichloroethene	ND	ug/L	5.0	1		06/02/16 23:15	75-35-4	
cis-1,2-Dichloroethene	71.7	ug/L	5.0	1		06/02/16 23:15	156-59-2	
trans-1,2-Dichloroethene	ND	ug/L	5.0	1		06/02/16 23:15	156-60-5	
1,2-Dichloropropane	ND	ug/L	5.0	1		06/02/16 23:15	78-87-5	
1,3-Dichloropropane	ND	ug/L	5.0	1		06/02/16 23:15	142-28-9	
2,2-Dichloropropane	ND	ug/L	5.0	1		06/02/16 23:15	594-20-7	
1,1-Dichloropropene	ND	ug/L	5.0	1		06/02/16 23:15	563-58-6	
cis-1,3-Dichloropropene	ND	ug/L	5.0	1		06/02/16 23:15	10061-01-5	
trans-1,3-Dichloropropene	ND	ug/L	5.0	1		06/02/16 23:15	10061-02-6	
Ethylbenzene	ND	ug/L	5.0	1		06/02/16 23:15	100-41-4	
Ethyl methacrylate	ND	ug/L	100	1		06/02/16 23:15	97-63-2	
Hexachloro-1,3-butadiene	ND	ug/L	5.0	1		06/02/16 23:15	87-68-3	
2-Hexanone	ND	ug/L	25.0	1		06/02/16 23:15	591-78-6	
Iodomethane	ND	ug/L	10.0	1		06/02/16 23:15	74-88-4	
Isopropylbenzene (Cumene)	ND	ug/L	5.0	1		06/02/16 23:15	98-82-8	
p-Isopropyltoluene	ND	ug/L	5.0	1		06/02/16 23:15	99-87-6	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical®
www.pacelabs.com

Pace Analytical Services, Inc.
Not NELAP Accredited
4860 Blazer Parkway
Dublin, OH 43017
(614)486-5421

Pace Analytical Services, Inc.
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

ANALYTICAL RESULTS

Project: Amphenol
Pace Project No.: 50146137

Sample: RW-5 **Lab ID: 50146137005** Collected: 05/27/16 12:20 Received: 05/27/16 16:53 Matrix: Water

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8260 MSV	Analytical Method: EPA 8260							
Methylene Chloride	ND	ug/L	5.0	1		06/02/16 23:15	75-09-2	
4-Methyl-2-pentanone (MIBK)	ND	ug/L	25.0	1		06/02/16 23:15	108-10-1	
Methyl-tert-butyl ether	ND	ug/L	4.0	1		06/02/16 23:15	1634-04-4	
Naphthalene	ND	ug/L	5.0	1		06/02/16 23:15	91-20-3	
n-Propylbenzene	ND	ug/L	5.0	1		06/02/16 23:15	103-65-1	
Styrene	ND	ug/L	5.0	1		06/02/16 23:15	100-42-5	
1,1,1,2-Tetrachloroethane	ND	ug/L	5.0	1		06/02/16 23:15	630-20-6	
1,1,2,2-Tetrachloroethane	ND	ug/L	5.0	1		06/02/16 23:15	79-34-5	
Tetrachloroethene	**424**	ug/L	50.0	10		06/02/16 23:52	127-18-4	
Toluene	ND	ug/L	5.0	1		06/02/16 23:15	108-88-3	
1,2,3-Trichlorobenzene	ND	ug/L	5.0	1		06/02/16 23:15	87-61-6	
1,2,4-Trichlorobenzene	ND	ug/L	5.0	1		06/02/16 23:15	120-82-1	
1,1,1-Trichloroethane	**30.3**	ug/L	5.0	1		06/02/16 23:15	71-55-6	
1,1,2-Trichloroethane	ND	ug/L	5.0	1		06/02/16 23:15	79-00-5	
Trichloroethene	**166**	ug/L	5.0	1		06/02/16 23:15	79-01-6	
Trichlorofluoromethane	ND	ug/L	5.0	1		06/02/16 23:15	75-69-4	
1,2,3-Trichloropropane	ND	ug/L	5.0	1		06/02/16 23:15	96-18-4	
Trimethylbenzene	ND	ug/L	5.0	1		06/02/16 23:15	95-63-6	
1,3,5-Trimethylbenzene	ND	ug/L	5.0	1		06/02/16 23:15	108-67-8	
Vinyl acetate	ND	ug/L	50.0	1		06/02/16 23:15	108-05-4	
Vinyl chloride	ND	ug/L	2.0	1		06/02/16 23:15	75-01-4	
Xylene (Total)	ND	ug/L	10.0	1		06/02/16 23:15	1330-20-7	
Surrogates								
Dibromofluoromethane (S)	103	%.	84-118	1		06/02/16 23:15	1868-53-7	
4-Bromofluorobenzene (S)	94	%.	79-116	1		06/02/16 23:15	460-00-4	
Toluene-d8 (S)	100	%.	86-110	1		06/02/16 23:15	2037-26-5	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical®
www.pacelabs.com

Pace Analytical Services, Inc.
Not NELAP Accredited
4860 Blazer Parkway
Dublin, OH 43017
(614)486-5421

Pace Analytical Services, Inc.
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

ANALYTICAL RESULTS

Project: Amphenol
Pace Project No.: 50146137

Sample: EFFLUENT **Lab ID: 50146137006** Collected: 05/27/16 12:00 Received: 05/27/16 16:53 Matrix: Water

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8260 MSV	Analytical Method: EPA 8260							
Acetone	ND	ug/L	100	1		06/03/16 03:38	67-64-1	
Acrolein	ND	ug/L	50.0	1		06/03/16 03:38	107-02-8	
Acrylonitrile	ND	ug/L	100	1		06/03/16 03:38	107-13-1	
Benzene	ND	ug/L	5.0	1		06/03/16 03:38	71-43-2	
Bromobenzene	ND	ug/L	5.0	1		06/03/16 03:38	108-86-1	
Bromochloromethane	ND	ug/L	5.0	1		06/03/16 03:38	74-97-5	
Bromodichloromethane	ND	ug/L	5.0	1		06/03/16 03:38	75-27-4	
Bromoform	ND	ug/L	5.0	1		06/03/16 03:38	75-25-2	
Bromomethane	ND	ug/L	5.0	1		06/03/16 03:38	74-83-9	
2-Butanone (MEK)	ND	ug/L	25.0	1		06/03/16 03:38	78-93-3	
n-Butylbenzene	ND	ug/L	5.0	1		06/03/16 03:38	104-51-8	
sec-Butylbenzene	ND	ug/L	5.0	1		06/03/16 03:38	135-98-8	
tert-Butylbenzene	ND	ug/L	5.0	1		06/03/16 03:38	98-06-6	
Carbon disulfide	ND	ug/L	10.0	1		06/03/16 03:38	75-15-0	
Carbon tetrachloride	ND	ug/L	5.0	1		06/03/16 03:38	56-23-5	
Chlorobenzene	ND	ug/L	5.0	1		06/03/16 03:38	108-90-7	
Chloroethane	ND	ug/L	5.0	1		06/03/16 03:38	75-00-3	
C)form	ND	ug/L	5.0	1		06/03/16 03:38	67-66-3	
C romethane	ND	ug/L	5.0	1		06/03/16 03:38	74-87-3	
2-Chlorotoluene	ND	ug/L	5.0	1		06/03/16 03:38	95-49-8	
4-Chlorotoluene	ND	ug/L	5.0	1		06/03/16 03:38	106-43-4	
Dibromochloromethane	ND	ug/L	5.0	1		06/03/16 03:38	124-48-1	
1,2-Dibromoethane (EDB)	ND	ug/L	5.0	1		06/03/16 03:38	106-93-4	
Dibromomethane	ND	ug/L	5.0	1		06/03/16 03:38	74-95-3	
1,2-Dichlorobenzene	ND	ug/L	5.0	1		06/03/16 03:38	95-50-1	
1,3-Dichlorobenzene	ND	ug/L	5.0	1		06/03/16 03:38	541-73-1	
1,4-Dichlorobenzene	ND	ug/L	5.0	1		06/03/16 03:38	106-46-7	
trans-1,4-Dichloro-2-butene	ND	ug/L	100	1		06/03/16 03:38	110-57-6	
Dichlorodifluoromethane	ND	ug/L	5.0	1		06/03/16 03:38	75-71-8	
1,1-Dichloroethane	ND	ug/L	5.0	1		06/03/16 03:38	75-34-3	
1,2-Dichloroethane	ND	ug/L	5.0	1		06/03/16 03:38	107-06-2	
1,1-Dichloroethene	ND	ug/L	5.0	1		06/03/16 03:38	75-35-4	
cis-1,2-Dichloroethene	ND	ug/L	5.0	1		06/03/16 03:38	156-59-2	
trans-1,2-Dichloroethene	ND	ug/L	5.0	1		06/03/16 03:38	156-60-5	
1,2-Dichloropropane	ND	ug/L	5.0	1		06/03/16 03:38	78-87-5	
1,3-Dichloropropane	ND	ug/L	5.0	1		06/03/16 03:38	142-28-9	
2,2-Dichloropropane	ND	ug/L	5.0	1		06/03/16 03:38	594-20-7	
1,1-Dichloropropene	ND	ug/L	5.0	1		06/03/16 03:38	563-58-6	
cis-1,3-Dichloropropene	ND	ug/L	5.0	1		06/03/16 03:38	10061-01-5	
trans-1,3-Dichloropropene	ND	ug/L	5.0	1		06/03/16 03:38	10061-02-6	
Ethylbenzene	ND	ug/L	5.0	1		06/03/16 03:38	100-41-4	
Ethyl methacrylate	ND	ug/L	100	1		06/03/16 03:38	97-63-2	
Hexachloro-1,3-butadiene	ND	ug/L	5.0	1		06/03/16 03:38	87-68-3	
2-Hexanone	ND	ug/L	25.0	1		06/03/16 03:38	591-78-6	
Iodomethane	ND	ug/L	10.0	1		06/03/16 03:38	74-88-4	
Is pylbenzene (Cumene)	ND	ug/L	5.0	1		06/03/16 03:38	98-82-8	
p ropyltoluene	ND	ug/L	5.0	1		06/03/16 03:38	99-87-6	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical®
www.pacelabs.com

Pace Analytical Services, Inc.
Not NELAP Accredited
4860 Blazer Parkway
Dublin, OH 43017
(614)486-5421

Pace Analytical Services, Inc.
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

ANALYTICAL RESULTS

Project: Amphenol
Pace Project No.: 50146137

Sample: EFFLUENT **Lab ID: 50146137006** Collected: 05/27/16 12:00 Received: 05/27/16 16:53 Matrix: Water

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8260 MSV	Analytical Method: EPA 8260							
Methylene Chloride	ND	ug/L	5.0	1		06/03/16 03:38	75-09-2	
4-Methyl-2-pentanone (MIBK)	ND	ug/L	25.0	1		06/03/16 03:38	108-10-1	
Methyl-tert-butyl ether	ND	ug/L	4.0	1		06/03/16 03:38	1634-04-4	
Naphthalene	ND	ug/L	5.0	1		06/03/16 03:38	91-20-3	
n-Propylbenzene	ND	ug/L	5.0	1		06/03/16 03:38	103-65-1	
Styrene	ND	ug/L	5.0	1		06/03/16 03:38	100-42-5	
1,1,1,2-Tetrachloroethane	ND	ug/L	5.0	1		06/03/16 03:38	630-20-6	
1,1,2,2-Tetrachloroethane	ND	ug/L	5.0	1		06/03/16 03:38	79-34-5	
Tetrachloroethene	ND	ug/L	5.0	1		06/03/16 03:38	127-18-4	
Toluene	ND	ug/L	5.0	1		06/03/16 03:38	108-88-3	
1,2,3-Trichlorobenzene	ND	ug/L	5.0	1		06/03/16 03:38	87-61-6	
1,2,4-Trichlorobenzene	ND	ug/L	5.0	1		06/03/16 03:38	120-82-1	
1,1,1-Trichloroethane	ND	ug/L	5.0	1		06/03/16 03:38	71-55-6	
1,1,2-Trichloroethane	ND	ug/L	5.0	1		06/03/16 03:38	79-00-5	
Trichloroethene	ND	ug/L	5.0	1		06/03/16 03:38	79-01-6	
Trichlorofluoromethane	ND	ug/L	5.0	1		06/03/16 03:38	75-69-4	
1,2,3-Trichloropropane	ND	ug/L	5.0	1		06/03/16 03:38	96-18-4	
Trimethylbenzene	ND	ug/L	5.0	1		06/03/16 03:38	95-63-6	
1,3,5-Trimethylbenzene	ND	ug/L	5.0	1		06/03/16 03:38	108-67-8	
Vinyl acetate	ND	ug/L	50.0	1		06/03/16 03:38	108-05-4	
Vinyl chloride	ND	ug/L	2.0	1		06/03/16 03:38	75-01-4	
Xylene (Total)	ND	ug/L	10.0	1		06/03/16 03:38	1330-20-7	
Surrogates								
Dibromofluoromethane (S)	103	%.	84-118	1		06/03/16 03:38	1868-53-7	
4-Bromofluorobenzene (S)	96	%.	79-116	1		06/03/16 03:38	460-00-4	
Toluene-d8 (S)	96	%.	86-110	1		06/03/16 03:38	2037-26-5	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

QUALITY CONTROL DATA

Project: Amphenol
Pace Project No.: 50146137

QC Batch: MSV/90792 Analysis Method: EPA 8260
QC Batch Method: EPA 8260 Analysis Description: 8260 MSV
Associated Lab Samples: 50146137001, 50146137002, 50146137003, 50146137004, 50146137005

METHOD BLANK: 1552454 Matrix: Water
Associated Lab Samples: 50146137001, 50146137002, 50146137003, 50146137004, 50146137005

Parameter	Units	Blank Result	Reporting Limit	Analyzed	Qualifiers
1,1,1,2-Tetrachloroethane	ug/L	ND	5.0	06/02/16 14:27	
1,1,1-Trichloroethane	ug/L	ND	5.0	06/02/16 14:27	
1,1,2,2-Tetrachloroethane	ug/L	ND	5.0	06/02/16 14:27	
1,1,2-Trichloroethane	ug/L	ND	5.0	06/02/16 14:27	
1,1-Dichloroethane	ug/L	ND	5.0	06/02/16 14:27	
1,1-Dichloroethene	ug/L	ND	5.0	06/02/16 14:27	
1,1-Dichloropropene	ug/L	ND	5.0	06/02/16 14:27	
1,2,3-Trichlorobenzene	ug/L	ND	5.0	06/02/16 14:27	
1,2,3-Trichloropropane	ug/L	ND	5.0	06/02/16 14:27	
1,2,4-Trichlorobenzene	ug/L	ND	5.0	06/02/16 14:27	
1,2,4-Trimethylbenzene	ug/L	ND	5.0	06/02/16 14:27	
1,2-Dibromoethane (EDB)	ug/L	ND	5.0	06/02/16 14:27	
1,2-Dichlorobenzene	ug/L	ND	5.0	06/02/16 14:27	
ichloroethane	ug/L	ND	5.0	06/02/16 14:27	
1,2-Dichloropropane	ug/L	ND	5.0	06/02/16 14:27	
1,3,5-Trimethylbenzene	ug/L	ND	5.0	06/02/16 14:27	
1,3-Dichlorobenzene	ug/L	ND	5.0	06/02/16 14:27	
1,3-Dichloropropane	ug/L	ND	5.0	06/02/16 14:27	
1,4-Dichlorobenzene	ug/L	ND	5.0	06/02/16 14:27	
2,2-Dichloropropane	ug/L	ND	5.0	06/02/16 14:27	
2-Butanone (MEK)	ug/L	ND	25.0	06/02/16 14:27	
2-Chlorotoluene	ug/L	ND	5.0	06/02/16 14:27	
2-Hexanone	ug/L	ND	25.0	06/02/16 14:27	
4-Chlorotoluene	ug/L	ND	5.0	06/02/16 14:27	
4-Methyl-2-pentanone (MIBK)	ug/L	ND	25.0	06/02/16 14:27	
Acetone	ug/L	ND	100	06/02/16 14:27	
Acrolein	ug/L	ND	50.0	06/02/16 14:27	
Acrylonitrile	ug/L	ND	100	06/02/16 14:27	
Benzene	ug/L	ND	5.0	06/02/16 14:27	
Bromobenzene	ug/L	ND	5.0	06/02/16 14:27	
Bromochloromethane	ug/L	ND	5.0	06/02/16 14:27	
Bromodichloromethane	ug/L	ND	5.0	06/02/16 14:27	
Bromoform	ug/L	ND	5.0	06/02/16 14:27	
Bromomethane	ug/L	ND	5.0	06/02/16 14:27	
Carbon disulfide	ug/L	ND	10.0	06/02/16 14:27	
Carbon tetrachloride	ug/L	ND	5.0	06/02/16 14:27	
Chlorobenzene	ug/L	ND	5.0	06/02/16 14:27	
Chloroethane	ug/L	ND	5.0	06/02/16 14:27	
Chloroform	ug/L	ND	5.0	06/02/16 14:27	
Chloromethane	ug/L	ND	5.0	06/02/16 14:27	
cis-1,2-Dichloroethene	ug/L	ND	5.0	06/02/16 14:27	

Results presented on this page are in the units indicated by the "Units" column except where an alternate unit is presented to the right of the result.

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

QUALITY CONTROL DATA

Project: Amphenol
Pace Project No.: 50146137

METHOD BLANK: 1552454 Matrix: Water
Associated Lab Samples: 50146137001, 50146137002, 50146137003, 50146137004, 50146137005

Parameter	Units	Blank Result	Reporting Limit	Analyzed	Qualifiers
cis-1,3-Dichloropropene	ug/L	ND	5.0	06/02/16 14:27	
Dibromochloromethane	ug/L	ND	5.0	06/02/16 14:27	
Dibromomethane	ug/L	ND	5.0	06/02/16 14:27	
Dichlorodifluoromethane	ug/L	ND	5.0	06/02/16 14:27	
Ethyl methacrylate	ug/L	ND	100	06/02/16 14:27	
Ethylbenzene	ug/L	ND	5.0	06/02/16 14:27	
Hexachloro-1,3-butadiene	ug/L	ND	5.0	06/02/16 14:27	
Iodomethane	ug/L	ND	10.0	06/02/16 14:27	
Isopropylbenzene (Cumene)	ug/L	ND	5.0	06/02/16 14:27	
Methyl-tert-butyl ether	ug/L	ND	4.0	06/02/16 14:27	
Methylene Chloride	ug/L	ND	5.0	06/02/16 14:27	
n-Butylbenzene	ug/L	ND	5.0	06/02/16 14:27	
n-Propylbenzene	ug/L	ND	5.0	06/02/16 14:27	
Naphthalene	ug/L	ND	5.0	06/02/16 14:27	
p-Isopropyltoluene	ug/L	ND	5.0	06/02/16 14:27	
sec-Butylbenzene	ug/L	ND	5.0	06/02/16 14:27	
Styrene	ug/L	ND	5.0	06/02/16 14:27	
[illegible]tylbenzene	ug/L	ND	5.0	06/02/16 14:27	
Tetrachloroethene	ug/L	ND	5.0	06/02/16 14:27	
Toluene	ug/L	ND	5.0	06/02/16 14:27	
trans-1,2-Dichloroethene	ug/L	ND	5.0	06/02/16 14:27	
trans-1,3-Dichloropropene	ug/L	ND	5.0	06/02/16 14:27	
trans-1,4-Dichloro-2-butene	ug/L	ND	100	06/02/16 14:27	
Trichloroethene	ug/L	ND	5.0	06/02/16 14:27	
Trichlorofluoromethane	ug/L	ND	5.0	06/02/16 14:27	
Vinyl acetate	ug/L	ND	50.0	06/02/16 14:27	
Vinyl chloride	ug/L	ND	2.0	06/02/16 14:27	
Xylene (Total)	ug/L	ND	10.0	06/02/16 14:27	
4-Bromofluorobenzene (S)	%.	96	79-116	06/02/16 14:27	
Dibromofluoromethane (S)	%.	102	84-118	06/02/16 14:27	
Toluene-d8 (S)	%.	99	86-110	06/02/16 14:27	

LABORATORY CONTROL SAMPLE: 1552455

Parameter	Units	Spike Conc.	LCS Result	LCS % Rec	% Rec Limits	Qualifiers
1,1,1-Trichloroethane	ug/L	50	50.2	100	72-123	
1,1,2,2-Tetrachloroethane	ug/L	50	47.3	95	72-124	
1,1-Dichloroethene	ug/L	50	49.2	98	69-127	
1,2,4-Trimethylbenzene	ug/L	50	47.3	95	73-125	
1,2-Dichloropropane	ug/L	50	46.6	93	77-124	
Benzene	ug/L	50	44.5	89	76-122	
Chlorobenzene	ug/L	50	49.8	100	76-118	
Chloroform	ug/L	50	44.0	88	70-119	
cis-1,2-Dichloroethene	ug/L	50	52.1	104	74-120	

Results presented on this page are in the units indicated by the "Units" column except where an alternate unit is presented to the right of the result.

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

QUALITY CONTROL DATA

Project: Amphenol
Pace Project No.: 50146137

LABORATORY CONTROL SAMPLE: 1552455

Parameter	Units	Spike Conc.	LCS Result	LCS % Rec	% Rec Limits	Qualifiers
Ethylbenzene	ug/L	50	48.2	96	75-123	
Isopropylbenzene (Cumene)	ug/L	50	49.2	98	84-134	
Methyl-tert-butyl ether	ug/L	50	45.5	91	65-131	
Naphthalene	ug/L	50	44.5	89	65-134	
Tetrachloroethene	ug/L	50	51.9	104	69-119	
Toluene	ug/L	50	48.0	96	74-122	
trans-1,2-Dichloroethene	ug/L	50	52.5	105	72-122	
Trichloroethene	ug/L	50	52.7	105	75-123	
Vinyl chloride	ug/L	50	43.0	86	61-147	
Xylene (Total)	ug/L	150	142	95	75-127	
4-Bromofluorobenzene (S)	%.			98	79-116	
Dibromofluoromethane (S)	%.			101	84-118	
Toluene-d8 (S)	%.			99	86-110	

Results presented on this page are in the units indicated by the "Units" column except where an alternate unit is presented to the right of the result.

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

QUALITY CONTROL DATA

Project: Amphenol
Pace Project No.: 50146137

QC Batch: MSV/90803
QC Batch Method: EPA 8260
Analysis Method: EPA 8260
Analysis Description: 8260 MSV
Associated Lab Samples: 50146137006

METHOD BLANK: 1552620
Matrix: Water
Associated Lab Samples: 50146137006

Parameter	Units	Blank Result	Reporting Limit	Analyzed	Qualifiers
1,1,1,2-Tetrachloroethane	ug/L	ND	5.0	06/03/16 03:01	
1,1,1-Trichloroethane	ug/L	ND	5.0	06/03/16 03:01	
1,1,2,2-Tetrachloroethane	ug/L	ND	5.0	06/03/16 03:01	
1,1,2-Trichloroethane	ug/L	ND	5.0	06/03/16 03:01	
1,1-Dichloroethane	ug/L	ND	5.0	06/03/16 03:01	
1,1-Dichloroethene	ug/L	ND	5.0	06/03/16 03:01	
1,1-Dichloropropene	ug/L	ND	5.0	06/03/16 03:01	
1,2,3-Trichlorobenzene	ug/L	ND	5.0	06/03/16 03:01	
1,2,3-Trichloropropane	ug/L	ND	5.0	06/03/16 03:01	
1,2,4-Trichlorobenzene	ug/L	ND	5.0	06/03/16 03:01	
1,2,4-Trimethylbenzene	ug/L	ND	5.0	06/03/16 03:01	
1,2-Dibromoethane (EDB)	ug/L	ND	5.0	06/03/16 03:01	
1,2-Dichlorobenzene	ug/L	ND	5.0	06/03/16 03:01	
chloroethane	ug/L	ND	5.0	06/03/16 03:01	
1,2-Dichloropropane	ug/L	ND	5.0	06/03/16 03:01	
1,3,5-Trimethylbenzene	ug/L	ND	5.0	06/03/16 03:01	
1,3-Dichlorobenzene	ug/L	ND	5.0	06/03/16 03:01	
1,3-Dichloropropane	ug/L	ND	5.0	06/03/16 03:01	
1,4-Dichlorobenzene	ug/L	ND	5.0	06/03/16 03:01	
2,2-Dichloropropane	ug/L	ND	5.0	06/03/16 03:01	
2-Butanone (MEK)	ug/L	ND	25.0	06/03/16 03:01	
2-Chlorotoluene	ug/L	ND	5.0	06/03/16 03:01	
2-Hexanone	ug/L	ND	25.0	06/03/16 03:01	
4-Chlorotoluene	ug/L	ND	5.0	06/03/16 03:01	
4-Methyl-2-pentanone (MIBK)	ug/L	ND	25.0	06/03/16 03:01	
Acetone	ug/L	ND	100	06/03/16 03:01	
Acrolein	ug/L	ND	50.0	06/03/16 03:01	
Acrylonitrile	ug/L	ND	100	06/03/16 03:01	
Benzene	ug/L	ND	5.0	06/03/16 03:01	
Bromobenzene	ug/L	ND	5.0	06/03/16 03:01	
Bromochloromethane	ug/L	ND	5.0	06/03/16 03:01	
Bromodichloromethane	ug/L	ND	5.0	06/03/16 03:01	
Bromoform	ug/L	ND	5.0	06/03/16 03:01	
Bromomethane	ug/L	ND	5.0	06/03/16 03:01	
Carbon disulfide	ug/L	ND	10.0	06/03/16 03:01	
Carbon tetrachloride	ug/L	ND	5.0	06/03/16 03:01	
Chlorobenzene	ug/L	ND	5.0	06/03/16 03:01	
Chloroethane	ug/L	ND	5.0	06/03/16 03:01	
Chloroform	ug/L	ND	5.0	06/03/16 03:01	
Chloromethane	ug/L	ND	5.0	06/03/16 03:01	
cis-1,2-Dichloroethene	ug/L	ND	5.0	06/03/16 03:01	

Results presented on this page are in the units indicated by the "Units" column except where an alternate unit is presented to the right of the result.

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical®
www.pacelabs.com

Pace Analytical Services, Inc.
Not NELAP Accredited
4860 Blazer Parkway
Dublin, OH 43017
(614)486-5421

Pace Analytical Services, Inc.
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

QUALITY CONTROL DATA

Project: Amphenol
Pace Project No.: 50146137

METHOD BLANK: 1552620 Matrix: Water
Associated Lab Samples: 50146137006

Parameter	Units	Blank Result	Reporting Limit	Analyzed	Qualifiers
cis-1,3-Dichloropropene	ug/L	ND	5.0	06/03/16 03:01	
Dibromochloromethane	ug/L	ND	5.0	06/03/16 03:01	
Dibromomethane	ug/L	ND	5.0	06/03/16 03:01	
Dichlorodifluoromethane	ug/L	ND	5.0	06/03/16 03:01	
Ethyl methacrylate	ug/L	ND	100	06/03/16 03:01	
Ethylbenzene	ug/L	ND	5.0	06/03/16 03:01	
Hexachloro-1,3-butadiene	ug/L	ND	5.0	06/03/16 03:01	
Iodomethane	ug/L	ND	10.0	06/03/16 03:01	
Isopropylbenzene (Cumene)	ug/L	ND	5.0	06/03/16 03:01	
Methyl-tert-butyl ether	ug/L	ND	4.0	06/03/16 03:01	
Methylene Chloride	ug/L	ND	5.0	06/03/16 03:01	
n-Butylbenzene	ug/L	ND	5.0	06/03/16 03:01	
n-Propylbenzene	ug/L	ND	5.0	06/03/16 03:01	
Naphthalene	ug/L	ND	5.0	06/03/16 03:01	
p-Isopropyltoluene	ug/L	ND	5.0	06/03/16 03:01	
sec-Butylbenzene	ug/L	ND	5.0	06/03/16 03:01	
Styrene	ug/L	ND	5.0	06/03/16 03:01	
tert-Butylbenzene	ug/L	ND	5.0	06/03/16 03:01	
Tetrachloroethene	ug/L	ND	5.0	06/03/16 03:01	
Toluene	ug/L	ND	5.0	06/03/16 03:01	
trans-1,2-Dichloroethene	ug/L	ND	5.0	06/03/16 03:01	
trans-1,3-Dichloropropene	ug/L	ND	5.0	06/03/16 03:01	
trans-1,4-Dichloro-2-butene	ug/L	ND	100	06/03/16 03:01	
Trichloroethene	ug/L	ND	5.0	06/03/16 03:01	
Trichlorofluoromethane	ug/L	ND	5.0	06/03/16 03:01	
Vinyl acetate	ug/L	ND	50.0	06/03/16 03:01	
Vinyl chloride	ug/L	ND	2.0	06/03/16 03:01	
Xylene (Total)	ug/L	ND	10.0	06/03/16 03:01	
4-Bromofluorobenzene (S)	%.	90	79-116	06/03/16 03:01	
Dibromofluoromethane (S)	%.	102	84-118	06/03/16 03:01	
Toluene-d8 (S)	%.	96	86-110	06/03/16 03:01	

LABORATORY CONTROL SAMPLE: 1552621

Parameter	Units	Spike Conc.	LCS Result	LCS % Rec	% Rec Limits	Qualifiers
1,1,1-Trichloroethane	ug/L	50	46.1	92	72-123	
1,1,2,2-Tetrachloroethane	ug/L	50	44.7	89	72-124	
1,1-Dichloroethene	ug/L	50	44.5	89	69-127	
1,2,4-Trimethylbenzene	ug/L	50	43.3	87	73-125	
1,2-Dichloropropane	ug/L	50	44.6	89	77-124	
Benzene	ug/L	50	41.2	82	76-122	
Chlorobenzene	ug/L	50	47.3	95	76-118	
Chloroform	ug/L	50	41.8	84	70-119	
cis-1,2-Dichloroethene	ug/L	50	49.1	98	74-120	

Results presented on this page are in the units indicated by the "Units" column except where an alternate unit is presented to the right of the result.

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
Not NELAP Accredited
4860 Blazer Parkway
Dublin, OH 43017
(614)486-5421

Pace Analytical Services, Inc.
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

QUALITY CONTROL DATA

Project: Amphenol
Pace Project No.: 50146137

LABORATORY CONTROL SAMPLE: 1552621

Parameter	Units	Spike Conc.	LCS Result	LCS % Rec	% Rec Limits	Qualifiers
Ethylbenzene	ug/L	50	47.0	94	75-123	
Isopropylbenzene (Cumene)	ug/L	50	48.3	97	84-134	
Methyl-tert-butyl ether	ug/L	50	43.6	87	65-131	
Naphthalene	ug/L	50	42.1	84	65-134	
Tetrachloroethene	ug/L	50	49.3	99	69-119	
Toluene	ug/L	50	44.6	89	74-122	
trans-1,2-Dichloroethene	ug/L	50	47.6	95	72-122	
Trichloroethene	ug/L	50	50.1	100	75-123	
Vinyl chloride	ug/L	50	39.4	79	61-147	
Xylene (Total)	ug/L	150	137	91	75-127	
4-Bromofluorobenzene (S)	%.			101	79-116	
Dibromofluoromethane (S)	%.			100	84-118	
Toluene-d8 (S)	%.			99	86-110	

MATRIX SPIKE & MATRIX SPIKE DUPLICATE: 1552622 1552623

Parameter	Units	50146137006 Result	MS Spike Conc.	MSD Spike Conc.	MS Result	MSD Result	MS % Rec	MSD % Rec	% Rec Limits	RPD	Max RPD	Qual
1,1,1-Trichloroethane	ug/L	ND	50	50	47.9	49.9	96	100	51-140	4	20	
1,1,2,2-Tetrachloroethane	ug/L	ND	50	50	48.2	48.3	96	97	49-138	0	20	
1,1-Dichloroethene	ug/L	ND	50	50	47.0	49.4	94	99	51-144	5	20	
1,2,4-Trimethylbenzene	ug/L	ND	50	50	44.2	45.5	88	91	32-143	3	20	
1,2-Dichloropropane	ug/L	ND	50	50	46.0	46.5	92	93	56-138	1	20	
Benzene	ug/L	ND	50	50	43.0	44.6	86	89	51-140	4	20	
Chlorobenzene	ug/L	ND	50	50	49.5	49.6	99	99	45-138	0	20	
Chloroform	ug/L	ND	50	50	44.5	44.0	89	88	50-135	1	20	
cis-1,2-Dichloroethene	ug/L	ND	50	50	53.1	52.3	106	105	43-144	2	20	
Ethylbenzene	ug/L	ND	50	50	46.1	47.6	92	95	36-146	3	20	
Isopropylbenzene (Cumene)	ug/L	ND	50	50	47.8	47.7	96	95	43-159	0	20	
Methyl-tert-butyl ether	ug/L	ND	50	50	46.3	47.3	93	95	43-146	2	20	
Naphthalene	ug/L	ND	50	50	42.7	45.5	85	91	38-141	6	20	
Tetrachloroethene	ug/L	ND	50	50	49.6	49.6	99	99	38-139	0	20	
Toluene	ug/L	ND	50	50	45.2	47.2	90	94	44-140	4	20	
trans-1,2-Dichloroethene	ug/L	ND	50	50	51.9	52.5	104	105	50-139	1	20	
Trichloroethene	ug/L	ND	50	50	50.7	51.7	101	103	44-146	2	20	
Vinyl chloride	ug/L	ND	50	50	40.5	40.3	81	81	43-166	0	20	
Xylene (Total)	ug/L	ND	150	150	134	139	90	93	35-146	4	20	
4-Bromofluorobenzene (S)	%.						96	96	79-116			
Dibromofluoromethane (S)	%.						99	102	84-118			
Toluene-d8 (S)	%.						98	100	86-110			

Results presented on this page are in the units indicated by the "Units" column except where an alternate unit is presented to the right of the result.

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

QUALIFIERS

Project: Amphenol
Pace Project No.: 50146137

DEFINITIONS

DF - Dilution Factor, if reported, represents the factor applied to the reported data due to dilution of the sample aliquot.

ND - Not Detected at or above adjusted reporting limit.

J - Estimated concentration above the adjusted method detection limit and below the adjusted reporting limit.

MDL - Adjusted Method Detection Limit.

PQL - Practical Quantitation Limit.

RL - Reporting Limit.

S - Surrogate

1,2-Diphenylhydrazine decomposes to and cannot be separated from Azobenzene using Method 8270. The result for each analyte is a combined concentration.

Consistent with EPA guidelines, unrounded data are displayed and have been used to calculate % recovery and RPD values.

LCS(D) - Laboratory Control Sample (Duplicate)

MS(D) - Matrix Spike (Duplicate)

DUP - Sample Duplicate

RPD - Relative Percent Difference

NC - Not Calculable.

SG - Silica Gel - Clean-Up

U - Indicates the compound was analyzed for, but not detected.

N-Nitrosodiphenylamine decomposes and cannot be separated from Diphenylamine using Method 8270. The result reported for each analyte is a combined concentration.

Pace Analytical is TNI accredited. Contact your Pace PM for the current list of accredited analytes.

TNI - The NELAC Institute.

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
Not NELAP Accredited
4860 Blazer Parkway
Dublin, OH 43017
(614)486-5421

Pace Analytical Services, Inc.
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

QUALITY CONTROL DATA CROSS REFERENCE TABLE

Project: Amphenol
Pace Project No.: 50146137

Lab ID	Sample ID	QC Batch Method	QC Batch	Analytical Method	Analytical Batch
50146137001	RW-1	EPA 8260	MSV/90792		
50146137002	RW-2	EPA 8260	MSV/90792		
50146137003	RW-3	EPA 8260	MSV/90792		
50146137004	RW-4	EPA 8260	MSV/90792		
50146137005	RW-5	EPA 8260	MSV/90792		
50146137006	EFFLUENT	EPA 8260	MSV/90803		

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

CHAIN-OF-CUSTODY / Analytical Request Document

The Chain-of-Custody is a LEGAL DOCUMENT. All relevant fields must be completed accurately.

Pace Analytical® www.pacelabs.com

VSH

Page: 1 of 1

1574356

Section A Required Client Information:

Company: IWM Consulting
Address: 7428 Rockville Rd
Indpls, IN 46214
Email To: Chris Newell
Phone: 3173471111 Fax: 3173479326
Requested Due Date/TAT: ~~Standard~~ 5-Day

Section B Required Project Information:

Report To: Chris Newell
Copy To:
Purchase Order No.:
Project Name: Amphenol
Project Number:

Section C Invoice Information:

Attention: SAME
Company Name:
Address:
Pace Quote Reference:
Pace Project Manager: Ken Hurt
Pace Profile #:

REGULATORY AGENCY

☐ NPDES ☐ GROUND WATER ☐ DRINKING WATER
☐ UST ☑ RCRA ☐ OTHER

Site Location STATE: IN

Requested Analysis Filtered (Y/N)

ITEM #	Section D Required Client Information: SAMPLE ID (A-Z, 0-9 / ,-) Sample IDs MUST BE UNIQUE	Matrix Codes MATRIX / CODE: Drinking Water DW, Water WT, Waste Water WW, Product P, Soil/Solid SL, Oil OL, Wipe WP, Air AR, Tissue TS, Other OT	MATRIX CODE (see valid codes to left)	SAMPLE TYPE (G=GRAB C=COMP)	COLLECTED: COMPOSITE START DATE	COMPOSITE START TIME	COMPOSITE END/GRAB DATE	COMPOSITE END/GRAB TIME	SAMPLE TEMP AT COLLECTION	# OF CONTAINERS	Preservatives: Unpreserved	H_2SO_4	HNO_3	HCl	NaOH	$Na_2S_2O_3$	Methanol	Other	Analysis Test ↓ (Y/N)	VOCs 8260	Residual Chlorine (Y/N)	Pace Project No./ Lab I.D.
1	RW-1	WT	WT	G			5/27	12:05		3				3					X		001
2	RW-2							12:10											X		002
3	RW-3							12:13											X		003
4	RW-4							12:15											X		004
5	RW-5							12:20											X		005
6	Effluent		↓	↓			↓	12:00		↓				↓					X		006
7																					
8																					
9																					
10																					
11																					
12								KN 5/27/16													

50146137

ADDITIONAL COMMENTS	RELINQUISHED BY / AFFILIATION	DATE	TIME	ACCEPTED BY / AFFILIATION	DATE	TIME	SAMPLE CONDITIONS: Temp in °C	Received on Ice (Y/N)	Custody Sealed Cooler (Y/N)	Samples Intact (Y/N)
		5/27/16	4:55							
		5/27/16	16:53	Pace	5-27-16	16:53	1.7	Y	N	Y

SAMPLER NAME AND SIGNATURE
PRINT Name of SAMPLER: Brian Mier
SIGNATURE of SAMPLER: Brian Mier
DATE Signed (MM/DD/YY): 5-27-16

ORIGINAL

*Important Note: By signing this form you are accepting Pace's NET 30 day payment terms and agreeing to late charges of 1.5% per month for any invoices not paid within 30 days.

Sample Condition Upon Receipt

Pace Analytical

Client Name: IWM

Project # 50146137

rier: ☐ Fed Ex ☐ UPS ☐ USPS ☑ Client ☐ Commercial ☐ Pace Other

Tracking #:

Custody Seal on Cooler/Box Present: ☐ yes ☑ no Seals intact: ☐ yes ☐ no

Date/Time 5035A kits placed in freezer:

Packing Material: ☐ Bubble Wrap ☒ Bubble Bags ☐ None ☐ Other

Thermometer 1 2 3 4 5 6 A B C D E F Type of Ice: ~~Wet~~ Blue None ☒ Samples on ice, cooling process has begun

Cooler Temperature (Initial/Corrected) 1.7°C/1.7°C Ice Visible in Sample Containers: ☐ yes ☒ no

Temp should be above freezing to 6°C

Comments:

Date and initials of person examining contents: 5-27-16 JRF

Are samples from West Virginia? Document any containers out of temp.	☐Yes ☒No	1.
Chain of Custody Present:	☒Yes ☐No ☐N/A	2.
Chain of Custody Filled Out:	☒Yes ☐No ☐N/A	3.
Chain of Custody Relinquished:	☒Yes ☐No ☐N/A	4.
Sampler Name & Signature on COC:	☒Yes ☐No ☐N/A	5.
Short Hold Time Analysis (<72hr):	☐Yes ☒No ☐N/A	6.
Rush Turn Around Time Requested:	☒Yes ☐No ☐N/A	7. 5 DAY TAT
Containers Intact:	☒Yes ☐No ☐N/A	8.
Sample Labels match COC: -Includes date/time/ID/Analysis	☒Yes ☐No ☐N/A	9.
Containers needing acid/base pres. have been checked? exceptions: VOA, coliform, TOC, O&G All containers needing preservation are found to be in compliance with EPA recommendation (<2, >9, >12) unless otherwise noted.	☐Yes ☐No ☒N/A	10 (Circle) HNO3 H2SO4 NaOH NaOH/ZnAc
Residual Chlorine Check (SVOC 625 Pest/PCB 608)		11. Present Absent
Residual Chlorine Check (Total/Amenable/Free Cyanide)		12. Present Absent
Headspace in VOA Vials (>6mm):	☐Yes ☒No ☐N/A	13
Headspace Wisconsin Sulfide	☐Yes ☐No	14
Trip Blank Present:	☐Yes ☒No ☐N/A	15
Trip Blank Custody Seals Present	☐Yes ☐No ☒N/A	
Project Manager Review:		
Samples Arrived within Hold Time:	☒Yes ☐No ☐N/A	15.
Sufficient Volume:	☒Yes ☐No ☐N/A	16.
Correct Containers Used:	☒Yes ☐No ☐N/A	17.

Client Notification/ Resolution: Field Data Required? Y / N

Person Contacted: Date/Time:

Comments/ Resolution:

Project Manager Review: Kennedy Hunt Date: 5/28/16

Form F-IN-Q-290-rev.09, 13Oct2015

Sample Container Count

CLIENT: LWM

COC PAGE 1 of 1
COC ID# 1574350

Project # S0146137

Sample Line Item	DG9H	AG1U	WGFU	AG0U	R	4 / 6	BP2N	BP2U	BP2S	BP3N	BP3U	BP3S	AG3S	AG1H	BP3C	BP1U	SP5T	AG2U	pH <2	pH >9	pH>12
1	3																				
2	↓																				
3																					
4																					
5																					
6																					
7																					
8																					
9																					
10																					
11																					
12																					

Container Codes

DG9H	40mL HCL amber voa vial	AG0U	100mL unpreserved amber glass	BP1N	1 liter HNO3 plastic	DG9P	40mL TSP amber vial
AG1U	1liter unpreserved amber glass	AG1H	1 liter HCL amber glass	BP1S	1 liter H2SO4 plastic	DG9S	40mL H2SO4 amber vial
WGFU	4oz clear soil jar	AG1S	1 liter H2SO4 amber glass	BP1U	1 liter unpreserved plastic	DG9T	40mL Na Thio amber vial
R	terra core kit	AG1T	1 liter Na Thiosulfate amber glass	BP1Z	1 liter NaOH, Zn, Ac	DG9U	40mL unpreserved amber vial
BP2N	500mL HNO3 plastic	AG2N	500mL HNO3 amber glass	BP2A	500mL NaOH, Asc Acid plastic	SP5T	120mL Coliform Na Thiosulfate
BP2U	500mL unpreserved plastic	AG2S	500mL H2SO4 amber glass	BP2O	500mL NaOH plastic	JGFU	4oz unpreserved amber wide
BP2S	500mL H2SO4 plastic	AG2U	500mL unpreserved amber glass	BP2Z	500mL NaOH, Zn Ac	U	Summa Can
BP3N	250mL HNO3 plastic	AG3U	250mL unpreserved amber glass	AF	Air Filter	VG9H	40mL HCL clear vial
BP3U	250mL unpreserved plastic	BG1H	1 liter HCL clear glass	BP3C	250mL NaOH plastic	VG9T	40mL Na Thio. clear vial
BP3S	250mL H2SO4 plastic	BG1S	1 liter H2SO4 clear glass	BP3Z	250mL NaOH, Zn Ac plastic	VG9U	40mL unpreserved clear vial
AG3S	250mL H2SO4 glass amber	BG1T	1 liter Na Thiosulfate clear glass	C	Air Cassettes	VSG	Headspace septa vial & HCL
AG1S	1 liter H2SO4 amber glass	BG1U	1 liter unpreserved glass	DG9B	40mL Na Bisulfate amber vial	WGFX	4oz wide jar w/hexane wipe
BP1U	1 liter unpreserved plastic	BP1A	1 liter NaOH, Asc Acid plastic	DG9M	40mL MeOH clear vial	ZPLC	Ziploc Bag

Pace Analytical®
www.pacelabs.com

Pace Analytical Services, Inc.
Not NELAP Accredited
4860 Blazer Parkway
Dublin, OH 43017
(614)486-5421

Pace Analytical Services, Inc.
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

August 23, 2016

Mr. Chris Newell
IWM Consulting
7428 Rockville Road
Indianapolis, IN 46214

RE: Project: Amphenol
Pace Project No.: 50152274

Dear Mr. Newell:
Enclosed are the analytical results for sample(s) received by the laboratory on August 18, 2016. The results relate only to the samples included in this report. Results reported herein conform to the most current TNI standards and the laboratory's Quality Assurance Manual, where applicable, unless otherwise noted in the body of the report.

If you have any questions concerning this report, please feel free to contact me.

Sincerely,

Kenneth Hunt
kenneth.hunt@pacelabs.com
Project Manager

Enclosures

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
Not NELAP Accredited
4860 Blazer Parkway
Dublin, OH 43017
(614)486-5421

Pace Analytical Services, Inc.
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

CERTIFICATIONS

Project: Amphenol
Pace Project No.: 50152274

Indiana Certification IDs
7726 Moller Road, Indianapolis, IN 46268
Illinois Certification #: 200074
Indiana Certification #: C-49-06
Kansas/NELAP Certification #:E-10177
Kentucky UST Certification #: 0042
Kentucky WW Certification #:98019
Ohio VAP Certification #: CL-0065
Oklahoma Certification #: 2014-148
Texas Certification #: T104704355-15-9
West Virginia Certification #: 330
Wisconsin Certification #: 999788130
USDA Soil Permit #: P330-10-00128

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
Not NELAP Accredited
4860 Blazer Parkway
Dublin, OH 43017
(614)486-5421

Pace Analytical Services, Inc.
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

SAMPLE SUMMARY

Project: Amphenol
Pace Project No.: 50152274

Lab ID	Sample ID	Matrix	Date Collected	Date Received
50152274001	RW-1	Water	08/18/16 09:55	08/18/16 15:06
50152274002	RW-2	Water	08/18/16 09:50	08/18/16 15:06
50152274003	RW-3	Water	08/18/16 09:45	08/18/16 15:06
50152274004	RW-4	Water	08/18/16 09:40	08/18/16 15:06
50152274005	RW-5	Water	08/18/16 09:35	08/18/16 15:06
50152274006	EFFLUENT	Water	08/18/16 09:30	08/18/16 15:06

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical®
www.pacelabs.com

Pace Analytical Services, Inc.
Not NELAP Accredited
4860 Blazer Parkway
Dublin, OH 43017
(614)486-5421

Pace Analytical Services, Inc.
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

SAMPLE ANALYTE COUNT

Project: Amphenol
Pace Project No.: 50152274

Lab ID	Sample ID	Method	Analysts	Analytes Reported
50152274001	RW-1	EPA 8260	CAP	72
50152274002	RW-2	EPA 8260	CAP	72
50152274003	RW-3	EPA 8260	CAP	72
50152274004	RW-4	EPA 8260	CAP	72
50152274005	RW-5	EPA 8260	CAP	72
50152274006	EFFLUENT	EPA 8260	CAP	72

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
Not NELAP Accredited
4860 Blazer Parkway
Dublin, OH 43017
(614)486-5421

Pace Analytical Services, Inc.
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

SUMMARY OF DETECTION

Project: Amphenol
Pace Project No.: 50152274

Lab Sample ID / Method	Client Sample ID / Parameters	Result	Units	Report Limit	Analyzed	Qualifiers
50152274001	**RW-1**					
EPA 8260	Tetrachloroethene	12.5	ug/L	5.0	08/20/16 07:56	
EPA 8260	1,1,1-Trichloroethane	9.4	ug/L	5.0	08/20/16 07:56	
EPA 8260	Trichloroethene	14.2	ug/L	5.0	08/20/16 07:56	
50152274002	**RW-2**					
EPA 8260	1,1-Dichloroethane	8.1	ug/L	5.0	08/20/16 08:30	
EPA 8260	cis-1,2-Dichloroethene	95.8	ug/L	5.0	08/20/16 08:30	
EPA 8260	Tetrachloroethene	211	ug/L	5.0	08/20/16 08:30	
EPA 8260	1,1,1-Trichloroethane	60.6	ug/L	5.0	08/20/16 08:30	
EPA 8260	Trichloroethene	145	ug/L	5.0	08/20/16 08:30	
50152274003	**RW-3**					
EPA 8260	cis-1,2-Dichloroethene	14.6	ug/L	5.0	08/20/16 09:05	
EPA 8260	Tetrachloroethene	98.3	ug/L	5.0	08/20/16 09:05	
EPA 8260	1,1,1-Trichloroethane	29.6	ug/L	5.0	08/20/16 09:05	
EPA 8260	Trichloroethene	32.6	ug/L	5.0	08/20/16 09:05	
50152274004	**RW-4**					
EPA 8260	Tetrachloroethene	11.1	ug/L	5.0	08/20/16 09:39	
5 2274005	**RW-5**					
EPA 8260	cis-1,2-Dichloroethene	94.1	ug/L	5.0	08/20/16 10:14	
EPA 8260	Tetrachloroethene	337	ug/L	50.0	08/20/16 10:48	
EPA 8260	1,1,1-Trichloroethane	29.6	ug/L	5.0	08/20/16 10:14	
EPA 8260	Trichloroethene	173	ug/L	5.0	08/20/16 10:14	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

ANALYTICAL RESULTS

Project: Amphenol
Pace Project No.: 50152274

Sample: RW-1 **Lab ID: 50152274001** Collected: 08/18/16 09:55 Received: 08/18/16 15:06 Matrix: Water

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8260 MSV	Analytical Method: EPA 8260							
Acetone	ND	ug/L	100	1		08/20/16 07:56	67-64-1	
Acrolein	ND	ug/L	50.0	1		08/20/16 07:56	107-02-8	
Acrylonitrile	ND	ug/L	100	1		08/20/16 07:56	107-13-1	
Benzene	ND	ug/L	5.0	1		08/20/16 07:56	71-43-2	
Bromobenzene	ND	ug/L	5.0	1		08/20/16 07:56	108-86-1	
Bromochloromethane	ND	ug/L	5.0	1		08/20/16 07:56	74-97-5	
Bromodichloromethane	ND	ug/L	5.0	1		08/20/16 07:56	75-27-4	
Bromoform	ND	ug/L	5.0	1		08/20/16 07:56	75-25-2	
Bromomethane	ND	ug/L	5.0	1		08/20/16 07:56	74-83-9	
2-Butanone (MEK)	ND	ug/L	25.0	1		08/20/16 07:56	78-93-3	
n-Butylbenzene	ND	ug/L	5.0	1		08/20/16 07:56	104-51-8	
sec-Butylbenzene	ND	ug/L	5.0	1		08/20/16 07:56	135-98-8	
tert-Butylbenzene	ND	ug/L	5.0	1		08/20/16 07:56	98-06-6	
Carbon disulfide	ND	ug/L	10.0	1		08/20/16 07:56	75-15-0	
Carbon tetrachloride	ND	ug/L	5.0	1		08/20/16 07:56	56-23-5	
Chlorobenzene	ND	ug/L	5.0	1		08/20/16 07:56	108-90-7	
Chloroethane	ND	ug/L	5.0	1		08/20/16 07:56	75-00-3	
Chloroform	ND	ug/L	5.0	1		08/20/16 07:56	67-66-3	
Chloromethane	ND	ug/L	5.0	1		08/20/16 07:56	74-87-3	
2-Chlorotoluene	ND	ug/L	5.0	1		08/20/16 07:56	95-49-8	
4-Chlorotoluene	ND	ug/L	5.0	1		08/20/16 07:56	106-43-4	
Dibromochloromethane	ND	ug/L	5.0	1		08/20/16 07:56	124-48-1	
1,2-Dibromoethane (EDB)	ND	ug/L	5.0	1		08/20/16 07:56	106-93-4	
Dibromomethane	ND	ug/L	5.0	1		08/20/16 07:56	74-95-3	
1,2-Dichlorobenzene	ND	ug/L	5.0	1		08/20/16 07:56	95-50-1	
1,3-Dichlorobenzene	ND	ug/L	5.0	1		08/20/16 07:56	541-73-1	
1,4-Dichlorobenzene	ND	ug/L	5.0	1		08/20/16 07:56	106-46-7	
trans-1,4-Dichloro-2-butene	ND	ug/L	100	1		08/20/16 07:56	110-57-6	
Dichlorodifluoromethane	ND	ug/L	5.0	1		08/20/16 07:56	75-71-8	
1,1-Dichloroethane	ND	ug/L	5.0	1		08/20/16 07:56	75-34-3	
1,2-Dichloroethane	ND	ug/L	5.0	1		08/20/16 07:56	107-06-2	
1,1-Dichloroethene	ND	ug/L	5.0	1		08/20/16 07:56	75-35-4	
cis-1,2-Dichloroethene	ND	ug/L	5.0	1		08/20/16 07:56	156-59-2	
trans-1,2-Dichloroethene	ND	ug/L	5.0	1		08/20/16 07:56	156-60-5	
1,2-Dichloropropane	ND	ug/L	5.0	1		08/20/16 07:56	78-87-5	
1,3-Dichloropropane	ND	ug/L	5.0	1		08/20/16 07:56	142-28-9	
2,2-Dichloropropane	ND	ug/L	5.0	1		08/20/16 07:56	594-20-7	
1,1-Dichloropropene	ND	ug/L	5.0	1		08/20/16 07:56	563-58-6	
cis-1,3-Dichloropropene	ND	ug/L	5.0	1		08/20/16 07:56	10061-01-5	
trans-1,3-Dichloropropene	ND	ug/L	5.0	1		08/20/16 07:56	10061-02-6	
Ethylbenzene	ND	ug/L	5.0	1		08/20/16 07:56	100-41-4	
Ethyl methacrylate	ND	ug/L	100	1		08/20/16 07:56	97-63-2	
Hexachloro-1,3-butadiene	ND	ug/L	5.0	1		08/20/16 07:56	87-68-3	
2-Hexanone	ND	ug/L	25.0	1		08/20/16 07:56	591-78-6	
Iodomethane	ND	ug/L	10.0	1		08/20/16 07:56	74-88-4	
Isopropylbenzene (Cumene)	ND	ug/L	5.0	1		08/20/16 07:56	98-82-8	
p-Isopropyltoluene	ND	ug/L	5.0	1		08/20/16 07:56	99-87-6	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical®
www.pacelabs.com

Pace Analytical Services, Inc.
Not NELAP Accredited
4860 Blazer Parkway
Dublin, OH 43017
(614)486-5421

Pace Analytical Services, Inc.
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

ANALYTICAL RESULTS

Project: Amphenol
Pace Project No.: 50152274

Sample: RW-1 **Lab ID: 50152274001** Collected: 08/18/16 09:55 Received: 08/18/16 15:06 Matrix: Water

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8260 MSV	Analytical Method: EPA 8260							
Methylene Chloride	ND	ug/L	5.0	1		08/20/16 07:56	75-09-2	
4-Methyl-2-pentanone (MIBK)	ND	ug/L	25.0	1		08/20/16 07:56	108-10-1	
Methyl-tert-butyl ether	ND	ug/L	4.0	1		08/20/16 07:56	1634-04-4	
Naphthalene	ND	ug/L	5.0	1		08/20/16 07:56	91-20-3	
n-Propylbenzene	ND	ug/L	5.0	1		08/20/16 07:56	103-65-1	
Styrene	ND	ug/L	5.0	1		08/20/16 07:56	100-42-5	
1,1,1,2-Tetrachloroethane	ND	ug/L	5.0	1		08/20/16 07:56	630-20-6	
1,1,2,2-Tetrachloroethane	ND	ug/L	5.0	1		08/20/16 07:56	79-34-5	
Tetrachloroethene	**12.5**	ug/L	5.0	1		08/20/16 07:56	127-18-4	
Toluene	ND	ug/L	5.0	1		08/20/16 07:56	108-88-3	
1,2,3-Trichlorobenzene	ND	ug/L	5.0	1		08/20/16 07:56	87-61-6	
1,2,4-Trichlorobenzene	ND	ug/L	5.0	1		08/20/16 07:56	120-82-1	
1,1,1-Trichloroethane	**9.4**	ug/L	5.0	1		08/20/16 07:56	71-55-6	
1,1,2-Trichloroethane	ND	ug/L	5.0	1		08/20/16 07:56	79-00-5	
Trichloroethene	**14.2**	ug/L	5.0	1		08/20/16 07:56	79-01-6	
Trichlorofluoromethane	ND	ug/L	5.0	1		08/20/16 07:56	75-69-4	
1,2 3-Trichloropropane	ND	ug/L	5.0	1		08/20/16 07:56	96-18-4	
Trimethylbenzene	ND	ug/L	5.0	1		08/20/16 07:56	95-63-6	
1,3,5-Trimethylbenzene	ND	ug/L	5.0	1		08/20/16 07:56	108-67-8	
Vinyl acetate	ND	ug/L	50.0	1		08/20/16 07:56	108-05-4	
Vinyl chloride	ND	ug/L	2.0	1		08/20/16 07:56	75-01-4	
Xylene (Total)	ND	ug/L	10.0	1		08/20/16 07:56	1330-20-7	
Surrogates								
Dibromofluoromethane (S)	100	%.	84-118	1		08/20/16 07:56	1868-53-7	
4-Bromofluorobenzene (S)	100	%.	79-116	1		08/20/16 07:56	460-00-4	
Toluene-d8 (S)	100	%.	86-110	1		08/20/16 07:56	2037-26-5	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical®
www.pacelabs.com

Pace Analytical Services, Inc.
Not NELAP Accredited
4860 Blazer Parkway
Dublin, OH 43017
(614)486-5421

Pace Analytical Services, Inc.
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

ANALYTICAL RESULTS

Project: Amphenol
Pace Project No.: 50152274

Sample: RW-2 **Lab ID: 50152274002** Collected: 08/18/16 09:50 Received: 08/18/16 15:06 Matrix: Water

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8260 MSV	Analytical Method: EPA 8260							
Acetone	ND	ug/L	100	1		08/20/16 08:30	67-64-1	
Acrolein	ND	ug/L	50.0	1		08/20/16 08:30	107-02-8	
Acrylonitrile	ND	ug/L	100	1		08/20/16 08:30	107-13-1	
Benzene	ND	ug/L	5.0	1		08/20/16 08:30	71-43-2	
Bromobenzene	ND	ug/L	5.0	1		08/20/16 08:30	108-86-1	
Bromochloromethane	ND	ug/L	5.0	1		08/20/16 08:30	74-97-5	
Bromodichloromethane	ND	ug/L	5.0	1		08/20/16 08:30	75-27-4	
Bromoform	ND	ug/L	5.0	1		08/20/16 08:30	75-25-2	
Bromomethane	ND	ug/L	5.0	1		08/20/16 08:30	74-83-9	
2-Butanone (MEK)	ND	ug/L	25.0	1		08/20/16 08:30	78-93-3	
n-Butylbenzene	ND	ug/L	5.0	1		08/20/16 08:30	104-51-8	
sec-Butylbenzene	ND	ug/L	5.0	1		08/20/16 08:30	135-98-8	
tert-Butylbenzene	ND	ug/L	5.0	1		08/20/16 08:30	98-06-6	
Carbon disulfide	ND	ug/L	10.0	1		08/20/16 08:30	75-15-0	
Carbon tetrachloride	ND	ug/L	5.0	1		08/20/16 08:30	56-23-5	
Chlorobenzene	ND	ug/L	5.0	1		08/20/16 08:30	108-90-7	
Chloroethane	ND	ug/L	5.0	1		08/20/16 08:30	75-00-3	
C iform	ND	ug/L	5.0	1		08/20/16 08:30	67-66-3	
Chloromethane	ND	ug/L	5.0	1		08/20/16 08:30	74-87-3	
2-Chlorotoluene	ND	ug/L	5.0	1		08/20/16 08:30	95-49-8	
4-Chlorotoluene	ND	ug/L	5.0	1		08/20/16 08:30	106-43-4	
Dibromochloromethane	ND	ug/L	5.0	1		08/20/16 08:30	124-48-1	
1,2-Dibromoethane (EDB)	ND	ug/L	5.0	1		08/20/16 08:30	106-93-4	
Dibromomethane	ND	ug/L	5.0	1		08/20/16 08:30	74-95-3	
1,2-Dichlorobenzene	ND	ug/L	5.0	1		08/20/16 08:30	95-50-1	
1,3-Dichlorobenzene	ND	ug/L	5.0	1		08/20/16 08:30	541-73-1	
1,4-Dichlorobenzene	ND	ug/L	5.0	1		08/20/16 08:30	106-46-7	
trans-1,4-Dichloro-2-butene	ND	ug/L	100	1		08/20/16 08:30	110-57-6	
Dichlorodifluoromethane	ND	ug/L	5.0	1		08/20/16 08:30	75-71-8	
1,1-Dichloroethane	8.1	ug/L	5.0	1		08/20/16 08:30	75-34-3	
1,2-Dichloroethane	ND	ug/L	5.0	1		08/20/16 08:30	107-06-2	
1,1-Dichloroethene	ND	ug/L	5.0	1		08/20/16 08:30	75-35-4	
cis-1,2-Dichloroethene	95.8	ug/L	5.0	1		08/20/16 08:30	156-59-2	
trans-1,2-Dichloroethene	ND	ug/L	5.0	1		08/20/16 08:30	156-60-5	
1,2-Dichloropropane	ND	ug/L	5.0	1		08/20/16 08:30	78-87-5	
1,3-Dichloropropane	ND	ug/L	5.0	1		08/20/16 08:30	142-28-9	
2,2-Dichloropropane	ND	ug/L	5.0	1		08/20/16 08:30	594-20-7	
1,1-Dichloropropene	ND	ug/L	5.0	1		08/20/16 08:30	563-58-6	
cis-1,3-Dichloropropene	ND	ug/L	5.0	1		08/20/16 08:30	10061-01-5	
trans-1,3-Dichloropropene	ND	ug/L	5.0	1		08/20/16 08:30	10061-02-6	
Ethylbenzene	ND	ug/L	5.0	1		08/20/16 08:30	100-41-4	
Ethyl methacrylate	ND	ug/L	100	1		08/20/16 08:30	97-63-2	
Hexachloro-1,3-butadiene	ND	ug/L	5.0	1		08/20/16 08:30	87-68-3	
2-Hexanone	ND	ug/L	25.0	1		08/20/16 08:30	591-78-6	
Iodomethane	ND	ug/L	10.0	1		08/20/16 08:30	74-88-4	
I opylbenzene (Cumene)	ND	ug/L	5.0	1		08/20/16 08:30	98-82-8	
p ropyltoluene	ND	ug/L	5.0	1		08/20/16 08:30	99-87-6	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

ANALYTICAL RESULTS

Project: Amphenol
Pace Project No.: 50152274

Sample: RW-2 **Lab ID: 50152274002** Collected: 08/18/16 09:50 Received: 08/18/16 15:06 Matrix: Water

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8260 MSV	Analytical Method: EPA 8260							
Methylene Chloride	ND	ug/L	5.0	1		08/20/16 08:30	75-09-2	
4-Methyl-2-pentanone (MIBK)	ND	ug/L	25.0	1		08/20/16 08:30	108-10-1	
Methyl-tert-butyl ether	ND	ug/L	4.0	1		08/20/16 08:30	1634-04-4	
Naphthalene	ND	ug/L	5.0	1		08/20/16 08:30	91-20-3	
n-Propylbenzene	ND	ug/L	5.0	1		08/20/16 08:30	103-65-1	
Styrene	ND	ug/L	5.0	1		08/20/16 08:30	100-42-5	
1,1,1,2-Tetrachloroethane	ND	ug/L	5.0	1		08/20/16 08:30	630-20-6	
1,1,2,2-Tetrachloroethane	ND	ug/L	5.0	1		08/20/16 08:30	79-34-5	
Tetrachloroethene	**211**	ug/L	5.0	1		08/20/16 08:30	127-18-4	
Toluene	ND	ug/L	5.0	1		08/20/16 08:30	108-88-3	
1,2,3-Trichlorobenzene	ND	ug/L	5.0	1		08/20/16 08:30	87-61-6	
1,2,4-Trichlorobenzene	ND	ug/L	5.0	1		08/20/16 08:30	120-82-1	
1,1,1-Trichloroethane	**60.6**	ug/L	5.0	1		08/20/16 08:30	71-55-6	
1,1,2-Trichloroethane	ND	ug/L	5.0	1		08/20/16 08:30	79-00-5	
Trichloroethene	**145**	ug/L	5.0	1		08/20/16 08:30	79-01-6	
Trichlorofluoromethane	ND	ug/L	5.0	1		08/20/16 08:30	75-69-4	
1,2,3-Trichloropropane	ND	ug/L	5.0	1		08/20/16 08:30	96-18-4	
Trimethylbenzene	ND	ug/L	5.0	1		08/20/16 08:30	95-63-6	
1,3,5-Trimethylbenzene	ND	ug/L	5.0	1		08/20/16 08:30	108-67-8	
Vinyl acetate	ND	ug/L	50.0	1		08/20/16 08:30	108-05-4	
Vinyl chloride	ND	ug/L	2.0	1		08/20/16 08:30	75-01-4	
Xylene (Total)	ND	ug/L	10.0	1		08/20/16 08:30	1330-20-7	
Surrogates								
Dibromofluoromethane (S)	99	%.	84-118	1		08/20/16 08:30	1868-53-7	
4-Bromofluorobenzene (S)	95	%.	79-116	1		08/20/16 08:30	460-00-4	
Toluene-d8 (S)	101	%.	86-110	1		08/20/16 08:30	2037-26-5	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

ANALYTICAL RESULTS

Project: Amphenol
Pace Project No.: 50152274

Sample: RW-3 **Lab ID: 50152274003** Collected: 08/18/16 09:45 Received: 08/18/16 15:06 Matrix: Water

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8260 MSV	Analytical Method: EPA 8260							
Acetone	ND	ug/L	100	1		08/20/16 09:05	67-64-1	
Acrolein	ND	ug/L	50.0	1		08/20/16 09:05	107-02-8	
Acrylonitrile	ND	ug/L	100	1		08/20/16 09:05	107-13-1	
Benzene	ND	ug/L	5.0	1		08/20/16 09:05	71-43-2	
Bromobenzene	ND	ug/L	5.0	1		08/20/16 09:05	108-86-1	
Bromochloromethane	ND	ug/L	5.0	1		08/20/16 09:05	74-97-5	
Bromodichloromethane	ND	ug/L	5.0	1		08/20/16 09:05	75-27-4	
Bromoform	ND	ug/L	5.0	1		08/20/16 09:05	75-25-2	
Bromomethane	ND	ug/L	5.0	1		08/20/16 09:05	74-83-9	
2-Butanone (MEK)	ND	ug/L	25.0	1		08/20/16 09:05	78-93-3	
n-Butylbenzene	ND	ug/L	5.0	1		08/20/16 09:05	104-51-8	
sec-Butylbenzene	ND	ug/L	5.0	1		08/20/16 09:05	135-98-8	
tert-Butylbenzene	ND	ug/L	5.0	1		08/20/16 09:05	98-06-6	
Carbon disulfide	ND	ug/L	10.0	1		08/20/16 09:05	75-15-0	
Carbon tetrachloride	ND	ug/L	5.0	1		08/20/16 09:05	56-23-5	
Chlorobenzene	ND	ug/L	5.0	1		08/20/16 09:05	108-90-7	
Chloroethane	ND	ug/L	5.0	1		08/20/16 09:05	75-00-3	
C)form	ND	ug/L	5.0	1		08/20/16 09:05	67-66-3	
C omethane	ND	ug/L	5.0	1		08/20/16 09:05	74-87-3	
2-Chlorotoluene	ND	ug/L	5.0	1		08/20/16 09:05	95-49-8	
4-Chlorotoluene	ND	ug/L	5.0	1		08/20/16 09:05	106-43-4	
Dibromochloromethane	ND	ug/L	5.0	1		08/20/16 09:05	124-48-1	
1,2-Dibromoethane (EDB)	ND	ug/L	5.0	1		08/20/16 09:05	106-93-4	
Dibromomethane	ND	ug/L	5.0	1		08/20/16 09:05	74-95-3	
1,2-Dichlorobenzene	ND	ug/L	5.0	1		08/20/16 09:05	95-50-1	
1,3-Dichlorobenzene	ND	ug/L	5.0	1		08/20/16 09:05	541-73-1	
1,4-Dichlorobenzene	ND	ug/L	5.0	1		08/20/16 09:05	106-46-7	
trans-1,4-Dichloro-2-butene	ND	ug/L	100	1		08/20/16 09:05	110-57-6	
Dichlorodifluoromethane	ND	ug/L	5.0	1		08/20/16 09:05	75-71-8	
1,1-Dichloroethane	ND	ug/L	5.0	1		08/20/16 09:05	75-34-3	
1,2-Dichloroethane	ND	ug/L	5.0	1		08/20/16 09:05	107-06-2	
1,1-Dichloroethene	ND	ug/L	5.0	1		08/20/16 09:05	75-35-4	
cis-1,2-Dichloroethene	14.6	ug/L	5.0	1		08/20/16 09:05	156-59-2	
trans-1,2-Dichloroethene	ND	ug/L	5.0	1		08/20/16 09:05	156-60-5	
1,2-Dichloropropane	ND	ug/L	5.0	1		08/20/16 09:05	78-87-5	
1,3-Dichloropropane	ND	ug/L	5.0	1		08/20/16 09:05	142-28-9	
2,2-Dichloropropane	ND	ug/L	5.0	1		08/20/16 09:05	594-20-7	
1,1-Dichloropropene	ND	ug/L	5.0	1		08/20/16 09:05	563-58-6	
cis-1,3-Dichloropropene	ND	ug/L	5.0	1		08/20/16 09:05	10061-01-5	
trans-1,3-Dichloropropene	ND	ug/L	5.0	1		08/20/16 09:05	10061-02-6	
Ethylbenzene	ND	ug/L	5.0	1		08/20/16 09:05	100-41-4	
Ethyl methacrylate	ND	ug/L	100	1		08/20/16 09:05	97-63-2	
Hexachloro-1,3-butadiene	ND	ug/L	5.0	1		08/20/16 09:05	87-68-3	
2-Hexanone	ND	ug/L	25.0	1		08/20/16 09:05	591-78-6	
Iodomethane	ND	ug/L	10.0	1		08/20/16 09:05	74-88-4	
Is opylbenzene (Cumene)	ND	ug/L	5.0	1		08/20/16 09:05	98-82-8	
p ropyltoluene	ND	ug/L	5.0	1		08/20/16 09:05	99-87-6	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical®
www.pacelabs.com

Pace Analytical Services, Inc.
Not NELAP Accredited
4860 Blazer Parkway
Dublin, OH 43017
(614)486-5421

Pace Analytical Services, Inc.
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

ANALYTICAL RESULTS

Project: Amphenol
Pace Project No.: 50152274

Sample: RW-3 **Lab ID: 50152274003** Collected: 08/18/16 09:45 Received: 08/18/16 15:06 Matrix: Water

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8260 MSV	Analytical Method: EPA 8260							
Methylene Chloride	ND	ug/L	5.0	1		08/20/16 09:05	75-09-2	
4-Methyl-2-pentanone (MIBK)	ND	ug/L	25.0	1		08/20/16 09:05	108-10-1	
Methyl-tert-butyl ether	ND	ug/L	4.0	1		08/20/16 09:05	1634-04-4	
Naphthalene	ND	ug/L	5.0	1		08/20/16 09:05	91-20-3	
n-Propylbenzene	ND	ug/L	5.0	1		08/20/16 09:05	103-65-1	
Styrene	ND	ug/L	5.0	1		08/20/16 09:05	100-42-5	
1,1,1,2-Tetrachloroethane	ND	ug/L	5.0	1		08/20/16 09:05	630-20-6	
1,1,2,2-Tetrachloroethane	ND	ug/L	5.0	1		08/20/16 09:05	79-34-5	
Tetrachloroethene	**98.3**	ug/L	5.0	1		08/20/16 09:05	127-18-4	
Toluene	ND	ug/L	5.0	1		08/20/16 09:05	108-88-3	
1,2,3-Trichlorobenzene	ND	ug/L	5.0	1		08/20/16 09:05	87-61-6	
1,2,4-Trichlorobenzene	ND	ug/L	5.0	1		08/20/16 09:05	120-82-1	
1,1,1-Trichloroethane	**29.6**	ug/L	5.0	1		08/20/16 09:05	71-55-6	
1,1,2-Trichloroethane	ND	ug/L	5.0	1		08/20/16 09:05	79-00-5	
Trichloroethene	**32.6**	ug/L	5.0	1		08/20/16 09:05	79-01-6	
Trichlorofluoromethane	ND	ug/L	5.0	1		08/20/16 09:05	75-69-4	
1,2,3-Trichloropropane	ND	ug/L	5.0	1		08/20/16 09:05	96-18-4	
Trimethylbenzene	ND	ug/L	5.0	1		08/20/16 09:05	95-63-6	
1,3,5-Trimethylbenzene	ND	ug/L	5.0	1		08/20/16 09:05	108-67-8	
Vinyl acetate	ND	ug/L	50.0	1		08/20/16 09:05	108-05-4	
Vinyl chloride	ND	ug/L	2.0	1		08/20/16 09:05	75-01-4	
Xylene (Total)	ND	ug/L	10.0	1		08/20/16 09:05	1330-20-7	
Surrogates								
Dibromofluoromethane (S)	100	%.	84-118	1		08/20/16 09:05	1868-53-7	
4-Bromofluorobenzene (S)	97	%.	79-116	1		08/20/16 09:05	460-00-4	
Toluene-d8 (S)	100	%.	86-110	1		08/20/16 09:05	2037-26-5	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical®
www.pacelabs.com

Pace Analytical Services, Inc.
Not NELAP Accredited
4860 Blazer Parkway
Dublin, OH 43017
(614)486-5421

Pace Analytical Services, Inc.
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

ANALYTICAL RESULTS

Project: Amphenol
Pace Project No.: 50152274

Sample: RW-4 **Lab ID: 50152274004** Collected: 08/18/16 09:40 Received: 08/18/16 15:06 Matrix: Water

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8260 MSV	Analytical Method: EPA 8260							
Acetone	ND	ug/L	100	1		08/20/16 09:39	67-64-1	
Acrolein	ND	ug/L	50.0	1		08/20/16 09:39	107-02-8	
Acrylonitrile	ND	ug/L	100	1		08/20/16 09:39	107-13-1	
Benzene	ND	ug/L	5.0	1		08/20/16 09:39	71-43-2	
Bromobenzene	ND	ug/L	5.0	1		08/20/16 09:39	108-86-1	
Bromochloromethane	ND	ug/L	5.0	1		08/20/16 09:39	74-97-5	
Bromodichloromethane	ND	ug/L	5.0	1		08/20/16 09:39	75-27-4	
Bromoform	ND	ug/L	5.0	1		08/20/16 09:39	75-25-2	
Bromomethane	ND	ug/L	5.0	1		08/20/16 09:39	74-83-9	
2-Butanone (MEK)	ND	ug/L	25.0	1		08/20/16 09:39	78-93-3	
n-Butylbenzene	ND	ug/L	5.0	1		08/20/16 09:39	104-51-8	
sec-Butylbenzene	ND	ug/L	5.0	1		08/20/16 09:39	135-98-8	
tert-Butylbenzene	ND	ug/L	5.0	1		08/20/16 09:39	98-06-6	
Carbon disulfide	ND	ug/L	10.0	1		08/20/16 09:39	75-15-0	
Carbon tetrachloride	ND	ug/L	5.0	1		08/20/16 09:39	56-23-5	
Chlorobenzene	ND	ug/L	5.0	1		08/20/16 09:39	108-90-7	
Chloroethane	ND	ug/L	5.0	1		08/20/16 09:39	75-00-3	
C)form	ND	ug/L	5.0	1		08/20/16 09:39	67-66-3	
C romethane	ND	ug/L	5.0	1		08/20/16 09:39	74-87-3	
2-Chlorotoluene	ND	ug/L	5.0	1		08/20/16 09:39	95-49-8	
4-Chlorotoluene	ND	ug/L	5.0	1		08/20/16 09:39	106-43-4	
Dibromochloromethane	ND	ug/L	5.0	1		08/20/16 09:39	124-48-1	
1,2-Dibromoethane (EDB)	ND	ug/L	5.0	1		08/20/16 09:39	106-93-4	
Dibromomethane	ND	ug/L	5.0	1		08/20/16 09:39	74-95-3	
1,2-Dichlorobenzene	ND	ug/L	5.0	1		08/20/16 09:39	95-50-1	
1,3-Dichlorobenzene	ND	ug/L	5.0	1		08/20/16 09:39	541-73-1	
1,4-Dichlorobenzene	ND	ug/L	5.0	1		08/20/16 09:39	106-46-7	
trans-1,4-Dichloro-2-butene	ND	ug/L	100	1		08/20/16 09:39	110-57-6	
Dichlorodifluoromethane	ND	ug/L	5.0	1		08/20/16 09:39	75-71-8	
1,1-Dichloroethane	ND	ug/L	5.0	1		08/20/16 09:39	75-34-3	
1,2-Dichloroethane	ND	ug/L	5.0	1		08/20/16 09:39	107-06-2	
1,1-Dichloroethene	ND	ug/L	5.0	1		08/20/16 09:39	75-35-4	
cis-1,2-Dichloroethene	ND	ug/L	5.0	1		08/20/16 09:39	156-59-2	
trans-1,2-Dichloroethene	ND	ug/L	5.0	1		08/20/16 09:39	156-60-5	
1,2-Dichloropropane	ND	ug/L	5.0	1		08/20/16 09:39	78-87-5	
1,3-Dichloropropane	ND	ug/L	5.0	1		08/20/16 09:39	142-28-9	
2,2-Dichloropropane	ND	ug/L	5.0	1		08/20/16 09:39	594-20-7	
1,1-Dichloropropene	ND	ug/L	5.0	1		08/20/16 09:39	563-58-6	
cis-1,3-Dichloropropene	ND	ug/L	5.0	1		08/20/16 09:39	10061-01-5	
trans-1,3-Dichloropropene	ND	ug/L	5.0	1		08/20/16 09:39	10061-02-6	
Ethylbenzene	ND	ug/L	5.0	1		08/20/16 09:39	100-41-4	
Ethyl methacrylate	ND	ug/L	100	1		08/20/16 09:39	97-63-2	
Hexachloro-1,3-butadiene	ND	ug/L	5.0	1		08/20/16 09:39	87-68-3	
2-Hexanone	ND	ug/L	25.0	1		08/20/16 09:39	591-78-6	
Iodomethane	ND	ug/L	10.0	1		08/20/16 09:39	74-88-4	
I pylbenzene (Cumene)	ND	ug/L	5.0	1		08/20/16 09:39	98-82-8	
p ropyltoluene	ND	ug/L	5.0	1		08/20/16 09:39	99-87-6	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical®
www.pacelabs.com

Pace Analytical Services, Inc.
Not NELAP Accredited
4860 Blazer Parkway
Dublin, OH 43017
(614)486-5421

Pace Analytical Services, Inc.
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

ANALYTICAL RESULTS

Project: Amphenol
Pace Project No.: 50152274

Sample: RW-4 **Lab ID: 50152274004** Collected: 08/18/16 09:40 Received: 08/18/16 15:06 Matrix: Water

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8260 MSV	Analytical Method: EPA 8260							
Methylene Chloride	ND	ug/L	5.0	1		08/20/16 09:39	75-09-2	
4-Methyl-2-pentanone (MIBK)	ND	ug/L	25.0	1		08/20/16 09:39	108-10-1	
Methyl-tert-butyl ether	ND	ug/L	4.0	1		08/20/16 09:39	1634-04-4	
Naphthalene	ND	ug/L	5.0	1		08/20/16 09:39	91-20-3	
n-Propylbenzene	ND	ug/L	5.0	1		08/20/16 09:39	103-65-1	
Styrene	ND	ug/L	5.0	1		08/20/16 09:39	100-42-5	
1,1,1,2-Tetrachloroethane	ND	ug/L	5.0	1		08/20/16 09:39	630-20-6	
1,1,2,2-Tetrachloroethane	ND	ug/L	5.0	1		08/20/16 09:39	79-34-5	
Tetrachloroethene	11.1	ug/L	5.0	1		08/20/16 09:39	127-18-4	
Toluene	ND	ug/L	5.0	1		08/20/16 09:39	108-88-3	
1,2,3-Trichlorobenzene	ND	ug/L	5.0	1		08/20/16 09:39	87-61-6	
1,2,4-Trichlorobenzene	ND	ug/L	5.0	1		08/20/16 09:39	120-82-1	
1,1,1-Trichloroethane	ND	ug/L	5.0	1		08/20/16 09:39	71-55-6	
1,1,2-Trichloroethane	ND	ug/L	5.0	1		08/20/16 09:39	79-00-5	
Trichloroethene	ND	ug/L	5.0	1		08/20/16 09:39	79-01-6	
Trichlorofluoromethane	ND	ug/L	5.0	1		08/20/16 09:39	75-69-4	
1,2,3-Trichloropropane	ND	ug/L	5.0	1		08/20/16 09:39	96-18-4	
Trimethylbenzene	ND	ug/L	5.0	1		08/20/16 09:39	95-63-6	
1,3,5-Trimethylbenzene	ND	ug/L	5.0	1		08/20/16 09:39	108-67-8	
Vinyl acetate	ND	ug/L	50.0	1		08/20/16 09:39	108-05-4	
Vinyl chloride	ND	ug/L	2.0	1		08/20/16 09:39	75-01-4	
Xylene (Total)	ND	ug/L	10.0	1		08/20/16 09:39	1330-20-7	
Surrogates								
Dibromofluoromethane (S)	97	%.	84-118	1		08/20/16 09:39	1868-53-7	
4-Bromofluorobenzene (S)	96	%.	79-116	1		08/20/16 09:39	460-00-4	
Toluene-d8 (S)	101	%.	86-110	1		08/20/16 09:39	2037-26-5	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical®
www.pacelabs.com

Pace Analytical Services, Inc.
Not NELAP Accredited
4860 Blazer Parkway
Dublin, OH 43017
(614)486-5421

Pace Analytical Services, Inc.
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

ANALYTICAL RESULTS

Project: Amphenol
Pace Project No.: 50152274

Sample: RW-5 **Lab ID: 50152274005** Collected: 08/18/16 09:35 Received: 08/18/16 15:06 Matrix: Water

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8260 MSV	Analytical Method: EPA 8260							
Acetone	ND	ug/L	100	1		08/20/16 10:14	67-64-1	
Acrolein	ND	ug/L	50.0	1		08/20/16 10:14	107-02-8	
Acrylonitrile	ND	ug/L	100	1		08/20/16 10:14	107-13-1	
Benzene	ND	ug/L	5.0	1		08/20/16 10:14	71-43-2	
Bromobenzene	ND	ug/L	5.0	1		08/20/16 10:14	108-86-1	
Bromochloromethane	ND	ug/L	5.0	1		08/20/16 10:14	74-97-5	
Bromodichloromethane	ND	ug/L	5.0	1		08/20/16 10:14	75-27-4	
Bromoform	ND	ug/L	5.0	1		08/20/16 10:14	75-25-2	
Bromomethane	ND	ug/L	5.0	1		08/20/16 10:14	74-83-9	
2-Butanone (MEK)	ND	ug/L	25.0	1		08/20/16 10:14	78-93-3	
n-Butylbenzene	ND	ug/L	5.0	1		08/20/16 10:14	104-51-8	
sec-Butylbenzene	ND	ug/L	5.0	1		08/20/16 10:14	135-98-8	
tert-Butylbenzene	ND	ug/L	5.0	1		08/20/16 10:14	98-06-6	
Carbon disulfide	ND	ug/L	10.0	1		08/20/16 10:14	75-15-0	
Carbon tetrachloride	ND	ug/L	5.0	1		08/20/16 10:14	56-23-5	
Chlorobenzene	ND	ug/L	5.0	1		08/20/16 10:14	108-90-7	
Chloroethane	ND	ug/L	5.0	1		08/20/16 10:14	75-00-3	
Chloroform	ND	ug/L	5.0	1		08/20/16 10:14	67-66-3	
Chloromethane	ND	ug/L	5.0	1		08/20/16 10:14	74-87-3	
2-Chlorotoluene	ND	ug/L	5.0	1		08/20/16 10:14	95-49-8	
4-Chlorotoluene	ND	ug/L	5.0	1		08/20/16 10:14	106-43-4	
Dibromochloromethane	ND	ug/L	5.0	1		08/20/16 10:14	124-48-1	
1,2-Dibromoethane (EDB)	ND	ug/L	5.0	1		08/20/16 10:14	106-93-4	
Dibromomethane	ND	ug/L	5.0	1		08/20/16 10:14	74-95-3	
1,2-Dichlorobenzene	ND	ug/L	5.0	1		08/20/16 10:14	95-50-1	
1,3-Dichlorobenzene	ND	ug/L	5.0	1		08/20/16 10:14	541-73-1	
1,4-Dichlorobenzene	ND	ug/L	5.0	1		08/20/16 10:14	106-46-7	
trans-1,4-Dichloro-2-butene	ND	ug/L	100	1		08/20/16 10:14	110-57-6	
Dichlorodifluoromethane	ND	ug/L	5.0	1		08/20/16 10:14	75-71-8	
1,1-Dichloroethane	ND	ug/L	5.0	1		08/20/16 10:14	75-34-3	
1,2-Dichloroethane	ND	ug/L	5.0	1		08/20/16 10:14	107-06-2	
1,1-Dichloroethene	ND	ug/L	5.0	1		08/20/16 10:14	75-35-4	
cis-1,2-Dichloroethene	**94.1**	ug/L	5.0	1		08/20/16 10:14	156-59-2	
trans-1,2-Dichloroethene	ND	ug/L	5.0	1		08/20/16 10:14	156-60-5	
1,2-Dichloropropane	ND	ug/L	5.0	1		08/20/16 10:14	78-87-5	
1,3-Dichloropropane	ND	ug/L	5.0	1		08/20/16 10:14	142-28-9	
2,2-Dichloropropane	ND	ug/L	5.0	1		08/20/16 10:14	594-20-7	
1,1-Dichloropropene	ND	ug/L	5.0	1		08/20/16 10:14	563-58-6	
cis-1,3-Dichloropropene	ND	ug/L	5.0	1		08/20/16 10:14	10061-01-5	
trans-1,3-Dichloropropene	ND	ug/L	5.0	1		08/20/16 10:14	10061-02-6	
Ethylbenzene	ND	ug/L	5.0	1		08/20/16 10:14	100-41-4	
Ethyl methacrylate	ND	ug/L	100	1		08/20/16 10:14	97-63-2	
Hexachloro-1,3-butadiene	ND	ug/L	5.0	1		08/20/16 10:14	87-68-3	
2-Hexanone	ND	ug/L	25.0	1		08/20/16 10:14	591-78-6	
Iodomethane	ND	ug/L	10.0	1		08/20/16 10:14	74-88-4	
Isopropylbenzene (Cumene)	ND	ug/L	5.0	1		08/20/16 10:14	98-82-8	
p-Isopropyltoluene	ND	ug/L	5.0	1		08/20/16 10:14	99-87-6	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical®
www.pacelabs.com

Pace Analytical Services, Inc.
Not NELAP Accredited
4860 Blazer Parkway
Dublin, OH 43017
(614)486-5421

Pace Analytical Services, Inc.
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

ANALYTICAL RESULTS

Project: Amphenol
Pace Project No.: 50152274

Sample: RW-5 **Lab ID: 50152274005** Collected: 08/18/16 09:35 Received: 08/18/16 15:06 Matrix: Water

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8260 MSV	Analytical Method: EPA 8260							
Methylene Chloride	ND	ug/L	5.0	1		08/20/16 10:14	75-09-2	
4-Methyl-2-pentanone (MIBK)	ND	ug/L	25.0	1		08/20/16 10:14	108-10-1	
Methyl-tert-butyl ether	ND	ug/L	4.0	1		08/20/16 10:14	1634-04-4	
Naphthalene	ND	ug/L	5.0	1		08/20/16 10:14	91-20-3	
n-Propylbenzene	ND	ug/L	5.0	1		08/20/16 10:14	103-65-1	
Styrene	ND	ug/L	5.0	1		08/20/16 10:14	100-42-5	
1,1,1,2-Tetrachloroethane	ND	ug/L	5.0	1		08/20/16 10:14	630-20-6	
1,1,2,2-Tetrachloroethane	ND	ug/L	5.0	1		08/20/16 10:14	79-34-5	
Tetrachloroethene	**337**	ug/L	50.0	10		08/20/16 10:48	127-18-4	
Toluene	ND	ug/L	5.0	1		08/20/16 10:14	108-88-3	
1,2,3-Trichlorobenzene	ND	ug/L	5.0	1		08/20/16 10:14	87-61-6	
1,2,4-Trichlorobenzene	ND	ug/L	5.0	1		08/20/16 10:14	120-82-1	
1,1,1-Trichloroethane	**29.6**	ug/L	5.0	1		08/20/16 10:14	71-55-6	
1,1,2-Trichloroethane	ND	ug/L	5.0	1		08/20/16 10:14	79-00-5	
Trichloroethene	**173**	ug/L	5.0	1		08/20/16 10:14	79-01-6	
Trichlorofluoromethane	ND	ug/L	5.0	1		08/20/16 10:14	75-69-4	
1,2,3-Trichloropropane	ND	ug/L	5.0	1		08/20/16 10:14	96-18-4	
Trimethylbenzene	ND	ug/L	5.0	1		08/20/16 10:14	95-63-6	
1,3,5-Trimethylbenzene	ND	ug/L	5.0	1		08/20/16 10:14	108-67-8	
Vinyl acetate	ND	ug/L	50.0	1		08/20/16 10:14	108-05-4	
Vinyl chloride	ND	ug/L	2.0	1		08/20/16 10:14	75-01-4	
Xylene (Total)	ND	ug/L	10.0	1		08/20/16 10:14	1330-20-7	
Surrogates								
Dibromofluoromethane (S)	100	%.	84-118	1		08/20/16 10:14	1868-53-7	
4-Bromofluorobenzene (S)	98	%.	79-116	1		08/20/16 10:14	460-00-4	
Toluene-d8 (S)	99	%.	86-110	1		08/20/16 10:14	2037-26-5	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical®
www.pacelabs.com

Pace Analytical Services, Inc.
Not NELAP Accredited
4860 Blazer Parkway
Dublin, OH 43017
(614)486-5421

Pace Analytical Services, Inc.
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

ANALYTICAL RESULTS

Project: Amphenol
Pace Project No.: 50152274

Sample: EFFLUENT **Lab ID: 50152274006** Collected: 08/18/16 09:30 Received: 08/18/16 15:06 Matrix: Water

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8260 MSV	Analytical Method: EPA 8260							
Acetone	ND	ug/L	100	1		08/22/16 15:12	67-64-1	
Acrolein	ND	ug/L	50.0	1		08/22/16 15:12	107-02-8	
Acrylonitrile	ND	ug/L	100	1		08/22/16 15:12	107-13-1	
Benzene	ND	ug/L	5.0	1		08/22/16 15:12	71-43-2	
Bromobenzene	ND	ug/L	5.0	1		08/22/16 15:12	108-86-1	
Bromochloromethane	ND	ug/L	5.0	1		08/22/16 15:12	74-97-5	
Bromodichloromethane	ND	ug/L	5.0	1		08/22/16 15:12	75-27-4	
Bromoform	ND	ug/L	5.0	1		08/22/16 15:12	75-25-2	
Bromomethane	ND	ug/L	5.0	1		08/22/16 15:12	74-83-9	
2-Butanone (MEK)	ND	ug/L	25.0	1		08/22/16 15:12	78-93-3	
n-Butylbenzene	ND	ug/L	5.0	1		08/22/16 15:12	104-51-8	
sec-Butylbenzene	ND	ug/L	5.0	1		08/22/16 15:12	135-98-8	
tert-Butylbenzene	ND	ug/L	5.0	1		08/22/16 15:12	98-06-6	
Carbon disulfide	ND	ug/L	10.0	1		08/22/16 15:12	75-15-0	
Carbon tetrachloride	ND	ug/L	5.0	1		08/22/16 15:12	56-23-5	
Chlorobenzene	ND	ug/L	5.0	1		08/22/16 15:12	108-90-7	
Chloroethane	ND	ug/L	5.0	1		08/22/16 15:12	75-00-3	
C)form	ND	ug/L	5.0	1		08/22/16 15:12	67-66-3	
C romethane	ND	ug/L	5.0	1		08/22/16 15:12	74-87-3	
2-Chlorotoluene	ND	ug/L	5.0	1		08/22/16 15:12	95-49-8	
4-Chlorotoluene	ND	ug/L	5.0	1		08/22/16 15:12	106-43-4	
Dibromochloromethane	ND	ug/L	5.0	1		08/22/16 15:12	124-48-1	
1,2-Dibromoethane (EDB)	ND	ug/L	5.0	1		08/22/16 15:12	106-93-4	
Dibromomethane	ND	ug/L	5.0	1		08/22/16 15:12	74-95-3	
1,2-Dichlorobenzene	ND	ug/L	5.0	1		08/22/16 15:12	95-50-1	
1,3-Dichlorobenzene	ND	ug/L	5.0	1		08/22/16 15:12	541-73-1	
1,4-Dichlorobenzene	ND	ug/L	5.0	1		08/22/16 15:12	106-46-7	
trans-1,4-Dichloro-2-butene	ND	ug/L	100	1		08/22/16 15:12	110-57-6	
Dichlorodifluoromethane	ND	ug/L	5.0	1		08/22/16 15:12	75-71-8	
1,1-Dichloroethane	ND	ug/L	5.0	1		08/22/16 15:12	75-34-3	
1,2-Dichloroethane	ND	ug/L	5.0	1		08/22/16 15:12	107-06-2	
1,1-Dichloroethene	ND	ug/L	5.0	1		08/22/16 15:12	75-35-4	
cis-1,2-Dichloroethene	ND	ug/L	5.0	1		08/22/16 15:12	156-59-2	
trans-1,2-Dichloroethene	ND	ug/L	5.0	1		08/22/16 15:12	156-60-5	
1,2-Dichloropropane	ND	ug/L	5.0	1		08/22/16 15:12	78-87-5	
1,3-Dichloropropane	ND	ug/L	5.0	1		08/22/16 15:12	142-28-9	
2,2-Dichloropropane	ND	ug/L	5.0	1		08/22/16 15:12	594-20-7	
1,1-Dichloropropene	ND	ug/L	5.0	1		08/22/16 15:12	563-58-6	
cis-1,3-Dichloropropene	ND	ug/L	5.0	1		08/22/16 15:12	10061-01-5	
trans-1,3-Dichloropropene	ND	ug/L	5.0	1		08/22/16 15:12	10061-02-6	
Ethylbenzene	ND	ug/L	5.0	1		08/22/16 15:12	100-41-4	
Ethyl methacrylate	ND	ug/L	100	1		08/22/16 15:12	97-63-2	
Hexachloro-1,3-butadiene	ND	ug/L	5.0	1		08/22/16 15:12	87-68-3	
2-Hexanone	ND	ug/L	25.0	1		08/22/16 15:12	591-78-6	
Iodomethane	ND	ug/L	10.0	1		08/22/16 15:12	74-88-4	
I pylbenzene (Cumene)	ND	ug/L	5.0	1		08/22/16 15:12	98-82-8	
p ropyltoluene	ND	ug/L	5.0	1		08/22/16 15:12	99-87-6	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical®
www.pacelabs.com

Pace Analytical Services, Inc.
Not NELAP Accredited
4860 Blazer Parkway
Dublin, OH 43017
(614)486-5421

Pace Analytical Services, Inc.
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

ANALYTICAL RESULTS

Project: Amphenol
Pace Project No.: 50152274

Sample: EFFLUENT **Lab ID: 50152274006** Collected: 08/18/16 09:30 Received: 08/18/16 15:06 Matrix: Water

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8260 MSV	Analytical Method: EPA 8260							
Methylene Chloride	ND	ug/L	5.0	1		08/22/16 15:12	75-09-2	
4-Methyl-2-pentanone (MIBK)	ND	ug/L	25.0	1		08/22/16 15:12	108-10-1	
Methyl-tert-butyl ether	ND	ug/L	4.0	1		08/22/16 15:12	1634-04-4	
Naphthalene	ND	ug/L	5.0	1		08/22/16 15:12	91-20-3	
n-Propylbenzene	ND	ug/L	5.0	1		08/22/16 15:12	103-65-1	
Styrene	ND	ug/L	5.0	1		08/22/16 15:12	100-42-5	
1,1,1,2-Tetrachloroethane	ND	ug/L	5.0	1		08/22/16 15:12	630-20-6	
1,1,2,2-Tetrachloroethane	ND	ug/L	5.0	1		08/22/16 15:12	79-34-5	
Tetrachloroethene	ND	ug/L	5.0	1		08/22/16 15:12	127-18-4	
Toluene	ND	ug/L	5.0	1		08/22/16 15:12	108-88-3	
1,2,3-Trichlorobenzene	ND	ug/L	5.0	1		08/22/16 15:12	87-61-6	
1,2,4-Trichlorobenzene	ND	ug/L	5.0	1		08/22/16 15:12	120-82-1	
1,1,1-Trichloroethane	ND	ug/L	5.0	1		08/22/16 15:12	71-55-6	
1,1,2-Trichloroethane	ND	ug/L	5.0	1		08/22/16 15:12	79-00-5	
Trichloroethene	ND	ug/L	5.0	1		08/22/16 15:12	79-01-6	
Trichlorofluoromethane	ND	ug/L	5.0	1		08/22/16 15:12	75-69-4	
1,2,3-Trichloropropane	ND	ug/L	5.0	1		08/22/16 15:12	96-18-4	
1,2,4-Trimethylbenzene	ND	ug/L	5.0	1		08/22/16 15:12	95-63-6	
1,3,5-Trimethylbenzene	ND	ug/L	5.0	1		08/22/16 15:12	108-67-8	
Vinyl acetate	ND	ug/L	50.0	1		08/22/16 15:12	108-05-4	
Vinyl chloride	ND	ug/L	2.0	1		08/22/16 15:12	75-01-4	
Xylene (Total)	ND	ug/L	10.0	1		08/22/16 15:12	1330-20-7	
Surrogates								
Dibromofluoromethane (S)	100	%.	84-118	1		08/22/16 15:12	1868-53-7	
4-Bromofluorobenzene (S)	95	%.	79-116	1		08/22/16 15:12	460-00-4	
Toluene-d8 (S)	103	%.	86-110	1		08/22/16 15:12	2037-26-5	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

QUALITY CONTROL DATA

Project: Amphenol
Pace Project No.: 50152274

QC Batch: 347869 Analysis Method: EPA 8260
QC Batch Method: EPA 8260 Analysis Description: 8260 MSV
Associated Lab Samples: 50152274001, 50152274002, 50152274003, 50152274004, 50152274005

METHOD BLANK: 1609388 Matrix: Water
Associated Lab Samples: 50152274001, 50152274002, 50152274003, 50152274004, 50152274005

Parameter	Units	Blank Result	Reporting Limit	Analyzed	Qualifiers
1,1,1,2-Tetrachloroethane	ug/L	ND	5.0	08/20/16 01:37	
1,1,1-Trichloroethane	ug/L	ND	5.0	08/20/16 01:37	
1,1,2,2-Tetrachloroethane	ug/L	ND	5.0	08/20/16 01:37	
1,1,2-Trichloroethane	ug/L	ND	5.0	08/20/16 01:37	
1,1-Dichloroethane	ug/L	ND	5.0	08/20/16 01:37	
1,1-Dichloroethene	ug/L	ND	5.0	08/20/16 01:37	
1,1-Dichloropropene	ug/L	ND	5.0	08/20/16 01:37	
1,2,3-Trichlorobenzene	ug/L	ND	5.0	08/20/16 01:37	
1,2,3-Trichloropropane	ug/L	ND	5.0	08/20/16 01:37	
1,2,4-Trichlorobenzene	ug/L	ND	5.0	08/20/16 01:37	
1,2,4-Trimethylbenzene	ug/L	ND	5.0	08/20/16 01:37	
1,2-Dibromoethane (EDB)	ug/L	ND	5.0	08/20/16 01:37	
1,2-Dichlorobenzene	ug/L	ND	5.0	08/20/16 01:37	
ichloroethane	ug/L	ND	5.0	08/20/16 01:37	
1,2-Dichloropropane	ug/L	ND	5.0	08/20/16 01:37	
1,3,5-Trimethylbenzene	ug/L	ND	5.0	08/20/16 01:37	
1,3-Dichlorobenzene	ug/L	ND	5.0	08/20/16 01:37	
1,3-Dichloropropane	ug/L	ND	5.0	08/20/16 01:37	
1,4-Dichlorobenzene	ug/L	ND	5.0	08/20/16 01:37	
2,2-Dichloropropane	ug/L	ND	5.0	08/20/16 01:37	
2-Butanone (MEK)	ug/L	ND	25.0	08/20/16 01:37	
2-Chlorotoluene	ug/L	ND	5.0	08/20/16 01:37	
2-Hexanone	ug/L	ND	25.0	08/20/16 01:37	
4-Chlorotoluene	ug/L	ND	5.0	08/20/16 01:37	
4-Methyl-2-pentanone (MIBK)	ug/L	ND	25.0	08/20/16 01:37	
Acetone	ug/L	ND	100	08/20/16 01:37	
Acrolein	ug/L	ND	50.0	08/20/16 01:37	
Acrylonitrile	ug/L	ND	100	08/20/16 01:37	
Benzene	ug/L	ND	5.0	08/20/16 01:37	
Bromobenzene	ug/L	ND	5.0	08/20/16 01:37	
Bromochloromethane	ug/L	ND	5.0	08/20/16 01:37	
Bromodichloromethane	ug/L	ND	5.0	08/20/16 01:37	
Bromoform	ug/L	ND	5.0	08/20/16 01:37	
Bromomethane	ug/L	ND	5.0	08/20/16 01:37	
Carbon disulfide	ug/L	ND	10.0	08/20/16 01:37	
Carbon tetrachloride	ug/L	ND	5.0	08/20/16 01:37	
Chlorobenzene	ug/L	ND	5.0	08/20/16 01:37	
Chloroethane	ug/L	ND	5.0	08/20/16 01:37	
Chloroform	ug/L	ND	5.0	08/20/16 01:37	
Chloromethane	ug/L	ND	5.0	08/20/16 01:37	
cis-1,2-Dichloroethene	ug/L	ND	5.0	08/20/16 01:37	

Results presented on this page are in the units indicated by the "Units" column except where an alternate unit is presented to the right of the result.

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

QUALITY CONTROL DATA

Project: Amphenol
Pace Project No.: 50152274

METHOD BLANK: 1609388 Matrix: Water
Associated Lab Samples: 50152274001, 50152274002, 50152274003, 50152274004, 50152274005

Parameter	Units	Blank Result	Reporting Limit	Analyzed	Qualifiers
cis-1,3-Dichloropropene	ug/L	ND	5.0	08/20/16 01:37	
Dibromochloromethane	ug/L	ND	5.0	08/20/16 01:37	
Dibromomethane	ug/L	ND	5.0	08/20/16 01:37	
Dichlorodifluoromethane	ug/L	ND	5.0	08/20/16 01:37	
Ethyl methacrylate	ug/L	ND	100	08/20/16 01:37	
Ethylbenzene	ug/L	ND	5.0	08/20/16 01:37	
Hexachloro-1,3-butadiene	ug/L	ND	5.0	08/20/16 01:37	
Iodomethane	ug/L	ND	10.0	08/20/16 01:37	
Isopropylbenzene (Cumene)	ug/L	ND	5.0	08/20/16 01:37	
Methyl-tert-butyl ether	ug/L	ND	4.0	08/20/16 01:37	
Methylene Chloride	ug/L	ND	5.0	08/20/16 01:37	
n-Butylbenzene	ug/L	ND	5.0	08/20/16 01:37	
n-Propylbenzene	ug/L	ND	5.0	08/20/16 01:37	
Naphthalene	ug/L	ND	5.0	08/20/16 01:37	
p-Isopropyltoluene	ug/L	ND	5.0	08/20/16 01:37	
sec-Butylbenzene	ug/L	ND	5.0	08/20/16 01:37	
Styrene	ug/L	ND	5.0	08/20/16 01:37	
tert-Butylbenzene	ug/L	ND	5.0	08/20/16 01:37	
Tetrachloroethene	ug/L	ND	5.0	08/20/16 01:37	
Toluene	ug/L	ND	5.0	08/20/16 01:37	
trans-1,2-Dichloroethene	ug/L	ND	5.0	08/20/16 01:37	
trans-1,3-Dichloropropene	ug/L	ND	5.0	08/20/16 01:37	
trans-1,4-Dichloro-2-butene	ug/L	ND	100	08/20/16 01:37	
Trichloroethene	ug/L	ND	5.0	08/20/16 01:37	
Trichlorofluoromethane	ug/L	ND	5.0	08/20/16 01:37	
Vinyl acetate	ug/L	ND	50.0	08/20/16 01:37	
Vinyl chloride	ug/L	ND	2.0	08/20/16 01:37	
Xylene (Total)	ug/L	ND	10.0	08/20/16 01:37	
4-Bromofluorobenzene (S)	%.	101	79-116	08/20/16 01:37	
Dibromofluoromethane (S)	%.	100	84-118	08/20/16 01:37	
Toluene-d8 (S)	%.	99	86-110	08/20/16 01:37	

LABORATORY CONTROL SAMPLE: 1609389

Parameter	Units	Spike Conc.	LCS Result	LCS % Rec	% Rec Limits	Qualifiers
1,1,1,2-Tetrachloroethane	ug/L	50	51.0	102	74-130	
1,1,1-Trichloroethane	ug/L	50	49.6	99	72-123	
1,1,2,2-Tetrachloroethane	ug/L	50	51.5	103	72-124	
1,1,2-Trichloroethane	ug/L	50	53.3	107	75-125	
1,1-Dichloroethane	ug/L	50	56.5	113	70-120	
1,1-Dichloroethene	ug/L	50	57.5	115	69-127	
1,1-Dichloropropene	ug/L	50	55.5	111	81-129	
1,2,3-Trichlorobenzene	ug/L	50	45.1	90	71-130	
1,2,3-Trichloropropane	ug/L	50	51.9	104	77-127	

Results presented on this page are in the units indicated by the "Units" column except where an alternate unit is presented to the right of the result.

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc.

QUALITY CONTROL DATA

Project: Amphenol
Pace Project No.: 50152274

LABORATORY CONTROL SAMPLE: 1609389

Parameter	Units	Spike Conc.	LCS Result	LCS % Rec	% Rec Limits	Qualifiers
1,2,4-Trichlorobenzene	ug/L	50	51.4	103	66-126	
1,2,4-Trimethylbenzene	ug/L	50	52.9	106	73-125	
1,2-Dibromoethane (EDB)	ug/L	50	49.1	98	76-125	
1,2-Dichlorobenzene	ug/L	50	51.0	102	77-122	
1,2-Dichloroethane	ug/L	50	51.0	102	70-123	
1,2-Dichloropropane	ug/L	50	55.0	110	77-124	
1,3,5-Trimethylbenzene	ug/L	50	53.1	106	75-124	
1,3-Dichlorobenzene	ug/L	50	49.7	99	76-124	
1,3-Dichloropropane	ug/L	50	53.8	108	77-123	
1,4-Dichlorobenzene	ug/L	50	47.2	94	75-117	
2,2-Dichloropropane	ug/L	50	45.2	90	44-147	
2-Butanone (MEK)	ug/L	250	274	109	60-135	
2-Chlorotoluene	ug/L	50	48.3	97	75-124	
2-Hexanone	ug/L	250	279	112	65-139	
4-Chlorotoluene	ug/L	50	49.9	100	75-124	
4-Methyl-2-pentanone (MIBK)	ug/L	250	245	98	66-134	
Acetone	ug/L	250	262	105	47-144	
Acrolein	ug/L	1000	1140	114	31-200	
›nitrile	ug/L	200	217	108	64-133	
L _ene	ug/L	50	57.1	114	76-122	
Bromobenzene	ug/L	50	55.6	111	75-117	
Bromochloromethane	ug/L	50	59.0	118	74-134	
Bromodichloromethane	ug/L	50	54.7	109	71-124	
Bromoform	ug/L	50	47.6	95	60-125	
Bromomethane	ug/L	50	35.1	70	23-194	
Carbon disulfide	ug/L	50	61.9	124	63-130	
Carbon tetrachloride	ug/L	50	55.6	111	73-133	
Chlorobenzene	ug/L	50	53.5	107	76-118	
Chloroethane	ug/L	50	56.0	112	50-147	
Chloroform	ug/L	50	53.8	108	70-119	
Chloromethane	ug/L	50	45.6	91	52-136	
cis-1,2-Dichloroethene	ug/L	50	57.6	115	74-120	
cis-1,3-Dichloropropene	ug/L	50	51.6	103	71-134	
Dibromochloromethane	ug/L	50	54.5	109	73-127	
Dibromomethane	ug/L	50	55.0	110	75-124	
Dichlorodifluoromethane	ug/L	50	43.0	86	39-166	
Ethyl methacrylate	ug/L	200	224	112	73-136	
Ethylbenzene	ug/L	50	51.8	104	75-123	
Hexachloro-1,3-butadiene	ug/L	50	48.6	97	70-125	
Iodomethane	ug/L	100	86.7	87	56-142	
Isopropylbenzene (Cumene)	ug/L	50	54.8	110	84-134	
Methyl-tert-butyl ether	ug/L	50	53.3	107	65-131	
Methylene Chloride	ug/L	50	49.4	99	66-130	
n-Butylbenzene	ug/L	50	43.2	86	70-127	
n-Propylbenzene	ug/L	50	53.5	107	78-131	
Naphthalene	ug/L	50	51.5	103	65-134	
p-Isopropyltoluene	ug/L	50	51.5	103	75-124	

Results presented on this page are in the units indicated by the "Units" column except where an alternate unit is presented to the right of the result.

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

QUALITY CONTROL DATA

Project: Amphenol
Pace Project No.: 50152274

LABORATORY CONTROL SAMPLE: 1609389

Parameter	Units	Spike Conc.	LCS Result	LCS % Rec	% Rec Limits	Qualifiers
sec-Butylbenzene	ug/L	50	53.0	106	83-135	
Styrene	ug/L	50	57.0	114	78-128	
tert-Butylbenzene	ug/L	50	38.6	77	62-114	
Tetrachloroethene	ug/L	50	49.3	99	69-119	
Toluene	ug/L	50	52.9	106	74-122	
trans-1,2-Dichloroethene	ug/L	50	57.1	114	72-122	
trans-1,3-Dichloropropene	ug/L	50	50.7	101	66-135	
trans-1,4-Dichloro-2-butene	ug/L	200	181	90	39-153	
Trichloroethene	ug/L	50	55.8	112	75-123	
Trichlorofluoromethane	ug/L	50	55.9	112	58-148	
Vinyl acetate	ug/L	200	229	114	67-154	
Vinyl chloride	ug/L	50	52.8	106	61-147	
Xylene (Total)	ug/L	150	162	108	75-127	
4-Bromofluorobenzene (S)	%.			106	79-116	
Dibromofluoromethane (S)	%.			99	84-118	
Toluene-d8 (S)	%.			99	86-110	

Results presented on this page are in the units indicated by the "Units" column except where an alternate unit is presented to the right of the result.

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

QUALITY CONTROL DATA

Project: Amphenol
Pace Project No.: 50152274

QC Batch: 348031
QC Batch Method: EPA 8260
Analysis Method: EPA 8260
Analysis Description: 8260 MSV
Associated Lab Samples: 50152274006

METHOD BLANK: 1609935
Matrix: Water
Associated Lab Samples: 50152274006

Parameter	Units	Blank Result	Reporting Limit	Analyzed	Qualifiers
1,1,1,2-Tetrachloroethane	ug/L	ND	5.0	08/22/16 12:54	
1,1,1-Trichloroethane	ug/L	ND	5.0	08/22/16 12:54	
1,1,2,2-Tetrachloroethane	ug/L	ND	5.0	08/22/16 12:54	
1,1,2-Trichloroethane	ug/L	ND	5.0	08/22/16 12:54	
1,1-Dichloroethane	ug/L	ND	5.0	08/22/16 12:54	
1,1-Dichloroethene	ug/L	ND	5.0	08/22/16 12:54	
1,1-Dichloropropene	ug/L	ND	5.0	08/22/16 12:54	
1,2,3-Trichlorobenzene	ug/L	ND	5.0	08/22/16 12:54	
1,2,3-Trichloropropane	ug/L	ND	5.0	08/22/16 12:54	
1,2,4-Trichlorobenzene	ug/L	ND	5.0	08/22/16 12:54	
1,2,4-Trimethylbenzene	ug/L	ND	5.0	08/22/16 12:54	
1,2-Dibromoethane (EDB)	ug/L	ND	5.0	08/22/16 12:54	
1,2-Dichlorobenzene	ug/L	ND	5.0	08/22/16 12:54	
chloroethane	ug/L	ND	5.0	08/22/16 12:54	
1,2-Dichloropropane	ug/L	ND	5.0	08/22/16 12:54	
1,3,5-Trimethylbenzene	ug/L	ND	5.0	08/22/16 12:54	
1,3-Dichlorobenzene	ug/L	ND	5.0	08/22/16 12:54	
1,3-Dichloropropane	ug/L	ND	5.0	08/22/16 12:54	
1,4-Dichlorobenzene	ug/L	ND	5.0	08/22/16 12:54	
2,2-Dichloropropane	ug/L	ND	5.0	08/22/16 12:54	
2-Butanone (MEK)	ug/L	ND	25.0	08/22/16 12:54	
2-Chlorotoluene	ug/L	ND	5.0	08/22/16 12:54	
2-Hexanone	ug/L	ND	25.0	08/22/16 12:54	
4-Chlorotoluene	ug/L	ND	5.0	08/22/16 12:54	
4-Methyl-2-pentanone (MIBK)	ug/L	ND	25.0	08/22/16 12:54	
Acetone	ug/L	ND	100	08/22/16 12:54	
Acrolein	ug/L	ND	50.0	08/22/16 12:54	
Acrylonitrile	ug/L	ND	100	08/22/16 12:54	
Benzene	ug/L	ND	5.0	08/22/16 12:54	
Bromobenzene	ug/L	ND	5.0	08/22/16 12:54	
Bromochloromethane	ug/L	ND	5.0	08/22/16 12:54	
Bromodichloromethane	ug/L	ND	5.0	08/22/16 12:54	
Bromoform	ug/L	ND	5.0	08/22/16 12:54	
Bromomethane	ug/L	ND	5.0	08/22/16 12:54	
Carbon disulfide	ug/L	ND	10.0	08/22/16 12:54	
Carbon tetrachloride	ug/L	ND	5.0	08/22/16 12:54	
Chlorobenzene	ug/L	ND	5.0	08/22/16 12:54	
Chloroethane	ug/L	ND	5.0	08/22/16 12:54	
Chloroform	ug/L	ND	5.0	08/22/16 12:54	
Chloromethane	ug/L	ND	5.0	08/22/16 12:54	
cis-1,2-Dichloroethene	ug/L	ND	5.0	08/22/16 12:54	

Results presented on this page are in the units indicated by the "Units" column except where an alternate unit is presented to the right of the result.

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

QUALITY CONTROL DATA

Project: Amphenol
Pace Project No.: 50152274

METHOD BLANK: 1609935 Matrix: Water
Associated Lab Samples: 50152274006

Parameter	Units	Blank Result	Reporting Limit	Analyzed	Qualifiers
cis-1,3-Dichloropropene	ug/L	ND	5.0	08/22/16 12:54	
Dibromochloromethane	ug/L	ND	5.0	08/22/16 12:54	
Dibromomethane	ug/L	ND	5.0	08/22/16 12:54	
Dichlorodifluoromethane	ug/L	ND	5.0	08/22/16 12:54	
Ethyl methacrylate	ug/L	ND	100	08/22/16 12:54	
Ethylbenzene	ug/L	ND	5.0	08/22/16 12:54	
Hexachloro-1,3-butadiene	ug/L	ND	5.0	08/22/16 12:54	
Iodomethane	ug/L	ND	10.0	08/22/16 12:54	
Isopropylbenzene (Cumene)	ug/L	ND	5.0	08/22/16 12:54	
Methyl-tert-butyl ether	ug/L	ND	4.0	08/22/16 12:54	
Methylene Chloride	ug/L	ND	5.0	08/22/16 12:54	
n-Butylbenzene	ug/L	ND	5.0	08/22/16 12:54	
n-Propylbenzene	ug/L	ND	5.0	08/22/16 12:54	
Naphthalene	ug/L	ND	5.0	08/22/16 12:54	
p-Isopropyltoluene	ug/L	ND	5.0	08/22/16 12:54	
sec-Butylbenzene	ug/L	ND	5.0	08/22/16 12:54	
Styrene	ug/L	ND	5.0	08/22/16 12:54	
tert-Butylbenzene	ug/L	ND	5.0	08/22/16 12:54	
Tetrachloroethene	ug/L	ND	5.0	08/22/16 12:54	
Toluene	ug/L	ND	5.0	08/22/16 12:54	
trans-1,2-Dichloroethene	ug/L	ND	5.0	08/22/16 12:54	
trans-1,3-Dichloropropene	ug/L	ND	5.0	08/22/16 12:54	
trans-1,4-Dichloro-2-butene	ug/L	ND	100	08/22/16 12:54	
Trichloroethene	ug/L	ND	5.0	08/22/16 12:54	
Trichlorofluoromethane	ug/L	ND	5.0	08/22/16 12:54	
Vinyl acetate	ug/L	ND	50.0	08/22/16 12:54	
Vinyl chloride	ug/L	ND	2.0	08/22/16 12:54	
Xylene (Total)	ug/L	ND	10.0	08/22/16 12:54	
4-Bromofluorobenzene (S)	%.	101	79-116	08/22/16 12:54	
Dibromofluoromethane (S)	%.	99	84-118	08/22/16 12:54	
Toluene-d8 (S)	%.	103	86-110	08/22/16 12:54	

LABORATORY CONTROL SAMPLE: 1609936

Parameter	Units	Spike Conc.	LCS Result	LCS % Rec	% Rec Limits	Qualifiers
1,1,1,2-Tetrachloroethane	ug/L	50	50.3	101	74-130	
1,1,1-Trichloroethane	ug/L	50	50.4	101	72-123	
1,1,2,2-Tetrachloroethane	ug/L	50	50.1	100	72-124	
1,1,2-Trichloroethane	ug/L	50	47.6	95	75-125	
1,1-Dichloroethane	ug/L	50	51.5	103	70-120	
1,1-Dichloroethene	ug/L	50	54.6	109	69-127	
1,1-Dichloropropene	ug/L	50	51.8	104	81-129	
1,2,3-Trichlorobenzene	ug/L	50	48.5	97	71-130	
1,2,3-Trichloropropane	ug/L	50	50.0	100	77-127	

Results presented on this page are in the units indicated by the "Units" column except where an alternate unit is presented to the right of the result.

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical®
www.pacelabs.com

Pace Analytical Services, Inc.
Not NELAP Accredited
4860 Blazer Parkway
Dublin, OH 43017
(614)486-5421

Pace Analytical Services, Inc.
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

QUALITY CONTROL DATA

Project: Amphenol
Pace Project No.: 50152274

LABORATORY CONTROL SAMPLE: 1609936

Parameter	Units	Spike Conc.	LCS Result	LCS % Rec	% Rec Limits	Qualifiers
1,2,4-Trichlorobenzene	ug/L	50	49.8	100	66-126	
1,2,4-Trimethylbenzene	ug/L	50	49.4	99	73-125	
1,2-Dibromoethane (EDB)	ug/L	50	47.1	94	76-125	
1,2-Dichlorobenzene	ug/L	50	50.6	101	77-122	
1,2-Dichloroethane	ug/L	50	45.5	91	70-123	
1,2-Dichloropropane	ug/L	50	52.1	104	77-124	
1,3,5-Trimethylbenzene	ug/L	50	51.0	102	75-124	
1,3-Dichlorobenzene	ug/L	50	49.5	99	76-124	
1,3-Dichloropropane	ug/L	50	53.7	107	77-123	
1,4-Dichlorobenzene	ug/L	50	47.4	95	75-117	
2,2-Dichloropropane	ug/L	50	50.4	101	44-147	
2-Butanone (MEK)	ug/L	250	250	100	60-135	
2-Chlorotoluene	ug/L	50	52.0	104	75-124	
2-Hexanone	ug/L	250	262	105	65-139	
4-Chlorotoluene	ug/L	50	53.3	107	75-124	
4-Methyl-2-pentanone (MIBK)	ug/L	250	251	100	66-134	
Acetone	ug/L	250	251	100	47-144	
Acrolein	ug/L	1000	1490	149	31-200	
[illegible]onitrile	ug/L	200	196	98	64-133	
[illegible]ene	ug/L	50	52.7	105	76-122	
Bromobenzene	ug/L	50	49.5	99	75-117	
Bromochloromethane	ug/L	50	52.0	104	74-134	
Bromodichloromethane	ug/L	50	48.8	98	71-124	
Bromoform	ug/L	50	49.2	98	60-125	
Bromomethane	ug/L	50	54.8	110	23-194	
Carbon disulfide	ug/L	50	58.6	117	63-130	
Carbon tetrachloride	ug/L	50	53.8	108	73-133	
Chlorobenzene	ug/L	50	47.4	95	76-118	
Chloroethane	ug/L	50	52.2	104	50-147	
Chloroform	ug/L	50	49.5	99	70-119	
Chloromethane	ug/L	50	50.9	102	52-136	
cis-1,2-Dichloroethene	ug/L	50	47.0	94	74-120	
cis-1,3-Dichloropropene	ug/L	50	54.0	108	71-134	
Dibromochloromethane	ug/L	50	51.2	102	73-127	
Dibromomethane	ug/L	50	47.1	94	75-124	
Dichlorodifluoromethane	ug/L	50	58.1	116	39-166	
Ethyl methacrylate	ug/L	200	216	108	73-136	
Ethylbenzene	ug/L	50	51.4	103	75-123	
Hexachloro-1,3-butadiene	ug/L	50	52.6	105	70-125	
Iodomethane	ug/L	100	113	113	56-142	
Isopropylbenzene (Cumene)	ug/L	50	50.8	102	84-134	
Methyl-tert-butyl ether	ug/L	50	40.1	80	65-131	
Methylene Chloride	ug/L	50	47.3	95	66-130	
n-Butylbenzene	ug/L	50	51.9	104	70-127	
n-Propylbenzene	ug/L	50	53.9	108	78-131	
Naphthalene	ug/L	50	46.1	92	65-134	
p-Isopropyltoluene	ug/L	50	52.1	104	75-124	

Results presented on this page are in the units indicated by the "Units" column except where an alternate unit is presented to the right of the result.

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical®
www.pacelabs.com

Pace Analytical Services, Inc.
Not NELAP Accredited
4860 Blazer Parkway
Dublin, OH 43017
(614)486-5421

Pace Analytical Services, Inc.
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

QUALITY CONTROL DATA

Project: Amphenol
Pace Project No.: 50152274

LABORATORY CONTROL SAMPLE: 1609936

Parameter	Units	Spike Conc.	LCS Result	LCS % Rec	% Rec Limits	Qualifiers
sec-Butylbenzene	ug/L	50	52.3	105	83-135	
Styrene	ug/L	50	51.6	103	78-128	
tert-Butylbenzene	ug/L	50	42.1	84	62-114	
Tetrachloroethene	ug/L	50	46.1	92	69-119	
Toluene	ug/L	50	48.2	96	74-122	
trans-1,2-Dichloroethene	ug/L	50	53.8	108	72-122	
trans-1,3-Dichloropropene	ug/L	50	56.9	114	66-135	
trans-1,4-Dichloro-2-butene	ug/L	200	167	84	39-153	
Trichloroethene	ug/L	50	48.3	97	75-123	
Trichlorofluoromethane	ug/L	50	54.2	108	58-148	
Vinyl acetate	ug/L	200	255	127	67-154	
Vinyl chloride	ug/L	50	54.5	109	61-147	
Xylene (Total)	ug/L	150	151	101	75-127	
4-Bromofluorobenzene (S)	%.			99	79-116	
Dibromofluoromethane (S)	%.			99	84-118	
Toluene-d8 (S)	%.			101	86-110	

RIX SPIKE & MATRIX SPIKE DUPLICATE: 1610006 1610007

Parameter	Units	50152373014 Result	MS Spike Conc.	MSD Spike Conc.	MS Result	MSD Result	MS % Rec	MSD % Rec	% Rec Limits	RPD	Max RPD	Qual
1,1,1,2-Tetrachloroethane	ug/L	ND	50	50	50.5	52.4	101	105	44-142	4	20	
1,1,1-Trichloroethane	ug/L	ND	50	50	51.5	55.8	103	112	51-140	8	20	
1,1,2,2-Tetrachloroethane	ug/L	ND	50	50	48.5	50.4	97	101	49-138	4	20	
1,1,2-Trichloroethane	ug/L	ND	50	50	48.1	50.5	96	101	51-138	5	20	
1,1-Dichloroethane	ug/L	ND	50	50	51.4	55.7	103	111	48-137	8	20	
1,1-Dichloroethene	ug/L	ND	50	50	56.2	61.8	112	124	51-144	10	20	
1,1-Dichloropropene	ug/L	ND	50	50	52.5	56.9	105	114	54-150	8	20	
1,2,3-Trichlorobenzene	ug/L	ND	50	50	47.8	51.4	96	103	32-140	7	20	
1,2,3-Trichloropropane	ug/L	ND	50	50	49.7	49.8	99	100	51-139	0	20	
1,2,4-Trichlorobenzene	ug/L	ND	50	50	51.8	54.5	104	109	27-134	5	20	
1,2,4-Trimethylbenzene	ug/L	ND	50	50	48.4	52.0	97	104	32-143	7	20	
1,2-Dibromoethane (EDB)	ug/L	ND	50	50	49.0	50.7	98	101	52-134	3	20	
1,2-Dichlorobenzene	ug/L	ND	50	50	49.0	51.5	98	103	38-138	5	20	
1,2-Dichloroethane	ug/L	ND	50	50	45.1	48.1	90	96	44-144	6	20	
1,2-Dichloropropane	ug/L	ND	50	50	51.0	54.9	102	110	56-138	7	20	
1,3,5-Trimethylbenzene	ug/L	ND	50	50	50.9	53.2	102	106	28-146	4	20	
1,3-Dichlorobenzene	ug/L	ND	50	50	50.2	51.6	100	103	36-139	3	20	
1,3-Dichloropropane	ug/L	ND	50	50	53.6	56.1	107	112	54-137	5	20	
1,4-Dichlorobenzene	ug/L	ND	50	50	48.1	51.1	96	102	34-134	6	20	
2,2-Dichloropropane	ug/L	ND	50	50	42.6	44.3	85	89	20-142	4	20	
2-Butanone (MEK)	ug/L	ND	250	250	239	254	95	102	44-142	6	20	
2-Chlorotoluene	ug/L	ND	50	50	52.0	54.5	104	109	36-143	5	20	
2-Hexanone	ug/L	ND	250	250	254	263	102	105	43-150	3	20	
4-Chlorotoluene	ug/L	ND	50	50	53.6	55.6	107	111	34-143	4	20	

Results presented on this page are in the units indicated by the "Units" column except where an alternate unit is presented to the right of the result.

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical®
www.pacelabs.com

Pace Analytical Services, Inc.
Not NELAP Accredited
4860 Blazer Parkway
Dublin, OH 43017
(614)486-5421

Pace Analytical Services, Inc.
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

QUALITY CONTROL DATA

Project: Amphenol
Pace Project No.: 50152274

MATRIX SPIKE & MATRIX SPIKE DUPLICATE: 1610006 1610007

Parameter	Units	50152373014 Result	MS Spike Conc.	MSD Spike Conc.	MS Result	MSD Result	MS % Rec	MSD % Rec	% Rec Limits	RPD	Max RPD	Qual
4-Methyl-2-pentanone (MIBK)	ug/L	ND	250	250	249	260	99	104	46-143	5	20	
Acetone	ug/L	ND	250	250	226	241	90	97	33-150	7	20	
Acrolein	ug/L	ND	1000	1000	1410	1520	141	152	32-200	7	20	
Acrylonitrile	ug/L	ND	200	200	189	201	95	101	47-143	6	20	
Benzene	ug/L	ND	50	50	52.4	55.4	105	111	51-140	6	20	
Bromobenzene	ug/L	ND	50	50	51.1	53.6	102	107	41-134	5	20	
Bromochloromethane	ug/L	ND	50	50	50.1	53.8	100	108	53-148	7	20	
Bromodichloromethane	ug/L	ND	50	50	48.2	51.4	96	103	46-137	6	20	
Bromoform	ug/L	ND	50	50	46.7	48.9	93	98	36-127	5	20	
Bromomethane	ug/L	ND	50	50	40.6	58.8	81	118	10-188	37	20	M0
Carbon disulfide	ug/L	ND	50	50	59.1	64.2	118	128	35-148	8	20	
Carbon tetrachloride	ug/L	ND	50	50	54.9	59.9	110	120	45-151	9	20	
Chlorobenzene	ug/L	ND	50	50	50.1	51.8	100	104	45-138	3	20	
Chloroethane	ug/L	ND	50	50	54.9	57.9	110	116	33-164	5	20	
Chloroform	ug/L	ND	50	50	49.1	53.0	98	106	50-135	8	20	
Chloromethane	ug/L	ND	50	50	49.7	54.5	99	109	38-146	9	20	
c 2-Dichloroethene	ug/L	ND	50	50	48.9	51.6	98	103	43-144	5	20	
3-Dichloropropene	ug/L	ND	50	50	51.7	53.8	103	108	42-136	4	20	
Dibromochloromethane	ug/L	ND	50	50	49.7	51.5	99	103	45-136	4	20	
Dibromomethane	ug/L	ND	50	50	46.8	50.1	94	100	51-139	7	20	
Dichlorodifluoromethane	ug/L	ND	50	50	59.9	68.2	120	136	29-174	13	20	
Ethyl methacrylate	ug/L	ND	200	200	218	225	109	113	44-150	4	20	
Ethylbenzene	ug/L	ND	50	50	52.8	55.3	106	111	36-146	5	20	
Hexachloro-1,3-butadiene	ug/L	ND	50	50	52.0	58.5	104	117	14-150	12	20	
Iodomethane	ug/L	ND	100	100	107	124	107	124	28-153	14	20	
Isopropylbenzene (Cumene)	ug/L	ND	50	50	52.5	56.3	105	113	43-159	7	20	
Methyl-tert-butyl ether	ug/L	ND	50	50	34.9	37.1	70	74	43-146	6	20	
Methylene Chloride	ug/L	ND	50	50	46.2	50.1	92	100	48-140	8	20	
n-Butylbenzene	ug/L	ND	50	50	50.6	55.4	101	111	16-152	9	20	
n-Propylbenzene	ug/L	ND	50	50	54.4	57.3	109	115	28-157	5	20	
Naphthalene	ug/L	ND	50	50	46.5	50.7	93	101	38-141	9	20	
p-Isopropyltoluene	ug/L	ND	50	50	51.2	54.6	102	109	21-151	6	20	
sec-Butylbenzene	ug/L	ND	50	50	53.5	56.6	107	113	27-165	6	20	
Styrene	ug/L	ND	50	50	51.9	54.1	104	108	31-148	4	20	
tert-Butylbenzene	ug/L	ND	50	50	43.5	46.6	87	93	24-131	7	20	
Tetrachloroethene	ug/L	ND	50	50	48.1	51.1	96	102	38-139	6	20	
Toluene	ug/L	ND	50	50	50.2	51.7	100	103	44-140	3	20	
trans-1,2-Dichloroethene	ug/L	ND	50	50	54.6	57.5	109	115	50-139	5	20	
trans-1,3-Dichloropropene	ug/L	ND	50	50	54.6	55.5	109	111	37-138	2	20	
trans-1,4-Dichloro-2-butene	ug/L	ND	200	200	158	160	79	80	10-157	2	20	
Trichloroethene	ug/L	ND	50	50	48.0	52.7	96	105	44-146	9	20	
Trichlorofluoromethane	ug/L	ND	50	50	57.6	63.5	115	127	41-164	10	20	
Vinyl acetate	ug/L	ND	200	200	205	213	103	106	15-146	4	20	
Vinyl chloride	ug/L	ND	50	50	55.5	60.8	111	122	43-166	9	20	
Xylene (Total)	ug/L	ND	150	150	155	163	103	108	35-146	5	20	

Results presented on this page are in the units indicated by the "Units" column except where an alternate unit is presented to the right of the result.

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical®
www.pacelabs.com

Pace Analytical Services, Inc.
Not NELAP Accredited
4860 Blazer Parkway
Dublin, OH 43017
(614)486-5421

Pace Analytical Services, Inc.
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

QUALITY CONTROL DATA

Project: Amphenol
Pace Project No.: 50152274

MATRIX SPIKE & MATRIX SPIKE DUPLICATE: 1610006 1610007

Parameter	Units	50152373014 Result	MS Spike Conc.	MSD Spike Conc.	MS Result	MSD Result	MS % Rec	MSD % Rec	% Rec Limits	RPD	Max RPD	Qual
4-Bromofluorobenzene (S)	%.						101	99	79-116			
Dibromofluoromethane (S)	%.						99	100	84-118			
Toluene-d8 (S)	%.						102	101	86-110			

Results presented on this page are in the units indicated by the "Units" column except where an alternate unit is presented to the right of the result.

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
Not NELAP Accredited
4860 Blazer Parkway
Dublin, OH 43017
(614)486-5421

Pace Analytical Services, Inc.
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

QUALIFIERS

Project: Amphenol
Pace Project No.: 50152274

DEFINITIONS

DF - Dilution Factor, if reported, represents the factor applied to the reported data due to dilution of the sample aliquot.

ND - Not Detected at or above adjusted reporting limit.

J - Estimated concentration above the adjusted method detection limit and below the adjusted reporting limit.

MDL - Adjusted Method Detection Limit.

PQL - Practical Quantitation Limit.

RL - Reporting Limit.

S - Surrogate

1,2-Diphenylhydrazine decomposes to and cannot be separated from Azobenzene using Method 8270. The result for each analyte is a combined concentration.

Consistent with EPA guidelines, unrounded data are displayed and have been used to calculate % recovery and RPD values.

LCS(D) - Laboratory Control Sample (Duplicate)

MS(D) - Matrix Spike (Duplicate)

DUP - Sample Duplicate

RPD - Relative Percent Difference

NC - Not Calculable.

SG - Silica Gel - Clean-Up

U - Indicates the compound was analyzed for, but not detected.

N-Nitrosodiphenylamine decomposes and cannot be separated from Diphenylamine using Method 8270. The result reported for each analyte is a combined concentration.

Pace Analytical is TNI accredited. Contact your Pace PM for the current list of accredited analytes.

TNI - The NELAC Institute.

ANALYTE QUALIFIERS

M0 Matrix spike recovery and/or matrix spike duplicate recovery was outside laboratory control limits.

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical Services, Inc.
Not NELAP Accredited
4860 Blazer Parkway
Dublin, OH 43017
(614)486-5421

Pace Analytical Services, Inc.
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

QUALITY CONTROL DATA CROSS REFERENCE TABLE

Project: Amphenol
Pace Project No.: 50152274

Lab ID	Sample ID	QC Batch Method	QC Batch	Analytical Method	Analytical Batch
50152274001	RW-1	EPA 8260	347869		
50152274002	RW-2	EPA 8260	347869		
50152274003	RW-3	EPA 8260	347869		
50152274004	RW-4	EPA 8260	347869		
50152274005	RW-5	EPA 8260	347869		
50152274006	EFFLUENT	EPA 8260	348031		

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, Inc..

Pace Analytical
www.pacelabs.com

CHAIN-OF-CU DY / Analytical Request Document

The Chain-of-Custody is a LEGAL DOCUMENT. All relevant fields must be completed accurately.

5815227Y

Page : 1 Of 1

Section A — Required Client Information:

Company:	IWM Consulting
Address:	7428 Rockville Road
	Indianapolis, IN 46214
Email To:	cnewell@iwmconsult.com
Phone: 347-1111	Fax:
Requested Due Date/TAT:	10 Day (Default)

Section B — Required Project Information:

Report To:	Chris Newell
Copy To:	
Purchase Order No.	
Client Project ID:	Amphenol
Container Order Number:	

Section C — Invoice Information:

Attention:	Chris Newell
Company Name:	IWM Consulting
Address:	7428 Rockville Road, Indianapolis, IN 46
Pace Quote Reference:	
Pace Project Manager:	Hunt, Kenneth
Pace Profile #:	

Regulatory Agency: RCRA - Resource Conservation and Recovery Act

State / Location: Indiana

ITEM#	SAMPLE ID (One Character per box. (A-Z, 0-9 / , -) Sample Ids must be unique)	MATRIX CODE (see valid codes to left)	SAMPLE TYPE (G=GRAB C=COMP)	COLLECTED START DATE	COLLECTED START TIME	COLLECTED END DATE	COLLECTED END TIME	SAMPLE TEMP AT COLLECTION	# OF CONTAINERS	Preservatives: Unpreserved	H2SO4	HNO3	HCl	NaOH	Na2S2O3	Methanol	Other	Analyses Test Y/N	Analyses Test: VOC 8260 WT	Residual Chlorine (Y/N)
1	RW-1	WT				8-18-16	9:55		3				X						X	-901
2	RW-2	WT					9:50		3				X						X	-902
3	RW-3	WT					9:45		3				X						X	-903
4	RW-4	WT					9:40		3				X						X	-904
5	RW-5	WT					9:35		3				X						X	-905
6	EFFLUENT	WT				↓	9:30		3				X						X	-906
7																				
8																				
9																				
10																				
11																				
12																				

ADDITIONAL COMMENTS	RELINQUISHED BY / AFFILIATION	DATE	TIME	ACCEPTED BY / AFFILIATION	DATE	TIME	SAMPLE CONDITIONS
	Ralph Mien IWM	8-18-16	3:06	Pace	8-18-16	1506	1.9° Y N Y

SAMPLER NAME AND SIGNATURE

PRINT Name of SAMPLER: Ralph Mien

SIGNATURE of SAMPLER: Ralph Mien DATE Signed: 8-18-16

TEMP in C	Received on Ice (Y/N)	Custody Sealed Cooler (Y/N)	Samples Intact (Y/N)

Sample Condition Upon Receipt

Pace Analytical Client Name: IWM Cons. Project # 50152274

...ier: ☐ Fed Ex ☐ UPS ☐ USPS ☑ Client ☐ Commercial ☐ Pace Other _____

Tracking #: _____

Custody Seal on Cooler/Box Present: ☐ yes ☑ no Seals intact: ☐ yes ☐ no

Date/Time 5035A kits placed in freezer _____

Packing Material: ☐ Bubble Wrap ☒ Bubble Bags ☐ None ☐ Other _____

Thermometer 1 2 3 4 5 6 A B C D E F Type of Ice: Wet Blue None ☐ Samples on ice, cooling process has begun

Cooler Temperature (Initial/Corrected) 1.7°/1.7° Ice Visible in Sample Containers: ☐ yes ☒ no

Temp should be above freezing to 6°C

Date and Initials of person examining contents: KEO 8-18-16

		Comments:
Are samples from West Virginia? Document any containers out of temp.	☐Yes ☒No	1.
Chain of Custody Present:	☒Yes ☐No ☐N/A	2.
Chain of Custody Filled Out:	☒Yes ☐No ☐N/A	3.
Chain of Custody Relinquished:	☒Yes ☐No ☐N/A	4.
Sampler Name & Signature on COC:	☒Yes ☐No ☐N/A	5.
Short Hold Time Analysis (<72hr):	☐Yes ☒No ☐N/A	6.
Rush Turn Around Time Requested:	☐Yes ☒No ☐N/A	7.
Containers Intact:	☒Yes ☐No ☐N/A	8.
Sample Labels match COC: -Includes date/time/ID/Analysis	☒Yes ☐No ☐N/A	9.
...ntainers needing acid/base pres. have been checked? exceptions: VOA, coliform, TOC, O&G All containers needing preservation are found to be in compliance with EPA recommendation (<2, >9, >12) unless otherwise noted.	☐Yes ☐No ☒N/A	10 (Circle) HNO3 H2SO4 NaOH NaOH/ZnAc
Residual Chlorine Check (SVOC 625 Pest/PCB 608)		11. Present Absent
Residual Chlorine Check (Total/Amenable/Free Cyanide)		12. Present Absent
Headspace in VOA Vials (>6mm):	☒Yes ☐No ☐N/A	13 1 vial for RW-2
Headspace Wisconsin Sulfide	☐Yes ☐No	14
Trip Blank Present:	☐Yes ☒No ☐N/A	15
Trip Blank Custody Seals Present	☐Yes ☐No ☒N/A	
Project Manager Review		
Samples Arrived within Hold Time:	☒Yes ☐No ☐N/A	15.
Sufficient Volume:	☒Yes ☐No ☐N/A	16.
Correct Containers Used:	☒Yes ☐No ☐N/A	17.

Client Notification/ Resolution: Field Data Required? Y / N

Person Contacted: _____ Date/Time: _____

Comments/ Resolution:

Project Manager Review: [signature] **Date:** 8/18/16

Form F-IN-Q-290-rev.09, 13Oct2015

Sample Container Count

CLIENT: Tum Cons-

COC PAGE 1 of 1

COC ID# _____

Project # 5015274

Sample Line Item	DG9H VG9H	AG1U	WGFU	AG0U	R	4 / 6 Bulk Kit	BP2N	BP2U	BP2S	BP3N	BP3U	BP3S	AG3S	AG1H	BP3C	BP1U	SP5T	AG2U				Matrix SI/Wt/Ot (Soil/Water/Other)	pH <2	pH >9	pH>12
1	3																					W			
2	↓																					↓			
3																									
4																									
5																									
6	↓																					↓			
7																									
8																									
9																									
10																									
11																									
12																									

Container Codes

DG9H	40mL HCL amber voa vial	AG0U	100mL unpreserved amber glass	BP1N	1 liter HNO3 plastic	DG9P	40mL TSP amber vial
AG1U	1liter unpreserved amber glass	AG1H	1 liter HCL amber glass	BP1S	1 liter H2SO4 plastic	DG9S	40mL H2SO4 amber vial
WGFU	4oz clear soil jar	AG1S	1 liter H2SO4 amber glass	BP1U	1 liter unpreserved plastic	DG9T	40mL Na Thio amber vial
R	terra core kit	AG1T	1 liter Na Thiosulfate amber glass	BP1Z	1 liter NaOH, Zn, Ac	DG9U	40mL unpreserved amber vial
BP2N	500mL HNO3 plastic	AG2N	500mL HNO3 amber glass	BP2A	500mL NaOH, Asc Acid plastic	SP5T	120mL Coliform Na Thiosulfate
BP2U	500mL unpreserved plastic	AG2S	500mL H2SO4 amber glass	BP2O	500mL NaOH plastic	JGFU	4oz unpreserved amber wide
BP2S	500mL H2SO4 plastic	AG2U	500mL unpreserved amber glass	BP2Z	500mL NaOH, Zn Ac	U	Summa Can
BP3N	250mL HNO3 plastic	AG3U	250mL unpreserved amber glass	AF	Air Filter	VG9H	40mL HCL clear vial
BP3U	250mL unpreserved plastic	BG1H	1 liter HCL clear glass	BP3C	250mL NaOH plastic	VG9T	40mL Na Thio. clear vial
BP3S	250mL H2SO4 plastic	BG1S	1 liter H2SO4 clear glass	BP3Z	250mL NaOH, Zn Ac plastic	VG9U	40mL unpreserved clear vial
AG3S	250mL H2SO4 glass amber	BG1T	1 liter Na Thiosulfate clear glass	C	Air Cassettes	VSG	Headspace septa vial & HCL
AG1S	1 liter H2SO4 amber glass	BG1U	1 liter unpreserved glass	DG9B	40mL Na Bisulfate amber vial	WGFX	4oz wide jar w/hexane wipe
BP1U	1 liter unpreserved plastic	BP1A	1 liter NaOH, Asc Acid plastic	DG9M	40mL MeOH clear vial	ZPLC	Ziploc Bag

C

APPENDIX C

Semi-Annual Groundwater Sampling Logs

YSI 556 Calibration Form

Date: 10/13/14
Personnel: DGW
Project: Amphenol

Parameter	Calibration Standard Value	Instrument Reading Before Calibration	Instrument Reading After Calibration	Calibration Accepted	Instrument Reading Post-Calibration
ORP	600 mV	603.9	600	Y / N	
pH	7.00 s.u. (+/-50 pH mV)	6.80	7.0	Y / N	
pH	4.00 s.u. (+165-180 pH mV)	4.33	4.03	(Y) N	
Sp Conductance	4.49 mS/cm	4.498	4.490	Y / N	
Sp Conductance	1.413 mS/cm			Y / N	
DO	8.92 mg/L (Multi-solution) or 95-105%	106.6	98.3	(Y) / N	
pH	10.00 s.u. (-165-180 pH mV)	10.24	10.0	(Y) / N	

* Out of ranges need to be noted.

Notes: _____

ORP Measurements Reference Table

Temperature °F	Temperature °C	Potential in mV
32	0	237
41	5	232
50	10	230
59	15	237
68	20	223
77	25	220
86	30	226
95	35	213
104	40	219
113	45	205
122	50	201
131	55	197
140	60	193
149	65	189
158	70	185

ATTACHMENT 1
GROUNDWATER SAMPLING FIELD LOG

Well No.	IT-2	Project No.	IN-AMP-15-06
Project	Amphenol	Site Name	Amphenol, Franklin, IN
Sampling Purpose	Semi-Annual GWS	Sampling Personnel	Mier/White
		Date	10/13/16
		Time In	10:54 Time Out 11:09

I. Well Information

Reference point on well casing		(Y)	N
Well Diameter	ID 2	OD	
Total Well Depth	17.30		
Depth to Water	12.97		
Slug Test Performed		Y	(N)
Redevelop		Y	(N)

II. Well Water Information

Length of water column (ft.)		4.33
Volume of water in well (gal.)		.70
Volume of bailer (gal.)	0.33	

III. Evacuation Information

Volume of water removed from well (gal.)		2.1	Evacuation Method Bailer
Did well go dry ?	Y	(N)	Evacuation Rate (gpm) - 0.66

IV. Well Sampling

Container	3x 40 ml VOA
Preservative	HCl
Time Sampled	11:27
Analysis	VOCs EPA Method 8260B

V. Groundwater Characteristics After Well Evacuation

Temperature (C)		16.04
Conductivity (uS/cm)		.793
pH (SU)		7.27
ORP (mV)		-181.1
DO (mg/L)		1.07
Film	Y	(N)

VI. Miscellaneous Observations/Problems

VII. Sample Destination

Pace Analytical via Hand delivery (IWM)

Field Personnel Mier/White

ATTACHMENT 1
GROUNDWATER SAMPLING FIELD LOG

Well No. IT- 3
Project Amphenol
Sampling Purpose Semi-Annual GWS

Project No. IN-AMP-15-06
Site Name Amphenol, Franklin, IN
Sampling Personnel Mier/White
Date 10/13/16
Time In 12:45 Time Out 12:59

I. Well Information

Reference point on well casing		(Y)	N
Well Diameter	ID 2	OD	2
Total Well Depth	13.70		
Depth to Water	11.07		
Slug Test Performed		Y	(N)
Redevelop		Y	(N)

II. Well Water Information

Length of water column (ft.)		2.63
Volume of water in well (gal.)		.42
Volume of bailer (gal.)	0.33	

III. Evacuation Information

Volume of water removed from well (gal.) 1.26
Did well go dry ? Y (N)

Evacuation Method Bailer
Evacuation Rate (gpm) - 0.66

IV. Well Sampling

Container	3x 40 ml VOA
Preservative	HCl
Time Sampled	13:11
Analysis	VOCs EPA Method 8260B

V. Groundwater Characteristics After Well Evacuation

Temperature (C)		16.80
Conductivity (uS/cm)		1806
pH (SU)		5.74
ORP (mV)		299.3
DO (mg/L)		3.22
Film	Y	(N)

VI. Miscellaneous Observations/Problems

VII. Sample Destination

Pace Analytical via Hand delivery (IWM)

Field Personnel White/Mier

ATTACHMENT 1
GROUNDWATER SAMPLING FIELD LOG

Well No.	MW - 12R	Project No.	IN-AMP-15-06
Project	Amphenol	Site Name	Amphenol, Franklin, IN
Sampling Purpose	Semi-Annual GWS	Sampling Personnel	Mier/White
		Date	10/13/16
		Time In	10:31 Time Out 10:47

I. Well Information

Reference point on well casing		(Y)	N
Well Diameter	ID 2	OD	2
Total Well Depth	25.20		
Depth to Water	17.13		
Slug Test Performed		Y	(N)
Redevelop		Y	(N)

II. Well Water Information

Length of water column (ft.)		8.07
Volume of water in well (gal.)		1.31
Volume of bailer (gal.)	0.33	

III. Evacuation Information

Volume of water removed from well (gal.)		3.94	
Did well go dry ?	Y	(N)	
Evacuation Method	Bailer		
Evacuation Rate (gpm)	- 0.66		

IV. Well Sampling

Container	3x 40 ml VOA
Preservative	HCl
Time Sampled	11:13
Analysis	VOCs EPA Method 8260B

V. Groundwater Characteristics After Well Evacuation

Temperature (C)		15.09
Conductivity (uS/cm)		558
pH (SU)		7.19
ORP (mV)		66.2
DO (mg/L)		1.86
Film	Y	(N)

VI. Miscellaneous Observations/Problems

VII. Sample Destination

Pace Analytical via Hand delivery (IWM)

Field Personnel Mier / White

ATTACHMENT 1
GROUNDWATER SAMPLING FIELD LOG

Well No.	MW-20	Project No.	IN-AMP-15-06
Project	Amphenol	Site Name	Amphenol, Franklin, IN
Sampling Purpose	Semi-Annual GWS	Sampling Personnel	Mier/White
		Date	10/13/16
		Time In	12.27 Time Out 13:43

I. Well Information

Reference point on well casing		(Y)	N
Well Diameter	ID 2"	OD	
Total Well Depth	23.45		
Depth to Water	10.58		
Slug Test Performed		Y	(N)
Redevelop		Y	(N)

II. Well Water Information

Length of water column (ft.)		12.87
Volume of water in well (gal.)		2.09
Volume of bailer (gal.)	0.33	

III. Evacuation Information

Volume of water removed from well (gal.)		6.29	
Did well go dry ?	Y	N	

Evacuation Method: Bailer
Evacuation Rate (gpm): - 0.66

IV. Well Sampling

Container	3x 40 ml VOA
Preservative	HCl
Time Sampled	13:53
Analysis	VOCs EPA Method 8260B

V. Groundwater Characteristics After Well Evacuation

Temperature (C)		14.36
Conductivity (uS/cm)		859
pH (SU)		6.86
ORP (mV)		22.7
DO (mg/L)		1.89
Film	Y	(N)

VI. Miscellaneous Observations/Problems

VII. Sample Destination

Pace Analytical via Hand delivery (IWM)

Field Personnel RM / DW

ATTACHMENT 1
GROUNDWATER SAMPLING FIELD LOG

Well No.	MW-22	Project No.	IN-AMP-15-06
Project	Amphenol	Site Name	Amphenol, Franklin, IN
Sampling Purpose	Semi-Annual GWS	Sampling Personnel	Mier/White
		Date	10/13/16
		Time In	9:33 Time Out 9:48

I. Well Information

Reference point on well casing		(Y)	N
Well Diameter	ID 2"	OD	
Total Well Depth	24.00		
Depth to Water	17.86		
Slug Test Performed		Y	(N)
Redevelop		Y	(N)

II. Well Water Information

Length of water column (ft.)		6.14
Volume of water in well (gal.)		1.00
Volume of bailer (gal.)	0.33	

III. Evacuation Information

Volume of water removed from well (gal.)		3.0	
Did well go dry ?	Y	(N)	
Evacuation Method	Bailer		
Evacuation Rate (gpm)	- 0.66		

IV. Well Sampling

Container	3x 40 ml VOA
Preservative	HCl
Time Sampled	10:24
Analysis	VOCs EPA Method 8260B

V. Groundwater Characteristics After Well Evacuation

Temperature (C)		15.38
Conductivity (uS/cm)		1,043
pH (SU)		6.84
ORP (mV)		-43.7
DO (mg/L)		2.0
Film	Y	(N)

VI. Miscellaneous Observations/Problems

VII. Sample Destination

Pace Analytical via Hand delivery (IWM)

Field Personnel Mier / White

ATTACHMENT 1
GROUNDWATER SAMPLING FIELD LOG

Well No.	MW-20	Project No.	IN-AMP-15-06
Project	Amphenol	Site Name	Amphenol, Franklin, IN
Sampling Purpose	Semi-Annual GWS	Sampling Personnel	Mier/White
		Date	10/13/16
		Time In	9:57 Time Out 10:08

I. Well Information

Reference point on well casing		(Y)	N
Well Diameter	ID 2	OD	
Total Well Depth	25.25		
Depth to Water	17.71		
Slug Test Performed		Y	(N)
Redevelop		Y	(N)

II. Well Water Information

Length of water column (ft.)		7.54
Volume of water in well (gal.)		1.22
Volume of bailer (gal.)	0.33	

III. Evacuation Information

Volume of water removed from well (gal.)		3.66	
Did well go dry ?	Y	(N)	

Evacuation Method: Bailer
Evacuation Rate (gpm): - 0.66

IV. Well Sampling

Container	3x 40 ml VOA
Preservative	HCl
Time Sampled	10:35
Analysis	VOCs EPA Method 8260B

V. Groundwater Characteristics After Well Evacuation

Temperature (C)		15.88
Conductivity (uS/cm)		.791
pH (SU)		6.99
ORP (mV)		102.6
DO (mg/L)		3.77
Film	Y	(N)

VI. Miscellaneous Observations/Problems

VII. Sample Destination

Pace Analytical via Hand delivery (IWM)

Field Personnel Mier / White

ATTACHMENT 1
GROUNDWATER SAMPLING FIELD LOG

Well No.	MW - 29	Project No.	IN-AMP-15-06
Project	Amphenol	Site Name	Amphenol, Franklin, IN
Sampling Purpose	Semi-Annual GWS	Sampling Personnel	Mier/White
		Date	10-13-16
		Time In	10:08 Time Out 10:23

I. Well Information

Reference point on well casing		(Y)	N
Well Diameter	ID 2	OD	
Total Well Depth	25.53		
Depth to Water	17.57		
Slug Test Performed		Y	(N)
Redevelop		Y	(N)

II. Well Water Information

Length of water column (ft.)	7.96
Volume of water in well (gal.)	1.29
Volume of bailer (gal.)	0.33

III. Evacuation Information

Volume of water removed from well (gal.)		3.99	
Did well go dry ?	Y	(N)	

Evacuation Method: Bailer
Evacuation Rate (gpm): - 0.66

IV. Well Sampling

Container	3x 40 ml VOA
Preservative	HCl
Time Sampled	10:46
Analysis	VOCs EPA Method 8260B

V. Groundwater Characteristics After Well Evacuation

Temperature (C)		14.10
Conductivity (uS/cm)		.893
pH (SU)		6.85
ORP (mV)		27.2
DO (mg/L)		1.58
Film	Y	(N)

VI. Miscellaneous Observations/Problems

VII. Sample Destination

Pace Analytical via Hand delivery (IWM)

Field Personnel Mier / White

ATTACHMENT 1
GROUNDWATER SAMPLING FIELD LOG

Well No. MW-30
Project: Amphenol
Sampling Purpose: Semi-Annual GWS

Project No. IN-AMP-15-06
Site Name: Amphenol, Franklin, IN
Sampling Personnel: Mier/White
Date: 10-13-16
Time In: 11:17 Time Out: 11:52

I. Well Information

Reference point on well casing		(Y)	N
Well Diameter	ID 2	OD	
Total Well Depth	21.20		
Depth to Water	15.42		
Slug Test Performed		Y	(N)
Redevelop		Y	(N)

II. Well Water Information

Length of water column (ft.)	5.78	
Volume of water in well (gal.)	.94	
Volume of bailer (gal.)	0.33	

III. Evacuation Information

Volume of water removed from well (gal.)	2.82		
Did well go dry ?	Y	(N)	

Evacuation Method: Bailer
Evacuation Rate (gpm): 0.66

IV. Well Sampling

Container	3x 40 ml VOA
Preservative	HCl
Time Sampled	11:47
Analysis	VOCs EPA Method 8260B

V. Groundwater Characteristics After Well Evacuation

Temperature (C)	15.58	
Conductivity (uS/cm)	1,038	
pH (SU)	7.03	
ORP (mV)	4.2	
DO (mg/L)	1.23	
Film	Y	(N)

VI. Miscellaneous Observations/Problems

VII. Sample Destination

Pace Analytical via Hand delivery (IWM)

Field Personnel: Mier/White

APPENDIX D

Laboratory Analytical Report
Semi-Annual Groundwater Samples

Pace Analytical®
www.pacelabs.com

Pace Analytical Services, LLC
Not NELAP Accredited
4860 Blazer Parkway
Dublin, OH 43017
(614)486-5421

Pace Analytical Services, LLC
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

October 18, 2016

Mr. Chris Newell
IWM Consulting
7428 Rockville Road
Indianapolis, IN 46214

RE: Project: Amphenol
Pace Project No.: 50156613

Dear Mr. Newell:
Enclosed are the analytical results for sample(s) received by the laboratory on October 13, 2016. The results relate only to the samples included in this report. Results reported herein conform to the most current, applicable TNI/NELAC standards and the laboratory's Quality Assurance Manual, where applicable, unless otherwise noted in the body of the report.

If you have any questions concerning this report, please feel free to contact me.

Sincerely,

Kenneth Hunt
kenneth.hunt@pacelabs.com
Project Manager

Enclosures

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

Pace Analytical Services, LLC
Not NELAP Accredited
4860 Blazer Parkway
Dublin, OH 43017
(614)486-5421

Pace Analytical Services, LLC
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

CERTIFICATIONS

Project: Amphenol
Pace Project No.: 50156613

Indiana Certification IDs

7726 Moller Road, Indianapolis, IN 46268
Illinois Certification #: 200074
Indiana Certification #: C-49-06
Kansas/NELAP Certification #:E-10177
Kentucky UST Certification #: 0042
Kentucky WW Certification #:98019
Ohio VAP Certification #: CL-0065
Oklahoma Certification #: 2014-148
Texas Certification #: T104704355-15-9
West Virginia Certification #: 330
Wisconsin Certification #: 999788130
USDA Soil Permit #: P330-10-00128

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

Pace Analytical Services, LLC
Not NELAP Accredited
4860 Blazer Parkway
Dublin, OH 43017
(614)486-5421

Pace Analytical Services, LLC
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

SAMPLE SUMMARY

Project: Amphenol
Pace Project No.: 50156613

Lab ID	Sample ID	Matrix	Date Collected	Date Received
50156613001	IT-2	Water	10/13/16 11:27	10/13/16 16:01
50156613002	IT-3	Water	10/13/16 13:11	10/13/16 16:01
50156613003	MW-12R	Water	10/13/16 11:13	10/13/16 16:01
50156613004	MW-20	Water	10/13/16 13:53	10/13/16 16:01
50156613005	MW-22	Water	10/13/16 10:24	10/13/16 16:01
50156613006	MW-28	Water	10/13/16 10:35	10/13/16 16:01
50156613007	MW-29	Water	10/13/16 10:46	10/13/16 16:01
50156613008	MW-30	Water	10/13/16 11:47	10/13/16 16:01
50156613009	DUPLICATE	Water	10/13/16 08:00	10/13/16 16:01
50156613010	TRIP BLANK	Water	10/13/16 08:00	10/13/16 16:01

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

Pace Analytical Services, LLC
Not NELAP Accredited
4860 Blazer Parkway
Dublin, OH 43017
(614)486-5421

Pace Analytical Services, LLC
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

SAMPLE ANALYTE COUNT

Project: Amphenol
Pace Project No.: 50156613

Lab ID	Sample ID	Method	Analysts	Analytes Reported
50156613001	IT-2	EPA 8260	DAE	72
50156613002	IT-3	EPA 8260	DAE	72
50156613003	MW-12R	EPA 8260	DAE	72
50156613004	MW-20	EPA 8260	DAE	72
50156613005	MW-22	EPA 8260	DAE	72
50156613006	MW-28	EPA 8260	DAE	72
50156613007	MW-29	EPA 8260	DAE	72
50156613008	MW-30	EPA 8260	DAE	72
50156613009	DUPLICATE	EPA 8260	DAE	72
50156613010	TRIP BLANK	EPA 8260	DAE	72

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

Pace Analytical Services, LLC
Not NELAP Accredited
4860 Blazer Parkway
Dublin, OH 43017
(614)486-5421

Pace Analytical Services, LLC
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

SUMMARY OF DETECTION

Project: Amphenol
Pace Project No.: 50156613

Lab Sample ID / Method	Client Sample ID / Parameters	Result	Units	Report Limit	Analyzed	Qualifiers
50156613001	**IT-2**					
EPA 8260	1,1-Dichloroethane	5.7	ug/L	5.0	10/17/16 12:57	
EPA 8260	cis-1,2-Dichloroethene	30.6	ug/L	5.0	10/17/16 12:57	
EPA 8260	Trichloroethene	6.8	ug/L	5.0	10/17/16 12:57	
50156613003	**MW-12R**					
EPA 8260	cis-1,2-Dichloroethene	193	ug/L	5.0	10/17/16 14:03	
EPA 8260	Tetrachloroethene	581	ug/L	50.0	10/17/16 14:36	
EPA 8260	1,1,1-Trichloroethane	54.5	ug/L	5.0	10/17/16 14:03	
EPA 8260	Trichloroethene	126	ug/L	5.0	10/17/16 14:03	
50156613005	**MW-22**					
EPA 8260	cis-1,2-Dichloroethene	7.5	ug/L	5.0	10/17/16 15:42	
EPA 8260	Tetrachloroethene	647	ug/L	50.0	10/17/16 16:15	
EPA 8260	1,1,1-Trichloroethane	7.6	ug/L	5.0	10/17/16 15:42	
EPA 8260	Trichloroethene	43.4	ug/L	5.0	10/17/16 15:42	
50156613006	**MW-28**					
EPA 8260	Tetrachloroethene	35.0	ug/L	5.0	10/17/16 18:26	
EPA 8260	1,1,1-Trichloroethane	9.7	ug/L	5.0	10/17/16 18:26	
8260	Trichloroethene	14.3	ug/L	5.0	10/17/16 18:26	
50156613008	**MW-30**					
EPA 8260	1,1,1-Trichloroethane	10.9	ug/L	5.0	10/17/16 16:48	
EPA 8260	Trichloroethene	5.4	ug/L	5.0	10/17/16 16:48	
50156613009	**DUPLICATE**					
EPA 8260	cis-1,2-Dichloroethene	7.8	ug/L	5.0	10/17/16 17:20	
EPA 8260	Tetrachloroethene	637	ug/L	50.0	10/17/16 17:53	
EPA 8260	1,1,1-Trichloroethane	7.4	ug/L	5.0	10/17/16 17:20	
EPA 8260	Trichloroethene	43.9	ug/L	5.0	10/17/16 17:20	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

Pace Analytical Services, LLC
Not NELAP Accredited
4860 Blazer Parkway
Dublin, OH 43017
(614)486-5421

Pace Analytical Services, LLC
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

ANALYTICAL RESULTS

Project: Amphenol
Pace Project No.: 50156613

Sample: IT-2 **Lab ID: 50156613001** Collected: 10/13/16 11:27 Received: 10/13/16 16:01 Matrix: Water

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8260 MSV	Analytical Method: EPA 8260							
Acetone	ND	ug/L	100	1		10/17/16 12:57	67-64-1	
Acrolein	ND	ug/L	50.0	1		10/17/16 12:57	107-02-8	
Acrylonitrile	ND	ug/L	100	1		10/17/16 12:57	107-13-1	
Benzene	ND	ug/L	5.0	1		10/17/16 12:57	71-43-2	
Bromobenzene	ND	ug/L	5.0	1		10/17/16 12:57	108-86-1	
Bromochloromethane	ND	ug/L	5.0	1		10/17/16 12:57	74-97-5	
Bromodichloromethane	ND	ug/L	5.0	1		10/17/16 12:57	75-27-4	
Bromoform	ND	ug/L	5.0	1		10/17/16 12:57	75-25-2	
Bromomethane	ND	ug/L	5.0	1		10/17/16 12:57	74-83-9	
2-Butanone (MEK)	ND	ug/L	25.0	1		10/17/16 12:57	78-93-3	
n-Butylbenzene	ND	ug/L	5.0	1		10/17/16 12:57	104-51-8	
sec-Butylbenzene	ND	ug/L	5.0	1		10/17/16 12:57	135-98-8	
tert-Butylbenzene	ND	ug/L	5.0	1		10/17/16 12:57	98-06-6	
Carbon disulfide	ND	ug/L	10.0	1		10/17/16 12:57	75-15-0	
Carbon tetrachloride	ND	ug/L	5.0	1		10/17/16 12:57	56-23-5	
Chlorobenzene	ND	ug/L	5.0	1		10/17/16 12:57	108-90-7	
Chloroethane	ND	ug/L	5.0	1		10/17/16 12:57	75-00-3	
Chloroform	ND	ug/L	5.0	1		10/17/16 12:57	67-66-3	
Chloromethane	ND	ug/L	5.0	1		10/17/16 12:57	74-87-3	
2-Chlorotoluene	ND	ug/L	5.0	1		10/17/16 12:57	95-49-8	
4-Chlorotoluene	ND	ug/L	5.0	1		10/17/16 12:57	106-43-4	
Dibromochloromethane	ND	ug/L	5.0	1		10/17/16 12:57	124-48-1	
1,2-Dibromoethane (EDB)	ND	ug/L	5.0	1		10/17/16 12:57	106-93-4	
Dibromomethane	ND	ug/L	5.0	1		10/17/16 12:57	74-95-3	
1,2-Dichlorobenzene	ND	ug/L	5.0	1		10/17/16 12:57	95-50-1	
1,3-Dichlorobenzene	ND	ug/L	5.0	1		10/17/16 12:57	541-73-1	
1,4-Dichlorobenzene	ND	ug/L	5.0	1		10/17/16 12:57	106-46-7	
trans-1,4-Dichloro-2-butene	ND	ug/L	100	1		10/17/16 12:57	110-57-6	
Dichlorodifluoromethane	ND	ug/L	5.0	1		10/17/16 12:57	75-71-8	
1,1-Dichloroethane	**5.7**	ug/L	5.0	1		10/17/16 12:57	75-34-3	
1,2-Dichloroethane	ND	ug/L	5.0	1		10/17/16 12:57	107-06-2	
1,1-Dichloroethene	ND	ug/L	5.0	1		10/17/16 12:57	75-35-4	
cis-1,2-Dichloroethene	**30.6**	ug/L	5.0	1		10/17/16 12:57	156-59-2	
trans-1,2-Dichloroethene	ND	ug/L	5.0	1		10/17/16 12:57	156-60-5	
1,2-Dichloropropane	ND	ug/L	5.0	1		10/17/16 12:57	78-87-5	
1,3-Dichloropropane	ND	ug/L	5.0	1		10/17/16 12:57	142-28-9	
2,2-Dichloropropane	ND	ug/L	5.0	1		10/17/16 12:57	594-20-7	
1,1-Dichloropropene	ND	ug/L	5.0	1		10/17/16 12:57	563-58-6	
cis-1,3-Dichloropropene	ND	ug/L	5.0	1		10/17/16 12:57	10061-01-5	
trans-1,3-Dichloropropene	ND	ug/L	5.0	1		10/17/16 12:57	10061-02-6	
Ethylbenzene	ND	ug/L	5.0	1		10/17/16 12:57	100-41-4	
Ethyl methacrylate	ND	ug/L	100	1		10/17/16 12:57	97-63-2	
Hexachloro-1,3-butadiene	ND	ug/L	5.0	1		10/17/16 12:57	87-68-3	
2-Hexanone	ND	ug/L	25.0	1		10/17/16 12:57	591-78-6	
Iodomethane	ND	ug/L	10.0	1		10/17/16 12:57	74-88-4	
Isopropylbenzene (Cumene)	ND	ug/L	5.0	1		10/17/16 12:57	98-82-8	
p-Isopropyltoluene	ND	ug/L	5.0	1		10/17/16 12:57	99-87-6	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

Pace Analytical
www.pacelabs.com

Pace Analytical Services, LLC
Not NELAP Accredited
4860 Blazer Parkway
Dublin, OH 43017
(614)486-5421

Pace Analytical Services, LLC
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

ANALYTICAL RESULTS

Project: Amphenol
Pace Project No.: 50156613

Sample: IT-2 **Lab ID: 50156613001** Collected: 10/13/16 11:27 Received: 10/13/16 16:01 Matrix: Water

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8260 MSV	Analytical Method: EPA 8260							
Methylene Chloride	ND	ug/L	5.0	1		10/17/16 12:57	75-09-2	
4-Methyl-2-pentanone (MIBK)	ND	ug/L	25.0	1		10/17/16 12:57	108-10-1	
Methyl-tert-butyl ether	ND	ug/L	4.0	1		10/17/16 12:57	1634-04-4	
Naphthalene	ND	ug/L	5.0	1		10/17/16 12:57	91-20-3	
n-Propylbenzene	ND	ug/L	5.0	1		10/17/16 12:57	103-65-1	
Styrene	ND	ug/L	5.0	1		10/17/16 12:57	100-42-5	
1,1,1,2-Tetrachloroethane	ND	ug/L	5.0	1		10/17/16 12:57	630-20-6	
1,1,2,2-Tetrachloroethane	ND	ug/L	5.0	1		10/17/16 12:57	79-34-5	
Tetrachloroethene	ND	ug/L	5.0	1		10/17/16 12:57	127-18-4	
Toluene	ND	ug/L	5.0	1		10/17/16 12:57	108-88-3	
1,2,3-Trichlorobenzene	ND	ug/L	5.0	1		10/17/16 12:57	87-61-6	
1,2,4-Trichlorobenzene	ND	ug/L	5.0	1		10/17/16 12:57	120-82-1	
1,1,1-Trichloroethane	ND	ug/L	5.0	1		10/17/16 12:57	71-55-6	
1,1,2-Trichloroethane	ND	ug/L	5.0	1		10/17/16 12:57	79-00-5	
Trichloroethene	6.8	ug/L	5.0	1		10/17/16 12:57	79-01-6	
Trichlorofluoromethane	ND	ug/L	5.0	1		10/17/16 12:57	75-69-4	
1,2,3-Trichloropropane	ND	ug/L	5.0	1		10/17/16 12:57	96-18-4	
Trimethylbenzene	ND	ug/L	5.0	1		10/17/16 12:57	95-63-6	
1,3,5-Trimethylbenzene	ND	ug/L	5.0	1		10/17/16 12:57	108-67-8	
Vinyl acetate	ND	ug/L	50.0	1		10/17/16 12:57	108-05-4	
Vinyl chloride	ND	ug/L	2.0	1		10/17/16 12:57	75-01-4	
Xylene (Total)	ND	ug/L	10.0	1		10/17/16 12:57	1330-20-7	
Surrogates								
Dibromofluoromethane (S)	99	%.	84-118	1		10/17/16 12:57	1868-53-7	
4-Bromofluorobenzene (S)	97	%.	79-116	1		10/17/16 12:57	460-00-4	
Toluene-d8 (S)	100	%.	86-110	1		10/17/16 12:57	2037-26-5	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

ANALYTICAL RESULTS

Project: Amphenol
Pace Project No.: 50156613

Sample: IT-3 **Lab ID: 50156613002** Collected: 10/13/16 13:11 Received: 10/13/16 16:01 Matrix: Water

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8260 MSV	Analytical Method: EPA 8260							
Acetone	ND	ug/L	100	1		10/17/16 13:30	67-64-1	
Acrolein	ND	ug/L	50.0	1		10/17/16 13:30	107-02-8	
Acrylonitrile	ND	ug/L	100	1		10/17/16 13:30	107-13-1	
Benzene	ND	ug/L	5.0	1		10/17/16 13:30	71-43-2	
Bromobenzene	ND	ug/L	5.0	1		10/17/16 13:30	108-86-1	
Bromochloromethane	ND	ug/L	5.0	1		10/17/16 13:30	74-97-5	
Bromodichloromethane	ND	ug/L	5.0	1		10/17/16 13:30	75-27-4	
Bromoform	ND	ug/L	5.0	1		10/17/16 13:30	75-25-2	
Bromomethane	ND	ug/L	5.0	1		10/17/16 13:30	74-83-9	
2-Butanone (MEK)	ND	ug/L	25.0	1		10/17/16 13:30	78-93-3	
n-Butylbenzene	ND	ug/L	5.0	1		10/17/16 13:30	104-51-8	
sec-Butylbenzene	ND	ug/L	5.0	1		10/17/16 13:30	135-98-8	
tert-Butylbenzene	ND	ug/L	5.0	1		10/17/16 13:30	98-06-6	
Carbon disulfide	ND	ug/L	10.0	1		10/17/16 13:30	75-15-0	
Carbon tetrachloride	ND	ug/L	5.0	1		10/17/16 13:30	56-23-5	
Chlorobenzene	ND	ug/L	5.0	1		10/17/16 13:30	108-90-7	
Chloroethane	ND	ug/L	5.0	1		10/17/16 13:30	75-00-3	
f oform	ND	ug/L	5.0	1		10/17/16 13:30	67-66-3	
Chloromethane	ND	ug/L	5.0	1		10/17/16 13:30	74-87-3	
2-Chlorotoluene	ND	ug/L	5.0	1		10/17/16 13:30	95-49-8	
4-Chlorotoluene	ND	ug/L	5.0	1		10/17/16 13:30	106-43-4	
Dibromochloromethane	ND	ug/L	5.0	1		10/17/16 13:30	124-48-1	
1,2-Dibromoethane (EDB)	ND	ug/L	5.0	1		10/17/16 13:30	106-93-4	
Dibromomethane	ND	ug/L	5.0	1		10/17/16 13:30	74-95-3	
1,2-Dichlorobenzene	ND	ug/L	5.0	1		10/17/16 13:30	95-50-1	
1,3-Dichlorobenzene	ND	ug/L	5.0	1		10/17/16 13:30	541-73-1	
1,4-Dichlorobenzene	ND	ug/L	5.0	1		10/17/16 13:30	106-46-7	
trans-1,4-Dichloro-2-butene	ND	ug/L	100	1		10/17/16 13:30	110-57-6	
Dichlorodifluoromethane	ND	ug/L	5.0	1		10/17/16 13:30	75-71-8	
1,1-Dichloroethane	ND	ug/L	5.0	1		10/17/16 13:30	75-34-3	
1,2-Dichloroethane	ND	ug/L	5.0	1		10/17/16 13:30	107-06-2	
1,1-Dichloroethene	ND	ug/L	5.0	1		10/17/16 13:30	75-35-4	
cis-1,2-Dichloroethene	ND	ug/L	5.0	1		10/17/16 13:30	156-59-2	
trans-1,2-Dichloroethene	ND	ug/L	5.0	1		10/17/16 13:30	156-60-5	
1,2-Dichloropropane	ND	ug/L	5.0	1		10/17/16 13:30	78-87-5	
1,3-Dichloropropane	ND	ug/L	5.0	1		10/17/16 13:30	142-28-9	
2,2-Dichloropropane	ND	ug/L	5.0	1		10/17/16 13:30	594-20-7	
1,1-Dichloropropene	ND	ug/L	5.0	1		10/17/16 13:30	563-58-6	
cis-1,3-Dichloropropene	ND	ug/L	5.0	1		10/17/16 13:30	10061-01-5	
trans-1,3-Dichloropropene	ND	ug/L	5.0	1		10/17/16 13:30	10061-02-6	
Ethylbenzene	ND	ug/L	5.0	1		10/17/16 13:30	100-41-4	
Ethyl methacrylate	ND	ug/L	100	1		10/17/16 13:30	97-63-2	
Hexachloro-1,3-butadiene	ND	ug/L	5.0	1		10/17/16 13:30	87-68-3	
2-Hexanone	ND	ug/L	25.0	1		10/17/16 13:30	591-78-6	
Iodomethane	ND	ug/L	10.0	1		10/17/16 13:30	74-88-4	
I opylbenzene (Cumene)	ND	ug/L	5.0	1		10/17/16 13:30	98-82-8	
p ropyltoluene	ND	ug/L	5.0	1		10/17/16 13:30	99-87-6	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

Pace Analytical®
www.pacelabs.com

Pace Analytical Services, LLC
Not NELAP Accredited
4860 Blazer Parkway
Dublin, OH 43017
(614)486-5421

Pace Analytical Services, LLC
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

ANALYTICAL RESULTS

Project: Amphenol
Pace Project No.: 50156613

Sample: IT-3 **Lab ID: 50156613002** Collected: 10/13/16 13:11 Received: 10/13/16 16:01 Matrix: Water

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8260 MSV	Analytical Method: EPA 8260							
Methylene Chloride	ND	ug/L	5.0	1		10/17/16 13:30	75-09-2	
4-Methyl-2-pentanone (MIBK)	ND	ug/L	25.0	1		10/17/16 13:30	108-10-1	
Methyl-tert-butyl ether	ND	ug/L	4.0	1		10/17/16 13:30	1634-04-4	
Naphthalene	ND	ug/L	5.0	1		10/17/16 13:30	91-20-3	
n-Propylbenzene	ND	ug/L	5.0	1		10/17/16 13:30	103-65-1	
Styrene	ND	ug/L	5.0	1		10/17/16 13:30	100-42-5	
1,1,1,2-Tetrachloroethane	ND	ug/L	5.0	1		10/17/16 13:30	630-20-6	
1,1,2,2-Tetrachloroethane	ND	ug/L	5.0	1		10/17/16 13:30	79-34-5	
Tetrachloroethene	ND	ug/L	5.0	1		10/17/16 13:30	127-18-4	
Toluene	ND	ug/L	5.0	1		10/17/16 13:30	108-88-3	
1,2,3-Trichlorobenzene	ND	ug/L	5.0	1		10/17/16 13:30	87-61-6	
1,2,4-Trichlorobenzene	ND	ug/L	5.0	1		10/17/16 13:30	120-82-1	
1,1,1-Trichloroethane	ND	ug/L	5.0	1		10/17/16 13:30	71-55-6	
1,1,2-Trichloroethane	ND	ug/L	5.0	1		10/17/16 13:30	79-00-5	
Trichloroethene	ND	ug/L	5.0	1		10/17/16 13:30	79-01-6	
Trichlorofluoromethane	ND	ug/L	5.0	1		10/17/16 13:30	75-69-4	
1,2,3-Trichloropropane	ND	ug/L	5.0	1		10/17/16 13:30	96-18-4	
Trimethylbenzene	ND	ug/L	5.0	1		10/17/16 13:30	95-63-6	
1,3,5-Trimethylbenzene	ND	ug/L	5.0	1		10/17/16 13:30	108-67-8	
Vinyl acetate	ND	ug/L	50.0	1		10/17/16 13:30	108-05-4	
Vinyl chloride	ND	ug/L	2.0	1		10/17/16 13:30	75-01-4	
Xylene (Total)	ND	ug/L	10.0	1		10/17/16 13:30	1330-20-7	
Surrogates								
Dibromofluoromethane (S)	99	%.	84-118	1		10/17/16 13:30	1868-53-7	
4-Bromofluorobenzene (S)	97	%.	79-116	1		10/17/16 13:30	460-00-4	
Toluene-d8 (S)	101	%.	86-110	1		10/17/16 13:30	2037-26-5	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

ANALYTICAL RESULTS

Project: Amphenol
Pace Project No.: 50156613

Sample: MW-12R Lab ID: **50156613003** Collected: 10/13/16 11:13 Received: 10/13/16 16:01 Matrix: Water

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8260 MSV	Analytical Method: EPA 8260							
Acetone	ND	ug/L	100	1		10/17/16 14:03	67-64-1	
Acrolein	ND	ug/L	50.0	1		10/17/16 14:03	107-02-8	
Acrylonitrile	ND	ug/L	100	1		10/17/16 14:03	107-13-1	
Benzene	ND	ug/L	5.0	1		10/17/16 14:03	71-43-2	
Bromobenzene	ND	ug/L	5.0	1		10/17/16 14:03	108-86-1	
Bromochloromethane	ND	ug/L	5.0	1		10/17/16 14:03	74-97-5	
Bromodichloromethane	ND	ug/L	5.0	1		10/17/16 14:03	75-27-4	
Bromoform	ND	ug/L	5.0	1		10/17/16 14:03	75-25-2	
Bromomethane	ND	ug/L	5.0	1		10/17/16 14:03	74-83-9	
2-Butanone (MEK)	ND	ug/L	25.0	1		10/17/16 14:03	78-93-3	
n-Butylbenzene	ND	ug/L	5.0	1		10/17/16 14:03	104-51-8	
sec-Butylbenzene	ND	ug/L	5.0	1		10/17/16 14:03	135-98-8	
tert-Butylbenzene	ND	ug/L	5.0	1		10/17/16 14:03	98-06-6	
Carbon disulfide	ND	ug/L	10.0	1		10/17/16 14:03	75-15-0	
Carbon tetrachloride	ND	ug/L	5.0	1		10/17/16 14:03	56-23-5	
Chlorobenzene	ND	ug/L	5.0	1		10/17/16 14:03	108-90-7	
Chloroethane	ND	ug/L	5.0	1		10/17/16 14:03	75-00-3	
C)form	ND	ug/L	5.0	1		10/17/16 14:03	67-66-3	
C romethane	ND	ug/L	5.0	1		10/17/16 14:03	74-87-3	
2-Chlorotoluene	ND	ug/L	5.0	1		10/17/16 14:03	95-49-8	
4-Chlorotoluene	ND	ug/L	5.0	1		10/17/16 14:03	106-43-4	
Dibromochloromethane	ND	ug/L	5.0	1		10/17/16 14:03	124-48-1	
1,2-Dibromoethane (EDB)	ND	ug/L	5.0	1		10/17/16 14:03	106-93-4	
Dibromomethane	ND	ug/L	5.0	1		10/17/16 14:03	74-95-3	
1,2-Dichlorobenzene	ND	ug/L	5.0	1		10/17/16 14:03	95-50-1	
1,3-Dichlorobenzene	ND	ug/L	5.0	1		10/17/16 14:03	541-73-1	
1,4-Dichlorobenzene	ND	ug/L	5.0	1		10/17/16 14:03	106-46-7	
trans-1,4-Dichloro-2-butene	ND	ug/L	100	1		10/17/16 14:03	110-57-6	
Dichlorodifluoromethane	ND	ug/L	5.0	1		10/17/16 14:03	75-71-8	
1,1-Dichloroethane	ND	ug/L	5.0	1		10/17/16 14:03	75-34-3	
1,2-Dichloroethane	ND	ug/L	5.0	1		10/17/16 14:03	107-06-2	
1,1-Dichloroethene	ND	ug/L	5.0	1		10/17/16 14:03	75-35-4	
cis-1,2-Dichloroethene	193	ug/L	5.0	1		10/17/16 14:03	156-59-2	
trans-1,2-Dichloroethene	ND	ug/L	5.0	1		10/17/16 14:03	156-60-5	
1,2-Dichloropropane	ND	ug/L	5.0	1		10/17/16 14:03	78-87-5	
1,3-Dichloropropane	ND	ug/L	5.0	1		10/17/16 14:03	142-28-9	
2,2-Dichloropropane	ND	ug/L	5.0	1		10/17/16 14:03	594-20-7	
1,1-Dichloropropene	ND	ug/L	5.0	1		10/17/16 14:03	563-58-6	
cis-1,3-Dichloropropene	ND	ug/L	5.0	1		10/17/16 14:03	10061-01-5	
trans-1,3-Dichloropropene	ND	ug/L	5.0	1		10/17/16 14:03	10061-02-6	
Ethylbenzene	ND	ug/L	5.0	1		10/17/16 14:03	100-41-4	
Ethyl methacrylate	ND	ug/L	100	1		10/17/16 14:03	97-63-2	
Hexachloro-1,3-butadiene	ND	ug/L	5.0	1		10/17/16 14:03	87-68-3	
2-Hexanone	ND	ug/L	25.0	1		10/17/16 14:03	591-78-6	
Iodomethane	ND	ug/L	10.0	1		10/17/16 14:03	74-88-4	
Is pylbenzene (Cumene)	ND	ug/L	5.0	1		10/17/16 14:03	98-82-8	
p ropyltoluene	ND	ug/L	5.0	1		10/17/16 14:03	99-87-6	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

Pace Analytical®
www.pacelabs.com

Pace Analytical Services, LLC
Not NELAP Accredited
4860 Blazer Parkway
Dublin, OH 43017
(614)486-5421

Pace Analytical Services, LLC
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

ANALYTICAL RESULTS

Project: Amphenol
Pace Project No.: 50156613

Sample: MW-12R **Lab ID: 50156613003** Collected: 10/13/16 11:13 Received: 10/13/16 16:01 Matrix: Water

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8260 MSV	Analytical Method: EPA 8260							
Methylene Chloride	ND	ug/L	5.0	1		10/17/16 14:03	75-09-2	
4-Methyl-2-pentanone (MIBK)	ND	ug/L	25.0	1		10/17/16 14:03	108-10-1	
Methyl-tert-butyl ether	ND	ug/L	4.0	1		10/17/16 14:03	1634-04-4	
Naphthalene	ND	ug/L	5.0	1		10/17/16 14:03	91-20-3	
n-Propylbenzene	ND	ug/L	5.0	1		10/17/16 14:03	103-65-1	
Styrene	ND	ug/L	5.0	1		10/17/16 14:03	100-42-5	
1,1,1,2-Tetrachloroethane	ND	ug/L	5.0	1		10/17/16 14:03	630-20-6	
1,1,2,2-Tetrachloroethane	ND	ug/L	5.0	1		10/17/16 14:03	79-34-5	
Tetrachloroethene	**581**	ug/L	50.0	10		10/17/16 14:36	127-18-4	
Toluene	ND	ug/L	5.0	1		10/17/16 14:03	108-88-3	
1,2,3-Trichlorobenzene	ND	ug/L	5.0	1		10/17/16 14:03	87-61-6	
1,2,4-Trichlorobenzene	ND	ug/L	5.0	1		10/17/16 14:03	120-82-1	
1,1,1-Trichloroethane	**54.5**	ug/L	5.0	1		10/17/16 14:03	71-55-6	
1,1,2-Trichloroethane	ND	ug/L	5.0	1		10/17/16 14:03	79-00-5	
Trichloroethene	**126**	ug/L	5.0	1		10/17/16 14:03	79-01-6	
Trichlorofluoromethane	ND	ug/L	5.0	1		10/17/16 14:03	75-69-4	
1,2,3-Trichloropropane	ND	ug/L	5.0	1		10/17/16 14:03	96-18-4	
Trimethylbenzene	ND	ug/L	5.0	1		10/17/16 14:03	95-63-6	
1,3,5-Trimethylbenzene	ND	ug/L	5.0	1		10/17/16 14:03	108-67-8	
Vinyl acetate	ND	ug/L	50.0	1		10/17/16 14:03	108-05-4	
Vinyl chloride	ND	ug/L	2.0	1		10/17/16 14:03	75-01-4	
Xylene (Total)	ND	ug/L	10.0	1		10/17/16 14:03	1330-20-7	
Surrogates								
Dibromofluoromethane (S)	97	%.	84-118	1		10/17/16 14:03	1868-53-7	
4-Bromofluorobenzene (S)	100	%.	79-116	1		10/17/16 14:03	460-00-4	
Toluene-d8 (S)	100	%.	86-110	1		10/17/16 14:03	2037-26-5	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

Pace Analytical®
www.pacelabs.com

Pace Analytical Services, LLC
Not NELAP Accredited
4860 Blazer Parkway
Dublin, OH 43017
(614)486-5421

Pace Analytical Services, LLC
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

ANALYTICAL RESULTS

Project: Amphenol
Pace Project No.: 50156613

Sample: MW-20 **Lab ID: 50156613004** Collected: 10/13/16 13:53 Received: 10/13/16 16:01 Matrix: Water

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8260 MSV	Analytical Method: EPA 8260							
Acetone	ND	ug/L	100	1		10/17/16 15:09	67-64-1	
Acrolein	ND	ug/L	50.0	1		10/17/16 15:09	107-02-8	
Acrylonitrile	ND	ug/L	100	1		10/17/16 15:09	107-13-1	
Benzene	ND	ug/L	5.0	1		10/17/16 15:09	71-43-2	
Bromobenzene	ND	ug/L	5.0	1		10/17/16 15:09	108-86-1	
Bromochloromethane	ND	ug/L	5.0	1		10/17/16 15:09	74-97-5	
Bromodichloromethane	ND	ug/L	5.0	1		10/17/16 15:09	75-27-4	
Bromoform	ND	ug/L	5.0	1		10/17/16 15:09	75-25-2	
Bromomethane	ND	ug/L	5.0	1		10/17/16 15:09	74-83-9	
2-Butanone (MEK)	ND	ug/L	25.0	1		10/17/16 15:09	78-93-3	
n-Butylbenzene	ND	ug/L	5.0	1		10/17/16 15:09	104-51-8	
sec-Butylbenzene	ND	ug/L	5.0	1		10/17/16 15:09	135-98-8	
tert-Butylbenzene	ND	ug/L	5.0	1		10/17/16 15:09	98-06-6	
Carbon disulfide	ND	ug/L	10.0	1		10/17/16 15:09	75-15-0	
Carbon tetrachloride	ND	ug/L	5.0	1		10/17/16 15:09	56-23-5	
Chlorobenzene	ND	ug/L	5.0	1		10/17/16 15:09	108-90-7	
Chloroethane	ND	ug/L	5.0	1		10/17/16 15:09	75-00-3	
C)form	ND	ug/L	5.0	1		10/17/16 15:09	67-66-3	
C romethane	ND	ug/L	5.0	1		10/17/16 15:09	74-87-3	
2-Chlorotoluene	ND	ug/L	5.0	1		10/17/16 15:09	95-49-8	
4-Chlorotoluene	ND	ug/L	5.0	1		10/17/16 15:09	106-43-4	
Dibromochloromethane	ND	ug/L	5.0	1		10/17/16 15:09	124-48-1	
1,2-Dibromoethane (EDB)	ND	ug/L	5.0	1		10/17/16 15:09	106-93-4	
Dibromomethane	ND	ug/L	5.0	1		10/17/16 15:09	74-95-3	
1,2-Dichlorobenzene	ND	ug/L	5.0	1		10/17/16 15:09	95-50-1	
1,3-Dichlorobenzene	ND	ug/L	5.0	1		10/17/16 15:09	541-73-1	
1,4-Dichlorobenzene	ND	ug/L	5.0	1		10/17/16 15:09	106-46-7	
trans-1,4-Dichloro-2-butene	ND	ug/L	100	1		10/17/16 15:09	110-57-6	
Dichlorodifluoromethane	ND	ug/L	5.0	1		10/17/16 15:09	75-71-8	
1,1-Dichloroethane	ND	ug/L	5.0	1		10/17/16 15:09	75-34-3	
1,2-Dichloroethane	ND	ug/L	5.0	1		10/17/16 15:09	107-06-2	
1,1-Dichloroethene	ND	ug/L	5.0	1		10/17/16 15:09	75-35-4	
cis-1,2-Dichloroethene	ND	ug/L	5.0	1		10/17/16 15:09	156-59-2	
trans-1,2-Dichloroethene	ND	ug/L	5.0	1		10/17/16 15:09	156-60-5	
1,2-Dichloropropane	ND	ug/L	5.0	1		10/17/16 15:09	78-87-5	
1,3-Dichloropropane	ND	ug/L	5.0	1		10/17/16 15:09	142-28-9	
2,2-Dichloropropane	ND	ug/L	5.0	1		10/17/16 15:09	594-20-7	
1,1-Dichloropropene	ND	ug/L	5.0	1		10/17/16 15:09	563-58-6	
cis-1,3-Dichloropropene	ND	ug/L	5.0	1		10/17/16 15:09	10061-01-5	
trans-1,3-Dichloropropene	ND	ug/L	5.0	1		10/17/16 15:09	10061-02-6	
Ethylbenzene	ND	ug/L	5.0	1		10/17/16 15:09	100-41-4	
Ethyl methacrylate	ND	ug/L	100	1		10/17/16 15:09	97-63-2	
Hexachloro-1,3-butadiene	ND	ug/L	5.0	1		10/17/16 15:09	87-68-3	
2-Hexanone	ND	ug/L	25.0	1		10/17/16 15:09	591-78-6	
Iodomethane	ND	ug/L	10.0	1		10/17/16 15:09	74-88-4	
I opylbenzene (Cumene)	ND	ug/L	5.0	1		10/17/16 15:09	98-82-8	
I opyltoluene	ND	ug/L	5.0	1		10/17/16 15:09	99-87-6	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

Pace Analytical
www.pacelabs.com

Pace Analytical Services, LLC
Not NELAP Accredited
4860 Blazer Parkway
Dublin, OH 43017
(614)486-5421

Pace Analytical Services, LLC
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

ANALYTICAL RESULTS

Project: Amphenol
Pace Project No.: 50156613

Sample: MW-20 **Lab ID: 50156613004** Collected: 10/13/16 13:53 Received: 10/13/16 16:01 Matrix: Water

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8260 MSV	Analytical Method: EPA 8260							
Methylene Chloride	ND	ug/L	5.0	1		10/17/16 15:09	75-09-2	
4-Methyl-2-pentanone (MIBK)	ND	ug/L	25.0	1		10/17/16 15:09	108-10-1	
Methyl-tert-butyl ether	ND	ug/L	4.0	1		10/17/16 15:09	1634-04-4	
Naphthalene	ND	ug/L	5.0	1		10/17/16 15:09	91-20-3	
n-Propylbenzene	ND	ug/L	5.0	1		10/17/16 15:09	103-65-1	
Styrene	ND	ug/L	5.0	1		10/17/16 15:09	100-42-5	
1,1,1,2-Tetrachloroethane	ND	ug/L	5.0	1		10/17/16 15:09	630-20-6	
1,1,2,2-Tetrachloroethane	ND	ug/L	5.0	1		10/17/16 15:09	79-34-5	
Tetrachloroethene	ND	ug/L	5.0	1		10/17/16 15:09	127-18-4	
Toluene	ND	ug/L	5.0	1		10/17/16 15:09	108-88-3	
1,2,3-Trichlorobenzene	ND	ug/L	5.0	1		10/17/16 15:09	87-61-6	
1,2,4-Trichlorobenzene	ND	ug/L	5.0	1		10/17/16 15:09	120-82-1	
1,1,1-Trichloroethane	ND	ug/L	5.0	1		10/17/16 15:09	71-55-6	
1,1,2-Trichloroethane	ND	ug/L	5.0	1		10/17/16 15:09	79-00-5	
Trichloroethene	ND	ug/L	5.0	1		10/17/16 15:09	79-01-6	
Trichlorofluoromethane	ND	ug/L	5.0	1		10/17/16 15:09	75-69-4	
1,2,3-Trichloropropane	ND	ug/L	5.0	1		10/17/16 15:09	96-18-4	
Trimethylbenzene	ND	ug/L	5.0	1		10/17/16 15:09	95-63-6	
1,3,5-Trimethylbenzene	ND	ug/L	5.0	1		10/17/16 15:09	108-67-8	
Vinyl acetate	ND	ug/L	50.0	1		10/17/16 15:09	108-05-4	
Vinyl chloride	ND	ug/L	2.0	1		10/17/16 15:09	75-01-4	
Xylene (Total)	ND	ug/L	10.0	1		10/17/16 15:09	1330-20-7	
Surrogates								
Dibromofluoromethane (S)	100	%.	84-118	1		10/17/16 15:09	1868-53-7	
4-Bromofluorobenzene (S)	99	%.	79-116	1		10/17/16 15:09	460-00-4	
Toluene-d8 (S)	101	%.	86-110	1		10/17/16 15:09	2037-26-5	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

ANALYTICAL RESULTS

Project: Amphenol
Pace Project No.: 50156613

Sample: MW-22 **Lab ID: 50156613005** Collected: 10/13/16 10:24 Received: 10/13/16 16:01 Matrix: Water

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8260 MSV	Analytical Method: EPA 8260							
Acetone	ND	ug/L	100	1		10/17/16 15:42	67-64-1	
Acrolein	ND	ug/L	50.0	1		10/17/16 15:42	107-02-8	
Acrylonitrile	ND	ug/L	100	1		10/17/16 15:42	107-13-1	
Benzene	ND	ug/L	5.0	1		10/17/16 15:42	71-43-2	
Bromobenzene	ND	ug/L	5.0	1		10/17/16 15:42	108-86-1	
Bromochloromethane	ND	ug/L	5.0	1		10/17/16 15:42	74-97-5	
Bromodichloromethane	ND	ug/L	5.0	1		10/17/16 15:42	75-27-4	
Bromoform	ND	ug/L	5.0	1		10/17/16 15:42	75-25-2	
Bromomethane	ND	ug/L	5.0	1		10/17/16 15:42	74-83-9	
2-Butanone (MEK)	ND	ug/L	25.0	1		10/17/16 15:42	78-93-3	
n-Butylbenzene	ND	ug/L	5.0	1		10/17/16 15:42	104-51-8	
sec-Butylbenzene	ND	ug/L	5.0	1		10/17/16 15:42	135-98-8	
tert-Butylbenzene	ND	ug/L	5.0	1		10/17/16 15:42	98-06-6	
Carbon disulfide	ND	ug/L	10.0	1		10/17/16 15:42	75-15-0	
Carbon tetrachloride	ND	ug/L	5.0	1		10/17/16 15:42	56-23-5	
Chlorobenzene	ND	ug/L	5.0	1		10/17/16 15:42	108-90-7	
Chloroethane	ND	ug/L	5.0	1		10/17/16 15:42	75-00-3	
[illegible]oform	ND	ug/L	5.0	1		10/17/16 15:42	67-66-3	
[illegible]oromethane	ND	ug/L	5.0	1		10/17/16 15:42	74-87-3	
2-Chlorotoluene	ND	ug/L	5.0	1		10/17/16 15:42	95-49-8	
4-Chlorotoluene	ND	ug/L	5.0	1		10/17/16 15:42	106-43-4	
Dibromochloromethane	ND	ug/L	5.0	1		10/17/16 15:42	124-48-1	
1,2-Dibromoethane (EDB)	ND	ug/L	5.0	1		10/17/16 15:42	106-93-4	
Dibromomethane	ND	ug/L	5.0	1		10/17/16 15:42	74-95-3	
1,2-Dichlorobenzene	ND	ug/L	5.0	1		10/17/16 15:42	95-50-1	
1,3-Dichlorobenzene	ND	ug/L	5.0	1		10/17/16 15:42	541-73-1	
1,4-Dichlorobenzene	ND	ug/L	5.0	1		10/17/16 15:42	106-46-7	
trans-1,4-Dichloro-2-butene	ND	ug/L	100	1		10/17/16 15:42	110-57-6	
Dichlorodifluoromethane	ND	ug/L	5.0	1		10/17/16 15:42	75-71-8	
1,1-Dichloroethane	ND	ug/L	5.0	1		10/17/16 15:42	75-34-3	
1,2-Dichloroethane	ND	ug/L	5.0	1		10/17/16 15:42	107-06-2	
1,1-Dichloroethene	ND	ug/L	5.0	1		10/17/16 15:42	75-35-4	
cis-1,2-Dichloroethene	**7.5**	ug/L	5.0	1		10/17/16 15:42	156-59-2	
trans-1,2-Dichloroethene	ND	ug/L	5.0	1		10/17/16 15:42	156-60-5	
1,2-Dichloropropane	ND	ug/L	5.0	1		10/17/16 15:42	78-87-5	
1,3-Dichloropropane	ND	ug/L	5.0	1		10/17/16 15:42	142-28-9	
2,2-Dichloropropane	ND	ug/L	5.0	1		10/17/16 15:42	594-20-7	
1,1-Dichloropropene	ND	ug/L	5.0	1		10/17/16 15:42	563-58-6	
cis-1,3-Dichloropropene	ND	ug/L	5.0	1		10/17/16 15:42	10061-01-5	
trans-1,3-Dichloropropene	ND	ug/L	5.0	1		10/17/16 15:42	10061-02-6	
Ethylbenzene	ND	ug/L	5.0	1		10/17/16 15:42	100-41-4	
Ethyl methacrylate	ND	ug/L	100	1		10/17/16 15:42	97-63-2	
Hexachloro-1,3-butadiene	ND	ug/L	5.0	1		10/17/16 15:42	87-68-3	
2-Hexanone	ND	ug/L	25.0	1		10/17/16 15:42	591-78-6	
Iodomethane	ND	ug/L	10.0	1		10/17/16 15:42	74-88-4	
Is[illegible]opylbenzene (Cumene)	ND	ug/L	5.0	1		10/17/16 15:42	98-82-8	
[illegible]ropyltoluene	ND	ug/L	5.0	1		10/17/16 15:42	99-87-6	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

Pace Analytical®
www.pacelabs.com

Pace Analytical Services, LLC
Not NELAP Accredited
4860 Blazer Parkway
Dublin, OH 43017
(614)486-5421

Pace Analytical Services, LLC
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

ANALYTICAL RESULTS

Project: Amphenol
Pace Project No.: 50156613

Sample: MW-22 **Lab ID: 50156613005** Collected: 10/13/16 10:24 Received: 10/13/16 16:01 Matrix: Water

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8260 MSV	Analytical Method: EPA 8260							
Methylene Chloride	ND	ug/L	5.0	1		10/17/16 15:42	75-09-2	
4-Methyl-2-pentanone (MIBK)	ND	ug/L	25.0	1		10/17/16 15:42	108-10-1	
Methyl-tert-butyl ether	ND	ug/L	4.0	1		10/17/16 15:42	1634-04-4	
Naphthalene	ND	ug/L	5.0	1		10/17/16 15:42	91-20-3	
n-Propylbenzene	ND	ug/L	5.0	1		10/17/16 15:42	103-65-1	
Styrene	ND	ug/L	5.0	1		10/17/16 15:42	100-42-5	
1,1,1,2-Tetrachloroethane	ND	ug/L	5.0	1		10/17/16 15:42	630-20-6	
1,1,2,2-Tetrachloroethane	ND	ug/L	5.0	1		10/17/16 15:42	79-34-5	
Tetrachloroethene	**647**	ug/L	50.0	10		10/17/16 16:15	127-18-4	
Toluene	ND	ug/L	5.0	1		10/17/16 15:42	108-88-3	
1,2,3-Trichlorobenzene	ND	ug/L	5.0	1		10/17/16 15:42	87-61-6	
1,2,4-Trichlorobenzene	ND	ug/L	5.0	1		10/17/16 15:42	120-82-1	
1,1,1-Trichloroethane	**7.6**	ug/L	5.0	1		10/17/16 15:42	71-55-6	
1,1,2-Trichloroethane	ND	ug/L	5.0	1		10/17/16 15:42	79-00-5	
Trichloroethene	**43.4**	ug/L	5.0	1		10/17/16 15:42	79-01-6	
Trichlorofluoromethane	ND	ug/L	5.0	1		10/17/16 15:42	75-69-4	
1,2,3-Trichloropropane	ND	ug/L	5.0	1		10/17/16 15:42	96-18-4	
Trimethylbenzene	ND	ug/L	5.0	1		10/17/16 15:42	95-63-6	
1,3,5-Trimethylbenzene	ND	ug/L	5.0	1		10/17/16 15:42	108-67-8	
Vinyl acetate	ND	ug/L	50.0	1		10/17/16 15:42	108-05-4	
Vinyl chloride	ND	ug/L	2.0	1		10/17/16 15:42	75-01-4	
Xylene (Total)	ND	ug/L	10.0	1		10/17/16 15:42	1330-20-7	
Surrogates								
Dibromofluoromethane (S)	100	%.	84-118	1		10/17/16 15:42	1868-53-7	
4-Bromofluorobenzene (S)	100	%.	79-116	1		10/17/16 15:42	460-00-4	
Toluene-d8 (S)	101	%.	86-110	1		10/17/16 15:42	2037-26-5	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

ANALYTICAL RESULTS

Project: Amphenol
Pace Project No.: 50156613

Sample: MW-28 **Lab ID: 50156613006** Collected: 10/13/16 10:35 Received: 10/13/16 16:01 Matrix: Water

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8260 MSV	Analytical Method: EPA 8260							
Acetone	ND	ug/L	100	1		10/17/16 18:26	67-64-1	
Acrolein	ND	ug/L	50.0	1		10/17/16 18:26	107-02-8	
Acrylonitrile	ND	ug/L	100	1		10/17/16 18:26	107-13-1	
Benzene	ND	ug/L	5.0	1		10/17/16 18:26	71-43-2	
Bromobenzene	ND	ug/L	5.0	1		10/17/16 18:26	108-86-1	
Bromochloromethane	ND	ug/L	5.0	1		10/17/16 18:26	74-97-5	
Bromodichloromethane	ND	ug/L	5.0	1		10/17/16 18:26	75-27-4	
Bromoform	ND	ug/L	5.0	1		10/17/16 18:26	75-25-2	
Bromomethane	ND	ug/L	5.0	1		10/17/16 18:26	74-83-9	
2-Butanone (MEK)	ND	ug/L	25.0	1		10/17/16 18:26	78-93-3	
n-Butylbenzene	ND	ug/L	5.0	1		10/17/16 18:26	104-51-8	
sec-Butylbenzene	ND	ug/L	5.0	1		10/17/16 18:26	135-98-8	
tert-Butylbenzene	ND	ug/L	5.0	1		10/17/16 18:26	98-06-6	
Carbon disulfide	ND	ug/L	10.0	1		10/17/16 18:26	75-15-0	
Carbon tetrachloride	ND	ug/L	5.0	1		10/17/16 18:26	56-23-5	
Chlorobenzene	ND	ug/L	5.0	1		10/17/16 18:26	108-90-7	
Chloroethane	ND	ug/L	5.0	1		10/17/16 18:26	75-00-3	
C[illegible]form	ND	ug/L	5.0	1		10/17/16 18:26	67-66-3	
C[illegible]romethane	ND	ug/L	5.0	1		10/17/16 18:26	74-87-3	
2-Chlorotoluene	ND	ug/L	5.0	1		10/17/16 18:26	95-49-8	
4-Chlorotoluene	ND	ug/L	5.0	1		10/17/16 18:26	106-43-4	
Dibromochloromethane	ND	ug/L	5.0	1		10/17/16 18:26	124-48-1	
1,2-Dibromoethane (EDB)	ND	ug/L	5.0	1		10/17/16 18:26	106-93-4	
Dibromomethane	ND	ug/L	5.0	1		10/17/16 18:26	74-95-3	
1,2-Dichlorobenzene	ND	ug/L	5.0	1		10/17/16 18:26	95-50-1	
1,3-Dichlorobenzene	ND	ug/L	5.0	1		10/17/16 18:26	541-73-1	
1,4-Dichlorobenzene	ND	ug/L	5.0	1		10/17/16 18:26	106-46-7	
trans-1,4-Dichloro-2-butene	ND	ug/L	100	1		10/17/16 18:26	110-57-6	
Dichlorodifluoromethane	ND	ug/L	5.0	1		10/17/16 18:26	75-71-8	
1,1-Dichloroethane	ND	ug/L	5.0	1		10/17/16 18:26	75-34-3	
1,2-Dichloroethane	ND	ug/L	5.0	1		10/17/16 18:26	107-06-2	
1,1-Dichloroethene	ND	ug/L	5.0	1		10/17/16 18:26	75-35-4	
cis-1,2-Dichloroethene	ND	ug/L	5.0	1		10/17/16 18:26	156-59-2	
trans-1,2-Dichloroethene	ND	ug/L	5.0	1		10/17/16 18:26	156-60-5	
1,2-Dichloropropane	ND	ug/L	5.0	1		10/17/16 18:26	78-87-5	
1,3-Dichloropropane	ND	ug/L	5.0	1		10/17/16 18:26	142-28-9	
2,2-Dichloropropane	ND	ug/L	5.0	1		10/17/16 18:26	594-20-7	
1,1-Dichloropropene	ND	ug/L	5.0	1		10/17/16 18:26	563-58-6	
cis-1,3-Dichloropropene	ND	ug/L	5.0	1		10/17/16 18:26	10061-01-5	
trans-1,3-Dichloropropene	ND	ug/L	5.0	1		10/17/16 18:26	10061-02-6	
Ethylbenzene	ND	ug/L	5.0	1		10/17/16 18:26	100-41-4	
Ethyl methacrylate	ND	ug/L	100	1		10/17/16 18:26	97-63-2	
Hexachloro-1,3-butadiene	ND	ug/L	5.0	1		10/17/16 18:26	87-68-3	
2-Hexanone	ND	ug/L	25.0	1		10/17/16 18:26	591-78-6	
Iodomethane	ND	ug/L	10.0	1		10/17/16 18:26	74-88-4	
Is[illegible]opylbenzene (Cumene)	ND	ug/L	5.0	1		10/17/16 18:26	98-82-8	
p[illegible]ropyltoluene	ND	ug/L	5.0	1		10/17/16 18:26	99-87-6	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

Pace Analytical®
www.pacelabs.com

Pace Analytical Services, LLC
Not NELAP Accredited
4860 Blazer Parkway
Dublin, OH 43017
(614)486-5421

Pace Analytical Services, LLC
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

ANALYTICAL RESULTS

Project: Amphenol
Pace Project No.: 50156613

Sample: MW-28 **Lab ID: 50156613006** Collected: 10/13/16 10:35 Received: 10/13/16 16:01 Matrix: Water

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8260 MSV	Analytical Method: EPA 8260							
Methylene Chloride	ND	ug/L	5.0	1		10/17/16 18:26	75-09-2	
4-Methyl-2-pentanone (MIBK)	ND	ug/L	25.0	1		10/17/16 18:26	108-10-1	
Methyl-tert-butyl ether	ND	ug/L	4.0	1		10/17/16 18:26	1634-04-4	
Naphthalene	ND	ug/L	5.0	1		10/17/16 18:26	91-20-3	
n-Propylbenzene	ND	ug/L	5.0	1		10/17/16 18:26	103-65-1	
Styrene	ND	ug/L	5.0	1		10/17/16 18:26	100-42-5	
1,1,1,2-Tetrachloroethane	ND	ug/L	5.0	1		10/17/16 18:26	630-20-6	
1,1,2,2-Tetrachloroethane	ND	ug/L	5.0	1		10/17/16 18:26	79-34-5	
Tetrachloroethene	**35.0**	ug/L	5.0	1		10/17/16 18:26	127-18-4	
Toluene	ND	ug/L	5.0	1		10/17/16 18:26	108-88-3	
1,2,3-Trichlorobenzene	ND	ug/L	5.0	1		10/17/16 18:26	87-61-6	
1,2,4-Trichlorobenzene	ND	ug/L	5.0	1		10/17/16 18:26	120-82-1	
1,1,1-Trichloroethane	**9.7**	ug/L	5.0	1		10/17/16 18:26	71-55-6	
1,1,2-Trichloroethane	ND	ug/L	5.0	1		10/17/16 18:26	79-00-5	
Trichloroethene	**14.3**	ug/L	5.0	1		10/17/16 18:26	79-01-6	
Trichlorofluoromethane	ND	ug/L	5.0	1		10/17/16 18:26	75-69-4	
1,2,3-Trichloropropane	ND	ug/L	5.0	1		10/17/16 18:26	96-18-4	
Trimethylbenzene	ND	ug/L	5.0	1		10/17/16 18:26	95-63-6	
1,3,5-Trimethylbenzene	ND	ug/L	5.0	1		10/17/16 18:26	108-67-8	
Vinyl acetate	ND	ug/L	50.0	1		10/17/16 18:26	108-05-4	
Vinyl chloride	ND	ug/L	2.0	1		10/17/16 18:26	75-01-4	
Xylene (Total)	ND	ug/L	10.0	1		10/17/16 18:26	1330-20-7	
Surrogates								
Dibromofluoromethane (S)	97	%.	84-118	1		10/17/16 18:26	1868-53-7	
4-Bromofluorobenzene (S)	99	%.	79-116	1		10/17/16 18:26	460-00-4	
Toluene-d8 (S)	100	%.	86-110	1		10/17/16 18:26	2037-26-5	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

Pace Analytical®
www.pacelabs.com

Pace Analytical Services, LLC
Not NELAP Accredited
4860 Blazer Parkway
Dublin, OH 43017
(614)486-5421

Pace Analytical Services, LLC
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

ANALYTICAL RESULTS

Project: Amphenol
Pace Project No.: 50156613

Sample: MW-29 **Lab ID: 50156613007** Collected: 10/13/16 10:46 Received: 10/13/16 16:01 Matrix: Water

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8260 MSV	Analytical Method: EPA 8260							
Acetone	ND	ug/L	100	1		10/17/16 19:32	67-64-1	
Acrolein	ND	ug/L	50.0	1		10/17/16 19:32	107-02-8	
Acrylonitrile	ND	ug/L	100	1		10/17/16 19:32	107-13-1	
Benzene	ND	ug/L	5.0	1		10/17/16 19:32	71-43-2	
Bromobenzene	ND	ug/L	5.0	1		10/17/16 19:32	108-86-1	
Bromochloromethane	ND	ug/L	5.0	1		10/17/16 19:32	74-97-5	
Bromodichloromethane	ND	ug/L	5.0	1		10/17/16 19:32	75-27-4	
Bromoform	ND	ug/L	5.0	1		10/17/16 19:32	75-25-2	
Bromomethane	ND	ug/L	5.0	1		10/17/16 19:32	74-83-9	
2-Butanone (MEK)	ND	ug/L	25.0	1		10/17/16 19:32	78-93-3	
n-Butylbenzene	ND	ug/L	5.0	1		10/17/16 19:32	104-51-8	
sec-Butylbenzene	ND	ug/L	5.0	1		10/17/16 19:32	135-98-8	
tert-Butylbenzene	ND	ug/L	5.0	1		10/17/16 19:32	98-06-6	
Carbon disulfide	ND	ug/L	10.0	1		10/17/16 19:32	75-15-0	
Carbon tetrachloride	ND	ug/L	5.0	1		10/17/16 19:32	56-23-5	
Chlorobenzene	ND	ug/L	5.0	1		10/17/16 19:32	108-90-7	
Chloroethane	ND	ug/L	5.0	1		10/17/16 19:32	75-00-3	
C)form	ND	ug/L	5.0	1		10/17/16 19:32	67-66-3	
C oromethane	ND	ug/L	5.0	1		10/17/16 19:32	74-87-3	
2-Chlorotoluene	ND	ug/L	5.0	1		10/17/16 19:32	95-49-8	
4-Chlorotoluene	ND	ug/L	5.0	1		10/17/16 19:32	106-43-4	
Dibromochloromethane	ND	ug/L	5.0	1		10/17/16 19:32	124-48-1	
1,2-Dibromoethane (EDB)	ND	ug/L	5.0	1		10/17/16 19:32	106-93-4	
Dibromomethane	ND	ug/L	5.0	1		10/17/16 19:32	74-95-3	
1,2-Dichlorobenzene	ND	ug/L	5.0	1		10/17/16 19:32	95-50-1	
1,3-Dichlorobenzene	ND	ug/L	5.0	1		10/17/16 19:32	541-73-1	
1,4-Dichlorobenzene	ND	ug/L	5.0	1		10/17/16 19:32	106-46-7	
trans-1,4-Dichloro-2-butene	ND	ug/L	100	1		10/17/16 19:32	110-57-6	
Dichlorodifluoromethane	ND	ug/L	5.0	1		10/17/16 19:32	75-71-8	
1,1-Dichloroethane	ND	ug/L	5.0	1		10/17/16 19:32	75-34-3	
1,2-Dichloroethane	ND	ug/L	5.0	1		10/17/16 19:32	107-06-2	
1,1-Dichloroethene	ND	ug/L	5.0	1		10/17/16 19:32	75-35-4	
cis-1,2-Dichloroethene	ND	ug/L	5.0	1		10/17/16 19:32	156-59-2	
trans-1,2-Dichloroethene	ND	ug/L	5.0	1		10/17/16 19:32	156-60-5	
1,2-Dichloropropane	ND	ug/L	5.0	1		10/17/16 19:32	78-87-5	
1,3-Dichloropropane	ND	ug/L	5.0	1		10/17/16 19:32	142-28-9	
2,2-Dichloropropane	ND	ug/L	5.0	1		10/17/16 19:32	594-20-7	
1,1-Dichloropropene	ND	ug/L	5.0	1		10/17/16 19:32	563-58-6	
cis-1,3-Dichloropropene	ND	ug/L	5.0	1		10/17/16 19:32	10061-01-5	
trans-1,3-Dichloropropene	ND	ug/L	5.0	1		10/17/16 19:32	10061-02-6	
Ethylbenzene	ND	ug/L	5.0	1		10/17/16 19:32	100-41-4	
Ethyl methacrylate	ND	ug/L	100	1		10/17/16 19:32	97-63-2	
Hexachloro-1,3-butadiene	ND	ug/L	5.0	1		10/17/16 19:32	87-68-3	
2-Hexanone	ND	ug/L	25.0	1		10/17/16 19:32	591-78-6	
Iodomethane	ND	ug/L	10.0	1		10/17/16 19:32	74-88-4	
I opylbenzene (Cumene)	ND	ug/L	5.0	1		10/17/16 19:32	98-82-8	
p ropyltoluene	ND	ug/L	5.0	1		10/17/16 19:32	99-87-6	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

Pace Analytical®
www.pacelabs.com

Pace Analytical Services, LLC
Not NELAP Accredited
4860 Blazer Parkway
Dublin, OH 43017
(614)486-5421

Pace Analytical Services, LLC
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

ANALYTICAL RESULTS

Project: Amphenol
Pace Project No.: 50156613

Sample: MW-29 **Lab ID: 50156613007** Collected: 10/13/16 10:46 Received: 10/13/16 16:01 Matrix: Water

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8260 MSV	Analytical Method: EPA 8260							
Methylene Chloride	ND	ug/L	5.0	1		10/17/16 19:32	75-09-2	
4-Methyl-2-pentanone (MIBK)	ND	ug/L	25.0	1		10/17/16 19:32	108-10-1	
Methyl-tert-butyl ether	ND	ug/L	4.0	1		10/17/16 19:32	1634-04-4	
Naphthalene	ND	ug/L	5.0	1		10/17/16 19:32	91-20-3	
n-Propylbenzene	ND	ug/L	5.0	1		10/17/16 19:32	103-65-1	
Styrene	ND	ug/L	5.0	1		10/17/16 19:32	100-42-5	
1,1,1,2-Tetrachloroethane	ND	ug/L	5.0	1		10/17/16 19:32	630-20-6	
1,1,2,2-Tetrachloroethane	ND	ug/L	5.0	1		10/17/16 19:32	79-34-5	
Tetrachloroethene	ND	ug/L	5.0	1		10/17/16 19:32	127-18-4	
Toluene	ND	ug/L	5.0	1		10/17/16 19:32	108-88-3	
1,2,3-Trichlorobenzene	ND	ug/L	5.0	1		10/17/16 19:32	87-61-6	
1,2,4-Trichlorobenzene	ND	ug/L	5.0	1		10/17/16 19:32	120-82-1	
1,1,1-Trichloroethane	ND	ug/L	5.0	1		10/17/16 19:32	71-55-6	
1,1,2-Trichloroethane	ND	ug/L	5.0	1		10/17/16 19:32	79-00-5	
Trichloroethene	ND	ug/L	5.0	1		10/17/16 19:32	79-01-6	
Trichlorofluoromethane	ND	ug/L	5.0	1		10/17/16 19:32	75-69-4	
1,2,3-Trichloropropane	ND	ug/L	5.0	1		10/17/16 19:32	96-18-4	
Trimethylbenzene	ND	ug/L	5.0	1		10/17/16 19:32	95-63-6	
1,3,5-Trimethylbenzene	ND	ug/L	5.0	1		10/17/16 19:32	108-67-8	
Vinyl acetate	ND	ug/L	50.0	1		10/17/16 19:32	108-05-4	
Vinyl chloride	ND	ug/L	2.0	1		10/17/16 19:32	75-01-4	
Xylene (Total)	ND	ug/L	10.0	1		10/17/16 19:32	1330-20-7	
Surrogates								
Dibromofluoromethane (S)	96	%.	84-118	1		10/17/16 19:32	1868-53-7	
4-Bromofluorobenzene (S)	95	%.	79-116	1		10/17/16 19:32	460-00-4	
Toluene-d8 (S)	100	%.	86-110	1		10/17/16 19:32	2037-26-5	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

ANALYTICAL RESULTS

Project: Amphenol
Pace Project No.: 50156613

Sample: MW-30 **Lab ID: 50156613008** Collected: 10/13/16 11:47 Received: 10/13/16 16:01 Matrix: Water

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8260 MSV	Analytical Method: EPA 8260							
Acetone	ND	ug/L	100	1		10/17/16 16:48	67-64-1	
Acrolein	ND	ug/L	50.0	1		10/17/16 16:48	107-02-8	
Acrylonitrile	ND	ug/L	100	1		10/17/16 16:48	107-13-1	
Benzene	ND	ug/L	5.0	1		10/17/16 16:48	71-43-2	
Bromobenzene	ND	ug/L	5.0	1		10/17/16 16:48	108-86-1	
Bromochloromethane	ND	ug/L	5.0	1		10/17/16 16:48	74-97-5	
Bromodichloromethane	ND	ug/L	5.0	1		10/17/16 16:48	75-27-4	
Bromoform	ND	ug/L	5.0	1		10/17/16 16:48	75-25-2	
Bromomethane	ND	ug/L	5.0	1		10/17/16 16:48	74-83-9	
2-Butanone (MEK)	ND	ug/L	25.0	1		10/17/16 16:48	78-93-3	
n-Butylbenzene	ND	ug/L	5.0	1		10/17/16 16:48	104-51-8	
sec-Butylbenzene	ND	ug/L	5.0	1		10/17/16 16:48	135-98-8	
tert-Butylbenzene	ND	ug/L	5.0	1		10/17/16 16:48	98-06-6	
Carbon disulfide	ND	ug/L	10.0	1		10/17/16 16:48	75-15-0	
Carbon tetrachloride	ND	ug/L	5.0	1		10/17/16 16:48	56-23-5	
Chlorobenzene	ND	ug/L	5.0	1		10/17/16 16:48	108-90-7	
Chloroethane	ND	ug/L	5.0	1		10/17/16 16:48	75-00-3	
C)form	ND	ug/L	5.0	1		10/17/16 16:48	67-66-3	
C romethane	ND	ug/L	5.0	1		10/17/16 16:48	74-87-3	
2-Chlorotoluene	ND	ug/L	5.0	1		10/17/16 16:48	95-49-8	
4-Chlorotoluene	ND	ug/L	5.0	1		10/17/16 16:48	106-43-4	
Dibromochloromethane	ND	ug/L	5.0	1		10/17/16 16:48	124-48-1	
1,2-Dibromoethane (EDB)	ND	ug/L	5.0	1		10/17/16 16:48	106-93-4	
Dibromomethane	ND	ug/L	5.0	1		10/17/16 16:48	74-95-3	
1,2-Dichlorobenzene	ND	ug/L	5.0	1		10/17/16 16:48	95-50-1	
1,3-Dichlorobenzene	ND	ug/L	5.0	1		10/17/16 16:48	541-73-1	
1,4-Dichlorobenzene	ND	ug/L	5.0	1		10/17/16 16:48	106-46-7	
trans-1,4-Dichloro-2-butene	ND	ug/L	100	1		10/17/16 16:48	110-57-6	
Dichlorodifluoromethane	ND	ug/L	5.0	1		10/17/16 16:48	75-71-8	
1,1-Dichloroethane	ND	ug/L	5.0	1		10/17/16 16:48	75-34-3	
1,2-Dichloroethane	ND	ug/L	5.0	1		10/17/16 16:48	107-06-2	
1,1-Dichloroethene	ND	ug/L	5.0	1		10/17/16 16:48	75-35-4	
cis-1,2-Dichloroethene	ND	ug/L	5.0	1		10/17/16 16:48	156-59-2	
trans-1,2-Dichloroethene	ND	ug/L	5.0	1		10/17/16 16:48	156-60-5	
1,2-Dichloropropane	ND	ug/L	5.0	1		10/17/16 16:48	78-87-5	
1,3-Dichloropropane	ND	ug/L	5.0	1		10/17/16 16:48	142-28-9	
2,2-Dichloropropane	ND	ug/L	5.0	1		10/17/16 16:48	594-20-7	
1,1-Dichloropropene	ND	ug/L	5.0	1		10/17/16 16:48	563-58-6	
cis-1,3-Dichloropropene	ND	ug/L	5.0	1		10/17/16 16:48	10061-01-5	
trans-1,3-Dichloropropene	ND	ug/L	5.0	1		10/17/16 16:48	10061-02-6	
Ethylbenzene	ND	ug/L	5.0	1		10/17/16 16:48	100-41-4	
Ethyl methacrylate	ND	ug/L	100	1		10/17/16 16:48	97-63-2	
Hexachloro-1,3-butadiene	ND	ug/L	5.0	1		10/17/16 16:48	87-68-3	
2-Hexanone	ND	ug/L	25.0	1		10/17/16 16:48	591-78-6	
Iodomethane	ND	ug/L	10.0	1		10/17/16 16:48	74-88-4	
I opylbenzene (Cumene)	ND	ug/L	5.0	1		10/17/16 16:48	98-82-8	
p ropyltoluene	ND	ug/L	5.0	1		10/17/16 16:48	99-87-6	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

Pace Analytical®
www.pacelabs.com

Pace Analytical Services, LLC
Not NELAP Accredited
4860 Blazer Parkway
Dublin, OH 43017
(614)486-5421

Pace Analytical Services, LLC
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

ANALYTICAL RESULTS

Project: Amphenol
Pace Project No.: 50156613

Sample: MW-30 **Lab ID: 50156613008** Collected: 10/13/16 11:47 Received: 10/13/16 16:01 Matrix: Water

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8260 MSV	Analytical Method: EPA 8260							
Methylene Chloride	ND	ug/L	5.0	1		10/17/16 16:48	75-09-2	
4-Methyl-2-pentanone (MIBK)	ND	ug/L	25.0	1		10/17/16 16:48	108-10-1	
Methyl-tert-butyl ether	ND	ug/L	4.0	1		10/17/16 16:48	1634-04-4	
Naphthalene	ND	ug/L	5.0	1		10/17/16 16:48	91-20-3	
n-Propylbenzene	ND	ug/L	5.0	1		10/17/16 16:48	103-65-1	
Styrene	ND	ug/L	5.0	1		10/17/16 16:48	100-42-5	
1,1,1,2-Tetrachloroethane	ND	ug/L	5.0	1		10/17/16 16:48	630-20-6	
1,1,2,2-Tetrachloroethane	ND	ug/L	5.0	1		10/17/16 16:48	79-34-5	
Tetrachloroethene	ND	ug/L	5.0	1		10/17/16 16:48	127-18-4	
Toluene	ND	ug/L	5.0	1		10/17/16 16:48	108-88-3	
1,2,3-Trichlorobenzene	ND	ug/L	5.0	1		10/17/16 16:48	87-61-6	
1,2,4-Trichlorobenzene	ND	ug/L	5.0	1		10/17/16 16:48	120-82-1	
1,1,1-Trichloroethane	**10.9**	ug/L	5.0	1		10/17/16 16:48	71-55-6	
1,1,2-Trichloroethane	ND	ug/L	5.0	1		10/17/16 16:48	79-00-5	
Trichloroethene	**5.4**	ug/L	5.0	1		10/17/16 16:48	79-01-6	
Trichlorofluoromethane	ND	ug/L	5.0	1		10/17/16 16:48	75-69-4	
1,2,3-Trichloropropane	ND	ug/L	5.0	1		10/17/16 16:48	96-18-4	
Trimethylbenzene	ND	ug/L	5.0	1		10/17/16 16:48	95-63-6	
1,3,5-Trimethylbenzene	ND	ug/L	5.0	1		10/17/16 16:48	108-67-8	
Vinyl acetate	ND	ug/L	50.0	1		10/17/16 16:48	108-05-4	
Vinyl chloride	ND	ug/L	2.0	1		10/17/16 16:48	75-01-4	
Xylene (Total)	ND	ug/L	10.0	1		10/17/16 16:48	1330-20-7	
Surrogates								
Dibromofluoromethane (S)	98	%.	84-118	1		10/17/16 16:48	1868-53-7	
4-Bromofluorobenzene (S)	96	%.	79-116	1		10/17/16 16:48	460-00-4	
Toluene-d8 (S)	101	%.	86-110	1		10/17/16 16:48	2037-26-5	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

Pace Analytical Services, LLC
Not NELAP Accredited
4860 Blazer Parkway
Dublin, OH 43017
(614)486-5421

Pace Analytical Services, LLC
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

ANALYTICAL RESULTS

Project: Amphenol
Pace Project No.: 50156613

Sample: DUPLICATE Lab ID: **50156613009** Collected: 10/13/16 08:00 Received: 10/13/16 16:01 Matrix: Water

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8260 MSV	Analytical Method: EPA 8260							
Acetone	ND	ug/L	100	1		10/17/16 17:20	67-64-1	
Acrolein	ND	ug/L	50.0	1		10/17/16 17:20	107-02-8	
Acrylonitrile	ND	ug/L	100	1		10/17/16 17:20	107-13-1	
Benzene	ND	ug/L	5.0	1		10/17/16 17:20	71-43-2	
Bromobenzene	ND	ug/L	5.0	1		10/17/16 17:20	108-86-1	
Bromochloromethane	ND	ug/L	5.0	1		10/17/16 17:20	74-97-5	
Bromodichloromethane	ND	ug/L	5.0	1		10/17/16 17:20	75-27-4	
Bromoform	ND	ug/L	5.0	1		10/17/16 17:20	75-25-2	
Bromomethane	ND	ug/L	5.0	1		10/17/16 17:20	74-83-9	
2-Butanone (MEK)	ND	ug/L	25.0	1		10/17/16 17:20	78-93-3	
n-Butylbenzene	ND	ug/L	5.0	1		10/17/16 17:20	104-51-8	
sec-Butylbenzene	ND	ug/L	5.0	1		10/17/16 17:20	135-98-8	
tert-Butylbenzene	ND	ug/L	5.0	1		10/17/16 17:20	98-06-6	
Carbon disulfide	ND	ug/L	10.0	1		10/17/16 17:20	75-15-0	
Carbon tetrachloride	ND	ug/L	5.0	1		10/17/16 17:20	56-23-5	
Chlorobenzene	ND	ug/L	5.0	1		10/17/16 17:20	108-90-7	
Chloroethane	ND	ug/L	5.0	1		10/17/16 17:20	75-00-3	
C[illegible]oform	ND	ug/L	5.0	1		10/17/16 17:20	67-66-3	
C[illegible]oromethane	ND	ug/L	5.0	1		10/17/16 17:20	74-87-3	
2-Chlorotoluene	ND	ug/L	5.0	1		10/17/16 17:20	95-49-8	
4-Chlorotoluene	ND	ug/L	5.0	1		10/17/16 17:20	106-43-4	
Dibromochloromethane	ND	ug/L	5.0	1		10/17/16 17:20	124-48-1	
1,2-Dibromoethane (EDB)	ND	ug/L	5.0	1		10/17/16 17:20	106-93-4	
Dibromomethane	ND	ug/L	5.0	1		10/17/16 17:20	74-95-3	
1,2-Dichlorobenzene	ND	ug/L	5.0	1		10/17/16 17:20	95-50-1	
1,3-Dichlorobenzene	ND	ug/L	5.0	1		10/17/16 17:20	541-73-1	
1,4-Dichlorobenzene	ND	ug/L	5.0	1		10/17/16 17:20	106-46-7	
trans-1,4-Dichloro-2-butene	ND	ug/L	100	1		10/17/16 17:20	110-57-6	
Dichlorodifluoromethane	ND	ug/L	5.0	1		10/17/16 17:20	75-71-8	
1,1-Dichloroethane	ND	ug/L	5.0	1		10/17/16 17:20	75-34-3	
1,2-Dichloroethane	ND	ug/L	5.0	1		10/17/16 17:20	107-06-2	
1,1-Dichloroethene	ND	ug/L	5.0	1		10/17/16 17:20	75-35-4	
cis-1,2-Dichloroethene	**7.8**	ug/L	5.0	1		10/17/16 17:20	156-59-2	
trans-1,2-Dichloroethene	ND	ug/L	5.0	1		10/17/16 17:20	156-60-5	
1,2-Dichloropropane	ND	ug/L	5.0	1		10/17/16 17:20	78-87-5	
1,3-Dichloropropane	ND	ug/L	5.0	1		10/17/16 17:20	142-28-9	
2,2-Dichloropropane	ND	ug/L	5.0	1		10/17/16 17:20	594-20-7	
1,1-Dichloropropene	ND	ug/L	5.0	1		10/17/16 17:20	563-58-6	
cis-1,3-Dichloropropene	ND	ug/L	5.0	1		10/17/16 17:20	10061-01-5	
trans-1,3-Dichloropropene	ND	ug/L	5.0	1		10/17/16 17:20	10061-02-6	
Ethylbenzene	ND	ug/L	5.0	1		10/17/16 17:20	100-41-4	
Ethyl methacrylate	ND	ug/L	100	1		10/17/16 17:20	97-63-2	
Hexachloro-1,3-butadiene	ND	ug/L	5.0	1		10/17/16 17:20	87-68-3	
2-Hexanone	ND	ug/L	25.0	1		10/17/16 17:20	591-78-6	
Iodomethane	ND	ug/L	10.0	1		10/17/16 17:20	74-88-4	
Is[illegible]opylbenzene (Cumene)	ND	ug/L	5.0	1		10/17/16 17:20	98-82-8	
p[illegible]ropyltoluene	ND	ug/L	5.0	1		10/17/16 17:20	99-87-6	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

Pace Analytical®
www.pacelabs.com

Pace Analytical Services, LLC
Not NELAP Accredited
4860 Blazer Parkway
Dublin, OH 43017
(614)486-5421

Pace Analytical Services, LLC
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

ANALYTICAL RESULTS

Project: Amphenol
Pace Project No.: 50156613

Sample: DUPLICATE **Lab ID: 50156613009** Collected: 10/13/16 08:00 Received: 10/13/16 16:01 Matrix: Water

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8260 MSV	Analytical Method: EPA 8260							
Methylene Chloride	ND	ug/L	5.0	1		10/17/16 17:20	75-09-2	
4-Methyl-2-pentanone (MIBK)	ND	ug/L	25.0	1		10/17/16 17:20	108-10-1	
Methyl-tert-butyl ether	ND	ug/L	4.0	1		10/17/16 17:20	1634-04-4	
Naphthalene	ND	ug/L	5.0	1		10/17/16 17:20	91-20-3	
n-Propylbenzene	ND	ug/L	5.0	1		10/17/16 17:20	103-65-1	
Styrene	ND	ug/L	5.0	1		10/17/16 17:20	100-42-5	
1,1,1,2-Tetrachloroethane	ND	ug/L	5.0	1		10/17/16 17:20	630-20-6	
1,1,2,2-Tetrachloroethane	ND	ug/L	5.0	1		10/17/16 17:20	79-34-5	
Tetrachloroethene	**637**	ug/L	50.0	10		10/17/16 17:53	127-18-4	
Toluene	ND	ug/L	5.0	1		10/17/16 17:20	108-88-3	
1,2,3-Trichlorobenzene	ND	ug/L	5.0	1		10/17/16 17:20	87-61-6	
1,2,4-Trichlorobenzene	ND	ug/L	5.0	1		10/17/16 17:20	120-82-1	
1,1,1-Trichloroethane	**7.4**	ug/L	5.0	1		10/17/16 17:20	71-55-6	
1,1,2-Trichloroethane	ND	ug/L	5.0	1		10/17/16 17:20	79-00-5	
Trichloroethene	**43.9**	ug/L	5.0	1		10/17/16 17:20	79-01-6	
Trichlorofluoromethane	ND	ug/L	5.0	1		10/17/16 17:20	75-69-4	
1,2,3-Trichloropropane	ND	ug/L	5.0	1		10/17/16 17:20	96-18-4	
[illegible]Trimethylbenzene	ND	ug/L	5.0	1		10/17/16 17:20	95-63-6	
1,3,5-Trimethylbenzene	ND	ug/L	5.0	1		10/17/16 17:20	108-67-8	
Vinyl acetate	ND	ug/L	50.0	1		10/17/16 17:20	108-05-4	
Vinyl chloride	ND	ug/L	2.0	1		10/17/16 17:20	75-01-4	
Xylene (Total)	ND	ug/L	10.0	1		10/17/16 17:20	1330-20-7	
Surrogates								
Dibromofluoromethane (S)	99	%.	84-118	1		10/17/16 17:20	1868-53-7	
4-Bromofluorobenzene (S)	97	%.	79-116	1		10/17/16 17:20	460-00-4	
Toluene-d8 (S)	101	%.	86-110	1		10/17/16 17:20	2037-26-5	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

Pace Analytical®
www.pacelabs.com

Pace Analytical Services, LLC
Not NELAP Accredited
4860 Blazer Parkway
Dublin, OH 43017
(614)486-5421

Pace Analytical Services, LLC
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

ANALYTICAL RESULTS

Project: Amphenol
Pace Project No.: 50156613

Sample: TRIP BLANK **Lab ID: 50156613010** Collected: 10/13/16 08:00 Received: 10/13/16 16:01 Matrix: Water

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8260 MSV	Analytical Method: EPA 8260							
Acetone	ND	ug/L	100	1		10/18/16 00:28	67-64-1	
Acrolein	ND	ug/L	50.0	1		10/18/16 00:28	107-02-8	
Acrylonitrile	ND	ug/L	100	1		10/18/16 00:28	107-13-1	
Benzene	ND	ug/L	5.0	1		10/18/16 00:28	71-43-2	
Bromobenzene	ND	ug/L	5.0	1		10/18/16 00:28	108-86-1	
Bromochloromethane	ND	ug/L	5.0	1		10/18/16 00:28	74-97-5	
Bromodichloromethane	ND	ug/L	5.0	1		10/18/16 00:28	75-27-4	
Bromoform	ND	ug/L	5.0	1		10/18/16 00:28	75-25-2	
Bromomethane	ND	ug/L	5.0	1		10/18/16 00:28	74-83-9	
2-Butanone (MEK)	ND	ug/L	25.0	1		10/18/16 00:28	78-93-3	
n-Butylbenzene	ND	ug/L	5.0	1		10/18/16 00:28	104-51-8	
sec-Butylbenzene	ND	ug/L	5.0	1		10/18/16 00:28	135-98-8	
tert-Butylbenzene	ND	ug/L	5.0	1		10/18/16 00:28	98-06-6	
Carbon disulfide	ND	ug/L	10.0	1		10/18/16 00:28	75-15-0	
Carbon tetrachloride	ND	ug/L	5.0	1		10/18/16 00:28	56-23-5	
Chlorobenzene	ND	ug/L	5.0	1		10/18/16 00:28	108-90-7	
Chloroethane	ND	ug/L	5.0	1		10/18/16 00:28	75-00-3	
C[illegible]oform	ND	ug/L	5.0	1		10/18/16 00:28	67-66-3	
C[illegible]oromethane	ND	ug/L	5.0	1		10/18/16 00:28	74-87-3	
2-Chlorotoluene	ND	ug/L	5.0	1		10/18/16 00:28	95-49-8	
4-Chlorotoluene	ND	ug/L	5.0	1		10/18/16 00:28	106-43-4	
Dibromochloromethane	ND	ug/L	5.0	1		10/18/16 00:28	124-48-1	
1,2-Dibromoethane (EDB)	ND	ug/L	5.0	1		10/18/16 00:28	106-93-4	
Dibromomethane	ND	ug/L	5.0	1		10/18/16 00:28	74-95-3	
1,2-Dichlorobenzene	ND	ug/L	5.0	1		10/18/16 00:28	95-50-1	
1,3-Dichlorobenzene	ND	ug/L	5.0	1		10/18/16 00:28	541-73-1	
1,4-Dichlorobenzene	ND	ug/L	5.0	1		10/18/16 00:28	106-46-7	
trans-1,4-Dichloro-2-butene	ND	ug/L	100	1		10/18/16 00:28	110-57-6	
Dichlorodifluoromethane	ND	ug/L	5.0	1		10/18/16 00:28	75-71-8	
1,1-Dichloroethane	ND	ug/L	5.0	1		10/18/16 00:28	75-34-3	
1,2-Dichloroethane	ND	ug/L	5.0	1		10/18/16 00:28	107-06-2	
1,1-Dichloroethene	ND	ug/L	5.0	1		10/18/16 00:28	75-35-4	
cis-1,2-Dichloroethene	ND	ug/L	5.0	1		10/18/16 00:28	156-59-2	
trans-1,2-Dichloroethene	ND	ug/L	5.0	1		10/18/16 00:28	156-60-5	
1,2-Dichloropropane	ND	ug/L	5.0	1		10/18/16 00:28	78-87-5	
1,3-Dichloropropane	ND	ug/L	5.0	1		10/18/16 00:28	142-28-9	
2,2-Dichloropropane	ND	ug/L	5.0	1		10/18/16 00:28	594-20-7	
1,1-Dichloropropene	ND	ug/L	5.0	1		10/18/16 00:28	563-58-6	
cis-1,3-Dichloropropene	ND	ug/L	5.0	1		10/18/16 00:28	10061-01-5	
trans-1,3-Dichloropropene	ND	ug/L	5.0	1		10/18/16 00:28	10061-02-6	
Ethylbenzene	ND	ug/L	5.0	1		10/18/16 00:28	100-41-4	
Ethyl methacrylate	ND	ug/L	100	1		10/18/16 00:28	97-63-2	
Hexachloro-1,3-butadiene	ND	ug/L	5.0	1		10/18/16 00:28	87-68-3	
2-Hexanone	ND	ug/L	25.0	1		10/18/16 00:28	591-78-6	
Iodomethane	ND	ug/L	10.0	1		10/18/16 00:28	74-88-4	
Is[illegible]opylbenzene (Cumene)	ND	ug/L	5.0	1		10/18/16 00:28	98-82-8	
p[illegible]opyltoluene	ND	ug/L	5.0	1		10/18/16 00:28	99-87-6	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

ANALYTICAL RESULTS

Project: Amphenol
Pace Project No.: 50156613

Sample: TRIP BLANK **Lab ID: 50156613010** Collected: 10/13/16 08:00 Received: 10/13/16 16:01 Matrix: Water

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
8260 MSV	Analytical Method: EPA 8260							
Methylene Chloride	ND	ug/L	5.0	1		10/18/16 00:28	75-09-2	
4-Methyl-2-pentanone (MIBK)	ND	ug/L	25.0	1		10/18/16 00:28	108-10-1	
Methyl-tert-butyl ether	ND	ug/L	4.0	1		10/18/16 00:28	1634-04-4	
Naphthalene	ND	ug/L	5.0	1		10/18/16 00:28	91-20-3	
n-Propylbenzene	ND	ug/L	5.0	1		10/18/16 00:28	103-65-1	
Styrene	ND	ug/L	5.0	1		10/18/16 00:28	100-42-5	
1,1,1,2-Tetrachloroethane	ND	ug/L	5.0	1		10/18/16 00:28	630-20-6	
1,1,2,2-Tetrachloroethane	ND	ug/L	5.0	1		10/18/16 00:28	79-34-5	
Tetrachloroethene	ND	ug/L	5.0	1		10/18/16 00:28	127-18-4	
Toluene	ND	ug/L	5.0	1		10/18/16 00:28	108-88-3	
1,2,3-Trichlorobenzene	ND	ug/L	5.0	1		10/18/16 00:28	87-61-6	
1,2,4-Trichlorobenzene	ND	ug/L	5.0	1		10/18/16 00:28	120-82-1	
1,1,1-Trichloroethane	ND	ug/L	5.0	1		10/18/16 00:28	71-55-6	
1,1,2-Trichloroethane	ND	ug/L	5.0	1		10/18/16 00:28	79-00-5	
Trichloroethene	ND	ug/L	5.0	1		10/18/16 00:28	79-01-6	
Trichlorofluoromethane	ND	ug/L	5.0	1		10/18/16 00:28	75-69-4	
1,2,3-Trichloropropane	ND	ug/L	5.0	1		10/18/16 00:28	96-18-4	
Trimethylbenzene	ND	ug/L	5.0	1		10/18/16 00:28	95-63-6	
1,3,5-Trimethylbenzene	ND	ug/L	5.0	1		10/18/16 00:28	108-67-8	
Vinyl acetate	ND	ug/L	50.0	1		10/18/16 00:28	108-05-4	
Vinyl chloride	ND	ug/L	2.0	1		10/18/16 00:28	75-01-4	
Xylene (Total)	ND	ug/L	10.0	1		10/18/16 00:28	1330-20-7	
Surrogates								
Dibromofluoromethane (S)	99	%.	84-118	1		10/18/16 00:28	1868-53-7	
4-Bromofluorobenzene (S)	97	%.	79-116	1		10/18/16 00:28	460-00-4	
Toluene-d8 (S)	100	%.	86-110	1		10/18/16 00:28	2037-26-5	

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

QUALITY CONTROL DATA

Project: Amphenol
Pace Project No.: 50156613

QC Batch: 356687
QC Batch Method: EPA 8260
Analysis Method: EPA 8260
Analysis Description: 8260 MSV
Associated Lab Samples: 50156613010

METHOD BLANK: 1649936
Matrix: Water
Associated Lab Samples: 50156613010

Parameter	Units	Blank Result	Reporting Limit	Analyzed	Qualifiers
1,1,1,2-Tetrachloroethane	ug/L	ND	5.0	10/17/16 23:55	
1,1,1-Trichloroethane	ug/L	ND	5.0	10/17/16 23:55	
1,1,2,2-Tetrachloroethane	ug/L	ND	5.0	10/17/16 23:55	
1,1,2-Trichloroethane	ug/L	ND	5.0	10/17/16 23:55	
1,1-Dichloroethane	ug/L	ND	5.0	10/17/16 23:55	
1,1-Dichloroethene	ug/L	ND	5.0	10/17/16 23:55	
1,1-Dichloropropene	ug/L	ND	5.0	10/17/16 23:55	
1,2,3-Trichlorobenzene	ug/L	ND	5.0	10/17/16 23:55	
1,2,3-Trichloropropane	ug/L	ND	5.0	10/17/16 23:55	
1,2,4-Trichlorobenzene	ug/L	ND	5.0	10/17/16 23:55	
1,2,4-Trimethylbenzene	ug/L	ND	5.0	10/17/16 23:55	
1,2-Dibromoethane (EDB)	ug/L	ND	5.0	10/17/16 23:55	
1,2-Dichlorobenzene	ug/L	ND	5.0	10/17/16 23:55	
ichloroethane	ug/L	ND	5.0	10/17/16 23:55	
1,2-Dichloropropane	ug/L	ND	5.0	10/17/16 23:55	
1,3,5-Trimethylbenzene	ug/L	ND	5.0	10/17/16 23:55	
1,3-Dichlorobenzene	ug/L	ND	5.0	10/17/16 23:55	
1,3-Dichloropropane	ug/L	ND	5.0	10/17/16 23:55	
1,4-Dichlorobenzene	ug/L	ND	5.0	10/17/16 23:55	
2,2-Dichloropropane	ug/L	ND	5.0	10/17/16 23:55	
2-Butanone (MEK)	ug/L	ND	25.0	10/17/16 23:55	
2-Chlorotoluene	ug/L	ND	5.0	10/17/16 23:55	
2-Hexanone	ug/L	ND	25.0	10/17/16 23:55	
4-Chlorotoluene	ug/L	ND	5.0	10/17/16 23:55	
4-Methyl-2-pentanone (MIBK)	ug/L	ND	25.0	10/17/16 23:55	
Acetone	ug/L	ND	100	10/17/16 23:55	
Acrolein	ug/L	ND	50.0	10/17/16 23:55	
Acrylonitrile	ug/L	ND	100	10/17/16 23:55	
Benzene	ug/L	ND	5.0	10/17/16 23:55	
Bromobenzene	ug/L	ND	5.0	10/17/16 23:55	
Bromochloromethane	ug/L	ND	5.0	10/17/16 23:55	
Bromodichloromethane	ug/L	ND	5.0	10/17/16 23:55	
Bromoform	ug/L	ND	5.0	10/17/16 23:55	
Bromomethane	ug/L	ND	5.0	10/17/16 23:55	
Carbon disulfide	ug/L	ND	10.0	10/17/16 23:55	
Carbon tetrachloride	ug/L	ND	5.0	10/17/16 23:55	
Chlorobenzene	ug/L	ND	5.0	10/17/16 23:55	
Chloroethane	ug/L	ND	5.0	10/17/16 23:55	
Chloroform	ug/L	ND	5.0	10/17/16 23:55	
Chloromethane	ug/L	ND	5.0	10/17/16 23:55	
cis-1,2-Dichloroethene	ug/L	ND	5.0	10/17/16 23:55	

Results presented on this page are in the units indicated by the "Units" column except where an alternate unit is presented to the right of the result.

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

QUALITY CONTROL DATA

Project: Amphenol
Pace Project No.: 50156613

METHOD BLANK: 1649936 Matrix: Water
Associated Lab Samples: 50156613010

Parameter	Units	Blank Result	Reporting Limit	Analyzed	Qualifiers
cis-1,3-Dichloropropene	ug/L	ND	5.0	10/17/16 23:55	
Dibromochloromethane	ug/L	ND	5.0	10/17/16 23:55	
Dibromomethane	ug/L	ND	5.0	10/17/16 23:55	
Dichlorodifluoromethane	ug/L	ND	5.0	10/17/16 23:55	
Ethyl methacrylate	ug/L	ND	100	10/17/16 23:55	
Ethylbenzene	ug/L	ND	5.0	10/17/16 23:55	
Hexachloro-1,3-butadiene	ug/L	ND	5.0	10/17/16 23:55	
Iodomethane	ug/L	ND	10.0	10/17/16 23:55	
Isopropylbenzene (Cumene)	ug/L	ND	5.0	10/17/16 23:55	
Methyl-tert-butyl ether	ug/L	ND	4.0	10/17/16 23:55	
Methylene Chloride	ug/L	ND	5.0	10/17/16 23:55	
n-Butylbenzene	ug/L	ND	5.0	10/17/16 23:55	
n-Propylbenzene	ug/L	ND	5.0	10/17/16 23:55	
Naphthalene	ug/L	ND	5.0	10/17/16 23:55	
p-Isopropyltoluene	ug/L	ND	5.0	10/17/16 23:55	
sec-Butylbenzene	ug/L	ND	5.0	10/17/16 23:55	
Styrene	ug/L	ND	5.0	10/17/16 23:55	
tert-Butylbenzene	ug/L	ND	5.0	10/17/16 23:55	
Tetrachloroethene	ug/L	ND	5.0	10/17/16 23:55	
Toluene	ug/L	ND	5.0	10/17/16 23:55	
trans-1,2-Dichloroethene	ug/L	ND	5.0	10/17/16 23:55	
trans-1,3-Dichloropropene	ug/L	ND	5.0	10/17/16 23:55	
trans-1,4-Dichloro-2-butene	ug/L	ND	100	10/17/16 23:55	
Trichloroethene	ug/L	ND	5.0	10/17/16 23:55	
Trichlorofluoromethane	ug/L	ND	5.0	10/17/16 23:55	
Vinyl acetate	ug/L	ND	50.0	10/17/16 23:55	
Vinyl chloride	ug/L	ND	2.0	10/17/16 23:55	
Xylene (Total)	ug/L	ND	10.0	10/17/16 23:55	
4-Bromofluorobenzene (S)	%.	99	79-116	10/17/16 23:55	
Dibromofluoromethane (S)	%.	97	84-118	10/17/16 23:55	
Toluene-d8 (S)	%.	101	86-110	10/17/16 23:55	

LABORATORY CONTROL SAMPLE: 1649937

Parameter	Units	Spike Conc.	LCS Result	LCS % Rec	% Rec Limits	Qualifiers
1,1,1,2-Tetrachloroethane	ug/L	50	53.1	106	74-130	
1,1,1-Trichloroethane	ug/L	50	52.6	105	72-123	
1,1,2,2-Tetrachloroethane	ug/L	50	52.6	105	72-124	
1,1,2-Trichloroethane	ug/L	50	51.2	102	75-125	
1,1-Dichloroethane	ug/L	50	51.5	103	70-120	
1,1-Dichloroethene	ug/L	50	51.0	102	69-127	
1,1-Dichloropropene	ug/L	50	54.3	109	81-129	
1,2,3-Trichlorobenzene	ug/L	50	54.0	108	71-130	
1,2,3-Trichloropropane	ug/L	50	50.1	100	77-127	

Results presented on this page are in the units indicated by the "Units" column except where an alternate unit is presented to the right of the result.

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

QUALITY CONTROL DATA

Project: Amphenol
Pace Project No.: 50156613

LABORATORY CONTROL SAMPLE: 1649937

Parameter	Units	Spike Conc.	LCS Result	LCS % Rec	% Rec Limits	Qualifiers
1,2,4-Trichlorobenzene	ug/L	50	54.6	109	66-126	
1,2,4-Trimethylbenzene	ug/L	50	57.4	115	73-125	
1,2-Dibromoethane (EDB)	ug/L	50	54.4	109	76-125	
1,2-Dichlorobenzene	ug/L	50	53.0	106	77-122	
1,2-Dichloroethane	ug/L	50	50.9	102	70-123	
1,2-Dichloropropane	ug/L	50	53.5	107	77-124	
1,3,5-Trimethylbenzene	ug/L	50	55.9	112	75-124	
1,3-Dichlorobenzene	ug/L	50	52.1	104	76-124	
1,3-Dichloropropane	ug/L	50	52.4	105	77-123	
1,4-Dichlorobenzene	ug/L	50	50.5	101	75-117	
2,2-Dichloropropane	ug/L	50	41.1	82	44-147	
2-Butanone (MEK)	ug/L	250	216	86	60-135	
2-Chlorotoluene	ug/L	50	54.1	108	75-124	
2-Hexanone	ug/L	250	287	115	65-139	
4-Chlorotoluene	ug/L	50	52.1	104	75-124	
4-Methyl-2-pentanone (MIBK)	ug/L	250	271	109	66-134	
Acetone	ug/L	250	255	102	47-144	
Acrolein	ug/L	1000	1300	130	31-200	
A onitrile	ug/L	200	194	97	64-133	
L ene	ug/L	50	51.7	103	76-122	
Bromobenzene	ug/L	50	53.2	106	75-117	
Bromochloromethane	ug/L	50	50.9	102	74-134	
Bromodichloromethane	ug/L	50	53.9	108	71-124	
Bromoform	ug/L	50	54.2	108	60-125	
Bromomethane	ug/L	50	38.2	76	23-194	
Carbon disulfide	ug/L	50	51.7	103	63-130	
Carbon tetrachloride	ug/L	50	53.3	107	73-133	
Chlorobenzene	ug/L	50	49.0	98	76-118	
Chloroethane	ug/L	50	54.8	110	50-147	
Chloroform	ug/L	50	52.2	104	70-119	
Chloromethane	ug/L	50	49.1	98	52-136	
cis-1,2-Dichloroethene	ug/L	50	50.4	101	74-120	
cis-1,3-Dichloropropene	ug/L	50	50.3	101	71-134	
Dibromochloromethane	ug/L	50	52.8	106	73-127	
Dibromomethane	ug/L	50	50.5	101	75-124	
Dichlorodifluoromethane	ug/L	50	71.7	143	39-166	
Ethyl methacrylate	ug/L	200	229	115	73-136	
Ethylbenzene	ug/L	50	55.3	111	75-123	
Hexachloro-1,3-butadiene	ug/L	50	52.1	104	70-125	
Iodomethane	ug/L	100	61.5	62	56-142	
Isopropylbenzene (Cumene)	ug/L	50	54.6	109	84-134	
Methyl-tert-butyl ether	ug/L	50	49.4	99	65-131	
Methylene Chloride	ug/L	50	46.8	94	66-130	
n-Butylbenzene	ug/L	50	55.5	111	70-127	
n-Propylbenzene	ug/L	50	57.3	115	78-131	
Naphthalene	ug/L	50	55.7	111	65-134	
p-Isopropyltoluene	ug/L	50	56.2	112	75-124	

Results presented on this page are in the units indicated by the "Units" column except where an alternate unit is presented to the right of the result.

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

Pace Analytical Services, LLC
Not NELAP Accredited
4860 Blazer Parkway
Dublin, OH 43017
(614)486-5421

Pace Analytical Services, LLC
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

QUALITY CONTROL DATA

Project: Amphenol
Pace Project No.: 50156613

LABORATORY CONTROL SAMPLE: 1649937

Parameter	Units	Spike Conc.	LCS Result	LCS % Rec	% Rec Limits	Qualifiers
sec-Butylbenzene	ug/L	50	55.6	111	83-135	
Styrene	ug/L	50	56.5	113	78-128	
tert-Butylbenzene	ug/L	50	48.8	98	62-114	
Tetrachloroethene	ug/L	50	52.1	104	69-119	
Toluene	ug/L	50	52.5	105	74-122	
trans-1,2-Dichloroethene	ug/L	50	50.6	101	72-122	
trans-1,3-Dichloropropene	ug/L	50	56.5	113	66-135	
trans-1,4-Dichloro-2-butene	ug/L	200	209	104	39-153	
Trichloroethene	ug/L	50	50.7	101	75-123	
Trichlorofluoromethane	ug/L	50	58.2	116	58-148	
Vinyl acetate	ug/L	200	255	127	67-154	
Vinyl chloride	ug/L	50	55.6	111	61-147	
Xylene (Total)	ug/L	150	163	109	75-127	
4-Bromofluorobenzene (S)	%.			103	79-116	
Dibromofluoromethane (S)	%.			99	84-118	
Toluene-d8 (S)	%.			102	86-110	

Results presented on this page are in the units indicated by the "Units" column except where an alternate unit is presented to the right of the result.

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

QUALITY CONTROL DATA

Project: Amphenol
Pace Project No.: 50156613

QC Batch: 356700 Analysis Method: EPA 8260
QC Batch Method: EPA 8260 Analysis Description: 8260 MSV
Associated Lab Samples: 50156613001, 50156613002, 50156613003, 50156613004, 50156613005, 50156613006, 50156613007, 50156613008, 50156613009

METHOD BLANK: 1649969 Matrix: Water
Associated Lab Samples: 50156613001, 50156613002, 50156613003, 50156613004, 50156613005, 50156613006, 50156613007, 50156613008, 50156613009

Parameter	Units	Blank Result	Reporting Limit	Analyzed	Qualifiers
1,1,1,2-Tetrachloroethane	ug/L	ND	5.0	10/17/16 11:51	
1,1,1-Trichloroethane	ug/L	ND	5.0	10/17/16 11:51	
1,1,2,2-Tetrachloroethane	ug/L	ND	5.0	10/17/16 11:51	
1,1,2-Trichloroethane	ug/L	ND	5.0	10/17/16 11:51	
1,1-Dichloroethane	ug/L	ND	5.0	10/17/16 11:51	
1,1-Dichloroethene	ug/L	ND	5.0	10/17/16 11:51	
1,1-Dichloropropene	ug/L	ND	5.0	10/17/16 11:51	
1,2,3-Trichlorobenzene	ug/L	ND	5.0	10/17/16 11:51	
1,2,3-Trichloropropane	ug/L	ND	5.0	10/17/16 11:51	
1,2,4-Trichlorobenzene	ug/L	ND	5.0	10/17/16 11:51	
1,2,4-Trimethylbenzene	ug/L	ND	5.0	10/17/16 11:51	
1,2-Dibromoethane (EDB)	ug/L	ND	5.0	10/17/16 11:51	
1,2-Dichlorobenzene	ug/L	ND	5.0	10/17/16 11:51	
1,2-Dichloroethane	ug/L	ND	5.0	10/17/16 11:51	
1,2-Dichloropropane	ug/L	ND	5.0	10/17/16 11:51	
1,3,5-Trimethylbenzene	ug/L	ND	5.0	10/17/16 11:51	
1,3-Dichlorobenzene	ug/L	ND	5.0	10/17/16 11:51	
1,3-Dichloropropane	ug/L	ND	5.0	10/17/16 11:51	
1,4-Dichlorobenzene	ug/L	ND	5.0	10/17/16 11:51	
2,2-Dichloropropane	ug/L	ND	5.0	10/17/16 11:51	
2-Butanone (MEK)	ug/L	ND	25.0	10/17/16 11:51	
2-Chlorotoluene	ug/L	ND	5.0	10/17/16 11:51	
2-Hexanone	ug/L	ND	25.0	10/17/16 11:51	
4-Chlorotoluene	ug/L	ND	5.0	10/17/16 11:51	
4-Methyl-2-pentanone (MIBK)	ug/L	ND	25.0	10/17/16 11:51	
Acetone	ug/L	ND	100	10/17/16 11:51	
Acrolein	ug/L	ND	50.0	10/17/16 11:51	
Acrylonitrile	ug/L	ND	100	10/17/16 11:51	
Benzene	ug/L	ND	5.0	10/17/16 11:51	
Bromobenzene	ug/L	ND	5.0	10/17/16 11:51	
Bromochloromethane	ug/L	ND	5.0	10/17/16 11:51	
Bromodichloromethane	ug/L	ND	5.0	10/17/16 11:51	
Bromoform	ug/L	ND	5.0	10/17/16 11:51	
Bromomethane	ug/L	ND	5.0	10/17/16 11:51	
Carbon disulfide	ug/L	ND	10.0	10/17/16 11:51	
Carbon tetrachloride	ug/L	ND	5.0	10/17/16 11:51	
Chlorobenzene	ug/L	ND	5.0	10/17/16 11:51	
Chloroethane	ug/L	ND	5.0	10/17/16 11:51	
Chloroform	ug/L	ND	5.0	10/17/16 11:51	
Chloromethane	ug/L	ND	5.0	10/17/16 11:51	

Results presented on this page are in the units indicated by the "Units" column except where an alternate unit is presented to the right of the result.

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

QUALITY CONTROL DATA

Project: Amphenol
Pace Project No.: 50156613

METHOD BLANK: 1649969 Matrix: Water

Associated Lab Samples: 50156613001, 50156613002, 50156613003, 50156613004, 50156613005, 50156613006, 50156613007, 50156613008, 50156613009

Parameter	Units	Blank Result	Reporting Limit	Analyzed	Qualifiers
cis-1,2-Dichloroethene	ug/L	ND	5.0	10/17/16 11:51	
cis-1,3-Dichloropropene	ug/L	ND	5.0	10/17/16 11:51	
Dibromochloromethane	ug/L	ND	5.0	10/17/16 11:51	
Dibromomethane	ug/L	ND	5.0	10/17/16 11:51	
Dichlorodifluoromethane	ug/L	ND	5.0	10/17/16 11:51	
Ethyl methacrylate	ug/L	ND	100	10/17/16 11:51	
Ethylbenzene	ug/L	ND	5.0	10/17/16 11:51	
Hexachloro-1,3-butadiene	ug/L	ND	5.0	10/17/16 11:51	
Iodomethane	ug/L	ND	10.0	10/17/16 11:51	
Isopropylbenzene (Cumene)	ug/L	ND	5.0	10/17/16 11:51	
Methyl-tert-butyl ether	ug/L	ND	4.0	10/17/16 11:51	
Methylene Chloride	ug/L	ND	5.0	10/17/16 11:51	
n-Butylbenzene	ug/L	ND	5.0	10/17/16 11:51	
n-Propylbenzene	ug/L	ND	5.0	10/17/16 11:51	
Naphthalene	ug/L	ND	5.0	10/17/16 11:51	
p-Isopropyltoluene	ug/L	ND	5.0	10/17/16 11:51	
[illegible]Butylbenzene	ug/L	ND	5.0	10/17/16 11:51	
[illegible]ne	ug/L	ND	5.0	10/17/16 11:51	
tert-Butylbenzene	ug/L	ND	5.0	10/17/16 11:51	
Tetrachloroethene	ug/L	ND	5.0	10/17/16 11:51	
Toluene	ug/L	ND	5.0	10/17/16 11:51	
trans-1,2-Dichloroethene	ug/L	ND	5.0	10/17/16 11:51	
trans-1,3-Dichloropropene	ug/L	ND	5.0	10/17/16 11:51	
trans-1,4-Dichloro-2-butene	ug/L	ND	100	10/17/16 11:51	
Trichloroethene	ug/L	ND	5.0	10/17/16 11:51	
Trichlorofluoromethane	ug/L	ND	5.0	10/17/16 11:51	
Vinyl acetate	ug/L	ND	50.0	10/17/16 11:51	
Vinyl chloride	ug/L	ND	2.0	10/17/16 11:51	
Xylene (Total)	ug/L	ND	10.0	10/17/16 11:51	
4-Bromofluorobenzene (S)	%.	99	79-116	10/17/16 11:51	
Dibromofluoromethane (S)	%.	97	84-118	10/17/16 11:51	
Toluene-d8 (S)	%.	99	86-110	10/17/16 11:51	

LABORATORY CONTROL SAMPLE: 1649970

Parameter	Units	Spike Conc.	LCS Result	LCS % Rec	% Rec Limits	Qualifiers
1,1,1,2-Tetrachloroethane	ug/L	50	51.2	102	74-130	
1,1,1-Trichloroethane	ug/L	50	49.3	99	72-123	
1,1,2,2-Tetrachloroethane	ug/L	50	53.2	106	72-124	
1,1,2-Trichloroethane	ug/L	50	50.8	102	75-125	
1,1-Dichloroethane	ug/L	50	48.9	98	70-120	
1,1-Dichloroethene	ug/L	50	49.4	99	69-127	
1,1-Dichloropropene	ug/L	50	52.7	105	81-129	

Results presented on this page are in the units indicated by the "Units" column except where an alternate unit is presented to the right of the result.

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

QUALITY CONTROL DATA

Project: Amphenol
Pace Project No.: 50156613

LABORATORY CONTROL SAMPLE: 1649970

Parameter	Units	Spike Conc.	LCS Result	LCS % Rec	% Rec Limits	Qualifiers
1,2,3-Trichlorobenzene	ug/L	50	51.2	102	71-130	
1,2,3-Trichloropropane	ug/L	50	50.1	100	77-127	
1,2,4-Trichlorobenzene	ug/L	50	54.0	108	66-126	
1,2,4-Trimethylbenzene	ug/L	50	57.4	115	73-125	
1,2-Dibromoethane (EDB)	ug/L	50	53.4	107	76-125	
1,2-Dichlorobenzene	ug/L	50	52.0	104	77-122	
1,2-Dichloroethane	ug/L	50	48.5	97	70-123	
1,2-Dichloropropane	ug/L	50	48.5	97	77-124	
1,3,5-Trimethylbenzene	ug/L	50	55.9	112	75-124	
1,3-Dichlorobenzene	ug/L	50	51.7	103	76-124	
1,3-Dichloropropane	ug/L	50	50.8	102	77-123	
1,4-Dichlorobenzene	ug/L	50	50.1	100	75-117	
2,2-Dichloropropane	ug/L	50	55.7	111	44-147	
2-Butanone (MEK)	ug/L	250	261	104	60-135	
2-Chlorotoluene	ug/L	50	52.5	105	75-124	
2-Hexanone	ug/L	250	301	121	65-139	
4-Chlorotoluene	ug/L	50	51.7	103	75-124	
4-Methyl-2-pentanone (MIBK)	ug/L	250	278	111	66-134	
[illegible]ne	ug/L	250	314	126	47-144	
A[illegible]ein	ug/L	1000	1420	142	31-200	
Acrylonitrile	ug/L	200	203	102	64-133	
Benzene	ug/L	50	49.1	98	76-122	
Bromobenzene	ug/L	50	51.9	104	75-117	
Bromochloromethane	ug/L	50	49.8	100	74-134	
Bromodichloromethane	ug/L	50	51.9	104	71-124	
Bromoform	ug/L	50	53.1	106	60-125	
Bromomethane	ug/L	50	59.7	119	23-194	
Carbon disulfide	ug/L	50	50.6	101	63-130	
Carbon tetrachloride	ug/L	50	50.3	101	73-133	
Chlorobenzene	ug/L	50	47.0	94	76-118	
Chloroethane	ug/L	50	50.8	102	50-147	
Chloroform	ug/L	50	49.3	99	70-119	
Chloromethane	ug/L	50	47.4	95	52-136	
cis-1,2-Dichloroethene	ug/L	50	47.8	96	74-120	
cis-1,3-Dichloropropene	ug/L	50	52.3	105	71-134	
Dibromochloromethane	ug/L	50	51.8	104	73-127	
Dibromomethane	ug/L	50	48.4	97	75-124	
Dichlorodifluoromethane	ug/L	50	72.9	146	39-166	
Ethyl methacrylate	ug/L	200	221	110	73-136	
Ethylbenzene	ug/L	50	53.1	106	75-123	
Hexachloro-1,3-butadiene	ug/L	50	52.7	105	70-125	
Iodomethane	ug/L	100	99.3	99	56-142	
Isopropylbenzene (Cumene)	ug/L	50	52.7	105	84-134	
Methyl-tert-butyl ether	ug/L	50	47.6	95	65-131	
Methylene Chloride	ug/L	50	43.5	87	66-130	
n-Butylbenzene	ug/L	50	56.2	112	70-127	
n-[illegible]opylbenzene	ug/L	50	56.4	113	78-131	

Results presented on this page are in the units indicated by the "Units" column except where an alternate unit is presented to the right of the result.

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

QUALITY CONTROL DATA

Project: Amphenol
Pace Project No.: 50156613

LABORATORY CONTROL SAMPLE: 1649970

Parameter	Units	Spike Conc.	LCS Result	LCS % Rec	% Rec Limits	Qualifiers
Naphthalene	ug/L	50	53.0	106	65-134	
p-Isopropyltoluene	ug/L	50	54.5	109	75-124	
sec-Butylbenzene	ug/L	50	54.5	109	83-135	
Styrene	ug/L	50	54.1	108	78-128	
tert-Butylbenzene	ug/L	50	48.5	97	62-114	
Tetrachloroethene	ug/L	50	50.2	100	69-119	
Toluene	ug/L	50	51.0	102	74-122	
trans-1,2-Dichloroethene	ug/L	50	48.8	98	72-122	
trans-1,3-Dichloropropene	ug/L	50	60.0	120	66-135	
trans-1,4-Dichloro-2-butene	ug/L	200	239	119	39-153	
Trichloroethene	ug/L	50	48.8	98	75-123	
Trichlorofluoromethane	ug/L	50	54.7	109	58-148	
Vinyl acetate	ug/L	200	253	126	67-154	
Vinyl chloride	ug/L	50	54.8	110	61-147	
Xylene (Total)	ug/L	150	157	104	75-127	
4-Bromofluorobenzene (S)	%.			102	79-116	
Dibromofluoromethane (S)	%.			97	84-118	
Toluene-d8 (S)	%.			100	86-110	

MATRIX SPIKE SAMPLE: 1649972

Parameter	Units	50156613007 Result	Spike Conc.	MS Result	MS % Rec	% Rec Limits	Qualifiers
1,1,1,2-Tetrachloroethane	ug/L	ND	100	111	111	44-142	
1,1,1-Trichloroethane	ug/L	ND	100	113	113	51-140	
1,1,2,2-Tetrachloroethane	ug/L	ND	100	106	106	49-138	
1,1,2-Trichloroethane	ug/L	ND	100	104	104	51-138	
1,1-Dichloroethane	ug/L	ND	100	104	104	48-137	
1,1-Dichloroethene	ug/L	ND	100	108	108	51-144	
1,1-Dichloropropene	ug/L	ND	100	115	115	54-150	
1,2,3-Trichlorobenzene	ug/L	ND	100	109	109	32-140	
1,2,3-Trichloropropane	ug/L	ND	100	101	101	51-139	
1,2,4-Trichlorobenzene	ug/L	ND	100	113	113	27-134	
1,2,4-Trimethylbenzene	ug/L	ND	100	123	123	32-143	
1,2-Dibromoethane (EDB)	ug/L	ND	100	109	109	52-134	
1,2-Dichlorobenzene	ug/L	ND	100	107	107	38-138	
1,2-Dichloroethane	ug/L	ND	100	103	103	44-144	
1,2-Dichloropropane	ug/L	ND	100	104	104	56-138	
1,3,5-Trimethylbenzene	ug/L	ND	100	119	119	28-146	
1,3-Dichlorobenzene	ug/L	ND	100	107	107	36-139	
1,3-Dichloropropane	ug/L	ND	100	104	104	54-137	
1,4-Dichlorobenzene	ug/L	ND	100	104	104	34-134	
2,2-Dichloropropane	ug/L	ND	100	103	103	20-142	
2-Butanone (MEK)	ug/L	ND	500	500	100	44-142	
2-Chlorotoluene	ug/L	ND	100	113	113	36-143	
2-Hexanone	ug/L	ND	500	619	124	43-150	

Results presented on this page are in the units indicated by the "Units" column except where an alternate unit is presented to the right of the result.

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

QUALITY CONTROL DATA

Project: Amphenol
Pace Project No.: 50156613

MATRIX SPIKE SAMPLE: 1649972

Parameter	Units	50156613007 Result	Spike Conc.	MS Result	MS % Rec	% Rec Limits	Qualifiers
4-Chlorotoluene	ug/L	ND	100	106	106	34-143	
4-Methyl-2-pentanone (MIBK)	ug/L	ND	500	593	119	46-143	
Acetone	ug/L	ND	500	570	114	33-150	
Acrolein	ug/L	ND	2000	3330	167	32-200	
Acrylonitrile	ug/L	ND	400	408	102	47-143	
Benzene	ug/L	ND	100	106	106	51-140	
Bromobenzene	ug/L	ND	100	106	106	41-134	
Bromochloromethane	ug/L	ND	100	104	104	53-148	
Bromodichloromethane	ug/L	ND	100	113	113	46-137	
Bromoform	ug/L	ND	100	112	112	36-127	
Bromomethane	ug/L	ND	100	55.9	56	10-188	
Carbon disulfide	ug/L	ND	100	114	114	35-148	
Carbon tetrachloride	ug/L	ND	100	115	115	45-151	
Chlorobenzene	ug/L	ND	100	97.8	98	45-138	
Chloroethane	ug/L	ND	100	108	108	33-164	
Chloroform	ug/L	ND	100	105	105	50-135	
Chloromethane	ug/L	ND	100	98.1	98	38-146	
cis-1,2-Dichloroethene	ug/L	ND	100	101	101	43-144	
3-Dichloropropene	ug/L	ND	100	105	105	42-136	
Dibromochloromethane	ug/L	ND	100	110	110	45-136	
Dibromomethane	ug/L	ND	100	99.8	100	51-139	
Dichlorodifluoromethane	ug/L	ND	100	152	152	29-174	
Ethyl methacrylate	ug/L	ND	400	475	119	44-150	
Ethylbenzene	ug/L	ND	100	113	113	36-146	
Hexachloro-1,3-butadiene	ug/L	ND	100	107	107	14-150	
Iodomethane	ug/L	ND	200	102	51	28-153	
Isopropylbenzene (Cumene)	ug/L	ND	100	114	114	43-159	
Methyl-tert-butyl ether	ug/L	ND	100	101	101	43-146	
Methylene Chloride	ug/L	ND	100	95.6	96	48-140	
n-Butylbenzene	ug/L	ND	100	124	124	16-152	
n-Propylbenzene	ug/L	ND	100	123	123	28-157	
Naphthalene	ug/L	ND	100	116	116	38-141	
p-Isopropyltoluene	ug/L	ND	100	121	121	21-151	
sec-Butylbenzene	ug/L	ND	100	121	121	27-165	
Styrene	ug/L	ND	100	114	114	31-148	
tert-Butylbenzene	ug/L	ND	100	105	105	24-131	
Tetrachloroethene	ug/L	ND	100	112	109	38-139	
Toluene	ug/L	ND	100	111	110	44-140	
trans-1,2-Dichloroethene	ug/L	ND	100	107	107	50-139	
trans-1,3-Dichloropropene	ug/L	ND	100	120	120	37-138	
trans-1,4-Dichloro-2-butene	ug/L	ND	400	472	118	10-157	
Trichloroethene	ug/L	ND	100	105	105	44-146	
Trichlorofluoromethane	ug/L	ND	100	120	120	41-164	
Vinyl acetate	ug/L	ND	400	519	130	15-146	
Vinyl chloride	ug/L	ND	100	111	111	43-166	
Xylene (Total)	ug/L	ND	300	338	113	35-146	
4-Bromofluorobenzene (S)	%				101	79-116	

Results presented on this page are in the units indicated by the "Units" column except where an alternate unit is presented to the right of the result.

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

QUALITY CONTROL DATA

Project: Amphenol
Pace Project No.: 50156613

MATRIX SPIKE SAMPLE: 1649972

Parameter	Units	50156613007 Result	Spike Conc.	MS Result	MS % Rec	% Rec Limits	Qualifiers
Dibromofluoromethane (S)	%.				103	84-118	
Toluene-d8 (S)	%.				101	86-110	

SAMPLE DUPLICATE: 1649971

Parameter	Units	50156613006 Result	Dup Result	RPD	Max RPD	Qualifiers
1,1,1,2-Tetrachloroethane	ug/L	ND	ND		20	
1,1,1-Trichloroethane	ug/L	9.7	9.8	1	20	
1,1,2,2-Tetrachloroethane	ug/L	ND	ND		20	
1,1,2-Trichloroethane	ug/L	ND	ND		20	
1,1-Dichloroethane	ug/L	ND	ND		20	
1,1-Dichloroethene	ug/L	ND	ND		20	
1,1-Dichloropropene	ug/L	ND	ND		20	
1,2,3-Trichlorobenzene	ug/L	ND	ND		20	
1,2,3-Trichloropropane	ug/L	ND	ND		20	
1,2,4-Trichlorobenzene	ug/L	ND	ND		20	
1,2,4-Trimethylbenzene	ug/L	ND	ND		20	
ibromoethane (EDB)	ug/L	ND	ND		20	
1,2-Dichlorobenzene	ug/L	ND	ND		20	
1,2-Dichloroethane	ug/L	ND	ND		20	
1,2-Dichloropropane	ug/L	ND	ND		20	
1,3,5-Trimethylbenzene	ug/L	ND	ND		20	
1,3-Dichlorobenzene	ug/L	ND	ND		20	
1,3-Dichloropropane	ug/L	ND	ND		20	
1,4-Dichlorobenzene	ug/L	ND	ND		20	
2,2-Dichloropropane	ug/L	ND	ND		20	
2-Butanone (MEK)	ug/L	ND	ND		20	
2-Chlorotoluene	ug/L	ND	ND		20	
2-Hexanone	ug/L	ND	ND		20	
4-Chlorotoluene	ug/L	ND	ND		20	
4-Methyl-2-pentanone (MIBK)	ug/L	ND	ND		20	
Acetone	ug/L	ND	ND		20	
Acrolein	ug/L	ND	ND		20	
Acrylonitrile	ug/L	ND	ND		20	
Benzene	ug/L	ND	ND		20	
Bromobenzene	ug/L	ND	ND		20	
Bromochloromethane	ug/L	ND	ND		20	
Bromodichloromethane	ug/L	ND	ND		20	
Bromoform	ug/L	ND	ND		20	
Bromomethane	ug/L	ND	ND		20	
Carbon disulfide	ug/L	ND	ND		20	
Carbon tetrachloride	ug/L	ND	ND		20	
Chlorobenzene	ug/L	ND	ND		20	
Chloroethane	ug/L	ND	ND		20	
Chloroform	ug/L	ND	ND		20	

Results presented on this page are in the units indicated by the "Units" column except where an alternate unit is presented to the right of the result.

REPORT OF LABORATORY ANALYSIS

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

QUALITY CONTROL DATA

Project: Amphenol
Pace Project No.: 50156613

SAMPLE DUPLICATE: 1649971

Parameter	Units	50156613006 Result	Dup Result	RPD	Max RPD	Qualifiers
Chloromethane	ug/L	ND	ND		20	
cis-1,2-Dichloroethene	ug/L	ND	ND		20	
cis-1,3-Dichloropropene	ug/L	ND	ND		20	
Dibromochloromethane	ug/L	ND	ND		20	
Dibromomethane	ug/L	ND	ND		20	
Dichlorodifluoromethane	ug/L	ND	ND		20	
Ethyl methacrylate	ug/L	ND	ND		20	
Ethylbenzene	ug/L	ND	ND		20	
Hexachloro-1,3-butadiene	ug/L	ND	ND		20	
Iodomethane	ug/L	ND	ND		20	
Isopropylbenzene (Cumene)	ug/L	ND	ND		20	
Methyl-tert-butyl ether	ug/L	ND	ND		20	
Methylene Chloride	ug/L	ND	ND		20	
n-Butylbenzene	ug/L	ND	ND		20	
n-Propylbenzene	ug/L	ND	ND		20	
Naphthalene	ug/L	ND	ND		20	
p-Isopropyltoluene	ug/L	ND	ND		20	
sec-Butylbenzene	ug/L	ND	ND		20	
[illegible]ne	ug/L	ND	ND		20	
t[illegible]butylbenzene	ug/L	ND	ND		20	
Tetrachloroethene	ug/L	35.0	36.3	4	20	
Toluene	ug/L	ND	ND		20	
trans-1,2-Dichloroethene	ug/L	ND	ND		20	
trans-1,3-Dichloropropene	ug/L	ND	ND		20	
trans-1,4-Dichloro-2-butene	ug/L	ND	ND		20	
Trichloroethene	ug/L	14.3	15.5	8	20	
Trichlorofluoromethane	ug/L	ND	ND		20	
Vinyl acetate	ug/L	ND	ND		20	
Vinyl chloride	ug/L	ND	ND		20	
Xylene (Total)	ug/L	ND	ND		20	
4-Bromofluorobenzene (S)	%.	99	95	4		
Dibromofluoromethane (S)	%.	97	99	1		
Toluene-d8 (S)	%.	100	100	0		

Results presented on this page are in the units indicated by the "Units" column except where an alternate unit is presented to the right of the result.

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

Pace Analytical Services, LLC
Not NELAP Accredited
4860 Blazer Parkway
Dublin, OH 43017
(614)486-5421

Pace Analytical Services, LLC
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

QUALIFIERS

Project: Amphenol
Pace Project No.: 50156613

DEFINITIONS

DF - Dilution Factor, if reported, represents the factor applied to the reported data due to dilution of the sample aliquot.

ND - Not Detected at or above adjusted reporting limit.

J - Estimated concentration above the adjusted method detection limit and below the adjusted reporting limit.

MDL - Adjusted Method Detection Limit.

PQL - Practical Quantitation Limit.

RL - Reporting Limit.

S - Surrogate

1,2-Diphenylhydrazine decomposes to and cannot be separated from Azobenzene using Method 8270. The result for each analyte is a combined concentration.

Consistent with EPA guidelines, unrounded data are displayed and have been used to calculate % recovery and RPD values.

LCS(D) - Laboratory Control Sample (Duplicate)

MS(D) - Matrix Spike (Duplicate)

DUP - Sample Duplicate

RPD - Relative Percent Difference

NC - Not Calculable.

SG - Silica Gel - Clean-Up

U - Indicates the compound was analyzed for, but not detected.

N-Nitrosodiphenylamine decomposes and cannot be separated from Diphenylamine using Method 8270. The result reported for each analyte is a combined concentration.

Pace Analytical is TNI accredited. Contact your Pace PM for the current list of accredited analytes.

TNI - The NELAC Institute.

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

Pace Analytical
www.pacelabs.com

Pace Analytical Services, LLC
Not NELAP Accredited
4860 Blazer Parkway
Dublin, OH 43017
(614)486-5421

Pace Analytical Services, LLC
7726 Moller Road
Indianapolis, IN 46268
(317)228-3100

QUALITY CONTROL DATA CROSS REFERENCE TABLE

Project: Amphenol
Pace Project No.: 50156613

Lab ID	Sample ID	QC Batch Method	QC Batch	Analytical Method	Analytical Batch
50156613001	IT-2	EPA 8260	356700		
50156613002	IT-3	EPA 8260	356700		
50156613003	MW-12R	EPA 8260	356700		
50156613004	MW-20	EPA 8260	356700		
50156613005	MW-22	EPA 8260	356700		
50156613006	MW-28	EPA 8260	356700		
50156613007	MW-29	EPA 8260	356700		
50156613008	MW-30	EPA 8260	356700		
50156613009	DUPLICATE	EPA 8260	356700		
50156613010	TRIP BLANK	EPA 8260	356687		

This report shall not be reproduced, except in full,
without the written consent of Pace Analytical Services, LLC.

Pace Analytical

CHAIN-OF-CUS. ODY / Analytical Request Document

The Chain-of-Custody is a LEGAL DOCUMENT. All relevant fields must be completed accurately.

Page : 1 Of 1

Section A Required Client Information:		Section B Required Project Information:		Section C Invoice Information:	
Company:	IWM Consulting	Report To:	Chris Newell	Attention:	Chris Newell
Address:	7428 Rockville Road	Copy To:		Company Name:	IWM Consulting
Indianapolis, IN 46214				Address:	7428 Rockville Road, Indianapolis, IN 462
Email To:	cnewell@iwmconsult.com	Purchase Order No.		Pace Quote Reference:	
Phone:	347-1111 Fax:	Client Project ID:	Amphenol	Pace Project Manager:	Hunt, Kenneth
Requested Due Date/TAT:	10 Day (Default)	Container Order Number:		Pace Profile #:	

Regulatory Agency
RCRA - Resource Conservation and Recovery Act
State / Location
Indiana

MATRIX CODE: Drinking Water DW; Water WT; Waste Water WW; Product P; Soil/Solid SL; Oil OL; Wipe WP; Air AR; Other OT; Tissue TS

ITEM#	SAMPLE ID (One Character per box. (A-Z, 0-9 / , -) Sample Ids must be unique)	MATRIX CODE (see valid codes to left)	SAMPLE TYPE (G=GRAB C=COMP)	COLLECTED START DATE	COLLECTED START TIME	COLLECTED END DATE	COLLECTED END TIME	SAMPLE TEMP AT COLLECTION	# OF CONTAINERS	Preservatives: Unpreserved	H2SO4	HNO3	HCl	NaOH	Na2S2O3	Methanol	Other	Analyses Test Y/N	VOC 8260 WT	Residual Chlorine (Y/N)	50156613
1	IT-2	WT				10-13-16	11:27		3				X						X		-001
2	IT-3	WT					13:11		3				X						X		-002
3	MW-12R	WT					11:13		3				X						X		-003
4	MW-20	WT					13:53		3				X						X		-004
5	MW-22	WT					10:24		3				X						X		-005
6	MW-28	WT					10:35		3				X						X		-006
7	MW-29	WT					10:46		3				X						X		-007
8	MW-30	WT					11:47		3				X						X		-008
9	DUPLICATE	WT							3				X						X		-009
10	TRIP BLANK	WT							3				X						X		-010
11																					
12																					

ADDITIONAL COMMENTS	RELINQUISHED BY / AFFILIATION	DATE	TIME	ACCEPTED BY / AFFILIATION	DATE	TIME	SAMPLE CONDITIONS			
	Ralph Mier IWM	10-13-16	3:41 pm	~~David Moh / IWM~~	~~10/13/16~~	~~16:01~~	~~1.8°C~~	~~Y~~	~~N~~	MB 10/13/16
	David Moh IWM	10-13-16	16:01	Marcia Bennett / Pace	10/13/16	16:01	1.8°C	Y	N	Y

SAMPLER NAME AND SIGNATURE		TEMP in C	Received on Ice (Y/N)	Custody Sealed Cooler (Y/N)	Samples Intact (Y/N)
PRINT Name of SAMPLER:	Ralph Mier				
SIGNATURE of SAMPLER:	Ralph Mier	DATE Signed: 10-13-16			

Client

Sample Condition Upon Receipt

Pace Analytical

Client Name: IWM

Project # 5015466 13

Courier: ☐ Fed Ex ☐ UPS ☐ USPS ☑ Client ☐ Commercial ☐ Pace Other _____

Tracking #: _____

Custody Seal on Cooler/Box Present: ☐ yes ☑ no Seals intact: ☐ yes ☑ no

Date/Time 5035A kits placed in freezer: _____

Packing Material: ☐ Bubble Wrap ☑ Bubble Bags ☐ None ☐ Other _____

Thermometer 1 2 3 4 5 6 A B C D E F

Type of Ice: (Wet) Blue None ☑ Samples on ice, cooling process has begun

Cooler Temperature (Initial/Corrected) 1.8°C/1.8°C

Ice Visible in Sample Containers: ☐ yes ☑ no

Temp should be above freezing to 6°C

Date and Initials of person examining contents: MH 10.13.16

		Comments:
Are samples from West Virginia? Document any containers out of temp.	☐Yes ☑No	1.
Chain of Custody Present:	☑Yes ☐No ☐N/A	2.
Chain of Custody Filled Out:	☑Yes ☐No ☐N/A	3.
Chain of Custody Relinquished:	☑Yes ☐No ☐N/A	4.
Sampler Name & Signature on COC:	☑Yes ☐No ☐N/A	5.
Short Hold Time Analysis (<72hr):	☐Yes ☑No ☐N/A	6.
Rush Turn Around Time Requested:	☐Yes ☑No ☐N/A	7.
Containers Intact:	☑Yes ☐No ☐N/A	8.
Sample Labels match COC: -Includes date/time/ID/Analysis	☑Yes ☐No ☐N/A	9.
containers needing acid/base pres. have been checked? exceptions: VOA, coliform, TOC, O&G All containers needing preservation are found to be in compliance with EPA recommendation (<2, >9, >12) unless otherwise noted.	☐Yes ☐No ☑N/A	10 (Circle) HNO3 H2SO4 NaOH NaOH/ZnAc
Residual Chlorine Check (SVOC 625 Pest/PCB 608)		11. Present Absent
Residual Chlorine Check (Total/Amenable/Free Cyanide)		12. Present Absent
Headspace in VOA Vials (>6mm):	☐Yes ☑No ☐N/A	13
Headspace Wisconsin Sulfide	☐Yes ☐No	14
Trip Blank Present:	☑Yes ☐No ☐N/A	15
Trip Blank Custody Seals Present	☑Yes ☐No ☐N/A	
Project Manager Review		
Samples Arrived within Hold Time:	☑Yes ☐No ☐N/A	15.
Sufficient Volume:	☑Yes ☐No ☐N/A	16.
Correct Containers Used:	☑Yes ☐No ☐N/A	17.

Client Notification/ Resolution: Field Data Required? Y / N

Person Contacted: _____ Date/Time: _____

Comments/ Resolution: _____

Project Manager Review: Kenneth Hunt **Date:** 10/14/16

Form F-IN-Q-290-rev.09, 13Oct2015

Sample Container Count

CLIENT: WM

COC PAGE 1 of 1

COC ID# _____

Project # 50157613

Sample Line Item	DG9H	VG9H	AG1U	WGFU	AG0U	R	4 / 6	BP2N	BP2U	BP2S	BP3N	BP3U	BP3S	AG3S	AG1H	BP3C	BP1U	SP5T	AG2U	Bulk Kit			Matrix Sl/Ww/Ot (Soil/Water/Other)	pH <2	pH >9	pH>12
1	3																						WT			
2																										
3																										
4																										
5																										
6																										
7																										
8																										
9																										
10																										
11																										
12																										

Container Codes

DG9H	40mL HCL amber voa vial	AG0U	100mL unpreserved amber glass	BP1N	1 liter HNO3 plastic	DG9P	40mL TSP amber vial
AG1U	1liter unpreserved amber glass	AG1H	1 liter HCL amber glass	BP1S	1 liter H2SO4 plastic	DG9S	40mL H2SO4 amber vial
WGFU	4oz clear soil jar	AG1S	1 liter H2SO4 amber glass	BP1U	1 liter unpreserved plastic	DG9T	40mL Na Thio amber vial
R	terra core kit	AG1T	1 liter Na Thiosulfate amber glass	BP1Z	1 liter NaOH, Zn, Ac	DG9U	40mL unpreserved amber vial
BP2N	500mL HNO3 plastic	AG2N	500mL HNO3 amber glass	BP2A	500mL NaOH, Asc Acid plastic	SP5T	120mL Coliform Na Thiosulfate
BP2U	500mL unpreserved plastic	AG2S	500mL H2SO4 amber glass	BP2O	500mL NaOH plastic	JGFU	4oz unpreserved amber wide
BP2S	500mL H2SO4 plastic.	AG2U	500mL unpreserved amber glass	BP2Z	500mL NaOH, Zn Ac	U	Summa Can
BP3N	250mL HNO3 plastic	AG3U	250mL unpreserved amber glass	AF	Air Filter	VG9H	40mL HCL clear vial
BP3U	250mL unpreserved plastic	BG1H	1 liter HCL clear glass	BP3C	250mL NaOH plastic	VG9T	40mL Na Thio. clear vial
BP3S	250mL H2SO4 plastic	BG1S	1 liter H2SO4 clear glass	BP3Z	250mL NaOH, Zn Ac plastic	VG9U	40mL unpreserved clear vial
AG3S	250mL H2SO4 glass amber	BG1T	1 liter Na Thiosulfate clear glass	C	Air Cassettes	VSG	Headspace septa vial & HCL
AG1S	1 liter H2SO4 amber glass	BG1U	1 liter unpreserved glass	DG9B	40mL Na Bisulfate amber vial	WGFX	4oz wide jar w/hexane wipe
BP1U	1 liter unpreserved plastic	BP1A	1 liter NaOH, Asc Acid plastic	DG9M	40mL MeOH clear vial	ZPLC	Ziploc Bag