From: Valdez, Heather
To: Tim Norman; brian.english@deq.idaho.gov
Cc: Weigel, Greg
Subject: Re: Daily Summary 4/23/2016
Date: Monday, April 25, 2016 10:23:52 AM

Hi Tim, Thanks so much, I very much appreciate having your observations!

Brian, we will see what FMC will say in response to your inquiry regarding the weather, but here is some information below, thanks to Tim Norman, CERCLA oversight contractor, for documenting this.

Heather Valdez
RCRA Corrective Action and Permitting Project Manager
1200 6th Ave, AWT-150
Seattle WA, 98101
206-553-6220
valdez.heather@epa.gov

From: Tim Norman <Tim.Norman@akana.us>
Sent: Saturday, April 23, 2016 7:47 AM
To: Michele Benchouk; Hodge, Frances [USA] (hodge_frances@bah.com)
Cc: Bill Renfroe; Cliff Merrill; kwright@sbtribes.com; susanh@ida.net; Williams, Jonathan; Valdez, Heather
Subject: Daily Summary 4/23/2016

Good Morning,
I visited the site for a short time this morning to continue observation of the RCRA pond 15S work. After meeting with KW it was decided by the crew and management that because of the rain forecasted today that no further work would be occurring on backfilling the excavation area. I observed that all four layers of the liner have been finished around both the stand pipe and the anchor trench including leak testing using a vacuum and soapy water. Also the anchor trench drain pipe has been replaced and some rock and sand materials have been used to backfilled into the anchor trench. KW has covered the excavation area with a tarp to prevent precipitation from entering the excavation area until the backfill portion of the cap has been construction. There is no other work occurring on the site today and I will be back on the site Monday morning to continue oversite work following the Sunday site shut down. Have a nice weekend,

Tim Norman
Environmental Scientist

Akana
6400 SE Lake Road, Suite 270
Portland, OR 97222

Office: (503) 652-9090
Direct: (503) 205-6923
Mobile: (971) 270-7937