Sam - U.S. EPA I.1

Conference Call w/ Gene & Mike - Monsanto 12/20/94

Paul - IEPA 12/20/94

cut + fill - use existing material to grade 147954

CS-B west bank + sediment

N+W - will incorporate all of N+W under but currently only indicate that area will be excavated not limited to areas marked on attached A likewise

~~placement of liner infill to clay or HDPE~~

placement of material on site G
clear brush trees + vegetation - put on site
placement of liner clay or HDPE
placement of 2' of earthen material (protective barrier)
6" of topsoil + seeding

cut + fill analysis? explain what it is?
As built drawings if different than proposal

Use Work Plan Outline as guide to ARARs

Excavation areas North - extend
West - extend
CSB - Tom Martin is going to talk w/ TSCA
CSB - West Bank + sediment

State - ridge material