155918

FROM: B. BIGGE.

DATE: JULY 20, 1970

CC: B. CORLEW
W.C. ENG[illegible]
L.W. SPRANDE
C. BUCKLEY
T. MORROW
T. RASMUSSEN

SUBJECT: FUTURE AROCLOR POLLUTION ABATEMENT PROJECTS TO BE DONE BY MECHANICAL DESIGN.

TO THOSE PRESENT:
R. McCUTCHAN
M. PIERLE
W. KRULL

THIS IS TO CONFIRM RESULTS OF A MEETING HELD 7/17/70 TO DISCUSS AROCLOR POLLUTION PROJECTS. IT WAS AGREED TO SUBMITT A PROJECT AS SOON AS POSSIBLE TO INCLUDE THE FOLLOWING:

CER 098496

1) INSTALL A SETTLING BASIN WITH DISCHARGE SEWER AND PAVE AREA AROUND AROCLOR TANK CAR DOCK ALL TO BE LOCATED ADJACENT TO TRACK # 10.

2) PAVE EAST TANK FARM AND AROUND INTERMEDIATE STORAGE TANK INCLUDING SEWERS TO FLOW TO SETTLING BASIN BY TRACK.

3) CURB EXISTING TRUCK LOADING SPOT AND PAVE UNDER EMERGENCY TRUCK LOADING SPOT INCLUDING SEWERS TO DRAIN BOTH SPOTS TO THE SETTLING BASIN.

4) INSTALL PAVING, CURBS AND A SMALL SETTLING BASIN AROUND AROCLOR TANK CAR LOADING SPOTS WEST OF DEPT. 280.

5) PAVE AND DRAIN TO SETTLING BASIN UNDER RUNS OF AROCLOR PIPING.

ALSO COORDINATE WITH CED TO INSURE DRAINAGE OF AREAS AROUND THE NEW COLUMN AND THERMINOL UNITS WILL FLOW TO A SETTLING BASIN.

TARGET DATE FOR SCOPE AND ESTIMATE IS 8/7/70.

B. BIGGE

CONFIDENTIAL 92-CV-204-WDS

EPA/CERRO COPPER/EIL/PCB ATTORNEY WORK PRODUCT / ATTORNEY CLIENT PRIVILEGE