158122

JANUARY 20, 1987

MR. S.A. SILVERSTEIN
CERRO COPPER PRODUCTS CO.

RE: SCHEDULE OF WORK ON CERRO PROPERTY FOR THE WEEK OF JANUARY 26, 1987.

MR. SILVERSTEIN:

PURSUANT TO SECTION 8 OF THE ACCESS AGREEMENT BETWEEN CERRO AND ECOLOGY & ENVIRONMENT, INC., THE FOLLOWING ITEMS ARE PRESENTED:

WEATHER PERMITTING, SUBSURFACE SOIL SAMPLING AND MONITORING WELL INSTALLATION WILL BE INITIATED NEXT WEEK. A TOTAL OF SIX MONITORING WELLS WILL BE INSTALLED, AND UP TO FIVE ADDITIONAL BORINGS WILL BE DRILLED. IT IS ANTICIPATED THAT THIS WORK WILL BE COMPLETED IN EIGHT WORKING DAYS. FOLLOWING WELL INSTALLATION, THE WELLS WILL BE DEVELOPED USING AIR SURGING. EVACUATED WATER WILL BE CONTAINERIZED IN 55-GALLON DRUMS, WHICH WILL BE LEFT AT EACH WELL LOCATION UNTIL GROUND WATER SAMPLING IS COMPLETED.

AUTHORIZED E&E PERSONNEL AT THE SITE WILL BE DAN SEWALL AND TIM MALEY. FOX DRILLING, INC. PERSONNEL SCHEDULED TO BE AT THE SITE INCLUDE JERRY HAMMAN, ROBERT CRACHY, AND HENRY COLLIGAN. FOX DRILLING WILL HAVE A TRUCK-MOUNTED DRILL RIG AND A SUPPORT VEHICLE (PICK UP TRUCK) AT THE SITE. E&E WILL ALSO HAVE A VEHICLE ON SITE.

E&E AND FOX DRILLING PERSONNEL WILL CHECK IN AT THE GATE PRIOR TO SITE ENTRY. IT IS ANTICIPATED THAT ONE E&E REPRESENTATIVE WILL BE LEAVING THE SITE SEVERAL TIMES A DAY TO BRING SAMPLES TO THE E&E FIELD OFFICE. SAMPLES WILL BE SCREENED AND COMPOSITED IN THE OFFICE. CERRO'S REPRESENTATIVE WILL BE GIVEN A DUPLICATE OF ALL SAMPLES TO BE SUBMITTED FOR ANALYSIS. THE E&E REPRESENTATIVE TRANSPORTING SAMPLES WILL CHECK IN AND OUT EACH TIME AT THE GATE.

DAN SEWALL WILL BE THE DESIGNATED CONTACT PERSON FOR E&E WHILE ON THE SITE.

THE PROPOSED BORING AND WELL LOCATIONS WERE PRESENTED AS AN