Telephone Memorandum

Project No.: 04011.01 Client: Albion - USEPA Date: 1/24/92

Subject: Stream Flow N. Branch Kazoo River

Your Name: Jim Rossi Outside Party: Gerald Fulcher

Made Call (✓) MDNR Water Division

Rec'd Call ( )

Comments

Summary of Conversation:

Requested 95% and 50% Stream Flow in CFS for N. Branch Kalamazoo Section 1 of Albion Township

He reported at Section 1-2 Border

1985 Estimate based on Drainage area ratio using Battle Creek Station at Main Branch

	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec
50%	54	62	100	100	130	65	49	44	43	48	56	60
95%	33	30	51	33	42	35	27	27	25	26	28	31

(Read these back to Jerry)

Ratio 93.4 sq mile / 824

Did not make request for this in writing

CC: Glen H.

US EPA RECORDS CENTER REGION 5
471120

Date:
Client:
Project No.:

Jim - Dan

1985

Estimate Based Downstream
at BattleCreek 93.4 square miles 824 square
Drainage Area Ratio Miles

	Jan	Feb	Mar	Ap	May	June	
50	54.	62	100.	100.	130.	65.	CFS
95	33.	30.	51.	33.	42.	35.	

Jul	August	Sept	Oct	No	Dec
49.	44.	43.	48.	56.	60.
27.	27.	25.	26.	28.	31.

Sec line 1 and 2
North Branch