PORSF
11.3.3171
V7

USEPA SF
1285118

FOR DUPLICATE ORDER 133 JOURNAL

GLASS AND PRUDHOMME CO.
PORTLAND OREGON

PRINTERS
BLANK BOOK MAKERS AND BINDERS
LITHOGRAPHERS STATIONERS.

1925 — 1943

Standard Blank Book

No. 13¾

Journals 2 Columns Units also no Units
Journals 3 " " " "
Journals 4 Columns to Right Units
Journals 5 " " " "
Cash or Day Books 2 Columns Units also no Units
Cash or Day Books 3 " " " "
Cash or Day Books 4 Columns to Right Units
Cash or Day Books 5 " " " "
S. E. Ledgers - - Units also no Units
D. E. Ledgers Assorted Accounts " " "
D. E. Ledgers Whole Page Form " " "
Long Day Books Units
Records with Margin Line

In 150, 300 and 500 Pages, except
4 and 5 Col. Books in 150 and 300 Pages

If 800 Page Book is desired, call for No. 76¾

Made in U. S. A.

Vessels Docked on the Port of Portland Dry Dock 1925

			Docked		A	F	9	T	
March	20	S S El Cicuta P 3-4-5	12	Noon	15	7	2	4 7 7	P 3 4 5
Mch	23	Pacific Bridge Co No 5 Pontoon	9	Dock					
Mch	27	S S Lillian Luckenbach	9 30	Am	23	14	8	3 3 6	C Dock
Mch	30	Str Algonquin	12	Noon	13	12		7 3 6	P 1 2
Mch	30	Str Hyak	1	Pm	5	3			P 5
Mch	30	Light Ship Columbia 88	6	Pm	12	11		4 8 5	C 3
April	4	S S Lewis Luckenbach 4356 Lins Cargo	10 30	Am	21	18	10	6 6 2	C All
April	8	Str Manzanita	10	Am	13	9			2 3 C
April	8	Tug Chas M Grenier	1	Pm	8	7			4 C
April	8	Long Bell Ferry "Oregon"	10	Am	5	5			5 P
April	14	S S Oakridge Docking time Apr 15 8 Am	9 00	Pm	13	13			All P
April	15	S S West Hannawa	8	Am	13	11			All C
April	16	Str Manzanita	11	Am	13	9			2 3 C
April	16	Derrick Barge O & P 30' x 85'	4 30	Pm					1 P
April	17	S S Lackawanna Ready to undock April 17 10 Am	12	Noon	14	7	19	8 8	8 4 5 P
April	20	S S Charles R McCormack	6 30	Pm	21 6	19 6	6	0 9 4	2 3 4 5 C
April	22	Port of Portland Barge No 22	4	Pm					P 5
April	24	Started to Dock S S Dag Fred							P 5

Vessel arrived at Dry Dock 3 Pm
Hauled Vessel into Dock about
Half Way for Purpose of Unloading
Propeller which was Between Dock
Did not get Propeller in position
so could unload untill till 7 30 pm
proceeded to Haul Vessel into Dock
for purpose of Docking Vessel Drawing
24' aft 22' 6" Forw Started to Dock
after raising Vessel to 18' aft 16' For, at 10 P.M.
saw Vessel could not be lifted
on acct of Heavy Load Lowered Vessel
Hauled out of Dock and tied up to Wharf

April	25	S S Dewey	8 30	A					P 5
April	26	S S Yashida Marie No 1	2	Pm	18 6	13 6			P 5
May	7	Lifted S S Dag Fred 88' over							
		keel Blocks	11	Am	25	25			C 5
		Held in that Position untill							
		1 35 Am May 8th							
May	12	S S West Keats	8	Am	13	11			C 2 3 4 5
	14	Drg Columbia	3	pm					C 2 3 4
	19	Barge # 16	11	AM					
May	21	Tug F A Douty	8	PM	15	9½			P 1
May	22	S S West Cayote	8	Am					C 2 3 4 5
May	23	S S Lackawanna	3 30	Pm					
May	23	Dredge Portland Hull	6 30	Pm					
May	25	S S West Keats	8	Am					

Vessels Undocked

			Undocked		Dkg #
Mch	21	S.S El Circulo	12	noon	1793
apr	2	Pacific Bridge les Copper Queen	8	AM	1802
Mch	28	S.S Lillian Luckenbach	7	PM	1794
April	14	Str Algonquin	12	noon	1797
Mch	31	Str Hyak	1	PM	1795
April	3	Light Ship 88	5	PM	1796
April	5	S.S Lewis Luckenbach	7	AM	1798
April	14	Manzanita	3	PM	1799
April	8	Tug Chas M. Greene	3	PM	1800
April	8	Ferry Oregon	4	PM	1801
April	16	S.S Oakridge	8	AM	1803
April	15	S.S Hannawa	8	PM	1804
April	17	Str Manzanita	2	PM	1799
April	21	Derrick Barge	3	PM	1805
April	17	S.S Lackawanna	8	AM	1806
May	6	S.S Chas R. McCormick	5:30	PM	1807
April	24	Pont of Portland Barge No 22	10	30 AM	1808
April	26	S.S Darien	Ready to Undock 5:30 PM	5	AM	1809
May	21	S.S Yoshida Maru		4	PM	1810
May	8	S.S Dagfin		12	PM	1811
May	14	West Keats		8	AM	1812
"	18	Dry Cadiz		3	PM	1813
May	26	Barge No 16		3	PM	1814
May	26	Tug T A Scott		8	AM	1815
May	25	S.S West Cayote		8	AM	1816
May	26	S.S Lackawanna	Ready to undock May 25 - 8 PM	8	AM	1817
May	24	Dredge Portland Hull		9	PM	1819
May	26	S.S West Keats		11	AM	1818

Vessels Docked on the Port of Portland Dry Dock
1925

						A	F	Pontoons
May	26	S.S. Dan F. Hanlon	12	Noon		15	8	P 3 4 6
May	26	Gas Boat Roamer	4	PM				C 2
May	26	Tug Pearl	4	PM				
May	27	Barge Oneonta	9	AM				
May	28	Long Bell Ferry Washington	7	30 AM				
May	29	Kathleen E Judden	9	30 AM		15	5	C 3 4 5
May	29	Dock Barge 125 X 32	7	PM				C 5
May	28	Tug Flintoft	7	PM				C 4
June	2	Str America	2	30 PM				C 5
June	3	Tug F A Darby	10	AM		15	9	P 5
June	5	M S Gladys	4	PM		14	6	C 2 3 4 5
June	9	S.S West Nigger Docking Time Hulls June 10 - 8 AM	7	PM		14	10	P All
June	22	Tug J C Post	10	AM				P 5
June	24	S S Eastern Knight	10	30 AM		15	10	C 2 3 4 5
June	18	S S Burt E Haney	11	AM		20	10	C 3 4 5
June	26	Lloyd B	4	30 PM				P 5
June	30	S S West Nomentum Docking June 24	8	AM		15	7½	C 1 2 3 4 5
July	2	U S E Dredge Chatlop Docking July 3 - 8 AM	5	30 PM		15	9	P 1 2
July	8	Str Hercules Docking Time March July 9 - 8 AM	4	PM				P 4 5
July	10	Str Wenonah	9	30 AM				P 5
July	15	Str Henderson	8	30 AM				C 4 5
July	15	U S E Tug Hyak	10	- AM				P 5
July	17	Long Bell Dredge Texas	1	30 PM				P 5
July	20	S S Burt E Haney	3	30 PM				C 3 4 5
July	22	Port of Portland Barge # 29	1	PM				C 5
July	25	U S E Tug H W Adams	10	AM				P 5
July	27	Long Bell Ferry Washington	6	PM				C 5
July	28	Oil Barge Port of P 44 X 20		Noon				P 5
July	30	Tug Echo	10	AM				P 5
Aug	1	Docking Decree	12	Noon				P 4
Aug	1	Sch Mara	12	Noon				P 5
Aug	1	Capstan Barge	12	Noon				P 5
Aug	3	Barge No 14	12	Noon				C 5
Aug	11	Port of P Barge # 24	3	PM				C 5
Aug	15	Barge No 27	4	PM				C 5
Aug	17	S S North King Docking Time Aug 18 - 8 AM	7	PM		16½	9½	C 2 3 4 5
Aug	17	Dredge Chatlop	3	PM		7	13	P 1 2
Aug	20	Dredge Portland Hulk	8	PM				C 2
Aug	20	Sch North Bend Docking Time Aug 21 8 AM	4	30 PM		16½	10	C 4 5
Aug	24	S S West Pessup	3	PM				C 1 2 3 4
Aug	26	U S E Dredge Matholona #	2	PM				P 1 2
Aug	25	H W Adams	5	PM				P 3
Aug	27	Columbia Contract Barge	3	PM				
Sept	8	Sch Oregon Tug Docking Time Sept 9	6	PM		16	13	P 3 4 5
Sept	10	Columbia Con Co Barge 33 130 X 36	11	AM				C 1
Sept	14	Columbia Con Co Barge 31 130 X 36	1	PM				C 5
Sept	15	Port of Portland Water Barge 29 X 45	10	AM				P 3
Sept	15	Long Bell Ferry Washington	10	AM				P 5

Undocked

					Dkg #
May	31	S S Don F Hanlon	9	Am	1820
May	29	Roamer Ready to undock May 28 4 pm	8	Am	1821
May	27	Tug Pearl	3	Pm	1822
May	27	Barge Oneonta	4 30	pm	1823
May	28	Long Bell Ferry Washington	6	Pm	1826
May	29	Catherine E Sudden	4	Pm	1825
May	29	Drill Barge	8	Pm	1827
May	28	Str Fleetwood	8	Pm	1824
June	3	Str America	2 30	pm	1828
June	4	Tug F A Douty	8	Am	1829
June	12	M S Gisla	3	Pm	1830
June	11	S S West Niger Ready to undock June 10 - 7 45 pm	8	Am	1831
June	24	Tug J E Post	10	Am	1833
June	26	S S Eastern Knight Ready to undock 10 pm June 25	8	Am	1834
June	19	S S Bert E Haney	8	Am	1832
June	27	Lloyd B	9 30	Am	1835
July	1	S S West Nomentan Ready to undock July 1 at 8 pm	8	Am	1836
July	8	Dredge Clatsop Ready to undock July 7 8 pm	12	Noon	1837
July	9	Str Hercules	5	Pm	1838
July	11	Str Winonah	3	Pm	1839
July	16	Str Henderson	4	Pm	1840
July	17	Hyak	8	Am	1841
July	20	Dredge Texas	6	Pm	1842
July	20	S S Bert E Haney	8	Pm	1843
July	25	Port of Port Barge 29	11	Am	1844
July	28	H M Adams	10	Am	1845
July	27	Long Bell Ferry Washington	12	Midnight	1846
July	29	Oil Barge	10	Am	1847
July	30	Tug Echo	6	Pm	1848
Aug	4	Donkey Scow	1	Pm	1849
Aug	3	Sch Marie	Noon		1850
Aug	3	Capstan Barge	Noon		1851
Aug	5	Barge No 14	Noon		1852
Aug	13	Barge No 24	8	Pm	1853
Aug	15	Barge No 27	7	Pm	1854
Aug	19	S S North King	8	Am	1855
Aug	17	Dredge Clatsop	7	Pm	1856
Aug	22	Dredge Portland Hull	11	Am	1858
Aug	22	Sch North Bend Ready 8 Am	11	Am	1857
Aug	27	S S West Jessup Ready Aug 26 9 pm	8	Am	1859
Aug	26	Dredge Mathalonia	2	Pm	1860
Aug	26	H M Adams	10	Am	1861
Aug	28	Columbia Contract Co Barge	1	Pm	1862
Sept	11	Sch Oregon Fin Ready to undock 1 pm Sept 10	8	Am	1863
Sept	11	Columbia	10	Am	1864
Sept	16	Barge No 31	1	Pm	1865
Sept	16	P of P Water Barge No	8	Am	1866
Sept	16	Long Bell Ferry Washington	8	Am	1867

Vessels Docked on Port of Portland Dry Docks 1925

					Aft	Ft	
Sept	19	Tug Hm Adams	10	Am			P 5
Sept	21	S S West Keats	8	Am	12	7	C 1 2 3 4 5
Sept	23	Str Wenonah	2	Pm			P 5
Sept	24	Tug John Cudahy Docking time 25-8-Am	4	Pm	14	8½	P 2
Sept	25	Str Wenonah	10	Am			P 5
Oct	3	Columbia Co Co Barge 130 X 36	3	Pm			P 5
Oct	5	M S H I Luckenbach	10	Am	20	17½	C All
Oct	15	Str Shaver	5	Pm			P 4 5
Oct	17	Port of Portland Barge No 20 132 X 34	1	Pm			P 2
Oct	26	S S West Jena	8	Am	14	7½	C All
Oct	27	Str Modoc	9	Am			P 5
Oct	29	Fire Boat Geo H Williams	11	Am			P 5
Nov	7	Tug Wenonah	10	Am			P 5
Nov	9	Sch Dwyn Wen	3	Pm			P 5
Nov	10	Swift Co Barge No 9 110 X 32	3	Pm			C 5
Nov	12	Dredge Tualtin	12	Noon			C 3 4 5
Nov	14	Sch Ecola Docking time starts Monday 8 Am Nov 16	5	Pm	15	12	P 3 4 5
Nov	19	S S Columbian	10³⁰	Am	15	12	C 2 3 4 5
Nov	20	Tug Wenonah	10	Am			C 5
Nov	21	Str Lurline	12	Noon			C 4 5
Nov	23	S S Columbian	5³⁰	Pm	20	15⁶	C 2 3 4 5
Nov	30	Tualatins Donkey Scow No 5 132 X 34	12	Noon			P 5
Dec	2	Barge No 20	2	Pm			P 5
Dec	12	[illegible] Dredge Missouri	11	[illegible]			C [illegible]
Dec	12	[illegible]	10	[illegible]			C 3
Dec	14	Tug Greener Chas M	4³⁰	Pm	8	7	P 5
Dec	22	Tug Chas M Greener	4³⁰	Pm	8	7	C 5
Dec	22	U S E Dredge Motorello	4³⁰	Pm	4		P 5
Dec	26	Str Efin Docking starts Dec 28 8 Am	7	Pm	6½	4	P 5
Jan	2	Sch Oregon Pine Docking time start Jan 4 8 Am	4	Pm			P 3 4 5
Jan	4	Dredge Willamette	12	Noon			C 3 4
Jan	9	Sch Undaunted Docking time starts Jan 11 8 Am	6	Pm	14	12	P 3 4 5
Jan	12	Col P S Michie Docking time Jan 13 8 Am	4	Pm	14	8	C 3 4 5
Jan	14	Tug Wenonah	10	Am			P 1
Jan	15	Dredge Columbia	4	Pm			P 3 4 5
Jan	17	M S Carriso Docking time Jan 18 8 Am	2	Pm	17½	8	C 2 3 4 5
Jan	18	Dredge Clatsop	12	Noon	17½	10½	P 4 5
Jan	27	S S Lake Francis arrived at Dry Dock for Repairs	6	Pm			
Feb	2	Str Cascades	10	Am			C 4 5
Feb	6	Str Chas M Greener	2	Pm			P 5
Feb	8	S S West Kader	1	Pm	16	6	C 1 2 3 4 5
Feb	9	S S Pacific	6	Pm	22½	22½	
		pumped up to 8' on Figure Board and held Vessel at that place until					
Feb	11	S S West Kader Docking time starts Feb 12 8 Am	4	Pm			
Feb	13	M S Larchtank	8³⁰	Am	21	19	C 1 2 3 4 5

Undocked

							Tlkg #	
Sept	21	H M Adams	8	Am			1868	
Sept	23	S S West Keats	8	Am			1869	
Sept	24	Str Winonah	11	Am			1871	
Sept	29	Tug John Cadahy	8	Am			1870	
Sept	26	Str Winonah	8	Am			1872	
Oct	5	Coe Con Co Barge	8	Am			1873	
Oct	6	S S H J Luitenbach	10	Am			1874	
Oct	16	Str Shaver	3 30	Pm			1875	
Nov	2	Barge No 20	1	Pm			1876	
Oct	26	S S West Jena	8	Pm			1877	
Oct	27	Modoc	3 30	Pm			1878	
Oct	29	Geo H Williams	4	Pm			1879	
Nov	7	Tug Winonah	11	Am				
Nov	10	Sch Dwyn Wm	3	Pm			1880	
Nov	11	Swift Co Barge	12	Noon			1881	
Nov	17	Dredge Tualatin	12	Noon			1882	
Nov	21	Sch Ecola Ready to undock Nov 20 5 Pm	8	Am			1883	
Nov	19	S S Columbian	6	Pm			1884	
Nov	20	Tug Winonah	4	Pm			1885	
Nov	22	Str Lurlin	10	Am			1886	
Nov	24	S S Columbian	12	Noon			1887	
Dec	1	Donkey Scow	8	Am	✓		1888	
Dec	3	Barge No 20	1	Pm	✓		1889	
Dec	15	Dredge Missouri Ready to undock Dec 14 4 Pm	8	Am	✓		1891	
Dec	15	Dredge Dunwamish	4	Pm	✓		1890	
Dec	16	Tug Chas M Greener	2	Pm	✓		1892	
Dec	28	Tug Chas M Greener	8	Am	✓		1893	
Dec	24	Dredge Monticello Ready to undock	8	Am	Ready		1894	Dec 23-4
Dec	31	Str Efie	2	Pm			1895	
Jan	5	Sch Oregon Pine	8	Am	2350		1896	
Jan	12	Dredge Willamette	10	Am	1000		1897	
Jan	12	Sch Undaunted Ready to undock 4 30 Pm Jan 11	8	Am	2094		1898	
Jan	16	Col P S Michie	4	Pm	1220		1899	
Jan	21	Tug Winonah	11	Am	35		1903	
Jan	16	Dredge Columbia	1	Pm	1000		1900	
Jan	19	M S Carriso Ready to undock Jan 18 6 Pm	8	Am	3899		1901	500
Jan	21	Dredge Clatsop	10	Am	1100		1902	
Feb	2	S S Lake Frances			Wharfage			
		Left Dry Dock	3	Pm				
Feb	5	Str Cascades	7	Am	407		1904	
Feb	6	Str Chas M Greener	3	Pm	45		1905	
Feb	9	S S West Kader Ready to undock Feb 8 12 Pm	8	Am				
Feb	11	S S Pacific	12	Pm	6034		1908	
Feb	16	S S West Kader	6	Am	5570		1907	415
Feb	13	M S Larch Bank	6	Pm	5150		1906	4000
							1909	Cancelled

Vessels Docked on the Port of Portland Dry Dock 1926

Feb	15	Sch K. V. Kruse	4	P. M.	13	13	C 3 4 5
Feb	16	Tug Oregon	12	Noon	12	8	P 5
Feb	16	Donkey Heon No 1	12	Noon			P 2
Feb	18	S S Dewey	10	A M	13	8	C 1 2 3 4 5
Feb	23	Willamette Water Barge	1	P M			
Mch	1	S S Dewey Docking time 8 Am Mch 2	4 30	P M	14	14	C 1 2 3 4 5
Mch	2	Lch Lloyd B	11	A M	4½	2	P 5
Mch	9	S S Oakridge	1	P M	12	6	C 1 2 3 4 5
Mch	10	Ste Oregon	12	Noon	18	6	P 1 2
Mch	10	Tug Geo H Mendell	12	Noon			P 5
Mch	12	S S Oakridge Hold or dock	8	Am	12	6	C 1 2 3 4 5
Mch	15	S S West Cayote Docking time Mch 16 8 Am	5	P M	12	6	C 1 2 3 4 5
Mch	22	S S West Jessup	1	P M	12	7	C 1 2 3 4 5
Mch	23	James W.	10	Am	5		P 5
Mch	30	West Cayote	10	A M	17	15	C 1 2 3 4 5
Mch	30	S S Oakridge Docking time Mch 31 8 Am	8	P M	15	8	P 1 2 3 4 5
Mch	31	P of P Barge No 16	4	P M			C 3
April	5	S S West Jessup	8	Am	17	15	C 1 2 3 4 5
April	6	S S Hannawa (West)	10 30	Am	16	10½	C 1 2 3 4 5
April	7	S S Hannawa	12	Mid	16	10½	C 1 2 3 4 5
April	6	Gas Boat Patsey	5	P M			P 5
April	17	S S West Cadron	8	Am	16	14	C 1 2 3 4 5
April	21	S S West Orowa Arrived at Dry Dock					8 P M
April	27	West Niger	12	Noon	12	6	C 1 2 3 4 5
April	29	S S Wawalona Docking time 8 Am April 30	4	P M	12	9	C 1 2 3 4 5
April	30	Ste Tahoma	3	30 P M			P 4 5
May	5	S S West Nomentum	1	P M	12	6	C 1 2 3 4 5
May	8	Ste Georgiana	10 30	Am	7		P 4 5
May	10	S S West Niger	10	Am	12	7	C 1 2 3 4 5
May	14	Long Bell Ferry Oregon	10	Am	5		P 5
May	14	U S E Barge No 503 120 X 34	11	Am	2		C 3
May	17	No 504 120 X 34	10	Am			C 3
May	18	Long Bell Ferry Washington	9	Am	5		P 5
May	19	U S E Barge 505	9	Am			C 3
May	21	U S E 506	9	Am			C 3
May	21	Port of Portland Barge #22	11	Am			P 1 2
May	22	Dredge Columbia	4	P M			C 1 2 3
May	27	S S West Kader	8	Am	13	9	C 1 2 3 4 5
June	1	Tug Oneonta	12	Noon	14	9	C 5
June	7	Dredge Clackamas	11	Am			C 2 3 4
June	12	U S E Barge #502 Docking time 6-14-8 Am	12	Noon			P 1
June	12	Tug J C Post Docking time 6-14-8 Am	2	P M			P 3
June	12	Tug T A Douty Docking time 6-14-8 Am	2 30	P M	15	11	P 5
June	15	Ste Hassalo	10	Am			C 4 5
June	16	U S E Barge #501	8	Am			P 1
June	17	S S Eastern Knight	8 30	Am	16	10	C 1 2 3 4
June	21	U S Light Ship Roan	10	Am			

Feb	17	Sch K. V. Kruse Ready 4 PM Feb 16	8	Am	1554 x	1910	
Feb	20	Tug Oregon	4	Pm	73	1911	
Feb	23	Donkey Scow	12	Noon		1912	
Feb	19	S.S. Dewey Ready to undock Feb 18 9 PM	8	Am	5630	1913	
Feb	26	Willamette Water Barge	8	Am		1914	
Mch	3	S.S. Dewey	8	Am	5630	1915	1600
Mch	4	Col Lloyd B	11	Am	15	1916	
Mch	10	S.S. Oakridge	1	Pm			
Mch	19	Str Oregon	12	Pm	989	1918	
March	12	G. W. H. Mendell	12	Noon	75	1919	
Mch	13	S.S. Oakridge Ready to undock March 12 6 PM	8	Am	6058	1917	
Mch	17	S.S. West Cayote	8	Am	5564	1920	
Mch	24	S.S. West Jessup Ready at 12 midnight	8	Am	5867	1921	
Mch	23	James W	3	Pm	74	1922	
Mch	31	West Cayote	10	Am	5564	1923	3051
April	6	S.S. Oakridge Ready at 8 Am	12	Noon	6058	1924	
April	2	P of P Barge No 16	9	AM	120x34	1928	
April	6	S.S. West Jessup Ready at 2 Am	6	Am	5867	1925	2140
April	7	Hannawa ready to undock	8	Am			
		Kept on Dock for on convenience					
April	13	S.S. Hannawa	6	Pm	7582	1926	1525
April	13	Gas Boat Patsy Ready at 5 PM April 12	8	Am	228	1927	
April	26	West Cadron	6	Am	5724	1929	2167
April	26	S.S. West Iowa Left Dry Dock	6	Am	Wharfage only		
April	28	S.S. West Niger Ready at 12 MN	8	Am	5897	1931	
May	1	S.S. Wawalona Ready at 11 PM	8	Am	6076	1930	
May	3	Str Tahona	3	Pm	99	1932	
May	7	West Nomentin Ready at 1 Am	8	Am	5652	1933	
May	10	Str Georgiana	7	Am	242	1934	
May	11	S.S. West Niger	2	PM	5897	1935	
May	15	Long Bell Ferry	8	AM	95	1936	
May	17	U.S.E. Barge No 503 Ready at 5 PM May 15	8	Am	120x34	1937	
May	18	" " 504	3	Pm	120x34	1938	
May	19	Long Bell Ferry	10	Am	95	1939	
May	21	U.S.E. Barge 505	8	Am	120x34	1940	
May	22	U.S.E. Barge # 506	12	Noon	120x34	1941	
June	5	Barge No 22	4	Pm	134x34	1942	
May	25	Dredge Columbia	7	Pm	1000	1943	
May	28	S.S. West Kader	8	Am	5570	1944	
June	5	Tug Oneonta	12	Noon	214	1945	
June	11	Dredge Clackamas	10	Am	1000	1946	
June	16	U.S.E. Barge # 502	8	Am	120x34	1947	
June	15	J. C. Post	10	Am	75	1948	
June	15	Tug F. A. Douty	10	Am	227	1949	
June	16	Str Hassalo	10	Am	561	1950	
June	18	U.S.E. Barge	10	Am	120x34	1951	
June	18	S.S. Eastern Knight Ready at June 17-8 PM	8	Am	6588	1952	
June	22	U.S. Light Ships Rose	3	Pm	437	1953	

June	23	Tug Hyak	10	Am			
June	23	Tug Hm Adams	10	Am			
June	25	S S West Holbrook	8	Am	12½	12½	C 2 3 4 5
June	30	Ju S Eng Barge 125 X 32	5	Pm			P 5
June	30	Ju S Eng Barge 125 X 32	5	Pm			P 3
July	1	S S Newport	9	Am	17	12	C 2 3 4 5
July	7	Port of Portland Barge No 17	10	Am			P 5
July	14	Tug Hyak	9	Am			P 5
July	26	Port of Astoria Dredge Natoma	10	Am			C 5
July	26	Tug Natoma	2	Pm			P 5
July	29	Gas Gladys B	9	Am			P 5
July	30	M S Bullaren	8 30	Am	18	7	C 1 2 3 4 5
Aug	3	S S Peterton Docking time 8 Am Aug 4	3 30	Pm	15	10	C 1 2 3 4
Aug	9	S S Admiral Farragut	10	Pm	16	12	C 3 4 5
Aug	12	S S Yonan Maru	8	Pm	15	12	P 1 2 3 4 5
Aug	13	S S Colusa	9	Am	22½	18	C 2 3 4 5
Aug	11	S S Mystic	8	Am			C 1 2 3 4 5
Aug	20	Gas Boat Patsy	9	Am	9	6	P 5
Aug	20	S S Yonan Maru	10 30	Pm			P 1 2 3 4 5
Aug	25	S S Silverado	9	Am	15	3	P 3 4 5
Aug	26	Str America	3	Pm			C 2
Aug	28	S S Silverado	9	Am	15	3	P 3 4 5
Sept	7	Admiral Farragut	3 30	Pm	16	12	C 3 4 5
Sept	9	S S West Hixton	1	Pm	12	8	C 1 2 3 4 5
Sept	10	Port of Portland Hull (Bge Portland)	11	Am			P 4 5
Sept	11	Port of Port Barge No 23	12	Noon			P 5
Sept	13	Tug Hon Dunder Manzanita	10	Am		C	4 5
Sept	15	Gas Boat Micon	5	Pm	6	4	P 4
Sept	16	S S Las Vegas	9	Am	14	8	C 1 2 3 4 5
Sept	18	Str Undine	11	Am			C 4 5
Sept	20	Str Portland	4 30	Pm			C 4 5
Oct	5	Port of Portland Drill Scow 125 X 32	1	Pm			C 5
Oct	7	Str Modoc	4 30	Pm			P 5
Oct	12	Dredge Columbia	12	Noon			C 2 3 4
Oct	14	Str James W	2	Pm			P 5
Oct	18	Columbia Water Barge	11	Am			P 5
Oct	20	Str Wellesley	12	Noon			P 1 2
Oct	26	Gladys B	11	Am			C 2
Oct	28	S Modoc Pumped up and cut rope out of wheel	9	Am			P 5
Oct	29	Str Northwestern	12	Noon			C 4 5
Nov	3	Lch F W Mulkey	11	Am			P 5
Nov	6	Str Wenonah	11	Am			P 5
Nov	20	S S Evanger	5	Pm	21	17½	C 2 3 4 5
Nov	28	S S Eastern Mariner Docking time Nov 29 8 Am	1	Pm	12½	7	P 1 2 3 4 5
Nov	30	S S Evanger	9 30	Am			C 2 3 4 5
Nov	30	F W Mulkey	2	Pm			P 5
Dec	2	M S Brandanger Docking time Dec 3 8 Am	4½	Pm	14	6	C 2 3 4 5
Dec	16	Light Vessel Columbia	4 30	Pm	12	11	C 5
Dec	27	Gas Efin Docking time 8 Am Dec 28th 26	5	Pm	6	4	P 5

										Tkg	St		
June	25	Tug Hyatt	10	Am			54		1954				
	25	Tug A.M. Adams	10	Am			751		1955				
June	27	S.S. Holbrook Ready & Undock 26 12 Mid	7	Am	5	37	6	✓	1956				
July	3	U.S.E. Barge	1	Pm	125	32	✓		1959				
July	3	U.S.E. Barge	1	Pm			✓		1958				
July	10	S.S. Newport Ready at 6 Pm 22	8	Am	26	43	✓		1957				
July	8	Barge No 17	10	Am	125	34	✓		1960				
July	17	Tug Hyatt	8	Am			51		1961				
July	28	Dredge Wahoma	8	Am		71	1	✓	1962				
July	21	Tug Wahoma	1	Pm			28	✓	1963				
July	31	Gladys B	2	Pm			5	✓	1965				
July	31	M.S. Bullard Ready at 8 Pm July 30	6	Am	57	22	✓		1964				
Aug	4	S.S. Pelican	5	Pm	5	22	✓		1966				
Aug	10	S.S. Admiral Farragut	3	Pm	21	41	✓		1967				
Aug	16	Yosan Maru Ready & Undock 14 8 Pm	9	Am	71	54	✓		1969				
Aug	23	S.S. Colena	1	PM	58	73	✓		1970	38	35		
Aug	11	S.S. Mayotte	8	Pm	56	85	✓		1968		759		
Aug	20	Patsy	2	Pm			30	✓	1971				
Aug	21	S.S. Yosan Maru	7	PM	71	54	✓		1972				
Aug	26	S.S. Lebanon	9	Am	72	98	✓		1973				
Aug	28	Str America	11	Am			97	✓	1975				
Aug	28	S.S. Alameda Ready & Undock 28 2 Pm	8	Pm	72	98	✓		1974				
Sept	9	Admiral Farragut Sept 8	6	Am	21	41	✓		1976				
Sept	11	S.S. West Hartlow	1	Pm	53	76	✓		1977				
Sept	11	Barge Portland	9	Am	130	37	✓		1978				
Sept	16	Port of Portland Barg No 23	4	Pm	125	34	✓		1979				
Sept	16	Light House Tender Manzanita	6	Am		67	✓		1980				
Sept	16	Micor	4	Pm		20	✓		1981				
Sept	16	S.S. Las Vegas Ready at 11 Am	8	Pm	5	40	3	✓	1982				
Sept	20	Str Lindid	1	Pm		51	6	✓	1983				
Sept	23	Str Portland	2	Pm		80	✓		1984				
Oct	6	Drill Scow	1	Pm	125	32	✓		1985				
Oct	9	Str Modoc	3	Pm		55	✓		1986				
Oct	16	Dredge Columbia Ready & Undock Oct 14 4 Pm	8	Am	100	0	✓		1987				
Oct	14	Str James W	5	Pm			71	✓	1988				
Oct	20	Fuel Water Barge Ready & Undock Oct 19 8 Am	8	Am	M	N	✓		1989				
Oct	26	Str Wellesley	4	Pm		77	0	✓	1990				
Oct	27	Gladys B	11	Am	M	N	✓		1991				
Oct	28	Str Modoc	9	Am			No Charge						
Oct	29	Str Northwestern	4	Pm		44	3	✓	1992				
Nov	4	Lch F.W. Mulkey Ready at 11 Am	1	Pm			18	✓	1993				
Nov	6	Str Wenonah	1	Pm			25	✓	1994				
Nov	21	S.S. Evanger Ready & Undock Nov 21 5 Am	8	Am	38	69	-		1995	38	00		
Nov	30	S.S. Eastern Marine Ready Nov 29 4 Pm	10	Am	66	56			1996				
Dec	1	S.S. Evanger Ready & Undock Nov 30 5 Pm	7	Am	38	69	-		1997	38	00		
Nov	30	F.W. Mulkey	3	Pm			18	-	1998				
Dec	4	M.S. Brandanger	8	Am	14	50	✓		1999		50		
Dec	18	Light Vessel Columbia Ready to Undock Dec 17 4 20 Pm	8	Am			188	✓	2000				
Dec	30	Epic	8	Am			196	✓	2001				

Vessels Docked on Port of Portland Day Dock

1926

					Aft	For	
Dec	28	S S Hardanger Docking time starts Dec 27 8 Am	4.30	PM	13	9	C 1 2 3 4 5
Jan	10	Tug Pearl	10	Am	5½	3-10	C 5
Jan	17	Cutter Algonquin Docking time Jan 18 8 Am	4	Pm	14	12	P 1 2 3
Jan	27	Col P S Michie Docking time Jan 28 8 Am	4.30	Pm	3.6	8.6	P 3 4 5
Feb	2	Str Shaver	9	Am			C 2 3
Feb	3	Str Oregon	1	PM	18	13	C 2 3
Feb	7	M S Modoc	12	Noon			P 1
Feb	11	S S West Orowa	8.30	Am	17.6	17.6	C 1 2 3 4 5
	14	Drg Col P S Michie Time Begins 8 AM 2-15-27	4	PM			P 3 4 5
Feb	23	S S West Orowa Time Begins 8 Am 2-24-27	3.30	Pm	18	21	C 2 3 4 5
Feb	24	Derrick No 1	3	Pm			P 5
Feb	26	Col P S Michie Working time 2	3	Pm	13	9	P 3 4 5
Mch	3	Dredge Clatsop Work time 3-3 8 Am	4	Pm	18	13	P 4 5
Mch	8	S S Memnon Work time 8 Am 3-9-27	3	Pm	13	8	C 3 4 5
Mch	10	Fire Boat David Campbell Propellers repaired Hull Cleaned and painted Two Coats red lead	3	Pm	9	7½	C 5
Mch	22	Harbor Patrol F W Mulkey Change Wheels	9	Am			P 5
April	4	Col P S Michie Docking time 8 Am 4-27 Repair Main Trunion	6	Pm	12	9	P 5
April	8	S S Australic Time 4-9 8 Am Cleaned and Painted Hull Repaired Bilge Keel Set up Nut on Tail shaft Cemented Nuts on Blades	5	Pm	15	12	C 3 4 5
April	16	Commission Public Docks Barge Docking time 8 A.M 4-18	11.30	Am			P 1
April	20	Tug Wenonah	2	Pm			C 5
April	21	S S Sunnigentco Clean & Painted Hull Caulked leaky rivets and seams under bow Pulled Wheel and examined Stearn tube for leak	5	Pm	13	11	P 2 3 4 5
April	27	S S West Momentum Cleaned and Painted hull repaired bilge keel renewed about 50 rivets Forward port side	8	Am	12	7	C 1 2 3 4 5

Undocked

						Tkg #	
Jan	5	S S Hardanger	8	Am	4000	2002	500
Jan	10	Tug Peard	3	Pm	44	2003	
Jan	27	Algonquin Ready to undock Jan 26 - 6 Pm	8	Am	136	2004	
Feb	7	Col P S Michie Ready to undock 12 Mdnight 2-5-28	8	Am	1220	2005	
Feb	2	Str Shawn	6	Pm	368	2006	
Feb	10	Str Oregon	4	Pm	989	2007	525
Feb	14	M.S. Modoc Ready 12 Noon 2-12-27	12	Noon	55	2008	
Feb	12	S S West Orowa Ready to undock Feb 11th 7 30 pm	8	Am	5376	2009	2777
Feb	16	Col P S Michie	8	Am	1220	2010	
Mch	4	S S West Orowa	8	Am	5376	2012	3725
Feb	26	Derrick No 1 Ready at 3 pm 2-25-27	8	Am	91x30	2011	
Feb	28	Col P S Michie	4 30	Pm	1220	2013	
Mch	7	Dudge Elatsop Ready to undock 3-5	8	Am	1100	2014	
Mch	10	S S Minnon Ready to undock 3-9 4 30 4 pm	8	Am	3330	2015	
Mch	14	David Campbell	3	Pm	242	2016	
Mch	22	F W Mulkey	10	AM	18	2017	
April	6	Col P S Michie	8	Am	1220	2018	
April	9	S S Australic	6	Pm	1010	2019	
April	20	Commission P Docks Barge	1	Pm	40x120	2020	
April	20	Tug Wenonah	5	Pm	35	2021	
April	24	S S Sunugentco	12	Noon	3253	2022	
April	22	S S West Nomentum Ready to undock 4-21- 7 Pm	8	Am	5652	2023	

Vessels Docked on Port of Portland Dry Dock 1927

				A	F	
April 25	Commission Public Dock Barge No 1 Shathed Rakes	9	Am	C	C	C 3
April 27	Str Sarah Dixon Renewed Sheet Iron on Hull	10	Am			C 45
April 27	Geo H Mendell Renewed Some plant on Hull Starboard Side	12	Noon			P 5
April 28	Tug Chinook Repaired rudder Babbitted Stern bearing	10	Am			C 5
May 7	Str Georgiana Clean and Paint Hull	10	Am			P 45
May 9	S.S West Niger Cleaned & Painted Hull Removed about 75 Rivets Forward Port side repaired rudder pintles unshipped rudder and sent to Shop for repairs	8	Am	11	7	C 1 23 45
May 11	S.S West Kader Clean & painted hull Drove rivets in #1 Tank bottom (approx 200)	8	Am	12	8	C 1 23 45
May 17	Dredge Clatsop Install new Tail Shaft and Wheel Repair bin gates Clean and Chip Hull Paint	12	Noon	15-17	11 13	P 45
May 23	S.S Wawalona Arrived at Port of Portland Dry Dock and tied up at North side Middle Pier	5	P.M.			

						Ikg #	
April	29	Commission P.O. No 1 Ready to 9 A.M. 4-28	12	Noon	40x120	2024	—
April	27	Str Sarah Dixon	4 00	P.M.	368	2025	
April	28	G Co H Mendell	13	Noon	75	2026	
April	29	Tug Chinook	10	Am	14	2027	
May	9	Str Georgiana Ready to undock May 8th 10 Am	8	Am	242	2028	—
May	10	S.S. West Niger Ready at undock 9 P.M. May 9th - 27	8	Am	5645	2029	—
May	12	Str West Kader	8	A.M.	5570	2030	—
May	25	Dredge Clatsop Ready to undock May 24 - 3 PM	9	Am	1100	2031	

Vessels Docked on The Port of Portland Dry Dock
1927

					A F			
May	25	S.S. Oakridge Clean 3rd Paint Hull	8	Am	11	8	C 1 2 3 4 5	
June	6	S.S. Laurel Clean 3rd Paint Renew 30' Bilge Keel Starboard Side	8	Am	12	9	C 1 2 3 4 5	
June	7	S.S. Wahkalona Docking Time 8 A.M. 6-8-27 Clean and Paint	3:30	Pm	11	8	C 1 2 3 4 5	
June	8	M.S. Chilcan Docking Time 6-9-27 8 A.M. Clean 3rd Paint Renewed a few Rivets Stern Frame	5	Pm	13	6½	P 2 3 4 5	
June	9	S.S. West Cayote Docking Time 6-10 8 A.M. Clean Paint Renewed about 50 Rivets Hull About 50' Bilge Keel Stb. Side	2	Pm	12	7	C 1 2 3 4 5	
June	15	S.S. Newport Clean Paint	9	Am	17	13	P 2 3 4 5	
June	17	S.S. West Cadron Clean and Paint About 35 Rivets Stern frame	8	Am	12	8	C 2 3 4 5	
June	20	S.S. Hamlin F. McCormick Clean & Paint Changed one Propeller Blades	8:2	Am	17	13	C 2 3 4 5	
June	20	U.S.E. Dredge Multnomah Docking Time 6-21-8 A.M. Clean and Paint Hull	3:29	Pm	6½		P 3 4 5	
June	22	Str. Cascades Repaired Hull	9	Am			C 4 5	
June	23	U.S.E. Dredge Wahkiakum Cleaned Paint Hull Repaired Ladders	4	Pm			P 3 4 5	

Landlocked

May	26	S.S. Oakridge	8	AM	6	0	5	7	2	0	3
June	7	S.S. Laurel	10:30	AM	5	8	6	7	2	0	3
June	9	S.S. Wawalona Ready to undock 6-8- 6 P.M	8	AM	6	0	7	6	2	0	3
June	10	M.S. Childar Ready to undock 6-9- 6 P.M	6	AM	4	1	3	8	2	0	3
June	11	S.S. West Cayote Ready to undock 6-10- 7:30 PM	6	AM	5	5	6	1	2	0	3
June	16	S.S. Newport Ready to undock 6-15- 8:30 PM	7	AM	2	6	4	3	2	0	3
June	18	S.S. West cadron Ready to undock 6-18- 2-AM, 27.8		AM	5	7	2	6	2	0	4
June	20	S.S. Hamden F. McCormick	7:30	PM	3	3	1	7	2	0	3	9	16	5	0
June	22	Dredge Multnomah	2	PM	1	1	3	5	2	0	4	0			
June	22	Str. Cascades	2	PM		4	0	7	2	0	3	8			
June	27	Dredge Wahkiakum Ready to undock 6-25- 6 PM	1	PM	1	1	3	5	2	0	4	2			

Vessels Docked on The Port of Portland Dry Dock
1927

June	25	Modoc Repaired Hull Port Side		2	P.M.			C	5
June	30	Sch K. V. Kruse Docking Time 7-1-27. 7 A.M.		8	P.M.			C	4 5
July	7	S S West Holbrook Clean and Paint Hull Replaced lower section of Stern 31 Rudder post with new forged steel one old one being cracked was condemned	Ready 6 P.M. 7-7-27	8	A.M.	12	8	C	1 2 3 4 5
July	18	S. S. West Holbrook Docking Time 7-19-27 8 A.M.		4 30	P.M.	19	12	C	1 2 3 4 5
July	21	S.S Las Vegas Clean and Paint Found lower section of Stern Frame cracked replaced with new one about 200 Rivets to be renewed in No 1 and 2 Tank		9 30	A.M.	17	9	C	1 2 3 4 5
July	26	Tug J. C. Post Hull Repairs		1	P.M.			P	5
July	26	Dredge Columbia Clean and Paint Red Lead with Spray		5	P.M.			C	3 4 5
Aug	3	S.S Las Vegas Docking Time Aug 4th 8 A.M. Install Lower Section Stern Frame 31 Rudder Post		4	P.M.	16	11	C	1 2 3 4 5
Aug	5	Str. Modoc Hull Repairs		10	A.M.			P	5
Aug	6	P of P Barge No 26 134 X 32		11	A.M.			P	4
Aug	8	Dredge Willamette Clean and Paint Bottom		3	P.M.				

Undocked.

Jan	27	Modoc	8	Am	54	2045	
July	1	Sch K. V. Kruse	6	Am	1554	2043	
July	9	West Holbrook	11	Am	5376	2044	
July	22	S S West Holbrook	6	Am	5376 Cargo 3030	2040	3030
July	28	S S Las Vegas Ready to undock July 22 7 Pm Kept on dock for our own Concrete work started July 23 - 11 Am work stopped July 24 6 Am	8	Am	5403	2047	
July	26	Tug J C Post	5	Pm	15	2048	
July	30	Dredge Columbia	8	Am	1000	2049	
Aug	7	S S Las Vegas	2	Pm	5403	2050	3373
Aug	6	Str Modoc	8	Am	54	2051	
Aug	20	P of P Barge Ready 8-15-27	8	Am	134x32	2052	
Aug	10	Dredge Willamette			1000	2053	

Aug	16	Str Game Cock Hull Repairs	11	Am			C	4 5
Aug	20	Tractor Derrick No 3	11	Am			P	5
Aug	22	S S Charles H Cramp Vessel was Damaged on Rocks off Newport Oregon Put on Dock for Survey Contract for Repairs let to Moore Dry Co San Francisco $119.580 77 new Plates 35 to be faired Time 45 Days	11	Am	14	8	C	2 3 4 5
Aug	25	P of P Barge No 21 134 & 32	10	Am			P	3
Aug	29	Tug Oneonta Clean and Paint	12	Noon	14	8	C	5
Sept	6	Gas Boat Chinook	10	Am			P	5
Sept	7	S S West Hixton Filled lower half Stern Bearing Cleaned and Painted	8	Am	12	9		C 2 3 4 5
Sept	16	Tug Wenonah Repaired Rudder	10	Am				P 5
Sept	27	S S Wawalona Changed 1 Blade Rudder stock Spring caused by backing into Wharfe Eastern Western Lbr Co	3 30	Pm				

Aug	16	Str Gam Cook	4	Pm	464	2054
Aug	23	Tractor Scow #3 Ready at 11 am 8-22-27	10	am	16v30	2055
Aug	27	S S Charles H Cramp	10	Am	6220	2056
Aug	31	P of P Barge No 21 Ready undock Aug 29th 10 Am	3	Pm	132.34	2057
Aug	31	Tug Oneonta	12	Noon	214	2058
Sept	7	Chinook	8	Am	[illegible]	2059
Sept	9	S S West Hilton Ready to undock Sept 8 - 8 Pm	8	Am	5376	2060
Sept	17	Tug Winonah	10	Am	35	2062
Sept	28	S S Wanalona Ready to undock 3 20 Am 9-28-27	8	Am	6076	20612700

Vessels Docked on The Port of Portland
Dry Dock 1927

Oct	11	Sea Wolf Hull Repairs Vessel Having been sunk	12 Noon	8	7	P 4
Oct	12	SS Barbara C Keel Broke Grays Harbor Bar About 65' renewed New Rudder Post	11 Am	15	16	C 4.5
Oct	25	SS West Nilus Clean and Paint Repairs	8 Am	17½	10	C 2 3 4 5
Oct	25	SS SOCONY Docking time Oct 26 8 Am Tail Shaft Broken Rivets Clean & Paint	5 30 Pm			P 2 3 4 5
Oct	31	P of P Derrick "Kansas"	1 Pm			P 3
Oct	31	P of P Barge #18 132 X 34	2 Pm			P 5
Oct	31	Light House Tender Rose Docking Time 8 Am Nov 1	4 Pm	9	6	C 5
Nov	2	SS Newport 1 Propper Blade Broken 1 Cracked at Sea Tail Shaft Cracks New on Installed	9 Am	17	12 C	2 3 4 5
Nov	4	Cal P.S. Michie Inspection Docking Nov 5-8 Am	2 Pm		C	3 4 5

Undocked

Oct	13	Sea Wolf	12	Noon	25	2063	
Oct	24	Sta Barbara C	8	Pm	1240	2064	600
Oct	26	S S West Nilus	7	AM	5596		900
Oct	29	S.S Lorono Ready & Undock Oct 2 7 & Pm	8	AM	3663	2065	
Nov	8	Dredger Kombas	1	Pm	4186	2067	
Nov	2	Barge #18	3	Pm	3434	2068	
Nov	7	L.H.T Rose Ready & Undock	7	Am Nov 5 4 20 Pm	395	2069	
Nov	8	S.S Newport	8	Pm	2643	2070	
Nov	7	Col P.S Michie Ready to Undock	7	AM Nov 6 8 Am	1220	2071	

Nov	7	S S Newport	4 Pm			C	3 4 5
Nov	9	Str F. S. Loop 70' Keel Four foot about [illegible] Starboard Short 400 feet Planking Gray Harbor Jetty	1 Pm	17b	1	P	1 2
Nov	14	P J P Dredge Clackamas Clean and Paint	11 Am			C	3 4 5
Nov	17	Moved Dredge So could Paint Block Spots					
Nov	15	Str Portland New Cylinder Timbers Transom Some Blanking on Port Bow	4 Pm			P	4 5
Nov	21	Swift Meat Co Barge No 7 Docking Time 8 Am 22-27 Small Leak	4 Pm			C	4
Nov	25	S.S Pacific Maru Clean Painted Repaired Stern Bearing	6 Pm			C	2 3 4 5
Nov	28	S S Leikanger Docking 11-29-27-8 Am Cleaning Painting Repaired Bilge Keel Chipped Hulls forward and aft	6 Pm	13	6-8	C	2 3 4 5
Dec	5	Col P. S. Michie Moved ladder from well New rubbing Strakes on side of well Cleaned and Painted Replaced Ladder in well	3 30 Pm				

Nov	8	S S Newport Ready at 3 Am	8 Am	2643	2072	
Nov	29	Str F S Loop Ready Nov 28 - 1 Pm	10 Am	794	2073	400
Nov	18	Dredge Clackamas Ready to undock Nov 18 10 Am	2 Pm	1000	2074	
Dec	13	Str Portland Ready to undock Dec 12 4:00 Pm	8 Am	801	2075	
Nov	23	Swift Meat Co Barge	8 Am	130 x 34	2076	
Nov	26	S S Pacific Maru 12 Hours	6:30 Am	5873	2077	2515
Dec	1	S S Leekanger	2 Pm	4003	2078	
Dec	12	Col P S Mich Ready to undock Dec Dec 10 8 Pm	8 Am	1220	2079	

Vessels Docked on Port of Portland Dry Dock 1927

				Aft	F	
Dec	19	✓ S S Horace Luckenbach Rudder Stock twisted 3/4 new on ordered Rebore and make new pulles pins	3 PM	16	11 6	C 12345
Dec 20		✓ S S Narvalowa Arrived at Dry Dock at 5 PM and Tied up to North Pier for Repairs				
Dec 21		✓ M S Brand Clean and Paint	2 30 PM	15	11	P 12345
Dec	27	✓ Str Efin Clean and Paint Hull Repairs	9 Am	6½	3	P 5
Dec	29	✓ S S Horace Luckenbach Docking Time Dec 30 8 Am	4 3 PM			
Dec	30	✓ Str Modoc Wire in wheel	12 Noon			
		1928				
Jan	19	✓ Port of Portland Barge No 17 132 X 32 Docking Time 8 Am - 1-20-28	4 PM			C 5
Jan	26	✓ S S West Cayote Docking Time Jan 27 8 Am	4 PM	12	6	C 12345
Feb	1	✓ Port of Portland Barge #21 130 X 84	2 PM			P 1
Feb	18	✓ Tug Pearl Changed Wheels Repaired Gafer Sheeting	10 Am			C 5

Undocked

Dec	22	S.S. Horace Luckenbach Ready to undock Dec 21 3 PM MS 6428	10 AM	6475	2080		771
Jan	24	S.S. Wawalona Left Dry Dock	8 AM	—	—		
Dec	22	M.S. Brand Ready to undock Dec 21	6 AM 10 PM	4819 5000	2081		1800
Dec	30	Str Efim	8 AM	196	2082		
Dec	31	S.S. Horace Luckenbach Ready at 8 PM Dec 30	8 AM	6475	2083		771
Dec	30	Str modoc	2 PM	574	2084		
Jan	24	Port of Portland Barge No 17 Ready to undock Jan 23 d 8 A.M.	8 AM	180×34	2085		
Jan	24	S.S. West Cayali	2 PM	5564	2086		
Feb	21	Barge No 21 Ready at 2 PM	8 AM 2028	130×32	2087		
Feb	18	Tug Peard	2 PM	44	2088		

Vessels Docked on Port of Portland Dry Dock 1928

Feb	20	✓ S S West Orowa Cleaned painted Hull Lightened No 1 Tank Checked pitch on Wheel Cemented Blades	8	Am	12	7	C 1 2 3 4 5	7
Mch	5	✓ Barge No 18 -	11	Am			P 5	
Mch	7	✓ Cutter Algonquin arrived at Dry Dock	4	Pm				
Mch	12	✓ M. S. Handicap Changed 3 Propeller Blades	12	Noon	24	21	C 1 2 3 4 5	7
Mch	14	✓ Tug Oneonta Inspection	11	Am	15	8	C 5	7
Mch	26	✓ Port of P Barge #23 (23) Repairs	10	Am			P 2	1
Mch	28	✓ Str Algonquin Cleaned Painted Hull Repaired Rudder	12	Noon			P 7 5	M
Mch	28	✓ Dredge Tualatin	7	Pm			C 3 4 5	A
Mch	31	✓ Tug Geo M Brown Docking time 4-2-28 8 Am Rudder & Wheel Repaired Cleaned Painted Caulked Some seam and Butts	12	Noon			P 5	A
April	5	✓ Tug Pearl	8	Am			P 5	A
April	5	✓ S S Nabesna	10	Am	17	7	C 3 4 5	A

Undocked

Feb	21	S. S. West Bona Ready to undock 8 Pm 2-20-28	6	Am	5376	2089	
Mch	7	Barge No 18 Ready 3-6-11 Am	8	Am	130x32	2090	
Mch	13	M. S Handicap	12	Noon	5013	2091	7000
Mch	15	Tug Oneonta	2	Pm	214	2092	
Apr	14	Rock Bge # 23	9	AM	125x32	2094	
Mch	29	Str Algonquin Ready to undock 3-28-10 Pm	8	Am	736	2093	
April	2	Dredge Tualatin Ready to undock	3	Pm	1000	2095	
April	4	Tug Geo M Brown Ready to undock 4-4-25-8 Am	12:00	Pm	95	2096	
April	5	Tug Pearl	11:30	Am	44	2097	
April	6	S. S Nabesna Ready 4 Pm 4-5-28	8	AM	2451	2098	

Vessels Docked on the Port of Portland Dry Dock
1928

April 9	Ernest H Myers Caulked all seams from Keel to water ways	11 pm	16	7	P 3 4 5
April 9	Dredge Clatsop Docking Time 8 Am April 10 Cleaned Painted	3 30 pm	16	13	C 4 5
April 11	S S Admiral Tiske Changed Wheels Cleaned and Painted Hull	9 Am	16	12	C 3 4 5
April 12	Tug Geo. H. Mendel Hull Repairs	10 A.M.			C-5
April 16	S S Oakidge Cleaned Painted Hull About 300 Rivets in Keel Plate and for Port and Star	8 Am	11	7 30	C 2 3 4 5
April 16	Admiral Benson Cleaned and Painted Hull Changed Propeller Blade removed wheel Treed up Stearn Bearing	3 30 pm	16	10	P 2 3 4 5
April 18	S S Laurel Inspection Rudder Clean and Paint	9 30 Am	23	23	C 2 3 4 5
April 18	S S Wawelona About 800 Rivets forward. Docking Time 4 19 8 Am Cleaned and Painted Electric weld small crack Stern Frame	5 30 pm	11	7	P 1 2 3 4 5
April 24	M S Borgestad Docking Time April 25 8 Am Removed forward keel plate faired and replaced	8 pm			

Apr	14	Ernest H Meyer Ready at 5 pm 4/13/28	9 AM	1057	2099
April	11	Dredge Clatsop Ready to Undock 4.10-28	8 Am	1100	~~209~~ 4 Pm 2100
April	12	S S Admiral Fiske	5 30 Am	2432	2101
April	16	Ing Geo H Mendel Ready to Undock April 14-6 Pm	6 Am	75	2102
April	17	S S Oakridge	1 30 Pm	6057	2103
April	17	S S Admiral Benson	3 30 Pm	3049	2104
April	27	S S Laurel Ready to Undock April 18.5 Pm For 12 Hour day Docking	6 Am	5769	2105 5625
April	24	S S Nowaloma Ready to Undock April 23.5 Pm	8 Am	6076	2106
April	27	M S Borgstad Ready to Undock April 26th 8 Pm	1 Pm	3924	2107

Vessels Docked on Port of Portland Dry Dock
1928

April	27	✓	S.S West Hixton Found crack in Stern Frame removed wheel pulled Tail shaft Blanked whole and refloated	11	Am	11		7	C	1	2	3	4	5
April	30	✓	S.S Admiral Benson Filled Stern Bearing Changed 1 Blade	9	Am				C	3	4	5		
April	30	✓	S.S West Cayote Survey — Docking Time 8 Am May 1	7	Pm				P	1	2	3	4	5
May	2	✓	S.S West Hixton Docking Time 8 Am May 3	5	Pm				C	1	2	3	4	5
May	3	✓	S.S West Holbrook Held on Dock for our Convenience	9	Am				C	1	2	3	4	
May	7	✓	S.S West Cayote About 60 Rivets replaced	7	Am	11		7	C	1	2	3	4	5
May	8	✓	Gas Boat Sakana Hull Repairs	3	Pm				C.	4				
May	9	✓	S.S West Kadiak Docking Time May 10 7 Am	4	Pm				C.	1	2	3	5	
May	12	✓	Str. Shamrock Change Wheels	9	Am				P	4	5			

April	28	S S West Hinton ✓ Ready to Lindock 11 Pm	8 Am	5376	2108	
May	1	S S Admiral Benson ✓	12 Pm	3049	2109	
May	2	S S West Cayoti Ready to Lindock May 1-8 Pm	8 Am	5564	2110	
May	4	West Hixton Ready to Lindock May 3 7 30 Pm	8 Am	5376	2111	1250
May	3	S.S West Holbrook Ready to Lindock 4 Pm				
May	11	S S West Holbrook	8 AM	5376	2112	
May	8	West Cayoti Ready to Lindock 12-Pm May 7	8 Am	5564	2113	
May	8	Gas Boat Sakana	9 Pm	5	2114	
May	11	West Kader	8 Am	5570	2115	
May	12	Str Shaver	6 Pm	424	2116	

Vessels Docked on the Port of Portland Dry Dock 1928

May	12	S S West Hilton Docking Time May 14 8 Am	8	Pm			C	1 2 3 4 5
May	13	Str Georgiana Clean Paint Hull Fit Stern Bearing	8	Am			P	4.5
May	15	Str Shaver tightened Wheels	10	Pm			P	4.5
May	18	Tug Pearl Changed Wheel	9	Am			C	5
May	19	S.S West Kader Docking Time May 21- 8 Am Steam Plant new About 200 Rivets	4	Pm			C	1 2 3 4 5
May	22	Light House Tender "Manzanita" Docking Time May 23- 8 Am	6	Pm	13	9	P	4.5
May	25	Barge No 17 P of P Clean Hold	4	Pm			C	4
May	26	S S Las Vegas Arrived at Dry Dock						
May	29	S S West Kader Docking Time May 31- 8 Am	3	Pm	18	8	C	1 2

May	16	West Hipton	8 Am	5326	2117	1250	
May	14	Str Georgiana	2 Pm	4243	2118		
May	16	Str Shamrock	8 Am	424	2119		
May	18	Tug Pearl	11 Am	44	2120		
May	22	S.S West Kader	8 Am	5570	2121		
May	25	Manzanita Ready to Unload 5-24- 7 Pm	8 Am	6177	2122		
May	26	Barge No 17			2123		
June	3	S.S West Kader Ready at 6-2- 8 Pm	7 Am	5570	2124	1836	

Vessels Docked on the Port of Portland Dry Dock 1928

May	31	S.S. Las Vegas	10 Am	11	8	P	12345
June	6	Col T.S Mishi Repair Mission	11 Am	13	10	P	8745
June	11	Inf Roberts	12 Noon	8	6	P	J
June	12	St. West O'Rowa Survey	10 Am	12	8	C	12345
June	12	S.S Las Vegas Docking Time 6-13-28-8Am	3 Pm	12	8	P	12345
June	15	S.S Las Vegas Install Tail shaft and wheel	2 Pm	11	11	P	12345
June	16	S.S West Nigus Docking Time 6-16-28-8Am Survey	4 Pm	12	7	C	12345
June	18	S.S West O Rowa Docking Time 6-19- 8 Am About 800 Rivets Bottom No 1 Tank Tail Shaft New Stern Bearing Shaft Condemned	4 Pm			C	12345
June	21	M.S Mackinaw Maersk Repaired Tail Shafts 300 Rivets	2 Pm			P	1234
June	~~22~~	Dredge Insulation Docking Time 8 Am 6-28-28	4 Pm				
June	22	Tug Chinook	5 Pm				

June	1	S.S. Las Vegas Ready to Undock 5-31-5 Pm	8 Am	5403	2125	
June	8	Col P.S Michie Ready to Undock 6-5-Pm	8 Am	1770	2126	
June	11	Tug Roberts	5 Pm	49	2127	
June	13	S.S. West O Rowa Ready to Undock 6-12-4 Pm	8 Am	5376	2128	
June	14	S.S Las Vegas	8 Am	5403	2129	
June	16	S.S Las Vegas	8 Am	5403	2130	
June	16	S.S West Niger	2 Pm	5645	2131	
June	21	S.S West O Rowa Ready to Undock 6-21-2 Am	4 Pm	5376	2132	
June	23	M.S Nicaima Maersk	11 Am	4194	2133	
June	26	Dredge Tualatin Ready to Undock 6-25-2. P.M	8 Am	1000	2134	
June	26	Tug Edmonds	8 Am	15	2135	

Vessels Docked on The Port of Portland
Dry Dock 1928

June	26	S.S. West Niger Docking 6-27-28 6 AM About 400 Rivets bottom No 2 Tank	4 20 Pm			C 12345	
June	29	West Nomentum Survey	10 Am	11	7	C 12345	
July	2	S.S. West O Rowa Install Tail Shaft 3 Wheel	12 30 Pm	11	8	C 12345	
July	3	S.S. Eastern Knight Docking time 7-5-28 - 8 Am	4 Pm	14	8	C 12345	
July	6	Tug Charum	12 Noon				
July	7	S.S. West Nomentum Docking time 7-9- 8 Am	4 Pm			C 12345	
July	9	Digger Molalla	Noon			P-5	
July	10	Ferry Multnomah	1 PM			C-4	
July	16	Tug Chinook	10 Am			P 5	
July	19	S.S. West Cadron Survey	10 AM			C-ALL	
July	23	S.S. Wisconsin	8 Am			C All	
July	23	Light Vessel Columbia	11 Am	12	11	P 3	
July	24	Str Sachsen	6 30 PM	19	17	C ALL	

June	28	S.S West Niger Ready at 6 Am	8 Am	5 6 4 5	2 1 3 7			
June	30	West Nomenclature Ready to Load 6-29-	8 Am 4 Pm	5 6 5 2	2 1 3 6			
July	3	S.S West Oroma Ready at 11 Pm 7-2 28	6 3C Am	5 3 7 6	2 1 3 8	2 2 8 0		
July	6	S.S Eastern Knight	5 Am	6 5 8 8	2 1 3 9			
July	7	Tug Charm	4 Pm	7 6	2 1 4 0			
July	10	West Somerton	8 am	5 6 5 2	2 1 4 1			
July	11	Digger Modalla	Noon	m	2 1 4 2			
July	11	Ferry Multnomah	11 Pm	3 1 4	2 1 4 3			
July	16	Tug Chinook	2 Pm	15	2 1 4 4			
July	19	S.S West Cadron	8 Pm	5 7 2 4	2 1 4 5			
July	24	S.S Wisconsin Ready to Load 7-23- 6 Pm	7 Am	6 0 7 6	2 1 4 6			
July	31	Light Vessel Columbia Ready to Load	10 Am		2 1 4 8			
July	25	Str. Sachem Ready at 6:00 A.M 7-25-28	10 AM	8 1 0 9	2 1 4 7	3 8 0 0		

Vessels Docked on Port of Portland Dry Dock
1928

July	25	✓	Barge McAthlamer	6	PM			P	4.5
July	26	✓	S S West Cadomar Docking Time 7-27- 8 Am	2	PM	12	8.6	C	All
July	28	✓	Str Shamer	6	PM			C	4.6
July	31	✓	Tug L. E. Thompson	2	PM			P	5
Aug	1	✓	S S Wisconsin New Warodona Removed Stern Frame	8	Am	21½	16½	C	All
Aug	6	✓	West Cadomar Docking Time Aug 7th 8 Am Installed New Stern Frame About 300 Rivets Hd Bilge Clean Paint	5	PM	12	8	C	1234
Aug	7	✓	Tug Chinook	11	Am			P	5
Aug	10	✓	S S Wisconsin Docking 8-11- 8 Am Installed Stern Frame	5	PM	20	20	C	12340
Aug	20	✓	Mc Intosh Barge 100'X 36' Docking Time Aug 21- 8 Am	1	PM	C		C	4
Aug	22	✓	P of P Booster No 1 Docking 8-23- 8 Am	4:30	PM			P	4
Aug	27	✓	Gloria "Launch Hercules" Docking 8-28- 8 Am	2	PM			C	4
Aug	29	✓	Gas Boat Fleetwood	9	Am			C	5

July	31	Barge Mathlomia	8 Am	140x34	2149		
July	28	West Cadron Ready 7-30-4 Pm	8 Am	5724	2150		
July	29	Str Shaw	11 Am	424	2151		
Aug	2	Tug L-E Thompson	2 Pm	22	2152		
Aug	2	S S Wisconsin	8 Am	6076	2153	3098	
Aug	9	S S West Cadron	7 Pm	5724	2155		
Aug	8	Tug Chinook Ready 11 Am 8-8.	3 Pm	35	2156		
Aug	14	S S Wisconsin	11 Am	6076	2154	3773	
Aug	23	McIntosh Barge Pacific Ready to Lindock Aug 22 4 30 Pm	1 Pm	100x36	2157		
Aug	30	Port of P Booster No 1 Ready to Lindock 8-29-4 30 Pm	10 Am	28x60	2158		
Aug	30	Glovers Launch House Ready at 8-30-8 Am	12 Noon	25x60	2159		
Aug	30	Gas Boat Fleetwood	8 Am	72	2160		

Vessels Docked on Port of Portland Dry Dock
1928

Aug	31	S S North King Docking Time 9-4-28-8-Am Remove Wheel and inspect Shaft ok Clean and Paint	4:30 pm	15	9			C	1 2 3 4 5
Sept	6	M.S. Falsterbo Docking time 9-7-8 Am Clean and Paint Caulked about 150 Rivets fore and aft	7:30 pm	12	7	0	2	3	4 5
Sept	14	Tug L. E. Thompson	11 Am			P	5		
Sept	21	Sch Dorothy Sterling Docking Time 9-22-8-Am	4 Pm	13	11	C	3	4	5
Sept	25	Tug John Cardaby New Shoe under wheel Cleaned and Painted Hull	9:30 Am	13	10	P	5		
Sept	26	Tug Cruiser New Tail Shaft Repaired Hull	4 Pm			C			
Sept	29	Digger Santiam Stop Leak in Hull	11 Am			P	5		
Oct	2	M S Modoc Rope in wheel Clean Paint	9 Am			C	5		
Oct	16	Gas Boat Eglin Babbit Stern Bearing Repaired Rudder Clean Paint	9 Am			P	5		
Oct	16	S S Catherine G Sudden 1 Propeller Blade broken	10 Am	15	3	C	3	4	5

						DK. #	
Sept	5	S S North King	8 Am	5064	2161		✓
Sept	8	Motor Ship Falsterbo	8 Am	4085	2162		✓
Sept	14	Tug L.E. Thompson	4 Pm	22	2163		
Sept	24	Sch Dorothy Sterling Ready to undock 9-22-5-Pm	8 Am	2350	2164		
Sept	28	Tug John Cudahy	5 Pm	122	2165		
Sept	28	Tug Cruiser	3 Pm	62	2166		
Oct	2	Digger Santiam	11 Am		2167		
Oct	3	M. S Modoc	1 Pm		2168		
Oct	9	Gas Boat Efin	8 Am	196	2169		
Oct	17	S S Catherine G. Sudden	10 Am	2052	2170		

Vessels Docked on the Port of Portland
Dry Dock 1928

Oct	19	James "W." Repairs to Hull	9 30 Am			P 5	
Nov	9	S.S. Edna Christenson Changed Wheels	10 Am	16	9	C 345	
Nov	10	Eng. Geo H. Mendall Rope in Wheel	5 PM			P 5	
Nov	15	Port of Portland Barge #24 135X34	11 Am			B 5	
Nov	20	S.S. Fort Bragg	2 PM	16	7	P 45	
Nov	28	Kuster Produced Barge 105X28	12 Noon			C 5	
Dec	11	S.S. Samoa Repaird Bottom #55000	3 PM	11	7½	P 345	
Dec	20	Clackamas Oil Barge 60X24	11 Am			C 5	
Dec	24	Mr. Shaner Tightened Wheels	10 30 Am			C 34	
Dec	26	Light Ship Relief	10 Am			C 5	
Dec	28	S.S. Florence Luckenbach Repaird Rudder Fitted Stern Bearing	4 PM	13	9	C 12345	
1929							
Jan	5	Dredge Col P.S. Michie	10 Am	13	8	C 345	

				Tonnage	Docking	Cargo
Oct	22	Tug James "W" Ready to undock	8 Am Oct 20-4 Pm	74	2171	
Nov	9	S.S Edna Christenson	6 Pm	2245	2172	750
Nov	10	Tug G.W.H. Mundall	6 Pm	75	2173	
Nov	17	Port of Portland Barge #24 Ready to	8 Am undock 11-16		2174 11 Am	
Dec	4	S.S Fort Bragg	1 Pm	912	2175	
Dec	8	Barge - Kolster Products Co	12 Noon		2176	
Jan	14	S.S Samoa	12 20 Pm	1997	2177	
Dec	21	Clackamas oil Barge	11 Am		2178	
Dec	24	Str. Shawnee	11 8:0 Am	424	2179	
Dec	28	Light Ship Relief	7 Am	488	2180	
1929 Jan		S.S Thomas Lumberback	4 30 Pm	4953	2181	
Jan	7	Col P.S Michie Ready to undock Jan 5-29	9 Am 5 Pm	1320	2182	

Vessels Docked on The Port of Portland
Dry Dock 1929

Jan	14	Fire Boat David Campbell Changed wheels Painted Hull	11 Am	C 5			
Jan	24	P of P Barge No 27 136 X 34	12 Noon	C 4			
Feb	1	P of P Barge No 29 136 X 34	3 Pm	C 4			
Feb	4	Dredge Col P. S Michie	2 Pm	C 3 4 5			
Feb	8	Geo M. Brown New Keel Several New Plank New Wheel Caulked Painted R. McIntosh	2 Pm	P 5	9	6	
Feb	9	S S Nebesna Docking Time 2-11-8 Am Clean & Paint	4 Pm	C 3 4 5	15	8	
Feb	14	Col P. S Michie Port Tail Shaft Sent New one Installed	8 Pm	C 3 4 5	12	9	
Feb	21	P of P Barge No 26 136 X 34	11 Am	C 2			
Feb	28	S S Pensylvania Docking Time 3-1-8 Am Tailed Tail shaft filled Stearn Bearing Cleaned Painted	3 Pm	C 2 3 4 5	13	9	
Mch	5	Geo M Brown	4 Pm	P 5			
Mch	7	P of P Barge No 18 34 X 130	9 Am	C 4			

Undocked

				Tonnage	Docking No.
Jan	14	David Campbell	5 Pm	764	2183
Jan	25	P of P Barge No 27	4 Pm		2184
Feb	9	P of P Barge 29	12 noon		2185
Feb	6	Col P. S Michie	8 Am	1220	2186
Mch	5	G Co M. Brown	8 Am	95	2187
Feb	12	S. S Nahesma	8 Am	2452	2188
Feb	16	Col P S Michie	8 Am	1220	2189
Feb	25	Barge No 26	11 Am	34 x 136	2190
Mch	8	S S Pensylvania	8 Am	5652	2191
Mch	12	G Co M. Brown	8 Am	95	2192
Mch	8	P of P Barge No 15	9 Am	—	—

Vessels Docked

1929

Mch	11	S S Memnon Docking Time 3-12- 8 Am Clean Paint Ex tail Shaft	3 Pm	12	7	C 3 4 5	
Mch	12	Geo M. Brown Docking Time 3-13-29 - 8 Am	4½ Pm			P 5	
Mch	14	P E P Barge No 6 106X34	1 Pm			C 1 2	
Mch	14	Light House Tender Rose Docking Time 3-15- 8 A.M	3 Pm	9 -	7	C 5	
Mch	19	U S E Dredge Clatsop Survey	5 Pm	17	13	P 4 5	
Mch	20	S S Myrtle Inspected Tail Shaft Cleaned Painted	8 Am	17	11	C 1 2 3 4 5	
Mch	21	S S Memnon Renewed Plate Port Bow	8 Am	14	7	P 2 3 4 5	
Mch	22	Shaver Changed Wheels	11 Am			C 4 5	
Mch	25	Port of Port Barge No 21 130X34	3 Pm			C 4	
Mch	29	Light House Tender Manzanita	1 Pm	13	7	P 3 4	
Mch	30	S S New Briton Docking Time April 8 Am	4 PM	12	8	C 2 3 4 5	

Vessels Undocked

				Tonnage	Docking
Mch	14	S S Memnon	8 Am	3329	2193
Mch	19	Geo M Brown	1 PM	95	2194
Mch	19	P E P Barge No 6	8 Am		2195
Mch	19	Light House Tender Rad.	8 Am	395	2196
Mch	21	Dredge Clatsop	4 Am	1100	2197
Mch	22	S S Myrtle	4 Pm	5758	2198
		Should be 21st See Shaver docked on same dock 3/22 - 11 AM.			
Mch	23	S S Memnon Ready to undock	1 Pm 8 Am	3329	2199
		Should be 22nd			
Mch	23	Str Shaver	4 Pm	424	2200
Mch	27	P of P Barge	8 Am	4430 sq ft	2201
April	1	Light tender Manzanita Ready to undock Mch 30.	9 Am 1 Pm	677	2202
April	3	S S New Briton	8 Am	5174	2203

Vessels Docked Port of Portland
Dry Dock 1929

April	2	Fire Boat Mike Ludemklos	12 Noon			
		Changed wheels				
April	4	S S Iowa	5 Pm	14	8	C 12345
		Docking time 4.4.29 8 Am				
April	8	S S Iowa	4³⁰ Pm	14	8	C 12345
April	15	Dredge Clatsop	4³⁰ Pm	14	10	C 4,5
April	18	Geo H Mendall	4 Pm			
		Docking time 8 Am April 19				
April	19	S S Willesden	5 Pm	16	14	C 12345
		Docking time 8 Am April 20				
		Clean and Paint Made new Key				
		Tighten up loose wheel				
April	22	S S Peter Kerr	4³⁰ Pm	12	9	C 12345
		Tilled Stern hearing				
		Cleaned and Painted				
April	27	S S Horda	2³⁰ Pm	12	8	C 2345
		Docking time 4-29-8 Am				
		Clean paint				
		About 100 Rivets in Stern				
		Frame				
May	1	Str Shaver	10 Am			P 485
May	2	S S Iwatesan Maru	1 Pm	16	8	C 2345
May	2	S S Washington	1 Pm	13	9	P All

Undocked

					Tonnage	Dk #
April	2	Mike Lindenklos	2	Pm	764	2204
April	6	S S Iowa	8	Am	5620	2205
April	9	S-S Iowa	8	Am	5620	2206
April	17	Dredge Clatsop	11	Am	1100	2207
April	20	Geo H Mundell	8	Am	75	2208
April	21	S.S Willesden	5	Pm	4881	2209
April	4	S.S Peter Kerr	2	Pm	6600	2210
May	2	S S Horda	8	Am	4301	2211
May	1	Str Shaver	4	Pm	424	2212
May	3	S S Iwatisan Maru	2	Am	5806	2214
May	4	S S Washington	1	Pm	6564	2213

Vessels Docked on This Port
1929

May	6	S S Admiral Peoples	8	A.M.	12	9	C	3.4.5
May	7	Str Portland Docking time 8- 8- A.M.	5	P.M.			P	1 2
May	9	S S Eastern Knight	8	A.M.	12 -	9	C	1 2 3 4 5
May	14	Tug Chinook	11	A.M.			P	5
May	21	Str G Corgiannis	10	A.M.				
May	23	U.S Dredge Colatsop	10	30 A.M.			P	4 5
May	24	S S Laurel Clean Paint filled Stern Bearing	9	A.M.	13 -	10	C	1 2 3 4 5
May	31	S S New York Clean Paint	8	A.M.	12	10	C	1 2 3 4 5
June	3	S S New York Clean Paint Renewed Stern bearing Changed Tail Shaft	8	A.M.			C	1 2 3 4 5

Undocked 1929

May	6	S-S Admiral Peoples	7 30		3133	2215
May 7	18	Str Portland	8	Am	802	2216
May	10	S-S Eastern Knight	8	Am	6588	2217
May	16	Chinook	10	Am		2218
May	21	Str Georgiana	5	Pm	243	2219
May	23	U S Dredge Chatsop	9	Pm	1100	2220
May	25	S-S Laurel	4	Pm	5759	2221
June	1	S S New York	8	Am	5570	2222 ~~557~~
June	4	S S New York	5	Am	5570	2223 ~~5570~~

Vissells Docked on the Port of Portland
Dry Dock 1929

June	5	S S Jefferson Myers Docking 6-6 8 AM Clean Paint Changed Tail Shaft	5 PM	12	12	C	1 2 3 4 5	
June	8	Tender Chinook	10 AM			P	5	
June	11	Long Bell Ferry Oregon	10 AM			P	5	
June	11	Port of Portland Barge ?				C	5	
June	17	S S Nearpool	12 2nd PM			C	2 3 4 5	
June	19	U S E Dredge Wahkiakum clean Paint Docking 6-19-8 AM	4 PM					
June	20	U S E Dredge Multnomah clean Paint Docking 6-21-29	11 AM					
June	22	S S Multnomah Docking Time 6-24-29 8 AM	6 PM			P	12	
June	24	Tender Chinook New Tail Shaft	12 Noon			P	5	
June	29	S S Hardanger Docking 7-1- 8 AM clean Paint Examin Tail Shaft	2 PM	14	8	C	1 2 3 4 5	
July	1	Tug Echo	2 PM			P	5	

June	3	Jefferson Myers	8	Am	1582	2224
June	8	Tender Chinook	5	Pm		2225
June		Long Bell Ferry Oregon	4	Pm	95	2226
June	13	Barge #4	8	Am		2227
June	18	S S Wenatchee	11	Am	4929	2228
June	20	U S E Wahkeena	8	Am	1135	2229
June	22	U S E Multnomah	8	Am	1135	2230
June	29	S S Multnomah	7	Am	969	2231
June	25	Tender Chinook	12	Noon		2232
July	4	S S Haralanger	8	Am	4000	2233
July	1	Tug Echo	3	20 Pm	15.89	2234

Vessels Docked on the Port of Portland Dry Dock 1927

July 2	✓	Tug Wenonah	12	Pm		P 5
July 8	✓	S S Wisconsin Clean Paint New Tail Shaft	8	Am		C 12345
July 10	✓	S S Oregon Docking Time 7-11-8 Am	4	Pm		C 12345
July 9	✓	Tender Chinook	4	Pm		P 5
July 16	✓	Columbia Con Co. Derrick	9	Pm		C 5
July 18	✓	S S Wisconsin Docking Time 7-19-8 Am	8	Pm		P All
July 19	✓	S S Wisconsin	8	Am		C 12345
July 20	✓	S S West Cape	12	Noon		C 12345
July 24	✓	M S Indra Docking 7-25-8 Am	4	Pm		C 2345
July 29	✓	P/P Digger Santiam	3	Pm		P 5
July 31	✓	S S Catherine G. Judden	3	Pm	15' 6	C 345

July	9	Tug Wenonah	1	Pm		2235
July	9	S S Wisconsin	8	Am	6076	2236
July	13	S S Oregon	8	A.M	6057	2238
July	10	Tender Chinook	4	Pm		2237
July	18	Columbia Con Co Derrick	4	Pm		2239
July	20	S S Illinois	8	Am	5403	2240
July	20	S S Wisconsin	10	Am	6076	2241
July	21	S S West Cape	5	A.M	5661	2242
July	26	M. S Indra	6	Am	5044	2243
Aug	3	Santiam	4	P.M		2244
July	31	S S Catherine G. Sanborn	9	Pm	2052	2245 ~~2052~~

Vessels Docked on the Port of Portland
Dry Dock 1929

Aug	2	S.S Abstraka Docking 8-3-8 Am Clean Paint	12 Mid	P 12345
Aug	4	Barbra Cates Repaired Wheel	8 Am	C 12345
Aug	5	S S Fiamona ? Clean Paint	9 Am	C All
Aug	7	Str America	2 PM	P 5
Aug	8	S.S Kentucky Clean Paint	8 30 Am	C All
Aug	6	P of P Digger Santiam		
Aug	13	Dredge Columbia	11 Am	C 234
Aug	22	S S California Clean Paint	8 30 Am	C All
Aug	2	Dredge Tualatin	11 Am	C 234
Sept	3	Dredge Willamette	10 Am	C 45

Aug	5	S S Alaska	4 Pm	5641	2246	
Aug	5	S S Barbra Caleb	5 2d Am	5599	2248	
Aug	6	S S Fremont	5 2d Am	6240	2247	
Aug	8	Str America	11 Am	97	2250	
Aug	9	S S Kentucky	8 2d Am	5376	2251	
Aug	11	P & P Digger Santiam	8 Am		2249	
Aug	16	Dredge Columbia	8 Am	1000	2252	
Aug	23	S S California	8 Am	5376	2253	
Aug	29	Dredge Imdalin	8 Am	1000	2254	
Sept	6	Dredge Willamette	5 Am	1000	2255	

Vessels Docked at Port of Portland Dry Dock
1929

Sept	13	S S Cape York Clean 3rd Paint	7	Pm	12	7	C All
Sept	14	M S Romulus Clean 3rd Paint	8	Am			C 2345
Sept	16	S S Admiral Benson Change Propeller Blades	8	Am			C 345
Sept	30	Dredge Clackamas	4	Pm			P 234
Oct	1	Str Sarah Dickson Repaired Plank in Bottom	11	Am			C 45
Oct	3	S S Florida Maru	10	30 Am			C All
Oct	3	S S Admiral Dewey	10	Pm			P 345
Oct	7	Dredge Clackamas	11	Am			P 345
Oct	11	Tender Chinook	10	Am			P 5
Oct	12	Gas Boat D-6	1	Pm			C 5
Oct	15	Str Shaver	11	Am			P 45
Oct	17	Wenonah	12	Noon			P 5

Undocked

					Tonnage	Docking
Sept	14	S S Cape York	10	Am	5021	2256
Sept	17	M S Romulus	8	Am	5104	2257
Sept	17	S S Admiral	7	Am	3049	2258
Oct	3	Dredge Clackamas	5	Pm	1000	2259
Oct	3	Str Sarah Dixon	6	Am	368	2260
Oct	4	Florida Mail	6	Am	5845	2261
Oct	5	S S Admiral Dewey	5	Am	2104	2262
Oct	9	Dredge Clackamas	3	Pm	1000	2263
Oct	12	Tender Chinook	8	Am	15	2264
Oct	12	Gas Boat Dix	6	Pm	14	2265
Oct	15	Str Shamrock	4	Pm	424	2266
Oct	17	Str Wenonah	4	Pm		2267

Vessels Docked on the Port of Portland
Dry Dock 1929

Oct	23	Light Ship Blunts	12	Am	12	12	C 5
Oct	26	Gas Boat Dix	11	AM			C 4
Oct	31	Donkey Scow #10	2	PM			P 5
Nov	10	S.S Robin Adair Changed Blades on Propeller Painted Vessel Two Coats Paint	11	Am	20	16	C All
Nov	15	Gas Boat Westdahl	10	Am	8	6	P 5
Nov	18	Str Weown	10	AM			C 4 5
Nov	19	Str Modoc	10	AM			
Nov	21	Ferry Multnomah Repaired Rudders	12	Mid			P 3 4
Nov	29	Gas Boat Dix No 111	10	Am			P 5
Nov	30	Str Shaver Repair Hull	12	Pm			
Dec	2	Gas Boat Henry J.	10	Am			
Dec	4	S.S West Cactus Clean Paint Boom Steam Bearing take off Wheel	8 30	Am			C All
Dec	9	S.S San Domingo	8	Am			C 2 3 4 5

				Tonnage	Docking No
Oct	25	Light Ship Blunts	12 Noon	550	2268
Oct	26	Gas Boat Dix	8 Pm	15	2270
Nov	1	Donkey scow #10	1 PM		2271
Nov	12	S S Robin Adair	7 Am	6895	2272
Nov	16	Gas Boat Westdahl	8 Am		2273
Nov	18	Str Keewan	5 Pm	372	2274
Nov	21	Str Modoc	10 Pm	55	2276
Nov	28	Ferry Multnomah	11 Am	314	2276
Nov	29	Gas Boat Dix No 111	8 Pm	22	2277
Nov	30	Str Shawnee	5 & Pm	424	2278
Dec	4	Henry J.	10 Am	16	2279
Dec	5	West Cactus	830 PM	5580	2280
Dec	10	S S San Domingo	8 Am	4994	2281

Vessels Docked on the Port of Portland
Dry Dock
1929

Dec 11	S S Muskilteo	3 Pm	P	1. 2
Dec 11	S S California	5 Pm	C	All
Dec 16	U. S. E Dredge Clatsop	10 30 Am	P	4. 5
Dec 17	Barge # 26	10 Am	C	5
Dec 19	Barge No 20 Inspection	3 Pm	C	4 5
Dec 19	Portland Dredging Oil Barge	3 30 Pm	P	4
Dec 23	Gas Boat Efim	10 Am	P	5
Dec 23	U. S. E Dredge Col P S Michie Docking time Dec 24-8 Am 1929	11 Am	P	1. 2. 3
Dec 26	S S Muskilteo Install New Rudder Repair Wheel 25' Keel Aft Rudder Post Clean Paint	8 30 AM	C	4. 5
DEC 27 8 AM		While docking S.S. Muskilteo on P.D.#1 Pontoon failed. Docking not completed Vessel postponed docking.		
1930				
Jan 2	Barge No 25 Port of Portland	10 Am	P	4 5
Jan 3	S S Catherine Sudden	10 Am	C	3. 4. 5
Jan 10	S S Catherine E Sudden	4 30 Pm	C	3 4 5
Jan 13	S S Admiral Peoples 150 Rivets bottom No 1 Tank Clean Paint	11 30 Am	C	3. 4. 5
Jan 27	Str Portland	11 Am	P	1. 2
Jan 29	Tug Chinook	3 Pm	C	1
Jan 29	Wenonah	4 Pm	C	2

DD Compilation sheet shows C 1-2 Jan (#2)

				Tonnage	Docket #
Dec	12	Mukilteo	2 Pm	1230	2282
Dec	15	S S California	3 Pm	5376	2283
Dec	17	Dredge Clatsop	10 ½ Am	1100	2284
Dec	18	Barge #6	10 AM		2285
Dec	20	Barge No 20	11 Am		2286
Dec	20	Portland Dredging Co. Oil Barge	1 Pm	1256	2287
Dec	26	Gas Boat Effen	2:00 PM	196	2288
Dec	26	Col P.S Michie		1220	2289
Dec	31	S S Mukilteo	4 30 PM	1330	2290
(UPPER END SOUTH TOWER CAVED IN.)					
Jan	10	Barge # 25	10 PM		2292
Jan	4	S S Catherine Geddes	10 Am	2052	2291
Jan	11	S S Catherine G Geddes	6 30 Am	2052	2293
Jan	14	S S Admiral Peoples	5 30 Am	3133	2294
Jan	28	Str Portland	3 Pm	802	2295
Feb	3	Tug Chinook	2 Pm	15	2297
		Ready at Feb 1 -	4 Pm	35	2296
Jan	31	Str Wenonah	4 PM		

Vessels Docked on the Port of Portland
Dry Dock 1930

Jan	30	Gas Boat Dix	4 Pm	C	5
Feb	1	Fire Boat Mike Lindenblos Changed Wheels	11 Am	C	5
Feb	3	S S Nevada Docking Time	3 30 Pm 2-4 8 Am	C	All
Feb	5	Sta Modoc	10 Am	P	3
Feb	12	P of P Barge No 20	10 Am	P	2-3
Feb	12	Light Vessel Swiftshure	3 Pm	P	5
Feb	13	S S Texas	8 Am	C	All
Feb	14	Tug Klickitat	5 Pm	P	4
Feb	15	F W Mulkey	10 Am	P	5
Feb	15	M S Broadcast clean Paint	7 Pm	C	All
Feb	17	S S Earnest H Myers	8 30 Am	C	3 4 5
Feb	17	Tractor Barge No 3 30 X 16	12 Noon	P	5
Feb	19	S S Admiral Sebley	1 Pm	C	1 2 3
Feb	21	F W Mulkey	9 Am	P	5

Undocked

					Tonnage	Docking#
Jan	31	Gas Boat Dix	4	Pm	15	2298
Feb	1	Fire Boat Mike Ludenkle	12	Noon	46	2299
Feb	6	S S Nevada	6	Am	5645	2300
Feb	5	Str Modoc	11	Am	55	2301
Mch	4	Barge No 20	1 30	Pm		2302
Feb	14	Light Vessel Swiftsure	3	Pm	550	2303
Feb	15	S S Texas	8	Am	5756	2304
Feb	15	Tug Klickitat	5	Pm		2305
Feb	15	F W. Mulkey	5	Pm	18	2306
Feb	16	M S Greadrott	4 30	Pm	4750	2307
Feb	19	S S Earnest H Myers	8	Am	1057	2308
Feb	18	Tractor Barge No 2	8	Am		
Feb	25	S S Admiral Schley	9	Am	2104	2309 ~~2104~~
Feb	21	F W. Mulkey	11	Am	18	2310

Vessels Docked on the Port of Portland Dry Dock 1930

Feb 21	Gas Boat Wilamet	11 Am	C 5	
Feb 25	Col P. S. Michie	1 PM	C 1 2 3	
Feb 26	" " Moved on Blocks to 3 4 3/4 5 Pontoon			
Feb 28	Moved back to 1 2 3/4 3 Pontoon over Ladder			
Feb 28	Light House Tender Manzanita	8 Pm	C 4 5	
Mch 3	S S Redwing	4 Pm	C 1 2	
	Docking 2 Pm 8 Am			
Mch 5	Booster No 1	2 Pm	P 5	
Mch 5	Tug John T. Craig	1 Pm	P 4	
Mch 6	Dredge Clatsop	1 Pm	C 4 5	
Mch 13	Samuel Baker	4 30 Pm	C 2 3 4 5	
Mch 17	Tug D ... No 3	11 Am	P 5	
Mch 17	P. J. P. Barge 26	9 30 Am	P 3 4	
Mch 18	Tug John T. Craig	12 Noon	P 5	
Mch 18	S S Vancouver	5 Pm	C 2 3 4 5	
Mch 21	Dredge Monticello	4 Pm	C 5	
	Work Started Mch 22 8 Am			
Mch 21	Booster No 1	12 Noon	P 5	
Mch 31	Barge No 25	11 Am	P 4	
	31 Donkey Boat No 1	2 30 PM	P 5	
Mch 31	Light Vessel Rose	3 30 Pm	C 5	
Apr 1	Dix 1	4 00 PM	P 5	
Apr 3	S S Iowa	4 30 Pm	C 2 3 4 5	
	Docking 4 8 Am			
Apr 4	Barge No 20	12 Noon	P 3 4	

Feb	22	Gas Boat Wilaver Ready to undock at 11 Am	2 Pm		2311
~~Mch~~ Feb	28	Col P S Michie	5 PM	1220	2312
Mch	6	Light House Tender Manzanita	8 Am		2313
Mch	7	S S Redwing	4 Pm	104	2314
Mch	17	Booster No 1	8 Am		2316
Mch	8	Tug John F Craig	8 Am	130	2315
Mch	10	Dredge Clatsop	12 20 Pm	1100	2317
Mch	14	Samuel Barker	5 40 Pm		2318
Mch	18	Tug Dix No 3	8 Am	22	2319
Mch	31	P of P B 26	10 Am		2320
Mch	20	Tug John F Craig	8 Am	130	2321
May	21	S S Vinemoore	8 Am	4359	2322
Mch	24	Dredge Monticello	8 Am		2323
Mch	31	Booster No 1	16 Am	See docking	#2316
April	4	Barge No 25	11 Am		2324
Apr	1	DS #6	230 PM		2325 See page 10
April	8	Rose	2 Pm	395	2326
Apr	2	Dix 1	4 00 PM	15	2327
April	5	S S Iowa	8 Am	5725	2328
April	10	Barge No 20	3 Pm		2329

Vessels Docked on the Port of Portland Dry Dock 1930

April 4	V Donkey Barge No 6	2 PM		P S
April 7	V Dredge Tualatin	4 PM		C 2 3 4
April 10	V Barge No 25	4 PM		P 3 4
Apr 10	V Donkey Barge No 5	5 PM		P 5
April 12	V S S San Lucas Docking time 4-14-8 Am	3 PM		C All
April 15	V S S Nebraska	8 Am		C 3.4.5
April 16	V Barge No 26	4 PM		P 3-4
April 15	V John F Craig	12 Noon		P 5
April 17	V John F Craig	4 PM		P 5
April 18	V S S Kentucky	8 PM		C All
April 20	V Montague R O Rily Docking Time 4-21-8 Am	9 Am		C 4
April 30	V Ferry Multnomah	7 Am		C 4
May 1	V S S Michigan	5 PM		C All
May 7	V Dredger Mollala	10 Am		P 5
May 10	V James A Tate Barge No 19	5 PM		C 4
May 12	V Str Wenonah	2 PM		C S T

April	10	Donkey Barge No 6	8	P.m.		2335	See Page 68
April	11	Dredge Tualatin	12	Noon		2324	
April	15	Barge No 25	9	A.m.		2331	
April	15	Donkey No 5	9	A.m.		2332	
April	14	S S Lurline	5	P.m.	6588	2333	
April	18	S S Nahcotta	8	A.M.	2452	2334	
April	22	Barge 25	8	A.m.	~~25~~	2336	
April	16	John F. Craig	1	P.M.	130	2335	
April	19	John F. Craig	5	P.m.	130	2337	
April	19	S S Kentucky	5	P.M.	5376	2338	
April	22	Montague & O'Riley	8	A.m.		2339	
May	1	Terry Multnomah	5	A.m.	314	2340	
May	3	S S Michigan	5	30 A.m.	5607	2341	
May	15	Dredger Mallalieu	1	P.m.		2342	
May	11	James A Tate Barge No 19	7	A.M.		2343	
May	14	Str Wenonah	4	P.m.		2344	

Vessels Docked on the Port of Portland
Dry Dock 1930

May	15	Tug Chinook	3	Pm	P-4	
May	15	Fire Boat Karl Grunstein	8	Am	C-5	
May	17	Dredge Willamette	10	Am	C 2-8	
May	26	Str Modoc	10	Am	P 5	
May	28	Fire Boat David Campbell	9	Am	C 5	
June	4	Barge No 18	10	Am	C 3	
June	6	S.S Main	9	Pm	C 2 3 4 5	
June	16	Tug Smitby	10	Am	C 5	
June	22	S.S Illinois	4	P.m	Call	
		Docking time starts Monday 7 Am				
June	25	M.S Nordjarl	9	Am	C 2 3 4 5	
June	25	Tug Smitby	9	Am	C 5	
June	30	Barge No 28	3	00 PM	C 5	
July	8	Light Vessell Tiw Island	10	Am	C 5	
July	9	M.S. Tosca	5	30 Pm	C 2 3 4 5	
		Docking time July 10 - 8 Am				
July	14	Tug Wilaro	1	P.m	C 2	

Undocked

				Tonnage	Docking #
May	15	Tug Chinook	4 Pm	15	2346
May	16	Karl Hunstin	8:30 Am	76	2345
May	24	Dredge Willamette	8 AM	1100	2347
May	29	Str Modoc	10 AM	55	2348
May	29	Fire Boat David Campbell	8 Am	76	2349
June	6	Barge No 15	5 Pm		2350
June	11	S.S. Maine	10 Am	5988	2351
June	17	Tug Smithy	9 Am	82	2352
June	24	S.S Illinois	9 Pm	5404	2353
June	27	M S Nordfarer	9 AM	3851	2354
June	28	Tug Smithy	9 Pm	82	2355
July	1	Barge No 8	8 Pm		2356
July	9	Light Vessel from Island	10 Am	550	2357
July	14	M S Tosco	8 AM	5128	2358
July	15	Tug Wilamis	8 PM	40	2359

Vessells Docked on The Port of Portland Dry Dock 1938

July	22	S.S. Wilhelmina	8 Am 3 Pm	C	All
"	28	"			
July	28	Water Barge #1 ?	9 Am	C	5
Aug	1	S S Daisy Gray	3 Pm	C	4.5
Aug	3	S S Wisconsin Docking time 8-4. 8 Am	4 P.M	C	All
Aug	5	S S Kamboro	10 Pm	C	All
Aug	7	Light ship 88 Columbia	6 Am	C	2
Aug	7	S S Daisy Gray	7 Am	C	4.5
Aug	12	M. S Dagfred	9 Am	C	All
Aug	18	Tug Cruiser Docking 8-19-8 A.M	3 Pm	C	5
Aug	20	Rec Barge #2 31 X22	9 Am	C	4
Sept	2	S.S Oregon	8 Am	C	4
Sept	5	Tug Dix	9 Am	C	4
Sept	5	Tug Cruiser	3 Pm	C	5
Sept	6	S S San Ansel & Land	4 Pm	C	All
Sept	12	S S San Julian	1 3⁰ Pm	C	All

				Tonnage	Docking
July	28	S S Nicholamma	8 Am		
July	11	"	6 30 Pm	6775	2360
July	31	Water Barge	2 A M		2361
Aug	1	S S Daisy Gray		1188	2362
Aug	5	S S Wisconsin	6 A M	6077	2363
Aug	6	S S Kamtova	4 P M	5142	2364
Aug	9	Light Ship 88	1 P M	488	2365
Aug	8	S S Daisy Gray	5 P M	1188	2366
Aug	13	M S Dagfred	5 A M	4433	2367
Aug	20	Tug Cruiser	8 A M	62	2368
Aug	21	Reel Barge No 2	8 A M		2369
Sept	3	S S Oregon	8 A M	6058	2370
Sept	6	Tug Lily	11 30 Am	21	2371
Sept	6	Tug Cruiser	11 30 Am	62	2372
Sept	9	S S San Anselmo	6 P M	5758	2373
Sept	17	San Juliana	11 P M	6872	2374

Vessels Docked on The Port of Portland Dry Dock 1930

Sept	23	M.S Rialto	9:30 Am	C All
		Started to dock 9/21 - 8 PM, #5 Keel Blocks damaged and vessel floated to repair blocks.		
Sept	26 (25)	S.S Peter Kerr	8 Am	C All
Sept	24	S.S Manini	4 Pm	P 2-3-4-5
Sept	26	M.S Rialto	7 Pm	C all
Oct	8	James W	11 Am	P 5
Oct	8	San Julian	7 P.m	C all
Oct	11	I. H.T Larch	1:30 Pm	P 5
Oct	13	San Julian	5:30 PM	C all
Oct	14	Tug Pearl	11:30 A m	P 4
Oct	16	U.S.S Redwing	10:30 Am	C 1-2
Oct	27	S S Catherine Sudden	10 A.m	C 3-4-5
				P 5
Oct	28	R W Confer	2:30 Pm	
Nov	11	Gas Boat James W	3 Pm	C 5
Nov	17	Tug Wenonah	2 Pm	P 1
Nov	22	S S New York	3 PM	C All
Nov	24	Locking Lines	8 A.M	

Undocked

				Tonage	Docking #
Sept	25	M S Rialto	12 Am	7098	2375
Sept	26 (25)	S S Peter Kerr	7 Pm	6600	2377
Oct	2	S.S. Manini	10 30 Am	3254	2376
Oct	5	M S Rialto	10 Am	7098	2378
Oct	9	James W	2 P m	74	2379
Oct	10	San Julian	9 A m	6872	2380
Oct	14	L H T Laval	7 Am	79	2381
Oct	16	S San Julian	4 00 Am	6872	2382
Oct	15	Tug Pearl	1 30 Pm	44	2383
Oct	17	U S S Redwing	1 30 Pm	704	2384
Nov	8	S S Catherine Sudden	10 A M	2053	2385
Oct	28	R R Conger	2 30 Pm	1119	2386
Nov	11	Gas Boat James W	3 00 Pm	74	2387
Nov	21	Tug Wenonah	1 P M		2388
Nov	25	S.S. New York	8 A M	5570	2389

Vessels Docked on the Port of Portland
Dry Dock 1930

Nov	27	Str Sch Chehalis	10 Am	C 4.5
Dec	16	Str Wenonah	12 Noon	P 3
Dec	17	S.S Earnest Meyers	6 Pm	C 8 4 5
Dec	18	S S Tenerton	5 Pm	P 4 5
Dec	20	S.S Earnest Meyess	5 PM	P 2 8 4 5
Dec	23	S S Chatanooga City	4 Pm	C All
Dec	26	Col P S Michie		C 3 4 5
Dec	27	S S Chatanooga City	7 30 PM	C All
1931				
Jan	14	S S Tacoma	9 AM	C All
Jan	14	Donkys No 10 and 11	9 AM	P 4 5
Jan	16	S S San Angelo	11 Am	C All
Jan	26	S S San Angelo	8 AM	C All
Jan	26	Tractor Barge #1	10.00 AM	P 5
Jan	29	Admiral Nulton	7 30 Pm	P 2 3 4 5
Feb	2	Str Portland	11 Am	C 4 5
Feb	6	Tug Chehalis	1 30	P 5
Feb	7	Tug Crusader	1 30	C 5
Feb	9	Col P S Michie	2 30 PM	C 1 2 3
Feb	12	S S Willavis	11 AM	P 4
Feb	16	Dredge Clatsop	5 Pm	P 4.5

Undocked

				Tonnage	Docking #
Dec	5	Str Sch Chehalis	8 AM	663	2390
Dec	17	Str Wenonah	8 AM	35	2391
Dec	18	Earnest Meyers	9:30 PM	2187	2396
Dec	20	S.S. Tiverton	6 AM	556	2393
Dec	28	S.S. Earnest Meyers	8 AM	2187 ~~1220~~	2394 ~~2396~~
Dec	25	Chattanooga City	8 AM	5686	2395
Dec	28	Col P.S. Michie	12 Noon	1220	2396
Dec	29	S.S. Chattanooga City	11 AM	5686	2397
Jan	15	S.S. Tacoma	9 AM	1001	2398
Jan	21	Dredge 10 & 11	8 AM		2400 #11 2399 #10
Jan	17	S.S. San Angelo	11 AM	5657	2401
Jan	28	S.S. San Angelo	6 AM	5657	2402
Jan	27	Tractor Barge No 1	10:00 AM		2403
Jan	29	Admiral Mahan	10:30 AM	3250	2404
Feb	4	Str Portland	1 PM	802	2405
Feb	12	Tug Chehalis	8:00 AM	101	2406
Feb	7	Tug Crusader	4 PM	62	2407 ~~2421~~
Feb	17	Col P.S. Michie	8 AM	1220	2408
Feb	13	S.S. Walapai	9 AM	40	2409
Feb	19	Dredge Clatsop	8 AM	1100	2410

Vessels Docked on The Port of Portland
Dry Dock 1931

Feb	19 ✓	Donkey Scow No 8	12 Noon		C 4
Feb	19 ✓	Donkey Scow No 9	12 Noon		C 5
Feb	20 ✓	U S L S Heather Should be 21	2 PM		P 4 5
Mch	9 ✓	S S Nevada	7½ PM		C All
Mar	15 ✓	Ferry Multnomah	1:00 AM		C 4
Mch	13 ✓	Tug Pearl	2 PM		P 5
Mar	21 ✓	S S Memnon	11 AM		P 2 3 4 5
Mar	23 ✓	S S Texas	7 PM		C all
Mch	17 ✓	S S Oregon	8 AM		C All
Mar	26 ✓	S S San Rafael	7 PM		C all
April	10 ✓	S S San Lucas - 9'-6" F - 20' AFT	8:30 PM		P all
Mar	27 ✓	Tug Cruiser	10:00 AM		P 5
April	12 ✓	S S California	8:00 AM		C all
April	13 ✓	U S S Redwing	11:00 AM		P 4 5
April	17 ✓	Clackamas Fuel Barge	9:30 AM		P 5
April	21 ✓	Dredge Clackamas	11 AM		P 3
April	25 ✓	Tug Shaver	9 AM		C 4 5
May	13 ✓	S S San Marcos 1½ deg Port List 10'-6" Ford 15'-0" AFT	8:00 AM	Arrived 5/13 400 AM	P all
May	20 ✓	S S Michigan 10'6" Ford 12'-2" aft	800 AM		C all
May	27 ✓	L H T Manzanita 10' Ford 13'-6" aft	4:00 PM Docking starts 8:00 AM 5/28	#1 Dock	4-5
June	6 ✓	Str Georgiana	8:30 AM	Dk #1	4-5
June	15 ✓	Tug Shaver	9:30 AM	Dk #2	4-5

Undocked.

					Tonage	Docking #
Feb	20	Donkey No 8	10	Am		2411
Feb	20	" " No 9	10	Am		2412
Feb	28	U S T S Heather	8	AM	477	2413
Mch	11	S S Nevada	5	AM	5645	2414
Mar	15	Ferry Multnomah	12	30 PM	314	2416
Mch	14	Tug Pearl	3	00 PM	44	2415
Mar	24	SS Memnon	8	AM	3415	2418
Mar	24	SS Texas	4	30 PM	5757	2419
Mar	20	S S Oregon	12	Noon	6058	2417
Mar	27	SS San Rafael	6	PM	5479	2420
April	12	S S San Lucas	8	A M	6588	2422
Mar	27	Tug Cruser	2	30 PM	62	2421
April	14	S S California	6	A M	5376	2423
April	14	U S S Redwing	10	A M	104	2424
April	20	Blackamas fuel Barge	2	P M	90x30	2425
May	1	Dredge Blackamas	8	A M	1000	2426
April	27	Tug Shaver	9	A M	424	2427
May	14	S S San Marcos Departed 5:15 PM	8	00 AM	5758	2428
May	22	S S Michigan Departed 8:15 AM Jr	8	00 AM	5607	2429
June	2	L N T Manzanita	8	00 AM	671	2430
June	8	Str Georgiana	8	30 AM	243	2431
June	15	Tug Shaver	3	00 PM	424	2432

Vessels Docked on Port of Portland - Dry Dock

1931

		Time	Dock	Pontoons
June 22 ✓	Dry Wahkeakum Docking time starts 5:30 PM starting work immediately	5:30 PM	#1	2-3-4-5
June 23 ✓	SS San Clemente 10 ft fwd - 16' aft	5:30 PM	#2	all
June 29 ✓	Tug Comuser	10:30 AM	#2	5
June 29 ✓	Dredge Multnomah Docking time starts 8:00 AM 6/30	4:30 PM	#1	2-3-4-5
July 8 ✓	SS Illinois 9'-6" fwd 12' aft	8:00 AM	#2	all
July 13 ✓	J.C. Post	9:00 AM	#2	5
July 13 ✓	Tender Chinook (time starts 8 AM 7/14)	3:00 PM	#1	4
July 13 ✓	Tender Wenonah (time starts 8 AM 7/14)	4:00 PM	#1	5
July 24 ✓	Tug Smitty	2:00 P.M.	#2	5
Aug 3 ✓	SS Wisconsin (10 ft 6 fwd 14 ft 6 aft) C.I.W. Contractors - Cleaned installed new rope guard, cleaned strainers, installed new 8 x 14 shell plate, 250 rivets renewed & tightened	4:00 PM	#2	all
Aug 12 ✓	SS San Domingo (9 ft fwd - 11 ft aft)	4:30 PM	#2	all
Aug 14 ✓	SS Iowa (9'-6" fwd 15 ft 6 aft)	4:00 PM	#1	all

Undocked

			Time	Tonnage	Docking No.
June	26	Dig Wahkiakum Ready to undock 530 PM 6/25	8⁰⁰ AM	1135	2433
June	24	SS San Clemente Ready to undock 530 PM	630 PM	5493	2434
June	29	Tug Cruiser	500 PM	62	2435
July	13	Dig Multnomah	10⁰⁰ AM	1135	2436
July	9	SS Illinois arrived 630 AM 7/8 - departed 12 noon 7/9	8⁰⁰ AM	5404	2437
July	14	J.C. Post	9⁰⁰ AM	75	2438
July	18	Tender Chinook (ready to undock 8.00 AM)	9⁰⁰ AM	15	2439
July	17	Tender Wenonah	8⁰⁰ AM	35	2440
July	25	Tug Smithy	2⁰⁰ PM	82	2441
Aug	5	SS Wisconsin	9⁰⁰ AM	6077	2442
& painted new zinc plates caulked & welded 72 ft seam					
Aug	14	SS San Domingo	9⁰⁰ AM	4994	2443
Aug	15	SS Iowa	900 AM	5725	2444

Vessels Docked

1931			Dock	Pontoons
Aug 18	Modoc	12.00 Noon	#1	#5
Aug 24	SS San Diego	4.30 PM	#2	all
	8' fold 13'8" aft CTW - Contractors - cleaned & painted hull renewed 1100 rivets in #2 and #4 tanks renewed rope guard on propeller - scaled anchor chains & repaired winches cleaned Departed 2.50 PM 9/5/31 Arrived 11 AM 8/11/31			
Sept 5	Dredge Skookum	10.00 AM	#1	#4
	Olympian Dredging Co - SF SL Caulked - cemented seams, painted with coaltar, carpenter work			
Sept 8	Tug Geo H. Mendell	9.30 AM	#2	#5
	Caulked butts - straightened stem irons			
Sept 10	Tug Pearl	5.30 PM	#2	#5
	Installed new planks - chgd wheel & straightened rudder			
Sept 11	Tug Cruiser	11.30 AM	#2	#5
	Removed rudder			
Sept 17	Tug Cruiser	9.30 AM	#2	#5
	Changed propellers, installed repaired rudder			
Sept 21	Str Shaver		#2	#5
	Rebabbitted stern & strut bearings - chgd back wheels - repaired intermediate shaft			

			Tonage	Packing #
Aug 26	Tender Modoc		55	2445
Aug 27	SS San Diego	10⁰⁰ AM	4994	2446
Steamers, renewed zinc plate				
Sept 10	Org Skookum	6⁰⁰ AM		2447
Sept 9	Tug Geo H Mendel	8⁰⁰ AM	75	2448
Sept 11	Tug Pearl	8⁰⁰ AM	44	2449
Sept 11	Tug Cruiser	1:30 PM	62	2450
Sept 17	Tug Cruiser	3:00 PM	62	2451
Sept 26	Str Shaver	2³⁰ PM	424	2452

Vessels Docked

1931			Dock #	Pontoon #
Sept 25	M.S. Admiral Peary 11'-9" Ford 13'-9" Aft.	8:00 AM	#1	3-4-5
Oct 9	SS Ernest H Meyer 6'8" Ford 12'3" aft St Helens ship Co - Contractors - cleaned & painted Hull, installed free water on rudder post - renewed rivets in fore peak & #4 tank port side	8:00 AM	#2	3-4-5
Oct 19	Dredge Natoma 7'-6" - Cleaned & painted hull - Robt McIntosh contractor	2:30 PM	#1	4-5
Oct 19	SS San Lucas 7' Ford - 21 ft aft - 1623 ton Cargo CIW cleaned & prepared to paint - it was discovered that plate work was necessary & new contract was awarded CIW 10/21 at which time ship was undocked to remove cargo & fuel oil. Ready to undock 2:00 PM	8:30 PM	#2	all
Oct 24	SS San Lucas 6'8" Ford 15'6" aft Survey	8:30 AM	#2	all
Oct 27	Dredge Clatsop 14'-3" Ford 16'-3" aft Clean & paint Repairs to shaft	12 Noon	#1	4-5
Oct 28	Admiral Halstead 9'6" Ford 12'-10" aft Installed 2 new blades	6:00 PM	#1	2-3-4-5

Vessels Undocked

				Tonnage	Dock No.
Sept	26	U.S. Admiral Peary C.I.W. - repaired 2 rudder pintles & 5 bushings	2:30 AM	1952	2453
Oct	9	SS Ernest H Meyer	9:00 PM	2187 (5000)	2454
Oct	21	Dredge Natoma	1:00 PM	711	2455
Oct	21	SS San Lucas	3:00 PM	6588	2456
Nov	5	S.S. San Lucas Repaired plates	10:00 AM	6588	2457
Oct	28	Dry Clatsop	12:30 PM	1100	2458
Oct	29	SS Admiral Halstead	12 Midnite	3285	2459

Vessels Docked

1931		Dock #	Pontoon #
Oct 30	Dredge Calasoya	1200 Noon 1	4-5
Nov 2	U.S. Lightship Columbia 88	830 Nov 1	5
Nov 3	Dredge Molalla Misc Repairs	400 PM 1	2
Nov 3	Dredge Santiam Repairs to hull & sinking	400 PM 1	3
Nov 27	Dredge Savannah Survey	1000 AM 1	4-5
Dec 1	S.S. San Vincente 12'2" Fwd 6'8" Aft	1000 AM 2	all
Dec 5	Str America	930 AM 1	5
Dec 5	M.S. Lochgoil	215 PM 2	all

Vessels Undocked

				Tonnage	Docking
Oct	31	Dry Clatsop	1200 Noon	1100	2460
Nov	5	US Lightship Columbia Cleaned & Painted - ready to undock 830 Am 11/5/31	1245 PM	488	2461
Nov	5	Digger Malalla misc repair	400 PM	Min 60.00	2462
Nov	5	Digger Santiam Repaired hole in hull	400 PM	Min 60.00	2463
Nov	28	Dredge Savannah	8.00 Am	1400 Hisp	2464
Dec	1	SS San Vincente Inspected - ship departed 10 Am 12/2/31	2.00 PM	5597	2465
Dec	7	Str America	8.00 Am	97	2466
Dec	6	MS Lockgoil 24-6 fwd 26-6 aft Vessel docked to 8 ft of dry & held 8 hrs started undocking 1030 PM 12/5 finished 1.45 Am 12/6 delayed a/c low water Repaired & renewed blade on prop Albina Eng & Mch Wks Vessel arrived 930 am	1.45 Am	9462	2467

Vessels Docked

1931 - 1932			Dock #	Pontoons
Dec 15	Str. Beaver	8:30 PM	2	4-5
	Docking time starts 8 AM 12/16 Ready to undock 8 AM 12/17 Supple & Martin Lighterage Co. Ship in sunken condition & suspended with cables between two barges. Drawing 20'			
Dec 17	Dredge Col P S Michie docked for inspection	10:30 AM	#1	3-4-5
Dec 20	SS Michigan 11'-10" Ford - 12'-7" aft Clean, paint, pull tail shaft & re-wood stern bearing. CIW	11:30 AM	#1	all
Dec 20	SS Jefferson Myers 10 ft ford 14'-10" aft Docking time starts 8:00 AM 12/21 Clean, paint, inspected anchor chains, new gugeon bushings for rudder pindles, cleat welding stern frame CIW	2:30 PM	#2	all
Dec 24	Dredge Olympia Docking time starts 8 AM 12/28 Hull repairs - Ore Bridge & Drg Co Contractor	11:00 AM	#1	3-4-5
1932				
Jan 3	SS Texas Clean & painted - renewed tail shaft Idle time given from 8 AM to 10:30 PM 1/6/32 account ship waiting for tail shaft - no work performed during this period & ship left in dock for docks convenience No Cargo.	2:00 PM	#2	all

Vessels Undocked

			Tonnage		Docking
Dec	17	Str Beaver	8:30 AM	421	2468
Dec	18	Dredge Sol RS Mackie	1030 AM	1220	2469
Dec	22	SS Michigan	1130 AM	5607	2470
Dec	22	SS Jefferson Myers	930 AM	1583	2471
Jan	21	Dry Olympia Departed 8 30 AM 1/22/32	8 30 AM	805	2472
Jan	6	SS Texas	400 PM	5757	2473

Vessels Docked

1932			Dt #	Pontoons
Jan	11 ✓	SS Viking Star	3:00 AM #2	1-2-3-4
		24 Ft Ford 26.6 aft (Arrived 130 AM 1/9/32)		
		Note: 1/9 Built blocks & pumped pontoons to where bilge blocks were to be pulled when it was discovered that docking plan was in error & ship had to be floated off & bilge blocks made higher. Started docking 600 AM 1/10 Pumps on #5 pontoon failed to operate & ship was floated off dock at 330 PM. Blocks were built on #1 pontoon so as to omit #5 pontoon. Ship was floated back in dock and docking started 11:30 PM 1/10 ship was dry 3:00 AM 1/11. Stern frame broken off top & bottom rudder & post 2/3 gone. Displacement tonnage 12,436 short tons Inspection & Survey		
Jan	14 ✓	SS Viking Star	130 PM #2	2-3-4-5
		Albina Eng & Mch Wks - removed rudder etc to replace by new		
Jan	23 ✓	SS Marion Otis Chandler	3:30 PM #2	all
		C.I.W. Cleaned, painted, installed new rivets - elect welded, 17' ford 21-4" aft		
Jan	24 ✓	SS San Clemente	130 PM #1	all
		10-3" Ford 14' aft Cleaned & painted pulled tail shaft electric welded		
Jan	27 ✓	Tug Pearl	9:30 AM #1	#5
		Hull Repairs - inserted 3 short planks near stern		
Jan	29 ✓	SS Viking Star	1130 AM 2	2-3-4-5
		Part of new stern frame arrived from Seattle via auto truck 10:00 AM 1/29 Docking time started 12 midnight 1/29		

Vessels Undocked

				Tonnage	Docking	Cargo
Jan	12	S.S. Viking Star	✓ 930 Am	6445	2474	
Jan	18	Viking Star	✓ 900 Am	6445	2475	4120
Jan	24	S.S. Marian Otis Chandler	✓ 3.30 PM	5520	2476	3714
Jan	26	S.S. San Clemente	✓ 2.00 PM	5493	2477	382
Jan	27	Tug Pearl	✓ 330 PM	44	2478	
Feb	6	S.S. Viking Star Albina finished work on ship 1:50 P.M. Staging removed 3:30 P.M. removed air pumps 4:10 P.M.	✓ 4.30 PM	6445	2479	4120

Departed 5.30 P.M. 2/8/32

Vessels Docked

1932				Dock #	Pontoons
Feb	8 ✓	SS Ernest H Meyer	10⁰⁰ AM	1	2345
		7'-3" ford 12'4" aft			
		St Helens ship Co - Contractors - wheel work			
Feb	8 ✓	Dredge Col PS Michie	4⁰⁰ PM	2	345
		Docking time starts 8⁰⁰ AM 2/9 7'-6" Ford 13-3 aft			
		2/10 Shifted dredge to pontoons 1-2-3 when ladder was disconnected, this operation left ladder on #4 pontoon (Ladder 16'-10" (Drough) Overall) pontoons sunk to 29 ft at which depth there was approx 1½ ft clearance between ladder & bottom of dredge. 2/13 Dredge shifted back on ladder & in original position on pontoons 3-4-5 this operation took 4 hrs. (See C.O. 7733) Dredge ready to shift at 600 PM 2/12 but due to darkness it was not done untill following morning. Idle time from 600 PM 2/12 to 7 AM 2/13 or 13 hrs. This advanced 3rd lay day which ended 900 PM 2/13 Dredge ready to undock 800 PM 2/13 Departed 10 AM 2/17/32			
		see misc sheet 9082			
Feb	15 ✓	M.S. West Honaker	600 PM	1	all
		Docking time starts 8 AM 2/16 13'-2" aft 7'-6" ford			
		Clean paint install new rivets.			
		Removed condemned stern frame C.I.W. contractors			
Feb	16 ✓	SS San Gabriel	730 PM	2	2-3-4-5
		6'6" Ford 12'-8" aft			
		C.I.W. - contractors - clean & paint			
Feb	24 ✓	M.S. West Honaker	4⁰⁰ PM	2	all
		Docking time starts 2/25			
		Installed new stern frame - renewed condemned tail shaft. Stern frame arrived 400 AM 2/26 C.I.W.			

Vessels Undocked

				Tonnage	Booking	Cargo
Feb	9	SS Ernest H. Meyer Departed 250PM 2/9/32	✓ 8.30 AM	2187	2480	
Feb	14	Dry Col P.S. Michie	✓ 9.00 AM	1220	2481	
Feb	18	M.S. West Honaker Ready to undock 8.00 PM 2/17	✓ 8.30 AM	5428	2482	
Feb	18	S.S. San Gabriel	✓ 1.30 PM	4821	2483	
Feb	29	M.S. West Honaker	✓ 10.30 AM	5428	2484	

Vessels Marked

1932		Det #	Pontoon
Feb 29 ✓	S.S Oregon — 10:00 PM — 1 — all 11'-10" fwd - 11'-6 aft Albina Eng & Mch Works-Contractor - clean & paint Renewed rivets in bottom, installed doubling plate on port side of bow		
March 1 ✓	S.S San Vincente — 9:30 AM — 2 — all C.D.W - clean & painted installed new keel shoe, new rivets in bottom 11'-4" aft 6'6" fwd.		
March 3 ✓	S.S Nevada — 8:00 PM — #1 — all C.D.W - Contractor - 11' fwd - 15'-8" aft Clean, paint		
March 4 ✓	S.S Ernest N Meyer — 3:30 PM — 2 — 3-4-5 6'6" fwd 12'-8" aft Survey - C.D.W renew bow Ready to undock 8:30 AM 3/6		
Mar 7 ✓	S.S San Marcos — 1:00 PM — 1 — all C.D.W - cleaned & painted Renewed keel, electrowelded repairs to propeller 13 ft aft 9 ft fwd		
March 8 ✓	M.S West Hoboken — 4:15 PM — 2 — all Albina Eng & Mch Wks - repairs to bow c/c Collision with Ernest N Meyer 14'6" c/f 9 ft fwd		
March 12 ✓	S.S Ernest N Meyer — 9:00 AM — 1 — 2-3-4-5 C.D.W - Contractors - repaired damages to bow c/c collision with West Hoboken		

Vessels Undocked

				Tonnage	Docking	Cargo
Mar	3	SS Oregon	✓ 800 AM	6058	2485	
March	4	SS San Vincente	✓ 800 AM	5597	2486	
March	5	SS Nevada	✓ 100 PM	5645	2487	430
March	7	SS Ernest H Meyer	✓ 730 PM	2187	2488	no cargo
March	10	SS San Marcos	✓ 800 AM	5758	2489	—
March	13	MS West Honaker	✓ 110 PM	5428	2490	—
		Ready to undock. 5:30 PM 3/11 Ship allowed to stay on dock account no wharfage space available. When ship was undocked it was turned around before being tied up to pier by str Portland with Capt W B Matheson in charge. After ship had been turned around & while coming along side pier, vessel collided with pier & tore out two fender piles & slightly dented 2 plates on ships port side				
March	17	Ernest H Meyer	✓ 630 AM	2187	2491	

Vessels Docked

1932				Dk No.	Pontoon
Mch	19	✓ Donkey Scow #7	1230 PM	1	5
Mch	25	✓ Tug Robarts	2⁰⁰ PM	1	5
April	2	✓ M.S. Nordhavet 15'-4" aft 10'4" ford Albina Eng. & Mch Wks - paint & repair rivets in fore peak tank a/c leak finished riveting 830 AM 4/5 finished painting 10⁰⁰ AM	8³⁰ AM	2	2-3-4-5
Apr	6	✓ Tug Cruiser Hosford Transp Co Hull repairs	1130 AM	1	5
Apr	6	✓ S.S. California C.I.W. - Cleaned, painted, welded rivets 15'-4" aft 11'-9" Ford	430 PM	2	all
April	12	✓ S.S. Iowa 9'9" ford 11'9" aft. Albina Eng Cleaned, painted, pulled tail shaft, re-wooded stern bearing, renewed rivets, electric welded etc.	300 PM	2	all
Apr	12	✓ S.S. San Rafael 10'-6" ford 14 ft aft Robt McIntosh Contr Cleaned, painted, pulled tail shaft etc. Repaired leak in stern tube after ship has been partly undocked	830 PM	1	all

Vessels Undocked

				Tonnage	Tk #	Cargo
Mch	21	Donkey Scow #7	12.30 PM		2492	—
Mch	28	Tug Robarts	✓ 10 00 AM	49	2493	—
April	5	M.S. Nordhaven	✓ 10 00 AM	4617	2494	—
April	6	Tug Cruiser	✓ 5 00 AM	62	2495	
April	8	SS California	✓ 500 AM	5376	2496	
Apr	15	SS Iowa	✓ 8 00 AM	5725	2497	
April	15	SS Gen. Rafael	✓ 4 00 PM	5419	2498	500

Vessels Docked

1932			Ilt No	Pontoon #
April 21 ✓	Tug Geo. H. Mendell Removed propeller - rebabbitted stern bearing - painted hull	400 PM	1	#5
May 3 ✓	Savannah - U.S. Govt. Dredge Albina Eng & Mch Wks Contractors, renewed rivets under counter after end, removed old & installed new starboard propeller. Cleaned & painted hull one coat	330 PM	1	4-5
May 4 ✓	New York (SS) C I W Contractor - repair hole in port side of ships. Draught 8'-4" ford 12'9" aft. Considerable fuel oil escaped thru hole in ships while being docked.	600 PM	2	all
May 12 ✓	[illegible] Simeon 8 ft Ford 15'-10" aft C I W - Clean & paint. Installed 4 new propeller blades, renewed rivets elect welded	530 PM	1	all
May 17 ✓	Savannah - US Govt Dredge	600 PM	1	4-5
May 19 ✓	SS Munami 10'-10" Ford 12'-6" aft	415 PM	2	3-4-5

Vessels Undocked

				Tonnage	Dk #	Cargo
Apr	23	Tug Geo. H. Mendell	11:30 Am	75	2499	
May	5	Dredge Savannah	8 Am	1400	2500	
May	12	SS New York	6:00 Am	5770	2501	
May	14	SS San Simeon	8:00 Am	5561	2502	
May	20	Savannah U.S. Dredge	2:30 PM	Disp. 1400	2503	
May	21	Munami SS Straightened 2 flukes on solid propeller, elect welded, cleaned & painted etc - St Helens Ship Co.	2:45 PM	2594	2504	

Vessels Docked

1932				Dk No.	Pontoons
May	21	✓ Culebra U.S. Dredge 11 ft ford 13-6 aft - C I W Docking time starts 8 Am 5/23 (Monday)	730 PM	2	3-4-5
June	2	✓ S S Nabesna 10-4 ford 14-10 aft	330 PM	1	3-4-5
June	6	✓ L H Tender Rose 7' ford 9-3 aft	700 AM	2	4-5
June	13	✓ L H T Manzanita 10'-6' ford 13-6 aft	500 PM	1	4-5
June	26	✓ Str America	830 AM	2	5
June	27	✓ Morton L. Tower	420 PM	1	5
June	29	✓ S S Texas	8 AM	2	all
July	5	✓ Tug H M Adams	930 AM	1	5
July	6	Utility Scow # 4 (P of P)	12 Noon	2	5

Vessels Undocked

June	2	Dredge Culebra	430 Am	2175	2505
June	4	S S Nabesna Cleaned & painted, elect welded etc. C I W - Contractor Ship departed 600 Am 6/4	430 Am	2452	2506
June	9	L H Tender Rose McIntosh - Contractor, cleaned & painted. Departed 910 Am 6/9	830 Am	395	2507
June	17	L H T Manzanita McIntosh - Contractor, cleaned & painted etc. St Helens ship Co made staybolts	830 Am	677	2508
June	26	St America Change propeller - rep'd guard rail	400 PM	97	2509
June	29	Morton L Tower Docking time started 8 Am 6/28 3'-10" fwd 6'6" aft	830 Am	54 Disp	2510
June	30	S S Texas 13-2 aft 11-3 fwd Albina Eng & Mach Wks L. Clean & paint renewed rivets & elect welded	8 Am	5638	2511
July	7	Tug H M Adams	930 A	75	2512
July	8	Utility scow # 4	11 Am		2513

Vessels Docked

1932				Dt#		Pontoons
July	10	✓ SS Golden Eagle	800 AM	2		all
July	11	✓ Tug J C Post	9 AM	1		5
July	19	✓ Dredge Multnomah	1140 AM	2		3-4-5
July	26	✓ SS San Bernardino CIW Contractor - cleaned & painted pulled tail shaft & propeller, elect welded loose rivets. 9 ft fwd 15-10 aft	3:50 PM	2		all
Aug	4	✓ Launch Pickreall US Engineers	1130 AM	1		5
Aug	11	✓ Gas Boat Micor St Helens Ship Co - Contr's	12 noon	1		5
Aug	15	✓ SS San Felipe CIW - Contrs - 8-6 Ford arrived 11 AM 8/13 17-3 aft cleaned & painted - worked in wheel	3:50 PM	2		all
Aug	16	P of P Barge # 26	10⁰⁰ AM	1		4-5

Vessels Undocked

				Tonnage	Cargo	Dkgs#
July	10	SS Golden Eagle C.I.W. Contractor cleaned painted & elect welded rivets 10'9" fwd 13'6" aft	10 PM	5436		2514
July	11	J C Post Repd sea valve, removed wire from wheel	200 PM	75		2515
July	21	Dredge Multnomah	1230 PM	1135		2516
July	28	SS San Bernardino	500 PM	5151	118	2517
Aug	6	Launch Rickreall U S Engrs. Calked	1120 AM	13 Disp		2518
Aug	11	Gas Boat Micor	500 PM	20		2519
Aug	17	SS San Felipe Departed 3:45 PM 8/18	445 PM	5718		2520
Aug	18	P of P Barge 26	1030 AM			2521

Vessels docked

1937		Dkt #	Pontoon
Aug 18	SS Hardanger	8:20 AM 2	2-3-4-5
Aug 27	Barge #28 (P of P)	10 AM 1	5
Aug 30	SS Peter Kerr arrived 12:10 PM 8/25 departed	3:45 PM 2	all
Sept 6	USS Reducing	5:30 PM 1	1-2
Sept 17	SS General W.H. Sherman	4:50 PM 2	all
Sept 19	Tug Smitty	10:40 AM 1	3
Sept 19	Tug Hyak	12:20 PM 1	5
Sept 25	Str America	9:00 AM 2	5
Sept 27	Tractor Pontoon #168 Port of Portland	4:30 PM 1	5
Oct 5	SS San Anselmo	3:50 PM 2	all

Vessels Undocked

				Tonnage	Cargo	UK'g #
Aug 20		SS Hardanger	11 30 AM	4000	679	2522
Aug	31	Barge 28 misc repairs & calking	3 00 PM			2523
Aug	31	SS Peter Kerr C.I.W. Clean, paint misc repairs 9' fwd 13 ft aft Washed hull 8/30 400 PM to 7.20 PM	600 PM	6600	—	2524
Sept	8	U.S.S. Redwing C.I.W. Contr - clean & paint hull	400 PM	704	—	2525
Sept	20	SS General M H Sherman 11'8" fwd 13 ft aft C.I.W. - clean & paint hull renew tail shaft arrived 430 PM 9/17 - departed 840 AM 9/21	200 PM	6089	236	2526
Sept	21	Tug Smithy	730 PM	82	—	2527
Sept	20	Tug Hyak	10 AM	5		2528
Sept	25	Str America	430 PM	97	—	2529
Sept	27	Tractor Pontoon # 168	230 PM	min Chg		2530
Oct	8	SS San Anselmo arrived 945 AM 10/4 C.I.W. contractor clean, painted, elect welded pulled propeller shaft etc 8 ft fwd 14 ft aft (8'8" - 13'7")	830 AM	5758	—	2531

Vessels Docked

1933			Dk #	Pontoons
Oct 14	Pilot Boat Columbia 7'3" fwd 9' aft	9 AM	2	5
Oct 21 ✓	Tug Crusoe	330 PM	2	5
Oct 22 ✓	Str Shaver	1040 A	1	4-5
Oct 23 ✓	M.S. L.P. Hosford	130 PM	2	4-5
Oct 24 ✓	Utility Barge Port of Portland	930 AM	1	5
Oct 29 ✓	Dredge Savannah	940 AM	1	4-5
Nov 1 ✓	S.S. Wisconsin	3:35 PM	2	all
Nov 22 ✓	Tender Chinook	930 AM	1	5
Nov 25 ✓	S.S. Michigan Draught 10' aft 8' fwd	840 AM	2	all
Nov 26 ✓	Light Ship Columbia	130 PM	1	5
Dec 20 ✓	Str Phyllis	315 PM	1	3-4-5

Vessels Undocked

				Tonnage	Cargo	Dkg #
Oct	15	Pilot Boat Columbia C.I.W. cleaned & painted etc	1230 PM	143	—	2532
Oct	22	Tug Cruiser	800 PM	62	—	2533
Oct	23	Str Shaver C.I.W. contractor	245 PM	424	—	2534
Oct	24	MS L.P. Hosford Albina Eng. & Mch Wks	630 PM	680	—	2535
Oct	26	Utility Barge (P of P) see SO 5909 for detail of repairs	130 PM	—	—	2536
Oct	29	Dredge Savannah Scraped hull - Chgd 1 propeller to broken blade - U.S. Engineers performed repairs	430 PM	1400	—	2537
Nov	5	SS Wisconsin 11 ft aft 8 ft ford Albina Eng & Mch Wks - Contractor Clean & paint renewed tail shaft etc	700 AM	6077	—	2538
Nov	23	Tender Chinook Rudder repairs	830 AM	15		2539
Nov	26	SS Michigan Docked for inspection of hull - see docking # 2543 for repairs	830 AM	5607		2540
Dec	1	Light Ship Columbia St Helens Ship Co - Contr's Cleaned & painted hull.	800 AM	488	—	2541
Dec	21	Str Phyllis Albina Eng - Contractors - straightened blade of propeller - renewed 1 box bolt in rudder 10' for'd 16' aft	730 AM	1266	—	2542

Vessels Docked

1933			Dkt	Portion
Jan 2	✓	S.S. Michigan	1135 AM 2	all
Jan 15	✓	Str American	730 AM 1	5
Jan 31	✓	S.S. San Rafael arrived 400 PM 1/31 Departed 1100 PM 2/2	530 PM 2	all
Feb 15	✓	Tug H.M. Adams	1030 AM 1	5
Feb 16	✓	Tender Wenonah Port of Portland	9.00 AM 1	5
Feb 20	✓	M.S. Titania Arrived about 9 AM 2/20/33 Departed 615 AM 2/23/33 24-2 aft 23-10 Ford	6:30 PM 2	All
Feb 21	✓	S.S. Leikanger Arrived 2/21 Departed 230 AM 2/23 12'-1" aft 9'-0" ford	3:10 AM 1	all

Vessels Undocked

				Tonnage	Cargo	Dkg #
Jan	18	S.S. Michigan C.I.W. Contractor - repaired hull - removed & replaced approx 20 plates under water line	200PM	5607	—	2543
Jan	17	Str America Ship & owners rep'd propeller etc. Dry dock crew made repairs to rudder see C.O. 8136	415PM	97	—	2544
Feb	2	S.S. San Rafael 11'-8" fork 15'-4" aft C.I.W. - Contractor, cleaned, painted etc. (M.S. 9439). (MS 9438)	8 AM	5479		2545
Feb	15	Tug H.M. Adams US Engineers - Ship on dock 1/4 hr a/c removal of cable from propeller. See S.O. 6225-6226-6227 - for docking etc.	1045 AM	75	—	2546
Feb	17	Tender Wenonah Repaired rudder & bearing. Rep'd stem Iron. Refer to S.O. 6224-6234 for repairs. S.O. 6229-6230-6231 - for docking, ships att. etc.	8:30 AM	35		2547
Feb	21	M.S. Titania Albina Engine & Mch Works electric welded plate on hull for refrigerator system immediately after ship was dry. 630 PM C.I.W. made temporary repairs to bow by elect welding & filled with concrete. Started undocking 730 PM (ship ready to undock 630 PM) due to ship being heavily loaded, undocked slowly. At 900 PM when ship was partly undocked, leak in bow was discovered undocking was stopped until 930 at which time repairs had been made, refer to C.O. 8173, misc sheet 9450, for details. Vessel left under air crane from 1030 PM 2/21 to 1130 AM 2/22 a/c putting concrete in bow	730 PM	4765	6065	2548
Feb	22	S.S. Leikanger C.I.W. - cleaned, painted & electric welded finished dry dock work 11:00 PM 2/21 (M.S. 9453)	800 AM	4003	200	2549

(M.S. 9452-9450)

Vessels Docked

1933

			Time	Dk #	Positions	
Feb	28	✓ S.S. San Clemente (Docking time to start 8 Am 3/1) 12'-8" aft 10'0" Fwd	545PM	1	all	
Mar	1	✓ Gas Boat Micar	10:10AM	2	#5	
Mar	2	✓ S.S. Illinois (Docking time starts 8Am 3/3) 16'-6" Fwd 17'-10" Aft	3:45PM	2	all	
Mar	3	✓ Tender H M Adams	9:40AM	1	#5	
Mar	9	Donkey Scow #7 (P of P) (Docking time starts 8:00Am 3/10)	330PM	2	#3	
Mar	9	Donkey Scow #8 (Port of Portland) (Docking time starts 8:00Am 3/10)	350PM			
Mar	10	✓ U.S.S. Redwing 10 ft Fwd & 13'3 aft	830AM			

Vessels Undocked

1933

			Time	Tonnage	Cargo	Docking Number
Mar	2	SS San Clemente C.I.W. Contractor, cleaned & painted hull, electric welded, calked rivets etc. Washed hull 2/28 - 545 PM to 8:25 PM. Finished dock work 1:15 AM 3/2 Ship departed 7:55 AM 3/2 MS 9467 9468	730 AM	5493	296	2550
Mar	2	Gas Boat Micor St Helens Ship Co - Contractor pulled tail shaft - Reped rudder etc. MS 9466	10 AM	20	—	2551
Mar	4	SS Illinois Albina Eng & Mach Works Contractor, cleaned, painted removed propeller cone, electric welded etc. Washed hull 4 PM to 600 PM 3/2 Finished drydock work 11:00 PM 3/3 Ship tied up to pier after undocking. Departed 7:20 AM 3/6/33 MS 9469	8:00 AM	5404	2512	2552
Mar	4	H M Adams Docked account inspection Ready to undock 940 AM 3/4 Delayed undocking untill 1030 AM a/c undocking SS Illinois	1030 AM	75		2553
Mar	13	Donkey Scow #7 Docked a/c hull repairs Ready to undock 12 noon 3/11/33	8 AM			2554
Mar	13	Donkey Scow #8 Docked acct hull repairs Ready to undock 12 noon 3/11	8 AM			2555
Mar	11	U.S.S. Redwing Com Iron Wks contractor clean & painted hull, moved ship on blocks a/c painting Departed 850 AM 3/12	12 noon	704	—	2556

Vessels Docked

1933

			Time	Dk#	Pontoon#
Mar 16	Barge #28	Port of Portland	9:10 AM	2	4
March 23	Drydock Pontoons of #2 dock removed from berth account Dredging see D.O. 6338 for details. Pontoons put back in place & connected Mar 26 Dredge moved into #2 dock berth 12 noon 3/24				
Mar 27	Drydock pontoons of #1 dock removed from berth account Dredging see D.O. 6343 for details. Dock moved into #1 dock berth 2:30 PM 3/27 finished 3/30 PM				
Mar 27	Ferry Multnomah		11:05 AM	2	3
Mar 27	H.M. Adams		4:10 PM	2	5
	Docking time starts 3/28 8:00 AM				
Mar 30	Morton L. Tower		10:35 AM	2	5
April 3	Tug Hamlen		8:10 AM	1	5

Vessels Undocked

			Time	Tonnage	Cargo	Dkg #
Mar	17	Barge 28 Docked for repairs to hull account leak	300 PM	—	—	2557
April	6	Ferry Multnomah Coon Iron Works - contractor Calked deck & hull Boarded up and prepared for ocean trip. Atlas Imperial Engine Co repaired machinery Ready to undock 900 PM 4/6 Departed 4/7 - 5⁰⁰ PM M.S. 9498	8³⁰ AM	314	—	2558
Mar	30	H.M. Adams Robt McIntosh Eng & Mch Wks contractor. Removed propeller & rebabbitted stern bearing	8⁰⁰ AM	15	—	2559
Mar	31	Tug Morton L. Tower U.S. Engineers - cleaned & painted hull, removed & straightened rudder stock.	10.30 AM	54 Disp.		2560
April	4	Tug Hamlin St Helens Ship Co Contractor - Cleaned & painted hull - Rebabbitted stern bearing M.S. 9497	8 AM	36		2561

1933 Vessels Docked

		Time	Dk #	Pontoons
April 10	Ferry Multnomah	8:20 AM	2	4
April 10	Tug Geo H Mendell Time started 8:00 AM 4/11/33	3:40 PM	1	5
Apr 13	SS San Marcos Dkg time starts 8 AM 4/14 Arrived at 5 PM.	7:30 PM	2	all
Apr 14	SS California Time starts 8 AM 4/14	1:00 AM	1	all
April 18	SS Michigan arrived 830 AM & was floated under air crane, #4 & 5 pontoons being lowered, Com Iron Wks removed old & installed new gears. Vessel did not drydock. See Misc Sheet 9521 for details Departed 6:00 PM 5/9/33			
Apr 24	Dredge Clackamas (P of P) Docking time starts 8 AM 4/25	5:30 PM	1	3-4-5
Apr 27	Tug Gen Chas F Powell	9:35 AM	2	5

Vessels Undocked

			Time	Tonnage	Cargo	Dkg #
April	11	Ferry Multnomah CIW Contractor installed 2 ½ x 3½ steel bands around hull. Rpd leaks. Ship was held on drydock approx 1¼ hrs after undocking operations had commenced hot testing for leaks.	9⁰⁰ AM MS-9501 9499 9498	314		2562
April	12	Tug Geo H Mendell U S Engineers - Rpd iron shoe & rudder.	800 AM	75		2563
Apr	15	SS San Marcos Albina Eng & Mch Wks - Cleaned & painted - elect welded river heads etc. 9'-8" ford 15'-8" aft (MS 9503)	430 AM	5758	170	2564
Apr	16	SS California Albina Eng & Mch Wks - cleaned painted & electric welded rivets etc ship ready to undock 940 PM 4/15 (welder finished 910 PM) Departed 600 AM 4/17 (Min sheet 9505) 13'6" Ford 12'-6" aft.	800 AM	5376	419	2565
April	29	Dredge Clackamas Docked a/c cleaning & painting hull see S.O. 6437-6444	800 AM	1000		2566
April	28	Tug Gen Chas F Powell U S Engineers - Clean & Paint hull - removed rope from wheel	935 AM	54		2567

1933 Vessels Docked

			Time	Dock No.		Pontoons
May	1	✓ Dredge Columbia see S.O. 6451 - 6474	10.20 AM	1		3-4-5
May	10	✓ Dredge Col. P.S. Michie	7:15 PM	2		3-4-5
May	11	✓ Dredge Col P.S. Michie	6:10 PM	1		3-4-5
June	1	✓ ✓ ✓ ✓ ✓	5:00 PM	2		3-4-5

Note: Dredge docked 7:15 PM #2 dock May 10th. Docking time starts 8 AM May 11th. This docking for removal of old ladder which could not be removed on #1 dock. Undocked 2:30 PM May 11th after old ladder had been removed & redocked on #1 dock 6:10 PM May 11th. The shifting to dock #1 for convenience of Port see CO 8260.
May 31 at 7:30 AM started undocking at 8:30
continued page 119

May 14 SS Eureka arrived 8:00 PM & tied up to wharf - C.I.W. Contractor installed masts with new crane. Vessel departed 10:35 AM 5/15 Did not drydock
see Mess sheet 9523 for charges
MS 9523
- Did not Drydock -

May	17	✓ SS Ernest H Meyer Docking time starts 8 AM 5/18	5:55 PM	2		3-4-5
May	20	✓ Tug Melville arrived 6:00 AM 5/20/33	8:05 AM	2		5
May	23	✓ SS San Lucas Docking time starts 8 AM 5/24 arrived 9:00 AM 5/23 Draft 11 ft aft Departed 7 ft fwd	4:10 PM	2		all

Vessels Undocked

			Time	Tonnage	Cargo	Docking Number
May	5	Drg Columbia Dry dock crew clean & painted hull & ladder. Used red lead on hull MS 9560	230 PM	1000	—	2568
May	11	Drg Col P.S. Michie	2:30 PM	1220	—	2569
May	31	Drg Col P.S. Michie	1230 PM			
June	5	" " " "	230 PM			
		Steel Tank & Pipe Co - Contractors — orders were given to stand by to 930 AM account Dredge leaking, pumped up and dry at 10:10 AM see C.O. 8311 Undocked 12:30 PM May 31 after leaks had been repaired. Idle time allowed to 130 PM June 1st account #2 dock not being available see C.O. 8312 for charges for placing new ladder on pontoon #4 of #2 dock. Dredge re-docked & dry at 500 PM June 1st #2 dock for installing new ladder. Final undocking 230 PM June 5th. Refer to Misc Sheet 9562 for all charges to contractor. Draft of Dredge previous to installation of new ladder 12'6" fwd 7'-10" aft Ready to undock 130 PM - delayed 1% Tug chartered		Departed 700 AM 6/6		
May	19	S.S. Ernest H. Meyer St Helens Ship Co - Contractor Cleaned & painted hull, rebabbitted gudgeons, renewed rivets, elect welded. Work of installing cone on propeller, filling with tallow & removing staging finished at 9 AM 5/19 Causing 1 hr over the 24 hr docking day MS 9527-9526	9:00 AM	2187	—	2570
May	20	Tug Melville St Helens Ship Co - Contractor removed old & installed new propeller repaired iron bark sheating, calked butts. Knappton Towing Co - Owners MS 9528	500 PM	93	—	2571
May	25	S.S. San Lucas C.I.W. Contractor - cleaned & painted hull. Ship tied up to wharf after dry docking MS 9555	600 AM	6588	—	2572

Vessels Docked

1933

		Time	Dock No.	Pontoon Sec.
May 25	✓ Tug John Sudasky 13 ft aft 9 ft fwd	10:45 AM	2	5
May 29	✓ SS K. I. Luckenbach	10:45 PM	2	all
May 31	✓ Pilot Ship Columbia Docking time starts 8 AM 6/1	8:10 PM	1	1
May 31	✓ SS Nadesna Docking time starts 8 AM 6/1 10' 6" fwd 12'-3" aft	10:10 PM	1	3-4-5
June 5	✓ Tug Chahuanta	1:40 PM	1	5
June 6	✓ Tug Clark	10:55 AM	2	5
June 7	✓ SS San Julian Docking time starts 8 AM 6/8 8 ft fwd 12'3" aft	4:50 PM	2	all

Vessels Undocked

			Time	Tonnage	Cargo	Docking Nos
May	29	Tug John Sudahy Com Iron Wks renewed propeller shaft ; MS 9534 - MS 9533	500PM	122	—	2573
May	30	S S K.I. Luckenbach CIW Contractors - Removed propeller & repd & reinstalled MS 9532	400PM	1882	1328	2574
June	5	Pilot Ship Columbia Helser Mach Wks, cleaned & painted, pulled wheel & tail shaft Repd rudder, caulked garboards Worked to 11PM 6/3 Saturday Worked 430Am to 8Am 6/5 monday No work Sunday Departed 11:12PM 6/5	800AM	143	—	2575
June	2	S.S Nadesna Ready to undock 800PM 6/2 Helser Mach Wks - Cleaned & painted hull, pulled wheel & tail shaft Departed 635Am 6/5/33 MS 9566 - 9559 - 9556 -	825PM	2452	—	2576
June	9	Tug Chahunta Com Iron Works - Cleaned & painted renewed 2 skags Ready to undock 140PM Departed 520Am 6/10 MS 9565	235PM	101	—	2577
June	7	Tug Dix Ship & Owners repaired rudder	400AM	21		2578
June	10	S S San Julian Arrived 900Am 6/6/33 Departed CIW Cleaned & painted hull MS 9569 - 9568	800AM	6872	—	2579

Vessels Docked

1933

			Time	Dock No	Fenders No
June 10	SS San Pedro Docking time starts 8 AM 6/12 8'6" Fwd 14'6" Aft (Monday)		5 PM	1	all
June 14	SS San Lorenzo 15-1 aft 8'9" fwd Docking time starts 8 AM 6/15		8:35 PM	2	all
June 16	SS Horace Lickenbach 15'0" fwd 15.10 aft		3:35 PM	2	all
June 24 (Saturday)	Dredge Chatsop 11 ft fwd 17 ft aft Ordered dirty for 8 AM Monday 6/26		11:10 AM	1	4-5
June 30	SS General Gerstung (formerly Heredia)		11:30 AM	2	all

Vessels Undocked

			Time	Tonnage	Cargo	Docking nos
June	13	SS San Pedro Albina Eng - Cleaned & Painted hull, Pulled wheel & tail shaft arrived 6:55 Am 6/9 - Departed MS 9588 - MS 9575	800 AM	6216	—	2580
June	16	SS San Simeon Albina Eng & Mch Wks Contractor, Clean & painted hull Undocked 400 Am to allow vessel to be at loading berth by 8 Am. & to accomodate SS Horace Luckenbach MS 9570 - 9567	400 AM	5561	169	2581
June	17	SS Horace Luckenbach Com Iron Works Removed 1 blade & straightened, fin. 1:30 Am Length of vessel 445 ft MS 9571	300 AM	6475	1607	2582
July	1	Dredge Clatsop Com Iron Works - Contractors Cleaned & painted, electric welded & misc repairs. Ready to undock 800 PM 6/30 ~~started~~ ~~Undocked 12 noon Saturday~~ ~~July 1~~ Not undocked sooner acct dock crew undocking SS General Pershing. Started undocking 12 Noon. at 1240 PM orders were received to hold dredge o/c leaks, pumped up to 12 ft & held at that level until 920 PM See CO 8393 MS 9590 MS 9593	920 PM	1100	—	2583
July	1	SS General Pershing (Heredia) 20 ft 8" aft 16'-6" Fwd Albina Eng & Mch Wks Cleaned & painted hull elect welded, examined propeller nuts MS. 9589 MS 9576 MS 9592	900 AM	4732	—	2584

Vessels Docked

1933

			Time Docked	Dock No.		Pontoons	
July	5	Tug J. C. Post U S Engrs - Owners	9:20 AM	#1		#5	J
July	7	Dredge Multnomah (U S Engineers) Had to remove pontoons #4 & 5 from berths a/c Drg Missouri not being able to undock at time Mult was undocked (arrived 9 AM 7/7 Departed 1015 AM 7/11)	1015 AM	#1		1-2-3	J
July	7	Dredge Missouri (General Const Co) arrived 1230 PM 7/7/33 Departed 1250 AM 7/15/33 Draft Ford 7' aft 7'4"	1:20 PM	#1		4-5	J
July	10	S S Oregon Draft 9'-3 aft 7'-9" Ford arrived 810 AM July 7th Ordered dry for 8 AM 7/11 Departed 130 PM 7/20	330 PM	#2		all	J
July	12	Tug Penguin St Helens Towing Co - Owners arrived 700 AM 7/12	825 AM	1		2	J

Vessels Undocked

			Time Undocked	Tonnage	Cargo	Docking Number
July	6	Tug J C Post U.S. Engineers performed work of removing & rerivetting rudder - examined propeller MS 9591	8 30 Am	75	—	2585
July	11	Dredge Multnomah Draft - 7'-5" ford 10 ft aft US Engineers - cleaned & painted electric welded in ladder well etc Worked on elect welding ladder well Sunday July 9th. Vessel ready to undock 1015 Am 7/10 did not undock at that time a/c docking S S Oregon MS 9595	8 Am	1135	—	2586
July	14	Dredge Missouri General Const Co - cleaned & painted hull, renewed several lengths ladder suction pipe & swivel ells renewed loose rivets Drydock crew ordered out to undock 700 PM 7/14 stood by untill 1130 PM a/c Dredge not being ready to undock. See C.O. 8420 for labor charges MS 9597	1130 PM	1120	—	2587
July	14	S S Oregon Ready to undock 730 Am 7/14 Albina Eng & Mch Wks - washed hull 340 PM to 640 PM 7/10 Cleaned & painted hull, cleaned inside tanks, rerivetted tanks, electric welded, repaired bilge keel etc. MS 9596 - 9606	835 Am	6058	—	2588
July	12	Tug Penguin Draft 6 ft ford 9'6" aft Helser Mach Wks - Contractor removed propeller. New propeller to be made and installed later. Removed pontoons #4 & 5 on which Dredge Missouri was docked so as to dock tug Penguin on #2 pontoon. After undocking Penguin pontoons 4 & 5 were shifted back in berths See S.O. 6643 for charges MS 9598	2 10 PM	45	—	2589

Vessels Docked

1933

		Time Docked	Dock No.	Position
July 17	Tug Penguin Undocked previous docking 2 10 PM 7/12 Docking day ended 8 25 AM 7/13 7/14-7/15 free wharfage days after undocking 7/16-7/17 - - - before docking Departed 1 40 PM 7/18	8 00 AM	#1	5
July 17	Dredge Nahkiakum Ordered dry 12 noon 7/17 arrived 9 15 AM 7/17 Departed 1:45 PM 7/18 Washed hull 7/17 12 35 PM to 2 10 PM	11:15 AM	1	1-2-3
July 17	S S Don Domingo Ordered dry 8 AM 7/18 Washed hull 7/17 - 4 00 PM to 5 40 PM Draft Fwd 6'-3" - Aft 13'-2" Ready to undock 7 30 PM 7/19/33 Arrived 3 45 PM 7/12 Departed - see M.S. 9601 for wharfage charges	3:55 PM	2	2-3-4-5
July 19	Barge #504 U S Engineers Ready to undock 5 00 PM 7/19 Arrived 8 00 AM 7/19 Departed 10 50 AM 7/20 Draft 2'-7"	9 00 AM	1	4
July 20	Barge #507 (U.S. Engrs) Ordered dry for 12 Noon 7/20 arrived 10:50 AM 7/20 Departed 11:45 AM 7/21	11:30 AM	1	4

Vessels Undocked

			Time Undocked	Tonnage	Cargo	Docking No's
July	18	Tug Penguin Nelser Machine Works- Renewed propeller, installed cronbark sheathing. Ready to undock 12 noon 7/18 Draft Fore 6'6" Aft 9ft MS 9598	12:45 PM	45	—	2590
July	18	Wedge Nakkwakum US Engineers, painted hull electric welded in ladder well. Ready to undock 11:00 AM 7/18 Draft Fore 7'-6" Aft 7'0" MS 9600 MS 9599	12:50 PM	1135	—	2591
July	20	S.S San Domingo Athena Eng & Mach Works- painted hull, electric welded, pulled propeller & tail shaft, renewed stern bearing MS 9601 scaled hull from water line up Renewed rivets	8:25 AM	4960	—	2592
July	20	Barge #504 US Engineers Cleaned & painted hull Washed hull- 7/19 930 AM - 1045 AM Delay in undocking due to undocking of SS San Domingo MS 9602	10:20 AM	34x120 4080 sq ft		2593
July	21	Barge #507 US Engineers - Cleaned & painted hull Washed hull 12 noon to 1:05 PM 7/20 Draft 3'-2" Dn. 2'8" Aft MS 9603	11:20 AM	34x120 4080 sq ft		2594

Vessels Docked

1933

			Time Docked	Dock No.	Pontoons Used
July	21	SS General Sherman Ordered dry 8 AM 7/21 Scheduled to arrive 6 AM 7/21 arrived 7:00 AM 7/21 causing delay in docking also had Va. Stf Lighter which caused further delay in docking See C.O. 8445 for Labor Charges for waiting for arrival of vessel Draft 16'-2" fwd 22'-10" aft Washed hull 7/21 9:45 AM to 11:45 AM	9:35 AM	2	2-3-4-5
July	25	SS San Diego Ordered dry 8 AM 7/26 arrived 1:40 PM 7/18 Departed	3:30 PM	1	all
July	30	SS Cascade arrived 4:15 PM 7/30/33 Departed 7:00 AM 7/31/33 Draft 5'-10" fwd 14'-4" aft	6:20 AM	1	3-4-5
Aug	1	SS Iowa arrived 10:40 AM 7/29 (S. San Domingo) Draft 6'-10" fwd 13'-8" aft Ordered "dry" for 8 AM 8/2 Departed	3:40 PM	2	all
Aug	9	SS Charles R McCormick arrived 6:45 AM 8/9 Departed 10:10 PM 8/10	9:10 AM	1	all

Vessels Undocked

			Time Undocked	Tonnage	Cargo	Docking Number
5 July	22	SS General Sherman (Parismina) Albina Eng & Mch Wks Cleaned & Painted hull, elect welded on stern frame, removed freewater & examined propeller nut & repaired valve Drydock crew ordered out 5 AM 7/22 to undock, vessel ready 5:40 AM floated 650 AM took severe stbd list 700 AM straightened up 7:35 AM Departed 8:15 AM 7/22 M.S. 9608-9607	650 AM	4732	468	2595
July	28	SS San Diego Ready to undock 725 PM 7/27 Com Iron Works - contractor washed hull 7/25 350 PM to 6:50 PM Draft of Vessel 6'-6" fwd 12' aft Cleaned & Painted hull, pulled propeller & tail shaft rewooded stern bearing renewed rivets on bilge port side, elect welded	8:40 AM	4995	—	2596
July	31	SS Cascade Albina Eng & Mach Works Removed broken propeller blade & installed (MS 9609) new blade	505 AM	1853	—	2597
Aug	3	SS Iowa Washed hull 400 PM to 600 PM 8/1 Cleaned & painted hull, electric welded rivets, re-bushed gudgeons for rudder - Com Iron Wk - Contractor	8:35 AM	5724	—	2598
Aug	10	SS Charles R McCormick Helser Mach Works repaired. Cleaned & painted hull, pulled wheel & tail shaft removed wheel to their shops for repairs, installed about 16 ft bilge keel on stbd side, electric welded etc	6:40 PM	6094	300	2599

Vessels Docked

1933

			Time Docked	Dock No	Pontoon Nos
Aug	11	SS General Lee Arrived 545 AM 8/11 Departed 711 AM 8/12 Draft 16'-6" Fwd 20'-7" aft	7:40 AM	2	all
Aug	14	Derrick Barge #10 Cortland Tug & Barge Co	1235 PM	1	5
Aug	21	Light Ship Relief #92 Arrived 4:15 PM 8/17	7:10 AM	2	5
Aug	25	Tug Cruiser	405 PM	1	5
Aug	28	SS Kentucky Docking time starts 8 AM 8/29	338 PM	2	all
Aug	29	Dredge Natoma	335 PM	1	4-5
Sept	6	USRC Redwing	355 PM	1	4-5
Sept	11	Dg Col P S Michie	240 PM	1	3-4-5

Vessels Undocked

			Time Undocked	Tonnage	Cargo	Docking No
Aug	12	S.S. General Lee Com Iron Wks - washed hull 8 AM to 9:20 AM 8/11 Cleaned & painted hull, tested propeller nut, scaled, electric welded etc Vessel took Starboard list when floated which took ship crew about 15 min. to adjust	5:15 AM	4732	27	2600
Aug	15	Derrick Barge #10 arrived 10 AM 8/13 Departed 3:10 PM 8/15	2:40 PM	size 28' x 65'		2601
Aug	24	Light Ship Relief #92 Com Iron Works - washed hull 7:30 AM to 8:55 AM 8/21 Cleaned & painted hull, electric welded, installed zinc plates, cut rudder stock & lowered quadrant to position under main deck	800 AM	685 Disp.		2602
Aug	22	Tug Cruiser Hosford Transp Co made repairs	350 PM	62		2603
Aug	30	S.S. Kentucky Rep'd by Com Iron Wks	135 PM	5376		2604
Aug	31	Dredge Natoma Rep'd by Com Iron Wks	205 PM	711		2605
Sept	8	U.S.R.C. Redwing Rep'd by Col Iron & Steel Works - Astoria	200 PM	704		2606
Sept	12	Drg Col P.S. Michie	145 PM	1220		2607

Vessels Docked

1933

			Time Docked	Dock No		Pontoon Nos	
Sept	13	Donkey Scow #8 Port of Portland	920 AM	1		3	
Sept	13	Donkey Scow #7 Port of Portland	945 AM	1		4	
Sept	13	Donkey Scow #9 Port of Portland	950 AM	1		5	
Sept	14	Dredge Col PS Michie US Engrs	450 PM	2		345	
Sept	18	SS San Felipe States Steamship Co	425 PM	2		all	
Sept	22	SS General Sherman States SS Co	11:10 AM	2		all	
Oct	2	Donkey Scow #11	1125 AM	1		3	
	7	✓ ✓ #11 redocked	1030 AM	1		3	
Oct	2	Donkey Scow #10	1135 AM	1		4	
	7	✓ ✓ #10	1000 AM	1		2	
Oct	4	SS Peter Kerr	1120 PM	1		all	
Oct	5	SS Point Chico Swayne & Hoyt Inc	1155 AM	2		all	
Oct	11	Light Ship Columbia 88	230 PM	2		5	
	13	Light Ship Columbia 88	930 AM	1		5	
Oct	13	SS Susan V Luckenbach	100 PM	2		all	

Vessels Undocked

1933

		Time Undocked	Tonnage	Cargo	Docking Number
Sept 20	Donkey Scow #8 Hull repairs – SO 6841	1040 AM	22X51		2608
Sept 20	Donkey Scow #7 Hull repairs – SO 6840	1040 AM	22X51		2609
Sept 20	Donkey Scow #9 Hull repairs SO 6842	1040 AM	22X51		2610
Sept 16	Drg Col P S Meglin Repd by Com Iron Wks	820 AM	1220		2611
Sept 20	S S San Felipe Repd by Com Iron Wks	830 AM	5918		2612
Sept 23	S S General Sherman Repd by Albina Eng	440 PM	4732	185	2613
Oct 4 Oct 18	Donkey Scow #11 " " #11	400 PM 845 AM			2614
Oct 4 Oct 18	Donkey Scow #10 " " #10	400 PM 845 AM			2615
Oct 6	S S Peter Kerr (Repd by Albina Eng)	1000 PM	6600	1508	2616
Oct 6	S S Point Chico	915 AM	4870	1764	2617
Oct 13 14	Light Ship Columbia " " "	700 AM 220 PM	488		2618
Oct 15	S S Susan V Luckenbach Com Iron Wks – Contr	605 PM	5781	800	2619

Vessels Docked

1933

			Time Docked	Dock Nos.	Pontoons Nos.
Oct	17	Steamer America	915AM	1	5
Oct	17	SS San Anselmo	605PM	2	all
Oct	25	Fireboat "Karl Gunster"	340PM	1	5
Oct	26	Fireboat "Karl Gunster"	420PM	1	5
Oct	27	Fireboat David Campbell	250PM	1	5
Oct	28	SS Hanley	225PM	2	all
Nov	1	SS Hanley	430PM	2	all
Nov	5	SS San Vincente	350PM	2	all
Nov	8	SS Point Chico	400PM	2	all
Nov	13	SS Point Brava	740PM	1	all
Nov	20	Str Portland	120PM	1	1-2
Nov	23	Pilot Ship Columbia	855AM	2	5
Nov	26	SS Texas	1155AM	2	all
Dec	5	SS New York	755AM	2	all

Vessels Undocked

1933

			Time Undocked	Gross Tons	Cargo	Docking Number
Oct	17	Steamer America	700 PM	97	—	2620
Oct	19	SS San Anselmo Albina Eng & Mch Wks	500 AM	5758	581	2621
Oct	26	Fireboat Mike Laudenklos Robt McIntosh Eng & Mch Wks	310 PM	76	—	2622
Oct	27	Fireboat Karl Gunster Robt McIntosh Eng & Mch Works	150 PM	76	—	2623
Oct	28	Fireboat David Campbell Robt McIntosh Eng & Mch Wks	300 PM	76	—	2624
Oct	30	SS Hanley Com Iron Works	830 AM	7583	1250	2625
Nov	3	SS Hanley Com Iron Works	825 AM	7583	1250	2626
Nov	7	SS San Vincente Albina Eng & Mch Wks	415 AM	5597	456	2627
Nov	16	SS Point Chico Com Iron Wks	900 AM	4870	—	2628
Nov	15	SS Point Brava Com Iron Works	800 PM	4834	1082	2629
Nov	24	Str Portland	1035 AM	802	—	2630
Nov	24	Pilot Ship Columbia Com Iron Wks	230 PM	143	—	2631
Nov	28	SS Texas Com Iron Wks - A H Barbour	840 AM	5638	—	2632
Dec	9	SS New York Albina Eng & A H Barbour	850 AM	5570	—	2633

Vessels Docked

1933

			Time Docked	Dock Number	Pontoon Number
Dec 5	Booster Reel Scow		2:10 PM	1	5
Dec 15	S.S. A.M. Baxter	arrived Did not drydock	11:55 AM		
Dec 18	S.S. General Lee	arrived Did not drydock	10:00 AM		
Dec 20	Tug General Chas F. Powell		9:20 AM	2	3
Dec 22	S.S. Losmar		3:00 PM	2	all
Dec 25	M.S. Asia		10:35 AM	2	all
Dec 28	Dredge Clackamas	(P of P)	12 Noon	1	3-4-5
Dec 28	Tender Chinook	(P of P)	11:35 AM	1	2
Dec 29	S.S. Henry D. Whiton		11:45 AM	2	2-3-4-5
1934 Jan 2	S.S. Charles L. Wheeler Jr.		9:40 AM	2	3-4-5
Jan 4	S.S. Peter Kerr		9:20 PM	2	all
Jan 5	Tug General Chas F. Powell		1:50 PM	1	5
Jan 7	S.S. Henry D. Whiton		12 Noon	1	all

Vessels Undocked

1933

			Time Undocked	Gross Tons	Cargo	Docking Number
Dec	9	Booster Reel Scow	1100AM			2634
Dec	19	SS A M Baxter Departed Albina Eng & Mch Wks - Contr	1205PM			—
Dec	22	SS General Lee Departed 7:15AM 12/22	Did not drydock			—
Dec	22	Tug General Chas F Powell	820AM	54 disp		2635
Dec	23	SS Losmar Com Iron Wks	145AM	5549	2066	2636
Dec	26	MS asia	825AM	7014	—	2637
Jan	3	Dredge Clackamas	835AM	1467	—	2638
Jan	3	Tender Chinook	830AM	15		2639
Dec	30	SS Henry D Whiton Com Iron Wks	11:15AM	4548	—	2640
1934						
Jan	4	SS Charles L Wheeler Jr	250PM	2206	—	2641
Jan	5	SS Peter Kerr	220PM	6600	1474	2642
Jan	6	Tug General Chas F Powell	1015AM	54	—	2643
Jan	9	SS Henry D Whiton	830AM	4548	—	2644

Vessels Docked

1934		Time Docked	Dock No	Pontoon No
Jan 9	SS Peter Kerr	250 PM	2	all
Jan 9	SS Regel	745 PM	1	all
Jan 13	Str America	810 PM	1	4-5
Jan 14	SS Washington	530 PM	1	all
Jan 16	Dredge Monticello	1050 AM	2	4
Jan 17	Capstan Scow #1 (Port of Portland)	235 PM	1	5
Jan 19	Barge #28 (P of P)	350 PM	1	2
Jan 20	Booster #2	940 AM	1	4
Jan 25	Drg Clackamas Fuel Barge	925 AM	1	5
Jan 29	SS San Gabriel	340 PM	2	all
Feb 8	Barge #26 (Port of Portland)	400 PM	1	2
Feb 9	Donkey Scow #7 (Port of Portland)	955 AM	1	4
Feb 9	Barge #4 Utility (P of P)	120 PM	1	5
Feb 16	Tug Hamlin	745 AM	2	5
Feb 20	Scr North Bend	205 PM	2	2-3
Feb 20	Light Ship Umatilla	335 PM	2	5

Vessels Undocked

1934			Time Undocked	Gross Tons	Cargo	Docket No.
Jan	15	SS Peter Kerr	415PM	6600	1474	2645
Jan	10	SS Regel	610PM	3828	—	2646
Jan	14	Str America	300PM	97	—	2647
Jan	17	SS Washington	845AM	5564	—	2648
Jan	17	Dredge Monticello	1120AM	260	—	2649
Jan	19	Capstan Scow #1	230PM	525 sq ft		2650
Feb	8	Barge #28	225PM	4590 sq ft		2651
Feb	8	Booster #2	225PM			2652
Jan	30	Org Black Fuel Barge	225PM	2700 sq ft		2653
Jan	31	SS Son Gabriel	220PM	4821		2654
Feb	23	Barge #26 (P of P)	825AM	4590 sq ft		2655
Feb	23	Donkey Scow #7 (P of P)	820AM	1144 sq ft		2656
Feb	20	Utility Barge #4	905AM	1296 sq ft		2657
Feb	17	Tug Hamlin	1230PM	36		2658
Mch	2	Sch North Bend	840AM	981		2659
Feb	24	Light Ship Umatilla	845AM	478		2660

Vessels Docked

1934

		Time Docked	Dock No	Position Occ
Feb 21	Tug John Cudahy	940 AM	1	5
Feb 23	SS San Rafael	6:50 PM	1	all
Feb 25	Barge #26 (P of P)	1225 PM	1	2
Feb 26	Tug John Cudahy	405 PM	1	5
Mar 2	SS Texas	505 PM	2	all
Mar 3	Scr John G Kirkpatrick	955 AM	1	3-4-5
Mar 8	SS Texas	330 PM	2	all
Mar 11	MS Stjerneborg	245 PM	2	2-3-4-5
Mar 13	USRC Redwing	345 PM	1	3-4-5
Mar 14	SS Texas	330 PM	2	all
Mar 15	SS Pennsylvania	1035 PM	1	all
Mar 17	SS Memnon	440 PM	1	2-3-4-5
Mar 24	SS Pennsylvania	355 PM	1	all
Mar 26	Tug Hamlin	905 AM	2	5
Mar 30	Tug Hamlin	1030 AM	2	5

Vessels Undocked

1934

		Time Undocked	Gross Tons	Cargo	Docking Nos
Feb 23	Tug John Sudahy	820 AM	122		2661
Feb 25	SS San Rafael	830 AM	5479	44	2662
March 15	Barge #26 (P of P)	227 AM	4590	Left	2663
March 2	Tug John Sudahy	840 AM	122		2664
March 5	SS Texas	1045 AM	5638		2665
March 10	Ser John S Kirkpatrick	630 AM	1431		2666
March 10	SS Texas	850 AM	5638		2667
March 13	MS Stjerneborg	945 PM	4532	5000	2668
March 15	USRC Redwing	225 PM	704		2669
March 20	SS Texas	1020 PM	5638		2670
Mark 17	SS Pennsylvania	835 AM	5652		2671
March 20	SS Memnon	825 AM	3445		2672
March 27	SS Pennsylvania	835 AM	5652	New Rate	2673
March 28	Tug Hamlin	825 AM	36		2674
March 31	Tug Hamlin	11 25 AM	36		2675

Vessels Docked

1934

		Time Docked	Dock No	Pontoons used
April 3	Tug Pearl	9½ AM	1	5
April 11	Tug General Chas F Powell	3:55 PM	1	5
April 18	Ferry Tourist #3	12 Noon	2	4
April 18	Dredge Savannah	550 PM	1	4-5
April 23	L H T Rose	730 AM	2	5
May 6	Gas Boat Efin	4:15 PM	2	5
May 8	Dredge Col P S Michie	4:25 PM	1	3 4 5
May 22	Tug General Chas F Powell	3 45 PM	2	5
May 31	Lighthouse Tender Manzanita	3:45 PM	1	4-5
June 7	Barge #28 Port of Portland	9:25 AM	1	2
June 16	Derrick Barge #6 Nuckum & Kelly Sand & gravel Co	1050 AM	1	5
June 20	Tug J C Post	9:15 AM	1	4
July 12	Dredge Clatsop	10:05 AM	1	4-5
July 13	Ferry Burlington	8:45 PM	2	5
July 16	Tug Geo H Mendell	9:00 AM	1	5
Aug 6	SS Charles Christenson	9:55 PM	2	all

Vessels Undocked

			Time Undocked	Gross Tons	Cargo	Docking Nos
April	4	Tug Pearl	250PM	44	—	2676
April	13	Tug General Chas F Powell	820AM	54	—	2677
April	20	Ferry Tourist #3	1130AM	233	—	2678
April	21	Dredge Savannah	710AM	1400 disp		2679
April	25	L H T Rose	1:25PM	395	—	2680
May	1	Gas Boat Efin	4:10PM	196		2681
May	26	Dredge Col P S Michie	8:25AM	1220		2682
May	24	Tug General Chas F Powell	805AM	54		2683
June	7	Lighthouse Tender Manzanita	655AM	677		2684
Aug	1	Barge 28 Port of Portland	315PM			2685
June	19	Derrick Barge #6	330PM	195		2686
June	22	Tug J.C. Post	845AM	75		2687
July	12	Dredge Clatsop	205PM	1100		2688
July	14	Ferry Burlington	430AM	64		2689
July	16	Tug Geo H Mendell	330PM	75		2690
Aug	7	SS Charles Christenson	135PM	5630	237	2691

Vessels Docked

1934

		Time Docked	Dock No.	Pontoon Nos.
Aug 9	Swift & Co Barge #9	12:15PM	1	5
Aug 10	S.S. Massmar	430PM	2	all
Aug 12	SS Jefferson Myers	12:50PM	2	all
Aug 14	SS Barbara Cates	2:15AM	2	all
Aug 15	Str Portland	235PM	1	1-2-3
Aug 23	Tug Geo W Simons	9:30AM	1	5
Aug 24	Pilot Ship Columbia	855AM	2	5
Aug 27	SS Oregon	3:55AM	2	all
Aug 31	SS General Lee	810AM	2	all
Sept 4	SS Oregon	745AM	2	all
Sept 11	SS Kentucky	555PM	2	all
Sept 14	Dredge Sandy	740PM	1	5
Sept 24	USS Eagle 38	405PM	2	4-5
Sept 26	SS San Domingo	740AM	2	2-3-4-5
Sept 27	USS Eagle 38	1030AM	2	4-5
Oct 29	USS Eagle 38	948AM	2	4-5
Oct 11	Scr North Bend	945AM	1	3-4-5

Vessels Undocked

1934

			Time Undocked	Gross Tons	Cargo	Docking Nos
Aug	10	Swift & Co Barge #9	12:35 PM	284		2692
Aug	11	SS Massmar	625 AM	5828	100	2693
Aug	13	SS Jefferson Myers	525 PM	7582	1880	2694
Aug	15	SS Barbara Gates	8 43 AM	5599	755	2695
Oct	5	Str Portland	110 PM	802	—	2696
Aug	23	Tug Geo W Simons	2 50 PM	39	—	2697
Aug	27	Pilot ship Columbia	4 15 PM	143	—	2698
Aug	29	SS Oregon	8 25 AM	6058	—	2699
Sept	1	SS General Lee	525 AM	4732	33	2700
Sept	5	SS Oregon	620 AM	6058	—	2701
Sept	14	SS Kentucky	650 AM	5376	—	2702
Sept	17	Dredge Sandy	500 PM	166	—	2703
Sept	25	USS Eagle	240 PM	500 Disp		2704
Sept	27	SS San Domingo	322 AM	4760	1841	2705
Oct	11	USS Eagle 38	11 25 AM	500 Disp		2706
Nov	2	USS Eagle 38	200 PM	500 "		
Oct	13	Scr North Bend	920 AM	981	—	2707

Vessels Docked

1934

			Time Docked	Dock no	Position no
Oct	11	SS General Sherman	7:35PM	2	all
Oct	18	Tug James W	8:10AM	2	5
Oct	18	M.S. Brimanger	11:55PM	2	all
Oct	26	Tender Wenonah	9:40AM	1	5
Oct	29	Tug Wilavis	11:43AM	1	5
Nov	5	Port of Portland Utility Barge #4	8:45AM	1	5
Nov	8	SS San Simeon	7:50AM	2	all
Nov	13	Derrick Barge #4	arrived 11:45PM	did not Drydock	
Nov	19	Dredge Col P.S. Michie (U.S. Engineers)	12:30P.M.	1	3-4-5
Nov	21	SS Point Reyes (Swayne & Hoyt)	6:05PM	2	2-3-4-5
Dec	7	Tender Wenonah Port of Portland	9:15AM	1	1
Dec	10	SS Point Montara (Swayne & Hoyt)	9:40A.M.	2	2-3-4-5
Dec	11	Tug H.M. Adams (U.S. Engineers)	11:10AM	1	5
Dec	31	SS Alnmoor (Swayne & Hoyt)	6:10PM	2	all
Jan 1935	13	SS San Gabriel (States SS Co)	5:23PM	2	2-3-4-5

Vessels Undocked

			Time Undocked	Gross Tons	Cargo	Docking No.
Oct	13	SS General Sherman	5:17 AM	4732	83	2708
Oct	18	Tug James W	3:15 PM	74	—	2709
Oct	19	MS Brunanger	5:47 PM	4883	4734	2710
Oct	26	Tender Wenonah	3:25 PM	35	—	2711
Oct	29	Tug Wilavis	2:28 PM	40	—	2712
Nov	9	Utility Barge #4	8:35 AM	73	—	2713
Nov	9	SS San Simeon	9:33 PM	5561	350	2714
Nov	19	Dredge Col PS Michie	8:10 AM	1220	—	2715
Nov	22	SS Point Reyes	5:45 AM	3286	1150	2716
Dec	20	Tender Wenonah	1:40 PM	35	—	2717
Dec	13	SS Point Montara	8:23 AM	3283	251	2718
Dec	18	Tug H.M. Adams	9:08 AM	75	—	2719
1935 Jan	3	SS Almmoor	2:13 PM	6573	—	2720
Jan	15	SS San Gabriel	4:45 AM	4821	179	2721

Vessels Docked

1935

Date		Time Docked	Dry Dock No.	Pontoon No.
Jan	17	Dredge Clatsop U.S. Engineers	3:30 PM	1	4-5
Jan	19	S.S. San Clemente (States Steamship Co.)	2:50 PM.	2	all
Jan	21	S.S San Gabriel States Steamship Co.)	7:35 P.M.	2	2-3-4-5
Jan	24	SS Ernest H Meyer arrived 5:00 PM (Did not dock)			
Feb	9	Dredge Clatsop (U.S. Engineers)	2:25 PM	1	4-5
Feb	12	Tug Penguin (Shepard Towing Co.)	1:50 AM	2	5
Feb	14	S.S San Pedro (States Steamship Co)	3:40 PM	2	all
Feb	18	Tug James W (Shaver Transp. Co)	9:25 AM	1	5
Feb	23	Tug Penguin (Shepard Towing Co)	7:50 AM	2	5
Mar	1	S.S. Lake Gorin (arrived 11:40 PM 3/1) (Ford Motor Co)			
Mar	10	S.S. Iowa (States SS Co)	7:50 AM	2	all
Mar	11	U.S.C.G. "Onondaga" (U.S. Govt)	3:45 P.M.	1	4-5
March	84	Donkey Scow #10 (P of P)	9:20 AM	1	2

Vessels Undocked

1935

Date			Time Undocked	Gross Tons	Cargo Tons	Docking Number
Jan	19	Dredge Clatsop	8:15 AM	1100	—	2722
Jan	21	S.S. San Clemente	6:38 AM	5493	131	2723
Jan	22	S.S. San Gabriel	6:45 AM	4821	480	2724
Jan	26	S.S Ernest H Meyer Departed	10:40 AM	(Did not dock)		—
Feb	12	Dredge Clatsop	~~2:25 PM~~ 2:03 PM	1100	—	2725
Feb	13	Tug Penguin	12:35 PM	45	—	2726
Feb	15	S.S San Pedro	7:35 PM	6216	50	2727
Feb	18	Tug James W	1:20 PM	74	—	2728
Feb	24	Tug Penguin	7:35 AM	45	—	2729
April	16	S.S Lake Gorin (Departed 1:55 PM)	Did not dry dock			
Mar	12	S.S Iowa	8:30 AM	5724	887	2730
Mar	13	U.S.C.G. "Onondaga"	8:30 AM	718	—	2731
Mar	18	Monkey Scow #10 P of P	8:55 AM	44	—	2732

Vessels Docked

Date 1935		Time Docked	Dry Dock #	Position #
Mar 14	√ Dredge Scow #11. (P of P)	9:20 AM	1	3
Mar 17	√ S.S. Hubert Schafer (Schafer Bros SS line)	11:20 AM	2	3-4-5
Mar 21	√ SS Texas (States Steamship Co)	10:18 AM	2	4 11
Mar 24	√ S S Phyllis (Powell Shipping Co)	4:40 PM	2	3-4-5
Mar 25	√ Tug Smithy (Shaver Transp. Co)	9:50 AM	1	5
Mar 27	√ Barge #3 Swigert-Hart Co Inc.	5:18 PM	1	4
Mar 28	√ S.S. Eureka	7:00 PM	2	3-4-5
April 1	√ Tug General Chas. F Powell US Engineers	3:45 PM	1	5
April 3	√ Barge #6 (Diesel Towing Co)	12 Noon	1	4
April 4	√ L.H.T. Rhododendron (L.N. Dept)	2:15 P.M.	2	5
April 8	√ Tug "James W" (Shaver Transp Co.)	11:25 AM	2	5
April 13	√ Str America (America Transp Co)	7:05 PM	1	4-5
April 17	√ Dredge Burrard & Barge "33 (Columbia Contract Co.)	5:00 PM	2	3-4-5

Vessels Undocked

Date 1935			Time Undocked	Gross Tons	Cargo Tons	Docking comp no.
Mar	18	Monkey Saw # 11	8:55 AM	44	—	2733
Mar	18	S S Hubert Schafer	6:25 AM	2010	2084	2734
Mar	22	S S Texas	4:53 AM	5638	220	2735
Mar	28	S S Phyllis	2:40 PM	1266	—	2736
Mar	26	Tug Smithy	3:42 PM	82	—	2737
Mar	29	Barge # 3	5:10 PM	282	—	2738
Mar	29	S S Eureka	3:35 PM	2246	—	2739
April	3	Tug General Chas J Powell	8:10 A M	54	—	2740
April	4	Barge # 6	12:45 PM	282	—	2741
April	5	L.H.T. Rhododendron	2:52 PM	160 Disp	—	2742
April	8	Tug James W (Shaver Transp Co)	11:25 PM	74	—	2743
April	14	Str America	6:10 PM	97		2744
April	19	Dredge Burrard & Barge 133	8:15 AM	Dredge -515- Barge -274-		2745

Vessels Docked

Date			Time Docked	Dry Dock No.	Pontoon No
4/23/1935	✓	Dredge Bullard #220 (Columbia Const Co)	2:00 PM	1	4-5
April 24	✓	SS Illinois (States Steamship Co)	7:45 AM	2	all
May 5	✓	L.H.T. Margarita	1:45 PM	1	4-5
May 6	✓	Tug H M Adams US Engineers	8:50 AM	2	5
May 18	✓	SS Susan Vluckenbach	8:25 AM	2	all
May 23	✓	Str. Shaver Shaver Transp. Co.	11:00 AM	1	4-5
May 27	✓	S.S. Leikanger (General Steamship Co)	6:45 PM	2	2-3-4-5
May 28	✓	SS Kentucky arrived 6:10 P.M. 5/28			
May 31	✓	SS General Pershing (States S.S. Co)	7:25 AM	2	all
June 13	✓	MV Dorothy Northwest Marine Dredging Co.	7:20 PM	2	5
June 17	✓	Dredge Multnomah (U.S. Engineers)	4:00 P.M.	1	3-4-5
June 24	✓	Dredge Wahkiakum	3:40 PM	1	3-4-5
June 24	✓	SS San Lucas	8:20 P.M.	2	all

Vessels Undocked

Date 1935		Time Undocked	Gross Tons	Cargo Tons	Docking Computation
5/1/35	Dredge Bussard #230	822 AM	515	—	2746
April 24	S.S Illinois	9:15 PM	5404	823	2747
May 10	I.H.T Manzanita	200 PM	677	—	2748
May 7	Tug H.M Adams	933 AM	75	—	2749
May 19	S.S Susan V Luckenbach	11:07 AM	5781	700	2750
May 25	Str Shaver	1150 AM	424	—	2751
May 29	S.S Leikanger	8:51 AM	4003	40	2752
June 8	U.S Kentucky	Departed	817 AM		
June 2	S.S General Pershing	335 AM	4732	124	2753
June 14	M.V "Dorothy	1245 PM	130	—	2754
June 19	Dredge Multnomah	2:00 PM	700	—	2755
June 26	Dredge Wahkiakum	8:12 AM	700	—	2756
June 26	S.S San Lucas	2:05 AM	6588	255	2757

Vessels Docked

1935		Docking Time	Dock Nos.	Pontoon Nos.
July 1	Tug Cruiser	8:45 AM	2	5
July 1	Dredge Clackamas	10:40 AM	1	3-4-5
July 5	SS San Enselmo arrived	11:50 AM		
July 11	SS General Lee	5:50 PM	2	all
July 12	SS West Shipper	4:05 PM	1	3-4-5
July 15	Barge #503 U.S Engineers	3:30 PM	1	3
July 15	Tug J.C. Post U.S. Engineers	4:25 PM	1	5
July 16	USCG Pulaski U.S. Govt - Treasury Dept	5:20 PM	2	4-5
July 18	Dredge Clackamas	1:15 PM	1	3-4-5
July 24	USCG Pulaski	3:52 PM	2	4-5
July 29	Tug George W Simons	11:37 AM	1	5
Aug 15	SS San Angelo - arrived 2:15 PM			
Aug 19	Pilot Ships Columbia	9:15 AM	1	4-5
Aug 22	* SS Iowa arrived 10:35 AM			
Aug 23	SS General Sherman	7:52 AM	2	all

SS Iowa wrecked on Peacock Spit Jan 12, 1936
34 lives lost - no survivers

Vessels Undocked

1935			Time Undocked	Gross Tons	Cargo	Docking Compilation
July	1	Tug Cruiser	4:15PM	62	–	2758
July	12	Dredge Clackamas	8:30AM	1565	–	2759
July	28	SS San anselmo - Departed	2:12PM	Did not Undock		
July	13	SS General Lee	8:08AM	4732	100	2760
July	14	SS West Shyspeer	5:40AM	2592	–	2761
July	17	Barge 503	3:16PM	309	–	2762
July	17	Tug J.B. Post	3:14PM	15	–	2763
July	19	USCG Pulaski	8:13AM	220	–	2764
July	26	Dredge Clackamas	1:57PM	1565	–	2765
July	27	USCG Pulaski	2:55PM	220	–	2766
July	29	Tug George W Simons	4:10PM	39	–	2767
Aug	21	Pilot ships Columbia	8:05AM	143		2768
Sept	7	SS Iowa - Departed	8:05AM	Did not Undock		
Aug	24	SS General Sherman	4:43AM	4732	139	2769

Vessels Docked

1935		Docking Time	Dock Nos.	Pontoon Nos.
Aug 23	S.S Wisconsin	11:40AM	1	all
Sept 3	M.S. "L.P. Hosford"	9:12AM	2	4-5
Sept 4	Str. "America"	9:48 PM	1	4-5
Sept 8	Gas Boat Eglin	6:55AM	1	5
Sept 8	M.S. Laurits Swenson	4:00PM	2	all
Sept 18	S.S "San Marcos"	8:30PM	2	all
Sept 24	Fire Boat Karl Jonster	3:50PM	1	5
Sept 25	Fire Boat David Campbell	3:00PM	1	5
Sept 30	Tug Cruiser	10:14 A.M.	2	5
Sept 30	Fire Boat Mike Loudenklos	3:48PM	1	5
Oct 1	L.H.T. Rhododendron	3:15PM	1	4
Oct 7	S.S Kentucky	7:45AM	2	all
Oct 14	Barge #5 Diesel Towing Co	3:15PM	1	5
Oct 16	U.S.S. Eagle 38	3:35PM	1	3-4-5
Oct 21	Tug Geo. W Simons	9:38A.M.	2	5

Vessels Undocked

1935			Time Docked	Gross Tons	Cargo	Docking Compilation
Aug	24	SS. Wisconsin	4:27 PM	6076	238	2770
Sept	4	MS. L.P. Hosford	6:06 PM	680	—	2771
Sept	5	Str America	4:38 PM	97	—	2772
Sept	9	Gas Boat Eglin	6:10 PM	196	—	2773
Sept	11	MS Laurits Swenson	827 AM	5725	4500	2774
Sept	20	SS San Marcos	5:22 AM	5758	904	2775
Sept	25	Fire Boat Karl Gunster	1:50 PM	76	—	2776
Sept	26	Fire Boat David Campbell	12:43 PM	76	—	2777
Oct	3	Tug Cruiser	8:08 AM	62	—	2778
Oct	1	Fire Boat Mike Laudenklos	2:02 P.M.	76	—	2779
Oct	4	L.H.T. Rhododendron	3:58 P.M.	160	—	2780
Oct	8	SS Kentucky	8:33 AM	5376	1672	2781
Oct	16	Barge #5	8:38 AM	232	—	2782
Oct	25	U.S.S. Eagle 38	8:35 AM	500	—	2783
Oct	23	Tug Geo. W Simons	9:42 A.M.	39	—	2784

Vessels Docked

1935

			Docking Time	Dock No.	Pontoon Nos.	
Oct	28	U.S.C.G. Smith	3:40 PM	1	2-3	
Oct	28	U.S.C.G. Tingard	5:17 PM	1	4-5	
Oct	30	Barge #2 Crown Willamette Paper Co.	10:15 AM	2	4-5	
Nov	2	S.S. Oregon	2:37 PM	2	all	
Nov	3	Tender Wenonah	9:05 AM	#1	5	
Nov	4	Dredge Col. P.S. Michie	11:30 AM	1	3-4-5	
Nov	7	Tender Chinook	12:37 PM	1	5	
Nov	12	S.S. Wisconsin	3:40 PM	2	all	
Nov	17	S.S. San Anselmo	12 Noon	2	all	
Nov	18	S.S. San Vincente	6:15 PM	1	all	
Nov	21	Tug Smithy	11:13 A.M.	2	5	
Nov	25	Tug Smithy	1:25 PM	2	5	
Dec	1	S.S. Illinois	3:48 PM	2	all	
Dec	3	Anchor Scow #8 (Port of Portland)	2:20 PM	1	5	
Dec	11	Dredge Col. P.S. Michie	11:28 AM	2	3-4-5	

Vessels Undocked

1935

			Time Undocked	Gross Tons	Cargo	Docking Compilation
Nov	1	U.S.C.G. Smith	9:45 AM	83	–	2785
Nov.	1	U.S.C.G. Tingard	9:06 AM	83	–	2786
Nov	1	Barge #2	8:12 AM	390	–	2787
Nov	5	S.S. Oregon	9:03 AM	6057	–	2788
Nov	3	Tender Wenonah	12:33 P	35	–	2789
Nov.	5	Dredge Col. P.S. Michie	11:18 AM	1220	–	2790
Nov	14	Tender Chinook	8:08 AM	15	–	2791
Nov.	13	S.S. Wisconsin	3:17 PM	6076	–	2792
Nov.	19	S.S. San Anselmo	8:40 AM	5758	1473	2793
Nov.	23	S.S. San Vincente	10:33 AM	5597	94	2794
Nov.	22	Tug Smithy	10:47 AM	82	–	2795
Nov	26	Tug Smithy	12:40 PM	82	–	2796
Dec	4	S.S. Illinois	8:20 AM	5403	5311	2797
Dec	11	Anchor Scow #8	2:15 PM	38	–	2798
Dec	12	Dredge Col. P.S. Michie	3:42 PM	1220	–	2799

Vessels Docked

		Docking Time	Dock #	Tonnage Nos	
1935					
Dec 12	Str. America	8:00 PM	1	4-5	
Dec 17	Tender Chinook	9:00 A.M.	1	5	
Dec 20	S S New York	2:05 P.M.	1	all	
Dec 23	Anchor Scow #8	10:43 AM	1	5	
Dec 29	S S San Simeon	10:00 AM	2	all	
1936					
Jan 2	Tender Modoc	10:10 AM	1	5	
Jan 15	Barge #8 Knappton Towboat Co	4:10 PM	2	5	
Jan 21	St. Scr. Siskiyou	10:20 AM	2	3-4-5	
Jan 21	Dredge Monticello (U.S. Engineers)	11:35 AM	1	4-5	
Jan 24	Tug Geo M Brown	9:15 AM	1	5	
Jan 25	Str. America	7:40 PM	2	5	
Jan 27	Tug Geo W Simons	10:30 AM	2	5	
Jan 28	Barge #101 Diesel Towing Co	10:48 AM	1	3	
Jan 29	Tender Wenonah	11:50 AM	1	5	

Vessels Undocked

1935		Time Undocked	Gross Tons	Cargo	Docking Compilation
Dec 12	Str. America	10:12 PM	97	–	2800
Dec 17	Tender Chinook	2:15 PM	15		2801
Dec 21	S.S. New York	2:18 PM	5510	150	2802
Dec 23	Anchor Scow #8	1:14 PM	40	–	2803
Dec 31	S.S. San Simeon	2:02 PM	5561	166	2804
1936					
Jan 7	Tender Modoc	8:11 AM	55	–	2805
Jan 16	Barge #8	12:01 PM	285		2806
Jan 25	St. Scr. Siskiyou	10:06 AM	884	~~600~~ 200	2807
Jan 23	Dredge Monticello	11:37 AM	281	–	2808
Jan. 25	Tug Geo. M. Brown	10:05 AM	95	–	2809
Jan 26	Str America	5:10 PM	97	–	2810
Jan 27	Tug Geo. W Simons	2:40 PM	39	–	2811
Jan 29	Barge #101	10:40 AM	97	–	2812
Jan 31	Tug Wenonah	12:41 PM	35	–	2813

Vessels Docked

1936		Docking Time	Dock #	Pontoon #
Feb 3	S.S. San Angelo	4:00 PM.	2	all
Feb 9	SS Texas	6:25 PM	2	all
Feb 13	S.S. San Rafael	10:15 PM	2	all
Feb 23	S.S. Harry Luckenbach	10:17 AM	2	all
~~Mar~~ Feb 29	Dredge Col P.S. Michie	11:23 AM	2	1-2-3
Mar 8	SS San Vincente	12:32 PM	1	all
Mar 12	SS Washington	10:50 PM	2	all
Mar 14	SS San Gabriel	7:10 A.M.	1	all
Mar 16	Tender Chinook	1:30 PM	1	5
Mar 19	SS Lancaster	6:25 PM	2	all
Mar 26	SS California	9:40 PM	1	all
Mar 28	SS Wisconsin	2:10 A.M	2	all
Apr 4	Dredge A. MacKenzie	4:20 PM	2	1-2-3
Apr 9	Tug General Chas F Powell	9:25 A.M	1	5
Apr 10	US Engineer's Barge #12	1:42 PM	1	4
Apr 10	US Engineer's Barge #505	2:00 PM	1	5
Apr 10	U.S. Engineer's Barge #10	7:22 PM	1	4

Vessels Undocked

1936			Time ~~Docked~~ Undocked	Gross Tons	Cargo	Locking Compilation
Feb	4	S.S San Angelo	10:17 PM	5605	—	2814
Feb	11	S.S Texas	5:25 AM	5638	—	2815
Feb	15	S.S. San Rafael	8:37 AM	5402 - Corrected (5479)	260	2816
Feb	25	S.S. Harry Luckenbach	11:52 PM	6355	400	2817
Mar	12	Dredge Col. P.S. Michie	3:43 PM	1220		2818
Mar	10	S.S San Vincente	5:24 AM	5597	332	2819
Mar	14	S.S Washington	8:17 PM	5564	405	2820
Mar	15	S.S San Gabriel	8:25 AM	4821	388	2821
Mar	17	Tender Chinook	2:33 PM	15	—	2822
Mar	27	S.S Lancaster	6:25 PM	5871	400	2823
Mar	28	S.S California	845 AM	5441	339	2824
Mar	29	S.S Wisconsin	5:58 AM	6076	—	2825
April	18	Dredge A Mackenzie	930 AM	2689	—	2826
Apr	10	General Chas F Powell	8:22 AM	54	—	2827
April	10	U.S Engineer's Barge #12	600 PM	32	—	2828
April	11	U.S Engineers Barge #505	1:05 PM	311	—	2829
April	11	U.S Engineer's Barge #10	11:55 AM	32	—	2830

Vessels Docked

1936

		Docking Time	Dock No	Pontoon Nos
Apr 28	S.S. Memnon	4:43 PM	1	2-3-4-5
May 21	Tug Shaver	9:10 AM	1	4-5
May 31	S.S. General Sherman	7:35 PM	2	all
May 7	S.S. San Marcos	8:25 P.M.	2	all
May 9	S.S. West Cayce	6:40 P.M.	2	all
May 12	L.H.T. Rhododendron	3:37 PM	1	5
May 18	Dredge Columbia	3:45 PM	1	1-2-3
May 19	Barge Swan	11:30 AM	1	4-5
May 21	S.S. General Lee	6:25 PM	2	all
May 29	Ferry Burlington	7:30 PM	2	4-5
June 1	S.S. Willapa	9:10 AM	2	3-4-5
June 16	Str America	9:20 AM	1	4-5
June 18	L.H.T. Manzanita	10:10 AM	1	4-5
June 21	S.S. Nabesna	12:05 P.M.	2	3-4-5
June 24	Tug Geo W Brown	11:20 AM	1	5
July 8	Dredge Dan C Kingman	5:52 PM	2	3-4-5
July 13	Dredge Wahkiakum	10:40 AM	1	3-4-5
July 19	S.S. San Clemente	9:45 PM	1	all
July 20	Tug Shamrock	9:15 AM	2	5

Vessels Undocked

1936

			Time Undocked	Gross Tons	Cargo	Docking Compilation
April	30	S S Memnon	8:23 AM	3415	—	2831
May	2	Tug Shaver	3:03 PM	423	—	2832
May	5	S S General Sherman	1:05 PM	4732	361 ~~240~~	2833
May	9	S S San Marcos	4:42 A.M.	5758	423	2834
May	20	S S West Cape	8:20 AM	5641	1486	2835
May	15	I.H.T. Rhododendron	6:02 PM	87	—	2836
May	27	Dredge Columbia	8:22 AM	1000	—	2837
May	21	Barge Swan	8:45 AM	315	—	2838
May	23	S S General Lee	4:35 AM	4732	205	2839
May	30	Ferry Burlington	5:00 AM	64	—	2840
June	6	S S Willapa	8:40 AM	1185	—	2841
June	17	Str. America	2:35 PM	97	—	2842
June	22	I.H.T. Marguerita	2:03 PM	677	—	2843
June	25	S.S. Wahesma	8:46 AM	2451	—	2844
June	26	Tug Geo M Brown	11:20 AM	95	—	2845
July	24	Dredge Dan C. Kingman	10:36 AM	2689	—	2846
July	15	Dredge Wahkiakum	10:34 AM	972 ~~435~~	—	2847
July	21	S S San Clemente	5:25 PM	5493	190	2848
July	21	Tug Shamrock	6:05 PM	99		2849

Vessels Docked

1936

		Docking Time	Dock No	Pontoons Nos.
July 24	S.S. San Felipe	9:42 AM	1	all
July 28	Tug Geo W Simons	5:33 PM	1	5
July 29	S.S Peter Kerr	8:10 PM	2	all
Aug 8	Light Ship Columbia 88	12:25 PM	1	3
Aug 10	Tug H.M. Adams	9:10 AM	1	5
Aug 13	S.S San Lucas	8:05 AM	2	all
Aug 25	Pilot Ship Columbia	8:57 AM	2	5
Aug 31	Str Cascades	9:30 AM	2	4-5
Sept 3	S.S. Trinidad	10:55 AM	1	3-4-5
Sept 10	U.S.C.G. Pulaski	3:43 PM	1	4-5
Sept 10	S.S San Rafael	7:35 PM	2	all
Sept 14	S.S Michigan	8:48 AM	1	all
Sept 14	~~Tug Shaver~~ S.S Jane Christensen	1230 PM	2	all
Sept 16	S.S Trinidad	4:05 PM	1	1-2-3
Sept 17	Tug Shaver	~~1230 PM~~ 845 AM	1	4-5
Sept 19	U.S.C.G Pulaski	2:58 PM	1	4-5
Sept 30	S.S Wellapa	5:00 PM	1	3-4-5

Vessels Undocked

1926

			Time Undocked	Gross Tons	Cargo	Dry Comp
July	25	S.S San Felipe	5:00 AM	5718	606	2850
July	30	Tug Geo W Simons	2:20 PM	39		2851
Aug	1	S.S Peter Kerr	6:30 AM	660.	1602 352	2852
Aug	12	Light Ship Columbia 88	1230 PM	488	—	2853
Aug	12	Tug H M Adams	8:17 AM	75	—	2854
Aug	14	S.S San Lucas	230 PM	6588	1.676	2855
Aug	28	Pilot Ship Columbia	8:38 AM	143	—	2856
Aug	31	Str Cascades	6:15 PM	407	—	2857
Sept	5	S.S Trinidad	4:45 PM	~~974~~ 974	—	2858
Sept	13	U.S.C.G. Pulaski	9:15 AM	220	—	2859
Sept	12	SS San Rafael	6:05 AM	5479	128	2860
Sept	15	S.S Michigan	4:33 AM	5643	—	2861
Sept	22	S.S Jane Christenson	6:33 AM	5667	2400	2862
Sept	22	S.S Trinidad	4:30 PM	974	—	2863
Sept	17	Tug Shaver	3:25 PM	424	—	2864
Sept	22	U.S.C.G. Pulaski	3:00 PM	220	—	2865
Oct	2	S.S Willapa	835 AM	1185	—	2866

Vessels Docked

1936

		Docking Time	Dock No	Pontoon Nos
Oct 21	SS Kentucky	6:30 PM	2	all
Oct 7	SS Willapa	3:52 P.M.	1	3-4-5
Oct 19	Tug George W Simons	9:50 AM	1	4
Oct 19	Tug James W	11:30 AM	2	5
Oct 20	U.S. Engineers Barge #501	9:55 AM	1	4
Oct 21	U.S. Engineer's Barge #506	1:30 PM	1	4
Oct 22	U.S. Engineers Barge #507	2:28 PM	2	5
Oct 24	U.S. Engineers Barge 508	10:22 AM	1	4
Oct 29	Tender Chinook	1:55 PM	1	5
Nov 2	Tug Myrtle	8:50 AM	1	5
Nov 3	Survey Boat "Robert Gray"	10:42 AM	2	5
Nov 10	Tug Smithy	9:00 AM	1	5
Nov 24	Tug Geo. H Mendell	8:50 AM	2	5
Nov 25	L.H.T. Manzanita	3:40 PM	1	3-4-5
Dec 5	Tender "Chinook"	10:10 AM	2	5
Dec 7	Tug Cruiser	10:00 AM	2	5
Dec 16	Gas Boat Efin	10:17 AM	1	5
Dec 16	Anchor Barge #9 (U.S. Engrs)	2:00 PM	2	3
Dec 16	Anchor Barge #11 (U.S. Engrs)	2:04 PM	2	4
Dec 16	Tender Chinook (P & P)	3:28 PM	2	5
Dec 21	Power Barge #13 (U.S. Engrs)	8:35 AM	1	5

Vessels Undocked

1936

			Time Undocked	Gross Tons	Cargo	Docking Compilation
Oct	7	SS Kentucky	6:03 AM	5376	458	2867
Oct	17	SS Willapa	8:25 AM	1185	—	2868
Oct	19	Tug George W Simons	1:20 PM	39	—	2869
Oct	19	Tug James W	3:00 PM	74	—	2870
Oct	21	U.S. Engrs Barge 501	12:33 PM	320	—	2871
Oct	23	U.S. Engrs Barge 506	9:52 AM	320	—	2872
Oct	24	U.S. Engrs Barge 507	11:00 AM	320	—	2873
Oct	27	U.S. Engrs Barge 508	10:00 AM	320	—	2874
Oct	29	Tender Chinook	4:00 PM	15	—	2875
Nov	2	Tug Myrtle	2:37 PM	68	—	2876
Nov	6	Survey Boat Robert Gray	8:20 AM	300	—	2877
Nov	12	Tug Smithy	5:30 PM	82	—	2878
Nov	24	Tug Geo H Mendell	3:12 PM	75	—	2879
Nov	28	L.H.T. Nanzapita	8:15 AM	677	—	2880
Dec	5	Tender Chinook	11:55 AM	15	—	2881
Dec	8	Tug Cruiser	9:54 AM	62	—	2882
Dec	19	Gas Boat Efim	6:13 AM	196	—	2883
Dec	18	Anchor Barge #9	12 Noon	33	—	2884
Dec	18	Anchor Barge #11	12 Noon	33	—	2885
Dec	22	Tender Chinook	8:20 AM	15	—	2886
Dec	21	Power Barge #13	1:47 PM	27	—	2887

Vessels Docked

1937

			Docking Time	Dock Number	Position Blocks
Jan	7	✓ Str Shaver	11:25 AM	1	4-5
Jan	26	✓ Tender Wenonah (P of P)	12:05 PM	1	3
Jan	27	✓ Barge #5 (Osteander Railway & Timber Co.)	9:07 AM	1	5
Feb	5	✓ SS Illinois	9:55 AM	2	all
Feb	5	✓ Tender Chinook (P of P)	1:40 PM	1	5
Feb	16	✓ Dredge Monticello	9:15 AM	1	4-5
Feb	18	✓ SS Edward Luckenbach	4:50 PM	2	all
Feb	20	✓ SS Washington	3:05 AM	1	all
Feb	22	✓ SS Michigan	4:15 PM	2	all
Feb	23	✓ Fuel Barge - Dry Clackamas	1:25 PM	1	5
Feb	24	✓ SS New York	9:35 PM	1	all
Feb	27	✓ SS Edwin Christenson	1:27 PM	1	all
Feb	28	✓ SS Texas	10:25 AM	2	all
Feb	28	✓ SS San Simeon	7:20 PM	1	all
Mar	5	✓ SS General Sherman	6:27 AM	2	all
Mar	5	✓ MS Wearpool	8:50 PM	1	all
Mar	8	✓ Tug General Chas F Powell	9:37 AM	1	5
Mar	11	✓ Tug J C Post	3:23 PM	1	5
Mar	13	✓ SS General Lee	11:25 AM	2	all
Mar	16	✓ SS Point Sur	3:40 PM	1	2-3-4-5

Vessels Undocked

1937

			Time undocked	Gross Tons	Cargo	Docking Compilation
Jan	9	Str Shaver	3:20 PM	426	—	2888
Jan	29	Tender Hemmick	3:38 PM	35	—	2889
Feb	4	Barge #5	8:20 AM	297	—	2890
Feb	6	S.S. Illinois	6:30 AM	5447	—	2891
Feb	10	Tender Chinook	8:18 AM	15	—	2892
Feb	17	Dredge Monticello	8:12 AM	281	—	2893
Feb	19	S.S. Edward Luckenback	8:45 PM	7916	500	2894
Feb	22	S.S. Washington	5:30 AM	5564	—	2895
Feb	26	S.S. Michigan	9:05 PM	5643	—	2896
Feb	24	Fuel Barge	1:06 PM	176	—	2897
Feb	27	S.S. New York	6:50 AM	5570	—	2898
Feb	28	S.S. Edwin Christenson	1:10 PM	5670	1260	2899
Mar	4	S.S. Texas	8:50 PM	5638	—	2900
Mar	2	S.S. San Simeon	8:20 PM	5561	237 (334) op. corrected	2901
Mar	8	S.S. General Sherman	11:00 AM	4732	—	2902
Mar	7	M.S. Wiarpool	8:20 AM	4982	—	2903
Mar	10	Tug Gen Ekes F Lawell	2:55 PM	54	—	2904
Mar	13	Tug J.C. Cost	12:10 PM	75	—	2905
Mar	16	S.S. General Lee	8:21 AM	4732	—	2906
Mar	18	S.S. Point Sur	8:33 AM	3286	—	2907

Vessels Docked

1937

		Docking Time	Dock Number	Portion Nos
Mar 18	✓ S.S. Point Reyes	8:08 PM	1	2-3-4-5
Mar 23	✓ S.S. Point Sur	11:45 AM	1	2-3-4-5
Mar 24	✓ Barge #19 (James A C Tait & Co)	11:00 AM	2	4-5
Mar 26	✓ S.S. Point Montara	8:55 AM	1	2-3-4-5
Mar 28	✓ S.S. San Marcos	5:45 PM	2	all
Mar 31	✓ S.S. Absaroka	6:45 PM	1	all
April 5	✓ Dry Dock P.S. Michil	9:48 AM	1	3-4-5
April 8	✓ S.S. Point Bonita	12:03 PM	2	2-3-4-5
April 11	✓ S.S. Point Gorda	4:08 PM	1	2-3-4-5
Apr 13	✓ Str Georgiana	10:53 AM	1	4-5
Apr 14	✓ S.S. Jefferson Myers	1:15 PM	2	all
Apr 16	✓ Barge #6 (Pile Jig & Barges)	9:30 AM	1	4-5
Apr 17	✓ M.S. Deltic	5:30 PM	2	all
April 18	✓ S.S. Point Arena	10:13 AM	1	2-3-4-5
Apr 20	✓ S.S. Oregon	25½ AM	1	All

Vessels Undocked

			Time Undocked	Gross Tons	Cargo	Docking Completed
Mar	20	SS Point Reyes	8:12 AM	3286	—	2908
Mar	24	SS Point Sur	5:13 AM	3286	—	2909
Mar	25	Barge #19	10:57 AM	343	—	2910
March	27	SS Point Montara	8:12 AM	3283	—	2911
Mar	31	SS San Marcos	6:20 AM	5758	373	2912
April	2	SS Absaroka	5:18 AM	5698	369	2913
April	8	Dredge Col P S Michie	2:05 PM	1220	—	2914
April	9	SS Point Bonita	11:03 AM	3283	—	2915
Apr	14	SS Point Gorda	5:10 AM	3283	—	2916
Apr	14	Str Georgiana	2:30 PM	243	—	2917
Apr	16	SS Jefferson Myers	7:52 PM	7582	3656	2918
Apr	16	Barge #66	3:57 PM	162	—	2919
Apr	21 (22nd)	MS Feltre	5:26 AM	6101	—	2920
Apr	20	SS Point Arena	5:13 AM	3290	—	2921
Apr	23	SS Oregon	10:28 AM	6057	—	2922

Vessels Docked

1937

		Docking Time	Dock Number	Position Sec.
Apr 23	SS General Forsting	5:30 PM	2	all
Apr 27	SS San Angelo	2:45 PM	2	all
Apr 28	Barge #26 - (Oil Columbia Fuel)	8:55 AM	1	3-4-5
May 1	SS Mennon	10:45 AM	1	2-3-4-5
May 3	SS California	8:42 PM	2	all
May 5	SS Mennon	3:47 PM	1	2-3-4-5
May 11	SS San Anselmo	7:45 AM	2	all
May 18	SS San Bernardino	6:28 PM	2	all
May 19	US Engrs Power Barge #10	9:45 AM	1	3
May 19	US Engrs Power Barge #12	3:12 PM	1	4
May 20	Str Lake Bonneville	10:35 AM	2	4-5
May 20	US Engrs Barge #203	2:50 PM	1	4
May 20	US Engrs Barge #14	2:55 PM	1	5
May 22	SS San Clemente	8:15 PM	2	all
May 24	SS San Felipe	8:05 PM	1	all
June 3	SS Peter Kerr	8:05 PM	2	all
June 12	Str America	8:35 PM	2	5
June 15	SS San Lucas	8:00 PM	1	all

Vessels Undocked

			Time Undocked	Gross Tons	Cargo	Dkg Comp.
Apr	25	SS General Pershing	5:21A	4732	881	2923
Apr	28	SS San Angelo	6:02AM	5605 Gtd	668	2924
Apr	29	Barge #26 - (Dkg. Coal fuel)	2:12PM	390	—	2925
May	4	SS Memnon	8:20AM	3453	—	2926
May	5	SS California	8:25AM	5441	—	2927
May	6	SS Memnon	5:46PM	3453	—	2928
May	12	SS San Anselmo	530AM	5758	517	2929
May	20	SS San Bernardeno	521AM	5751	898	2930
May	20	US Engrs Power Barge #10	1:18PM	34	—	2931
May	20	US Engrs Power Barge #12	1:18PM	34	—	2932
May	21	Str Lake Bonneville	2:40AM	243	—	2933
May	22	US Engrs Barge #203	11:17AM	89	—	2934
May	21	US Engineers Barge #14	3:40PM	27	—	2935
May	25	SS San Clemente	8:15PM	5492	568	2936
May	26	SS San Felipe	6:18AM	5918	332	2937
June	6	SS Peter Kerr	530AM	6600	526	2938
June	13	Str America	4:12PM	97	—	2939
June	19	SS San Lucas	1030AM	6588	1170	2940

Vessels Docked

1937

		Time Docked	Dock Nos	Pontoon Nos
June 16	M.S. Feltre	1230 PM	2	all
June 20	M.S. Anneliese Essberger	1035 PM	1	all
June 22	Tug Geo. M Brown	9.23 AM	1	5
June 26	MS L P Hosford	9:15 AM	1	4-5
~~June~~ July 30	SS San Vincente	9:10 PM	1	all
July 6	Utility Barge #4 (P of P)	10:35 AM	1	3
July 8	Tug Sunshine	1245 PM	1	4-5
July 16	Derrick Barge #4 (U S Engrs)	1240 PM	1	4
July 19	ZAT Rhododendron	350 PM	1	1-5
July 20	SS Coast Trader	710 PM	1	2-3-4-5
July 25	SS San Rafael	653 PM	1	all
July 27	Pilot Ship Columbia	550 PM	1	4-5
July 28	Ferry Burlington	930 PM	1	4-5
July 30	SS Kentucky	9:50 AM	1	all
Aug 2	Barge #2 (McCormick & Co) Helser Mach & Marine Wks	3:47 PM	1	5
Aug 8	SS Baldhill	1220 PM	2	all
Aug 12	SS Natesna	5:28 PM	1	3-4-5
Aug 12	SS Baldhill	1162 PM	2	all

Vessels Undocked

			Time Undocked	Gross Tons	Cargo	Docking Compilation
Aug	3	MS Feltre	1233PM	6101	—	2941
June	22	MS Amelie Essberger	4:46 AM	5173	—	2942
~~June~~	~~23~~	~~Tug Geo M Brown~~	~~9:08 PM~~	~~95~~	~~—~~	
June	23	Tug Geo M Brown	9:08 PM	95	—	2943
June	26	MS L.P. Hosford	11:48 AM	680	—	2944
July	3	SS San Vincente	3:57 PM	5597	319	2945
July	7	Utility Barge #4 (P of P)	1:00 PM	62	—	2946
July	16	Tug Sunshine	8:30 AM	401	—	2947
July	17	Derrick Barge #41	11:20 AM	35	—	2948
July	24	LH T Rhododendron	810 AM	87	—	2949
July	21	SS Coast Trader	1105 PM	3286	285	2950
July	27	SS San Rafael	1:48 PM	5402	—	2951
July	28	Pilot Ship Columbia	4:43 PM	143	—	2952
July	29	Ferry Burlington	5:40 AM	64	—	2953
July	31	SS Kentucky	8:40 AM	5446	645	2954
Aug	5	Barge #2	8:12 AM	173	—	2955
Aug	10	SS Baldhill	8:20 AM	6413	—	2956
Aug	14	SS Wabasha	6:23 AM	2451	—	2957
Aug	14	SS Baldhill	505 PM	6413	—	2958

Vessels Docked

1937

		Time Docked.	Dock No's	Pontoon No's.
Aug 24	Light Ship Columbia 88	9:38 AM	1	4-5
Aug 27	S.S. Benwood	2:15 PM	1	2-3-4-5
Sept 9	S.S. Ousebridge	12:05 PM	2	all
Sept 19	S.S. Nabesna	11:00 AM	1	3-4-5
Sept 21	Tender Menonah (P of P)	8:45 AM	2	5
Sept 23	Tender Modac	2:15 PM	1	1
Sept 24	S.S. California	11:47 AM	2	all
Oct 5	S.S. Nabesna	8:42 AM	1	3-4-5
Oct 7	Str. America	9:15 AM	1	4-5
Oct 12	Dredge Columbia	10:50 AM	(2) 1	3-4-5
Oct 15	Tug Patricia	9:52 AM	2	5
Oct 19	Lighthouse Tender Rose	1:48 PM	2	2-3
Oct 19	Fire Boat Mike Houdenklos	2:14 PM	2	5
Oct 20	Fire Boat David Campbell	6:08 PM	2	5
Oct 21	Fire Boat Karl Juenster	5:00 PM	2	5
Oct 26	Dredge Clackamas	9:50 AM	1	2-3-4-5
Nov 6	Dredge Col. P.S. Michie	5:25 PM	1	3-4-5
Nov 8	Tug Patricia	9:58 AM	2	5

Vessels Undocked

			Time Undocked	Tons	Cargo	Docking Completion
Aug	26	Light Ship Columbia 88	1:08 PM	488	—	2959
Aug	28	S S Benwood	2:22 PM	3931	—	2960
Sept	10	SS Ousebridge	8:32 AM	5601	—	2961
Sept	22	SS Wabesna	8:20 AM	2451	—	2962
Sept	22	Tender Kenonah	1:00 PM	35	—	2963
Oct	8	Tender Modoc	8:25 AM	55		2964
Oct	6	SS California	12:48 PM	5441	3107	2965
Oct	6	SS Wabesna	8:40 AM	2451	—	2966
Oct	7	SS America	10:38 AM	97	—	2967
Oct	21	Dredge Columbia	8:20 AM	1000	—	2968
Oct	15	Tug Patricia	12:40 PM	148	—	2969
Oct	23	Lighthouse Tender Rose	8:15 AM	355	—	2970
Oct	20	Fire Boat Mike Lauderdale	5:15 PM	76	—	2971
Oct	21	Fire Boat David Campbell	4:12 PM	76	—	2972
Oct	22	Fire Boat Karl Gunster	4:00 PM	76	—	2973
Nov	2	Dredge Clackamas	8:25 AM	1565	—	2974
Dec	2	Dredge Col. P.S. Michie	9:20 AM	1220	—	2975
Nov	8	Tug Patricia	4:53 PM	148	—	2976

Vessels Docked

1937

			Time Docked	Dock Nos	Pontoon Nos
Nov	9	✓ SS Washington	1248 PM	2	all
Nov	29	✓ SS Phyllis Soto	11:27 PM	2	2-3-4-5
Dec	2	✓ Dredge San Pablo	410 PM	1	4-5
Dec	11	✓ SS Michigan	1044 AM	2	all
Dec	28	✓ Tug Geo M Brown	130 PM	1	5

1938

Jan	9	✓ SS San Simeon	1:53 PM	2	all
Jan	11	✓ Barge M.T. #6	6:00 PM	1	2-3-4-5
Jan	18	✓ Dredge Olatsop	3:40 PM	1	4-5
Jan	26	✓ SS San Lucas	10:47 AM	2	all
Feb	10	✓ SS Texas	633 AM	2	all
Feb	15	✓ SS San Marcos	7:50 AM	2	all
Mar	7	✓ SS Illinois	7:40 AM	2	all
Mar	9	✓ Ferry Tourist #3	927 AM	1	3-4
Mar	9	✓ SS Coast Trader	740 AM	2	2-3-4-5
Mar	9	✓ Tug Gen. Chas. F. Powell	1123 AM	1	5
Mar	14	✓ Dredge Natoma	1125 AM	1	4-5
Mar	17	✓ Dredge Pacific	1042 AM	1	4-5

Vessels Undocked

			Time Undocked	Gross Tons	Cargo	Docking Computation
Nov	12	SS Washington	3:28 PM	5564	402	2977
Nov	30	SS Phyllis Soto	4:12 AM	3252	100	2978
Dec	13	Dredge San Pablo	12:53 PM	804	—	2979
		Custom House Record 12/16/37 →		5594		
Dec	14	SS Michigan	907 AM	~~5643~~	—	2980
Dec	29	Tug Geo M Brown	8:03 AM	95	—	2981
		1938				
Jan	12	SS San Simeon	12:24 AM	5561	114	2982
Jan	13	Barge M.T #6	1:45 PM	1315	—	2983
Jan	21	Dredge Chatsop	8:22 AM	1100	—	2984
Jan	27	SS San Lucas	1055 AM	6517 (6588)	—	2985
Feb	12	SS Texas	6:21 AM	5638	—	2986
Feb	16	SS San Marcos	8:22 AM	5758	—	2987
Mar	8	SS Illinois	8:25 AM	5447	—	2988
Mar	9	Ferry Tourist #3	8:25 AM	233	—	2989
Mar	11	SS Coast Trader	5:24 AM	3286	—	2990
Mar	10	Tug Gen Chas F Powell	1140 AM	54	—	2991
March	16	Dredge Natoma	450 PM	324	—	2992
Mar	21	Dredge Pacific	1106 AM	845	—	2993