2015 Possum Point Power Station
ABC&E Pond Ash Removal Project

NAME: Whitey Pope

TITLE: Project Lead

DATE: august 12 2015

Operation Time: 0630-1930 hours

- **No safety and no environmental issues.**
- **Weather: Sunny 85 Deg**
- **Tomorrow's Forecast: Thursday sunny 84 Deg**
- **Number of trucks on site D pond (20)**
- **Number of Excavators Operating in E pond (3)**
- **Number of Excavators Operating in C pond (1)**
- **Number of on road dump trucks in C pond(17)**
- **E pond 8/11/15 348 hauled to D pond = 9,396 Cy**
- **C pond 8/10/15 154 hauled to D pond = 2,310 Cy**

ACTIVITIES:

- Time: 0630-1930 hours
- Glover Removing ash from three locations in E pond, dozer pushing ash at D pond, dozers will work on the gravel haul road up to D pond and in E pond this evening after the trucks stop running, running water truck as needed for dust suppression.
- Glover C pond area hauling ash from C pond to north end of D pond dozer pushing ash in this area also, running the dewatering sump pump C outfall as needed, and will run through the night
- Moretrench is working night shift watching pumps and fractanks.
- Moretrench Working on existing wells an laying out mats in the west end of E pond
- 57 people working in and around the ash ponds.
- 0 people orientated today.

ISSUES:

SAFETY: