2015 Possum Point Power Station
ABC&E Pond Ash Removal Project

NAME: Whitey Pope

TITLE: Project Lead

DATE: august 14 2015

Operation Time: 0630-1930 hours

- **No safety and no environmental issues.**
- **Weather: Sunny 85 Deg**
- **Tomorrow's Forecast: Saturday sunny 89 Deg**
- **Number of trucks on site D pond (20)**
- **Number of Excavators Operating in E pond (3)**
- **Number of Excavators Operating in C pond (2)**
- **Number of on road dump trucks in C pond(7)**
- **E pond 8/13/15 549 hauled to D pond = 14,823 Cy**
- **C pond 8/13/15 176 hauled to D pond = 2,640 Cy**

ACTIVITIES:

- Time: 0630-1930 hours
- Glover Removing ash from three locations in E pond, dozer pushing ash at D pond, dozers will work on the gravel haul road up to D pond and in E pond this evening after the trucks stop running, running water trucks as needed for dust suppression.
- Glover C pond area hauling ash from C pond to north end of D pond dozer pushing ash in this area also, running the dewatering sump pump C outfall 24/7 through the weekend.
- Glover pressure washed dump bodies and tailgates of on road trucks before leaving
- the job site today.
- Moretrench is working night shift watching pumps and fractanks.
- Moretrench Install more new wells and trunk line in west end of E pond.
- 45 people working in and around the ash ponds.
- 0 people orientated today.

ISSUES:

SAFETY: