2015 Possum Point Power Station
ABC&E Pond Ash Removal Project

NAME: Whitey Pope

TITLE: Project Lead

DATE: August 20 2015

Operation Time: 0630-1930 hours

- **No safety and no environmental issues.**
- **Weather: Sunny 86 Deg**
- **Tomorrow's Forecast: Friday 80% Chance T Storms AM 85 Deg**
- **Number of trucks on site D pond (20)**
- **Number of Excavators Operating in E pond (3)**
- **Number of Excavators Operating in C pond (1)**
- **Number of on road dump trucks in C pond(7)**
- **E pond 8/19/15 504 hauled to D pond = 13,608 Cy**
- **C pond 8/19/15 176 hauled to D pond = 2,640 Cy**

ACTIVITIES:

- Time: 0630-1930 hours
- Glover Working in E pond removing ash in three locations, running water trucks and dozers on the haul roads, dozers working in ash lay down areas in D pond,
- Glover C pond removing ash from south end of C pond moving mats to start another cut in the ash
- Glover C pond running the dewatering sump pump located near C outfall the pump will run through the night.
- Moretrench Installing more new wells and trunk line in west end of E pond.
- Moretrench will also be watching the pumps and fractanks E pond tonight.
- 50 people working in and around the ash ponds.
- 10 people orientated today.
- Ops will run the oily waste pond pumps around the clock until the pond reaches low level.

ISSUES:

SAFETY: