From: John Klamut [J.Klamut@gaiconsultants.com]
Sent: 4/30/2015 5:09:02 PM
To: Kenneth Roller (Services - 6) [/O=DOMINION/OU=EXCHANGE ADMINISTRATIVE GROUP (FYDIBOHF23SPDLT)/CN=RECIPIENTS/CN=Kenne64]; Amelia H Boschen (Services - 6) [/O=DOMINION/OU=EXCHANGE ADMINISTRATIVE GROUP (FYDIBOHF23SPDLT)/CN=RECIPIENTS/CN=Amelia2]
CC: Oula K Shehab-Dandan (Services - 6) [/O=DOMINION/OU=EXCHANGE ADMINISTRATIVE GROUP (FYDIBOHF23SPDLT)/CN=RECIPIENTS/CN=Oula001]; Dennis A Slade (Services - 6) [/O=DOMINION/OU=EXCHANGE ADMINISTRATIVE GROUP (FYDIBOHF23SPDLT)/CN=RECIPIENTS/CN=Denn171]; Mike Lott [M.Lott@gaiconsultants.com]; Michael A Glagola (Generation - 34) [/O=DOMINION/OU=EXCHANGE ADMINISTRATIVE GROUP (FYDIBOHF23SPDLT)/CN=RECIPIENTS/CN=Mic0210]
Subject: RE: Pond Closures - Permitting Milestones Information Request - Possum Point
Attachments: 4-30-2015 GAI Possum Point Permitting Milestones Information Request Rev....pdf; 4-30-2015 GAI Possum Point Permitting Milestones Information Request Rev....xlsx

Ken,

Good comments, I attached the updated documents and responded to your questions below in red. Amelia, the updates and response below should also answer your questions.

Thanks,

John

From: Kenneth Roller (Services - 6) [mailto:kenneth.roller@dom.com]
Sent: Thursday, April 30, 2015 4:22 PM
To: John Klamut; Amelia H Boschen (Services - 6)
Cc: Oula K Shehab-Dandan (Services - 6); Dennis A Slade (Services - 6); Mike Lott; Michael A Glagola (Generation - 34)
Subject: RE: Pond Closures - Permitting Milestones Information Request - Possum Point

John,

A couple questions about your schedule.

- Do you really plan to complete draining of surface runoff and start subsurface dewatering in Pond D in Apr-15? No, this is the date for Pond E. I attached the updated table to fix the error. I also changed the start of the well point testing in Pond E to May 2015 since Glover won't have the wells points pumping until next week, which is May. Per Amelia's earlier comment, I added a note about draining surface water/dewatering water to Item No. 1.

- Item 4a indicates that you're going to route the two internal outfalls (501 and 502) to Pond D. This is new to me. I don't remember seeing this in the narrative. These outfalls currently drain to Pond E, and Pond E water is being pumped to Pond D, so I added this statement to clarify the flow path. When the narrative was prepared the plan was to send the Outfall 502 discharge to Outfall 004 through the low volume settling pond and Outfall 501 discharge to a treatment system and then through Outfall 005. Since the preparation of the narrative, the treatment system at Outfall 005 has been put on hold and we understand we cannot send the Outfall 502 discharge to the low volume settling ponds and then through Outfall 004 until approved by DEQ.

- Item 9 says that land disturbance outside of Pond E will begin in April-15. Does this refer to the haul road between Ponds E & D. If so, when would the next land disturbance outside of the Ponds occur (i.e., at what point will you need your land disturbance permit from Prince William County? Yes April 2015 is for the temporary haul road, the next land disturbance outside the ponds is scheduled for March 2015, so we will need the PWC permit by then. I added a note to clarify this in the table.

Ken

From: John Klamut [mailto:J.Klamut@gaiconsultants.com]
Sent: Thursday, April 30, 2015 2:42 PM
To: Amelia H Boschen (Services - 6)
Cc: Kenneth Roller (Services - 6); Oula K Shehab-Dandan (Services - 6); Dennis A Slade (Services - 6); Mike Lott; Michael A Glagola (Generation - 34)
Subject: RE: Pond Closures - Permitting Milestones Information Request - Possum Point

Hello Amelia,

I attached a spreadsheet with the dates you requested. Let me know if you have any questions.

Thanks,

John R. Klamut, P.E.
Engineering Manager

GAI Consultants, Inc.

4200 Triangle Lane, Export, PA 15632-1358

724.387.2170 ext. 2707 | C 724.421.6740 |

transforming ideas into reality® since 1958 | gaiconsultants.com

CONFIDENTIALITY NOTICE: This communication contains confidential information belonging to the sender and may be legally privileged. This communication is solely for the use of its intended recipient. If you are not the intended recipient, inform the sender of the error and remove this email from your system. If this transmission includes any technical information, design data, and/or recommendations, they are provided only as a matter of convenience and may not be used for final design and/or construction.

From: Amelia H Boschen (Services - 6) [mailto:amelia.h.boschen@dom.com]
Sent: Friday, April 24, 2015 4:25 PM
To: John Klamut; DiFrancesco, Ron; Scott Sheridan; Kyle LaClair; Mike Lott; Kevin Bortz
Cc: Kenneth Roller (Services - 6); Oula K Shehab-Dandan (Services - 6); Dennis A Slade (Services - 6)
Subject: Pond Closures - Permitting Milestones Information Request

All,

In order to support permitting activities associated with pre construction and closure construction activities for the ash ponds at Possum Point, Bremo, and Chesterfield, we need specific dates (or at least a specific date range) for the following activities:

- Complete draining of surface water from the pond
- Start of subsurface ash dewatering
- Completion of subsurface ash dewatering*
- Start rerouting of low volume wastes
- For ponds with ash being closed in place: date when ash material will have been graded to the point that we are ready to begin placement of cover material (ie start bringing in fill)
- For ponds with ash being closed in place: date when area cover is installed and stabilization is initiated
- For Possum – A,B,C and Bremo – East: date when we will begin disturbance of current cover material
- For Possum – E and Bremo – West: date when all ash has been removed

- For all sites, date when land disturbance outside of pond footprints will begin

* Please indicate if ponds will be closed in stages where parts of ponds will be filled while other parts will still be subject to subsurface dewatering

Dates should be listed separately for each pond.

Please provide this information by Thursday, April 30, 2015.

Some of you have provided estimates for at least some of these activities. Please humor us by providing them again. Also, we understand that plans are still in flux and are contingent on a number of factors at each site. Please give us your best estimate based on the knowledge you currently have.

Thank you,

Amelia Boschen

Environmental Specialist III

Electric Environmental Services

Dominion Resources Inc.

5000 Dominion Boulevard

Glen Allen VA 23060

Phone: 804-273-3485

Tie line 8-730-3485

CONFIDENTIALITY NOTICE: This electronic message contains information which may be legally confidential and or privileged and does not in any case represent a firm ENERGY COMMODITY bid or offer relating thereto which binds the sender without an additional express written confirmation to that effect. The information is intended solely for the individual or entity named above and access by anyone else is unauthorized. If you are not the intended recipient, any disclosure, copying, distribution, or use of the contents of this information is prohibited and may be unlawful. If you have received this electronic transmission in error, please reply immediately to the sender that you have received the message in error, and delete it. Thank you.

CONFIDENTIALITY NOTICE: This electronic message contains information which may be legally confidential and or privileged and does not in any case represent a firm ENERGY COMMODITY bid or offer relating thereto which binds the sender without an additional express written confirmation to that effect. The information is intended solely for the individual or entity named above and access by anyone else is unauthorized. If you are not the intended recipient, any disclosure, copying, distribution, or use of the contents of this information is prohibited and may be unlawful. If you have received this electronic transmission in error, please reply immediately to the sender that you have received the message in error, and delete it. Thank you.