Pace Analytical Services, Inc.
9800 Kincey Ave. Suite 100
Huntersville, NC 28078
(704)875-9092

May 18, 2016

Meagan E. Ormand
Golder Associates Inc.
2108 W. Laburnum Ave.
Suite 200
Richmond, VA 23227

RE: Project: BREMO WEEKLY PROCESS
Pace Project No.: 92297717

Dear Meagan Ormand:
Enclosed are the analytical results for sample(s) received by the laboratory on May 16, 2016. The results relate only to the samples included in this report. Results reported herein conform to the most current TNI standards and the laboratory's Quality Assurance Manual, where applicable, unless otherwise noted in the body of the report.

Analyses were performed at the Pace Analytical Services location indicated on the sample analyte page for analysis unless otherwise footnoted.

If you have any questions concerning this report, please feel free to contact me.

Sincerely,

Nicole Gasiorowski
nicole.gasiorowski@pacelabs.com
Project Manager

Enclosures

cc: Ron DiFrancesco, Golder Associates Inc.
Martha Smith, Golder Associates Inc.
Mike Williams, Golder Associates Inc

REPORT OF LABORATORY ANALYSIS

Pace Analytical Services, Inc.
9800 Kincey Ave. Suite 100
Huntersville, NC 28078
(704)875-9092

CERTIFICATIONS

Project: BREMO WEEKLY PROCESS
Pace Project No.: 92297717

Ormond Beach Certification IDs
8 East Tower Circle, Ormond Beach, FL 32174
Alabama Certification #: 41320
Connecticut Certification #: PH-0216
Delaware Certification: FL NELAC Reciprocity
Florida Certification #: E83079
Georgia Certification #: 955
Guam Certification: FL NELAC Reciprocity
Hawaii Certification: FL NELAC Reciprocity
Illinois Certification #: 200068
Indiana Certification: FL NELAC Reciprocity
Kansas Certification #: E-10383
Louisiana Certification #: FL NELAC Reciprocity
Louisiana Environmental Certificate #: 05007
Maryland Certification: #346
Michigan Certification #: 9911
Mississippi Certification: FL NELAC Reciprocity
Missouri Certification #: 236
Montana Certification #: Cert 0074
Nebraska Certification: NE-OS-28-14
Nevada Certification: FL NELAC Reciprocity
New York Certification #: 11608
North Carolina Environmental Certificate #: 667
North Carolina Certification #: 12710
North Dakota Certification #: R-216
Oklahoma Certification #: D9947
Pennsylvania Certification #: 68-00547
Puerto Rico Certification #: FL01264
South Carolina Certification: #96042001
Tennessee Certification #: TN02974
Texas Certification: FL NELAC Reciprocity
US Virgin Islands Certification: FL NELAC Reciprocity
Virginia Environmental Certification #: 460165
Wyoming Certification: FL NELAC Reciprocity
West Virginia Certification #: 9962C
Wisconsin Certification #: 399079670
Wyoming (EPA Region 8): FL NELAC Reciprocity

Charlotte Certification IDs
9800 Kincey Ave. Ste 100, Huntersville, NC 28078
North Carolina Drinking Water Certification #: 37706
North Carolina Field Services Certification #: 5342
North Carolina Wastewater Certification #: 12
South Carolina Certification #: 99006001
Florida/NELAP Certification #: E87627
Kentucky UST Certification #: 84
Virginia/VELAP Certification #: 460221

Asheville Certification IDs
2225 Riverside Drive, Asheville, NC 28804
Florida/NELAP Certification #: E87648
Massachusetts Certification #: M-NC030
North Carolina Drinking Water Certification #: 37712
North Carolina Wastewater Certification #: 40
South Carolina Certification #: 99030001
Virginia/VELAP Certification #: 460222

Pace Analytical Services, Inc.
9800 Kincey Ave. Suite 100
Huntersville, NC 28078
(704)875-9092

SAMPLE ANALYTE COUNT

Project: BREMO WEEKLY PROCESS
Pace Project No.: 92297717

Lab ID	Sample ID	Method	Analysts	Analytes Reported	Laboratory
92297717001	**T4-160515-1000-S3**	EPA 1664B	JMS	1	PASI-C
		EPA 200.7	CKJ	1	PASI-O
		Trivalent Chromium Calculation	HEA	1	PASI-O
		EPA 200.8	CKJ	10	PASI-O
		EPA 245.1	ANB	1	PASI-A
		SM 2540D	MJP	1	PASI-A
		EPA 218.7	AEM	1	PASI-O
		EPA 350.1	AES2	1	PASI-A
		SM 4500-Cl-E	AES2	1	PASI-A

REPORT OF LABORATORY ANALYSIS

Pace Analytical Services, Inc.
9800 Kincey Ave. Suite 100
Huntersville, NC 28078
(704)875-9092

PROJECT NARRATIVE

Project: BREMO WEEKLY PROCESS
Pace Project No.: 92297717

Method: **EPA 1664B**
Description: HEM, Oil and Grease
Client: Golder_Dominion_Bremo
Date: May 18, 2016

General Information:
1 sample was analyzed for EPA 1664B. All samples were received in acceptable condition with any exceptions noted below or on the chain-of custody and/or the sample condition upon receipt form (SCUR) attached at the end of this report.

Hold Time:
The samples were analyzed within the method required hold times with any exceptions noted below.

Initial Calibrations (including MS Tune as applicable):
All criteria were within method requirements with any exceptions noted below.

Continuing Calibration:
All criteria were within method requirements with any exceptions noted below.

Surrogates:
All surrogates were within QC limits with any exceptions noted below.

Method Blank:
All analytes were below the report limit in the method blank, where applicable, with any exceptions noted below.

Laboratory Control Spike:
All laboratory control spike compounds were within QC limits with any exceptions noted below.

Matrix Spikes:
All percent recoveries and relative percent differences (RPDs) were within acceptance criteria with any exceptions noted below.

Additional Comments:

Pace Analytical Services, Inc.
9800 Kincey Ave. Suite 100
Huntersville, NC 28078
(704)875-9092

PROJECT NARRATIVE

Project: BREMO WEEKLY PROCESS
Pace Project No.: 92297717

Method: **EPA 200.7**
Description: 200.7 MET ICP
Client: Golder_Dominion_Bremo
Date: May 18, 2016

General Information:
1 sample was analyzed for EPA 200.7. All samples were received in acceptable condition with any exceptions noted below or on the chain-of custody and/or the sample condition upon receipt form (SCUR) attached at the end of this report.

Hold Time:
The samples were analyzed within the method required hold times with any exceptions noted below.

Sample Preparation:
The samples were prepared in accordance with EPA 200.7 with any exceptions noted below.

Initial Calibrations (including MS Tune as applicable):
All criteria were within method requirements with any exceptions noted below.

Continuing Calibration:
All criteria were within method requirements with any exceptions noted below.

Method Blank:
All analytes were below the report limit in the method blank, where applicable, with any exceptions noted below.

Laboratory Control Spike:
All laboratory control spike compounds were within QC limits with any exceptions noted below.

Matrix Spikes:
All percent recoveries and relative percent differences (RPDs) were within acceptance criteria with any exceptions noted below.

Additional Comments:

Pace Analytical Services, Inc.
9800 Kincey Ave. Suite 100
Huntersville, NC 28078
(704)875-9092

PROJECT NARRATIVE

Project: BREMO WEEKLY PROCESS
Pace Project No.: 92297717

Method: **Trivalent Chromium Calculation**
Description: Trivalent Chromium Calculation
Client: Golder_Dominion_Bremo
Date: May 18, 2016

General Information:
1 sample was analyzed for Trivalent Chromium Calculation. All samples were received in acceptable condition with any exceptions noted below or on the chain-of custody and/or the sample condition upon receipt form (SCUR) attached at the end of this report.

Hold Time:
The samples were analyzed within the method required hold times with any exceptions noted below.

Initial Calibrations (including MS Tune as applicable):
All criteria were within method requirements with any exceptions noted below.

Continuing Calibration:
All criteria were within method requirements with any exceptions noted below.

Method Blank:
All analytes were below the report limit in the method blank, where applicable, with any exceptions noted below.

Laboratory Control Spike:
All laboratory control spike compounds were within QC limits with any exceptions noted below.

Matrix Spikes:
All percent recoveries and relative percent differences (RPDs) were within acceptance criteria with any exceptions noted below.

Additional Comments:

Pace Analytical Services, Inc.
9800 Kincey Ave. Suite 100
Huntersville, NC 28078
(704)875-9092

PROJECT NARRATIVE

Project: BREMO WEEKLY PROCESS
Pace Project No.: 92297717

Method: **EPA 200.8**
Description: 200.8 MET ICPMS
Client: Golder_Dominion_Bremo
Date: May 18, 2016

General Information:
1 sample was analyzed for EPA 200.8. All samples were received in acceptable condition with any exceptions noted below or on the chain-of custody and/or the sample condition upon receipt form (SCUR) attached at the end of this report.

Hold Time:
The samples were analyzed within the method required hold times with any exceptions noted below.

Sample Preparation:
The samples were prepared in accordance with EPA 200.8 with any exceptions noted below.

Initial Calibrations (including MS Tune as applicable):
All criteria were within method requirements with any exceptions noted below.

Continuing Calibration:
All criteria were within method requirements with any exceptions noted below.

Internal Standards:
All internal standards were within QC limits with any exceptions noted below.

Method Blank:
All analytes were below the report limit in the method blank, where applicable, with any exceptions noted below.

Laboratory Control Spike:
All laboratory control spike compounds were within QC limits with any exceptions noted below.

Matrix Spikes:
All percent recoveries and relative percent differences (RPDs) were within acceptance criteria with any exceptions noted below.

Additional Comments:

Pace Analytical Services, Inc.
9800 Kincey Ave. Suite 100
Huntersville, NC 28078
(704)875-9092

PROJECT NARRATIVE

Project: BREMO WEEKLY PROCESS
Pace Project No.: 92297717

Method: **EPA 245.1**
Description: 245.1 Mercury
Client: Golder_Dominion_Bremo
Date: May 18, 2016

General Information:
1 sample was analyzed for EPA 245.1. All samples were received in acceptable condition with any exceptions noted below or on the chain-of custody and/or the sample condition upon receipt form (SCUR) attached at the end of this report.

Hold Time:
The samples were analyzed within the method required hold times with any exceptions noted below.

Sample Preparation:
The samples were prepared in accordance with EPA 245.1 with any exceptions noted below.

Initial Calibrations (including MS Tune as applicable):
All criteria were within method requirements with any exceptions noted below.

Continuing Calibration:
All criteria were within method requirements with any exceptions noted below.

Method Blank:
All analytes were below the report limit in the method blank, where applicable, with any exceptions noted below.

Laboratory Control Spike:
All laboratory control spike compounds were within QC limits with any exceptions noted below.

Matrix Spikes:
All percent recoveries and relative percent differences (RPDs) were within acceptance criteria with any exceptions noted below.

Additional Comments:

Pace Analytical Services, Inc.
9800 Kincey Ave. Suite 100
Huntersville, NC 28078
(704)875-9092

PROJECT NARRATIVE

Project: BREMO WEEKLY PROCESS
Pace Project No.: 92297717

Method: **SM 2540D**
Description: 2540D TSS, Low-Level
Client: Golder_Dominion_Bremo
Date: May 18, 2016

General Information:
1 sample was analyzed for SM 2540D. All samples were received in acceptable condition with any exceptions noted below or on the chain-of custody and/or the sample condition upon receipt form (SCUR) attached at the end of this report.

Hold Time:
The samples were analyzed within the method required hold times with any exceptions noted below.

Method Blank:
All analytes were below the report limit in the method blank, where applicable, with any exceptions noted below.

Laboratory Control Spike:
All laboratory control spike compounds were within QC limits with any exceptions noted below.

Matrix Spikes:
All percent recoveries and relative percent differences (RPDs) were within acceptance criteria with any exceptions noted below.

Duplicate Sample:
All duplicate sample results were within method acceptance criteria with any exceptions noted below.

Additional Comments:

Pace Analytical Services, Inc.
9800 Kincey Ave. Suite 100
Huntersville, NC 28078
(704)875-9092

PROJECT NARRATIVE

Project: BREMO WEEKLY PROCESS
Pace Project No.: 92297717

Method: **EPA 218.7**
Description: Hexavalent Chromium by IC
Client: Golder_Dominion_Bremo
Date: May 18, 2016

General Information:
1 sample was analyzed for EPA 218.7. All samples were received in acceptable condition with any exceptions noted below or on the chain-of custody and/or the sample condition upon receipt form (SCUR) attached at the end of this report.

Hold Time:
The samples were analyzed within the method required hold times with any exceptions noted below.

Initial Calibrations (including MS Tune as applicable):
All criteria were within method requirements with any exceptions noted below.

Continuing Calibration:
All criteria were within method requirements with any exceptions noted below.

Method Blank:
All analytes were below the report limit in the method blank, where applicable, with any exceptions noted below.

Laboratory Control Spike:
All laboratory control spike compounds were within QC limits with any exceptions noted below.

Matrix Spikes:
All percent recoveries and relative percent differences (RPDs) were within acceptance criteria with any exceptions noted below.

QC Batch: WETA/57882

A matrix spike and/or matrix spike duplicate (MS/MSD) were performed on the following sample(s): 92297717001

M1: Matrix spike recovery exceeded QC limits. Batch accepted based on laboratory control sample (LCS) recovery.

- MS (Lab ID: 1577392)
  - Chromium, Hexavalent
- MSD (Lab ID: 1577393)
  - Chromium, Hexavalent

Additional Comments:

REPORT OF LABORATORY ANALYSIS

Pace Analytical Services, Inc.
9800 Kincey Ave. Suite 100
Huntersville, NC 28078
(704)875-9092

PROJECT NARRATIVE

Project: BREMO WEEKLY PROCESS
Pace Project No.: 92297717

Method: **EPA 350.1**
Description: 350.1 Ammonia
Client: Golder_Dominion_Bremo
Date: May 18, 2016

General Information:
1 sample was analyzed for EPA 350.1. All samples were received in acceptable condition with any exceptions noted below or on the chain-of custody and/or the sample condition upon receipt form (SCUR) attached at the end of this report.

Hold Time:
The samples were analyzed within the method required hold times with any exceptions noted below.

Initial Calibrations (including MS Tune as applicable):
All criteria were within method requirements with any exceptions noted below.

Continuing Calibration:
All criteria were within method requirements with any exceptions noted below.

Method Blank:
All analytes were below the report limit in the method blank, where applicable, with any exceptions noted below.

Laboratory Control Spike:
All laboratory control spike compounds were within QC limits with any exceptions noted below.

Matrix Spikes:
All percent recoveries and relative percent differences (RPDs) were within acceptance criteria with any exceptions noted below.

Additional Comments:

Pace Analytical Services, Inc.
9800 Kincey Ave. Suite 100
Huntersville, NC 28078
(704)875-9092

PROJECT NARRATIVE

Project: BREMO WEEKLY PROCESS
Pace Project No.: 92297717

Method: **SM 4500-Cl-E**
Description: 4500 Chloride
Client: Golder_Dominion_Bremo
Date: May 18, 2016

General Information:
1 sample was analyzed for SM 4500-Cl-E. All samples were received in acceptable condition with any exceptions noted below or on the chain-of custody and/or the sample condition upon receipt form (SCUR) attached at the end of this report.

Hold Time:
The samples were analyzed within the method required hold times with any exceptions noted below.

Initial Calibrations (including MS Tune as applicable):
All criteria were within method requirements with any exceptions noted below.

Continuing Calibration:
All criteria were within method requirements with any exceptions noted below.

Method Blank:
All analytes were below the report limit in the method blank, where applicable, with any exceptions noted below.

Laboratory Control Spike:
All laboratory control spike compounds were within QC limits with any exceptions noted below.

Matrix Spikes:
All percent recoveries and relative percent differences (RPDs) were within acceptance criteria with any exceptions noted below.

Additional Comments:

This data package has been reviewed for quality and completeness and is approved for release.

Pace Analytical Services, Inc.
9800 Kincey Ave. Suite 100
Huntersville, NC 28078
(704)875-9092

ANALYTICAL RESULTS

Project: BREMO WEEKLY PROCESS
Pace Project No.: 92297717

Sample: T4-160515-1000-S3 **Lab ID: 92297717001** Collected: 05/15/16 10:00 Received: 05/16/16 14:05 Matrix: Water

Parameters	Results	Units	Report Limit	DF	Prepared	Analyzed	CAS No.	Qual
Field Data	Analytical Method:							
Collected By	**M. ORMAND**			1		05/15/16 10:09		
Collected Date	**05/15/16**			1		05/15/16 10:09		
Collected Time	**10:00**			1		05/15/16 10:09		
Field pH	**8.1**	Std. Units	0.10	1		05/15/16 10:09		
HEM, Oil and Grease	Analytical Method: EPA 1664B							
Oil and Grease	ND	mg/L	5.0	1		05/17/16 07:35		
200.7 MET ICP	Analytical Method: EPA 200.7 Preparation Method: EPA 200.7							
Tot Hardness asCaCO3 (SM 2340B	**95000**	ug/L	3300	1	05/17/16 12:01	05/17/16 16:07		
Trivalent Chromium Calculation	Analytical Method: Trivalent Chromium Calculation							
Chromium, Trivalent	ND	ug/L	5.0	1		05/18/16 13:23	16065-83-1	
200.8 MET ICPMS	Analytical Method: EPA 200.8 Preparation Method: EPA 200.8							
Antimony	**6.5**	ug/L	5.0	1	05/17/16 12:01	05/17/16 16:28	7440-36-0	
Arsenic	**57.4**	ug/L	5.0	1	05/17/16 12:01	05/17/16 16:28	7440-38-2	
Cadmium	ND	ug/L	1.0	1	05/17/16 12:01	05/17/16 16:28	7440-43-9	
Copper	ND	ug/L	5.0	1	05/17/16 12:01	05/17/16 16:28	7440-50-8	
Lead	ND	ug/L	5.0	1	05/17/16 12:01	05/17/16 16:28	7439-92-1	
Nickel	ND	ug/L	5.0	1	05/17/16 12:01	05/17/16 16:28	7440-02-0	
Selenium	ND	ug/L	5.0	1	05/17/16 12:01	05/17/16 16:28	7782-49-2	
Silver	ND	ug/L	0.40	1	05/17/16 12:01	05/17/16 16:28	7440-22-4	
Thallium	ND	ug/L	1.0	1	05/17/16 12:01	05/17/16 16:28	7440-28-0	
Zinc	ND	ug/L	25.0	1	05/17/16 12:01	05/17/16 16:28	7440-66-6	
245.1 Mercury	Analytical Method: EPA 245.1 Preparation Method: EPA 245.1							
Mercury	ND	ug/L	0.10	1	05/17/16 10:25	05/17/16 14:01	7439-97-6	
2540D TSS, Low-Level	Analytical Method: SM 2540D							
Total Suspended Solids	**5.5**	mg/L	1.3	1		05/17/16 11:09		
Hexavalent Chromium by IC	Analytical Method: EPA 218.7							
Chromium, Hexavalent	ND	ug/L	3.0	3		05/18/16 02:45	18540-29-9	M1
350.1 Ammonia	Analytical Method: EPA 350.1							
Nitrogen, Ammonia	ND	mg/L	0.20	1		05/17/16 13:36	7664-41-7	
4500 Chloride	Analytical Method: SM 4500-Cl-E							
Chloride	**21.5**	mg/L	5.0	1		05/17/16 12:02	16887-00-6	

REPORT OF LABORATORY ANALYSIS

Pace Analytical Services, Inc.
9800 Kincey Ave. Suite 100
Huntersville, NC 28078
(704)875-9092

QUALITY CONTROL DATA

Project: BREMO WEEKLY PROCESS
Pace Project No.: 92297717

QC Batch: GCSV/24994 Analysis Method: EPA 1664B
QC Batch Method: EPA 1664B Analysis Description: 1664 HEM, Oil and Grease
Associated Lab Samples: 92297717001

METHOD BLANK: 1735140 Matrix: Water
Associated Lab Samples: 92297717001

Parameter	Units	Blank Result	Reporting Limit	Analyzed	Qualifiers
Oil and Grease	mg/L	ND	5.0	05/17/16 07:28	

LABORATORY CONTROL SAMPLE: 1735141

Parameter	Units	Spike Conc.	LCS Result	LCS % Rec	% Rec Limits	Qualifiers
Oil and Grease	mg/L	40	37.3	93	78-114	

MATRIX SPIKE SAMPLE: 1735142

Parameter	Units	92296658002 Result	Spike Conc.	MS Result	MS % Rec	% Rec Limits	Qualifiers
Oil and Grease	mg/L	ND	40	34.9	87	78-114	

Results presented on this page are in the units indicated by the "Units" column except where an alternate unit is presented to the right of the result.

REPORT OF LABORATORY ANALYSIS

Pace Analytical Services, Inc.
9800 Kincey Ave. Suite 100
Huntersville, NC 28078
(704)875-9092

QUALITY CONTROL DATA

Project: BREMO WEEKLY PROCESS
Pace Project No.: 92297717

QC Batch: MERP/9441 Analysis Method: EPA 245.1
QC Batch Method: EPA 245.1 Analysis Description: 245.1 Mercury
Associated Lab Samples: 92297717001

METHOD BLANK: 1735286 Matrix: Water
Associated Lab Samples: 92297717001

Parameter	Units	Blank Result	Reporting Limit	Analyzed	Qualifiers
Mercury	ug/L	ND	0.10	05/17/16 13:56	

LABORATORY CONTROL SAMPLE: 1735287

Parameter	Units	Spike Conc.	LCS Result	LCS % Rec	% Rec Limits	Qualifiers
Mercury	ug/L	2.5	2.4	98	85-115	

MATRIX SPIKE & MATRIX SPIKE DUPLICATE: 1735288 1735289

Parameter	Units	92297717001 Result	MS Spike Conc.	MSD Spike Conc.	MS Result	MSD Result	MS % Rec	MSD % Rec	% Rec Limits	RPD	Qual
Mercury	ug/L	ND	2.5	2.5	2.4	2.4	98	96	70-130	2	

Results presented on this page are in the units indicated by the "Units" column except where an alternate unit is presented to the right of the result.

REPORT OF LABORATORY ANALYSIS

Pace Analytical Services, Inc.
9800 Kincey Ave. Suite 100
Huntersville, NC 28078
(704)875-9092

QUALITY CONTROL DATA

Project: BREMO WEEKLY PROCESS
Pace Project No.: 92297717

QC Batch: MPRP/30447 Analysis Method: EPA 200.7
QC Batch Method: EPA 200.7 Analysis Description: 200.7 MET
Associated Lab Samples: 92297717001

METHOD BLANK: 1575515 Matrix: Water
Associated Lab Samples: 92297717001

Parameter	Units	Blank Result	Reporting Limit	Analyzed	Qualifiers
Tot Hardness asCaCO3 (SM 2340B	ug/L	ND	3300	05/17/16 15:59	

LABORATORY CONTROL SAMPLE: 1575516

Parameter	Units	Spike Conc.	LCS Result	LCS % Rec	% Rec Limits	Qualifiers
Tot Hardness asCaCO3 (SM 2340B	ug/L	82700	84500	102	85-115	

MATRIX SPIKE & MATRIX SPIKE DUPLICATE: 1575517 1575518

Parameter	Units	92297717001 Result	MS Spike Conc.	MSD Spike Conc.	MS Result	MSD Result	MS % Rec	MSD % Rec	% Rec Limits	RPD	Qual
Tot Hardness asCaCO3 (SM 2340B	ug/L	95000	82700	82700	179000	178000	102	101	70-130	1	

Results presented on this page are in the units indicated by the "Units" column except where an alternate unit is presented to the right of the result.

REPORT OF LABORATORY ANALYSIS

Pace Analytical Services, Inc.
9800 Kincey Ave. Suite 100
Huntersville, NC 28078
(704)875-9092

QUALITY CONTROL DATA

Project: BREMO WEEKLY PROCESS
Pace Project No.: 92297717

QC Batch: MPRP/30448 Analysis Method: EPA 200.8
QC Batch Method: EPA 200.8 Analysis Description: 200.8 MET
Associated Lab Samples: 92297717001

METHOD BLANK: 1575520 Matrix: Water
Associated Lab Samples: 92297717001

Parameter	Units	Blank Result	Reporting Limit	Analyzed	Qualifiers
Antimony	ug/L	ND	5.0	05/17/16 16:16	
Arsenic	ug/L	ND	5.0	05/17/16 16:16	
Cadmium	ug/L	ND	1.0	05/17/16 16:16	
Copper	ug/L	ND	5.0	05/17/16 16:16	
Lead	ug/L	ND	5.0	05/17/16 16:16	
Nickel	ug/L	ND	5.0	05/17/16 16:16	
Selenium	ug/L	ND	5.0	05/17/16 16:16	
Silver	ug/L	ND	0.40	05/17/16 16:16	
Thallium	ug/L	ND	1.0	05/17/16 16:16	
Zinc	ug/L	ND	25.0	05/17/16 16:16	

LABORATORY CONTROL SAMPLE: 1575521

Parameter	Units	Spike Conc.	LCS Result	LCS % Rec	% Rec Limits	Qualifiers
Antimony	ug/L	50	50.0	100	85-115	
Arsenic	ug/L	50	51.2	102	85-115	
Cadmium	ug/L	5	5.0	99	85-115	
Copper	ug/L	50	51.2	102	85-115	
Lead	ug/L	50	48.8	98	85-115	
Nickel	ug/L	50	51.4	103	85-115	
Selenium	ug/L	50	53.7	107	85-115	
Silver	ug/L	5	5.0	101	85-115	
Thallium	ug/L	50	50.7	101	85-115	
Zinc	ug/L	250	262	105	85-115	

MATRIX SPIKE & MATRIX SPIKE DUPLICATE: 1575522 1575523

Parameter	Units	92297718001 Result	MS Spike Conc.	MSD Spike Conc.	MS Result	MSD Result	MS % Rec	MSD % Rec	% Rec Limits	RPD	Qual
Antimony	ug/L	6.3	50	50	56.0	56.2	99	100	70-130	0	
Arsenic	ug/L	27.2	50	50	77.4	77.8	100	101	70-130	0	
Cadmium	ug/L	ND	5	5	4.8	4.9	96	98	70-130	3	
Copper	ug/L	ND	50	50	50.3	50.4	99	99	70-130	0	
Lead	ug/L	ND	50	50	49.8	50.0	100	100	70-130	0	
Nickel	ug/L	ND	50	50	50.9	50.9	99	99	70-130	0	
Selenium	ug/L	ND	50	50	53.3	53.6	102	102	70-130	1	
Silver	ug/L	ND	5	5	4.9	4.9	98	98	70-130	0	
Thallium	ug/L	ND	50	50	52.0	52.4	103	104	70-130	1	

Results presented on this page are in the units indicated by the "Units" column except where an alternate unit is presented to the right of the result.

REPORT OF LABORATORY ANALYSIS

Pace Analytical Services, Inc.
9800 Kincey Ave. Suite 100
Huntersville, NC 28078
(704)875-9092

QUALITY CONTROL DATA

Project: BREMO WEEKLY PROCESS
Pace Project No.: 92297717

MATRIX SPIKE & MATRIX SPIKE DUPLICATE: 1575522 1575523

Parameter	Units	92297718001 Result	MS Spike Conc.	MSD Spike Conc.	MS Result	MSD Result	MS % Rec	MSD % Rec	% Rec Limits	RPD	Qual
Zinc	ug/L	ND	250	250	252	252	100	100	70-130	0	

Results presented on this page are in the units indicated by the "Units" column except where an alternate unit is presented to the right of the result.

REPORT OF LABORATORY ANALYSIS

Pace Analytical Services, Inc.
9800 Kincey Ave. Suite 100
Huntersville, NC 28078
(704)875-9092

QUALITY CONTROL DATA

Project: BREMO WEEKLY PROCESS
Pace Project No.: 92297717

QC Batch: WET/44968 Analysis Method: SM 2540D
QC Batch Method: SM 2540D Analysis Description: 2540D Total Suspended Solids
Associated Lab Samples: 92297717001

METHOD BLANK: 1735367 Matrix: Water
Associated Lab Samples: 92297717001

Parameter	Units	Blank Result	Reporting Limit	Analyzed	Qualifiers
Total Suspended Solids	mg/L	ND	1.0	05/17/16 11:08	

LABORATORY CONTROL SAMPLE: 1735368

Parameter	Units	Spike Conc.	LCS Result	LCS % Rec	% Rec Limits	Qualifiers
Total Suspended Solids	mg/L	250	250	100	90-110	

SAMPLE DUPLICATE: 1735369

Parameter	Units	92297718001 Result	Dup Result	RPD	Qualifiers
Total Suspended Solids	mg/L	ND	ND		

Results presented on this page are in the units indicated by the "Units" column except where an alternate unit is presented to the right of the result.

REPORT OF LABORATORY ANALYSIS

Pace Analytical Services, Inc.
9800 Kincey Ave. Suite 100
Huntersville, NC 28078
(704)875-9092

QUALITY CONTROL DATA

Project: BREMO WEEKLY PROCESS
Pace Project No.: 92297717

QC Batch: WETA/57882 Analysis Method: EPA 218.7
QC Batch Method: EPA 218.7 Analysis Description: Chromium, Hexavalent IC
Associated Lab Samples: 92297717001

METHOD BLANK: 1577390 Matrix: Water
Associated Lab Samples: 92297717001

Parameter	Units	Blank Result	Reporting Limit	Analyzed	Qualifiers
Chromium, Hexavalent	ug/L	ND	1.0	05/18/16 09:21	

LABORATORY CONTROL SAMPLE: 1577391

Parameter	Units	Spike Conc.	LCS Result	LCS % Rec	% Rec Limits	Qualifiers
Chromium, Hexavalent	ug/L	.075	.073J	97	85-115	

MATRIX SPIKE & MATRIX SPIKE DUPLICATE: 1577392 1577393

Parameter	Units	92297717001 Result	MS Spike Conc.	MSD Spike Conc.	MS Result	MSD Result	MS % Rec	MSD % Rec	% Rec Limits	RPD	Qual
Chromium, Hexavalent	ug/L	ND	.22	.22	.67J	.63J	132	116	85-115	6	M1

Results presented on this page are in the units indicated by the "Units" column except where an alternate unit is presented to the right of the result.

REPORT OF LABORATORY ANALYSIS

Pace Analytical Services, Inc.
9800 Kincey Ave. Suite 100
Huntersville, NC 28078
(704)875-9092

QUALITY CONTROL DATA

Project: BREMO WEEKLY PROCESS
Pace Project No.: 92297717

QC Batch: WETA/27634 Analysis Method: EPA 350.1
QC Batch Method: EPA 350.1 Analysis Description: 350.1 Ammonia
Associated Lab Samples: 92297717001

METHOD BLANK: 1735310 Matrix: Water
Associated Lab Samples: 92297717001

Parameter	Units	Blank Result	Reporting Limit	Analyzed	Qualifiers
Nitrogen, Ammonia	mg/L	ND	0.20	05/17/16 13:29	

LABORATORY CONTROL SAMPLE: 1735311

Parameter	Units	Spike Conc.	LCS Result	LCS % Rec	% Rec Limits	Qualifiers
Nitrogen, Ammonia	mg/L	5	5.0	101	90-110	

MATRIX SPIKE & MATRIX SPIKE DUPLICATE: 1735312 1735313

Parameter	Units	92297718001 Result	MS Spike Conc.	MSD Spike Conc.	MS Result	MSD Result	MS % Rec	MSD % Rec	% Rec Limits	RPD	Qual
Nitrogen, Ammonia	mg/L	ND	5	5	5.0	5.0	100	100	90-110	0	

Results presented on this page are in the units indicated by the "Units" column except where an alternate unit is presented to the right of the result.

REPORT OF LABORATORY ANALYSIS

Pace Analytical Services, Inc.
9800 Kincey Ave. Suite 100
Huntersville, NC 28078
(704)875-9092

QUALITY CONTROL DATA

Project: BREMO WEEKLY PROCESS
Pace Project No.: 92297717

QC Batch: WETA/27639
QC Batch Method: SM 4500-Cl-E
Analysis Method: SM 4500-Cl-E
Analysis Description: 4500 Chloride
Associated Lab Samples: 92297717001

METHOD BLANK: 1735389 Matrix: Water
Associated Lab Samples: 92297717001

Parameter	Units	Blank Result	Reporting Limit	Analyzed	Qualifiers
Chloride	mg/L	ND	5.0	05/17/16 12:00	

LABORATORY CONTROL SAMPLE: 1735390

Parameter	Units	Spike Conc.	LCS Result	LCS % Rec	% Rec Limits	Qualifiers
Chloride	mg/L	20	21.4	107	90-110	

MATRIX SPIKE & MATRIX SPIKE DUPLICATE: 1735391 1735392

Parameter	Units	92297717001 Result	MS Spike Conc.	MSD Spike Conc.	MS Result	MSD Result	MS % Rec	MSD % Rec	% Rec Limits	RPD	Qual
Chloride	mg/L	21.5	10	10	30.6	30.7	92	92	90-110	0	

Results presented on this page are in the units indicated by the "Units" column except where an alternate unit is presented to the right of the result.

REPORT OF LABORATORY ANALYSIS

Pace Analytical Services, Inc.
9800 Kincey Ave. Suite 100
Huntersville, NC 28078
(704)875-9092

QUALIFIERS

Project: BREMO WEEKLY PROCESS
Pace Project No.: 92297717

DEFINITIONS

DF - Dilution Factor, if reported, represents the factor applied to the reported data due to dilution of the sample aliquot.

ND - Not Detected at or above adjusted reporting limit.

J - Estimated concentration above the adjusted method detection limit and below the adjusted reporting limit.

MDL - Adjusted Method Detection Limit.

PQL - Practical Quantitation Limit.

RL - Reporting Limit.

S - Surrogate

1,2-Diphenylhydrazine decomposes to and cannot be separated from Azobenzene using Method 8270. The result for each analyte is a combined concentration.

Consistent with EPA guidelines, unrounded data are displayed and have been used to calculate % recovery and RPD values.

LCS(D) - Laboratory Control Sample (Duplicate)

MS(D) - Matrix Spike (Duplicate)

DUP - Sample Duplicate

RPD - Relative Percent Difference

NC - Not Calculable.

SG - Silica Gel - Clean-Up

U - Indicates the compound was analyzed for, but not detected.

Acid preservation may not be appropriate for 2 Chloroethylvinyl ether, Styrene, and Vinyl chloride.

A separate vial preserved to a pH of 4-5 is recommended in SW846 Chapter 4 for the analysis of Acrolein and Acrylonitrile by EPA Method 8260.

N-Nitrosodiphenylamine decomposes and cannot be separated from Diphenylamine using Method 8270. The result reported for each analyte is a combined concentration.

Pace Analytical is TNI accredited. Contact your Pace PM for the current list of accredited analytes.

TNI - The NELAC Institute.

LABORATORIES

PASI-A	Pace Analytical Services - Asheville
PASI-C	Pace Analytical Services - Charlotte
PASI-O	Pace Analytical Services - Ormond Beach

ANALYTE QUALIFIERS

M1	Matrix spike recovery exceeded QC limits. Batch accepted based on laboratory control sample (LCS) recovery.

Pace Analytical Services, Inc.
9800 Kincey Ave. Suite 100
Huntersville, NC 28078
(704)875-9092

QUALITY CONTROL DATA CROSS REFERENCE TABLE

Project: BREMO WEEKLY PROCESS
Pace Project No.: 92297717

Lab ID	Sample ID	QC Batch Method	QC Batch	Analytical Method	Analytical Batch
92297717001	**T4-160515-1000-S3**		FLD/		
92297717001	**T4-160515-1000-S3**	EPA 1664B	GCSV/24994		
92297717001	**T4-160515-1000-S3**	EPA 200.7	MPRP/30447	EPA 200.7	ICP/18195
92297717001	**T4-160515-1000-S3**	Trivalent Chromium Calculation	ICP/18213		
92297717001	**T4-160515-1000-S3**	EPA 200.8	MPRP/30448	EPA 200.8	ICPM/12311
92297717001	**T4-160515-1000-S3**	EPA 245.1	MERP/9441	EPA 245.1	MERC/9076
92297717001	**T4-160515-1000-S3**	SM 2540D	WET/44968		
92297717001	**T4-160515-1000-S3**	EPA 218.7	WETA/57882		
92297717001	**T4-160515-1000-S3**	EPA 350.1	WETA/27634		
92297717001	**T4-160515-1000-S3**	SM 4500-Cl-E	WETA/27639		

Pace Analytical®	Document Name: Sample Condition Upon Receipt(SCUR)	Document Revised: 26FEB2016 Page 1 of 2
	Document No.: F-MEC-CS-009-rev.02	Issuing Authority: Pace Mechanicsville Quality Office

Sample Condition Upon Receipt

Client Name: Golder/Bremo **Project #:** T4

WO# : 92297717

92297717

Courier: ☐ Commercial ☐ Fed Ex ☐ UPS ☐ USPS ☐ Client ☑ Pace ☐ Other:____

Custody Seal Present? ☑ Yes ☐ No **Seals Intact?** ☑ Yes ☐ No

Packing Material: ☐ Bubble Wrap ☑ Bubble Bags ☐ None ☐ Other:____

Date/Initials Person Examining Contents 5-16-16 RSB

Thermometer: ☑ RMD001 ☐ ____ **Type of Ice:** ☑ Wet ☐ Blue ☐ None ☑ Samples on ice, cooling process has begun

Correction Factor: 0.0°C **Cooler Temp Corrected (°C):** 1.3 **Biological Tissue Frozen?** ☐ Yes ☐ No ☐ N/A

Temp should be above freezing to 6°C

USDA Regulated Soil (☐ N/A, water sample)

Did samples originate in a quarantine zone within the United States: CA, NY, or SC (check maps)? ☐ Yes ☐ No

Did samples originate from a foreign source (internationally, including Hawaii and Puerto Rico)? ☐ Yes ☐ No

				COMMENTS:
Chain of Custody Present?	☑ Yes	☐ No	☐ N/A	1.
Chain of Custody Filled Out?	☑ Yes	☐ No	☐ N/A	2.
Chain of Custody Relinquished?	☑ Yes	☐ No	☐ N/A	3.
Sampler Name and/or Signature on COC?	☑ Yes	☐ No	☐ N/A	4.
Samples Arrived within Hold Time?	☑ Yes	☐ No	☐ N/A	5.
Short Hold Time Analysis (<72 hr)?	☐ Yes	☑ No	☐ N/A	6.
Rush Turn Around Time Requested?	☑ Yes	☐ No	☐ N/A	7.
Sufficient Volume?	☑ Yes	☐ No	☐ N/A	8.
Correct Containers Used?	☑ Yes	☐ No	☐ N/A	9.
-Pace Containers Used?	☑ Yes	☐ No	☐ N/A	
Containers Intact?	☑ Yes	☐ No	☐ N/A	10.
Filtered Volume Received for Dissolved Tests?	☐ Yes	☐ No	☑ N/A	11. Note if sediment is visible in the dissolved container
Sample Labels Match COC?	☑ Yes	☐ No	☐ N/A	12.
-Includes Date/Time/ID/Analysis Matrix: WW				
All containers needing acid/base preservation have been checked?	☑ Yes	☐ No	☐ N/A	13.
All containers needing preservation are found to be in compliance with EPA recommendation? (HNO_3, H_2SO_4, HCl<2; NaOH >9 Sulfide, NaOH>12 Cyanide)	☑ Yes	☐ No	☐ N/A	
Exceptions: VOA, Coliform, TOC, Oil and Grease, DRO/8015 (water) DOC,LLHg	☐ Yes	☐ No	☐ N/A	
Samples checked for dechlorination	☐ Yes	☐ No	☑ N/A	14.
Headspace in VOA Vials (>5-6mm)?	☐ Yes	☐ No	☑ N/A	15.
Trip Blank Present?	☐ Yes	☐ No	☑ N/A	16.
Trip Blank Custody Seals Present?	☐ Yes	☐ No	☑ N/A	
Pace Trip Blank Lot # (if purchased): ____				

CLIENT NOTIFICATION/RESOLUTION **Field Data Required?** ☐ Yes ☐ No

Person Contacted: ____ Date/Time: ____

Comments/Resolution: ____

Project Manager SCURF Review: NMG **Date:** 5/16/16

Project Manager SRF Review: NMG **Date:** 5/16/16

Note: Whenever there is a discrepancy affecting North Carolina compliance samples, a copy of this form will be sent to the North Carolina DEHNR Certification Office (i.e. Out of hold, incorrect preservative, out of temp, incorrect containers)

00016447

Pace Analytical
www.pacelabs.com

CHAIN-OF-CUST Y / Analytical Request Document

The Chain-of-Custody is a LEGAL DOCUMENT. All relevant fields must be completed accurately.

Page: 1 of 1

Section A Required Client Information:		Section B Required Project Information:		Section C Invoice Information:	
Company:	Golder Associates	Report To:	Mormand@golder.com	Attention:	Meagan Ormand
Address:	2108 W Laburnum Ave, Ste 200	Copy To:	Martha_Smith@golder.com	Company Name:	Golder Associates
	Richmond,VA 23227		Ron_Difrancesco@golder.com	Address:	gaiapdataentry_invoices@golder.com
Email To:	Mormand@golder.com	Purchase Order No.:		Pace Quote Reference:	
Phone:	804-551-0129 Fax: 804-358-2900	Project Name:	Bremo Weekly Process	Pace Project Manager:	
Requested Due Date/TAT:	24 HOUR	Project Number:	1520-347.2 00	Pace Profile #:	

REGULATORY AGENCY: ☐ NPDES ☐ GROUND WATER ☐ DRINKING WATER ☐ UST ☐ RCRA ☐ OTHER

Site Location STATE: VA

Requested Analysis Filtered (Y/N)

ITEM #	Section D Required Client Information: SAMPLE ID (A-Z, 0-9 / ,-) Sample IDs MUST BE UNIQUE	Valid Matrix Codes: MATRIX / CODE — DRINKING WATER DW; WATER WT; WASTE WATER WW; PRODUCT P; SOIL/SOLID SL; OIL OL; WIPE WP; AIR AR; OTHER OT; TISSUE TS	MATRIX CODE (see valid codes to left)	SAMPLE TYPE (G=GRAB C=COMP)	COLLECTED: COMPOSITE START DATE	COMPOSITE START TIME	COMPOSITE END/GRAB DATE	COMPOSITE END/GRAB TIME	SAMPLE TEMP AT COLLECTION	# OF CONTAINERS	Preservatives: Unpreserved	H_2SO_4	HNO_3	HCl	NaOH	$Na_2S_2O_3$	Methanol	Other	Y/N	Analysis Test: 200.8 - Sb, As, Cd, Cr (III)	200.8 - Pb, Ni, Se, Zn, Cu	200.8 - Ag, Th	245.1 - Hg	218.6(7) - Cr (VI)	SM4500 - Chloride	1664B - Oil&Grease	350.1 - Ammonia-N	SM2540D - TSS	200.7 - Hardness			Residual Chlorine (Y/N)	92297717 001 Pace Project No./ Lab I.D.
1	T4-160515-1000-53		WW	G	--	:	5/15/16	10:00		10	X		X	X	X			X	X	X	X	X	X	X	X	X	X			N	pH analysis @ 10:09; pH = 8.1
2																																	
3																																	
4																																	
5																																	
6																																	
7																																	
8																																	
9																																	
10																																	
11																																	
12																																	

ADDITIONAL COMMENTS	RELINQUISHED BY / AFFILIATION	DATE	TIME	ACCEPTED BY / AFFILIATION	DATE	TIME	SAMPLE CONDITIONS
All analyses to be performed under Golder-Pace MSA dated 12/19/2008	(Golder)	5/15/16	1700	Golder	5/15/16	1700	
	Golder	5/16/16	1005		5-16	14:04	1.3

SAMPLER NAME AND SIGNATURE

PRINT Name of SAMPLER:

SIGNATURE of SAMPLER: DATE Signed (MM/DD/YY): 5/15/16

Temp in °C	Received on Ice (Y/N)	Custody Sealed Cooler (Y/N)	Samples Intact (Y/N)

*Important Note: By signing this form you are accepting Pace's NET 30 day payment terms and agreeing to late charges of 1.5% per month for any invoices not paid within 30 days.