~~25~~ p 215

EPA Region 5 Records Ctr.
297068

October 22, 1984

POLREP 11 - Immediate Removal - Enviro Chem Site, Zionsville, Indiana

A. Pollution - Actions for cleaning/disposal of tanks and cooling water pond.

B. Action - 54 of 56 tanks have been cleaned and staged. A total of 549,000 gallons of contaminated surface water have been shipped off site. 149 cubic yards of site debris, 660 cubic yards of solidified tank sludge, 15,000 gallons of liquid sludge and 10 drums of PCB oils and sludge have been disposed off site.

C. Future Action - 2 tanks remain to be cleaned; about 350 cubic yards of solidified sludge, 10,000 gallons of liquid sludge, 50,000 gallons of surface water and 10,000 gallons of PCB liquids remain to be removed from the site.

D. Expenditures - Approximately $660,000 have been expended; $310,000 remains in the contract ceiling.

Norman Niedergang
On-Scene Coordinator

Copies: Bartlett/Diefenbach/Niedergang, Leininger, Public Affairs