LANE *Electrolog* WELLS

LOS ANGELES

COMPANY: Pacific Western Oil Corp.
WELL: Los Alamos #28
FIELD: Del Norte
COUNTY: Rio Arriba
STATE: New Mexico

SECTION: 27 TWP: 29 N RGE: 4 W

ELEVATION: DF: 6,500 GL: 6,490

Date: 1-7-57
Run No. 1
Depth Driller: 7,570
Depth Logger: 7,570
Bottom Log Interval: 7,570
Top Log Interval: 3,000
Casing Driller: 9 5/8" @ 3,000
Casing Logger: 3,000
Bit Size: 8 3/4"
Type Fluid: Gel Chem
Viscosity: 50
Density: 9.2
Fluid Loss: 8.0
Source of Sample: Flowline
Rm @ Meas. Temp.: .61 @ 74°F
Rmf @ Meas. Temp.: .49 @ 74°F
Rmc @ Meas. Temp.: .42 @ 74°F
Source: Rmf: Rmc: Measured
Rm @ BHT: .31 @ 150°F
Time Circ. Stopped: 3:30 PM
Max. Rec. Temp.: 150°F
Equipment Number: 5-7
Location: Ch. 5

Recorded by: H. Hunt
Witnessed by: H. Hunt

REMARKS

CHARTER OF HOLE

Run No. 1	3,000	To 3,570	570	To 7,570	
Run No. 2					
Run No. 3					
Run No. 4					

Type	9 5/8"		
Weight	32.3#		
Grade	H-40		
Thd.	8 Rd.		
Cpl.	Lt. Wt.		
Depth Set	3,000		
Hole Size	12 1/4"		
Cement	1,000 sx		
Type Cement	Regular		
Additives	2% Gel		
Slurry Wt.	15.6		
Water Loss			
Plug Down	7:00 PM		
Cmt. Rev.	Yes		
Cmt. Top	Surface		
Method	Pump & Plug		
Equipment	Halliburton		
Time Set	8 hrs.		

Type			
Weight			
Grade			
Thd.			
Cpl.			
Depth Set			
Hole Size			
Cement			
Type Cement			
Additives			
Slurry Wt.			
Water Loss			
Plug Down			
Cmt. Rev.			
Cmt. Top			
Method			
Equipment			
Time Set			

Type			
Weight			
Grade			
Thd.			
Cpl.			
Depth Set			
Hole Size			
Cement			
Type Cement			
Additives			
Slurry Wt.			
Water Loss			
Plug Down			
Cmt. Rev.			
Cmt. Top			
Method			
Equipment			
Time Set			

Equipment Number: 5-7

REMARKS



PACIFIC WESTERN OIL CORP. LOS ALAMOS NO.28

SAY CANYON