POOR LEGIBILITY

ONE OR MORE PAGES IN THIS DOCUMENT ARE DIFFICULT TO READ
DUE TO THE QUALITY OF THE ORIGINAL

SEMS-RM DOCID # 1164762

July 9, 1964

Richard H. Pratt, Assistant Director of Public Works

Eugene Downs, Public Works Superintendent

SEWER MAIN COLLAPSE - MOFFETT BOULEVARD

On Monday, June 29, 1964, I dispatched a sewer crew to investigate a sewer stoppage at the Raytheon Building on Moffett Boulevard. The investigation revealed we had a stoppage in the Central Avenue sewer main. The stoppage was measured out to be in the same location as the Moffett Blvd. Storm Drain. Previous settlements along the storm drain line prompted immediate excavation. The excavation revealed a settlement and collapse of 15 feet of sewer main. The necessary repairs were made and fill sand was used as backfill.

This was the second collapse of the Central Avenue Sewer Main at this intersection. The first collapse occurred about a year ago in the water line trench. McGuire & Hester was the contractor who installed the Storm Drain and water line on Moffett Blvd.

EUGENE DOWNS

ED:la

City Manager
Dir. Public Works
Scott
Public Works Supt.
File