Pace Analytical Services, LLC
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

March 09, 2017

Dave Blye
Environmental Standards, Inc.
1140 Valley Forge Road
PO Box 810
Valley Forge, PA 19482

RE: Project: Hudson River Remedial Action M
Pace Project No.: 10380570

Dear Dave Blye:
Enclosed are the analytical results for sample(s) received by the laboratory on March 02, 2017. The results relate only to the samples included in this report. Results reported herein conform to the most current, applicable TNI/NELAC standards and the laboratory's Quality Assurance Manual, where applicable, unless otherwise noted in the body of the report.

If you have any questions concerning this report, please feel free to contact me.

Sincerely,

Carol Davy
carol.davy@pacelabs.com
1(612)607-6436
Project Manager

Enclosures

cc: Mark LaRue, Anchor QEA
Meg Michell, Environmental Standards, Inc.
Christopher Yates, Anchor QEA, LLC

Pace Analytical Services, LLC
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

CERTIFICATIONS

Project: Hudson River Remedial Action M
Pace Project No.: 10380570

Minnesota Certification IDs

1700 Elm Street SE Suite 200, Minneapolis, MN 55414
Alaska Certification UST-107
525 N 8th Street, Salina, KS 67401
A2LA Certification #: 2926.01
Alaska Certification #: UST-078
Alaska Certification #MN00064
Alabama Certification #40770
Arizona Certification #: AZ-0014
Arkansas Certification #: 88-0680
California Certification #: 01155CA
Colorado Certification #Pace
Connecticut Certification #: PH-0256
EPA Region 8 Certification #: 8TMS-L
Florida/NELAP Certification #: E87605
Guam Certification #:14-008r
Georgia Certification #: 959
Georgia EPD #: Pace
Idaho Certification #: MN00064
Hawaii Certification #MN00064
Illinois Certification #: 200011
Indiana Certification#C-MN-01
Iowa Certification #: 368
Kansas Certification #: E-10167
Kentucky Dept of Envi. Protection - DW #90062
Kentucky Dept of Envi. Protection - WW #:90062
Louisiana DEQ Certification #: 3086
Louisiana DHH #: LA140001
Maine Certification #: 2013011
Maryland Certification #: 322
Michigan DEPH Certification #: 9909
Minnesota Certification #: 027-053-137
Mississippi Certification #: Pace
Montana Certification #: MT0092
Nevada Certification #: MN_00064
Nebraska Certification #: Pace
New Jersey Certification #: MN-002
New York Certification #: 11647
North Carolina Certification #: 530
North Carolina State Public Health #: 27700
North Dakota Certification #: R-036
Ohio EPA #: 4150
Ohio VAP Certification #: CL101
Oklahoma Certification #: 9507
Oregon Certification #: MN200001
Oregon Certification #: MN300001
Pennsylvania Certification #: 68-00563
Puerto Rico Certification
Saipan (CNMI) #:MP0003
South Carolina #:74003001
Texas Certification #: T104704192
Tennessee Certification #: 02818
Utah Certification #: MN000642013-4
Virginia DGS Certification #: 251
Virginia/VELAP Certification #: Pace
Washington Certification #: C486
West Virginia Certification #: 382
West Virginia DHHR #:9952C
Wisconsin Certification #: 999407970

Pace Analytical Services, LLC
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

SAMPLE SUMMARY

Project: Hudson River Remedial Action M
Pace Project No.: 10380570

Lab ID	Sample ID	Matrix	Date Collected	Date Received
10380570001	**OWS-BDUP-T170228161518 DUP**	Water	02/23/17 00:00	03/02/17 09:45
10380570002	**OWS-WAFO-T170228161359 ENV**	Water	02/23/17 11:15	03/02/17 09:45

Pace Analytical Services, LLC
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

SAMPLE ANALYTE COUNT

Project: Hudson River Remedial Action M
Pace Project No.: 10380570

Lab ID	Sample ID	Method	Analysts	Analytes Reported	Laboratory
10380570001	**OWS-BDUP-T170228161518 DUP**	SM 2540D	JFP	1	PASI-M
10380570002	**OWS-WAFO-T170228161359 ENV**	SM 2540D	JFP	1	PASI-M

Pace Analytical Services, LLC
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

PROJECT NARRATIVE

Project: Hudson River Remedial Action M
Pace Project No.: 10380570

Method: **SM 2540D**
Description: 2540D TSS, Low Level
Client: Anchor QEA, LLC
Date: March 09, 2017

General Information:
2 samples were analyzed for SM 2540D. All samples were received in acceptable condition with any exceptions noted below or on the chain-of custody and/or the sample condition upon receipt form (SCUR) attached at the end of this report.

Hold Time:
The samples were analyzed within the method required hold times with any exceptions noted below.

Method Blank:
All analytes were below the report limit in the method blank, where applicable, with any exceptions noted below.

Laboratory Control Spike:
All laboratory control spike compounds were within QC limits with any exceptions noted below.

Matrix Spikes:
All percent recoveries and relative percent differences (RPDs) were within acceptance criteria with any exceptions noted below.

Additional Comments:

This data package has been reviewed for quality and completeness and is approved for release.

Pace Analytical Services, LLC
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

ANALYTICAL RESULTS

Project: Hudson River Remedial Action M
Pace Project No.: 10380570

Sample: OWS-BDUP-T170228161518 DUP **Lab ID: 10380570001** Collected: 02/23/17 00:00 Received: 03/02/17 09:45 Matrix: Water

Parameters	Results	Units	PQL	MDL	DF	Prepared	Analyzed	CAS No.	Qual
2540D TSS, Low Level	Analytical Method: SM 2540D								
Total Suspended Solids	**20.0**	mg/L	1.0	0.50	1		03/02/17 18:21		

REPORT OF LABORATORY ANALYSIS

Pace Analytical Services, LLC
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

ANALYTICAL RESULTS

Project: Hudson River Remedial Action M
Pace Project No.: 10380570

Sample: OWS-WAFO-T170228161359 ENV **Lab ID: 10380570002** Collected: 02/23/17 11:15 Received: 03/02/17 09:45 Matrix: Water

Parameters	Results	Units	PQL	MDL	DF	Prepared	Analyzed	CAS No.	Qual
2540D TSS, Low Level	Analytical Method: SM 2540D								
Total Suspended Solids	**20.4**	mg/L	1.0	0.50	1		03/02/17 18:21		

REPORT OF LABORATORY ANALYSIS

Pace Analytical Services, LLC
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

QUALITY CONTROL DATA

Project: Hudson River Remedial Action M
Pace Project No.: 10380570

QC Batch: 462317 Analysis Method: SM 2540D
QC Batch Method: SM 2540D Analysis Description: 2540D TSS, Low Level
Associated Lab Samples: 10380570001, 10380570002

METHOD BLANK: 2528096 Matrix: Water
Associated Lab Samples: 10380570001, 10380570002

Parameter	Units	Blank Result	Reporting Limit	MDL	Analyzed	Qualifiers
Total Suspended Solids	mg/L	<1.0	1.0	0.50	03/02/17 18:21	

LABORATORY CONTROL SAMPLE & LCSD: 2528097 2528098

Parameter	Units	Spike Conc.	LCS Result	LCSD Result	LCS % Rec	LCSD % Rec	% Rec Limits	RPD	Max RPD	Qualifiers
Total Suspended Solids	mg/L	100	104	100	104	100	80-120	4	10	

Results presented on this page are in the units indicated by the "Units" column except where an alternate unit is presented to the right of the result.

REPORT OF LABORATORY ANALYSIS

Pace Analytical Services, LLC
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

QUALIFIERS

Project: Hudson River Remedial Action M
Pace Project No.: 10380570

DEFINITIONS

DF - Dilution Factor, if reported, represents the factor applied to the reported data due to dilution of the sample aliquot.

ND - Not Detected at or above adjusted reporting limit.

J - Estimated concentration above the adjusted method detection limit and below the adjusted reporting limit.

MDL - Adjusted Method Detection Limit.

PQL - Practical Quantitation Limit.

RL - Reporting Limit.

S - Surrogate

1,2-Diphenylhydrazine decomposes to and cannot be separated from Azobenzene using Method 8270. The result for each analyte is a combined concentration.

Consistent with EPA guidelines, unrounded data are displayed and have been used to calculate % recovery and RPD values.

LCS(D) - Laboratory Control Sample (Duplicate)

MS(D) - Matrix Spike (Duplicate)

DUP - Sample Duplicate

RPD - Relative Percent Difference

NC - Not Calculable.

SG - Silica Gel - Clean-Up

U - Indicates the compound was analyzed for, but not detected.

N-Nitrosodiphenylamine decomposes and cannot be separated from Diphenylamine using Method 8270. The result reported for each analyte is a combined concentration.

Pace Analytical is TNI accredited. Contact your Pace PM for the current list of accredited analytes.

TNI - The NELAC Institute.

LABORATORIES

PASI-M Pace Analytical Services - Minneapolis

Pace Analytical Services, LLC
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

QUALITY CONTROL DATA CROSS REFERENCE TABLE

Project: Hudson River Remedial Action M
Pace Project No.: 10380570

Lab ID	Sample ID	QC Batch Method	QC Batch	Analytical Method	Analytical Batch
10380570001	**OWS-BDUP-T170228161518 DUP**	SM 2540D	462317		
10380570002	**OWS-WAFO-T170228161359 ENV**	SM 2540D	462317		

10380570

10380570

ANCHOR QEA

305 West Grand Avenue Montvale, NJ 07645 Ph: 201-930-9890

ENVIRONMENTAL SAMPLE CHAIN OF CUSTODY

COC ID: COC170228162105PACE
Sample Custodian: CCY
Lab: PACE

Client: General Electric Company

Project: Hudson River Remedial Action Monitoring Program - Resuspension Monitoring

COC Sample Number	Field Sample ID	QA/QC	Matrix **	Date Collected	Time Collected	Media*	# Containers	TEST REQUESTED	METHOD	MS	MSD	LD	Turn Around Time (hrs)	Preservative
001	OWS-BDUP-T170228161518	DUP	W	02/23/2017		W	2							
								Total Suspended Solids	SM 2540D	N	N	N	504	4degC
								CS PCBs	NE294_02	N	N	N	504	4degC
002	OWS-WAFO-T170228161359	ENV	W	02/23/2017	11:15	W	2							
								Total Suspended Solids	SM 2540D	N	N	N	504	4degC
								CS PCBs	NE294_02	N	N	N	504	4degC

001

002

PACE Contact:
Chris Brenner

Contact Info
Chris Yates
Anchor QEA
4300 Rt 50
Saratoga Springs NY 12866
518 792 3709
CYATES@ANCHORQEA.COM

Comments: Note: PCB Sample Archived at PACE Schenectady

Relinquished by:	Received by:	Relinquished by:	Received by:	Relinquished by:	Received by:
Signature	Signature	Signature	Signature	Signature	Signature
Print Name Chris Yates	Print Name FEDEX	Print Name	Print Name Rory	Print Name	Print Name
Company AQEA	Company	Company	Company Pace	Company	Company
Date/Time 2/28/17 1630	Date/Time	Date/Time	Date/Time 3/2/17 945	Date/Time	Date/Time

Date Printed: 2/28/2017

* S= SEDIMENT, W= WATER, PW= PORE WATER

** W = Total/Whole, D = Dissolved, R = Residue, S = Sediment

T=0.1°C

Pace Analytical	Document Name: Sample Condition Upon Receipt Form	Document Revised: 19Dec2016 Page 1 of 2
	Document No.: F-MN-L-213-rev.20	Issuing Authority: Pace Minnesota Quality Office

Sample Condition Upon Receipt

Client Name: Anchor

Project #: WO# : 10380570

10380570

Courier: ☑ Fed Ex ☐ UPS ☐ USPS ☐ Client
☐ Commercial ☐ Pace ☐ SpeeDee ☐ Other:

Tracking Number: 7857 5698 2851

Custody Seal on Cooler/Box Present? ☑ Yes ☐ No **Seals Intact?** ☑ Yes ☐ No

Optional: Proj. Due Date: Proj. Name:

Packing Material: ☐ Bubble Wrap ☐ Bubble Bags ☐ None ☑ Other: PB **Temp Blank?** ☑ Yes ☐ No

Thermometer Used: ☑ 151401163 ☐ 151401164 **Type of Ice:** ☑ Wet ☐ Blue ☐ None ☐ Samples on ice, cooling process has begun

Cooler Temp Read (°C): 0.0 **Cooler Temp Corrected (°C):** 0.1 **Biological Tissue Frozen?** ☐ Yes ☐ No ☑ N/A

Temp should be above freezing to 6°C **Correction Factor:** +0.1 **Date and Initials of Person Examining Contents:** RG 3/2/17

USDA Regulated Soil (☑ N/A, water sample)

Did samples originate in a quarantine zone within the United States: AL, AR, CA, FL, GA, ID, LA. MS, NC, NM, NY, OK, OR, SC, TN, TX or VA (check maps)? ☐ Yes ☑ No

Did samples originate from a foreign source (internationally, including Hawaii and Puerto Rico)? ☐ Yes ☑ No

If Yes to either question, fill out a Regulated Soil Checklist (F-MN-Q-338) and include with SCUR/COC paperwork.

		COMMENTS:
Chain of Custody Present?	☑ Yes ☐ No	1.
Chain of Custody Filled Out?	☑ Yes ☐ No	2.
Chain of Custody Relinquished?	☑ Yes ☐ No	3.
Sampler Name and/or Signature on COC?	☐ Yes ☐ No ☑ N/A	4.
Samples Arrived within Hold Time?	☑ Yes ☐ No	5.
Short Hold Time Analysis (<72 hr)?	☑ Yes ☐ No	6.
Rush Turn Around Time Requested?	☐ Yes ☑ No	7.
Sufficient Volume?	☑ Yes ☐ No	8.
Correct Containers Used?	☑ Yes ☐ No	9. ~~canned in plastic container — not~~ appropriate for PCBs.
-Pace Containers Used?	☑ Yes ☐ No	
Containers Intact?	☑ Yes ☐ No	10.
Filtered Volume Received for Dissolved Tests?	☐ Yes ☐ No ☑ N/A	11. Note if sediment is visible in the dissolved container
Sample Labels Match COC? -Includes Date/Time/ID/Analysis Matrix: WT	☐ Yes ☑ No	12. Sample OWS-BDUP-T17022816158 NO Date or time on label WO time on COC
All containers needing acid/base preservation have been checked?	☐ Yes ☐ No ☑ N/A	13. ☐ HNO_3 ☐ H_2SO_4 ☐ NaOH Positive for Res. Chlorine? Y N
All containers needing preservation are found to be in compliance with EPA recommendation? (HNO_3, H_2SO_4, <2pH, NaOH >9 Sulfide, NaOH>12 Cyanide)	☐ Yes ☐ No ☑ N/A	Sample #
Exceptions: VOA, Coliform, TOC/DOC Oil and Grease, DRO/8015 (water) and Dioxin.	☐ Yes ☐ No ☑ N/A	Initial when completed: Lot # of added preservative:
Headspace in VOA Vials (>6mm)?	☐ Yes ☐ No ☑ N/A	14.
Trip Blank Present?	☐ Yes ☐ No ☑ N/A	15.
Trip Blank Custody Seals Present?	☐ Yes ☐ No ☑ N/A	
Pace Trip Blank Lot # (if purchased):		

CLIENT NOTIFICATION/RESOLUTION **Field Data Required?** ☐ Yes ☐ No

Person Contacted: Date/Time:

Comments/Resolution: PCB samples are archived at Schenectady. First sample is a DUP, so no time of collection recorded.

Project Manager Review: Carol Doug **Date:** 3/2/17

Note: Whenever there is a discrepancy affecting North Carolina compliance samples, a copy of this form will be sent to the North Carolina DEHNR Certification Office (i.e out of hold, incorrect preservative, out of temp, incorrect containers).

Analytical Data Package

Prepared by:

Pace Analytical Services

Pace Project No.: 10380570

Table Of Contents

InOrganic

Gravimetric

Analytical Results (Form 1-IN) 1
Blanks (Form 3-IN) 3
Duplicates (Form 6-IN) 4
Laboratory Control Spike (Form 7-IN) 5
Method Detection Limits (Form 9-IN) 7
Preparation Log (Form 12-IN) 8
Analysis Run Log (Form 13-IN) 9
Preparation Logs Raw Data 10

SAMPLE NO.

OWS-BDUP-T170228161518 DUP

FORM I INORGANIC-1

INORGANIC ANALYSIS DATA SHEET

Lab Name: Pace Analytical - Minnesota SDG No. : 10380570 Contract: Hudson River Remedial Action

Lab Sample ID: 10380570001 Percent Moisture:

CAS No.	Analyte	Concentration	Q	Units	DF	Analysis Date/Time
	Total Suspended Solids	20.0		mg/L	1	03/02/2017 18:21

SAMPLE NO.

OWS-WAFO-T170228161359 ENV

FORM I INORGANIC-1

INORGANIC ANALYSIS DATA SHEET

Lab Name: Pace Analytical - Minnesota SDG No. : 10380570 Contract: Hudson River Remedial Action

Lab Sample ID: 10380570002 Percent Moisture:

CAS No.	Analyte	Concentration	Q	Units	DF	Analysis Date/Time
	Total Suspended Solids	20.4		mg/L	1	03/02/2017 18:21

FORM III INORGANIC-1

BLANKS

Lab Name: Pace Analytical - Minnesota SDG No. : 10380570 Contract : Hudson River Remedial Action M

Method Blank Matrix: Water Instrument ID: 10WET4

Method Blank Concentration Units: mg/L

Analyte	Initial Calibration Blank		Continuing Calibration Blank						Method Blank	
		C		C		C		C	2528096	C
Total Suspended Solids									<1.0	U

SAMPLE NO.

2528098LCSD

FORM VI INORGANIC-1
DUPLICATES

Lab Name: Pace Analytical - Minnesota SDG No. : 10380570 Contract: Hudson River Remedial Action

Matrix: Water Concentration Units: mg/L

Percent Moisture: Basis: Wet

Analyte	Control Limit	Sample	Duplicate	RPD
Total Suspended Solids	10	104	100	4

SAMPLE NO.

2528097LCS

FORM VII INORGANIC-1
LABORATORY CONTROL SAMPLE

Lab Name: Pace Analytical - Minnesota SDG No. : 10380570 Contract: Hudson River Remedial Action

Matrix: Water

Analyte	Units	True	Found	%R	Limits	
Total Suspended Solids	mg/L	100	104	104	80	120

SAMPLE NO.

2528098LCSD

FORM VII INORGANIC-2
LABORATORY CONTROL SAMPLE

Lab Name: Pace Analytical - Minnesota SDG No. : 10380570 Contract: Hudson River Remedial Action

Matrix: Water

Analyte	Units	True	Found	%R	Limits	
Total Suspended Solids	mg/L	100	100	100	80	120

FORM IX INORGANIC-1
METHOD DETECTION LIMITS

Lab Name: Pace Analytical - Minnesota SDG No. : 10380570 Contract: Hudson River Remedial Action M

Preparation Method: SM 2540D Instrument ID: 10WET4

Concentration Units: mg/L

Analyte	PQL	MDL	MDL Date
Total Suspended Solids	2.0	1.0	04/01/2015

FORM XII INORGANIC-1
PREPARATION LOG

Lab Name: Pace Analytical - Minnesota SDG No. : 10380570 Contract: Hudson River Remedial Action M

Preparation Method: SM 2540D Batch: WET 52401

Lab Sample ID	Sample Name	Preparation Date	Initial Volume (mL)	Final Volume (mL)
2528096	2528096	03/02/2017	1000	500
2528097	2528097	03/02/2017	1000	500
2528098	2528098	03/02/2017	1000	500
10380570001	OWS-BDUP-	03/02/2017	1000	500
10380570002	OWS-WAFO-	03/02/2017	1000	500

FORM XIII INORGANIC-1

ANALYSIS RUN LOG

Lab Name: Pace Analytical - Minnesota SDG No. : 10380570 Contract: Hudson River Remedial Action M

Instrument ID: 10WET4 Analysis Method: SM 2540D

Start Date: 03/02/2017 18:21 End Date: 03/02/2017 18:21

Sample Name	Lab Sample ID	D/F	Date	Time	tssw
2528096BLANK	2528096	1	03/02/2017	18:21	X
2528097LCS	2528097	1	03/02/2017	18:21	X
2528098LCSD	2528098	1	03/02/2017	18:21	X
OWS-BDUP-T170228161518	10380570001	1	03/02/2017	18:21	X
OWS-WAFO-	10380570002	1	03/02/2017	18:21	X

Prep Log Report

Batch Information: WET 52401 TSS LL

Template Version: F-MN-I-326-Rev.03 (24Jan2017)

Analysis Method	SM 2540D	Analyzed By	JFP	Instrument	10WET4	Acceptance Range:	103-105 C
Oven ID	10WET77	Thermometer ID	2113652	Oven Temp Correction Factor	-1	Oven Temp In1 | Corr | Date/Time | Init	106.0 | 105.0 | 03/02/2017 18:21 | JFP
Oven Temp Out1 | Corr | Date/Time | Init	103.0 | 102.0 | 03/03/2017 09:03 | NAS	Desic. In 1 ID | Date/Time | Init	8 | 03/03/2017 09:03 | NAS	Desic. Out 1 Date/Time | Init	03/03/2017 10:59 | NAS	Oven Temp In2 | Corr | Date/Time | Init	105.0 | 104.0 | 03/03/2017 11:03 | NAS
Oven Temp Out2 | Corr | Date/Time | Init	105.0 | 104.0 | 03/03/2017 12:06 | NAS	Desic. In 2 ID | Date/Time | Init	8 | 03/03/2017 12:06 | NAS	Desic. Out 2 Date/Time | Init	03/03/2017 13:21 | NAS	Reviewed By	KEO
Reviewed By Date	03/03/2017 17:32	Batch Notes					

Sample Information:

QC Rule	Sample Type	Lab Sample ID	Select	ID	TSS Final (mg/L)	TSS Posted (mg/L)	Run Date/Time	Initial Volume (mL)	TSS Filters ()	Filter Wt 1 (g)	Filter Use 1	Oven Wt 1 (g)	Oven Use 1	Oven Wt 2 (g)
2540D WLL	BLANK	**2528096**	Y	cHA9P	0.0000	0.0000	03/02/2017 18:21	1000	111397 ()	0.1144	M	0.1144	N	0.1144
2540D WLL	LCS	**2528097**	Y	cH9TF	104.00	208.00	03/02/2017 18:21	1000	111397 ()	0.1155	M	0.2200	N	0.2195
2540D WLL	LCSD	**2528098**	Y	cHA9Q	100.10	200.20	03/02/2017 18:21	1000	111397 ()	0.1153	M	0.2155	N	0.2154
2540D WLL	PS	**10380570001**	Y	cHA9R	20.000	40.000	03/02/2017 18:21	1000	111397 ()	0.1158	M	0.1358	N	0.1358
2540D WLL	PS	**10380570002**	Y	cHA9S	20.400	40.800	03/02/2017 18:21	1000	111397 ()	0.1144	M	0.1348	N	0.1348

QC Rule	Sample Type	Lab Sample ID	Oven Use 2	Oven %Diff 1&2	Oven Wt Diff 1&2	Sample Notes	TS/TDS-SPK (mL)
2540D WLL	BLANK	**2528096**	Y	NaN	0.0000		
2540D WLL	LCS	**2528097**	Y	0.47962	0.0005		112198 (50)
2540D WLL	LCSD	**2528098**	Y	0.099850	0.0001		112198 (50)
2540D WLL	PS	**10380570001**	Y	0.0000	0.0000		
2540D WLL	PS	**10380570002**	Y	0.0000	0.0000		

Standard Notes:

112198: TS/TSS/TDS Handmade Standard, Used