Pace Analytical Services, LLC
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

September 25, 2017

Dave Blye
Environmental Standards, Inc.
1140 Valley Forge Road
PO Box 810
Valley Forge, PA 19482

RE: Project: Hudson River Remedial Action M
Pace Project No.: 10403507

Dear Dave Blye:
Enclosed are the analytical results for sample(s) received by the laboratory on September 15, 2017. The results relate only to the samples included in this report. Results reported herein conform to the most current, applicable TNI/NELAC standards and the laboratory's Quality Assurance Manual, where applicable, unless otherwise noted in the body of the report.

If you have any questions concerning this report, please feel free to contact me.

Sincerely,

Carol Davy
carol.davy@pacelabs.com
1(612)607-6436
Project Manager

Enclosures

cc: Mark LaRue, Anchor QEA
Meg Michell, Environmental Standards, Inc.
Christopher Yates, Anchor QEA, LLC

Pace Analytical Services, LLC
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

CERTIFICATIONS

Project: Hudson River Remedial Action M
Pace Project No.: 10403507

Minnesota Certification IDs

1700 Elm Street SE, Suite 200, Minneapolis, MN 55414-2485
A2LA Certification #: 2926.01
Alabama Certification #: 40770
Alaska Contaminated Sites Certification #: UST-078
Alaska DW Certification #: MN00064
Arizona Certification #: AZ0014
Arkansas Certification #: 88-0680
California Certification #: MN00064
CNMI Saipan Certification #:MP0003
Colorado Certification #: MN00064
Connecticut Certification #: PH-0256
EPA Region 8+Wyoming Certification #: via MN 027-053-137
Florida Certification #: E87605
Georgia Certification #: 959
Guam EPA Certification #: MN00064
Hawaii Certification #: MN00064
Idaho Certification #: MN00064
Illinois Certification #: 200011
Indiana Certification #: C-MN-01
Iowa Certification #: 368
Kansas Certification #: E-10167
Kentucky DW Certification #: 90062
Kentucky WW Certification #: 90062
Louisiana DEQ Certification #: 03086
Louisiana DW Certification #: MN00064
Maine Certification #: MN00064
Maryland Certification #: 322
Massachusetts Certification #: M-MN064
Michigan Certification #: 9909
Minnesota Certification #: 027-053-137
Mississippi Certification #: MN00064
Montana Certification #: CERT0092
Nebraska Certification #: NE-OS-18-06
Nevada Certification #: MN00064
New Hampshire Certification #: 2081
New Jersey Certification #: MN002
New York Certification #: 11647
North Carolina DW Certification #: 27700
North Carolina WW Certification #: 530
North Dakota Certification #: R-036
Ohio DW Certification #: 41244
Ohio VAP Certification #: CL101
Oklahoma Certification #: 9507
Oregon NwTPH Certification #: MN300001
Oregon Secondary Certification #: MN200001
Pennsylvania Certification #: 68-00563
Puerto Rico Certification #: MN00064
South Carolina Certification #:74003001
Tennessee Certification #: TN02818
Texas Certification #: T104704192
Utah Certification #: MN00064
Virginia Certification #: 460163
Washington Certification #: C486
West Virginia DW Certification #: 9952 C
West Virginia DEP Certification #: 382
Wisconsin Certification #: 999407970
Wyoming via EPA Region 8 Certification #: 8TMS-L

Pace Analytical Services, LLC
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

SAMPLE SUMMARY

Project: Hudson River Remedial Action M
Pace Project No.: 10403507

Lab ID	Sample ID	Matrix	Date Collected	Date Received
10403507001	**OWS-SCHU-T170913160224**	Water	09/12/17 11:38	09/15/17 09:45
10403507002	**OWS-THIS-T170913160324**	Water	09/13/17 15:01	09/15/17 09:45
10403507003	**OWS-WAFO-T170913160126**	Water	09/12/17 09:53	09/15/17 09:45

Pace Analytical Services, LLC
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

SAMPLE ANALYTE COUNT

Project: Hudson River Remedial Action M
Pace Project No.: 10403507

Lab ID	Sample ID	Method	Analysts	Analytes Reported	Laboratory
10403507001	**OWS-SCHU-T170913160224**	SM 2540D	NAS	1	PASI-M
10403507002	**OWS-THIS-T170913160324**	SM 2540D	NAS	1	PASI-M
10403507003	**OWS-WAFO-T170913160126**	SM 2540D	NAS	1	PASI-M

Pace Analytical Services, LLC
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

PROJECT NARRATIVE

Project: Hudson River Remedial Action M
Pace Project No.: 10403507

Method: **SM 2540D**
Description: 2540D TSS, Low Level
Client: GE_Anchor QEA, LLC
Date: September 25, 2017

General Information:
3 samples were analyzed for SM 2540D. All samples were received in acceptable condition with any exceptions noted below or on the chain-of custody and/or the sample condition upon receipt form (SCUR) attached at the end of this report.

Hold Time:
The samples were analyzed within the method required hold times with any exceptions noted below.

Method Blank:
All analytes were below the report limit in the method blank, where applicable, with any exceptions noted below.

Laboratory Control Spike:
All laboratory control spike compounds were within QC limits with any exceptions noted below.

Matrix Spikes:
All percent recoveries and relative percent differences (RPDs) were within acceptance criteria with any exceptions noted below.

Duplicate Sample:
All duplicate sample results were within method acceptance criteria with any exceptions noted below.

QC Batch: 497455

D6: The precision between the sample and sample duplicate exceeded laboratory control limits.
- DUP (Lab ID: 2704927)
  - Total Suspended Solids

Additional Comments:

This data package has been reviewed for quality and completeness and is approved for release.

Pace Analytical Services, LLC
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

ANALYTICAL RESULTS

Project: Hudson River Remedial Action M
Pace Project No.: 10403507

Sample: OWS-SCHU-T170913160224 **Lab ID: 10403507001** Collected: 09/12/17 11:38 Received: 09/15/17 09:45 Matrix: Water

Parameters	Results	Units	PQL	MDL	DF	Prepared	Analyzed	CAS No.	Qual
2540D TSS, Low Level	Analytical Method: SM 2540D								
Total Suspended Solids	**1.3**	mg/L	1.0	0.52	1		09/19/17 08:43		

REPORT OF LABORATORY ANALYSIS

Pace Analytical Services, LLC
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

ANALYTICAL RESULTS

Project: Hudson River Remedial Action M
Pace Project No.: 10403507

Sample: OWS-THIS-T170913160324 **Lab ID: 10403507002** Collected: 09/13/17 15:01 Received: 09/15/17 09:45 Matrix: Water

Parameters	Results	Units	PQL	MDL	DF	Prepared	Analyzed	CAS No.	Qual
2540D TSS, Low Level	Analytical Method: SM 2540D								
Total Suspended Solids	**1.4**	mg/L	0.99	0.49	1		09/19/17 08:43		D6

REPORT OF LABORATORY ANALYSIS

Pace Analytical Services, LLC
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

ANALYTICAL RESULTS

Project: Hudson River Remedial Action M
Pace Project No.: 10403507

Sample: OWS-WAFO-T170913160126 **Lab ID: 10403507003** Collected: 09/12/17 09:53 Received: 09/15/17 09:45 Matrix: Water

Parameters	Results	Units	PQL	MDL	DF	Prepared	Analyzed	CAS No.	Qual
2540D TSS, Low Level	Analytical Method: SM 2540D								
Total Suspended Solids	**3.2**	mg/L	1.0	0.51	1		09/19/17 08:43		

REPORT OF LABORATORY ANALYSIS

Pace Analytical Services, LLC
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

QUALITY CONTROL DATA

Project: Hudson River Remedial Action M
Pace Project No.: 10403507

QC Batch: 497455 Analysis Method: SM 2540D
QC Batch Method: SM 2540D Analysis Description: 2540D TSS, Low Level
Associated Lab Samples: 10403507001, 10403507002, 10403507003

METHOD BLANK: 2704925 Matrix: Water
Associated Lab Samples: 10403507001, 10403507002, 10403507003

Parameter	Units	Blank Result	Reporting Limit	MDL	Analyzed	Qualifiers
Total Suspended Solids	mg/L	<1.0	1.0	0.50	09/19/17 08:43	

LABORATORY CONTROL SAMPLE: 2704926

Parameter	Units	Spike Conc.	LCS Result	LCS % Rec	% Rec Limits	Qualifiers
Total Suspended Solids	mg/L	100	93.8	94	80-120	

SAMPLE DUPLICATE: 2704927

Parameter	Units	10403507002 Result	Dup Result	RPD	Max RPD	Qualifiers
Total Suspended Solids	mg/L	1.4	1.6	18	10	D6

Results presented on this page are in the units indicated by the "Units" column except where an alternate unit is presented to the right of the result.

REPORT OF LABORATORY ANALYSIS

Pace Analytical Services, LLC
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

QUALIFIERS

Project: Hudson River Remedial Action M
Pace Project No.: 10403507

DEFINITIONS

DF - Dilution Factor, if reported, represents the factor applied to the reported data due to dilution of the sample aliquot.

ND - Not Detected at or above adjusted reporting limit.

TNTC - Too Numerous To Count

J - Estimated concentration above the adjusted method detection limit and below the adjusted reporting limit.

MDL - Adjusted Method Detection Limit.

PQL - Practical Quantitation Limit.

RL - Reporting Limit.

S - Surrogate

1,2-Diphenylhydrazine decomposes to and cannot be separated from Azobenzene using Method 8270. The result for each analyte is a combined concentration.

Consistent with EPA guidelines, unrounded data are displayed and have been used to calculate % recovery and RPD values.

LCS(D) - Laboratory Control Sample (Duplicate)

MS(D) - Matrix Spike (Duplicate)

DUP - Sample Duplicate

RPD - Relative Percent Difference

NC - Not Calculable.

SG - Silica Gel - Clean-Up

U - Indicates the compound was analyzed for, but not detected.

N-Nitrosodiphenylamine decomposes and cannot be separated from Diphenylamine using Method 8270. The result reported for each analyte is a combined concentration.

Pace Analytical is TNI accredited. Contact your Pace PM for the current list of accredited analytes.

TNI - The NELAC Institute.

LABORATORIES

PASI-M	Pace Analytical Services - Minneapolis

ANALYTE QUALIFIERS

D6	The precision between the sample and sample duplicate exceeded laboratory control limits.

Pace Analytical Services, LLC
1700 Elm Street - Suite 200
Minneapolis, MN 55414
(612)607-1700

QUALITY CONTROL DATA CROSS REFERENCE TABLE

Project: Hudson River Remedial Action M
Pace Project No.: 10403507

Lab ID	Sample ID	QC Batch Method	QC Batch	Analytical Method	Analytical Batch
10403507001	**OWS-SCHU-T170913160224**	SM 2540D	497455		
10403507002	**OWS-THIS-T170913160324**	SM 2540D	497455		
10403507003	**OWS-WAFO-T170913160126**	SM 2540D	497455		

10403507

ANCHOR QEA

305 West Grand Avenue Montvale, NJ 07645 Ph: 201-930-9090

Client: General Electric Company

ENVIRONMENTAL SAMPLE CHAIN OF CUSTODY

Project: Hudson River Remedial Action Monitoring Program - Resuspension Monitoring

COC ID: COC170913160600PACE
Sample Custodian: KMB
Lab: PACE

COC Sample Number	Field Sample ID	QA/QC	Matrix **	Date Collected	Time Collected	Media*	# Containers	TEST REQUESTED	METHOD	MS	MSD	LD	Turn Around Time (hrs)	Preservative
001	OWS-SCHU-T170913160224	ENV	W	09/12/2017	11:38	W	1							
								Total Suspended Solids	SM 2540D	N	N	N	480	4degC
002	OWS-THIS-T170913160324	ENV	W	09/13/2017	15:01	W	2							
								Total Suspended Solids	SM 2540D	N	N	Y	480	4degC
003	OWS-WAFO-T170913160126	ENV	W	09/12/2017	09:53	W	1							
								Total Suspended Solids	SM 2540D	N	N	N	480	4degC

001
002
003

Comments:

Relinquished by:	Received by:	Relinquished by:	Received by:	Relinquished by:	Received by:
Signature	Signature	Signature	Signature via Fedex →	Signature	Signature PACE
Print Name Jim Ryan	Print Name D. Bubnak	Print Name D. Bubnak	Print Name	Print Name	Print Name Mewkus Singh
Company Anchor QEA	Company PACE	Company PACE T:0.2°C	Company	Company	Company PACE
Date/Time 9/14/17	Date/Time 9/14/17 11:11	Date/Time 9/14/17 1600	Date/Time	Date/Time	Date/Time 9/15/17 945

Date Printed: 9/13/2017

* S= SEDIMENT, W= WATER, PW= PORE WATER

** W = Total/Whole, D = Dissolved, R = Residue, S = Sediment

Page 1 of 1

Pace Analytical	Document Name: **Sample Condition Upon Receipt Form**	Document Revised: 30Aug2017 Page 1 of 2
	Document No.: **F-MN-L-213-rev.21**	Issuing Authority: Pace Minnesota Quality Office

Sample Condition Upon Receipt

Client Name: Anchor QEA

Project #: WO# : 10403507

10403507

Courier: ☑ Fed Ex E ☐ UPS ☐ USPS ☐ Client ☐ Commercial ☐ Pace ☐ SpeeDee ☐ Other:

Tracking Number: 7359 2388 8455

Custody Seal on Cooler/Box Present? ☑ Yes ☐ No **Seals Intact?** ☑ Yes ☐ No MDJS 9/15/17

Optional: Proj. Due Date: Proj. Name:

Packing Material: ☐ Bubble Wrap ☐ Bubble Bags ☐ None ☑ Other: PB **Temp Blank?** ☑ Yes ☐ No

Thermometer Used: ☐ 151401163 ☑ G87A9155100842 **Type of Ice:** ☐ Wet ☐ Blue ☐ None ☐ Samples on ice, cooling process has begun

Cooler Temp Read (°C): 4.1 **Cooler Temp Corrected (°C):** 3.6 **Biological Tissue Frozen?** ☐ Yes ☐ No ☑ N/A

Temp should be above freezing to 6°C **Correction Factor:** −0.5 **Date and Initials of Person Examining Contents:** MDJS 9/15/17

USDA Regulated Soil (☑ N/A, water sample)

Did samples originate in a quarantine zone within the United States: AL, AR, CA, FL, GA, ID, LA. MS, NC, NM, NY, OK, OR, SC, TN, TX or VA (check maps)? ☐ Yes ☐ No

Did samples originate from a foreign source (internationally, including Hawaii and Puerto Rico)? ☐ Yes ☐ No

If Yes to either question, fill out a Regulated Soil Checklist (F-MN-Q-338) and include with SCUR/COC paperwork.

				COMMENTS:
Chain of Custody Present?	☑ Yes	☐ No		1.
Chain of Custody Filled Out?	☑ Yes	☐ No		2.
Chain of Custody Relinquished?	☑ Yes	☐ No		3.
Sampler Name and/or Signature on COC?	☑ Yes	☐ No	☐ N/A	4.
Samples Arrived within Hold Time?	☑ Yes	☐ No		5.
Short Hold Time Analysis (<72 hr)?	☐ Yes	☑ No		6.
Rush Turn Around Time Requested?	☐ Yes	☑ No		7.
Sufficient Volume?	☑ Yes	☐ No		8.
Correct Containers Used?	☑ Yes	☐ No		9.
-Pace Containers Used?	☑ Yes	☐ No		
Containers Intact?	☑ Yes	☐ No		10.
Filtered Volume Received for Dissolved Tests?	☐ Yes	☐ No	☑ N/A	11. Note if sediment is visible in the dissolved container
Sample Labels Match COC?	☑ Yes	☐ No		12.
-Includes Date/Time/ID/Analysis Matrix: WT				
All containers needing acid/base preservation have been checked?	☐ Yes	☐ No	☑ N/A	13. ☐ HNO_3 ☐ H_2SO_4 ☐ NaOH Positive for Res. Chlorine? Y N
All containers needing preservation are found to be in compliance with EPA recommendation? (HNO_3, H_2SO_4, <2pH, NaOH >9 Sulfide, NaOH>12 Cyanide)	☐ Yes	☐ No	☑ N/A	Sample #
Exceptions: VOA, Coliform, TOC/DOC Oil and Grease, DRO/8015 (water) and Dioxin.	☐ Yes	☐ No	☑ N/A	Initial when completed: Lot # of added preservative:
Headspace in VOA Vials (>6mm)?	☐ Yes	☐ No	☑ N/A	14.
Trip Blank Present?	☐ Yes	☐ No	☑ N/A	15.
Trip Blank Custody Seals Present?	☐ Yes	☐ No	☑ N/A	
Pace Trip Blank Lot # (if purchased):				

CLIENT NOTIFICATION/RESOLUTION **Field Data Required?** ☐ Yes ☐ No

Person Contacted: Date/Time:

Comments/Resolution:

Project Manager Review: Date: 9/18/17

Note: Whenever there is a discrepancy affecting North Carolina compliance samples a copy of this form will be sent to the North Carolina DEHNR Certification Office (i.e out of hold, incorrect preservative, out of temp, incorrect containers).

Analytical Data Package

Prepared by:

Pace Analytical Services

Pace Project No.: 10403507

Table Of Contents

SAMPLE NO.

OWS-SCHU-T170913160224

FORM I INORGANIC-1

INORGANIC ANALYSIS DATA SHEET

Lab Name: Pace Analytical - Minnesota SDG No. : 10403507 Contract: Hudson River Remedial Action

Lab Sample ID: 10403507001 Percent Moisture:

CAS No.	Analyte	Concentration	Q	Units	DF	Analysis Date/Time
	Total Suspended Solids	1.3		mg/L	1	09/19/2017 08:43

SAMPLE NO.

OWS-THIS-T170913160324

FORM I INORGANIC-1

INORGANIC ANALYSIS DATA SHEET

Lab Name: Pace Analytical - Minnesota SDG No. : 10403507 Contract: Hudson River Remedial Action

Lab Sample ID: 10403507002 Percent Moisture:

CAS No.	Analyte	Concentration	Q	Units	DF	Analysis Date/Time
	Total Suspended Solids	1.4		mg/L	1	09/19/2017 08:43

SAMPLE NO.

OWS-WAFO-T170913160126

FORM I INORGANIC-1

INORGANIC ANALYSIS DATA SHEET

Lab Name: Pace Analytical - Minnesota SDG No. : 10403507 Contract: Hudson River Remedial Action

Lab Sample ID: 10403507003 Percent Moisture:

CAS No.	Analyte	Concentration	Q	Units	DF	Analysis Date/Time
	Total Suspended Solids	3.2		mg/L	1	09/19/2017 08:43

FORM III INORGANIC-1

BLANKS

Lab Name: Pace Analytical - Minnesota SDG No. : 10403507 Contract : Hudson River Remedial Action M

Method Blank Matrix: Water Instrument ID: 10WET4

Method Blank Concentration Units: mg/L

Analyte	Initial Calibration Blank		Continuing Calibration Blank						Method Blank	
		C		C		C		C	2704925	C
Total Suspended Solids									<1.0	U

SAMPLE NO.

2704927DUP

FORM VI INORGANIC-1
DUPLICATES

Lab Name: Pace Analytical - Minnesota SDG No. : 10403507 Contract: Hudson River Remedial Action

Matrix: Water Concentration Units: mg/L

Percent Moisture: Basis: Wet

Analyte	Control Limit	Sample	Duplicate	RPD
Total Suspended Solids	10	1.4	1.6	18*

* RPD outside QC Limits

SAMPLE NO.

2704926LCS

FORM VII INORGANIC-1
LABORATORY CONTROL SAMPLE

Lab Name: Pace Analytical - Minnesota SDG No. : 10403507 Contract: Hudson River Remedial Action

Matrix: Water

Analyte	Units	True	Found	%R	Limits	
Total Suspended Solids	mg/L	100	93.8	94	80	120

FORM IX INORGANIC-1
METHOD DETECTION LIMITS

Lab Name: Pace Analytical - Minnesota SDG No. : 10403507 Contract: Hudson River Remedial Action M

Preparation Method: SM 2540D Instrument ID: 10WET4

Concentration Units: mg/L

Analyte	PQL	MDL	MDL Date
Total Suspended Solids	2.0	1.0	04/01/2015

FORM XII INORGANIC-1
PREPARATION LOG

Lab Name: Pace Analytical - Minnesota SDG No. : 10403507 Contract: Hudson River Remedial Action M

Preparation Method: SM 2540D Batch: WET 55387

Lab Sample ID	Sample Name	Preparation Date	Initial Volume (mL)	Final Volume (mL)
2704925	2704925	09/19/2017	1000	500
2704926	2704926	09/19/2017	1000	500
2704927	2704927	09/19/2017	970	500
10403507001	OWS-SCHU-	09/19/2017	970	500
10403507002	OWS-THIS-	09/19/2017	1015	500
10403507003	OWS-WAFO-	09/19/2017	980	500

FORM XIII INORGANIC-1

ANALYSIS RUN LOG

Lab Name: Pace Analytical - Minnesota SDG No. : 10403507 Contract: Hudson River Remedial Action M

Instrument ID: 10WET4 Analysis Method: SM 2540D

Start Date: 09/19/2017 08:43 End Date: 09/19/2017 08:43

Sample Name	Lab Sample ID	D/F	Date	Time	tssw
2704925BLANK	2704925	1	09/19/2017	08:43	X
2704926LCS	2704926	1	09/19/2017	08:43	X
2704927DUP	2704927	1	09/19/2017	08:43	X
OWS-SCHU-T170913160224	10403507001	1	09/19/2017	08:43	X
OWS-THIS-T170913160324	10403507002	1	09/19/2017	08:43	X
OWS-WAFO-	10403507003	1	09/19/2017	08:43	X

Prep Log Report

Batch Information: WET 55387 TSS LL

Template Version: F-MN-I-326-Rev.03 (24Jan2017)

Analysis Method	SM 2540D	Analyzed By	NAS	Instrument	10WET4	Acceptance Range:	103-105 C
Oven ID	10WET17	Thermometer ID	4310	Oven Temp Correction Factor	0	Oven Temp In1 | Corr | Date/Time | Init	106.0 | 106.0 | 09/19/2017 08:43 | NAS
Oven Temp Out1 | Corr | Date/Time | Init	104.0 | 104.0 | 09/19/2017 10:19 | JCY	Desic. In 1 ID | Date/Time | Init	14 | 09/19/2017 10:19 | JCY	Desic. Out 1 Date/Time | Init	09/19/2017 11:20 | JCY	Oven Temp In2 | Corr | Date/Time | Init	105.0 | 105.0 | 09/19/2017 11:31 | JCY
Oven Temp Out2 | Corr | Date/Time | Init	105.0 | 105.0 | 09/19/2017 12:55 | NAS	Desic. In 2 ID | Date/Time | Init	14 | 09/19/2017 12:55 | NAS	Desic. Out 2 Date/Time | Init	09/19/2017 14:37 | JCY	Reviewed By	KEO
Reviewed By Date	09/19/2017 16:26	Batch Notes					

Sample Information:

QC Rule	Sample Type	Lab Sample ID	Select	ID	TSS Final (mg/L)	TSS Posted (mg/L)	Run Date/Time	Initial Volume (mL)	TSS Filters ()	Filter Wt 1 (g)	Filter Use 1	Oven Wt 1 (g)	Oven Use 1	Oven Wt 2 (g)
2540D WLL	BLANK	**2704925**	Y	d14A9	-0.20000	-0.40000	09/19/2017 08:43	1000	130327 ()	0.1199	M	0.1198	N	0.1197
2540D WLL	LCS	**2704926**	Y	d13B0	93.800	187.60	09/19/2017 08:43	1000	130327 ()	0.1212	M	0.2150	N	0.2150
2540D WLL	PS	**10403507001**	Y	d13B1	1.3402	2.6000	09/19/2017 08:43	970	130327 ()	0.1168	M	0.1181	N	0.1181
2540D WLL	PS	**10403507003**	Y	d13B2	3.1633	6.2000	09/19/2017 08:43	980	130327 ()	0.1150	M	0.1181	N	0.1181
2540D WLL	RQS	**10403507002**	Y	d13B3	1.3793	2.8000	09/19/2017 08:43	1015	130327 ()	0.1231	M	0.1246	N	0.1245
2540D WLL	DUP	**2704927**	Y	d13B4	1.6495	3.2000	09/19/2017 08:43	970	130327 ()	0.1152	M	0.1169	N	0.1168

QC Rule	Sample Type	Lab Sample ID	Oven Use 2	Oven %Diff 1&2	Oven Wt Diff 1&2	Sample Notes	TS/TDS-SPK (mL)
2540D WLL	BLANK	**2704925**	Y	66.667	0.0001		
2540D WLL	LCS	**2704926**	Y	0.0000	0.0000		131569 (1000)
2540D WLL	PS	**10403507001**	Y	0.0000	0.0000	1*	
2540D WLL	PS	**10403507003**	Y	0.0000	0.0000	1*	
2540D WLL	RQS	**10403507002**	Y	6.8966	0.0001		

Prep Log Report

10403507

QC Rule	Sample Type	Lab Sample ID	Oven Use 2	Oven %Diff 1&2	Oven Wt Diff 1&2	Sample Notes	TS/TDS-SPK (mL)
2540D WLL	DUP	**2704927**	Y	6.0606	0.0001	1*	

Sample Notes:

1*: Insufficient sample volume

Standard Notes:

131569: TS/TSS/TDS Handmade Standard, 10WET4